

M-32

memorandum


Idaho Operations Office
West Valley Project Office

DATE May 10, 1991
SUBJECT Waste Tank Farm Processing Schedule Update

TO Ted McIntosh, EM 343
Project Manager for West Valley
U. S. Department of Energy

Attached for your information is a weekly update of the Level II Schedule for Resumption of Waste Tank Farm Processing. Dates which have changed by more than ten working days from the previous schedule are highlighted with a "number". This number corresponds to a brief explanation of the reason for the schedule change. This explanation is contained in an attachment to the schedule.

If you have questions or comments, please call me at FTS 473-4780.



J. Alan Yeazel, Manager
Operations, Maintenance,
Engineering and Construction
West Valley Project Office

Attachment

- cc: R. Davis Hurt, NRC-HQ, (w/att)
- J. Roth, NRC, Region I, (w/att)
- D. B. Engelman, DOE-ID, (w/att)
- S. G. Harbison, NYSERDA, (w/att)


AY:032:91 - 0635:91:03

AY/sl

9105210212 910510
PDR PROJ PDR
M-32

NF13

WASTE TANK FARM PROCESSING



West Valley
Nuclear
Services

PROJECT: PROF. OAV
 PROJECT: HLW START
 TIME: Now
 DATE: 05MAY91
 TIME: 10:58:39
 PAGE: 3

ACT	NUM	ESDATE	EFDATE	DUR	STATUS
STS	SAR	UPDATES AND APPROVALS			
	STS00015	27MAY91	23APR91	15	COMPLETE
	STS00030	03MAY91	10MAY91	10	Started
	STS00040	31MAY91	06JUN91	5	Future
	STS00045	31MAY91	06JUN91	5	Future
	STS00060	28JUN91	12JUL91	10	Future
	STS00140	17JUL91	19JUL91	3	Future
	STS00160	03SEP91	30SEP91	20	Future

THIS STARTUP

SUP00001	08DEC91	16NOV92	405	CRITICAL
SUP00110	08DEC91	14DEC91	5	CRITICAL
SUP00220	12NOV91	02DEC91	21	CRITICAL
SUP00250	03DEC91	09DEC91	5	CRITICAL
SUP00100	19DEC91	27DEC91	5	Future
SUP00270	14JAN92	27JAN92	10	CRITICAL
SUP00300	28JAN92	03FEB92	5	Future
SUP00400	25FEB92	09MAR92	10	CRITICAL
SUP00500	10MAR92	09MAR92	0	CRITICAL
SUP00605	10MAR92	16NOV92	252	CRITICAL

TITANIUM ZERIFIE

TI1700 01	09MAY91	02JAN92	240	Future
TI1700150	26APR91	08MAY91	1	Started
TI1700115	09MAY91	30SEP91	100	Future
TI1700180	24MAY91	28MAY91	2	Future
TI1700210	01JUN91	07JUN91	7	Future
TI1700220	10JUN91	10JUN91	1	Future
TI1700240	05AUG91	12AUG91	5	Future
TI1700270	13AUG91	03SEP91	15	Future
TI1700266	04SEP91	05SEP91	2	Future
TI1700312	17DEC91	02JAN92	50	Future

Legend

- █ In progress
- ████ Planned
- ||||| Critical



Signatures

Prep: S. K. Andrus
 Appr: P. S. Kianian

All characters represent 7 time unit (s)

BASIS FOR SCHEDULE CHANGES
FROM MAY 6, 1991 TO MAY 10, 1991

CODE	EXPLANATION OF CHANGE
1)	Caustic Addition System - The current finish date for this activity is now 18 working days earlier than last reported. However, the details of this schedule acceleration are still being assessed.
2)	Ti Zeolite Procurement - The current finish date for this activity is now 16 working days earlier than last reported. This is attributed to a change in the procurement plan that will allow UOP to purchase the Ti solution for the 7200 lb batch in parallel with their production of the 100 lb sample. This parallel procurement is being done to regain some of the schedule float that has been consumed during the resolution of the issues associated with the placement of this contract.

CEMENT SOLIDIFICATION DOCUMENTATION

Report: % OF LOSK
Project: HLW START
Time Now: 08MAY91
State: 09MAY91
Time: 11:11:39
Page: 1

ACT	NUM	ESDATE	EFDATE	DUR	STATUS	DESCRIPTION
	HLW0035	12MAR91	25MAR91	10	Completed	ISSUE WASTE QUAL TEST PLAN WWS-TL-7C-11
	HLW0042	27MAR91	02APR91	5	Completed	ISSUE TR0-029 FOR CONFIRMATORY CURB TEST
	HLW0043	27MAR91	18APR91	10	Completed	ISSUE TP-029 FOR CONFIRMATORY CURB TEST
	HLW0082	27MAR91	30APR91	5	Completed	ISSUE TR0-025 FOR DEVELOPMENT OF NOMINAL RECIPE
	HLW0245	27MAR91	30APR91	10	Completed	ISSUE TR0-026 FOR QUALIFICATION OF NOMINAL RECIPE (LAB SCALE)
	HLW0419	27MAR91	30APR91	10	Completed	ISSUE TR0-030 FOR FULL SCALE VERIFICATION TEST
	HLW0418	27MAR91	03MAY91	10	Completed	ISSUE TP-030 FOR FULL SCALE VERIFICATION TEST
	HLW0092	29MAR91	05APR91	10	Completed	ISSUE TR0-028 FOR DEVELOPMENT OF PEP PARAMETERS
	HLW4005	03APR91	22APR91	10	Completed	UPDATE PEP 001 ECM REQUIRED
	HLW0041	03APR91	22APR91	5	Completed	UPDATE DRAFT OF SIP 91-01 OPERATING PROCEDURE 20 DRUM RUN
	HLW0094	03APR91	29APR91	10	Completed	ISSUE TP-028 FOR DEVELOPMENT OF PEP PARAMETERS
	HLW0214	15APR91	02MAY91	10	Completed	ISSUE TP-026 FOR QUALIFICATION OF NOMINAL RECIPE (LAB SCALE)
	HLW0084	17APR91	14MAY91	5	Started	ISSUE TP-025 FOR DEVELOPMENT OF NOMINAL RECIPE
	HLW4190	18MAY91	13JUN91	20	Future	ISSUE TR0-025 FOR DEVELOPMENT OF NOMINAL RECIPE
	HLW0088	30MAY91	26JUN91	20	Future	ISSUE TR0-028 FOR DEVELOPMENT OF PEP PARAMETERS
	HLW1001	29JUL91	23AUG91	20	Future	ISSUE TR0-028 FOR DEVELOPMENT OF PEP PARAMETERS
	HLW0145	01AUG91	28AUG91	20	Future	ISSUE TR0-029 FOR CONFIRMATORY CURB TEST
	HLW0215	08OCT91	04NOV91	20	Future	ISSUE TR0-026 FOR QUALIFICATION OF NOMINAL RECIPE (LAB SCALE)
	HLW4121	08OCT91	04NOV91	20	Future	ISSUE TR0-030 FOR FULL SCALE VERIFICATION TEST
	HLW4410	22OCT91	22OCT91	1	Future	ISSUE TR0-026 FOR QUALIFICATION OF NOMINAL RECIPE (LAB SCALE)
	HLW4420	23OCT91	19DEC91	40	Future	ISSUE TR0-028 FOR DEVELOPMENT OF PEP PARAMETERS
	HLW4005	22APR91	02MAY91	3	Completed	ISSUE TR0-029 FOR CONFIRMATORY CURB TEST
	HLW0032	01MAY91	02MAY91	2	Completed	ISSUE TR0-025 FOR DEVELOPMENT OF NOMINAL RECIPE
	HLW1000	15JUL91	26JUL91	10	Future	ISSUE TR0-026 FOR QUALIFICATION OF NOMINAL RECIPE (LAB SCALE)
	HLW0145	25JUL91	31JUL91	5	Future	ISSUE TR0-030 FOR FULL SCALE VERIFICATION TEST
	HLW4400	29JUL91	21OCT91	60	Future	ISSUE TR0-028 FOR DEVELOPMENT OF PEP PARAMETERS

CEMENT / WASTE QUALIFICATION

IRTS STARTUP

SUP00270	14JAN92	27JAN92	10	Critical	PROCESS 17K GAL DILUTE SUPERNATANT (1 B)
SUP00300	28JAN92	03FEB92	5	Future	RUN CSS

Legend
 ■ = In progress
 □ = Planned
 ▨ = Critical

All characters represent 7 time unit(s)

Signatures
 Prep: S. K. Andrus
 Appr: P. S. Kientan