




**Commonwealth Edison**  
 One First National Plaza, Chicago, Illinois  
 Address Reply to: Post Office Box 767  
 Chicago, Illinois 60690

October 29, 1981



Mr. James G. Keppler, Director  
 Directorate of Inspection and  
 Enforcement - Region III  
 U.S. Nuclear Regulatory Commission  
 799 Roosevelt Road  
 Glen Ellyn, IL 60137

Subject: LaSalle County Station Units 1 and 2  
 Motor Terminal Block Voltage Rating  
 Limatorque Valve Controls 10 CFR  
 50.55(e) Interim Report #81-01  
NRC Docket Nos. 50-373/374

Reference (a): C. E. Sargent letter to J. G.  
 Keppler dated September 15, 1981.

Dear Mr. Keppler:

The purpose of this transmittal is to update information provided in Reference (a) relative to the subject Motor Terminal Block Modification program.

Phase I: Inspection  
 Unit 1 - 100% complete  
 Unit 2 - 30% complete; Revised completion date is February 15, 1982.

Phase II: Installation of Bolted, Lug to Lug Taped Termination  
 Unit 1 - 75% complete; Revised completion date is December 15, 1981 (Unit 1 fuel load).  
 Unit 2 - 18% complete; Revised completion date is April 1, 1982.

The percent completion showed no change as the result of priority manpower assignments. Completion of the Unit 1 installation is still expected to meet the fuel load date. A follow-up report on the progress of the replacement effort on Unit 1 will be submitted on December 15, 1981.

Very truly yours,

*C E Sargent*

C. E. Sargent  
 Nuclear Licensing Administrator

cc: Director of Inspection and Enforcement (Wash., D.C.)  
 NRC Resident Inspector - LaSalle

lm

2781N

8111090594 811029  
 PDR ADOCK 05000373  
 S PDR

NOV 3 1981

IE27 5/10