Mr Karl Seyfrit Director, Region IV Nuclear Regulatory Commission 611 Ryan Plaza Drive, Suite 1000 Arlington, Texas 76012 November 9, 1981 ST-HL-AE-750 SFN: V-0100

SOUTH TEXAS PROJECT
UNITS 1 AND 2

DOCKET NOS. STN 50-498, STN 50-499
SAFETY RELATED CONSTRUCTION WORK

Dear Mr Seyfrit:

This letter supersedes our letter of October 16, 1981, requesting concurrence to proce 1 on certain safety related construction activities. As we discussed with you on October 15, 1981, we have previously announced our intention to change the contractor for the engineering and construction management responsibilities for South Texas Project and are in the process of developing a transition plan for accomplishing same.

On November 4, 1981, it was concluded that Houston Lighting & Power and Brown & Root could not reach an agreement on the basis for Brown & Root continuing as constructor. Therefore, Brown & Root has decided to withdraw completely from the project.

Brown & Root has agreed to effect an orderly withdrawal and to maintain an organization for site maintenance until a new contractor assumes responsibility for this work.

Attachment I is a list of safety related activities that should be performed during this new transition phase. HL&P and the Bechtel Power Corporation, acting as HL&P's consultant, developed Attachment I utilizing the sole criterion: what essential activities must continue to maintain, preserve, or protect safety related structures, systems, or equipment during the transition period. We estimate that this work will take place over approximately the next six months. During this period, Bechtel's QA staid will augment our staff in performing quality surveillance over this work.

In Attachment "A" to our letter of October 16, 1981, we listed a number of safety related items that would be continuing during the next four months. Since Brown & Root will not continue as constructor, we plan to bring their current safety related construction activities (previously authorized by Region IV) to an orderly conclusion on or before December 1, 1981. The only safety related work which will continue beyond December 1, 1981, is listed in Attachment I.

Mr Karl Seyfrit

ST-HL-AE-750 SFN: V-0100

November 9, 1981

As a matter of information, Attachment II is included and describes the work that we are continuing in non-safety related areas.

Accordingly, we respectfully request your concurrence with this plan for performance of South Texas Project safety related work.

Very truly yours,

J H Goldberg, Vice-President

Nuclear Engineering and

Construction

JHG/aks

Enclosures

Houston Lighting & Power Company

cc: J. H. Goldberg

J. G. Dewease

D. G. Barker

C. G. Robertson

Howard Pyle

R. L. Waldrop

H. R. Dean

R. A. Frazar

D. R. Beeth

J. D. Parsons

J. W. Williams

J. W. Briskin

J. E. Geiger

STP RMS

H. S. Phillips

(NRC)

J. O. Read

(Read-Poland, Inc.)

M. D. Schwarz

(Baker & Botts)

R. Gordon Gooch

(Baker & Botts)

J. R. Newman

H. B. Friend

D. W. Halligan (Bechtel)

Director, Office of Inspection & Enforcement

Nuclear Regulatory Commission

Washington, D. C. 20555

R. L. Range/G. W. Muench Central Power & Light Company

P. O. Box 2121

Corpus Christi, Texas 78403

R. L. Hancock/G. Pokorny

City of Austin

P. O. Box 1088

Austin, Texas 78767

J. B. Poston/A. vonRosenberg

City Public Service Board

P. O. Box 1771

San Antonio, Texas 78296

Brian E. Berwick, Esquire

Assistant Attorney General

for the State of Texas

P. O. Box 12548

Capitol Station

Austin, Texas 78711

Lanny Sinkin

Citizens Concerned About Nuclear Power c/o Ms. Peggy Buchorn

5106 Casa Oro

San Antonio, Texas 78233

Citizens for Equitable Utilities, Inc.

Route 1, Box 1684

Brazoria, Texas 77422

Jay Gutierrez, Esquire

Hearing Attorney

Office of the Executive Legal Director U. S. Nuclear Regulatory Commission

Washington, D. C. 20555

November 9, 1981

ST-HL-AE-750

SFN: V-0100

(Lowenstein, Newman, Reis, & Axelrad)

(Bechtel)

Charles Bechhoefer, Esquire Chairman, Atomic Safety & Licensing Board U. S. Nuclear Regulatory Commission

Dr. James C. Lamb, III 313 Woodhaven Road

Washington, D. C. 20555

Chapel Hill, North Carolina 27514

Mr. Ernest E. Hill

Lawrence Livermore Laboratory University of California

P. O. Box 808, L-46

Livermore, California 94550

William S. Jordan, III

Harmon & Weiss 1725 I Street, N. W.

Suite 506

Washinton, D. C. 20006

ATTACHMENT I

SOUTH TEXAS PROJECT SAFETY RELATED OR PARTIALLY SAFETY RELATED CONSTRUCTION ACTIVITIES TO CONTINUE DURING TRANSITION PHASE (about 6 mos.)

- 1. Jobsite Maintenance (including)
 - A. Maintenance of dewatering system
 - B. Maintenance of installed equipment
 - C. General housekeeping
 - D. Application of protective coatings and preservatives for exposed metal surfaces and completion of concrete coating work which has been started in the reactor containment, mechanical and electric auxiliary, and fuel handling buildings
- 2. Material Handling
 - A. Receiving/Warehousing
 - B. Preventative maintenance of stored equipment
- 3. Maintain records and continue document control
- 4. Maintain fire protection system
- 5. Concrete curing
- 6. Maintain project site security
- 7. Maintain testing facilities as required
- 8. Maintain geotechnical monitoring for settlement and subsidence

ATTACHMENT II

SOUTH TEXAS PROJECT

NON-SAFETY RELATED CONSTRUCTION ACTIVITIES TO CONTINUE DURING TRANSITION PHASE (about 6 mos.)

- 1. Jobsite Maintenance (including)
 - A. General housekeeping and maintenance of roads and ditches
 - B. Maintenance of construction equipment
- 2. Site dewatering well point, operate and maintain
- 3. Domestic water wells system, operate and maintain
- 4. Potable water, operate and maintain
 - A. Chlorinator
 - B. Ice facility and distribution
- 5. Fire protection system
 - A. Pumps (O&M)
 - B. Fire truck (O&M)
 - C. Portable Equipment (0 & M)
- 6. Concrete curing, continuation
- 7. Sewa je treatment facility (0 & M)
- 8. Weed/grass control
- 9. Construction power maintenance
- 10. Construction communication maintenance
- 11. Trash disposal
- 12. First-aid facility, operate
- 13. Weather/storm protection, provide and maintain
- 14. Continue preparation and issue of required reports to governmental bodies
- 15. Shut down and maintain concrete batch plant
- 16. Varmint control