

JAN 3 1 2020

Docket No.: 52-025

ND-20-0096
10 CFR 52.99(c)(1)U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC 2.1.02.08d.ii [Index Number 33]


Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria ITAAC item 2.1.02.08d.ii [Index Number 33] for verifying the line routing is consistent with the line routing used for design flow resistance calculations and is less than or equal to the calculated flow resistance of each Automatic Depressurization System (ADS) fourth-stage sub-loops. The closure process for this ITAAC is based on the guidance described in NEI 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Tom Petrak at 706-848-1575.

Respectfully submitted,

Michael J. Yox
Regulatory Affairs Director Vogtle 3 & 4Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.1.02.08d.ii [Index Number 33]

MJY/GCW/sfr

U.S. Nuclear Regulatory Commission

ND-20-0096

Page 2 of 3

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III (w/o enclosures)

Mr. D. L. McKinney (w/o enclosures)

Mr. M. D. Meier (w/o enclosures)

Mr. D. H. Jones (w/o enclosures)

Mr. G. Chick

Mr. M. Page

Mr. P. Martino

Mr. M. J. Yox

Mr. A. S. Parton

Ms. K. A. Roberts

Mr. T. G. Petrak

Mr. C. T. Defnall

Mr. C. E. Morrow

Mr. J. L. Hughes

Mr. S. Leighty

Ms. A. C. Chamberlain

Mr. J. C. Haswell

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

cc:

Nuclear Regulatory Commission

Mr. W. Jones (w/o enclosures)

Mr. C. P. Patel

Mr. G. J. Khouri

Ms. S. E. Temple

Mr. N. D. Karlovich

Mr. A. Lerch

Mr. C. J. Even

Mr. B. J. Kemker

Ms. N. C. Coovert

Mr. C. Welch

Mr. J. Gaslevic

Mr. V. Hall

Mr. G. Armstrong

Ms. T. Lamb

Mr. M. Webb

Mr. T. Fredette

Mr. C. Weber

Mr. S. Smith

Mr. C. Santos

Mrs. M. Bailey

Mr. S. Rose

Mr. B. Davis

Mr. J. Vasquez

Mr. J. Eargle

Ms. K. Carrington

Mr. P. Heher

U.S. Nuclear Regulatory Commission
ND-20-0096
Page 3 of 3
Mr. M. King
Mr. E. Davidson

Oglethorpe Power Corporation

Mr. R. B. Brinkman
Mr. E. Rasmussen

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani (w/o enclosures)
Mr. D. C. Durham (w/o enclosures)
Mr. M. M. Corletti
Mr. Z. S. Harper
Mr. J. L. Coward

Other

Mr. J. E. Hesler, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Ms. S. W. Kernizan, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

U.S. Nuclear Regulatory Commission
ND-20-0096 Enclosure
Page 1 of 4

**Southern Nuclear Operating Company
ND-20-0096
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.1.02.08d.ii [Index Number 33]**

ITAAC Statement

Design Commitment:

8.d) The RCS provides automatic depressurization during design basis events.

Inspections, Tests, Analyses:

ii) Inspections and associated analysis of each fourth-stage ADS sub-loop (four valves and associated piping connected to each hot leg) will be conducted to verify the line routing is consistent with the line routing used for design flow resistance calculations.

Acceptance Criteria:

ii) The calculated flow resistance for each fourth-stage ADS sub-loop valves and piping is:

Loop 1:

Sub-loop A: $\leq 5.91 \times 10^{-7}$ ft/gpm²

Sub-loop C: $\leq 6.21 \times 10^{-7}$ ft/gpm²

Loop 2:

Sub-loop B: $\leq 4.65 \times 10^{-7}$ ft/gpm²

Sub-loop D: $\leq 6.20 \times 10^{-7}$ ft/gpm²

ITAAC Determination Basis

Multiple ITAAC are performed to demonstrate the Reactor Coolant System (RCS) provides automatic depressurization during design basis events. This ITAAC performs inspections and analysis of each fourth-stage Automatic Depressurization System (ADS) sub-loop (four valves and associated piping connected to each hot leg) to verify the line routing is consistent with the line routing used for design flow resistance calculations.

A flow resistance was calculated with Darcy's formula for each of the fourth-stage ADS sub-loops flow paths A, B, C, and D using line routing information (i.e., pipe length, pipe diameter, number and type of pipe fittings, entrance/exit losses, and valves) (Reference 1). Following installation, inspections of each sub-loop's as-built construction records were performed to verify the line routing information from the hot leg of the RCS to the discharge of the fourth-stage squib valves remained consistent with the information in the flow resistance design calculation. The results were used to calculate the as-built flow resistance for each sub-loop using the same methodology used in the flow resistance design calculation and compared to the ITAAC acceptance criteria (Reference 2).

The results documented in Reference 2 and shown in Attachment A demonstrate the ITAAC acceptance criteria is met.

References 1 and 2 are available for NRC inspection as part of the Unit 3 ITAAC 2.1.02.08d.ii Completion Package (Reference 3).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings pertaining to the subject ITAAC and associated corrective actions. This review found that there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC 2.1.02.08d.ii (Reference 3) and is available for NRC review.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.1.02.08d.ii was performed for VEGP Unit 3 and that the prescribed acceptance criteria were met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. APP-PXS-M3C-019, Rev. 5, "IRWST / Containment Sump Injection Lines and ADS Line Resistances"
2. SV3-PXS-ITR-800033, Rev. 0, "Unit 3 Inspections and Associated Analysis of each fourth-stage ADS Sub-loop: ITAAC 2.1.02.08d.ii"
3. 2.1.02.08d.ii-U3-CP-Rev0, ITAAC Completion Package

Attachment A

Fourth-Stage ADS Loop Flow Resistance

Loop	Fourth-stage Squib valve Tag No.*	Calculated As-built Flow Resistance⁺ (ft/gpm²)	ITAAC Acceptance Criteria* (ft/gpm²)
Sub-loop A	RCS-PL-V004A	2.60×10^{-7}	$\leq 5.91 \times 10^{-7}$
Sub-loop B	RCS-PL-V004B	2.68×10^{-7}	$\leq 4.65 \times 10^{-7}$
Sub-loop C	RCS-PL-V004C	2.46×10^{-7}	$\leq 6.21 \times 10^{-7}$
Sub-loop D	RCS-PL-V004D	2.34×10^{-7}	$\leq 6.20 \times 10^{-7}$

* Excerpt from COL App C Table 2.1.2-1

+ Results are Unit specific