

019-032

300 Chestnut Street Tower II

December 23, 1990

Mr. James P. O'Reilly, Director  
Office of Inspection and Enforcement  
U.S. Nuclear Regulatory Commission  
Region II - Suite 3100  
101 Marietta Street  
Atlanta, Georgia 30303

Dear Mr. O'Reilly:

HARTSVILLE NUCLEAR PLANT UNIT A1 - REPORTABLE DEFICIENCY -  
HEATERS OMITTED FROM MOTOR OPERATOR - SUPPLEMENTAL INFORMATION  
(NCR HNP-A-097)

Initial notification of the subject deficiency was made to NRC-OIE, Region II, Inspector R. W. Wright on June 18, 1990. The final report was submitted on July 18, 1990. As stated in the final report, TVA anticipated that the motor would be replaced by November 30, 1990. However, GE has not yet delivered the replacement motor and has not indicated when a replacement will be available. TVA anticipates transmitting a report to you regarding the disposition of this deficiency on or before April 2, 1991.

Additionally, TVA has inspected the two similar motors at Phipps Bend Nuclear Plant and has determined that heating elements were properly installed in these units. If you have any questions, please call Jim Dorer at FTS 857-2014.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

*L. M. Mills*  
L. M. Mills, Manager

Nuclear Regulation and Safety

cc: Mr. Victor Stello, Director  
Office of Inspection and Enforcement  
U.S. Nuclear Regulatory Commission  
Washington, DC 20555

B019  
s  
1/0

8102250573

5