

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401

400 Chestnut Street Tower II

March 16, 1982

BLRD-50-438/81-61

Mr. James P. O'Reilly, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Region II - Suite 3100
101 Marietta Street
Atlanta, Georgia 30303



Dear Mr. O'Reilly:

BELLEFONTAINE NUCLEAR PLANT UNIT 1 - REACTOR COOLANT PUMP IMPELLER TO
SHAFT MISMATCH - BLRD-50-438/81-61 - THIRD INTERIM REPORT

The subject deficiency was initially reported to NRC-OIE Inspector R. V. Crlenjak on September 17, 1981 in accordance with 10 CFR 50.55(e) as NCR's 1589 and 1596. This was followed by our interim reports dated October 20 and December 29, 1981. Enclosed is our third interim report. We expect to submit our next report by July 1, 1982. We consider 10 CFR Part 21 applicable to this deficiency.

If you have any questions concerning this matter, please get in touch with E. H. Shell at FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

L. M. Mills, Manager
Nuclear Regulation and Safety

Enclosure

cc (Enclosure):

Mr. Richard C. DeYoung, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, DC 20555

Mr. James McFarland
Senior Project Manager
Babcock & Wilcox Company
P.O. Box 1260
Lynchburg, Virginia 24505

8204020258 820316
PDR ADOCK 05000438
S PDR

OFFICIAL COPY

1827
5/16

ENCLOSURE
BELLEFONTE NUCLEAR PLANT UNIT 1
REACTOR COOLANT PUMP IMPELLER TO SHAFT MISMATCH
BLRD-50-438/81-61
10 CFR 50.55(e)
THIRD INTERIM REPORT

Description of Deficiency

During testing conducted by the pump vendor (Bingham-Willamette, Portland, Oregon), the impeller for reactor coolant pump 1PLA2 expanded slightly because of thermal effects. To correct this condition, the vendor removed some material from the impeller. The removal of this material resulted in improper dimensional contact for the impeller shaft and restriction sleeve, which prevents acceptable fitup of the impeller to the shaft. The unacceptable fitup was discovered during pump installation at the plant site. Onsite review of the vendor's data package for this pump revealed discrepancies in the documentation for posttest inspection. The data package states that the impeller taper was reground and the impeller refit before shipment; but in actuality, the impeller was never refit. These deficiencies resulted from inadequate inspection to verify and document proper fitup after regrinding the impeller. Nonconformance report (NCR) 1589 documents the unacceptable fitup, and NCR 1596 describes the documentation discrepancies in the data package.

This deficiency does not exist for the other three unit 1 reactor coolant pumps. Proper impeller-shaft fitup has not yet been verified at the plant site for the unit 2 pumps; however, the vendor has confirmed that of the eight Bellefonte reactor coolant pumps (four per unit), only the impeller for pump 1PLA2 was reground. The shaft for unit 2 pump 2PLA1 was returned to the vendor for remachining because it lacked a keyway. This condition was documented by NCR 1388.

Interim Progress

TVA is still investigating this matter as is Babcock and Wilcox. Further information will be provided in our next report.