

March 29, 1982

Mr. Harold R. Denton, Director Office of Nuclear Reactor Regulation U.S. Nuclear Regulatory Commission Washington, DC 20555

Subject: Byron Station Units 1 and 2

Construction Completion Schedule NRC Docket Nos. 50-454 and 50-455

Reference (a): May 29, 1981, letter from

H. R. Denton to J. J. O'Connor.



Dear Mr. Denton:

This letter is the fourth in a series of quarterly reports to you regarding the construction completion date for Byron Unit 1.

The Byron I construction and testing schedule is still keyed to fuel loading in April 1983. This schedule is currently being reevaluated as part of a semi-annual budget review which is expected to be completed in June, 1982. Although the review process is not complete, we have concluded that it is likely the completion of the remaining contruction, preoperational testing and licensing milestones will result in a delay of the fuel load date. No new target date for fuel loading has been established yet but it is believed that the delay in fuel load date will probably be in the 6 to 8 month range. The NRC will be informed as soon as new schedules have been established.

Please address further questions regarding the ${\tt Byron\ 1}$ schedule to this office.

Very truly yours,

L. O. DelGeorge

Director of Nuclear Licensing

1 m

3001

2523N