



THIS DOCUMENT CONTAINS
POOR QUALITY PAGES

James W Cook
Vice President - Projects, Engineering
and Construction

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0453

December 23, 1980

Director of Office of Inspection
and Enforcement
Att Mr Victor Stello
US Nuclear Regulatory Commission
Washington, DC 20555

MIDLAND PROJECT -
ALAB-106 MONTHLY REPORT FOR NOVEMBER 1980
DOCKET NOS 50-329 AND 50-330
FILE: 0.4.6 UFI: 70*01 SERIAL: 10088

In accordance with Condition of Memorandum and Order ALAB-106, dated March 26, 1973, and Amendment No 1 of the Midland Plant Construction Permit, enclosed are ten copies of the following documents written or closed during the month: Bechtel Nonconformance Reports, sheets from the Bechtel Nonconformance Report Log; Bechtel Quality Action Requests; Babcock & Wilcox Reports of Nonconformity; B&W ISI NCR's; and Consumers Power Company Nonconformance Reports, Audit Finding Reports, Quality Action Requests, and Corrective Action Reports.

James W. Cook

WRB/lr

CC: JGKepler, USNRC Region III (w/enc)
RJCook, NRC Resident Inspector, Midland Site (w/enc)

RECEIVED
DEC 23 1980

DEC 23 1980 11 51

REGISTRATION SERVICES

801231225
A R

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME Midland JOB NO. 07220 PAGE 111

2 NCR NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
1768	1-9-79	M-51-AC. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-51	Use As Is	9-27-79	R. Moray
1769	1-9-79	M-52-AC. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-52			
1770	1-9-79	M-54-AC. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-54			
1771	1-9-79	M-56-AC. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-56	Use As Is	10-17-80	R. Moray
1772	1-9-79	M-61-AC. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-61	Use As Is	9-12-79	R. Moray
1773	1-9-79	M-64-AC. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-64	Use As Is	10-11-79	R. Moray
1774	1-9-79	M-75-AC. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-75			
1775	1-9-79	M-92-AC. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-92	Use As Is	9-13-79	R. Moray
1776	1-9-79	M-93-BC. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-93	Use As Is	4-26-79	R. Moray
1777	1-9-79	M-117-AC. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-117			
1778	1-9-79	M-118-A. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-118	Use As Is	1-11-80	D. Delaney
1779	1-9-79	M-118-BC. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-118	Use As Is	11-13-79	R. Moray
1780	1-9-79	M-120-AC. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-120	Use as is	10-18-79	C. R. fugate
1781	1-9-79	M-123-B. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-123-B	Use As Is		
1782	1-9-79	M-123-CC. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-123-C	Use As Is	11-12-80	R. MacGlashan
1783	1-9-79	M-125-A. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-125	Use As Is	11-20-79	F. Mahala
1784	1-9-79	M-125-B. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-125	use AS Is	4-26-79	R. Moray
1785	1-9-79	M-125-CC. Q-mat'l indeterminate in regards to satisfactory completion of qualification test req'mts per spec M-125	Use As Is	10-11-79	R. Moray



LOG OF NONCONFORMANCE REPORTS

PROJECT NAME 1 / Midland JOB NO. 1 07220 PAGE #128

2 NCR NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
2080	4-17-79	Hanger 2-619-2-15. Hanger has welded lug attachment improperly installed per sketh.	Use as is	8-14-79	L. Brown
2081	4-18-79	Hanger 2-657-3-18. Hanger not installed in compliance with pipe support design drawings.	non-nonconformance	4-19-79	L. Brown
2082	4-18-79	E-650 Sh. 1. Type 14 supports have continuous welds. E-42 Sh. 335 specifies intermittant welding.	Use As Is	7-9-79	R. Amos
2083	4-19-79	E-532. Conduit 2AA037 was damaged by core drilling the slab.	Rework	1-23-80 4-24-79	C. Spinks J. Kerei
2084	4-19-79	M-1.29. Certificate of conformance is required in the QA Data Package for B & W QRM 48-1239-02.	Doc. Rework	8-3-79	R. Valentine
2085	4-19-79	M-1.2. No documentation received for three tube assemblies.	Doc. Rework	3-27-80	D. Delaney
2086	4-19-79	F-31391. Chemical composition not included in MTR submitted with returned bolts originally rejected on NCR-1695.	Reject	6-5-79	M. Moore
2087	4-20-79	F-34605. G-321-D furnished with Quality Verification Documentation was not signed by vendor.	Doc. Rework	4-30-79	T. Estes
2088	4-20-79	Hanger 2-619-1-3. Inadequate installation of 5/8" expansion anchors.	Rework	2-15-80	E. Urbanawic
2089	4-20-79	M-14. Terminal box 1P-05A (Aux. Feed Water Pump) has burn hole caused by arc strike.	Rework or Repair	10-3-80	C. Stevens
2090	4-20-79	M-104C. Two pipe spools delivered to jobsite with unapproved Bechtel drawings.	Use as Is	2-26-80	F. Mahala
2091	4-20-79	E-535. Six conduits have incorrect supports as per E-42, Rev. 39.	Rework	7-16-79	D. Squires
2092	4-24-79	C-231 Cadwelding was done and was not qualified until one day later.	Use As Is	5-8-79	S. Kirker
2093	4-24-79	M-342 PipeSpool 1HCB-1-S-612-8-1 has an excessive amount of contrete splatter near FW 18.	Rework	2-12-80	F. Mahal
2094	4-24-79	M-1.16 Misc. Parts for B&W makeup pump MTR# 1MU-PLC this cannot be located&has not been inspected or released.	N/A	4-3-80	D. Delaney
2095	4-24-79	M-204 4" 2HCB-11 (M-608sht.1 FW21) A pitted area was found on this spool.	Std. Repair	11-17-80	C. Fugate
2096	4-24-79	E-42&E-46 Pull Boxes NEMA Type1A, boxes has 4 holes 1/2" in diameter & are not repaired per E-42DCN63 pg. 2.	Rework	8-18-79	D. Squires
2097	4-24-79	E-42 Unscheduled pullbox size, three boxes do not meet criteria of E-42.	Use As Is	5-30-79	R. Amos

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME ¹ Midland JOB NO. ¹ 07220 PAGE ⁰ 133

2 NCR NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
2169	5-8-79	E-617 Sh.2. Four additional conduit supports installed for 2AKA012 thru 2AKA017 were not as shown in drawing.	Repair	3-12-80	E. Mann
2170	5-8-79	M-619 Sh. 3. Spool 2HBC-120-S619-3-1 has a gross amount of concrete on the 90° elbow.	Rework	9-28-79	D. Fredianelli
2171	5-8-79	E-42. Type 11 Conduit support has been installed with P1001A3 substituted for P1000 and P3300.	Rework	2-28-80	C. Cameron
2172	5-9-79	E-27952. Fittings certified to ASTM-A276-73 rather than ASME-SA-179 as called out by PO.	Doc. Rework	8-22-79	M. Moore
2173	5-9-79	OUM-01A & OUM-01B, Air Handling Units, released from storage without megger testing the motors.	Doc. Rework	2-20-80	F. Mahala
2174	5-9-79	C-383. Structural steel beam to the north of the reactor headstand opening at El. 656-9 exceeds tolerance of error.	Repair Use As Is	6-22-79	L. Harrison
2175	5-9-79	E-22. 350 MCM 3/C B-11 Cable, several reels are indeterminate on the basis of sampling or use.	Use As Is & Repair Doc.	Rework	
2176	5-11-79	J-201. Dwg. 540. Control Panel, 1C14, five wire terminations loose from soldered connection to individual switches.	Rework	11-25-80	A. Lobrovich
2177	5-11-79	M-326. Hangers are indeterminate because heat no.'s are not traceable to doc., incorrect or illegible numbers.	Rework Use As Is		
2178	5-11-79	M-1,35. Documentation not available for Differential Pressure Transmitters.	Doc. Rework	3-5-80	D. Delaney
2179	5-12-79	M-614 Sh. 10. Valve, 12"HCC-GT-RL, below FW #6 a depression leaves wall thickness indeterminate.	Repair	9-13-79	J. Hamler
2180	5-14-79	E-640 Sh. 2. Conduit/box support installed without adequate prior approval or documentation.	Use As Is	6-4-79	C. Cameron
2181	5-14-79	E-624 Sh. 2. Tray support has been installed with continuous across the flange welds.	Use As Is	9-17-79	C. Cameron
2182	5-14-79	A-41. Paint Storage Area, no temperature readings available for 5-12-79 thru 5-14-79.	Use As Is	5-14-79	S. Kirker
2183	5-14-79	E-532. Motor Control Centers, units installed back to back; rear & top compartments rendered inaccessible.	Reject	8-31-79	A. Lobrovich
2184	5-14-79	F-3107, C-233. Vendor, NPS, discrepancies in NDE reports and inspection processes not documented per requirements.	Use As Is	1-11-80	S. Kirker
2185	5-14-79	E-532. Panelboards, CDP,1 & 2D20, four additional holes for anchors drilled not required by drawing.	Use As Is	1-31-80	C. Spinks

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME ¹ Midland JOB NO. ¹ 07220 PAGE # 149

² NRC NO.	³ DATE	⁴ NONCONFORMANCE DESCRIPTION / REMARKS	⁵ DISPO.	⁶ DATE NCR CLOSED	⁷ CLOSED BY
2461	8-21-79	Spec. C-305. Nine Hilti Drop-In Anchors failed the tension test.	Rework Use As Is		
2462	8-21-79	E-7AC. Misc. Replacement Parts; several discrepancies found in documentation. G-321-D incomplete from supplier, no Shop Insp. sign.	Doc. Rework	8-27-79	B. Mac Glashan
2463	8-22-79	M-618 Sh. 1. FW #42 on 30" Check valve (418-019) S/N 3N668 during liquid penetration exam a linear indication found in heat affected zone.	Repair zone.	10-11-79	E. Urbanawiz
2464	8-22-79	E-42. Seismic conduit supports installation made with length of welds and spacing between weld segments exceeding maximum tolerances.	Use AS Is	11-15-79	R. Amos
2465	8-22-79	E-650 Sh. 1. Spec. C-305 specifies minimum embedment for Hilti Drop-in anchors; installation exceeds this minimum.	Rework	11-14-80	D. Preslar
2466	8-22-79	Dwg. E-617 Sh. 2. Welding procedure stated on draw. E-42 Sh. 339a is inconsistent with spec. requirements of G-27.	Use As Is	10-19-79	D. Hallenbeck
2467	8-22-79	C-226. Beam welded across the flange, this continuous weld was ground out by field leaving a 1/8" gouge in 4 locations across flange.	Repair	9-17-80	N.Plante
2468	8-23-79	M-123B. TRC Solenoid valve received with documentation discrepancies to P.O. number on tags, G-321-D incorrect, valve tag numbers	Doc. Rework	12-13-79	M. Moore
2469	8-23-79	J-256AC. Solenoid valves, document category numbers 22.0, 25.0 & 17.5 are nonconforming in page count number.	Doc. Rework	12-20-79	M. Moore
2470	8-23-79	E-655. Two stud anchors for a type IA conduit support have embedment length exceeding minimum required by Spec. C-305.	Use As Is	9-24-79	J. Miller
2471	8-23-79	FSK-JIO-0040/41. External contamination of tubing, at several points, tubing is coated with zinc paint.	Use As Is	9-20-79	L. Brown
2472	8-24-79	F-31591. Jack screws received are defective. Threads of jack screws are slivered and pitted.	Reject	1-10-80	J. Kramer
2473	8-24-79	F-3151. Pipe fittings received on AEO-10213, supplier submitted G-321-D forms from Rev. 3 of M-305.	Doc. Rework	10-5-79	R.A. Montreuil
2474	8-24-79	F-37108. Forged fittings received on AEO-10428, discrepancies with manganese content; tensile strength is less than minimum.	N/A	3-24-80	D. Delaney
2475	8-24-79	E-616 Sh. 2. 2 type 14 conduit supports installed with leg lengths of stitch welds exceeding the 1/4" maximum.	Use As Is	2-21-80	E. Mann
2476	8-24-79	FSK-DVI-M-604-5, SW #52 was welded completely prior to attachment of copy #4 of the QCIR W-1.00B or fit-up acceptance by the F.W.E.	Rework	5-6-80	F. Mahala
2477	8-27-79	M-619 Sh. 5. 20" 150# RF flange has indentations running across the raised face.	Use As Is Reject	8-12-80	C. Fugate
2478	8-27-78	F-35137. Flanges have dents or gouges on the tongue & butt weld preparation areas of the flanges.	Rework	1-8-80	E. Urbanawiz
2479	8-27-79	FSK-JBI-0025. Expansion anchor for instrument support IFT-1002A installed too close to abandoned anchor hole.	Rework Repair		

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME ' Midland JOB NO. ' 07220 PAGE # 158

2 NRC NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
2632	10-17-79	Cable 1CQ215A. Conduit 1CE018 removed from box 1CJ526 stretching cable making quality indeterminate.	Rework	1-10-80	R. Gibbons
2633	10-17-79	Dwg. E-650 sh1. Welding discrepancies on unistrut to structural steel. (Type 14 conduit support is for 2BG045)	Use As Is	2-29-80	R. Amos
2634	10-17-79	E-37. Cable Packet pulled without Quality Control Verification.	Rework	3-27-80	C. Urbany
2635	10-17-79	C-305. HDI anchors violate the min. edge distance to embedded conduit. Scheduled Pull boxes 1BJ476 and 2DJ803	Use As Is	1-25-80	H. Tuttle
2636	10-19-79	M-632-3. Prior to inservice inspection, FW #1 on 2ELB-12-S632-3-1 was accepted, radiographed & PWHT performed.	Repair	3-26-80	F. Mahala
2637	10-19-79	F-37517. No G-321-D or documentation received for material on AEO-10720.	Doc Rework	11-27-79	R. Montreuil
2638	10-23-79	C-2. INRYCO Field Installation Manual. 161 tendons installed without the required high strength washers.	Use As Is	11-5-79	K. Gunser
2639	10-22-79	Cable Code B-24. scheme 2BB6401L cable pulled exceeding minimum bend radius per FPE 4.000 Rev. 3.	Reject	3-4-80	C. Urbany
2640	10-22-79	M-104A. During review of documentation, discrepancies found in work orders #5170, 5577, 5187, 5140.	Doc Rework	12-11-79	R. MacGlashan
2641	10-23-79	Several vertical tendons were filled while bulk tank temperature exceeded required range per post-tensioning installation manual.	Use As Is	11-27-79	K. Siegel
2642	10-23-79	E-36237. Prior to quality control's inspection & release of A-36 rod, 4' was cut & removed from the 16' length of rod.	Reject	1-31-80	S. Kirker
2643	10-23-79	C-241. The web of steel beam was drilled through while drilling a penetration for a 1" conduit.	Use As Is	11-26-79	P. Haren
2644	10-23-79	E-650 Sh. 1. 1/2" stud anchor installed with no marking or code.	Test & Use As Is	3-21-80	J. W. Miller
2645	10-23-79	FSK-M-2HBC-257-1. Hold point of the QCIR (2.1.c) was bypassed prior to the Authorized Inspector's inspection.	Rework	11-3-80	G. Fulmer
2646	10-23-79	FSK-M-2EBC-10-1. Hold point of the welding QCIR (2.1.c) was bypassed prior to the Authorized Inspector's inspection.	Reject	10-14-80	C. Fugate
2647	10-23-79	E-614. Type 14 & 16 conduit supports installed using attachment welds which violate E-42.	Use As Is	4-22-80	D. Squires
2648	10-24-79	Two 8" core drilled holes through south wall of diesel generator bldg. violating spec. C-231.	NA	12-20-79	S. Gelnett
2649	10-24-79	E-611. motor operated valve, 1MO-1010, hole punctured in the casing of the electric motor.	Rework	5-7-80	R. Narcavage
2650	10-24-79	E-3107 & E-3103. Misc. Pipe whip restraints received without the charpy test required by spec. C-233.	Rework Use As Is		

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME¹ Midland JOB NO.¹ 07220 PAGE² 171

2 NRC NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
2879	1-31-80	Spec. C-305. Vertical rebars cut without prior approval; cut made at a radial distance to next cut below requirement.	Use As Is	4-15-80	C. Pavledes
2880	1-31-80	Spec. C-231. Core drilled holes made through south wall of diesel gen. bldg. without project approval.	Use As Is	2-12-80	S. Kirker
2881	2-1-80	J-1245-25. Differential pressure electronic transmitters do not function within range of normal to maximum PSIG as required by P.O.	Rework	3-13-80	R. MacGlashan
2882	2-4-80	E-750 Sh 2, 751 Sh 1. Two anchors installed on support tray below edge distance requirements, 2 cut off & abandoned below c-c spacing	Use As Is	4-7-80	J. W. Miller
2883	2-4-80	Vertical axial fans, 1VV68A&B, 1&2VV84A-D, 2VV68A, were installed in the field while listed on NCR-1118 without conditional release.	Use As Is	8-12-80	D. Hallenbeck
2884	2-5-80	One 2 1/2" embed stud, bolting flange sheared off at some point below the flange. Top portion of stud pushed upwards.			
2885	2-5-80	C-305. Fourteen 1/2" expansion anchors cut off at the concrete surface to aid installation of an existing conduit.	Rework	3-12-80 3-6-80	S. Gelnett J. Petrosino
2886	2-7-80	C-231. Welding of rebar; weld metal applied to existing rebar in 18 locations contrary to AWS D12-1-75.	Rework Repair		
2887	2-7-80	E-656. 2 type 14 supports welded with 3/16" fillets, both sides, across beam which is contrary to spec. E-42 size & length of weld.	Use As Is	3-25-80	J. W. Miller
2888	2-7-80	C-306. 2 rebar cut in same direction within 5' & there is a below minimum distance to next cut rebar contrary to spec.	Use As Is	3-27-80	S. Kirker
2889	2-7-80	E-643 Sh 2. Rebar cut in block wall without prior field eng. approval.	Rework		
2890	2-8-80	C-305. Expansion anchors used to install pipe supports which are called out for in the spec. do not have expansion anchors used.			
2891	2-12-80	C2-146. Vent on tendons H13-205 & H13-239 were not opened prior to greasing and remained closed throughout greasing operation.	Use As Is	5-22-80	A. Akbar
2892	2-12-80	Spec. C-305. Expansion anchor on a type 11-3A supports is installed with less than 1/8" unused threads contrary to spec.	Rework	5-2-80	J. W. Miller
2893	2-12-80	F-44591. Paint received AEO-11799 per Spec. A-15; no G-321-D received, also cert. rpt. forms are those as found in Spec. A-41.	Doc Rework	3-5-80	F. Kanchwala
2894	2-12-80	C2-146. Tendon H13-219 during buttonheading process, on wire gouged by the clamping jaws of buttonhead machine.	Wire Reject & Use As Is	2-14-80	K. Gunser
2895	2-12-80	F-39874. No G-321-D received with documentation as required by Spec. M-56.	Doc. Rework	2-25-80	J. Kramer
2896	2-13-80	FSK-2HBC-198-2. Socket welds are undersized per Spec. G-27.	Rework	11-17-80	C. Fugate
2897	2-13-80	E-614. Unscheduled box installed on a 9B box support using expansion type concrete anchors being inaccessible for torque or tensioner testing.	Rework	5-15-80	J. C. Miller

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME Midland JOB NO. 07220

PAGE # 173

2 NRC NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
2917	2-27-80	F-44393. Tube steel, 2 heat numbers on one piece of steel; no heat numbers on 5 other pieces, 1 piece has nontraceable heat no.	Reject	3-18-80	J. Kramer
2918	2-28-80	Cable IAB2331D at tray IAJD04. Cable insulation developed excessive wrinkles during removal from conduit IAD001.	Reject	4-2-80	C. Urbany
2919	2-28-80	M-610-4 FW #74. ASME Code A.I. was not notified prior to welding therefore, the A.I. could not make the necessary inspections.	Use As Is	6-3-80	F. Mahala
2920	3-3-80	All 2" and under socket welds, welded prior to 12-5-79, fillet size is indeterminate; Spec. G-27.			
2921	3-3-80	Dwg. E-750 Sh 2, Spec. C-304. Seismic tray supports not installed per drawings; cross flange welding without prior proj. eng. approval.	Use As Is	4-9-80	J. W. Miller
2922	3-3-80	Hanger 12" 2HCB-5-H3, Sk. 2-613-4-21. Shop welds #3 & 4 are undersized.	Rework	5-21-80	E. Urbanawiz
2923	3-3-80	Spec. C-231. During concrete curing surface temperature in bay 3 dropped below the required maintaining temperature for 13 hours.	Use As Is	5-8-80	T. Gelnett
2924	3-5-80	Dwg. 177. 24" 1HCB1 & 2, has a wall thickness less than required by Spec. M-481.	Use As Is	11-10-80	C. Fugate
2925	3-5-80	2 conductor #10 cable on reel #1265 does not have polyester binder tape between outer jacket & insulation as required by Dwg. E-26-8-3.	Reject	5-5-80	R. MacGlashan
2926	3-5-80	Tubing for instruments 2FT-0440C&D are clamped together at points shown on FSK-JB2-0041 contrary to Spec. J-218	Rework		
2927	3-6-80	Dwg. C-2050. A bond beam was cut into while core drilling contrary to drawing detail 1, note 1.	use as is	9-18-80	P. Vanderveer
2928	3-11-80	Dwg. E-36 calls for conduit IAH017 to be 2" GRS, contrary to this 2" Sealite has been installed.	Use As Is	5-9-80	D. Squires
2929	3-11-80	Spec. C-230. Concrete repair Y(634.5)DD; concrete placed at 62° & 64°, spec. requires temperature between 40° & 60°.	Use As Is	5-13-80	T. Gelnett
2930	3-12-80	E-510. Conduit 2BAG74, obstruction approx. 90' back from point where conduit enters Service Water Bldg.	Reject	6-23-80	D. Hollenbeck
2931	3-13-80	F-44824. Six circuit breakers are 250VAC-250AMP; P.O. requires 250VAC-175AMP-2.	Doc Rework	3-21-80	F. Kanchwala
2932	3-13-80	Spec. C-231. Concrete curing, surface temperature was 33° which is contrary to spec. 50° is required with an occasional drop.	Use As Is	4-24-80	C. Pavaledes
2933	3-13-80	C2-146. During insertion of vertical tendon V39-1 one bent wire was found with unacceptable bend radius per Post-ten. manual.	Use As Is	5-29-80	P. Vanderveer
2934	3-14-80	C-24. Sluice gate stem guide, OM-96A, crack in the lower stem guide support.	Rework		
2935	3-17-80	Cable 2AB2307B, damaed. Excessive wrinkle approximately 120' from the end of cable.	Std Repair	4-16-80	C. Urbany

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME ¹ Midland JOB NO. ¹ 7220 PAGE # 175

2 NRC NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
2955	4-1-80	M-610 sheet 6, Fw's 77, 78, 79, 80. Attachment welds welded to incorrect procedure.	Use As Is	6-23-80	C. Griffis
2956	4-2-80	Area adjacent to FW-49 on dwg. M-611-1 has been ground below minimum wall thickness, per Spec. M-204.	Std. Repair		
2957	4-2-80	E-532, Spec. E-6. Load Centers 1&2B17, 1&2B18 have terminal blocks with marker tags that are not engraved per Dwg. E-50.	Use As Is	6-23-80	C. Stevens
2958	4-4-80	E-11, replacement transformer T1273 for battery charger 1D27, documentation requirements are indeterminate.	Use As Is		
2959	4-4-80	C-439, C-477 embedded bolts for pump return line restraints; drawing change requires bolts be Charpy tested.	Use As Is	7-3-80	S. Kirker
2960	4-4-80	Spec. C-2, post-tensioning V-65-1, during buttonheading process, one wire was gouged.	Reject Use As Is	4-25-80	P. Vanderveer
2961	4-4-80	M-146-28-1. 1&2VP-59A&B, oil pump motors nameplates have incorrect information, no marking for time rating, temperature & code letter.	Use as is	9-15-80	E.Badmagharian
2962	4-4-80	Rodent damage in several locations on various cables in trench duct IAX076.	Rework	5-1-80	C. Urbany
2963	4-7-80	C2-146. Several tendons, documented having the same anchor head heat no.s & group of tendons have identical bushing heat no.s			
2964	4-7-80	C2-146. Tendon H21-234 has 2 broken wires, 3 unseated buttonheads while completing stressing of reinspection of tendon.	Reject	4-15-80	K. Gunser
2965	4-7-80	F-1-402. Paint (Spec. A41); temperature exceeded acceptable requirements.	Use As Is	4-23-80	F. Mahala
2966	4-7-80	M-204. Pipe Spool 2HBC-109-S619-1-6, during repair of arc strike, violation of minimum wall thickness was found.	Use As Is	4-30-80	F. Mahala
2967	4-7-80	J-255A. Valves, OPV-6580A-1, A-2 & OPDV-657SA, numerous documentation problems; documentation indeterminate.			
2968	4-8-80	E-44645. Coupling nuts; per Spec. G-33 Charpy test report shows results do not meet 25 mils lateral expansion minimum requirement.	Reject	4-23-80	F. Kanchwala
2969	4-8-80	E-602-1. E-42. Field installed tray covers on cable trays IAFLO1 & IAFLO2, IAGLO1 & ICGD02 using a stitch weld contrary to spec.	Use As Is	6-12-80	D. Squires
2970	4-9-80	C-305. 5/8" expansion anchors installed with less than minimum center to center spacing without prior project eng. approval.	Use As Is	5-20-80	S. Kirker
2971	4-9-80	C-50B. Replacement outer door seal, no shop inspection release or signature on G-321-D with documentation.	Use As Is Reject	11-12-80	R. MacGlashan
2972	4-9-80	J-201. Control wires to various devices in control panels show inconsistency in wiring identification on all modification drawings.	Use As Is		
2973	4-10-80	E-45925. Paint received, upon inspection manufacturer's date on container & on certification exceeds 3 months old. Spec. A-41.	Use As Is	4-16-80	S. Kirker

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME¹ Midland JOB NO.¹ 07220 PAGE⁸ 177

2 NCR NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
2993	5-2-80	F-CR-C-2419 shows rebar to be cut while core drilling penetrations; penetration at El. 669'8" has 2 horizontal bars cut instead of one.	Use As Is	6-5-80	S. Gelnett
2994	5-2-80	C2-146 Post Tensioning, tendon V107 has three broken wires during stressing.	Use As Is	5-15-80	P. Vanderveer
2995	5-5-80	E-655 Sh. 1. Two P1000 strut supports for 1CJ620 is welded with 3/16" continuous fillet welds, across flange contrary to E-42.	Use As Is	5-29-80	J. W. Miller
2996	5-8-80	C-305. A vertical bar was cut 8'4" away from two other cut vertical bars which is contrary to spec.	Use As Is	6-26-80	S. Kirker
2997	5-8-80	C-2AC. No documentation received for field bushings, nor MRR showing receipt of the bushings.	Doc. Rework	7-1-80	R. MacGlashan
2998	5-8-80	E-650 Sh. 1. 6" conduit 2BVA002 is less than 1" from a non-Q listed conduit which is contrary to spec, E-42.	Rework	7-3-80	J. W. Miller
2999	5-12-80	Spec. C-88. During a reading of the inline flowmeter, the meter was found not functioning properly.	Repair		
3000	5-15-80	Spec. C-304. Bolt holes burned on pipe restraints 611-1-24 & 611-1-29 to a diameter equal to or exceeding final diameter	Repair	9-16-80	S. Gelnett
3001	5-15-80	Spec. G-27. Socket weld #3 on FSK-M-2CCC-15-2 has scribe lines.	Rework	6-10-80	F. Mahala
3002	5-20-80	Spec. C-306. 3 east-west bars cut while core drilling for grouted anchor bolts for pipe hanger 633-2-17, 1HBC-322-H8.	Repair		
3003	5-20-80	F-45770. High speed auxiliary relay, has no statement of conformance which is required by Spec. G-33.	Doc. Rework	6-6-80	J. Kramer
3004	5-22-80	Dwg. 533. Vendor termination OVM94A & OVM94B; conductors are nicked or cut.	Rework		
3005	5-23-80	F-46088. Master Builders 814 cable grout; no final results of the compressive strength or the shrinkage tests have been received.	Use As Is	8-26-80 9-3-80	B. DeArmond
3006	5-27-80	F-44893. Hex head bolts; no charpy v-notched tests received for bolts, several pieces have injurious surface defects & thread damage.	Doc Rework Reject		
3007	5-27-80	F-45514 requires spare parts furnished per original Spec. M-123A & P.O.; this spec. leaves doc. for spare parts indeterminate.	Doc. Rework	8-18-80	J. Kramer
3008	5-27-80	F-45796 requires spare parts furnished per original Spec. M-123B & P.O.; this spec. leaves doc. for spare parts indeterminate.	Doc. Rework	11-5-80	J. Kramer
3009	5-27-80	F-44060 requires spare parts furnished per original Spec. M-117 & P.O.; this spec. leaves doc. for spare parts indeterminate.	Doc Rework	8-18-80	J. Kramer
3010	5-27-80	F-45567 requires spare parts furnished per original Spec. M-125B & P.O.; this spec. leaves doc. for spare parts indeterminate.	Doc Rework	11-5-80	J. Kramer
3011	5-27-80	F-45566 requires spare parts furnished per original Spec. M-123B P.O.; this spec. leaves doc. for spare parts indeterminate.	Rework	11-5-80	J. Kramer

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME ¹ Midland JOB NO. ¹ 07220 PAGE ⁸ 178

2 NRC NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
3012	5-28-80	E-599 Sh 1, Expansion anchors for conduit & box supports installed violating Spec. C-305 center to center, center to edge distance spacing.	Rework Repair Ing.	Use As Is 9-23-80	C. Bawtinheimer
3013	5-28-80	Motor controllers removed from motor control center, indicating lights and pushbuttons mounted on door contrary to Spec. E-7.	Reject		
3014	5-30-80	C-230. Pozzolan Activity Index; fly-ash received on 5-30-80 at Allied concrete does not conform to ASTM C-618. Minimum not met.	Use As Is	7-7-80	S. Gelnett
3015	6-2-80	C-233, Dwg. C-370. Discrepancies noted in the radius and elevations of the support rings, will not permit the seal plate to fit properly.	N/A	6-19-80	S. Kirker
3016	6-3-80	C-208. ASTM-C-289-71. Chemical analysis of aggregate found to be non-conforming.	Reject	11-7-80	B. DeArmond
3017	6-4-80	C-87. No monthly inspection was performed for the lot that consisted of the odd number vertical tendons (# V01-1 to V109-1, excluding V11-1, V101-1).	Use As Is	7-24-80	S. Gelnett
3018	6-4-80	C-2. Shop heads with heat codes #PW, Post tensioning system; heat treatment cert. of conformance has not been signed.	Doc Rework	7-1-80	D. Delaney
3019	6-4-80	F-45748, 45518 requires spare parts furnished per original Spec. M-123CC & P.O.; this spec. leaves doc. for spare parts indeterminate.	Doc Rework		
3020	6-6-80	M-104A. 1 piece of 10" Sch. 160 SS pipe, incorrect length & heat no., rust, flat spots, dents, scratches & gouges on inside & outside.	Reject	9-9-80 9-18-80	J. Kramer J. Kramer
3021	6-6-80	Cable tray 2BFH01 is shown on 2 separate layout dwgs. E-603 Sh 1 & E-643 Sh 1; E-36 shows 2BFH01 on E-643	Rework Use As Is	7-8-80	H. Tuttle
3022	6-6-80	M-106AC. Item 2. 1 piece #56 constant support spring can has dent in the side of the can.	Use As Is	7-14-80	J. Kramer
3023	6-9-80	Tolerance measurements required by Spec. C-111 (radial locations & slope) have not been taken for the construction opening liner plate sections, since being replaced.	N/A	7-18-80	S. Gelnett
3024	6-10-80	Spec. C-230. Calibration of Admixture vials found to be out of tolerance.	Rework	6-24-80	T. Lieb
3025	6-12-80	M-1.2 B&W QA data package has not been received for vent valve modification parts	Doc Rework	7-14-80	D. Delaney
3026	6-12-80	F-45139, sockolets. No G-321-D form received with documentation contrary to Spec. M-305 requirement.	Doc Rework	7-29-80	F. Kanchwala
3027	6-12-80	F-45749, nuts, requires spare parts to comply with original Spec. M-123CC & P.O.; this spec. leaves doc. for spare parts indeterminate.	Doc Rework	7-29-80	F. Kanchwala
3028	6-12-80	F-46498, nutserts, received on AEO-13002, no statement of conformance received from vendor as required by P.O.	Doc Rework	6-23-80	J. Kramer
3029	6-12-80	F-45721, concentric reducer. Material test report & G-321-D not received from vendor as Spec. M-215.	Doc Rework	8-28-80	F. Kanchwala
3030	6-12-80	E-46404, 6" tee, marking for "one of the two tees" received on AEO-13094 has been buffed off, marking is illegible.	Rework	6-30-80	F. Kanchwala

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME¹ Midland JOB NO.¹ 07220 PAGE⁸ 180

2 NRC NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
3050	7-11-80	F-46216. Doors. Dimensions of door when received are not as specified on P.O.	Reject	8-11-80	J. Kramer
3051	7-11-80	F-46108, Item 7, tube steel, heat no. 43894. No certified material test report received for this heat number.	Doc Rework	8-18-80	J. Kramer
3052	7-11-80	F-45396. socket weld orifice flange, no quality verification documentation supplied, AEO-13208.	Doc Rework	7-23-80	F. Kanchwala
3053	7-15-80	F-45571, socket head cap screws & nuts, have marking 8 instead of 88c, (hex nuts); marking B8 instead of B8c (cap screws)	Reject	9-18-80	J. Kramer
3054	7-15-80	Spec. C-306. grouted anchor bolt holes for hanger 638-13-6 were drilled in the secondary shield wall without project approval, no concrete drilling permit.	N/A	7-17-80	S. Schumitch
3055	7-11-80	F-45571. Heavy hex nuts to be ASTM A-194 Grade 8C, markings are 8 on hex nuts.	N/A	7-29-80	J. Kramer
3056	7-17-80	Spec. G-27, Dwg. 2-632-1-4, two embeds used for hanger 26" 2ELB-10-H35 were not preheated.	Use As Is	9-23-80	E. Urbanawiz
3057	7-18-80	Spec. A-14. Test sample of the mortar was not taken on the 3rd consecutive working after the first day of masonry work.	N/A	8-4-80	B. DeArmond
3058	7-21-80	E-20 Spec. Elec. Pene. Module; only 22 cables exist in module 780501-1-06 & terminals X10, 11, 12 could not be identified.			
3059	7-21-80	Spec. C-306. 3 grouted anchor bolt holes for hanger (Sk FSK-M-2ECB-1-AH2) drilled in sec. shield wall w/o concrete permit or QC notification.	Use As Is	11-10-80	Tim Gelnett
3060	7-23-80	Spec. C-208. Contrary to spec. requirements, 4 yds. of C-1 concrete was placed with 3/4" aggregate not meeting project specs.	Use As Is	9-17-80	B. DeArmond
3061	7-24-80	C-305. 3/4" anchors installed with center-to-center spacing reduced without prior approval.	Use As Is	8-27-80	S. Gelnett
3062	7-25-80	ASTM C 94-78a, admixture vial - WRDA, out of tolerance for ACC C-1 concrete placed 7-24-80.	Rework	8-21-80	B. DeArmond
3063	7-25-80	ASTM C 94-78a, concrete aggregate, aggregate out of tolerance.	Use As Is	9-17-80	B. DeArmond
3064	7-25-80	ASTM C-31-69. Initial cure of concrete specimens were maintained at a temperature exceeding the required range.	Use As Is	11-7-80	B. DeArmond
3065	7-28-80	Dwg. E-755 Sh. 1. Tray support installed with incorrect size fillet weld per FCR E-1990	Use As Is	9-19-80	J. Miller
3066	7-28-80	Dwg. A-52. Block wall #12 exceeds the height shown on the drawing, detail 8.			
3067	7-29-80	FW #2 on spool IHCC-46-603-13-1, completed w/o QA records to control & identify filler material or weld process, or weld inspection.	Rework		
3068	8-1-80	E-26. 600 Volt control cable, no sealing cap on end of cable, sealing cap torn off, insulation jacket torn.	Rework	9-12-80	C. Urbany

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME Midland JOB NO. 07220 PAGE # 181

2 NRC NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
3069	8-1-80	IEBC-5-S638-13-1A linear indication found on radiograph for Shop weld A, film rejected by ASME	Repair	11-20-80	C. Fugate
3070	8-4-80	Spec C-305 three bars were cut within a radial distance of ten feet in the service water building	use as is	9-18-80	P. Vanderveer
3071	8-4-80	ASTM C-31-69 concrete specimens were cured at temperatures exceeding spec requirement for the first 24 hours	Use As Is	11-7-80	B. DeArmond
3072	8-4-80	M-619-2 tack welds 72 & 73 were not inspected and no W-1,00 QCIRs were opened	Use As Is	11-10-80	W. Smith
3073	8-5-80	F-45757 G-321D verification documentation has not been received on this P. O.	Doc Rework	9-16-80	John Kramer
3074	8-5-80	Dwg. A-72Q Rev. 8 adhesion test on snubber brackets ID No E-4-D-1 and C-1 failed to meet the tensile strength requirements	Rework	9-10-80	J. Musser
3075	8-6-80	Spec M-343 Dwg. FSK-M-2HBC-11-2-H5 hanger is welded across the flange of a structural beam in violation of Spec M-343	Use As Is	11-4-80	R. Smith
3076	8-7-80	E-20 Rev. 6 the black conductor of Cable #1 in module Serial No. 800227-104 failed continuity, termination labeled S1	use as is		
3077	8-7-80	E-20 Rev. 6 only 22ea cables exist in module serial #780524-1-03 and that terminals X10, X11, & X12 could not be identified	use as is		
3078	8-6-80	ASTM C-31-69 concrete specimens were cured at temperatures exceeding spec requirement for the first 24 hours	Use As Is	10-15-80	B. DeArmond
3079	8-7-80	WFMC-1 Rev. 6 weld rod was removed from the test shop and not marked or segregated which rendered the filler indeterminate	Reject	9-11-80	B. Daly
3080	8-7-80	F-46802 a statement of conformance has not been supplied by the vendor for the material received on AEO-13360	Doc Rework	9-9-80	F. Kanchwala
3081	8-7-80	Tendon D215-1 had no evidence of trapped air released from the vents during pressure greasing. Note: Vent tube was provided	Use As Is	10-16-80	P. Vanderveer
3082	8-8-80	C-46-AC Rev. 5 there is no shop inspection release of signature on the G-321D and other documentation discrepancies	Doc Rework	9-23-80	R. MacGlashan
3083	8-11-80	M-614-10 field weld 79 was completed with no QC inspection or IR generated	Rework	10-20-80	C. Fugate
3084	8-11-80	Spec C-304 W-8x31 beam cut in west edge of top flange: cut is greater than 5% nominal cross-sectional area of the structural element allowed	Use As Is	9-22-80	N. Plante
3085	8-12-80	C-38 Beam 412B9 at el. 652' has a cut in the web at the cope which is beyond the point of tangency and is encased in concrete	Use As Is	10-8-80	S. Galnett
3086	8-14-80	M-634-5 Field weld 80 was completed without obtaining the necessary authorized Nuclear Inspector's inspection	Use As Is	9-5-80	L. Harrison
3087	8-14-80	E-42 Dwg E-656 Sh 1 three conduit supports were found to have 5/16" and larger fillet attachment welds	use as is	9-24-80	J. Miller

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME ¹ Midland JOB NO. ¹ 07220 PAGE ⁸ 182

² NRC NO.	³ DATE	⁴ NONCONFORMANCE DESCRIPTION / REMARKS	⁵ DISPO.	⁶ DATE NCR CLOSED	⁷ CLOSED BY
3088	8-14-80	Spec. C-305 expansion anchors installed on FSK-M-2HCD-498-4-H 2 & FSK-M-2HCD-498-H3 in the cont. sec. shld. wall w/o project approval			
3089	8-14-80	FSK M-2FCB-40-2 valve ECBGB was installed in the piping system without the nameplate with the nuclear code symbol stamp	Rework		
3090	8-15-80	F-46222 contrary to Spec-M-305 rev. 5 no form G-321-D has been received on this P. O.	Doc Rework	8-26-80	J. Kramer
3091	8-19-80	M-1,17 conduit box for 1P60A pump motor has holes thru the welds from pin size to 3/16"			
3092	8-18-80	Spec. C-304 the field utilized P1-A-LH (A588) 5R o an unapproved procedure by Project Eng. to weld a L5" x 3 1/2" x 3/4" to exist. 1" p	Use As Is	10-6-80 10-2-80	E. Dutton P. Vanderveer
3093	8-19-80	C-2-146-58 vertical tendon V-10-1 has a bend of less than 1/2" bend radius experienced during insetion of the last 30'.	Reject	8-29-80	M. Stark
3094	8-19-80	Spec. C-305 Installation of anchor on Hanger FSK-M-1HBC-145-1 H-1a exceed minimum edge distance	STD Repair	10-30-80	J. Miller
3095	8-19-80	F-47260 The G-321-D documentation for this P. O. has not been received	Reject	8-22-80	R. MacGlashan
3096	8-22-80	P.O. E-22-AC Spec E-22 Rev. 7 The sealing cap for Reel No. 3055 of Code B-07 cable was torn exposing the end of the cable	Rework	9-12-80	C. Urbany
3097	8-22-80	F-45751 Contrary to Spec M-305 no G-321-D documentation has been received for this P. O.	Doc Rework	11-5-80	J. Kramer
3098	8-22-80	F-46336 Contrary to Spec. G-33 charpy U-notched test on 6 - 2 1/2" x 7" long hex coupling nuts is below acceptable limits	Reject	11-13-80	J. Kramer
3099	8-25-80	Spec. C-305 Contrary to the spec cuts were made on a bar less than required radial distance	Use as is	10-9-80	P. Vanderveer
3100	8-25-80	Spec. C-2 Dwg. C2-146-12 Vertical Tendon V-20-2 was leaking tendon sheathing material through a fractured pipe plug	Repair	10-2-80	P. Vanderveer
3101	8-28-80	F-3091 Rel. 39 Spec C233 requires a form G-321-D and this documentation has not been received on this P. O.	Use As Is	10-17-80	J. Kramer
3102	8-28-80	E-60 G-321-D is incomplete: cable reels do not have sealing caps	Doc. Rework	10-17-80	C. R. Urbany
3103	8-29-80	Spec- C-304 Dwg. E-710 has more than 10% of its welds under 1/16" welds are also unaccessable for visual inspection	Rework Use As Is		
3104	9-3-80	Spec E-42 Dwg. E-655 Sh 1 Oversized fillet welds of conduit support	Use As Is	11-6-80	J. Miller
3105	9-4-80	Pressure check done on the pressure grouting of the Diesel Gen. footing was found to be less than the required psi	Use As Is	10-2-80	P. Vanderveer
3106	9-3-80	Spec G-24 Dwgs C-495 & 496 Reactor 2 sump area has mud-cracking & excessive dry film thickness	Repair STD	10-20-80	J. Musser
3107	9-5-80	M-18 Dwgs M-18-3 7 M-18-348(1) Diesel Gen Bldg. anchor bolt holes drilled for lube oil cooler center support were misaligned	Rework	10-7-80	F. Mahala

also in the aux. skid frame.

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME ¹ Midland

JOB NO. ¹ 07220

PAGE ⁸ 183

2 NRC NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
3108	9-8-80	Hanger 6" 2EBB-13-H9R #1 4" stroke Fig 306 Mechanical Shock suppressor is of indeterminant integrity and possibly damaged			
3109	9-8-80	Dwg. Sk 2-604-3-18 the south sway strut for the self-aligning bushing is partially knocked out of place.			
3110	9-8-80	Dwg. 618-1-8, 618-1-9, 618-1-10, & 618-1-12 all have sway struts of indeterminant integrity and possible damage			
3111	9-9-80	M-379 C P. O. Spec. 132 Non drawings or instructions or G-321-D documentation have been received.			
3112	9-9-80	Spec. C-230 9 yds of concrete exceeding the allowable limits by 1/2" were placed in pour #Y(628.42)8'.			
3113	9-11-80	2" Dia. Engine bolt for Diesel Eng. 1G-11 has numerous gouges	Use As Is	11-25-80	C. Fugate
3114	9-11-80	ASTM- C31-69 During curing of concrete specimens temp. exceeded required temp.	Use As Is		
3115	9-10-80	E-7-AC, 125 volt D.C. Relay found damaged during inspection	Reject	11-3-80	J. Kramer
3116	9-11-80	Pipe spools 1FCB-42-S610-4-4, -3 & 2FCB-42-S611-4-3, -5 do not have code data reports nor "N" stamp on code data nameplates. Spec M-204	Rework		
3117	9-12-80	Expansion Anchors for conduit supports are 2 3/4" center to center spacing when requirements are 4". Spec C-305	Rework		
3118	9-15-80	Spec C-230 Concrete slump, retest of working limits was found to be exceeding maximum of 5".	Use As Is		
3119	9-17-80	Spec M-204 Piping Drain Connection #4 as shown on FSK-DVI-M-610 Rev 1 & FSK-M-610-3 #4 Rev 0 was not inspected for cleanliness prior to instal.	Use As Is	11-3-80	R. Moaray
3120	9-17-80	Per FPG-2.100 Center to edge & center to center spacing for instal. anchors is not within requirements (E-642 Sh. 2)			
3121	9-17-80	F-45750 Requires spare parts furnished per original Spec. M-125A and P.O. This spec leaves Doc. for spare parts Indeterminate	Doc. Rework	10-16-80	F. Kanchwala
3122	9-17-80	C-2022 Borros Anchors have no Doc. weekly readings as required by DCN #2 of Drawing.	Use As Is		
3123	9-18-80	C-305 Four Horizontal Bars cut within a 4' to 2 1/2" radius which is contrary to Spec. Requirements			
3124	9-19-80	Vertical Tendon Filling, V28-1, Requirements not met per C2-146, Q.C. could not verify waste Mat'l in grease or record temp. of grease	Use As Is		
3125	9-19-80	Contrary to Spec C-2, V40-1, has evidence of a leak of Tendon Filler Material through seam weld on the cap's tube			
3126	9-19-80	M-018, Rotor, 1G-11, damaged during transportation from warehouse to Diesel Generator Building.			

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME¹ Midland

JOB NO.¹ 07220

PAGE⁸ 184

2 NRC NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
3127	9-18-80	E-60, reel # C-0117, excessive peeling of outer insulating jacket of cable	Reject		
3128	9-22-80	Spec C-231, 2 Rebar cut within a radial distance less than the minimum 10' required.	Use As Is	11-4-80	J. Sercu
3129	9-22-80	Control Valve, 2XV-0431B, on FSK-M-2HCC-47-1, installed without nameplate; has no serial number.			
3130	9-23-80	NPS Sway Struts have varying degrees of disengagement of the self aligning bushing.			
3131	9-23-80	M-106, 2-619-2-30, Mechanical Shock Suppressor has a self aligning bushing disengaged			
3132	9-23-80	F-47785 6" Concrete blocks were contrary to the purchase order	Reject	10-8-80	J. Kramer
3133	9-24-80	Initial cure of concrete specimens temp. of 60 ⁰ -80 ⁰ F were not maintained during the first 24 hr. after molding	Use As Is	11-7-80	B. DeArmond
3134	9-24-80	E-12 Battery Racks 1&2 D01 & 1&2 D02 have rust and corrosion			
3135	9-24-80	E-6.42 SH2 HDI Anchors instal. contrary to center to center & center to edge spacing per FPG-2.100			
3136	9-25-80	E-11 & E-51 (MCAR-1-41) Buss Bar 90 ⁰ bends on a transformer are broken			
3137	9-25-80	F-45841 Pipe with Heat No. 06094 & HT# 05520 has numerous pits & scale like condition			
3138	9-26-80	F-47360, One 18" stainless steel pipe received on AEO-13614 was found damaged	Reject		
3139	9-26-80	Excessive tendon cut off length, H21-022 was cut 2 1/2" from end contrary to the required 11/8" stated in C2-146 Rev. 5B	Reject	10-16-80	P. Vanderveer
3140	9-26-80	C2-158, Vertical Tendon Grease Can-V-108-1 does not meet requirements per C2-146, Filter Caps not properly plugged			
3141	9-29-80	M-018, 1 1/4x40" Long Foundation Anchor Bolt for Diesel Gen. #1G-12 has thread damage	Use As Is	11-25-80	C. Fugate
3142	9-30-80	Portion of Fin Blade on Truck #18 was measured per NRMCA checklist & was found excessively worn	N/A	10-17-80	R. Siple
3143	9-29-80	C-306, Cut rebar allowance exceeded per Section 2.2	Use As Is	11-4-80	J. Sercu
3144	9-29-80	Spec C-24, Sluice Gate Stems, OM-91 A&B, were bent or bowed during compression			
3145	9-30-80	314 HDT Anchor #2,3,&4 Center to center spacing do not meet requirements per FPG-2.100			

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME¹ Midland

JOB NO.¹ 07220

PAGE⁸ 185

2 NRC NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
3146	10-2-80	Temp. Closure Plates for 4 18" spools were not Doc. on separate QCIR's for installation and removal			
3147	10-3-80	Sampling/Fabrication of fresh concrete, contrary to ASTM C172-71, 20 min. wait between composite sampling & molding of specimens			
3148	10-3-80	Concrete material proportions, the cement & the cement & Pozzolan was below required amount per C-94-78a			
3149	10-3-80	M-1.16, During an inspection, a leak was found in Lube Oil Cooler for 2P-58A			
3150	10-3-80	Embedded conduit 2AA055 was found damaged by Core Drilling in Cont. #2	Std Repair	10-28-80	J. W. Miller
3151	10-2-80	F-47666, P.O. Item #9, Transformers JAK-0 have no Certificate of Conformance, and is required per G-33 Rev. 12	Rework	10-27-80	J. Kramer
3152	10-2-80	E-22 Contrary to Hold placed on Q cables for scheme # 1BD2001AD, 1BD2001AC, 2BD2001AA, 2BD2001AC, & 2BC2001AD have been installed	Use As Is		
3153	10-3-80	ASME NB-4411 Sect. 3, Contrary SW#1 completed without Q.A. Record to identify and control filler material or weld process	Rework		
3154	10-6-80	During a Hydrostatic test on spools LHCC-35-S-603-15-4 & 6 Two shop welds were found that were not on ISO drawing M-603 SH 15 Rev. 7/F2	N/A	12-1-80	W. Creel
3155	10-6-80	Spec M-481 SH 100B, contrary to spec., Drain Connection #1 on FSK-DVI-M619-18 was installed using a half coupling on FW 11.	N/A		
3156	10-7-80	M-18, Rotor, 1G-12, damaged during installation			
3157	10-8-80	Dwg. C-2022, During temp. dewatering, settlement monitoring is required. Soil monitoring devices not read from 8-29-80 on.			
3158	10-8-80	M-118B, Valves 2XV-3966A1P & 1XV-3866B1P have corrosion, rust & scaling of the valve internals	Rework	11-18-80	C. Fugate
3159	10-8-80	F-31122, Structural backfill received on AEO-13773 was not tested by contractor as required per Spec, C-211	Use As Is		
3160	10-8-80	E-756 SH 1 & E-751 SH 2, 3/4" Hilti Drop In Anchors no installed with edge to edge distance as required by FPG-2.100			
3161	10-8-80	Dwg. FSK-MPY-153, Thermowell supports for temperature elements not installed per drawing detail			
3162	10-8-80	E-650 SH 1, Type 12 & 14 conduit supports & type 9E box support installed on misc. steel contrary to E-42			
3163	10-9-80	Supports on Dwg. FSK-CA-2213 were welded by Standish welders S-2, S-5, & S-7 who are not qualified on only 3/8" plate per ASME			
3164	10-9-80	Dwg. M-166, 4" ODBC-1 Subassembly from FW 150 to 166 released from field shop without A.I. signature	Doc. Rework	10-10-80	M. Meeks

LOG OF NONCONFORMANCE REPORTS



PROJECT NAME ¹ Midland JOB NO. ¹ 07220

PAGE ⁸ 186

2 NRC NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
3165	10-9-80	Dwg. C-45, Lift thickness of uncompacted backfill exceeded the 4" requirement per Spec. C-211.	Reject	10-22-80	C. Pavledes
3166	10-14-80	C-230 Fineness Modulus of concrete sand over successive test samples varied more than 0.20 from the average.	Use As Is		
3167	10-13-80	Post-Tensioning Field Installation Manual C2-146-12, double end stressing, H32-030, does not meet requirements per manual	Rework Reject	11-19-80	M. Stark
3168	10-13-80	Dwg E-644 SH 2, Conduit to Control Broads were installed with 1/2" x 20" machine screws not 1/2" x 20" and 6 to 8 machine screws instead of 4			
3169	10-14-80	Cross Flange Welding, the installation of a type 14 Conduit Support on a W24x160 beam does not meet require. per E-42 SH 306A	Use As Is	11-11-80	J. C. Miller
3170	10-14-80	F-47635, Carbon Steel Pipe received on AEO-13692 has no documentation.	Doc. Rework	10-24-80	F. Kanchwala
3171	10-14-80	M-1.7, Spare parts for Reactor Coolant Pumps, no documentation or TWX received with material			
3172	10-14-80	C2-146, Stressing gauge #N-133 not accurate & replaced by gauge #N-286. Last tendon not rechecked with new gauge.			
3173	10-15-80	Magna Magic, BPC#2079, Not in tolerance during recalibration per Peabody Testing proced. Items tested are indeterminate.	Rework		
3174	10-15-80	Dwg M-326, Generic defficiency in the disengagement of the self-aligning bushings in the end piece of sway struts & snubbers			
3175	10-16-80	Pipe spool 2GCB-33-611-5-1 has 1" half coupling installed without verification of cleanliness by QC at FW#60, Spec M-204			
3176	10-16-80	Spec M-18 Aux. Sub-Base, Mounting brackets and anchor bolt holes are not installed according to drawing	Repair		
3177	10-20-80	E-723 SH1, Siesmic cable tray supports were not installed or welded according to the drawing	Use As Is		
3178	10-22-80	PGS-113, Pipe Guide Support for hangers, FSK-M-2HBC-9-1-H's, 3-4-5-6, 2HBC-13-1-H2, 2HBC-13-2-H4-5, 2HBC-355-2-H10, 2HBC-497-4-H2 insuf. clear.			
3179	10-22-80	Allowance of cut rebar exceeded requirements per Spec C-306			
3180	10-23-80	Spec C-231, Pour# Y 3)A exceeded the maximum 12 hr. cure at the minimum temp. of 40°			
3181	10-23-80	ASTM C31-69, Concrete specimens during the first 24 hr. after molding temp. exceeded the 80° requirements			
3182	10-24-80	Spec C-305, Hangers 0-618-1-12&14 have anchor bolts installed w/o full thread engagement & wrong washer used	Rework		
3183	10-27-80	Feedwater Pump, 1P-053, Arc strike on 1" vendor supplied cooling water piping for the pump repaired without QCIR.			

LOG OF NONCONFORMANCE REPORTS




PROJECT NAME Midland

JOB NO. 07220

PAGE 188

2 NRC NO.	3 DATE	4 NONCONFORMANCE DESCRIPTION / REMARKS	5 DISPO.	6 DATE NCR CLOSED	7 CLOSED BY
3203	11-11-80	Contrary to Spec. A-15 four units of Nukem 109 Nu-Klad Filler compound-Batch #810235 with older shelf date than spec. allows.			
3204	11-11-80	F-47869. Upon inspections of subject flanges 4 of 8 pieces were found to be damaged on raised face sealing surface.			
3205	11-12-80	Contrary to Spec. C-231 containment 2 dome repair CC(778)c had one recording of accumulative time below 50°F of 16 hours.			
3206	11-13-80	Dwg. M-657-45. Two welding IRs were generated for weld 113A and is also located in two places.			
3207	11-13-80	F-47527. Contrary to G-33, the material test report received for the clevis mat. received on AEO-13794 does not have physical prop.	Reject		
3208	11-13-80	Dwg. M-619-7 Rev. 8?F2 was completed without obtaining the necessary AI action.			
3209	11-18-80	Dwg. M-603-18. Contrary to PQCI W-1.00 FW 23 was completed with no PQCI W-1.00A being issued.			
3210	11-19-80	Contrary to Spec. C-2, during the buttonheading process on H13-041 one wire was sheared in half by the buttonhead machine.			
3211	11-18-80	Contrary to Spec. C-208, on 11-16-80 tank #8 had a temperature of 69°F exceeding the minimum temperature by 1°F.			
3212	11-19-80	Spec. C-304, Dwg. C-192 shows the monorail in Sc. R was cross flange welded to existing W30x99 with a 5/8" fillet weld.			
3213	11-19-80	M-120Ac & Spec. M-204. A gouge exists in one end of the valve and porosity is visible in the bottom of the gouges area.			
3214	11-19-80	M-349A Rev.4. 34 piece thermostat G-321-D & Spec. requirements and/or eng. do not differentiate between OVD & eng. procedures and qualification reports; no OVD submitted.			
3215	11-20-80	Spec. M-481 Rev.18. Two 900# weld neck R.F. flanges, sch 80 were installed on plant side of tanks CVT 28A and B should be sch 120.			
3216	11-26-80	Dwg. 619 sh 3 Pipe spool 2HBC-10 S-619-3-4 has an arc gouge that is 3/4" x 1 7/8" x 1/4" deep (approx)			
3217	11-26-80	Dwg. M-604-9 Valve (404-2-161)S?N 10 was installed with several gouges on the outside surface there by leaving the integrity of this indet.			
3218	11-26-80	PO F-45573 Contrary to Spec C-233 no G-321D has been received Both CMTRs received are illegible making the material indeterminate			
3219	11-26-80	M-18-AC No certificate of compliance or CMTR were received for stud & nut for Valve #77001-139 Serial No. N61848-00-0004			
3220	11-26-80	Contrary to Spec. C-306 4 anchor bolt holes were core drilled for H. FSK-M-1CCA-42-1-H7 & one 1CCA-42-1-AH6 One rebar was cut on hanger FSK-M-1CCA-42-1-AH7			



Robt. STEVE HARVEY

alab

NONCONFORMANCE REPORT START W/ CODE: INDETERMINATE

1. PROJECT NAME MIDLAND		JOB NO.		19. NO.	3194	20. PAGE	1	OF	2
2. UNITS)	3. DRAWING/PART NO.	REV	4. ITEM DESCRIPTION	5. ITEM LOCATION					
IND	NA	NA	150 ft. 1/2" x 1/2" Hex Bolts ASTM A354 GR. B D	QC HOLD AREA					
6. P.O. OR SPEC NO.	7. SERIAL NO.	8. REPLACEMENT PART	9. SOURCE	10. CONTRACTOR/SUPPLIER					
F463519	NA	NA	Supplier	United States Fastener Corp.					
11. INSPECTION CRITERIA	IR NO.	12. ASME AUTHORIZED INSPECTION REC'D	13. SKETCH ATTACHED	14. Discovered During					
() DWG (X) SPEC () OTHER	NO. 1-00-13973	() YES (X) NO	() YES (X) NO	15. Equip. Furnished By					
16. NONCONFORMING CONDITION:	17. REPORTED BY								
Technical Specification G-33 rev. 10 requires a Certificate of Compliance, Certified Material Test Report, and Charpy U-Notch Impact Test Report as Quality Verification documentation Submittal. Contrary to this, No Certified Material Test Report or Charpy U-Notch Impact Test Report has been received. Supplier has submitted a Certificate of Compliance, but the certificate was found unacceptable. In addition Specification ASTM A-354 Paragraph 9.2 requires (Continued on page 2)	18. VALIDATED BY								
	DATE	DATE	DATE	19. DISPOSITION CONCURRENCE					
	10/31/80	11-3-80		rework	reject	repair	use as is		
21. ROUTING: () TO FIELD ENGINEERING () TO OTHERS (SPECIFY)	22. () Field Engineering Recommended Disposition to Project Engineering								
23. PROJECT ENGINEERING DISPOSITION									
24. DISPOSITION CONCURRENCE									
25. DISPOSITION RESULTS									
26. QC ACCEPTANCE									
QC ENGINEER									
AUTHORIZED INSPECTOR									
DATE									



Block # 16 Control Grade B D Bolts $\frac{1}{4}$ " through $1\frac{1}{2}$ " diameter to be marked with six radial lines 60 degrees apart on the top of the head. Contrary to this, all of sample 35 inspected were marked with Grade Symbol B D rather than 6 radial lines as required. "Q" number is Indeterminate & Hold Tags applied. Hold Pending final disposition.



X

clear

NONCONFORMANCE REPORT

5/4 NONTESTABLE

1. PROJECT NAME MIDLAND		JOB NO. 7020		19. NO. 3195	20. PAGE 1 OF 2
2. UNIT(S) N/A	3. DRAWING/PART NO. C-1148	REV 0	4. ITEM DESCRIPTION SETTLEMENT	5. ITEM LOCATION PLANT AREA	
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A	9. SOURCE CONSTRUCTION	10. CONTRACTOR/SUPPLIER N/A	
11. INSPECTION CRITERIA X DWG () SPEC () OTHER	IR NO. FIR NO. C-1148-2A	12. ASME AUTHORIZED INSPECTION REQ'D () YES (X) NO	13. SKETCH ATTACHED () YES (X) NO	14. Discovered During () Rec'g (X) Const () Test	15. Equip. Furnished By () Client (X) IFLD
16. NONCONFORMING CONDITION: NOTE B.G. OF DRAWING C-1148 STATES "READING SHALL BE TAKEN ON THE SETTLEMENT MONITORING POINTS LISTED IN TABLE FOR THE TANK BEING TESTED, AT THE FOLLOWING TIMES: "SUBSCRIPT 2" STATES "DAILY WHILE THE TANK IS ONE-HALF FULL (APPROXIMATELY 16.5" LEVEL)" CONTRARY TO THE ABOVE THERE IS NO EVIDENCE THAT READINGS WERE PERFORMED FOR TANKS 17-60 & 21-60 ON 10/15/80 AND 10/19/80. NOTE: TANK 17-60 REACHED 16'-0 1/4" - CONTINUATION					
17. REPORTED BY George G. Seuca		DATE 11/3/80	18. VALIDATED BY G. J. Smith		
21. ROUTING: () TO FIELD ENGINEERING () TO OTHERS (SPECIFY)		22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project F. engineering			
23. PROJECT ENGINEERING DISPOSITION					
24. DISPOSITION CONCURRENCE					
rework		reject	repair	use as is	
PROJECT FIELD ENGINEER		PROJECT ENGINEER		DATE	
PROJECT ENGINEER		DATE		DATE	
PROJ CONSTR AUTHORIZED INSPECTOR		DATE		DATE	
MR. J. J. Smith		DATE		DATE	
25. DISPOSITION RESULTS					
26. OC ACCEPTANCE					
OC ENGINEER		AUTHORIZED INSPECTOR		DATE	
DATE		DATE		DATE	



Block #16 CONTINUED

- ON 10/13/80 AND TANK DT-60 REACHED 15'-11 1/4" ON 10/16/80.
READINGS REQUIRED OF THE FOLLOWING SETTLEMENT MARKERS FOR 10/13/80 & 10/16/80.

TF-1 THRU TF-6 , BW-1 , BW-2 , BA-A4 THRU BA-A6

TF-19 THRU TF-24 , BW-8 , BW-9 , BA-A2 , BA-A3

HOLD FOR ENGINEERING DISPOSITION , Q LIST NUMBER INDETERMINATE ,
NO HOLD TAGS APPLIED



Contacted - Date Short

5/4 1BNA/26RA

NONCONFORMANCE REPORT

1. PROJECT NAME <i>Midland</i>		JOB NO. <i>7220</i>		19. NO. <i>3196</i>	20. PAGE <i>1</i> OF <i>2</i>	
2. UNIT(S) <i>1 and 2</i>	3. DRAWING/PART NO. <i>1-612-5-33 / 2-613-2-4</i>	REV	4. ITEM DESCRIPTION <i>Attachment Welds</i>	5. ITEM LOCATION <i>Aux Bldg / Cont 2</i>		
6. P.O. OR SPEC NO. <i>NA</i>	7. SERIAL NO. <i>NA</i>	8. REPLACEMENT PART P/N <i>NA</i> REV <i>NA</i> SER NO. <i>NA</i>		9. SOURCE <i>Const.</i>	10. CONTRACTOR/SUPPLIER <i>NA</i>	
11. INSPECTION CRITERIA <input type="checkbox"/> DWG <input type="checkbox"/> SPEC <input checked="" type="checkbox"/> OTHER		IR NO. <i>P210-613-2-4</i> NO. <i>P210-612-5-12</i>	12. ASME AUTHORIZED INSPECTION REQ'D <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input type="checkbox"/> Rec'g <input checked="" type="checkbox"/> Const <input type="checkbox"/> Test	15. Equip Furnished By <input type="checkbox"/> Client <input type="checkbox"/> Eng <input checked="" type="checkbox"/> FLD
16. NONCONFORMING CONDITION: <i>Requirement: Asme Section III paragraph NC-364 states: External and internal attachments to piping shall be designed so as not to cause flattening of the pipe, excessive localized bending stresses or harmful thermal gradients in the pipe wall.</i>			24. DISPOSITION CONCURRENCE			
<i>Condition: During the installation of Attachment lugs Q list No. is 4.121 and 4.131 2 Hold Tags Applied</i>			rework reject repair use as is			
17. REPORTED BY <i>William Smith 11-3-80</i>			DATE			
18. VALIDATED BY <i>E. Smith 11-3-80</i>			DATE			
21. ROUTING: <input type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)						
22. <input type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering						
23. PROJECT ENGINEERING DISPOSITION						
26. OC ACCEPTANCE						
				OC ENGINEER	DATE	
				AUTHORIZED INSPECTOR	DATE	



Block 16 Continued:

for Hqrs - 1-612.5.33 Sub 4/F3 A, 2.613 2.4 Sub 3/F3 A, excessive shrinkage of the pipe, in areas over a 1/4" approxy has caused flattening of the pipe in the areas of the attachment welds. There fore the stresses, created by welding, leaves the condition of the pipe indeterminate.



STEVE HARVEY

NONCONFORMANCE REPORT

S/U CODE INDETERMINATE

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 3197	20. PAGE 1 OF 1	
2. UNIT(S) INDETERMINATE	3. DRAWING/PART NO. N/A	REV N/A	4. ITEM DESCRIPTION A-307 HEX HEAD BOLTS	5. ITEM LOCATION WAREHOUSE #1		
6. P.O. OR SPEC NO. F-47860	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N _____ REV N/A SER NO. _____		9. SOURCE SUPPLIER	10. CONTRACTOR/SUPPLIER NORTH CENTRAL FASTENERS	
11. INSPECTION CRITERIA () DWG () SPEC <input checked="" type="checkbox"/> OTHER		IR NO. R-1-00-13962	12. ASME AUTHORIZED INSPECTION REQ'D () YES <input checked="" type="checkbox"/> NO	13. SKETCH ATTACHED () YES <input checked="" type="checkbox"/> NO	14. Discovered During <input checked="" type="checkbox"/> Rec'g () Const () Test	15. Equip Furnished By () Client () Eng <input checked="" type="checkbox"/> MFLD
16. NONCONFORMING CONDITION: ASTM A-307 REQUIRES THAT THE BOLT HEADS SHALL BE MARKED TO IDENTIFY THE MANUFACTURER. CONTRARY TO THE ABOVE A SAMPLE SIZE-80 OUT OF 2500 (5/16" X 3" HEX HEAD BOLTS) RECEIVED ON AEO-13962 WERE FOUND WITH NO MARKINGS. LEAVING THE STATUS OF THE MATERIAL INDETERMINATE. HOLD FOR ENGINEERING DISPOSITION. 'Q' NUMBER IS INDETERMINATE. ONE (1) HOLD TAG APPLIED TO THE NON-CONFORMING ITEM.				24. DISPOSITION CONCURRENCE		
				rework	repair	use as is
				PRC. ZCT FIELD ENGINEER	DATE	
				PROJECT ENGINEER	DATE	
				PROJ CONSTR QC ENGINEER	DATE	
				AUTHORIZED INSPECTOR	DATE	
17. REPORTED BY J Kancharala DATE 11/4/80				18. VALIDATED BY E. Smith DATE 11-5-80.		25. DISPOSITION RESULTS
21. ROUTING: () TO FIELD ENGINEERING () TO OTHERS (SPECIFY)						
22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering						
23. PROJECT ENGINEERING DISPOSITION						
26. QC ACCEPTANCE						
				QC ENGINEER	DATE	
				AUTHORIZED INSPECTOR	DATE	



S/U IAKA

NONCONFORMANCE REPORT

1. PROJECT NAME MIDLAND		JOB NO. 07220		19. NO. 3199	20. PAGE 1 OF 4
2. UNIT(S) 1	3. DRAWING/PART NO. 1-638-14-19	REV 1/1	4. ITEM DESCRIPTION 6" IEBB-6-HII	5. ITEM LOCATION CONT.#1-EL.638-9"	
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A	9. SOURCE CONSTRUCTION	10. CONTRACTOR/SUPPLIER N/A	
11. INSPECTION CRITERIA () DWG () SPEC () OTHER	IR NO. E-50-638-14-2	12. ASME AUTHORIZED INSPECTION REQ'D () YES () NO	13. SKETCH ATTACHED () YES () NO	14. Discovered During () Rec'g () Const () Test	15. Equip Furnished By () Client () Eng () FLD
16. NONCONFORMING CONDITION: REQUIREMENT: SPEC. E-305 SCN-10006 STATES IN PART SPECIFIC CONDITIONS FOR INSTALLING EXPANSION TYPE CONCRETE ANCHORS IN SECONDARY SHEILD WALL FROM EL. 628 TO 644' UNITS. 1.2. THE FOLLOWING REQUIREMENT SHALL BE MET FOR EACH EXPANSION ANCHOR, INSTALLED ON THE NORTH AND SOUTH SECONDARY SHEILD WALLS (INCLUDING WING WALLS). CONTINUED ON PAGE TWO (2)					
17. REPORTED BY <i>John Hamble</i>	DATE 11/5/80	18. VALIDATED BY <i>W. E. Smith</i>	DATE 11-6-80	24. DISPOSITION CONCURRENCE	
21. ROUTING: () TO FIELD ENGINEERING () TO OTHERS (SPECIFY)		25. DISPOSITION RESULTS			
22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering					
23. PROJECT ENGINEERING DISPOSITION					
26. OC ACCEPTANCE		OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		AUTHORIZED INSPECTOR		DATE	



CONTINUATION OF BLOCK 16:

1-1 QUALITY CONTROL SHALL PROVIDE 100% INSPECTION OF THE INSTALLATION OF EXPANSION ANCHORS. ALSO 2.1 STATES IN PART, "THAT QUALITY CONTROL SHALL WITNESS DRILLING OF ALL HOLES AND PERFORM FINAL INSPECTION TO ASSURE THAT NO REBAR HAS BEEN COMPROMISED AND THE PROPER DIAMETER AND DEPTH OF THE HOLE IS ACHIEVED."

② ADDITIONALLY ARTICLE 2.4.2 OF L-305 STATES "EXPANSION ANCHORS SHALL BE LIMITED TO A MAXIMUM OF 2 1/2" EMBEDMENT LENGTH."

CONDITION: HANGER 6" IE6B-6-H11 SKETCH I-638-14-19 SHEET 20.

THERE IS NO EVIDENCE THAT THE INSTALLED ANCHORS WERE EVER INSPECTED BY QUALITY CONTROL CIVIL OR MECHANICAL.

ALSO INSTALLED ANCHORS ARE 5/8" ϕ , AND MIN. EMBEDMENT LENGTH, REQUIRED BY L-305 TABLE 4.1 IS 3 3/4" AFTER TORQUING, THUS REQUIREMENTS OF ARTICLE 2.4.2 WERE NOT MET.

SUBSEQUENTLY BECAUSE OF HAVING NO APPARENT INSPECTIONS PERFORMED THE TYPE OF ANCHOR INSTALLED IS INDETERMINATE (GROUTED OR EXPANSION).

FOR ANCHOR LENGTH REFER TO ATTACHED IUT REPORT.

Q LIST # 4.381



Peabody Testing

X-Ray Engineering Company

ULTRASONIC THICKNESS MEASUREMENT TEST REPORT

CUSTOMER Bechtel Power Corporation		DATE 9-17-80
ADDRESS P.O. Box 2167 Midland, MI 48640		CONTROL NO. OR REPORT NO. 11859
JOB OR PROJECT LOCATION Midland Nuclear Power Project	P.O. NO. 7220-FSC-206	PLAN OR DWG. NO. 1-638-14-19
SYSTEM 6"-1E8B-6	TYPE OF MATERIAL C/S	ACCEPTANCE STANDARD N/A
		N.D.T. PROCEDURE NO. 1PUT-453-2303 B

ULTRASONIC EXAMINATION

EQUIPMENT KB CL204 BPC 576 EXP 5-5-81	CALIBRATION RANGE 2 3/4" to 8 1/2"	TRANSDUCER (SIZE & FREQ.) 1/4" DIA 10 MHZ
---	--	---

ITEM OR WELD NO.	MINIMUM THICKNESS REQ'D (DESIGNATED BY CUSTOMER)	THICKNESS RECORDED	DISPOSITION		REMARKS
			ACCEPT	REJECT	
4 ANCHOR BOLTS					/
1 * EAST BOLT		6"			
TOP WEST BOLT		6 1/2"			
BOTTOM EAST BOLT		6 1/2"			
BOTTOM WEST BOLT		5"			

Technician *John D Bayless* SNT-TC-1A Level *III*

Asst. Technician *N/A*

Customer *E. R. Stankiewicz* *LII*

Witnessed by *E. R. Stankiewicz* *LII*

SIGNATURE

ENCLOSURE ADDED
Yes No

Page *1* of *1*

NCR 3189 page 3 of 4

POOR ORIGINAL

* ALL BOLTS & STUDS IN ACCORDANCE W/ DRW AH-1506

REVISED D

FEB 22 1977


... CORP.

EL. 638'-8"


EL. 638'-4"

0'-10"

CONC. EXISTS
(4) 5/8" ANCHORS
BY OTHERS



DETAIL-A



DETAIL-A

NOTES

- 1) All tolerances in accordance with QCP #2A001 U.N.O.
- 2) Fab. Procedure is FH-101-~~...~~
- 3) All products designed in accordance with EPL File No. 1 Rev. 3


EL 635'-0"

6"-1E55-6

PIPE ROTATED 90°

0.6
9.4/2
1.42

#1	1-01-1-11	I-SF-1750 NF2
SHOP WELD NO.	WELD PROCEDURE	EXAM. PROCEDURE



LOCATION PLAN

0	4-26	ISSUED
1	2-3-77	CHANGED TOTAL

PIPE ISO.	H-638 S114(0) REV. 1		
DATA POINT	225		
PIPE MATERIAL	SA-106 GR. B		
INSULATION	2 1/2" AIA 2	REV. DATE	REV.

NCR 3199 page 4 of 4



NONCONFORMANCE REPORT

alab S.U. 2 BBA

1. PROJECT NAME MIDLAND		JOB NO. 1220		19. NO. 3200	20. PAGE 1 OF 1			
2. UNIT(S) 2	3. DRAWING/PART NO. 2-604-3-34	REV SUB 2 E1	4. ITEM DESCRIPTION HANGER 3"-2CCA-19-H1 SWAY STRUT		5. ITEM LOCATION STANDISH			
6. P.O. OR SPEC NO. F32165 Q	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A		9. SOURCE SUPPLIER	10. CONTRACTOR/SUPPLIER BERGEN-PATERSON			
11. INSPECTION CRITERIA <input checked="" type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER		IR NO. N/A	12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input type="checkbox"/> Rec'g <input checked="" type="checkbox"/> Const <input type="checkbox"/> Test	15. Equip. Furnished By <input type="checkbox"/> Client <input checked="" type="checkbox"/> Eng <input checked="" type="checkbox"/> FLD		
16. NONCONFORMING CONDITION: A BERGEN-PATERSON PART No 2100, SIZE 1.5 SWAY STRUT PURCHASED FOR HANGER SKETCH 2-604-3-34 HAS A SELF-ALIGNING BALL BUSHING WHICH IS LOOSE AND CAN BE EASILY KNOCKED OUT OF PLACE. Q No. is 4.045. 1 HOLD TAG APPLIED					24. DISPOSITION CONCURRENCE			
					rework	reject	repair	use as is
					PROJECT FIELD ENGINEER	DATE		
					PROJECT ENGINEER	DATE		
					PROJ CONSTR QC ENGINEER	DATE		
					AUTHORIZED INSPECTOR	DATE		
17. REPORTED BY Rick Marshall 11-6-80					18. VALIDATED BY E. [Signature] 11-6-80			
21. ROUTING: <input type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)					25. DISPOSITION RESULTS			
22. <input type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering								
23. PROJECT ENGINEERING DISPOSITION								
					26. OC ACCEPTANCE			
					OC ENGINEER			DATE
					AUTHORIZED INSPECTOR			DATE



NONCONFORMANCE REPORT

SU # 2 PGB

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 3201	20. PAGE 1 OF 1			
2. UNIT(S) 2	3. DRAWING/PART NO. 2G-12	REV N/A	4. ITEM DESCRIPTION ROTOR FOR DIESEL GENERATOR	5. ITEM LOCATION WAREHOUSE #1				
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. 17703192-200	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A		9. SOURCE PROCUREMENT	10. CONTRACTOR/SUPPLIER N/A			
11. INSPECTION CRITERIA () DWG () SPEC (<input checked="" type="checkbox"/>) OTHER		IR NO. FRG-4.000	12. ASME AUTHORIZED INSPECTION REQ'D () YES (<input checked="" type="checkbox"/>) NO	13. SKETCH ATTACHED () YES (<input checked="" type="checkbox"/>) NO	14. Discovered During () Rec'g (<input checked="" type="checkbox"/>) Const () Test			
15. Equip Furnished By () Client (<input checked="" type="checkbox"/>) Eng () FLD								
16. NONCONFORMING CONDITION: ROTOR (2G-12) DAMAGED DURING STORAGE:					24. DISPOSITION CONCURRENCE			
<p>1.) A PIECE OF A PLATE ON A POLE-WINDING HAS BEEN BROKEN OFF (EXCITER SIDE). 2.) A COOLING FIN, ADJACENT TO DAMAGED POLE-WINDING HAS BEEN BENT. NOTE, EQUIPMENT IS SKID MOUNTED WITH DAMAGE IN THE 12:00 O'CLOCK POSITION. "Q"-LIST NO 4.522</p>					rework	reject	repair	use as is
					PROJECT FIELD ENGINEER _____ DATE _____			
					PROJECT ENGINEER _____ DATE _____			
					PROJ CONSTR QC ENGINEER _____ DATE _____			
17. REPORTED BY J. Malala DATE 11/6/80					AUTHORIZED INSPECTOR _____ DATE _____			
18. VALIDATED BY E. Amundt DATE 11-6-80					25. DISPOSITION RESULTS			
21. ROUTING: () TO FIELD ENGINEERING () TO OTHERS (SPECIFY)								
22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering								
23. PROJECT ENGINEERING DISPOSITION								
					26. QC ACCEPTANCE			
					QC ENGINEER _____ DATE _____			
					AUTHORIZED INSPECTOR _____ DATE _____			



NONCONFORMANCE REPORT

1BCA

1. PROJECT NAME MIDLAND		JOB NO. 07220		19. NO. 3202	20. PAGE 1 OF 1
2. UNITS ONE	3. DRAWING/PART NO. 1-610-6-22	4. ITEM DESCRIPTION GROUTED ANCHOR (INSPECTION)	5. ITEM LOCATION 8' W/6.2' N/F 593'		
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A	9. SOURCE CONST	10. CONTRACTOR/SUPPLIER N/A	
11. INSPECTION CRITERIA () DWG () SPEC () OTHER	IR NO. P-2.10-610-6-22	ASME AUTHORIZED INSPECTION REC'D () YES () NO	13. SKETCH ATTACHED () YES () NO	14. Discovered During () Rec'g () Const () Test () Eng () FLD	
16. NONCONFORMING CONDITION: Specification C-306 Para 7.0					
Requires visual inspection of the process of grouting anchor bolts to ensure correct installation.					
(Replaces DR PM1514)					
There is no record of QC inspection of the grouting of hgt 1-610-6-22 anchors, rendering their status indeterminate.					
I hold tag applied Q list # 4,102					
17. REPORTED BY E. Zebanawiz	DATE 11-7-80	18. APPROVED BY [Signature]	DATE 11/10/80		
21. ROUTING: () TO FIELD-ENGINEERING () TO OTHERS (SPECIFY)					
22. () Field Engineering Recommended Disposition to Project Engineering					
23. PROJECT ENGINEERING DISPOSITION					
26. QC ACCEPTANCE					
QC ENGINEER				DATE	
AUTHORIZED INSPECTOR				DATE	

24. DISPOSITION CONCURRENCE

rework	reject	repair	use as is

PROJECT FIELD ENGINEER _____ DATE _____

PROJECT ENGINEER _____ DATE _____

PROJ CONSTR QC ENGINEER _____ DATE _____

AUTHORIZED INSPECTOR _____ DATE _____

25. DISPOSITION RESULTS



TED CALERIS

NONCONFORMANCE REPORT

S/U CODE INDETERMINATE

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 3203	20. PAGE 1 OF 1		
2. UNIT(S) INDETERMINATE	3. DRAWING/PART NO. N/A	REV N/A	4. ITEM DESCRIPTION 4 UNITS NUKEM 109 NU-KLAD FILLER COMPOUND.	5. ITEM LOCATION PAINT SHOP			
6. P.O. OR SPEC NO. 7220 A-15	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N _____ REV N/A SER NO. _____		9. SOURCE CONTRACTOR	10. CONTRACTOR/SUPPLIER J.L. MANTA		
11. INSPECTION CRITERIA <input type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input checked="" type="checkbox"/> OTHER		IR NO. R-1-00-14040	12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input checked="" type="checkbox"/> Rec'g <input type="checkbox"/> Const <input type="checkbox"/> Test	15. Equip Furnished By <input type="checkbox"/> Client <input checked="" type="checkbox"/> Eng <input checked="" type="checkbox"/> MFLD	
16. NONCONFORMING CONDITION: SPECIFICATION A-15 REV. 8 PARA 6 SUB-PARA 6-1 STATES IN PART THAT THE COATING MATERIAL OLDER THAN MANUFACTURER'S RECOMMENDED SHELF LIFE SHALL NOT BE USED, CONTRARY TO THE ABOVE (4) FOUR UNITS OF NUKEM 109 NU-KLAD FILLER COMPOUND - BATCH # 810235 RECEIVED ON AEO 14040 HAD THE MFG'S RECOMMENDED SHELF LIFE ON CONTAINERS AS FOLLOWS. 10-9-78 TO 10-9-80. LEAVING THE STATUS OF THE MATERIAL INDETERMINATE. HOLD FOR ENGINEERING DISPOSITION. Q' NUMBER IS INDETERMINATE. OHG (1) HOLD TAG APPLIED.				24. DISPOSITION CONCURRENCE			
				<input type="checkbox"/> rework	<input type="checkbox"/> reject	<input type="checkbox"/> repair	<input type="checkbox"/> use as is
				PROJECT FIELD ENGINEER	DATE		
				PROJECT ENGINEER	DATE		
				PROJ CONSTR QC ENGINEER	DATE		
				AUTHORIZED INSPECTOR	DATE		
17. REPORTED BY Skanehulle DATE 11/10/80				18. VALIDATED BY E. Sumner DATE 11/11/80		25. DISPOSITION RESULTS	
21. ROUTING: <input type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)							
22. <input type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering							
23. PROJECT ENGINEERING DISPOSITION							
				26. QC ACCEPTANCE			
				QC ENGINEER	DATE		
				AUTHORIZED INSPECTOR	DATE		



NONCONFORMANCE REPORT START UP CODE: INDETERMINATE

1. PROJECT NAME

MIDLAND

JOB NO.

07220

19. NO. 3204

20. PAGE 1 OF 1

2. UNITS) 3. DRAWING/PART NO.

IND NA

4. ITEM DESCRIPTION

4 Pair 10" 300# R.F. W.N. ORIFICE FLANGES SAID TO HOLD AREA

6. P.O. OR SPEC NO. 7. SERIAL NO.

F47869 NA

8. REPLACEMENT PART P/N NA REV NA

9. SOURCE

SUPPLIER CHICAGO TUBE AND IRON

5. ITEM LOCATION

OC HOLD AREA

11. INSPECTION CRITERIA

() DWG (X) SPEC () OTHER

IR NO. R-100-14042

NON-T-515 REV 3

12. ASME AUTHORIZED INSPECTION REQ'D

() YES (X) NO

13. SKETCH ATTACHED

() YES (X) NO

14. Discovered During

(X) Rec'g () Const () Test () Client () Eng (X) FLD

16. NONCONFORMING CONDITION:

P.Q.C.I. R-100 Activity number 3.2 requires inspection for physical damage. Upon inspection 4 of 8 pieces of subject flanges were found to be damaged on raised face sealing surface. "Q" number is INDETERMINATE. 4 Hold Tags applied. Hold pending final disposition.

24. DISPOSITION CONCURRENCE

rework reject repair use as is

PROJECT FIELD ENGINEER DATE

PROJECT ENGINEER DATE

PROJ CONSTR QC ENGINEER DATE

AUTHORIZED INSPECTOR DATE

25. DISPOSITION RESULTS

17. REPORTED BY DATE

John Kaman 11-10-80

18. VALIDATED BY DATE

Q. Smith 11/11/80

21. ROUTING: () TO FIELD ENGINEERING () TO OTHERS (SPECIFY)

22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering

23. PROJECT ENGINEERING DISPOSITION

26. OC ACCEPTANCE

OC ENGINEER DATE

AUTHORIZED INSPECTOR DATE




CONTACT: JIM KELLEHER

NONCONFORMANCE REPORT

S/U - NON-TESTABLE

1. PROJECT NAME MIDLAND 1 & 2		JOB NO. 7220		19. NG. 3205	20. PAGE 1 OF 3			
2. UNIT(S) Unit # 2	3. DRAWING/PART NO. N/A	REV	4. ITEM DESCRIPTION CONCRETE CURING	5. ITEM LOCATION (Cont. # 2 - EXTERIOR DOME				
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A		9. SOURCE CONSTRUCTION	10. CONTRACTOR/SUPPLIER N/A			
11. INSPECTION CRITERIA () DWG (X) SPEC () OTHER		IR NO. C-1,40-5068 NO. C-231 REV. 19	12. ASME AUTHORIZED INSPECTION REQ'D () YES (X) NO	13. SKETCH ATTACHED (X) YES () NO	14. Discovered During () Rec'g (X) Const () Test	15. Equip Furnished By (X) Client () Eng () FLD		
16. NONCONFORMING CONDITION: SPEC. 7220 - C-231 REV. 19, SECTION 13.2.4, b, STATES THAT THE SURFACE TEMPERATURE OF CONCRETE MEMBERS SHALL BE MAINTAINED AT A TEMPERATURE OF AT LEAST 50°F, WITH AN OCCASIONAL DROP OF 10°F FOR A PERIOD OF TIME NOT TO EXCEED 12 HOURS CUMULATIVE. CONTRARY TO THIS, THE CONTAINMENT #2 DOME REPAIR CC(77B)C HAD ONE RECORDING THERMOMETER THAT SHOWED A CUMULATIVE TIME BELOW 50°F OF 16 HOURS. HOLD FOR ENGINEERING DISP. "A-LIST" No. 1.105. ↓ HOLD TAG APPLIED.				24. DISPOSITION CONCURRENCE				
				rework	reject	repair	use as is	
				PROJECT FIELD ENGINEER		DATE		
				PROJECT ENGINEER		DATE		
				PROJ CONSTR QC ENGINEER		DATE		
				AUTHORIZED INSPECTOR		DATE		
17. REPORTED BY Paul Vales DATE 11/11/80				18. VALIDATED BY [Signature] DATE 11-12-80.		25. DISPOSITION RESULTS		
21. ROUTING: () TO FIELD ENGINEERING () TO OTHERS (SPECIFY)								
22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering								
23. PROJECT ENGINEERING DISPOSITION								
						26. QC ACCEPTANCE		
						QC ENGINEER		DATE
						AUTHORIZED INSPECTOR		DATE

PAGE 2 of 3
NCR # 3205





Project 7220

QC Acceptance 11/22/80 Date

Control No. File No.

See Sketch

2 Placement Location & Elevation <i>Cont # 2, Repair of Dome @ EL 787 =</i>	3 Cure Started Time <i>15:30</i> Date <i>10/22/80</i>	4 QCIR No. <i>C1.40-5068</i>
--	--	---------------------------------

UNIT CURE RECORD

5 Time	6 Weather	7 Thermometer/ Cal Due Date	8 Ambient Temperature	9 Surface Temperature	10 QCE Initial/Date	11 D.R.	
						YES	NO
7:05 am	clear	2680 11/7/81	61°	56°	TG 10/22/80		✓
9:45 am	clear	2680 11/7/81	70°	60°	TG 10/23/80		✓
5:10 pm	clear	2680 11/7/81	66°	61°	TG 10/23/80		✓
1:30 am	clear	2680 11/7/81	63°	58°	TG 10/24/80		✓
4:00 pm	cloudy	2680 11/7/81	65°	57°	TG ^{10/24/80} 10/25/80 ^{10/25/80}		✓
12:45 pm	cloudy	2680 11/7/81	58°	46°	TG 10/25/80	✓	
6:20 pm	cloudy	2680 11/7/81	61°	53°	TG 10/26/80		✓
12:50 pm	cloudy	2680 11/7/81	50°	55°	TG 10/26/80		✓
7:45	cloudy	2680 11/7/81	52°	46°	SG 10/26/80	✓	✗
8:45 am	cloudy	2680 11/7/81	56°	53°	TG 10/27/80		✓
16:45	cloudy	2681 2/20/81	70°	50°	TU 10/27/80		✗
10:30 am	cloudy	2680 11/7/81	49°	52°	TG 10/28/80		✓
16:42	clear	2680 11/7/81	68°	55°	TU 10/28/80		✗
10:40 am	cloudy	2680 11/7/81	58°	51°	TG 10/29/80		✗
17:22	cloudy	2680 11/7/81	60°	50°	TU 10/29/80		✗
8:45 am	clear	2508 2/20/81 2885 4/28/81	56°	50°	PH 10/30/80		✓

SG 10/26/80

12	Cure Started	
1	Day	✓
2	Days	
3	Days	

Concrete Repair (2 temp recorders)

POOR ORIGINAL



Discussed with
GEORGE CULLY

NONCONFORMANCE REPORT

1. PROJECT NAME <i>Midland</i>		JOB NO. <i>2220</i>		19. NO. <i>3206</i>	20. PAGE <i>1 of 2</i>
2. UNIT(S) <i>M2</i>	3. DRAWING/PART NO. <i>M 6 59-45</i>	REV <i>B3</i>	4. ITEM DESCRIPTION <i>FIELD WELD 113A</i>	5. ITEM LOCATION <i>83" Elev. Adv. Bldg.</i>	
6. P.O. OR SPEC NO. <i>NA</i>	7. SERIAL NO. <i>NA</i>	8. REPLACEMENT PART P/N <i>NA</i> REV <i>NA</i> SER NO. <i>NA</i>	9. SOURCE <i>Enbiker</i>	10. CONTRACTOR/SUPPLIER <i>NA</i>	
11. INSPECTION CRITERIA () DWG () SPEC () OTHER <i>NO. P.E.C. 4-1-100</i>		12. ASME AUTHORIZED INSPECTION REQ'D () YES () NO		14. Discovered During () Rec'g () Const () Test	
15. Nonconforming Condition: <i>REQUIREMENT: SECTION 7130 OF THE BQAM REQUIRES THAT ASME WELDS GENERATED BY BECHTEL BE DOCUMENTED IN ACCORDANCE WITH P.C.I.-W-100 (WHICH REQUIRES ASMA WELDS TO BE IDENTIFIED BY INDIVIDUAL WELD NUMBERS). P-listed # 4572</i>					
17. REPORTED BY <i>R. Fugate</i>		DATE <i>11-11-80</i>		15. Equip Furnished By () Client () Eng () FLD	
21. ROUTING: () TO FIELD ENGINEERING () TO OTHERS (SPECIFY)		18. AUTHORIZED BY <i>W. E. Smith</i>		DATE <i>11-13-80</i>	
22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering					
23. PROJECT ENGINEERING DISPOSITION					
24. DISPOSITION CONCURRENCE					
rework		reject		repair	
PROJECT FIELD ENGINEER		PROJECT ENGINEER		PROJ CONSTR QC ENGINEER	
DATE		DATE		DATE	
AUTHORIZED INSPECTOR		DATE		DATE	
25. DISPOSITION RESULTS					
26. OC ACCEPTANCE					
OC ENGINEER		DATE		DATE	
AUTHORIZED INSPECTOR		DATE		DATE	

POOR ORIGINAL

Block 16 Continued: CONTRARY TO THE ABOVE FIELD WELD 113A ON Dwg M659-45/ Rev 7/83 IS LOCATED IN TWO PLACES. THE FIRST LOCATION → FW113A IS LOCATED WHERE FW112A ON LINE 3"-CH8C-81 IS PRESENTLY LOCATED. THIS FIELD WELD WAS ORIGINALLY IDENTIFIED AS FW113A. THE SECOND LOCATION → FW113A IS LOCATED ON LINE 3" CH8C-80 WHERE FW113A IS IDENTIFIED AT PRESENT.

NOTE: THE FIRST FW113A LOCATION WAS MADE WITH PROPER R.C. DOCUMENTATION (IR M659-45-113A, Log # 49176). THEN FIELD WELD NUMBERS ON Dwg M659-45 WERE RELOCATED, AND THE SECOND FW113A LOCATION WAS WELDED AS FW113AC1 (IR M659-45-113AC1, Log # 61707) INDICATING THAT THE ORIGINAL FW113A WAS CUT AND WELDED AGAIN.

S.R. Auguste
11-11-80

POOR ORIGINAL



OSCAR HEIKKINEN

NONCONFORMANCE REPORT

S/4 CODE INDETERMINATE

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 3207	20. PAGE 1 OF 1		
2. UNIT(S) INDETERMINATE	3. DRAWING/PART NO. N/A	REV N/A	4. ITEM DESCRIPTION 1" TURNBUCKLE AND CLEVIS ASSEMBLIES.	5. ITEM LOCATION WAREHOUSE #1			
6. P.O. OR SPEC NO. 7220 F-47527	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N _____ REV N/A SER NO. _____		9. SOURCE SUPPLIER	10. CONTRACTOR/SUPPLIER NORTHWOOD STEEL.		
11. INSPECTION CRITERIA <input type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER		IR NO. R-1-00-13794 NO. G-33 Rev. 12	12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input checked="" type="checkbox"/> Rec'g <input type="checkbox"/> Const <input type="checkbox"/> Test	15. Equip Furnished By <input type="checkbox"/> Client <input type="checkbox"/> Eng <input checked="" type="checkbox"/> FLD	
16. NONCONFORMING CONDITION: SPECIFICATION G-33 REV. 12 PARA 3.0 SUB-PARA 3.2 STATES IN PART THAT THE MATERIAL TEST REPORTS SHALL INCLUDE ALL CHEMICAL, PHYSICAL & MECHANICAL PROPERTIES ON MATERIAL TEST REPORTS. CONTRARY TO THE ABOVE THE MTR RECEIVED FOR THE CLEVIS MATERIAL RECEIVED ON AED-13794 DOES NOT CONTAIN THE PHYSICAL PROPERTIES. LEAVING THE STATUS OF THE MATERIAL INDETERMINATE. HOLD FOR ENGINEERING DISPOSITION. 'Q' NUMBER IS INDETERMINATE. ONE (1) HOLD TAG APPLIED.				24. DISPOSITION CONCURRENCE			
				rework	reject	repair	use as is
				PROJECT FIELD ENGINEER			DATE
				PROJECT ENGINEER			DATE
				PROJ CONSTR QC ENGINEER			DATE
				AUTHORIZED INSPECTOR			DATE
17. REPORTED BY K. Kanchwala		DATE 11/11/80	18. VALIDATED BY E. E. Smith		DATE 11/12/80		25. DISPOSITION RESULTS
21. ROUTING: <input type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)							
22. <input type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering							
23. PROJECT ENGINEERING DISPOSITION							
26. QC ACCEPTANCE							
				QC ENGINEER			DATE
				AUTHORIZED INSPECTOR			DATE

2.70 CIVIL



Contracted F.W.E.: Earl Smith

NONCONFORMANCE REPORT

IEAC

1. PROJECT NAME Maldon		JOB NO. 7020		19. NO. 3208	20. PAGE 1 OF 1
2. UNIT(S) 1	3. DRAWING/PART NO. 177-6197	REV 8/FD	4. ITEM DESCRIPTION 1450-536	5. ITEM LOCATION EPR614	6. DATE 5.6.80
6. P.O. OR SPEC NO. NA	7. SERIAL NO. NA	8. REPLACEMENT PART P/N NA	9. SOURCE Coast	10. CONTRACTOR/SUPPLIER NA	
11. INSPECTION CRITERIA () DWG () SPEC () OTHER	IR NO. 1000-21618-7-1-1	12. ASME AUTHORIZED INSPECTION REQ'D (H) YES () NO	13. SKETCH ATTACHED () YES (H) NO	14. Discovered During () Rec'g (H) Const () Test	15. Equip Furnished By () Client () Eng (H) FLD
16. NONCONFORMING CONDITION: Requirement: Act 21c (Fitup of the Joint) on Part II work, Rev 8, was assigned an Authorized Nuclear Inspector Hold Point by the Authorized Nuclear Inspector. Condition: Contrary to the above, Field work on Dwg. 177-6197 Rev 8/FD was completed without obtaining the necessary Authorized Nuclear Inspector signature. Hold Tag applied. Act # 4.192					
17. REPORTED BY D. Guite	DATE 4/13/80	18. VALIDATED BY Earl Smith	DATE 4/13/80	24. DISPOSITION CONCURRENCE	
21. ROUTING: () TO FIELD ENGINEERING () TO OTHERS (SPECIFY)		25. DISPOSITION RESULTS			
22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering					
23. PROJECT ENGINEERING DISPOSITION					
26. QC ACCEPTANCE				QC ENGINEER	DATE
AUTHORIZED INSPECTOR				AUTHORIZED INSPECTOR	DATE



Discussed with
Butch Beene

NONCONFORMANCE REPORT

Slc # CHEA

1. PROJECT NAME Midland		JOB NO. 2220	
2. UNITS) 1		3. DRAWING/PART NO. NCC3-SH 18	
6. P.O. OR SPEC NO. N/A		7. SERIAL NO. N/A	
8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A		9. SOURCE Construction N/A	
11. INSPECTION CRITERIA () DWG () SPEC () OTHER		12. ASME AUTHORIZED () YES () NO	
13. SKETCH ATTACHED () YES () NO		14. DISCOVERED DURING () Rec'g () Const () Test	
15. EQUIP FURNISHED BY () Client () Field		16. NONCONFORMING CONDITION: Re-qualification: PQCI W-100 states "All ASME Full Penetration Groove welds shall be identified by individual weld number or The PQI inspection record (IR) W-100." PQCI W-100 also requires the record to be placed on or near the weld prior to listed # 9.037 (cont'd) 1 Held by Applied 17. REPORTED BY DATE 11-17-80 VALIDATED BY DATE 11/18/80	
22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering		23. PROJECT ENGINEERING DISPOSITION	
26. QC ACCEPTANCE		27. QC ACCEPTANCE	
DATE		DATE	
QC ENGINEER		QC ENGINEER	
DATE		DATE	
AUTHORIZED INSPECTOR		AUTHORIZED INSPECTOR	
DATE		DATE	
PROJECT FIELD ENGINEER		PROJECT FIELD ENGINEER	
DATE		DATE	
PROJECT ENGINEER		PROJECT ENGINEER	
DATE		DATE	
PROJ CONSTR QC ENGINEER		PROJ CONSTR QC ENGINEER	
DATE		DATE	
AUTHORIZED INSPECTOR		AUTHORIZED INSPECTOR	
DATE		DATE	
29. DISPOSITION RESULTS		29. DISPOSITION RESULTS	
rework		rework	
reject		reject	
repair		repair	
use as is		use as is	
24. DISPOSITION CONCURRENCE		24. DISPOSITION CONCURRENCE	



Block # 16 continued. Fabrication. Condition. Contrary
to the above, FW 23 was completed with No PCI-IR
W-1.00.A Being Issued. See Page 11-17-80



CONTACT: LARRY MORRIS NONCONFORMANCE REPORT 5/11 NONTESTABLE

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 3210	20. PAGE 1 OF 1
2. UNIT(S) UNIT #1	3. DRAWING/PART NO. N/A	REV N/A	4. ITEM DESCRIPTION POST TENSIONING: TENDON WIRE	5. ITEM LOCATION HORIZONTAL TENDON H13-041	
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A	9. SOURCE CONSTRUCTION	10. CONTRACTOR/SUPPLIER N/A	
11. INSPECTION CRITERIA () DWG M SPEC () OTHER	IR NO. C910-271 NO. C22	12. ASME AUTHORIZED INSPECTION RECD () YES (X) NO	13. SKETCH ATTACHED () YES (X) NO	14. Discovered During () Rec'g (X) Const () Test	15. Equip. Furnished By () Client (X) Self () FLD
16. NONCONFORMING CONDITION: POST TENSIONING SPEC. C-2 SECTION 7.1.4 STATES IN PART "NO HEADING PROCEDURE SHALL BE USED THAT CAUSES SERIOUS INDETERMINATIONS IN THE WIRE, ALL SUCH WIRES SHALL BE REJECTED ON INSPECTION, CONTRARY TO THIS, DURING THE BUTT-HEADING PROCESS ON H13-041, ONE WIRE WAS SHEARED IN HALF BY THE CLAMPING TAWS OF THE BUTT-HEADING MACHINE (APPROX. 1 1/8" UP THE WIRE). THERE ARE NO FAILING BUTT-HEADS ON THE REMAINDER OF THE TENDON. HOLD FOR ENGINEERING DISPOSITION Q-LIST # 1107 - 1 HOLD TAG APPLIED.					
17. REPORTED BY George G. Seck	DATE 11/14/80	18. VALIDATED BY R. Smith	DATE 11/19/80	24. DISPOSITION CONCURRENCE	
21. ROUTING: (X) TO FIELD ENGINEERING () TO OTHERS (SPECIFY)		25. DISPOSITION RESULTS			
22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering					
23. PROJECT ENGINEERING DISPOSITION					
26. OC ACCEPTANCE				OC ENGINEER	DATE
AUTHORIZED INSPECTOR				AUTHORIZED INSPECTOR	DATE

CONTACTED: S. WELLS
FIELD ENG.

NONCONFORMANCE REPORT

S/U: NON TESTAKE

1. PROJECT NAME MIDLAND PROJECT		JOB NO. 7220		19. NO. 3211	20. PAGE 1 OF 3
2. UNIT(S) 192	3. DRAWING/PART NO. N/A	4. ITEM DESCRIPTION N/A CONCRETE CURING TEMPERATURE	5. SOURCE SUB CONTRACT US TESTING COMPANY	5. ITEM LOCATION TEST LAB	
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A	9. SOURCE SUB CONTRACT US TESTING COMPANY	14. Discovered During () Rec'g (X) Const () Test () Client () Eng (X) WFLD	
11. INSPECTION CRITERIA () DWG (X) SPEC () OTHER	IR 16105-206 NO. 2-208	12. ASME AUTHORIZED INSPECTION REQ'D () YES (X) NO	13. SKETCH ATTACHED () YES (X) NO	15. Equip Furnished By () Const () Eng (X) WFLD	
16. NONCONFORMING CONDITION: Spec. 208 Rev. 20 Section 7.3.2 STATES IN PART THAT ALL CYLINDERS SHALL BE MADE, CURED, AND TESTED IN ACCORDANCE WITH ASTM C-31-69, ASTM C-31-69 STATES IN PART THAT CYLINDERS SHALL BE STORED IN A MOIST CONDITION OF A TEMP. OF 73.4°F ± 3°F. CONTRARY TO THE ABOVE, ON 11-16-80 TANK #8 HAD A TEMP. OF 69°F, EXCEEDING THE MIN. TEMP BY 1°F. Q LIST 6.101. NO HOLD TAGS APPLIED. ATTACHED LIST OF CYLINDERS IN TANK #8					
17. REPORTED BY R Muroch	DATE 11-17-80	18. VALIDATED BY R E. Smith	DATE 11-18-80	24. DISPOSITION CONCURRENCE	
21. ROUTING: (X) TO FIELD ENGINEERING () TO OTHERS (SPECIFY)		rework _____ reject _____ repair _____ use as is _____			
22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering					
23. PROJECT ENGINEERING DISPOSITION					
25. DISPOSITION RESULTS					
PROJECT FIELD ENGINEER		PROJECT ENGINEER		DATE	
PROJ CONSTR QC ENGINEER		AUTHORIZED INSPECTOR		DATE	
26. OC ACCEPTANCE		OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		AUTHORIZED INSPECTOR		DATE	

TANK # 8 69°F @ 0705 11-16-80

SET No.	CYL. No.	BREAK DATE	Q	Non-Q	TEST AGE	PLACEMENT IDENTIFICATION
4715	9364	12-1-80	✓		90	TRIAL BATCH
	9365		✓			
4715	9366	12-1-80	✓		90	TRIAL BATCH
4716	9371	12-3-80	✓		90	Y(628.42) A'
"	9372	"	✓		"	" " "
4717F	9377	12-3-80	✓		90	Y(628.42) A'
"	9378	"	✓		"	" " "
4718	9383	12-4-80	✓		90	TF (627.0) B
"	9384	"	✓		"	" " "
4719F	9389	12-4-80	✓		90	TF (627.0) B
"	9390	"	✓		"	" " "
4729	9449	12-10-80		✓	90	CT (681.99) D
"	9450	"		✓	"	" " "
4730F	9455	12-10-80		✓	90	CT (681.99) D
"	9456	"		✓	"	" " "
4731F	9462	12-10-80	✓		90	DG (630.0) B
4768F	9683	1-1-81		✓	90	TF (629.0) A
"	9684	"		✓	"	" " "
4788	9843	1-11-81		✓	90	Y(632.80), Y(634.5) KK
4813	9991	12-2-80		✓	28	ES (613) B
	9992	"		✓	"	
	9993	2-2-81		✓	90	
4813	9994	"		✓	"	ES (613) B
4814F	9997	12-2-80		✓	28	ES (613) B
	9998	"		✓	"	
	9999	2-2-81		✓	90	
4814F	1001	"		✓	"	ES (613) B
4815	1004	12-4-80		✓	28	ES (631.58) A
	1005	"		✓	"	
	1006	2-4-81		✓	90	
4815	1007	"		✓	"	ES (631.58) A

TANK #8 69°F 20705 11-16-80

SET No.	CYL. No.	BREAK DATE	Q	$\frac{N_{om}}{Q}$	TEST AGE	PLACEMENT IDENTIFICATION
4816F	1010	12-4-80		✓	28	E5 (631.58) A
	1011	"		✓	"	
	1012	2-4-81		✓	90	
4816F	1013	"		✓	"	E5 (631.58) A
4821F	1041	12-9-80		✓	28	OW (636.0) A
	1042	"		✓	"	
	1043	2-9-81		✓	90	
4821F	1044	"		✓	"	OW (636.0) A
4822	1047	12-12-80	✓		28	DG (634.08) E
	1048	"	✓		"	
	1049	2-12-81	✓		90	
1822	1050	"	✓		"	DG (634.08) E
4823F	1053	12-12-80	✓		28	DG (634.08) E
	1054	"	✓		"	
	1055	2-12-81	✓		90	
4823F	1056	"	✓		"	DG (634.08) E
SP1032	5159	12-3-80	✓		21	TRIAL MIX
	5160		✓			
	5161	12-3-80	✓		21	
	5162	12-10-80	✓		28	
	5163		✓			
SP1032	5164	12-10-80	✓		28	TRIAL MIX



0
 Contacted P. Vetsilander
 NONCONFORMANCE REPORT

S/U NONTESTABLE

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 3212	20. PAGE 1 OF 1
2. UNIT(S) COMMON	3. DRAWING PART-NO. C-192 (Q)	REV 6	4. ITEM DESCRIPTION CROSS FLANGE WELD		
5. P.O. OR SPEC NO. C-304 (Q)	7. SERIAL NO. N/A	8. REPLACEMENT PART PIN # REV N/A SER NO. N/A	9. SOURCE CONSTRUCTION	10. CONTRACTOR/SUPPLIER N/A	5. ITEM LOCATION Aux Bldg. EL-5449
11. INSPECTION CRITERIA () DWG (X) SPEC () OTHER		IR NO. NO C-304	12. ASME AUTHORIZED INSPECTION REQ'D () YES (X) NO		13. SKETCH ATTACHED () YES (X) NO
14. DISCOVERED DURING () Rec'g (X) Const () Test		15. EQUIP FURNISHED BY () Client () Eng () FLD		24. DISPOSITION CONCURRENCE	
16. NONCONFORMING CONDITION: SPECIFICATION C-304 (Q), SECTION 6.2.6 STATES "NO WELDING ACROSS THE FLANGE OF A BEAM SHALL BE DONE WITHOUT PRIOR APPROVAL BY PROJECT ENGINEERING." CONTRARY TO THIS THE MONORAIL SHOWN IN SECTION R OF DRAWING C-192 (Q) WAS CROSS FLANGE WELDED TO EXISTING W30X99 WITH A 5/8" FILLET WELD. HOLD FOR ENGINEERING DISPOSITION Q LIST # 11201					
17. REPORTED BY Edwin D. Oster		DATE 11/17/89	18. VALIDATED BY E. Smith		DATE 11-19-80
21. ROUTING: (X) TO FIELD ENGINEERING () TO OTHERS (SPECIFY)					
22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering					
23. PROJECT ENGINEERING DISPOSITION					
26. OC ACCEPTANCE					
OC ENGINEER				DATE	
AUTHORIZED INSPECTOR				DATE	



NONCONFORMANCE REPORT S/u LEAD

4. PROJECT NAME: Midland JOB NO.: 7220 19. NO.: 3213 20. PAGE 1 OF 2

2. UNIT(S): 1 3. DRAWING/PART NO.: M 619 Sh 7 (Q) 4. ITEM DESCRIPTION: 8" HBC Gate Valve 1 MO 1996 B EL 614 West Wing Wall 5. ITEM LOCATION

6. P.O. OR SPEC NO.: M120AC 7. SERIAL NO.: 5206-38-00140 8. REPLACEMENT PART: P/N N/A REV N/A SER NO. N/A 9. SOURCE: Consta/Supplia 10. CONTRACTOR/SUPPLIER: Anchor/Darling

11. INSPECTION CRITERIA: () DWG (X) SPEC () OTHER IR NO.: BHK No. 12. ASME AUTHORIZED INSPECTION REQ'D: (X) YES () NO 13. SKETCH ATTACHED: (X) YES () NO 14. Discovered During: () Rec'g (X) Const () Test 15. Equip Furnished By: () Client (X) Eng () FLD

16. NONCONFORMING CONDITION: Specification 7220 M 221 Rev 2 requires... "Butt weld ends of all valves shall be examined by the magnetic particle or liquid penetrant method." This should assure that the weld ends are free of rejectable indications. Specification M 204 Rev 13 5.23 para 5 states... "care shall be taken to prevent damage to the valve."

24. DISPOSITION CONCURRENCE table with columns: rework, reject, repair, use as is. Includes rows for PROJECT FIELD ENGINEER, PROJECT ENGINEER, PROJ CONSTR QC ENGINEER, AUTHORIZED INSPECTOR with DATE fields.

17. REPORTED BY: Ron Murphy DATE: 11-14-80 18. VALIDATED BY: [Signature] DATE: 11/19/80

21. ROUTING: (X) TO FIELD ENGINEERING () TO OTHERS (SPECIFY)

22. (X) Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering. Excavate defect and repair in accordance with procedure ED-1. A liquid penetrant examination is to be performed before filler metal is added and after completion of the repair. The manufacturer's concurrence is to be obtained prior to repairing this defect.

23. PROJECT ENGINEERING DISPOSITION

25. DISPOSITION RESULTS

26. QC ACCEPTANCE

26. QC ACCEPTANCE table with rows for QC ENGINEER and AUTHORIZED INSPECTOR, each with a DATE field.





Block 16 (Continued)

Contrary to the above, a gouge exists in one end of the valve, and porosity is visible in the bottom of the gauged area as shown below:

"Q" LISTED # 4.193

1 Hold Tag Applied





NONCONFORMANCE REPORT START UP CODES: 16LL 26GLC 26LLC

1. PROJECT NAME: MIDLAND
2. UNITS: 3. DRAWING/PART NO.: 07220
4. ITEM DESCRIPTION: 3A 34pc Thermostat
5. ITEM LOCATION: CO. HOLD AREA WAREHOUSE I
6. P.O. OR SPEC NO.: M-349-A rev 4
7. SERIAL NO.: NA
8. REPLACEMENT PART: P/N NA REV NA SER NO. NA
9. SOURCE: Supplier
10. CONTRACTOR/SUPPLIER: Johnson Controls
11. INSPECTION CRITERIA: IR NO R-100-13832
12. ASME AUTHORIZED INSPECTION REQ'D: () YES (X) NO
13. SKETCH ATTACHED: () YES (X) NO
14. Discovered During: (X) Rec'g () Const () Test () Client (X) Eng () FLD
15. Equip Furnished By: () Client (X) Eng () FLD
16. NONCONFORMING CONDITION: Technical specification M-349 rev. 3 requires quality verification documentation in accordance with form G-321-D. However form G-321-D and referenced specification paragraphs do not differentiate between quality verification documentation and engineering procedures and qualification reports, leaving quality verification procedures requirements indeterminate. Vendor has submitted engineering procedures and qualification reports but no quality verification documentation (cont'd p2)
17. REPORTED BY: John Hanner DATE: 11-19-80
18. VALIDATED BY: E. Smith DATE: 11/19/80
21. ROUTING: (X) TO FIELD ENGINEERING () TO OTHERS (SPECIFY)
22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering
23. PROJECT ENGINEERING DISPOSITION
24. DISPOSITION CONCURRENCE:
rework reject repair use as is
PROJECT FIELD ENGINEER DATE
PROJECT ENGINEER DATE
PROJ CONSTR QC ENGINEER DATE
AUTHORIZED INSPECTOR DATE
25. DISPOSITION RESULTS
26. OC ACCEPTANCE DATE
OC ENGINEER DATE
AUTHORIZED INSPECTOR DATE



Block # 16 (cont'd) has been received. ② Vendor's attachment X To form G-321-D Lists tag numbers 2TX-54108 should be 1TX-54108 and 2TX-5409 A+B should be 2TX-5409 A₂ + B₂ Per Material Requisition M-349 rev 6.

③ Attachment "E" to Material Requisition M-349 rev 6 (Instructions for Instrument tagging - 7020-J599 rev. 0) requires each instrument to be tagged with a Noncorroding Metal Tag securely affixed to the instrument by pins, screws or stainless steel wire. Contrary to this, tags are paper adhesive backed labels, affixed to the instruments with purchase order, item, and tag numbers typed on them with the 3 tag number ERRORS as noted in part ② of this report. "Q" number is indeterminate. I hold Tag applied. hold Pending final disposition.




NONCONFORMANCE REPORT

S/C # 06144

308
11-258

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 3215	20. PAGE 1 OF 2
2. UNIT(S) 1E2	3. DRAWING/PART NO. M-166(Q)	4. ITEM DESCRIPTION 4" ODBC-1 FLANGES ON YARD PIPING		5. ITEM LOCATION YARD - F. RAIL BAY	
6. P.O. OR SPEC NO. M4B1 REV18	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A	9. SOURCE CONSTRUCTION	10. CONTRACTOR/SUPPLIER VENDOR SUPPLIED	
11. INSPECTION CRITERIA () DWG () SPEC () OTHER		12. ASME AUTHORIZED INSPECTION REQ'D () YES () NO		14. Discovered During () Rec'g () Const () Test () Client () Eng () FLD	
16. NONCONFORMING CONDITION: REQUIREMENT: PIPING CLASS SHEET M-4B1(Q) REV18, CLASS OBC STATES "PIPE FOR ODBC-001 & ODBC-002 TO BE SCHEDULE 120". CONDITION: TWO(2) 900# WELD NECK R.F. FLANGES, SCH 80 WERE INSTALLED ON PLANT SIDE OF TANKS OUT-20A & B. "Q" LIST No 4,65 TWO(2) HOLD TAGS APPLIED TO FLANGES					
17. REPORTED BY K. Reitz	DATE 11/1/00	18. VALIDATED BY [Signature]	DATE 11/24/00	24. DISPOSITION CONCURRENCE	
21. ROUTING: () TO FIELD ENGINEERING () TO OTHERS (SPECIFY)		rework	reject	repair	use as is
22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering		PROJECT FIELD ENGINEER	PROJECT ENGINEER	PROJ CONSTR QC ENGINEER	AUTHORIZED INSPECTOR
23. PROJECT ENGINEERING DISPOSITION					
26. QC ACCEPTANCE					
QC ENGINEER				DATE	
AUTHORIZED INSPECTOR				DATE	



OILY WASTE TREATMENT BUILDING

NCR 3215
1926 F

S. 4660.0
E. 431.00

LOT-109
STO. TANK

FOR PIPING IN THIS AREA SEE DWG. M-58 SH. 2

STORAGE TANK
2T-60

TANK VAULT & MISSILE PROTECTION NOT SHD SEE CIVIL DWGS

P.L.O.C.A.R.T.K.

FOR CONT. SEE DWG M-619 SH. 6 & 7

POOR ORIGINAL

ARY BUILDING

0-11
0-10
0-11
10-10





S/U: 2EAC

NONCONFORMANCE REPORT

1. PROJECT NAME Midland		JOB NO. 07220		19. NO. 3216	20. PAGE 1 OF 2
2. UNIT(S) 2	3. DRAWING/PART NO. M6195H 3	REV 7/82	4. ITEM DESCRIPTION Arc Gauge in Pipe Construction		
5. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A	9. SOURCE N/A	10. CONTRACTOR/SUPPLIER N/A	
11. INSPECTION CRITERIA () DWG () SPEC () OTHER		12. ASME AUTHORIZED INSPECTION REQ'D <input checked="" type="checkbox"/> YES () NO	13. SKETCH ATTACHED <input checked="" type="checkbox"/> YES () NO	14. Discovered During () Rec'g () Const () Test	
15. Equip. Furnished By () Client () Eng () FLD					
16. NONCONFORMING CONDITION: Requirement: Spec M204, 5.2.1 states, "Care shall be taken in handling and installation of piping to prevent surface damage." Condition: Pipe spool 2HBC-102-5-619-3-4 has an arc gouge that is 3/4" x 1 7/8" x 1/4" deep (approx.). (See attached sketch)					
17. REPORTED BY Kalvin Cross DATE 11/17/80					
18. VALIDATED BY Kalvin Cross DATE 11/26/80					
21. REMARKS: Field Engineering () TO OTHERS (SPECIFY)					
22. Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering					
23. PROJECT ENGINEERING DISPOSITION					
24. DISPOSITION CONCURRENCE					
rework		reject		repair	
PROJECT FIELD ENGINEER		PROJECT ENGINEER		PROJ CONSTR QC ENGINEER	
AUTHORIZED INSPECTOR		AUTHORIZED INSPECTOR		AUTHORIZED INSPECTOR	
25. DISPOSITION RESULTS					
26. QC ACCEPTANCE					
OC ENGINEER				DATE	
AUTHORIZED INSPECTOR				DATE	

RECORD OF LOCATION FOR TEMPORARY ATTACHMENTS AND BASE METAL REPAIR

- ① QCIR # N/A ② Log # N/A
- ③ Weld Procedure N/A ④ Repair Procedure N/A
- ⑤ NDE Requirements N/A



Pg 2 of 2
NCR 3216

Looking West.

REMARKS: Pipe spool of HOC-102-S-619-3-3 Arc gouge

POOR ORIGINAL

QCE: R. Chon DATE: 11/17/80



NONCONFORMANCE REPORT

5/4 # 2BGE

1. PROJECT NAME <i>Midland</i>		JOB NO. <i>7220</i>		19. NO. <i>3217</i>	20. PAGE <i>1 OF 2</i>		
2. UNIT(S) <i>2</i>	3. DRAWING/PART NO. <i>M 604-9</i>	REV <i>7/82</i>	4. ITEM DESCRIPTION <i>Valve (404-2-161) S/N 10</i>	5. ITEM LOCATION <i>EL 609' AWA Bldg.</i>			
6. P.O. OR SPEC NO. <i>N/A</i>	7. SERIAL NO. <i>S/N 10</i>	8. REPLACEMENT PART P/N <i>N/A</i> REV <i>N/A</i> SER NO. <i>N/A</i>		9. SOURCE <i>Const.</i>	10. CONTRACTOR/SUPPLIER <i>N/A</i>		
11. INSPECTION CRITERIA <input type="checkbox"/> DWG <input type="checkbox"/> SPEC <input checked="" type="checkbox"/> OTHER		IR NO. <i>PL 50604-9-4</i> NO PAGE <i>PL 33</i>	12. ASME AUTHORIZED INSPECTION REQ'D <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input type="checkbox"/> Rec'g <input checked="" type="checkbox"/> Const <input type="checkbox"/> Test	15. Equip Furnished By <input type="checkbox"/> Client <input checked="" type="checkbox"/> Eng <input type="checkbox"/> FLD	
16. NONCONFORMING CONDITION: <i>Requirement: When handling or supporting valves, care shall be taken to prevent damage to the valve or its appurtenances. This statement in part is from M204 5-2-3.</i> <i>Condition: Valve (404-2-161) S/N 10 was installed with several gouges on the out-side surface, some-</i> <i>Continued on Page #2</i>				24. DISPOSITION CONCURRENCE			
				rework	reject	repair	use as is
				PROJECT FIELD ENGINEER	DATE		
				PROJECT ENGINEER	DATE		
				PROJ CONSTR QC ENGINEER	DATE		
				AUTHORIZED INSPECTOR	DATE		
17. REPORTED BY <i>Greg Fisher</i>				DATE <i>11/20/80</i>		25. DISPOSITION RESULTS	
18. VALIDATED BY <i>[Signature]</i>				DATE <i>11/26/80</i>			
21. ROUTING: <input type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)							
22. <input type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering							
23. PROJECT ENGINEERING DISPOSITION							
26. QC ACCEPTANCE							
QC ENGINEER				DATE			
AUTHORIZED INSPECTOR				DATE			



Continued from page #1

Block 16 Condition: as deep as $\frac{3}{16}$ " to $\frac{1}{4}$ " , there by leaving the integrity of this valve indeterminate.

This valve is located in the Aust Bilby E6. 809' Pug. M-604 sh. 9 between field weld's NO. # 5801 & 57.

'G" list # 4.0410

1 # hold tags applied

E. Fisher W/pose



NONCONFORMANCE REPORT

S/U code: indeterminate

1. PROJECT NAME <i>midland</i>		JOB NO. <i>7220</i>		19. NO. <i>3218</i>	20. PAGE <i>1</i> OF <i>2</i>	
2. UNIT(S) <i>1 & 2</i>	3. DRAWING/PART NO. <i>C-495 & C-496</i>	REV <i>9/3</i>	4. ITEM DESCRIPTION <i>14" PCS - stainless steel Footwalk</i>	5. ITEM LOCATION <i>Boseyville</i>		
6. P.O. OR SPEC NO. <i>F-45573</i>	7. SERIAL NO. <i>N/A</i>	8. REPLACEMENT PART P/N _____ REV _____ SER NO. <i>N/A</i>		9. SOURCE <i>Supplier</i>	10. CONTRACTOR/SUPPLIER <i>INRYCO</i>	
11. INSPECTION CRITERIA <input type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER		IR NO. <i>2100-13717</i> NO. <i>C-233 REV 17</i>	12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input checked="" type="checkbox"/> Rec'g <input type="checkbox"/> Const <input type="checkbox"/> Test	15. Equip Furnished By <input type="checkbox"/> Client <input type="checkbox"/> Eng <input checked="" type="checkbox"/> FLD
16. NONCONFORMING CONDITION: <i>(1) Specification G-233 Rev 17 Appendix A Para 3.0 states in part: The seller/sub contractor shall furnish documentation in accordance with the specification as summarized and directed by Form G-321-D. Contrary to the above no G-321-D has been received.</i> <i>(2) QAIR-R-100 Rev. 10 para 2.3 a states in part: Review supplier's quality verification documentation required by the procurement documents for availability, legibility, traceability (Cont Page 2)</i>			24. DISPOSITION CONCURRENCE			
			rework	reject	repair	use as is
			PROJECT FIELD ENGINEER	DATE		
			PROJECT ENGINEER	DATE		
			PROJ CONSTR QC ENGINEER	DATE		
			AUTHORIZED INSPECTOR	DATE		
17. REPORTED BY <i>C. V. Harvey</i>			18. VALIDATED BY <i>J. E. Smith</i>			
DATE <i>11/21/80</i>			DATE <i>11/26/80</i>			
21. ROUTING: <input checked="" type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)						
22. <input type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering						
23. PROJECT ENGINEERING DISPOSITION						
26. QC ACCEPTANCE						
QC ENGINEER				DATE		
AUTHORIZED INSPECTOR				DATE		



(BLOCK 16 CONTINUED)

and compliance with the procurement document requirements, contrary to the above both CMTR's received are not legible. Therefore making the material indeterminate. P number is indeterminate. Hold for engineering disposition. 5 Hold tags applied to the nonconforming items.

MECH: A. KILISZEK



NONCONFORMANCE REPORT

S/O CODE: I PER - 1-PEB

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 3219	20. PAGE / OF / PAGE / OF /
2. UNIT(S) 1 #2	3. DRAWING/PART NO. SEE BLOCK 16	REV	4. ITEM DESCRIPTION Emergency Diesel Generator Valve.	5. ITEM LOCATION Warehouse #1	
6. P.O. OR SPEC. NO. M-18-MC Rev 13	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N	9. SOURCE SER NO. N/A	10. CONTRACTOR/SUPPLIER TRANS AMERICA D & Laval, Inc	
11. INSPECTION CRITERIA () DWG () SPEC () OTHER	IR NOR-100-13913 NO. M-18 Rev 6	12. ASME AUTHORIZED INSPECTION REQ'D () YES () NO	13. SKETCH ATTACHED () YES () NO	14. Discovered During () Recg () Const () Test	
16. NONCONFORMING CONDITION: Specification 7220-M-18 Rev. 6 Appendix A, para. 6.0 states in part: All pressure boundary materials shall meet the requirements of Subarticle ND-2000 of the code. Contrary to the above no certificate of compliance or CMTR were received for the stud and nut listed on the code data report for valve # 72001-139 serial # N61848-00-000F. # number is F. 521. Hold for Engineering disposition. Hold tag applied to the non-conforming item.					
17. REPORTED BY A. Kiliszek	DATE 11/21/80	18. VALIDATED BY H. G. Smith	DATE 11/26/80	24. DISPOSITION CONCURRENCE	
21. ROUTING: () TO FIELD ENGINEERING () TO OTHERS (SPECIFY)		25. DISPOSITION RESULTS			
22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering					
23. PROJECT ENGINEERING DISPOSITION					
26. OC ACCEPTANCE				CC ENGINEER	DATE
AUTHORIZED INSPECTOR				AUTHORIZED INSPECTOR	DATE



F.E. Arnold Lederer

NONCONFORMANCE REPORT

Slu Non-Testable

1. PROJECT NAME TO 7220 MIDLAND		JOB NO. 7220		19. NO. 3220	20. PAGE 1 OF 2								
2. UNIT(S) CONT #1	3. DRAWING/PART NO. N/A	REV	4. ITEM DESCRIPTION Concrete Drilling, Cut Rebar	5. ITEM LOCATION CONT #1, Sec. Shield WALL									
6. P.O. OR SPEC NO. C-306 16	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A	9. SOURCE CONSTRUCTION	10. CONTRACTOR/SUPPLIER N/A									
11. INSPECTION CRITERIA <input type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER		IR NO. N/A NO. C-306 16	12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input type="checkbox"/> Rec'g <input checked="" type="checkbox"/> Const <input type="checkbox"/> Test	15. Equip Furnished By <input checked="" type="checkbox"/> MACH <input type="checkbox"/> Eng <input type="checkbox"/> FLD							
18. NONCONFORMING CONDITION: SECTION 2.2 OF SPEC. 306 REV 6 STATES "NO GROUTED ANCHOR BOLTS SHALL BE INSTALLED IN THE SECONDARY SHIELD WALL UNLESS THE DRILLING IS DONE IN ACCORDANCE WITH A PROCEDURE APPROVED BY PROJECT ENGINEERING". REM C-2543 R.B. #1 & #2 SECONDARY SHIELD WALLS APPROVED PROCEDURE FOR INSTALLATION OF GROUTED A/B STATES IN PART, "ALL DRILLING WILL BE DONE WITH JACKHAMMER DRILLS" CONTRARY TO THE ABOVE (A) A CORE DRILL WAS USED FOR DRILLING OF 4 ANCHOR BOLT HOLES.													
17. REPORTED BY Zim Helbert		DATE 11/20/80	18. VALIDATED BY E. D. Smith		DATE 11/26/80								
21. ROUTING: <input type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)													
22. <input type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering													
23. PROJECT ENGINEERING DISPOSITION													
24. DISPOSITION CONCURRENCE													
<table border="1"> <tr> <td>rework</td> <td>reject</td> <td>repair</td> <td>use as is</td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </table>						rework	reject	repair	use as is				
rework	reject	repair	use as is										
25. DISPOSITION RESULTS													
26. QC ACCEPTANCE													
QC ENGINEER				DATE									
AUTHORIZED INSPECTOR				DATE									

26. QC ACCEPTANCE

QC ENGINEER _____ DATE _____

AUTHORIZED INSPECTOR _____ DATE _____



Block # 16, CONTINUED,

- ON HANGER FSK-M-1CCA-42-1-H7 AND ONE ANCHOR BOLT HOLE ON HANGER FSK-M-1CCA-42-1-AH6. (DRILL PERMITS # 8245, 8246)

(B) Rem C-2543 ALSO STATES, "Q.C. IS TO PERFORM FINAL INSPECTION TO ASSURE NO REBAR HAS BEEN COMPROMISED." CONTRARY TO THIS, ONE #11 REBAR WAS CUT ON HANGER FSK-M-1CCA-42-1-AH7.

Hold For Engineering Disposition.


Q LIST # 1.103 1 Hold Tag Applied



NONCONFORMANCE REPORT

Non-Testable Unit

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 3221	20. PAGE 1 OF 2	
2. UNIT(S) COMMON	3. DRAWING/PART NO. N/A	REV N/A	4. ITEM DESCRIPTION CUT REBAR	5. ITEM LOCATION WALL @ S.G., EAST FACE EL. 5.88, 3' NORTH OF E		
6. P.O. OR SPEC NO. C-306Q REV. 6	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A		9. SOURCE CONSTRUCTION	10. CONTRACTOR/SUPPLIER N/A	
11. INSPECTION CRITERIA <input checked="" type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER		IR NO. NO. C-306(Q) REV. 6	12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	13. SKETCH ATTACHED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	14. Discovered During <input type="checkbox"/> Rec'g <input checked="" type="checkbox"/> Const <input type="checkbox"/> Test	15. Equip Furnished By <input type="checkbox"/> Client <input type="checkbox"/> Eng <input checked="" type="checkbox"/> FLD
16. NONCONFORMING CONDITION: SPEC. C-306(Q), APPENDIX D, SECTION 2.2 STATES IN PART; "... TWO BARS MAY BE CUT EACH WAY, EACH FACE PROVIDED THE MINIMUM RADIAL DISTANCE TO THE NEXT CUT BAR ON THE SAME FACE, IN THE SAME DIRECTION IS AT LEAST TEN FEET." CONTRARY TO THIS, A #8 VERTICAL BAR WAS CUT 7'-8" FROM TWO OTHER CUT VERTICAL BARS ON THE SAME FACE. Q LIST #1,203. HOLD FOR ENGINEERING DISPOSITION. SEE SKETCH ON PAGE TWO. One hold tag applied						
17. REPORTED BY Steve Payne		DATE 11-24-80	18. VALIDATED BY Paul Dagnan		DATE 11/26/80	
21. ROUTING: <input checked="" type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)						
22. <input type="checkbox"/> Field Engineering Disposition <input checked="" type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering PROJECT ENGINEERING TO EVALUATE. Paul Dagnan 11/24/80						
23. PROJECT ENGINEERING DISPOSITION						
26. QC ACCEPTANCE						
QC ENGINEER				DATE		
AUTHORIZED INSPECTOR				DATE		



T.O.C. EL. 584'-0"

X Cut Rebar
WALL @ 5.6 LINE
EAST FACE - LOOKING WEST

POOR ORIGINAL



CONTACTED: J. KELLEHER (F.E.)

NONCONFORMANCE REPORT

S/U: NON TESTABLE

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 3222	20. PAGE 1 OF 2
2. UNIT(S) I & II	3. DRAWING/PART NO. N/A	4. ITEM DESCRIPTION INITIAL CURE OF CONCRETE SPECIMENS	5. SOURCE FIELD ENGINEERING	5. ITEM LOCATION FIELD	
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A	9. ASME AUTHORIZED INSPECTION REG'D YES NO	10. CONTRACTOR/SUPPLIER BECHTEL	
11. INSPECTION CRITERIA () DWG () SPEC (X) OTHER	IR NO. SC 1.05-1.06	12. DISCOVERED DURING () REC'G () CONST () TEST	13. SKETCH ATTACHED () YES (X) NO	14. EQUIP FURNISHED BY () CLIENT () ENG (X) FLD	
16. NONCONFORMING CONDITION: ASTM C31-69 STATES IN PART THAT THE INITIAL CURE TEMPERATURE OF CONCRETE SPECIMENS SHALL BE MAINTAINED AT A TEMP. OF 60° TO 80° F DURING THE FIRST 24 HOURS AFTER MOLDING. CONTRARY TO THE ABOVE, SPECIMENS CAST ON 11-25-80 WERE MEASURED AT 83° F. TEST DATA IS ATTACHED. "Q" LIST # 4, 18. NO HOLD TAGS APPLIED					
17. REPORTED BY B. Desmond		DATE 11-26-80	18. VALIDATED BY W. E. Smith	DATE 11/26/80	
21. ROUTING: () TO FIELD ENGINEERING () TO OTHERS (SPECIFY)					
22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering					
23. PROJECT ENGINEERING DISPOSITION					
24. DISPOSITION CONCURRENCE					
REWORK	REJECT	REPAIR	USE AS IS	PROJECT FIELD ENGINEER	DATE
				PROJECT ENGINEER	DATE
				PROJ CONSTR QC ENGINEER	DATE
				AUTHORIZED INSPECTOR	DATE
25. DISPOSITION RESULTS					
26. OC ACCEPTANCE					
OC ENGINEER				DATE	
AUTHORIZED INSPECTOR				DATE	

POOR ORIGINAL

NCR - 3222

PAGE 2 OF 2



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 07220
REPORT OF CONCRETE CYLINDERS

RE ACCEPTANCE	DATE
CONTROL NUMBER	FILE NUMBER

DATE PLACED 11-25-80

IDENTIFICATION Y(631.0)J
PLANT LOCATION No. Sew. Water Rch.

PLANT LOT: Allied Concrete Products Aetna Type I
CLASS I YES NO H600 FE AT 90 DATE

Yield: 27.80

41889	17	1222	9	INITIALS RH
6.12	6.3	144.60	60	32
2.1	0.2	NA	.47	.47
NA	N/A	N/A	N/A	N/A

41889	17	1326	9	1330	INITIALS RB, NW
3.74	5.2%	60	56		
83		11-26-80	0930		INITIALS TAB

RELATIVE STRENGTH DATA ASTM-C-39-71

SPERMEN IDENTIFICATION	DATE MOULDED	DATE TESTED	AGE	TOTAL LOAD IN POUNDS	ACTUAL CYL DIAM.	ACTUAL CYL AREA	STRENGTH PSI
4183F-1111	11-25-80	12-2-80	7				
1112		"	7				
1113		12-23-80	28				
1114		"	28				
1115		2-23-81	90				
4183F-1116	11-25-80	"	90				

INITIAL CURE OF SPECIMENS OUT OF TOLERANCE
J. KELLEHER (P.E.) REFER TO NCR#:

LABORATORY SUPERVISOR

A = CONE, MORTAR FAILURE B = CONE, AGGREGATE FAILURE C = SHEAR, MORTAR FAILURE
D = SHEAR, AGGREGATE FAILURE E = OTHER



Discussed with Butch Boone

NONCONFORMANCE REPORT

Start Up #2BGC

1. PROJECT NAME Midland		JOB NO. 7220		19. NO. 3223	20. PAGE 1 OF 1		
2. UNIT(S) 2	3. DRAWING/PART NO. M-604, Sh. 8	REV 9/F1	4. ITEM DESCRIPTION FW#41 on spool #2FCB-15-604-8-7	5. ITEM LOCATION Aux. Bldg. El. 599'			
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A		9. SOURCE Construction	10. CONTRACTOR/SUPPLIER N/A		
11. INSPECTION CRITERIA () DWG () SPEC () OTHER		IR NO. P-1.10-6 NO FPW 4,000, Rev. 1	12. ASME AUTHORIZED INSPECTION REQ'D <i>X 12-1-80</i>	13. SKETCH ATTACHED () YES (X) NO	14. Discovered During () Rec'g (X) Const () Test	15. Equip Furnished By () Client () Eng (X) FLD	
16. NONCONFORMING CONDITION: REQUIREMENT: FPW-4.000, Rev. 1, states in part, "Copy #4 of the QCIR-W-1.00A form must be at the weld joint prior to the FWE accepting the fit-up & releasing the joint for welding. CONDITION: FW#41 was welded completely, prior to the attachment of copy #4 of the QCIR/W-1.00A, or fit up acceptance by the FWE, leaving the integrity of this weld joint indeterminate. 1 HOLD tag applied (Q# 4.047)				24. DISPOSITION CONCURRENCE			
				rework	reject	repair	use as is
				PROJECT FIELD ENGINEER		DATE	
				PROJECT ENGINEER		DATE	
				PROJ CONSTR QC ENGINEER		DATE	
				AUTHORIZED INSPECTOR		DATE	
17. REPORTED BY <i>Joe Cascal</i> 11/17/80				VALIDATED BY <i>[Signature]</i> 11/26/80		25. DISPOSITION RESULTS	
21. ROUTING: <input checked="" type="checkbox"/> TO FIELD ENGINEERING () TO OTHERS (SPECIFY)							
22. () Field Engineering Disposition () Field Engineering Recommended Disposition to Project Engineering							
23. PROJECT ENGINEERING DISPOSITION							
				26. QC ACCEPTANCE			
				QC ENGINEER		DATE	
				AUTHORIZED INSPECTOR		DATE	



Alab

NONCONFORMANCE REPORT

1. PROJECT NAME Midland		JOB NO. 07220		19. NO. 1782	20. PAGE 1 OF 3
2. UNIT(S) 1&2	3. DRAWING/PART NO. N/A	REV N/A	4. ITEM DESCRIPTION 2 1/2" & Larger S. S. Valves, 600# & Higher		5. ITEM LOCATION N/A
6. P.O. OR SPEC NO. M-123 - CC	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A		9. SOURCE Supplier	10. CONTRACTOR/SUPPLIER Anchor Darling
11. INSPECTION CRITERIA () DWG () SPEC (X) OTHER		IR NO. N/A NO. BEBC 2620	12. ASME AUTHORIZED INSPECTION REQ'D () YES (X) NO	13. SKETCH ATTACHED () YES (X) NO	14. Discovered During () Rec'g (X) Const () Test
15. Equip Furnished By () Client (X) Eng () FLD			16. NONCONFORMING CONDITION: Q Material on this PO has been identified by Project/ Quality Engineering to be indeterminate in regards to satisfactory completion qualification test requirements per spec. M-123C. Q # 4.0310, 4.106. No hold tags applied.		
17. REPORTED BY <i>Robert N. Wray</i> 1-9-79			18. VALIDATED BY <i>D. Sharkey</i> 1-9-79		
21. ROUTING: (X) TO FIELD ENGINEERING () TO OTHERS (SPECIFY)			24. DISPOSITION CONCURRENCE rework reject repair use as is <i>J. Kilgus</i> 11/6/80 PROJECT FIELD ENGINEER DATE <i>L.H. Curtis</i> 10/30/80 PROJECT ENGINEER DATE <i>R. Ernst</i> 11/10/80 PROJ CONSTR QC ENGINEER DATE		
22. () Field Engineering Disposition (X) Field Engineering Recommended Disposition to Project Engineering Project Engineering to evaluate. D. Sharkey 1-12-79			25. DISPOSITION RESULTS P.C. concurs with P.E. disposition of "USE AS IS" <i>D. Sharkey</i> 11/12/80		
23. PROJECT ENGINEERING DISPOSITION Use as is, QTR questions resolved as follows: Q-1) Vendor Print 7220-M-123C-44-1 covers only 6" gates. Do we need separate calc's for 10" & 12" gate and stop check valves. See MR Items 21.4, 23.1, 24.1, 24.2, 24.3, 24.4? A-1) Calculations are required for 10" and 12" gate and stop check valves and are provided via Vendor Prints 7220-M123C-58, and 7220-M123C-63 which are approved Level 1.					
26. QC ACCEPTANCE <i>D. Sharkey</i> 11/2/80			26. QC ACCEPTANCE <i>D. Sharkey</i> 11/2/80		
QC ENGINEER			DATE		
AUTHORIZED INSPECTOR			DATE		



Block 16 Continued.

A conditional release is granted to install the Q Material on this NCR. Corrections or removal can be accomplished without causing damage or contamination to the associated plant equipment or structure.

W. Miller MS 1-12-79
PFE Date

W. Barclay 1-12-79
PFQCE Date

E. Smith 1-12-79
LQAS Date

Block 23 Continued

Q-2) Spec M-123C Appendix 1 ¶A.1.1 indicates 3×10^7 rad for 40 yr dose. Should LOCA dose be included? Should rad level be 2.0×10^8 for Class 1E equipment?

A-2) All motor-operated valves on this order are located outside containment. Therefore, 3.0×10^7 rad as specified is acceptable (refer to MR 7220-M-123C).

Q-3) Is Midland spray chemistry defined in MR? Should it be?

A-3) All motor-operated valves on this order are located outside containment. Therefore, spray chemistry is not applicable.

Q-4) Specification G-9 ¶5.1 requires flame test per 5-19-81. Has this been accomplished? Is certification on file?

A-4) Flame test certification has been provided on Vendor Print 7220-M123C-71.

Q-5) VP M-123C-37-1 pg 3-6 indicates that valve operator PRV malfunctioned. Is this acceptable?

Q-6) VP M-123C-37-1 pg 3-6 indicates test was halted after 5 days to "dry out" the 2 test valves. Is this acceptable? IEEE 382 ¶4.1 indicates no maintenance is to be performed. Does the VP violate this premise? (sic)

Q-7) VP M123C-37-1 pgs 3-6 & 3-9 - Is the description of the start button anomaly adequate? Does problem need further correction, i.e. design deficiency?



Block 23 Continued

Q-8) VP M-123C-37-1 pg 3-9, 13.3.4 what corrective action was taken to preclude low insulation resistance readings? Why were there chemical deposits on switch? What were chemicals? How did they get there? What precludes this from happening again?

Q-9) VP M-123 C-37-1 appendix D, no evidence that operators were exercised during vibration. Should test have been run during vib? How have we assured ourselves the operators will remain functional?

A-5 Vendor Print 7220-M123C-37-1 (i.e., Limitorque Report 600376) is not applicable to the motorized valves in to 9)question for the following reasons:

- 1) Vendor Print 7220-M123C-37-1 covers valves for use inside containment. As noted in A-2 above, these motorized valves are located outside containment.
- 2) Vendor Print 7220-M123C-37-1 covers valves for use in a boiling water reactor rather than a pressurized water reactor.

Vendor Print 7220-M123C-37-1 is being superseded by Vendor Print 7220-M123C-69-1 which certifies that Limitorque Generic Report B-0003 (i.e., Vendor Print 7220-M168-46) is applicable. Refer to attached Limitorque nuclear qualification data for ssfety-related service dated July 23, 1976.

W. H. H. H.
Resp Engr

10/29/80
Date

R. Nicolai
GS

D. ANDERSON
Date

J. Mauls FOR V.J. MANTA
PQE

10-30-80
Date

NONCONFORMANCE REPORT

O-HEA

1. PROJECT NAME M. DLAND		JOB NO. 7220		19. NO. 2095	20. PAGE 1 OF 1	
2. UNIT(S) 2	3. DRAWING/PART NO. M-60BSAT1 M-178	REV VF3 B	4. ITEM DESCRIPTION 4" 2HCB-11 (M-60BSAT1 FW21)	5. ITEM LOCATION East wing wall 5th		
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A	9. SOURCE Const	10. CONTRACTOR/SUPPLIER N/A		
11. INSPECTION CRITERIA <input checked="" type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER		IR NO. N/A NO. M-204 Rev 10	12. ASME AUTHORIZED INSPECTION REQ'D <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input type="checkbox"/> Rec'g <input checked="" type="checkbox"/> Const <input type="checkbox"/> Test	15. Equip Furnished By <input type="checkbox"/> Client <input checked="" type="checkbox"/> Eng <input type="checkbox"/> IFLD
16. NONCONFORMING CONDITION: Spec. M-204-Rev 10 - PARA 5.2.1, states in part; "CARE shall be TAKEN in handling AND Installation OF piping to PREVENT SURFACE DAMAGE." CONTRARY to the ABOVE A pitted AREA WAS FOUND ON spool 4" 2HCB-11, APPROX. 1/2" EAST OF FW #21 (ON M-60BSAT1) THE DEFECTIVE AREA MEASURES 3/4" x 5/8" x 1/16". THE AREA OF interest is located in the 6 o'clock position FACING EAST. Q# 4082 One Q.C. Hold TAG APPLIED				24. DISPOSITION CONCURRENCE		
17. REPORTED BY L.W. Mansfield 4-23-79				25. VALIDATED BY D. Williams 4-24-79		
21. ROUTING: <input checked="" type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)				26. DISPOSITION RESULTS Repaired in accordance with ED-1. Ref: NOE Report # 12358, 12371 & 1914. D. Smith 4/14/80		
22. <input checked="" type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering Rework in accordance with spec. G-270 procedure ED-1 Inspection and repair of surface defects. IRR-1 Rev. 0 8/10-7-80				27. OC ACCEPTANCE D. Williams 4/26/79		
23. PROJECT ENGINEERING DISPOSITION				28. AUTHORIZED INSPECTOR D. Williams 4/26/79		
				29. AUTHORIZED INSPECTOR D. Williams 4/26/79		
				30. AUTHORIZED INSPECTOR D. Williams 4/26/79		
				31. AUTHORIZED INSPECTOR D. Williams 4/26/79		
				32. AUTHORIZED INSPECTOR D. Williams 4/26/79		
				33. AUTHORIZED INSPECTOR D. Williams 4/26/79		
				34. AUTHORIZED INSPECTOR D. Williams 4/26/79		
				35. AUTHORIZED INSPECTOR D. Williams 4/26/79		
				36. AUTHORIZED INSPECTOR D. Williams 4/26/79		
				37. AUTHORIZED INSPECTOR D. Williams 4/26/79		
				38. AUTHORIZED INSPECTOR D. Williams 4/26/79		
				39. AUTHORIZED INSPECTOR D. Williams 4/26/79		
				40. AUTHORIZED INSPECTOR D. Williams 4/26/79		

1-3-82

2110 7-8-80

P



C

(BLOCK 16 CONT)

CONDITIONAL RELEASE PIPING TO ALLOW WELDING OF SW^M 21 PRIOR TO
REPAIR OF DEFECT TO AVOID WARPING END OF PIPE
CORRECTIONS OF REMOVAL CAN BE ACCOMPLISHED WITHOUT CAUSING
DAMAGE OR CONTAMINATION TO ASSOCIATED PLANT EQUIPMENT OR
STRUCTURE

WSS 10/8/80
10/8/80

W. J. Edman
DATE 10/8/80

W. J. Edman
FIGS

DATE

M. J. Dittich
DATE 10-8-80

W. J. Edman
DATE 10-8-80

DATE

DATE



POOR ORIGINAL

NONCONFORMANCE REPORT

S/U No Assigned Number

1. PROJECT NAME Midland		JOB NO. 7220		19. NO. 2176	20. PAGE 1 OF 1			
2. UNIT(S) 1	3. DRAWING/PART NO. E540	REV 11	4. ITEM DESCRIPTION Control Panel IC14		5. ITEM LOCATION Aux Bldg. El. 659			
6. P.O. OR SPEC NO. 7220 J201 Rev 6	7. SERIAL NO. NA	8. REPLACEMENT PART P/N NA REV NA SER NO. NA		9. SOURCE Vendor	10. CONTRACTOR/SUPPLIER Magnetics			
11. INSPECTION CRITERIA () DWG (X) SPEC () OTHER		IR NO. E6.0-82 NO J201 Rev 6	12. ASME AUTHORIZED INSPECTION REC'D () YES (X) NO	13. SKETCH ATTACHED () YES (X) NO	14. Discovered During () Rec'g (X) Const () Test			
15. Equip Furnished By () Client (X) Eng () FLD								
16. NONCONFORMING CONDITION: " Status Display Panel, (37 Position).					24. DISPOSITION CONCURRENCE			
Upon inspection (5) wire terminations have been noted loose from their soldered connection to the individual switches. (1) wire is touching the moving member which activates the switch.					rework	reject	repair	use as is
					PROJECT FIELD ENGINEER <i>[Signature]</i> DATE 8-23-79 PROJECT ENGINEER <i>[Signature]</i> DATE 8-17-79 PROJECT ENGINEER <i>[Signature]</i> DATE 8-30-79 PROJ CONSTR QC ENGINEER <i>[Signature]</i> DATE			
9" list * 5.031 (1) Hold Tag Applied.					Hold for Engineering Disposition.			
17. REPORTED BY A.M. Labovich 5/11/79		DATE	18. VALIDATED BY [Signature]		DATE 5-11-79			
21. ROUTING: (X) TO FIELD ENGINEERING () TO OTHERS (SPECIFY)								
22. (X) Field Engineering Disposition (X) Field Engineering Recommended Disposition to Project Engineering INC 25 July 79								
Remove all status display modules; send to Magnetics for inspection, test, and recertification. <i>[Signature]</i>								
23. PROJECT ENGINEERING DISPOSITION 1) Magnetics ^{HAS} to submit a comprehensive, detailed inspection and soldering procedure. 2) Based on the Bechtel-approved inspection and soldering procedure, Magnetics is to conduct 100% inspection on all soldering connections and perform repair and retest as required. 3) Field QC shall see to it that the repair work and retest done by Magnetics in the field is in accordance with the requirements of the approved procedures and Specification 7220-J-201. 4.) Area SQR shall see to it that the repair work and retest done by Magnetics in their shop is in accordance with the requirements of the approved procedures and Specification 7220-J-201. <i>[Signature]</i> 5/16/79								
25. DISPOSITION RESULTS Detailed inspection conducted by Magnetics 7/19 thru 7/11/79 noted discrepancy list attached 7/25/79 Soldering procedure Training conducted 9/10/79 Magnetics connections were made by Bechtel and QC IE mentioned R/E 9/24/79 Random small beam inspection by test retest and testing A.M. Labovich 5/2/79 Soldering rework completed by Bechtel for Magnetics <i>[Signature]</i> 11/25/79								
26. QC ACCEPTANCE <i>[Signature]</i> DATE 11/25/79 QC ENGINEER AUTHORIZED INSPECTOR DATE								



A Division of Spang Industries Inc.

~~005~~
~~0052~~
~~65~~
HKM
FILE

INDUSTRIAL CONTROL DIVISION

Sandy Lake, Pennsylvania - 16145
Telephone 412-376-7515

July 25, 1979

Bechtel Power Corporation
P.O. Box 1000
Ann Arbor, MI 48106

Attention: R.L. Castleberry

Subject: P.O. 7220-J-201-AC
Main Control Boards
Midland Units 1 and 2
Soldering Inspection

Gentlemen:

Please find attached discrepancy list of solder connections as a result of July 9, 1979 to July 11, 1979 inspection at jobsite.

Very truly yours,

MAGNETICS
INDUSTRIAL CONTROL DIVISION

R.L. Augustine
Quality Assurance Manager

JOB 7220

RLA/dd

Attachments



	ACT.	INFO	COPY	INIT.
PROJ. ENGR.				
ASST. P. E. T				
ASST. P. E. T				
ASST. P. E. P				
ASST. P. E. P				
MECH.				
ELECT.				
CS			3	
CIVIL				
P.D.				
ARCH.				
C.E.				2
C. TR./ENGR. L. PL.				
PROJ. MGR.				
PROC. MGR.				
FIELD				
CONST. MGR.				
FSAR				
ADMIN.				
FILE NO.				J-201-A

SOLDERING INSPECTION

DISCREPANCY LIST

DIGITAL INDICATORS

Panel #	Device #	Wire #	Reason
OC10	OTI-5452B1	H	Broken Connection - ?
OC10	OFI-6037A J 726-101	LXI Replaced	Cold Solder Joint - Broken Eyelet
OC10	OTI-6146 J 726-01	LXI	Excess Wire Thru Terminal - OK (R)
OC10	OTI-1860	H	Visible Conductor in Joint - OK - Sr.
OC10	OTI-1870 OPI-6004 - Broken Wire + Terminal - (R)	2U	Excessive Solder - Replace Purchase New -
OC20	2TI-4931	2U	Broken Terminal
OC20	ILI-4930B	K	Cold Solder Joint
OC20	OFI-4904	H	Clearance to Adjacent Terminal
OC20	OLI-1400A	K	Wire Stripped too Long
OC20	IFI-4935	K	Wire Stripped too Long
OC20	OTI-6536B2	H	Cold Solder Joint
OC20	OTI-6528A2	LXI	Excess Wire thru Terminal
OC20	OTI-6528A2	2U	Excess Wire thru Terminal
1C14	ILI-1212	2U	Cold Solder Joints OK (R)
1C24	IFI-1990A	2U	Loose Solder Connection OK (R)
1C24	ITI-1979A	POS.	Visible Conductor in Joint - (R) - OK
1C24	ITI-1905	LXI	Excessive Solder - OK (R)
1C24	ITI-1905	2U	Excessive Solder - OK (R)
1C24	IFI-1902	POS	Wire Not Completely Soldered OK (R)
1C24	ITI-1901	POS	Insufficient Solder OK (R)
1C21	ITI-3649B	—	The Wire Bundle That Goes To These Meters Have Been Cut Before Meter Connection
1C21	ITI-3649A		
1C21	LPI-3801		
1C21	LPI-3843A	ALL	Terminal Board On this Meter - Broken
2C11	2II-9019	LXI	Excessive Solder
2C11	2EI-9018	IM2	Cold Solder Joint
2C11	2PI-3929A	K	Excess Bare Conductor
2C11	2PI-3969A1	2U	Excess Bare Conductor
2C11	2PI-3969B1	1T2	Excess Bare Conductor
2C11	2PI-3969B1	2T2	Excess Bare Conductor
2C11	2PDI-4234	H	Excess Bare Conductor
2C11	2PDI-4234	K	Excess Bare Conductor
2C11	2PI-3943B	K	Charred Insulation
2C11	2TI-3918A	LXI	Terminal Bent
2C11	2PI-3967B1	1T2	Loose Connection
2C11	2EI-9039	LXI	Wire Broken Off Terminal
2C11	2EI-9023	2U	Wire Broken Off Terminal
2C11	2JI-9022	2U	Cold Solder Joint
2C11	2EI-9021	2U	Cold Solder Joint
2C11	2EI-9021	2VARA	Broken Off Terminal

SOLDERING INSPECTION

DISCREPANCY LIST

DIGITAL INDICATORS

Panel #	Device #	Wire #	Reason
1C11	1TI-9025B	2AA	Excess Bare Conductor
1C11	1EI-9038	K	Excess Bare Conductor
1C11	1EI-9039	14	Loose Connection
1C11	1PI-3867B1	1X1	Broken Terminal and Terminal Board Broke off of Plug-In
2C21	2LI-4641B	ALL	Broken Terminal Board
2C21	2LI-4641A	K	Rough joint and Clearance Problem.
2C21	2TI-3749A	1X1	Excessive solder
2C21	2TI-3749A	2U	Excessive Solder
2C14	2PI-1121A	1X1	Excess Bare Conductor
2C14	2LI-1312	ALL	Terminal Board - Broke
2C24	2TI-1701B	2U	Cold Solder Joint
2C24	2PI-1708B	ALL	Broken Terminal Board
2C24	2LI-1727B	ALL	Broken Terminal Board
2C24	2PI-1708A	ALL	Broken Terminal Board
2C24	2LI-5228A	1X1	Excess Bare Conductor
2C24	2TI-1931	1X1	Broken Connection
2C24	2TI-1709A	2U	Insufficient Solder

SOLDERING INSPECTION

DISCREPANCY LIST

Panel # 2C14

Resistor Bank - Red Channel

Row #	Resistor Group #	Reason
15	14	Insufficient Solder
24	12	Insufficient Solder
25	1	Insufficient Solder

Panel # 1C14

Resistor Bank - Red Channel

Row #	Resistor Group #	Reason
16	3	Insufficient Solder
16	12	Insufficient Solder
18	5	Insufficient Solder
20	11	Insufficient Solder

Panel # 2C14


Resistor Bank - Green Channel

Row #	Resistor Group #	Reason
6	6	Insufficient Solder
7	1	Insufficient Solder
14	7	Insufficient Solder
20	2	Insufficient Solder
20	7	Insufficient Solder

Panel # 1C14

Resistor Bank - Green Channel

Row #	Resistor Group #	Reason
27	7	Solder Connection Okay But Loose on Terminal Block
24	13	Solder Connection Okay But Loose on Terminal Block



SOLDERING INSPECTION

DISCREPANCY LIST

PLUG - IN CONNECTORS

Panel # 1C14

Red From Resistor Bank

Plug #		Term #	Reason
RBIS-II	PL-5	N	Cold Solder Joint
RBCAS	PL-2	D	Pitted Solder Joint
RBIS-II	PL-3	D	Loose Connection
RBIS-II	PL-3	V	Loose Connection

Panel # 1C14

Green From Resistor Bank

Plug #		Term #	Reason
ECCAS	PL-3	ALL	Insufficient Solder
RBCAS	PL-2	D	Pitted Solder Joint
RBIS-II	PL-5	N	Cold Solder Joint

Panel # 2C14

Red From Resistor Bank

Plug #		Term #	Reason
AFWAS	PL-1	E K D K	Remains of wire and solder in cup from rework
RBIS-II	PL-3	ALL	

Panel # 2C14

Green From Resistor Bank

Plug #		Term #	Reason
RBIS-II	PL-5	B C D	Pits in Solder Joint
LOP	PL-4	R S N	Excessive Bare Conductor

SOLDERING INSPECTION

DISCREPANCY LIST

PLUG - IN CONNECTORS

Plugs mounted on pan at top of panel.

Panel 1C14

Red Channel

Inside Plug
Plug #

Term #

Reason

1CA6	H	Nicked Wire
1CA8	P	Excessive Solder Joint
1CA10	Y	Excessive Solder Joint

Panel 1C14

Green Channel

Inside Plug
Plug #

Term #

Reason

1CB12	O	Loose Connection
1CB12	P	Loose Connection
1CB12	Q	Loose Connection
1CB12	R	Loose Connection
1CB12	S	Loose Connection
1CB12	T	Loose Connection
1CB12	U	Loose Connection

Green plugs on outside of mounting pan.

1CB7	Y	Excessive Bare Conductor
1CB9	U	Insufficient Solder

Red plugs mounted on pan at top of panel

Panel 1C14

Red Channel

Inside Plug
Plug #

Term. #

Reason

2CA1	All	Excessive Bare Conductor
2CA2	All	Excessive Bare Conductor
2CA3	F	Excessive Bare Conductor
2CA3	H	Excessive Bare Conductor
2CA4	D	Insufficient Solder
2CA4	S	Excessive Bare Conductor

SOLDERING INSPECTION

DISCREPANCY LIST

Panel # OC10
Green Channel

Status Lights FPVASS
One (1) Unit Wide

Lite # D1

Term # B Excessive Bare Conductor

Panel # OC10
Green Channel

Status Lights CRIS
Four (4) Units Wide

Lite # C1
Lite # E2

Term # G Excessive Solder
Term # G Insulation in Solder Joint

Panel # OC10
Red Channel

Status Lights FPVAS
One (1) Unit Wide

Lite # D1
Lite # D1

Term # C Excessive Bare Conductor
Term # H Excessive Bare Conductor

SEE ATTACHED
ID SHEET.

JOB NO. _____

STATUS MODULE INSPECTION

CUSTOMER ORDER NO. _____

MODULE I.D. _____

UNIT WIDTH _____

INSPECTOR _____

DATE _____

AA

	1	2	3	4	5	6	7	8
A	A1	A2	A3	A4	A5	A6	A7	A8

B	B1	B2	B3	B4	B5	B6	B7	B8
---	----	----	----	----	----	----	----	----

C	C1	C2	C3	C4	C5	C6	C7	C8
---	----	----	----	----	----	----	----	----

D	D1	D2	D3	D4	D5	D6	D7	D8
---	----	----	----	----	----	----	----	----

E	E1	E2	E3	E4	E5	E6	E7	E8
---	----	----	----	----	----	----	----	----

F	F1	F2	F3	F4	F5	F6	F7	F8
---	----	----	----	----	----	----	----	----

REAR VIEW



MEMORANDUM

POOR ORIGINAL

TO: Johnson LOCATION: _____
 FROM: George P. Pfaltz DATE: April 9 1980
 S.B. COST: _____ JOB NO: _____
 FILE: _____

Soldering Class - 9-13-79 0900 Control Room 2 hours.

- (1) ~~Hand~~ Hand Soldering Procedure
N-005

7220-3201-430-2

- (2) Lecture
- (3) Demonstration
- (4) Question & Answer Session

Seminar Drawing Interpretation March 31, 1980 2 hours.
Classrooms A & B

- (1) Lecture (In-depth analysis in the interpretation of elect
net drawings received under purchase order 5201)
- (2) Demonstration w/ zerox vendor drawings as well
as full sized drawings.
- (3) Question & Answer Session

- (4) In-depth review of the alleged discrepancies found
on panel 1014 Rev B & 2B modifications.

BECHTEL

POOR ORIGINAL

COLLECTING CLASS 9-13-79 6950 COLLEGE ROOM

Lick Parsons
Angel Bradshaw
Tom Murray

Doug Bowler

Pratichi Melus

W.H. Bowland

K.M. West

Ron Jones

B. Clements

Ken Drew

Neil Coniswood

Donald W. Wankel

James H. Hildebrand

Ken Yatsubai

Gil Hoffman

R.O. Rindge

K.M. Lippert

~~W. F. ...~~

Ed Clayton

Gene Quyle

George Young

Robert Hooper

Robert John

Ken B. B. B. B.

John Cromie's

Gary Proctor

Tom ...

Wick Harris



FIELD INSPECTION REPORT

3. RECORD CONTROL

CONTROL NO. _____

FILE NO. _____

1. PROJECT NO. 7220 2. DATE 7-11-79 PAGE 1 OF 1

4. ITEM INSPECTED 2 men representing Magnetics Inc. checking all soldered connections in main control Panels.
2 men were doing a 100% ~~mag~~ visual inspection of all soldered connections. Also mechanical check where necessary.
J. H. West and B. Augustine (2) Magnetics Representatives

5. LOCATION 659' Aux Bldg. Control Room

6. TYPE OF INSPECTION VISUAL Surveillance

STANDARD / CODE / PROCEDURE / DRAWING / SPECIFICATION J-201-429-2

8. INSPECTION EQUIPMENT USED Flashlight
Magnifying glass

9. RESULTS OF INSPECTION: SATISFACTORY UNSATISFACTORY

10. ACTION TAKEN IF UNSATISFACTORY _____

Distribution:
White - QC Files
Canary - Originator

11. ENGINEER George Young



FIELD INSPECTION REPORT

3. RECORD CONTROL

CONTROL NO. _____

FILE NO. _____

1. PROJECT NO. 7220

2. DATE 9/18/79

PAGE 1 OF 1

4. ITEM INSPECTED

Repair of Soldered connections in Panel OC10, For Digital Display instruments as supplied by Magnetics.

Magnetics was represented by MR. Herman Small work being done was as per discrepancy report compiled by Magnetics representatives.

5. LOCATION

659' Aux Bldg

6. TYPE OF INSPECTION

VISUAL inspection

7. STANDARD / CODE / PROCEDURE / DRAWING / SPECIFICATION

Hand Soldering Procedure

8. INSPECTION EQUIPMENT USED

Magnifying glass, Flashlight, Mirror

9. RESULTS OF INSPECTION:

SATISFACTORY

UNSATISFACTORY

10. ACTION TAKEN IF UNSATISFACTORY

Distribution:
White - QC Files
Canary - Originator

11. ENGINEER

George Young



FIELD INSPECTION REPORT

3. RECORD CONTROL

CONTROL NO. _____

FILE NO. _____

PAGE 1 OF 1

1. PROJECT NO. 7220

2. DATE 9-19-79

4. ITEM INSPECTED

Repair of Soldered connections on Digital Display modules on Magnetics Control Panels in the Control Room. Repairing Deficiencies as per Magnetics representatives inspection.

5. LOCATION

659' Aux Bldg. Control Room

6. TYPE OF INSPECTION

VISUAL INSPECTION

7. STANDARD / CODE / PROCEDURE / DRAWING / SPECIFICATION

J201 - 430-2

8. INSPECTION EQUIPMENT USED

Flashlight, magnifying glass

9. RESULTS OF INSPECTION:

SATISFACTORY

UNSATISFACTORY

10. ACTION TAKEN IF UNSATISFACTORY

Distribution:
White - QC Files
Canary - Originator

11. ENGINEER

George Young



FIELD INSPECTION REPORT

3. RECORD CONTROL

CONTROL NO. _____

FILE NO. _____

1. PROJECT NO. 7220 2. DATE 9-21-79 PAGE 1 OF _____

4. ITEM INSPECTED Repair of soldered Joints on Magnetics Control Panels as per Magnetics list of faulty connections.

Human Small Factory Rep. Exited the job at 9:30 AM. Job is still incomplete. The Connection List is Working with 4 more, Soldering Complete.

5. LOCATION 659' Aux BLDG.

6. TYPE OF INSPECTION visual inspection

7. STANDARD / CODE / PROCEDURE / DRAWING / SPECIFICATION 7220-5201-430-2

8. INSPECTION EQUIPMENT USED magnifying glass, flashlight

9. RESULTS OF INSPECTION: SATISFACTORY UNSATISFACTORY

10. ACTION TAKEN IF UNSATISFACTORY _____

Distribution:
White - QC File
Canary - Originator

11. ENGINEER George Young



NONCONFORMANCE REPORT

S/u Non-testable Item

1. PROJECT NAME Midland		JOB NO. 07220		19. 2455 NO. 2460	20. PAGE 1 OF 2								
2. UNIT(S) 2	3. DRAWING/PART NO. E-650 SH1	REV 15	4. ITEM DESCRIPTION Anchor Installation		5. ITEM LOCATION R/B #2 see block #16								
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A		9. SOURCE Construction	10. CONTRACTOR/SUPPLIER N/A								
11. INSPECTION CRITERIA <input type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER		IR NO. see block #16 NO. C-305 rev 8	12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input type="checkbox"/> Rec'g <input checked="" type="checkbox"/> Const <input type="checkbox"/> Test								
15. Equip Furnished By <input type="checkbox"/> Client <input checked="" type="checkbox"/> Eng <input type="checkbox"/> FLD					24. DISPOSITION CONCURRENCE								
16. NONCONFORMING CONDITION: Specification C-305, rev. 8, table 3.2 specifies minimum embedment of 1 5/8" for 3/8" Hilti drop in (HDI) anchors. It also specifies the test load as 2.0 kips for 3/8" HDI anchors. Contrary to the above, as part of a random sampling of HDI anchors used on site, the following conditions were found to exist:					<table border="1"> <tr> <td>rework</td> <td>reject</td> <td>repair</td> <td>use as is</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> </table>	rework	reject	repair	use as is				
rework	reject	repair	use as is										
17. REPORTED BY Ralph Amos DATE 8/20/79					25. DISPOSITION RESULTS								
18. VALIDATED BY J. Russell DATE 8/22/79					Anchors listed in block #16 as non-conforming are now controlled through the use of open inspection records as follows:								
21. ROUTING <input checked="" type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)					SUPPORT EC2-33-27, QCIR CI.51-CI.50-EH-88-1.								
22. <input type="checkbox"/> Field Engineering Disposition <input checked="" type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering					Box #2HJ569, QCIR CI.51-CI.50-EH-96.								
Field engineering recommends disposition by project.					Box #2BJ787, changed to Box #2BJ1321, QCIR CI.51-CI.50-EH-88-2.								
W.D. Hayer 9/10/79					Ref. program to answer MCAR # 34. Date S. P. P. 11-14-80								
23. PROJECT ENGINEERING DISPOSITION Project Engineering has evaluated the nonconforming conditions and finds them unacceptable. Conditions A, B, and C shall be reworked to comply with Project Engineering approved drawings and specifications.					Date S. P. P. 11-14-80								
J. Alexander 9-11-79					26. OC ACCEPTANCE Date S. P. P. 11-14-80								
N. Nassardeen 9/12/79					OC ENGINEER DATE								
					AUTHORIZED INSPECTOR DATE								

(E)

Block # 1/6 continued

A.) A type 1 conduit support EC2-33-27, for 2B6045, E1.606', 125° on the outside of the Secondary Shield Wall has the south anchor protruding approx. 1/16" beyond the concrete surface, while the north anchor is flush. As the length of 3/8" HDI anchors is 1 9/16", both anchors fail to meet the minimum embedment. (IR# C1.50-EH88)

B.) A type 9B box support for 2BJ787, E1.601', 125° on the outside of the Secondary Shield Wall has the middle HDI anchor in the lower strut protruding approx 1/16" beyond the concrete surface, thus this HDI anchor does not have the minimum embedment. (IR# C1.50-EH88)

C.) A type 9B box support for 2AJ569, E1.603', 335° on the outside of the Secondary Shield Wall has two HDI anchors in the upper unistrut, which both protrude approx. 1/16" beyond the concrete surface, thus both of these HDI anchors fail to meet minimum embedment. (IR# C1.50-EH96)

HOLD FOR ENGINEERING DISPOSITION
These (3) Hold Tags Applied
Qlist 1.102 & 3.006.



WELD

NONCONFORMANCE REPORT **S/U # 2GJA**

39-3-80

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 2645	20. PAGE 1 OF 2
2. UNIT(S) 2	3. DRAWING/PART NO. FSK-M-2HBC-257-1	4. ITEM DESCRIPTION 0 SOCKET WELD NO # 3C1	5. ITEM LOCATION BLDG LOCATION PUA. 0206 648'-10" / 348' N.O.P.D		
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A	9. SOURCE CONST.	10. CONTRACTOR/SUPPLIER N/A	
11. INSPECTION CRITERIA () DWG () SPEC (X) OTHER	IR NO. 257-1-43 NO. ASME III	12. ASME AUTHORIZED INSPECTION RECD (X) YES () NO	13. SKETCH ATTACHED () YES (X) NO	14. Discovered During () Rec'g (X) Const () Test	15. Equip Furnished By () Client () Eng (X) FLD
16. NONCONFORMING CONDITION: ASME CODE SUBSECTION NA-4520 STATES THAT MINORITARY HOLD POINTS, AT WHICH WITNESSING OR EXAMINATION IS REQUIRED BY THE MANUFACTURER'S OR INSTALLER'S INSPECTOR, AND BEYOND WHICH WORK SHALL NOT PROCEED WITHOUT CONSENT OF THE INSPECTOR. CONTRARY TO THE ABOVE, THE HOLD POINT OF 2.1C ON THE ABOVE WELDING REC' WAS (SEE PAGE 2)					
17. REPORTED BY Chuck Heat	DATE 10-17-79	18. VALIDATED BY Barclay	DATE 10-23-79		
21. ROUTING: (X) TO FIELD ENGINEERING () TO OTHERS (SPECIFY)					
22. Field Engineering Disposition (X) Field Engineering Recommended Disposition to Project Engineering					
23. PROJECT ENGINEERING DISPOSITION FIELD ENGINEERING RECOMMENDS THAT THE ABOVE SOCKET WELD BE RADIOGRAPHED FOR FIT-UP WITHDRAWAL REQUIREMENTS. IF WITHDRAWAL IS ACCEPTABLE TO PROJECT SPECIFICATIONS BASED ON RADIOGRAPHIC RESULTS, THE AUTHORIZED INSPECTOR HAS AGREED TO A FINAL INSPECTION ACCEPTANCE 4/17/80 P.S. B. Buehler 11-25-79					
24. DISPOSITION CONCURRENCE reject repair use as is Project Engineer: [Signature] 11/24/79 Field Engineer: [Signature] 12-3-79 Authorized Inspector: [Signature] 9-17-80					
25. DISPOSITION RESULTS Subject weld 3C1 and X-Ray and found to be acceptable see report # 1890 NCR This Complies to the project Engineers disposition of this NCR					
26. QC ACCEPTANCE [Signature] 11/3/80 QC ENGINEER: [Signature] 11/3/80 DATE: 11/3/80 AUTHORIZED INSPECTOR: [Signature] 11/11/80 DATE: 11/11/80					

see pg. 3 for concurrence

Wip

INSPECTION OF THE RADIOGRAPH BY PROTECT ENGINEERING SHOWS THAT THE SOCKET WELD # 3C1 MEETS THE FIT-UP WITHDRAWAL REQUIREMENTS AND IS DEEMED ACCEPTABLE. ACCEPTANCE HAS ALSO BEEN GIVEN BY THE AUTHORIZED INSPECTOR. PROTECT ENGINEERING CONCURS WITH FIELD ENGINEERING TO "USE AS IS".

See REM-B45. **GEORGE 10-22-80**

NO DRAWING CHANGE.

RECEIVED

Block NO. 16 CONT:

BY PASSED PRIOR TO THE AUTHORIZED INSPECTOR'S INSPECTION, THE SUBJECT WELD WAS COMPLETED. 8/10/79

Q-LIST NO. 4-572 Hold for Eng. disposition. 1 Hold Tag Applied TO WELD.

Block 22 CONTINUED:

Field engineering recommends that socket weld 3C1 be cut-out and rewelded in accordance with project procedures and specifications. P.S. Brooks 4/9/80

BLOCK 22 REVISED:

FIELD ENGINEERING WITH THE CONCURRENCE OF THE AUTHORIZED INSPECTOR RECOMMENDS TO USE AS IS.

THE SOCKET WELD #3C1 HAS BEEN X-RAYED AND IS ACCEPTABLE FOR FIT-UP WITHDRAWAL REQUIREMENT.

NDE REPORT #1890

REVIEWED RT OF FW3C1 FSK-M-2571 - 10-8-80 Jean S. Sorensen 10-9-80 WNM 10-22-80

White Copy - Originator
Canary Copy - Field Engineer
Pink Copy - POAE
Goldenrod Copy - QC



POOR ORIGINAL

20. PAGE 3 OF 3 28. 19. NCR NO. 2645

NONCONFORMANCE REPORT (CONT'D)

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
<i>[Signature]</i>			9/14/80
PROJECT ENGINEER			DATE
<i>[Signature]</i>			4-10-79
PROJECT CONSTR OC ENGINEER			DATE
<i>[Signature]</i>			5-6-80
AUTHORIZED INSPECTOR			DATE
<i>[Signature]</i>			

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
<i>[Signature]</i>			10/29/80
PROJECT ENGINEER			DATE
<i>[Signature]</i>			10/23/80
PROJECT CONSTR OC ENGINEER			DATE
<i>[Signature]</i>			11/29/80
AUTHORIZED INSPECTOR			DATE
<i>[Signature]</i>			10-30-80

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE



WELDING

S/A 2-GJA

DISCUSSED WITH K.B. HOP 4-1-79 NONCONFORMANCE REPORT

1. PROJECT NAME MIDLAND		JOB NO. 7820		19. NO.	20. PAGE
2. UNIT(S) TWO	3. DRAWING/PART NO. FSK-2HBC-198-2	REV 0	4. ITEM DESCRIPTION SOCKET WELDS	2896	1 OF 2
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A	9. SOURCE CONSTRUCTIVE	5. ITEM LOCATION Aux BLDG.	
11. INSPECTION CRITERIA DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER <input type="checkbox"/>	IR NO. N/A	12. ASME AUTHORIZED INSPECTION RECD <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input type="checkbox"/> Rec'd <input checked="" type="checkbox"/> Const <input type="checkbox"/> Test	
16. NONCONFORMING CONDITION: SPEC G-27, REV 11, DWG-GWS-FM-7 STATES THAT THE MINIMUM SIZE OF A SOCKET WELD SHALL BE 1.09 TIMES THE PIPE WALL THICKNESS CONTRARY TO THE ABOVE, THE SOCKET WELDS LISTED ON PAGE TWO WERE FOUND TO BE UNDER THE REQUIRED SIZE ONE P.C. HOW TAG APPASD, Q# 4572 (SEE PAGE TWO)					
17. REPORTED BY W. J. Anderson		DATE 2-13-80	18. VALIDATED BY W. J. Anderson	DATE 2-13-80	24. DISPOSITION CONCURRENCE
21. ROUTING: <input checked="" type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)		25. DISPOSITION RESULTS socket welds do not meet spec. EST-2HBC-198-2			
22. <input checked="" type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering Field Engineering recommends the reissuance of the necessary GCIRs and re-weld socket weld 1 through 13 and 15 through 18 as shown on the attached sheet. Rewelding shall be in accordance with specification G-27, DWG. GWS-FM-7. For these welds requiring welder identification, review					
23. PROJECT ENGINEERING DISPOSITION					
26. DC ACCEPTANCE DATE 11-12-80					
27. DC ENGINEER BY DATE 11-17-80					
28. AUTHORIZED INSPECTOR DATE					

Block 16 CONTINUED

SOCKET WELDS 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 15, 16, 17, 18

ALSO SOCKET WELDS 4, 5, 10, 11, 15, 16 HAVE NO WELD I.D OR WELDER I.D

Blk. 22 cont.)

the original documentation to obtain welder I.D. and have it applied to socket welds 4, 5, 10, 11, 15, & 16. before rewelding.

P.S. ^{3/14/80}
2/11/80

W. J. Hallenbeck 8-13-80

Discussed with: Bruce McKenzie



Piping

NONCONFORMANCE REPORT

S/4 # 1BNA

3/20/80

1. Project Name Midland		Job No. 7220			19. No. 2924	20. Page Lot
2. Unit(s) 1	3. Drawing/Part No. M 177	Rev 8	4. Item Description 24" HCB 1 + 2		5. Item Location Cont 1 (Sump)	
6. P.O. Or Spec No. NA	7. Serial No. NA	8. Replacement Part P/N NA REV NA		9. Source Const.	10. Contractor/Supplier NA	
11. Inspection Criteria <input type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER		IR NO. P-110-1122-1	12. ASME AUTHORIZED INSPECTION REQ'D <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
16. Nonconforming Condition:		14. Discovered During <input type="checkbox"/> REC:G <input checked="" type="checkbox"/> CONST <input type="checkbox"/> TEST		15. Equip Furnished By <input type="checkbox"/> CLIENT <input checked="" type="checkbox"/> ENG <input type="checkbox"/> FLO		
Requirement: Spec M481 For HCB class pipe 10" thru 24" shall be standard wall thickness, which is .375. Condition; Contrary to the above pipes 24" HCB 1 + 2 have a wall thickness of .250."				24. Disposition Concurrence		
				REWORK	REJECT	REPAIR
Q List # 4.124				2 Hold tags applied!		
17. Reported By Wallwork Smith		Date 3-3-80	18. Validated By Richard Barclay		Date 3-5-80	
21. Routing <input checked="" type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)				25. Disposition Results FW 9 ON M177 IS SATISFACTORY - AND HAS BEEN GROUNDED TO A 3 TO 1 TAPER. CRJ 10-10-80 FW10N M177 has had I.D. ground to proper thickness and at 3 to 1 taper. CRJ 10-22-80 Q.C. CONCURS WITH THE USE-AS-IS DESCRIPTION, 11-10-80		
22. <input type="checkbox"/> Field Engineering Disposition <input checked="" type="checkbox"/> FIELD ENGINEERING RECOMMENDED DISPOSITION TO PROJECT ENGINEERING				26. QC Acceptance		
Because of the low pressure design (50 PSIG norm, 150 PSIG max) and the inability to replace the pipe (it is inside a sleeve) the field would recommend using as is. It should be noted that "pup" pieces have to be added on these lines, the field will add standard wall "pups" at the end with the angle valves attached. At the point where the sch 10 pipe will be welded				PROJECT FIELD ENGINEER DATE 3/13/80		
				PROJECT ENGINEER DATE 3-18-80		
23. Project Engineering Disposition				AUTHORIZED INSPECTOR DATE 3-20-80		
PROJECT ENGINEERING CONCURS WITH FIECO ENGINEERING TO "USE AS IS". See REM-724. Richard E. Staff 2/22/80				PROJECT CONSTR QC ENGINEER DATE		
SEE PAGE 2. RE 3-20-80				NO DRAWING CHANGE		

See pg 3 for CONCURRENCE

M 10-10-80

REC TO DISPOSITION

11-10-80
11-10-80



Blk. 22 cont.)

to the standard wall, the standard wall will have the I.D. ground at a 3T01 taper to match the sch. 10. (B.M.) D. Sta 3/10/80

Block 23 (continued)

Pipe wall thickness calculation F-M-5003-22(Q), Rev. 3 shows that the required wall thickness to meet the service conditions is 0.126". Therefore, the use of 24" schedule 10 wall thickness of 0.250" in lieu of the standard wall thickness of 0.375" for 24" 1HCB-1&2 pipe is acceptable. No ASME Code requirements have been violated. Project Engineering concurs with Field Engineering to "use-as-is". See RE-M-725.

Richard E. Shiffard 3.20.80 N



NONCONFORMANCE REPORT (CONT'D)

20. PAGE 3 OF 3 Rev. 3-20-80 19. NCR NO. 2924

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
			X
PROJECT FIELD ENGINEER DATE 3/21/80			
PROJECT ENGINEER DATE 3/20/80			
PROJECT CONSTR QC ENGINEER DATE 3-24-80			
AUTHORIZED INSPECTOR DATE 4-1-80			

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER DATE			
PROJECT ENGINEER DATE			
PROJECT CONSTR QC ENGINEER DATE			
AUTHORIZED INSPECTOR DATE			

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER DATE			
PROJECT ENGINEER DATE			
PROJECT CONSTR QC ENGINEER DATE			
AUTHORIZED INSPECTOR DATE			

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER DATE			
PROJECT ENGINEER DATE			
PROJECT CONSTR QC ENGINEER DATE			
AUTHORIZED INSPECTOR DATE			

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER DATE			
PROJECT ENGINEER DATE			
PROJECT CONSTR QC ENGINEER DATE			
AUTHORIZED INSPECTOR DATE			

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER DATE			
PROJECT ENGINEER DATE			
PROJECT CONSTR QC ENGINEER DATE			
AUTHORIZED INSPECTOR DATE			

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER DATE			
PROJECT ENGINEER DATE			
PROJECT CONSTR QC ENGINEER DATE			
AUTHORIZED INSPECTOR DATE			

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER DATE			
PROJECT ENGINEER DATE			
PROJECT CONSTR QC ENGINEER DATE			
AUTHORIZED INSPECTOR DATE			

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER DATE			
PROJECT ENGINEER DATE			
PROJECT CONSTR QC ENGINEER DATE			
AUTHORIZED INSPECTOR DATE			

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER DATE			
PROJECT ENGINEER DATE			
PROJECT CONSTR QC ENGINEER DATE			
AUTHORIZED INSPECTOR DATE			

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER DATE			
PROJECT ENGINEER DATE			
PROJECT CONSTR QC ENGINEER DATE			
AUTHORIZED INSPECTOR DATE			

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER DATE			
PROJECT ENGINEER DATE			
PROJECT CONSTR QC ENGINEER DATE			
AUTHORIZED INSPECTOR DATE			

Corrected Copy POOR ORIGINAL

NONCONFORMANCE REPORT

S/U CODE: IN DETERMINATE. 6/24/80

1. Project Name MIDLAND		Job No. 7220		19. No. 2971 Page 1 of 1	
2. Units 1		3. Drawing/Part No. N/A		4. Item Description SEALED REPLACEMENT OUTER ANDS. W/SE #1	
6. P.O. or Spec. No. C-50-B-AC Rev 12		7. Serial No. N/A		8. Replacement Part P/N REV SER NO. N/A 9. Source SCAL # PR 4320-6-4322-344	
11. Inspection Criteria <input type="checkbox"/> DWG <input type="checkbox"/> SPEC <input checked="" type="checkbox"/> OTHER		12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		10. Contractor/Supplier W. J. WOOLLEY CO.	
16. Nonconforming Condition: P.O. 7220-C-50-B-AC Rev. 12 requires shop inspection. contrary to the above; no shop inspection release or signature on the G-321-D were received, therefore, making the documentation received for the subject door seals indeterminate. P number is 1.1013. Hold pending engineering disposition. 1 Hold tag applied to the nonconforming items.		13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		14. Discovered During <input checked="" type="checkbox"/> PRECIP <input type="checkbox"/> CONST <input type="checkbox"/> TEST <input type="checkbox"/> CLIENT <input type="checkbox"/> ENG <input type="checkbox"/> FLD	
17. Reported By E. J. [Signature]		Date 4/21/80		15. Equip Furnished By PROJECT ENG'D ENGINEER DATE 5-12-80	
21. Routing ASG-29-80		18. Validated By [Signature] Date 8-21-80		24. Disposition Concurrence [Signature] PROJECT ENG'D ENGINEER DATE 5/6/80 [Signature] PROJECT ENGINEER DATE 5/16/80 [Signature] PROJECT CONSULTING ENGINEER DATE 5/16/80 [Signature] AUTHORIZED INSPECTOR DATE	
22. Field Engineering Disposition <input checked="" type="checkbox"/> FIELD ENGINEERING RECOMMENDED DISPOSITION TO PROJECT ENGINEERING		25. Disposition Results MATERIAL returned to vendor on shipping notice 12935		26. QC Acceptance [Signature] QC ENGINEER DATE 11/12/80	
IN LIEU OF SHOP INSPECTION THE FOLLOWING CAN BE PERFORMED; ① THE SEALS SHALL BE INSPECTED FOR DIMENSIONAL REQUIREMENTS AS SHOWN ON THE VENDOR DRAWINGS BY PROJECT ENGINEERING OR THEIR REPRESENTATIVE. ② THE DOCUMENTATION PACKAGE SHALL BE REVIEWED BY THE SUPPLIER QUALITY REPRESENTATIVE AT THE SUBSITE		23. Project Engineering Disposition		AUTHORIZED INSPECTOR DATE	
IN ADDITION TO ITEMS 1 AND 2 REQUIRED BY FIELD DISPOSITION, SEALS SHALL BE INSPECTED FOR DEFLECTS, DAMAGE AND FOREIGN FLUID OR DEBRIS ON THE SEALS. ENGINEERING RECOMMENDS DISPOSITION OF "USE AS IS" IF INSPECTION OF SEALS PROVES ACCEPTABLE DOCUMENTATION IS ACCEPTABLE.		[Signature] 5/1/80		DATE	
		[Signature] 5/11/80		DATE	

NO MORE RECORDS TO BE MAINTAINED

U.P.

CAC No Disposition



6/8/20/80

BLOCK 22 CONTINUED...

FOR COMPLETENESS.

J.E. Morris 4/21/80
J. P. Bette 4/21/80

Block 16 CONTINUED.

upon re-inspection by field SPR & P.C. Receiving damage was found.
(See attached memo from Wayne Lemke to Pat Gray) marking the
disposition of the gaskets indeterminate.

ST. P. [Signature] 6/24/80

BLOCK 22 REVISED...

FIELD ENGINEERING DISPOSITION

THE INFLATABLE DOOR SEALS FOR THE EMERGENCY PERSONNEL LOCK
SHALL BE RETURNED TO THE VENDOR, W. J. WOOLLEY CO.

~~SHALL EITHER, A) INSPECT THE SEALS TO THE PRESENCE OF A
BECHTEL SHOP INSPECTOR DEMONSTRATING TO HIM THAT THE
SEALS ARE OF AN ACCEPTABLE QUALITY AND OBTAIN THE
CORRECT DOCUMENTATION AND SIGNATURES AS PER THE
G-50-B SPECIFICATION TO ACCURATELY THE RETURN SHIP-
MENT OF THE MATERIAL TO THE SOURCE, OR,
B) REFLECT THE SEALS IDENTIFIED IN CHECK 4
OF THIS NCR AND DELIVER NEW SEALS OF ACCEPTABLE
QUALITY TO THE SOURCE WITH THE CORRECT DOCUMENTA-
TION AS REQUIRED BY SPEC G-50-B, AND, INSPECTION
BY THE BECHTEL SHOP INSPECTOR.~~

Paul Dognen X-OUT 11/5/80
J.E.M. 11/5/80

J.E. Morris 8/27/80
J.P. Bette 8/28/80

RECEIVED

POOR ORIGINAL MEMORANDUM

Pat Gray LOCATION: 7220 Site
Wayne Lemke DATE: May 28, 1980
Disposition of NCR # 2971 FILE NO: C-SOB-AC

FILE

The attached 12 pages constitute the documentation package, as received, from the Supplier, W.J. Woolley Co.

The two (2) seals (per the G-321-D form P/N 31587-4 (-5) are located in the Q.C. Hold Area of the jobsite warehouse.

The following references were reviewed:

1. Control # 7220-C50B-166-5* (given Act. # 2 on 3-12-80) - Supplier Bill of Material In part: "Heavy duty canvas reinforced inflatable seals Hewitt-Robbins design" - 4 measures 8'-3 3/4" ± 1/2" and -5 measures 8'-11 1/8" ± 1/2"
2. Control # 7220-C50B-231-1, Book 1 and 2 of 2 (given Act. # 3 on 3-24-80) - Supplier Oper./Maint. Manual from Sect. VIII, Recommend Spare Parts, pg. 16 (13 of 20) and pg. 17 (14 of 20) In part: "Check for cuts, scratches, and any unusual wear. If wear is found replace the seals."

Corrected Copy

* ALSO CONTAINED IN C50B-231-1 on page 27.

REPTD

POOR ORIGINAL

MEMORANDUM

Corrected Copy

DATE

OR NO.

C-SOB-AC

FILE

3. Control # 7220-C50B-214-1 (given Act. #1 on 11-22-76) - Profab Handling, Stg., Shipping, & Preservation Procedure No. 460.... In part: "handled in a manner.... prevent damaging.... surface of the product...." "stored to preclude damage...." "shipment.... which will prevent damage...."
4. Control # 7220-C50B-221-1 and 222-1 (both given Act. #1 on 3-11-77) Supplier Storage Procedure NO. SP-1 and SP-2.... In part: "Spec. Prep. remove the inflatable seals,.... wrap each part with polyethylene plastic and store in a well-marked wooden box. Before closing...., place a few desiccant packets in it to absorb moisture."
5. Tech. Spec. C-50 ^(Rev. 15) par. 7.5, MIR C-50B (Rev. 8), and P.O. C-50B (Rev. 12) give no definite inspection instructions for looking at inflatable seals only.

The physical check of the two (2) seals disclosed the following

- Seal P/N PR-4320-6-4322-3 (longer of the two seals) has a hole $\approx 1/16$ " dia (depth indeterminate) on the outside surface of the inflatable surface approx. 2ft. from the valve stem.

MEMORANDUM

POOR ORIGINAL

Corrected Copy

C-50B-AC

- Seal P/N PR-4320-6-4322-4 (shorter of the two seals) has a small cut on the inside inflatable surface $\approx 8"$ from the stem, rub marks - - - - - in the opposite direction, and a small hole on the outside surface at the inflatable radius $\approx 180^\circ$ from the stem.
- Both seals were "U-shape" folded in a cardboard box (the same box) one stacked on top of the other & neither was wrapped in any protective covering

In my opinion, the hardware is not acceptable. Therefore, I have not yet reviewed the documentation package. Please advise.

POOR ORIGINAL

Corrected Copy

NONCONFORMANCE REPORT (CONT'D)

20. PAGE 6 OF 6

19. NCR NO. 2971

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
	X		
<i>[Signature]</i>			8-29-80
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
<i>[Signature]</i>			9/5/80
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
	X		
<i>[Signature]</i>			11/5/80
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
<i>[Signature]</i>			11/10/80
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE


24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE



Ref. Dot Tanner

NONCONFORMANCE REPORT START UP CODE IN DETERMINATE

1. Project Name: Midland
 Job No.: 7220
 19. No.: 3008
 20. Page 1 of 23
 10-24-80

2. Unit(s): IND
 3. Drawing/Part No.: NA
 4. Item Description: Packing Gland Nuts and Lockwashers
 5. Item Location: WAREHOUSE
 6. P.O. Or Spec-No.: 7220-F-45796Q
 7. Serial No.: NA
 8. Replacement Part: P/N NA REV
 9. Source: Supplier
 10. Contractor/Supplier: Target Rock
 11. Inspection Criteria: IR NO R-100-12718
 12. ASME AUTHORIZED: YES NO
 13. SKETCH ATTACHED: YES NO
 14. Discovered During: REC-G CONST TEST CLIENT ENG FIELD
 15. Equip Furnished By: CLIENT ENG FIELD

16. Nonconforming Condition: Purchase Order number 7220-F-45796Q requires material to be furnished in accordance with Original Valve Purchase order M-123-B. Purchase order and technical specification M-123-B require quality verification documentation in accordance with Form G-321-D. However purchase order and Specification M-123-B do not identify spare parts, leaving documentation requirements indeterminate at this time. Supplier has submitted a certificate of compliance, but no form.

17. Reported By: John Kramer 5/22/80
 Date: 5/27/80
 18. Validated By: [Signature]
 Date: 6/10/80
 PROJECT ENGINEER DATE
 PROJECT CONSTR QC ENGINEER DATE
 AUTHORIZED INSPECTOR DATE

21. Routing: TO FIELD ENGINEERING TO OTHERS (SPECIFY)

22. Field Engineering Disposition: FIELD ENGINEERING RECOMMENDED DISPOSITION TO PROJECT ENGINEERING

23. Project Engineering Disposition: Material Supervisor to obtain correct documentation per Rev 1 to this P.O. D. Shok 5/30/80 P.O. F45 796Q revised to require certificate of compliance only. These parts are not pressure retaining, and do not require certified material test reports. (Material and certificate of compliance received). (DT) [Signature] 6-2-80

24. Disposition Concurrence: REWORK REJECT REPAIR USE AS IS

25. Disposition Results: QC Concurs with Engineering disposition as Certificate of Compliance is received as noted on Block number 16. John Kramer 11/5/80

26. Approved By: [Signature] 11-5-80
 OF ENGINEER DATE
 AUTHORIZED INSPECTOR DATE

see pg. 3 for concurrence



3 of 10-29-80

G-321-D has been received. "Q" number is indeterminate. 1 Hold tag applied.
Hold pending final disposition

E

E



NONCONFORMANCE REPORT (CONT'D)

20. PAGE 3 OF 3 ²⁸ 10-29-80 19. NCR NO. 3008

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
<i>J. G. [Signature]</i>		10/30/80	DATE
PROJECT FIELD ENGINEER			
<i>[Signature]</i>		11-3-80	DATE
PROJECT ENGINEER			
<i>[Signature]</i>			DATE
PROJECT CONSTR QC ENGINEER			
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE


24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR QC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE



Rob. Dot Tanner

NONCONFORMANCE REPORT

START UP CODE : INDETERM/INATE

6-29-80

see pg. 3 for concurrence

1. Project Name Midland	Job No. 07220	19. No. 3010	20. Page 1 of 2
2. Unit(s) IND.	3. Drawing/Part No. NA	5. 8000 HOB AREA WAREHOUSE I	
6. P.O. Or-Spec. No. F45567	7. Serial No. NA	10. Contractor/Supplier Target Rock	
8. Replacement Part NA	9. Source Supplier	14. Discovered During <input checked="" type="checkbox"/> REC:G <input type="checkbox"/> CONST <input type="checkbox"/> TEST <input type="checkbox"/> CLIENT <input type="checkbox"/> ENG <input checked="" type="checkbox"/> FLD	
11. Inspection Criteria <input type="checkbox"/> O/WG <input checked="" type="checkbox"/> SPEC	12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	24. Disposition Concurrence	
16. Nonconforming Condition: Purchase Order number 7220-F-45567 Q requires material to be furnished in accordance with Original Valve Purchase Order M-125-B. Purchase order and Technical Specification M-125-B require Bechtel shop inspection and Quality Verification Documentation in accordance with form G-321-D. However Purchase Order and Specification M-125-B do not identify spare parts, leaving Documentation requirements indeterminate at this time. Supplier has submitted a Certificate of Compliance, but no form G-321-D or Shop Inspector's release	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	REWORK REJECT REPAIR USE AS IS	
17. Reporting By John Kramer	18. Validated By John Kramer	PROJECT ENGINEER DATE John Kramer 4/6/80	
21. Routing <input checked="" type="checkbox"/> TO FIELD ENGINEERING	18. Validated By John Kramer	AUTHORIZED INSPECTOR DATE John Kramer 5/10/80	
22. <input checked="" type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> FIELD ENGINEERING RECOMMENDED DISPOSITION TO PROJECT ENGINEERING	25. Disposition Results QC concurs with Engineering disposition as Certificate of Compliance is received as noted in block number 16. John Kramer 11-5-80		
23. Project Engineering Disposition	26. QC Acceptance John Kramer 11-5-80		
	AUTHORIZED INSPECTOR DATE		



Block #/6 control.

NONCONFORMANCE REPORT (CONT'D)

20 PAGE 2 OF 2

302950
19NCR NO 1010

has been received. "Q" number is indeterminate. I hold tags applied. Hold Pending final disposition

C



NONCONFORMANCE REPORT (CONT'D)

20. PAGE 3 OF 3 ²⁸ 10-29-80 19. NCR NO 3010

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
<i>J.P. Martinez</i>		10/30/80	
PROJECT FIELD ENGINEER		DATE	
<i>W. E. Smith</i>		11-3-80	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	



Bel. Dot Tanner

NONCONFORMANCE REPORT START UP CODE: INDETE-RADIATE

1. Project Name: Midland
 2. Units: IND.
 3. Drawing/Part No.: N/A
 4. Item Description: Lockwashers and Hex nuts
 5. Item Location: Warehouse I
 6. P.O. or Spec. No.: F45566
 7. Serial No.: N/A
 8. Replacement Part: P/N REV NO. SER NO.
 9. Source: Supplier
 10. Contractor/Supplier: Target Rock
 11. Inspection Criteria: IR NO. R-100-12720
 12. ASME AUTHORIZED INSPECTION REQ'D: YES NO
 13. SKETCH ATTACHED: YES NO
 14. Discovered During: CONST TEST CLIENT ENG FLD
 15. Equip Furnished By: PROJECT FIELD ENGINEER DATE: 5/30/80
 16. Nonconforming Condition: Purchase Order number T220-F45566 requires material to be furnished in accordance with original Valve Purchase Order M-123-B. Purchase Order and Technical Specification M-123-B require Bechtel Shop inspection and Quality Verification documentation in accordance with form Q-321-D. However Purchase Order and Specification M-123-B do not identify Spare Parts, leaving documentation requirements indeterminate at this time. Supplier has submitted a Certificate of Compliance, but no form Q-321-D or Shop Inspectors release has been reported by John Kramer 5/22/80 Date: 5/22/80
 17. Reported By: John Kramer 5/22/80 Date: 5/22/80
 21. Routing: TO FIELD ENGINEERING
 22. Field Engineering Disposition: FIELD ENGINEERING RECOMMENDED DISPOSITION TO PROJECT ENGINEERING
 23. Project Engineering Disposition: Material Supervisor to obtain correct documentation per rev. 1 to this P.O. D. Shaw 5/30/80 P.O. F45566 Q revised to require certificate of compliance only. These parts are not pressure retaining, and do not require certified material test reports. (material and certificate of compliance received). (D.T.) Forthendrich 10-29-80
 24. Disposition Concurrence: REWORK REJECT REPAIR USE AS IS
 25. Disposition Results: QC. Concurs with Engineering disposition as certificate of compliance is received as noted in block number 16. John Kramer 11-5-80
 26. Authorized Inspector: John Kramer 11-5-80 DATE: 11-5-80

see pg. 3 for concurrence



Block # 16 Contd.

NONCONFORMANCE REPORT (CONT'D)

PAGE 2 OF 2

303 10-29-80

19 NCR NO

3011

been received "Q" number is indeterminate / hold tag applied ABLT Pending final disposition

2

2

0



NONCONFORMANCE REPORT (CONT'D)

20. PAGE 3 OF 3 10-29-80 19, NCR NO. 3011

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
<i>[Signature]</i>		10/30/80	
PROJECT ENGINEER		DATE	
<i>[Signature]</i>		11-3-80	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	



Corrected Copy

Shen

PERFORMANCE REPORT

S/U

Non Testable

1. PROJECT NAME: MIDLAND PROJECT
 2. UNITS: 1#2
 3. DRAWING/PART NO.: N/A
 4. ITEM DESCRIPTION: POTENTIAL REACTIVITY OF AGGREGATE TESTING LAB
 5. P.O. OR SPEC NO.: N/A
 6. REPLACEMENT PART P/N: N/A
 7. SERIAL NO.: N/A
 8. ASME AUTHORIZED INSPECTION: REG'D () YES, () NO
 9. NO.: SC-105-17912
 10. CONTRACTOR/SUPPLIER: U.S. TESTING CO.
 11. INSPECTION CRITERIA: () DWG, () SPEC, () OTHER
 12. NONCONFORMING CONDITION: SPECIFICATION C-208, REV. 19, TABLE 1
 13. SKETCH ATTACHED: () YES, () NO
 14. DISCOVERED DURING: () Rec'g, () Const, () Test
 15. EQUIP FURNISHED BY: () Client, () Eng, () FLD

19. NO.: 3016
 20. PAGE 1 OF 2
 21. REPORTED BY: Bill DeLmond
 22. DATE: 6-3-80
 23. ROUTING: (X) TO FIELD ENGINEERING, () TO OTHERS (SPECIFY)

24. DISPOSITION CONCURRENCE

rework	reject	repair	use as is

25. DISPOSITION RESULTS: No "Q" CONCRETE WAS PLACED.

26. AUTHORIZED INSPECTOR: B. DeLmond
 DATE: 11-7-80

27. PROJECT ENGINEERING DISPOSITION: (X) Field Engineering Recommended Disposition to Project Engineering

Refer to project engineering for disposition. Additional testing of the potentially deleterious material per ASTM C-227 and ASTM C-295 has been requested from U.S. Testing, Inc. and will be forwarded upon completion. RD by Walsh 6/19/80 (SEE PAGE 2 FOR REVISED FIELD ENGR. DISPOSITION) B. DeLmond 6/19/80

Project Engineering recommends that the aggregate shall not be used till the results of further tests are received and found satisfactory.

7.1-80
 7/1/80
 B. DeLmond
 PROJECT ENGINEER
 DATE: 11-7-80
 AUTHORIZED INSPECTOR: B. DeLmond
 DATE: 11-7-80

C.P. D. J. J.

C. J. J.

see pg 5 for conference to reject disp on pg. 2



Corrected Copy

16. CONTINUED: THE ABOVE, 7 1/2" SEMI ANNUAL USERS TEST SAMPLED ON 5-8-80 FOR HUEDSHER ^{J.P. BURROUGHS} 3/8" CONCRETE AGGREGATE HAS A RECORDED RESULT $S_c = 176$ AND $R_c = 100$ WHICH RENDERS THE MATERIAL " CONSIDERED TO BE DELETERIOUS." Q-LIST #6.101. 2 HOLD TAGS APPLIED.

Blk. 16 cont.)

A conditional release is granted for Q and non-Q applications subject to further testing per ASTM C-227 "test for potential alkali reactivity mortar bar method" and ASTM C-295, "petrographic examination". Corrections or removal can be accomplished without causing damage or contamination to associated plant equipment or structure.

J.B. Boon 6-20-80
PFE Date

[Signature] 6/20/80
P/QCE Date

R.C. Hill 6-20-80
LQAE Date

Block 22 (cont) 10/6/80

MATERIAL IN QUESTION WAS REJECTED AND REMOVED FROM THE BIN. A NEW SOURCE HAS BEEN QUALIFIED AND THE MATERIAL FROM THIS NEW SOURCE IS IN USE AT THE PRESENT TIME.

Paul Rogman
10/9/80



United States Testing Company, Inc.

HOBOKEN, N. J. 07030

201-792-2400



REPORT

Client: Bechtel Power Corporation
Post Office Box 2167
Midland, Michigan 48640

NUMBER
58796
(Refer to this number)
Report No. 330
May 30, 1980

Subject: Special Semi-Annual and May Users Test, 1980

Project: Midland Project
Units 1 and 2
Subcontract 7220-C-208

Sampling Data

Sample Identity: Site Req. # 49243, UST Log # 5490, Ticket # 70057, Truck # 58
3/8" Pea Gravel - ~~Hubcher & Sons Mt. Pleasant, Michigan~~
J.P. Burroughs & Sons, Harroy Pit, Harroy, Michigan

Date Sampled: May 8, 1980 at 1330 *PS 6-6-80*

Source: Stockpile **BD 6-6-80*

Sampled By: United States Testing Company Personnel

Dates Tested: May 12, 1980 thru May 30, 1980
at the Hoboken, New Jersey Laboratories

United States Testing Incoming Shipment No. 264

** AMENDED COPY ^{Will} BE FORWARDED.*

ROUTE	QC 07220	INT.
BARCLAY		
NEWMAN		
RUSSELL		
THOMPSON		
CIVIL		
ELECT.		
PIPING		
MECH.		
WELDING		
DOC.		
RECEIVING		
ADM ASST		
3 Mktg. Test Lab Super.		
T/O		
OPEN LOOP		
<input type="checkbox"/> YES <input type="checkbox"/> NO		
DATE		

RECEIVED

JUN 04 1980

QUALITY CONTROL
BECHTEL JOB 7220

SIGNATURE *[Signature]*

BN 6-6-80
NOTE COMMENT REFERENCE NCR # 3016

United States Testing Company, Inc.

By: *[Signature]*
M. Anselmo
Project Engineer

DCR 5010 5 08 31 80

UNITED STATES TESTING COMPANY, INC.

CLIENT: Bechtel Power Corporation
Midland, Michigan 48640

Number
58796
Report No. 330
May 30, 1980

Physical Testing

1. Lightweight Pieces
ASTM-C123-69

Percent Lite by Weight

Specification Requirements

3/8" Aggregate

0

5 % Max.

2. Clay Lumps and Friable Particles
ASTM-C142-71

Percent Clay Lumps & Friable Particles

Specification Requirements

3/8" Aggregate

0

5 % Max.

Percent Loss

3. L.A. Abrasion
ASTM C 131-69

24.1 %

50 % Max.

4. Soundness
ASTM C-88

3/8" Pea Gravel

<u>Sieve Size</u>	<u>Grading % Retained</u>	<u>Weight Before Test (gms)</u>	<u>Percent Loss</u>	<u>Weight % Loss</u>	<u>Specification Requirements</u>
3/8 to 4	73	300.7	1.2	.87	12.0 %

5. Potential Reactivity
ASTM C-289-71

Specimen Results

3/8" Pea Gravel

*Rc = 100 Millimoles/Liter Considered Deleterious
*Sc = 176 Millimoles/Liter Considered Deleterious

*Sample tested failed ASTM and Project Specifications.

Remarks: M. J. Speltz, U. S. Testing Site Supervisor and Mr. Bill DeArmod, Bechtel Q.C. was notified via telephone by Mr. M. Anselmo on June 2, 1980 @10A.M. Telex sent same date.

Page 4 of 5
 WCR-3018
 08/15/80



NONCONFORMANCE REPORT (CONT'D)

20. PAGE 5 OF 5

19. NCR NO. 3016

28
10-31-80

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
	<input checked="" type="checkbox"/>		
<u>J. Bell</u> PROJECT FIELD ENGINEER		<u>10/31/80</u> DATE	
<u>E. Smith</u> PROJECT CONSTR QC ENGINEER		<u>11-5-80</u> DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	


24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	



NONCONFORMANCE REPORT Start up code: Indeterminate

1. Project Name: Midland
 2. Unit(s): IND
 3. Drawing/Part No.: NA
 4. Item Description: 10" sch 160 stainless steel pipe
 5. Item Location: Roseville laydown area
 6. P.O. Order No.: M-104-A-C-FR 17
 7. Serial No.: NA
 8. Replacement Part: NA
 9. Source: Supplier
 10. Contractor/Supplier: I.T.T. Grinnell
 11. Inspection Criteria: IR NO R-100-13028
 12. ASME AUTHORIZED INSPECTION REG. NO. 11-201 rev 8
 13. SKETCH ATTACHED: YES
 14. Discovered During: 15. Equip Furnished By: 16. Disposition Concurrence: REWORK REJECT REPAIR USE AS IS
 17. Reported By: John Kramer 6/4/80 Date: 6/6/80
 18. Validated By: [Signature] Date: 6/6/80
 19. No. 3020 Page 1 of 2
 20. Project Field Engineer: [Signature] DATE: 8/13/80
 21. Routing: [Signature] TO FIELD ENGINEERING TO OTHERS (SPECIFY)
 22. Field Engineering Disposition: [X] FIELD ENGINEERING RECOMMENDED DISPOSITION TO PROJECT ENGINEERING
 23. Project Engineering Disposition: see pg. 2 for revised disposition
 24. Disposition Concurrence: Proper documentation for Subject Pipe received and accepted. QC concurs with Engineering disposition of physical discrepancy as pipe can be cleared prior to installation. John Kramer 9/16/80 QC verifies that damaged ends were removed from pipe and heat number was transferred. Johnson 11/8/80
 25. Disposition Results: [Signature] DATE: 9/16/80
 26. Authorized Inspector: [Signature] DATE: 9/16/80
 27. Project Field Engineer: [Signature] DATE: 8/13/80
 28. QC Engineer: [Signature] DATE: 9/16/80

see pg. 3 for Concurrence

Blk. 22 cont. revised disposition

Documentation discrepancies resolved as follows:

- A) Correct material documentation received from supplier for ¹³HT# 2633-91
- B) Length of spool not quality related,

Physical discrepancies ^{concerning rust, dents, scratches, gouges, and foreign material 03-4-80} are not non-conforming because:

A) No identification of document (s) with which these are non-conforming

~~B) Field investigation revealed no discernable dents or flat spots.~~

~~pit gauge did not reveal minimum wall violation. Rust on stainless steel is not a non-conforming condition (O.I.)~~

~~D. STA 8/13/80 03-4-80~~
 B) Field investigation revealed no discernable dents. Pit gauge did not reveal minimum wall violation by scratches or gouges. Rust on stainless steel is not a non-conforming condition.

Recommend that flat spots be removed from end of pipe by trimming 5" from each end of spool. 5" section shall be scrapped. Heat number on end of spool should be transferred to outside diameter of pipe, before trimming.

Conductor 11-4-80



NONCONFORMANCE REPORT (CONT'D)

20. PAGE 3 OF 3 ²⁵ 8-13-80 19. NCR NO. 3020

24. Disposition Concurrence Item *N/A For all except doc.*

REWORK	REJECT	REPAIR	USE AS IS
X (doc)			
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item *5" PIECE IN ITEM B.*

REWORK	REJECT	REPAIR	USE AS IS
X	X		
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item

REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item

REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item

REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item

REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item

REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item

REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item

REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item

REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item

REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item

REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	



CONTACT: George Cully F.E.

NONCONFORMANCE REPORT

Job No. 7220
Rev 0
19. No. 3059
20. Page 1 of 2
Non-Testable Unit 308
4-24-80

1. Project Name MIDLAND	4. Item Description Drilling in Secondary Shield Wall without Permit	14. Discovered During REPAIR	15. Equip. Furnished By CLIENT
2. Unit(s) UNIT #2	9. Source CONSTRUCTION	24. Disposition Concurrency	
3. Drawing/Part No. KES-M-RECB-9-1-AH2	10. Contractor/Supplier N/A	REWORK	USE AS IS
5. P.O. Or Spec No. N/A	11. ASME AUTHORIZED INSPECTION REQ'D NO	REJECT	REPAIR
6. P.O. Or Spec No. N/A	12. SKETCH ATTACHED NO	TEST	FLD
7. Serial No. N/A	13. Section 2.2 STATES, "No grouted Anchor bolts shall be installed in the secondary shield wall unless the drilling is done in accordance with a procedure approved by project engineering." Rem C-2543 states the approved procedures, "Generate concrete drilling permits with ATTACHMENTS showing specific locations of holes, QC will provide 100 percent inspection of drilling for grouted anchor bolts, AND THAT ALL DRILLING will be done with Jackhammer drills."	DATE	DATE
8. Replacement Part PIN N/A REV N/A	17. Reported By Jim Hubert	PROJECT FIELD ENGINEER	DATE
9. IR NO. C-306-2P2	18. Validated By P. J. Kussel	PROJECT ENGINEER	DATE
10. OTHER NO. C-306	19. Date 7/21/80	PROJECT CONSTR QC ENGINEER	DATE
11. Inspection Criteria SPEC. C-306/6	20. TO FIELD ENGINEERING	AUTHORIZED INSPECTOR	DATE
12. Nonconforming Condition: Anchor bolts shall be installed in the secondary shield wall unless the drilling is done in accordance with a procedure approved by project engineering. Rem C-2543 states the approved procedures, "Generate concrete drilling permits with ATTACHMENTS showing specific locations of holes, QC will provide 100 percent inspection of drilling for grouted anchor bolts, AND THAT ALL DRILLING will be done with Jackhammer drills."	21. Field Engineering Disposition FIELD ENGINEERING RECOMMENDED DISPOSITION TO PROJECT ENGINEERING	25. Disposition Results	
13. Use as is. Drill permit # 7540 written (attached) on 8-21-80. Existing 3 holes will be roughed up and last hole will be drilled with jackhammer drill.	22. Project Engineering Disposition Project engineering concurs with the field disposition. Since rebar was not cut the structural integrity of the wall will not be affected. The embed is located on the north sump wall and not the secondary shield wall and should be adjusted so that rebar is not encountered.	26. OC Acceptance DATE	DATE
14. No DWG CHANGE REQ'D.	23. Authorized Inspector DATE	26. OC Acceptance DATE	DATE

AD
9-29
→ 8-9-80
C.S.
4-2-80

11/5/80
11-7-80
11/10/80

7/21/80
7/21/80
10/24/80

10/24/80
10-10-80
11/16/80

3 01 24-80
19 NCR NO

Block #16 CONTINUED -

CONTRARY TO THE ABOVE, 3 GROUTED ANCHOR BOLT HOLES, FOR HANGER ON SKETCH FSK-M-2ECB-9-1-AH2, WERE DRILLED IN THE SECONDARY SHIELD WALL WITHOUT A CONCRETE DRILLING PERMIT, WITHOUT NOTIFICATION TO Q.C., FOR INSPECTION OF DRILLING, AND A CORE HOLE DRILL WAS USED. REBAR WAS ENCOUNTERED BUT NOT CUT.

HOLD FOR ENGINEERING DISPOSITION. Q-LIST 1.105 1 HOLD TAG APPLIED.

7540
PERMIT NO. ~~7540~~

FIG-1000
Rev. 2
EXHIBIT 1

CONCRETE DRILLING PERMIT


Project 7220

Page 1 of 1

Prepared By: JOE SWAN Discipline: Small Area/Heavy Date 8-21-80

Unit 2 Bldg. CONT Area 4 Elev. 605'-1 13/16"

Location of Q-Listed blockwall or poured wall substituted for Q-Listed blockwall	Resident Engineer approval for attachment to Q-Listed blockwall or poured wall substituted for a Q-Listed blockwall.
	Appv'd _____ Not Appv'd _____ Date _____ By: _____



- Notes: (1) SEE LATEST DESIGN DRAWING REVISION AND CHANGE ADDENDA PRIOR TO DRILLING.
 (2) DO NOT CUT REBAR WITHOUT FIELD ENGINEERS APPROVAL. NO REBAR CUTTING IS ALLOWED IN Q-LISTED CONCRETE BLOCKWALLS OR Poured WALLS SUBSTITUTED FOR Q-LISTED CONCRETE BLOCKWALLS.

Specific Instruction and Location Tolerance: DRILL FOUR HOLES FOR 5/8" φ

Note: If rebar encountered, notify GLUTED ANCHOR BOLTS
 If ground cable encount. red, notify MIN EMB = 4"
 Before moving hanger, notify JOE SWAN ELEV
 Loads per drawing C-2050: (list only for attachments to Q-Listed blockwalls or poured walls substituted for Q-Listed blockwalls)

Reference Drawings: FSK-M-2513-9-7 AHZ (Q)

Approved By: (Not required for attachments to Q-listed blockwall or poured walls substituted for Q-listed block walls.)
 Civil [Signature] Date 8/27/80 Piping [Signature] Date 8/27/80
 Elect [Signature] Date 8/27/80 Instru [Signature] Date 8-22-80
 Mech [Signature] Date 8/27/80

NCR 3059 pg 3 of 3

CONTACTED: J. KELLEHER - F.E.

NONCONFORMANCE REPORT

S/U Non Testable

623
6-25-80
Page 1 of 2
11-1-80

1. Project Name MIDLAND		Job No. 7220		19. No. 3064		20. Page 1 of 2	
2. Unit(s) 1BZ		3. Drawing/Part No. N/A		4. Item Description INITIAL CURE OF CONCRETE SPECIMENS		5. Item Location FIELD	
6. P.O. Or Spec No. N/A		7. Serial No. N/A		8. Replacement Part P/N N/A REV N/A SER NO. N/A		9. Source ENGINEERING	
11. Inspection Criteria <input type="checkbox"/> LOW <input type="checkbox"/> SPEC <input checked="" type="checkbox"/> OTHER NO. ASTM C-31-69		12. ASME AUTHORIZED INSPECTION RECORD <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		10. Contractor/Supplier BECHTEL	
16. Nonconforming Condition: ASTM C-31-69 STATES IN PART THAT THE INITIAL CURING TEMPERATURE OF CONCRETE SPECIMENS BE MAINTAINED AT A TEMP. OF 60 TO 80° F DURING THE FIRST 24 H AFTER MOLDING. CONTRARY TO THE ABOVE SPECIMENS CASTED ON 7-23, 24, -80 WERE MEASURED AT 110° & 91° F RESPECTIVELY. TEST RESULTS ARE ATTACHED. "Q" LIST # 1.405. NO HOLD TAGS APPLIED.							
17. Reported By B. Hammond		Date 7-25-80		18. Verified By B. Hammond		Date 7/25/80	
21. Routing <input checked="" type="checkbox"/> TO FIELD ENGINEERING		22. <input checked="" type="checkbox"/> FIELD ENGINEERING RECOMMENDED DISPOSITION TO PROJECT ENGINEERING		23. Project Engineering Disposition		25. Disposition Results	
<p>The concrete was used for mud mat for service water meter pits and duct banks in diesel generator building where the strength requirement is 3000 psi @ 90 days. The cylinders, in spite of non conformance, have developed the 90 day strength in 7 days. Any adverse effect due to early high temperature cure will not drop the 90 days - [CONTD ON P2]</p>							
REWORK		REJECT		REPAIR		USE AS IS	
						<input checked="" type="checkbox"/>	
AUTHORIZED INSPECTOR		DATE		PROJECT CONT. QC ENGINEER		DATE	
B. Hammond		7-25-80		B. Hammond		7-25-80	
AUTHORIZED INSPECTOR		DATE		PROJECT CONT. QC ENGINEER		DATE	
B. Hammond		11-7-80		B. Hammond		11-7-80	

Handwritten initials/signature in top left corner.

Handwritten initials/signature in middle of form.

Handwritten initials/signature in bottom right of form.



Blk. 22 cont.

circulation. On 7/24 the cylinders were placed in the same trailer with the curing box lid left open. Upon inspection of the conditions it was discovered that the thermometer was in between the cylinders. The thermometer was probably in the same location on 7/23.

Note: The pour on 7/23 was for duct tank in Bay 1+2 of the Diesel Generator Bldg. which requires 3000 psi strength in 90 days. The 7 day strengths were 3020 psi. The pour on 7/24 was for mud mat in Bay # 2 of the Diesel Generator Bldg. The 7 day strengths were 3230 psi. ^{service water meter pit}

ABett 8/1/80

Blk. 22 cont.)

Note: Design requirements call out for 3,000 PSI concrete to be used in duct banks. The concrete used was 4,000 PSI concrete.


ABett 9/15/80

BLOCK 23 [CONT'D]

strength below 3000 p.s.i., which is the criteria for acceptance of concrete, Based on this reasoning the disposition shall be "USE AS IS"

W. L. Latham P. Shum
10/9/80 10/11/80

P. Shum P. Proctor
10/21/80 QE - 10/22/80



POOR ORIGINAL



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 07200
REPORT OF CONCRETE CYLINDERS

DATE OF ACCEPTANCE	DATE
CONTROL NUMBER	FILE NUMBER

1. IDENTIFICATION NUMBER: 06(635.0)F DATE PLACED: 7-23-80

2. PLACEMENT LOCATION: D/G Bldg.
 PLANT DATA: Allied Concrete Products CEMENT BRAND AND TYPE: Aetna Type I

3. TEST DATA AT BATCH PLANT
 TYPE: C-1 CLASS: I YES NO REQUIRED STRENGTH: 4000 PSI AT 90 DAYS

Yield: 27.65
 CYLINDER NO.: 39048 TOWER NO.: 15 TIME OF MOULDING: 1114 HOURS AT 6 YARDS INITIALS: RB
 HEIGHT: 3" MOLES: 8.5 UNIT WEIGHT: 144.18 LB./CY. TEMP. CONCRETE: 74 TEMP. AIR: 70
 W/C RATIO: 3.2 .5 N/A .47 MAX. 45 ACT.
 INITIALS: N/A AT N/A HRS. INITIALS: N/A

TEST DATA AT PLACEMENT
 CYLINDER NO.: 39048 TOWER NO.: 15 TIME OF TESTING: 1205 HOURS AT 6 YARDS TIME OF MOULDING: 1205 HRS.
 HEIGHT: 2 1/2" MOLES: 4.6 % TEMP. CONCRETE: 78 TEMP. AIR: 75 INITIALS: GW
 STRIPPED: 40 110 7-24-80 AT 0933 HRS. INITIALS: SAT

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

17. SPECIMEN IDENTIFICATION	18. DATE MOULDED	19. DATE TESTED	20. AGE	21. TOTAL LOAD IN POUNDS	22. ACTUAL CYL DIAM.	23. ACTUAL CYL AREA	24. CURE		25. STRENGTH PSI
							WATER	WET	
4652F-8979	7-23-80	7-30-80	7						
8980		"	7						
8981		8-20-80	28						
8982		"	28						
8983		10-21-80	90						
4652F-8984	7-23-80	"	90						

6. STANDARD CYLINDERS: 8" x 12" CUBE CORE OTHER

LABORATORY SUPERVISOR: _____ DATE: _____

* TYPE OF BREAKS: A = CONE, MORTAR FAILURE; B = CONE, AGGREGATE FAILURE; C = SHEAR, MORTAR FAILURE; D = SHEAR, AGGREGATE FAILURE; E = OTHER

NCR 3064
 PAGE 3 OF 2
 6-28-80
 8-18-80
 9-15-80

POOR ORIGINAL



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 07220
REPORT OF CONCRETE CYLINDERS

RE ACCEPTANCE	DATE
CONTROL NUMBER	FILE NUMBER

1. CEMENT IDENTIFICATION DG (633.08) A & SW (618.75) A DATE PLACED 7-24-80

2. PLACEMENT LOCATION DIE SEL CON. BAY #2, SERV. WATER METER PITS

PLANT DATA Allied Concrete Products CEMENT BRAND AND TYPE Aetna Type I

3. TYPE C-1 CLASS I REQUIRED STRENGTH 4,000 PSI AT 90 DAYS

TEST DATA AT BATCH PLANT Yield: 27.74

1. TICKET NO. <u>N/A</u>	2. TRUCK NO. <u>N/A</u>	3. TIME OF HOLDING <u>N/A</u> HOURS AT <u>N/A</u> YARDS	4. INITIALS <u>N/A</u>
5. CEMENT <u>N/A</u> NO. <u>N/A</u>	6. AIR CONTENT <u>N/A</u>	7. UNIT WEIGHT <u>N/A</u> LB/FT ³	8. TEMP CONCRETE <u>N/A</u> °F
9. INITIALS <u>N/A</u>	10. WATER-CEMENT RATIO <u>N/A</u>	11. MAX. <u>N/A</u>	12. INITIALS <u>N/A</u>

TEST DATA AT PLACEMENT

13. TICKET NO. <u>39071</u>	14. TRUCK NO. <u>18</u>	15. TIME OF TESTING <u>1240</u> HOURS AT <u>7-24-80</u> 36 YARDS	16. TIME OF HOLDING <u>36</u> HRS.
17. CEMENT <u>2"</u> NO. <u>90</u>	18. AIR CONTENT <u>4.0%</u>	19. TEMP CONCRETE <u>80°</u>	20. TEMP AIR <u>71°</u>
21. INITIALS <u>90</u>	22. WATER-CEMENT RATIO <u>91</u>	23. MAX. <u>91</u>	24. INITIALS <u>TAB</u>

COMPRESSIVE STRENGTH DATA ASTM - C - 39 - 71

17. SPECIMEN IDENTIFICATION	18. DATE MOULDED	19. DATE TESTED	20. AGE	21. TOTAL LOAD IN POUNDS	22. ACTUAL CYL. DIAM.	23. ACTUAL CYL. AREA	24. TIME OF CURING	25. STRENGTH PSI
4654F-8991	7-24-80	7-31-80	7					
8992		7-31-80	7					
8993		8-21-80	28					
8994		8-21-80	28					
√ 8995	√	10-22-80	90					
4654F-8996	7-24-80	10-22-80	90					

16. STANDARD CYLINDER 6" x 12" CUBE CORE OTHER

17. LAB (DAY) TESTED BY _____ CHECKED BY _____

LABORATORY SUPERVISOR _____ DATE _____

NCR-3064
 PAGE 4 OF 9
 605 75 80
 08 21 80

* TYPE OF BREAKS A = CONE, MORTAR FAILURE B = CONE, AGGREGATE FAILURE C = SHEAR, MORTAR FAILURE
 D = SHEAR, AGGREGATE FAILURE E = OTHER

POOR ORIGINAL



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 07220
REPORT OF CONCRETE CYLINDERS

RE ACCEPTANCE	DATE
CONTROL NUMBER	FILE NUMBER

1. CEMENT IDENTIFICATION: 06(635.0)F DATE PLACED: 7-23-80

2. PLACEMENT LOCATION: D/G Bldg.

PLANT DATA: Allied Concrete Products CEMENT BRAND AND TYPE: Aetna Type I

3. TEST DATA AT BATCH PLANT: C-1 CLASS: I REQUIRED STRENGTH: 4000 PSI AT 90 DAYS

Yield: 27.65

4. TICKET NO. 39048 TRUCK NO. 15 TIME OF HOLDING: 1114 HOURS AT 6 YARDS INITIALS RB

5. SLUMP 3" INCHES AIR CONTENT 8.5 PERCENT UNIT WEIGHT 144.18 LB/FT³ TEMP CONCRETE 74 °F TEMP AIR 70 °F

6. INITIAL CURING N/A TO N/A STRIPPED N/A AT N/A HRS INITIALS N/A

TEST DATA AT PLACEMENT

7. TICKET NO. 39048 TRUCK NO. 15 TIME OF TESTING: 1205 HOURS AT 6 YARDS TIME OF HOLDING: 1205 HRS

8. SLUMP 2 1/2" INCHES AIR CONTENT 4.6 PERCENT TEMP CONCRETE 78 °F TEMP AIR 75 °F INITIALS GW

9. INITIAL CURING 90 TO 110 STRIPPED 7-24-80 AT 0833 HRS INITIALS SAT

10. COMPRESSIVE STRENGTH DATA ASTM-C-31-71

11. SPECIMEN IDENTIFICATION	14. DATE MOULDED	12. DATE TESTED	13. AGE	15. TOTAL LOAD IN POUNDS	16. ACTUAL CYL DIAM.	17. ACTUAL CYL AREA	18. VOLUME OF WEAR	19. CURE	20. STRENGTH PSI
4652F-8979	7-23-80	7-30-80	7	85,500	6.03	28.56	A	1/6	2990
8980		"	7	87,000	6.03	28.56	A	1/6	3050
8981		8-20-80	28						
8982		"	28						
8983		10-21-80	90						
4652F-8984	7-23-80	"	90						

13. STANDARD CYLINDER: 8" x 12" CUBE CORE OTHER

14. MADE (DATE): 7 COLLECTED BY: RM CHECKED BY: BR CHECKED BY GC REP: RM 7-30-80

LABORATORY SUPERVISOR: _____ DATE: _____

15. TYPE OF BREAKS: A = CONE, MORTAR FAILURE; B = CONE, AGGREGATE FAILURE; C = SHEAR, MORTAR FAILURE; D = SHEAR, AGGREGATE FAILURE; E = OTHER

NCR 3064
pg 5 of 6
8/4/80

POOR ORIGINAL



SECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 07220
REPORT OF CONCRETE CYLINDERS

DATE ACCEPTANCE	DATE
CONTROL NUMBER	FILE NUMBER

CEMENT IDENTIFICATION DG (633.08) A & SW (618.75) A DATE PLACED 7-24-80

1. PLACEMENT LOCATION DIE SEL BAY #2, SERV. WATER METER PITS

PLANT DATA SOURCE Allied Concrete Products CEMENT BRAND AND TYPE Aetna Type I

YEAR C-1 CLASS I REQUIRED STRENGTH 4000 PSI AT 90 DAYS

TEST DATA AT BATCH PLANT Yield: 27.74

TICKET NO. N/A TRUCK NO. N/A TIME OF HOLDING N/A HOURS AT N/A YARDS INITIALS N/A

1. BULKING N/A AIR CONTENT N/A UNIT WEIGHT N/A TEMP. CONCRETE N/A TEMP. AIR N/A

2. MOISTURE LOSS N/A STONE 1 N/A STONE 2 N/A WATER-CEMENT + FILLER RATIO N/A MAX. N/A ACT.

3. INITIAL CURVE N/A STRIPPED N/A AT N/A HRS. INITIALS N/A

TEST DATA AT PLACEMENT

13. TICKET NO. 39071 TRUCK NO. 18 TIME OF TESTING 1240 HOURS AT 7-24-80 36 YARDS TIME OF HOLDING 1240 HRS.

14. BULKING 2" AIR CONTENT 4.07 TEMP. CONCRETE 80 TEMP. AIR 71 INITIALS TAB

15. INITIAL CURVE 90 STRIPPED 7-25-80 AT 0945 HRS. INITIALS RB

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

17. SPECIMEN IDENTIFICATION	18. DATE MOULDED	19. DATE TESTED	20. AGE	21. TOTAL LOAD IN POUNDS	22. ACTUAL CYL. DIAM.	23. ACTUAL CYL. AREA	24. TYPE OF BREAK	25. CURE	26. STRENGTH PSI
4654F-8991	7-24-80	7-31-80	7	90,000	5.99	28.18	A	1 6	3190
8992		7-31-80	7	92,500	6.00	28.27	A	1 6	3270
8993		8-21-80	28						
8994		8-21-80	28						
√ 8995	√	10-22-80	90						
4654F-8996	7-24-80	10-22-80	90						

16. STANDA. NO. CYLINDER 12" CUBE CORE OTHER 10. COMMENTS INITIAL CURVE ABOVE 80°F

11. AGE (DAY) 7 TESTED BY SAT CHECKED BY BR CHECKED BY OR REP BD 8-1-80

12. LABORATORY SUPERVISOR REFERENCE NCR # 3064 DATE 8-1-80

13. TYPE OF BREAKS
A = CONC. MORTAR FAILURE B = CONC. AGGREGATE FAILURE C = SHEAR, MORTAR FAILURE
D = SHEAR, AGGREGATE FAILURE E = OTHER

NCR 3064
8/15/80
9/6/80



CALCULATION SHEET

POOR ORIGINAL

ORIGINATOR V. Patankar DATE 10/9/80 CALC. NO. 90C REV. NO. -
PROJECT Midland 122 CHECKED PS. DATE 10/11/80
SUBJECT NCR 3064 JOB NO. 7220
SHEET NO. _____

The test specimens for the concrete were cured at higher temperature than 80° for 1st 24 hours. The concrete was used for mud mat for S.W. meter pits and for duct bank in D.G. building where the strength requirement is 3000 p.s.i @ 90 days. The cylinders, in spite of the non conformance, have developed the 90 day strength in 7 days. Any adverse effect due to early high temperature cure will not drop the 90 day strength below 3000 p.s.i. The criteria for acceptance of concrete is based on specimen strength of 3000 p.s.i @ 90 days. This is satisfied. Hence the disposition shall be "use as is".
For low req'd. f_c' concrete, high curing temperature effect is o.k. sl



Drawn with J. SAVOIE 8-1-80

NONCONFORMANCE REPORT

S/U 1 BHA

1. Project Name MIDLAND		Job No. 7220		19. No. 3069	20. Page 1 of 7	
2. Unit(s) 1	3. Drawing/Part No. IEBC-S-5638-13-1A	Rev N/A	4. Item Description Radiograph for Shop Weld A VALVE Isolation Pit		5. Item Location	
6. P.O. Or Spec No. M-104-A	7. Serial No. N/A	8. Replacement Part P/N N/A	9. Source VENDOR	10. Contractor/Supplier ITT GRAYELL		
11. Inspection Criteria <input type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER		IR NO. RT-ASME	12. ASME AUTHORIZED INSPECTION REQ'D <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input type="checkbox"/> REC'G <input checked="" type="checkbox"/> CONST <input type="checkbox"/> TEST <input type="checkbox"/> CLIENT <input type="checkbox"/> ENG <input type="checkbox"/> FLD	
16. Nonconforming Condition: DURING REVIEW OF RADIOGRAPHS FOR CAPACITY ON ISI WELDS, A LINEAR INDICATION WAS FOUND ON RADIOGRAPHS FOR SHOP WELD A ON DWG IEBC-S-5638-13-1A THIS INDICATION IS REJECTABLE BY RT-ASME & ASME SECT. III. HOLD FOR ENGINEERING DISPOSITION.			24. Disposition Concurrence			
Q No. 4,383 1 Hold TAG			REWORK			
			REJECT			
17. Reported By E.R. Stambinski			DATE 8-1-80			
18. Validated By [Signature]			DATE 8/1/80			
21. Routing <input checked="" type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)			25. Disposition Results Repaired in accordance with GWS-FW see W1.00-M638-13-98R1			
22. <input type="checkbox"/> Field Engineering Disposition <input checked="" type="checkbox"/> FIELD ENGINEERING RECOMMENDED DISPOSITION TO PROJECT ENGINEERING			26. QC Acceptance			
23. Project Engineering Disposition PER R. NICOLAUS OF A², PROJECT ENGINEERING CONCURS WITH REPAIR OF SHOP WELD USING EXISTING WELD REPAIR PROCEDURES. POST REPAIR INSPECTION WILL DETERMINE ACCEPTABILITY OF REPAIR WORK.			DATE 11/20/80			
SEE PAGE 2 FOR CONT. OF BLOCK 22			DATE 11/25/80			

N 8-14-80

8/11/80

8/11/80

See pg. 3 for CONCURRENCE

SEE PG. 2 FOR CONT OF BLOCK 22

QC Acceptance [Signature] DATE 11/20/80
PROJECT ENGINEER [Signature] DATE 11/25/80
AUTHORIZED INSPECTOR [Signature] DATE 11/25/80



Blk. 16 cont.

A conditional release is granted to release the weld to be cleaned for radiography. Corrections or removal can be accomplished without causing damage or contamination to associated plant equipment or structure.

Boon
PFE

8-5-80
Date

Ennumeral
PFGCE

8/6/80
Date

R.C. Holler
LQAE

8-6-80
Date

W.M. Cragg
A.I.

8-6-80
Date

Block 22 Cont.

FIELD ENGINEERING RECOMMENDS REPAIR IN ACCORDANCE WITH SPEC. G-27 GENERAL WELDING STANDARD GWS-FM. REQUEST PROJECT ENG. APPROVAL.

Jean L. Loria 8-20-80

Block 23 CONT.

PROJECT ENGR DISPOSITION - REPAIR -

PROJECT ENGR. CONCURS WITH FIELD ENGR RECOMMENDATION TO REPAIR IN ACCORDANCE WITH SPEC G-27 GENERAL WELDING STD GWS-FM

P. Presney - QE - 9/18/80
9/11/80



NONCONFORMANCE REPORT (CONT'D)

20, PAGE 3 OF 3

12-11-80

19, NCR NO. 3069

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
		<input checked="" type="checkbox"/>	
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	



NONCONFORMANCE REPORT

Non-Testable Unit

4 2894523

1. PROJECT NAME Midland		JOB NO. 7220		19. NO. 3071	20. PAGE 1 OF 2	
2. UNIT(S) 1 & 2	3. DRAWING/PART NO. N/A	REV	4. ITEM DESCRIPTION MAINTAINAL CURE OF CONCRETE SPECIMENS	5. ITEM LOCATION Field		
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A	9. SOURCE Construction	10. CONTRACTOR/SUPPLIER Bechtel		
11. INSPECTION CRITERIA () DWG () SPEC <input checked="" type="checkbox"/> OTHER IR NO SC1.05-190 NO ASTM C-3169		12. ASME AUTHORIZED INSPECTION REQ'D () YES <input checked="" type="checkbox"/> NO		13. SKETCH ATTACHED () YES <input checked="" type="checkbox"/> NO	14. Discovered During () Rec'g () Const <input checked="" type="checkbox"/> Test	15. Equip Furnished By () Client () Eng <input checked="" type="checkbox"/> FLD
16. NONCONFORMING CONDITION: ASTM C-31-69 states in Part that the initial curing temperature of concrete specimens be maintained at a temperature of 60° to 80° during the first 24 hrs after molding. Contrary to the above, specimens casted on 8-1-80 were recorded at 72° and 85° respectively. Test results are attached. @ DIST 1.405. No hold tags applied.				24. DISPOSITION CONCURRENCE rework <input type="checkbox"/> reject <input checked="" type="checkbox"/> repair <input type="checkbox"/> use as is <input checked="" type="checkbox"/>		
17. REPORTED BY R. Mendenhall		DATE 8-2-80		18. VALIDATED BY B. J. Mendenhall		
DATE 8/4/80		21. ROUTING: <input checked="" type="checkbox"/> TO FIELD ENGINEERING () TO OTHERS (SPECIFY)				
22. () Field Engineering Disposition <input checked="" type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering						
Field Engineering recommends to "use as is". The 7 day strength for the record cylinders was 3,170 psi with an initial cure temperature between 72°-85° F. An information set of cylinders were cast at the batch plant, maintained between 70°-77°, and had an average strength of 3155 psi. The high temperature						
23. PROJECT ENGINEERING DISPOSITION As per telecon with J. Kelleher on 10/8/80 the concrete was used for mud mat and not for duct bank as stated in the note of block 22 High curing temperature, at early age, will develop early strength in cylinders. The cylinders under non conformance developed early strength of more than 3000 psi @ 7 days						
26. OC ACCEPTANCE B. J. Mendenhall				DATE 11-7-80		
OC ENGINEER				DATE		
AUTHORIZED INSPECTOR				DATE		

C-11-80

F. R. L. H. CURTIS 11/2/80
 PROJECT ENGINEER
 DATE
 PROJECT ENGINEER - FIELD 10/31/80
 DATE
 PROJ CONSTR QC ENGINEER 11-5-80
 DATE

[CONTD on Page 2]



Blk. 22 cont.)

resulted when the air conditioner in the room was turned off for some reason. Steps have been taken to see that this situation does not reoccur.

The concrete was placed in a wear slab (mudmat) for the Service Water Meter Pits which requires a minimum strength of 3,000 psi in 90 days.

Paul Roguen

8/11/80

Blk. 22 cont.)

Note: Design requirements call out for 3,000 PSI concrete to be used in duct banks. The concrete used was 4,000 PSI concrete.

J. Smith
9/15/80

BLOCK 23 [CONT'D]

Any adverse effect, due to high temperature early cure, will not drop the 90 days strength below 3000 p.s.i. The 90 day strength of the cylinders will be more than 3000 p.s.i. which is the required strength. Based on this the disposition shall be "use as is"

P.S.
10/14/80P. P. Pruey
10/21/80P. Pruey
QE 10/22/80

POOR ORIGINAL



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 07220
REPORT OF CONCRETE CYLINDERS

DATE RECEIVED	DATE
CONTROL NUMBER	FILE NUMBER

EMERY IDENTIFICATION: SWI(619.03)A DATE PLACED: 8-1-80

1. PLACEMENT LOCATION: SERV. WATER METER P.I.S

PLANT DATA: Allied Concrete Products CEMENT BRAND AND TYPE: Aetna Type I
 TEST DATA AT BATCH PLANT: Yield: 28.83

TEST DATA AT BATCH PLANT: YIELD: 28.83
 CYLINDER NO. 39263 TRUCK NO. 18 TIME OF MOULDING 857 HOURS AT 9 YARDS INITIALS GW MA
 TEMPERATURE 5 INCHES 4.2 UNIT WEIGHT 139.26 TEMP CONCRETE 79 TEMP AIR 70
 WATERSHEEDING 2.6 WATER CEMENT RATIO 0.47 MAX 0.47
 INITIALS N/A

TEST DATA AT PLACEMENT: CYLINDER NO. 39263 TRUCK NO. 18 TIME OF MOULDING 944 HOURS AT 9 YARDS INITIALS RB JB
 TEMPERATURE 2 1/2 INCHES 4.6 TEMP CONCRETE 83 TEMP AIR 81
 WATERSHEEDING 85° WATER CEMENT RATIO 0.745
 INITIALS RB JB

COMPRESSIVE STRENGTH DATA ASTM-C-3-71

13. SPECIMEN IDENTIFICATION	14. DATE MOULDED	15. DATE TESTED	16. AGE	17. TOTAL LOAD IN POUNDS	18. ACTUAL CYL. DIAM.	19. ACTUAL CYL. AREA	20. % CURE	21. STRENGTH PSI
4664F-9051	8-1-80	8-8-80	7					
9052		"	7					
9053		8-29-80	28					
9054		"	28					
9055		10-30-80	90					
4664F-9056	8-1-80	"	90					

10. STANDARD CYLINDER: 8" X 12" CUBE CORE OTHER

11. CHECKED BY: []

LABORATORY SUPERVISOR: [] DATE: []

* TYPE OF BREAKS: A = CONE, MORTAR FAILURE B = CONE, AGGREGATE FAILURE C = SHEAR, MORTAR FAILURE D = SHEAR, AGGREGATE FAILURE E = OTHER

Handwritten notes and signatures: 8-11-80, 8-15-80, 8-18-80, [Signature]

POOR ORIGINAL

BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 07200
REPORT OF CONCRETE CYLINDERS

RE ACCEPTANCE	DATE
CONTROL NUMBER	FILE NUMBER

1. IDENTIFICATION SWI(619.03)A DATE PLACED 8-1-80

2. PLACEMENT LOCATION seew. water meter P.T.s

PLANT DATA SOURCE Allied Concrete Products CEMENT BRAND AND TYPE Aetna Type I

3. MIXTURE CLASS C-1 CLASS I UNIT YES NO REQUIRED STRENGTH 4000 PSI AT 90 DAYS

TEST DATA AT BATCH PLANT Yield: 28.83

13. TICKET NO. 39263 TRUCK NO. 18 TIME OF HOLDING 857 HOURS AT 9 TARGO INITIALS GW MA

14. MOISTURE 5 INCHES AIR CONTENT 6.2 UNIT WEIGHT 139.26 LB/FT³ TEMP CONCRETE 79 TEMP AIR 70

15. MOISTURE SAND 2.6 WATER/CEMENT + FIBER/CEMENT RATIO 0.47 MAX 0.47 ACT.

16. INITIAL CURING N/A STRIPPED N/A HRS INITIALS N/A

TEST DATA AT PLACEMENT

13. TICKET NO. 39263 TRUCK NO. 18 TIME OF TESTING 944 HOURS AT 9 TARGO TIME OF HOLDING 949 HRS

14. MOISTURE 2 1/2 INCHES AIR CONTENT 4.6 TEMP CONCRETE 83 TEMP AIR 81 INITIALS BB JB

15. INITIAL CURING 2.5 STRIPPED 8-2-80 AT 0745 HRS INITIALS RZ

COMPRESSION STRENGTH DATA ASTM - C - 39 - 71

17. SPECIMEN IDENTIFICATION	18. DATE MOULDED	19. DATE TESTED	20. AGE	21. TOTAL LOAD IN POUNDS	22. ACTUAL CYL DIAM.	23. ACTUAL CYL AREA	24. CURE		25. STRENGTH PSI
							WATER	WHS	
4664F-9051	8-1-80	8-8-80	7	90,000	6.01	28.37	A	1 6	3170
9052		"	7	90,000	6.01	28.37	A	1 6	3170
9053		8-29-80	28						
9054		"	28						
9055		10-30-80	90						
4664F-9056	8-1-80	"	90						

26. STANDARD CYLINDER 8" X 12" CUBE CORE OTHER

27. CLASS (DATE) 7 RH TESTED BY RR CHECKED BY Rm DATE 8-11-80

LABORATORY SUPERVISOR _____ DATE _____

NCR 3071 pag 4 of 4 9-15-80



POOR ORIGINAL

CALCULATION SHEET

ORIGINATOR V. Patankar DATE 10/8/80 CALC. NO. 90C REV. NO. _____
PROJECT Midland 182 CHECKED P.S. DATE 10/11/80
SUBJECT NCR 3071 JOB NO. 7220 SHEET NO. _____

As per telecon with J. Kelleher on 10-8-80 the concrete was used for mud mat and not for duct bank as stated in the note of block 22. The strength requirement for mud mat is 3000 p.s.i. @ 90 days. The concrete used was type C1 which has 90 days strength of 4000 p.s.i.

High curing temperature, at early age, will develop early strength in the cylinders. The cylinders under non conformance developed early strength of more than 3000 p.s.i. @ 7 days. Any adverse effect, due to high temperature cure, will not drop the 90 day strength below 3000 p.s.i. In fact the concrete placed is of better quality and the disposition shall be "use as is". Since the strength of concrete is more than adequate we have complied with Spec 2 FSAR FOR LOW REQ'D f'_c CONCRETE, HIGH CURING TEMPERATURE EFFECT IS O.K.

bl



discussed w/ Cherry Barton

NONCONFORMANCE REPORT

S/U 2 E C A

1. PROJECT NAME: Middleend JOB NO. 7220 19. NO. 3072 20. PAGE 1 OF 8-10-80

2. UNIT(S) 3. DRAWING/PART NO. 7/F4 Field welds 72 and 73 4. ITEM DESCRIPTION

6. P.O. OR SPEC NO. NA 7. SERIAL NO. NA 8. REPLACEMENT PART P/N NA REV NA SER NO. NA 9. SOURCE Const. 10. CONTRACTOR/SUPPLIER NA 5. ITEM LOCATION Cont. 2

11. INSPECTION CRITERIA IR NO. NA 12. DATE AUTHORIZED BY NA 13. SKETCH ATTACHED () YES 4 NO 1 14. Discovered During () Rec g () Const () Test () Eng () FLD

16. NONCONFORMING CONDITION: Asme section III NB 423.1.1 states in part, when tack welds are to become part of the finished weld, they shall be visually examined and defective tack welds removed. Condition: When welds 72 and 73 were made there were no W100 Q.C.I.R.s opened, therefore there was no inspection of the tack welds.

17. REPORTED BY William R. Smith DATE 8-4-80 18. VALIDATED BY [Signature] DATE 8/11/80

21. ROUTING: TO FIELD ENGINEERING () TO OTHERS (SPECIFY) Manuman 8/4/80

22. () Field Engineering Disposition (X) Field Engineering Recommended Disposition to Project Engineering

Field Engineering recommends "use as is" based on the fact that FW 72 & 73 were inspected and recorded by error on Q.C.I.R. M-619-2-FW61 & 62 and the field engineer report stating the date of fit-up and final visual. Cont. on page 2

23. PROJECT ENGINEERING DISPOSITION

USE AS IS - PROJECT ENGR CONCURS WITH FIELD ENGR RECOMMENDATION DISPOSITION SPECIFIED IN BLOCK 22.

25. DISPOSITION RESULTS

QCIR'S # W100-A - M619-2 - 32-72 & W100-A - M619-2 - 32-73 Have been opened and Accepted. Per 8/11/80

26. OC ACCEPTANCE [Signature] DATE 11-10-80

OC ENGINEER [Signature] DATE 11/10/80

AUTHORIZED INSPECTOR [Signature] DATE 11/10/80


William R. Smith
8/11/80
cm



Block 22 CONT.

A QCIR SHOULD BE OPENED FOR PROPER DOCUMENTATION
AND A VISUAL TESTING PERFORMED PER SPEC. G-27, FOR
FW 72 & 73.

Jean-L. Saville 8-18-80



0 0 0 0 0



Discussed w/ F. Manley

SU 2 JEA

NONCONFORMANCE REPORT

1. PROJECT NAME MIDLAND UNIT 1 & 2		JOB NO. 7220		19. NO. 3075	20. PAGE 1 OF 1			
2. UNIT(S) 2	3. DRAWING/PART NO. FSK-M-2HBC-II-2-H5	REV 0	4. ITEM DESCRIPTION SMALL BORE HANGER	5. ITEM LOCATION 30' 3" EAST WALL, 20' 0" N/SOUTH WALL ELEV. 1650'-0 1/2" 0-G. 0-L.P.				
6. P.O. OR SPEC NO. M-343	7. SERIAL NO. NA	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A		9. SOURCE CDNST.	10. CONTRACTOR/SUPPLIER N/A			
11. INSPECTION CRITERIA () DWG (X) SPEC () OTHER		IR NO. ^{60-109-FSK-M-2-H5} NO. M-343	12. ASME AUTHORIZED INSPECTION REQ'D () YES (X) NO	13. SKETCH ATTACHED (X) YES () NO	14. Discovered During () Rec'g (X) Const () Test			
16. NONCONFORMING CONDITION: SPEC. 7220-M-343 (Q) Rev. 5, ACT. 6.7.6			24. DISPOSITION CONCURRENCE					
STATES: NO WELDING ACROSS THE FLANGE OR COVER PLATE OF AN EXISTING BUILDING FRAMING STRUCTURAL BEAM SHALL BE DONE WITHOUT PRIOR APPROVAL. HANGER FSK-M-2HBC-II-2-H5 IS WELDED ACROSS THE FLANGE OF A STRUCTURAL BEAM IN VIOLATION OF SPEC M-343 (Q) REV. 5. AND DRAWING FSK-M-2HBC-II-2-H5, REV. D "Q" LIST 4,523 ONE TAG APP. SU. 2 JEA			rework	reject	repair			
			use parts	J. J. Smith 10/21/80 PROJECT FIELD ENGINEER DATE J. J. Smith 10/21/80 PROJECT ENGINEER DATE J. J. Smith 10/21/80 PROJ CONSTR QC ENGINEER DATE				
			AUTHORIZED INSPECTOR			DATE		
			25. DISPOSITION RESULTS					
17. REPORTED BY Gene Gung 8/5/80			18. VALIDATED BY J. J. Smith 8/5/80					
21. ROUTING: (X) TO FIELD ENGINEERING () TO OTHERS (SPECIFY)			22. () Field Engineering Disposition (X) Field Engineering Recommended Disposition to Project Engineering					
Revise drawing to use as installed. THE SUBJECT HANGER HAS BEEN REMOVED. THE WELD IS STILL INTACT AND SHOULD REMAIN.			The weld has been ground flush and QC concurs with use as is disposition w Smith 11-4-80					
23. PROJECT ENGINEERING DISPOSITION			26. QC ACCEPTANCE					
SINCE THE SPEC 7220-M-343 (Q) IS WRITTEN WITH THE INTENT OF PREVENTING THE ACT OF WELDING ACROSS A BEAM FLANGE, THE WELD MAY REMAIN IN PLACE, SINCE THE HANGER HAS BEEN REMOVED. NO DWG REVISION REQ'D. PROJECT ENGINEERING RECOMMENDS USE AS IS.			W. Smith 11-4-80					
(CONTINUED ON PAGE 2 ^{APD 10/20/80})			QC ENGINEER DATE					
			W. Smith 11-4-80					
			AUTHORIZED INSPECTOR DATE					
			QE L. Smith 10-9-80					

M. B. 10-6-80

AD 10-14

REMOVED

BLOCK 23 (CONTINUED)

PROJECT ENGINEERING HAS EVALUATED THE REFERENCED CROSS-FLANGE WELD AND HAS FOUND IT ACCEPTABLE, SINCE THE EXISTING STRESSES IN THE BEAM ARE LESS THAN 70% OF THE ALLOWABLE STRESS AS REQUIRED PER CIVIL DESIGN STANDARD C-501 REV. 11. PROJECT ENGINEERING RECOMMENDS TO "USE-AS-IS". AFTER HANGER IS REMOVED, WELD MAY BE GROUND SMOOTH TO ALLOW REINSTALLATION OF HANGER.

NO DRWG/SPEC CHANGE REQUIRED

NO COORDINATION REQUIRED

JVD
Alan V. Dausman 10/23/80
REM C-2843

JLN 10-30-80


Q.E. J. Singh 10-30-80

START-UP NO.
2JEA

SEQ. #
4120

CALC. NO.
400-1928

ITEM NO.	MATERIALS & OPERATIONS	QUAN.	SHIP.	P.B.	J.	C.B.	P.B.M.	SEC.	A.B.C.
1	TS 4 x 4 x 1/4 x 4" LG. ASTM A500 GR B (FIELD CUT TO SUIT)	1							
2	1/2" PIPE STRAP FSK-M-PGS-113 (G)	1							



ELEV. LKG. NORTH

FIELD DRAWING REVIEW


- Approved. Construction or fabrication may proceed.
- Approved. Make changes as noted. Construction or fabrication may proceed. Revisions not in field.
- Approved except as noted. Suitable for further revision. Construction or fabrication may proceed. Revisions not in field.
- Disapproval. Construction or fabrication may not proceed. Revisions not in field.
- Approval not given. Construction or fabrication may not proceed. Revisions not in field.

Reviewed: _____ Date: _____
JOB NO. 7220

MIDLAND PLANT UNITS 1 & 2
CONSUMERS POWER COMPANY

**NOT TO BE USED
FOR CONSTRUCTION**

CONDITIONS	Fx	Fy	Fz	Mx	My	Mz
DESIGN						
NORMAL & UPSET	-	± 250	± 78			
EMERGENCY						
FAULTED	-	± 278	± 106			



POOR ORIGINAL

THIRD PARTY INSPECTION YES NO

CODE CLASS ASME III CLASS 3

REF. DRAWING NUMBERS
PIPE: 2HBC-11-2, R2 ELECT: -
STEEL: C-1009 (G) H.V.A.C.: -

JOB NO. 7220

BECHTEL
ANN ARBOR

N
Y
Z
X

- NOTES
- FAB IN ACCORDANCE WITH SPEC. 7220-M-343
 - EFFECTIVE WEIGHT W ≤ 300 LBS.

REV.	DATE	REVISIONS	BY	CHKD.	DES.	ENGR.	PROF.	APPR.
0	1/18/81	ISSUED FOR CONST.	KLS	OZ	PWP	AS	PS	

CUSTOMER CONSUMERS POWER CO.
ORDER OR CONT. NO. 7220
JOB NAME MIDLAND PLANT, UNITS 1-2
MARK NO.
SKETCH NO. FSK-M-2HBC-11-2, H5 (G)
SHEET 1 OF 1 REV. 0



NONCONFORMANCE REPORT

Start up Cook: Indeterminate

1. Project Name Midland		Job No. 07220		19. No. 3097	20. Page 1 of 2								
2. Unit(s) IND	3. Drawing/Part No. NA	Rev NA	4. Item Description Gland Bolts, Nuts and Screws	5. Item Location W#SE I QC Hold AREA									
6. P.O. Order No. F45751	7. Serial No. NA	8. Replacement Part P/N NA REV _____	SER NO. _____	9. Source Supplier	10. Contractor/Supplier Anchor Barling								
11. Inspection Criteria <input type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER		IR NO R-100-13378 NO. M-305 rev 5	12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input checked="" type="checkbox"/> REC:G <input type="checkbox"/> CONST <input type="checkbox"/> TEST								
15. Equip Furnished By <input type="checkbox"/> CLIENT <input type="checkbox"/> ENG <input checked="" type="checkbox"/> FLD					16. Nonconforming Condition: Technical Specification M-305 rev 5 requires quality verification documentation in accordance with form G-321-D. Contrary to this no form G-321-D has been received. "Q" number is indeterminate. 1 hold tag applied. Hold Pending final disposition.								
24. Disposition Concurrence					<table border="1"> <tr> <td>REWORK</td> <td>REJECT</td> <td>REPAIR</td> <td>USE AS IS</td> </tr> <tr> <td>DO NOT</td> <td></td> <td></td> <td></td> </tr> </table> <p>J.P. Dunaway / 10/15/80 PROJECT FIELD ENGINEER DATE</p> <p>E. Smith / 8/2/80 PROJECT CONSTR QC ENGINEER DATE</p> <p>8/24/80 AUTHORIZED INSPECTOR DATE</p>	REWORK	REJECT	REPAIR	USE AS IS	DO NOT			
REWORK	REJECT	REPAIR	USE AS IS										
DO NOT													
17. Reported By John Kramer / 8/21/80		18. Validated By E. Smith / 8/22/80		25. Disposition Results form G-321-D no longer required per rev. 2 to Purchase order and Certificate of Compliance is received, reviewed and accepted.									
21. Routing <input checked="" type="checkbox"/> TO FIELD ENGINEERING		<input type="checkbox"/> TO OTHERS (SPECIFY)		John Kramer 11-5-80									
22. <input checked="" type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> FIELD ENGINEERING RECOMMENDED DISPOSITION TO PROJECT ENGINEERING													
Revision to P.O. written to require documentation per M-305. Procurement to obtain documentation from vendor. (D.T.) D. Shatt 8/27/80													
Rev. 2 to P.O. requires material certificate of compliance. (Material certificate of compliance received). D.T. 10-27-80													
23. Project Engineering Disposition													
26. QC Acceptance John Kramer / 11-5-80 QC ENGINEER DATE													
AUTHORIZED INSPECTOR DATE													

see pg. 2 for concurrence



NONCONFORMANCE REPORT (CONT'D)

20. PAGE 2 OF 2 ²⁸ 10-27-80 19. NCR NO. 3097

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
<u>DOC</u>			
<u>J. J. [Signature]</u>		<u>10/27/80</u>	
PROJECT FIELD ENGINEER		DATE	
<u>[Signature]</u>		<u>11-3-80</u>	
PROJECT ENGINEER		DATE	
<u>[Signature]</u>		<u>11-3-80</u>	
PROJECT CONSTR QC ENGINEER		DATE	
<u>[Signature]</u>			
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR QC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	



Res. Steve Hawley

NONCONFORMANCE REPORT

Start up code: Indeterminate

2 of 2
11-13-80

1. Project Name Midland		Job No. 07220		19. No. 3098		20. Page 1 of 2	
2. Unit(s) IMP		3. Drawing/Part No. NA		4. Item Description beach 2 1/2" x 7" long Hex Coupling Nut			
6. P.O. Order No. F46336		7. Serial No. NA		9. Source Supplier		10. Contractor/Supplier Talley fasteners	
11. Inspection Criteria <input type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER		IR NO. R-100-13435		12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
16. Nonconforming Condition: Technical Specification G-33 rev 11, Note 2, Paragraph C requires a minimum Charpy U-Notch test value of 25 mills of lateral expansion. Contrary to this, Charpy U-Notch test values submitted are 15, 19, and 16 mills of lateral expansion which are below acceptable limits. Q number is indeterminate. 1 Hold Tag applied. Hold Pending final disposition.		18. Validated By John Krammer		Date 8/21/80		14. Discovered During <input checked="" type="checkbox"/> REC-G <input type="checkbox"/> CONST <input type="checkbox"/> TEST <input type="checkbox"/> CLIENT <input checked="" type="checkbox"/> ENG <input checked="" type="checkbox"/> FLD	
17. Reported By John Krammer		Date 8/21/80		18. Validated By E. Smith		Date 8/22/80	
21. Routing <input checked="" type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)		24. Disposition Concurrency REWORK <input checked="" type="checkbox"/> REJECT <input type="checkbox"/> REPAIR <input type="checkbox"/> USE AS IS					
22. <input checked="" type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> FIELD ENGINEERING RECOMMENDED DISPOSITION TO PROJECT ENGINEERING Reject and return to vendor. John Krammer 8/4/80		25. Disposition Results Material Returned to Vendor On Bechtel shipping notice number 7020-12922 attached. John Krammer 11-13-80					
23. Project Engineering Disposition		26. DA Acceptance John Krammer 11-13-80 QC ENGINEER					
		AUTHORIZED INSPECTOR					

Bechtel
SHIPPING NOTICE

JOB NO. 7220

SN NO. 7220-12922

DATE 11/7/ 1980

CONSIGNEE TO Talley Fasteners, Inc.

ADDRESS 1616 Construction Drive, Kalamazoo, MI 49001

ROUTING UPS - Collect
COLLECT PREPAID

SHIP VIA	AIR EXPRESS			PURCHASE ORDER NO.	O S & D NO.	ORIGINAL MRR NO.
	EXPRESS			N/A	N/A	ABO-13435
	RAIL FREIGHT			MATERIAL ORIGINALLY PURCHASED ON P.O. NO.	VENDOR	
	MOTOR FREIGHT			<u>7220-F-463360</u>	<u>Talley Fasteners, Inc.</u>	
	PARCEL POST			REASON FOR SHIPMENT:		
	BEARER	UPS	XXX	Incorrect Material - Replace SHIPMENT AUTHORIZED FOR BECTHEL BY: <i>D.H. [Signature]</i> Deb Hickerson/John Kramer (Q-List)		BILL OF LADING ATTACHED

ITEM NO.	QUANTITY	UNIT	COMPLETE DESCRIPTION
1	6	Ea.	Sleeve Nuts 2 1/2 in ϕ x 7 in.
			NCR - 3098

RETURN AUTHORIZED BY: <u>Dean Talley</u>	AUTHORIZATION NUMBER:
COMPANY: <u>Talley Fasteners, Inc.</u>	CREDIT TERMS:

SHIPPER Bechtel 3500 E. Miller Road Midland, MI 48640	ACCEPTED FOR SHIPMENT DATE <u>11/11</u> 19 <u>80</u> CARRIER <u>UPS</u> PER <i>[Signature]</i>
ADD SS PER <i>[Signature]</i> E.E. Lawrence/lcp	SN NO. <u>7220-12922</u>

NCR-3098
 Pg. 2 of 2

2



FE. R. MILLER 9-2-80

NONCONFORMANCE REPORT

S/U NONTESTABLE UNIT

1. PROJECT NAME MIDLAND		JOB NO. 07220		19. NO. 3104	20. PAGE 1 of 2		
2. UNIT(S) CONT #1	3. DRAWING/PART NO. E655 SH 1	REV 12	4. ITEM DESCRIPTION WELDING OF CONDUIT SUPT.	5. ITEM LOCATION CONT #1 609' 2' W. cd #2			
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV _____ SER NO. _____		9. SOURCE CONSTRUCTION	10. CONTRACTOR/SUPPLIER N/A		
11. INSPECTION CRITERIA <input checked="" type="checkbox"/> DWG <input type="checkbox"/> SPEC <input type="checkbox"/> OTHER		IR NO. C304-843W NO. E42 REV 46	12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input type="checkbox"/> Rec'g <input checked="" type="checkbox"/> Corst <input type="checkbox"/> Test	15. Equip Furnished By <input type="checkbox"/> Client <input type="checkbox"/> Eng <input checked="" type="checkbox"/> FLD	
16. NONCONFORMING CONDITION: REQUIREMENT: E-42 REV 46, SH 306A INSTALLATION RULE K STATES: "SUPPORT TYPES 14 AND 16 SPECIFY 1/8", 2@3 CROBS-FLANGE STITCH WELDS FOR ATTACHING UNISTRUT TO STRUCTURAL STEEL. THE SIZE AND LENGTH SPECIFIED MAY VARY PROVIDED THE FOLLOWING REQUIREMENTS ARE MET: 1) SIZE OF WELD: 1/8" MINIMUM, 1/4" MAXIMUM.				24. DISPOSITION CONCURRENCE			
				rework	reject	repair	use as is <input checked="" type="checkbox"/>
				PROJECT FIELD ENGINEER J. Bell 9/30/80		DATE	
				PROJECT ENGINEER Corcoran 9/29/80		DATE	
				PROJ CONSTR QC ENGINEER ... 10/3/80		DATE	
				AUTHORIZED INSPECTOR		DATE	
17. REPORTED BY JW Miller		DATE 9-2-80		18. VALIDATED BY ...		DATE 9-3-80	
25. DISPOSITION RESULTS ONE QC HOLD TAG REMOVED JW Miller 11-6-80							
19. ROUTING: <input type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)							
22. <input type="checkbox"/> Field Engineering Disposition <input checked="" type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering							
Field Engineering recommends for this case, only, "use as is." John Armando 9-8-80							
23. PROJECT ENGINEERING DISPOSITION Based on evaluation of the relative size of weld to member thickness, location of weld, and state of stress on the member, Project Engineering has determined the non-conforming condition to be acceptable and recommends to "Use As Is." No Dwg. change required. DRVC generated by Resident Engineering. Ref: REM - 2815 JC Bell 9/24/80 CALC - 29C BES 9-24-80 JLH 9-25-80 off 9-24-80 QE L. Sample 9-29-80							
26. AUTHORIZATION JW Miller						DATE 11-6-80	
AUTHORIZED INSPECTOR						DATE	

E.

CIVIL



Block 16 CONTINUED.

CONDITION. CONTRARY TO THE ABOVE, A TYPE 16 CONDUIT SUPPORT, 2' WEST OF COLUMN #2, 609' ELEV. CONTAINMENT #1, HAS 5/16" AND 3/8" FILLET WELDS THAT ATTACH IT TO THE STRUCTURAL STEEL. CONDUIT ICVA018.

ONE QC HOLD TAG APPLIED
HOLD FOR ENGINEERING DISPOSITION
Q LIST # 3.006



NONCONFORMANCE REPORT

SU# 1 PEA

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 3113	20. PAGE 1 OF 2													
2. UNIT(S) 1	3. DRAWING/PART NO. 00-550-02-AF	REV NA	4. ITEM DESCRIPTION 2" DIA. BY 5'05" LONG ENGINE BOLT FOR DIESEL ENG. 1G-11	5. ITEM LOCATION DIESEL GEN. BLDG, BAY #2, BL. 634'														
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A	9. SOURCE CONSTRUCTION	10. CONTRACTOR/SUPPLIER N/A														
11. INSPECTION CRITERIA <input type="checkbox"/> DWG <input type="checkbox"/> SPEC <input checked="" type="checkbox"/> OTHER		IR NO. M-200-1G-11	12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	13. SKETCH ATTACHED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	14. Discovered During <input type="checkbox"/> Rec'g <input checked="" type="checkbox"/> Const <input type="checkbox"/> Test	15. Equip Furnished By <input type="checkbox"/> Client <input checked="" type="checkbox"/> Eng <input type="checkbox"/> FLD												
16. NONCONFORMING CONDITION: 2" DIAMETER ENGINE BOLT FOR DIESEL ENGINE NO 1G-11 HAS NUMEROUS GOUGES AROUND THE CIRCUMFERENCE IN AN AREA 0'-8" LONG, STARTING 0'-11" IN FROM ONE END LEAVING THE QUALITY SERVICE OF THE BOLT INDETERMINATE. DEPTH OF GOUGES IS IMMEASURABLE DUE TO EXISTING SURFACE CONDITION.			24. DISPOSITION CONCURRENCE															
			rework	reject	repair	use as is												
			<table border="0"> <tr> <td><i>[Signature]</i></td> <td>DATE</td> </tr> <tr> <td>PROJECT FIELD ENGINEER</td> <td>10/28/80</td> </tr> <tr> <td><i>[Signature]</i></td> <td>DATE</td> </tr> <tr> <td>PROJECT ENGINEER</td> <td>10/29/80</td> </tr> <tr> <td><i>[Signature]</i></td> <td>DATE</td> </tr> <tr> <td>PROJ CONSTR QC ENGINEER</td> <td></td> </tr> </table>				<i>[Signature]</i>	DATE	PROJECT FIELD ENGINEER	10/28/80	<i>[Signature]</i>	DATE	PROJECT ENGINEER	10/29/80	<i>[Signature]</i>	DATE	PROJ CONSTR QC ENGINEER	
<i>[Signature]</i>	DATE																	
PROJECT FIELD ENGINEER	10/28/80																	
<i>[Signature]</i>	DATE																	
PROJECT ENGINEER	10/29/80																	
<i>[Signature]</i>	DATE																	
PROJ CONSTR QC ENGINEER																		
17. REPORTED BY Frank Mahala			DATE 9-10-80	18. VALIDATED BY <i>[Signature]</i>		DATE 9-11-80												
21. ROUTING: <input checked="" type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)			25. DISPOSITION RESULTS															
22. <input type="checkbox"/> Field Engineering Disposition <input checked="" type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering			MARKS HAVE BEEN GROUND OUT SMOOTH AND THE GRINDING IN EACH PORTION OF THE BOLT DID NOT EXCEED THE DEPTH OF THE DEEPEST GOUGE WITHIN THAT PORTION OF THE BOLT. USE-AS-IS PER BLOCK #23 DISPOSITION.															
Gauges are the result of pipe wrench. In the case of first anchor bolt ~ 95% of the gouges are located in the 2" diameter portion of the bolt and their depth does not exceed the depth of threads. (See dwg. 7220-M18-102-1). The remaining 5%, approximately 10 gouges, are located in the 1 3/4" diameter portion																		
23. PROJECT ENGINEERING DISPOSITION			26. QC ACCEPTANCE															
PROJECT ENGINEERING CONCURS WITH FIELD ENGINEERING TO "USE AS IS" PROVIDED THAT THE MARKS ARE GRINDED & GROUND OUT LEAVING THE SURFACE OF THE BOLTS IN A SMOOTH CONDITION. See RE-M-827			<i>[Signature]</i> DATE 11/25/80															
(CONT. ON PAGE 2) <i>[Signature]</i> 10/17/80			Richard E. Sheffard 10/14/80 <input checked="" type="checkbox"/>															
NO DRAWING CHANGE			RE J. Smyth 10-15-80															

P1 9-22-80

408 9-17-80



BLOCK 16 CONTINUATION:

A SECOND ENGINE BOLT IS ALSO GOUGED AROUND THE CIRCUMFERENCE IN AN AREA 0.3" LONG, APPROXIMATELY 0.10" IN FROM ONE END.

Q-LIST NO 4.521

TWO (2) HOLD TAGS APPLIED TO BOLTS

Blk. 22 cont.

of the bolt. Deepest gouge is .018" deep and .450" long. Second anchor bolt has ~14 gouges in the 2" diameter portion of the bolt not exceeding the depth of threads, and 4 in the 1 3/4" diameter area. Gauges are <.018 deep and 1/4" to 7/8" long. Field engineering recommends use as is. (A.K.)

D. Shot 9/17/80

BLOCK 23 CONT.

THE GRINDING IN EACH PORTION OF THE BOLT SHALL NOT EXCEED THE DEPTH OF THE DEEPEST GOUGE WITHIN THAT PORTION OF THE BOLT.

RE Shuffel 10.17.80

Kidd 10.20.80



NONCONFORMANCE REPORT (CONT'D)


20 PAGE 3

OF

19 NCR NO

3113

4/22-11-80




POOR ORIGINAL

C

C

O

NCR 3113 Pg 4 of 4



3/32 x 45° CHAMFER BOTH ENDS

STAMP No. (4) 1/4 HIGH FIGURE BOTH ENDS

2.000 DIA.

1.980 DIA.

BOTH ENDS

RECEIVED

OCT 07 1977

BECHTEL POWER CORP.

PER [Signature]

7320-H18-102-1

UNCONTROLLED
NOT TO BE USED
FOR CONSTRUCTION

2-8 IN. 34-1740

BOTH ENDS

CONSUMERS POWER
P.O. NO. 7320-1810-AC
MIDLAND NUCLEAR POWER PLANT
UNITS 1 & 2
EMERGENCY DIESEL GENERATORS
8. SAFETY RELATED.

7. MATERIAL TRACEABILITY REQUIRED.

DISTRIBUTION	
FOR 7320	COPY
VENUE	
CLEAR	
FIELD	6-2
AREA	
LEVEL	
ELECT.	
MECH.	
C. SYS.	
INS.	
START-UP	
RECORD	0+
BECHTEL	

PLEASE RESUBMIT
CORRECTIONS WITHIN
WEEKS

EXP. BY: [Signature]

DATE: 11/19/75

TIME: 11:22

AUG 30 1977

THIS DRAWING CONTAINS PROPRIETARY INFORMATION AND IS SUBMITTED SUBJECT TO RETURN UPON REQUEST AND LOAN THE EXPRESS CONDITION THAT THE INFORMATION CONTAINED HEREIN WILL NOT BE USED DIRECTLY OR INDIRECTLY IN ANY WAY DETRIMENTAL TO THE INTEREST OF THE CORPORATION.

NO.	DATE	CON.	DATE	CHANGES
2	B 11/19/76			REVISED
	A 11/19/75			REVISED

MATERIAL AND HARDNESS

S1-1-4-1 HEAT-TREATED
COLD DRAWN STEEL.

PATTERN NO. [Blank]

MODEL PV

PARTS LIST 02-550

ENTERPRISE DIVISION
OAKLAND, CALIFORNIA

BOLT, ENGINE FOUNDATION

DRAWN: [Signature]

CHECKED: [Signature]

APPROVED: [Signature]

00-550-02AF

13-K

POOR ORIGINAL



NONCONFORMANCE REPORT **Start up code: 2NHZ**

1. Project Name Midland	Job No. 07220	19. No. 3115	20. Page 1 of 1
2. Unit(s) IND.	3. Drawing/Part No. NA	4. Item Description 125 Volt DC. Relay	5. Item Location WAREHOUSE I
6. P.O. Order No. E-7-AC rev 10	7. Serial No. NA	8. Replacement Part NA	9. Source Supplier
11. Inspection Criteria <input type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER	IR NO. R-1.00-13574	12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	10. Contractor/Supplier Could
16. Nonconforming Condition: Q.C.I. 7220/R-1.00 activity 3.2 requires inspection for physical damage. Upon inspection of item number 84, 1 piece, 125 volt D.C. Relay, a noise was heard when the subject relay was tilted or inverted indicating loose parts or material inside the relay. One corner of the shipping container has been crumpled. Physical damage is suspect. "Q" number is 3.304 1 Hold Tag applied still pending final disposition.			
17. Reported By John Kramer 9/18/80	Date 9/10/80	18. Validated By E. Smith	Date 9/10/80
21. Routing <input checked="" type="checkbox"/> FIELD ENGINEERING	25. Disposition Results Subject relay returned to Vendor on Bechtel shipping Notice number 7220-12057 attached. John Kramer 11/3/80		
22. <input checked="" type="checkbox"/> Field Engineering Disposition REJECT. RETURN TO THE VENDOR. W.R. Bourland 9-18-80	<input type="checkbox"/> FIELD ENGINEERING RECOMMENDED DISPOSITION TO PROJECT ENGINEERING		
23. Project Engineering Disposition			
24. Disposition Concurrence		26. Acceptance John Kramer ENGINEER	
REWORK <input checked="" type="checkbox"/> REPAIR <input type="checkbox"/> USE AS IS <input type="checkbox"/>		DATE 11/3/80	
PROJECT ENGINEER John Kramer DATE 9-19-80		AUTHORIZED INSPECTOR John Kramer DATE 11/3/80	



Discussed with Joe BUEFF

NONCONFORMANCE REPORT

SU 7 18CA

1. PROJECT NAME Addendum	JOB NO.	19. NO. 3119	20. PAGE 1 OF 2
2. UNITS 1	3. DRAWING/PART NO. FSE 27-610/3/4	4. ITEM DESCRIPTION 7220 Piping	5. ITEM LOCATION near
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N REV N/A SER NO. N/A	9. SOURCE Quality Control
11. INSPECTION CRITERIA () DWG () SPEC () OTHER	IR NO. FSK 005-7810-3	10. CONTRACTOR/SUPPLIER N/A	15. Equip Furnished By () Client () Eng () FLD
16. NONCONFORMING CONDITION: Specification 7204.2.13 Para. 6.4 states in part: "Prior to installation all piping shall be visually checked for cleanliness." Contractor at the above. There is no documented evidence that the clean connection #4 as shown in FSE 27-610-3 level & FSE 27-610/3/4 Rev. 0 was inspected for cleanliness prior to field installation. Q4.10.4 Hold Tag	13. SKETCH ATTACHED () YES () NO	14. Discovered During () Rec'g () Const () Test	24. DISPOSITION CONCURRENCE rework reject repair unusable Project Engineer: [Signature] 10/29/80 Project Inspector: [Signature] 10/29/80 Project Engineer: [Signature] 10/29/80 Authorized Inspector: [Signature] 10-30-80
17. REPORTED BY [Signature]	DATE 9-15-80	18. VALIDATED BY [Signature]	DATE 9/17/80
21. ROUTING: M TO FIELD ENGINEERING () TO OTHERS (SPECIFY)	25. DISPOSITION RESULTS		
22. Field Engineering Disposition <input checked="" type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering	Subject piping will meet cleanliness requirements prior to turnover to the client as outlined in spec. 7220-M-342(Q), section 6.4.1.0 USE AS IS" 9B/H 10-6-80		
23. PROJECT ENGINEERING DISPOSITION	PROJECT ENGINEERING CONCURS WITH FIELD ENGINEERING TO "USE AS IS"; HOWEVER, THE SUBJECT PIPING IS CLEANNESS CLASS "C" REQUIRING SECTION 6.3.3 OF SPECIFICATION 7220-M-342(Q) TO BE MET. SEE RE-M-828. (CONT. ON PAGE 2) R/S 10/4/80		
26. ACCEPTANCE	11/5/80	27. AUTHORIZED INSPECTOR	DATE
27. AUTHORIZED INSPECTOR	[Signature]	28. AUTHORIZED INSPECTOR	DATE
28. AUTHORIZED INSPECTOR	[Signature]	29. AUTHORIZED INSPECTOR	DATE
29. AUTHORIZED INSPECTOR	[Signature]	30. AUTHORIZED INSPECTOR	DATE
30. AUTHORIZED INSPECTOR	[Signature]	31. AUTHORIZED INSPECTOR	DATE
31. AUTHORIZED INSPECTOR	[Signature]	32. AUTHORIZED INSPECTOR	DATE
32. AUTHORIZED INSPECTOR	[Signature]	33. AUTHORIZED INSPECTOR	DATE
33. AUTHORIZED INSPECTOR	[Signature]	34. AUTHORIZED INSPECTOR	DATE
34. AUTHORIZED INSPECTOR	[Signature]	35. AUTHORIZED INSPECTOR	DATE
35. AUTHORIZED INSPECTOR	[Signature]	36. AUTHORIZED INSPECTOR	DATE
36. AUTHORIZED INSPECTOR	[Signature]	37. AUTHORIZED INSPECTOR	DATE
37. AUTHORIZED INSPECTOR	[Signature]	38. AUTHORIZED INSPECTOR	DATE
38. AUTHORIZED INSPECTOR	[Signature]	39. AUTHORIZED INSPECTOR	DATE
39. AUTHORIZED INSPECTOR	[Signature]	40. AUTHORIZED INSPECTOR	DATE
40. AUTHORIZED INSPECTOR	[Signature]	41. AUTHORIZED INSPECTOR	DATE
41. AUTHORIZED INSPECTOR	[Signature]	42. AUTHORIZED INSPECTOR	DATE
42. AUTHORIZED INSPECTOR	[Signature]	43. AUTHORIZED INSPECTOR	DATE
43. AUTHORIZED INSPECTOR	[Signature]	44. AUTHORIZED INSPECTOR	DATE
44. AUTHORIZED INSPECTOR	[Signature]	45. AUTHORIZED INSPECTOR	DATE
45. AUTHORIZED INSPECTOR	[Signature]	46. AUTHORIZED INSPECTOR	DATE
46. AUTHORIZED INSPECTOR	[Signature]	47. AUTHORIZED INSPECTOR	DATE
47. AUTHORIZED INSPECTOR	[Signature]	48. AUTHORIZED INSPECTOR	DATE
48. AUTHORIZED INSPECTOR	[Signature]	49. AUTHORIZED INSPECTOR	DATE
49. AUTHORIZED INSPECTOR	[Signature]	50. AUTHORIZED INSPECTOR	DATE
50. AUTHORIZED INSPECTOR	[Signature]	51. AUTHORIZED INSPECTOR	DATE
51. AUTHORIZED INSPECTOR	[Signature]	52. AUTHORIZED INSPECTOR	DATE
52. AUTHORIZED INSPECTOR	[Signature]	53. AUTHORIZED INSPECTOR	DATE
53. AUTHORIZED INSPECTOR	[Signature]	54. AUTHORIZED INSPECTOR	DATE
54. AUTHORIZED INSPECTOR	[Signature]	55. AUTHORIZED INSPECTOR	DATE
55. AUTHORIZED INSPECTOR	[Signature]	56. AUTHORIZED INSPECTOR	DATE
56. AUTHORIZED INSPECTOR	[Signature]	57. AUTHORIZED INSPECTOR	DATE
57. AUTHORIZED INSPECTOR	[Signature]	58. AUTHORIZED INSPECTOR	DATE
58. AUTHORIZED INSPECTOR	[Signature]	59. AUTHORIZED INSPECTOR	DATE
59. AUTHORIZED INSPECTOR	[Signature]	60. AUTHORIZED INSPECTOR	DATE
60. AUTHORIZED INSPECTOR	[Signature]	61. AUTHORIZED INSPECTOR	DATE
61. AUTHORIZED INSPECTOR	[Signature]	62. AUTHORIZED INSPECTOR	DATE
62. AUTHORIZED INSPECTOR	[Signature]	63. AUTHORIZED INSPECTOR	DATE
63. AUTHORIZED INSPECTOR	[Signature]	64. AUTHORIZED INSPECTOR	DATE
64. AUTHORIZED INSPECTOR	[Signature]	65. AUTHORIZED INSPECTOR	DATE
65. AUTHORIZED INSPECTOR	[Signature]	66. AUTHORIZED INSPECTOR	DATE
66. AUTHORIZED INSPECTOR	[Signature]	67. AUTHORIZED INSPECTOR	DATE
67. AUTHORIZED INSPECTOR	[Signature]	68. AUTHORIZED INSPECTOR	DATE
68. AUTHORIZED INSPECTOR	[Signature]	69. AUTHORIZED INSPECTOR	DATE
69. AUTHORIZED INSPECTOR	[Signature]	70. AUTHORIZED INSPECTOR	DATE
70. AUTHORIZED INSPECTOR	[Signature]	71. AUTHORIZED INSPECTOR	DATE
71. AUTHORIZED INSPECTOR	[Signature]	72. AUTHORIZED INSPECTOR	DATE
72. AUTHORIZED INSPECTOR	[Signature]	73. AUTHORIZED INSPECTOR	DATE
73. AUTHORIZED INSPECTOR	[Signature]	74. AUTHORIZED INSPECTOR	DATE
74. AUTHORIZED INSPECTOR	[Signature]	75. AUTHORIZED INSPECTOR	DATE
75. AUTHORIZED INSPECTOR	[Signature]	76. AUTHORIZED INSPECTOR	DATE
76. AUTHORIZED INSPECTOR	[Signature]	77. AUTHORIZED INSPECTOR	DATE
77. AUTHORIZED INSPECTOR	[Signature]	78. AUTHORIZED INSPECTOR	DATE
78. AUTHORIZED INSPECTOR	[Signature]	79. AUTHORIZED INSPECTOR	DATE
79. AUTHORIZED INSPECTOR	[Signature]	80. AUTHORIZED INSPECTOR	DATE
80. AUTHORIZED INSPECTOR	[Signature]	81. AUTHORIZED INSPECTOR	DATE
81. AUTHORIZED INSPECTOR	[Signature]	82. AUTHORIZED INSPECTOR	DATE
82. AUTHORIZED INSPECTOR	[Signature]	83. AUTHORIZED INSPECTOR	DATE
83. AUTHORIZED INSPECTOR	[Signature]	84. AUTHORIZED INSPECTOR	DATE
84. AUTHORIZED INSPECTOR	[Signature]	85. AUTHORIZED INSPECTOR	DATE
85. AUTHORIZED INSPECTOR	[Signature]	86. AUTHORIZED INSPECTOR	DATE
86. AUTHORIZED INSPECTOR	[Signature]	87. AUTHORIZED INSPECTOR	DATE
87. AUTHORIZED INSPECTOR	[Signature]	88. AUTHORIZED INSPECTOR	DATE
88. AUTHORIZED INSPECTOR	[Signature]	89. AUTHORIZED INSPECTOR	DATE
89. AUTHORIZED INSPECTOR	[Signature]	90. AUTHORIZED INSPECTOR	DATE
90. AUTHORIZED INSPECTOR	[Signature]	91. AUTHORIZED INSPECTOR	DATE
91. AUTHORIZED INSPECTOR	[Signature]	92. AUTHORIZED INSPECTOR	DATE
92. AUTHORIZED INSPECTOR	[Signature]	93. AUTHORIZED INSPECTOR	DATE
93. AUTHORIZED INSPECTOR	[Signature]	94. AUTHORIZED INSPECTOR	DATE
94. AUTHORIZED INSPECTOR	[Signature]	95. AUTHORIZED INSPECTOR	DATE
95. AUTHORIZED INSPECTOR	[Signature]	96. AUTHORIZED INSPECTOR	DATE
96. AUTHORIZED INSPECTOR	[Signature]	97. AUTHORIZED INSPECTOR	DATE
97. AUTHORIZED INSPECTOR	[Signature]	98. AUTHORIZED INSPECTOR	DATE
98. AUTHORIZED INSPECTOR	[Signature]	99. AUTHORIZED INSPECTOR	DATE
99. AUTHORIZED INSPECTOR	[Signature]	100. AUTHORIZED INSPECTOR	DATE

POOR ORIGINAL



Block 23 (cont.)

EVEN THOUGH THE CLEANLINESS REQUIREMENTS OF SPEC. 220-M-204 WERE NOT MET AT THE TIME OF INSTALLATION, THE ACCEPTANCE CRITERIA FOR PIPE CLEANLINESS WILL BE MET PRIOR TO TURNOVER BY INSTITUTING THE REQUIREMENTS OF SPEC. 220-M342 FOR CLEANLINESS CLASS "C" DURING HYDRO AND FLUSH.

RE D. Singh 10-20-80

RE Sheppard 10-17-80
A 10/17/80

POOR ORIGINAL



FE CONTACT Steve Payne NONCONFORMANCE REPORT


S/U NON-TESTABLE

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 3128	20. PAGE 1 OF 2
2. UNIT(S) COMMON	3. DRAWING/PART NO. N/A	REV N/A	4. ITEM DESCRIPTION CUT REBAR	5. ITEM LOCATION WALL @ COL LINE, EL. 64.20 BETWEEN 7, 8 & 7.2 LINES	
6. P-Q-OR SPEC NO. C-231(G) REBAR	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A	9. SOURCE CONSTRUCTION	10. CONTRACTOR/SUPPLIER N/A	
11. INSPECTION CRITERIA <input type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER	IR NO. C-1-60-290	12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	13. SKETCH ATTACHED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	14. Discovered During <input type="checkbox"/> Rec g <input checked="" type="checkbox"/> Const () Test	
16. NONCONFORMING CONDITION: SPEC. C-231(G), APPENDIX E, PART 2.2 STATES IN PART "... TWO BARS MAY BE CUT EACH WAY, EACH FACE, PROVIDED THE MINIMUM RADIAL DISTANCE TO THE NEXT CUT BAR ON THE SAME FACE, IN THE SAME DIRECTION, IS AT LEAST TEN FEET." CONTRARY TO THIS, TWO VERTICAL BARS HAVE BEEN CUT ON THE NORTH FACE OF COL LINE WALL, 9" APART, THERE IS ANOTHER VERTICAL BAR CUT 8'-6 1/2" AWAY. Q LIST #1, 203. HOLD FOR ENG. DISP. 1 HOLD TAG APPLIED					
17. REPORTED BY Steve Payne	DATE 9-18-80	18. VALIDATED BY SA E. Summit	DATE 9/22/80	24. DISPOSITION CONCURRENCE	
21. ROUTING: <input checked="" type="checkbox"/> TO FIELD ENGINEERING () TO OTHERS (SPECIFY)		25. DISPOSITION RESULTS			
22. () Field Engineering Disposition <input checked="" type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering Project Engineering to evaluate. Paul Poguen 9/25/80		AUTHORIZED INSPECTOR _____ DATE _____			
23. PROJECT ENGINEERING DISPOSITION					
INVESTIGATION OF WALL ALONG COL. LINE KC INDICATES ADEQUATE STEEL PRESENT TO MEET STRUCTURAL REQUIREMENTS. (CALC. 23C.13) NO COORDINATION REQ'D. NO DWG. CHANGE REQ'D. USE AS IS. E.T.P.					
W.H.F. 10/9/80		fisher for B. Phaw 10/20/80		29. QC ACCEPTANCE James G. Fulk 11/4/80 DATE	
		DE-P. Druey 10/22/80		AUTHORIZED INSPECTOR _____ DATE _____	

C.P. 9/22/80

→ 9:30:40

P.S. bol
P.D.



WALL @ Kc LINE
 NORTH FACE - LOOKING SOUTH
 ALL REBAR ARE #11'S

● Drilled Holes
 ---- Cut Bar

POOR ORIGINAL



J. Kelleher
Contacted
9-23-80

Vin

NONCONFORMANCE REPORT

S/U NON TESTABLE
1/3 P.8
1/12/80

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 3133	20. PAGE 1 OF 3
2. UNIT(S) 1 & 2	3. DRAWING/PART NO. N/A	REV N/A	4. ITEM DESCRIPTION INITIAL CURE OF CONCRETE SPECIMENS	5. ITEM LOCATION FIELD	
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A	9. SOURCE ENG.	10. CONTRACTOR/SUPPLIER BECHTEL	
11. INSPECTION CRITERIA () DWG () SPEC () OTHER	IR NO. SC-1-05-149 NO. ASTM C-31-69	12. ASME AUTHORIZED INSPECTION REQ'D () YES () NO	13. SKETCH ATTACHED () YES () NO	14. Discovered During () Rec'g () Const () Eng () FLD	
16. NONCONFORMING CONDITION: ASTM-C-31-69 STATES IN PART THAT "THE CURING TEMPERATURE OF CONCRETE SPECIMENS BE MAINTAINED AT A TEMP. OF 60°-80° F DURING THE FIRST 24HR AFTER MOLDING." CONTRARY TO THE ABOVE, SPECIMENS CASTED ON 9-22-80 WERE MEASURED AT 57°-84°. TEST RESULTS ARE ATTACHED. "Q" LIST 1.405. NO HOLD TAGS APPLIED.					
17. REPORTED BY R. Muehle	DATE 9-23-80	18. VALIDATED BY E. Smith	DATE 9/24/80	24. DISPOSITION CONCURRENCE	
21. ROUTING: (X) TO FIELD ENGINEERING () TO OTHERS (SPECIFY)		25. DISPOSITION RESULTS			
22. () Field Engineering Disposition (X) Field Engineering Recommended Disposition to Project Engineering Field Engineering Recommends To "USE AS IS". THE CYLINDERS IN QUESTION REPRESENT THE MOST ACCURATE MEASURE OF THE CONCRETE STRENGTH. A HIGH INITIAL CURE TEMPERATURE WILL RESULT IN A HIGH EARLY STRENGTH WHEREAS A LOW INITIAL TEMPERATURE WILL YIELD A LOW EARLY STRENGTH. EITHER CONDITION SHOULD NOT PROJECT ENGINEERING DISPOSITION					
23. PROJECT ENGINEERING DISPOSITION The required strength of cylinders is 2000 p.s.i @ 90 days. The cylinder strength has been more than 2000 p.s.i @ 7 days inspite of the non conformance. The concrete used is of much higher strength than required for backfills. Hence the recommendation for disposition is "USE AS IS". specification requirement for the concrete is satisfied. WP/p.s.					
26. PERFORMED BY P. J. Leonard				DATE 11-7-80	DATE 11-7-80
AUTHORIZED INSPECTOR				DATE	DATE

V.P.
10/8/80

10/20/80
10/22/80

06-3-80
10-3

BLOCK 22 CONTINUED

EFFECT THE OVERALL STRENGTH OF THE CONCRETE. THE CONCRETE IN QUESTION WAS USED FOR CONCRETE BACKFILL WHICH ONLY REQUIRES 2,000 PSI IN 90 DAYS PER SPECIFICATION C-230 (9). THE 7 DAY BREAKS WERE 2960 PSI AND 2920 PSI WHICH IS WELL ABOVE 2000 PSI REQUIRED. THE CONCRETE USED WAS C-1 WHICH IS A 4,000 PSI CONCRETE.

Paul Soguen
10/2/80



POOR ORIGINAL

Page 3 OF 3 P.D. 10/3/80



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 07220
REPORT OF CONCRETE CYLINDERS

DATE ACCEPTANCE	DATE
CYRICAL NUMBER	FILE NUMBER

4. IDENTIFY (IDENTIFICATION) DG 1632.0; c DATE PLACED 9-22-80

1. PLACEMENT LOCATION Diesel Generator

PLANT DATA Allied Concrete Products CEMENT BRAND AND TYPE Aetna Type I

TYPE C-1 CLASS I YES NO 4000 PSI AT 90 DAYS

TEST DATA AT BATCH PLANT Yield: 27.57

TEST NO. 40297 TRUCK NO. 16 TIME OF MIXING 0955 HOURS AT 9 TARGET INITIALS Rm

1. TEMPERATURE 5 INCHES 5.2 UNIT WEIGHT 145-80 TEMP CONCRETE 70 TEMP AIR 80

2. WATERSOLUBLE SOLIDS 1.5 TO 1.1 STONE 1 N/A WATER-CEMENT RATIO 47 MAX. 49 ACT.

3. INITIAL CURING N/A TO N/A 4. STRENGTH N/A AT N/A HRS. INITIALS N/A

TEST DATA AT PLACEMENT

TEST NO. 40297 TRUCK NO. 16 TIME OF TESTING 1055 HOURS AT 9 TARGET 1055 HRS.

1. TEMPERATURE 33.4 INCHES 3.4 TEMP CONCRETE 70 TEMP AIR 68 INITIALS GW

2. INITIAL CURING 57 TO 84 3. STRENGTH 9-23-80 AT 0913 HRS. INITIALS RB

338 3-5-81 ASTM-C-3-71

17. SPECIMEN IDENTIFICATION	18. DATE MOULDED	19. DATE TESTED	20. AGE	21. TOTAL LOAD IN POUNDS	22. ACTUAL CYL. DIAM.	23. ACTUAL CYL. AREA	24. CORE		25. STRENGTH PSI
							26. NO. OF SPICES	27. NO. OF CORES	
4740E 9511	9-22-80	9-29-80	7						
9512			7						
9513		10-20-80	28						
9514			28						
9515		12-21-80	90						
4740E 9516	9-22-80		90						

10. STANDARD CYLINDER C-12 C-16 C-20 OTHER

11. MADE BY TESTED BY COVERED BY COVERED BY OR REP

LABORATORY SUPERVISOR _____ DATE _____

* TYPE OF BREAKS 1 = CONE, MORTAR FAILURE 2 = CONE, AGGREGATE FAILURE 3 = SHEAR, MORTAR FAILURE 4 = SHEAR, AGGREGATE FAILURE 5 = OTHER



discussed with A. Kilgreek

NONCONFORMANCE REPORT (SIU # 1288)

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 3141	20. PAGE 1 OF 1
2. UNITS 1	3. DRAWING/PART NO. 00-550-01-BS	4. ITEM DESCRIPTION 1/4" x 40" LONG FOUNDATION ANCHOR BOLT FOR DIESEL GEN. # 19-12		5. ITEM LOCATION BLDG 4 BAY # 1	
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART N/A	9. SOURCE CONSTRUCTION	10. CONTRACTOR/SUPPLIER N/A	
11. INSPECTION CRITERIA () DWG (X) SPEC () OTHER	IR NO. M-200-165-12	12. ASME AUTHORIZED INSPECTION RECORD NO. M-018	13. SKETCH ATTACHED () YES (X) NO	14. Discovered During () Rec'g () Const () Test	15. Equip. Furnished By () Client (X) Eng () FLD
16. NONCONFORMING CONDITION: 1 1/4" DIAMETER ANCHOR BOLT FOR DIESEL GENERATOR # 19-12 HAS THREAD DAMAGE IN AN AREA 1 1/2" LONG BEGINNING 3" IN FROM ONE END. ALSO THERE IS A SMALL AMOUNT OF CONCRETE ON THE THREADS IN THE SAME AREA. (REFERENCE VENDOR DWG. # 7220-M18-180-1). Q-LIST NO 4.512			24. DISPOSITION CONCURRENCE rework repair use as is		
17. REPORTED BY Richard W. Malaba 9-23-80			18. VALIDATED BY D. J. Smith 9/29/80.		
21. ROUTING: (X) TO FIELD ENGINEERING () TO OTHERS (SPECIFY)			25. AUTHORIZED INSPECTOR CONCRETE HAS BEEN REMOVED FROM THE THREADS. USE AS-15 PER BLOCK # 23 DISPOSITION F. W. Malaba 11/29/80		
22. () Field Engineering Disposition (X) Field Engineering Recommended Disposition to Project Engineering REMOVE CONCRETE FROM THE THREADS BY WIRE BRUSHING. THE DAMAGE TO THE THREADS IS NOT A NON-CONFORMING CONDITION AS IT IS PRESENT IN THE AREA NOT ENGAGED BY ANCHOR BOLT NUTS. CONSEQUENTLY ANCHOR BOLT FUNCTION IS NOT AFFECTED. (M) Broken date 10-9-80			26. AUTHORIZED INSPECTOR DATE		
23. PROJECT ENGINEERING DISPOSITION INSPECTION HAS SHOWN THAT THE THE DAMAGED PORTION OF THE THREADS WILL NOT BE ENGAGED BY THE ANCHOR BOLT NUTS AND THE EXTENT OF DAMAGE DOES NOT INFRINGE UPON THE ROOT DIAMETER OF THE BOLT. THE CONCRETE IS TO BE REMOVED FROM THE THREADS WITH A WIRE BRUSH. PROJECT ENGINEERING CONCURS WITH FIELD ENGINEERING TO 'USE AS 15'. SEE RE-M-839. Richard E. Shepherd 10/24/80 NO DRAWING CHANGE RE-2512-80 10-22-80			26. DC ACCEPTANCE DATE		

10/13/80

POOR ORIGINAL


NONCONFORMANCE REPORT

Non-testable

1. PROJECT NAME MIDLAND UNITS 1 & 2		JOB NO. 7220		19. NO. 3143	20. PAGE 1 OF 2		
2. UNIT(S) 1 & 2	3. DRAWING/PART NO. N/A	REV N/A	4. ITEM DESCRIPTION CUT REBAR ALLOWANCE EXCEEDED	5. ITEM LOCATION Aux Bldg. E.L. 5B41-0" SLAB 6'-9 1/2" EIB. 9'-1'-6" N10			
6. SPEC NO. C-306(a)	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A		9. SOURCE CONST.	10. CONTRACTOR/SUPPLIER FIELD N/A 9/25/80		
11. INSPECTION CRITERIA () DWG (X) SPEC () OTHER		IR NO. C-1.60-290 NO. C-306	12. ASME AUTHORIZED INSPECTION REQ'D () YES (X) NO	13. SKETCH ATTACHED (X) YES () NO	14. Discovered During () Rec'g (X) Const () Test	15. Equip Furnished By () Client () Eng (X) FLD	
16. NONCONFORMING CONDITION: WHILE DRILLING FOR LARGE PIPE HANGER (WT-8-32) 12" 2HBC-141-H7, A #5 N1S REBAR WAS ENCOUNTERED AND CUT IN EXCESS OF THAT ALLOWED PER SECTION 2.5 OF SPEC C-306, APPENDIX D, SEE PAGE 2 OF THIS NCR FOR LOCATION. HOLD FOR ENGINEERING DISPOSITION, "Q" LISTED 1.203, One hold tag applied.				24. DISPOSITION CONCURRENCE			
				rework	reject	repair	use as is
				J. P. Wilner 10/3/80 PROJECT FIELD ENGINEER DATE M. Elmer for L.H. CURTIS 10/23/80 PROJECT ENGINEER DATE S. G. Smith 11-7-80 PROJ CONSTR QC ENGINEER DATE AUTHORIZED INSPECTOR DATE			
17. REPORTED BY BRIAN OLOHAM	DATE 9/25/80	18. VALIDATED BY S. G. Smith	DATE 9/29/80	25. DISPOSITION RESULTS			
21. ROUTING: (X) TO FIELD ENGINEERING () TO OTHERS (SPECIFY)							
22. () Field Engineering Disposition (X) Field Engineering Recommended Disposition to Project Engineering							
PROJECT ENGINEERING TO EVALUATE AND ADVISE.							
				L.P. Wilner 10-3-80			
23. PROJECT ENGINEERING DISPOSITION							
3 TOP BARS WHICH HAVE BEEN CUT ARE TEMPERATURE BARS. THE REMAINING REBARS ARE ADEQUATE FOR TEMPERATURE & SHRINKAGE REQUIREMENTS. (CALC 23 C. 3) NO COORDINATION REQUIRED.							
ETB. JAP P. Pruevy-QE-10/22/80				26. QC ACCEPTANCE James G. Seach 11/4/80 QC ENGINEER DATE AUTHORIZED INSPECTOR DATE			

C-306
10-5-80

P.S.
10-5-80



SLAB @ (6.9) & (D) EL. 584'-0"
Rm 129

LEGEND

- - CUT REBAR
- - DIRECTION OF BAR
- ALL BAR NEAR FACE U.N.D.
- SKETCH NOT TO SCALE

REF: Cut Rebar Dings FSK-CA-117, SH 136A, RS

POOR ORIGINAL



Discussed with:
J. Adams

NONCONFORMANCE REPORT S/u # IAEA and QAEA

1. PROJECT NAME Midland		JOB NO. 07220		19. NO. 3158	20. PAGE / OF 1
2. UNIT(S) 1+2	3. DRAWING/PART NO. 7220-M118B-92-2	REV N/A	4. ITEM DESCRIPTION Rust and Corrosion in valves	5. ITEM LOCATION R/B #142 (see block 16)	
6. P.O. OR SPEC NO. 7220-M118B	7. SERIAL NO. R1022 NT-84	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A	9. SOURCE Vendor	10. CONTRACTOR/SUPPLIER Lockwell International	
11. INSPECTION CRITERIA <input type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER	IR NO. H304 rev 13	12. ASME AUTHORIZED INSPECTION REQ'D <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input type="checkbox"/> Rec'g <input type="checkbox"/> Const <input checked="" type="checkbox"/> Test	15. Equip Furnished By <input type="checkbox"/> Client <input checked="" type="checkbox"/> Eng <input type="checkbox"/> FLD
16. NONCONFORMING CONDITION: Valves 2XV-3966 AIP (SIN: NT-84; 439-3-44, Elev 622'; 139°A-Z; 2ELB-1; P1-30-M639-B-4a) and 1XV-3866 BIP (SIN: NT-20; 438-3-60; Elev 622'; 213°A-Z; 1ELB-2; P1-30-M638-13-4a) were found to have extensive corrosion, rust and scaling of the valve internals and piston sleeves. (Values were being disassembled per make instructions 7220-M118B-92-2). Condition of valve is indeterminate Q list 4.384 and 4.394. Hold for Engineering Disposition; & Hold Tag Applied					
17. REPORTED BY R. Conrad		DATE 10/7/80		18. VALIDATED BY G. Sommet	
21. ROUTING: <input checked="" type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)		DATE 10/8/80			
22. <input checked="" type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering Valves are to be disassembled by construction under manufacturer's direction and representative, inspected by manufacturer's representative. Valves will then be reworked, cleaned, and reassembled under the direction of the manufacturer's representative. (JRA) Submittal 10-23-80					
23. PROJECT ENGINEERING DISPOSITION					
24. DISPOSITION CONCURRENCE					
rework		reject	repair	use as is	
10/24/80				10/24/80	
PROJECT ENGINEER G. Sommet 10/27/80					
PROJECT ENGINEER DATE					
AUTHORIZED INSPECTOR DATE					
25. DISPOSITION RESULTS Under the direction of Rockwell Int's Vendor Rep. Mr. Al Crumbar The above referenced valves were disassembled, cleaned using wire brushes, acetone, and energy cloth; then reworked visual inspection after the cleaning should that no deterioration exists were found. 11/18/80 REF: P1-30-M635-13-4A 79574 P1-30-M639-13-13-4A 79569					
26. DC ACCEPTANCE					
DC ENGINEER DATE G. Sommet 11/18/80					
AUTHORIZED INSPECTOR DATE G. Sommet 11/18/80					

POOR ORIGINAL

FIELD CONTACT: LARRY MORRIS NONCONFORMANCE REPORT

S.U. - Non-TESTABLE

1. PROJECT NAME MIDLAND 1 & 2		JOB NO. 7220		19. NO. 3167	20. PAGE 1 OF 4	
2. UNIT(S) UNIT #1	3. DRAWING/PART NO. N/A	REV N/A	4. ITEM DESCRIPTION HORIZONTAL TENDON H32-C30	5. ITEM LOCATION CONT. #1 EL. 485' 6" TRUSS #3 TO TRUSS #2		
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A	9. SOURCE CONSTRUCTION	10. CONTRACTOR/SUPPLIER N/A		
11. INSPECTION CRITERIA () DWG (X) SPEC () OTHER		IR NO. C-9.10-211 NO. C2-146-12, REV 3	12. ASME AUTHORIZED INSPECTION REQ'D () YES (X) NO	13. SKETCH ATTACHED (X) YES () NO	14. Discovered During () Rec'g (X) Const () Test	15. Equip. Furnished By () Chem (X) N/A () FLD
16. NONCONFORMING CONDITION: POST-TENSIONING FIELD INSTALLED MANUAL STATES IN SECTION 5.3. J. 2. DOUBLE END STRESSING, "ONCE THE SPACER AREA IS APPROXIMATELY EQUALIZED, BOTH JACKS ARE PUMPED TO THE PRESSURE INDICATED ON THE STRESSING CARD." ALSO SECTION 5.3. J. 5. "COMPARE THE SUM OF LINE #10 WITH THE SUM OF LINE #1. IF THEY DIFFER, THE DIFFERENCE MUST BE WITHIN ±5% OF THE TOTAL CALCULATED ELONGATION			24. DISPOSITION CONCURRENCE rework reject repair use as is J. Bolt 10/30/80 PROJECT FIELD ENGINEER DATE R. Smith 10/30/80 PROJECT ENGINEER DATE PROJ CONSTR QC ENGINEER AUTHORIZED INSPECTOR DATE			
17. REPORTED BY Michael Stark 10/10/80	DATE	18. VALIDATED BY E. Smith 10/13/80	DATE	25. DISPOSITION RESULTS TENDON REWORKED ON C-9.20-10. M. Stark		
21. ROUTING: (X) TO FIELD ENGINEERING () TO OTHERS (SPECIFY)						
22. (X) Field Engineering Disposition (X) Field Engineering Recommended Disposition to Project Engineering F.P. 10/2/80 F.P. 10/31/80						
THE TENDON PRESENTLY LOCATED IN VOID H32-C30, WHICH IS STRESSED BUT NOT GREASED, IS REJECTED. THE TENDON SHALL BE DE-TENSIONED AND REMOVED. THE LIFT-OFF FORCE SHALL BE MEASURED PRIOR TO DE-TENSIONING.						
23. PROJECT ENGINEERING DISPOSITION J.E. Mow 10/30/80 Z.P. Walker 10/30/80						
SEE PAGE 5 FOR DISPOSITION AVD 11/3/80						
26. QC ACCEPTANCE Michael Stark 11/9/80 QC ENGINEER DATE AUTHORIZED INSPECTOR DATE						

Block #16 Cont'd -

AS SHOWN AT THE BOTTOM OF THE STRESSING CARD. " CONTRARY TO THIS, A) A 650 PSI MEASUREMENT WAS ^{NOT} TAKEN, INSTEAD A 100 PSI READING WAS RECORDED. B) THE CALCULATED DIFFERENCE (15.25") WAS OUTSIDE THE ESTABLISHED $\pm 5\%$ RANGE (16.15" TO 17.85") BY 0.9".
HOLD FOR ENGR. DISPOSITION. R-LIST #1.107. 1 HOLD TAG(S) APPLIED.

BLOCK 22 REVISED: INFORMATION GAINED DURING DE-TENSIONING OF TENDON H32-030 ON 10/30/80 AS PER THE ORIGINAL DISPOSITION IN BLOCK 22 HAS SHOWN THAT THIS TENDON CAN BE REWORKED TO ELIMINATE THE NON-CONFORMING CONDITION RATHER THAN REJECT THE TENDON.

THE FIELD RECOMMENDS THAT THE TENDON BE RE-STRESSED USING THE INFORMATION GIVEN ON THE ORIGINAL STRESSING CARD EXCEPT FOR THE LOCKOFF PRESSURE. THE LOCK-OFF SHOULD BE ESTABLISHED AT THE VALUES MEASURED PRIOR TO DE-STRESSING WITH A TOLERANCE RANGE OF MINUS 0% TO PLUS 5% OF THE PRESSURE GAUGE READINGS. THEREFORE, THE SHOP END LOCK-OFF PRESSURE SHALL BE 4100 PSI (MINIMUM) TO 4300 PSI. AND THE FIELD END LOCK-OFF WILL BE 4250 PSI (MINIMUM) TO 4450 PSI. A NEW STRESSING CARD SHALL BE FILLED OUT AND THE TENDON SHALL BE GREASED WITHIN 10 DAYS OF THIS RE-STRESSING SO THAT 30 DAYS IN THE STRESSED CONDITION WITHOUT GREASING IS NOT EXCEEDED.

J.E. Morris 10/31/80

Paul Beggs 11/31/80

TENDON STRESSING CARD

H 32- 30

1400 T D GEON 8779,80,83,8DATE 10/10/80

45T-365

MIDLAND UNIT #1

TENDON LOCATION _____

JOB NO. _____

JOB _____

DO NOT EXCEED 80% OF ULT
 1602 KIPS ~~4050~~ PSI
 4771 (4150)

LINES IN PARENTHESIS () FOR
 STAGE STRESSING ONLY

JACK NO. 8783
 GAUGE NO. N-286
 END 21X

JACK NO. 8784
 GAUGE NO. N-251
 END 312

PAGE 3 of 4
 NCR #3167

	PSI	ELONGATION	PSI	ELONGATION
1. CALCULATED ELONGATION OVER 2000 PSI	650 PSI *****	8.50	650 PSI *****	8.50
2. PRIOR TO STRESSING	<u>650* (1000)</u>	<u>0.90</u>	<u>650* (1000)</u>	<u>.85</u>
3. 3500 TO 4000 PSI (OR FULL RAM EXTENSION)	_____	_____	_____	_____
4. (MEASURED 1ST STAGE ELONGATION) (LINE 3 MINUS LINE 2)	_____	_____	_____	_____
5. (NEW LIFT OFF - SAME PSI AS LINE 3)	_____	_____	_____	_____
6. (FULL RAM EXTENSION)	_____	_____	_____	_____
7. (MEASURED 2ND STAGE ELONGATION) (LINE 6 MINUS LINE 5)	_____	_____	_____	_____
8. (NEW LIFT OFF - SAME PSI AS LINE 6) <u>4771 (4150)</u>	_____	_____	_____	_____
9. OVERSTRESS <u>1602</u> KIPS <u>4002</u> PSI <u>4750</u>	<u>4750</u>	<u>7.85</u>	<u>4750</u>	<u>9.15</u>
10. TOTAL MEASURED ELONGATION (4+7+9) LINE 9 MINUS LINE 2 (9-8+7+4)	_____	<u>6.95</u>	<u>8.30</u>	_____
11. LOCKOFF <u>1402</u> KIPS <u>4220</u> PSI TO <u>4430</u> PSI <u>4300</u>	_____	_____	<u>4250</u>	_____

REMARKS (1) wire pulled for length verification
 30' Fuler gauge was used to check height
 Lift off was good

FOREMAN _____

O.C. INSPECTOR Kathy Dunsen DATE 10/10/80
Mike Stark 10/10/80

SHIMS 4, 2, 1, 1/8

BUSHING SC-280

BRG. PLATE FR-29

TENDON END PROTECTED X


FORM 780.67-60 FEB. 1979 **Inryco**
 an Inland Steel company

*NCR WRITTEN DENOTING 1000 PSI READINGS TAKEN IN PLACE OF 650 PSI READING,
 5% RANGE (COMPARE LINE #10 WITH LINE #1) NOT MET. MS 10/10/80

BUTTONHEAD OR WIRE FAILURES AFTER STRESSING

TENDON NO. H32-03c

BECHTEL
PAGE 4 of 4
NCR#3167



RM 106

ANCHOR HEAD I.D. MARK
-SHOP ANCHOR HEAD - MM 132

BUTTONHEAD NUMBER	LOCATION OF FAILURE		TYPE OF FAILURE	REMARKS
	SHOP END	FIELD END		
169		X	N/A	WIRE PULLED FOR LENGTH VERIFICATION.
97	X		N/A	WIRE PULLED FOR LENGTH VERIFICATION.

Q.C. ENGINEER Mike Stark

BLOCK 23:

PROJECT ENGINEERING CONCURS WITH FIELD ENGINEERING'S PROPOSED DISPOSITION TO REWORK TENDON H32-030. THE TENDON WILL BE RESTRESSED AND THE INITIAL ELONGATION MEASUREMENT (LINE 2 ON STRESSING CARD) SHALL BE MADE AT 650 PSI, THEREBY ELIMINATING THE NONCONFORMING CONDITION.

AT EACH END, LOCK OFF WILL BE ESTABLISHED AT THE VALUES MEASURED DURING THE DESTRESSING OPERATION ON 10-30-80 AND SHALL BE WITHIN THE RANGES SPECIFIED IN BLOCK 22 OF THIS NCR. THIS METHOD OF STRESSING IS CONSISTENT WITH THE PROCEDURE FOR RESTRESSING PREVIOUSLY STRESSED TENDONS AS DESCRIBED BY SPEC. C-99(Q).

A NEW STRESSING CARD SHALL BE FILLED OUT AND THE TENDON SHALL BE GREASED WITHIN TEN DAYS OF THE FINAL STRESSING. THUS THE TENDON WILL NOT EXCEED THIRTY DAYS IN THE STRESSED CONDITION WITHOUT BEING GREASED (A TENDON MAY BE GREASED UP TO 30 DAYS AFTER STRESSING WITH THE APPROVAL OF PROJECT ENGINEERING AS PER SPEC. C-87(Q)).

NO DWG/SPEC REVISION REQUIRED
NO COORDINATION REQUIRED

Alan V. Dausman^{JWD} 11/3/80
REM C-2847



NONCONFORMANCE REPORT (CONT'D)

20. PAGE 6 OF 6

19. NCR NO. 3167

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
X			
<i>[Signature]</i>		11/4/80	
PROJECT FIELD ENGINEER		DATE	
<i>[Signature]</i>		11/4/80	
PROJECT ENGINEER		DATE	
<i>[Signature]</i>		11/4/80	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

Corrected Copy



NONCONFORMANCE REPORT S/U MONTESTABEE

1. Project Name MIDLAND UNITS 182		Job No. 07220		19. No. 3169	20. Page 1 of 2
2. Unit(s) AUY	3. Drawing/Part No. E607sh.2	Rev 0	4. Item Description CROSS FLANGE WELDING	5. Item Location SEE BLOCK 16	
6. P.O. Or Spec No. N/A	7. Serial No. N/A	8. Replacement Part P/N N/A REV N/A SER NO. N/A	9. Source CONJ.	10. Contractor/Supplier N/A	
11. Inspection Criteria <input checked="" type="checkbox"/> DWG <input type="checkbox"/> SPEC <input type="checkbox"/> OTHER NO. E42 REV. 46		12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
16. Nonconforming Condition: E42 REV 46 SH. 306A PROVIDES GUIDELINES FOR CROSS-FLANGE WELDING OF TYPE 14-16 CONDUIT SUPPORTS. PARAGRAPH (C) GIVES A MAXIMUM WELD LENGTH OF 2 1/2" INCHES WHEN WELD DOES NOT EXTEND TO THE EDGE OF THE FLANGE.		14. Discovered During <input type="checkbox"/> MEC <input type="checkbox"/> CONST <input type="checkbox"/> TEST <input type="checkbox"/> CLIENT <input type="checkbox"/> ENG <input type="checkbox"/> FLD		15. Equip Furnished By <input type="checkbox"/> CLIENT <input type="checkbox"/> ENG <input type="checkbox"/> FLD	
17. Reported By D.C. Miller		Date 10-14-80		24. Disposition Concurrence	
21. Routing <input checked="" type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)		22. <input checked="" type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering		25. Disposition Results "Use as is"	
23. Project Engineering Disposition Based on evaluation of the relative size of weld to member thickness, location of weld, and state of stress on the member, project engineering has determined the non-conforming condition to be acceptable and recommends to "use as is." SLC Bell 10/31/80		26. DC Acceptance D.C. Miller DC ENGINEER		DATE 11-11-80	
No. Dwg./Spec. change required		DRVC generated by Resident Engineering Ref. REMC2844		AUTHORIZED INSPECTOR	
No COORDINATION REQ'D.		CALC 29C		DATE	
25 10-31-80		JCH-10-31-80		DATE	
USE AS IS		10/14/80		DATE	
10/31/80		10/31/80		DATE	
10/31/80		10/31/80		DATE	

KC
10/31/80
10/31/80



Corrected Copy

BLOCK 16 CONT.


		WELD LENGTH IN INCHES FROM NORTH END OF BEAM									
		WELD	SPACE	WELD	SPACE	WELD	SPACE	WELD	SPACE	WELD	SPACE
EAST SIDE	3/4	2	3/4	3/4	1	2 5/8	1	2 5/8	1	2 5/8	3/8
WEST SIDE	1/2	2 1/2	1	2 1/4	1	2 3/8	7/8	2 5/8	7/8	2 5/8	1/2

THIS SUPPORT IS LOCATED ON E LINE 67' EAST OF G.9 IN ROOM 124 OF HUY BLDG. FLOOR EL. 584'.
SUPPORT IS ON CEILING BEAM. SUPPORTS CONDUIT NO. 2B)B004

Q. LIST NO. 3.006

1 HOLD TAG APPLIED

HOLD FOR ENGINEERING DISPOSITION



NONCONFORMANCE REPORT START UP CODE: INDETERMINATE

1. PROJECT NAME MIDLAND		JOB NO. 07220		19. NO. 3185	20. PAGE 1 OF 1		
2. UNIT(S) IND.	3. DRAWING/PART NO. NA	REV NA	4. ITEM DESCRIPTION 1 piece Junction Box Top panel	5. ITEM LOCATION QC HOLD AREA WAREHOUSE I			
6. P.O. OR SPEC NO. F46293 Q	7. SERIAL NO. NA	8. REPLACEMENT PART P/N NA REV _____ SER NO. _____		9. SOURCE SUPPLIER	10. CONTRACTOR/SUPPLIER BUNKER-RAMO CORP.		
11. INSPECTION CRITERIA <input type="checkbox"/> DWG <input checked="" type="checkbox"/> SPEC <input type="checkbox"/> OTHER		IR NO R-1.00-13770 NO E-20 REV 1	12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input checked="" type="checkbox"/> Rec'g <input type="checkbox"/> Const <input type="checkbox"/> Test	15. Equip Furnished By <input type="checkbox"/> Client <input type="checkbox"/> Eng <input checked="" type="checkbox"/> FLD	
16. NONCONFORMING CONDITION: Purchase Order 7220-F-46293Q requires a Certificate of Conformance as quality verification documentation submittal. Contrary to this, no certificate of conformance has been received for Purchase Order item number 1, Junction box top panel. Part number 50021815-49. Q number is 3.002. Hold Tag applied. Hold pending final disposition				24. DISPOSITION CONCURRENCE			
				rework	reject	repair	use as is
				Doc			
				John Kramer		11/3/80	
				PROJECT FIELD ENGINEER		DATE	
				John Kramer		11/10/80	
				PROJECT ENGINEER		DATE	
				PROJ CONSTR QC ENGINEER		DATE	
				AUTHORIZED INSPECTOR		DATE	
17. REPORTED BY John Kramer		DATE 10/28/80		18. VALIDATED BY John Kramer		DATE 10/28/80	
21. ROUTING: <input checked="" type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)		25. DISPOSITION RESULTS Documentation received, reviewed and accepted John Kramer 11-11-80					
22. <input checked="" type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering		26. <input checked="" type="checkbox"/> ACCEPTANCE John Kramer 11-11-80 QC ENGINEER DATE					
23. PROJECT ENGINEERING DISPOSITION Procurement supervisor to secure proper documentation. John Kramer 31 Oct 80		AUTHORIZED INSPECTOR DATE					



STEVE HARVEY

NONCONFORMANCE REPORT

alab
S/U CODE INDETERMINATE

1. PROJECT NAME MIDLAND		JOB NO. 7220		19. NO. 3197	20. PAGE 1 OF 1																								
2. UNIT(S) INDETERMINATE	3. DRAWING/PART NO. N/A	REV N/A	4. ITEM DESCRIPTION A-307 HEX HEAD BOLTS	5. ITEM LOCATION WAREHOUSE #1																									
6. P.O. OR SPEC NO. F-47860	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N _____ REV N/A SER NO. _____		9. SOURCE SUPPLIER	10. CONTRACTOR/SUPPLIER NORTH CENTRAL FASTENERS																								
11. INSPECTION CRITERIA <input type="checkbox"/> DWG <input type="checkbox"/> SPEC <input checked="" type="checkbox"/> OTHER		IR NO. R-1-00-13962	12. ASME AUTHORIZED INSPECTION REQ'D <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	13. SKETCH ATTACHED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	14. Discovered During <input checked="" type="checkbox"/> Rec'g <input type="checkbox"/> Const <input type="checkbox"/> Test	15. Equip Furnished By <input type="checkbox"/> Client <input type="checkbox"/> Eng <input checked="" type="checkbox"/> MFLD																							
16. NONCONFORMING CONDITION: ASTM A-307 REQUIRES THAT THE BOLT HEADS SHALL BE MARKED TO IDENTIFY THE MANUFACTURER. CONTRARY TO THE ABOVE A SAMPLE SIZE-80 OUT OF 2500 (5/16" X 3" HEX HEAD BOLTS) RECEIVED ON AEO-13962 WERE FOUND WITH NO MARKINGS. LEAVING THE STATUS OF THE MATERIAL INDETERMINATE. HOLD FOR ENGINEERING DISPOSITION. 'Q' NUMBER IS INDETERMINATE. ONE (1) HOLD TAG APPLIED TO THE NON-COMFORMING ITEM.																													
17. REPORTED BY Skanchewala DATE 11/4/80			18. VALIDATED BY E. Smith DATE 11-5-80																										
21. ROUTING: <input type="checkbox"/> TO FIELD ENGINEERING <input type="checkbox"/> TO OTHERS (SPECIFY)			24. DISPOSITION CONCURRENCE																										
22. <input checked="" type="checkbox"/> Field Engineering Disposition <input type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering			<table border="1"> <tr> <td>rework</td> <td>reject</td> <td>repair</td> <td>use as is</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">PROJECT ENGINEER Skanchewala</td> <td>DATE 11/14/80</td> </tr> <tr> <td colspan="3">PROJECT ENGINEER E. Smith</td> <td>DATE 11-18-80</td> </tr> <tr> <td colspan="3">PROJECT CONSTR QC ENGINEER</td> <td>DATE</td> </tr> <tr> <td colspan="3">AUTHORIZED INSPECTOR</td> <td>DATE</td> </tr> </table>			rework	reject	repair	use as is					PROJECT ENGINEER Skanchewala			DATE 11/14/80	PROJECT ENGINEER E. Smith			DATE 11-18-80	PROJECT CONSTR QC ENGINEER			DATE	AUTHORIZED INSPECTOR			DATE
rework	reject	repair	use as is																										
PROJECT ENGINEER Skanchewala			DATE 11/14/80																										
PROJECT ENGINEER E. Smith			DATE 11-18-80																										
PROJECT CONSTR QC ENGINEER			DATE																										
AUTHORIZED INSPECTOR			DATE																										
Reject Material and Return to Vendor.			25. DISPOSITION RESULTS																										
R.P. Wilbur 11-13-80			MATERIAL RETURNED TO VENDOR ON SHIPPING NOTICE # 7220-13006.																										
23. PROJECT ENGINEERING DISPOSITION			Skanchewala 11/18/80																										
			26. QC ACCEPTANCE																										
			Skanchewala DATE 11/18/80																										
			QC ENGINEER																										
			AUTHORIZED INSPECTOR																										
			DATE																										



Alab

NONCONFORMANCE REPORT

SW Indeterminate

1. PROJECT NAME Midland		JOB NO. 7220		19. NO. 3198	20. PAGE 1 OF 1
2. UNIT(S) 1 & 2	3. DRAWING/PART NO. N/A	4. ITEM DESCRIPTION Component Support Material		5. ITEM LOCATION Standish	
6. P.O. OR SPEC NO. 47349(a) Rev. 2	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A	9. SOURCE Bechtel	10. CONTRACTOR/SUPPLIER Carbon Steel Products	
11. INSPECTION CRITERIA () DWG () SPEC (X) OTHER	IR NO. N/A	12. ASME AUTHORIZED INSPECTION REG'D () YES (X) NO	13. SKETCH ATTACHED () YES (X) NO	14. Discovered During M Rec'g () Const () Test	15. Equip Furnished By () Client () Eng (X) FL D
16. NONCONFORMING CONDITION: NF 2130 requires that Class 2 impact tested material be supplied by a manufacturer with an approved NA 3700 quality program. Contrary to this, Phoenix Steel Corporation of Claymont, Delaware (material manufacturer for Carbon Steel Products) is not qualified by ASME or Bechtel for an NA 3700 quality program. One hold tag applied. A-list number indeterminate. Hold prod. final disposition					
17. REPORTED BY James McGee		DATE 11-4-80	18. VALIDATED BY D. E. Smith		DATE 11-5-80
21. ROUTING: (X) TO FIELD ENGINEERING () TO OTHERS (SPECIFY)					
22. () Field Engineering Recommended Disposition to Project Engineering					
23. PROJECT ENGINEERING DISPOSITION					
24. DISPOSITION CONCURRENCE					
rework	reject	repair	use as is		
PROJECT FIELD ENGINEER		PROJECT ENGINEER		PROJ CONSTR QC ENGINEER	
PROJECT ENGINEER		AUTHORIZED INSPECTOR		DATE	
25. DISPOSITION RESULTS					
26. QC ACCEPTANCE					
QC ENGINEER				DATE	
AUTHORIZED INSPECTOR				DATE	

QUALITY ACTION REQUEST

cc: H. Leonard
W. Bird
D. Miller

AI: P-022

From: M. A. Dietrich 1
Site O.A. Job 7220

To: L. H. Curtis 2 Control Document ref.: 7220 3 QAR Ident. No.: 4
M-326 & M-209 SD-347

Action Requested: 5
CPCo Letter 283FQA79 dated 8/22/79 J. Corley to L. Dreisbach addresses the hanger installation problem where welding is done across vertical center lines of structural building framing. It is requested therein that BPCo formulate and implement a program to purge contradictory information from all affected hanger drawings. Bechtel responsive communications, L. H. Curtis to L. A. Dreisbach, 10/19/79, TWX L. H. Curtis to L. E. Davis 11/9/79, L. A. Dreisbach to J. Corley 11/8/79, and L. E. Davis to L. H. Curtis 12/4/79, cover the subject requirements and discuss disposition of the problem.

Corrective action has not been taken as requested by CPCo letter 283FQA79.

(Continued on page 2 of 2)

Signature: *[Signature]* 6 Date: 7 Reply Requested by: 8
11/14/80 12/1/80

Reply: *[Signature]* 9

CONSUMERS POWER COMPANY
DEFINITE
NOV 13 1980
FIELD QUALITY ASSURANCE
MIDLAND

Signature: 10 Date: 11

Action Verified: 12 Date: 13

QAR SD-347, AI: P-022
To: L. H. Curtis
Page 2 of 2.

ACTION REQUESTED: (1) Review the content of the referenced communications.
(2) Determine the area and department responsibility. (3) Formulate
and implement the program as initially requested, or resolve the problem
in another mutually acceptable manner.

QUALITY ACTION REQUEST

D. S. Turnbull
B. Marquaglio
D. Miller

AI: P-025

From: M. A. Dietrich	Site Q.A.	Job 7220	①
To: L. H. Curtis	② Control Document ref.: 7220-G-33 (Q) Rev 13	③ QAR Ident. No.: SD-348	④
Action Requested: It is assumed, by interpretation, that Control Document G-33, "General Quality Assurance Requirements for 'Q' Listed Materials/Shelf Items Listing and Special Service Items" is not regulated by reference to the ASME Code Sec III Div 1, as stated in paragraph 2. It is requested that para 3.0, "Chart Codes and Definitions" be explained.			⑤
A) Sub-paragraph 3.2 - Code 2: "Material Test Reports"			
1) Is this the same as/or similar to a certified material test report?			
2) If this is a "CMTR", why is it called a MTR?			
B) Sub-paragraph 3.3 - Code 3: "Material Certificate of Compliance", states in part "A written statement, signed by a qualified and authorized party and (cont)			
Signature: <i>[Signature]</i>	⑥ Date: 11/20/80	⑦ Reply Requested by: 12/1/80	⑧
Reply: <i>[Signature]</i>			⑨
			⑩
			⑪
			⑫
Signature: _____			⑬
Date: _____			⑭
Action Verified: _____			⑮
Date: _____			⑯

Job 7220-QA-Received 11/21/80			
Log No.	File No.		
Response Req'd	Date		
QA Action Item No.			
Route	Info	Act	Comment
PQAE			
Reso. Cor.			
Elect (1)			
Elect (2)			<i>[Handwritten]</i>
Elect (3)			
Pipe/Weld			<i>[Handwritten]</i>
Inst.			
Trn Ovr			
Trend	<i>[Handwritten]</i>		
Sect.			

accompanied by additional information to substantiate the statement.

- 1) What or who is a qualified and authorized party?
- 2) What constitutes the additional information required to "Substantiate the statement?"

It is assumed that by definition, "qualified and authorized party" applies to both "Code 1" and "Code 3". Without reference to relevant sections of ASME, these requirements must be clearly stated and defined.

QUALITY ACTION
REQUEST

cc: H. Leonard
D. Miller
W. Bird

AI/859

From: M. A. Dietrich L. A. Dreisbach				①
To: E. Smith W. L. Barclay	② Control Document ref.: SF/PSP G-3.2 Rev. 4	③ QAR Ident. No.:	④ SD-234	
Action Requested: Quality Control is requested to provide provisions for identifying on a hold tag the specific item(s) that is nonconforming. This will eliminate confusion and/or mis-interpretation by construction personnel as to what a hold tag is applicable to.				⑤
				⑥
				⑦
				⑧
				⑨
				⑩
				⑪
				⑫
				⑬

Job 7220-GS. Revised 11/13/80

Log No. _____ File No. _____

Response Req'd _____ Date _____

QA Action Item No. _____

Route	Info	Act	Comments
PGAE			
Resp. Cor.			
Elect (1)			
Elect (2)			
Cvl/Mch			
Pipe/Weld			
Inst.			
Trn Ovr			
Sect.			

B/2/74

WHITE - Return to sender

CANARY - Addressee's file

PINK - Sender's file

BPC 20877
G1001649-05

QUALITY ACTION REQUEST

cc: ~~James H. Leonard~~
D. Miller
W. Bird

A. I. H-83

From: M. A. Dietrich L. A. Dreisbach		①																		
To: L. E. Davis	② Control Document ref.: QAR SD-275 (attached)	③ QAR Ident. No.: SD-299																		
Action Requested: During a follow-up verification of Project Engineering's reply the		⑤																		
following condition was noted:																				
(1) The subsequent Project Engineering disapproval of a previously approved field revision as noted on FCR C-2126 was not reflected in the current (field) revision of the reference hanger sketch No. 2-613-5-44 Rev. 5 (Sub. 6/F1).																				
(2) Current Field Engineering procedures have no provisions for controlling subsequent Project Engineering dis-approvals of previously approved field revisions by use of an FCR.																				
(3) Controlled field revisions of the referenced sketch are applicable QAR																				
Signature:	⑥ Date: 1/16/80	⑦ Reply Requested by: [Redacted] ⑧																		
Reply: Responses to "Actions Requested" (QAR-Pg. 2): (1) Memo, A. J. Boos to L. A. Dreisbach, 5/14/80, states in part, "FCR's/FCN's disapproved by Project Engineering after interim approval by the Resident are to be treated as design changes to completed work." NOTE: This is a part of Rev. 9 dated 5/22/80, to RPD 1-860(Q) which is now in use. Above referenced memo items (2) & (3) explain the review cycle of FCN's/FCR's that is and has been adequate without revision. Beyond the present issue in use. (2), (3) & (4) the A.J.Boos memo further explains the detail of the reason for the subject FCR and that the control of hanger changes is adequate.		<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td colspan="2">JSA 7220-GA-Received 11/14/80</td> </tr> <tr> <td>Log No.</td> <td>File No.</td> </tr> <tr> <td>Response Req'd</td> <td>Date</td> </tr> <tr> <td>Requested by</td> <td>Inst.</td> </tr> <tr> <td>POAF</td> <td>2/18/80</td> </tr> <tr> <td>Resp. C.</td> <td>J. Boos to L. A.</td> </tr> <tr> <td>Inst.</td> <td>Project Engineering</td> </tr> <tr> <td>Time</td> <td>3</td> </tr> <tr> <td>Sec.</td> <td>X RR</td> </tr> </table>	JSA 7220-GA-Received 11/14/80		Log No.	File No.	Response Req'd	Date	Requested by	Inst.	POAF	2/18/80	Resp. C.	J. Boos to L. A.	Inst.	Project Engineering	Time	3	Sec.	X RR
JSA 7220-GA-Received 11/14/80																				
Log No.	File No.																			
Response Req'd	Date																			
Requested by	Inst.																			
POAF	2/18/80																			
Resp. C.	J. Boos to L. A.																			
Inst.	Project Engineering																			
Time	3																			
Sec.	X RR																			
(Continued on Page 2 of 2)																				
Signature: SIGNATURES ON RESPONSE	⑩ Date: 11-10-80	⑪																		
Action Verified: [Signature]	⑫ Date: 11-10-80	⑬																		

8/2/74

WHITE - Return to sender

CANARY - Addressee's file

PINK - Sender's file

QAR SD-299
L. E. Davis
December 18, 1979
Page Two.

criteria sheets do not reflect Project Engineering's disposition on the referenced FCR.

ACTION REQUESTED:

Based on the above conditions, the following is requested:

- (1) Revise the applicable procedures to eliminate the inadequacies for controlling the use of FCRs that reject previously approved design drawings.
- (2) Ascertain the extent of the above condition by performing a documented review.
- (3) Provide Bechtel QA a copy of the results of the review.
- (4) Where similar conditions exist, re-submit the affected documents in accordance with the applicable procedure.

REPLY (Continued from Page 1 of 2)

The "Case in Point" was a request to approve an unacceptable departure from an obvious specification requirement for "grouted" anchors.

QPRR dated 4/10/80 addresses this condition as one to be resolved, (not included in the original QAR "Action Requested") prior to closure of the subject QAR. A review of the current hanger sketch verifies that the anchors were not changed but are still the initially required "grouted design."

The verification as noted above along with the review of the procedure FPD 1.000 Rev. 9 completes the action requested and therefore the QAR is closed.

QUALITY ACTION
REQUEST

cc: J. Corley H. Leonard
D. Miller
W. Bird

AI: H-104

From: ARTHUR M ^c CLURE	Job: 7220-QA-Review 11/12/80	①
To: L.H. CURTIS	Control Document ref. SPEC. 7220-M488	② ③ ④
Action Requested: WHERE BRANCH CONNECTIONS ARE WELDED INTO THE PIPING SYSTEMS OF UNITS #1 & #2, FORGED TYPE WELDING FITTINGS (SUCH AS "WELDOLETS") ARE USED.	Log No. File No. Ident. No. Response No. 319 QA Action Item No.	⑤
THE CLIENT, BECHTEL QUALITY CONTROL & QUALITY ASSURANCE HAVE DIFFERENT INTERPRETATIONS OF THE INTENT OF NOTE 5, PAGE 2 OF THE ABOVE REF. SPECIFICATION. THE ILLUSTRATIONS IN THE SPECIFICATION AND THE RELEVANT ASME SECTION III SUB-SEC. NC PARA. 3643.2 (b)1 SHOW ONLY APPLICATIONS OF STRAIGHT SIDE COUPLINGS AND PIPE SECTIONS. DUE TO THE FORM OF THE FORGED "WELDOLETS", THE WELD SHAPE AT (SEE PG 2)	POAE Resp. Co. Elect (1) Elect (2) Inst. Trend	⑥ ⑦ ⑧ ⑨
Signature: <i>[Signature]</i>	Date: 3-20-80	Reply Requested by: 4-3-80
Reply: IOM'S: L.H. CURTIS TO L.A. DREISBACH DATED (A) MAY 5, 1980 & (B) JULY 21, 1980 STATE IN PART: (A) NOTE 5 IS BEING REVISED TO READ AS FOLLOWS: WHERE USED, COMMERCIALY AVAILABLE "OLETS" SHALL BE INSTALLED IN ACCORDANCE WITH THE MANUFACTURE'S DIRECTION (B) DCN-1 DATED JULY 19, 1980 HAS BEEN ISSUED TO INCORPORATE NOTE 5 TO DRAWING M-488.		
Signature: SIGNATURES ON REF IOM'S	Date:	⑩ ⑪
Action Requested: <i>[Signature]</i>	Date: 9-19-80	⑫ ⑬

8/2/74

WHITE - Return to sender

CANARY - Addressee's file

PINK - Sender's file

POOR ORIGINAL

THE "CROTCH" AND "SKIRT" OF THE TRANSITION WILL DIFFER, THEREFORE FILLET SIZE IS NOT CONSTANT AS SHOWN IN THE REF. SPEC. ILLUSTRATIONS.

THE FOLLOWING ACTION IS RECOMMENDED:

- (1) REVISE SPECIFICATION M-488 TO SHOW OTHER THAN COUPLING TYPE BRANCH ATTACHMENTS TO INCLUDE THOSE APPROVED BY SEC III SUB SEC NC TABLE NC-3691-1, ANSI B 16.9 & NC 3643.2
- (2) DELETE NOTE 5
- (3) SHOW TEST APPROVED WELD CONFIGURATIONS AS RECOMMENDED BY THE MANUFACTURER OF SUCH FITTINGS.

REPORT OF NONCONFORMITY

1. JOB NUMBER CL-238	2. UNIT NUMBER 2	3. DATE 11-20-80	4. ITEM NAME Service Structure Tie Plates	5. ITEM NUMBER MK-355
6. VENDOR/MANUFACTURER Babcock & Wilcox		7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.		8. REJECT TAG NUMBER 551
9. PROCEDURE NUMBER FCP #64		12. PRIOR REPORT OF NONCONFORMITY? N/A		
10. SPECIFICATION NUMBER FS-III-1C		11. DRAWING NUMBER 196893E, Rev. 0		
13. DESCRIPTION OF NONCONFORMITY The tie plates on service structure platform are installed incorrectly. They are 180° out of rotation as required by drawing. It appears that they were inadvertently installed & inspected per Sketch #1 attached to FCP #64. This sketch is included in the FCP for alignment only and was not intended to be used for the orientation of tie plates. Rev 11-20-80				
14. REPORTED BY <u>RW Shyne</u> NAME DATE 11-20-80		15. VERIFIED BY <u>RW Shyne</u> NAME DATE 11-20-80		16. CORRECTIVE ACTION REQUIRED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <u>H.H. Linn</u> FIELD PROJECT ENGINEER DATE 11-20-80				
18. RECOMMENDED DISPOSITION: <input checked="" type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS N/A <u>H.H. Linn</u> FIELD PROJECT ENGINEER DATE 11-21-80				
20. ACTUAL DISPOSITION: <input checked="" type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
21. DISPOSITION INSTRUCTIONS See Attachment. <u>H.H. Linn</u> FIELD PROJECT ENGINEER DATE 11-21-80				
22. APPROVALS B&W FQC <u>RW Shyne</u> 11-21-80 SIGNATURE DATE OWNER/AGENT _____ OTHER _____ SIGNATURE DATE SIGNATURE DATE			23. ANI REVIEW _____ SIGNATURE DATE	
24. DISPOSITION COMPLETED _____ NAME DATE		25. DISPOSITION VERIFICATION <input type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE _____ NAME DATE REPORT OF NONCONFORMITY #		
26. CORRECTIVE ACTION Revise Sketch #1 of FCP #64 adding a note stating "This sketch to be used only for alignment not orientation of tie plates". <u>Walter Linn</u> FIELD PROJECT MANAGER DATE 11/21/80				
27. NONCONFORMITY CLOSED _____ FIELD QUALITY CONTROL SUPV. DATE				


1762

REPORT OF NONCONFORMITY

S NUMBER	UNIT NUMBER	DATE	REPORT OF NONCONFORMITY #
CL-238	2	11-21-80	1760

- 010 Remove tie plates (MK-355), bolts (MK-410), and washers (MK-411).
 - 1. These items can be removed one at a time, in groups, or all at one time to facilitate correction.
- 020 Re-orient tie plates in accordance with Drawing 196893E.
- 030 Inspect orientation of tie plates in accordance with Drawing 196893E.
- 040 Install bolts (MK-410), washers (MK-411), and bushings (MK-420) in accordance with Drawing 196893E. Torque to 50 ft./lbs.
- 050 Align platform and tie plate assembly per Sketch #1 (alignment only, not orientation).
 - A. Sequence 070 can be worked in parallel with Sequence 050 if interferences are incurred.
- 060 Inspect alignment per Sketch #1.
- 070 If necessary, mechanically grind out backing angle to floor plate welds.
 - A. Do not gouge floor plate.
 - B. Notify engineering prior to grinding welds.
- 080 If backing angles were removed, re-weld in accordance with Drawing 196893E and WIN-105-1.
- 090 Inspect weld configuration and size in accordance with Drawing 196893E.

POOR ORIGINAL



NOTE: This sketch to be used only for alignment not orientation of tie plates.

SKETCH 1 REV. 0/1

SHEET 1 OF 1

B+W CONSTRUCTION

620-0012 UNIT Z

TRUE POSITION TOLERANCE PROFILE
FOR LOCATING THE TIE PLATE ARRAY
WITH RESPECT TO NOZZLE ARRAY ON HEAD

REPORT OF NONCONFORMITY

1. JOB NUMBER L-238		2. UNIT NUMBER 2		3. DATE 11-11-80		4. ITEM NAME Decay Heat Removal System		5. ITEM NUMBER 2 1/2"-2CCA-65			
6. VENDOR/MANUFACTURER Tyler-Dawson Co.			7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.			8. REJECT TAG NUMBER 474		9. PROCEDURE NUMBER 283			
10. SPECIFICATION NUMBER N/A				11. DRAWING NUMBER M-611, Sh. 2, Rev. 10/F1				12. PRIOR REPORT OF NONCONFORMITY? N/A			
13. DESCRIPTION OF NONCONFORMITY 23 7/8" from FW 6 toward FW 7 is an arc strike on spool piece for 2CCA-65. The cavity is 1/4" round and 0.085 deep. The arc was formed between the mild steel work bench and the spool piece.											
14. REPORTED BY <i>James P. Jones</i> NAME DATE 11-11-80				15. VERIFIED BY <i>H. H. Linn</i> NAME DATE 11-11-80				16. CORRECTIVE ACTION REQUIRED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <i>H. H. Linn</i> FIELD PROJECT ENGINEER DATE 11-11-80											
18. RECOMMENDED DISPOSITION: <input type="checkbox"/> N/A <input type="checkbox"/> REWORK <input checked="" type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS											
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS See attachment. Owner/Agent to advise. <i>H. H. Linn</i> FIELD PROJECT ENGINEER DATE 11-12-80											
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS											
21. DISPOSITION INSTRUCTIONS FIELD PROJECT ENGINEER DATE											
22. APPROVALS B&W FOC _____ OTHER _____ SIGNATURE DATE SIGNATURE DATE OWNER/AGENT _____ OTHER _____ SIGNATURE DATE SIGNATURE DATE						23. ANI REVIEW SIGNATURE DATE					
24. DISPOSITION COMPLETED NAME DATE				25. DISPOSITION VERIFICATION <input type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE NAME DATE REPORT OF NONCONFORMITY #							
25. CORRECTIVE ACTION FIELD PROJECT MANAGER DATE											
27. NONCONFORMITY CLOSED FIELD QUALITY CONTROL SUPV. DATE 1759											

REPORT OF NONCONFORMITY

238	UNIT NUMBER 2	DATE 11-14-80	REPORT OF NONCONFORMITY # 1759
-----	------------------	------------------	-----------------------------------

1. Grind depression and remove upset metal.
2. NDE examine depression in accordance with 9-PT-103.
3. Map and record location, size, depth, width and root radius of depression.
4. Weld repair cavity flush or slightly convex in accordance with WIN-119-1 or WIN-219-1.
5. NDE examine weld in accordance with 9-RT-101 and 9-PT-101.
6. If Sequence 5 is rejected, repeat Sequence 1, 4, and 5 as necessary (3 times maximum) to obtain acceptance condition. Notify engineering if repair is still rejectable after third weld repair.


REPORT OF NONCONFORMITY

1. JOB NUMBER CL-238	2. UNIT NUMBER 2	3. DATE 11-8-80 ¹¹⁻⁴⁻⁸⁰	4. ITEM NAME Service Structure	5. ITEM NUMBER MK 729
6. VENDOR/MANUFACTURER Babcock & Wilcox	7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.	8. REJECT TAG NUMBER #471	9. PROCEDURE NUMBER FCP #64	
10. SPECIFICATION NUMBER N/A	11. DRAWING NUMBER 203262E	12. PRIOR REPORT OF NONCONFORMITY: N/A		
13. DESCRIPTION OF NONCONFORMITY Oversize and undersize welds on monorail structure. See attached sheets.				
14. REPORTED BY <u>R. Stone for C. Bowen</u> NAME	15. VERIFIED BY <u>R. Stone</u> NAME	16. CORRECTIVE ACTION REQUIRED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	DATE <u>11-4-80</u> <u>11-4-80</u>	
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO				
		<u>H. H. Linn</u> FIELD PROJECT ENGINEER		<u>11-4-80</u> DATE
18. RECOMMENDED DISPOSITION: <input type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS				
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS Accept as is. Vendor to advise.				
		<u>H. H. Linn</u> FIELD PROJECT ENGINEER		<u>11-6-80</u> DATE
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS				
21. DISPOSITION INSTRUCTIONS Accept as is. See SPR-177.				
		<u>H. H. Linn</u> FIELD PROJECT ENGINEER		<u>11-24-80</u> DATE
22. APPROVALS B&W FOC <u>R. Stone</u> <u>11-24-80</u> OTHER SIGNATURE DATE OWNER/AGENT <u>R. White</u> <u>11/25/80</u> OTHER SIGNATURE DATE			23. ANI REVIEW SIGNATURE DATE	
24. DISPOSITION COMPLETED NAME DATE		25. DISPOSITION VERIFICATION <input type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE NAME DATE REPORT OF NONCONFORMITY #		
25. CORRECTIVE ACTION In the future, prior to proceeding with construction, necessary documentation will be instigated when unrealistic tolerances are encountered.				
		<u>Walter J. Lee</u> FIELD PROJECT MANAGER		<u>11/25/80</u> DATE
27. NONCONFORMITY CLOSED FIELD QUALITY CONTROL SUPV. DATE				



NCR 1758 Pg 2 F14
 UNIT # 2 FCP # 64

POOR ORIGINAL

WELD SIZE FOR EACH OF THE
 12 SUPPORTS SHOWN ON ATTACHED
 SHEETS



SECTION "A-A"



UNIT # 2 #1
 SERVICE STRUCTURE
 FCP # 64 NCR 1768
 Pg 3 of 14

- 21 $\frac{1}{2}$
- 22 $\frac{1}{2}$
- 23 $\frac{1}{2}$
- 24 $\frac{3}{8} R$
- 25 $\frac{1}{2} L$
- 26 $\frac{3}{8}$

- 1 $\frac{3}{8} L$
- 2 $\frac{3}{4} L$ REJECT
- 3 $\frac{3}{8} L$
- 4 $\frac{3}{8} R$
- 5 $\frac{1}{4} R$
- 6 $\frac{1}{2} L$
- 7 $\frac{3}{8} L F$
- 8 $\frac{3}{8} L R$
- 9 $\frac{1}{16} L F$
- 10 $\frac{3}{8} L R$
- 11 $\frac{1}{2} R F$
- 12 $\frac{1}{2} R R$
- 13 $\frac{5}{8} R F$
- 14 $\frac{1}{2} R R$
- 15 $- N/A$
- 16 $\frac{1}{4} F$ REJECT
- 17 $\frac{1}{2} R$
- 18 $\frac{1}{2} F$
- 19 $\frac{5}{8} R$
- 20 $\frac{5}{8} L$

DRAWING $\frac{3}{8}$ TO $\frac{1}{16}$
 REQ.

UNIT # 2 #2
SERVICE STRUCTURE

FCP #64 NCR 1758
Pg 1 of 14

DRAWING 1/3 TO 1/16
REQ.

- 21 $\frac{3}{8}$ REJECT _____
- 22 $\frac{1}{2}$ _____
- 23 $\frac{3}{8}$ _____
- 24 $\frac{3}{8}$ R _____
- 25 $\frac{3}{8}$ L _____
- 26 $\frac{1}{2}$ _____

- 1 $\frac{3}{8}$ L _____
- 2 $\frac{5}{8}$ L _____
- 3 $\frac{7}{16}$ L _____
- 4 $\frac{1}{2}$ R _____
- 5 $\frac{9}{16}$ R _____
- 6 $\frac{3}{8}$ R _____
- 7 $\frac{3}{8}$ LF _____
- 8 $\frac{7}{16}$ LR _____
- 9 $\frac{1}{2}$ LF _____
- 10 $\frac{3}{8}$ LR _____
- 11 $\frac{3}{8}$ RF _____
- 12 $\frac{1}{2}$ RR _____
- 13 $\frac{1}{2}$ RF _____
- 14 $\frac{3}{8}$ RR _____
- 15 - N/A _____
- 16 $\frac{3}{8}$ F _____
- 17 $\frac{3}{8}$ R _____
- 18 $\frac{3}{8}$ F _____
- 19 $\frac{3}{4}$ R _____
- 20 $\frac{3}{4}$ L _____

UNIT # 2 #3
 SERVICE STRUCTURE
 FCP # 64 NCR 1758
 Pg 5 of 14

3/8 REJECT (SMALL) DRAWING 1/2 TO 13/16

- 21 3/8
- 22 1/4
- 23 3/8
- 24 3/8 R
- 25 3/8 L
- 26 1/2

PENDING REQ. (SMALL) 3/8 TO 1/4

- 1 3/8 L
- 2 1/2 L
- 3 3/8 L
- 4 1/4 R REJECT (SMALL) 3/8 TO 1/4
- 5 1/2 R
- 6 3/8 R
- 7 1/2 LF
- 8 1/2 LR
- 9 1/2 LF
- 10 3/8 LR
- 11 3/8 RF
- 12 7/16 RR
- 13 7/16 RF
- 14 1/2 RR
- 15 - N/A
- 16 3/8 F

DRAWING 1/2 TO 13/16

- 17 7/16 F
- 18 3/8 R REJECT
- 19 9/16 R
- 20 3/4 L

UNIT # 2 #4
 SERVICE STRUCTURE
 FCP # 64 NCR 1754
 pg 6 of 14

3/8 REJECT DRAWING 1/2 TO 13/16
 REQ.

- 21 3/8
- 22 1/2
- 23 1/2
- 24 1/2 R
- 25 3/8 L
- 26 3/8

- 1 3/8 L
- 2 1/2 L
- 3 1/2 L
- 4 3/8 R
- 5 1/2 R
- 6 1/2 R
- 7 7/16 LF
- 8 1/2 LR
- 9 1/2 LF
- 10 7/16 LR
- 11 7/16 RF 7/16 RF
- 12 7/16 RR
- 13 1/2 RF
- 14 1/2 RR

1/4 F REJECT DRAWING 3/8 TO 13/16
 REQ.

- 15 1/4 F
- 16 3/8 F
- 17 3/8 R REJECT DRAWING 1/2 TO 13/16
 REQ.
- 18 9/16 R
- 19 5/8 L
- 20 5/8 L

UNIT # 2 #5
 SERVICE STRUCTURE
 FCP # 64 NCR 1758
 pg 7 of 14

3/8 REJECT DRAWING 1/2 TO 13/16
 REQ.

- 21 1/2
- 22 1/2
- 23 1/2 R
- 24 3/8 L
- 25 3/8
- 26 _____

1/2 L DRAWING 3/8 TO 11/16
 REQ.

- 1 1/2 L
- 2 3/4 L REJECT
- 3 7/16 L
- 4 3/8 R
- 5 1/2 R
- 6 9/16 R
- 7 1/2 LF
- 8 1/2 LR
- 9 1/2 LF
- 10 1/2 LR
- 11 3/4 RF
- 12 7/16 RR
- 13 3/8 RF
- 14 1/2 RR
- 15 - N/R
- 16 1/2 F
- 17 3/4 F
- 18 1/2 R
- 19 3/4 R
- 20 9/16 L

UNIT # 2 #6
 SERVICE STRUCTURE
 FCP #64 NKA 1758
 PG 8 OF 14

3/8 REJECT DRAWING 1/2 TO 13/16
 REQ.

- 21 1/2
- 22 1/2
- 23 3/8 R
- 24 3/8 L
- 25 1/2
- 26 1/2

- 1 3/8 L
- 2 1/2 L
- 3 3/8 L
- 4 3/8 R
- 5 1/2 R
- 6 1/2 R
- 7 7/16 LF
- 8 7/16 LR
- 9 1/2 LF
- 10 1/2 LR
- 11 5/16 RF
- 12 1/2 RR
- 13 1/2 RF
- 14 1/2 RR
- 15 1/2

3/16 F REJECT DRAWING 3/8 TO 11/16
 REQ.

- 16 1/2 F
- 17 3/8 R
- 18 3/4 R
- 19 3/4 R
- 20 3/4 L

3/8 R REJECT DRAWING 1/2 TO 13/16
 REQ.

UNIT # 2 #7
 SERVICE STRUCTURE
 FCP #64 NCR 1758
 pg 9 of 14

② $\frac{3}{8}$ REJECT DRAWING REQ $\frac{13}{16}$
 ③ $\frac{3}{4}$ REJECT DRAWING REQ $\frac{1}{8}$ TO $\frac{1}{16}$

- ① $\frac{3}{8}$ L
- ② $\frac{9}{16}$ L
- ③ $\frac{3}{8}$ L
- ④ $\frac{3}{8}$ R
- ⑤ $\frac{5}{8}$ R
- ⑥ $\frac{3}{8}$ R
- ⑦ $\frac{3}{8}$ LF
- ⑧ $\frac{1}{2}$ LR
- ⑨ $\frac{1}{2}$ LF
- ⑩ $\frac{9}{16}$ LR
- ⑪ $\frac{7}{8}$ RF
- ⑫ $\frac{3}{8}$ RR
- ⑬ $\frac{5}{8}$ RF
- ⑭ $\frac{9}{16}$ RR
- ⑮ $\frac{1}{2}$
- ⑯ $\frac{1}{4}$ F REJECT DRAWING REQ $\frac{3}{8}$ TO $\frac{1}{16}$
- ⑰ $\frac{3}{8}$ F
- ⑱ $\frac{1}{2}$ R
- ⑲ $\frac{9}{16}$ R
- ⑳ $\frac{9}{16}$ L

- ⑲ $\frac{1}{2}$
- ⑳ $\frac{1}{2}$ R
- ㉑ $\frac{3}{8}$ L
- ㉒ $\frac{1}{2}$

UNIT # 2 #8
 SERVICE STRUCTURE
 FCP #64 NCR 1758
 1910 OF 14

- ② $\frac{3}{8}$ _____ Asst DRAWING $\frac{1}{8}$ TO $\frac{1}{16}$ RES.
- ③ $\frac{3}{4}$ _____ Asst DRAWING $\frac{3}{8}$ TO $\frac{1}{16}$ RES.
- ④ $\frac{3}{8}$ _____
- ⑤ $\frac{1}{2} R$ _____
- ⑥ $\frac{1}{2} L$ _____
- ⑦ $\frac{3}{8}$ _____

- ① $\frac{3}{8} L$ _____
- ② $\frac{1}{2} L$ _____
- ③ $\frac{7}{16} L$ _____
- ④ $\frac{3}{8} R$ _____
- ⑤ $\frac{1}{2} R$ _____
- ⑥ $\frac{3}{8} R$ _____
- ⑦ $\frac{3}{8} LF$ _____
- ⑧ $\frac{1}{2} LR$ _____
- ⑨ $\frac{1}{2} LF$ _____

- ⑩ $\frac{1}{2} LR$ _____
- ⑪ $\frac{5}{8} RF$ _____ Asst DRAWING $\frac{5}{16}$ TO $\frac{7}{16}$ RES.

- ⑫ $\frac{1}{2} RR$ _____
- ⑬ $\frac{1}{2} RF$ _____
- ⑭ $\frac{1}{2} RR$ _____

- ⑮ $\frac{3}{4}$ _____ Asst DRAWING $\frac{5}{16}$ TO $\frac{7}{16}$ RES.

- ⑯ $\frac{1}{4} F$ _____ REJECT DRAWING $\frac{3}{8}$ TO $\frac{1}{16}$ RES.
- ⑰ $\frac{3}{8} R$ _____
- ⑱ $\frac{3}{8} F$ _____
- ⑲ $\frac{3}{4} R$ _____
- ⑳ $\frac{5}{8} L$ _____

UNIT # 2 #19
 SERVICE STRUCTURE
 FCP #64 NCR 1758
 pg 11 OF 14

- 21 5/8
- 22 9/16
- 23 1/2
- 24 1/2 R
- 25 7/8 L
- 26 3/4 Cynd DRAWING 5/16 TO 9/16 REQ.

- 1 5/8 L
- 2 9/16 L
- 3 5/8 L
- 4 5/8 R
- 5 1/2 R
- 6 9/16 R
- 7 1/2 LF
- 8 1/2 LR
- 9 1/2 LF
- 10 1/2 LR
- 11 9/16 RF
- 12 1/2 RR
- 13 1/2 RF
- 14 5/8 RR
- 15 N/A
- 16 1/4 F Cynd DRAWING 7/8 TO 1 1/16 REQ.
- 17 3/8 R
- 18 7/8 F Cynd DRAWING 1/2 TO 1 1/16 REQ.
- 19 9/16 R
- 20 9/16 L

UNIT # 2 #10
 SERVICE STRUCTURE
 FCP #64 NCR 1758
 PG 12 OF 14

- ① $\frac{3}{8}$
- ② $\frac{5}{8}$
- ③ $\frac{1}{2}$
- ④ $\frac{3}{8} R$
- ⑤ $\frac{1}{2} L$
- ⑥ $\frac{1}{2}$

- ① $\frac{1}{2} L$
- ② $\frac{1}{2} L$
- ③ $\frac{1}{2} L$
- ④ $\frac{3}{8} R$
- ⑤ $\frac{1}{2} R$
- ⑥ ~~$\frac{3}{8} R$~~ $\frac{1}{2} R$
- ⑦ $\frac{1}{2} LF$
- ⑧ $\frac{1}{2} LR$
- ⑨ $\frac{1}{2} LF$
- ⑩ $\frac{5}{8} LR$
- ⑪ $\frac{3}{8} RF$
- ⑫ $\frac{5}{8} RR$ Drawing 5/16 to 9/16
- ⑬ $\frac{5}{8} RF$
- ⑭ $\frac{5}{8} RR$
- ⑮ - N/A
- ⑯ $\frac{1}{2} F$
- ⑰ $\frac{1}{2} R$
- ⑱ $\frac{1}{2} F$
- ⑲ $\frac{3}{4} R$
- ⑳ $\frac{3}{4} L$

UNIT # 2 #11
 SERVICE STRUCTURE
 FCP #64 NCA 1758
 PG 13 OF 14

- ② $\frac{1}{2}$
- ②② $\frac{5}{8}$
- ②③ $\frac{1}{2}$
- ②④ $\frac{3}{8}R$
- ②⑤ $\frac{3}{8}L$
- ②⑥ $\frac{3}{8}$

- DRAWING $\frac{3}{8}$ TO $\frac{1}{16}$
 REQ.
- ① $\frac{1}{4}L$ Aysid
 - ② $\frac{1}{2}L$
 - ③ $\frac{3}{8}L$
 - ④ $\frac{1}{2}R$
 - ⑤ $\frac{1}{16}R$
 - ⑥ $\frac{1}{2}R$

DRAWING $\frac{5}{16}$ TO $\frac{3}{16}$
 REQ.

- ⑦ $\frac{5}{8}LF$ Aysid
- ⑧ $\frac{3}{8}LR$
- ⑨ $\frac{1}{2}LF$
- ⑩ $\frac{9}{16}LR$
- ⑪ $\frac{3}{8}RF$
- ⑫ $\frac{1}{2}RR$
- ⑬ $\frac{3}{8}RF$
- ⑭ $\frac{7}{16}RR$
- ⑮ $- N/A$

DRAWING $\frac{1}{2}$ TO $\frac{13}{16}$
 REQ.

- ⑯ $\frac{1}{2}F$
- ⑰ $\frac{1}{2}R$
- ⑱ $\frac{3}{8}F$ Aysid
- ⑲ $\frac{1}{2}R$
- ⑳ $\frac{1}{2}L$

UNIT # 2 # 2
 SERVICE STRUCTURE
 FCP # 64 NCR 1758
 PG 14 OF 14

- 21 $\frac{1}{2}$
- 22 $\frac{1}{2}$
- 23 $\frac{1}{2}$
- 24 $\frac{3}{8} R$
- 25 $\frac{3}{8} L$
- 26 $\frac{1}{2}$

- 1 $\frac{3}{8} L$
- 2 $\frac{5}{8} L$
- 3 $\frac{3}{8} L$
- 4 $\frac{3}{8} R$
- 5 $\frac{1}{2} R$
- 6 $\frac{3}{8} R$
- 7 $\frac{3}{8} LF$
- 8 $\frac{1}{2} LR$
- 9 $\frac{3}{8} LF$
- 10 $\frac{5}{8} LR$
- 11 $\frac{1}{2} RF$
- 12 $\frac{3}{8} RR$
- 13 $\frac{1}{2} RF$
- 14 $\frac{1}{2} RR$
- 15 - N/A
- 16 $\frac{1}{4} F$ Rejected
- 17 $\frac{3}{8} R$
- 18 $\frac{1}{2} F$
- 19 $\frac{3}{4} R$
- 20 $\frac{5}{8} L$

DRAWING $\frac{3}{8}$ TO $\frac{1}{16}$
 R60.

BABCOCK & WILCOX
SITE PROBLEM REPORT

PDS-21091-8 (4-80)

TITLE (MAX. 30 CHARACTERS) SERVICE STRUCTURE		PRIORITY 1 <input type="checkbox"/> 2 <input checked="" type="checkbox"/> 3 <input type="checkbox"/> 4 <input type="checkbox"/> NONE <input type="checkbox"/>	
CUSTOMER CONSUMERS POWER Co.		LEAD MANAGER J.W. MITCHELL	
SUPPLIER B & W		DOC. ID 13	MSS NO. 12
PA NO.		SPR NO. 177	REV. NO. 0
CHARGE NO.	MNR. BUDGET	VENDOR CLAIM NO./ SHIPPING DAMAGE NO.	
DESCRIPTION OF PROBLEM		PART NO./TES NO. 690-0012-52 01-001	

SEE ATTACHED B&W NCR # 1758

W.J. LEE

NOV 21 1980

B & W

ORIGINATOR H.A. GUETLING	DATE 11/19/80
------------------------------------	-------------------------

STATUS ACTION TO DATE, INCLUDING PERSONS CONTACTED:
L.D. CLINE — NPGD, LYNCHBURG

FURTHER ACTION RECOMMENDED BY SITE PERSONNEL:
ACCEPT AS IS

RESOLUTION

Oversize welds do not interfere with equipment or operation of monorail. Undersize welds are within stress limits of the CPM service structure Stress Report #32-5195-02 and were determined by calculation package #32-1122314-00. Welding can be accepted as is.

<input type="checkbox"/> INFORMATION ONLY		RESOLUTION PREPARED BY T. Beaudet	DATE 11/19/80
MULTIPLE CONTRACT PROBLEM <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		REVIEWED BY W.A. Williams	DATE 11/19/80
POTENTIAL SAFETY CONCERN <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	RESOLUTION DOCUMENT NO.	APPROVED/DISAPPROVED BY W.J. Lee	DATE 11/20/80
		COMPLETED/VERIFIED BY	DATE

SPR CLOSEOUT REPORT:	CLOSED OUT BY	DATE
SHEET _____ OF _____		

POOR ORIGINAL


REPORT OF NONCONFORMITY

1. JOB NUMBER CL-238	2. UNIT NUMBER 1	3. DATE 11-4-80	4. ITEM NAME Service Structure	5. ITEM NUMBER MK 329
6. VENDOR/MANUFACTURER Babcock & Wilcox		7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.		8. REJECT TAG NUMBER 470
9. PROCEDURE NUMBER FCP #102		12. PRIOR REPORT OF NONCONFORMITY? N/A		
10. SPECIFICATION NUMBER N/A		11. DRAWING NUMBER 203262E		
13. DESCRIPTION OF NONCONFORMITY Oversize and undersize welds on monorail structure. See attached sheets.				
14. REPORTED BY <u>L. Newman</u> NAME DATE 11-4-80		15. VERIFIED BY <u>Rwthope</u> NAME DATE 11-4-80		16. CORRECTIVE ACTION REQUIRED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO				
			<u>H. H. Linn</u> FIELD PROJECT ENGINEER DATE 11-4-80	
18. RECOMMENDED DISPOSITION: <input type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS				
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS Accept as is. Vendor to advise.				
			<u>H. H. Linn</u> FIELD PROJECT ENGINEER DATE 11-6-80	
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS				
21. DISPOSITION INSTRUCTIONS Accept as is. See SPR-141.				
			<u>H. H. Linn</u> FIELD PROJECT ENGINEER DATE 11-24-80	
22. APPROVALS B&W FOC <u>Rwthope</u> 11-24-80 SIGNATURE DATE OWNER/AGENT <u>R. W. White</u> 11/25/80 SIGNATURE DATE			23. ANI REVIEW SIGNATURE DATE	
24. DISPOSITION COMPLETED NAME DATE		25. DISPOSITION VERIFICATION <input type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE NAME DATE REPORT OF NONCONFORMITY #		
25. CORRECTIVE ACTION In the future, prior to proceeding with construction, necessary documentation will be instigated when unrealistic tolerances are encountered.				
			<u>Walt Sten</u> FIELD PROJECT MANAGER DATE 11/24/80	
27. NONCONFORMITY CLOSED				
FIELD QUALITY CONTROL SUPV.			DATE	


UNIT #1 FCP # 102

WELD SIZE FOR EACH OF THE 12 SUPPORTS ARE SHOWN ON ATTACHED SHEETS


POOR ORIGINAL



SECTION "A-A"



"B-B"



UNIT #1 = (D)
SERVICE STRUCTURE

FCP # 102 NCR 1757
193 of 174

- ① $\frac{3}{8} L$
- ② $\frac{3}{8} L$
- ③ $\frac{3}{8} L$
- ④ $\frac{3}{8}$
- ⑤ $\frac{7}{16}$
- ⑥ $\frac{7}{16} R$
- ⑦ $\frac{1}{2} L F$
- ⑧ $\frac{7}{16} L R$
- ⑨ $\frac{1}{2} L F$
- ⑩ $\frac{7}{16} L R$
- ⑪ $\frac{9}{16} R F$
- ⑫ $\frac{9}{16} R R$
- ⑬ $\frac{7}{16} R F$
- ⑭ $\frac{9}{16} R R$
- ⑮
- ⑯ $\frac{7}{16} F$
- ⑰ $\frac{7}{16} R$
- ⑱ $\frac{5}{8} F$
- ⑲ $\frac{5}{8} R$
- ⑳ $\frac{3}{4} L$

- ⑳ $\frac{5}{16} R$
- ㉑ $\frac{1}{2}$
- ㉒ $\frac{3}{8}$
- ㉓ $\frac{7}{16} L$
- ㉔ $\frac{1}{2} R$
- ㉕ $\frac{7}{16}$

UNIT #1 = #2

SERVICE STRUCTURE

FCP # 102

NCR 1757

6/24
Pg 4 of 13
19

- 21 $\frac{7}{16} R$
- 22 $\frac{1}{2}$
- 23 $\frac{3}{8}$
- 24 $\frac{1}{2} R$
- 25 $\frac{1}{2} L$
- 26 $\frac{5}{8}$

- 1 $\frac{1}{2} L$
- 2 $\frac{1}{2} L$
- 3 $\frac{3}{8} L$
- 4 $\frac{5}{8} R$
- 5 $\frac{3}{8} R$
- 6 $\frac{3}{8} R$
- 7 $\frac{7}{16} LF$
- 8 $\frac{1}{2} LR$
- 9 $\frac{3}{8} LF$
- 10 $\frac{1}{2} LR$
- 11 $\frac{1}{2} RF$
- 12 $\frac{1}{2} RR$
- 13 $\frac{1}{2} RF$
- 14 $\frac{1}{2} RR$
- 15 $\frac{5}{8}$ RESET
- 16 $\frac{7}{16} F$
- 17 $\frac{7}{16} R$
- 18 $\frac{7}{16} F$
- 19 $\frac{1}{2} R$
- 20 $\frac{1}{2} L$

Drawing $\frac{5}{16}$ TO $\frac{9}{16}$
Req.

UNIT #1 # (3)

SERVICE STRUCTURE

FCP # 102

NCR 1757 Pgs 05 of 13
14
11-1-8

- 1 $\frac{3}{8}$ L
- 2 $\frac{7}{16}$ L
- 3 $\frac{1}{2}$ L
- 4 $\frac{3}{8}$ R
- 5 $\frac{1}{2}$ R
- 6 $\frac{3}{8}$ R
- 7 $\frac{9}{16}$ LF
- 8 $\frac{5}{8}$ LR Drawing Req. 5/16 to 9/16
- 9 $\frac{9}{16}$ LF
- 10 $\frac{5}{8}$ LR
- 11 $\frac{1}{2}$ RF
- 12 $\frac{1}{2}$ RR
- 13 $\frac{9}{16}$ RF
- 14 $\frac{9}{16}$ RR
- 15 $\frac{9}{16}$
- 16 $\frac{3}{8}$ F
- 17 $\frac{1}{2}$ R
- 18 $\frac{1}{2}$ F
- 19 $\frac{5}{8}$ R
- 20 $\frac{5}{8}$ L

- 21 $\frac{1}{2}$ R
- 22 $\frac{1}{2}$
- 23 $\frac{1}{2}$
- 24 $\frac{1}{2}$ R
- 25 $\frac{1}{2}$ L
- 26 $\frac{3}{4}$ Drawing Req. 5/16 to 9/16

UNIT #1

SERVICE STRUCTURE

FCP # 102 NCR 1757 196 05.13
14

- 1) $\frac{3}{8} L$ _____
- 2) $\frac{7}{16} L$ _____
- 3) $\frac{3}{8} L$ _____
- 4) $\frac{3}{8} R$ _____
- 5) $\frac{3}{8} R$ _____
- 6) $\frac{3}{8} R$ _____
- 7) $\frac{1}{2} LF$ _____
- 8) $\frac{1}{2} LR$ _____
- 9) $\frac{1}{2} LF$ _____
- 10) $\frac{1}{2} LR$ _____
- 11) $\frac{5}{8} RF$ Weld DRAWING REQ. $\frac{5}{16}$ TO $\frac{9}{16}$
- 12) $\frac{7}{16} RR$ _____
- 13) $\frac{5}{8} RF$ _____
- 14) $\frac{7}{16} RR$ _____
- 15) $\frac{5}{8}$ Weld DRAWING REQ. $\frac{5}{16}$ TO $\frac{9}{16}$
- 16) $\frac{3}{8} F$ _____
- 17) $\frac{3}{8} R$ _____
- 18) $\frac{3}{8} F$ Weld DRAWING REQ. $\frac{1}{2}$ TO $\frac{13}{16}$
- 19) $\frac{5}{8} R$ _____
- 20) $\frac{5}{8} L$ _____

- 21) $\frac{1}{2} R$ _____
- 22) $\frac{1}{2}$ OK DRAWING REQ. $\frac{3}{8}$ TO $\frac{1}{2}$
- 23) $\frac{1}{2}$ _____
- 24) $\frac{1}{2} R$ _____
- 25) $\frac{1}{2} L$ _____
- 26) 1" Weld DRAWING REQ. $\frac{5}{16}$ TO $\frac{9}{16}$

UNIT #1

45

SERVICE STRUCTURE

FCP# 102 NCR 1757 pg 7 of 13
14

- 21 $\frac{7}{16} R$
- 22 $\frac{3}{8}$
- 23 $\frac{3}{8}$
- 24 $\frac{1}{2} R$
- 25 $\frac{1}{2} L$
- 26 $\frac{1}{2}$

- 1 $\frac{3}{8} L$
- 2 $\frac{1}{2} L$
- 3 $\frac{1}{2} L$
- 4 $\frac{3}{8} R$
- 5 $\frac{7}{16} R$
- 6 $\frac{3}{8} R$
- 7 $\frac{1}{2} LF$
- 8 $\frac{1}{2} LR$
- 9 $\frac{1}{2} LF$
- 10 $\frac{1}{2} LR$
- 11 $\frac{7}{16} RF$
- 12 $\frac{1}{2} RR$
- 13 $\frac{1}{2} RF$
- 14 $\frac{1}{2} RR$
- 15 —
- 16 $\frac{3}{8} F$
- 17 $\frac{1}{2} R$
- 18 $\frac{1}{2} F$
- 19 $\frac{5}{8} R$
- 20 $\frac{5}{8} L$

UNIT #1
 SERVICE STRUCTURE
 FCP # 102 NCR 1757 1980 F-13
 14

- 21 $\frac{1}{16} R$
- 22 $\frac{1}{2}$
- 23 $\frac{1}{2}$
- 24 $\frac{7}{16} R$
- 25 $\frac{1}{2} L$
- 26 $\frac{5}{8}$

DRAWING $\frac{5}{16}$ TO $\frac{9}{16}$
 REQ.

- 1) $\frac{3}{8} L$
- 2) $\frac{1}{2} L$
- 3) $\frac{3}{8} L$
- 4) $\frac{3}{8} R$
- 5) $\frac{1}{2} R$
- 6) $\frac{3}{8} R$
- 7) $\frac{1}{2} LF$
- 8) $\frac{9}{16} LR$
- 9) $\frac{1}{2} LF$
- 10) $\frac{1}{8} LR$
- 11) $\frac{1}{8} RF$
- 12) $\frac{7}{16} RR$
- 13) $\frac{3}{8} RF$
- 14) $\frac{1}{2} RR$
- 15) —
- 16) $\frac{3}{8} F$
- 17) $\frac{3}{8} R$
- 18) $\frac{3}{8} F$
- 19) $\frac{5}{8} R$
- 20) $\frac{5}{8} L$

DRAWING $\frac{1}{2}$ TO $\frac{13}{16}$
 REQ.

#(7)
 SERVICE STRUCTURE
 FCP# 102 NCR 1757 P19 OF P14

DRAWING 1/2 TO 13/16
 REG.

- 21 $\frac{3}{8}R$ _____
- 22 $\frac{3}{8}$ _____
- 23 $\frac{3}{8}$ _____
- 24 $\frac{1}{2}R$ _____
- 25 $\frac{1}{2}L$ _____
- 26 $\frac{1}{2}$ _____

- 1 $\frac{3}{8}L$ _____
- 2 $\frac{1}{2}L$ _____
- 3 $\frac{3}{8}L$ _____
- 4 $\frac{3}{8}R$ _____
- 5 $\frac{1}{2}R$ _____
- 6 $\frac{3}{8}R$ _____
- 7 $\frac{1}{2}LF$ _____
- 8 $\frac{7}{16}LR$ _____
- 9 $\frac{1}{2}LF$ _____
- 10 $\frac{1}{2}LR$ _____
- 11 $\frac{3}{8}RF$ _____
- 12 $\frac{1}{2}RR$ _____
- 13 $\frac{1}{2}RF$ _____
- 14 $\frac{1}{2}RR$ _____
- 15 _____
- 16 $\frac{3}{8}F$ _____
- 17 $\frac{1}{2}R$ _____
- 18 $\frac{3}{8}F$ _____
- 19 $\frac{5}{8}R$ _____
- 20 $\frac{1}{2}L$ _____

DRAWING 1/2 TO 13/16
 REG.

UNIT #1
 SERVICE STRUCTURE
 FCP# 102 NXR 1757 Pg 10 OF 13
 14

- 1 $\frac{1}{2}$ L _____
- 2 $\frac{1}{2}$ L _____
- 3 $\frac{1}{2}$ L _____
- 4 $\frac{3}{8}$ R _____
- 5 $\frac{1}{2}$ R _____
- 6 $\frac{3}{8}$ R _____
- 7 $\frac{5}{8}$ LF DRIVING REQ 5/16 TO 9/16
- 8 $\frac{7}{16}$ LR _____
- 9 $\frac{7}{16}$ LF _____
- 10 $\frac{1}{2}$ KR _____
- 11 $\frac{7}{16}$ RF _____
- 12 $\frac{5}{8}$ RR DRIVING REQ 5/16 TO 9/16
- 13 $\frac{7}{16}$ RF _____
- 14 $\frac{7}{16}$ RR _____
- 15 - _____
- 16 $\frac{3}{8}$ F _____
- 17 $\frac{3}{8}$ R _____
- 18 $\frac{3}{8}$ F _____
- 19 $\frac{5}{8}$ R _____
- 20 $\frac{5}{8}$ L _____

- 21 $\frac{1}{2}$ R _____
- 22 $\frac{3}{8}$ _____
- 23 $\frac{1}{2}$ _____
- 24 $\frac{1}{4}$ R _____
- 25 $\frac{3}{8}$ L _____
- 26 $\frac{1}{2}$ _____

UNIT # 9
SERVICE STRUCTURE

FCP # 102 NCR 1757 pg 11 of 14

DRAWING REQ. 1/2 TO 13/16

- 1 $\frac{3}{8} L$
- 2 $\frac{1}{2} L$
- 3 $\frac{3}{8} L$
- 4 $\frac{3}{8} R$
- 5 $\frac{1}{2} R$
- 6 $\frac{3}{8} R$
- 7 $\frac{1}{2} LF$
- 8 $\frac{9}{16} LR$
- 9 $\frac{7}{16} LF$
- 10 $\frac{1}{2} LR$
- 11 $\frac{9}{16} RF$
- 12 $\frac{1}{2} RR$
- 13 $\frac{1}{2} RF$
- 14 $\frac{5}{8} RR$
- 15 —
- 16 $\frac{3}{8} F$
- 17 $\frac{3}{8} R$
- 18 $\frac{3}{8} F$
- 19 $\frac{3}{4} R$
- 20 $\frac{7}{8} L$

DRAWING REQ. 1/2 TO 13/16

- 21 $\frac{3}{8} R$
- 22 $\frac{1}{2}$
- 23 $\frac{1}{2}$
- 24 $\frac{7}{16} R$
- 25 $\frac{1}{2} L$
- 26 $\frac{1}{2}$

UNIT #1 #10
SERVICE STRUCTURE
FCP # 102 NCR 1757 1912 of 14

- 1) $\frac{3}{8}$ L
- 2) $\frac{1}{2}$ L
- 3) $\frac{1}{2}$ L
- 4) $\frac{3}{8}$ R
- 5) $\frac{7}{16}$ R
- 6) $\frac{3}{8}$ R
- 7) $\frac{3}{8}$ LF
- 8) $\frac{1}{2}$ LR
- 9) $\frac{1}{2}$ LF
- 10) $\frac{9}{16}$ LR
- 11) $\frac{1}{2}$ RF
- 12) $\frac{1}{2}$ RR
- 13) $\frac{1}{2}$ RF
- 14) $\frac{9}{16}$ RR
- 15) -
- 16) $\frac{3}{8}$ F
- 17) $\frac{3}{8}$ R
- 18) $\frac{1}{2}$ F
- 19) $\frac{5}{8}$ R
- 20) $\frac{9}{16}$ L

- 21) $\frac{1}{2}$ R
- 22) $\frac{1}{2}$
- 23) $\frac{1}{2}$
- 24) $\frac{1}{2}$ R
- 25) $\frac{1}{2}$ L
- 26) $\frac{5}{8}$

Revised DRAWING REQ. $\frac{5}{16}$ TO $\frac{9}{16}$

UNIT #1 #11

SERVICE STRUCTURE

FCP# 102 NCR 1757 PJ 13 OF 14

- 1 $\frac{3}{8}$ L
- 2 $\frac{1}{2}$ L
- 3 $\frac{3}{8}$ L
- 4 $\frac{3}{8}$ R
- 5 $\frac{1}{2}$ R
- 6 $\frac{3}{8}$ R
- 7 $\frac{1}{2}$ LF
- 8 $\frac{1}{2}$ LR
- 9 $\frac{1}{2}$ LF
- 10 $\frac{7}{16}$ LR
- 11 $\frac{1}{2}$ RF
- 12 $\frac{1}{2}$ RR
- 13 $\frac{1}{2}$ RF
- 14 $\frac{1}{2}$ RR
- 15 -
- 16 $\frac{3}{8}$ F
- 17 $\frac{1}{2}$ R
- 18 $\frac{1}{2}$ F
- 19 $\frac{5}{8}$ R
- 20 $\frac{9}{16}$ L

- 21 $\frac{3}{8}$ R
- 22 $\frac{1}{2}$
- 23 $\frac{1}{2}$
- 24 $\frac{1}{2}$ R
- 25 $\frac{1}{2}$ L
- 26 $\frac{5}{8}$

DRIVING $\frac{5}{16}$ TO $\frac{9}{16}$
 REQ.

UNIT #1 #12
 SERVICE STRUCTURE
 FCP # 102 NCR 17570 14081

- 21 $\frac{7}{16}$ R MI DRAWING $\frac{1}{2}$ TO $\frac{13}{16}$ REG.
- 22 $\frac{1}{2}$ _____
- 23 $\frac{1}{2}$ _____
- 24 $\frac{1}{2}$ R _____
- 25 $\frac{1}{2}$ L _____
- 26 $\frac{5}{8}$ R MI DRAWING $\frac{5}{16}$ TO $\frac{9}{16}$ REG.

- 1 $\frac{7}{16}$ L _____
- 2 $\frac{1}{2}$ L _____
- 3 $\frac{3}{8}$ L _____
- 4 $\frac{3}{8}$ R _____
- 5 $\frac{1}{2}$ R _____
- 6 $\frac{3}{8}$ R _____
- 7 $\frac{3}{8}$ LF _____
- 8 $\frac{1}{2}$ LR _____
- 9 $\frac{7}{16}$ LF _____
- 10 $\frac{1}{2}$ LR _____
- 11 $\frac{1}{2}$ RF _____
- 12 $\frac{1}{2}$ RR _____
- 13 $\frac{5}{8}$ RF _____
- 14 $\frac{9}{16}$ RR _____
- 15 _____
- 16 $\frac{1}{2}$ F _____
- 17 $\frac{3}{8}$ R MI DRAWING $\frac{1}{2}$ TO $\frac{13}{16}$ REG.
- 18 $\frac{7}{16}$ F _____
- 19 $\frac{5}{8}$ R _____
- 20 $\frac{5}{8}$ L _____

EASLUCK & WILCOX
SITE PROBLEM REPORT

TITLE (MAX. 30 CHARACTERS) SERVICE STRUCTURE		PRIORITY <input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3 <input type="checkbox"/> 4 <input type="checkbox"/> NONE <input type="checkbox"/>			
CUSTOMER CONSUMERS POWER CO.		SUPPLIER B&W		LEAD MANAGER J.W. MITCHEM	
PA NO.	CHARGE NO.	MSR. BUDGET	VENDOR CLAIM NO./ SHIPPING DAMAGE NO.	DOC. ID 13	NSS NO. 13
DESCRIPTION OF PROBLEM			SPR NO. 141		
			REV. NO. 0		
			PART NO./TGS NO. 620-003-52		
			01-001		

SEE ATTACHED B&W NCR # 1757

W.J. LEE

NOV 21 1980

B & W

ORIGINATOR W.A. GUETLING	DATE 4/4/80
------------------------------------	-----------------------

STATUS ACTION TO DATE, INCLUDING PERSONS CONTACTED:

L.D. CLINE - NPGD, LYNCHBURG

FURTHER ACTION RECOMMENDED BY SITE PERSONNEL:

ACCEPT AS IS

RESOLUTION

Oversize welds do not interfere with equipment or operation of monorail. Undersize welds are within stress limits of the CRDM service structure stress report #32-3195-02 and were determined by calculation package #32-1122314-00. Welding can be accepted as is.

INFORMATION ONLY

RESOLUTION PREPARED BY T.A. Brubaker	DATE 11/17/80
REVIEWED BY W.A. Guetling	DATE 11/19/80
APPROVED/DISAPPROVED BY W.J. Lee	DATE 11/20/80
COMPLETED (VERIFIED BY)	DATE

MULTIPLE CONTRACT PROBLEM

POTENTIAL SAFETY CONCERN

RESOLUTION DOCUMENT NO.

YES NO

YES NO

SPR CLOSEOUT REPORT:

CLOSED OUT BY _____ DATE _____

SHEET _____ OF _____

POOR ORIGINAL

REPORT OF NONCONFORMITY

1. JOB NUMBER CL-238	2. UNIT NUMBER Containment #1	3. DATE 10-19-79	4. ITEM NAME Spool Sub Assembly	5. ITEM NUMBER LCCA-013-603-01-03
6. VENDOR/MANUFACTURER ITT Grinnell	7. DISCOVERED DURING <input checked="" type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input type="checkbox"/> CONST.	8. REJECT TAG NUMBER 329	9. PROCEDURE NUMBER FCP 20 9QPP 108	
10. SPECIFICATION NUMBER N/A	11. DRAWING NUMBER M603 Sheet #1	12. PRIOR REPORT OF NONCONFORMITY: None		
13. DESCRIPTION OF NONCONFORMITY Drawing M603 Sheet 1 indicates one Sockolet of spool subassembly must face east after installation. If this Subassembly is installed as provided by vendor, this Sockolet will face straight up and therefore will not conform to drawing requirements. The above mentioned Sockolet is one of two on this subassembly, and is the Sockolet nearest Field Weld #5 as listed on sketch for line 013 in FCP 20 for Unit 1.				
14. REPORTED BY <u>[Signature]</u> NAME 10-19-79 DATE	15. VERIFIED BY <u>[Signature]</u> NAME 10-19-79 DATE	16. CORRECTIVE ACTION REQUIRED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (g) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <u>[Signature]</u> FIELD PROJECT ENGINEER 10-19-79 DATE				
18. RECOMMENDED DISPOSITION: <input checked="" type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS Vendor to supply disposition <u>[Signature]</u> FIELD PROJECT ENGINEER 10-30-79 DATE				
20. ACTUAL DISPOSITION: <input checked="" type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
21. DISPOSITION INSTRUCTIONS Correct condition in accordance with RFI #213 and dwg. M603 Sh.-1, Rev. 8/F1. The work instructions & welding data is to be completed & recorded as a revision to FCP #20. See RFI 213, FCR M-2338 and NCR Attachment. <u>[Signature]</u> 11-3-80 FIELD PROJECT ENGINEER 1-19-80 DATE				
22. APPROVALS B&W FQC <u>[Signature]</u> 11-7-80 SIGNATURE DATE OWNER/AGENT <u>[Signature]</u> 11/6/80 SIGNATURE DATE			23. ANI REVIEW <u>[Signature]</u> 11-11-80 SIGNATURE DATE	
24. DISPOSITION COMPLETED <u>[Signature]</u> 11-14-80 NAME DATE		25. DISPOSITION VERIFICATION <u>[Signature]</u> 11-14-80 NAME DATE <input checked="" type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE REPORT OF NONCONFORMITY #		
25. CORRECTIVE ACTION				
FIELD PROJECT MANAGER				DATE
27. NONCONFORMITY CLOSED <u>[Signature]</u> FIELD QUALITY CONTROL SUPV.			11-14-80 DATE	

REF. DWG. OR SPEC.	SHEET	REV.	TITLE
M603	1	6/F1	Make up & purification Line

PREPARED BY: W.G. Linn *W.G. Linn*

RESPONSE REQUESTED BY DATE

EXISTING CONDITION:

See NCR 1679

REQUESTED INFORMATION:

Bechtel to supply disposition

RESPONSE: ~~FOR WRITTEN~~

PER ATTACHED FCR - PLUG EXISTING P.P.
TAP & RELOCATE AS INDICATED

Reviewed by: Civil N/A Elect. ✓

Date Response Prepared by: Bruce McKinnis 12/6/79

Bechtel Approval: *[Signature]* 12/6/79

Bechtel Field Engineer or Designer Date

SUBMITTAL TO BECHTEL

BECHTEL TO COMPLETE

POOR ORIGINAL

ICCA-13
S-603-1-3
MP-62-226X

F.P.

28"-ICCA-4


18"
6"

2½"-AGA-SCK-LPV
403-2-048

2½"-AGA-CK-FLP
403-2-123

ICCA-13
S-603-1-1
MP-62-224X

ICCA-13
S-603-1-2
MP-62-225X



Rev. To Add Weld No. 7 & 8.
KJV 12-14-79

FCP-20-1 OF 2
MAKE UP & PURIFICATION
SYSTEM UNIT-1
2½"-ICCA-13
FIELD WELDS

8-12-80

GUIDE BOLT DOWEL PINS

HT# T-3587

CU-1-218

11-451-2012-60-1

SCRIBE END

MIDDLE

BOTTOM

1.6253	1.6250	1.6253	11-451-2012-60-1
1.6251	1.6250	1.6250	2
1.6249	1.6248	1.6249	3
1.6254	1.6248	1.6249	4
1.6255	1.6250	1.6252	5
1.6254	1.6250	1.6257	6
1.6253	1.6250	1.6250	7
1.6252	1.6250	1.6251	8
1.6253	1.6252	1.6256	9
1.6256	1.6250	1.6252	10
1.6251	1.6247	1.6254	11
1.6249	1.6246	1.6250	12
1.6253	1.6252	1.6252	13
1.6253	1.6246	1.6248	14
1.6257	1.6249	1.6250	15
1.6253	1.6251	1.6252	16
1.6251	1.6246	1.6250	17
1.6254	1.6252	1.6253	18
1.6250	1.6245	1.6251	19
1.6253	1.6251	1.6250	20
1.6254	1.6250	1.6251	21
1.6252	1.6250	1.6253	22
1.6253	1.6247	1.6250	23
1.6253	1.6250	1.6251	24
1.6255	1.6251	1.6252	25
1.6253	1.6248	1.6253	26

NR1742

BABCOCK & WILCOX
SITE PROBLEM REPORT

PDS-21091-7 (3-19)

TITLE (MAX. 30 CHARACTERS) GUIDE BLOCK DONALS		PRIORITY 1 <input type="checkbox"/> 2 <input checked="" type="checkbox"/> 3 <input type="checkbox"/> 4 <input type="checkbox"/> NONE <input type="checkbox"/>	
CUSTOMER CONSUMERS POWER CO.		LEAD MANAGER J. W. Mithem	
SUPPLIER B & W		DOC. NO. 13	NSS NO. 12
		SPR NO. 168	REV. NO. 0
PA NO.	CHARGE NO.	HHR. BUDGET	VENDOR CLAIM NO./ SHIPPING DAMAGE NO.
DESCRIPTION OF PROBLEM		PART NO./TGS NO. 620-001Z 60-11-001	

SEE B & W NCR # 1742

W. J. LEE

AUG 27 1980

B & W

ORIGINATOR
H. A. GUETTING I. D. GREEN
DATE
8-20-80

STATUS ACTION TO DATE, INCLUDING PERSONS CONTACTED:

L. D. CLINE - LYNCHBURG
D. P. JUDD -

FURTHER ACTION RECOMMENDED BY SITE PERSONNEL:

ACCEPT AS IS.

RESOLUTION

The recommended action is acceptable. Install donals by reaming each hole to allow a .0005 to .0015 diametral interference fit as required by the field change

INFORMATION ONLY

POTENTIAL
CROSS-COMPARTMENT
APPLICABILITY

YES NO

POTENTIAL
SAFETY CONCERN

YES NO

RESOLUTION
DOCUMENT NO.

RESOLUTION PREPARED BY
R. W. Mithem DATE
8/26/80

REVIEWED BY
W. J. Lee DATE
8/26/80

APPROVED BY
W. J. Lee DATE
8/26/80

CLOSED BY DATE

SPR CLOSEOUT REPORT:

POOR ORIGINAL



REPORT OF NONCONFORMITY

1. JOB NUMBER CL-238	2. UNIT NUMBER 2	3. DATE 8-14-80	4. ITEM NAME Level Sensing Nozzle	5. ITEM NUMBER 132-2012-59-6
6. VENDOR/MANUFACTURER Babcock & Wilcox		7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.		8. REJECT TAG NUMBER 422
9. PROCEDURE NUMBER 278		12. PRIOR REPORT OF NONCONFORMITY: N/A		
10. SPECIFICATION NUMBER N/A		11. DRAWING NUMBER 142121E, Rev. 7		
13. DESCRIPTION OF NONCONFORMITY Level Sensing Nozzle No. 132-2012-59-6 at elevation 658'-2" is bent downward 7° from a true horizontal position. There is 0.006" flatness & ovality on diameter. Nozzle located 14° from "W" Axis toward "X" Axis. - <i>Rev 8-20-80</i>				
14. REPORTED BY <u>R. Shope for P. Jones</u> NAME DATE <u>8-14-80</u>		15. VERIFIED BY <u>R. W. Shope</u> NAME DATE <u>8-14-80</u>		16. CORRECTIVE ACTION REQUIRED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <u>H. A. Linn</u> <u>8-20-80</u> FIELD PROJECT ENGINEER DATE				
18. RECOMMENDED DISPOSITION: <input type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
19. TECHNICAL JUSTIFICATION OR RECOMMENDED DISPOSITION INSTRUCTIONS <u>Accept as is. See SPR-169. #</u> Q.C. to obtain additional data per SPR-169. Transmit additional data to vendor for evaluation and disposition. <u>TRANSMITTED 10-7-80</u> <u>H. A. Linn</u> <u>9-3-80</u> FIELD PROJECT ENGINEER DATE See additional data req'd per SPR-169 on Page 2 of 2. <u>8-20-80</u>				
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS				
21. DISPOSITION INSTRUCTIONS See SPR-169, Rev. 1 Accept as is. <u>H. A. Linn</u> <u>11-11-80</u> FIELD PROJECT ENGINEER DATE				
22. APPROVALS B&W FOC <u>R. W. Shope</u> <u>11-11-80</u> SIGNATURE DATE OWNER/AGENT <u>P. A. White</u> <u>11/13/80</u> SIGNATURE DATE			23. ANI REVIEW <u>W. Vellone</u> <u>11-18-80</u> SIGNATURE DATE	
24. DISPOSITION COMPLETED <u>R. W. Shope</u> <u>11-18-80</u> NAME DATE		25. DISPOSITION VERIFICATION <u>R. W. Shope</u> <u>11-18-80</u> NAME DATE <input checked="" type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE REPORT OF NONCONFORMITY #		
25. CORRECTIVE ACTION				
_____ FIELD PROJECT MANAGER				_____ DATE
27. NONCONFORMITY CLOSED <u>R. W. Shope</u> FIELD QUALITY CONTROL SUPV.		<u>11-18-80</u> DATE		

REPORT OF NONCONFORMITY

JOB NUMBER CL-238	UNIT NUMBER 2	DATE 10-7-80	REPORT OF NONCONFORMITY # 1744
----------------------	------------------	-----------------	-----------------------------------

Damage was caused during loading of pressurizer for transfer into containment. A support block on the truck was mislocated and the nozzle was bent when it hit the block. This damage was witnessed and documented by Consumers Power Q.A. representative Harold Allen, 6-13-78.



SECTION "A-A"

NOZZLE DIAMETERS

<u>LOCATION</u>	<u>DH</u>	<u>DV</u>
A	1.057"	1.051"
B	1.053"	1.052
C	1.053"	1.053
D	1.053"	1.053



DO NOT SCALE
CUI-172 MIC.
K. VOGEL 10-1-80

BABCOCK & WILCOX
SITE PROBLEM REPORT

PDS-21091-B (4-80)

TITLE (MAX. 30 CHARACTERS) Pressurizer		PRIORITY 1 <input type="checkbox"/> 2 <input checked="" type="checkbox"/> 3 <input type="checkbox"/> 4 <input type="checkbox"/> NONE <input type="checkbox"/>	
CUSTOMER Consumers Power Co.		LEAD MANAGER J. W. Mitchell	
SUPPLIER B&W		DOC. ID 13	NSS NO. 12
		SPR NO. 159	REV. NO. 0
PA NO.	CHARGE NO.	MHR. BUDGET	VENDOR CLAIM NO./ SHIPPING DAMAGE NO.
DESCRIPTION OF PROBLEM Bent Nozzle See NCR #1744		PART NO./TGS NO. 620-0012-59 10-001	
ORIGINATOR B&W NCR #1744		DATE 6-23-80	
STATUS ACTION TO DATE, INCLUDING PERSONS CONTACTED: L. D. Cline - Lynchburg			
FURTHER ACTION RECOMMENDED BY SITE PERSONNEL: Accept as is since nozzle is to be plugged.			
RESOLUTION Detailed inspection depicting nature of bending is required to facilitate permanent strain calculations. Upon receipt of revised data, a metallurgical evaluation will be performed based on calculated permanent strain magnitudes to determine acceptability. Cause of damage should also be defined and submitted. See attached sketch for inspection information required. The "acceptable as is" recommendation is not approved until further site inspection data is <input type="checkbox"/> INFORMATION ONLY provided to Engineering.			
RESOLUTION PREPARED BY J. W. Mitchell 8/25/80		DATE	
REVIEWED BY G. H. Williams 8/26/80		DATE	
APPROVED/DISAPPROVED BY D. J. Sudd 8/28/80		DATE	
COMPLETED (VERIFIED BY)		DATE	
MULTIPLE CONTRACT PROBLEM <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	POTENTIAL SAFETY CONCERN <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	RESOLUTION DOCUMENT NO.	
SPR CLOSEOUT REPORT:		CLOSED OUT BY	
		DATE	
		SHEET _____ OF _____	

POOR ORIGINAL



SECTION A-A

R - radius of curvature of bend

δ - total deflection at end

θ - slope at end

D_H, D_V - cross sectional diameter

R - To be determined at sufficient locations to determine basic form with one dimension taken at the minimum curvature. Locations to be recorded.

D_H, D_V - To be determined at sufficient locations to determine basic form with one dimension taken at the location of maximum ovality. Locations to be recorded.

POOR ORIGINAL

Doc. No.
13-17-169-00

5 E U C C
POOR ORIGINAL

**BARCOCK & WILCOX
SITE PROBLEM REPORT**

TITLE (MAX. 30 CHARACTERS) PRESSURIZED		PRIORITY <input type="checkbox"/> 1 <input type="checkbox"/> 2 <input type="checkbox"/> 3 <input type="checkbox"/> 4 <input type="checkbox"/> 5 <input type="checkbox"/> 6 <input type="checkbox"/> 7 <input type="checkbox"/> 8 <input type="checkbox"/> 9 <input type="checkbox"/> 10 <input type="checkbox"/>	
CUSTOMER CONSUMERS POWER CO.		LEAD MANAGER J.W. Mitchem	
SUPPLIER B&W		DOC. ID 13 ESS NO. 12 SPR. NO. 169 REV. NO.	
PA NO.	CHANGE NO.	MAX. BUDGET	VERSION CLAIM NO./ SHIPPING DAMAGE NO.
DESCRIPTION OF PROBLEM W. J. LEE		PART NO./ISS NO. 650-0012-59 10-001	

NOV 10 1980

SEE PAGE 2 B & W NCR # 1724
DATED 10-1-80 (K. VOGEL SKETCH) CONTAINS
DATA REQUIRED IN SPR 13-12-169-0
RESOLUTION.

ORIGINATOR N.F. GUYTON	DATE 11/7/80
ED. GREEN	

STATUS ACTION TO DATE, INCLUDING PERSONS CONTACTED:
L.D. QUINE - NPG - LUNCHBURG
D.F. JUDD - " "

FURTHER ACTION RECOMMENDED BY SITE PERSONNEL:
ACCEPT AS IS

RESOLUTION **CALCULATING PACKAGE (#32-1121834-00) WAS PREPARED TO DETERMINE THE MAXIMUM STRAIN IN THE BENT NOZZLE. THE MAXIMUM STRAIN INCURRED WAS CALCULATED TO BE LESS THAN 4%. BASED ON LABORATORY TEST, THIS AMOUNT OF STRAIN IS NOT EXPECTED TO PROMOTE STRESS CORROSION CRACKING. THEREFORE, THIS SPR IS ACCEPTED AS IS WITHOUT ANY RESTRICTIONS.**

RESOLUTION PREPARED BY 7 L. [Signature]	DATE 11/7/80
REVIEWED BY [Signature]	DATE 11/7/80
APPROVED BY [Signature]	DATE 11/7/80
COMPLETED (VERIFIED BY)	DATE

INFORMATION ONLY

MULTIPLE CONTRACT PROBLEM <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	POTENTIAL SAFETY CONCERN <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	RESOLUTION DOCUMENT NO. 32-1121834-00
--	---	---

SPR CLOSOUT REPORT:

CLOSED OUT BY	DATE
SHEET	OF

REPORT OF NONCONFORMITY

1. JOB NUMBER CL-238	2. UNIT NUMBER Unit #2	3. DATE 9-19-80	4. ITEM NAME Steam Generators	5. ITEM NUMBER 2E51A & 2E51B	
6. VENDOR/MANUFACTURER Babcock & Wilcox		7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.		8. REJECT TAG NUMBER 2E51B 2E51A #461 #460	
9. PROCEDURE NUMBER 2E51A 2E51B FCP #284 FCP #284A		10. SPECIFICATION NUMBER N/A		11. DRAWING NUMBER FCP #284-page 13 of 19 FCP #284A-page 13 of 19	
12. PRIOR REPORT OF NONCONFORMITY? N/A					
13. DESCRIPTION OF NONCONFORMITY 1. The machined finish of the penetrations in 2E51A(north Gen.) and 2E51B(south Gen.) do not meet 250/RHR required in FCA #47. The finish is 500/RHR. 2. Three of the penetrations, #7, #9, & #10 in 2E51A(north Gen.) exceed tolerance of dimensions. See sheet 2 of 2.					
14. REPORTED BY <u>R. Brown</u> NAME DATE 9-19-80		15. VERIFIED BY <u>R. Brown</u> NAME DATE 9-19-80		16. CORRECTIVE ACTION REQUIRED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <u>H. H. Lin</u> FIELD PROJECT ENGINEER DATE 9-19-80					
18. RECOMMENDED DISPOSITION: <input checked="" type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS					
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS N/A <u>H. H. Lin</u> FIELD PROJECT ENGINEER DATE 9-30-80					
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS					
21. DISPOSITION INSTRUCTIONS See SPR-173 Accept surface finish as is. Accept holes 9 & 10 as is, provided fit up of nozzle is held to 1/16" ^{+3/32} ₋₀ . Accept hole 7 as is, provided that a maximum of <u>3/32"</u> ^{+3/32} ₋₀ clearance be maintained between the nozzle outside diameter and the machined hole in the shell. <u>H. H. Lin</u> FIELD PROJECT ENGINEER DATE 9-30-80					
22. APPROVALS B&W FQC <u>R. Brown</u> 9-30-80 SIGNATURE DATE OWNER/AGENT <u>R. White</u> 10/3/80 SIGNATURE DATE				23. IAN REVIEW <u>H. H. Lin</u> 10-6-80 SIGNATURE DATE	
24. DISPOSITION COMPLETED <u>H. H. Lin</u> 11-10-80 NAME DATE		25. DISPOSITION VERIFICATION <u>H. H. Lin</u> 11-14-80 NAME DATE <input checked="" type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE REPORT OF NONCONFORMITY #			
25. CORRECTIVE ACTION The tooling has been redesigned. An instruction program for craft personnel will be given with a mock-up of the Steam Generator. <u>Walter J. ...</u> FIELD PROJECT MANAGER DATE 9/30/80					
27. NONCONFORMITY CLOSED <u>H. H. Lin</u> 11-14-80 FIELD QUALITY CONTROL SUPV. DATE					


NCR# 1750

9-19-80

POOR ORIGINAL

NOTES

- 1. ~~SEE NOTE 7 DET. DRAWING 10000000~~
- 1. ~~SEE ATTACHMENT 6 FOR HOLE LOCATIONS~~
- 2. ALL MACHINED SURFACES TO HAVE 250/RHR OR BETTER.
- 3. RADIUS MAY BE MEASURED BY MULTIPLE POINT REPLICATION AND SHALL BE ACCEPTABLE IF FINAL CONTOUR FALLS WITHIN THE RADIUS ZONE SPECIFIED:



2E51A
HOLE #7
Print Dim. 1.295^{+0.00}_{-0.00}
ACT. Dim. 1.305"

2E51A
HOLE #9
Print dim. 1 1/4" ± 1/32"
ACT. 1 5/16"

2E51A
HOLE #10
Print dim. 1 1/4" ± 1/32"
ACT. 1 5/16"

ALL OTHER HOLES
-ACCEPTABLE

SEE NOTE 3

HOLES NUMBERED FROM RIGHT TO LEFT |
(OR CLOCKWISE) STARTING AT TOP OF
GENERATOR.

POOR ORIGINAL

BABCOCK & WILCOX
SITE PROBLEM REPORT

POS-21091-8 (4-87)

TITLE (MAX. 30 CHARACTERS) STEAM GENERATORS		PRIORITY <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	
CUSTOMER CONTINENTAL POWER CO.		LEAD MANAGER JS OLSZEWSKI	
SUPPLIER EE (2)		DOC. ID 13	ASS. NO. 12
FA NO.		SFR NO. 173	REV. NO. 0
CHARGE NO.	MAX. BUDGET	PART NO. / TAGS NO. 810-001 2-55	
DESCRIPTION OF PROBLEM		SHIPPING CHARGE NO. 10-001 10-002	

SEE ITEM 13 OF NCR # 1750

ORIGINATOR H. A. GUETLING J. D. GREEN	DATE 9/17/80
---	------------------------

STATUS ACTION TO DATE, INCLUDING PERSONS CONTACTED:

L. D. CLINE **NPRD - LYNCHBURG**
J. BREW

FURTHER ACTION RECOMMENDED BY SITE PERSONNEL:

VENDOR TO SUPPLY DISPOSITION

RESOLUTION: **SEE ATTACHMENT NO. 1. (SHEET 4 OF 4)**

INFORMATION ONLY

MULTIPLE CONTRACT PROBLEM

POTENTIAL SAFETY CONCERN

RESOLUTION DOCUMENT NO.

YES NO

YES NO

SPR CLOSED/OUT REPORT:

RESOLUTION PREPARED BY W. C. ROBERTSON	DATE 9/25/80
REVIEWED BY W. C. ROBERTSON	DATE 9/25/80
APPROVED / DISAPPROVED BY R. T. ROBERTSON	DATE 9/25/80
COMPLETED / ACCEPTED BY	DATE
CLOSED OUT BY	DATE

ATTACHMENT NO. 1 SPR 13-12-173-0

The surface finishes demonstrated by the clay replications sent to NPGD are acceptable to Engineering. No further rework of these surfaces is recommended.

The out of tolerance counterbore depths of $1 \frac{5}{16}$ " reported for hole #9 and #10 is acceptable provided the $1/16" + \frac{3}{32}"$
 $- 0"$ nozzle to counterbore dimension is maintained for welding the nozzles into place.

The 1.305" counterbore diameter reported for hole #7 is acceptable provided this hole is selectively fit with a nozzle that will limit the nozzle to shell diametral clearance to 0.020" maximum.


POOR ORIGINAL

REPORT OF NONCONFORMITY

1. JOB NUMBER CL-238		2. UNIT NUMBER #2		3. DATE 9-25-80		4. ITEM NAME Internals Guide Block Dowel Pins		5. ITEM NUMBER MK 451		
6. VENDOR/MANUFACTURER Babcock & Wilcox			7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.			8. REJECT TAG NUMBER 463		9. PROCEDURE NUMBER 135		
10. SPECIFICATION NUMBER N/A				11. DRAWING NUMBER 1100991C			12. PRIOR REPORT OF NONCONFORMITY # N/A			
13. DESCRIPTION OF NONCONFORMITY (4) MK 451 dowel pins have been installed to a depth of 11/16", (Dwg. Dim. is 5/8" + 1/32"). The hole depths and pin lengths are within dwg. tolerances. See attached sketch.										
14. REPORTED BY <u>H. J. Vogel</u> NAME DATE 9-25-80				15. VERIFIED BY <u>R. W. Shope</u> NAME DATE 9-25-80				15. CORRECTIVE ACTION REQUIRED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <u>H. J. Kunst</u> FIELD PROJECT ENGINEER 9-26-80 DATE										
18. RECOMMENDED DISPOSITION: <input type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS										
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS Accept as is. <u>H. J. Kunst</u> FIELD PROJECT ENGINEER 9-29-80 DATE										
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS										
21. DISPOSITION INSTRUCTIONS See SPR-138. Accept as is. <u>H. J. Kunst</u> FIELD PROJECT ENGINEER 10-8-80 DATE										
22. APPROVALS B&W FOC <u>R. W. Shope</u> 10-8-80 OTHER _____ SIGNATURE DATE SIGNATURE DATE OWNER/AGENT <u>R. W. Shope</u> 10/9/80 OTHER _____ SIGNATURE DATE SIGNATURE DATE						23. ANI REVIEW <u>R. P. Fisher</u> 10-16-80 SIGNATURE DATE				
24. DISPOSITION COMPLETED <u>R. W. Shope</u> 10-23-80 NAME DATE				25. DISPOSITION VERIFICATION <input checked="" type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE <u>R. W. Shope</u> 10-23-80 NAME DATE REPORT OF NONCONFORMITY #						
25. CORRECTIVE ACTION Tooling will be revised. Insertion device will be revised to allow 360° bearing instead of 180°, thus giving better control on restricting depth. <u>H. J. Kunst</u> 10-9-80 <u>Walter J. Lu</u> FIELD PROJECT MANAGER 10/8/80 DATE										
27. NONCONFORMITY CLOSED <u>R. W. Shope</u> 10-23-80 FIELD QUALITY CONTROL SUPV. DATE										

REPORT OF NONCONFORMITY

JOB NUMBER CL-238	UNIT NUMBER #2	DATE 9-25-80	REPORT OF NONCONFORMITY # 1753
----------------------	-------------------	-----------------	-----------------------------------



TITLE (MAX. 100 CHARACTERS) () PRIORITY: 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20

DATE: *10/1/80* LEAD NUMBER: *J.W. Mitchem*

OWNER: *P. O. ...* SUPPLIER: *...* REC. LB: *13* RES. NO.: *13* SPA. NO.: *138* REV. IN: *0*

DESCRIPTION OF PROBLEM: *...*

WORKER CLASS NO. / SHIPPING DAMAGE NO. *...*

PART NO. / RES. NO. *600-0013-60*

01-001

SEE ATTACHED J.W. C.C.

NCR # 1753



ORIGINATOR: *U.S. ...* DATE: *10/1/80*

STATUS ACTION TO DATE, INCLUDING PERSONS CONTACTED:

L.D. CLINE - NPGD - LUNCH SURG

FURTHER ACTION RECOMMENDED BY SITE PERSONNEL:

ACCEPT AS IS

RESOLUTION: *Accept as is. NPGD Consultant Engineering agrees with recommended action. "accept as is". The minor deviation will not affect structural or functional capability.*

RESOLUTION PREPARED BY: *E.F. ...* DATE: *10/1/80*

REVIEWER: *W.A. ...* DATE: *10/2/80*

APPROVED/DISAPPROVED BY: *R.T. ...* DATE: *10/2/80*

CHECKED (VERIFIED BY): *...* DATE: *...*

MULTIPLE CONTRACT PROBLEM: YES NO

POTENTIAL SAFETY CONCERN: YES NO

RESOLUTION DOCUMENT NO.:

EPA CLOSURE REPORT: *POOR ORIGINAL*

CLOSED OUT BY: *...* DATE: *...*

THE DIRECTOR & WILCOX COMPANY
NATIONAL FIRE PROTECTION DIVISION

NON-CONFORMANCE REPORT (NSR)

Customer: Consolidated Power Co. NSR Form No. 10-3

Contract No. 57-154-1-12 Inspection Report No. 111

Component: Unit #2 Boiler Location: Midland Plant

Description of nonconforming condition:

Vertical channel does not fasten on TSM
tape recorder #24035.

Originator: Gene Noyall Date: Nov 5 1977

NSI Corrective Action

Shut back to Lockburg

NSI Manager: Samuel Hillman Date: 11-14-77

Other affected components: for J.D. Rhiney

Performance disposition: Accept Reject

Comments:

QC Surveillance Manager: P. R. [Signature] Date: 11/14/77

Implementation Confirmed by

Implementation

NSI Manager: _____ Group Leader: _____ USE: _____ FTE: _____

OPEN
w/ok

POOR ORIGINAL

THE BABCOCK & WILCOX COMPANY
NUCLEAR POWER GENERATION DIVISION
NONCONFORMANCE REPORT (ISI)

Customer: Consumers Power Co. Nonconformance Report No: 80-3
Contract No: 599-0442-25-03 Inspection Report No.: N/A
Component: Unit #2 B Generator Location: Midland, MI
Description of nonconforming condition:

TEAC tape recorder #24123, horizontal channel is not functioning.

Originator Gene Kasmath Date Nov. 12, 1980

ISI Corrective Action

Ship back to Lynchburg

ISI Manager J. H. Gentry Date 11/13/80

Other affected components:

Nonconformance Disposition: Accept Reject

Comments:

QC Surveillance Manager J. H. Gentry Date 11/13/80

Implementation Confirmed by _____ Date _____

Distribution:

ISI Manager Group Leader QAE File

Open for

POOR ORIGINAL

THE BASCOCK & WILCOX COMPANY
NUCLEAR POWER GENERATION DIVISION
NONCONFORMANCE REPORT (ISI)

Customer: Consumers Power Co. Nonconformance Report No: 80-4
Contract No: 599-0642-25-03 Inspection Report No.: N/A
Component: Unit #2 "B" Generator Location: Midland, MI
Description of nonconforming condition:

*Eddy current instrument #24082 and insert #24025
have a malfunctioning horizontal channel.*

Originator Dene Namath Date Nov. 12, 1980

ISI Corrective Action

Ship back to Lynchburg

ISI Manager [Signature] Date 11/13/80

Other affected Components:

Nonconformance Disposition: Accept Reject

Comments:

QC Surveillance Manager [Signature] Date 11/13/80

Implementation Confirmed by _____ Date _____

Distribution:

ISI Manager Group Leader QAE File

OPEN FOR

POOR ORIGINAL



NONCONFORMANCE REPORT

6. PROJECT NAME: Midland 1 & 2		7. NONCONFORMING PART NO.: 1C-184A, 2C-185A, 2C-184B		8. NONCONFORMING PART NAME: H2 Recombiner Ctl Pnl H2 Recombiner Pwr Pnl		1. NCR SERIAL NO.: M-01-9-0-068	
9. SERIAL NUMBER: N/A		10. ORG. COMMITTING HC: Bechtel Engineering		11. AREA/LOC. OF NC: 685'0" Elevation 634'6" Elevation		2. DATE: 11/3/80	
						3. DATE OF REV: N/A	
						4. FILE NO: 16.3.1	
12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS: Specification 7220-M-169(Q) paragraph 6.9 states in part, "Power supply and control panels shall be designed in accordance with Attachment 2.8 to the Material Requisition, etc." Contrary to the above, the following deficiencies were noted between Attachment 2.8 (7220-G-5) and the actual installation: 1. Paragraph 6.12 specifies wiring within Control Boards to be ASTM Class "B" stranded. The H2 Recombiner Control Panels have 8 wires each which are solid conductor; these wires are terminated as follows: 6 leads from TB-6 to Temperature Selector Sw., and 2 from the Temperature Selector Sw. to the Temperature Indicator. (Continued on page 3)						5. DISTRIBUTION ACTION COPY: LHCurtis RCash INFO COPY: WRBird DBMiller RBCherba JARutgers JWCook ESmith TCCooke LADreisbach DRKeating GSKeely HPLeonard BWMarguglio	
13. QA RECOMMENDATION FOR PART CA: 1. Determine acceptability of wiring; take approp. corrective action. 2. Evaluate and determine if insulation is acceptable; provide justification. (Continued on page 3)							
DESIGN/PROJECT ENG. DISPOSITION REQUIRED <input checked="" type="checkbox"/> NOT REQUIRED <input type="checkbox"/>							
14. HOLD TAGS APPLIED:		NUMBER, LOCATION & TYPE OF HOLD TAGS APPLIED:					
YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		8: 8-Recombiner Panels: Hold for Clearance					
15. IS PROCESS CA REQUIRED:		IF NO, ENTER JUSTIFICATION BELOW:					
YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>							
16. DOES NC AFFECT Q-LIST ITEM:		YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		17. IS NC REPORTABLE PER 50.55(*):		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
18. IS NC REPORTABLE PER PART 21:		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		19. IF YES, DATE & TIME OF REPORT TO ERC:		N/A	
20. IF YES, WHO MADE REPORT TO ERC:		N/A		21. IF YES, NAME OF ERC OFFICIAL TO WHOM REPORTED:		N/A	
22. NCR ORIGINATED BY: <i>W. Mott</i>		23. WRITTEN REPLY REQUIRED BY: 11/18/80 TO ESTABLISH CA COMPLETION DATE		24. SUPERVISOR'S SIGNATURE/DATE: <i>RC Ash</i> 11/4/80			
25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:							
26. DESIGN/PROJECT SIG. AUTH. DISP.:		27. PMO SIG. AUTH. DISP.:		28. PROCUREMENT SIG. CONC. DISP.:		29. SIG. OF ORG. RESP. FOR C/A:	
		N/A		N/A			
30. FAB/CONST. SIG. AUTH. IMP. DISP.:		31. SIG. OF TEST GROUP ACKNOW. CONDITION:		32. FOR MAJOR MOD - FLT. SUPT. SIG. AUTH. DISP.:		33. QA AUTH. SIG. TO IMPLEMENT DISP.:	
		N/A		N/A			
34. METHOD OF PART CA VERIFICATION:							
35. SIG. OF ORG. RESP. FOR PART C/A SIGNIFYING COMPLETION:		36. SIG. VERIFYING PART C/A & HOLD TAG REMOVAL/DATE:		37. NCR CLOSED BY/DATE: (PART & PROCESS CA COMPLETE)			



Consumers
Power
Company

NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION
QUALITY ASSURANCE DEPARTMENT

NCR SERIAL NUMBER M01-9-0

PAGE 2 OF 3

38. QA ASSESSMENT OF ROOT CAUSE(S):

Vendor did not adhere to specification requirements.

39. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

40. PROCESS CA REQUIRED FROM:

DESIGN FABRICATION CONSTRUCTION PROCUREMENT INSPECTION
OTHER _____

41. QA RECOMMENDATION FOR PROCESS CA:

Initiate action to inspect other electrical components on this purchase order for similar deficiencies and disposition (Project Engineering).

Evaluate and determine why these deficiencies were not discovered prior to shipment from vendor and identify action taken to preclude repetition (Procurement).

42. PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK 41 & DATE OF COMPLETION:

43. METHOD OF PROCESS CA VERIFICATION:

44. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:

45. PROCESS CA COMPLETION VERIFIED BY/DATE:

NCR SERIAL NO: M-01-9-0-068
DATE: 11/3/80
DATE OF REV: N/A
FILE NO: 16.3.1
AI: S-419

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS:

(Continued from Page 1)

2. Paragraph 6.12 specifies wiring with type IPCEA S-28-357 600V type TA, TBS, or SIS insulation to be used on these panels. There is no evidence in the QVD package, vendor Bill of Material or identification on the wire insulation to identify it as the correct type.
3. Paragraph 6.21 of 7220-G-5 and 6.9(f) of 7220-M-169 specify terminal block marking strip to be marked per drawing 7220-E-50. Terminal blocks in these panels are not marked with cable scheme numbers or color coded as required by specification.
4. Paragraph 6.23 states in part, "A small gap shall separate the wire insulation from the lug barrel so it is evident by visual inspection that the wire and not the insulation is properly clamped in the lug." Insulated lugs are used throughout these units so that the acceptability of the terminations is indeterminate. Identical problem was previously reported on Bechtel QAR 332.

13. QA RECOMMENDATION FOR PART CA:

(Continued from Page 1)

3. Provide and install correct marking strips.
4. Determine acceptability of presently installed lugs; if satisfactory, revise specification.



NONCONFORMANCE REPORT

6. PROJECT NAME: Midland		7. NONCONFORMING PART NO: DSRV-12		8. NONCONFORMING PART NAME: Diesel Engine		1. NCR SERIAL NO: M-01-9-0-069	
9. SERIAL NUMBER: 77001 thru 77004		10. ORG. COMMITTING NO: Transamerica Delaval		11. AREA/LOC. OF NO: Diesel Generator Bldg		2. DATE: 11/76/80	
12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS: Correspondence from the manufacturer to Bechtel dated 9/22/80, which documents Part 21 notification, states in para 1.1 of enclosure 2, "There should be zero clearance between the bottom surface of the foot of the link rod and the mating surface of the link pin." The series of engines that could be effected include Midland engines as stated in enclosure 1. Until an inspection of all link rod clearances in all engines has been completed, the condition of the Midland engines is indeterminate. Instructions for completing required inspections are contained in enclosure 2.		13. QA RECOMMENDATION FOR PART CA: 1. Develop a schedule for completing the required inspections and furnish a copy to MPQA. (Continued on page 3)		5. DISTRIBUTION ACTION COPY: LEDavis INFO COPY: WRBird RBCherba JWCook TCCooke(2) LHCurtis LADreisbach DRKeating GSKeeley HPLeonard BWMarguglio DBMiller		3. DATE OF REV: N/A	
13. QA RECOMMENDATION FOR PART CA: 1. Develop a schedule for completing the required inspections and furnish a copy to MPQA. (Continued on page 3)		DESIGN/PROJECT ENG. DISPOSITION REQUIRED <input type="checkbox"/> NOT REQUIRED <input checked="" type="checkbox"/>		4. FILE NO: 16.7		6. JARutgers DATaggart	
14. HOLD TAGS APPLIED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		NUMBER, LOCATION & TYPE OF HOLD TAGS APPLIED: One hold tag applied to each engine; CCo Hold Tag		15. IS PROCESS CA REQUIRED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> IF NO, ENTER JUSTIFICATION BELOW: All engines are on site, No process corrective action applicable to site activities.		17. IS NC REPORTABLE PER 50.55(e): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> *	
16. DOES NC AFFECT Q-LIST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		18. IS NC REPORTABLE PER PART 21: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		19. IF YES, DATE & TIME OF REPORT TO NRC: *		21. IF YES, NAME OF NRC OFFICIAL TO WHOM REPORTED: *	
20. IF YES, WHO MADE REPORT TO NRC: Transamerica Delaval		22. NCR ORIGINATED BY: Donald X. Martin		23. WRITTEN REPLY REQUIRED BY: 11/13/80 TO ESTABLISH CA COMPLETION DATE		24. SUPERVISOR'S SIGNATURE/DATE: DRKeating 11-6-80	
25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:							
26. DESIGN/PROJECT SIG. AUTH. DISP.:		27. PMO SIG. AUTH. DISP.:		28. PROCUREMENT SIG. CONC. DISP.:		29. SIG. OF ORG. RESP. FOR C/A:	
30. FAB/CONST. SIG. AUTH. IMP. DISP.:		31. SIG. OF TEST GROUP ACKNOW. CONDITION:		32. FOR MAJOR MOD - FLT. SUPT. SIG. AUTH. DISP.:		33. QA AUTH. SIG. TO IMPLEMENT DISP.:	
34. METHOD OF PART CA VERIFICATION:							
35. SIG. OF ORG. RESP. FOR PART C/A SIGNIFYING COMPLETION:		36. SIG. VERIFYING PART C/A & HOLD TAG REMOVAL/DATE:		37. NCR CLOSED BY/DATE: (PART & PROCESS CA COMPLETE)			



Consumers
Power
Company

NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

NCR SERIAL NUMBER: M01-9-0

PAGE 2 OF 3

36. QA ASSESSMENT OF ROOT CAUSE(S):

39. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

40. PROCESS CA REQUIRED FROM:

DESIGN

FABRICATION

CONSTRUCTION

PROCUREMENT

INSPECTION

OTHER _____

41. QA RECOMMENDATION FOR PROCESS CA:

42. PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK 41 & DATE OF COMPLETION:

43. METHOD OF PROCESS CA VERIFICATION:

44. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:

45. PROCESS CA COMPLETION VERIFIED BY/DATE:

NCR SERIAL NO: M-01-9-0-069
DATE: 11/6/80
DATE OF REV: N/A
FILE NO: 16.7
AI: S-420

13. QA RECOMMENDATION FOR PART CA:

(Continued from page 1)

2. Notify MPQAD one day prior to starting any of the inspections in order for MPQAD to witness all or part of the inspection. This is to be treated as a witness point.
3. Document all inspections and furnish copies to MPQA to facilitate closure of this NCR.

It is recognized Bechtel is aware of this Part 21 action and is in the process of inspection. This NCR was issued for tracking and record purposes.

*Note 1: Pending satisfactory completion of required inspections.



Consumers
Power
Company
9A27-0

NONCONFORMANCE REPORT

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

AI S-427 PAGE 1 OF 3

6. PROJECT NAME: Midland 1 & 2		7. NONCONFORMING PART NO: 1X17, 1X18, 2X17, and 2X18		8. NONCONFORMING PART NAME: Transformers		1. NCR SERIAL NO: M-01-9-0-070	
9. SERIAL NUMBER: N/A		10. ORG. COMMITTING NO: Bechtel Engineering & Bechtel Construction		11. AREA/LOC. OF NO: Elevation 614'0" Auxiliary Building		2. DATE: 11/7/80	
12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS: ANSI N45.2.4 - 1972 (IEEE Std-336) Section 4.0 states in part, "Equip- ment shall be located, installed, assembled and/or connected in strict accordance with the following as applicable: (1) Latest approved-for- construction drawings, (2) Manufacturer's instructions." Vendor Installation Instruction 7220-E6-51-3 Page 2 (Mounting) states in part, "Transformers shall be mounted using 1" bolts with the bolt type specified as ASTM, A325 high strength or equivalent. The bolt threads must not be in the shear plane. These requirements are also specified in Section 5.1 of the vendor's seismic test procedure (7220-E6-80-1), which was performed by Wyle Laboratories in accordance (Contd on page 3)						3. DATE OF REV: N/A	
						4. FILE NO: 16.3.1	
13. QA RECOMMENDATION FOR PART C/A: Since the vendor has qualified the subject equipment and its mounting in accordance with IEEE-344, it is recommended that: (1) the installa- tion of the subject equipment be in accordance with the vendor in- structions on (2) the alternate method of installation be subject to vendor approval - a revision to the vendor instructions.						5. DISTRIBUTION ACTION COPY: LHCurtis INFO COPY: WRBird RBCherba JWCook TCCooke(2) LADreisbach GSKeeley JKovach HPLeonard BWMarguglio DBMiller JARutgers	
DESIGN/PROJECT ENG. DISPOSITION REQUIRED <input checked="" type="checkbox"/> NOT REQUIRED <input type="checkbox"/>							
14. HOLD TAGS APPLIED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		NUMBER, LOCATION & TYPE OF HOLD TAGS APPLIED: 4 (One on each transformer)					
15. IS PROCESS CA REQUIRED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF NO, ENTER JUSTIFICATION BELOW:							
16. DOES NC AFFECT Q-LIST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>				17. IS NC REPORTABLE PER 50.55(*): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> *			
18. IS NC REPORTABLE PER PART 21: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>				19. IF YES, DATE & TIME OF REPORT TO NRC: N/A			
20. IF YES, WHO MADE REPORT TO NRC: N/A				21. IF YES, NAME OF NRC OFFICIAL TO WHOM REPORTED: N/A			
22. NCR ORIGINATED BY: <i>Edgar L Jones</i>			23. WRITTEN REPLY REQUIRED BY: 11/17/80 TO ESTABLISH CA COMPLETION DATE			24. SUPERVISOR'S SIGNATURE/DATE: <i>RCH DR Keating 11-7-80</i>	
25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:							
26. DESIGN/PROJECT SIG. AUTH. DISP.:		27. PMO SIG. AUTH. DISP.:		28. PROCUREMENT SIG. CONC. DISP.:		29. SIG. OF ORG. RESP. FOR C/A:	
		N/A		N/A			
30. FAB/CONST. SIG. AUTH. DOP. DISP.:		31. SIG. OF TEST GROUP ACKNOW. CONDITION:		32. FOR MAJOR MOD - FLT. SUPT. SIG. AUTH. DISP.:		33. QA AUTH. SIG. TO IMPLEMENT DISP.:	
		N/A		N/A			
34. METHOD OF PART CA VERIFICATION:							
35. SIG. OF ORG. RESP. FOR PART C/A SIGNIFYING COMPLETION:			36. S.G. VERIFYING PART C/A & HOLD TAG REV./VAL/DATE:			37. NCR CLOSED BY/DATE: (PART & PROCESS CA COMPLETE)	



Consumers
Power
Company

NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

NCR SERIAL NUMBER: M01-9-0-0

PAGE 2 OF 3

36. QA ASSESSMENT OF ROOT CAUSE(S):

Design drawings do not reflect the vendor's mounting instructions.

39. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

40. PROCESS CA REQUIRED FROM:

DESIGN

FABRICATION

CONSTRUCTION

PROCUREMENT

INSPECTION

OTHER Engineering

41. QA RECOMMENDATION FOR PROCESS CA:

Determine who has the responsibility for the mounting design of equipment seismically qualified by a vendor.

1. If Bechtel has responsibility for the design of equipment mounting:
 - a) Provide method for resolving conflict in field between the use of vendor instructions versus engineering design drawings.
 - b) Provide evidence of seismic's calculations to substantiate Bechtel's mounting design for (1) the subject transformers, and (2) for other seismic qualified equipment where the mounting deviates from vendor instructions.

(Contd on page 3)

42. PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK 41 & DATE OF COMPLETION:

43. METHOD OF PROCESS CA VERIFICATION:

44. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:

45. PROCESS CA COMPLETION VERIFIED BY/DATE:

NCR SERIAL NO: M-01-9-0-070
DATE: 11/7/80
DATE OF REV: N/A
FILE NO: 16.3.1
AI: S-427

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS:

(Continued from page 1)

with IEEE-344-1975. (Their vendor documents have been given a Level I approval by Bechtel Engineering.)

Contrary to these vendor requirements, the subject transformers were installed per Bechtel design drawing C-197 using (3) 1" anchors ASTM A36 (threads in the shear plan) and one leg welded to the embed.

This conflict between vendor requirements and engineering design drawings (both Project approval documents) results in an indeterminate condition.

*NOTE: PRESENTLY A SEISMIC ANALYSIS IS BEING RE-EVALUATED TO DETERMINE IF THE MOUNTING OF THE SUBJECT TRANSFORMERS MEETS THE FSAR DESIGN REQUIREMENTS. THIS CONDITION IS NOT REPORTABLE AT THIS TIME UNDER PART 50.55(e) BASED ON BECHTEL PROJECT ENGINEERING'S STATEMENT THAT THE INSTALLED CONDITIONS WERE ANALYZED AS PART OF THE DESIGN PROCESS.

41. QA RECOMMENDATION FOR PROCESS CA:

(Continued from page 2)

2. If vendor has responsibility for the design of equipment mounting:
 - a) Submit alternate mounting design for subject transformers to vendor for approval - revise vendor prints.
 - b) Determine what other equipment was not mounted in accordance with vendor instructions and submit engineering alternate design to vendor for approval - revise vendor print.



NONCONFORMANCE REPORT

6. PROJECT NAME: Midland 1&2	7. NONCONFORMING PART NO: 1A06 & 2A06	8. NONCONFORMING PART NAME: 4160 V Switchgear	1. NCR SERIAL NO: M-01-9-0-071
			2. DATE: 11/13/80
9. SERIAL NUMBER: N/A	10. ORG. COMMITTING NO: Vendor	11. AREA/LOC. OF NC: 614 Elevation	3. DATE OF REV: N/A
			4. FILE NO: 16.7
12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS: Midland Plant Quality Assurance performed an overinspection on Q-related 4160 V Switchgear on a sampling basis to determine the acceptability of workmanship on Vendor-supplied equipment. Results of this inspection were reported to Bechtel Engineering on QAR F-010, Action Item S-397 for evaluation and were found by Engineering to be unacceptable. Conditions reported were as follows: 1. Inadequate crimping of wire - approximately 90 terminations of #14 AWG wire were found which had (1 to 5) strands either broken off at the lug or outside of the lug barrel. 2. Nine (9) terminations were found loose. 3. Four (4) terminations were found to have oversize lugs.			5. DISTRIBUTION ACTION COPY: LHCurtis INFO COPY: RCash ESmith WRBird RBCherba JWCook TCCooke(2) MADietrich DRKeating GSKealey HPLeonard BWMarguglio DBMiller JARutgers
13. QA RECOMMENDATION FOR PART CA: 1. Bechtel to devise program to inspect all Q-related 4160 V Switchgear for vendor workmanship. Record all deficiencies found and take appropriate corrective action.			
DESIGN/PROJECT ENG. DISPOSITION REQUIRED <input checked="" type="checkbox"/> NOT REQUIRED <input type="checkbox"/>			
14. HOLD TAGS APPLIED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		NUMBER, LOCATION & TYPE OF HOLD TAGS APPLIED: 12: 3 on each switchgear unit: Hold for Clearance	
15. IS PROCESS CA REQUIRED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> IF NO, ENTER JUSTIFICATION BELOW: All 4160 V Switchgear is installed in place.			
16. DOES NC AFFECT Q-LIST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		17. IS NC REPORTABLE PER 50.55(e): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
18. IS NC REPORTABLE PER PART 21: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		19. IF YES, DATE & TIME OF REPORT TO NRC: N/A	
20. IF YES, WHO MADE REPORT TO NRC: N/A		21. IF YES, NAME OF NRC OFFICIAL TO WHOM REPORTED: N/A	
22. NCR ORIGINATED BY: <i>[Signature]</i>		23. WRITTEN REPLY REQUIRED BY: 12/2/80 TO ESTABLISH CA COMPLETION DATE	24. SUPERVISOR'S SIGNATURE/DATE: RCA <i>[Signature]</i> 11-13-80
25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:			
26. DESIGN/PROJECT SIG. AUTH. DISP.:	27. PMO SIG. AUTH. DISP.:	28. PROCUREMENT SIG. CONC. DISP.:	29. SIG. OF ORG. RESP. FOR C/A:
	N/A	N/A	
30. FAB/CONST. SIG. AUTH. IMP. DISP.:	31. SIG. OF TEST GROUP ACKNOW. CONDITION:	32. FOR MAJOR MOD - FLT. SUPT. SIG. AUTH. DISP.:	33. QA AUTH. SIG. TO IMPLEMENT DISP.:
	N/A	N/A	
34. METHOD OF PART CA VERIFICATION:			
35. SIG. OF ORG. RESP. FOR PART C/A SIGNIFYING COMPLETION:	36. SIG. VERIFYING PART C/A & HOLD TAG REMOVAL/DATE:		37. NCR CLOSED BY/DATE: (PART & PROCESS CA COMPLETE)



NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

38. QA ASSESSMENT OF ROOT CAUSE(S):

N/A

39. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

N/A

40. PROCESS CA REQUIRED FROM:

DESIGN

FABRICATION

CONSTRUCTION

PROCUREMENT

INSPECTION

OTHER N/A

41. QA RECOMMENDATION FOR PROCESS CA:

N/A

42. PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK 41 & DATE OF COMPLETION:

N/A

43. METHOD OF PROCESS CA VERIFICATION:

N/A

44. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:


N/A

45. PROCESS CA COMPLETION VERIFIED BY/DATE:

N/A

NONCONFORMANCE REPORT

AI S-478 PAGE 1 OF 3



6. PROJECT NAME: Midland 1 & 2	7. NONCONFORMING PART NO: 1C-185 A & B 2C-185 A & B	8. NONCONFORMING PART NAME: H ₂ Recombiner Ctl Pnl	1. NCR SERIAL NO: M-01-9-0-072
9. SERIAL NUMBER: N/A	10. ORG. COMMITTING NO: Bechtel Construction Bechtel Quality Control	11. AREA/LOC. OF NC: 614' Elevation 628' Elevation	2. DATE: 11/18/80
12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS: Bechtel design drawing C-141, Rev 7, Detail 1, identifies the mounting instructions for the subject H ₂ Recombiner Control Cabinets. These instructions specify that the Cabinets are to be plug welded in place. Contrary to the above, the Cabinets were installed using 3/4" threaded Nelson studs. There is no known engineering approved document authorizing the use of Nelson studs for these applications. An investigation into the mounting of these Cabinets revealed that Bechtel Construction had installed and Quality Control inspected and accepted to Drawing C-197(Q) and applicable FCR C-1943. Drawing C-197(Q) identifies Cabinet location at the 614' elevation and references C-141(Q) Detail 1 for (Continued on Page 3)		3. DATE OF REV: N/A	
13. QA RECOMMENDATION FOR PART CA: Construction comply with project design drawing or have Project Engineering issue an approved Field Change for Drawing C-141, to support the "as built" condition.		5. DISTRIBUTION ACTION COPY: LEDavis ESmith LHCurtis INFO COPY: WRBird RBCherba JWCook TCCooke(2) MADietrich DRKeating GSKeeley HPLeonard BWMarguglio DBMiller JARutgers	
DESIGN/PROJECT ENG. DISPOSITION REQUIRED <input checked="" type="checkbox"/> NOT REQUIRED <input type="checkbox"/>			
14. HOLD TAGS APPLIED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		NUMBER, LOCATION & TYPE OF HOLD TAGS APPLIED: 4; H ₂ Recombiner Control Panels; Hold for QA Clearance	
15. IS PROCESS CA REQUIRED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF NO, ENTER JUSTIFICATION BELOW:			
16. DOES NC AFFECT Q-LIST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		17. IS NC REPORTABLE PER 50.55(e): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
18. IS NC REPORTABLE PER PART 21: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		19. IF YES, DATE & TIME OF REPORT TO NRC: N/A	
20. IF YES, WHO MADE REPORT TO NRC: N/A		21. IF YES, NAME OF NRC OFFICIAL TO WHOM REPORTED: N/A	
22. NCR ORIGINATED BY: <i>W. Nott</i>		23. WRITTEN REPLY REQUIRED BY: 12/3/80 TO ESTABLISH CA COMPLETION DATE	
24. SUPERVISOR'S SIGNATURE/DATE: <i>RCR DRKeating 11-19-80</i>			
25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:			
26. DESIGN/PROJECT SIG. AUTH. DISP.:		27. PWO SIG. AUTH. DISP.:	
N/A		N/A	
28. PROCUREMENT SIG. CONC. DISP.:		29. SIG. OF ORG. RESP. FOR C/A:	
N/A		N/A	
30. FAB/CONST. SIG. AUTH. IMP. DISP.:		31. SIG. OF TEST GROUP ACKNOW. CONDITION:	
N/A		N/A	
32. FOR MAJOR MOD - FLT. SUPT. SIG. AUTH. DISP.:		33. QA AUTH. SIG. TO IMPLEMENT DISP.:	
N/A		N/A	
34. METHOD OF PART CA VERIFICATION:			
35. SIG. OF ORG. RESP. FOR PART C/A SIGNIFYING COMPLETION:		36. SIG. VERIFYING PART C/A & HOLD TAG REMOVAL/DATE:	
N/A		N/A	
37. NCR CLOSED BY/DATE: (PART & PROCESS CA COMPLETE)			



NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

36. QA ASSESSMENT OF ROOT CAUSE(S):

Construction failed to comply with project design criteria; Quality Control inspected to inadequate criteria.

39. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

40. PROCESS CA REQUIRED FROM:

DESIGN

FABRICATION

CONSTRUCTION

PROCUREMENT

INSPECTION

OTHER _____

41. QA RECOMMENDATION FOR PROCESS CA:

Field Engineering and Quality Control determine how these support foundations were constructed and bought off without authorized design change and provide corrective action to preclude repetition.

Project Engineering to determine why they approved FCR C-1934, which was based on disapproved FCN C-89. Provide corrective action to preclude repetition.

Quality Control to reinspect all four (4) Cabinets using latest approved Engineering criteria.

42. PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK 40 & DATE OF COMPLETION:

43. METHOD OF PROCESS CA VERIFICATION:

44. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:

45. PROCESS CA COMPLETION VERIFIED BY/DATE:

NCR SERIAL NO: M-01-9-0-072
DATE: 11/18/80
DATE OF REV: N/A
FILE NO: 16.3.4 & 16.3.6
AI: S-478

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS:
(Continued from page 1)

foundation requirement. FCR C-1943 was issued 5/23/79 and approved by Project Engineering on 7/25/79. This FCR authorizes replacement of 4 of the 8 Nelson studs on the foundation pads with smaller sized studs and states that the pads were built to FCN-89. FCN C-89 was issued 3/1/79 to authorize welding of 8-3/4" stud bolts to the foundation pads and gives welding requirements to be used. This FCN was disapproved by Project Engineering on 3/21/79.

NOTE: No field change was made to alter the mounting criteria for Cabinets 1C-185A and 2C-185A at the 628' Elevation. The only design criteria available for these units (Dwg C-141), specifies they be plug welded.

12. (Contd from above)

FCR C-1943, Detail "A" shows typical installation for each H₂ Recombiner Control Panel.

Contrary to the above, "U" type fittings (not detailed on any drawing) were used on the 1/2" Nelson studs.



NONCONFORMANCE REPORT

480
AI S-450 PAGE 1 OF 3

6. PROJECT NAME: Midland 1 & 2	7. NONCONFORMING PART NO: 1C45 and 2C45	8. NONCONFORMING PART NAME: ECCAS	1. NCR SERIAL NO: 14-03-1-0-073
9. SERIAL NUMBER: N/A	10. ORG. COMPETING NO: B&W	11. AREA/LOC. OF NC: Control Room el 659'	2. DATE: 11/19/80
			3. DATE OF REV: N/A
			4. FILE NO: 16.4.1

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH KEYS.
 During a wiring check by a Bailey-Meter Co representative (a subsidiary of B&W) and a CPCo Project Testing Engineer, it was noted that the vendor wiring in the Emergency Core Cooling Actuation System (ECCAS) Cabinets 1C45 and 2C45 was inconsistent with redundant subsystem modules in the cabinets. In addition, a closer examination revealed that the wiring inconsistencies occurred in all four (4) Decay Heat Valve Automatic Closure Interlock (ACI) Trip Buffer Analog Subsystems in that each was wired differently. Also, the following Bailey-Meter Drawings for these modules do not agree with the internal cabinet wiring:
 D8059388D Rev D D8059398D Rev D
 D8059393D Rev J D3059403D Rev L
 CPCo Project Testing identified the deficiency on Corrective Action Reports (CAR's) No's 1-SAA-I-004 and 2-SAA-I-005.

5. DISTRIBUTION
 ACTION COPY:
 DFJudd
 B&W - Lynchburg, VA

 INFO COPY:
 VNAsgaonkar BWMarguglio
 RCBaker DBMiller
 RCBauman MHRice
 WRBird RWShope
 RBCherba WHSpangler
 JWCook DATaggart
 TCCooke(2) DMTurnbull
 MADietrich JLWood
 ROFrink LHCurtis
 IDGreen JARutgers
 GS Keeley

13. QA RECOMMENDATION FOR PART CA:
 1. Provide a complete review of the Bailey-Meter Drawings and a certification that they are corrected as necessary to the approved design drawings.
 (Continued on Page 2)
 DESIGN/PROJECT ENG. DISPOSITION REQUIRED NOT REQUIRED

14. HOLD TAGS APPLIED: NUMBER, LOCATION & TYPE OF HOLD TAGS APPLIED:
 YES NO

15. IS PROCESS CA REQUIRED: YES NO IF NO, ENTER JUSTIFICATION BELOW:

16. DOES NC AFFECT Q-LIST ITEM: YES NO 17. IS NC REPORTABLE PER 50.55(e): YES NO

18. IS NC REPORTABLE PER PART 21: YES NO See Block 13 & 17 19. IF YES, DATE & TIME OF REPORT TO NRC: 11/17/80 4:30 PM

20. IF YES, WHO MADE REPORT TO NRC: WRBird & MJSchaeffer 21. IF YES, NAME OF NRC OFFICIAL TO WHOM REPORTED: RNSutphin, USNRC Region III

22. NCR ORIGINATED BY: M.J. Schaeffer 23. WRITTEN REPLY REQUIRED BY: December 8, 1980 TO ESTABLISH CA COMPLETION DATE 24. SUPERVISOR'S SIGNATURE/DATE: RK Keating 11-20-80

25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:

26. DESIGN/PROJECT SIG. AUTH. DISP.: 27. PWO SIG. AUTH. DISP.: N/A 28. PROCUREMENT SIG. CONC. DISP.: N/A 29. SIG. OF ORG. RESP. FOR C/A:

30. FAB/CONST. SIG. AUTH. IMP. DISP.: 31. SIG. OF TEST GROUP ACKNOWLEDGMENT CONDITION: *HJM* 32. FOR MAJOR MOD - FLT. SUPT. SIG. AUTH. DISP.: N/A 33. QA AUTH. SIG. TO IMPLEMENT DISP.:

34. METHOD OF PART CA VERIFICATION:

35. SIG. OF ORG. RESP. FOR PART C/A SIGNIFYING COMPLETION: 36. SIG. VERIFYING PART C/A & HOLD TAG REMOVAL/DATE: 37. NCR CLOSED BY/DATE: (PART & PROCESS CA COMPLETE)



Consumers
Power
Company

NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

NCR SERIAL NUMBER: M03-1-0-

PAGE 2 OF 3

38. QA ASSESSMENT OF ROOT CAUSE(S):

To be determined by B&W.

39. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

40. PROCESS CA REQUIRED FROM:

DESIGN

FABRICATION

CONSTRUCTION

PROCUREMENT

INSPECTION

OTHER B&W

41. QA RECOMMENDATION FOR PROCESS CA:

Provide a written report to Consumers Power Co by December 8, 1980. This is to support CPCo's commitment to provide either an interim or final 50.55(e) Report to the NRC by December 17, 1980. In addition to specific actions requested by other sections of this Nonconformance Report, this Report must include:

- a) A description of the Nonconformance.
- b) An analysis of the safety implications when the Item is not to be Reworked to conform to meet the criteria and bases stated in the Safety Analysis Report or Construction Permit.

(Continued on Page 3)

42. PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK 41 & DATE OF COMPLETION:

43. METHOD OF PROCESS CA VERIFICATION:

44. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:

45. PROCESS CA COMPLETION VERIFIED BY/DATE:

NCR SERIAL NO: M-03-1-0-073
DATE: 11/19/80
DATE OF REV: N/A
FILE NO: 16.4.1
AI: S-450

13. QA RECOMMENDATION FOR PART CA:

(Continued from Page 1)

2. Perform a wiring verification to assure conformance with drawings and define what is required for wiring termination corrective action.
3. Evaluate whether Bailey-Meter Co should consider this reportable under 10CFR21.
4. Coordinate a repair/rework plan with Consumers Power Co to receive both Project Management and Quality Assurance approvals prior to any rework or repair.
5. Provide the necessary B&W Quality Requirements Matrix with the associated functional check-out of the modules as delineated by the B&W Specification M-1.32.

41. QA RECOMMENDATION FOR PROCESS CA:

(Continued from Page 2)

- c) B&W's assessment of the root causes which allowed this equipment to have arrived on site containing the subject nonconformances.
- d) The Corrective Actions taken and their corresponding effective dates.
- e) The plans to assess other Bailey-Meter supplied equipment for similar conditions or justification as to why this is not necessary.
- f) Sufficient additional information as may be necessary to permit an independent evaluation by NRC.



NONCONFORMANCE REPORT

6. PROJECT NAME: Midland 1 & 2	7. NONCONFORMING PART NO: FPW-6.000	8. NONCONFORMING PART NAME: In-process Measurement of Welding Amp/Volt	1. NCR SERIAL NO: M-01-9-0-074
9. SERIAL NUMBER: N/A	10. ORG. COMPETING NO: Bechtel Construction	11. AREA/LOC. OF NC: All Q-listed Areas	2. DATE: 11/20/80
			3. DATE OF REV: N/A
			4. FILE NO: 16.3.4

12. AS IS NONCONFORMING CONDITION VERSUS AS REQUIRED CONDITION WITH REFS:
Paragraph 7.1 of FPW-6.000 requires the Field Welding Engineer to make at least one volt/amp check of in-process welding each month in each building where Q-listed work is performed.

Contrary to the above, required inspections have not been performed by FWE because test equipment is currently being calibrated and has been out of service since September.

5. DISTRIBUTION:
ACTION COPY:
LEDavis

INFO COPY:
WRBird
RBCherba
JWCook
TCCooke(2)
MADietrich
GSKeeley
HPLeonard
BWMarguglio
DBMiller
JARutgers
DMTurnbull

13. QA RECOMMENDATION FOR PART CA:
1. Check out tong tester from calibration lab and perform necessary inspections as allowed in FPW-6.000.
2. Purchase additional equipment if necessary to assure compliance with procedure.
3. Alternate required calibration dates upon return of equipment so that all equipment is not due for calibration at the same time.

DESIGN/PROJECT ENG. DISPOSITION REQUIRED NOT REQUIRED

14. HOLD TAGS APPLIED: YES NO NUMBER, LOCATION & TYPE OF HOLD TAG APPLIED: N/A

15. IS PROCESS CA REQUIRED: YES NO IF NO, ENTER JUSTIFICATION BELOW:

16. DOES NC AFFECT Q-LIST ITEM: YES NO

17. IS NC REPORTABLE PER 50.55(e): YES NO

18. IS NC REPORTABLE PER PART 21: YES NO

19. IF YES, DATE & TIME OF REPORT TO NRC: N/A

20. IF YES, WHO MADE REPORT TO NRC: N/A

21. IF YES, NAME OF NRC OFFICIAL TO WHOM REPORTED: N/A

22. WHO ORIGINATED BY:

23. WRITTEN REPLY REQUIRED BY: DEC 4, 1980
TO ESTABLISH CA COMPLETION DATE

24. SUPERVISOR'S SIGNATURE/DATE: DR Keating 11-20-80

25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:

26. DESIGN/PROJECT SIG. AUTH. DISP.:	27. PMO SIG. AUTH. DISP.:	28. PROCUREMENT SIG. CONC. DISP.:	29. SIG. OF ORG. RESP. FOR C/A:
30. FAB/CONST. SIG. AUTH. IMP. DISP.:	31. SIG. OF TEST GROUP ACCEP. CONDITION:	32. FOR MAJOR MOD - PLI. SUPP. SIG. AUTH. DISP.:	33. QA AUTH. SIG. TO IMPLEMENT DISP.:

34. METHOD OF PART CA VERIFICATION:

35. SIG. OF ORG. RESP. FOR PART C/A SIGNIFYING COMPLETION:	36. SIG. VERIFYING PART C/A & HOLD TAG REMOVAL/DATE:	37. NCR CLOSED BY/DATE: (PART & PROCESS CA COMPLETE)
--	--	--



NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

38. QA ASSESSMENT OF ROOT CAUSE(S):

All equipment used was due for calibration at same time, and therefore, that test equipment was not available for field use. However, tong testers are available as a support piece of equipment and should be used.

39. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

40. PROCESS CA REQUIRED FROM:

DESIGN

FABRICATION

CONSTRUCTION

PROCUREMENT

INSPECTION

OTHER _____

41. QA RECOMMENDATION FOR PROCESS CA:

Stagger recalibration time period so that equipment used can be repaired, recalibrated and still be available for use as required.

42. PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK 41 & DATE OF COMPLETION:

43. METHOD OF PROCESS CA VERIFICATION:

44. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:

45. PROCESS CA COMPLETION VERIFIED BY/DATE:



NONCONFORMANCE REPORT

6. PROJECT NAME: Midland 1 & 2	7. NONCONFORMING PART NO: OC-10 OC-20	8. NONCONFORMING PART NAME: Evaporator Ctl Board Common Aux Vert Panel	1. NCR SERIAL NO: M-01-9-0-075
9. SERIAL NUMBER: N/A	10. ORG. COMMITTING NO: Magnetics	11. AREA/LOC. OF NO: 659' Elevation	2. DATE: 11/21/80
			3. DATE OF REV: N/A
			4. FILE NO: 16.7

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS:
Specification J-201 paragraph 7.2.1 states in part that all wire terminations (with certain exceptions) shall be made with solderless ring tongue compression type connectors. SDDR's 1382 and 1383 were issued to permit Magnetics to deviate from the specification because certain switches and fuses have saddle clamp terminals which is the recommended type of termination. No lugs were used on these types of terminations.

During overinspection of these Panels for Vendor Workmanship, it was discovered that when these unlugged wires were subjected to a firm tug to verify tightness to the termination as required by inspection (Continued on Page 3)

5. DISTRIBUTION ACTION COPY:
LHCurtis
- INFO COPY:
WRBird DMTurnbull
RBCherba
JWCook
TCCooke(2)
MADietrich
DRKeating
GSKeeley
HPLeonard
BWMarguglio
DBMiller
JARutgers

13. QA RECOMMENDATION FOR PART CA:
1. Investigate the remainder of the Control Panels for similar termination failures, evaluate and provide corrective action necessary to preclude repetition.
2. Provide direction to field for the repair of the discrepant wire terminations.

DESIGN/PROJECT ENG. DISPOSITION REQUIRED NOT REQUIRED

14. HOLD TAGS APPLIED: YES NO NUMBER, LOCATION & TYPE OF HOLD TAGS APPLIED: _____

15. IS PROCESS CA REQUIRED: YES NO IF NO, ENTER JUSTIFICATION BELOW: _____

16. DOES NC AFFECT Q-LIST ITEM: YES NO

17. IS NC REPORTABLE PER 50.55(e): YES NO

18. IS NC REPORTABLE PER PART 21: YES NO

19. IF YES, DATE & TIME OF REPORT TO NRC: N/A

20. IF YES, WHO MADE REPORT TO NRC: N/A

21. IF YES, NAME OF NRC OFFICIAL TO WHOM REPORTED: N/A

22. NCR ORIGINATED BY: *V. T. [Signature]*

23. WRITTEN REPLY REQUIRED BY: 12/9/80 TO ESTABLISH CA COMPLETION DATE

24. SUPERVISOR'S SIGNATURE/DATE: *RCM DRKeating 11-21-80*

25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE: _____

26. DESIGN/PROJECT SIG. AUTH. DISP.:	27. PMO SIG. AUTH. DISP.:	28. PROCUREMENT SIG. CONC. DISP.:	29. SIG. OF ORG. RESP. FOR C/A:
	N/A	N/A	
30. FAB/CONST. SIG. AUTH. IMP. DISP.:	31. SIG. OF TEST GROUP ACKNOW. CONDITION:	32. FOR MAJOR MOD - PLT. SUPT. SIG. AUTH. DISP.:	33. QA AUTH. SIG. TO IMPLEMENT DISP.:
	N/A	N/A	

34. METHOD OF PART CA VERIFICATION: _____

35. SIG. OF ORG. RESP. FOR PART C/A SIGNIFYING COMPLETION:

36. SIG. VERIFYING PART C/A & HOLD TAG REMOVAL/DATE:

37. NCR CLOSED BY/DATE: (PART & PROCESS CA COMPLETE)

NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

ASSESSMENT OF ROOT CAUSE(S):

Vendor's quality program failed to provide acceptable wire terminations.

ADDITIONAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

PROCESS CA REQUIRED FROM:

DESIGN	<input checked="" type="checkbox"/>	FABRICATION	<input type="checkbox"/>	CONSTRUCTION	<input type="checkbox"/>	PROCUREMENT	<input checked="" type="checkbox"/>	INSPECTION	<input type="checkbox"/>
--------	-------------------------------------	-------------	--------------------------	--------------	--------------------------	-------------	-------------------------------------	------------	--------------------------

RECOMMENDATION FOR PROCESS CA:

Provide evidence that the vendor had implemented a detailed procedure and inspection plan for terminating wire with saddle clamp type connections and that the procedure and plan are part of the vendors Quality Assurance program.

Determine why the vendor's QA program and Bechtel's Procurement Supplier Quality Program did not detect the discrepancy.

PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK #1 & DATE OF COMPLETION:

METHOD OF PROCESS CA VERIFICATION:

SIG. OF ORG. RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:

DATE PROCESS CA COMPLETION VERIFIED BY/DATE:

NCR SERIAL NO: M-01-9-0-075
DATE: 11/21/80
DATE OF REV: N/A
FILE NO: 16.7
AI: S-481

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS:

(Continued from Page 1)

characteristic 1.4, some of the wires are pulling free. Approximately 30% of the Q-related terminations in the two subject panel sections were pull tested and 7 out of the approximately 500 tested pulled free. Lugged terminations were found satisfactory.

In Panel OC-20

OBV009-BA pulled out of CS/OBV009
OT16537B2-1X1 pulled out of OT16537B2
OAB4504-8 pulled out of CS/OAB4504
OAB4509-1X1 pulled out of CS/OAB4509

In Panel OC-10

OAB6909-71 pulled out of CS/OAB6909
2AB6304-61 pulled out of CS/2AB6304
1BB6404-9 pulled out of CS/1BB6404

NOTE: Termination crew noted similar problems during panel modification.



NONCONFORMANCE REPORT

6. PROJECT NAME: Midland 1 & 2		7. NONCONFORMING PART NO: Spec E-46 & Field P.O. F-24077		8. NONCONFORMING PART NAME: Current Transformers		1. NCR SERIAL NO: M-01-9-0-076	
9. SERIAL NUMBER: N/A		10. ORG. COMMITTING NO: Bechtel Construction & Bechtel Engineering		11. AREA/LOC. OF NO: Aux Bldgs Elevation 614' and 634'		2. DATE: November 20, 1980	
12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS: Form G-321-D of Specification E-46 requires the submittal of seismic data and electrical tests by the vendor. Contrary to the above requirement, there is no evidence that the data and test reports have been submitted for the RCP current transformers.						3. DATE OF REV: N/A	
						4. FILE NO: 16.3.1 16.3.4	
13. QA RECOMMENDATION FOR PART CA: 1. Construction to obtain the required data and test reports required by the G-321-D form. DESIGN/PROJECT ENG. DISPOSITION REQUIRED <input checked="" type="checkbox"/> NOT REQUIRED <input type="checkbox"/>						5. DISTRIBUTION ACTION COPY: LEDavis LHCurtis INFO COPY: WRBird ESmith RBCherba DMTurnbull JWCook VManta TCCooke(2) RCash MADietrich DRKeating GSKeeley HPLeonard BWMarguglio DBMiller JARutgers	
						14. HOLD TAGS APPLIED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> NUMBER, LOCATION & TYPE OF HOLD TAGS APPLIED: 32 - Elect Penetration Area 3, Elev 614' & 628', Units 1 & 2	
15. IS PROCESS CA REQUIRED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF NO, ENTER JUSTIFICATION BELOW:							
16. DOES NC AFFECT Q-LIST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>				17. IS NC REPORTABLE PER 50.55(e): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			
18. IS NC REPORTABLE PER PART 21: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>				19. IF YES, DATE & TIME OF REPORT TO NRC: N/A			
20. IF YES, WHO MADE REPORT TO NRC: N/A				21. IF YES, NAME OF NRC OFFICIAL TO WHOM REPORTED: N/A			
22. NCR ORIGINATED BY: <i>L. Yee</i>			23. WRITTEN REPLY REQUIRED BY: December 19, 1980 TO ESTABLISH CA COMPLETION DATE			24. SUPERVISOR'S SIGNATURE/DATE: <i>RCH DRKeating 11-21-80</i>	
25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:							
26. DESIGN/PROJECT SIG. AUTH. DISP.:		27. PMO SIG. AUTH. DISP.:		28. PROCUREMENT SIG. CONC. DISP.:		29. SIG. OF ORG. RESP. FOR C/A:	
N/A		N/A		N/A			
30. FAB/CONTR. SIG. AUTH. IMP. DISP.:		31. SIG. OF TEST GROUP ACKNOW. CONDITION:		32. FOR MAJOR MOD - FLT. SUPT. SIG. AUTH. DISP.:		33. QA AUTH. SIG. TO IMPLEMENT DISP.:	
N/A		N/A		N/A			
34. METHOD OF PART CA VERIFICATION:							
35. SIG. OF ORG. RESP. FOR PART C/A SIGNIFYING COMPLETION:			36. SIG. VERIFYING PART C/A & HOLD TAG REMOVAL/DATE:			37. NCR CLOSED BY/DATE: (PART & PROCESS CA COMPLETE)	



NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

36. QA ASSESSMENT OF ROOT CAUSE(S):

No method established in field to assure that Engineering documents per Form G-321-D for field procured "Q" material have been reviewed and approved prior to shipment of material.

39. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

40. PROCESS CA REQUIRED FROM:

DESIGN

FABRICATION

CONSTRUCTION

PROCUREMENT

INSPECTION

OTHER _____

41. QA RECOMMENDATION FOR PROCESS CA:

1. Construction to determine if other field purchase orders are affected and take the necessary corrective action.
2. Construction to establish procedure to assure that Engineering drawings per G-321-D for field procured "Q" non-bulk material are submitted and approved by Project Engineering.
3. Project Engineering to determine why component qualification review (Ref MCAR-25) did not pick up deficiency and provide corrective action to preclude repetition.

42. PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK 41 & DATE OF COMPLETION:

43. METHOD OF PROCESS CA VERIFICATION:

44. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:

45. PROCESS CA COMPLETION VERIFIED BY/DATE:



Consumers
Power
Company
8A27-0

NONCONFORMANCE REPORT

AI S-484 PAGE 1 OF 3

6. PROJECT NAME: Midland 1 & 2	7. NONCONFORMING PART NO: 1G-11X, 1ABA001	8. NONCONFORMING PART NAME: D-G Neutral Grounding Resistor & Conduit	1. NCR SERIAL NO: M-01-9-0-077
9. SERIAL NUMBER: N/A	10. ORG. COMMITTING NO: Bechtel Construction Bechtel QC	11. AREA/LOC. OF NC: Diesel Generator Bay 2 West Wall 650' Elev	2. DATE: 11/24/80
12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS: Per Delta Switchboard Drawing No D55502-5 Sh 5 (7220-M18-138-10) the entrance bushing is located on the upper section of the screen (see detail on sheet 3). Spec 7220-M18(Q) Rev 6, Page 52, Para 5.2.10.b states, "Neutral grounding resistor enclosure shall be complete with wall-mounting supports and removable safety screens." With the as-built condition of the conduit, the cable cannot be terminated on the high voltage bushing lugs located outside the enclosure. The screen is no longer removable in the as-built condition. This nonconformance also affects 1G-12X(1BBA001), 2G-12X(2BBA001), 2G-11X(2ABA001).			3. DATE OF REV: N/A
13. CA RECOMMENDATION FOR PART CA: 1. Construction to rework installation as determined by Engineering. 2. Engineering to provide detail of how conduit is to be installed. 3. Engineering to evaluate present conditions to determine if there are any seismic effects due to the faulty installation. DESIGN/PROJECT ENG. DISPOSITION REQUIRED <input checked="" type="checkbox"/> NOT REQUIRED <input type="checkbox"/>			4. FILE NO: 16.3.4 16.3.6
14. HOLD TAGS APPLIED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> NUMBER, LOCATION & TYPE OF HOLD TAGS APPLIED: 4, Neutral grounding resistor boxes			5. DISTRIBUTION: ACTION COPY: LEDavis LHCurtis INFO COPY: WRBird DMTurnbull JFFirlit JARutgers JWCook DATaggart TCCooke(2) JLWood MADietrich DRKeating GSKeeley HPLeonard VManta BWMarguglio DBMiller
15. IS PROCESS CA REQUIRED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF NO, ENTER JUSTIFICATION BELOW:			
16. DOES NC AFFECT Q-LIST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	17. IS NC REPORTABLE PER 50.55(e): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	19. IF YES, DATE & TIME OF REPORT TO NRC: N/A	
18. IS NC REPORTABLE PER PART 21: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	20. IF YES, WHO MADE REPORT TO NRC: N/A		
22. NCR ORIGINATED BY: <i>Larry D Seaman</i>		23. WRITTEN REPLY REQUIRED BY: December 15, 1980 TO ESTABLISH CA COMPLETION DATE	24. SUPERVISOR'S SIGNATURE/DATE: <i>DRKeating</i> 11-25-80
25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:			
26. DESIGN/PROJECT SIG. AUTH. DISP.:	27. PMO SIG. AUTH. DISP.:	28. PROCUREMENT SIG. CONC. DISP.:	29. SIG. OF ORG. RESP. FOR C/A:
	N/A	N/A	
30. FAB/CONST. SIG. AUTH. IMP. DISP.:	31. SIG. OF TEST GROUP ACKNOW. CONDITION:	32. FOR MAJOR MOD - FLT. SUPT. SIG. AUTH. DISP.:	33. QA AUTH. SIG. TO IMPLEMENT DISP.:
	N/A	N/A	
34. METHOD OF PART CA VERIFICATION:			
35. SIG. OF ORG. RESP. FOR PART C/A SIGNIFYING COMPLETION:	36. SIG. VERIFYING PART C/A & HOLD TAG REMOVAL/DATE:	37. NCR CLOSED BY/DATE: (PART & PROCESS CA COMPLETE)	



NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

38. QA ASSESSMENT OF ROOT CAUSE(S):

Construction proceeded with installation without any drawings or details to justify installation relative to the one described.

39. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

40. PROCESS CA REQUIRED FROM:

DESIGN

FABRICATION

CONSTRUCTION

PROCUREMENT

INSPECTION

OTHER _____

41. QA RECOMMENDATION FOR PROCESS CA:

Construction personnel should be trained not to proceed with an installation without Engineering approved drawings or details to justify the installation.



42. PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK 41 & DATE OF COMPLETION:

43. METHOD OF PROCESS CA VERIFICATION:

44. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:

45. PROCESS CA COMPLETION VERIFIED BY/DATE:

NCR SERIAL NO: M-01-9-0-077
DATE: 11/24/80
DATE OF REV: N/A
FILE NO: 16.3.4, 16.3.6
AI: S-484



VIEW A-A

DETAIL

POOR ORIGINAL



NONCONFORMANCE REPORT

6. PROJECT NAME: Midland	7. NONCONFORMING PART NO: 2P58A	8. NONCONFORMING PART NAME: RCS Makeup Pmp	1. NCR SERIAL NO: M-01-9-0-078
9. SERIAL NUMBER: N/A	10. ORG. COMMITTING NO: Bechtel Construction	11. AREA/LOC. OF NC: Aux Bldg Elev 599'0"	2. DATE: 11/26/80
			3. DATE OF REV: N/A
			4. FILE NO: 16.3.4.6

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS:
Tech Spec 7220-M1.16-15-1 states in part, "If the machine is not packaged (from the factory) for long-term storage and is not put into service immediately, certain precautions should be taken to protect it. During storage, all louvered, screened and other openings should be sealed with tape or waterproof paper to prevent entry of dust, dirt and other foreign material."

5. DISTRIBUTION ACTION COPY:
LEDavis
- DVD COPY:
WRBird DATaggart
JWCook
TCCooke(2)
MADietrich
JFFirlit
GSKeeley
HPLeonard
BWMarguglio
DBMiller
JARutgers
DMTurnbull

NOTE: If at all possible, place the motor under cover in a clean, dry location.

FPG-7.000 Rev 0, Para 7.7.g states in part, "Permanent material or
(Continued on Page 3)

13. QA RECOMMENDATION FOR PART CA:
Inspect and megger motor to determine if motor was damaged by the removal of terminal lug. Relug cable by an approved procedure. Clean all foreign material from motor and terminal box, replace covers and protect from nearby construction activities.

DESIGN/PROJECT ENG. DISPOSITION REQUIRED NOT REQUIRED

14. HOLD TAGS APPLIED: NUMBER, LOCATION & TYPE OF HOLD TAGS APPLIED:
YES NO

15. IS PROCESS CA REQUIRED: YES NO IF NO, ENTER JUSTIFICATION BELOW:
The condition described is considered to be isolated to this motor only.

16. DOES NC AFFECT Q-LIST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	17. IS NC REPORTABLE PER 50.55(e): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>
18. IS NC REPORTABLE PER PART 21: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	19. IF YES, DATE & TIME OF REPORT TO NRC: N/A
20. IF YES, WHO MADE REPORT TO NRC: N/A	21. IF YES, NAME OF NRC OFFICIAL TO WHOM REPORTED: N/A

22. NCR ORIGINATED BY: <i>Donald C. Shroy</i>	23. WRITTEN REPLY REQUIRED BY: 12/12/80 TO ESTABLISH CA COMPLETION DATE	24. SUPERVISOR'S SIGNATURE/DATE: <i>DR Keating 11-26-80</i>
--	---	--

25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:

26. DESIGN/PROJECT SIG. AUTH. DISP.: N/A	27. PWD SIG. AUTH. DISP.: N/A	28. PROCUREMENT SIG. CONC. DISP.: N/A	29. SIG. OF ORG. RESP. FOR C/A:
30. FAB/CONST. SIG. AUTH. IMP. DISP.:	31. SIG. OF TEST GROUP ACKNOW. CONDITION: N/A	32. FOR MAJOR MGD - FLT. SUPT. SIG. AUTH. DISP.: N/A	33. QA AUTH. SIG. TO IMPLEMENT DISP.:

34. METHOD OF PART CA VERIFICATION:

35. SIG. OF ORG. RESP. FOR PART C/A SIGNIFYING COMPLETION:	36. SIG. VERIFYING PART C/A & HOLD TAG REMOVAL/DATE:	37. NCR CLOSED BY/DATE: (PART & PROCESS CA COMPLETE)
--	--	---



Consumers
Power
Company

NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

NCR SERIAL NUMBER: M01-9-00

PAGE 2 OF 3

36. QA ASSESSMENT OF ROOT CAUSE(S):

N/A

39. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROC. & CA):

N/A

40. PROCESS CA REQUIRED FROM:

DESIGN

FABRICATION

CONSTRUCTION

PROCUREMENT

INSPECTION

OTHER N/A

41. QA RECOMMENDATION FOR PROCESS CA:

N/A

42. PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK 41 & DATE OF COMPLETION:

N/A

43. METHOD OF PROCESS CA VERIFICATION:

N/A

44. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:

N/A

45. PROCESS CA COMPLETION VERIFIED BY/DATE:

N/A

NCR SERIAL NO: M-01-9-0-078
DATE: 11/26/80
DATE OF REV: N/A
FILE NO: 16.3.4.6
AI: S-492

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS:

(Continued from Page 1)

equipment located in work areas shall be protected, if necessary, by coverings in order to provide protection from operations within or conditions associated with the area which would impair the integrity of the material or equipment."

Contrary to the above, the terminal box attached to the motor of 2P58A has the covers off of two sides, exposing the interior to trash buildup and construction dust. Also, one of the motor leads has the terminal removed, making the condition of the motor and its windings indeterminate.



Consumers
Power
Company

NONCONFORMANCE REPORT

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

PAGE 1 OF 2

6. PROJECT NAME: Midland 1 & 2		7. NONCONFORMING PART NO: NA		8. NONCONFORMING PART NAME: NA		1. NCR SERIAL NO: M-01-9-9-003	
9. SERIAL NUMBER: NA		10. ORG. CONCERNING NCR: Bechtel QA		11. AREA/LOC. OF NCR: NA		2. DATE: 1-11-79	
12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS: Section III, No 11 Rev 3-E, paragraph 3.2.11 of the Bechtel NQAM states that, "Field procedures and instructions shall provide for forwarding a copy of quality surveillance reports to the Project Field QC Engineer". The above requirement was identified as nonconforming in QAR SD-45 and 64 dated 9-29-77 and 1-24-78 respectively and appropriate corrective action verified on 1-30-78 and 7-14-78 respectively. Contrary to the above corrective action completion, there is no field procedure prepared to date to include the above referenced requirement.		13. CA RECOMMENDATION FOR PART CA: Implement Section III, No 11 Rev 3-E, paragraph 3.2.11 of the Bechtel Nuclear Quality Assurance Manual DESIGN/PROJECT ENG. DISPOSITION REQUIRED <input type="checkbox"/> NOT REQUIRED <input checked="" type="checkbox"/>		5. DISTRIBUTION ACTIONS COPY: LADreisbach INFO COPY: WRBird RBCherba TCCooke (2) JWCook JLCorley GSKealey SHHowell HPLEonard BWMarguglio JARutgers PAMartinez JMilandin DBMiller RLSouthon DATaggart		3. DATE OF REV: NA	
14. HOLD TAGS APPLIED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> NUMBER, LOCATION & TYPE OF HOLD TAGS APPLIED: NA		15. IS PROCESS CA REQUIRED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> IF NO, ENTER JUSTIFICATION BELOW: Past reviews of Bechtel NCR's, QAR's, etc, indicate this is a single occurrence.		16. DOES NCR AFFECT Q-LIST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		17. IS NCR REPORTABLE PER 90.55(e): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
18. IS NCR REPORTABLE PER PART 21: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		19. IF YES, DATE & TIME OF REPORT TO NRC: NA		20. IF YES, WHO MADE REPORT TO NRC: NA		21. IF YES, NAME OF NRC OFFICIAL TO WHOM REPORTED: NA	
22. NCR ORIGINATED BY: <i>W J Dickson Jr. 1/11/79</i>		23. WRITTEN REPLY REQUIRED BY: 1-26-79 TO ESTABLISH CA COMPLETION DATE		24. SUPERVISOR'S SIGNATURE/DATE: <i>RL Southon per telephone 3/11/79</i>		25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE: See Bechtel Letter LAD-1689, dated 8/13/80.	
26. DESIGN/PROJECT SIG. AUTH. DISP.: NA		27. PNC SIG. AUTH. DISP.: NA		28. PROCEDUREMENT SIG. CONC. DISP.: NA		29. SIG. OF ENG. REPLY FOR C/A: See Letter LAD-1689 dated 8/13/80	
30. FAB/CONST. SIG. AUTH. DISP.: NA		31. SIG. OF TEST GROUP ACKNOW. CONDITION: NA		32. FOR NCRS REQ - PLS. SUPP. SIG. AUTH. DISP.: NA		33. CA AUTH. SIG. TO IMPLEMENT DISP.: <i>REW Whitaker</i>	
34. METHOD OF PART CA VERIFICATION: NQAM revision 6-A verified.							
35. SIG. OF ORG. REPLY SIGNIFYING COMPL. See JMilandin signature on NQAM Sect III No. 11 Rev. 6		36. SIG. VERIFYING PART C/A & HOLD TAG REMOVAL DATE: <i>REW Whitaker 11/7/80</i>		37. NCR CLOSED BY/DATE: (PART & PROCESS CA COMPLETE) <i>REW Whitaker 11/7/80</i>			



Consumers
Power
Company

NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT
M-01-9-9-003
NCR SERIAL NUMBER: _____
PAGE 2 OF 2

16. QA ASSESSMENT OF ROOT CAUSE(S):

NA

19. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

NA

40. PROCESS CA DERIVED FROM: NA

DESIGN

FABRICATION

CONSTRUCTION

PROCUREMENT

INSPECTION

OTHER _____

41. QA RECOMMENDATION FOR PROCESS CA:

NA

42. PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK 41 & DATE OF COMPLETION:

NA

43. METHOD OF PROCESS CA VERIFICATION:

NA

44. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:

NA

45. PROCESS CA COMPLETION VERIFIED BY/DATE:

NA

CONSUMERS POWER COMPANY
RECEIVED
AUG 1 1980

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

August 13, 1980

Consumers Power Company
1945 West Parnall Road
Jackson, MI 49201

Attention: W. R. Bird

Job 7220 Midland Project
CPCo NCR M-11-9-9-003
LAD-1689 Action Item 546

Dear Mr. Bird:

Reference: Bechtel Letter LAD-818, dated 4/16/79,
L. A. Dreisbach to J. L. Corley.

The subject NCR concerns a Bechtel NQAM requirement that has not been implemented.

Section III, No. 11, Paragraph 3.2.11 of the NQAM requires that a field procedure or instruction provide for forwarding a copy of quality surveillance reports to the PFQCE.

Although an information copy of the quality surveillance reports is being routed to the PFQCE, no field procedure/instruction exists requiring this submittal.

Since Quality Control receives no direction or action from quality surveillance reports, it is not necessary to require forwarding these reports to the PFQCE. Therefore, Paragraph 3.2.11 of Section III, No. 11 of the NQAM will be deleted in Revision 6-A, to be issued 8/15/80.

This is considered a complete response to the subject NCR. If there are concerns and/or clarification is needed, please contact R. C. Hollar of this office.

Very truly yours,

L. A. Dreisbach
L. A. Dreisbach
Project Quality Assurance
Engineer

JLC	
DRK	<i>DRK</i>
RGW	
HPL	
XREW	
FILE	<i>16.3.5</i>

LAD/RCH/sjc

cc: J. Corley
B. Marguglio
D. Miller

CONSUMERS POWER COMPANY
RECEIVED
APR 17 1979

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

April 16, 1979

Consumers Power Company
P.O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
CPCo NCR M-01-9-9-003
LAD: 818 Action Item: 546

Dear Mr. Corley:

The subject NCR concerns a Bechtel NQAM requirement that has not been complied with.

Section III, No. 11 para. 3.2.11 of the NQAM requires that a field procedure or instruction be provided for forwarding a copy of quality surveillance reports to the PFQCE.

Although the quality surveillance reports have been routed to the PFQCE, no field instructions exist.

In response to the subject NCR the following actions have or will be taken:

- 1) The Project Field Quality Control Engineer (PFQCE) has been placed on the Project Master Distribution List for one (1) copy of all Quality Surveillance Reports pertaining to the Midland Project.
- 2) Section III, No. 11 para. 3.2.11 of the NQAM will be revised to reflect 1) above.
- 3) QARs SD-45 and SD-64, which identified the subject concerns, had been prematurely closed without all items being implemented. These QARs have been revised. All items addressed by the QARs have been properly closed out.

JLC	
DRK	
RGW	
PRK	
XWFD	(initials)
QE	
FILE	


J. L. Corley
April 16, 1979
LAD: 818
Page 2

Bechtel Power Corporation

A final response to the subject MCR will be issued upon revision of Bechtel's NQAM Section III, No. 11 para. 3.2.11.

If further assistance and/or clarification is necessary please contact the writer.

Very truly yours



L. A. Dreisbach
Project Quality Assurance
Engineer

LAD/RCH/bjc

cc: W. Bird
B. Marguglio



Consumers Power Company

NONCONFORMANCE REPORT

PROJECTS, ENGINEERING AND CONSTRUCTION - QUALITY ASSURANCE DEPARTMENT

6. PROJECT NAME: Midland		7. DISCREPANCY PART NO: NA		8. DISCREPANCY PART TAGS: 4" Sch 160 SS		1. NO. OF TESTS: M-01-7-9-098	
9. SERIAL NUMBER: 2CCB-6-604-8-2 MR-62-31X		10. SEC. CONSTRUCTION NO: Grinnell		11. AREA/LOC. OF DEF: A.B.		2. DATE: 9-12-79	
12. AS IT APPLIES TO THIS REPORT, THE "AS RECEIVED" CONDITION FOR THIS:						3. DATE OF TEST: Closed 11/10/80	
						4. TEST NO: 16, 3, 4, 16, 3, 6	
1. Spool piece, under examination (visual & PT) exhibited linear indications. a. Subject indications place the spools in an indeterminate status.						5. IDENTIFICATION: ACTION COPY: LADreisbach	
13. RECOMMENDATION FOR PART NO: 1. Attach hold tags on pieces (same ht number) remaining. 2. Stop work on pieces (same ht number) being worked in the field. (Contd on Page 3)						6. APPROVAL: WBarclay WGMoring WRBird JFNewgen TCCooke(2) JARutgers JLGerley RASimonek RHermester DATaggart SKHowell JWCook BRJohnson RBCherba GSKeeley HPLEonard BWMarguglio ESmith JMilandin DLDaniels DBMiller	
						7. DESIGN/PROJECT ENG. DEPARTMENT: <input checked="" type="checkbox"/> ENGINEERING <input type="checkbox"/> NOT ENGINEERING	
14. HOLD TAGS APPLIED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		8. NUMBER, LOCATION & TYPE OF HOLD TAGS APPLIED: NA					
15. IS PROCESS QA REQUIRED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF NO, ENTER JUSTIFICATION BELOW:							
16. DOES IT AFFECT Q-LIST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>				17. IS IT REPORTABLE PER 30.59(a): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> *			
18. IS IT REPORTABLE PER PART 21: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>				19. IF YES, DATE & TIME OF REPORT TO ENG: NA			
20. IF YES, WHO MADE REPORT TO ENG: NA				21. IF YES, NAME OF ENG OFFICIAL TO WHOM REPORTED: NA			
22. NO. OF HOLD TAGS: <i>FL Howell 9-12-79</i>		23. WORKING COPY ISSUED BY: 9-26-79		24. SUPERVISOR'S SIGNATURE/DATE: <i>SR Kenting 9-12-79</i>			
25. PART QA DEPARTMENT, SUPERVISOR & COPIES DATE: 1. Attach hold tags on pieces (same ht number) remaining. A. Subject pieces were identified with hold tags via BPCo NCR 2565. (Contd on page 3)							
26. DESIGN PROJECT ENG. APTL. DESP.: LAD-1310 AI S-055		27. NO. ENG. APTL. DESP.: N/A		28. PROJECT ENG. DESP. DESP.: N/A		29. NO. OF ENG. DESP. FOR THIS: LAD-1310 AI S-055	
30. PART/CONT. ENG. APTL. DESP.: LAD-1310 AI S-055		31. NO. OF TEST COPY ACTION: N/A		32. FOR WHAT PT - FOR SUPP. ENG. APTL. DESP.: N/A		33. NAME OF ENG. TO WHOM REPORTED: <i>FL Howell</i>	
34. KIND OF PART QA VIOLATION: Reviewed documents discussed in Block 25,							
35. NO. OF ENG. DESP. FOR PART QA TESTING DEPARTMENT: LAD-1310 AI S-055		36. TEST REPORT PART NO & SERIAL NO: <i>FL Howell 11-10-80</i>		37. APPROVED BY NAME: (NAME & TITLE OF ENGINEER) <i>FL Howell 11-10-80</i>			

*Block 17: Determination of reportability will be made as a result of the items in Block 13.



CONSUMERS
POWER
COMPANY

NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -

QUALITY ASSURANCE DEPARTMENT

M-01-4-9-098

WEL SERIAL NUMBER:

PAGE 2 OF 4

16. CA ASSESSMENT OF ROOT CAUSE(S):

Unknown, to be determined.

19. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

See Block 25.

20. PROCESS CA ASSIGNED FROM:

DESIGN

FABRICATION

OPERATION

INSTALLMENT

MAINTENANCE

21. CA RECOMMENDATION FOR PROCESS CA:

Unknown, to be determined.

22. PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK 21 & DATE OF COMPLETION:

See Block 25.

23. METHOD OF PROCESS CA VERIFICATION:

See Block 25.

24. ID# OF ORG. RESPONSIBLE FOR PROCESS CA SIGNATURE COMPLIANCE:

LAD-1310 AI-S-055

25. PROCESS CA COMPLETION VERIFIED BY DATE:

F.P. Hamill 11-10-80

NCR SERIAL NO: M-01-4-9-098
DATE: 9-12-79
DATE OF REV: Closed 11/10/80
FILE NO: 16.3.4, 16.3.6

13. QA RECOMMENDATION FOR PART CA:

(Contd from Page 1)

3. Determine length and depth of indications in the subject spool piece.
4. Determine probable cause of indications.
5. Determine generic implications.
6. Provide technical justification for use-as-is or rejection.
7. Determine safety aspect of defects to determine reportability.

25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:

(Contd from Page 1)

2. Stop work on pieces (same ht number) being worked in the field.
 - A. NCR-2565, in statement above, stopped work, however, on 12/4/79 a conditional release (CR) was released to allow continued installation of the pipe. The CR was granted because corrections or removal could be accomplished without causing damage or contamination to associated plant equipment or structures.
3. Determine length and depth of indications in the subject spool piece.
 - A. The minimum wall thickness found under an imperfection was 0.471 inches. The minimum wall thickness allowed is 0.465 inches. This information was provided by BPCo. M&QS Metallurgical Laboratory Report (dtd 9/15/80).
4. Determine probable cause of indications.
 - A. A metallurgical examination identified the indications as hot tears which are associated with normal difficulties in hot working type 316 austenitic stainless steel.
5. Determine generic implications.
 - A. The metallurgical examination identified the linear indications as hot tears resulting from the normal difficulties encountered in hot working type 316 material into the final tube form. The depth of the imperfections does not violate the design and minimum wall thickness limitations and they are not significant as stress raisers because of the notch toughness of austenitic stainless steel.

NCR SERIAL NO: M-01-4-9-098
DATE: 9/12/79
DATE OF REV: Closed 11/10/80
FILE NO: 16.3.4, 16.3.6

25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:

(Contd from Page 3)

6. Provide technical justification for use-as-is or rejection.
 - A. The investigation determined that the linear indications were manufacturing imperfections of a type which is normal for type 316 austenitic stainless steel seamless pipe and of a depth which is within acceptance limits for both ASME III, Class 2 piping systems and the design wall thickness requirements. The examination report recommends to use as is. This is considered satisfactory.
7. Determine safety aspect of defects to determine reportability.
 - A. The depth of the imperfections does not violate the design and minimum wall thickness limitations and they are not considered significant as stress raisers because of the notch toughness of austenitic stainless steel. The minimum wall thickness allowed by SA-312 is 0.465 inches and project engineering has calculated a minimum design wall thickness requirement of 0.350 inches. The minimum wall thickness found under an imperfection was 0.471 inches (0.526 less 0.055). While not required, the fabricator provided the results of ultrasonic testing using a five percent notch calibration standard. There were no rejectable UT indications in this heat of material. Additionally, there was approximately seventeen (17) feet of this pipe examined by the ultrasonic (UT) method on site. The UT examination procedure used was demonstrated to detect indications in excess of the requirements of NB 2552.2 and the examination personnel were certified to the requirements of SNT-TC-1A. This UT examination did not produce any rejectable indications.

Based on the foregoing, it is concluded that this condition is not reportable as defined by 50.55(e). The conclusion of the report to "use as is" is considered satisfactory.

Bechtel National, Inc.

Interoffice Memorandum

To L. H. Curtis w/a

Subject Failure Analysis Report
Evaluation of Linear Indications on the
Inside Wall of a Piping Subassembly
from the Makeup and Purification Line

Copies to Midland Units 1 & 2
Job No. 7220-001, File: 7220-Mechanical

Date September 25, 1980

From R. F. Steigerwald (RFS-090-09)

Of R&E/Materials & Quality Service

At Ann Arbor Office
9(B)3
Ext. 7001

J. O. Abel w/a
S. DasGupta w/a
L. E. Davis w/a
L. A. Dreisbach w/a
B. D. Hackney w/o
E. M. Hughes w/a
D. J. Puchy w/o
M. O. Rothwell w/o

REFERENCE: Quality Problem Response Request QA Action Item
S-055, dated 7/16/80

The subject report has been revised to respond to the Quality
Problem Response Request. Please let us know whether the
revision meets your needs. Please note that the cover letter
for the report is an essential part of the answer to the QPRR.

R. F. Steigerwald
R. P. Steigerwald

RFS:ddb

Job 7220-001-Received 9/26/80
I-80

Log No. 813 File No. _____

Response Rec'd _____ Date _____

QA Action Item No. _____

Route	Initial	Final	Comments
POAE	110		
Resp. Cr.	X	X	
Elect (1)			
Elect (2)			
Facility			
Plant/Dept			
Inst.			
Test Cr.			
Transd			
Sect.			

Bechtel National, Inc.

Engineers - Constructors

Fifty Beale Street
San Francisco, California

Mail Address: P. O. Box 3965, San Francisco, CA 94119



To: R.F. Steigerwald (6)

Subject: Revision to Report, Evaluation of
Linear Indications on the Inside
Wall of a Piping Subassembly from
the Makeup and Purification Line.
Midland Project Units 1 & 2 -
Job No. 7220-001

Date: September 19, 1980

From: G. R. Schmidt (090-02)

Of: R&E/M&QS

At: 50/16/D1 x5380

Copies to: J. E. Drennan w/a
B. D. Hackney/R. A. Manley w/a
P. J. Herbert w/a
B. H. Macleod w/a
R. A. White w/a
DCC (529154)
Failure Analysis File
BLN 979-14

Ref: Quality Problem Response Request, QA Action Item S-055,
dated 7/16/80

Transmitted with this ICM are six (6) copies of a revision which supersedes the original Failure Analysis Report, dated 1/4/80 covering the Evaluation of Linear Indications on the Inside Surface of a Piping Subassembly. The report presents conclusions and details of the evaluation of the piping indications.

The report is limited to the evaluation of an 18 inch long sample taken from a spool section 12 feet in length. Recently the project reported that similar indications were also found in the balance of the spool and questioned if this information would affect the results of the original report.

It is not expected that the hot tears would vary significantly in a 12 foot spool and the additional indications in the original spool section which appear similar to those shown in this report, may also be considered harmless provided the material is within the minimum wall thickness limits of both ASME III, Class 2 piping and the design specifications.

The report has been modified to include a reference to the balance of the material in the spool.

All recipients of the original transmittal are instructed to destroy the original copy and retain the revision for their information.

A handwritten signature in cursive script that reads "G. R. Schmidt".

G. R. Schmidt

GRS/CDP/cbs


BECHTEL NATIONAL, INC.
SAN FRANCISCO, CALIFORNIA
JANUARY 4, 1980
SEPTEMBER 15, 1980; REV.1*

Project Number: 7220-001, Midland Units 1 & 2


Title: Evaluation of Linear Indications on
the Inside Wall of a Piping Subassembly
from the Makeup and Purification Line
(Revision 1)*

Prepared For: W. B. Keyser


By:


S. A. Agnew

Approved By:


G. R. Schmidt
Metallurgical Engineering and Laboratory
Services Group Manager

Approved By:


B. D. Hackney
Assistant Manager

MATERIALS AND QUALITY SERVICES DEPARTMENT
RESEARCH AND ENGINEERING

Log No. 628157
BLN No. 979-1/
Log No. 2915 Rev.1;
9/15/80
*Supersedes Report of
1/4/80.

TABLE OF CONTENTS

<u>Section</u>	<u>Page</u>
INDEX OF ILLUSTRATIONS	11
ABSTRACT	111
I. INTRODUCTION TO THE PROBLEM	1
II. SUMMARY AND CONCLUSIONS	1
III. RECOMMENDATIONS	2
IV. MATERIAL	2
V. DISCUSSION OF THE PROBLEM	2
VI. DETAILED RESULTS OF THE METALLURGICAL EXAMINATION	4

INDEX OF ILLUSTRATIONS

<u>Figures</u>		<u>Page</u>
Figure 1	Typical Appearance of an Indication on Inside Wall of the Pipe	5
Figure 2	Illustration of Indications over the Full Length of The Pipe Submitted	6
Figure 3	Illustration of Grinding Done on Site	7
Figure 4	Illustrations Showing Indications Running Parallel to Flow Lines	8

ABSTRACT

An 18 inch length of four inch diameter Schedule 160 ASME SA312 Type 316 seamless austenitic stainless steel pipe was submitted to the M&QS Laboratory to determine the cause of linear indications on the inside surface. A metallurgical examination identifies the indications as hot tears which are associated with normal difficulties in hot working Type 316 austenitic stainless steel. It was determined that the depth of the indications did not violate either the minimum design thickness or the minimum allowable wall thickness permitted by the material specification. Because of the toughness of austenitic stainless steel, the indications would not be expected to propagate.

I. INTRODUCTION TO THE PROBLEM

A visual examination at the Midland jobsite noted linear indications on the inside surface of a piping subassembly for the makeup and purification line. This line is part of an ASME Section III Class 2 system. The design wall thickness is 0.350 inch. The 18 inch sample length (between the end preparation and the first girth weld) containing the indications is seamless pipe, four inch nominal pipe size, Schedule 160 (0.531 inch nominal wall thickness) of SA312 Type 316 austenitic stainless steel. A liquid penetrant examination revealed numerous indications. A shear wave ultrasonic examination was made in the field and it was determined that the indications were 0.10 inch deep. Later, this report was verbally withdrawn because the ultrasonic equipment had been improperly calibrated using a mild steel calibration block. A radiographic examination was made in the field and showed faint indications.

Field personnel attempted to grind out two of the indications. Grinding was discontinued at a depth reported as 0.053 inches because the metal was "smearing" and it was desired to preserve the indications for laboratory analysis. A liquid penetrant examination in the ground area showed that the indications were still present. The 18 inch length of pipe was then cut from the piping subassembly and sent to M&QS along with a copy of nonconformance report number M-01-4-9-098. The sample was reported to be representative of a spool section containing approximately 12 feet of pipe. The spool reportedly contained several additional areas which showed similar indications. These areas were examined and evaluated by the field personnel. At a later date, field quality assurance personnel reported that there were 17 other piping subassemblies containing approximately 106 feet of pipe from the same heat (M9290) of material but that no indications were observed visually. The field also relayed a report from ITT Grinnell who supplied the subassemblies that the pipe had been made by Babcock and Wilcox using the "piercing" (Mannesman Mill) method.

II. SUMMARY AND CONCLUSIONS

The metallurgical examination identified the linear indications as hot tears resulting from the normal difficulties encountered in hot working Type 316 material into the final tube form. The lengths of the individual indications overlap to form a band about one inch wide which spirals slightly as it runs along the 18 inch length of pipe. The indications run parallel to the flow lines created during forming. The flow lines develop when the center of the ingot is pierced and expanded out to form the inside wall of the pipe. A local weakness to hot deformation (see Section V) in the centerline of the ingot resulted in hot tearing of the surface during the expansion process. The ingot centerline weakness appears to be localized as the indications vary in depth and fade toward the welded end of the sample and because the jobsite personnel reported that other than the indications in the original spool section, no additional indications were detected visually in the remainder of this heat of material at the jobsite.

The depth of the imperfections does not violate the design and minimum wall thickness limitations and they are not significant as stress raisers because of the notch toughness of austenitic stainless steel

Project specification 7220-M-201/8/1-4-78 requires compliance to ASME III, Division 1, Class 2 and to material specification SA-312 TP316. The minimum wall thickness allowed by SA-312 is 0.465 inches and project engineering has calculated a minimum design wall thickness requirement of 0.350 inches. The minimum wall thickness found under an imperfection was 0.471 inches (0.526 less 0.055). Specification SA-312 requires that the surface shall be free from injurious defects and shall have a workmanlike finish. ASME III, Division 1, Class 2 references SA-655, Class 2 which adds no requirement for nondestructive examination. While not required, the fabricator provided the results of ultrasonic testing using a five percent notch calibration standard. There were no rejectable UT indications in this heat of material.

III. RECOMMENDATIONS

It is recommended that the response to the nonconformance report state that the piping subassembly is usable as found. The investigation determined that the indications were manufacturing imperfections of a type which is normal for Type 316 austenitic stainless steel seamless pipe and of a depth which is within acceptance limits for both ASME III, Class 2 piping systems and the design wall thickness requirements.

IV. MATERIAL

The certified material test report (CMTR) verifies compliance to the requirements of ASME II (Summer 1973) for SA-312 TP316 and of ASME III (Summer 1973) for Class 2 materials (NC-2000). The content of the low melting point residuals (sulphur and phosphorus) and of manganese (which scavenges the sulphur as the low melting point MnS) was of interest. The CMTR lists four heats of material. This heat (M9290) contains 0.022 to 0.025 percent S versus 0.022, 0.023 and 0.026 percent. The content of manganese is 1.46 to 1.47 percent versus 1.75 to 1.76, 1.89 to 1.91 and 1.93 to 1.98 percent. While all values are acceptable, the indication of this small sample of four heats shows that heat M9290 is above average relative to content of low melting point constituents.

V. DISCUSSION OF PROBLEM

Localized surface tears may occur during the hot working of Type 316 austenitic stainless steel because of any one of the several metallurgical situations discussed below. Hot tears on the surface of austenitic stainless steel are not forge welded shut during subsequent working due to the rapid formation of a refractory oxide in the tears.

Hot tearing of the grain boundaries can result because of the rapid rate of grain growth at the hot working temperature. Successful hot working depends on a deforming schedule which reduces the size of the grains. During the solidification of the ingot, the crystals (grains) nucleate in the liquid and grow in the solid state while the contaminants, which solidify at a lower temperature, remain in the liquid state. The contaminants are trapped between the grains during solidification.

These low melting point grain boundary areas in the solid are the weakest constituents at hot working temperatures. The degree of weakening of the material is dependent on the degree of segregation of the contaminants. In very fine grained material, the fixed amount of contaminants is spread over the very extensive grain boundary network and they have minimal effect. Grain growth decreases the extent of the network, thus increasing the effectiveness of the contaminants in weakening the grain boundaries.

The boundary between phases of a two phase microstructure is also a weak location under hot working conditions. Austenitic stainless steel is normally a single phase (austenite) material; however, molybdenum favors the formation of some ferrite at the hot working temperature. The second phase commonly occurs at the grain boundaries where its weakening effect is at a maximum.

Planes of weakness in the ingot are created during ingot solidification. Crystals growing perpendicular to the mold walls form these planes of weakness at the intersections of the crystalline fronts. Austenitic stainless steels have a pronounced tendency to produce this pattern of crystal formation in the mold. The degree of weakness is at a maximum where the most planes intersect. The maximum number of planes intersect where crystals growing from the bottom meet crystals growing from all four sides. This phenomenon is sometimes termed "ingotism".

A central line of weakness occurs near the top of the ingot during final solidification. Lateral solidification shrinkage produces a centerline cavity into which liquid is forced by the head of molten metal above. With decreasing head, the tendency to leave a string of voids increases. This is the lower limit of the centerline cavity termed "piping" and sometimes may neither be cropped off nor forge welded shut during hot reduction of the ingot.

In the hot working of Type 316, techniques have been developed to reduce surface tears due to the situations described above. Tears on the surface which occur during hot working are removed by grinding, if detected, before proceeding since forge welding of the tears does not occur during further hot working. Surface examination of the inside wall of seamless tubing cannot be performed until the end of the operation. Unacceptable surface conditions are then removed. The entire 18 inch length of pipe on the ID had been ground, probably to correct unacceptable ID conditions.

In summary it appears that the linear indications originated at the ingot centerline which became the internal surface of the pipe when the ingot was hot pierced and expanded into the tube form. The ingot centerline was spread over the internal pipe wall to become a band. The spiral path of the band is due to the skewed arrangement of the rolls in a piercing mill. The ingot is forced to flow over a mandrel in a helicoidal direction due to this roll arrangement. The source of the observed indications could be caused by any one of the above situations but was probably due to ingotism near the bottom or piping near the top of the ingot since only a short length of tubing appears to be affected.

VI. DETAILED RESULTS OF THE METALLURGICAL EVALUATION

All data marked on the sample was recorded during a visual examination. The indications observed visually formed a band about one inch wide running spirally along the inside surface of the sample. The indications were more prominent at the beveled end than at the welded end. The entire inside of the pipe had been dressed by grinding. The 18 inch long sample was cut into an 8-1/2 inch length at the welded end and a 9-1/2 inch length at the beveled end. Each section was then split longitudinally with the band of indications essentially centered on one half of each section. A closer examination, see Figure 1, indicated that typical hot working imperfections such as tears or seams had produced the indications. Figure 2 shows the indications for the 18 inch length (during liquid penetrant examination) and illustrates how they tend to fade toward the welded end. Figure 3 shows the grinding done in the field. Note that the visual indications remaining due to smearing in the bottom of the grindout are very prominent in contrast to the liquid penetrant indications shown in Figure 2 (b). The pipe wall thickness, away from the weld and bevel, varied from 0.524 to 0.542 inches.

A liquid penetrant examination of the pipe surfaces disclosed little more than the visual examination. A lap 1/2 inch long by 0.020 inch deep was found on the outside of the pipe, diametrically opposite to the band of indications.

An examination of etched surfaces under oblique lighting showed that the indications run parallel to the flow lines formed during hot working. Figure 4 (a) shows the section closest to the beveled end after etching and illustrates the parallel relationship of the tears with hot work flow lines in a cross-sectional view. Figure 4 (b) is an etched section of the inside wall surface of the length at the welded end and shows the parallel relationship with hot work flow lines in plan view. This relationship holds for all sections viewed. Also, the oxides in the tears in two sections were subjected to energy dispersive x-ray analysis. The peaks produced were for iron, chromium and nickel indicating that the oxides filling the laps is scale formed during hot working. The relationship of the tearing to the grain boundaries was obliterated by scaling except at the point of the deepest penetration, in some cases. In those cases, the oxidation followed an intergranular path.

The maximum depth of the tears was measured at six locations as was the depth at the grindout cavity made by the jobsite. At the grindout, false liquid penetrant indications due to smeared metal may have prompted grinding to a depth greater than the actual tears. No tears were found when a cross section of the cavity was examined. The grindout has the deepest dimension. If the depth of grindout and of the deepest indication are the same, the maximum indication depth would be 0.055 inches. The deepest tear would be 10.4 percent of nominal wall thickness whereas 12.5 percent is allowed by material specification SA312. The deepest tear measurement of 0.050 inches was found on the section closest to the beveled end (9.5 percent). The next highest reading found was 0.034 inches (6.4 percent).

POOR ORIGINAL

Page 5




Figure 1. Typical appearance of an indication on the inside wall of the pipe (2.5x).

Welded End




Figure 2a (0.4x)

Beveled End




Figure 2b (0.4x)

Figures 2a and 2b. Illustration of indications over the full length of the pipe submitted.

POOR ORIGINAL




Figure 3a (0.39x)



Figure 3b (2.5x)

Figure 3a and 3b. Illustration of grinding done on site.




Figure 4a (25x)




Figure 4b (5x)

Figure 4a and 4b. Illustrations showing indications running parallel to flow lines.



**Consumers
Power
Company**

Midland Project: P.O. Box 1963, Midland, Michigan 48640 - Area Code 517 631-0951

January 22, 1980


Mr. L. H. Curtis
Bechtel Power Corporation
P.O. Box 1000
Ann Arbor, MI 48106

RECEIVED
JAN 23 1980
FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

MIDLAND PROJECT GWO 7020 -
RETURN OF PIPE SAMPLES FROM M&QS
File: B1.7 UFI: 15100(E) Serial: CSC-4750




A letter was recently sent from J. L. Corley to W. B. Keyser, Serial 20FQA80, regarding the return of Grinnell spool piece section 2-CCB-6-604-8-2. This request should have been submitted by this office since the investigation of technical problems is the responsibility of the Midland Project Management Organization (PMO). In discussion with Bechtel field personnel, it is in the best interest to have this spool section on site for the additional UT exams requested by Consumers Power Company to aid in dimensioning discontinuities that may be found. Therefore, please send this pipe section to the Midland site to the attention of Mr. D. J. Vokal who will coordinate its use with Bechtel field personnel.

In a related matter, we are in receipt of your Condensate Tank Fill Pipe Corrosion Study (Log #56177) which was transmitted by BLC-8608, dated December 19, 1979. We are in the process of reviewing this report, and plan to set up a meeting in the near future to discuss our comments. It is apparent from the study that no further testing will be done on the pipe by Bechtel. We desire that the spool section be returned to our custody in case we decide to run further tests on the pipe. Please return this pipe spool section also to the Midland site to the attention of our Mr. D. J. Vokal..


T. C. Cooke
Project Superintendent

TCC/DJV/sd

CC: GSKeeley
BWMarguglio
DBMiller
JLCorley
RLTeuteberg
AJBirkle/HWSlager/MAPuschel

JLC	
DRK	
RGW	
PRK	
DDB	
QE	
FILE	

CONSUMERS - POWER COMPANY
RECEIVED
 JAN 22 1980
 FIELD QUALITY ASSURANCE
 MIDLAND, MICHIGAN

Bechtel Power Corporation

Post Office Box 2167
 Midland, Michigan 48640



January 21, 1980

Consumers Power Company
 P. O. Box 1963
 Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
 CPCo NCR M-01-4-9-098
 CPCo Letter WRB 123-79
 Complete Response
 LAD-1310 Action Item-S-055

Dear Mr. Corley:

- References: (1) Report from "Materials and Quality Services Department Research and Engineering." Log Number 628157 BLN Number 979-14
 (2) IOM, L. H. Curtis to M & QS, dated 9/14/79
 (3) LAD-1165

The subject NCR identified a piece of 4 inch stainless steel Schedule 160 pipe that had numerous linear indications on the inside diameter surface which were detected by visual examination.

A 17 inch length of the subject pipe was sent to our M & QS metallurgical laboratory in San Francisco for detailed analysis. Based on the final report, Reference 1, the piping is considered usable as found and no further action is considered necessary.

CPCo Letter WRB 123-79, W. R. Bird to L. A. Dreisbach, required additional ultrasonic examination of subject piping. Based on the results of the metallurgical examination as reported by Reference 1 additional ultrasonic examination is not considered necessary.

Should you have any questions, please contact Marion Dietrich of my office.

Very truly yours,

L. A. Dreisbach
 L. A. Dreisbach
 Project Quality Assurance
 Engineer

XJLC	
XDRK	<i>DRK</i>
RGW	
PRK	
DDB	
XLRH	<i>R</i>
QE	
FILE	

LAD/MAD/bss
 Attachment: Reference (1)
 cc: W. Bird
 B. Marguglio

BECHTEL NATIONAL, INC.
SAN FRANCISCO, CALIFORNIA
JANUARY 4, 1980

Project Number: 7220-001, Midland Units 1 & 2

Title: Evaluation of Linear Indications on
The Inside Wall of a Piping Subassembly
From the Makeup and Purification Line

Prepared For: W. B. Keyser

By: S. A. Agnew
S. A. Agnew

Approved By: G. R. Schmidt
G. R. Schmidt
Metallurgical Engineering and Laboratory
Services Group Manager

Approved By: B. D. Hackney
B. D. Hackney
Assistant Manager

MATERIALS AND QUALITY SERVICES DEPARTMENT
RESEARCH AND ENGINEERING



Log No. 628157
BLN No. 979-14

TABLE OF CONTENTS

<u>Section</u>	<u>Page</u>
INDEX OF ILLUSTRATIONS	ii
ABSTRACT	iii
I. INTRODUCTION TO THE PROBLEM	1
II. SUMMARY AND CONCLUSIONS	1
III. RECOMMENDATIONS	2
IV. MATERIAL	2
V. DISCUSSION OF THE PROBLEM	2
VI. DETAILED RESULTS OF THE METALLURGICAL EXAMINATION	4

INDEX OF ILLUSTRATIONS

<u>Figures</u>		<u>Page</u>
Figure 1	Typical Appearance of an Indication on Inside Wall of the Pipe	5
Figure 2	Illustration of Indications over the Full Length of The Pipe Submitted	6
Figure 3	Illustration of Grinding Done on Site	7
Figure 4	Illustrations Showing Indications Running Parallel to Flow Lines	8

ABSTRACT

An 18 inch length of four inch diameter Schedule 160 ASME SA312 Type 316 seamless austenitic stainless steel pipe was submitted to the M&QS Laboratory to determine the cause of linear indications on the inside surface. A metallurgical examination identifies the indications as hot tears which are associated with normal difficulties in hot working Type 316 austenitic stainless steel. It was determined that the depth of the indications did not violate either the minimum design thickness or the minimum allowable wall thickness permitted by the material specification. Because of the toughness of austenitic stainless steel, the indications would not be expected to propagate.

I. INTRODUCTION TO THE PROBLEM

A visual examination at the Midland jobsite noted linear indications on the inside surface of a piping subassembly for the makeup and purification line. This line is part of an ASME Section III Class 2 system. The design wall thickness is 0.350 inch. The 18 inch length (between the end preparation and the first girth weld) containing the indications is seamless pipe, four inch nominal pipe size, Schedule 160 (0.531 inch nominal wall thickness) of SA312 Type 316 austenitic stainless steel. A liquid penetrant examination revealed numerous indications. A shear wave ultrasonic examination was made in the field and it was determined that the indications were 0.10 inch deep. Later, this report was verbally withdrawn because the ultrasonic equipment had been improperly calibrated using a mild steel calibration block. A radiographic examination was made in the field and showed faint indications.

Field personnel attempted to grind out two of the indications. Grinding was discontinued at a depth reported as 0.053 inches because the metal was "smearing" and it was desired to preserve the indications for laboratory analysis. A liquid penetrant examination in the ground area showed that the indications were still present. The 18 inch length of pipe was then cut from the piping subassembly and sent to M&QS along with a copy of nonconformance report number M-01-4-9-098. At a later date, field quality assurance personnel reported that there were 17 other piping subassemblies containing approximately 106 feet of pipe from the same heat (M9290) of material but that no indications were observed visually. The field also relayed a report from ITT Grinnell who supplied the subassemblies that the pipe had been made by Babcock and Wilcox using the "piercing" (Mannesman Mill) method.

II. SUMMARY AND CONCLUSIONS

The metallurgical examination identified the linear indications as hot tears resulting from the normal difficulties encountered in hot working Type 316 material into the final tube form. The lengths of the individual indications overlap to form a band about one inch wide which spirals slightly as it runs along the 18 inch length of pipe. The indications run parallel to the flow lines created during forming. The flow lines develop when the center of the ingot is pierced and expanded out to form the inside wall of the pipe. A local weakness to hot deformation (see Section V) in the centerline of the ingot resulted in hot tearing of the surface during the expansion process. The ingot centerline weakness appears to be localized as the indications vary in depth and fade toward the welded end of the sample and because jobsite personnel report that no other indications have been detected visually in the remainder of this heat of material at the jobsite.

The depth of the imperfections does not violate the design and minimum wall thickness limitations and they are not significant as stress raisers because of the notch toughness of austenitic stainless steel.

Project specification 7220-M-201/8/1-4-78 requires compliance to ASME III, Division 1, Class 2 and to material specification SA-312 TP316. The minimum wall thickness allowed by SA-312 is 0.465 inches and project engineering has calculated a minimum design wall thickness requirement of 0.350 inches. The minimum wall thickness found under an imperfection was 0.471 inches (0.526 less 0.055). Specification SA-312 requires that the surface shall be free from injurious defects and shall have a workmanlike finish. ASME III, Division 1, Class 2 references SA-655, Class 2 which adds no requirement for nondestructive examination. While not required, the fabricator provided the results of ultrasonic testing using a five percent notch calibration standard. There were no rejectable UT indications in this heat of material.

III. RECOMMENDATIONS

It is recommended that the response to the nonconformance report state that the piping subassembly is usable as found. The investigation determined that the indications were manufacturing imperfections of a type which is normal for Type 316 austenitic stainless steel seamless pipe and of a depth which is within acceptance limits for both ASME III, Class 2 piping systems and the design wall thickness requirements.

IV. MATERIAL

The certified material test report (CMTR) verifies compliance to the requirements of ASME II (Summer 1973) for SA-312 TP316 and of ASME III (Summer 1973) for Class 2 materials (NC-2000). The content of the low melting point residuals (sulphur and phosphorus) and of manganese (which scavenges the sulphur as the low melting point MnS) was of interest. The CMTR lists four heats of material. This heat (M9290) contains 0.022 to 0.025 percent S versus 0.022, 0.023 and 0.026 percent. The content of manganese is 1.46 to 1.47 percent versus 1.75 to 1.76, 1.89 to 1.91 and 1.93 to 1.98 percent. While all values are acceptable, the indication of this small sample of four heats shows that heat M9290 is above average relative to content of low melting point constituents.

V. DISCUSSION OF PROBLEM

Localized surface tears may occur during the hot working of Type 316 austenitic stainless steel because of any one of the several metallurgical situations discussed below. Hot tears on the surface of austenitic stainless steel are not forge welded shut during subsequent working due to the rapid formation of a refractory oxide in the tears.

Hot tearing of the grain boundaries can result because of the rapid rate of grain growth at the hot working temperature. Successful hot working depends on a deforming schedule which reduces the size of the grains. During the solidification of the ingot, the crystals (grains) nucleate in the liquid and grow in the solid state while the contaminants, which solidify at a lower temperature, remain in the liquid state. The contaminants are trapped between the grains during solidification.

These low melting point grain boundary areas in the solid are the weakest constituents at hot working temperatures. The degree of weakening of the material is dependent on the degree of segregation of the contaminants. In very fine grained material, the fixed amount of contaminants is spread over the very extensive grain boundary network and they have minimal effect. Grain growth decreases the extent of the network, thus increasing the effectiveness of the contaminants in weakening the grain boundaries.

The boundary between phases of a two phase microstructure is also a weak location under hot working conditions. Austenitic stainless steel is normally a single phase (austenite) material; however, molybdenum favors the formation of some ferrite at the hot working temperature. The second phase commonly occurs at the grain boundaries where its weakening effect is at a maximum.

Planes of weakness in the ingot are created during ingot solidification. Crystals growing perpendicular to the mold walls form these planes of weakness at the intersections of the crystalline fronts. Austenitic stainless steels have a pronounced tendency to produce this pattern of crystal formation in the mold. The degree of weakness is at a maximum where the most planes intersect. The maximum number of planes intersect where crystals growing from the bottom meet crystals growing from all four sides. This phenomenon is sometimes termed "ingotism".

A central line of weakness occurs near the top of the ingot during final solidification. Lateral solidification shrinkage produces a centerline cavity into which liquid is forced by the head of molten metal above. With decreasing head, the tendency to leave a string of voids increases. This is the lower limit of the centerline cavity termed "piping" and sometimes may neither be cropped off nor forge welded shut during hot reduction of the ingot.

In the hot working of Type 316, techniques have been developed to reduce surface tears due to the situations described above. Tears on the surface which occur during hot working are removed by grinding, if detected, before proceeding since forge welding of the tears does not occur during further hot working. Surface examination of the inside wall of seamless tubing cannot be performed until the end of the operation. Unacceptable surface conditions are then removed. The entire 18 inch length of pipe on the ID had been ground, probably to correct unacceptable ID conditions.

In summary it appears that the linear indications originated at the ingot centerline which became the internal surface of the pipe when the ingot was hot pierced and expanded into the tube form. The ingot centerline was spread over the internal pipe wall to become a band. The spiral path of the band is due to the skewed arrangement of the rolls in a piercing mill. The ingot is forced to flow over a mandrel in a helicoidal direction due to this roll arrangement. The source of the observed indications could be caused by any one of the above situations but was probably due to ingotism near the bottom or piping near the top of the ingot since only a short length of tubing appears to be affected.

VI. DETAILED RESULTS OF THE METALLURGICAL EVALUATION

All data marked on the sample was recorded during a visual examination. The indications observed visually formed a band about one inch wide running spirally along the inside surface of the sample. The indications were more prominent at the beveled end than at the welded end. The entire inside of the pipe had been dressed by grinding. The 18 inch long sample was cut into an 8-1/2 inch length at the welded end and a 9-1/2 inch length at the beveled end. Each section was then split longitudinally with the band of indications essentially centered on one half of each section. A closer examination, see Figure 1, indicated that typical hot working imperfections such as tears or seams had produced the indications. Figure 2 shows the indications for the 18 inch length (during liquid penetrant examination) and illustrates how they tend to fade toward the welded end. Figure 3 shows the grinding done in the field. Note that the visual indications remaining due to smearing in the bottom of the grindout are very prominent in contrast to the liquid penetrant indications shown in Figure 2 (b). The pipe wall thickness, away from the weld and bevel, varied from 0.524 to 0.542 inches.

A liquid pentrant examination of the pipe surfaces disclosed little more than the visual examination. A lap 1/2 inch long by 0.020 inch deep was found on the outside of the pipe, diametrically opposite to the band of indications.

An examination of etched surfaces under oblique lighting showed that the indications run parallel to the flow lines formed during hot working. Figure 4 (a) shows the section closest to the beveled end after etching and illustrates the parallel relationship of the tears with hot work flow lines in a cross-sectional view. Figure 4 (b) is an etched section of the inside wall surface of the length at the welded end and shows the parallel relationship with hot work flow lines in plan view. This relationship holds for all sections viewed. Also, the oxides in the tears in two sections were subjected to energy dispersive x-ray analysis. The peaks produced were for iron, chromium and nickel indicating that the oxides filling the laps is scale formed during hot working. The relationship of the tearing to the grain boundaries was obliterated by scaling except at the point of the deepest penetration, in some cases. In those cases, the oxidation followed an intergranular path.

The maximum depth of the tears was measured at six locations as was the depth at the grindout cavity made by the jobsite. At the grindout, false liquid penetrant indications due to smeared metal may have prompted grinding to a depth greater than the actual tears. No tears were found when a cross section of the cavity was examined. The grindout has the deepest dimension. If the depth of grindout and of the deepest indication are the same, the maximum indication depth would be 0.055 inches. The deepest tear would be 10.4 percent of nominal wall thickness whereas 12.5 percent is allowed by material specification SA312. The deepest tear measurement of 0.050 inches was found on the section closest to the beveled end (9.5 percent). The next highest reading found was 0.034 inches (6.4 percent).

POOR ORIGINAL




Figure 1. Typical appearance of an indication on the inside wall of the pipe (2.5x).

POOR ORIGINAL

Welded End




Figure 2a (0.4x)

Beveled End



Figure 2b (0.4x)

Figures 2a and 2b. Illustration of indications over the full length of the pipe submitted.

POOR ORIGINAL




Figure 3b (2.5x)




Figure 3a (0.39x)

Figure 3a and 3b. Illustration of grinding done on site.

POOR ORIGINAL




Figure 4a (25x)




Figure 4b (5x)

Figure 4a and 4b. Illustrations showing indications running parallel to flow lines.

CONSUMERS POWER COMPANY
RECEIVED
JAN 22 1980

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



January 21, 1980

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
CPCo Letter 379FQA79
Complete Response
LAD-1307 Action Item-S-148

Dear Mr. Corley:

References: (a) NCR M-01-4-9-098
(b) LAD-1238

The subject letter requested Bechtel to identify the quantity of pipe on site from the supplier (B & W Tubular Products) by heat number.

Bechtel letter LAD-1238 dated December 4, 1979 requested an extension to January 1, 1980 for final response.

Project Engineering has provided the following response.

"Attached are marked up sheets from the field pipe cost control records. The spools bracketed in red in the left hand margin are those which are fabricated using pipe from B & W Tube. The information was obtained by Grinnell searching their Midland documentation and identifying all B & W pipe by ITT part numbers. This part number was matched to the field records to yield the attached information. This information is estimated to be 90% complete and accurate. One hundred percent accuracy could only be achieved by an exhaustive review of each individual spool documentation package, approximately 10,000 at the jobsite."

X JLC	
X DRK	DRK
RGW	
PRK	
DDB	
QE	
FILE	

One hundred percent accuracy would have significant effects on project costs, manpower, and scheduling. Bechtel believes that continuing such a program is unwarranted at this time, based on current evidence.



Mr. J. L. Corley
LAD-1307 Action Item-S-148
Page 2

Should you have additional questions, please contact R. Davis of this office.

Very truly yours,

L. A. Dreisbach
Project Quality Assurance
Engineer

LAD/RED/bss
Attachment
cc: W. Bird
B. Marguglio
D. Miller



Consumers
Power
Company

Midland Project: P.O. Box 1963, Midland, Michigan 48640 - Area Code 517 631-0951

January 2, 1980

Mr. L. E. Davis
Bechtel Power Corporation
P.O. Box 2167
Midland, MI 48640

MIDLAND PROJECT GWO 7020 - LINEAR INDICATIONS IN ID OF FOUR-INCH,
SCHEDULE 160, STAINLESS STEEL PIPE.

File: B1.7 UFI: 15100(E) Serial: CSC-4695

To provide further direction and clarification regarding Consumers Power Company's requests described in WRB 123-79 (W. R. Bird to L. A. Dreisbach), December 11, 1979, the following is offered:

Consumers Power Company requests that ultrasonic examination be performed on four to five lengths of the subject pipe approximately four feet in length each to detect any additional indications that may be present. The ultrasonic examination procedure used should be demonstrated to detect indications in excess of the requirements of NB 2552.2 and examination personnel shall be certified to the requirements of SNT-TC-1A.

The extent of examinations should be expanded if indications unacceptable to NB 2552.2 are found.

If you have any questions regarding the above, please contact D. J. Vokal of this office.

T. C. Cooke
Project Superintendent

TCC/DJV/as

CC: JLCorley
DBMiller
WRBird
AJBirkle/HWSlager

JLC	
✓ DRK	<i>DRK</i>
RGW	
PRK	
DDB	<i>DDB</i>
QE	
FILE	<i>9- NR 098</i>



**Consumers
Power
Company**

CONSUMERS POWER COMPANY
DEFERRED
DEC 12 1979
QUALITY ASSURANCE
MIDLAND MICHIGAN

General Offices: 212 West Michigan Avenue, Jackson, Michigan 49201 • (517) 788-0550

December 11, 1979

WRB 123-79

Mr L A Dreisbach
Bechtel Power Corporation
PO Box 2167
Midland, MI 48640

LINEAR INDICATIONS IN ID OF 4-INCH, SCHEDULE 160, STAINLESS STEEL PIPE
AT THE MIDLAND NUCLEAR SITE

Reference: (A) Bechtel Power Corporation Letter (Dreisbach to Corley)
LAD-1165, October 29, 1979

- Attachment: (1) Memo, A J Birkle to W R Bird, Birk 108-79, November 14,
1979
- (2) Memo, R C Bauman to W R Bird, File M-1.38, UFI: 02360S,
Serial: 7981

Bechtel's preliminary evaluation of the subject indications, Reference (A), has been reviewed by CPCo. Comments are contained in Attachment (1). On the basis of these comments, additional ultrasonic examination of the subject material is required. It is acknowledged that the reference to ASME Section III, NB-2552 invokes Class 1 requirements on material which was purchased to Class 2. Attachment (2) states the CPCo FMO concurrence with this additional testing.

CPCo recommends that there be no further installation of this material until a final disposition has been made. Reference (A) indicated that the Bechtel M&QS analysis was not complete. This would also support the recommendation not to proceed with further fabrication at this time.

CPCo requests that the ultrasonic examination procedure used be demonstrated, with CPCo QA witness, to be adequate to detect indications in excess of the requirements of NB 2552.2. Examination personnel shall be certified to the requirements of SNT-TC-1A.

WRB

W R Bird
Section Head -
Quality Assurance Engineering, Midland

JLW/lr

JLC	<i>JLC</i>
DRK	<i>DRK</i>
RGW	
PRK	
DDB	
QE	
FILE	<i>NCR 9-095</i>

CC: WBarclay
AJBirkle
TCCooke
~~JL~~Corley
LHCurtis
LEDavis
LRHowell
GSKeeley
BWMarguglio
JMilandin
DBMiller
JARutgers
JLWood

To WRBird, JSC-216B

2JWRB

FROM AJBirkle, P-14-227

OK. W.S. / f. A.T.B.

DATE November 14, 1979

SUBJECT LINEAR INDICATIONS IN ID OF 4-INCH SCHEDULE 160 STAINLESS STEEL PIPE AT THE MIDLAND NUCLEAR SITE

RECEIVED

NOV 14 1979

CONSUMERS
POWER
COMPANY

INTERNAL
CORRESPONDENCE

CC HWSlager, P-14-234
RCBauman, P-14-412

QUALITY ASSURANCE

Birk 108-79

It is our opinion that the acceptability of the pipe should address ASME Section III, NB 2550, in addition to the 12-1/2% of wall criteria contained in ASTM A530, Paragraph 10, entitled "Permissible Variation in Wall Thickness." If the pipe produces indications in excess of the acceptance standards of NB 2552.2, the pipe is unacceptable unless the defects are eliminated or repaired in accordance with NB 2558 or NB 2559.

There is no need to reject pipe which has only visual indications which are laps or seams if the acceptance criteria of NB 2552.2 can be met. It is true that there have been austenitic stainless steel stress corrosion cracking problems in operating PWR and BWR nuclear plants. These cracks have been associated with the weld heat-affected zone of the pipe and to the best of my knowledge there have been no failures in the base metal. Defects such as laps and seams on the OD and ID of pipe (both welded and seamless) are common and not subject to failure due to static or cyclic stresses which do not exceed the code allowable levels.

At this stage of the investigation, I would not remove any pipe already welded into the piping system based on visual evidence alone. Additional volumes (4 to 5 lengths approximately 4 feet in length) having visual ID defects should be checked using the NDE methods and standards of NB 2552.1. The extent of the NB 2552.1 examination should be expanded if indications unacceptable to NB 2552.1 are found.

TO WRB Bird, JSC-216B 3
FROM RC Bauman, P-14-412
DATE November 27, 1979
SUBJECT MIDLAND PROJECT
LINEAR INDICATIONS IN ID OF 4-INCH SCHEDULE 160
STAINLESS STEEL PIPE AT MIDLAND NUCLEAR SITE
FILE: M-1.38 UFI: 02360S SERIAL: 7981
CC AJ Birkle, P-14-227
DB Miller, Midland

RECEIVED

NOV 28 1979

QUALITY ASSURANCE

Consumers
Power
Company

INTERNAL
CORRESPONDENCE

In response to your November 7, 1979 memo, WRB 116-79, please be advised that we have no comments to offer in addition to those provided by Mr A J Birkle in his November 14, 1979 memo, Birk 108-79. When passing Mr Birkle's comments on to Bechtel in response to Mr L A Dreisbach's October 29, 1979 letter to Mr J L Corley, please advise ^{B&W} that the PMO concurs with this position relative to the additional testing recommended by Mr Birkle.

2 (B)

RC Bauman

CONSUMERS POWER COMPANY
RECEIVED
 DEC 5 1979
 FIELD QUALITY ASSURANCE
 MIDLAND, MICHIGAN

Bechtel Power Corporation

Post Office Box 2167
 Midland, Michigan 48640



December 4, 1979

Consumers Power Company
 P. O. Box 1963
 Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
 CPCo Letter 379FQA79
 Request for Extension
 LAD-1238 Action Item-S-143

Dear Mr. Corley:

The subject letter requested Bechtel to identify the quantity and location of pipe supplied to the Midland site from our supplier B & W Tubular Products by heat number. We currently are in the process of preparing a interim response and time table to accomplish this request.

This task is expected to be completed and the information forwarded to you prior to the end of this month.

Should you require any additional information please contact Phil Falkenberg of this office.

Very truly yours,

E. Smith

for L. A. Dreisbach
 Project Quality Assurance
 Engineer

JLC	<i>[Signature]</i>
DRK	<i>[Signature]</i>
RGW	
PRK	
DDB	
QE	
FILE	<i>WER809B</i>

LAD/PEF/bss

cc: B. Marguglio
 D. Miller
 W. Bird

OKK

To WRBird, JSC-2

FROM AJBirkle, P-14-227 *M. W. S. / for A.J.B.*

DATE November 14, 1979

SUBJECT LINEAR INDICATIONS IN ID OF 4-INCH SCHEDULE 160 STAINLESS STEEL PIPE AT THE MIDLAND NUCLEAR SITE

Consumers Power Company

CONSUMERS POWER COMPANY
INTERNAL CORRESPONDENCE
DEC 3 1979
FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN
Brk 108-79

CC HWSlager, P-14-234
RCBauman, P-14-412

It is our opinion that the acceptability of the pipe should address ASME Section III, NB 2550, in addition to the 12-1/2% of wall criteria contained in ASTM A530, Paragraph 10, entitled "Permissible Variation in Wall Thickness." If the pipe produces indications in excess of the acceptance standards of NB 2552.2, the pipe is unacceptable unless the defects are eliminated or repaired in accordance with NB 2558 or NB 2559.

There is no need to reject pipe which has only visual indications which are laps or seams if the acceptance criteria of NB 2552.2 can be met. It is true that there have been austenitic stainless steel stress corrosion cracking problems in operating PWR and BWR nuclear plants. These cracks have been associated with the weld heat-affected zone of the pipe and to the best of my knowledge there have been no failures in the base metal. Defects such as laps and seams on the OD and ID of pipe (both welded and seamless) are common and not subject to failure due to static or cyclic stresses which do not exceed the code allowable levels.

At this stage of the investigation, I would not remove any pipe already welded into the piping system based on visual evidence alone. Additional volumes (4 to 5 lengths approximately 4 feet in length) having visual ID defects should be checked using the NDE methods and standards of NB 2552.1. The extent of the NB 2552.1 examination should be expanded if indications unacceptable to NB 2552.1 are found.

*(1) Based on what I know
what is involved; we are looking
to see if we can just scrap it
11/19/79*

To AJBirkle, P14-227
 RCBauman, P14-412

FROM WRBird, JSC-216B *WRB*

DATE November 7, 1979

SUBJECT LINEAR INDICATIONS IN ID OF 4-INCH
 SCHEDULE 160 STAINLESS STEEL PIPE
 AT MIDLAND NUCLEAR SITE

CC JLCorley, Midland
 BWMarguglio, JSC-220A
 DEMiller, Midland

**Consumers
 Power
 Company**

INTERNAL
 CORRESPONDENCE

WRB 116-79

Attachment: Bechtel Power Corporation letter LAD-1165, dated October 29,
 1979 (Action Item S-055)

The attached letter is forwarded for your review and comment. QA-PE&C has requested that Bechtel determine how much of the subject material has been received on site and where it has been installed. While Bechtel has presented possible justification to use the subject material "as is", QA-PE&C strongly suggests that CPCo consider replacing this material. The subject systems (makeup and purification) are among the highest for operating pressure. With all of the other problems now being investigated concerning stainless steel piping, it may be to CPCo's advantage to replace all piping with known discontinuities prior to operation. It is also not known that the single piece of piping that Bechtel used for their investigation was an example of the worst case.

POOR ORIGINAL

RECEIVED
OCT 31 1979

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



October 29, 1979

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
CPCo NCR M-01-4-9-098
Interim Response
LAD-1165 Action Item-S-055

Dear Mr. Corley:

The subject NCR identified a piece of 4 inch stainless steel Schedule 160 pipe that had numerous linear indication on the inside diameter surface which were detected by visual examination.

A 17 inch length of the subject pipe was sent to our M & QS metallurgical laboratory in San Francisco for detailed analysis. Preliminary evaluation by our lab is as follows:

Visual, liquid penetrant, ultrasonic and metallographic examination methods have determined that the indications are essentially restricted to those which can be observed visually.

Visually, the indications have the characteristic appearance of laps or seams (not cracking or corrosion). Metallographically, the cross sectional shape is best described by the term "tear." To date, the greatest penetration found is about 10 percent of the wall thickness (about 0.525 inch). The walls of the tear contain a graph material which has been identified as scale. It appears that the ID surface tore open during the high temperature forming operation and the scale which formed was entrapped in the tears during the subsequent processing operations.

From a metallurgical perspective the depth of tearing found to date (0.050) is not considered significant because of the notch toughness of austenitic stainless steel. The nominal wall thickness of 4 inch Schedule 160 pipe is 0.531 inch and the material standard permits a minimum wall thickness of 12.5 percent under nominal at any point. The actual wall is 0.525 inch and Project (Engineering) advises that the design wall thickness is 0.350 inch, therefore the depth of the indications does not exceed either the minimum specification or design thickness requirements.

XJLC	
XDRK	
POW	
PRK	
DDG	
YLNH	
CE	
FILE	NOV 28

16.3.16


POOR ORIGINAL

Mr. J. L. Corle
LAD-1165/Action Item-S-055
Page 2

In summary, it appears that the cause of the linear indications is associated with the hot forming operation used in manufacturing the product, and there is no evidence of cracks caused by corrosion.

Should you have any questions, please contact Gene Smith of my office. I will update you as more information develops and when the M & QS Analysis is complete.

Very truly yours,



L. A. Dreisbach
Project Quality Assurance
Engineer

LAD/GS/bss

cc: W. Bird
B. Marguglio

TO AJBirkle, P14-227
 RCBauman, P14-412
 FROM WRBird, JSC-216B *WRB*
 DATE November 7, 1979
 SUBJECT LINEAR INDICATIONS IN ID OF 4-INCH
 SCHEDULE 160 STAINLESS STEEL PIPE
 AT MIDLAND NUCLEAR SITE
 CC JLCorley, Midland
 BWMarguglio, JSC-220A
 DEMiller, Midland

**Consumers
 Power
 Company**

INTERNAL
CORRESPONDENCE

WRB 116-79

Attachment: Bechtel Power Corporation letter LAD-1165, dated October 29, 1979 (Action Item S-055)

The attached letter is forwarded for your review and comment. QA-PE&C has requested that Bechtel determine how much of the subject material has been received on site and where it has been installed. While Bechtel has presented possible justification to use the subject material "as is", QA-PE&C strongly suggests that CPCo consider replacing this material. The subject systems (makeup and purification) are among the highest for operating pressure. With all of the other problems now being investigated concerning stainless steel piping, it may be to CPCo's advantage to replace all piping with known discontinuities prior to operation. It is also not known that the single piece of piping that Bechtel used for their investigation was an example of the worst case.

JLC	<i>JE</i>
XDRK	<i>DRK</i>
RGW	
PRK	
DOB	
<i>LETT</i>	<i>LETT</i>
QE	
FILE	<i>NCR 058</i>

CONSUMERS POWER COMPANY
RECEIVED
 NOV 9 1979
 FIELD QUALITY ASSURANCE
 MIDLAND, MICHIGAN

CONSUMERS POWER COMPANY
RECEIVED
 OCT 31 1979
 FIELD QUALITY ASSURANCE
 MIDLAND, MICHIGAN

Bechtel Power Corporation

Post Office Box 2167
 Midland, Michigan 48640
 October 29, 1979



Consumers Power Company
 P. O. Box 1963
 Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
 CPCo NCR M-01-4-9-098
 Interim Response
 LAD-1165 Action Item-S-055

Dear Mr. Corley:

The subject NCR identified a piece of 4 inch stainless steel Schedule 160 pipe that had numerous linear indication on the inside diameter surface which were detected by visual examination.

A 17 inch length of the subject pipe was sent to our M & QS metallurgical laboratory in San Francisco for detailed analysis. Preliminary evaluation by our lab is as follows:

Visual, liquid penetrant, ultrasonic and metallographic examination methods have determined that the indications are essentially restricted to those which can be observed visually.

Visually, the indications have the characteristic appearance of laps or seams (not cracking or corrosion). Metallographically, the cross sectional shape is best described by the term "tear." To date, the greatest penetration found is about 10 percent of the wall thickness (about 0.525 inch). The walls of the tear contain a graph material which has been identified as scale. It appears that the ID surface tore open during the high temperature forming operation and the scale which formed was entrapped in the tears during the subsequent processing operations.

From a metallurgical perspective the depth of tearing found to date (0.050) is not considered significant because of the notch toughness of austenitic stainless steel. The nominal wall thickness of 4 inch Schedule 160 pipe is 0.531 inch and the material standard permits a minimum wall thickness of 12.5 percent under nominal at any point. The actual wall is 0.525 inch and Project (Engineering) advises that the design wall thickness is 0.350 inch, therefore the depth of the indications does not exceed either the minimum specification or design thickness requirements.

XJLC	<i>[Signature]</i>
XDRK	<i>[Signature]</i>
RGW	
PRK	
DDB	
XLRH	<i>[Signature]</i>
CE	
FILE	NCR 058


16.3.76

Mr. J. L. Corley
LAD-1165/Action Item-S-055
Page 2

In summary, it appears that the cause of the linear indications is associated with the hot forming operation used in manufacturing the product, and there is no evidence of cracks caused by corrosion.

Should you have any questions, please contact Gene Smith of my office. I will update you as more information develops and when the M & QS Analysis is complete.

Very truly yours,



L. A. Dreisbach
Project Quality Assurance
Engineer

LAD/GS/bss

cc: W. Bird
B. Marguglio

Midland Project: P.O. Box 1963, Midland, Michigan 48640 - Area Code 517 631-0051

November 7, 1979

Mr L A Dreisbach
Bechtel Power Corp
PO Box 2167
Midland, MI 48640

JLC	<i>[Signature]</i>
DRK	<i>[Signature]</i>
RGW	<i>[Signature]</i>
PRK	<i>[Signature]</i>
DOB	<i>[Signature]</i>
QE	
FILE	

MIDLAND PROJECT - INTERIM RESPONSE
TO CPCO NCR M-01-4-9-098
File 16.3.4, 16.3.6 Serial 379FQA79

The interim response to the above referenced NCR (copy attached) has been preliminarily reviewed with a more formal review currently being conducted. Based on the preliminary review, it is felt that it is necessary at this time to identify the quantity of pipe that is on site from the supplier (B&W Tubular Products) by heat number. In conjunction with the above, indicate what systems are involved and, if possible, whether or not the pipe has been installed. The request to identify the subject pipe has the concurrence of the CPCo Project Management Organization.

Comments from our formal internal review will be forwarded to Bechtel. Also, based on the potential significance of the evaluation being conducted, we believe a timetable needs to be established for the completion of the investigation. Please respond to this letter by November 23, 1979 providing the above information and a timetable for completion of actions.

[Signature]
J L Corley
Section Head - IEGTV, Midland

JLC/DRK

CC RCBauman
WRBird
TCCooke
GSKceley
EWMarguglio
DBMiller

CONSUMERS POWER COMPANY
RECEIVED
OCT 31 1979
FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640
October 29, 1979



Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
CPCo NCR M-01-4-9-098
Interim Response
LAD-1165 Action Item-S-055

Dear Mr. Corley:

The subject NCR identified a piece of 4 inch stainless steel Schedule 160 pipe that had numerous linear indication on the inside diameter surface which were detected by visual examination.

A 17 inch length of the subject pipe was sent to our M & QS metallurgical laboratory in San Francisco for detailed analysis. Preliminary evaluation by our lab is as follows:

Visual, liquid penetrant, ultrasonic and metallographic examination methods have determined that the indications are essentially restricted to those which can be observed visually.

Visually, the indications have the characteristic appearance of laps or seams (not cracking or corrosion). Metallographically, the cross sectional shape is best described by the term "tear." To date, the greatest penetration found is about 10 percent of the wall thickness (about 0.525 inch). The walls of the tear contain a graph material which has been identified as scale. It appears that the ID surface tore open during the high temperature forming operation and the scale which formed was entrapped in the tears during the subsequent processing operations.

From a metallurgical perspective the depth of tearing found to date (0.050) is not considered significant because of the notch toughness of austenitic stainless steel. The nominal wall thickness of 4 inch Schedule 160 pipe is 0.531 inch and the material standard permits a minimum wall thickness of 12.5 percent under nominal at any point. The actual wall is 0.525 inch and Project (Engineering) advises that the design wall thickness is 0.350 inch, therefore the depth of the indications does not exceed either the minimum specification or design thickness requirements.

XJLC	<i>[Signature]</i>
XDRK	<i>[Signature]</i>
RGW	
PRK	
DDB	
XLRH	<i>[Signature]</i>
QE	
FILE	NCR 058


16.3.76

Mr. J. L. Corley
LAD-1165/Action Item-S-055
Page 2

In summary, it appears that the cause of the linear indications is associated with the hot forming operation used in manufacturing the product, and there is no evidence of cracks caused by corrosion.

Should you have any questions, please contact Gene Smith of my office. I will update you as more information develops and when the M & QS Analysis is complete.

Very truly yours,



L. A. Dreisbach
Project Quality Assurance
Engineer

LAD/GS/bss

cc: W. Bird
B. Marguglio

<ITT PART>		-----ID-----				<PART DESCRIPTION>				<---TRANSACTION--->				<-----INVENTORY----->			
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	\$	TOT \$		
MP	2	2	1-06691	2	10/26/74	GUN	I14101	6	SS	PIP	10	25.2	68.32	PB			
MP	2	2	1-17544	23	02/21/76	CAP	25961	6	SS	PIP	10S	15.0	82.53	PB			
MP	2	2	1-28194	17	04/30/77	WO	#4223	6	SS	PIP	10	15.0	79.11	PB			
MP	2	2	1-20254	2	06/13/76	1GCB	17 612 3 3	6		PIP	10S	- .9	68.32	USE			
MP	2	2	1-22289	8	08/31/76	1HCB	51 61610 1	6		PIP	10S	-1.0	68.32	USE			
MP	2	2	1-29928	1	08/11/77	2HCB	16 604 6 2	6		PIP	10S	-14.9	68.32	USE			
MP	2	2	1-30758	3	09/29/77	1HBC	17 603 5 2	6		PIP	10S	- .5	68.32	USE			
MP	2	2	1-34357	9	04/28/78	OHCD708	649 4 3	6		PIP	10S	-7.7	68.32	USE	30.2	80.74	2438.
MP	2	3	1-CP-9	32	06/30/75	GUY	I176680	8	SS	PIP	10	18.9	35.08	PB			
MP	2	3	1-17650	13	03/03/76	1HCB	5 612 4 3	8		PIP	40S	-7.0	35.08	USE			
MP	2	3	1-21545	29	08/07/76	2HCB	14 613 6 1	8		PIP	10S	-4.5	35.08	USE			
MP	2	3	1-35508	1	07/12/78	OHCC	50 61410 5	8		PIP	10S	-2.7	35.08	USE			
MP	2	3	1-38000	11	11/24/78	OHCC	50 61410 4	8		PIP	10S	-2.3	35.08	USE			
MP	2	3	1-32931	6	02/08/79	OHCC	14 61410 1	8		PIP	10S	-6.2	35.08	USE	-3.8	35.08	-133.
MP	3	1	1-22702	41	09/25/76	GUY	I254510	18	SS	PIP	STD	142.8	157.24	PB			
MP	3	1	1-20264	11	06/13/76	1HCB	2 610 3 2 <i>VC</i>	18		PIP	STD	-1.9	157.24	USE			
MP	3	1	1-20294	1	06/14/76	1HCB	2 612 7 5 <i>VC</i>	18		PIP	STD	-19.2	157.24	USE			
MP	3	1	1-20664	10	06/26/76	1HCB	2 610 3 4 <i>VC</i>	18		PIP	STD	-19.2	157.24	USE			
MP	3	1	1-20829	2	07/10/76	OHCC	152 506 1 <i>VA</i>	18		PIP	STD	-32.9	157.24	USE			
MP	3	1	1-25449	18	12/12/76	1HCB	2 610 3 5 <i>VD</i>	18		PIP	STD	-14.1	157.24	USE			
MP	3	1	1-27972	32	04/23/77	1HCB	7 610 3 1 <i>VC</i>	18		PIP	STD	-8.1	157.24	USE			
MP	3	1	1-29018	51	06/26/77	1HCB	2 610 3 3 <i>VC</i>	18		PIP	STD	-12.3	157.24	USE			
MP	3	1	1-29930	18	08/11/77	1HCB	1 612 611 <i>VE</i>	18		PIP	STD	-38.9	157.24	USE			
MP	3	1	1-30758	39	09/29/77	1HCB	2 610 3 1 <i>VB</i>	18		PIP	STD	-9.2	157.24	USE			
MP	3	1	1-34757	8	05/26/78	1HCB	1 612 611 <i>VE</i>	18		PIP	STD	-6.3	157.24	USE			
MP	3	1	1-38470	4	12/28/78	1HCB	1 610 5 6 <i>VC</i>	18		PIP	STD	-14.1	157.24	USE	-33.4	157.24	-5252.
MP	3	2	1-CP-10	1	07/31/75	CRU	C0601955	24	SS	PIP	40S	60.0	195.45	PB			
MP	3	2	1-17650	40	03/03/76	1HCB	1 610 5 8	24		PIP	STD	-1.0	195.45	USE			
MP	3	2	1-20661	7	06/26/76	1HCB	1 610 5 8	24		PIP	STD	-8.7	195.45	USE			
MP	3	2	1-25449	27	12/12/76	1HCB	1 610 5 9	24		PIP	STD	-3.3	195.45	USE			
MP	3	2	1-37872	8	11/16/78	1HCB	2 610 3 6	24		PIP	STD	-14.0	195.45	USE			
MP	3	2	1-38015	11	11/24/78	1HCB	1 610 5 7	24		PIP	STD	-11.9	195.45	USE			
MP	3	2	1-41123	3	5/24/79	2HCB	1 611 5 7	24		PIP	STD	-12.1	195.45	USE	9.0	195.45	1759.
MP	3	3	1-06691	50	10/26/74	CAP	84675	12	SS	PIP	STD	10.0	227.09	PB			
MP	3	3	1-27148	18	02/26/77	CAP	43450	12	SS	PIP	STD	8.1	47.00	PB	18.1	146.50	2652.
MP	4	1	1-06691	17	10/26/74	CAP	80052	4	SS	PIP	10S	369.3	19.65	PB			
MP	4	1	1-08272	1	01/25/75	1HCB	19 612 6 8	4		PIP	10S	-18.2	19.65	USE			
MP	4	1	1-08074	5	01/25/75	1HCB	18 612 510	4		PIP	10S	-30.6	19.65	USE			
MP	4	1	1-08074	3	01/25/75	1HCB	20 612 5 6	4		PIP	10S	-10.1	19.65	USE			
MP	4	1	1-08730	12	02/12/75	1HCB	19 612 6 5	4		PIP	10S	-12.2	19.65	USE			
MP	4	1	1-08730	17	02/12/75	1HCB	18 612 5 8	4		PIP	10S	-11.4	19.65	USE			
MP	4	1	1-09730	15	02/12/75	1HCB	18 612 5 9	4		PIP	10S	-19.8	19.65	USE			
MP	4	1	1-09376	7	03/07/75	1HCB	21 612 6 6	4		PIP	10S	-14.1	19.65	USE			
MP	4	1	1-09376	5	03/07/75	1HCB	20 612 5 9	4		PIP	10S	-30.0	19.65	USE			
MP	4	1	1-09730	11	03/18/75	1HCB	21 612 6 9	4		PIP	10S	-32.3	19.65	USE			

A HT 19003 (13) HT 23945 20'
 B HT 17011 + 19003
 C HT 19003
 D HT 19011
 E HT 23945 + 19003



<ITT PART>		<-----ID----->				<PART DESCRIPTION>				<----TRANSACTION---->				<-----INVENTORY----->		
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$		
MP	4	2	1-06691	18	10/26/74	CAP	80052	3	SS	PIP	10	62.1	14.18	PB		
MP	4	2	1-22982	1	10/15/76	IHBC	52 61416 1	3		PIP	10S	- .8	14.18	USE		
MP	4	2	1-25979	15	12/31/76	IHCB	52 614 5 1	3		PIP	10S	-1.5	14.18	USE		
MP	4	2	1-26447	1	01/29/77	IHCB253	61416 1	3		PIP	10S	-9.2	14.18	USE		
MP	4	2	1-26985	31	02/26/77	IHCC140	61612 7	3		PIP	10S	-8.2	14.18	USE		
MP	4	2	1-30622	2	09/22/77	IHCC162	612 5 1	3		PIP	10S	-2.8	14.18	USE		
MP	4	2	1-30622	3	09/22/77	IHCC139	61612 3	3		PIP	10S	-19.7	14.18	USE		
MP	4	2	1-30859	28	09/30/77	IHCB	25 612 5 2	3		PIP	10S	-6.6	14.18	USE		
MP	4	2	1-30859	26	09/30/77	IHCB	25 612 5 3	3		PIP	10S	-2.3	14.18	USE		
MP	4	2	1-31202	1	10/26/77	IHCB	25 612 5 1	3		PIP	10S	-2.2	14.18	USE		
MP	4	2	1-33196	28	02/23/78	OHCD708	649 4 2	3		PIP	10S	-1.3	14.18	USE		
MP	4	2	1-33923	4	04/10/78	OHCD708	649 4 1	3		PIP	10S	- .3	14.18	USE		
MP	4	2	1-34357	6	04/28/78	OHCD708	649 4 3	3		PIP	10S	- .6	14.18	USE		
												6.6	14.18	94.		
MP	5	1	1-06691	52	10/26/74	CAP	84359	12	SS	PIP	STD	201.9	227.05	PB		
MP	5	1	1-07614	1	12/27/74	IGCB	26 610 7 1	12		PIP	40S	-1.0	227.05	USE		
MP	5	1	1-08074	12	01/25/75	IGCB	25 610 5 5	12		PIP	40S	-6.2	227.05	USE		
MP	5	1	1-08074	14	01/25/75	IGCB	25 610 5 9	12		PIP	40S	-9.9	227.05	USE		
MP	5	1	1-09376	16	03/07/75	IGCB	25 610 712	12		PIP	40S	-12.9	227.05	USE		
MP	5	1	1-09376	14	03/07/75	IGCB	25 610 711	12		PIP	40S	-23.8	227.05	USE		
MP	5	1	1-09376	12	03/07/75	IGCB	25 610 5 6	12		PIP	40S	-9.3	227.05	USE		
MP	5	1	1-09755	18	03/18/75	IGCB	25 610 3 4	12		PIP	40S	-8.8	227.05	USE		
MP	5	1	1-15058	6	11/19/75	IGCB	25 610 5 7	12		PIP	40S	-18.1	227.05	USE		
MP	5	1	1-17200	7	02/14/76	IGCB	25 610 710	12		PIP	40S	-25.6	227.05	USE		
MP	5	1	1-17261	21	02/15/76	IGCB	25 610 3 1	12		PIP	40S	-10.8	227.05	USE		
MP	5	1	1-20664	1	06/26/76	IGCB	26 610 7 2	12		PIP	40S	-13.7	227.05	USE		
MP	5	1	1-20664	5	06/26/76	IGCB	25 610 5 8	12		PIP	40S	-9.2	227.05	USE		
												52.6	227.05	11943.		
MP	6	1	1-06691	33	10/26/74	CAP	81219	3	SS	PIP	40	22.0	21.19	PB		
MP	6	1	1-12045	7	07/09/75	CAP	1-06691	3	SS	PIP	40S	-22.0	21.19	PB		
												.0	.00	0.		
MP	7	1	1-06691	31	10/26/74	CAP	81056	25	SS	PIP	160	28.0	54.03	PB		
MP	7	1	1-20884	26	07/11/76	ICCB	28 610 6 2	25		PIP	160	-10.3	54.03	USE		
MP	7	1	1-20884	1	07/11/76	ICCB	8 603 7 2	25		PIP	160	-1.5	54.03	USE		
MP	7	1	1-21543	11	08/07/76	ICCB	1 603 9 5	25		PIP	160	-1.0	54.03	USE		
MP	7	1	1-21543	41	08/07/76	ICCB	28 610 6 1	25		PIP	160	-2.6	54.03	USE		
MP	7	1	1-29930	1	08/11/77	ICCB	8 603 7 1	25		PIP	160	-1.8	54.03	USE		
MP	7	1	1-29970	1	08/17/77	ICCB	8 603 7 3	25		PIP	160	-1.6	54.03	USE		
												9.2	54.03	497.		
MP	8	1	1-06691	24	10/26/74	CAP	82901	10	SS	PIP	160	20.0	545.16	PB		
MP	8	1	1-08074	18	01/25/75	ICCB	26 610 7 1	10		PIP	160S	-1.0	545.16	USE		
MP	8	1	1-08730	3	02/12/75	ICCB	25 610 7 1	10		PIP	160	-1.0	545.16	USE		
MP	8	1	1-29928	12	08/11/77	2CCB	26 611 1 2	10		PIP	160	-15.1	545.16	USE		
												2.9	545.16	1581.		

<ITT PART>		-----ID-----				<PART DESCRIPTION>				-----TRANSACTION-----				-----INVENTORY-----			
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	\$	TOT	\$	
MP	9	1	1-06691	32	10/26/74	CAP	81056	6	SS	PIP	40	45.3	53.31	PB			
MP	9	1	1-12045	5	07/09/75	CAP	1-06691	6	SS	PIP	40S	-5.0	53.31	PB			
MP	9	1	1-09755	20	03/18/75	1FCB	37 610 6 1	6		PIP	40S	-1.1	53.31	USE			
MP	9	1	1-17259	26	02/15/76	1FCB	34 610 4 4	6		PIP	40S	-5.4	53.31	USE			
MP	9	1	1-19924	21	06/04/76	1FCB	21 610 6 1	6		PIP	40S	-12.1	53.31	USE			
MP	9	1	1-25223	8	11/20/76	1FCB	27 610 6 2	6		PIP	40S	-9.6	53.31	USE			
MP	9	1	1-26033	30	12/31/76	1FCB	19 610 4 2	6		PIP	40S	-2.0	53.31	USE			
MP	9	1	1-29025	17	06/26/77	1FCB	22 610 6 2	6		PIP	40S	-2.1	53.31	USE	8.0	53.31	426.
MP	9	2	1-06691	66	10/26/74	CAP	81831	3	SS	PIP	40	87.1	21.19	PB			
MP	9	2	1-12045	9	07/09/75	CAP	1-06691	3	SS	PIP	40S	-13.0	21.19	PB			
MP	9	2	1-08074	10	01/25/75	1FCB	29 610 6 2	3		PIP	40S	-11.5	21.19	USE			
MP	9	2	1-08074	8	01/25/75	1FCB	29 610 6 3	3		PIP	40S	-9.7	21.19	USE			
MP	9	2	1-08074	6	01/25/75	1FCB	29 610 6 1	3		PIP	40S	-7.8	21.19	USE			
MP	9	2	1-10000	1	03/28/75	1FCB	28 610 4 1	3		PIP	40S	-12.2	21.19	USE			
MP	9	2	1-15058	3	11/19/75	1FCB	28 610 4 2	3		PIP	40S	-10.1	21.19	USE			
MP	9	2	1-21543	34	08/07/76	1FCB	28 610 4 3	3		PIP	40S	-1.4	21.19	USE			
MP	9	2	1-22289	32	08/31/76	1FCB	29 610 5 2	3		PIP	40S	-5.6	21.19	USE	15.8	21.19	335.
MP	10	1	1-06691	34	10/26/74	CAP	81832	10	SS	PIP	40	123.3	178.83	PB			
MP	10	1	1-06691	67	10/26/74	CAP	81831	10	SS	PIP	40	264.1	179.58	PB			
MP	10	1	1-07094	9	11/23/74	CAP	85320	10	SS	PIP	40	74.3	179.58	PB			
MP	10	1	1-10398	3	04/22/75	PIP	37689	10	SS	PIP	STD	2.0	120.00	PB			
MP	10	1	1-08074	1	01/25/75	1FCB	22 610 7 7	10		PIP	40S	-9.7	178.83	USE			
MP	10	1	1-08730	1	02/12/75	1FCB	19 610 7 7	10		PIP	40S	-11.5	178.83	USE			
MP	10	1	1-08730	19	02/12/75	1FCB	19 610 7 7	10		PIP	40S	-10.9	178.83	USE			
MP	10	1	1-09376	10	03/07/75	1FCB	19 610 4 6	10		PIP	40S	-9.9	178.83	USE			
MP	10	1	1-10000	7	03/28/75	1FCB	22 610 7 10	10		PIP	40S	-10.5	178.83	USE			
MP	10	1	1-16084	7	12/31/75	1FCB	22 610 7 11	10		PIP	40S	-19.8	178.83	USE			
MP	10	1	1-17259	27	02/15/76	1FCB	34 610 4 4	10		PIP	40S	-4.0	178.83	USE			
MP	10	1	1-17259	37	02/15/76	1FCB	19 610 7 8	10		PIP	40S	-19.3	178.83	USE			
MP	10	1	1-17259	35	02/15/76	1FCB	35 610 6 5	10		PIP	10S	-20.3	178.83	USE			
MP	10	1	1-17650	31	03/03/76	1FCB	34 610 4 3	10		PIP	40S	-14.8	179.58	USE			
MP	10	1	1-17650	35	03/03/76	1FCB	35 610 6 7	10		PIP	40S	-13.8	179.58	USE			
MP	10	1	1-19924	13	06/04/76	1FCB	43 610 4 1	10		PIP	40S	-15.1	179.58	USE			
MP	10	1	1-19924	10	06/04/76	1FCB	42 610 4 1	10		PIP	40S	-7.2	179.58	USE			
MP	10	1	1-20264	17	06/13/76	1FCB	42 610 6 1	10		PIP	40	-7.8	179.58	USE			
MP	10	1	1-20884	33	07/11/76	1FCB	22 610 7 9	10		PIP	40S	-11.2	179.58	USE			
MP	10	1	1-20884	30	07/11/76	1FCB	35 610 6 2	10		PIP	40S	-8.3	179.58	USE			
MP	10	1	1-20884	20	07/11/76	1FCB	42 610 6 2	10		PIP	40S	-1.0	179.58	USE			
MP	10	1	1-21543	43	08/07/76	1FCB	22 610 7 8	10		PIP	40S	-17.5	179.58	USE			
MP	10	1	1-21767	32	08/19/76	1FCB	19 610 4 5	10		PIP	40S	-8.5	179.58	USE			
MP	10	1	1-22289	35	08/31/76	1FCB	22 610 6 6	10		PIP	40S	-18.4	179.58	USE			
MP	10	1	1-23141	27	10/22/76	1FCB	35 610 6 4	10		PIP	40S	-1.3	179.58	USE			
MP	10	1	1-23222	11	10/23/76	1FCB	35 610 6 1	10		PIP	40S	-9.7	179.58	USE			
MP	10	1	1-25449	20	12/12/76	1FCB	42 610 4 2	10		PIP	40S	-15.4	179.58	USE			
MP	10	1	1-25449	31	12/12/76	1FCB	35 610 6 3	10		PIP	40S	-18.8	179.58	USE			
MP	10	1	1-25717	48	12/29/76	1FCB	19 610 4 1	10		PIP	40S	-11.0	179.58	USE			
MP	10	1	1-26033	31	12/31/76	1FCB	19 610 4 2	10		PIP	40S	-2.9	179.58	USE			
MP	10	1	1-26033	39	12/31/76	1FCB	19 610 4 2	10		PIP	40S	-2.0	179.58	USE			
MP	10	1	1-27774	1	03/31/77	1FCB	22 610 6 1	10		PIP	40S	-9.4	179.58	USE			
MP	10	1	1-26006	16	04/27/77	2FCB	35 611 6 1	10		PIP	40S	-5.0	179.58	USE			
MP	10	1	1-26006	18	04/27/77	2FCB	22 611 6 2	10		PIP	40S	-3.9	179.58	USE			

	<ITT PART>	-----ID-----				<PART DESCRIPTION>				<---TRANSACTION---			<-----INVENTORY----->					
		INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	\$	TOT	\$
	MP	11	1	1-06691	1	10/26/74	GUN	I14101	8	SS	PIP	40	250.4	109.25	PB			
	MP	11	1	1-12045	13	07/09/75	GUY	1-06691	8	SS	PIP	40	-54.0	109.25	PB			
	MP	11	1	1-08074	17	01/25/75	IGCB	25 610 5 9	8		PIP	40S	-1.0	109.25	USE			
	MP	11	1	1-17200	1	02/14/76	IGCB	16 61266 2	8		PIP	40S	-9.8	109.25	USE			
	MP	11	1	1-17259	23	02/15/76	IGCB	16 612 2 6	8		PIP	40S	-16.6	109.25	USE			
	MP	11	1	1-17259	21	02/15/76	IGCB	16 612 2 5	8		PIP	40S	-19.6	109.25	USE			
	MP	11	1	1-17259	18	02/15/76	IGCB	16 612 2 1	8		PIP	40S	-3.0	109.25	USE			
	MP	11	1	1-17259	12	02/15/76	IGCB	15 612 4	8		PIP	40S	-29.9	109.25	USE			
	MP	11	1	1-17259	8	02/15/76	IGCB	15 612 4 4	8		PIP	40S	-4.8	109.25	USE			
	MP	11	1	1-17259	4	02/15/76	IGCB	15 612 4 2	8		PIP	40S	-8.8	109.25	USE			
	MP	11	1	1-17261	2	02/15/76	IGCB	16 612 3 4	8		PIP	40S	-5.3	109.25	USE			
	MP	11	1	1-17650	2	03/03/76	IGCB	16 612 3 8	8		PIP	40S	-10.7	109.25	USE			
	MP	11	1	1-19924	1	06/04/76	IGCB	16 612 3 7	8		PIP	40S	-21.1	109.25	USE			
	MP	11	1	1-20663	1	06/26/76	IGCB	16 612 3 3	8		PIP	40S	-9.1	109.25	USE			
	MP	11	1	1-20884	13	07/11/76	IGCB	16 612 3 5	8		PIP	40S	-9.3	109.25	USE			
	MP	11	1	1-21543	16	08/07/76	IGCB	16 612 3 1	8		PIP	40S	-12.1	109.25	USE			
	MP	11	1	1-22289	38	08/31/76	IGCB	15 612 4 8	8		PIP	40S	-6.8	109.25	USE			
	MP	11	1	1-22289	1	08/31/76	IGCB	15 612 4 3	8		PIP	40S	-9.2	109.25	USE			
	MP	11	1	1-27972	25	04/23/77	IGCB	15 612 4 1	8		PIP	40S	-12.8	109.25	USE	6.5	109.25	710.
	MP	12	1	1-10398	1	04/22/75	CRU	C1204729	6	SS	PIP	40S	41.9	37.58	PB			
	MP	12	1	1-17261	16	02/15/76	IGCB	18 612 4 2	6		PIP	40S	-2.3	37.58	USE			
	MP	12	1	1-17261	12	02/15/76	IGCB	18 612 4 1	6		PIP	40S	-1.7	37.58	USE			
	MP	12	1	1-17261	1	02/15/76	IGCB	16 612 3 4	6		PIP	40S	-3.1	37.58	USE			
	MP	12	1	1-17259	7	02/15/76	IGCB	15 612 4 4	6		PIP	40S	-3.1	37.58	USE			
	MP	12	1	1-17650	4	03/03/76	IGCB	17 612 3 1	6		PIP	40S	-2.1	37.58	USE			
	MP	12	1	1-19924	7	06/04/76	IGCB	17 612 3 2	6		PIP	40S	-4.0	37.58	USE			
	MP	12	1	1-20264	1	06/13/76	IGCB	17 612 3 3	6		PIP	40S	-6.0	37.58	USE			
	MP	12	1	1-20264	4	06/13/76	IGCB	18 612 4 3	6		PIP	40S	-7.0	37.58	USE			
	MP	12	1	1-22919	4	10/13/76	IGCB	16 612 7 9	6		PIP	40S	-1.0	37.58	USE			
	MP	12	1	1-29654	3	07/28/77	2GCB	18 612 4 3	6		PIP	40S	-5.6	37.58	USE			
	MP	12	1	1-32630	1	01/20/78	IGCB	18 612 4 4	6		PIP	40	-.5	37.58	USE	3.5	37.58	132.
	MP	13	1	1-22702	44	09/25/76	GUY	I263000	18	SS	PIP	STD	40.0	157.24	PB			
	MP	13	1	1-20664	28	06/26/76	IGCB	33 610 5 3	18		PIP	40S	-1.1	157.24	USE			
	MP	13	1	1-25223	5	11/20/76	IGCB	33 610 5 1	18		PIP	STD	-6.6	157.24	USE			
	MP	13	1	1-25717	61	12/29/76	1HCB	1 612 8 5	18		PIP	STD	-20.3	157.24	USE			
	MP	13	1	1-26985	46	02/26/77	IGCB	32 610 3 3	18		PIP	40S	-1.1	157.24	USE			
	MP	13	1	1-32394	9	12/30/77	IGCB	33 610 5 2	18		PIP	40S	-3.1	157.24	USE			
	MP	13	1	1-32894	8	01/27/78	IGCB	32 610 3 1	18		PIP	40S	-5.6	157.24	USE			
	MP	13	1	1-35785	1	07/27/78	IGCB	32 610 3 2	18		PIP	40	-3.0	157.24	USE	-.8	157.24	-126.
	MP	14	1	1-06691	53	10/26/74	CAP	82783	3	SS	PIP	10	211.3	12.00	PB			
	MP	14	1	1-12045	1	07/09/75	CAP	1-06691	3	SS	PIP	10S	-140.0	12.00	PB			
	MP	14	1	1-17200	4	02/14/76	1HCC	140 61612 4	3		PIP	10S	-6.3	12.00	USE			
	MP	14	1	1-17259	16	02/15/76	1HCC	139 61612 5	3		PIP	10S	-25.6	12.00	USE			
	MP	14	1	1-17259	14	02/15/76	1HCC	139 61612 4	3		PIP	10S	-6.3	12.00	USE			
	MP	14	1	1-20663	6	06/26/76	1HCC	140 61612 6	3		PIP	10S	-17.4	12.00	USE			
	MP	14	1	1-21543	21	08/07/76	1HCC	139 61612 6	3		PIP	10S	-22.3	12.00	USE	-6.6	12.00	-79.

<ITT PART>		-----ID-----					<PART DESCRIPTION>				<-----TRANSACTION----->			<-----INVENTORY----->		
INVOICE	SEQ	DATE	POOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$		
MP	15	1 1-07083	3	11/23/74	GUY	13118		25	SS	PIP	10	22.6	14.96	PB		
MP	15	1 1-07686	21	12/28/74	GUY	13118		25	SS	PIP	10	22.6	14.96	PB		
MP	15	1 1-09432	1	03/11/75	GUY	13118		25	SS	PIP	10S	-22.6	14.96	PB		
MP	15	1 1-20264	19	06/13/76	1HCC	37 610 6 1		25		PIP	10	-6.6	14.96	USE		
MP	15	1 1-25449	51	12/12/76	1HCC	73 60317 3		2	5	PIP	10S	-.6	14.96	USE		
MP	15	1 1-29018	16	06/26/77	1HCC	35 60314 3		25		PIP	10S	-.3	14.96	USE		
MP	15	1 1-31205	16	10/27/77	1HCC	134 610 3 1		25		PIP	10S	-6.6	14.96	USE		
MP	15	1 1-39072	3	01/26/79	2HCC	11 60416 2		25		PIP	10S	-1.7	14.96	USE		
												6.8	14.96	102.		
MP	16	1 1-18184	13	03/25/76	TAY	01106736		26	CS	PIP	STD	475.1	108.00	PB		
MP	16	1 1-20296	1	06/14/76	OHBC	15 619 4 6		26		PIP	STD	-20.0	108.00	USE		
MP	16	1 1-20456	1	06/21/76	OHBC	15 619 4 3		26		PIP	STD	-15.3	108.00	USE		
MP	16	1 1-21527	1	08/07/76	OHBC	19 619 6 3		26		PIP	STD	-3.3	108.00	USE		
MP	16	1 1-22595	2	09/24/76	OHBC	19 619 6 4		26		PIP	STD	-20.8	108.00	USE		
MP	16	1 1-22595	4	09/24/76	OHBC	20 619 7 3		26		PIP	STD	-20.0	108.00	USE		
MP	16	1 1-23082	9	10/23/76	OHBC	16 619 5 3		26		PIP	STD	-13.3	108.00	USE		
MP	16	1 1-25238	13	11/17/76	OHBC	20 619 7 4		26		PIP	STD	-22.3	108.00	USE		
MP	16	1 1-25238	9	11/17/76	OHBC	16 619 5 2		26		PIP	STD	-20.1	108.00	USE		
MP	16	1 1-25224	2	11/20/76	OHBC	19 619 6 8		26		PIP	STD	-11.3	108.00	USE		
MP	16	1 1-25715	1	12/29/76	OHBC	20 619 7 2		26		PIP	STD	-9.8	108.00	USE		
MP	16	1 1-26522	3	02/01/77	OHBC	19 619 6 5		26		PIP	STD	-34.8	108.00	USE		
MP	16	1 1-26668	9	02/10/77	OHBC	16 619 5 1		26		PIP	STD	-13.3	108.00	USE		
MP	16	1 1-26668	5	02/10/77	OHBC	15 619 4 9		26		PIP	STD	-5.6	108.00	USE		
MP	16	1 1-26812	1	02/20/77	OHBC	16 619 5 4		26		PIP	STD	-22.6	108.00	USE		
MP	16	1 1-27290	8	03/12/77	OHBC	20 619 7 5		26		PIP	STD	-17.8	108.00	USE		
MP	16	1 1-28943	1	06/26/77	OHBC	15 619 4 10		26		PIP	STD	-.9	108.00	USE		
MP	16	1 1-29020	1	06/26/77	OHBC	19 619 6 7		26		PIP	STD	-3.2	108.00	USE		
MP	16	1 1-29322	1	07/13/77	OHBC	15 619 4 4		26		PIP	STD	-5.8	108.00	USE		
MP	16	1 1-29781	8	07/30/77	OHBC	20 619 7 7		26		PIP	STD	-3.2	108.00	USE		
MP	16	1 1-30226	1	08/27/77	OHBC	20 619 7 6		26		PIP	STD	-9.8	108.00	USE		
MP	16	1 1-30624	1	09/22/77	OHBC	16 619 5 5		26		PIP	STD	-5.5	108.00	USE		
MP	16	1 1-31211	1	10/27/77	OHBC	19 619 6 2		26		PIP	STD	-1.8	108.00	USE		
MP	16	1 1-33099	4	02/21/78	OHBC	19 619 6 6		26		PIP	STD	-5.4	108.00	USE		
MP	16	1 1-33058	4	02/21/78	OHBC	15 619 4 7		26		PIP	STD	-.9	108.00	USE		
MP	16	1 1-33197	7	02/23/78	OHBC	15 619 4 5		26		PIP	STD	-16.8	108.00	USE		
MP	16	1 1-33263	1	02/24/78	OHBC	15 619 4 8		26		PIP	STD	-5.7	108.00	USE		
MP	16	1 1-38001	1	11/24/78	OHBC	19 619 6 9		26		PIP	STD	-16.5	108.00	USE		
												149.3	108.00	16124.		
MP	17	1 1-09040	1	02/22/75	CAP	10476		6	SS	PIP	40S	22.5	63.39	PB		
MP	17	1 1-21767	34	08/19/76	1FCB	36 610 4 1		6		PIP	40S	-12.1	63.39	USE		
MP	17	1 1-22919	1	10/13/76	1FCB	17 603 5 5		6		PIP	40S	-4.0	63.39	USE		
MP	17	1 1-23222	5	10/23/76	1FCB	14 603 5 1		6		PIP	40S	-1.6	63.39	USE		
												4.8	63.39	304.		
MP	18	1 1-16249	8	12/31/75	GUY	123018		8	SS	PIP	40S	-1.1	93.84	PB		
MP	18	1 1-16249	9	12/31/75	GUY	123018		8	SS	PIP	40S	457.4	93.84	PB		
MP	18	1 1-38238	1	12/14/78	GUY	123018		8	SS	PIP	40S	-1.0	93.84	PB		
MP	18	1 1-41053	1	5/18/79	GUY	23018		8	SS	PIP	40S	-8.1	93.84	PB		
MP	18	1 1-17259	25	02/15/76	1GCB	16 612 2 9		8		PIP	40S	-20.6	93.84	USE		
MP	18	1 1-17261	19	02/15/76	1GCB	15 612 2 7		8		PIP	40S	-20.3	93.84	USE		
MP	18	1 1-17650	27	03/03/76	1GCB	16 612 2 7		8		PIP	40S	-16.9	93.84	USE		
MP	18	1 1-17650	25	03/03/76	1GCB	15 612 2 10		8		PIP	40S	-25.9	93.84	USE		
MP	18	1 1-17650	23	03/03/76	1GCB	15 612 2 8		8		PIP	40S	-16.6	93.84	USE		

<ITT PART>		-----ID-----				<PART DESCRIPTION>				<----TRANSACTION---->			<-----INVENTORY----->				
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	\$	TOT	\$	
MP	19	1	1-07094	1	11/23/74	GUY	15159	25	SS	PIP	40	538.9	18.21	PB			
MP	19	1	1-09040	7	02/22/75	GUY	16300	25	SS	PIP	40S	295.9	18.94	PB			
MP	19	1	1-26485	40	01/29/77	GUY	132127D	25	SS	PIP	40S	-458.1	18.21	PB			
MP	19	1	1-26485	39	01/29/77	GUY	132127D	25	SS	PIP	40S	591.9	18.21	PB			
MP	19	1	1-20264	12	06/13/76	IGCB	24 610 3 2	25		PIP	40S	-5.2	18.21	USE			
MP	19	1	1-22105	19	08/19/76	IGCB	8 612 1 1	25		PIP	40S	-18.9	18.21	USE			
MP	19	1	1-22015	35	08/19/76	IGCB	3 612 1 2	25		PIP	40S	-16.1	18.21	USE			
MP	19	1	1-22015	37	08/19/76	IGCB	10 612 1 2	25		PIP	40S	-16.1	18.21	USE			
MP	19	1	1-22105	21	08/19/76	IGCB	1 612 1 1	25		PIP	40S	-18.9	18.21	USE			
MP	19	1	1-22289	20	08/31/76	IGCB	8 612 1 3	25		PIP	40S	-12.2	18.21	USE			
MP	19	1	1-22289	23	08/31/76	IGCB	1 612 1 3	25		PIP	40S	-12.2	18.21	USE			
MP	19	1	1-22982	29	10/15/76	IGCB	2 612 1 3	25		PIP	40S	-13.0	18.21	USE			
MP	19	1	1-22982	33	10/15/76	IGCB	4 612 1 2	25		PIP	40S	-13.8	18.21	USE			
MP	19	1	1-22982	35	10/15/76	IGCB	5 612 1 7	25		PIP	40S	-6.8	18.21	USE			
MP	19	1	1-22982	31	10/15/76	IGCB	11 612 1 2	25		PIP	40S	-13.8	18.21	USE			
MP	19	1	1-25723	1	11/20/76	IGCB	12 612 1 7	25		PIP	40S	-6.8	18.21	USE			
MP	19	1	1-26443	13	01/29/77	IGCB	11 612 1 3	25		PIP	40S	-15.8	18.21	USE			
MP	19	1	1-26459	40	01/29/77	IGCB	4 612 1 3	25		PIP	40S	-15.8	18.21	USE			
MP	19	1	1-26459	34	01/29/77	IGCB	11 612 1 1	25		PIP	40S	-10.9	18.21	USE			
MP	19	1	1-26459	26	01/29/77	IGCB	1 612 1 2	25		PIP	40S	-18.8	18.21	USE			
MP	19	1	1-26459	44	01/29/77	IGCB	12 612 1 8	25		PIP	40S	-16.8	18.21	USE			
MP	19	1	1-26459	22	01/29/77	IGCB	8 612 1 4	25		PIP	40S	-15.3	18.21	USE			
MP	19	1	1-26443	1	01/29/77	IGCB	9 612 1 2	25		PIP	40S	-23.6	18.21	USE			
MP	19	1	1-26459	17	01/29/77	IGCB	2 612 1 5	25		PIP	40S	-23.5	18.21	USE			
MP	19	1	1-26443	17	01/29/77	IGCB	4 612 1 1	25		PIP	40S	-11.0	18.21	USE			
MP	19	1	1-26459	30	01/29/77	IGCB	1 612 1 4	25		PIP	40S	-15.3	18.21	USE			
MP	19	1	1-26443	5	01/29/77	IGCB	2 612 1 2	25		PIP	40S	-23.6	18.21	USE			
MP	19	1	1-26443	9	01/29/77	IGCB	8 612 1 2	25		PIP	40S	-18.8	18.21	USE			
MP	19	1	1-26707	9	02/14/77	IGCB	5 612 1 4	25		PIP	40S	-23.5	18.21	USE			
MP	19	1	1-26707	21	02/14/77	IGCB	10 612 1 3	25		PIP	40S	-15.5	18.21	USE			
MP	19	1	1-26707	1	02/14/77	IGCB	9 612 1 5	25		PIP	40S	-23.5	18.21	USE			
MP	19	1	1-26707	17	02/14/77	IGCB	3 612 1 6	25		PIP	40S	-23.3	18.21	USE			
MP	19	1	1-26707	5	02/14/77	IGCB	12 612 1 4	25		PIP	40S	-23.5	18.21	USE			
MP	19	1	1-26707	13	02/14/77	IGCB	7 612 1 3	25		PIP	40S	-15.0	18.21	USE			
MP	19	1	1-26985	38	02/26/77	IGCB	6 612 1 7	25		PIP	40S	-23.8	18.21	USE			
MP	19	1	1-26985	42	02/26/77	IGCB	10 612 1 6	25		PIP	40S	-23.3	18.21	USE			
MP	19	1	1-27614	70	03/30/77	IGCB	16 612 116	25		PIP	40S	-8.2	18.54	USE			
MP	19	1	1-27774	9	03/31/77	1FCC	1 610 4 1	25		PIP	40S	-9.8	18.94	USE			
MP	19	1	1-27774	42	03/31/77	IGCB	13 612 113	25		PIP	40S	-8.1	18.94	USE			
MP	19	1	1-28362	15	05/16/77	IGCB	6 612 1 3	25		PIP	40S	-15.1	18.94	USE			
MP	19	1	1-28431	33	05/26/77	IGCB	14 612 1 6	25		PIP	40S	-16.7	18.94	USE			
MP	19	1	1-28431	55	05/26/77	IGCB	3 612 1 3	25		PIP	40S	-15.5	18.94	USE			
MP	19	1	1-28431	51	05/26/77	IGCB	7 612 1 7	25		PIP	40S	-23.9	18.94	USE			
MP	19	1	1-28431	47	05/26/77	IGCB	5 612 1 8	25		PIP	40S	-16.8	18.94	USE			
MP	19	1	1-28431	40	05/26/77	IGCB	15 612 1 9	25		PIP	40S	-16.7	18.94	USE			
MP	19	1	1-33432	50	03/13/78	OHCD266	60715 2	25		PIP	10S	-11.8	18.94	USE			
MP	19	1	1-34357	43	04/28/78	OHCD266	60715 2	25		PIP	40S	-28.8	18.94	USE			
MP	19	1	1-34357	40	04/28/78	OHCD266	60715 3	25		PIP	10S	-13.3	18.94	USE			
MP	19	1	1-34584	9	05/18/78	OHCD261	60715 1	25		PIP	40S	-15.8	18.94	USE			
MP	19	1	1-34584	11	05/18/78	OHCD261	60715 2	25		PIP	40S	-13.6	18.94	USE			
MP	19	1	1-35673	61	07/25/78	OHCD266	60715 5	25		PIP	40S	-2.8	18.94	USE			
MP	19	1	1-36851	4	09/19/78	1FCC	3 610 6 2	25		PIP	40S	-24.5	18.94	USE			
MP	19	1	1-32751	25	10/20/78	2FCC	3 611 6 4	25		PIP	40S	-21.2	18.94	USE			
MP	19	1	1-32931	17	02/08/79	2FCC	3 611 6 5	25		PIP	40S	-8.1	18.94	USE	163.5	18.34	2999.

<ITT PART>		<-----ID----->				<PART DESCRIPTION>				<----TRANSACTION---->				<-----INVENTORY----->			
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	\$	TOT	\$	
MP	19	2	1-09040	8	02/22/75	GUY	16300	3	SS	PIP	40S	638.3	22.78	PB			
MP	19	2	1-12045	19	07/09/75	GUY	1-09040	3	SS	PIP	40S	-108.0	22.78	PB			
MP	19	2	1-34806	11	05/26/78	GUY	16300	3	SS	PIP	40S	-15.5	22.78	PB			
MP	19	2	1-41556	1	6/20/79	GUY	16300	3		PIP	STD	-13.3	22.78	PB			
MP	19	2	1-20663	8	06/26/76	IGCB	34 610 5 1	3		PIP	40S	-3.8	22.78	USE			
MP	19	2	1-21543	53	08/07/76	IGCB	16 612 115	3		PIP	40S	-12.8	22.78	USE			
MP	19	2	1-21543	37	09/07/76	IGCB	31 610 4 1	3		PIP	40S	-1.5	22.78	USE			
MP	19	2	1-21543	63	08/07/76	IGCB	15 612 1 8	3		PIP	40S	-12.8	22.78	USE			
MP	19	2	1-21543	61	08/07/76	IGCB	14 612 1 5	3		PIP	40S	-12.8	22.78	USE			
MP	19	2	1-21543	57	08/07/76	IGCB	13 612 112	3		PIP	40S	-12.8	22.78	USE			
MP	19	2	1-21767	16	08/19/76	IGCB	2 612 1 4	3		PIP	40S	-17.3	22.78	USE			
MP	19	2	1-22015	30	08/19/76	IGCB	5 612 1 6	3		PIP	40S	-20.0	22.78	USE			
MP	19	2	1-21767	19	08/19/76	IGCB	5 612 1 3	3		PIP	40S	-16.2	22.78	USE			
MP	19	2	1-21767	14	08/19/76	IGCB	9 612 1 3	3		PIP	40S	-12.9	22.78	USE			
MP	19	2	1-21767	27	08/19/76	IGCB	7 612 1 5	3		PIP	40S	-17.3	22.78	USE			
MP	19	2	1-22015	26	08/19/76	IGCB	12 612 1 6	3		PIP	40S	-20.0	22.78	USE			
MP	19	2	1-22105	23	08/19/76	IGCB	12 612 1 3	3		PIP	40S	-16.2	22.78	USE			
MP	19	2	1-21767	22	08/19/76	IGCB	6 612 1 5	3		PIP	40S	-17.3	22.78	USE			
MP	19	2	1-21767	24	08/19/76	IGCB	6 612 1 6	3		PIP	40S	-16.3	22.78	USE			
MP	19	2	1-21767	29	08/19/76	IGCB	7 612 1 6	3		PIP	40S	-16.3	22.78	USE			
MP	19	2	1-22289	16	08/31/76	IGCB	2 612 1 1	3		PIP	40S	-11.6	22.78	USE			
MP	19	2	1-22289	29	08/31/76	IGCB	10 612 1 1	3		PIP	40S	-20.0	22.78	USE			
MP	19	2	1-22289	13	08/31/76	IGCB	9 612 1 4	3		PIP	40S	-17.4	22.78	USE			
MP	19	2	1-22855	12	10/09/76	IGCB	10 612 1 5	3		PIP	40S	-17.4	22.78	USE			
MP	19	2	1-22855	9	10/09/76	IGCB	3 612 1 5	3		PIP	40S	-17.4	22.78	USE			
MP	19	2	1-22982	36	10/15/76	IGCB	5 612 1 7	3		PIP	40S	-13.6	22.78	USE			
MP	19	2	1-22982	19	10/15/76	IGCB	13 612 111	3		PIP	40S	-2.2	22.78	USE			
MP	19	2	1-22982	27	10/15/76	IGCB	15 612 1 7	3		PIP	40S	-11.3	22.78	USE			
MP	19	2	1-22982	25	10/15/76	IGCB	14 612 1 4	3		PIP	40S	-11.3	22.78	USE			
MP	19	2	1-23141	21	10/22/76	IGCB	6 612 1 2	3		PIP	40S	-24.9	22.78	USE			
MP	19	2	1-23141	12	10/22/76	IGCB	12 612 1 2	3		PIP	40S	-11.7	22.78	USE			
MP	19	2	1-23141	24	10/22/76	IGCB	3 612 1 1	3		PIP	40S	-20.0	22.78	USE			
MP	19	2	1-23141	16	10/22/76	IGCB	5 612 1 2	3		PIP	40S	-8.3	22.78	USE			
MP	19	2	1-23141	11	10/22/76	IGCB	12 612 1 2	3		PIP	40S	-8.3	22.78	USE			
MP	19	2	1-23141	8	10/23/76	IGCB	16 612 114	3		PIP	40S	-2.1	22.78	USE			
MP	19	2	1-25223	2	11/20/76	IGCB	12 612 1 7	3		PIP	40S	-13.5	22.78	USE			
MP	19	2	1-27614	71	03/30/77	IGCB	16 612 116	3		PIP	40S	-10.4	22.78	USE			
MP	19	2	1-27774	43	03/31/77	IGCB	13 612 113	3		PIP	40S	-10.4	22.78	USE			
MP	19	2	1-28431	41	05/26/77	IGCB	15 612 1 9	3		PIP	40S	-1.8	22.78	USE			
MP	19	2	1-28431	34	05/26/77	IGCB	14 612 1 6	3		PIP	40S	-1.8	22.78	USE			
MP	19	2	1-28805	20	06/13/77	IGCB	7 612 1 2	3		PIP	40S	-24.8	22.78	USE			
MP	19	2	1-35610	9	07/12/78	OHCD	374 6081212	3		PIP	40S	-9.8	22.78	USE			
MP	19	2	1-38015	1	11/24/78	IHCB	56 648 7 1	3		PIP	40S	-.7	22.78	USE			
MP	19	2	1-38000	1	11/24/78	2HCB	56 648 7 1	3		PIP	40S	-.8	22.78	USE			
MP	19	2	1-38631	1	12/28/78	IHCB	56 648 7 2	3		PIP	40S	-.5	22.78	USE			
MP	19	2	1-39247	1	02/20/79	2HCB	56 648 7 2	3		PIP	40S	-.5	22.78	USE	2.7	22.78	62.
MP	19	3	1-09040	9	02/22/75	GUY	16300	4	SS	PIP	40S	379.7	32.44	PB			
MP	19	3	1-12045	11	07/09/75	GUY	1-09040	4	SS	PIP	40S	-80.0	32.44	PB			
MP	19	3	1-21543	55	08/07/76	IGCB	13 612 110	4		PIP	40S	-10.1	32.44	USE			
MP	19	3	1-21543	59	08/07/76	IGCB	14 612 1 2	4		PIP	40S	-17.1	32.44	USE			
MP	19	3	1-21543	51	08/07/76	IGCB	16 612 113	4		PIP	40S	-12.1	32.44	USE			
MP	19	3	1-22015	28	08/19/76	IGCB	12 612 1 9	4		PIP	40S	-8.5	32.44	USE			
MP	19	3	1-22015	32	08/19/76	IGCB	7 612 1 4	4		PIP	40S	-20.9	32.44	USE			

MP	19	3	1-22105	17	08/19/76	1GCB	15	612	1	5	4	PIP	40S	-17.0	32.44	USE
MP	19	3	1-22105	10	08/19/76	1GCB	14	612	1	3	4	PIP	40S	-13.0	32.44	USE
MP	19	3	1-22289	26	08/31/76	1GCB	6	612	1	4	4	PIP	40S	-20.9	32.44	USE
MP	19	3	1-22855	6	10/09/76	1GCB	5	612	1	1	4	PIP	40S	-20.0	32.44	USE
MP	19	3	1-22982	20	10/15/76	1GCB	13	612	1	11	4	PIP	40S	-10.7	32.44	USE
MP	19	3	1-22982	13	10/15/76	1GCB	13	612	1	9	4	PIP	40S	-4.7	32.44	USE
MP	19	3	1-22982	6	10/15/76	1GCB	16	612	1	12	4	PIP	40S	-4.7	32.44	USE
MP	19	3	1-23141	17	10/22/76	1GCB	5	612	1	2	4	PIP	40S	-11.7	32.44	USE
MP	19	3	1-23141	9	10/23/76	1GCB	16	612	1	14	4	PIP	40S	-10.7	32.44	USE
MP	19	3	1-25112	18	11/20/76	1GCB	12	612	1	1	4	PIP	40S	-20.0	32.44	USE
MP	19	3	1-25112	14	11/20/76	1GCB	15	612	1	6	4	PIP	40S	-12.9	32.44	USE
MP	19	3	1-25112	21	11/20/76	1GCB	5	612	1	5	4	PIP	40S	-2.1	32.44	USE
MP	19	3	1-25449	16	12/12/76	1GCB	5	612	1	9	4	PIP	40S	-8.4	32.44	USE
MP	19	3	1-25717	37	12/29/76	1GCB	12	612	1	5	4	PIP	40S	-18.3	32.44	USE
MP	19	3	1-28975	1	06/23/77	1GCB	14	612	1	1	4	PIP	40S	-5.9	32.44	USE
MP	19	3	1-29025	5	06/26/77	1GCB	15	612	1	4	4	PIP	40S	-5.9	32.44	USE
MP	19	3	1-39065	7	01/26/79	1GCB	27	610	2	1	4	PIP	STD	-5.2	32.44	USE

38.9

32.44

1252.

<ITT PART>		<-----ID----->				<PART DESCRIPTION>				<----TRANSACTION---->			<-----INVENTORY----->				
		INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	\$	TOT \$
MP	30	1	1-16762	1	01/24/76	CAP	25702	6	SS PIP	40S	6.0	71.85	PB				
MP	30	1	1-21543	15	08/07/76	1FCB	16 603 6 1	6	PIP	STD	-1.0	71.85	USE				
MP	30	1	1-30186	43	08/27/77	1FCB	15 603 8 7	6	PIP	40S	-2.1	71.85	USE	2.9	71.85		208.
MP	31	1	1-21317	2	07/24/76	GUL	27901981	18	SS PIP	STD	240.4	163.06	PB				
MP	31	1	1-21557	6	08/19/76	1HCB	2 612 510	18	PIP	STD	-35.0	163.06	USE				
MP	31	1	1-21767	39	08/19/76	1HCB	2 612 7 3	18	PIP	STD	-24.0	163.06	USE				
MP	31	1	1-22015	39	08/19/76	1HCB	1 612 8 3	18	PIP	STD	-22.0	163.06	USE				
MP	31	1	1-27774	62	03/31/77	1HCB	1 612 8 4	18	PIP	STD	-25.2	163.06	USE				
MP	31	1	1-27972	35	04/23/77	1HCB	2 612 7 4	18	PIP	STD	-24.0	163.06	USE				
MP	31	1	1-29022	26	06/26/77	1HCB	1 612 8 1	18	PIP	STD	-2.3	163.06	USE				
MP	31	1	1-29022	24	06/26/77	1HCB	2 612 7 1	18	PIP	STD	-2.3	163.06	USE				
MP	31	1	1-29930	9	08/11/77	1HCB	2 612 510	18	PIP	STD	-16.2	163.06	USE				
MP	31	1	1-30859	52	09/30/77	1HCB	2 612 7 6	18	PIP	STD	-2.3	163.06	USE				
MP	31	1	1-36850	1	09/19/78	OHCD974	661 1 1	18	PIP	STD	-35.8	163.06	USE				
MP	31	1	1-37097	3	09/28/78	W05084		18	PIP	STD	-11.0	163.06	USE				
MP	31	1	1-37858	1	11/16/78	2HCB	2 613 511	18	PIP	STD	-20.0	163.06	USE	20.3	163.06		3310.
MP	32	1	1-20512	2	6/26/76	GUY	I-25871	4	SS PIP	10S	-.3	4.97	PB				
MP	32	1	1-18896	10	04/24/76	GUY	125871	4	SS PIP	10S	443.9	14.92	PB				
MP	32	1	1-20264	15	06/13/76	1HCB	19 612 8 3	4	PIP	10S	-10.1	15.22	USE				
MP	32	1	1-20264	16	06/13/76	1HCB	21 612 8 2	4	PIP	10	-12.8	14.92	USE				
MP	32	1	1-20294	3	06/14/76	1HCB	18 612 7 3	4	PIP	10S	-20.0	14.92	USE				
MP	32	1	1-20294	2	06/14/76	1HCB	20 612 7 2	4	PIP	10S	-20.8	14.92	USE				
MP	32	1	1-20663	15	06/26/76	1HCB	18 612 7 4	4	PIP	10S	-29.6	14.92	USE				
MP	32	1	1-20663	13	06/26/76	1HCB	18 612 7 2	4	PIP	10S	-12.2	14.92	USE				
MP	32	1	1-20661	9	06/26/76	1HCB	20 612 7 4	4	PIP	10S	-24.1	14.92	USE				
MP	32	1	1-20661	12	06/26/76	1HCB	19 612 8 5	4	PIP	10S	-24.3	14.92	USE				
MP	32	1	1-20661	11	06/26/76	1HCB	21 612 8 4	4	PIP	10S	-23.9	14.92	USE				
MP	32	1	1-20661	10	06/26/76	1HCB	18 612 7 5	4	PIP	10S	-25.2	14.92	USE				
MP	32	1	1-20661	1	06/26/76	1HCB	21 612 6 6	4	PIP	10S	-23.2	14.92	USE				
MP	32	1	1-20663	12	06/26/76	1HCB	20 612 7 3	4	PIP	10S	-29.9	14.92	USE				
MP	32	1	1-20884	37	07/11/76	1HCB	19 612 8 2	4	PIP	10S	-9.5	14.92	USE				
MP	32	1	1-20884	35	07/11/76	1HCB	19 612 8 1	4	PIP	10	-1.3	14.92	USE				
MP	32	1	1-21543	49	08/07/76	1HCB	18 612 5 6	4	PIP	10S	-23.3	14.92	USE				
MP	32	1	1-21543	50	08/07/76	1HCB	20 612 5 5	4	PIP	10S	-23.3	14.92	USE				
MP	32	1	1-22015	40	08/19/76	1HCB	21 612 8 3	4	PIP	10S	-37.6	14.92	USE				
MP	32	1	1-27972	1	04/23/77	1HCB	12 61416 2	4	PIP	10S	-4.1	14.92	USE				
MP	32	1	1-30186	26	08/27/77	1HCB	18 612 7 1	4	PIP	10S	-1.3	14.92	USE				
MP	32	1	1-31872	19	12/07/77	1HCB	20 612 7 1	4	PIP	10S	-3.4	14.92	USE				
MP	32	1	1-33980	1	04/13/78	1HCB	19 612 8 4	4	PIP	10S	-37.5	14.92	USE	46.2	14.92		689.
MP	33	1	1-17544	27	02/21/76	GUY	03003	14	SS PIP	140	5.0	339.95	PB				
MP	33	1	1-26501	5	02/01/77	1CCB	29 610 1 1	14	PIP	140	-3.0	339.95	USE				
MP	33	1	1-34928	3	06/14/78	1ECB	2 610 1 2	14	PIP	140	-1.0	339.95	USE				
MP	33	1	1-39583	4	03/07/79	W05265		14	PIP	140	-1.0	339.95	USE	.0	.00		0.

	<ITT PART>	-----ID-----				<PART DESCRIPTION>				<---TRANSACTION--->			<---INVENTORY--->				
		INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$	
MP	34	1	1-18896	3	04/24/76	CAP	36458	6	SS	PIP	10S	28.0	17.23	PB			
MP	34	1	1-20884	18	07/11/76	1HCC	154 61610	1	6	PIP	10S	-12.8	17.23	USE			
MP	34	1	1-29967	10	08/17/77	2HCC	154 61710	1	6	PIP	10S	-12.7	17.23	USE	2.5	17.23	43.
MP	35	1	1-22542	13	09/23/76	GUL	27911981	18	SS	PIP	STD	66.0	163.06	PB			
MP	35	1	1-23222	6	10/23/76	1HCB	2 612 510	18	18	PIP	STD	-6.8	163.06	USE			
MP	35	1	1-25449	52	12/12/76	1HCC	1 612 610	18	18	PIP	STD	-16.8	163.06	USE			
MP	35	1	1-28362	9	05/16/77	1HCB	2 612 513	18	18	PIP	STD	-23.1	163.06	USE			
MP	35	1	1-28654	53	05/28/77	1HCB	2 612 7 5	18	18	PIP	STD	-4.0	163.06	USE	15.3	163.06	2495.
MP	35	2	1-19805	14	05/22/76	GUY	I-27291	8	SS	PIP	10	21.1	35.05	PB			
MP	35	2	1-22105	5	08/19/76	1HCB	14 612 6 2	8	8	PIP	10S	-3.8	35.05	USE			
MP	35	2	1-26985	29	02/26/77	1HCB	14 612 6 1	8	8	PIP	10S	-4.5	35.05	USE			
MP	35	2	1-28224	21	04/30/77	2HCB	14 613 6 2	8	8	PIP	10S	-3.8	35.05	USE			
MP	35	2	1-38000	12	11/24/78	OHCC	50 61410 4	8	8	PIP	10S	-1.3	35.05	USE	7.7	35.05	270.
MP	36	1	1-19805	13	05/22/76	GUY	I-26315	4	SS	PIP	10S	67.8	14.92	PB			
MP	36	1	1-26033	41	12/31/76	1HCB	11 608 2 1	4	4	PIP	10S	-7.8	14.92	USE			
MP	36	1	1-28654	49	05/28/77	1HCB	145 608 2 1	4	4	PIP	10S	- .9	14.92	USE			
MP	36	1	1-29930	16	08/11/77	1HCB	21 612 8 3	4	4	PIP	10S	-5.3	14.92	USE			
MP	36	1	1-29930	17	08/11/77	1HCB	19 612 8 4	4	4	PIP	10S	-5.8	14.92	USE			
MP	36	1	1-30622	1	09/22/77	1HCB	18 612 5 6	4	4	PIP	10S	-4.3	14.92	USE			
MP	36	1	1-30859	54	09/30/77	1HCB	18 612 7 4	4	4	PIP	10S	-6.6	14.92	USE			
MP	36	1	1-31872	4	12/07/77	1HCB	112 614 6 2	4	4	PIP	10S	-1.6	14.92	USE			
MP	36	1	1-33425	1	03/13/78	1HCB	12 61416 1	4	4	PIP	10S	-3.5	14.92	USE			
MP	36	1	1-36501	7	08/30/78	OHCD	862 60711 4	4	4	PIP	10S	-4.0	14.92	USE			
MP	36	1	1-32760	25	10/27/78	1HCB	20 612 7 3	4	4	PIP	10S	-6.2	14.92	USE			
MP	36	1	1-41908	18	7/ 2/79	OHCC	17 614 8 1	4	4	PIP	10S	-1.8	14.92	USE	20.0	14.92	298.
MP	37	1	1-18896	9	04/24/76	GUY	126766	3	SS	PIP	40S	26.1	13.66	PB			
MP	37	1	1-35080	18	06/22/78	2HCC	114 614 2 1	3	3	PIP	40S	-3.6	13.66	USE			
MP	37	1	1-32760	21	10/27/78	1FCB	29 610 6 3	3	3	PIP	40S	-11.2	13.66	USE	11.3	13.66	154.
MP	38	1	1-19805	6	05/22/76	CAP	29255	12	SS	PIP	160	15.0	813.00	PB			
MP	38	1	1-29970	5	08/17/77	1CCA	61 610 2 2	12	12	PIP	160	-2.2	813.00	USE			
MP	38	1	1-35650	9	07/25/78	1CCA	61 610 2 1	12	12	PIP	160	-10.0	813.00	USE	2.8	813.00	2276.
MP	38	2	1-19805	7	05/22/76	CAP	29255	12	SS	PIP	140	16.0	771.00	PB			
MP	38	2	1-35650	8	07/25/78	1CCA	61 610 2 1	12	12	PIP	140	-3.7	771.00	USE			
MP	38	2	1-38470	2	12/28/78	1CCA	18 610 2 5	12	12	PIP	140	-2.7	771.00	USE			
MP	38	2	1-37270	12	09/29/79	2CCA	18 611 2 3	12	12	PIP	140	-7.0	771.00	USE	2.6	771.00	2005.

<ITT PART>		<-----ID----->				<PAR. DESCRIPTION>				<-----TRANSACTION----->			<-----INVENTORY----->		
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$	
MP 39	1	1-19805	4	05/22/76	CAP	84112	12	12.0	SS	PIP	40	113.30	PB		
MP 39	1	1-23222	2	10/23/76	1GCB	26 610 2 1	12	-7.0		PIP	STD	113.30	USE	566.	
MP 39	2	1-18895	8	04/24/76	GUY	126526	4	13.0	SS	PIP	40S	32.93	PB		
MP 39	2	1-23222	7	10/23/76	1GCB	26 610 2 1	4	-2.2		PIP	STD	32.93	USE		
MP 39	2	1-37792	1	11/14/78	W05123		4	-4.8		PIP	40S	32.93	USE	198.	
MP 40	1	1-19805	5	05/22/76	CAP	61477	4	13.0	SS	PIP	10S	12.00	PB		
MP 40	1	1-28956	1	02/23/77	CAP	61477	4	-13.0		PIP	10	12.00	PB	0.	
MP 41	1	1-22542	15	09/23/76	GUL	27911981	18	29.6	SS	PIP	STD	163.06	PB		
MP 41	1	1-33269	11	02/24/78	1HCB	1 612 8 6	18	-8.5		PIP	STD	163.06	USE	3441.	
MP 42	1	1-21941	21	08/21/76	GUY	128566	4	61.6	SS	PIP	160	87.47	PB		
MP 42	1	1-25717	1	12/29/76	ICCB	80 603 9 1	4	-20.7		PIP	160	87.47	USE		
MP 42	1	1-27668	5	03/31/77	ICCB	1 603 6 2	4	-7.3		PIP	160	87.47	USE		
MP 42	1	1-27668	1	03/31/77	ICCB	13 603 5 2	4	-7.6		PIP	160	87.47	USE		
MP 42	1	1-28209	8	04/30/77	ICCB	1 603 6 3	4	-18.1		PIP	160	87.47	USE		
MP 42	1	1-37270	3	09/29/79	2CCB	1 604 9 2	4	-1.8		PIP	160	87.47	USE	534.	
MP 42	2	1-22542	16	09/23/76	GUY	129173	25	39.8	SS	PIP	160	58.00	PB		
MP 42	2	1-22982	3	10/15/76	ICCB	14 603 7 1	25	-.5		PIP	160	58.00	USE		
MP 42	2	1-22982	2	10/15/76	ICCB	2 603 7 7	25	-.9		PIP	160	58.00	USE		
MP 42	2	1-27614	1	03/30/77	ICCB	2 603 7 3	25	-2.0		PIP	160	58.00	USE		
MP 42	2	1-27614	3	03/30/77	ICCB	12 603 7 3	25	-5.8		PIP	160	58.00	USE		
MP 42	2	1-28362	1	05/16/77	ICCB	12 603 7 2	25	-6.0		PIP	160	58.00	USE		
MP 42	2	1-28805	1	06/13/77	ICCB	9 603 9 3	25	-5.3		PIP	160	58.00	USE		
MP 42	2	1-29970	3	08/17/77	ICCB	2 603 7 1	25	-2.6		PIP	160	58.00	USE		
MP 42	2	1-30859	46	09/30/77	ICCB	28 601 2 1	25	-1.4		PIP	160	58.00	USE		
MP 42	2	1-30859	2	09/30/77	ICCB	8 603 7 5	25	-1.0		PIP	160	58.00	USE		
MP 42	2	1-32394	1	12/30/77	ICCB	9 603 9 1	25	-1.9		PIP	160	58.00	USE	719.	
MP 43	1	1-21941	20	08/21/76	GUY	128566	4	22.0	SS	PIP	40	22.53	PB		
MP 43	1	1-22982	5	10/15/76	1FCB	17 603 5 2	4	-.8		PIP	40S	22.53	USE		
MP 43	1	1-22982	4	10/15/76	1FCB	17 603 5 1	4	-1.6		PIP	40S	22.53	USE		
MP 43	1	1-26985	14	02/26/77	1FCB	17 603 5 3	4	-4.0		PIP	40S	22.53	USE		
MP 43	1	1-28209	16	04/30/77	1FCB	39 603 6 1	4	-6.6		PIP	STD	22.53	USE	203.	
MP 44	1	1-21941	22	08/21/76	GUY	128802	4	8.8	SS	PIP	10	15.81	PB		
MP 44	1	1-31126	3	10/25/77	1HCB	20 612 7 5	4	-4.0		PIP	10S	15.81	USE		
MP 44	1	1-31126	4	10/25/77	1HCB	18 612 7 6	4	-4.0		PIP	10S	15.81	USE	13.	

<ITT PART>		<-----ID----->				<PART DESCRIPTION>				<-----TRANSACTION----->				<-----INVENTORY----->			
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	%	TGT	%	
MP	47	1	1-26485	41	01/29/77	GUY	I32192	25	SS	PIP	160	106.4	58.00	PB			
MP	47	1	1-26985	25	02/26/77	ICCC	3 60315 2	25		PIP	160	-27.8	58.00	USE			
MP	47	1	1-27454	12	03/23/77	ICCC	4 60315 1	25		PIP	160	-.6	58.00	USE			
MP	47	1	1-27454	11	03/23/77	ICCC	4 60315 1	2	5	PIP	160	-2.2	58.00	USE			
MP	47	1	1-27774	20	03/31/77	IHCC	36 60315 1	25		PIP	160	-1.0	58.00	USE			
MP	47	1	1-28431	13	05/26/77	ICCC	3 60315 3	25		PIP	160	-25.1	58.00	USE			
MP	47	1	1-29022	1	06/26/77	ICCC	4 60315 2	25		PIP	160	-.8	58.00	USE			
MP	47	1	1-32420	12	12/30/77	ICCC	3 60315 1	25		PIP	160	-14.8	58.00	USE			
MP	47	1	1-34490	1	04/28/78	ICCC	3 60315 4	25		PIP	160	-16.4	58.00	USE	17.7	58.00	1027.
MP	48	1	1-25083	17	11/20/76	GUL	27-90147	25	SS	PIP	105	210.0	6.54	PB			
MP	48	1	1-25717	33	12/29/76	IHCC	35 60315 6	25		PIP	105	-25.1	6.54	USE			
MP	48	1	1-25717	35	12/29/76	IHCC	79 60317 1	25		PIP	105	-6.7	6.54	USE			
MP	48	1	1-26033	17	12/31/76	IHCC	35 60315 7	25		PIP	105	-9.3	6.54	USE			
MP	48	1	1-26447	7	01/29/77	IHCC	35 60315 4	25		PIP	105	-28.6	6.54	USE			
MP	48	1	1-26447	9	01/29/77	IHCC	76 60317 9	25		PIP	105	-11.8	6.54	USE			
MP	48	1	1-26985	27	02/26/77	IHCC	76 60317 5	25		PIP	105	-16.5	6.54	USE			
MP	48	1	1-27614	36	03/30/77	IHCC	76 60317 8	25		PIP	105	-12.3	6.54	USE			
MP	48	1	1-27614	28	03/30/77	IHCC	76 60317 4	25		PIP	105	-10.1	6.54	USE			
MP	48	1	1-27614	33	03/30/77	IHCC	76 60317 6	25		PIP	105	-20.3	6.54	USE			
MP	48	1	1-27774	22	03/31/77	IHCC	36 60315 1	25		PIP	105	-1.7	6.54	USE			
MP	48	1	1-28209	27	04/30/77	IHCC	65 60316 7	25		PIP	105	-6.4	6.54	USE			
MP	48	1	1-28654	26	05/28/77	IHCC	76 60317 2	25		PIP	105	-5.0	6.54	USE			
MP	48	1	1-28805	11	06/13/77	IHCC	65 60316 5	25		PIP	105	-12.5	6.54	USE			
MP	48	1	1-31385	30	10/29/77	IHCC	50 60311 1	25		PIP	105	-7.2	6.54	USE			
MP	48	1	1-31672	7	11/25/77	IHCC	35 60315 2	25		PIP	105	-12.6	6.54	USE			
MP	48	1	1-39064	1	01/26/79	IHCC	76 60317 7	25		PIP	105	-21.1	6.54	USE	2.8	6.54	18.
MP	49	1	1-21941	24	08/21/76	LAB	94334	6	CS	PIP	120	145.5	11.59	PB			
MP	49	1	1-23142	5	10/23/76	IDBC	3 633 4 1	6		PIP	120	-6.4	11.59	USE			
MP	49	1	1-26314	1	01/22/77	IDBC	5 633 6 3	6		PIP	120	-11.0	11.59	USE			
MP	49	1	1-27523	1	03/25/77	IDBC	2 633 4 3	6		PIP	120	-8.7	11.59	USE			
MP	49	1	1-27657	1	03/31/77	IDBC	2 633 5 2	6		PIP	120	-5.3	11.59	USE			
MP	49	1	1-27667	5	03/31/77	IDBC	7 633 6 1	6		PIP	120	-3.6	11.59	USE			
MP	49	1	1-27670	2	03/31/77	IDBC	2 633 5 4	6		PIP	120	-8.5	11.59	USE			
MP	49	1	1-27667	3	03/31/77	IDBC	2 633 5 5	6		PIP	120	-16.8	11.59	USE			
MP	49	1	1-28232	15	04/30/77	IDBC	2 633 5 3	6		PIP	120	-27.6	11.59	USE			
MP	49	1	1-28796	1	06/11/77	IDBC	2 633 5 1	6		PIP	120	-9.8	11.59	USE			
MP	49	1	1-29320	4	07/13/77	IDBC	7 633 4 2	6		PIP	120	-22.0	11.59	USE			
MP	49	1	1-29344	1	07/14/77	IDBC	2 633 5 6	6		PIP	120	-11.0	11.59	USE	14.8	11.59	172.
MP	50	1	1-26485	43	01/29/77	GUY	I32192	25	SS	PIP	160	52.6	66.70	PB			
MP	50	1	1-27668	25	03/31/77	ICCA	14 603 1 1	25		PIP	160	-16.0	66.70	USE			
MP	50	1	1-29022	8	06/26/77	ICCA	13 603 1 3	25		PIP	160	-7.2	66.70	USE			
MP	50	1	1-29581	1	07/24/77	ICCA	13 603 1 2	25		PIP	160	-12.1	66.70	USE	17.3	66.70	1154.

CCB 8 604 75

- 16'

<ITT PART>		-----ID-----				<PART DESCRIPTION>				<---TRANSACTION--->			<-----INVENTORY----->		
MP	51	INVOICE SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCI	QUANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$
MP	51	1 1-26485	42 01/29/77	GUY I32192	25	SS	PIP	160	107.3		58.00	PB			
MP	51	1 1-28209	21 04/30/77	ICCB 24 603 4 5	25		PIP	160	-33.4		58.00	USE			
MP	51	1 1-28654	1 05/28/77	ICCB 10 603 9 1	25		PIP	160	-10.2		58.00	USE			
MP	51	1 1-29228	40 06/30/77	ICCB 85 616 2 1	25		PIP	160	- .5		58.00	USE			
MP	51	1 1-30186	1 08/27/77	ICCB 24 603 4 8	25		PIP	160	-7.4		58.00	USE			
MP	51	1 1-31385	1 10/29/77	ICCB 10 603 9 3	25		PIP	160	- .5		58.00	USE			
MP	51	1 1-35079	1 06/22/78	ICCB 24 603 4 4	2 5		PIP	160	-12.8		58.00	USE			
MP	51	1 1-38015	3 11/24/78	ICCB 24 603 4 2	25		PIP	160	-38.1		58.00	USE	4.4	58.00	255.
MP	52	1 1-25702	1 12/27/76	CAP 41627	6	SS	PIP	405	63.3		49.20	PB			
MP	52	1 1-26033	1 12/31/76	IFCB 17 603 5 2	6		PIP	405	- .5		49.20	USE			
MP	52	1 1-26985	17 02/26/77	IFCB 17 603 6 3	6		PIP	405	-7.7		49.20	USE			
MP	52	1 1-27774	16 03/31/77	IFCB 17 603 6 2	6		PIP	405	-30.8		49.20	USE			
MP	52	1 1-28431	10 05/26/77	IFCB 16 603 6 2	6		PIP	405	-14.2		49.20	USE			
MP	52	1 1-29018	8 06/26/77	IFCB 16 603 6 7	6		PIP	405	-1.8		49.20	USE			
MP	52	1 1-29348	5 07/14/77	IFCB 16 603 6 6	6		PIP	405	-1.0		49.20	USE			
MP	52	1 1-31385	2 10/29/77	IFCB 18 603 5 6	6		PIP	405	-1.8		49.20	USE			
MP	52	1 1-32714	2 01/26/78	IHCD149 61411 4	6		PIP	405	-3.7		49.20	USE	1.8	49.20	89.
MP	53	1 1-21941	16 08/21/76	CAP 35084	4	SS	PIP	160	5.0		51.20	PB			
MP	53	1 1-32760	1 01/27/78	ICCB 9 603 5 1	4		PIP	160	-4.3		51.20	USE	.7	51.20	36.
MP	54	1 1-23274	4 10/23/76	CAP 37477	6	SS	PIP	105	6.0		24.00	PB			
MP	54	1 1-23222	1 10/23/76	IHCB 17 603 5 1	6		PIP	105	-5.6		24.00	USE	.4	24.00	10.
MP	55	1 1-21941	15 08/21/76	CAP 34302	4	SS	PIP	160	19.2		57.00	PB			
MP	55	1 1-28209	12 04/30/77	ICCB 35 603 6 1	4		PIP	160	-6.3		57.00	USE			
MP	55	1 1-31672	1 11/25/77	ICCB 6 603 8 1	4		PIP	160	-3.3		57.00	USE			
MP	55	1 1-32894	2 01/27/78	ICCB 1 603 9 2	4		PIP	160	-4.8		57.00	USE			
MP	55	1 1-38015	8 11/24/78	ICCB 80 603 8 2	4		PIP	160	-2.6		57.00	USE	2.2	57.00	125.
MP	56	1 1-27148	52 02/26/77	GUY I33362D	4	SS	PIP	105	147.0		10.45	PB			
MP	56	1 1-34806	9 05/26/78	GUY 33362	4	SS	PIP	105	-30.7		10.45	PB			
MP	56	1 1-26928	1 02/25/77	IHCC129 614 6 2	4		PIP	105	-7.8		10.45	USE			
MP	56	1 1-27605	62 03/30/77	2HCC129 614 3 2	4		PIP	105	-6.8		10.45	USE			
MP	56	1 1-28654	27 05/28/77	IHCC 76 60317 2	4		PIP	105	-1.7		10.45	USE			
MP	56	1 1-29228	32 06/30/77	IHCC164 649 2 1	4		PIP	105	-1.6		10.45	USE			
MP	56	1 1-33425	4 03/13/78	IHCC 33 649 2 1	4		PIP	105	-9.7		10.45	USE			
MP	56	1 1-35610	12 07/12/78	OHCD865 60710 1	4		PIP	105	-1.2		10.45	USE			
MP	56	1 1-35574	1 07/18/78	2HCB 12 61416 1	4		PIP	105	-3.5		10.45	USE			
MP	56	1 1-35598	2 07/20/78	IHCC 35 60315 1	4		PIP	105	- .5		10.45	USE			
MP	56	1 1-35673	49 07/25/78	OHCD862 60711 2	4		PIP	105	-3.8		10.45	USE			
MP	56	1 1-35765	1 07/27/78	IHCC 39 60315 1	4		PIP	105	-3.9		10.45	USE			
MP	56	1 1-36475	6 08/30/78	OHCD862 6071111	4		PIP	105	-2.0		10.45	USE			
MP	56	1 1-36475	10 08/30/78	OHCD862 60711 5	4		PIP	105	- .5		10.45	USE			
MP	56	1 1-37271	20 09/29/78	OHCD865 60710 6	4		PIP	105	-17.2		10.45	USE			
MP	56	1 1-41908	10 7/ 2/79	2HCC 49 60418 1	4		PIP	105	-14.2		10.45	USE			
MP	56	1 1-41908	3 7/ 2/79	2HCC 35 60415 1	25		PIP	105	- .5		10.45	USE			
MP	56	1 1-39074	1 01/26/79	2HCC 39 60415 1	4		PIP	105	-3.9		10.45	USE	37.5	10.45	392

<ITT PART>		<-----ID----->				<PART DESCRIPTION>				<----TRANSACTION---->				<-----INVENTORY----->		
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$		
MP 57	1	1-27148	44 02/26/77	GUY	I32338			4	SS	PIP 40S	105.6	19.66	PB			
MP 57	1	1-23453	1 12/30/77	GUY	I32338			4	SS	PIP 40S	-1.0	19.66	PB			
MP 57	1	1-27614	38 03/30/77	1HCB	42 60317 1			4		PIP 40S	-14.0	19.66	USE			
MP 57	1	1-27614	40 03/30/77	1HCB	42 60317 2			4		PIP 40S	-18.4	19.66	USE			
MP 57	1	1-27774	26 03/31/77	1HCB	42 60317 5			4		PIP 40S	-14.8	19.66	USE			
MP 57	1	1-27972	10 04/23/77	1HCB	48 603 5 2			4		PIP 40S	-8.7	19.66	USE			
MP 57	1	1-28431	17 05/26/77	1HCB	42 60317 4			4		PIP 40S	-8.2	19.66	USE			
MP 57	1	1-28431	16 05/26/77	1HCB	42 60317 3			4		PIP 40S	-38.0	19.66	USE	2.5 19.66 49.		
MP 58	1	1-27148	47 02/26/77	GUY	I32338			25	SS	PIP 160	71.8	53.20	PB			
MP 58	1	1-27148	48 02/26/77	GUY	I33265			25	SS	PIP 160	117.6	53.20	PB			
MP 58	1	1-26953	39 02/26/77	2CCA	15 602 2 3			25		PIP 160	-11.9	53.20	USE			
MP 58	1	1-26953	37 02/26/77	2CCA	16 602 2 1			25		PIP 160	-20.3	53.20	USE			
MP 58	1	1-28232	42 04/30/77	1CCA	15 601 214			25		PIP 160	-8.3	53.20	USE			
MP 58	1	1-28232	39 04/30/77	1CCA	15 601 211			25		PIP 160	-3.0	53.20	USE			
MP 58	1	1-28232	36 04/30/77	1CCA	15 601 210			25		PIP 160	-5.1	53.20	USE			
MP 58	1	1-28209	54 04/30/77	1CCA	16 601 2 1			25		PIP 160	-20.3	53.20	USE			
MP 58	1	1-29023	17 06/26/77	2CCA	16 602 2 2			25		PIP 160	-15.8	53.20	USE			
MP 58	1	1-29017	22 06/26/77	2CCA	15 602 2 9			25		PIP 160	-7.0	53.20	USE			
MP 58	1	1-29022	4 06/26/77	1CCA	14 603 114			25		PIP 160	-2.2	53.20	USE			
MP 58	1	1-29169	24 06/30/77	2CCA	13 604 1 3			25		PIP 160	-7.1	53.20	USE			
MP 58	1	1-29348	26 07/14/77	1CCA	15 601 215			25		PIP 160	-4.9	53.20	USE			
MP 58	1	1-30186	23 08/27/77	1CCA	15 601 2 8			25		PIP 160	-4.7	53.20	USE			
MP 58	1	1-31202	20 10/26/77	1CCA	15 601 2 3			25		PIP 160	-6	53.20	USE			
MP 58	1	1-31385	62 10/29/77	1CCA	15 601 2 7			25		PIP 160	-7.2	53.20	USE			
MP 58	1	1-31385	58 10/29/77	1CCA	15 601 2 6			25		PIP 160	-10.8	53.20	USE			
MP 58	1	1-31872	16 12/07/77	1CCA	16 601 2 3			25		PIP 160	-8.1	53.20	USE			
MP 58	1	1-31872	14 12/07/77	1CCA	15 601 2 4			25		PIP 160	-8.4	53.20	USE			
MP 58	1	1-33328	13 02/24/78	2CCA	15 602 212			25		PIP 160	-4.9	53.20	USE			
MP 58	1	1-33269	8 02/24/78	1CCA	15 601 2 9			25		PIP 160	-7.0	53.20	USE	31.8 53.20 1692.		
MP 59	1	1-26193	35 12/31/76	CAP	43415			25	SS	PIP 160	186.4	45.77	PB			
MP 59	1	1-27668	38 03/31/77	1CCB	5 603 2 3			25		PIP 160	-16.2	45.77	USE			
MP 59	1	1-28209	43 04/30/77	1CCB	1 603 2 2			25		PIP 160	-10.8	45.77	USE			
MP 59	1	1-28232	32 04/30/77	1CCB	1 603 2 5			25		PIP 160	-19.0	45.77	USE			
MP 59	1	1-28232	30 04/30/77	1CCB	1 603 2 4			25		PIP 160	-14.5	45.77	USE			
MP 59	1	1-28232	28 04/30/77	1CCB	1 603 2 3			25		PIP 160	-17.8	45.77	USE			
MP 59	1	1-28431	26 05/26/77	1CCB	70 603 3 5			25		PIP 160	-20.9	45.77	USE			
MP 59	1	1-28654	35 05/28/77	1CCB	1 603 2 1			25		PIP 160	-18.9	45.77	USE			
MP 59	1	1-28654	32 05/28/77	1CCB	70 603 3 3			25		PIP 160	-20.3	45.77	USE			
MP 59	1	1-28805	16 06/13/77	1CCB	1 603 2 6			25		PIP 160	-29.9	45.77	USE			
MP 59	1	1-29018	27 06/26/77	1CCB	10 603 1 3			25		PIP 160	-2.0	45.77	USE			
MP 59	1	1-32760	6 01/27/78	1CCB	70 603 3 1			25		PIP 160	-1.8	45.77	USE	14.3 45.77 655.		
MP 60	1	1-27148	22 02/26/77	CAP	46107			4	SS	PIP 160	117.0	83.09	PB			
MP 60	1	1-30191	1 08/27/77	CAP	46107			4	SS	PIP 160	-6.3	83.09	PB			
MP 60	1	1-29018	38 06/26/77	1CCB	70 603 3 7			4		PIP 160	-29.0	83.09	USE			
MP 60	1	1-29018	34 06/26/77	1CCB	70 603 3 6			4		PIP 160	-24.1	83.09	USE			
MP 60	1	1-29348	8 07/14/77	1CCB	70 603 3 9			4		PIP 160	-11.8	83.09	USE			
MP 60	1	1-30186	10 08/27/77	1CCB	70 603 310			4		PIP 160	-1.4	83.09	USE			
MP 60	1	1-32760	11 01/27/78	1CCB	70 603 3 8			4		PIP 160	-40.8	83.09	USE			
MP 60	1	1-38015	7 11/24/78	1CCB	80 603 8 2			4		PIP 160	-2.5	83.09	USE	1.1 83.09 91.		

<ITT PART>		<-----ID----->				<PART DESCRIPTION>				<-----TRANSACTION----->				<-----INVENTORY----->						
		INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	\$	TOT \$			
MP	60	2	1-27148	45	02/26/77	GUY	I32338			3	SS	PIP	160	78.8		56.86	PB			
MP	60	2	1-27614	58	03/30/77	ICCB	63 603 3 3			3		PIP	160	-5.4		56.86	USE			
MP	60	2	1-27614	55	03/30/77	ICCB	63 603 3 2			3		PIP	160	-21.6		56.86	USE			
MP	60	2	1-27614	52	03/30/77	ICCB	67 603 3 2			3		PIP	160	-5.4		56.86	USE			
MP	60	2	1-27614	48	03/30/77	ICCB	67 603 3 1			3		PIP	160	-19.3		56.86	USE			
MP	60	2	1-27614	61	03/30/77	ICCB	63 603 3 4			3		PIP	160	-6.4		56.86	USE			
MP	60	2	1-27668	31	03/31/77	ICCB	67 603 3 3			3		PIP	160	-6.4		56.86	USE			
MP	60	2	1-30859	19	09/30/77	ICCB	63 603 3 1			3		PIP	160	-6.7		56.86	USE	7.6	56.86	432.
MP	60	3	1-26193	34	12/31/76	CAP	43415			25	SS	PIP	160	139.8		45.77	PB			
MP	60	3	1-27774	30	03/31/77	ICCB	70 603 3 13			25		PIP	160	-1.4		45.77	USE			
MP	60	3	1-27668	35	03/31/77	ICCB	5 603 2 1			25		PIP	160	-9.3		45.77	USE			
MP	60	3	1-27972	21	04/23/77	ICCB	5 603 2 2			25		PIP	160	-21.6		45.77	USE			
MP	60	3	1-28362	7	05/16/77	ICCB	1 603 2 8			25		PIP	160	-22.4		45.77	USE			
MP	60	3	1-28654	38	05/28/77	ICCB	1 603 2 7			25		PIP	160	-16.4		45.77	USE			
MP	60	3	1-28668	4	05/28/77	ICCB	70 603 3 11			25		PIP	160	-9.2		45.77	USE			
MP	60	3	1-29018	29	06/26/77	ICCB	10 603 1 3			25		PIP	160	-4.3		45.77	USE			
MP	60	3	1-29018	22	06/26/77	ICCB	9 603 1 2			25		PIP	160	-11.9		45.77	USE			
MP	60	3	1-29969	8	08/17/77	ICCB	70 603 3 12			25		PIP	160	-13.6		45.77	USE			
MP	60	3	1-30186	9	08/27/77	ICCB	70 603 3 10			25		PIP	160	-6.6		45.77	USE			
MP	60	3	1-32760	7	01/27/78	ICCB	70 603 3 1			25		PIP	160	-3.4		45.77	USE	19.7	45.77	902.
MP	61	1	1-27148	46	02/26/77	GUY	I32338			3	SS	PIP	160	116.4		62.28	PB			
MP	61	1	1-27614	45	03/30/77	ICCA	19 603 3 7			3		PIP	160	-19.5		62.28	USE			
MP	61	1	1-27614	42	03/30/77	ICCA	19 603 3 6			3		PIP	160	-12.9		62.28	USE			
MP	61	1	1-27668	28	03/31/77	ICCA	19 603 3 2			3		PIP	160	-15.3		62.28	USE			
MP	61	1	1-27972	17	04/23/77	ICCA	19 603 3 4			3		PIP	160	-19.9		62.28	USE			
MP	61	1	1-28431	23	05/26/77	ICCA	19 603 3 5			3		PIP	160	-9.3		62.28	USE			
MP	61	1	1-28431	19	05/26/77	ICCA	19 603 3 3			3		PIP	160	-11.4		62.28	USE			
MP	61	1	1-29025	31	06/26/77	ICCA	19 603 3 1A			3		PIP	160	-5.8		62.28	USE			
MP	61	1	1-32394	4	12/30/77	ICCA	19 603 3 1			3		PIP	160	-11.4		62.28	USE	10.9	62.28	679.
MP	62	1	1-26189	17	12/31/76	CAP	43501			4	SS	PIP	10S	5.0		11.45	PB			
MP	62	1	1-26193	39	12/31/76	CAP	43501			4	SS	PIP	10	5.0		11.45	PB			
MP	62	1	1-38000	8	11/24/78	OHCC	17 614 8 1			4		PIP	10S	-3.8		11.45	USE			
MP	62	1	1-41908	12	7/ 2/79	2HCC	49 604 18 1			4		PIP	10S	-6.2		11.45	USE	0	00	0.
MP	63	1	1-26193	40	12/31/76	CAP	43501			4	SS	PIP	10	10.0		11.45	PB			
MP	63	1	1-39063	1	01/26/79	1HCB	11 608 2 2			4		PIP	10S	-9.8		11.45	USE	0.2	11.45	2.
MP	64	1	1-27148	49	02/26/77	GUY	I33273			25	SS	PIP	160	117.3		53.20	PB			
MP	64	1	1-28570	26	05/28/77	2CCA	15 602 2 4			25		PIP	160	-16.3		53.20	USE			
MP	64	1	1-28570	31	05/28/77	2CCA	15 602			25		PIP	160	-13.2		53.20	USE			
MP	64	1	1-29023	23	06/26/77	2CCA	15 602			25		PIP	160	-12.0		53.20	USE			
MP	64	1	1-29023	21	06/26/77	2CCA	15 602 2 2			25		PIP	160	-29.4		53.20	USE			
MP	64	1	1-29017	19	06/26/77	2CCA	15 602 2 8			25		PIP	160	-7.0		53.20	USE			
MP	64	1	1-29169	42	06/30/77	2CCA	15 602 2 5			25		PIP	160	-10.5		53.20	USE			
MP	64	1	1-29655	A3	07/28/77	2CCA	15 602 2 7			25		PIP	160	-8.1		53.20	USE			
MP	64	1	1-33981	10	04/13/78	2CCA	15 602 2 10			25		PIP	160	-1.0		53.20	USE			
MP	64	1	1-32760	23	10/27/78	1CCA	15 601 2 1			25		PIP	160	-3.0		53.20	USE	16.8	53.20	894.

<ITT PART>		<-----ID----->				<PART DESCRIPTION>				<-----TRANSACTION----->				<-----INVENTORY----->		
MP	65	INVOICE SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$	
MP	65	1 1-26569	1 02/01/77	GUY 133066	25	SS	PIP	160	216.0	47.01	PB					
MP	65	1 1-27605	64 03/30/77	2CCB 28 602 2 6	25		PIP	160	-25.4	47.01	USE					
MP	65	1 1-27629	39 03/31/77	2CCB 28 602 2 7	25		PIP	160	-14.8	47.01	USE					
MP	65	1 1-28362	17 05/16/77	1CCB 28 601 2 4	25		PIP	160	-35.8	47.01	USE					
MP	65	1 1-28668	6 05/28/77	1CCB 28 601 2 3	25		PIP	160	-20.5	47.01	USE					
MP	65	1 1-29018	28 06/26/77	1CCB 10 603 1 3	25		PIP	160	-10.0	47.01	USE					
MP	65	1 1-29022	21 06/26/77	1CCB 28 601 2 5	25		PIP	160	-25.4	47.01	USE					
MP	65	1 1-29018	59 06/26/77	1CCB 28 601 2 2	25		PIP	160	-18.1	47.01	USE					
MP	65	1 1-29022	31 06/26/77	1CCB 24 608 4 1	25		PIP	160	-3.4	47.01	USE					
MP	65	1 1-29018	61 06/26/77	1CCB 28 601 2 6	25		PIP	160	-17.8	47.01	USE					
MP	65	1 1-30859	45 09/30/77	1CCF 28 601 2 1	25		PIP	160	-6.2	47.01	USE					
MP	65	1 1-36852	6 09/19/78	2CCB 28 602 2 4	25		PIP	160	-10.9	47.01	USE					
MP	65	1 1-32931	29 02/08/79	2CCB 28 602 2 5	25		PIP	160	-24.3	47.01	USE	3.4	47.01	160.		
MP	66	1 1-27148	50 02/26/77	GUY 133273	6	SS	PIP	160	24.2	191.24	PB					
MP	66	1 1-32894	11 01/27/78	1CCA 4 601 3 3	6		PIP	160	-10.3	191.24	USE					
MP	66	1 1-33425	12 03/13/78	1CCA 4 601 3 2	6		PIP	160	-7.7	191.24	USE	6.2	191.24	1186.		
MP	66	2 1-27148	51 02/26/77	GUY 133273	4	SS	PIP	160	5.0	91.39	PB					
MP	66	2 1-29348	27 07/14/77	1CCA 15 601 215	4		PIP	160	-.8	91.39	USE					
MP	66	2 1-33328	14 02/24/78	2CCA 15 602 212	4		PIP	160	-.8	91.39	USE	3.4	91.39	311.		
MP	67	1 1-25702	27 12/27/76	STD P4172	6	CS	PIP	120	21.8	10.88	PB					
MP	67	1 1-29167	1 06/30/77	1DBC 2 633 4 2	6		PIP	120	-3.2	10.88	USE					
MP	67	1 1-30759	1 09/29/77	1DBC 5 633 6 1	6		PIP	120	-7.5	10.88	USE					
MP	67	1 1-31559	1 11/17/77	1DBC 2 633 4 1	6		PIP	120	-6.3	10.88	USE					
MP	67	1 1-33948	1 04/12/78	1DBC 9 633 6 2	6		PIP	120	-1.2	10.88	USE	3.6	10.88	39.		
MP	68	1 1-27148	19 02/26/77	CAP 45783	14	SS	PIP	STD	41.6	94.57	PB					
MP	68	1 1-33638	4 03/23/78	1HCD 27 514 3	14		PIP	STD	-5.3	94.57	USE	36.3	94.57	3433.		
MP	68	2 1-27148	20 02/26/77	CAP 46022	6	SS	PIP	STD	57.8	35.42	PB					
MP	68	2 1-33425	8 03/13/78	1ECC 3 601 3 2	6		PIP	STD	-16.4	35.42	USE					
MP	68	2 1-33425	10 03/13/78	1ECC 2 601 3 2	6		PIP	STD	-16.4	35.42	USE					
MP	68	2 1-34677	8 05/26/78	1GCB 13 612 1 7	6		PIP	40S	-10.8	35.42	USE					
MP	68	2 1-38631	3 12/28/78	1ECC 3 601 3 1	6		PIP	STD	-10.3	35.42	USE	3.9	35.42	138.		
MP	68	3 1-27148	53 02/26/77	GUY 1338330	4	SS	PIP	40S	9.3	20.65	PB	9.3	20.65	192.		
MP	69	1 1-27148	21 02/26/77	CAP 46022	12	SS	PIP	STD	5.0	104.89	PB					
MP	69	1 1-35574	5 07/18/78	1HCC 12 614 8 1	12		PIP	STD	-4.9	104.89	USE	1	104.89	10.		

<ITT PART>		-----ID-----					<PART DESCRIPTION>				<---TRANSACTION--->			<-----INVENTORY----->			
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	\$	TOT	\$	
MP	71	1	1-28194	6	04/30/77	GUY	I34444	25	SS	PIP	160	109.5	53.20	PB			
MP	71	1	1-29018	41	06/26/77	1CCA	11 603 2 2	25		PIP	160	-14.3	53.20	USE			
MP	71	1	1-29018	43	06/26/77	1CCA	11 603 2 3	25		PIP	160	-10.3	53.20	USE			
MP	71	1	1-29228	26	06/30/77	1CCA	11 603 2 1	25		PIP	160	-10.7	53.20	USE			
MP	71	1	1-29228	24	06/30/77	1CCA	12 603 2 1	25		PIP	160	-26.7	53.20	USE			
MP	71	1	1-30186	16	08/27/77	1CCA	11 603 2 4	25		PIP	160	-2.0	53.20	USE			
MP	71	1	1-31385	46	10/29/77	1CCA	12 603 2 3	25		PIP	160	-1.5	53.20	USE			
MP	71	1	1-31385	43	10/29/77	1CCA	12 603 2 2	25		PIP	160	-5.8	53.20	USE			
MP	71	1	1-33981	11	04/13/78	2CCA	15 602 210	25		PIP	160	-1.0	53.20	USE			
MP	71	1	1-32760	22	10/27/78	1CCA	15 601 2 1	25		PIP	160	-10.9	53.20	USE			
MP	71	1	1-39582	2	03/07/79	W05152		25		PIP	160	-1.5	53.20	USE	24.8	53.20	1319.
MP	72	1	1-28194	7	04/30/77	GUY	I34474	25	SS	PIP	160	20.0	53.20	PB			
MP	72	1	1-28570	22	05/28/77	2CCA	13 604 1 1	25		PIP	160	-1.5	53.20	USE			
MP	72	1	1-29022	17	06/26/77	1CCA	15 601 212	25		PIP	160	-1.5	53.20	USE			
MP	72	1	1-29228	46	06/30/77	1CCA	16 601 2 2	25		PIP	160	-15.7	53.20	USE	1.3	53.20	69.
MP	74	1	1-28194	8	04/30/77	GUY	I34474	25	SS	PIP	160	27.9	53.20	PB			
MP	74	1	1-29018	33	06/26/77	1CCA	13 603 1 1	25		PIP	160	-1.5	53.20	USE			
MP	74	1	1-29022	3	06/26/77	1CCA	14 603 114	25		PIP	160	-4.4	53.20	USE			
MP	74	1	1-29022	18	06/26/77	1CCA	15 601 212	25		PIP	160	-5.5	53.20	USE			
MP	74	1	1-33269	4	02/24/78	1CCA	15 601 2 5	25		PIP	160	-7.5	53.20	USE			
MP	74	1	1-33981	12	04/13/78	2CCA	15 602 210	25		PIP	160	-4.3	53.20	USE			
MP	74	1	1-35650	1	07/25/78	1CCA	14 603 1 3	25		PIP	160	-1.5	53.20	USE	3.2	53.20	170.
MP	75	1	1-28194	9	04/30/77	GUY	I34474	25	SS	PIP	160	21.1	46.01	PB			
MP	75	1	1-29018	63	06/26/77	1CCB	28 601 2 7	25		PIP	160	-14.7	46.01	USE			
MP	75	1	1-29022	32	06/26/77	1CCB	24 608 4 1	25		PIP	160	-4.9	46.01	USE	1.5	46.01	69.
MP	76	1	1-33811	1	03/29/78	STA	09760	8	CS	PIP	80	53.5	12.76	PB			
MP	76	1	1-35593	1	07/20/78	1ELB	7 631 2 1	8		PIP	80	-18.6	12.76	USE			
MP	76	1	1-35604	1	07/20/78	1ELB	12 631 3 3	8		PIP	80	-6.3	12.76	USE			
MP	76	1	1-38181	1	12/12/78	1ELB	7 631 2 2	8		PIP	80	-9.7	12.76	USE	18.9	12.76	241.
MP	76	2	1-32780	1	01/27/78	LAD	P40627	335	CS	PIP	2375	19.5	499.80	PB			
MP	76	2	1-33112	1	02/21/78	LAD	P40999	335	CS	PIP	2375	40.2	494.17	PB			
MP	76	2	1-33253	1	02/24/78	LAD	P41201	335	CS	PIP	2375	40.1	494.17	PB			
MP	76	2	1-34021	1	04/18/78	LAD	P42254	335	CS	PIP	2375	40.0	494.17	PB			
MP	76	2	1-35604	2	07/20/78	1ELB	12 631 3 3	335		PIP		-6.2	499.80	USE			
MP	76	2	1-35844	1	07/27/78	2ELB	12 632 3 1	335		PIP		-11.9	499.80	USE			
MP	76	2	1-35873	2	07/28/78	2ELB	12 632 3 4	335		PIP		-4.4	499.96	USE			
MP	76	2	1-36594	2	08/26/78	1ELB	11 631 2 1	335		PIP		-20.1	494.17	USE			
MP	76	2	1-36758	1	09/12/78	2ELB	11 632 2 1	335		PIP		-27.4	494.17	USE			
MP	76	2	1-37136	10	09/29/78	1ELB	11 631 2 2	335		PIP		-21.2	494.17	USE			
MP	76	2	1-37249	2	09/29/78	2ELB	11 632 2 2	335		PIP		-1.4	494.17	USE			
MP	76	2	1-37136	1	09/29/78	1ELB	11 631 2 2	335		PIP		-20.0	494.17	USE	27.2	494.17	13441.

<ITT PART>		<-----ID----->				<PART DESCRIPTION>				<-----TRANSACTION----->				<-----INVENTORY----->			
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$			
MP 77	1	1-29739	28	07/30/77	STD	P4826		25	CS	PIP	160	19.8	3.09	PB			
MP 77	1	1-29026	2	06/26/77	1HBC298	616 2 1		25		PIP	160	-1.0	3.09	USE			
MP 77	1	1-29026	1	06/26/77	1HBC297	616 2 1		25		PIP	160	-2.6	3.09	USE			
MP 77	1	1-29090	5	06/30/77	2HBC297	617 5 1		25		PIP	160	-2.0	3.09	USE			
MP 77	1	1-29090	6	06/30/77	2HBC298	617 5 1		25		PIP	160	-2.0	3.09	USE			
MP 77	1	1-29090	8	06/30/77	2HBC300	617 5 1		25		PIP	160	-1.0	3.09	USE			
MP 77	1	1-29090	7	06/30/77	2HBC299	617 5 1		25		PIP	160	-2.0	3.09	USE			
MP 77	1	1-29927	1	08/11/77	1HBC300	616 3 1		25		PIP	160	-1.5	3.09	USE			
MP 77	1	1-31559	6	11/17/77	1HBC299	616 3 1		25		PIP	160	-2.4	3.09	USE	5.3	3.09	16.
MP 78	1	1-28683	5	05/28/77	CAP	49257		4	SS	PIP	105	23.2	11.90	PB			
MP 78	1	1-30859	50	09/30/77	1HCC130	608 2 2		4		PIP	105	-5.6	11.90	USE			
MP 78	1	1-33424	1	03/13/78	2HCB	11 608 1 2		4		PIP	105	-9.8	11.90	USE			
MP 78	1	1-35793	1	07/27/78	2HCC130	608 1 1		4		PIP	105	-2.8	11.90	USE			
MP 78	1	1-36475	11	08/30/78	OHCD862	60711 5		4		PIP	105	-2.0	11.90	USE			
MP 78	1	1-40739	1	4/20/79	2HCB	12 61416 2		4		PIP	105	-1.7	11.90	USE	1.3	11.90	15.
MP 79	1	1-29739	13	67/30/77	GUY	I38550D		25	SS	PIP	10	42.0	4.41	PB			
MP 79	1	1-30758	24	09/29/77	1HCC	19 616 4 1		2	5	PIP	105	-2.7	4.41	USE			
MP 79	1	1-30859	39	09/30/77	1HCC	18 616 4 2		25		PIP	105	-2.3	4.41	USE			
MP 79	1	1-31126	1	10/25/77	1HCC	18 616 4 1		25		PIP	105	-5.2	4.41	USE			
MP 79	1	1-31202	11	10/26/77	1HCC	17 616 4 1		25		PIP	105	-6.7	4.41	USE			
MP 79	1	1-31202	13	10/26/77	1HCC	17 616 4 2		25		PIP	105	-2.3	4.41	USE			
MP 79	1	1-31385	11	10/29/77	1HCC	55 60312 1		25		PIP	105	-.6	4.41	USE			
MP 79	1	1-31385	52	10/29/77	1HCC	16 61614 1		25		PIP	105	-10.0	4.41	USE			
MP 79	1	1-32952	44	02/09/78	2HCD134	604 712		25		PIP	105	-8.5	4.41	USE			
MP 79	1	1-41908	2	7/ 2/79	2HCC	35 60415 1		25		PIP	105	-.8	4.41	USE	2.9	4.41	13.
MP 79	2	1-29739	50	07/30/77	GUY	I38383D		6	10	SS	PIP	10	31.4	12.39	PB		
MP 79	2	1-31202	9	10/26/77	1HCC417	616 4 2		6		PIP	105	-10.2	12.39	USE			
MP 79	2	1-31202	6	10/26/77	1HCC417	616 4 1		6		PIP	105	-13.3	12.39	USE			
MP 79	2	1-38589	21	12/28/78	1HCD170	601 3 2		6		PIP	105	-7.5	12.39	USE	.4	12.39	5.
MP 80	1	1-32048	1	12/19/77	CAM	15244		335		PIP	2375	8.0	1534.00	PB			
MP 80	1	1-34687	1	05/25/78	1ELB	12 631 3 5		335		PIP		-4.0	1534.00	USE			
MP 80	1	1-35654	1	07/25/78	1ELB	11 631 2 4		335		PIP		-3.4	1534.00	USE	.6	1534.00	920.
MP 81	1	1-30775	6	09/29/77	GUY	I40704D		10	SS	PIP	STD	19.7	77.00	PB			
MP 81	1	1-35650	3	07/25/78	1HCB	54 61410 1		10		PIP	STD	-11.8	77.00	USE			
MP 81	1	1-36453	1	03/30/78	1HCB	53 61410 2		10		PIP	STD	-3.4	77.00	USE			
MP 81	1	1-36759	1	09/12/78	2HCB	50 614 3 1		10		PIP	STD	-.3	77.00	USE	4.2	77.00	323.
MP 82	2	1-33811	3	03/29/78	STA	09760		14	CS	PIP	80	74.3	42.00	PB			
MP 82	2	1-35016	1	06/20/78	2ELB	3 63913 3		14		PIP	80	-17.4	42.00	USE			
MP 82	2	1-35016	3	06/20/78	2ELB	4 63913 3		14		PIP	80	-15.2	42.00	USE			
MP 82	2	1-35349	1	06/30/78	2ELB	4 63913 2		14		PIP	80	-10.4	42.00	USE			
MP 82	2	1-35485	5	07/12/78	2ELB	4 63913 4		14		PIP	80	-10.4	42.00	USE			
MP 82	2	1-35873	8	07/28/78	2ELB	4 63913 1		14		PIP	80	-15.2	42.00	USE	5.7	42.00	239.

<ITT PART>		<-----ID----->				<PART DESCRIPTION>				<----TRANSACTION---->			<-----INVENTORY----->		
		INVOICE SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$
MP	83	1	1-32877	1	01/27/78	WO		4702	18	CS	PIP	80	-250.0	60.20	PB
MP	83	1	1-32877	4	01/27/78	WO		4702	18	CS	PIP	80	250.0	60.20	PB
MP	83	1	1-34806	5	05/26/78	USS		35508791	18	CS	PIP	938	260.0	56.83	PB
MP	83	1	1-37393	1	10/24/78	USS		355-0879	18	CS	PIP	80	-164.7	56.83	PB
MP	83	1	1-38976	2	01/26/78	1ELB		2 63813 2	18		PIP	80	-.8	56.83	USE
MP	83	1	1-38976	1	01/26/78	1ELB		1 63813 2	18		PIP	80	-.8	56.83	USE
MP	83	1	1-33853	2	03/29/78	1EBD		57 638 1 2	18		PIP	80	-6.0	56.83	USE
MP	83	1	1-33853	1	03/29/78	1EBD		56 638 2 3	18		PIP	80	-14.8	56.83	USE
MP	83	1	1-33852	1	03/29/78	1EBC		4 63813 1	18		PIP	80	-8.2	56.83	USE
MP	83	1	1-33893	13	03/31/78	1EBD		57 638 1 1	18		PIP	80	-11.6	56.83	USE
MP	83	1	1-33947	1	04/12/78	1EBC		5 63813 2	18		PIP	80	-5.3	56.83	USE
MP	83	1	1-34349	4	04/28/78	1EBD		51 638 1 1	18		PIP	80	-4.4	56.83	USE
MP	83	1	1-34360	1	04/28/78	1EBD		53 638 1 1	18		PIP	80	-3.0	56.83	USE
MP	83	1	1-34647	1	05/23/78	1EBD		57 638 1 3	18		PIP	80	-25.8	56.83	USE
MP	83	1	1-34679	1	05/26/78	1EBD		55 638 1 3	18		PIP	80	-23.8	56.83	USE
MP	83	1	1-34898	1	06/08/78	1EBD		58 638 2 1	18		PIP	80	-6.8	56.83	USE
MP	83	1	1-34959	1	06/15/78	1EBC		4 63813 2	18		PIP	80	-15.8	56.83	USE
MP	83	1	1-35550	1	07/18/78	2ELB		2 63913 7	18		PIP	80	-6.5	56.83	USE
MP	83	1	1-35763	1	07/27/78	1EBC		5 63813 1	18		PIP	80	-16.7	56.83	USE
MP	83	1	1-36472	1	08/30/78	1ELB		1 63813 5	18		PIP	80	-27.2	56.83	USE
MP	83	1	1-36468	2	08/30/78	2ELB		1 63913 3	18		PIP	80	-5.7	56.83	USE
MP	83	1	1-38183	1	12/12/78	2ELB		1 63913 4	18		PIP	80	-27.2	56.83	USE
MP	83	1	1-38492	1	12/28/78	2ELB		1 63913 2	18		PIP	80	-.8	56.83	USE
MP	83	1	1-38492	2	12/28/78	2ELB		2 63913 2	18		PIP	80	-.8	56.83	USE
MP	83	1	1-38649	4	12/28/78	2ELB		2 63913 2	18		PIP	80	-11.4	56.83	USE
MP	83	1	1-39637	1	03/08/79	W05267			18		PIP	80	-14.5	56.83	USE
													-142.6	56.83	-8104.
MP	85	1	1-36923	8	09/20/78	GUY		151438	25	SS	PIP	40	48.9	14.44	PB
MP	85	1	1-38517	1	12/28/78	GUY		151438	25	SS	PIP	40	-4.7	14.44	PB
MP	85	1	1-38770	1	01/18/79	GUY		152435	25	SS	PIP	40	-4.7	14.44	PB
MP	85	1	1-39064	4	01/26/79	1FCC		3 610 6 1	25		PIP	40S	-23.3	14.44	USE
													16.2	14.44	234.
MP	86	1	1-37976	1	11/24/78	CAP		77442	3	SS	PIP	40	378.0	10.92	PB
MP	86	1	1-38553	15	12/28/78	2GCC		3 652 2 1	3		PIP	40S	-.4	10.92	USE
MP	86	1	1-38553	5	12/28/78	2GCC		1 652 2 2	3		PIP	40S	-22.0	10.92	USE
MP	86	1	1-38553	21	12/28/78	2GCC		2 552 2 2	3		PIP	40S	-9.7	10.92	USE
MP	86	1	1-38472	16	12/28/78	2GCC		4 652 2 1	3		PIP	40S	-.4	10.92	USE
MP	86	1	1-38631	32	12/28/78	1GCC		2 652 2 3	3		PIP	40S	-31.0	10.92	USE
MP	86	1	1-38553	11	12/28/78	2GCC		1 652 2 3	3		PIP	40S	-19.3	10.92	USE
MP	86	1	1-38553	31	12/28/78	2GCC		4 652 2 3	3		PIP	40S	-31.0	10.92	USE
MP	86	1	1-38631	20	12/28/78	1GCC		4 652 2 3	3		PIP	40S	-31.0	10.92	USE
MP	86	1	1-38553	26	12/28/78	2GCC		4 652 2 2	3		PIP	40S	-9.7	10.92	USE
MP	86	1	1-38472	13	12/28/78	2GCC		1 652 2 1	3		PIP	40S	-.4	10.92	USE
MP	86	1	1-38553	18	12/28/78	2GCC		2 652 2 1	3		PIP	40S	-.4	10.92	USE
MP	86	1	1-38631	27	12/28/78	1GCC		2 652 2 2	3		PIP	40S	-9.7	10.92	USE
MP	86	1	1-38631	24	12/28/78	1GCC		2 652 2 1	3		PIP	40S	-.4	10.92	USE
MP	86	1	1-38470	9	12/28/78	1GCC		3 652 2 1	3		PIP	40S	-.4	10.92	USE
MP	86	1	1-38631	15	12/28/78	1GCC		4 652 2 2	3		PIP	40S	-9.7	10.92	USE
MP	86	1	1-38631	12	12/28/78	1GCC		1 652 2 1	3		PIP	40S	-.4	10.92	USE
MP	86	1	1-38631	8	12/28/78	1GCC		3 652 2 3	3		PIP	40S	-19.3	10.92	USE
MP	86	1	1-40717	5	4/27/79	1GCC		3 652 2 2	3		PIP	40S	-22.0	10.92	USE
MP	86	1	1-39074	8	01/26/79	2GCC		3 652 2 2	3		PIP	40S	-21.9	10.92	USE
MP	86	1	1-39065	1	01/26/79	1GCC		1 652 2 2	3		PIP	40S	-23.0	10.92	USE
													115.9	10.92	1266.

	<ITT PART>	<-----ID----->				<PART DESCRIPTION>				<----TRANSACTION---->				<-----INVENTORY----->				
		INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	\$	TOT	\$
MQ4122	2	1-32049	16	12/19/77	ITT	117735	20	CS	BKR	40	23.0	2.25	PB					
MQ4122	2	1-32628	6	01/20/78	1GBD	21 636 3 7	20		BKR	40	-1.0	2.25	USE					
MQ4122	2	1-33332	12	02/24/78	1GBD	21 636 3 5	20		BKR	40	-1.0	2.25	USE					
MQ4122	2	1-33874	3	03/31/78	1GBD	21 636 3 9	20		BKR	40	-2.0	2.25	USE					
MQ4122	2	1-34210	9	04/27/78	1GBD	21 636 3 3	20		BKR	40	-2.0	2.25	USE					
MQ4122	2	1-34192	7	04/27/78	1GBD	21 636 3 4	20		BKR	40	-4.0	2.25	USE					
MQ4122	2	1-34620	6	05/23/78	1GBD	25 636 3 6	20		BKR	40	-3.0	2.25	USE					
MQ4122	2	1-34679	5	05/26/78	1GBD	25 636 3 4	20		BKR	40	-2.0	2.25	USE					
MQ4122	2	1-34957	5	06/15/78	1GBD	21 636 3 8	20		BKR	40	-1.0	2.25	USE					
MQ4122	2	1-35083	11	06/22/78	1GBD	25 636 3 5	20		BKR	40	-5.0	2.25	USE					
MQ4122	2	1-37281	2	09/29/78	1GBD	25 636 3 8	20		BKR	40	-2.0	2.25	USE	.0	.00		0.	
MQ4123	3	1-33893	4	03/31/78	1EBD	25 631 4 1	10		BKR	80	-3.0	.00	USE					
MQ4123	3	1-33893	8	03/31/78	1EBD	26 631 4 1	10		BKR	80	-3.0	.00	USE					
MQ4123	3	1-33893	12	03/31/78	1EBD	27 631 4 1	10		BKR	80	-3.0	.00	USE					
MQ4123	3	1-37754	1	11/14/78	1EBD	27 631 4 1	10		BKR	80	6.0	.00	USE	-3.0	.00		0.	
MQ4124	1	1-32049	11	12/19/77	ITT	117719	12		BKR	40	24.0	1.62	PB	24.0	1.62		39.	
MQ4127	1	1-32049	12	12/19/77	ITT	117719	10	CS	BKR	80	11.0	1.36	PB					
MQ4127	1	1-32895	12	01/27/78	1EBD	149 63615 2	10		BKR	80	-3.0	1.36	USE					
MQ4127	1	1-33691	2	03/29/78	1EBD	149 63615 1	10		BKR	80	-2.0	1.36	USE					
MQ4127	1	1-33874	5	03/31/78	1EBD	132 63615 1	10		BKR	80	-2.0	1.36	USE	4.0	1.36		5.	
MQ4131	3	1-33254	2	02/24/78	ITT	17814	26	CS	BKR	2625	1.0	3.05	PB	1.0	3.05		3.	
MQ4131	4	1-33254	3	02/24/78	ITT	17814	28	CS	BKR	30	1.0	3.37	PB					
MQ4131	4	1-37188	4	09/29/78	1HBD	38 631 9 3	28		BKR	30	-1.0	3.37	USE	.0	.00		0.	
MQ4131	5	1-33254	4	02/24/78	ITT	17814	44		BKR	STD	2.0	7.49	PB	2.0	7.49		15.	
MQ4137	1	1-35163	2	06/29/78	ITT	57841	12		BKR	80	2.0	1.17	PB	2.0	1.17		2.	
MQ4137	2	1-35163	3	06/29/78	ITT	57841	10		BKR	80	1.0	.97	PB	1.0	.97		1.	
MR	A	1-19809	2	05/22/76	TAY	18106722	26	CS	PIP	STD	423.0	131.40	PB					
MR	A	1-19910	1	06/01/76	TAY	18106722	26	CS	PIP	STD	-423.0	131.40	PB	.0	.00		0.	
MR	1	1-06692	23	10/26/74	GUY	14101	6	SS	PIP	10	27.0	68.32	PB					
MR	1	1-27774	18	03/31/77	1HCB	16 603 6 2	6		PIP	10S	-11.5	68.32	USE					
MR	1	1-26006	36	04/27/77	2HCB	16 604 6 3	6		PIP	10S	-3.9	68.32	USE					
MR	1	1-29654	4	07/28/77	2GCB	18 613 4 3	6		PIP	10S	-2.0	68.32	USE					
MR	1	1-38086	41	11/24/78	1HCD	170 601 3 1	6		PIP	10S	-7.8	68.32	USE	1.8	68.32		123.	

<ITT PART> <-----ID-----> <PART DESCRIPTION> <-----TRANSACTION-----> <-----INVENTORY----->
 INVOICE SEQ DATE SPOOL SIZE MAT TYP SCH QUANT UNIT PRICE MODE QUANT UNIT \$ TOT \$

MR	1	3	1-06692	22	10/26/74	GUY	14101	3	SS	PIP	10	24.0	14.59	PB			
MR	1	3	1-20662	2	06/26/76	2HCB	25 613 5 1	3		PIP	10S	-7.7	14.59	USE			
MR	1	3	1-27243	19	03/10/77	2HCB	52 614 2 1	3		PIP	10S	-1.5	14.59	USE			
MR	1	3	1-27243	1	03/10/77	2HCB	253 61416 1	3		PIP	10S	-9.1	14.59	USE	5.7	14.59	83.

MR	2	1	1-CP-29	2	07/31/75	CRU	601954-5	24	SS	PIP	40S	79.9	195.45	PB			
MR	2	1	1-16520	11	01/21/76	2HCB	2 611 3 3	24		PIP	STD	-11.2	195.45	USE			
MR	2	1	1-17187	16	02/13/76	2HCB	2 611 3 2	24		PIP	STD	-8.9	195.45	USE			
MR	2	1	1-22290	24	09/12/76	2HCB	1 611 5 8	24		PIP	STD	-9.7	195.45	USE			
MR	2	1	1-25759	36	12/30/76	2HCB	2 611 3 4	24		PIP	STD	-14.0	195.45	USE			
MR	2	1	1-25759	33	12/30/76	2HCB	2 611 3 1	24		PIP	STD	-7.3	195.45	USE			
MR	2	1	1-29972	5	08/17/77	2HCB	1 611 5 8	24		PIP	STD	-9.8	195.45	USE			
MR	2	1	1-32751	13	01/20/78	2HCB	1 611 5 9	24		PIP	STD	-10.2	195.45	USE	8.8	195.45	1720.

MR	2	2	1-22704	4	09/25/76	GUY	1263000	18	SS	PIP	STD	25.0	157.24	PB			
MR	2	2	1-22704	1	09/25/76	GUY	I253270	18	SS	PIP	10	342.2	157.24	PB			
MR	2	2	1-20300	3	06/14/76	2HCB	2 613 510	18		PIP	STD	-27.5	157.24	USE			
MR	2	2	1-20300	5	06/14/76	2HCB	1 613 612	18		PIP	STD	-12.0	157.24	USE			
MR	2	2	1-22910	7	10/13/76	2HCB	2 611 3 6	18		PIP	STD	-2.0	157.24	USE			
MR	2	2	1-22910	6	10/13/76	2HCB	1 613 610	18		PIP	STD	-27.5	157.24	USE			
MR	2	2	1-25239	10	11/20/76	2HCB	2 613 510	18		PIP	STD	-16.4	157.24	USE			
MR	2	2	1-25239	12	11/20/76	2HCB	2 613 512	18		PIP	STD	-14.5	157.24	USE			
MR	2	2	1-25239	15	11/20/76	2HCB	2 613 513	18		PIP	STD	-23.1	157.24	USE			
MR	2	2	1-25333	12	12/05/76	2HCB	7 611 3 1	18		PIP	STD	-8.2	157.24	USE			
MR	2	2	1-25759	45	12/30/76	2HCB	8 611 5 1	18		PIP	40S	-9.2	157.24	USE			
MR	2	2	1-25759	42	12/30/76	2HCB	1 611 5 1	18		PIP	40S	-9.4	157.24	USE			
MR	2	2	1-25759	39	12/30/76	2HCB	2 611 3 5	18		PIP	STD	-9.2	157.24	USE			
MR	2	2	1-25801	27	12/31/76	2HCB	1 611 5 5	18		PIP	40S	-17.6	157.24	USE			
MR	2	2	1-25801	24	12/31/76	2HCB	1 611 5 2	18		PIP	40S	-5.5	157.24	USE			
MR	2	2	1-25801	18	12/31/76	2HCB	2 611 3 8	18		PIP	STD	-19.2	157.24	USE			
MR	2	2	1-27605	49	03/30/77	2HCB	1 613 612	18		PIP	STD	-12.8	157.24	USE			
MR	2	2	1-29017	9	06/26/77	2HCB	1 611 5 3	18		PIP	40S	-1.8	157.24	USE			
MR	2	2	1-29017	1	06/26/77	2HCB	2 613 511	18		PIP	STD	-11.3	157.24	USE			
MR	2	2	1-29017	10	06/26/77	2HCB	1 611 5 4	18		PIP	40S	-3.9	157.24	USE			
MR	2	2	1-29023	35	06/26/77	2HCB	1 613 611	18		PIP	STD	-1.0	157.24	USE			
MR	2	2	1-29654	1	07/28/77	2HCB	1 613 611	18		PIP	STD	-26.2	157.24	USE			
MR	2	2	1-35040	8	06/20/78	2HCB	2 611 3 7	18		PIP	STD	-11.3	157.24	USE			
MR	2	2	1-35040	13	06/20/78	2HCB	1 611 5 6	18		PIP	40S	-14.1	157.24	USE			
MR	2	2	1-35080	10	06/22/78	2HCB	1 673 613	18		PIP	STD	-25.9	157.24	USE			
MR	2	2	1-41124	11	5/24/79	OHCD974	661 1 3	18		PIP	STD	-20.0	157.24	USE			
MR	2	2	1-32931	33	02/08/79	2HCB	1 613 8 5	18		PIP	STD	-6.2	157.24	USE	31.4	157.24	4937.

MR	2	3	1-06692	1	10/26/74	CAP	84675	12	SS	PIP	10	55.6	227.05	PB			
MR	2	3	1-15062	5	11/19/75	2HCB	43 613 6 1	12		PIP	STD	-8.2	227.05	USE			
MR	2	3	1-16520	1	01/21/76	2HCB	6 613 3 3	12		PIP	STD	-1.2	227.05	USE			
MR	2	3	1-22290	6	09/12/76	2HCB	5 613 4 2	12		PIP	STD	-7.9	227.05	USE			
MR	2	3	1-22290	1	09/12/76	2HCB	6 613 3 2	12		PIP	STD	-7.8	227.05	USE			
MR	2	3	1-25333	1	12/05/76	2HCB	5 613 4 3	12		PIP	STD	-1.3	227.05	USE			
MR	2	3	1-27972	29	04/23/77	1HCB	112 614 6 1	12		PIP	STD	-6.2	227.05	USE			
MR	2	3	1-30859	30	09/30/77	1HCB	5 612 4 1	12		PIP	STD	-7.3	227.05	USE			
MR	2	3	1-31043	10	10/13/77	2HCB	6 613 3 1	12		PIP	STD	-8.5	227.05	USE			
MR	2	3	1-31872	5	12/07/77	1HCB	112 614 6 2	12		PIP	STD	-2.7	227.05	USE			

	<ITT PART>			-----ID----->				<PART DESCRIPTION>				<---TRANSACTION--->			<-----INVENTORY----->		
	INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	\$	TOT \$	
MR	3	2	1-16764	1	01/24/76	CAP	23165	4	SS	PIP	160	380.2	92.95	PB			
MR	3	2	1-25082	5	11/20/76	CAP	23165B	4	SS	PIP	160	-355.8	92.95	PB			
MR	3	2	1-25703	22	12/27/76	CAP	35083A	4	SS	PIP	160	-324.4	92.95	PB			
MR	3	2	1-25713	10	12/29/76	CAP	36202	4	SS	PIP	160	50.2	92.95	PB			
MR	3	2	1-25713	9	12/29/76	CAP	35083	4	SS	PIP	160	324.4	92.95	PB			
MR	3	2	1-26189	16	12/31/76	CAP	43295	4	SS	PIP	160	328.0	92.95	PB			
MR	3	2	1-20249	1	06/12/76	2CCB	13 604 5 5	4		PIP	160	-.5	92.95	USE			
MR	3	2	1-21545	20	08/07/76	2CCB	79 604 8 2	4		PIP	160	-13.1	92.95	USE			
MR	3	2	1-26446	1	01/29/77	2CCB	80 604 8 2	4		PIP	160	-1.0	92.95	USE			
MR	3	2	1-26446	2	01/29/77	2CCB	4 604 6 1	4		PIP	160	-.8	92.95	USE			
MR	3	2	1-26447	4	01/29/77	1CCB	4 603 6 1	4		PIP	160	-1.0	92.95	USE			
MR	3	2	1-26501	1	02/01/77	1CCB	13 603 5 5	4		PIP	160	-1.4	92.95	USE			
MR	3	2	1-26985	8	02/26/77	1CCB	4 603 9 1	4		PIP	160	-4.5	92.95	USE			
MR	3	2	1-26985	5	02/26/77	1CCB	6 603 8 4	4		PIP	160	-6.3	92.95	USE			
MR	3	2	1-26985	1	02/26/77	1CCB	6 603 8 3	4		PIP	160	-31.6	92.95	USE			
MR	3	2	1-26985	11	02/26/77	1CCB	79 603 9 2	4		PIP	160	-23.2	92.95	USE			
MR	3	2	1-26953	1	02/26/77	2CCB	80 604 8 1	4		PIP	160	-8.5	92.95	USE			
MR	3	2	1-26953	4	02/26/77	2CCB	1 604 6 2	4		PIP	160	-7.2	92.95	USE			
MR	3	2	1-27243	5	03/10/77	2CCB	13 604 5 6	4		PIP	160	-3.6	92.95	USE			
MR	3	2	1-27243	14	03/10/77	2CCB	1 604 6 5	4		PIP	160	-5.8	92.95	USE			
MR	3	2	1-27614	11	03/30/77	1CCB	6 603 9 1	4		PIP	160	-25.2	92.95	USE			
MR	3	2	1-27605	27	03/30/77	2CCB	4 604 6 3	4		PIP	160	-4.5	92.95	USE			
MR	3	2	1-27605	19	03/30/77	2CCB	80 604 8 3	4		PIP	160	-15.2	92.95	USE			
MR	3	2	1-27605	22	03/30/77	2CCB	1 604 6 3	4		PIP	160	-7.3	92.95	USE			
MR	3	2	1-27605	8	03/30/77	2CCB	9 604 5 1	4		PIP	160	-11.3	92.95	USE			
MR	3	2	1-27605	14	03/30/77	2CCB	6 604 8 3	4		PIP	160	-25.5	92.95	USE			
MR	3	2	1-27614	8	03/30/77	1CCB	79 603 8 2	4		PIP	160	-14.7	92.95	USE			
MR	3	2	1-27668	9	03/31/77	1CCB	4 603 6 2	4		PIP	160	-21.3	92.95	USE			
MR	3	2	1-27774	11	03/31/77	1CCB	6 603 8 2	4		PIP	160	-8.8	92.95	USE			
MR	3	2	1-28224	1	04/30/77	2CCB	34 604 5 1	4		PIP	160	-10.4	92.95	USE			
MR	3	2	1-28224	11	04/30/77	2CCB	6 604 8 2	4		PIP	160	-12.2	92.95	USE			
MR	3	2	1-28359	7	05/16/77	2CCB	4 604 6 2	4		PIP	160	-11.1	92.95	USE			
MR	3	2	1-28359	3	05/16/77	2CCB	6 604 8 4	4		PIP	160	-7.6	92.95	USE			
MR	3	2	1-28431	1	05/26/77	1CCB	1 603 9 1	4		PIP	160	-9.2	92.95	USE			
MR	3	2	1-28431	7	05/26/77	1CCB	79 603 9 1	4		PIP	160	-21.6	92.95	USE			
MR	3	2	1-28431	4	05/26/77	1CCB	9 603 9 5	4		PIP	160	-6.8	92.95	USE			
MR	3	2	1-28654	5	05/28/77	1CCB	13 603 5 6	4		PIP	160	-4.2	92.95	USE			
MR	3	2	1-29928	4	08/11/77	2CCB	1 604 6 4	4		PIP	160	-9.7	92.95	USE			
MR	3	2	1-30859	9	09/30/77	1CCB	79 603 8 1	4		PIP	160	-1.0	92.95	USE			
MR	3	2	1-31871	1	12/07/77	2CCB	13 604 5 4	4		PIP	160	-6.1	92.95	USE			
MR	3	2	1-34759	1	05/26/78	2CCB	13 604 5 1	4		PIP	160	-2.2	92.95	USE			
MR	3	2	1-34757	2	05/26/78	1CCB	9 603 9 4	4		PIP	160	-11.4	92.95	USE	46.3	92.95	4307.
MR	4	1	1-06692	11	10/26/74	CAP	81057	25	SS	PIP	160	17.0	45.50	PB			
MR	4	1	1-29655	20	07/28/77	2CCB	8 604 7 5	2 5		PIP	160	-21.5	45.50	USE	-4.5	45.50	-206.
MR	5	1	1-10396	1	04/22/75	CRV	C0200371	6	SS	PIP	405	336.8	37.58	PB			
MR	5	1	1-CP-27	9	06/30/75	CRU	C1204717	6	SS	PIP	405	462.0	37.58	PB			
MR	5	1	1-15211	1	11/22/75	CRU	C09-0296	6	SS	PIP	405	168.0	37.58	PB			
MR	5	1	1-17187	22	02/13/76	2FCB	35 611 6 7	6		PIP	405	-6.2	37.58	USE			
MR	5	1	1-17716	14	03/05/76	2FCB	36 611 4 1	6		PIP	405	-18.2	37.58	USE			
MR	5	1	1-17716	27	03/05/76	2FCB	21 611 6 1	6		PIP	405	-14.9	37.58	USE			
MR	5	1	1-17187	24	03/13/76	2FCB	35 611 6 8	6		PIP	405	-5.0	37.58	USE			

<ITT PART>		-----ID----->				<PART DESCRIPTION>				<---TRANSACTION--->			<-----INVENTORY----->		
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	\$	TOT \$
MR	7	1 1-06692	24 10/26/74	GUY	14101	6	SS PIP 10	133.2		68.32	PB				
MR	7	1 1-12049	25 07/09/75	GUY	1-06691	6	SS PIP 10S	-32.0		68.32	PB				
MR	7	1 1-27629	1 03/31/77	2HCD	16 604 6 1	6	PIP 10S	-22.4		68.32	USE				
MR	7	1 1-26006	1 04/27/77	2HCB	17 604 5 2	6	PIP 10S	-.5		68.32	USE				
MR	7	1 1-28209	18 04/30/77	1HCB	16 603 6 1	6	PIP 10S	-28.9		68.32	USE				
MR	7	1 1-29654	11 07/28/77	2HCB	51 617 4 1	6	PIP 10S	-1.0		68.32	USE				
MR	7	1 1-31305	7 10/29/77	2HCC	154 61710 2	6	PIP 10S	-14.8		68.32	USE				
MR	7	1 1-32952	19 02/09/78	OHCD	703 649 4 1	6	PIP 10S	-25.8		68.32	USE				
MR	7	1 1-34357	4 04/28/78	OHCD	703 649 4 6	6	PIP 10S	-3.3		68.32	USE				
MR	7	1 1-34357	8 04/28/78	OHCD	708 649 4 3	6	PIP 10S	-.7		68.32	USE	3.8	68.32		260.
MR	8	1 1-06692	21 10/26/74	GUY	14101	4	SS PIP 40	72.8		29.43	PB				
MR	8	1 1-27746	3 03/31/77	2HCB	48 604 5 3	4	PIP 40S	-2.0		29.43	USE				
MR	8	1 1-27774	14 03/31/77	1HCB	48 603 5 1	4	PIP 40S	-22.2		29.43	USE				
MR	8	1 1-28655	1 05/28/77	2HCB	48 604 5 2	4	PIP 40S	-12.8		29.43	USE				
MR	8	1 1-30041	9 08/24/77	2HCB	42 60417 5	4	PIP 40S	-9.6		29.43	USE				
MR	8	1 1-36759	2 09/12/78	2HCB	50 614 3 1	4	PIP STD	-4.8		29.43	USE	21.4	29.43		630.
MR	9	1 1-06692	29 10/26/74	CAP	82783	3	SS PIP 10	230.5		12.00	PB				
MR	9	1 1-12049	11 07/09/75	CAP	1-06692	3	SS PIP 10S	-202.0		12.00	PB				
MR	9	1 1-21739	14 08/18/76	2HCC	140 617 1 6	3	PIP 10S	-5.2		12.00	USE				
MR	9	1 1-22009	13 08/21/76	2HCC	140 61712 5	3	PIP 10S	-19.6		12.00	USE				
MR	9	1 1-22009	9 08/21/76	2HCC	139 61712 2	3	PIP 10S	-1.5		12.00	USE				
MR	9	1 1-23201	22 10/18/76	2HCC	139 61712 4	3	PIP 10S	-24.3		12.00	USE				
MR	9	1 1-26953	27 02/25/77	2HCC	139 61712 5	3	PIP 10S	-4.8		12.00	USE	-26.9	12.00		-323.
MR	9	2 1-06692	20 10/26/74	GUY	14101	25	SS PIP 10	541.8		12.93	PB				
MR	9	2 1-09042	12 02/22/75	GUY	16661	25	SS PIP 10	632.4		13.45	PB				
MR	9	2 1-08054	1 01/27/75	2HCC	37 611 6 1	25	PIP 10S	-6.1		12.93	USE				
MR	9	2 1-22910	5 10/13/76	2HCC	35 60415 3	25	PIP 10S	-38.0		12.93	USE				
MR	9	2 1-23201	58 10/18/76	2HCC	47 60413 6	25	PIP 10S	-24.8		12.93	USE				
MR	9	2 1-23201	62 10/18/76	2HCC	43 60414 6	25	PIP 10S	-12.4		12.93	USE				
MR	9	2 1-23201	66 10/18/76	2HCC	43 60412 1	25	PIP 10S	-12.8		12.93	USE				
MR	9	2 1-23201	35 10/18/76	2HCC	84 60418 2	25	PIP 10S	-13.4		12.93	USE				
MR	9	2 1-23201	55 10/18/76	2HCC	47 60413 4	25	PIP 10S	-4.6		12.93	USE				
MR	9	2 1-23201	41 10/18/76	2HCC	56 60411 1	25	PIP 10S	-4.0		12.93	USE				
MR	9	2 1-23201	68 10/18/76	2HCC	43 60412 2	25	PIP 10S	-18.4		12.93	USE				
MR	9	2 1-23201	39 10/18/76	2HCC	47 60411 7	25	PIP 10S	-15.2		12.93	USE				
MR	9	2 1-23201	60 10/18/76	2HCC	47 60413 9	25	PIP 10S	-13.1		12.93	USE				
MR	9	2 1-23201	33 10/18/76	2HCC	87 60418 1	25	PIP 10S	-18.0		12.93	USE				
MR	9	2 1-23201	64 10/18/76	2HCC	65 6041210	25	PIP 10S	-13.6		12.93	USE				
MR	9	2 1-23201	50 10/18/76	2HCC	65 60416 3	25	PIP 10S	-21.1		12.93	USE				
MR	9	2 1-23201	28 10/18/76	2HCC	55 60412 2	25	PIP 10S	-5.7		12.93	USE				
MR	9	2 1-23201	53 10/18/76	2HCC	65 60416 4	25	PIP 10S	-14.8		12.93	USE				
MR	9	2 1-23201	26 10/18/76	2HCC	53 60412 1	25	PIP 10S	-8.9		12.93	USE				
MR	9	2 1-23201	30 10/18/76	2HCC	79 60418 3	25	PIP 10S	-11.0		12.93	USE				
MR	9	2 1-23201	24 10/18/76	2HCC	43 60412 3	25	PIP 10S	-18.4		12.93	USE				
MR	9	2 1-23201	37 10/18/76	2HCC	47 60411 1	25	PIP 10S	-11.8		12.93	USE				
MR	9	2 1-23256	37 10/23/76	2HCC	84 60418 3	25	PIP 10S	-12.5		12.93	USE				
MR	9	2 1-23256	27 10/23/76	2HCC	65 60412 6	25	PIP 10S	-6.6		12.93	USE				
MR	9	2 1-23256	7 10/23/76	2HCC	35 60415 4	25	PIP 10S	-16.8		12.93	USE				
MR	9	2 1-23256	19 10/23/76	2HCC	41 60414 2	25	PIP 10S	-1.1		12.93	USE				

MR	9	2	1-23256	23	10/23/76	2HCC	65	60412	5	25	PIP	10S	-2.6	12.93	USE	
MR	9	2	1-23256	30	10/23/76	2HCC	79	60418	2	25	PIP	10S	-15.8	12.93	USE	
MR	9	2	1-23256	9	10/23/76	2HCC	47	60413	5	25	PIP	10S	-6.4	12.93	USE	
MR	9	2	1-23256	35	10/23/76	2HCC	79	60418	6	25	PIP	10S	-22.2	12.93	USE	
MR	9	2	1-23256	3	10/23/76	2HCC	65	60416	1	25	PIP	10S	-42.1	12.93	USE	
MR	9	2	1-23256	33	10/23/76	2HCC	79	60418	5	25	PIP	10S	-37.3	12.93	USE	
MR	9	2	1-23256	13	10/23/76	2HCC	47	60413	8	25	PIP	10S	-38.0	12.93	USE	
MR	9	2	1-23256	15	10/23/76	2HCC	35	60414	3	25	PIP	10S	-1.1	12.93	USE	
MR	9	2	1-23256	5	10/23/76	2HCC	65	60416	5	25	PIP	10S	-6.8	12.93	USE	
MR	9	2	1-23256	39	10/23/76	2HCC	84	60418	4	25	PIP	10S	-9.9	12.93	USE	
MR	9	2	1-25071	22	11/20/76	2HCC	47	60411	8	25	PIP	10S	-15.6	12.93	USE	
MR	9	2	1-25071	17	11/20/76	2HCC	47	60411	6	25	PIP	10S	-6.3	12.93	USE	
MR	9	2	1-25239	5	11/20/76	2HCC	84	60418	6	25	PIP	10S	-1.0	12.93	USE	
MR	9	2	1-25239	3	11/20/76	2HCC	35	60415	5	25	PIP	10S	-23.2	13.15	USE	
MR	9	2	1-25071	25	11/20/76	2HCC	50	60411	1	25	PIP	10S	-17.9	13.45	USE	
MR	9	2	1-25071	9	11/20/76	2HCC	37	60415	1	25	PIP	10S	-6.1	13.45	USE	
MR	9	2	1-25071	12	11/20/76	2HCC	43	60414	5	25	PIP	10S	-38.0	13.45	USE	
MR	9	2	1-25071	14	11/20/76	2HCC	47	60411	4	25	PIP	10S	-16.6	13.45	USE	
MR	9	2	1-25759	21	12/30/76	2HCC	35	60415	7	25	PIP	10S	-7.3	13.45	USE	
MR	9	2	1-26075	5	12/31/76	2HCC	76	60417	9	25	PIP	10S	-37.7	13.45	USE	
MR	9	2	1-26075	7	12/31/76	2HCC	76	60417	10	25	PIP	10S	-16.5	13.45	USE	
MR	9	2	1-25801	12	12/31/76	2HCC	43	60414	4	25	PIP	10S	-7.2	13.45	USE	
MR	9	2	1-26075	1	12/31/76	2HCC	65	60412	9	25	PIP	10S	-19.5	13.45	USE	
MR	9	2	1-25801	6	12/31/76	2HCC	47	60413	7	25	PIP	10S	-7.3	13.45	USE	
MR	9	2	1-25801	9	12/31/76	2HCC	43	60414	3	25	PIP	1C	-20.4	13.45	USE	
MR	9	2	1-26446	7	01/29/77	2HCC	76	60417	7	25	PIP	10S	-20.6	13.45	USE	
MR	9	2	1-26446	3	01/29/77	2HCC	72	60416	2	2 5	PIP	10S	-1.8	13.45	USE	
MR	9	2	1-26441	4	01/29/77	2HCC	83	60418	1	25	PIP	10S	-1.4	13.45	USE	
MR	9	2	1-26441	9	01/29/77	2HCC	76	60417	6	25	PIP	10S	-14.6	13.45	USE	
MR	9	2	1-26446	9	01/29/77	2HCC	76	60417	8	25	PIP	10S	-21.4	13.45	USE	
MR	9	2	1-26659	11	02/10/77	2HCC	47	60411	3	25	PIP	10S	-10.6	13.45	USE	
MR	9	2	1-26659	1	02/10/77	2HCC	65	60416	2	25	PIP	10S	-16.9	13.45	USE	
MR	3	2	1-26659	5	02/10/77	2HCC	35	60415	6	25	PIP	10S	-10.5	13.45	USE	
MR	9	2	1-26659	8	02/10/77	2HCC	47	60411	2	25	PIP	10S	-18.3	13.45	USE	
MR	9	2	1-26953	20	02/26/77	2HCC	76	60417	5	25	PIP	10S	-5.8	13.45	USE	
MR	9	2	1-27352	1	03/17/77	2HCC	65	60412	2	25	PIP	10S	-2.4	13.45	USE	
MR	9	2	1-27605	63	03/30/77	2HCC	151	611	3	1	25	PIP	40S	-6.6	13.45	USE
MR	9	2	1-27605	45	03/30/77	2HCC	65	60412	1	25	PIP	10S	-8.5	13.45	USE	
MR	9	2	1-27629	11	03/31/77	2HCC	65	60416	7	25	PIP	10S	-6.5	13.45	USE	
MR	9	2	1-27629	6	03/31/77	2HCC	65	60416	6	25	PIP	10S	-7.7	13.45	USE	
MR	9	2	1-27629	3	03/31/77	2HCC	72	60416	1	25	PIP	10S	-6.5	13.45	USE	
MR	9	2	1-27629	18	03/31/77	2HCC	35	60414	2	25	PIP	10S	-6.5	13.45	USE	
MR	9	2	1-27629	27	03/31/77	2HCC	76	60417	11	25	PIP	10S	-12.0	13.45	USE	
MR	9	2	1-26006	26	04/27/77	2HCC	43	60412	2	25	PIP	10S	-9.5	13.45	USE	
MR	9	2	1-26006	3	04/27/77	2HCC	11	60414	1	25	PIP	10S	-7.6	13.45	USE	
MR	9	2	1-28209	33	04/30/77	1HCC	73	60317	2	25	PIP	10S	-6.0	13.45	USE	
MR	9	2	1-28209	36	04/30/77	1HCC	76	60317	1	25	PIP	10S	-7.5	13.45	USE	
MR	9	2	1-28209	39	04/30/77	1HCC	76	60317	2	25	PIP	10S	-.6	13.45	USE	
MR	9	2	1-28231	1	04/30/77	2HCC	53	60412	4	25	PIP	10S	-2.3	13.45	USE	
MR	9	2	1-28231	9	04/30/77	2HCC	76	60417	3	25	PIP	10S	-.6	13.45	USE	
MR	9	2	1-28231	8	04/30/77	2HCC	73	60417	3	25	PIP	10S	-.6	13.45	USE	
MR	9	2	1-28209	30	04/30/77	1HCC	73	60317	1	25	PIP	10S	-18.9	13.45	USE	
MR	9	2	1-28655	15	05/28/77	2HCC	73	60417	1	25	PIP	10S	-.6	13.45	USE	
MR	9	2	1-28570	23	05/28/77	2HCC	76	60417	2	25	PIP	10S	-7.2	13.45	USE	
MR	9	2	1-28654	11	05/28/77	1HCC	47	60313	2	2 5	PIP	10S	-5.5	13.45	USE	
MR	9	2	1-28570	7	05/28/77	2HCC	65	60416	8	25	PIP	10S	-1.8	13.45	USE	
MR	9	2	1-28655	18	05/28/77	2HBC	76	60417	1	25	PIP	10S	-1.8	13.45	USE	
MR	9	2	1-28570	15	05/28/77	2HCC	65	60412	4	25	PIP	10S	-2.4	13.45	USE	
MR	9	2	1-28570	17	05/28/77	2HCC	43	60412	4	25	PIP	10S	-10.6	13.45	USE	
MR	9	2	1-28655	5	05/28/77	2HCC	81	60418	1	25	PIP	10S	-.6	13.45	USE	

MR	9	2	1-28655	10	05/28/77	2HCC	79	60418	1	25	PIP	10S	-.6	13.45	USE	
MR	9	2	1-28654	8	05/28/77	1HCC	46	60313	1	25	PIP	10S	-5.1	13.45	USE	
MR	9	2	1-28668	1	05/28/77	1HCC	47	60313	1	25	PIP	10S	-5.2	13.45	USE	
MR	9	2	1-28805	8	06/13/77	1HCC	41	60314	1	25	PIP	10S	-2.0	13.45	USE	
MR	9	2	1-28805	5	06/13/77	1HCC	35	60314	2	25	PIP	10S	-2.0	13.45	USE	
MR	9	2	1-29018	19	06/26/77	1HCC	41	60314	2	25	PIP	10S	-6.3	13.45	USE	
MR	9	2	1-29023	26	06/26/77	2HCC	41	60414	2	25	PIP	10S	-6.3	13.45	USE	
MR	9	2	1-29018	15	06/26/77	1HCC	35	60314	3	25	PIP	10S	-5.9	13.45	USE	
MR	9	2	1-29348	7	07/14/77	1HCC	37	60315	1	25	PIP	10S	-.8	13.45	USE	
MR	9	2	1-29928	9	08/11/77	2HCC	73	60417	2	25	PIP	10S	-6.6	13.45	USE	
MR	9	2	1-29967	8	08/17/77	2HCC	55	60412	1	25	PIP	10S	-.6	13.45	USE	
MR	9	2	1-29967	4	08/17/77	2HCC	65	60412	3	25	PIP	10S	-5.8	13.45	USE	
MR	9	2	1-30186	7	08/27/77	1HCC	78	60312	1	25	PIP	10S	-3.8	13.45	USE	
MR	9	2	1-30186	30	08/27/77	1HCC	47	60311	5	25	PIP	10S	-6.5	13.45	USE	
MR	9	2	1-30758	1	09/29/77	1HCC	87	603	7	1	25	PIP	10S	-7.8	13.45	USE
MR	9	2	1-30758	8	09/29/77	1HCC	65	60312	7	25	PIP	10S	-5.7	13.45	USE	
MR	9	2	1-30859	16	09/30/77	1HCC	46	60313	2	25	PIP	10S	-5.6	13.45	USE	
MR	9	2	1-31205	5	10/27/77	2HCC	56	60411	2	25	PIP	10S	-15.1	13.45	USE	
MR	9	2	1-31418	27	10/29/77	2HCC	37	611	6	1	25	PIP	10S	-.5	13.45	USE
MR	9	2	1-31418	1	10/29/77	2HCC	87	604	5	1	25	PIP	10S	-12.8	13.45	USE
MR	9	2	1-31418	13	10/29/77	2HCC	79	60417	1	25	PIP	10S	-11.8	13.45	USE	
MR	9	2	1-31385	13	10/29/77	1HCC	65	60312	5	25	PIP	10S	-11.3	13.45	USE	
MR	9	2	1-31385	40	10/29/77	1HCC	77	60317	1	25	PIP	10S	-13.2	13.45	USE	
MR	9	2	1-31418	9	10/29/77	2HCC	47	60411	5	25	PIP	10S	-.6	13.45	USE	
MR	9	2	1-32420	2	12/30/77	1HCC	86	603	7	1	25	PIP	10S	-8.2	13.45	USE
MR	9	2	1-33424	9	03/13/78	2HCC	76	60417	4	25	PIP	10S	-6.6	13.45	USE	
MR	9	2	1-34677	2	05/26/78	1HCC	84	60318	1	25	PIP	10S	-4.2	13.45	USE	
MR	9	2	1-40739	8	4/20/79	2HCC	77	60417	1	25	PIP	10S	-2.6	13.45	USE	

2.1 13.45 28.

<ITT PART>		-----ID-----				<PART DESCRIPTION>				<----TRANSACTION----->				<-----INVENTORY----->				
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	\$	TOT	\$		
MR	10	2	1-06692	31	10/26/74	CAP	84357	12	SS	PIP	STD	111.8		227.05	PB			
MR	10	2	1-07613	5	12/27/74	OHCC	12 614 7 2	12		PIP	STD	-36.5		227.05	USE			
MR	10	2	1-07613	1	12/27/74	OHCC	12 614 7 1	12		PIP	STD	-8.1		227.05	USE			
MR	10	2	1-16520	8	01/21/76	OHCC	12 614 7 3	12		PIP	STD	-1.8		227.05	USE			
MR	10	2	1-20827	18	07/10/76	OHCC	153 506 1 2	12		PIP	STD	-10.6		227.05	USE			
MR	10	2	1-20828	5	07/10/76	OHCC	153 506 2 1	12		PIP	STD	-28.9		227.05	USE			
MR	10	2	1-27605	58	03/30/77	OHCC	3 614 8 1	12		PIP	STD	-6.2		227.05	USE			
MR	10	2	1-27746	22	03/31/77	2HCC	156 614 10 1	12		PIP	STD	-4.6		227.05	USE			
MR	10	2	1-32931	10	02/08/79	2HCC	120 614 3 1	12		PIP	STD	-2.6		227.05	USE	12.5	227.05	2838.
MR	11	1	1-06692	16	10/26/74	GUY	14101	8	SS	PIP	40	255.3		109.25	PB			
MR	11	1	1-08068	1	01/20/75	2GCB	15 613 4 9	8		PIP	40S	-1.0		109.25	USE			
MR	11	1	1-16520	6	01/21/76	2GCB	16 613 3 2	8		PIP	40S	-9.8		109.25	USE			
MR	11	1	1-17187	12	02/13/76	2GCB	15 613 4 3	8		PIP	40S	-8.8		109.25	USE			
MR	11	1	1-17187	10	02/13/76	2GCB	15 613 4 2	8		PIP	40S	-8.8		109.25	USE			
MR	11	1	1-17187	5	02/13/76	2GCB	16 613 3 6	8		PIP	40S	-1.2		109.25	USE			
MR	11	1	1-17187	1	02/13/76	2GCB	16 613 3 3	8		PIP	40S	-9.2		109.25	USE			
MR	11	1	1-17188	8	02/13/76	2GCB	16 613 3 9	8		PIP	40S	-8.0		109.25	USE			
MR	11	1	1-17716	6	03/05/76	2GCB	15 613 4 8	8		PIP	40S	-6.7		109.25	USE			
MR	11	1	1-17716	4	03/05/76	2GCB	16 613 3 8	8		PIP	40S	-10.6		109.25	USE			
MR	11	1	1-19924	3	06/04/76	1GCB	15 612 4 7	8		PIP	40S	-38.2		109.25	USE			
MR	11	1	1-19947	6	06/04/76	2GCB	16 613 3 7	8		PIP	40S	-21.1		109.25	USE			
MR	11	1	1-20300	15	06/14/76	2GCB	16 613 3 1	8		PIP	40	-11.8		109.25	USE			
MR	11	1	1-20662	7	06/26/76	2GCB	16 613 3 5	8		PIP	40S	-9.3		109.25	USE			
MR	11	1	1-20827	4	07/10/76	2GCB	15 613 4 5	8		PIP	40S	-8.8		109.25	USE			
MR	11	1	1-22863	14	10/11/76	2GCB	15 613 2 4	8		PIP	40S	-17.3		109.25	USE			
MR	11	1	1-25239	18	11/20/76	2GCB	15 613 4 7	8		PIP	40S	-41.2		109.25	USE			
MR	11	1	1-25759	24	12/30/76	2GCB	15 613 4 6	8		PIP	40S	-22.9		109.25	USE			
MR	11	1	1-25759	26	12/30/76	2GCB	15 613 2 1	8		PIP	40S	-2.4		109.25	USE	18.2	109.25	1988.
MR	11	2	1-06692	17	10/26/74	GUY	14101	6	SS	PIP	40	27.0		50.49	PB			
MR	11	2	1-09337	13	03/06/75	2GCB	15 613 4 1	6		PIP	40S	-8.2		50.49	USE			
MR	11	2	1-09337	9	03/06/75	2GCB	16 613 3 4	6		PIP	40S	-8.3		50.49	USE			
MR	11	2	1-17188	7	02/13/76	2GCB	16 613 3 9	6		PIP	40S	-1.0		50.49	USE			
MR	11	2	1-17187	7	02/13/76	2GCB	17 613 3 2	6		PIP	40S	-4.0		50.49	USE			
MR	11	2	1-17716	9	03/05/76	2GCB	18 613 4 2	6		PIP	40S	-4.2		50.49	USE			
MR	11	2	1-26953	23	02/26/77	2GCB	17 613 3 3	6		PIP	40S	-6.0		50.49	USE			
MR	11	2	1-26006	9	04/27/77	2GCB	17 613 3 1	6		PIP	40S	-2.1		50.49	USE	-6.8	50.49	-343.
MR	11	3	1-06692	18	10/26/74	GUY	14101	3	SS	PIP	40	22.6		24.53	PB	22.6	24.53	554.
MR	11	4	1-06692	19	10/26/74	GUY	14101	25	SS	PIP	40	20.4		20.40	PB			
MR	11	4	1-17188	12	02/13/76	2GCB	24 611 3 2	25		PIP	40S	-5.3		20.40	USE			
MR	11	4	1-21545	9	08/07/76	2FCC	1 611 4 1	25		PIP	40S	-11.1		20.40	USE	4.0	20.40	82.

<ITT PART>		-----ID-----				<PART DESCRIPTION>				<---TRANSACTION--->				<-----INVENTORY----->		
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$		
MR	15	1 1-07084	1 11/23/74	GUY	15159	4	SS PIP 10S	27.5		20.52	PB					
MR	15	1 1-09337	19 03/06/75	2HCB	18 611 3 2	4	PIP 10S	-7.4		20.52	USE					
MR	15	1 1-09337	17 03/06/75	2HCB	18 611 3 1	4	PIP 10S	-7.3		20.52	USE					
MR	15	1 1-19947	12 06/04/76	2HCB	18 611 3 4	4	PIP 10S	-2.8		20.52	USE					
MR	15	1 1-20827	8 07/10/76	2HCB	18 611 3 3	4	PIP 10S	-1.8		20.52	USE					
MR	15	1 1-36475	5 08/30/78	OHCD862	6071111	4	PIP 10S	-2.0		20.52	USE	6.2	20.52	127.		
MR	16	1 1-17546	16 02/21/76	CAP	23168	12	SS PIP 140	64.9		971.27	PB					
MR	16	1 1-31418	28 10/29/77	2CCA	18 611 2 7	12	PIP 140	-2.7		971.27	USE					
MR	16	1 1-33981	5 04/13/78	2CCA	18 611 2 1	12	PIP 140	-21.6		971.27	USE					
MR	16	1 1-35646	1 07/25/78	2GCB	26 611 2 1	12	PIP 140	-1.5		971.27	USE					
MR	16	1 1-36467	1 08/30/78	2CCA	18 611 2 5	12	PIP 140	-22.7		971.27	USE	16.4	971.27	15929.		
MR	16	2 1-18900	8 04/24/76	CAP	39155	10	SS PIP 140	52.3		700.00	PB					
MR	16	2 1-33671	17 03/29/78	2CCA	17 602 1 1	10	PIP 140	-7.4		700.00	USE					
MR	16	2 1-34690	13 05/26/78	2CCA	17 602 1 2	10	PIP 140	-27.2		700.00	USE					
MR	16	2 1-32931	19 02/08/79	2CCA	17 602 1 3	10	PIP 140	-9.8		700.00	USE	7.9	700.00	5530.		
MR	17	1 1-07084	26 11/23/74		85322	12	SS PIP STD	8.0		361.14	PB					
MR	17	1 1-08068	4 01/20/75	2GCB	26 611 7 1	12	PIP 40S	-1.0		361.14	USE					
MR	17	1 1-28224	26 04/30/77	2GCB	26 611 7 2	12	PIP 40S	-4.3		361.14	USE					
MR	17	1 1-35646	4 07/25/78	2GCB	26 611 2 1	12	PIP 40S	-2.5		361.14	USE	.2	361.14	72.		
MR	18	1 1-18899	1 04/24/76	TAY	01106866	26	CS PIP 935	388.7		261.20	PB					
MR	18	1 1-32816	1 01/27/78	2ELB	9 632 1 3	26	PIP 935	-20.7		261.20	USE					
MR	18	1 1-33005	1 02/16/78	1ELB	10 631 1 5	26	PIP 1435	-22.7		261.20	USE					
MR	18	1 1-33099	1 02/21/78	2ELB	9 632 1 1	26	PIP 935	-5.3		261.20	USE					
MR	18	1 1-33197	1 02/23/78	2ELB	10 632 1 5	26	PIP 935	-22.5		261.20	USE					
MR	18	1 1-33270	1 02/24/78	2ELB	9 632 1 9	26	PIP 935	-26.1		261.20	USE					
MR	18	1 1-33442	7 03/13/78	2ELB	10 632 1 4	26	PIP 935	-25.6		261.20	USE					
MR	18	1 1-33442	1 03/13/78	2ELB	9 632 1 8	26	PIP 935	-20.9		261.20	USE					
MR	18	1 1-33442	5 03/13/78	2ELB	9 632 110	26	PIP 935	-19.3		261.20	USE					
MR	18	1 1-33599	4 03/21/78	1ELB	10 631 1 9	26	PIP 935	-30.3		261.20	USE					
MR	18	1 1-33599	2 03/21/78	1ELB	10 631 1 4	26	PIP 935	-25.7		261.20	USE					
MR	18	1 1-33599	1 03/21/78	1ELB	9 631 1 5	26	PIP 935	-20.8		261.20	USE					
MR	18	1 1-33875	1 03/31/78	2ELB	9 632 1 4	26	PIP 935	-15.0		261.20	USE					
MR	18	1 1-33938	1 04/10/78	2ELB	9 632 1 5	26	PIP 935	-21.8		261.20	USE					
MR	18	1 1-34688	1 05/26/78	2ELB	9 632 1 6	26	PIP 935	-5.4		261.20	USE					
MR	18	1 1-35012	1 06/20/78	1ELB	9 631 1 4	26	PIP 935	-19.3		261.20	USE					
MR	18	1 1-35077	1 06/22/78	2ELB	10 632 1 2	26	PIP 935	-29.4		261.20	USE					
MR	18	1 1-35652	1 07/25/78	2ELB	12 632 1 1	26	PIP 935	-21.5		261.20	USE	36.4	261.20	9508.		
MR	18	2 1-18900	42 04/24/76	TAY	04110686	36	CS PIP 1267	29.4		533.35	PB					
MR	18	2 1-23279	17 10/23/76	TAY	04100866	36	CS PIP 1267	-29.4		532.86	PB					
MR	18	2 1-28191	14 04/30/79	TAY	04106866	36	PIP 1267	43.6		533.35	PB					
MR	18	2 1-34950	1 06/15/78	2EBD	49 632 3 2	36	PIP 1267	-16.8		533.35	USE					
MR	18	2 1-35652	2 07/25/78	2ELB	12 632 1 1 ✓	36	PIP 1267	-3.8		533.35	USE					
MR	18	2 1-35872	5 07/28/78	1EBD	11 631 2 1	36	PIP 1267	-6.5		533.35	USE					
MR	18	2 1-37277	2 09/29/78	2EBD	42 632 2 1	36	PIP 1267	-14.0		534.38	USE					
MR	18	2 1-37277	2 01/26/79	2ELB	11 632 1 1 ✓	36	PIP 1267	-3.8		533.35	USE					

<ITT PART>		<-----ID----->				<PART DESCRIPTION>				<-----TRANSACTION----->				<-----INVENTORY----->					
		INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$			
MR	24	1	1-17547	2	02/21/76	CAP	23170			25	SS	PIP	40S	22.4	18.03	PB			
MR	24	1	1-20827	10	07/10/76	2FCB	29 611 6 5			25		PIP	40S	-4.2	18.03	USE			
MR	24	1	1-33328	6	02/24/78	2FCC	1 611 6 1			25		PIP	40S	-15.8	18.03	USE	2.4	18.03	43.
MR	25	1	1-21320	7	07/24/76	GUY	I14635D			8	SS	PIP	10	146.0	22.93	PB			
MR	25	1	1-16903	5	02/01/76	1HCD251	614 9 1			8		PIP	10S	-7.3	22.93	USE			
MR	25	1	1-22920	1	10/13/76	2HCD257	614 9 1			8		PIP	10S	-4.5	22.93	USE	134.2	22.93	3077.
MR	26	1	1-18185	12	03/25/76	GUY	I24977			25	SS	PIP	160	450.7	35.35	PB			
MR	26	1	1-28691	7	05/28/77	GUY	I36127			25	SS	PIP	160	5.8	35.35	PB			
MR	26	1	1-27806	23	03/25/79	GUY	DM7772			25		PIP	160	-94.2	35.35	PB			
MR	26	1	1-28191	5	04/30/79	GUY	I35561			25	SS	PIP	160	89.8	35.35	PB			
MR	26	1	1-29928	16	08/11/77	2CCA	15 602 2 1			25		PIP	160	-10.9	35.35	USE			
MR	26	1	1-29930	4	08/11/77	1CCA	14 603 1 2			25		PIP	160	-4.9	35.35	USE			
MR	26	1	1-30186	15	08/27/77	1CCA	11 603 2 4			25		PIP	160	-3.8	35.35	USE			
MR	26	1	1-31202	19	10/26/77	1CCA	15 601 2 3			25		PIP	160	-12.0	35.35	USE			
MR	26	1	1-31673	1	11/25/77	2CCA	13 604 1 2			25		PIP	160	-6.1	35.35	USE			
MR	26	1	1-33671	1	03/29/78	2CCA	14 604 1 3			25		PIP	160	-1.5	35.35	USE			
MR	26	1	1-34151	1	04/24/78	2CCA	14 604 1 1			25		PIP	160	-14.3	35.35	USE			
MR	26	1	1-35040	5	06/20/78	2CCB	83 617 4 1			25		PIP	160	-2.3	35.35	USE			
MR	26	1	1-35082	1	06/22/78	2CCA	14 604 1 2			25		PIP	160	-6.2	35.35	USE			
MR	26	1	1-37271	8	09/29/78	OHCD599	605 3 3			25		PIP	160	-5	35.35	USE			
MR	26	1	1-37271	9	09/29/78	OHCD598	605 3 3			25		PIP	160	-5	35.35	USE			
MR	26	1	1-37271	7	09/29/78	OHCD600	605 3 3			25		PIP	60	-5	35.35	USE			
MR	26	1	1-38086	28	11/24/78	OHCD598	605 3 1			25		PIP	160	-8	35.35	USE			
MR	26	1	1-38086	23	11/24/78	2HCD533	605 3 5			25		PIP	160	-20.5	35.35	USE			
MR	26	1	1-38000	6	11/24/78	2CCB	2 604 7 9			25		PIP	160	-9	35.35	USE			
MR	26	1	1-38589	11	12/28/78	OHCD599	605 3 1			25		PIP	160	-8	35.35	USE			
MR	26	1	1-40739	21	4/20/79	2CCA	16 602 2 3			25		PIP	160	-8.1	35.35	USE			
MR	26	1	1-39037	8	01/26/79	OHCD600	605 3 2			25		PIP	160	-3	35.35	USE			
MR	26	1	1-39027	19	01/26/79	OHCD600	605 3 1			25		PIP	160	-7.8	35.35	USE			
MR	26	1	1-39037	4	01/26/79	OHCD600	605 3 1			25		PIP	60	-8	35.35	USE			
MR	26	1	1-39037	12	01/26/79	OHCD598	605 3 2			25		PIP	160	-3	35.35	USE			
MR	26	1	1-39037	10	01/26/79	OHCD599	605 3 2			25		PIP	160	-3	35.35	USE			
MR	26	1	1-39027	5	01/26/79	OHCD595	605 3 3			25		PIP	160	-8.8	35.35	USE			
MR	26	1	1-39582	1	03/07/79	W05152				25		PIP	160	-1.5	35.35	USE	337.7	35.35	11938.
MR	26	2	1-17547	3	02/21/76	CAP	23172			4	SS	PIP	160	4.0	133.85	PB	4.0	133.85	535.
MR	27	1	1-16764	3	01/24/76	CAP	23171			25	SS	PIP	160	3.0	56.23	PB			
MR	27	1	1-33671	23	03/29/78	2CCB	28 602 2 1			25		PIP	160	-2.4	56.23	USE	.6	56.23	34.
MR	28	1	1-19809	1	05/22/76	NAT	C-31-76			42	SS	PIP		20.1	1858.13	PB	20.1	1858.13	37348.

<ITT PART>		-----ID-----				<PART DESCRIPTION>				<---TRANSACTION--->			<-----INVENTORY----->			
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	\$	TOT	\$
MR	29	1 1-16252	15	12/31/75	CAP	25695	10	SS	PIP	STD	39.8	128.75	PB			
MR	29	1 1-20515	3	6/26/76	CAP	25817A	10	SS	PIP	40	-83.8	128.75	PB			
MR	29	1 1-20515	2	6/26/76	CAP	D25695B	10	SS	PIP	STD	-39.8	128.75	PB			
MR	29	1 1-16764	4	01/24/76	CAP	25817	10	SS	PIP	40	83.8	128.75	PB			
MR	29	1 1-19808	2	05/22/76	CAP	34646	10	SS	PIP	STD	120.7	128.79	PB			
MR	29	1 1-37131	1	09/29/78	CAP	25817	10	SS	PIP	40	-5.0	128.75	PB			
MR	29	1 1-29369	10	07/14/77	2HCC	151 611 7 2	10		PIP	STD	-1.0	128.79	USE			
MR	29	1 1-31871	5	12/07/77	2HCC	112 614 8 1	10		PIP	STD	-25.8	128.79	USE			
MR	29	1 1-32457	6	12/30/77	OHCC	12 614 3 4	10		PIP	STD	-8.6	128.79	USE			
MR	29	1 1-32751	5	01/20/78	OHCC	13 614 8 2	10		PIP	STD	-9.8	128.79	USE			
MR	29	1 1-32751	11	01/20/78	2HCC	151 611 7 1	10		PIP	STD	-22.6	128.79	USE			
MR	29	1 1-33671	4	03/29/78	OHCC	15 614 8 4	10		PIP	STD	-4.2	128.79	USE			
MR	29	1 1-34151	5	04/24/78	OHCC	15 614 8 2	10		PIP	STD	-4.4	128.79	USE			
MR	29	1 1-35574	4	07/18/78	OHCC	12 611 8 1	10		PIP	STD	-.8	128.79	USE			
MR	29	1 1-37792	2	11/14/78	W05123		10		PIP	STD	-.3	128.79	USE	38.2	128.80	4920.
MR	30	1 1-17547	12	02/21/76	GUY	23992	6	SS	PIP	10S	41.8	26.41	PB			
MR	30	1 1-26620	1	02/10/77	2HCB	17 604 5 1	6		PIP	10S	-4.8	26.41	USE			
MR	30	1 1-31202	3	10/26/77	1HCC	154 616 10 2	6		PIP	10S	-9.5	26.41	USE			
MR	30	1 1-31305	9	10/29/77	2HCC	417 617 4 1	6		PIP	10S	-6.0	26.41	USE			
MR	30	1 1-34357	3	04/28/78	OHCC	703 649 4 6	6		PIP	10S	-18.0	26.41	USE			
MR	30	1 1-20300	19	06/14/78	2HCB	51 61710 1	6		PIP	10S	-1.0	26.41	USE	2.5	26.41	66.
MR	31	1 1-16764	5	01/24/76	CAP	26176	3	SS	PIP	10S	230.6	11.42	PB			
MR	31	1 1-21739	12	08/18/76	2HCC	140 61712 2	3		PIP	10S	-2.8	11.42	USE			
MR	31	1 1-22009	7	08/21/76	2HCC	139 61712 1	3		PIP	10S	-7.8	11.42	USE			
MR	31	1 1-22009	11	08/21/76	2HCC	140 61712 1	3		PIP	10S	-22.7	11.42	USE			
MR	31	1 1-23201	20	10/18/76	OHCC	22 614 8 2	3		PIP	10S	-4.3	11.42	USE			
MR	31	1 1-25759	30	12/30/76	2HCC	139 61712 4	3		PIP	10S	-9.9	11.42	USE			
MR	31	1 1-29017	7	06/26/77	2HCC	139 61712 3	3		PIP	10S	-44.8	11.42	USE			
MR	31	1 1-29169	29	06/30/77	2HCC	162 613 5 1	3		PIP	10S	-2.5	11.42	USE			
MR	31	1 1-30768	11	09/29/77	2HCC	140 61712 3	3		PIP	10S	-44.0	11.42	USE			
MR	31	1 1-30768	8	09/29/77	OHCC	22 614 8 1	3		PIP	10S	-.7	11.42	USE			
MR	31	1 1-31673	10	11/25/77	2HCC	140 61712 4	3		PIP	10S	-37.9	11.42	USE			
MR	31	1 1-35080	17	06/22/78	2HCC	114 614 2 1	3		PIP	10S	-7.9	11.42	USE	45.3	11.42	517.
MR	32	1 1-20515	1	6/26/76	CAP	31241	8	SS	PIP	40S	137.3	64.98	PB			
MR	32	1 1-19808	1	05/22/76	CAP	28683	8	SS	PIP	40S	313.8	64.98	PB			
MR	32	1 1-36404	1	08/23/78	CAP	31241	8	SS	PIP	40S	-26.5	64.98	PB			
MR	32	1 1-21545	8	08/07/76	2GCB	16 613 2 9	8		PIP	40S	-20.0	64.98	USE			
MR	32	1 1-21545	7	08/07/76	2GCB	15 613 2 12	8		PIP	40S	-20.0	64.98	USE			
MR	32	1 1-21739	7	08/18/76	2GCB	16 613 2 7	8		PIP	40S	-10.5	64.98	USE			
MR	32	1 1-21739	1	08/18/76	2GCB	15 613 2 8	8		PIP	40S	-20.0	64.98	USE			
MR	32	1 1-21739	5	08/18/76	2GCB	16 613 2 5	8		PIP	40S	-16.5	64.98	USE			
MR	32	1 1-21739	3	08/18/76	2GCB	15 613 2 9	8		PIP	40S	-16.5	64.98	USE			
MR	32	1 1-22863	21	10/11/76	2GCB	15 613 2 11	8		PIP	40S	-26.3	64.98	USE			
MR	32	1 1-22863	26	10/11/76	2GCB	16 613 2 6	8		PIP	40S	-19.5	64.98	USE			
MR	32	1 1-22863	19	10/11/76	2GCB	15 613 2 10	8		PIP	40S	-19.0	64.98	USE			
MR	32	1 1-22863	23	10/11/76	2GCB	16 613 2 4	8		PIP	40S	-33.0	64.98	USE			
MR	32	1 1-22863	16	10/11/76	2GCB	15 613 2 6	8		PIP	40S	-11.8	64.98	USE			
MR	32	1 1-22863	12	10/11/76	2GCB	15 613 2 3	8		PIP	40S	-33.0	64.98	USE			
MR	32	1 1-23201	16	10/18/76	2GCB	15 613 2 5	8		PIP	40S	-9.0	64.98	USE			

<ITT PART>		-----ID----->				<PART DESCRIPTION>				<----TRANSACTION----->				<-----INVENTORY----->		
		INVOICE SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	\$	TOT \$
MR	33	1 1-26736	1 02/19/77	GUL	27911981	18	SS	PIP STD	231.0		163.06	PB				
MR	33	1 1-32782	5 01/27/78	GUF	27911981	18	SS	PIP STD	-1.5		163.06	PB				
MR	33	1 1-22910	10 10/13/76	2HCB	1 613 8 4	18		PIP STD	-15.0		163.06	USE				
MR	33	1 1-22910	11 10/13/76	2HCB	1 613 8 5	18		PIP STD	-7.8		163.06	USE				
MR	33	1 1-22910	8 10/13/76	2HCB	2 613 7 3	18		PIP STD	-12.0		163.06	USE				
MR	33	1 1-22910	9 10/13/76	2HCB	1 613 8 2	18		PIP STD	-20.0		163.06	USE				
MR	33	1 1-23256	56 10/23/76	2HCB	2 613 7 4	18		PIP STD	-23.0		163.06	USE				
MR	33	1 1-23256	58 10/23/76	2HCB	1 613 8 1	18		PIP STD	-24.0		163.06	USE				
MR	33	1 1-23256	57 10/23/76	2HCB	2 613 7 6	18		PIP STD	-24.0		163.06	USE				
MR	33	1 1-26075	10 12/31/76	2HCB	1 613 610	18		PIP STD	-15.3		163.06	USE				
MR	33	1 1-28570	33 05/28/77	2HCB	2 613 7 1	18		PIP STD	-2.3		163.06	USE				
MR	33	1 1-29023	30 06/26/77	2HCB	1 613 611	18		PIP STD	-5.3		163.06	USE				
MR	33	1 1-29017	3 06/25/77	2HCB	1 613 610	18		PIP STD	-14.3		163.06	USE				
MR	33	1 1-31305	14 10/29/77	2HCB	1 613 8 6	18		PIP STD	-2.3		163.06	USE				
MR	33	1 1-31418	30 10/29/77	2HCB	2 613 7 2	18		PIP STD	-6.0		163.06	USE				
MR	33	1 1-31871	20 12/07/77	2HCB	2 613 7 5	18		PIP STD	-20.3		163.06	USE				
MR	33	1 1-35658	9 07/25/78	2HCB	1 613 8 3	18		PIP STD	-16.9		163.06	USE	21.0	163.06		3424.
MR	34	1 1-20515	8 6/26/76	GUY	1-25871	4	SS	PIP 10S	-3.5		14.92	PB				
MR	34	1 1-18900	21 04/24/76	GUY	1-25871	4	SS	PIP 10S	424.7		14.92	PB				
MR	34	1 1-20662	4 06/26/76	2HCB	19 613 6 5	4		PIP 10S	-27.5		14.92	USE				
MR	34	1 1-20662	1 06/26/76	2HCB	20 613 5 5	4		PIP 10S	-27.5		14.92	USE				
MR	34	1 1-21545	18 08/07/76	2HCB	18 613 7 3	4		PIP 10S	-24.5		14.92	USE				
MR	34	1 1-21545	32 08/07/76	2HCB	20 613 7 3	4		PIP 10S	-9.6		14.92	USE				
MR	34	1 1-21545	34 08/07/76	2HCB	19 613 8 1	4		PIP 10S	-20.9		14.92	USE				
MR	34	1 1-21739	22 08/18/76	2HCB	20 613 7 4	4		PIP 10S	-23.5		14.92	USE				
MR	34	1 1-21739	20 08/18/76	2HCB	20 613 7 1	4		PIP 10S	-25.0		14.92	USE				
MR	34	1 1-22009	23 08/21/76	2HCB	18 613 7 1	4		PIP 10S	-22.4		14.92	USE				
MR	34	1 1-22910	12 10/13/76	2HCB	21 613 8 3	4		PIP 10S	-30.0		14.92	USE				
MR	34	1 1-27746	1 03/31/77	2HCB	33 649 2 1	4		PIP 10S	-10.6		14.92	USE				
MR	34	1 1-29928	17 08/11/77	2HCB	18 613 7 2	4		PIP 10S	-37.0		14.92	USE				
MR	34	1 1-31043	30 10/13/77	2HCB	21 613 8 1	4		PIP 10S	-15.2		14.92	USE				
MR	34	1 1-20300	26 06/14/78	2HCB	19 613 8 3	4		PIP 10S	-24.0		14.92	USE				
MR	34	1 1-35658	6 07/25/78	2HCB	11 608 1 1	4		PIP 10S	-8.4		14.92	USE				
MR	34	1 1-35658	11 07/25/78	2HCB	19 613 8 2	4		PIP 10S	-37.9		14.92	USE				
MR	34	1 1-32751	28 10/20/78	2HCB	21 613 8 2	4		PIP 10S	-38.6		14.92	USE	38.6	14.92		576.
MR	35	1 1-22539	12 09/23/76	GUL	27911981	18	SS	PIP STD	72.0		163.06	PB				
MR	35	1 1-29023	36 06/26/77	2HCB	2 611 3 9	18		PIP STD	-14.3		163.06	USE				
MR	35	1 1-33654	1 03/23/78	1HCB	2 612 7 2	18		PIP STD	-10.6		163.06	USE				
MR	35	1 1-35658	10 07/25/78	2HCB	1 613 8 3	18		PIP STD	-5.2		163.06	USE				
MR	35	1 1-36852	12 09/19/78	2HCB	1 613 8 6	18		PIP STD	-6.2		163.06	USE				
MR	35	1 1-37271	1 09/29/78	OHCD974	661 1 4	18		PIP STD	-8.9		163.06	USE	26.8	163.06		4370.
MR	35	2 1-19808	6 05/22/76	GUY	126315	3	SS	PIP 10S	24.0		9.86	PB	24.0	9.86		237.

MR	32	1	1-23201	18	10/18/76	2GCB	15	613	2	7	8	PIP	40S	-5.6	64.98	USE			
MR	32	1	1-23256	44	10/23/76	2GCB	16	613	2	3	8	PIP	40S	-39.0	64.98	USE			
MR	32	1	1-25239	23	11/20/76	2GCB	16	613	2	1	8	PIP	40S	-3.0	64.98	USE			
MR	32	1	1-25239	20	11/20/76	2GCB	15	613	2	2	8	PIP	40S	-13.4	64.98	USE			
MR	32	1	1-25759	28	12/30/76	2GCB	16	613	2	8	8	PIP	40S	-37.8	64.98	USE			
MR	32	1	1-2766E	44	03/31/77	1GCB	16	612	2	3	8	PIP	40S	-40.0	64.98	USE	30.7	64.98	1995.

<ITT PART>		-----ID-----				<PART DESCRIPTION>				<-----TRANSACTION----->				<-----INVENTORY----->		
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$		
MR	40	1	1-20515	4	6/26/76	CAP	30121	25	SS	PIP	160	201.0	45.51	PB		
MR	40	1	1-20827	3	07/10/76	2CCB	10 604 9 3	25		PIP	160	-1.5	45.51	USE		
MR	40	1	1-20827	2	07/10/76	2CCB	5 604 9 3	25		PIP	160	-1.0	45.51	USE		
MR	40	1	1-20827	1	07/10/76	2CCB	1 604 9 5	2	5	PIP	160	-1.0	45.51	USE		
MR	40	1	1-21545	24	08/07/76	2CCB	12 604 7 2	25		PIP	160	-4.8	45.51	USE		
MR	40	1	1-21545	26	08/07/76	2CCB	9 604 9 3	25		PIP	160	-7.9	45.51	USE		
MR	40	1	1-21545	5	08/07/76	2CCB	8 604 7 4	25		PIP	160	-5.8	45.51	USE		
MR	40	1	1-22009	5	08/21/76	2CCB	8 604 7 2	25		PIP	160	-3.1	45.51	USE		
MR	40	1	1-22910	3	10/13/76	2CCB	24 604 4 4	25		PIP	160	-12.8	45.51	USE		
MR	40	1	1-25112	3	11/20/76	1CCB	24 603 4 6	25		PIP	160	-33.0	45.51	USE		
MR	40	1	1-25071	6	11/20/76	2CCB	24 604 4 2	25		PIP	160	-43.2	45.51	USE		
MR	40	1	1-25759	15	12/30/76	2CCB	10 604 9 2	25		PIP	160	-7.9	45.51	USE		
MR	40	1	1-25759	9	12/30/76	2CCB	1 604 9 4	25		PIP	160	-9.3	45.51	USE		
MR	40	1	1-25979	1	12/31/76	1CCB	24 603 4 7	25		PIP	160	-10.4	45.51	USE		
MR	40	1	1-26953	9	02/26/77	2CCB	5 604 9 2	25		PIP	160	-9.3	45.51	USE		
MR	40	1	1-27605	31	03/30/77	2CCB	1 604 9 3	25		PIP	160	-6.3	45.51	USE		
MR	40	1	1-28232	25	04/30/77	1CCB	24 603 4 3	25		PIP	160	-25.1	45.51	USE		
MR	40	1	1-28224	4	04/30/77	2CCB	6 604 8 1	25		PIP	160	-1.7	45.51	USE		
MR	40	1	1-33328	4	02/24/78	2CCB	9 604 9 4	25		PIP	160	-1.9	45.51	USE		
MR	40	1	1-33671	22	03/29/78	2CCB	28 602 2 1	25		PIP	160	-1.4	45.51	USE		
MR	40	1	1-34759	17	05/26/78	2CCB	82 617 4 1	25		PIP	160	-1.8	45.51	USE		
MR	40	1	1-34759	11	05/26/78	2CCB	84 617 4 1	25		PIP	160	-1.3	45.51	USE		
												13.5	45.51	614.		
MR	42	1	1-21948	25	08/21/76	GUY	128566	4	SS	PIP	40	20.9	22.53	PB		
MR	42	1	1-22910	1	10/13/76	2FCB	18 604 5 1	4		PIP	40S	-1.6	22.53	USE		
MR	42	1	1-22910	2	10/13/76	2FCB	18 604 5 2	4		PIP	40S	-1.5	22.53	USE		
MR	42	1	1-29169	1	06/30/77	2FCB	18 604 5 3	4		PIP	40S	-5.3	22.53	USE		
												13.5	22.53	304.		
MR	43	1	1-21948	16	08/21/76	CAP	34165	10	SS	PIP	160	20.0	453.00	PB		
MR	43	1	1-25759	49	12/30/76	2FCB	22 611 7 12	10		PIP	160	-2.7	453.00	USE		
MR	43	1	1-28224	30	04/30/77	2CCB	26 611 1 1	10		PIP	160	-9.1	453.00	USE		
MR	43	1	1-31871	14	12/07/77	2FCB	19 611 7 8	10		PIP	160	-2.8	453.00	USE		
												5.4	453.00	2446.		
MR	44	1	1-21948	26	08/21/76	GUY	128802	4	SS	PIP	10	10.0	15.81	PB		
MR	44	1	1-33196	31	02/23/78	OHCD709	649 4 1	4		PIP	10S	-1.8	15.81	USE		
MR	44	1	1-33196	39	02/23/78	OHCD710	649 4 1	4		PIP	10S	-1.8	15.81	USE		
MR	44	1	1-33196	35	02/23/78	OHCD709	649 4 2	4		PIP	10S	-1.5	15.81	USE		
MR	44	1	1-34357	7	04/28/78	OHCD708	649 4 3	4		PIP	10S	-3.1	15.81	USE		
MR	44	1	1-34357	18	04/28/78	OHCD710	649 4 2	4		PIP	10S	-1.5	15.81	USE		
MR	44	1	1-41908	9	7/ 2/79	2HCC	49 60418 1	4		PIP	10S	-1.8	15.81	USE		
												.5	15.81	8.		
MR	44	2	1-21948	27	08/21/76	GUY	128802	3	SS	PIP	3	48.7	10.70	PB		
MR	44	2	1-23279	4	10/23/76	GUY	128802	3	SS	PIP	10	-1.9	10.70	PB		
MR	44	2	1-32366	33	12/30/77	OHCD727	607 9 1	3		PIP	10S	-5.2	10.70	USE		
MR	44	2	1-36475	2	08/30/78	1HCD	36 61414 5	3		PIP	10S	-22.3	10.70	USE		
MR	44	2	1-39027	35	01/26/79	1HCD	36 61414 5	3		PIP	10S	-7.7	10.70	USE		
												11.6	10.70	124.		

<ITT PART>		-----ID-----				<PART DESCRIPTION>				<---TRANSACTION---				<-----INVENTORY----->		
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QJANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$		
MR 46	1	1-22703	21 09/25/76	GUY	I29567		4	SS	PIP 160	78.6	87.47	PB				
MR 46	1	1-23201	8 10/18/76	2CCB	16 604 6 1		4		PIP 160	-2.0	87.47	USE				
MR 46	1	1-25759	18 12/30/76	2CCB	80 604 9 1		4		PIP 160	-19.4	87.47	USE				
MR 46	1	1-25759	7 12/30/76	2CCB	1 604 9 1		4		PIP 160	-3.9	87.47	USE				
MR 46	1	1-25801	3 12/31/76	2CCB	79 604 9 1		4		PIP 160	-38.2	87.47	USE				
MR 46	1	1-28224	5 04/30/77	2CCB	6 604 8 1		4		PIP 160	-4.2	87.47	USE				
MR 46	1	1-29228	4 06/30/77	1CCB	1 603 6 1		4		PIP 160	-1.6	87.47	USE				
MR 46	1	1-29655	9 07/28/77	2FCB	14 604 5 6		4		PIP 160	-.8	87.47	USE				
MR 46	1	1-29655	14 07/28/77	2CCB	1 604 6 1		4		PIP 160	-1.6	87.47	USE	6.9	87.47	604.	
MR 47	1	1-22703	22 09/25/76	GUY	I29567		4	SS	PIP 160	78.6	87.47	PB				
MR 47	1	1-23201	1 10/18/76	2CCB	34 604 5 1		4		PIP 160	-.9	87.47	USE				
MR 47	1	1-23141	1 10/23/76	1CCB	35 603 6 1		4		PIP 160	-3.8	87.47	USE				
MR 47	1	1-25759	12 12/30/76	2CCB	6 604 9 1		4		PIP 160	-22.1	87.47	USE				
MR 47	1	1-27605	34 03/30/77	2CCB	6 604 9 2		4		PIP 160	-22.8	87.47	USE				
MR 47	1	1-27605	2 03/30/77	2CCB	13 604 5 3		4		PIP 160	-6.0	87.47	USE				
MR 47	1	1-28209	3 04/30/77	1CCB	13 603 5 4		4		PIP 160	-12.5	87.47	USE				
MR 47	1	1-29169	12 06/30/77	2CCB	9 604 9 1		4		PIP 160	-3.9	87.47	USE				
MR 47	1	1-38015	9 11/24/78	1CCB	80 603 8 2		4		PIP 160	-1.0	87.47	USE				
MR 47	1	1-38470	1 12/28/78	1CCB	13 603 5 7		4		PIP 160	-1.3	87.47	USE	4.3	87.47	376.	
MR 47	2	1-26487	21 01/29/77	GUY	I32183		25	SS	PIP 160	5.0	58.00	PB				
MR 47	2	1-27605	1 03/30/77	2CCB	13 604 5 3		25		PIP 160	-3.1	58.00	USE	1.9	58.00	110.	
MR 49	1	1-27151	25 02/26/77	CAP	44270		48	CS	PIP STD	20.2	144.70	PB				
MR 49	1	1-30767	1 09/29/77	OHBC	2 618 1 1		48		PIP STD	-14.8	144.70	USE				
MR 49	1	1-39636	1 03/08/79	W05215			48		PIP STD	-4.7	144.70	USE	.7	144.70	101.	
MR 49	2	1-27151	26 02/26/77	CAP	44270		36	CS	PIP STD	70.7	104.68	PB				
MR 49	2	1-27672	3 03/31/77	OHBC	1 618 1 3		36		PIP STD	-11.0	104.68	USE				
MR 49	2	1-27672	1 03/31/77	OHBC	1 618 1 1		36		PIP STD	-4.7	104.68	USE				
MR 49	2	1-28149	5 04/30/77	OHBC	15 618 1 3		36		PIP STD	-4.6	104.68	USE				
MR 49	2	1-28760	1 06/09/77	OHBC	16 618 1 1		36		PIP STD	-10.8	104.68	USE				
MR 49	2	1-29090	3 06/30/77	OHBC	1 618 1 3		36		PIP STD	-7.0	104.68	USE				
MR 49	2	1-29689	1 07/28/77	OHBC	1 618 1 4		36		PIP STD	-6.8	104.68	USE				
MR 49	2	1-29765	1 07/30/77	OHBC	1 618 153		36		PIP STD	-3.0	104.68	USE				
MR 49	2	1-33099	8 02/21/78	OHBC	15 618 1 1		36		PIP STD	-1.0	104.68	USE				
MR 49	2	1-34680	2 05/26/78	OHBC	19 618 1 1		36		PIP STD	-1.0	104.68	USE				
MR 49	2	1-38001	2 11/24/78	OHBC	19 618 1 2		36		PIP STD	-1.9	104.68	USE				
MR 49	2	1-39314	6 02/22/79	OHBC	19 618 1 3		36		PIP STD	-7.6	104.68	USE	11.3	104.68	1183.	
MR 49	3	1-27151	27 02/26/77	CAP			30	CS	PIP STD	294.2	88.00	PB				
MR 49	3	1-30536	56 09/30/77	CAP	4427071		30	CS	PIP STD	-14.3	88.00	PB				
MR 49	3	1-37765	1 11/14/78	LAB	13938		30	CS	PIP STD	6.3	75.65	PB				
MR 49	3	1-27007	1 02/26/77	OHBC	20 618 1 6		30		PIP STD	-38.0	88.00	USE				
MR 49	3	1-27290	10 03/12/77	OHBC	16 618 1 3		30		PIP STD	-34.3	88.00	USE				
MR 49	3	1-27603	4 03/30/77	OHBC	20 618 1 5		30		PIP STD	-5.8	88.00	USE				
MR 49	3	1-28179	2 04/30/77	OHBC	62 618 1 1		30		PIP STD	-4.0	88.00	USE				
MR 49	3	1-28179	4 04/30/77	OHBC	16 618 1 2		30		PIP STD	-19.5	88.00	USE				
MR 49	3	1-28391	3 05/18/77	OHBC	62 618 1 4		30		PIP STD	-4.3	88.00	USE				

<ITT PART> <-----ID-----> <PART DESCRIPTION> <-----TRANSACTION-----> <-----INVENTORY----->

	INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	TOT
MR	50	2	1-25082	22 11/20/76	GUL	27	90147	4	SS	PIP	10S	7.0	11.04	PB	
MR	50	2	1-32572	1 01/19/78	OHCD701	649	4 2	4		PIP	10S	-1.0	11.04	USE	
MR	50	2	1-35610	21 07/12/78	OHCD866	60711	4	4		PIP	10S	-3.9	11.04	USE	
MR	50	2	1-41908	13 7/ 2/79	2HCC	49 60418	1	4		PIP	10S	-3.6	11.04	USE	-1.5 11.04 -17.

MR	51	1	1-26487	22 01/29/77	GUY	132192		25	SS	PIP	160	160.6	58.00	PB	
MR	51	1	1-26953	13 02/26/77	2CCC	3 60415	4	25		PIP	160	-20.4	58.00	USE	
MR	51	1	1-26953	17 02/26/77	2CCC	4 60415	2	25		PIP	160	-1.8	58.00	USE	
MR	51	1	1-26953	15 02/26/77	2CCC	2 60415	1	25		PIP	160	-5.0	58.00	USE	
MR	51	1	1-27243	17 03/10/77	2CCC	3 60415	2	25		PIP	160	-40.3	58.00	USE	
MR	51	1	1-27605	40 03/30/77	2CCB	3 60415	3	25		PIP	160	-16.9	58.00	USE	
MR	51	1	1-27629	16 03/31/77	2CCC	4 60415	3	25		PIP	160	-.8	58.00	USE	
MR	51	1	1-27629	14 03/31/77	2CCC	3 60415	3	25		PIP	160	-22.1	58.00	USE	
MR	51	1	1-27746	8 03/31/77	2CCC	4 60415	1	25		PIP	160	-14.0	58.00	USE	
MR	51	1	1-28362	4 05/16/77	1CCB	70 603	3 2	25		PIP	160	-5.8	58.00	USE	
MR	51	1	1-29169	18 06/30/77	2CCC	3 60415	1	25		PIP	160	-17.1	58.00	USE	
MR	51	1	1-32420	11 12/30/77	1CCC	3 60315	1	25		PIP	160	-5.3	58.00	USE	
MR	51	1	1-32760	5 01/27/78	1CCB	70 603	3 1	25		PIP	160	-1.5	58.00	USE	
MR	51	1	1-33424	14 03/13/78	2FCC	3 611	6 2	25		PIP	160	-.8	58.00	USE	
MR	51	1	1-33424	13 03/13/78	2FCC	3 611	6 1	25		PIP	160	-1.3	58.00	USE	
MR	51	1	1-34490	3 04/28/78	1CCC	3 60315	4	25		PIP	160	-1.7	58.00	USE	5.8 58.00 336.

MR	52	1	1-26487	23 01/29/77	GUY	132192		25	SS	PIP	160	4.0	58.00	PB	
MR	52	1	1-33671	21 03/29/78	2CCB	28 602	2 1	25		PIP	160	-3.6	58.00	USE	.4 58.00 23.

MR	53	1	1-27151	46 02/26/77	GUY	1-33050D		25	SS	PIP	10S	168.0	6.28	PB	
MR	53	1	1-27605	47 03/30/77	2HCC	53 60112	2	25		PIP	10S	-1.0	6.28	USE	
MR	53	1	1-27605	42 03/30/77	2HCC	35 60415	2	25		PIP	10S	-16.5	6.28	USE	
MR	53	1	1-27746	13 03/31/77	2HCC	65 60412	8	25		PIP	10S	-21.1	6.28	USE	
MR	53	1	1-27746	11 03/31/77	2HCC	46 60413	3	25		PIP	10S	-6.0	6.28	USE	
MR	53	1	1-27746	12 03/31/77	2HCC	47 60413	3	25		PIP	10S	-6.0	6.28	USE	
MR	53	1	1-26006	32 04/27/77	2HCC	46 60413	1	25		PIP	10S	-.7	6.28	USE	
MR	53	1	1-26006	29 04/27/77	2HCC	47 60413	1	25		PIP	10S	-.7	6.28	USE	
MR	53	1	1-28231	2 04/30/77	2HCC	79 60418	4	25		PIP	10S	-37.8	6.28	USE	
MR	53	1	1-28224	15 04/30/77	2HCC	46 60413	2	25		PIP	10S	-6.8	6.28	USE	
MR	53	1	1-28570	10 05/28/77	2HCC	36 60415	1	25		PIP	10S	-5.4	6.28	USE	
MR	53	1	1-34584	3 05/18/78	2HCD	125 60814	8	25		PIP	10S	-16.5	6.28	USE	
MR	53	1	1-34759	14 05/26/78	2HCC	17 617	4 2	25		PIP	10S	-3.1	6.28	USE	
MR	53	1	1-34759	9 05/26/78	2HCC	19 617	4 3	25		PIP	10S	-3.8	6.28	USE	
MR	53	1	1-35598	1 07/20/78	1HCC	35 60315	1	25		PIP	10S	-3.9	6.28	USE	
MR	53	1	1-36501	4 08/30/78	2HCD	125 60814	1	25		PIP	10S	-17.6	6.28	USE	
MR	53	1	1-37872	3 11/16/78	1HCC	84 60318	4	25		PIP	10S	-8.3	6.28	USE	
MR	53	1	1-40739	14 4/20/79	2HCC	17 617	4 1	25		PIP	10S	-2.4	6.28	USE	10.4 6.28 65.

MR	54	1	1-27151	43 02/26/77	GUY	1-32338		4	SS	PIP	40S	104.8	19.66	PB	
MR	54	1	1-27629	24 03/31/77	2HCB	42 60417	1	4		PIP	40S	-26.3	19.66	USE	
MR	54	1	1-27746	16 03/31/77	2HCB	42 60417	4	4		PIP	40S	-17.3	19.66	USE	
MR	54	1	1-30041	6 08/24/77	2HCB	42 60417	3	4		PIP	40S	-33.7	19.66	USE	27.5 19.66 541.

<ITT PART>		-----ID----->				<PART DESCRIPTION>				<---TRANSACTION--->			<-----INVENTORY----->				
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$			
MR	55	1	1-27806	15	03/25/79	CAP	46108	4	SS	PIP	160	47.7	83.09	PB			
MR	55	1	1-29169	13	06/30/77	2CCB	9 604 9 1	4		PIP	160	-14.2	83.09	USE			
MR	55	1	1-30186	39	08/27/77	1CCB	13 603 5 3	4		PIP	160	-7.3	83.09	USE			
MR	55	1	1-31043	1	10/13/77	2CCB	13 604 5 2	4		PIP	160	-12.9	83.09	USE			
MR	55	1	1-38015	6	11/24/78	1CCB	80 603 8 2	4		PIP	160	-9.0	83.09	USE			
MR	55	1	1-37270	2	09/29/79	2CCB	1 604 9 2	4		PIP	160	-3.2	83.09	USE	1.1	83.09	91.
MR	57	1	1-26189	18	12/31/76	CAP	43501	4	SS	PIP	105	15.0	11.45	PB			
MR	57	1	1-32572	4	01/19/78	OHCD702	649 4 2	4		PIP	105	-1.0	11.45	USE			
MR	57	1	1-32952	11	02/09/78	OHCD701	649 4 1	4		PIP	105	-3.8	11.45	USE			
MR	57	1	1-32952	15	02/09/78	OHCD702	649 4 1	4		PIP	105	-3.8	11.45	USE			
MR	57	1	1-40739	2	4/20/79	2HCB	12 61416 2	4		PIP	105	-2.5	11.45	USE	3.9	11.45	45.
MR	58	1	1-27151	70	02/26/77	CAP	45365	25	SS	PIP	160	190.8	45.77	PB			
MR	58	1	1-27629	22	03/31/77	2CCB	10 604 1 2	25		PIP	160	-10.6	45.77	USE			
MR	58	1	1-27629	37	03/31/77	2CCB	28 602 2 3	25		PIP	160	-20.1	45.77	USE			
MR	58	1	1-27746	30	03/31/77	2CCB	28 602 2 2	25		PIP	160	-15.8	45.77	USE			
MR	58	1	1-26006	6	04/27/77	2CCB	10 604 1 3	25		PIP	160	-34.5	45.77	USE			
MR	58	1	1-28224	18	04/30/77	2CCB	9 604 1 1	25		PIP	160	-17.4	45.77	USE			
MR	58	1	1-28231	4	04/30/77	2CCB	10 604 1 1	25		PIP	160	-10.8	45.77	USE			
MR	58	1	1-28570	11	05/28/77	2HCC	36 60415 1	25		PIP	160	-1.0	45.77	USE			
MR	58	1	1-30186	2	08/27/77	1CCB	24 603 4 8	25		PIP	160	-14.8	45.77	USE			
MR	58	1	1-32420	20	12/30/77	1CCA	15 601 213	25		PIP	160	-10.8	45.77	USE			
MR	58	1	1-36852	5	09/19/78	2CCB	28 602 2 4	25		PIP	160	-16.5	45.77	USE			
MR	58	1	1-38553	1	12/28/78	2HCC	16 617 4 2	25		PIP	160	-4.8	45.77	USE			
MR	58	1	1-39106	1	02/07/79	W05132		25		PIP	160	-22.8	45.77	USE			
MR	58	1	1-37270	10	09/29/79	2HCC	16 617 4 1	25		PIP	160	-6.9	45.77	USE	3.0	45.77	137.
MR	59	1	1-27151	47	02/26/77	GUY	I-33273	6	SS	PIP	160	37.8	191.24	PB			
MR	59	1	1-39072	4	01/26/79	2CCA	4 602 3 1	6		PIP	160	-9.8	191.24	USE			
MR	59	1	1-32931	23	02/08/79	2CCA	4 602 3 2	6		PIP	160	-10.3	191.24	USE	17.7	191.24	3385.
MR	60	1	1-27151	71	02/26/77	CAP	45783	14	SS	PIP	STD	41.6	94.57	PB			
MR	60	1	1-33669	9	03/29/78	1HCD	27 514 1	14		PIP	STD	-5.0	94.57	USE			
MR	60	1	1-34153	13	04/24/78	1HCD	27 514 2	14		PIP	STD	-7.9	94.57	USE	28.7	94.57	2714.
MR	60	2	1-27145	6	02/26/77	CAP	46022	6	SS	PIP	STD	57.8	35.42	PB			
MR	60	2	1-27430	1	03/19/77	CAP	46022	6	SS	PIP	STD	-58.2	35.42	PB			
MR	60	2	1-33114	1	02/21/78	CAP	62401	6	SS	PIP	40	22.2	41.78	PB			
MR	60	2	1-27806	13	03/25/79	CAP	46022	6	SS	PIP		57.5	35.42	PB			
MR	60	2	1-33432	20	03/13/78	OHCD703	6491413	6		PIP	40S	-23.9	41.33	USE			
MR	60	2	1-35040	21	06/20/78	2ECC	3 602 3 3	6		PIP	STD	-6.4	35.42	USE			
MR	60	2	1-36852	10	09/19/78	2ECC	3 602 3 3	6		PIP	STD	-13.3	35.42	USE			
MR	60	2	1-38472	8	12/29/78	2ECC	2 602 3 4	6		PIP	STD	-7.9	35.42	USE	27.8	35.42	995.

<ITT PART>		-----ID-----				<PART DESCRIPTION>				<---TRANSACTION--->				<---INVENTORY--->		
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$		
MR 62	1	1-28031	14	04/27/77	CAP	48030	12	SS	PIP	STD	5.0	100.52	PB			
MR 62	1	1-35574	6	07/18/78	OHCC	12 614 8 1	12		PIP	STD	-3.2	100.52	USE	1.8 100.52 181.		
MR 62	2	1-28031	15	04/27/77	CAP	48031	6	SS	PIP	10S	3.0	12.60	PB			
MR 62	2	1-32931	9	02/08/79	2HCC	120 614 3 1	6		PIP	10S	-2.0	12.60	USE	1.0 12.60 13.		
MR 62	3	1-27151	68	02/26/77	CAP	45347	4	SS	PIP	10S	20.7	8.49	PB			
MR 62	3	1-30041	14	08/24/77	2HCC	130 608 1 2	4		PIP	10S	-5.6	8.49	USE			
MR 62	3	1-30041	12	08/24/77	2HCC	129 614 3 1	4		PIP	10S	-12.4	8.49	USE			
MR 62	3	1-41908	14	7/ 2/79	2HCC	49 60418 1	4		PIP	10S	-2.1	8.49	USE	.6 8.49 5.		
MR 62	4	1-27151	69	02/26/77	CAP	45347	3	SS	PIP	10S	21.0	6.19	PB			
MR 62	4	1-32952	27	02/09/78	2HCD	95 60413 4	3		PIP	10S	-2.8	6.19	USE			
MR 62	4	1-33180	2	02/23/78	1HCD	95 60313 3	3		PIP	10S	-7.4	6.19	USE			
MR 62	4	1-34153	1	04/24/78	1HCD	95 60313 1	3		PIP	10S	-4.7	6.19	USE	6.1 6.19 38.		
MR 63	1	1-28031	16	04/27/77	CAP	48031	12	SS	PIP	STD	11.0	101.65	PB			
MR 63	1	1-35774	2	07/27/78	1HCB	16 612 3 1	12		PIP	STD	-5.1	101.65	USE			
MR 63	1	1-39580	7	03/01/79	W05266		12		PIP	STD	-1.7	101.65	USE	4.2 101.65 427.		
MR 63	2	1-28031	17	04/27/77	CAP	48032	10	SS	PIP	STD	12.0	85.43	PB			
MR 63	2	1-33981	3	04/13/78	2HCB	54 614 316	10		PIP	STD	-6.4	85.43	USE	5.6 85.43 478.		
MR 63	3	1-28031	13	04/27/77	CAP	47502	4	SS	PIP	10S	12.0	19.09	PB			
MR 63	3	1-28955	13	06/23/77	CAP	46184	4	SS	PIP	10S	-12.0	19.09	PB			
MR 63	3	1-27806	16	03/25/79	CAP	46184	4	SS	PIP	40S	12.0	19.09	PB			
MR 63	3	1-35611	5	07/20/78	OHCD862	60711 3	40		PIP	10S	-8.9	19.09	USE			
MR 63	3	1-36475	17	08/30/78	OHCD866	60711 5	4		PIP	10S	-2.0	19.09	USE	1.1 19.09 21.		
MR 64	1	1-28191	2	04/30/79	CAP	49125	12	SS	PIP	40S	19.0	89.84	PB			
MR 64	1	1-31043	26	10/13/77	2GCB	26 611 2 2	12		PIP	40S	-7.2	89.84	USE			
MR 64	1	1-32760	14	01/27/78	1HCC	156 61410 1	12		PIP	STD	-10.8	89.84	USE	1.0 89.84 90.		
MR 64	2	1-27806	18	03/25/79	CAP	46999	4	SS	PIP	40S	12.0	22.54	PB			
MR 64	2	1-31043	25	10/13/77	2GCB	26 611 2 2	4		PIP	40S	-1.5	22.54	USE	10.5 22.54 237.		
MR 66	1	1-30102	2	08/25/77	GUY	I39460D	12	SS	PIP	160	17.0	519.36	PB			
MR 66	1	1-31871	18	12/07/77	2CCA	18 611 2 8	12		PIP	160	-2.0	519.36	USE			
MR 66	1	1-35646	2	07/25/78	2GCB	26 611 2 1	12		PIP	160	-1.7	519.36	USE	13.3 519.36 6907.		

<III PART>		-----ID----->				<PART DESCRIPTION>				<----TRANSACTION----->			<-----INVENTORY----->						
		INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT \$	TOT \$			
MR	69	1	1-29240	20	06/30/77	STD	P4826			18	CS	PIP	80	34.0	55.07	PB	34.0	55.07	1872.
MR	70	1	1-29240	21	06/30/77	STD	P4826			6	CS	PIP	80	123.0	8.20	PB			
MR	70	1	1-30769	1	09/29/77	2EBB	6 63914 5			6		PIP	80	-16.2	8.20	USE			
MR	70	1	1-33007	5	02/16/78	2EBB	6 63914 4			6		PIP	80	-14.2	8.20	USE			
MR	70	1	1-33007	3	02/16/78	2EBB	6 63914 3			6		PIP	80	-22.2	8.20	USE			
MR	70	1	1-33007	1	02/16/78	2EBB	5 63914 3			6		PIP	80	-20.2	8.20	USE			
MR	70	1	1-33197	3	02/23/78	2EBB	6 63914 6			6		PIP	80	-20.5	8.20	USE			
MR	70	1	1-34689	1	05/26/78	2EBB	6 63914 2			6		PIP	80	-11.5	8.20	USE	18.2	8.20	149.
MR	71	1	1-30772	11	09/29/77	GUY	I38748D			25	SS	PIP	10	84.0	4.41	PB			
MR	71	1	1-32952	42	02/09/78	2HCD	134 604 7 11			25		PIP	10S	-4.2	4.41	USE			
MR	71	1	1-33432	34	03/13/78	2HCD	125 60814 6			25		PIP	10S	-38.9	4.41	USE			
MR	71	1	1-34759	7	05/26/78	2HCC	19 617 4 2			25		PIP	10S	-28.9	4.41	USE			
MR	71	1	1-38000	3	11/24/78	2HCC	47 60413 2			25		PIP	10S	-7.2	4.41	USE			
MR	71	1	1-40739	13	4/20/79	2HCC	17 617 4 1			25		PIP	10S	-2.1	4.41	USE			
MR	71	1	1-41908	1	7/ 2/79	2HCC	35 60415 1			25		PIP	10S	-3.1	4.41	USE	.4	4.41	-2.
MR	71	2	1-29742	25	07/30/77	GUY	I38731D			6	SS	PIP	10	20.6	11.90	PB			
MR	71	2	1-31305	11	10/29/77	2HCC	417 617 4 2			6		PIP	10S	-16.4	11.90	USE	4.2	11.90	50.
MR	72	1	1-32050	1	12/19/77	CAM	15244			335	CS	PIP	237S	8.0	1534.00	PB			
MR	72	1	1-34908	1	06/08/78	2ELB	11 632 2 4			335		PIP		-3.9	1534.00	USE			
MR	72	1	1-35609	1	07/20/78	2ELB	12 632 3 5			335		PIP		-4.0	1534.00	USE	.1	1534.00	153.
MR	73	1	1-30537	4	09/20/77	CAP	54233			20	SS	PIP	STD	1.0	365.02	PB			
MR	73	1	1-36416	1	08/23/78	W05047				20		PIP	STD	-.3	365.02	USE	.7	365.02	256.
MR	74	1	1-32232	2	12/29/77	GUY	I42232			25	SS	PIP	160	24.0	43.68	PB			
MR	74	1	1-33424	6	03/13/78	2CCA	13 604 1 1			25		PIP	160	-16.8	43.68	USE	7.2	43.68	314.
MR	77	1	1-33048	1	02/21/78	CAP	61858			25	SS	PIP	40	58.2	10.62	PB			
MR	77	1	1-35011	4	06/20/78	OHCD	228 607 8 5			25		PIP	10S	-6.5	10.62	USE			
MR	77	1	1-37271	5	09/29/78	OHCD	594 605 3 2			25		PIP	40S	-.5	10.62	USE			
MR	77	1	1-37271	4	09/29/78	OHCD	592 605 3 2			25		PIP	40S	-.5	10.62	USE			
MR	77	1	1-37271	6	09/29/78	OHCD	595 605 3 2			25		PIP	40S	-.5	10.62	USE			
MR	77	1	1-37803	1	11/14/78	2HCD	533 605 3 1			25		PIP	40S	-20.5	10.62	USE			
MR	77	1	1-38589	7	12/28/78	2HCD	533 605 3 4			25		PIP	40S	-9.3	10.62	USE			
MR	77	1	1-40739	7	4/20/79	2HCC	77 60417 1			25		PIP	40S	-4.9	10.62	USE	15.5	10.62	165.
MR	78	1	1-33114	2	02/21/78	CAP	G2401			6	SS	PIP	40	61.2	41.78	PB			
MR	78	1	1-34490	7	04/28/78	1ECC	3 601 3 3			6		PIP	STD	-13.3	41.78	USE			
MR	78	1	1-35079	10	06/22/78	1ECC	2 601 3 3			6		PIP	STD	-13.3	41.78	USE			
MR	78	1	1-35080	20	06/22/78	2ECC	2 602 3 5			6		PIP	STD	-16.4	41.78	USE			
MR	78	1	1-38015	13	11/24/78	1ECC	2 601 3 1			6		PIP	STD	-7.9	41.78	USE			
MR	78	1	1-38631	4	12/28/78	1ECC	3 601 3 1			6		PIP	STD	-.8	41.78	USE	9.5	41.78	397.

<ITT PART>		INVOICE SEQ		DATE		SPOOL		<PART DESCRIPTION>		<TRANSACTION>		<INVENTORY>		
MR	79	1	1-36805	1	09/19/78	CAP	35716	30	CS PIP STD	QUANT	UNIT PRICE	MODE	QUANT	TOT \$
MR	79	1	1-38564	1	12/28/78	OHBC	59 618 1 1	30	PIP STD	-1.7	155.25	USE	21.8	3384.
MR	79	1	1-38564	3	12/28/78	OHBC	61 618 1 1	30	PIP STD	-1.7	155.25	USE		
MR	80	1	1-36804	1	09/19/78	TAY	604681	30	CS PIP XS	39.9	91.80	PB		
MR	80	1	1-38053	1	11/24/78	2HBD254	632 9 4	30	PIP XS	-1.5	91.80	USE		
MR	80	1	1-39096	1	02/07/79	2HBD255	632 9 4	30	PIP XS	-1.5	91.80	USE	36.9	3387.
MR	81	1	1-36921	5	09/20/78	LAB	13941	30	CS PIP STD	14.0	89.57	PB		
MR	81	1	1-35016	9	06/20/78	OHBC	60 618 1 4	30	PIP STD	-3.8	89.57	USE		
MR	81	1	1-37626	5	10/27/78	OHBC	60 618 1 3	30	PIP STD	-1.8	89.57	USE		
MR	81	1	1-37626	1	10/27/78	OHBC	58 618 1 3	30	PIP STD	-1.8	89.57	USE		
MR	81	1	1-37526	3	10/27/78	OHBC	59 618 1 3	30	PIP STD	-1.8	89.57	USE		
MR	81	1	1-39314	3	02/22/79	OHBC	61 618 1 3	30	PIP STD	-1.8	89.57	USE	3.0	269.
MR	82	1	1-36921	4	09/20/78	GUY	152447D	24	SS PIP STD	13.0	203.04	PB	13.0	2630.
MR	83	1	1-34493	5	05/16/78	WO	4861	30	CS PIP STD	8.9	231.92	PB		
MR	83	1	1-34623	1	05/23/78	OHBC	62 618 1 3	30	PIP STD	-4.4	231.92	USE		
MR	83	1	1-34952	7	06/15/78	OHBC	61 618 1 4	30	PIP STD	-1.7	231.92	USE		
MR	83	1	1-35016	8	06/20/78	OHBC	59 618 1 4	30	PIP STD	-1.7	231.92	USE		
MR	83	1	1-35016	11	06/20/78	OHBC	60 618 1 4	30	PIP STD	-1.7	231.92	USE		
MR	83	1	1-39314	1	02/22/79	OHBC	57 618 1 3	30	PIP STD	-1.8	231.92	USE	-2.4	231.92
MR	84	1	1-36482	1	08/30/78	CAP	70300	6	SS PIP 40S	16.4	52.00	PB		
MR	84	1	1-38553	3	12/28/78	2ECC	2 602 3 5	6	PIP STD	-13.7	52.00	USE	2.7	52.00
MR	87	1	1-38302	1	12/19/78	GUY	I-56187D	6	SS PIP 10S	42.0	12.34	PB		
MR	87	1	1-39069	5	01/26/79	1HCD622	610 2 1	6	PIP STD	-17.2	12.34	USE	24.8	305.
MR	90	1	1-38563	2	12/28/78	GUL	27-91511	18	SS PIP STD	41.4	116.43	PB		
MR	90	1	1-39070	4	01/26/79	OHCC134	665 1 3	18	PIP STD	-5	116.43	USE		
MR	90	1	1-39070	5	01/26/79	OHCC133	665 1 2	18	PIP STD	-1.7	116.43	USE		
MR	90	1	1-39070	6	01/26/79	OHCC133	665 1 3	18	PIP STD	-5	116.43	USE		
MR	90	1	1-39070	3	01/26/79	OHCC134	665 1 2	18	PIP STD	-1.7	116.43	USE	37.0	4308.
MR	14AA	A	1-06692	50	10/26/74	TAY	131258	4	SS FLG 40S	3.0	190.00	PB	3.0	570.
MR	1000	1	1-CP-28	1	06/30/75	LAD	HO1597	25	SS FLG 160	12.0	231.99	PB		
MR	1000	1	1-39581	1	03/07/79	W05151		25	FLG	-2.0	231.99	USE	10.0	2320.

use) MR-81-1

<---INVENTORY---> QUANT UNIT \$ TOT \$

<---TRANSACTION---> QUANT UNIT PRICE MODE

<PART DESCRIPTION> SIZE MAT TYP SC14

<---ID---> INVOICE SEQ DATE SPOOL

MR4140	1	1-37580	3	10/27/78	ITT	97864	48	BKR	STD	2.0	8.83	PB	2.0	8.83	PB	19.
MS	1	1-07094	4	11/23/74	GUY	13118	25	SS	PIP	10	21.7	14.96	PB	14.96	PB	
MS	1	1-07691	1	12/28/74	GUY	13118	25	SS	PIP	10	21.7	14.96	PB	14.96	PB	
MS	1	1-09430	6	03/11/75	GUY	13118	25	SS	PIP	10S	-21.7	14.96	PB	14.96	PB	
MS	1	1-20250	17	06/12/76	OHCD	77 608 4 1	25	PIP	10S		-4.3	14.96	USE	14.96	USE	
MS	1	1-20660	15	06/26/76	OHCD	74 608 4 2	25	PIP	10S		-8.9	14.96	USE	14.96	USE	
MS	1	1-31205	15	10/27/77	1HCC134	610 3 1	25	PIP	10S		-6	14.96	USE	14.96	USE	118.
MS	1	2-1-07083	4	11/23/74	GUY	13118	3	SS	PIP	10	881.5	12.90	PB	12.90	PB	
MS	1	2-1-07691	2	12/28/74	GUY	13118	3	SS	PIP	10	881.6	12.90	PB	12.90	PB	
MS	1	2-1-09430	2	03/11/75	GUY	13118	4	SS	PIP	10S	-881.5	12.90	PB	12.90	PB	
MS	1	2-1-2051	1	07/09/75	GUY	107083	3	SS	PIP	10S	-140.0	12.00	PB	12.00	PB	
MS	1	2-1-16902	1	02/01/76	2HCD251	614 2 1	3	PIP	10S		-4.6	12.90	USE	12.90	USE	
MS	1	2-1-16903	3	02/01/76	1HCD251	614 2 1	3	PIP	10S		-4.6	12.90	USE	12.90	USE	
MS	1	2-1-16903	1	02/01/76	1HCD251	614 2 2	3	PIP	10S		-4.6	12.90	USE	12.90	USE	
MS	1	2-1-16903	3	02/01/76	2HCD251	614 2 2	3	PIP	10S		-4.6	12.90	USE	12.90	USE	
MS	1	2-1-20250	42	06/12/76	OHCD142	607 1 6	3	PIP	10S		-9.6	12.90	USE	12.90	USE	
MS	1	2-1-20250	11	06/12/76	OHCD	74 608 4 6	3	PIP	10S		-9	12.90	USE	12.90	USE	
MS	1	2-1-20250	2	06/12/76	OHCD143	607 1 4	3	PIP	10S		-1.2	12.90	USE	12.90	USE	
MS	1	2-1-20250	40	06/12/76	OHCD142	607 1 3	3	PIP	10S		-20.0	12.90	USE	12.90	USE	
MS	1	2-1-20250	26	06/12/76	OHCD	11 608 3 5	3	PIP	10S		-1.4	12.90	USE	12.90	USE	
MS	1	2-1-20250	7	06/12/76	OHCD	75 608 4 6	3	PIP	10S		-9	12.90	USE	12.90	USE	
MS	1	2-1-20250	38	06/12/76	OHCD142	607 1 2	3	PIP	10S		-15.3	12.90	USE	12.90	USE	
MS	1	2-1-20250	4	06/12/76	OHCD144	607 1 4	3	PIP	10S		-1.2	12.90	USE	12.90	USE	
MS	1	2-1-20457	7	06/21/76	OHCD142	607 1 4	3	PIP	10S		-29.1	12.90	USE	12.90	USE	
MS	1	2-1-20457	9	06/21/76	OHCD142	607 1 7	3	PIP	10S		-25.1	12.90	USE	12.90	USE	
MS	1	2-1-20660	27	06/26/76	OHCD142	607 1 5	3	PIP	10S		-29.3	12.90	USE	12.90	USE	
MS	1	2-1-20660	17	06/26/76	OHCD	75 608 4 7	3	PIP	10S		-4	12.90	USE	12.90	USE	
MS	1	2-1-21544	13	08/07/76	OHCD606	61413 2	3	PIP	10S		-6.3	12.90	USE	12.90	USE	
MS	1	2-1-21740	18	08/18/76	OHCD606	61413 3	3	PIP	10S		-19.6	12.90	USE	12.90	USE	
MS	1	2-1-22008	35	08/21/76	OHCD	93 608 5 7	3	PIP	10S		-39.3	12.90	USE	12.90	USE	
MS	1	2-1-22008	29	08/21/76	OHCD	92 608 5 8	3	PIP	10S		-39.8	12.90	USE	12.90	USE	
MS	1	2-1-22008	33	08/21/76	OHCD	93 608 5 6	3	PIP	10S		-8.0	12.90	USE	12.90	USE	
MS	1	2-1-22008	31	08/21/76	OHCD	92 608 5 9	3	PIP	10S		-10.1	12.90	USE	12.90	USE	
MS	1	2-1-22261	22	09/11/76	OHCD923	607 1 1	3	PIP	10S		-9	12.90	USE	12.90	USE	
MS	1	2-1-22837	17	10/08/76	OHCD	34 608110	3	PIP	10S		-2	12.90	USE	12.90	USE	
MS	1	2-1-22837	15	10/08/76	OHCD	33 60811 5	3	PIP	10S		-7.5	12.90	USE	12.90	USE	
MS	1	2-1-22837	20	10/08/76	OHCD	26 6081115	3	PIP	10S		-4.0	12.90	USE	12.90	USE	
MS	1	2-1-22837	11	10/08/76	OHCD	27 60811 1	3	PIP	10S		-19.1	12.90	USE	12.90	USE	
MS	1	2-1-22837	13	10/08/76	OHCD	27 60811 4	3	PIP	10S		-17.1	12.90	USE	12.90	USE	
MS	1	2-1-22837	6	10/08/76	OHCD264	61413 1	3	PIP	10S		-21.1	12.90	USE	12.90	USE	
MS	1	2-1-22859	17	10/13/76	OHCD	93 608 5 8	3	PIP	10S		-10.4	12.90	USE	12.90	USE	
MS	1	2-1-22859	14	10/13/76	OHCD	92 608 5 7	3	PIP	10S		-4.1	12.90	USE	12.90	USE	
MS	1	2-1-23225	23	10/22/76	OHCD	92 608 8 3	3	PIP	10S		-9	12.90	USE	12.90	USE	
MS	1	2-1-23225	55	10/22/76	OHCD237	60710 1	3	PIP	10S		-3.9	12.90	USE	12.90	USE	
MS	1	2-1-23156	15	10/23/76	OHCD	34 60811 9	3	PIP	10S		-7.7	12.90	USE	12.90	USE	
MS	1	2-1-23156	17	10/23/76	OHCD	26 6091113	3	PIP	10S		-24.0	12.90	USE	12.90	USE	
MS	1	2-1-23156	19	10/23/76	OHCD270	608 9 1	3	PIP	10S		-8.3	12.90	USE	12.90	USE	
MS	1	2-1-23156	29	10/23/76	OHCD268	608 9 4	3	PIP	10S		-8	12.90	USE	12.90	USE	
MS	1	2-1-23156	24	10/23/76	OHCD268	608 9 1	3	PIP	10S		-8.3	12.90	USE	12.90	USE	
MS	1	2-1-23156	12	10/23/76	OHCD	33 60811 6	3	PIP	10S		-15.1	12.90	USE	12.90	USE	

MS	1	2	1-23156	21	10/23/76	OHCD374	608	9	1	3	PIP	10S	-13.6	12.90	USE	
MS	1	2	1-23156	26	10/23/76	OHCD268	608	9	2	3	PIP	10S	-1.0	12.90	USE	
MS	1	2	1-25069	22	11/20/76	OHCD	91	608	5	2	3	PIP	10S	-2.2	12.90	USE
MS	1	2	1-25110	14	11/20/76	OHCD	93	608	5	2	3	PIP	10S	-4.9	12.90	USE
MS	1	2	1-25110	8	11/20/76	OHCD	92	608	5	2	3	PIP	10S	-4.6	12.90	USE
MS	1	2	1-25110	5	11/20/76	OHCD	91	608	5	3	3	PIP	10S	-4.7	12.90	USE
MS	1	2	1-25110	11	11/20/76	OHCD	92	608	5	3	3	PIP	10S	-3.1	12.90	USE
MS	1	2	1-25069	42	11/20/76	OHCD	92	608	8	1	3	PIP	10S	-17.7	12.90	USE
MS	1	2	1-26069	1	12/31/76	2HCD	33	649	2	2	3	PIP	10S	-25.5	12.90	USE
MS	1	2	1-26155	9	12/31/76	OHCD744	649	1	2	3	PIP	10S	-19.6	12.90	USE	
MS	1	2	1-26155	11	12/31/76	OHCD744	649	1	3	3	PIP	10S	-8.4	12.90	USE	
MS	1	2	1-26155	7	12/31/76	OHCD703	649	1	2	3	PIP	10S	-20.9	12.90	USE	
MS	1	2	1-26155	5	12/31/76	OHCD703	649	1	1	3	PIP	10S	-8.4	12.90	USE	
MS	1	2	1-26444	2	01/25/77	OHCD156	608	8	3	3	PIP	10S	-1.3	12.90	USE	
MS	1	2	1-26418	45	01/29/77	OHCD	36	608	8	2	3	PIP	10	-18.4	12.90	USE
MS	1	2	1-26418	38	01/29/77	OHCD	93	608	5	3	3	PIP	10S	-3.4	12.90	USE
MS	1	2	1-26521	12	02/01/77	OHCD142	607	1	1	3	PIP	10S	-18.2	12.90	USE	
MS	1	2	1-26520	1	02/01/77	1HCD161	608	11	19	3	PIP	10S	-1.8	12.90	USE	
MS	1	2	1-28208	42	04/30/77	OHCD156	608	8	2	3	PIP	10S	-5.7	12.90	USE	
MS	1	2	1-28665	28	05/28/77	OHCD	11	608	3	4	3	PIP	10S	-8.3	12.90	USE
MS	1	2	1-28589	45	05/28/77	OHCD	18	608	3	2	3	PIP	10S	-1.0	12.90	USE
MS	1	2	1-28662	27	05/28/77	OHCD103	608	5	1	3	PIP	10S	-4.4	12.90	USE	
MS	1	2	1-28665	23	05/28/77	OHCD	17	608	3	3	3	PIP	10S	-1.0	12.90	USE
MS	1	2	1-29024	34	06/26/77	OHCD270	608	9	3	3	PIP	10S	-2.7	12.90	USE	
MS	1	2	1-29024	38	06/26/77	OHCD270	608	9	3	3	PIP	10S	-3	12.90	USE	
MS	1	2	1-29915	34	08/11/77	OHCD	91	608	5	1	3	PIP	10S	-2.3	12.90	USE
MS	1	2	1-30664	1	09/27/77	OHCD744	649	1	1	3	PIP	10S	-34.3	12.90	USE	
MS	1	2	1-37097	1	09/28/78	W05084				3	PIP	10S	-18.9	12.90	USE	
MS	1	2	1-41124	25	5/24/79	OHCD	92	608	8	2	3	PIP	10S	-5.3	12.90	USE

<PART DESCRIPTION> <-----ID-----> <-----INVENTORY----->

INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	TOT \$	
MS	1	3	1-07083	9	11/23/74	GUY	14768	35	SS	PIP	10	42.0	PB	21.64	909
MS	1	4	1-07083	5	11/23/74	GUY	13118	4	SS	PIP	10	53.3	PB	20.52	
MS	1	4	1-07691	3	12/28/74	GUY	13118	4	SS	PIP	10	53.3	PB	20.52	
MS	1	4	1-09430	A2	03/11/75	GUY	13118	4	SS	PIP	10S	-53.3	PB	20.52	
MS	1	4	1-20239	13	06/12/76	OHCD187	607	4	PIP	10S		-8.3	USE	20.52	
MS	1	4	1-20239	11	06/12/76	OHCD151	607	4	PIP	10S		-3.0	USE	20.52	
MS	1	4	1-20239	8	06/12/76	OHCD307	608	3	PIP	10S		-4.0	USE	20.52	
MS	1	4	1-20250	36	06/12/76	OHCD306	608	3	PIP	10S		-25.3	USE	20.52	
MS	1	4	1-20250	32	06/12/76	OHCD306	608	3	PIP	10S		-7.0	USE	20.52	
MS	1	4	1-20457	5	06/21/76	OHCD307	608	3	PIP	10S		-7.5	USE	20.52	
MS	1	4	1-27332	33	03/14/77	OHCD864	607	4	PIP	10		-1.2	USE	20.52	
MS	1	4	1-27332	36	03/14/77	OHCD864	607	4	PIP	10		-1.2	USE	20.52	-86
MS	1	5	1-07083	6	11/23/74	GUY	13118	6	SS	PIP	10	25.4	PB	79.11	
MS	1	5	1-07691	4	12/28/74	GUY	13118	6	SS	PIP	10	25.4	PB	79.11	
MS	1	5	1-09430	3	03/11/75	GUY	13118	6	SS	PIP	10S	-25.4	PB	79.11	
MS	1	5	1-12051	3	07/09/75	GUY	107083	6	SS	PIP	10S	-22.0	PB	73.57	391
MS	2	1	1-07083	8	11/23/74	CAP	85321	10	SS	PIP	STD	255.9	PB	330.52	
MS	2	1	1-07083	11	11/23/74	GUY	13313	10	SS	PIP	STD	169.9	PB	225.00	
MS	2	1	1-07691	12	12/28/74	CAP	86192	10	SS	PIP	STD	286.0	PB	330.52	
MS	2	1	1-07612	3	12/27/74	2HCD151	614	9	PIP	STD		-6.3	USE	330.52	
MS	2	1	1-07612	1	12/27/74	OHCD154	614	9	PIP	STD		-8.5	USE	330.52	
MS	2	1	1-08072	1	01/20/75	OHCD154	614	9	PIP	STD		-8.5	USE	330.52	
MS	2	1	1-20299	3	06/12/76	1HCD254	614	8	PIP	STD		-6.0	USE	330.52	
MS	2	1	1-20657	2	06/26/76	2HCD254	614	8	PIP	STD		-13.9	USE	330.52	
MS	2	1	1-22836	1	10/08/76	1HCD254	618	8	PIP	STD		-34.9	USE	330.52	
MS	2	1	1-22900	1	10/13/76	1HCD154	614	11	PIP	STD		-1.5	USE	330.52	
MS	2	1	1-23225	1	10/22/76	OHCD154	614	11	PIP	STD		-35.1	USE	330.52	
MS	2	1	1-23225	5	10/22/76	2HCD151	614	11	PIP	STD		-9.3	USE	330.52	
MS	2	1	1-23140	2	10/23/76	1HCD257	614	10	PIP	STD		-11.3	USE	330.52	
MS	2	1	1-25069	16	11/20/76	2HCD154	614	11	PIP	STD		-1.5	USE	330.52	
MS	2	1	1-25110	3	11/20/76	2HCD258	614	1	PIP	STD		-23.1	USE	330.52	
MS	2	1	1-25132	1	11/20/76	1HCD258	614	4	PIP	STD		-5.3	USE	330.52	
MS	2	1	1-25069	21	11/20/76	2HCD258	614	1	PIP	STD		-5.3	USE	330.52	
MS	2	1	1-25069	14	11/20/76	OHCD154	614	11	PIP	STD		-35.4	USE	330.52	
MS	2	1	1-25070	3	11/20/76	1HCD151	614	11	PIP	STD		-9.3	USE	330.52	
MS	2	1	1-26418	2	01/29/77	2HCD257	614	10	PIP	STD		-7.6	USE	330.52	
MS	2	1	1-26930	6	02/25/77	1HCD258	614	4	PIP	STD		-23.1	USE	330.52	
MS	2	1	1-27777	7	03/31/77	1HCD258	614	2	PIP	STD		-14.7	USE	294.63	
MS	2	1	1-27745	17	03/31/77	2HCD258	614	1	PIP	STD		-13.6	USE	225.00	
MS	2	1	1-28150	4	04/30/77	1HCD258	614	4	PIP	STD		-13.6	USE	225.00	
MS	2	1	1-28424	6	05/26/77	2HCD154	614	11	PIP	STD		-32.3	USE	225.00	
MS	2	1	1-28424	8	05/26/77	OHCD154	614	11	PIP	STD		-31.0	USE	225.00	
MS	2	1	1-28665	12	05/28/77	2HCD151	614	11	PIP	STD		-31.3	USE	225.00	
MS	2	1	1-28665	11	05/28/77	OHCD154	614	11	PIP	STD		-31.3	USE	225.00	
MS	2	1	1-28653	7	05/28/77	1HCD151	614	11	PIP	STD		-31.3	USE	290.74	
MS	2	1	1-28589	37	05/28/77	2HCD258	614	1	PIP	STD		-14.8	USE	330.52	
MS	2	1	1-28653	5	05/28/77	1HCD154	614	11	PIP	STD		-32.3	USE	330.52	
MS	2	1	1-29039	10	06/26/77	2HCD154	614	11	PIP	STD		-28.7	USE	330.52	
MS	2	1	1-29346	4	07/14/77	OHCD766	649	7	PIP	40		-4.1	USE	330.52	

<ITT PART>		<-----ID----->				<PART DESCRIPTION>				<-----TRANSACTION----->			<-----INVENTORY----->		
INVOICE	SEQ	DATE	SPOOL	SIZE	MAT	TYP	SCH	QUANT	UNIT	PRICE	MODE	QUANT	UNIT	\$	TOT \$
MS 121	1 1-34492	12 05/16/78	WO 4939	4	SS	PIP	10S	18.1		19.65	PB				
MS 121	1 1-34492	11 05/16/78	WO 4939	4	SS	PIP	10	192.7		15.82	PB				
MS 121	1 1-36410	1 08/23/78	GUL 27011559	4	SS	PIP	10S	49.1		10.45	PB				
MS 121	1 1-35610	22 07/12/78	OHCD866 60711 4	4		PIP	10S	-9.2		19.65	USE				
MS 121	1 1-35611	9 07/20/78	OHCD862 60711 8	40		PIP	10S	-12.6		18.53	USE				
MS 121	1 1-35673	55 07/25/78	OHCD866 60711 1	4		PIP	10S	-12.2		15.82	USE				
MS 121	1 1-35673	43 07/25/78	OHCD865 60710 3	4		PIP	10S	-16.6		15.82	USE				
MS 121	1 1-35673	53 07/25/78	OHCD862 60711 7	4		PIP	10S	-17.0		15.82	USE				
MS 121	1 1-35673	57 07/25/78	OHCD866 60711 1	4		PIP	10S	-10.6		15.82	USE				
MS 121	1 1-35673	59 07/25/78	OHCD866 60711 3	4		PIP	10S	-15.9		15.82	USE				
MS 121	1 1-35673	51 07/25/78	OHCD862 60711 6	4		PIP	10S	-12.4		15.82	USE				
MS 121	1 1-35673	50 07/25/78	OHCD862 60711 2	4		PIP	10S	-12.4		15.82	USE				
MS 121	1 1-36501	14 08/30/78	OHCD862 6071110	4		PIP	10S	-2.5		15.82	USE				
MS 121	1 1-36475	13 08/30/78	OHCD862 60711 5	4		PIP	10S	-13.3		15.82	USE				
MS 121	1 1-36501	8 08/30/78	OHCD862 60711 4	4		PIP	10S	-13.3		15.82	USE				
MS 121	1 1-36501	12 08/30/78	OHCD862 6071110	4		PIP	10S	-14.0		15.82	USE				
MS 121	1 1-36475	16 08/30/78	OHCD866 60711 5	4		PIP	10S	-15.3		15.82	USE				
MS 121	1 1-36475	7 08/30/78	OHCD862 6071111	4		PIP	10S	-13.8		15.82	USE				
MS 121	1 1-38588	63 12/28/78	OHCD866 60711 6	4		PIP	10S	-17.3		15.82	USE	51.5	10.70		551.
MS 122	1 1-37802	4 11/14/78	MCJ 16218520	3	SS	PIP	10S	189.9		5.76	PB				
MS 122	1 1-36475	1 08/30/78	OHCD655 649 1 4	3		PIP	10S	-17.2		5.76	USE				
MS 122	1 1-38588	4 12/28/78	OHCD744 649 1 5	3		PIP	10S	-14.4		5.76	USE				
MS 122	1 1-38588	6 12/28/78	OHCD655 649 1 2	3		PIP	10S	-21.2		5.76	USE				
MS 122	1 1-38588	1 12/28/78	OHCD655 649 1 3	3		PIP	10S	-22.6		5.76	USE				
MS 122	1 1-38588	10 12/28/78	OHCD744 649 1 4	3		PIP	10S	-14.5		5.76	USE				
MS 122	1 1-38589	3 12/28/78	OHCD744 649 1 7	3		PIP	10S	-38.0		5.76	USE				
MS 122	1 1-38589	5 12/28/78	OHCD744 649 1 8	3		PIP	10S	-29.9		5.76	USE				
MS 122	1 1-38589	1 12/28/78	OHCD655 649 1 1	3		PIP	10S	-8.2		5.76	USE	23.9	5.76		138.
MS 123	1 1-37161	1 09/29/78	GUY 152438D	3	SS	PIP	10S	61.7		5.75	PB				
MS 123	1 1-38086	45 11/24/78	OHCD139 607 4 2	3		PIP	10S	-10.7		5.75	USE				
MS 123	1 1-38588	72 12/28/78	OHCD239 607 4 2	3		PIP	10S	-5.7		5.75	USE				
MS 123	1 1-38588	54 12/28/78	OHCD374 6081214	3		PIP	10S	-9.8		5.75	USE				
MS 123	1 1-38588	69 12/28/78	OHCD239 607 4 1	3		PIP	10S	-18.6		5.75	USE	16.9	5.75		97.
MS 126	1 1-36920	1 09/20/78	GUY 152437D	4	SS	PIP	10S	168.0		7.50	PB				
MS 126	1 1-38561	1 12/28/78	1HCD248 601 1 3	4		PIP	10S	-10.6		7.50	USE				
MS 126	1 1-38588	51 12/28/78	2HCD248 602 1 2	4		PIP	10S	-19.2		7.50	USE				
MS 126	1 1-38519	1 12/28/78	1HCD248 601 1 2	4		PIP	10S	-25.2		7.50	USE				
MS 126	1 1-38519	5 12/28/78	1HCD248 601 1 1	4		PIP	10S	-27.3		7.50	USE				
MS 126	1 1-41399	4 6/ 1/79	OHCD936 625 2 2	4		PIP	10S	-6.3		7.50	USE				
MS 126	1 1-39027	39 01/26/79	2HCD248 602 1 3	4		PIP	10S	-16.7		7.50	USE				
MS 126	1 1-39027	41 01/26/79	2HCD248 602 1 4	4		PIP	10S	-15.7		7.50	USE	47.0	7.50		353.



Consumers
Power
Company
QA/7-0

NONCONFORMANCE REPORT

Start Up System: Indeterminate

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

PAGE 1 OF 2

6. PROJECT NAME: Midland 1 & 2		7. NRC WORKING PART NO: 1DGA01 & 1DFB01		8. NONCONFORMING PART NAME: Cable Tray		1. NCR SERIAL NO: M-01-5-0-053	
9. SERIAL NUMBER: NA		10. ORG. COMMITTING NC: Bechtel Construction Bechtel Engineering		11. AREA/LOC. OF NC: Lower Cable Spreader Room		2. DATE: 7-21-80	
12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS: During overinspection of the above cable trays, the following discrepancies were noted: (1) Cable tray 1DGA01 was not identified per Drawing E-42, Revision 45, Sheet 8, paragraph 6A and 6B. (Identification on this tray will not be visible after cable loading of tray's beneath it). (2) Cable tray 1DFB01 is identified as 1BFB01 on Drawing E-602 Revision 2, Sheet 1, zone 7-F.						3. DATE OF REV: NA	
						4. FILE NO: 16.3.1, 16.3.4	
13. QA RECOMMENDATION FOR PART CA: (1) Identify cable tray 1DGA01 in a manner which will be visible after construction is complete. (2) Correct Drawing E-602 to reflect proper cable tray identification. DESIGN/PROJECT ENG. DISPOSITION REQUIRED <input checked="" type="checkbox"/> NOT REQUIRED <input type="checkbox"/>						5. DISTRIBUTION ACTION COPY: LADreisbach MADietrich INFO COPY: WRBird DBMiller RBCherba EDNewman JWCook RLRixford TCCooke(2) JARutgers JLGerley RASimonek LEDavis DATaggart PKHansen HPLEonard SHHowell DLDaniels GSKeeley ESmith BWMarguglio JMilandin	
14. HOLD TAGS APPLIED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> NUMBER, LOCATION & TYPE OF HOLD TAGS APPLIED: NA							
15. IS PROCESS CA REQUIRED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF NO, ENTER JUSTIFICATION BELOW:							
16. DOES NC AFFECT Q-LIST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>				17. IS NC REPORTABLE PER 50.55(*): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			
18. IS NC REPORTABLE PER PART 21: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>				19. IF YES, DATE & TIME OF REPORT TO NRC: NA			
20. IF YES, WHO MADE REPORT TO NRC: NA				21. IF YES, NAME OF NRC OFFICIAL TO WHOM REPORTED: NA			
22. NCR ORIGINATED BY: <i>W. T. Matt</i>			23. WRITTEN REPLY REQUIRED BY: 8-4-80 TO ESTABLISH CA COMPLETION DATE		24. SUPERVISOR'S SIGNATURE/DATE: <i>DR Keating</i> 7-21-80		
25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE: LADreisbach's letter LAD-1751, dated 10/31/80 to HPLEonard.							
26. DESIGN/PROJECT SIG. AUTH. DISP.: LAD-1751		27. PMO SIG. AUTH. DISP.: NA		28. PROCUREMENT SIG. CONC. DISP.: NA		29. SIG. OF ORG. RESP. FOR C/A: LAD-1751	
30. FAB/CONST. SIG. AUTH. IMP. DISP.: LAD-1751		31. SIG. OF TEST GROUP ACKNOW. CONDITION: NA		32. FOR MAJOR WCD - PLT. SUPT. SIG. AUTH. DISP.: NA		33. QA AUTH. SIG. TO IMPLEMENT DISP.: <i>W. T. Matt</i>	
34. METHOD OF PART CA VERIFICATION: Verified that cable tray 1DGA01 has been identified in accordance with E-42 and that this identification will be visible after loading of the bottom tray. Verified drawing E-602 corrected to reflect correct cable tray identification.							
35. SIG. OF ORG. RESP. FOR PART C/A SIGNIFYING COMPLETION: LAD-1751			36. SIG. VERIFYING PART C/A & HOLD TAG REMOVAL/DATE: <i>W. T. Matt</i> 11/4/80			37. NCR CLOSED BY/DATE: (PART & PROCESS CA COMPLETE) <i>W. T. Matt</i> 11/4/80	



Consumers
Power
Company

NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

PRODUCTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

NCR SERIAL NUMBER: M-01-5-C-05

PAGE 2 OF 2

38. QA ASSESSMENT OF ROOT CAUSE(S):

Unknown, to be determined.

39. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

LAD-1751

40. PROCESS CA REQUIRED FROM:

DESIGN

FABRICATION

CONSTRUCTION

PROCUREMENT

INSPECTION

OTHER _____

41. QA RECOMMENDATION FOR PROCESS CA:

Unknown, to be determined.

42. PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK 41 & DATE OF COMPLETION:

LAD-1751

43. METHOD OF PROCESS CA VERIFICATION:

N/A

44. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:

N/A

45. PROCESS CA COMPLETION VERIFIED BY/DATE:

N/A

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



October 31, 1980

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: H. P. Leonard

Job 7220 Midland Project
CPCo NCR M01-5-0-053
Complete Response
LAD-1751 Action Item S-350

Dear Mr. Leonard:

The subject NCR concerns discrepant identification of divided cable trays.

DCN5 was issued against Drawing E-602, Sheet 1, Rev. 2, to correct the identification of tray 1DFB01 which was incorrectly identified as 1BFB01.

Cable Tray 1DFB01/1DGA01 has been restenciled to conform to the requirements of Drawing E-42, Sheet 8, Item 6. The identification of this tray will be visible after all cable pulling is complete.

This is an isolated case. No process corrective action is required.

This is considered to be a complete response to the subject NCR. If further assistance is necessary, please contact Raymond Yee of this office.

Very truly yours,

A handwritten signature in dark ink, appearing to read "L. A. Dreisbach". The signature is fluid and cursive, written over the typed name.

L. A. Dreisbach
Project Quality Assurance
Engineer

LAD/RV/sjc

cc: W. Bird
B. Marguglio
D. Miller

CONSUMERS POWER COMPANY
RECEIVED
NOV 4 1980

PROJECT QUALITY ASSURANCE
MIDLAND, MICHIGAN

A

This Copy For	This Copy For
WRBird	WLBarclay
JWCook	TCCooke (2)
HPLeonard	RHermiston
LHCurtis	SHowell
BWMarguglio	BRJohnson
JARutgers	GSKeeley
JLWood	PKlaeking
	PAMartinez
	JMlandin
	SPGerson



Consumers Power
 Nonconformance
 Report No OF-199

File 16 3 4 & 16 3 6
 Issue Date November 4, 1977
 Project Midland 1 & 2

File Title NCR's on Bechtel Construction and Quality Control

This Nonconformance Report is Issued To:
 G--L--Richardson
 Bechtel-Lead-QAE LADreisbach
 who is responsible for corrective action.

Prepared By Donald E. Horn Date 11-4-77
 Approved By J. H. Curtis Date 11/4/77
 Written Reply Requested By Date 11-23-77
 Corrective Action Requested By Date 12-15-77

Nonconformance Description and Supporting Details:

See attachment.

AEC Reportable Yes No See Procedure 9 (For Nuclear Projects Only)

Stop Work Necessary Yes No See Procedure 16 - Stop Work No _____

No Hold Tags Applied
 Recommended Corrective Action:

See attachment.

¹ Corrective Action Taken:

See attachment.

¹ Verification of Corrective Action Required Yes No

¹ Method of Verification: Reviewed NCR's 1004 (with attachments) and 1005 (with attachments), letter GLR-12-77-510, letter 375FQA79, and letter LAD-1560 and USTesting Training Session dated 12/14/77.

¹ Nonconformance Closure Confirmed By Donald E. Horn
 Date 11/3/80

¹ To be completed at time of closure by Consumers Power QA Services.

Attachment to NCR QF-199

Nonconformance Description and Supporting Details:

Specification C-210, Revision 5 Section 12.6.1 states in part, "The water content during compaction shall not be more than 2 percentage points below optimum moisture content and shall not be more than 2 percentage points above moisture content..."

Specification C-210, Revision 5 Section 13.7.1 states, "All cohesive backfill in the plant area and the berm shall be compacted to not less than 95 percent of maximum density as determined by ASTM D 1557, Method D".

Specification C-210, Revision 5 Section 13.7.2 states in part, "All cohesionless backfill in the plant area and the berm shall be compacted to not less than 80 percent of relative density as determined by ASTM D 2049..."

Part 1

Contrary to these requirements, the following tests had been passed using incorrect testing data. Using the correct testing data, the tests fail.

North Plant Dike

MD 290 (sampled 7-16-74) shows optimum moisture content 11.6. It should have been 9.5. Using the correct optimum moisture content of 9.5%, the actual moisture content is 2.2% above optimum moisture content.

MD 360 (sampled 7-31-74) shows optimum moisture content as 21.4. It should have been 15.2. This also shows maximum lab dry density as 103.2. It should have been 115.1. Using the correct optimum moisture content of 15.2%, the actual moisture content is 5.4% above optimum moisture content. Also using the correct maximum lab dry density of 115.1, the correct percent of maximum density is 86.4%.

MD 377 (sampled 8-6-74) shows optimum moisture content as 18.0. It should have been 15.2. Using the correct optimum moisture content of 15.2%, the actual moisture content is 4.5% above optimum moisture content.

Structural Backfill

MDR 621 (sampled 10-14-76) shows minimum dry lab density as 94.2. It should have been 112.2. Using the correct minimum dry lab density of 112.2, the correct percent of relative density is 41.5.

Part 2

Also contrary to these requirements, the following tests had failing results and did not indicate being cleared by passing tests or had been marked passing.

Attachment to NCR QF-199

Nonconformance Description and Supporting Details:

Part 2 (Contd)

North Plant Dike

MD 142 (sampled 5-30-74) shows optimum moisture content 8.0, moisture content 10.3. This test failed but it is shown as passing.

MD 143 (sampled 5-30-74) shows optimum moisture content 13.8, moisture content 11.4. This failed but it is shown as passing.

West Plant Dike

MD 227 (sampled 10-6-75) failed moisture but has not been cleared.

Plant Area Fill

<u>Test No.</u>	<u>Date Sampled</u>	<u>Compaction</u>	<u>Moisture</u>	
			<u>Actual</u>	<u>Optimum</u>
MD 1311	5-03-77	61.6% of Relative Density		
1326	5-10-77		18.5%	15.2%
1328	5-10-77		12.2%	15.2%
1412	6-07-77		10.4%	15.2%

Structural Backfill

MDR 621	10-14-76	78.0% of Relative Density
671	11-12-76	74.8% of Relative Density
672	11-23-76	75.4% of Relative Density
685	11-24-76	56.2% of Relative Density
686	11-24-76	70.9% of Relative Density
691	11-24-76	62.0% of Relative Density

Recommended Corrective Action:

- (1) Determine if there are passing tests in the same area to clear these failing tests.
- (2) If these failing tests cannot be cleared by passing tests in the same area, present these findings to Bechtel Project Engineering so Project Engineering can determine what additional tests, reviews, etc. are needed to justify the material these tests represent. Have Project Engineering justify the material these failing tests represent.
- (3) Determine the underlying cause(s) and take corrective action to preclude repetition.

Attachment to NCR QF-199
(Contd)

¹ Corrective Action Taken:

Part 1

- (1) Bechtel QC has determined that none of the above failing tests have passing tests in the same area to clear them.
- (2) North Plant Dike MD 290 and MD 377 have been identified on Bechtel NCR 1005. North Plant Dike MD 360 and Structural Backfill MDR 621 density problems have been identified on Bechtel NCR 1004. North Plant Dike MD 360 moisture problem has been identified on revised NCR 1005. NCR's 1004 and 1005 have been dispositioned "Use As Is".
- (3) The underlying causes for this condition occurring were human error and lack of attention to detail. The actions taken to prevent this condition from recurring were taken in the form of a training session held on 12/14/77 for USTesting personnel. In conjunction with this training session, a list of all applicable proctors were developed to aid the inspector in obtaining correct values for density and moisture. No additional corrective actions were taken in density tests MD-142 and MD-143 in which failing tests were marked passing since it occurred only in May of 1974 and has not been a recurring problem.

Part 2

- (1) Bechtel QC has determined that none of the above failing tests have passing tests in the same area to clear them.
- (2) North Plant Dike MD 142 and MD 143, West Plant Dike MD 227 and Plant Area Fill MD 1326, 1328 and 1412 have been identified on Bechtel NCR 1005. Structural Backfill MDR 621, 671, 672, 685, and 686 have been identified on Bechtel NCR 1004. Plant Area Fill MD 1311 has been identified on revised NCR 1004. NCR's 1004 and 1005 have been dispositioned "Use As Is".
- (3) Corrective action has been taken as of the last of July 1977 by Bechtel QC and U.S. Testing to more adequately clear failing tests. Therefore, the corrective action to preclude repetition for not clearing failing tests need not be addressed.

Attachment to NCR QF-199
(Contd)

¹ Corrective Action Taken: (Contd)

In addition to Part 1 and Part 2, on September 29, 1978 Consumers Power Company notified JGKepler, in writing, pursuant to the requirements of 10CFR50.55(e), of a construction condition at its Midland Plant site regarding settlement of certain structures. Subsequently, further notifications regarding the settlement of these structures, related investigations and remedial actions proposed and undertaken by the Company were sent to JGKepler pursuant to 10CFR50.55(e) on November 7, 1978, December 21, 1978, January 5, 1979, February 23, 1979, April 3, 1979, June 25, 1979, August 10, 1979 and September 5, 1979.

In a letter from JGKepler to HDThornburg, dated November 1, 1978, the settlement issue was transferred to NRR for evaluation and resolution. The NRR Staff carried on their review through issuance of questions 1-22 in the 50.54(f) request on March 21, 1979 and supplemental questions 23 on September 11, 1979; 24-35 on November 19, 1979; 36-38 on June 30, 1980; 39-48 on August 4, 1980; and 49-53 on August 27, 1980. The Company responded to those questions pursuant to 10CFR50.54(f) on April 24, 1979, May 31, 1979, July 9, 1979, September 13, 1979 and November 13, 1979. On December 6, 1979 an Order Modifying the Construction Permit was sent to the Company. The Company filed Amendment 72 on December 19, 1979, Amendment 76 on April 1, 1980, Amendment 77 on May 5, 1980, Amendment 80 on August 15, 1980 and Amendment 81 on September 14, 1980 to its application for Reactor Construction Permit and Operating License for the Midland Plant. Those amendments detail the history of the soils settlement issue and the proposed remedial actions for which Commission approval is sought. Further amendments will provide more detail in response to the Staff's 50.54(f) questions. Resolution of this issue will occur as a result of Commission action regarding Amendments to the application, after appropriate review and issuance of a Safety Evaluation Report directed specifically to the settlement issue.



NONCONFORMANCE REPORT

CPCO *HPC* *JCH* **Corrected Copy** 11P. 10/25/80

1. PROJECT NAME Midland		JOB NO. 7220		19. NO. 1004	20. PAGE 1 OF 27	
2. UNIT(S) Common	3. DRAWING/PART NO. N/A	REV N/A	4. ITEM DESCRIPTION Soil	5. ITEM LOCATION Plant Area		
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N-N/A-REV-N/A-SER NO. N/A		9. SOURCE Construction	10. CONTRACTOR/SUPPLIER N/A	
11. INSPECTION CRITERIA () DWG () SPEC () OTHER		11 NO. <i>N/A</i> NO. C-210 R5/C-211 R4	12. ASME AUTHORIZED INSPECTION REQ'D () YES (X) NO	13. SKETCH ATTACHED () YES (X) NO	14. Discovered During () Rec'g () Const () Test	15. Equip Furnished By () Client () HPC () IFLD
16. NONCONFORMING CONDITION: Specifications C-210 Rev. 5 and C-211 Rev. 4 states in part.... "That the density requirements of cohesive soils is 95% Bechtel Modified Proctor and 80% Relative Density." Contrary to the above, the following density tests are failing with no retests taken:				24. DISPOSITION CONCURRENCE		
(CONTINUED ON PAGE 2)				rework <input type="checkbox"/> reject <input type="checkbox"/> repair <input type="checkbox"/> use as is <input checked="" type="checkbox"/>		
				<i>W. J. ...</i> 10-25-77 PROJECT FIELD ENGINEER DATE <i>W. J. ...</i> 10-29-77 PROJECT ENGINEER DATE <i>W. J. ...</i> 10-29-77 PROJ CONST QC ENGINEER DATE		
17. REPORTED BY <i>W. J. ...</i>	DATE 10/16/77	18. VALIDATED BY <i>W. J. ...</i>		DATE 10-26-77	25. DISPOSITION RESULTS	
21. ROUTING: (X) TO FIELD ENGINEERING () TO OTHERS (SPECIFY)						
22. () Field Engineering Disposition (X) Field Engineering Recommended Disposition to Project Engineering DISPOSITION REQUIRED BY 11-11-77 ROUTE TO PROJECT ENGINEERING (EVALUATION) AND DISPOSITION						
<i>J. Dean</i> 10/27/77 <i>W. J. ...</i> 2/15/79						
23. PROJECT ENGINEERING DISPOSITION						
Project engineering has reviewed the NCR 1004 (corrected copy dated 2-15-79) and notes the following:						
Test No. MDR 685-- [*] is accepted by test MDR 690, located near MDR 685 and about the same elevation.						
Test No. MDR 686-- ⁺ is acceptable based on the evaluation of the boring SWG-5. This boring is located in the vicinity MDR 686 and indicates high blow counts at elevation between 594 and 599.						
26. <i>W. J. ...</i> 5/22/80 26. ACCEPTANCE 5/15/80 QC ENGINEER DATE 10/21/79 AUTHORIZED INSPECTOR DATE						

POOR ORIGINAL

See Attachment

TEST ADDED PER
CPCG ITEM 375 FQA 79
DATED 11/7/79 ATTACHED

AREA	ELEV.	DATE OF TEST	DENSITY TEST NO.	PERCENT COMPACTION	METHOD OF TEST
STR. BACKFILL					
35' E of Wall Line	582.7'	10/14/76	MDR-621 ✓ X	42%	R.D.
15' off "6.0" 30" South of "Q"	613'	11/12/76	MDR-671 ✓ X	74.8%	R.D.
SWPS-11' S of N. Wall, 3' off W Wall	582.5'	11/23/76	MDR-672 ✓ X	75.4%	R.D.
SWPS-13' W of E. Wall, 30" off N Wall	589'	11/24/76	MDR-685 ✓ X	56.2%	R.D.
SWPS-13' N of N. Wall, 30" E of E Wall	596'	11/24/76	MDR-686 ✓ X	70.9%	R.D.
SWPS-2' W of E. Wall, 9' off N. Wall	595'	11/24/76	MDR-691 ✓ X	62.0%	R.D.

S. OF TURBINE, 35'S. OF Q-1 \$ 9/15/80
 S. OF TURBINE, 35'S. OF Q-1 28' W. OF 6.0 LINE 613' 5/3/77 MD-1311 + 66.1% R.D. \$ 9/18/80

AREA	ELEV.	DATE OF TEST	DENSITY TEST NO.	PERCENT COMPACTION	METHOD OF TEST
NORTH DIKE					
0 + 80 100' E Center Line	629'	7/31/74	MD-360	86.4%	B.H.P.

DENSITY TEST MD 360 WAS TRANSMITTED TO Q.C. FROM U.S. TESTING WITH A TYPO OF 113 BMP - THIS SHOULD HAVE BEEN BMP 118, GIVING A % COMPACTION OF 96.4 - NOT 86.4% \$ 3/14/79

Hold for Engineering Disposition. No Hold Tags Applied. "Q"-List #1.002 & 1.004. *Parlay*
2-15-79

Block 23 Contd: # SW-13,

Test No. MDR 691-- is acceptable based on the evaluation of the boring SWP-1. This boring reveals high blow counts between elevation 587 and 608.

Test No. MDR 671-- is acceptable based on the evaluation of boring DG-20 and DG-23. These borings indicate high blow counts at elevation 613.

Test No. MDR 621 and 672-- are acceptable based on evaluation of borings SWP-1, SW-8, SW-3, SW-5 and SW-7. These borings indicate high blow counts at elevation 582.5 and 582.7 feet.

This completes the evaluation of NCR 1004 by project engineering.

Jordan 10-5-79
Ran 10/5/79
J. Hook 10.5.79
3/8/79

POOR ORIGINAL



BLOCK 23 Cont.

Project Engineering has added to its disposition. Refer to attached IOM (L. H. Curtis to L. A. Dreisbach,
4-24-80, File No. 0535.3, C-0465, C-211-PR).

Jim Zimmerman 4WD
5-19-80

PRVC generated in Ann Arbor.

REM C-2717 RB

No Spec./Dwg. Change Req'd.



NONCONFORMANCE REPORT (CONT'D)

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

J. J. Williams / 1980 5/22/80
L. Wilson 5/21/80
A. M. ... 5/22/80

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER		DATE	
PROJECT ENGINEER		DATE	
PROJECT CONSTR OC ENGINEER		DATE	
AUTHORIZED INSPECTOR		DATE	

Bechtel Associates Professional Corporation

Inter-office Memorandum

To *✓* L.A. Dreisbach

Date April 25, 1980

Subject Midland Plant Units 1 and 2
Bechtel Job 7220
Quality Problem Response
Request: QA Action Item 175-a

From L.H. Curtis
Of Engineering

Copies to W. Barclay
L. Curtis
V. Manta
R. Rixford
J.O. Wanzeck
Com Log

At Ann Arbor

File 0535.3, C-0465, C-211-PR

Job 7220-CA-Flaccium <i>U/LC</i>			
Log No. <i>473</i> File No. _____			
Response Head _____		Date _____	
CA Action Item No. _____			
Route	Info	Act	Comments
PQAE	<i>VP</i>		<i>See</i>
Resp. Cor.	<i>Box</i>		<i>See</i>
Exec (1)			
Sup/Mch	<i>OP</i>		<i>ATE</i>
Equip/Mod			<i>max</i>
Inst.			
Trn Ovr		<i>E</i>	
Trend			
NCR 1004 <i>File</i>			

Reference CPGO letter Serial 375 FQA 79, 11/7/79

This is a complete response to the referenced memorandum transmitted via the subject QPRR.

The following paragraphs are numbered to correspond to those indicated in the referenced letter.

NCR 1004:

1. Project engineering dispositioned a corrected copy of NCR 1004 on October 24, 1979. This copy of the NCR did not include the failing test MD-1311. As recommended in the referenced letter, NCR 1004 should be reopened to include test MD-1311.

Test MD-1311 is located in the vicinity of the diesel generator building. A review of boring log DG-20 and cross hole CE-13 indicates that the density is acceptable. In addition, the diesel generator building area will be dewatered to eliminate liquefaction potential. Based on this, project engineering recommends that test MD-1311 be accepted as is.

2. Project engineering concurs that the evaluation of MDR-686 was based on boring log SW-5 and not SWS-5.
3. For disposition of MDR-691, see Item 6. The previous disposition considered boring SWP-1 to review the material that existed prior to construction.
4. An evaluation of borings DG-28, DG-18, DG-20, and cross hole CH-13 for test MDR-671 indicates acceptable material at el 612', 612', 613', *AND 614'* RESPECTIVELY. Also, the area between the turbine building and diesel generator building will be dewatered, thereby eliminating liquefaction potential. Based on this, test MDR-671 is considered acceptable.

NCR 1004

Bechtel Associates Professional Corporation

IOM
Page 2

5. Disposition of tests MDR-621 and MDR-672 is addressed in Item 6. Boring SWP-1 was previously utilized to review the material that was present before construction.
6. Project engineering concurs that the orientation used for locating test MDR-686 was different from that used to locate tests MDR-621, MDR-685, MDR-672, and MDR-691. However, project engineering has reevaluated these tests considering the two possible orientations and offers the following.
 - a. Orientation Considered - Northeast wall of service water pump structure (SWPS) as north wall Tests - MDR-621, MDR-685, MDR-691, MDR-686 at el 582.7', 589', 595', and 596', respectively

Borings PD-37, SW-5, and SW-13 indicate high blowcounts with acceptable material. Boring SW-5 indicates 151 blows/foot, at el 588', boring SW-13 indicates 40 blows/7 inches at el 597.5', and boring PD-37 indicates 72 blows/foot at el 552.5' and 45 blows/foot at el 584'. These high blowcounts reveal hard soil. In addition, the proposed piling and dewatering system would assure the structural integrity of the SWPS.

Test - MDR-672 at el 582.5'

Borings SW-4, SW-5, SW-7 and SW-8 indicate blowcounts of 160/foot, 151/foot, 150/foot, and 130/foot at the end of the hole. These high blowcounts indicate hard soil toward the end of the borings. It is noted that these borings do not extend to the elevation of test MDR-672 at 582.5'. However, the proposed piling will carry the structural loads, and the structural integrity of the SWPS will not be affected by the soil represented by the failing test.

- b. Orientation Considered - Northwest wall of the SWPS as north wall

Tests - MDR-621, MDR-685, MDR-672, MDR-691, and MDR-686

Borings SW-1, SW-3, SW-4, SW-5, SW-7, and SW-8 reveal high blowcounts indicating hard soil at el 608', 585.5', 596', 588', 598.5', and 588' respectively. The proposed dewatering system and piling would ensure the structural integrity of the SWPS. Therefore, the soil represented by the failing tests would not be detrimental to the structure.

INSTRUMENT
NCR 1004

← 40 5/1
← 40 5/1

POOR ORIGINAL

Bechtel Associates Professional Corporation

IOM
Page 3

NCR 1005:

1. Project engineering has not received a copy of the reopened NCR 1005. However, the following is the input required to redispotion the NCR.

The variance in the moisture content from allowable +2% of the optimum for tests MD-227, 142, 1326, 1328, 1412, 290, and 377 ranges from 0.1% to 2.8%. Tests MD-227, 142, 143, 290, and 377 are located outside the Q-listed area as indicated in Drawing 7220-C-45. Therefore, these tests should be taken off the NCR. No safety-related structure is planned to be located in the areas represented by these tests. Also, these tests would not have an adverse effect on other areas.

Test MD-1328 appears to be a retest for test MD-1326. The test results indicate that the area was reworked. The density of tests MD-1328 and MD-1412 is very high. Considering the moisture content of -3.0% and -4.8% for tests MD-1328 and MD-1412, it seems rather difficult to obtain compactions of 103.3% and 106.4%, respectively. This indicates that the tests could be erroneous. However, boring logs SWL-2 and PD-18 indicate acceptable soils in the vicinity of tests MD-1328 and MD-1412. The areas represented by these tests will be encompassed by the dewatering system. Based on this, it is concluded that the deviation of moisture from the specification requirements would not affect the performance of the soil.

2. Project engineering concurs that test MD-360 should be deleted from the NCR. In addition, tests MD-227, 142, 143, 290, and 377 should also be deleted because they fall outside the Q-listed area.

M. Elgandy
For: L.H. Curtis

BD/SR/js
4/7/4

Response Requested: No

PAGE 4 of 4
NCR 1004

Midland Project: P.O. Box 1363, Midland, Michigan 48640 - Area Code 517 631-0351

November 7, 1979

Mr L A Dreisbach
Bechtel Power Corp
PO Box 2167
Midland, MI 48640

MIDLAND PROJECT - STATUS OF NCR QF-199
File: 16.3.4 & 16.3.6 Serial: 375FQA79

To close out NCR QF-199, we reviewed the dispositions of Bechtel NCR 1004 and NCR 1005 which were written on the failing tests identified in NCR QF-199. We have reviewed Bechtel NCR 1004 which was written to cover the Structural Backfill tests MDR 621, 671, 672, 685, 686, 691 and Plant Area Fill test MD 1311, from CPCo NCR QF-199, and have the following comments:

- (1) Plant Area Fill failing test MD 1311 with 66.1% compaction has been left off the final NCR 1004 and this failing test has not been dispositioned.

Therefore, NCR 1004 should be reopened to include failing test MD 1311 and this failing test dispositioned or a new NCR written to cover this.

- (2) The disposition for MDR 606 at elevation 596 states in part, "is acceptable based on the evaluation of the boring SWS-5." Is boring SWS-5 supposed to be boring SW-5?
- (3) The disposition for MDR 691 at elevation 595 states in part, "is acceptable based on the evaluation of the boring SWP-1 and SW-13. This boring reveals high blow counts between elevation 587 and 608." Contrary to this statement, (a) boring SWP-1 is not a valid boring for this disposition because it was taken 10-28-74 (two years prior to the failing test MDR 691) and (b) boring SW-13 only goes down to elevation 597.9.
- (4) The disposition for MDR 671 at elevation 613 states in part, "is acceptable based on the evaluation of boring DG-20 and DG-23."

These borings are approximately 40 feet to the south of failing test MDR 671 and, therefore, do not seem representative of the failing test area.

POOR ORIGINAL

- (5) The disposition for MDR 621 at elevation 582.7 and MDR 672 at elevation 582.5 states in part, "are acceptable based on evaluation of borings SWP-1, SW-8, SW-3, SW-5 and SW-7. These borings indicate high blow counts at elevation 582.5 and 582.7 feet." Contrary to this statement, (a) boring SWP-1 is not a valid boring for this disposition because it was taken 10-28-74 (two years prior to the failing tests MDR 621 and 672) and (b) borings SW-8, SW-3, SW-5 and SW-7 only go down to elevation 588.0, 585.5, 588.0 and 598.5, respectively.
- (6) The disposition for MDR 621, 672, 685, and 691 used the North wall of the Service Water Intake Structure as the wall that faces Northeast and the East wall as the wall that faces Southeast, while the disposition for MDR 686 used the North wall as the wall that faces Northwest and East wall as the wall that faces Northeast. The proper orientation of these tests must be determined and dispositioned accordingly or disposition these tests assuming the North wall as the wall that faces Northeast and then disposition these tests assuming the North wall as the wall that faces Northwest.

We have reviewed Bechtel NCR 1005 which was written to cover the soil tests North Plant Dike MD 142, MD 143, MD 290, MD 377, North Plant Dike MD 360 moisture problem, West Plant Dike MD 227 and Plant Area Fill MD 1326, 1328, and 1412 from CPCo NCR QF-199, and have the following comments:

- (1) The Project Engineering disposition on NCR 1005 is unacceptable based on letter BEDC-2694 which states in part, "the moisture content during compaction is the governing control for acceptance. Compaction of any given lift is not considered complete until the testing requirement for moisture content plus density are satisfied. Therefore, during compaction is interpreted as the test result obtained from the in-place tests taken for moisture and density after placements and compaction."

Therefore, NCR 1005 should be reopened and repositioned.

- (2) MD-360 should be deleted from this NCR based on the fact that density test MD-360 was transmitted to Quality Control from US Testing with a typographical error - BMP 113 should have been BMP 118 resulting in a percent compaction of 96.4 and not 86.4 and an optimum moisture content of 21.4% and not 15.2%.

Resolving the items above will close out NCR QF-199. Your expedient cooperation in resolving these items would be appreciated.

J. E. Horn for

W R Bird
Section Head - QAE, Midland

WRR/DEH

CC TCCooke
JECorley
GSKeeley
DMMargaglio
DBMiller

POOR ORIGINAL

POOR ORIGINAL

NCR REVIEW STAMP

Reviewed per requirements of CPCo
DA-P&C Department Procedure F-5 M

Further action required:

No _____
Yes _____

Yes, documented on: _____

Donald E. Horn 11/3/80
Signature Date



6/24/80

Corrected Copy

CPCO/DEH

10 JUN 5 11 00
335-A-80
2-27-78
5/15/77


NONCONFORMANCE REPORT

1. PROJECT NAME Midland		JOB NO. 7220		19. NO. 1005	20. PAGE 1 OF 2	
2. UNIT(S) Common	3. DRAWING/PART NO. N/A	REV N/A	4. ITEM DESCRIPTION Soil	5. ITEM LOCATION Plant Area		
6. P.O. OR SPEC NO. N/A	7. SERIAL NO. N/A	8. REPLACEMENT PART P/N N/A REV N/A SER NO. N/A		9. SOURCE Construction	10. CONTRACTOR/SUPPLIER N/A	
11. INSPECTION CRITERIA () DWG (X) SPEC () OTHER		IR NO. NO. C-210, R.5	12. ASME AUTHORIZED INSPECTION REQ'D () YES (X) NO	13. SKETCH ATTACHED () YES (X) NO	14. Discovered During () Rec'g (X) Const () Test	15. Equip Furnished By () Client (X) N/A () IFLD
16. NONCONFORMING CONDITION: Specification C-210 Rev. 5, Section 12.6.1 states in part.... "That the moisture content is to be within $\pm 2\%$ of the optimum moisture content." Contrary to the above, the following moisture tests are failing without retests taken:				24. DISPOSITION CONCURRENCE 3/10/78 rework reject repair 1/18/78 10/27/77 10/27/77 PROJECT FIELD ENGINEER DATE PROJECT ENGINEER DATE PROJ CONSTR QC ENGINEER DATE CONSUMERS POWER COMPANY AUTHORIZED INSPECTOR DATE MAY 28 1978		
(CONTINUED ON PAGE 2)						
17. REPORTED BY D.K. Olson		DATE 10/26/77	18. AUTHORIZED BY W. Barclay		DATE 11-14-77	
21. ROUTING: <input checked="" type="checkbox"/> TO FIELD ENGINEERING () TO OTHERS (SPECIFY)		22. Field Engineering Disposition <input checked="" type="checkbox"/> Field Engineering Recommended Disposition to Project Engineering SEE PAGE 3 DISPOSITION REQUIRED 5/21/78				
SPEC. C-210, SEC. 12.8.2 - ADDITIONAL ROLLING STATES IN PART WHERE MOISTURE CONTENT AT TIME OF ROLLING IS IMPROPER. SUCH ROLLING SHALL BE AT THE EXPENSE OF THE SUB CONTRACTOR. THE FACT THAT PROPER COMPACTION WAS ACHIEVED IS EVIDENCE THAT ADDITIONAL ROLLING WAS PERFORMED (CONT.)						
23. PROJECT ENGINEERING DISPOSITION. Project Engineering has previously responded to the condition in which acceptable dry density test has been obtained with moisture content out of the specified limits. This information is found in BERC-1859 & 1998; and need not be further addressed. There ^{for} Project Engineering concurs with Field Engineering disposition. For the material represented by test No. MD-360, Project Engineering has evaluated adjacent tests results in the same general area and subsequent lifts results, all of which are acceptable. In addition the location of test MD-360 lies in						
				26. 5/22/80 26. 5/15/80 26. 7/23/79 QC ENGINEER DATE AUTHORIZED INSPECTOR DATE		

(Contd. on page 3)

See pg. 1 for

see pg. 1 for






BLOCK #16 CONTINUED:

NONCONFORMANCE REPORT (CONT'D)

935-11 DU 5043 10/27/77
PAGE 2 OF 3 19 NCR NO 1005
10 APR 5-11-82

AREA	ELEV.	DATE OF TEST	DENSITY TEST NO.	PERCENT COMPACTION	MOISTURE CONTENT	OPTIMUM MOISTURE CONTENT
West Plant Dike						
7 + 00 37' L Center Line	622'	10/6/75	MD-227 ✓	99%	10.2	8.1
North Plant Dike						
1 + 00 40' R Center Line	625'	5/30/74	MD-142 ✓	95.2%	10.3	8.0
North Plant Dike						
3 + 00 40' R Center Line	625'	5/30/74	MD-143 ✓	95.7%	11.4	13.8
Plant Area						
183' S of S. Wall -- SWI						
53' W of "A" Line -- SWI	613.5'	5/10/77	MD-1326 ✗	96.3%	18.5	15.2
Plant Area						
183' S of S. Wall -- SWI						
53' W of "A" Line -- SWI	613.5'	5/10/77	MD-1328 ✗	103.3%	12.2	15.2
Plant Area						
30' East of 12.0						
90' South of Q	622'	6/7/77	MD-1412 ✗	106.4%	10.4	15.2
North Plant Dike						
1 + 25 100' L Center Line	626'	7/16/74	MD-290 ✓	96.3%	11.7	9.5
North Plant Dike						
3 + 50 130' L Center Line	630.5	7/16/74	MD-377 ✓	95.4%	19.7	15.2
North Plant Dike						
0 + 00 160' L Center Line						
Hold for Engineering Disposition. No Hold Tags Applied. "Q"-List #1.002.						



510180
P.L. Clark
10/27/77
10/27/77

MUSGO DELETED
BASED - 4 ERRORS BY U.S.T.
AS IDE FILED IN CPCC
LETTER 375 FGA 79 DATED 11/7/79
ATTACHED

BLOCK 22 CONT.:

AS REQUIRED BY SPECIFICATION, OR THAT THE SPECIFIED ROLLING WAS ADEQUATE. ~~FOR~~

Dear Sir,
10/27/77



NONCONFORMANCE REPORT (CONT'D)

BLOCK 22 CONTINUED:

Spec. (210), Section 12.1 states in part that the water content during compaction shall not be more than 2 percentage points below or above optimum moisture content. The tests listed in this NCR were taken after proper compaction was achieved. This test procedure was accepted for the tests listed in this NCR by Project Engineering in letter #BEBC-1859. (copy attached) The Project Engineering Acceptance clearly addresses the fact that tests taken after compaction may have a different moisture than the moisture during compaction. As there are no specified restrictions on in place soil moisture content, after compaction, this condition is not unacceptable or indeterminate. No NCR is therefore required.


Jul 6/20/77

BLOCK 22 CONTINUED

THE ABOVE DISPOSITION APPLIES TO ALL ITEMS WITH MOISTURE CONTENT ABOVE OR BELOW 2% OF OPTIMUM MOISTURE. THE FACT THAT THESE ARE NOT NONCONFORMING CONDITIONS IS FURTHER SUPPORTED BY PROJECT ENGINEERING LETTER # BEBC-1998

FOR THE TEST TAKEN AT NORTH PLANT DIXIE STATION OTPO WITH NONCONFORMING COMPACTION, ROUTE TO PROJECT ENG. FOR DISPOSITION.

Jul 6/20/77
J. Betts



Block # 23 Project Engineering Disposition (Contd, from page 1):

An area away from Q-listed limits per dwg. C-45.

Since adjacent tests to MD-360 indicates acceptable density and there are no safety implications due to the location of test MD-360, Project Engineering concludes that the soil represented by test MD-360 be "used as is" with no additional testing.

J. Betts 2-27-78
E. H. ... 2-27-78
Raor 2/27/78



NONCONFORMANCE REPORT (CONT'D)

BLOCK 23 Cont,

Project Engineering has ~~wa~~ added to its disposition. Refer to attached IOM (L. H. Curtis to L. A. Dreisbach, 4-24-80, File No. 0535,3, C-0465, C-211-PR).

Jim Zimmerman HWP
5-19-80 RB

DRVC Generated in Ann Arbor

REM C-2717

No Dwg./SPEC. CHANGE REC'D.



NONCONFORMANCE REPORT (CONT'D)

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
<i>Abdulmajeed</i> PROJECT FIELD ENGINEER DATE 5/21/80			
PROJECT ENGINEER DATE 5/21/80			
PROJECT CONSTR OC ENGINEER DATE 5/21/80			
AUTHORIZED INSPECTOR DATE			

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

24. Disposition Concurrence Item			
REWORK	REJECT	REPAIR	USE AS IS
PROJECT FIELD ENGINEER			DATE
PROJECT ENGINEER			DATE
PROJECT CONSTR OC ENGINEER			DATE
AUTHORIZED INSPECTOR			DATE

Bechtel Associates Professional Corporation

Inter-office Memorandum

TELECOPY

BEBC- 1998

To J. F. Newgen

Subject Midland Plant Units 1 & 2
Job 7220
Moisture Requirements for
Backfill

Copies to File: Q274, C-210, C-208

Date December 15, 1977

From R. L. Castleberry

Of Engineering

At Ann Arbor

S. Afifi

Reference: 1. BCBE-1669 dated 11/18/77

This is a complete response to Reference 1.

The moisture content of the soil should be within 2% of optimum during placement and compaction. However, this property of the soil is not necessarily a measure of its adequacy after compaction.

The primary goal is to obtain the specified dry density. In order to achieve this end, certain means are prescribed; e.g., maximum lift thickness, specified compactive effort and controlled moisture content.

Soil which has been tested a few days following compaction and found to have suitable dry density should not be rejected solely on the basis that its moisture content is not within 2% of optimum.

J. L. Hink
for R. L. Castleberry

GAT/sg
12/15/77

1/14/80
OF 8
7 of 10
93 5-19-80
AND 5-11-80
WEN-1000

Bechtel Associates Professional Corporation
Inter-office Memorandum

To ✓ L.A. Dreisbach

Date April 25, 1980

Subject Midland Plant Units 1 and 2
Bechtel Job 7220
Quality Problem Response
Request: QA Action Item 175-a

From L.H. Curtis
Of Engineering

Copies to W. Barclay
L. Curtis
V. Manta
R. Rixford
J.O. Wanzeck
Com Log

At Ann Arbor
File 0535.3, C-0465, C-211-PR

Job 7220-QA-Action Item 4/29			
Log No. 433 File No.			
Response Req'd _____ Date _____			
QA Action Item No. _____			
Route	Init	Act	Comments
QA/E	✓		
Resp. Cor.			See
Exec (1)			
QA/Mch	✓		
QA/Field			
Inst.			
Trn Ovr			
Trend			

Reference CPGO letter Serial 375 FQA 79, 11/7/79

This is a complete response to the referenced memorandum transmitted via the subject QPRR.

The following paragraphs are numbered to correspond to those indicated in the referenced letter.

NCR 1004:

- Project engineering dispositioned a corrected copy of NCR 1004 on October 24, 1979. This copy of the NCR did not include the failing test MD-1311. As recommended in the referenced letter, NCR 1004 should be reopened to include test MD-1311.

Test MD-1311 is located in the vicinity of the diesel generator building. A review of boring log DG-20 and cross hole CH-13 indicates that the density is acceptable. In addition, the diesel generator building area will be dewatered to eliminate liquefaction potential. Based on this, project engineering recommends that test MD-1311 be accepted as is.

- Project engineering concurs that the evaluation of MDR-686 was based on boring log SW-5 and not SWS-5.

- For disposition of MDR-691, see Item 6. The previous disposition considered boring SWP-1 to review the material that existed prior to construction.

- An evaluation of borings DG-28, DG-18, DG-20, and cross hole CH-13 for test MDR-671 indicates acceptable material at el 612', 612', 613', and 614' RESPECTIVELY. Also, the area between the turbine building and diesel generator building will be dewatered, thereby eliminating liquefaction potential. Based on this, test MDR-671 is considered acceptable.

NCR 1005

Bechtel Associates Professional Corporation

IOM
Page 2

5. Disposition of tests MDR-621 and MDR-672 is addressed in Item 6. Boring SWP-1 was previously utilized to review the material that was present before construction.
6. Project engineering concurs that the orientation used for locating test MDR-686 was different from that used to locate tests MDR-621, MDR-685, MDR-672, and MDR-691. However, project engineering has reevaluated these tests considering the two possible orientations and offers the following.

- a. Orientation Considered - Northeast wall of service water pump structure (SWPS) as north wall Tests - MDR-621, MDR-685, MDR-691, MDR-686 at el 582.7', 589', 595', and 596', respectively

Borings PD-37, SW-5, and SW-13 indicate high blowcounts with acceptable material. Boring SW-5 indicates 151 blows/foot, at el 588', boring SW-13 indicates 40 blows/7 inches at el 597.5', and boring PD-37 indicates 72 blows/foot at el 552.5' and 45 blows/foot at el 584'. These high blowcounts reveal hard soil. In addition, the proposed piling and dewatering system would assure the structural integrity of the SWPS.

Test - MDR-672 at el 582.5'

Borings SW-4, SW-5, SW-7 and SW-8 indicate blowcounts of 160/foot, 151/foot, 150/foot, and 130/foot at the end of the hole. These high blowcounts indicate hard soil toward the end of the borings. It is noted that these borings do not extend to the elevation of test MDR-672 at 582.5'. However, the proposed piling will carry the structural loads, and the structural integrity of the SWPS will not be affected by the soil represented by the failing test.

- b. Orientation Considered - Northwest wall of the SWPS as north wall

Tests - MDR-621, MDR-685, MDR-672, MDR-691, and MDR-686

Borings SW-1, SW-3, SW-4, SW-5, SW-7, and SW-8 reveal high blowcounts indicating hard soil at el 608', 585.5', 596', 588', 598.5', and 588' respectively. The proposed dewatering system and piling would ensure the structural integrity of the SWPS. Therefore, the soil represented by the failing tests would not be detrimental to the structure.

PAGE 2 of 8
NCR 1005

← 410 5/2

← 410 5/2

Bechtel Associates Professional Corporation

IOM
Page 3


NCR 1005:

1. Project engineering has not received a copy of the reopened NCR 1005. However, the following is the input required to redispotion the NCR.

The variance in the moisture content from allowable $+2\%$ of the optimum for tests MD-227, 142, 1326, 1328, 1412, 290, and 377 ranges from 0.1% to 2.8% . Tests MD-227, 142, 143, 290, and 377 are located outside the Q-listed area as indicated in Drawing 7220-C-45. Therefore, these tests should be taken off the NCR. No safety-related structure is planned to be located in the areas represented by these tests. Also, these tests would not have an adverse effect on other areas.

Test MD-1328 appears to be a retest for test MD-1326. The test results indicate that the area was reworked. The density of tests MD-1328 and MD-1412 is very high. Considering the moisture content of -3.0% and -4.8% for tests MD-1328 and MD-1412, it seems rather difficult to obtain compactions of 103.3% and 106.4% , respectively. This indicates that the tests could be erroneous. However, boring logs SWL-2 and PD-18 indicate acceptable soils in the vicinity of tests MD-1328 and MD-1412. The areas represented by these tests will be encompassed by the dewatering system. Based on this, it is concluded that the deviation of moisture from the specification requirements would not affect the performance of the soil.

2. Project engineering concurs that test MD-360 should be deleted from the NCR. In addition, tests MD-227, 142, 143, 290, and 377 should also be deleted because they fall outside the Q-listed area.


FR: L.H. Curtis

BD/SR/js
4/7/4

PAGE X of X
NCR 1005

Response Requested: No

Midland Project: P.O. Box 1963, Midland, Michigan 48640 - Area Code 517 631-0001

November 7, 1979

Mr L A Dreisbach
Bechtel Power Corp
PO Box 2167
Midland, MI 48640

MIDLAND PROJECT - STATUS OF NCR QF-199
File: 16.3.4 & 16.3.6 Serial: J75FQA79

To close out NCR QF-199, we reviewed the dispositions of Bechtel NCR 1004 and NCR 1005 which were written on the failing tests identified in NCR QF-199. We have reviewed Bechtel NCR 1004 which was written to cover the Structural Backfill tests MDR 621, 671, 672, 685, 686, 691 and Plant Area Fill test MD 1311, from CPCo NCR QF-199, and have the following comments:

- (1) Plant Area Fill failing test MD 1311 with 66.1% compaction has been left off the final NCR 1004 and this failing test has not been dispositioned.

Therefore, NCR 1004 should be reopened to include failing test MD 1311 and this failing test dispositioned or a new NCR written to cover this.

- (2) The disposition for MDR 606 at elevation 596 states in part, "is acceptable based on the evaluation of the boring SWS-5." Is boring SWS-5 supposed to be boring SW-5?
- (3) The disposition for MDR 691 at elevation 595 states in part, "is acceptable based on the evaluation of the boring SWP-1 and SW-13. This boring reveals high blow counts between elevation 587 and 608." Contrary to this statement, (a) boring SWP-1 is not a valid boring for this disposition because it was taken 10-28-74 (two years prior to the failing test MDR 691) and (b) boring SW-13 only goes down to elevation 597.9.
- (4) The disposition for MDR 671 at elevation 613 states in part, "is acceptable based on the evaluation of boring DG-20 and DG-23."

These borings are approximately 40 feet to the south of failing test MDR 671 and, therefore, do not seem representative of the failing test area.

POOR ORIGINAL

- (5) The disposition for MDR 621 at elevation 582.7 and MDR 672 at elevation 582.5 states in part, "are acceptable based on evaluation of borings SWP-1, SW-8, SW-3, SW-5 and SW-7. These borings indicate high blow counts at elevation 582.5 and 582.7 feet." Contrary to this statement; (a) boring SWP-1 is not a valid boring for this disposition because it was taken 10-28-74 (two years prior to the failing tests MDR 621 and 672) and (b) borings SW-8, SW-3, SW-5 and SW-7 only go down to elevation 588.0, 585.5, 588.0 and 598.5, respectively.
- (6) The disposition for MDR 621, 672, 685, and 691 used the North wall of the Service Water Intake Structure as the wall that faces Northeast and the East wall as the wall that faces Southeast, while the disposition for MDR 686 used the North wall as the wall that faces Northwest and East wall as the wall that faces Northeast. The proper orientation of these tests must be determined and dispositioned accordingly or disposition these tests assuming the North wall as the wall that faces Northeast and then disposition these tests assuming the North wall as the wall that faces Northwest.

We have reviewed Bechtel NCR 1005 which was written to cover the soil tests North Plant Dike MD 142, MD 143, MD 290, MD 377, North Plant Dike MD 360 moisture problem, West Plant Dike MD 227 and Plant Area Fill MD 1326, 1328, and 1412 from CPCo NCR QF-199, and have the following comments:

- (1) The Project Engineering disposition on NCR 1005 is unacceptable based on letter BEBC-2694 which states in part, "the moisture content during compaction is the governing control for acceptance. Compaction of any given lift is not considered complete until the testing requirement for moisture content plus density are satisfied. Therefore, during compaction is interpreted as the test result obtained from the in-place tests taken for moisture and density after placements and compaction."

Therefore, NCR 1005 should be reopened and redispositioned.

- (2) MD-360 should be deleted from this NCR based on the fact that density test MD-360 was transmitted to Quality Control from US Testing with a typographical error - BMP 113 should have been BMP 118 resulting in a percent compaction of 96.4 and not 86.4 and an optimum moisture content of 21.4% and not 15.2%.

Resolving the items above will close out NCR QF-199. Your expedient cooperation in resolving these items would be appreciated.

D. E. Horn for

W R Bird
Section Head - QAE, Midland

WRB/DEH

CC TCCooke
JEMorley
GSKeeley
BWMargaglio
DBMiller

POOR ORIGINAL

NCR REVIEW STAMP

Reviewed per requirements of CPSC
NACBAC Document Procedure F-5M

Initial action required:

Yes, document con

Signature: *Donald S. Horn* Date: *11/3/80*

POOR ORIGINAL

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640

May 21, 1980

Consumers Power Company
1945 West Parnall Road
Jackson, Michigan 49201

Attention: W. R. Bird



Job 7220 Midland Project
CPCo Letter 375FQA79
Complete Response
LAD-1560 Action Item 175A

Dear Mr. Bird:

The subject CPCo letter questioned dispositions on Bechtel NCR's 1004 and 1005.

The following response is submitted. Paragraphs are numbered to correspond to those indicated in the subject letter.

NCR 1004

1. Test MD-1311 is located in the vicinity of the diesel generator building. A review of boring log DG-20 and cross hole CH-13 indicates that the density is acceptable. In addition, the diesel generator building area will be dewatered to eliminate liquefaction potential. Based on this, project engineering recommends that test MD-1311 be accepted as is.

NCR 1004 has been reopened to include test MD-1311 as recommended.

2. The evaluation of MDR-686 was based on boring log SW-5 and not SWS-5. NCR 1004 has been reopened and this correction made.
3. For disposition of MDR-691, see Item 6. The previous disposition considered boring SWP-1 to review the material that existed prior to construction.
4. An evaluation of borings DG-28, DG-18, DG-20, and cross hole CH-13 for test MDR-671 indicates acceptable material at el 612', 612', 613', and 614', respectively. Also, the area between the turbine building and diesel generator building will be dewatered, thereby eliminating liquefaction potential. Based on this, test MDR-671 is considered acceptable.

W. R. Bird
May 21, 1980
LAD-1560
Page 2.

5. Disposition of tests MDR-621 and MDR-672 is addressed in Item 6. Boring SWP-1 was previously utilized to review the material that was present before construction.
6. Project engineering concurs that the orientation used for locating test MDR-686 was different from that used to locate tests MDR-621, MDR-685, MDR-672, and MDR-691. However, project engineering has reevaluated these tests considering the two possible orientations and offers the following:
 - a. Orientation Considered - Northeast wall of service water pump structure (SWPS) as north wall Tests - MDR-621, MDR-685, MDR-691, MDR-686 at el 582.7', 589', 595', and 596', respectively.

Borings PD-37, SW-5, and SW-13 indicate high blowcounts with acceptable material. Boring SW-5 indicates 151 blows/foot, at el 588', boring SW-13 indicates 40 blows/7 inches at el 597.5', and boring PD-37 indicates 72 blows/foot at el 552.5' and 45 blows/foot at el 584'. These high blowcounts reveal hard soil. In addition, the proposed piling and dewatering system would assure the structural integrity of the SWPS.

Test - MDR-672 at el 582.5'.

Borings SW-4, SW-5, SW-7 and SW-8 indicate blowcounts of 160/foot, 151/foot, 150/foot, and 130/foot at the end of the hole. These high blowcounts indicate hard soil toward the end of the borings. It is noted that these borings do not extend to the elevation of test MDR-672 at 582.5'. However, the proposed piling will carry the structural loads, and the structural integrity of the SWPS will not be affected by the soil represented by the failing test.

- b. Orientation Considered - Northwest wall of the SWPS as north wall.

Tests - MDR-621, MDR-685, MDR-672, MDR-691, and MDR-686.

Borings SW-1, SW-3, SW-4, SW-5, SW-7, and SW-8, reveal high blowcounts indicating hard soil at el 608', 585.5', 596', 588', 598.5', and 588', respectively. The proposed dewatering system and piling would ensure the structural integrity of the SWPS. Therefore, the soil represented by the failing tests would not be detrimental to the structure.

W. R. Bird
May 21, 1980
LAD-1560
Page 3.

NCR 1005

1. NCR 1005 has been reopened and redispositioned as follows:

The variance in the moisture content from allowable + 2% of the optimum for tests MD-227, 142, 1326, 1328, 1412, 290, and 377 ranges from 0.1% to 2.8%. Tests MD-227, 142, 143, 290, and 377 are located outside the Q-listed area as indicated in Drawing 7220-C-45.


Therefore, these tests need not be included in the NCR. No safety-related structure is planned to be located in the areas represented by these tests. Also, these tests would not have an adverse effect on other areas.

Test MD-1328 appears to be a retest for test MD-1326. The test results indicate that the area was reworked. The density of tests MD-1328 and MD-1412 is very high. Considering the moisture content of -3.0% and -4.8% for tests MD-1328 and MD-1412, it seems rather difficult to obtain compactions of 103.3% and 106.4% respectively. This indicates that the tests could be erroneous. However, boring logs SWL-2 and PD-18 indicate acceptable soils in the vicinity of tests MD-1328 and MD-1412. The areas represented by these tests will be encompassed by the dewatering system. Based on this, it is concluded that the deviation of moisture from the specification requirements would not affect the performance of the soil.

2. NCR 1005 has been reopened and test MD-360 deleted as recommended.

If you need additional information, please contact M. A. Dietrich of this office.

Very truly yours,



L. A. Dreisbach
Project Quality Assurance
Engineer

LAD/MAD/sjc

cc: J. Corley
B. Marguglio
D. Miller

Bechtel Associates Professional Corporation

Inter-office Memorandum

To ✓ L.A. Dreisbach

Date April 25, 1980

Subject Midland Plant Units 1 and 2
Bechtel Job 7220
Quality Problem Response
Request: QA Action Item 175-a

From L.H. Curtis
Of Engineering

Copies to W. Barclay
L. Curtis
V. Manta
R. Rixford
J.O. Wanzeck
Com Log

At Ann Arbor

File 0535.3, C-0465, C-211-PR

Job 7220-CA-Flowchart 4/29/80			
I-28-			
Log No. 433	File No.		
Response Filed	Date		
CA Action Item No.			
Route	Init.	Act.	Comment
PQAE	WAP		DK
Resp. Cor.	SBF		See
Exec (s)			
Supv/Asst	OP		QTE
Trn Ovr			maison
Trend			
NCR 1004 x file			

Reference CPCo letter Serial 375 FQA 79, 11/7/79

This is a complete response to the referenced memorandum transmitted via the subject QPRR.

The following paragraphs are numbered to correspond to those indicated in the referenced letter.

NCR 1004:

1. Project engineering dispositioned a corrected copy of NCR 1004 on October 24, 1979. This copy of the NCR did not include the failing test MD-1311. As recommended in the referenced letter, NCR 1004 should be reopened to include test MD-1311. *OK*

Test MD-1311 is located in the vicinity of the diesel generator building. A review of boring log DG-20 and cross hole CH-13 indicates that the density is acceptable. In addition, the diesel generator building area will be dewatered to eliminate liquefaction potential. Based on this, project engineering recommends that test MD-1311 be accepted as is.

2. Project engineering concurs that the evaluation of MDR-686 was based on boring log SW-5 and not SWS-5.
3. For disposition of MDR-691, see Item 6. The previous disposition considered boring SWP-1 to review the material that existed prior to construction.
4. An evaluation of borings DG-28, DG-18, DG-20, and cross hole CH-13 for test MDR-671 indicates acceptable material at el 612', 613', and 614'. Also, the area between the turbine building and diesel generator building will be dewatered, thereby eliminating liquefaction potential. Based on this, test MDR-671 is considered acceptable.

Bechtel Associates Professional Corporation

IOM

Page 2

5. Disposition of tests MDR-621 and MDR-672 is addressed in Item 6. Boring SWP-1 was previously utilized to review the material that was present before construction.
6. Project engineering concurs that the orientation used for locating test MDR-686 was different from that used to locate tests MDR-621, MDR-685, MDR-672, and MDR-691. However, project engineering has reevaluated these tests considering the two possible orientations and offers the following.
 - a. Orientation Considered - Northeast wall of service water pump structure (SWPS) as north wall Tests - MDR-621, MDR-685, MDR-691, MDR-686 at el 582.7', 589', 595', and 596', respectively

Borings PD-37, SW-5, and SW-13 indicate high blowcounts with acceptable material. Boring SW-5 indicates 151 blows/foot, at el 588', boring SW-13 indicates 40 blows/7 inches at el 597.5', and boring PD-37 indicates 72 blows/foot at el 552.5' and 45 blows/foot at el 584'. These high blowcounts reveal hard soil. In addition, the proposed piling and dewatering system would assure the structural integrity of the SWPS.

Test - MDR-672 at el 582.5'

Borings SW-4, SW-5, SW-7 and SW-8 indicate blowcounts of 160/foot, 151/foot, 150/foot, and 130/foot at the end of the hole. These high blowcounts indicate hard soil toward the end of the borings. It is noted that these borings do not extend to the elevation of test MDR-672 at 582.5'. However, the proposed piling will carry the structural loads, and the structural integrity of the SWPS will not be affected by the soil represented by the failing test.

- b. Orientation Considered - Northwest wall of the SWPS as north wall

Tests - MDR-621, MDR-685, MDR-672, MDR-691, and MDR-686

Borings SW-1, SW-3, SW-4, SW-5, SW-7, SW-8, and SW-9 reveal high blowcounts indicating hard soil at el 608', 585.5', 596', 588', 598.5', 588', and 603.3', respectively. The proposed dewatering system and piling would ensure the structural integrity of the SWPS. Therefore, the soil represented by the failing tests would not be detrimental to the structure.

Bechtel Associates Professional Corporation

IOM
Page 3

NCR 1005:

1. Project engineering has not received a copy of the reopened NCR 1005. However, the following is the input required to redispotion the NCR.

The variance in the moisture content from allowable +2% of the optimum for tests MD-227, 142, 1326, 1328, 1412, 290, and 377 ranges from 0.1% to 2.8%. Tests MD-227, 142, 143, 290, and 377 are located outside the Q-listed area as indicated in Drawing 7220-C-45. Therefore, these tests should be taken off the NCR. No safety-related structure is planned to be located in the areas represented by these tests. Also, these tests would not have an adverse effect on other areas.

Test MD-1328 appears to be a retest for test MD-1326. The test results indicate that the area was reworked. The density of tests MD-1328 and MD-1412 is very high. Considering the moisture content of -3.0% and -4.8% for tests MD-1328 and MD-1412, it seems rather difficult to obtain compactions of 103.3% and 106.4%, respectively. This indicates that the tests could be erroneous. However, boring logs SWL-2 and PD-18 indicate acceptable soils in the vicinity of tests MD-1328 and MD-1412. The areas represented by these tests will be encompassed by the dewatering system. Based on this, it is concluded that the deviation of moisture from the specification requirements would not affect the performance of the soil.

2. ^{ok} Project engineering concurs that test MD-360 should be deleted from the NCR. In addition, tests MD-227, 142, 143, 290, and 377 should also be deleted because they fall outside the Q-listed area.

Disposition as per 9

M. S. Curtis
FIR: L.H. Curtis

BD/SR/js
4/7/4

Response Requested: No

Midland Project: P.O. Box 1963, Midland, Michigan 48640 - Area Code 517 631-0951

November 7, 1979

Mr L A Dreisbach
Bechtel Power Corp
PO Box 2167
Midland, MI 48640

MIDLAND PROJECT - STATUS OF NCR QF-199
File: 16.3.4 & 16.3.6 Serial: 375FQA79

To close out NCR QF-199, we reviewed the dispositions of Bechtel NCR 1004 and NCR 1005 which were written on the failing tests identified in NCR QF-199. We have reviewed Bechtel NCR 1004 which was written to cover the Structural Backfill tests MDR 621, 671, 672, 685, 686, 691 and Plant Area Fill test MD 1311, from CPCo NCR QF-199, and have the following comments:

- (1) Plant Area Fill failing test MD 1311 with 66.1% compaction has been left off the final NCR 1004 and this failing test has not been dispositioned.

Therefore, NCR 1004 should be reopened to include failing test MD 1311 and this failing test dispositioned or a new NCR written to cover this.

- (2) The disposition for MDR 686 at elevation 596 states in part, "is acceptable based on the evaluation of the boring SWS-5." Is boring SWS-5 supposed to be boring SW-5?
- (3) The disposition for MDR 691 at elevation 595 states in part, "is acceptable based on the evaluation of the boring SWP-1 and SW-13. This boring reveals high blow counts between elevation 587 and 608." Contrary to this statement, (a) boring SWP-1 is not a valid boring for this disposition because it was taken 10-28-74 (two years prior to the failing test MDR 691) and (b) boring SW-13 only goes down to elevation 597.9.
- (4) The disposition for MDR 671 at elevation 613 states in part, "is acceptable based on the evaluation of boring DG-20 and DG-23."

These borings are approximately 40 feet to the south of failing test MDR 671 and, therefore, do not seem representative of the failing test area.

POOR ORIGINAL

- (5) The disposition for MDR 621 at elevation 582.7 and MDR 672 at elevation 582.5 states in part, "are acceptable based on evaluation of borings SWP-1, SW-8, SW-3, SW-5 and SW-7. These borings indicate high blow counts at elevation 582.5 and 582.7 feet." Contrary to this statement, (a) boring SWP-1 is not a valid boring for this disposition because it was taken 10-28-74 (two years prior to the failing tests MDR 621 and 672) and (b) borings SW-8, SW-3, SW-5 and SW-7 only go down to elevation 588.0, 585.5, 588.0 and 598.5, respectively.
- (6) The disposition for MDR 621, 672, 685, and 691 used the North wall of the Service Water Intake Structure as the wall that faces Northeast and the East wall as the wall that faces Southeast, while the disposition for MDR 686 used the North wall as the wall that faces Northwest and East wall as the wall that faces Northeast. The proper orientation of these tests must be determined and dispositioned accordingly or disposition these tests assuming the North wall as the wall that faces Northeast and then disposition these tests assuming the North wall as the wall that faces Northwest.

We have reviewed Bechtel NCR 1005 which was written to cover the soil tests North Plant Dike MD 142, MD 143, MD 290, MD 377, North Plant Dike MD 360 moisture problem, West Plant Dike MD 227 and Plant Area Fill MD 1326, 1328, and 1412 from CPCo NCR QF-199, and have the following comments:

- (1) The Project Engineering disposition on NCR 1005 is unacceptable based on letter BEDC-2694 which states in part, "the moisture content during compaction is the governing control for acceptance. Compaction of any given lift is not considered complete until the testing requirement for moisture content plus density are satisfied. Therefore, during compaction is interpreted as the test result obtained from the in-place tests taken for moisture and density after placements and compaction."

Therefore, NCR 1005 should be reopened and repositioned.

- (2) MD-360 should be deleted from this NCR based on the fact that density test MD-360 was transmitted to Quality Control from US Testing with a typographical error - BMP 113 should have been BMP 118 resulting in a percent compaction of 96.4 and not 86.4 and an optimum moisture content of 21.4% and not 15.2%.

Resolving the items above will close out NCR QF-199. Your expedient cooperation in resolving these items would be appreciated.

J. E. Horn for

W R Bird
Section Head - QAE, Midland

WRB/DEH

CC TCCooke
JLCorley
GSKeeley
BWMarguglio
DBMiller

Bechtel F...er Corporation

Interoffice Memorandum

Copy to Home.

To: Len Dreisbach
Subject: Job 7220 Midland Project
QF-199; Soil Borings
0-1899

File No.
Date: August 22, 1978
From: J.F. Newgen
Of: Construction
At: Midland, MI Ext.

Copies to: J.S. Dean
J.W. Morris
W.L. Barclay
L.F. Stornetta

- References: 1) BEBC-2045, dated 1-13-78
- 2) GLR-05-78-244, dated 5-12-78

This memo is written to request an extension on the completion of the subject soil borings required to disposition NCR 1004. (See Reference 1)

Reference 2) stated that the subject borings would be completed by August 31, 1978, however, construction in the areas for the borings is not yet complete due to delays and material delivery problems. Construction does not consider it economical to take special action such as building temporary ramps, etc. to facilitate the drilling rig to take these borings. Therefore, the soil borings will not be completed by August 31, 1978.

Field engineering has discussed this with Project Engineering (See Telcon) and they have no problem with delaying the boring until Spring. To this end, construction will try to complete the borings by May 1, 1979.

J.F. Newgen
J.F. Newgen

JFN/JPB/nb
Attachment

NO.	INFO.	ACT.
1	V	
2	V	175
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		
25		
26		
27		
28		
29		
30		
31		
32		
33		
34		
35		
36		
37		
38		
39		
40		
41		
42		
43		
44		
45		
46		
47		
48		
49		
50		

See E-78-326

QF199 41-A7-175



Telephone call

BY J. Deane OF Jobsite ROUTE J. Bett's
 TO S. Rao OF AAO C. Richardson
 DATE 8/17/78 TIME W. Netzela
 SUBJECT Borings Reg'd. to resolve NCR-1004 JGR NO. J. Morris
(BERBC - 2045 dt'd. 1/13/78)

S. Rao indicated that the borings reg'd. in the referenced letter could be delayed until the Spring of 1979, if necessary, due to field requirements.

(Note: Field will attempt to schedule these borings sometime in late 1978.)

POOR ORIGINAL

CONSUMERS POWER COMPANY
RECEIVED
MAY 12 1978

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN


Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640

May 12, 1978



JLC	X
DRK	
RGW	
PRK	
HDS	
QE	
SEHX	
FILE	

Job 7220 Midland Project
Interim Response to CPCo NCR QF-199
GLR-05-78-244

Dear Mr. Corley:


Reference: (1) G. Richardson letter to J. Corley, dated 3/1/78 (GLR-03-78-094)
(2) G. Richardson letter to J. Corley, dated 1/24/78 (GLR-01-78-032)

This letter is to provide an update on the actions being taken to resolve the subject nonconformance report which describes problems with testing of soils.

Bechtel NCR-1005 has been dispositioned by Project Engineering as "Use-As-Is" and was closed on 3/23/78. Bechtel NCR-1004 remains open.

The previous letter indicated that the borings that must be taken to resolve NCR-1004 would be completed by 6/30/78. Recent changes in the construction schedule make this impossible. The area where the borings are to be taken will not be accessible to the necessary equipment until late summer. Completion of these borings is now anticipated by 8/31/78.

Very truly yours,



G. L. Richardson
LEAD QUALITY ASSURANCE ENGINEER

GLR/sw

cc: W. Barclay P. Martinez
 J. Klacking J. Newgen
 J. Milandin J. Hurley

CONSUMERS POWER COMPANY
RECEIVED
MAR 2 1978

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



March 1, 1978

CONSUMERS POWER COMPANY
RECEIVED
MAR 2 1978

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Job 7220 Midland Project
CPCo NCR QF-199
GLR-03-78-094

Dear Mr. Corley:

Reference: G. Richardson to J. Corley, GLR-01-78-032, dated 1/24/78

The referenced letter indicated the borings to be taken to resolve the remaining in place soils problems described in the referenced NCR would be completed by 3/20/78. Field Engineering has now informed me that these borings will not be completed until 6/30/78 due to the impracticability of completing them at this time. Field Engineering has also discussed this with Project Engineering who has indicated that the borings are not necessary to facilitate the planned cooling pond fill.

Very truly yours,

A handwritten signature in dark ink, appearing to read "G. L. Richardson". The signature is fluid and cursive, with a prominent initial "G".

G. L. Richardson
LEAD QUALITY ASSURANCE ENGINEER

GLR/sw

cc: W. Barclay
J. Klacking
J. Milandin
J. Newgen
P. Martinez

CONSUMERS POWER COMPANY
RECEIVED
JAN 24 1978

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



January 24, 1978

Job 7220 Midland Project
CPCo NCR QF-199
GLR-01-78-032

JLC	
DRK	
RGW	
PRK	
QE	P.H.
FILE	

Dear Mr. Corley:

The following is in response to the above subject nonconformance report which identifies failing soil tests for moisture and density with no retests taken.

Project Engineering has requested additional information prior to its formal disposition of NCR-1004. The need for additional information is documented on IOM BEBC-2045 dated 12/13/77, from R. L. Castleberry to J. F. Newgen, in which four standard penetration test borings are to be taken in the nonconforming area.

It is expected that the soil borings and the final disposition for NCR-1004 will be completed by 3/20/78.

NCR-1005 has not been dispositioned by Project Engineering. This NCR was forwarded to Ann Arbor on 1/19/78. The delay in obtaining resolution to this NCR was the anticipation of IOM BEBC-1998 resolving this nonconforming condition.

Because of the additional work involved in obtaining resolution to these NCRs, we request an extension of this subject nonconformance be given to March 20, 1978. Should you desire additional information on this subject, do not hesitate to bring it to my attention.

Very truly yours,

G. L. Richardson
LEAD QUALITY ASSURANCE ENGINEER

GLR/JGH/sw

cc: W. Barclay
J. Klacking
J. Milandir
P. Martinez
J. Newgen

Bechtel Associates Professional Corporation

Inter-office Memorandum

BEBC- 2045

To J. F. Newgen
Subject Midland Plant Units 1 & 2
Job 7220
Nonconformance Report
NCR-1004
Copies to File: 0274, C-0465

Date January 13, 1978
From R. L. Castleberry
Of Engineering
At Ann Arbor

RECEIVED

JAN 16 1978

BECHTEL POWER CORP.
JOS 7220

PER _____

G. L. Richardson
S. S. Afifi
F. E. Meyer
W. Barclay

We have reviewed NCR 1004 along with the other test reports furnished by field QC. At this time we are not able to make an evaluation based on the available information. Therefore, it is requested that standard penetration test borings in accordance with ASTM D1586-67 be obtained at the following locations. Visual classification of soils should be done at 5-foot intervals unless directed otherwise by the soils engineer.

I. In the Vicinity of the Diesel Generator Building

The following locations are approximate.

- 1) S-5040; E-250
- 2) S-5040; E-300

These borings shall be extended to an elevation of 610 feet.

II. In the Vicinity of the Service Water Pump Structure

- 1) S-5000; E-750
- 2) S-4980; E-780

These borings shall extend to an elevation of 580 feet.

Please note that the disposition of NCR 1004 will be delayed until we receive the results of the penetration tests mentioned above.

Please inform us of the boring schedule so that we can arrange to have a soils engineer present during the tests.


R. L. Castleberry

SR/bkp
1/10/1

POOR ORIGINAL



Consumers
Power
Company

Midland Project: P.O. Box 1963, Midland, Michigan 48640 - Area Code 517 631-0951

December 21, 1977

Mr. G. L. Richardson
Bechtel Power Corp.
P.O. Box 2167
Midland, MI 48640

MIDLAND PROJECT - EXTENDING COMPLETION DATE TO NCR QF-199
File: 16.3.4 & 16.3.6 Serial: 212FQA77

Reference: (a) GLR-12-77-510 letter dated December 16, 1977, GLRichardson to JLCorley.

We have reviewed your letter GLR-12-77-510 requesting the corrective action due date to NCR QF-199 be extended to January 20, 1978 and grant this request.

J. L. Corley
Quality Assurance Superintendent

JLC/DEH

CC: WRBird
TCCooke
GSKeeley
BWMarguglio

JLC	<i>[initials]</i>
DRK	
RGW	
PRK	
QE	
FILE	16.3.4

Bechtel Associates Professional Corporation

Inter-office Memorandum

TELECOPY

BEBC- 1998

To J. F. Newgen

Date December 15, 1977

Subject Midland Plant Units 1 & 2
Job 7220

From R. L. Castleberry

Moisture Requirements for
Backfill

Of Engineering

Copies to File: 0274, C-210, C-208

At Ann Arbor

S. Afifi

RECEIVED

Reference: 1. BCBE-1669 dated 11/18/77

DEC 16 1977

BECHTEL POWER CORP.
JOB 7220

PER

This is a complete response to Reference 1.

The moisture content of the soil should be within 2% of optimum during placement and compaction. However, this property of the soil is not necessarily a measure of its adequacy after compaction.

The primary goal is to obtain the specified dry density. In order to achieve this end, certain means are prescribed; e.g., maximum lift thickness, specified compactive effort and controlled moisture content.

Soil which has been tested a few days following compaction and found to have suitable dry density should not be rejected solely on the basis that its moisture content is not within 2% of optimum.

for J. L. Hink
R. L. Castleberry

GAT/sg
12/15/5

POOR ORIGINAL



TRAINING RECORD
GROUP INSTRUCTION

Project or Location 7220 Midland Units 1 & 2

Instructor John Speltz Date 12-14-77

Subject Correct Soil Testing Data

Description of Training:

- - - The selection of proper lab data for the calculation of soil compaction is a prerequisite to reporting accurate results
- - - The use of the attached lab data summary chart will aid in preventing erroneous data selection.
- - - If identification is doubtful a sample should be procured for laboratory testing.

ATTENDEES:

- B. Thompson
- W. Johnroe
- R. Smith ✓
- N. McClintock
- R. Lubbers



Telephone call

BY Jon G. Hook OF Site QA
 TO S. Rao OF AAO
 DATE Dec. 14 77 TIME 1:45
 SUBJECT Dispositioning of NCR-1004

~~W. Barclay~~
 cc: F. Teague
~~A. Roos~~
S. Rao
G. Tuveson
G. Richardson
File: 2400
 JOB NO. 7220

HOOK: What is the status of NCR-1004?

RAO: We received the needed additional information requested from J. F. Newgen via TWX that our response be delayed until Jan. 15, 1978.
 (NOTE: This TWX has not yet been sent)

HOOK:: So you feel that you need until Jan. 15, 1978 to disposition NCR-1004.

RAO: Yes.

ROUTE	QC 07220	INIT.
<input checked="" type="checkbox"/>	PFQCE	
<input checked="" type="checkbox"/>	A. PFQCE	241
<input type="checkbox"/>	CIVIL	
<input type="checkbox"/>	ELECT.	
<input type="checkbox"/>	PIPING	
<input type="checkbox"/>	MECH.	
<input type="checkbox"/>	WELDING	
<input checked="" type="checkbox"/>	QC	KEE3
<input type="checkbox"/>	RECEIVING	
<input type="checkbox"/>	ADM ASST	
OPEN LOOP		
<input type="checkbox"/>	YES	<input type="checkbox"/>
<input type="checkbox"/>	NO	
DATE.....		

RECEIVED

DEC 16 1977

QUALITY CONTROL
BECHTEL JOB 7220

SIGNATURE Jon G. Hook

CONSUMERS POWER COMPANY
RECEIVED
NOV 23 1977

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



November 23, 1977

Job 7220 Midland Project
CPCo NCR QF-199
GLR-11-77-482

Dear Mr. Corley:

In response to the above subject nonconformance the following is offered.

Bechtel Quality Control is still evaluating the condition and has not yet proposed the required corrective actions. It is anticipated that the corrective actions will be taken by the required date.

Should you desire additional information at this time, do not hesitate to bring it to my attention.

Very truly yours,

G. L. Richardson
LEAD QUALITY ASSURANCE ENGINEER

GLR/JGH/sw

cc: W. Barclay
J. Klacking
J. Milandin
J. Newgen
P. Martinez

JLC	<i>JK</i>
DRK	
RGW	
PRK	
QE	<i>DEH</i>
FILE	

Bechtel Power Corporation

Interoffice Memorandum

To R. L. Castleberry

File No.

Subject Job 7220 Midland Project
Backfill Moisture Requirement
Spec. C-210
BCBE-1669R

Date November 18, 1977

From J. F. Newgen

Of Construction

Copies to G. Richardson
B. Cheek
G. Tuveson
J. Dean

At Midland, MI Ext.

Confirming verbal requests; please provide written clarification of the 2% tolerance on backfill moisture content during compaction. Although moisture tests are taken both during and sometimes after compaction we have been verbally informed that for Zone I material moisture tests taken within a few days after compaction which do not fall within 2% of optimum moisture shall be cause for rejection of the fill, even though proper compaction is achieved. Information moisture tests taken more than a week after Zone I fill has been properly compacted are not so limited. For Zone II materials these limits can also be extended in accordance with previous written direction.

Your response is required by 11/30/77 in order to process documentation of backfill which was not placed in accordance with the verbal information above, if necessary.




J. F. Newgen

JFN/FGT/jae

106'

from A-525



$$\begin{array}{r} 13 \times 8 = 104 \\ \underline{2'} \\ 106' \end{array}$$

$$\begin{array}{r} 4 \times 8 = 32' \\ 1' = 1' \end{array}$$

POOR ORIGINAL




SWI (592.0)a - Nov. 17, 1976

SWI (609.0)b' - Jan. 3, 1977

SWI (609.0)a' - Dec. 22, 1976

SWI (620)a' - 1-26-77

SWI (620)b' - 2-~~2~~⁴-77




POOR ORIGINAL

Section A-A

From Chuck Wilson Surveyor

11/5/79

SW I



dir 616.67
Top mud mat 617.0

dir elev. 586.67
Top of mud mat = 587

Top Const
Slab. 592

POOR ORIGINAL

Route To	This Copy For
WRBird (last)	WLEarclay
BWMarguglio (first)	TCCooke
DATaggart (second)	RHermeston
	SHHowell
	DRJohnson
	GSKeeley
	JMKlacking
	PAMartinez
	JMlandin



Consumers Power

Nonconformance
Report No. CP-199

File 16 3 4 5 16 3 6
 Issue Date November 4, 1977
 Project Midland 1 & 2
 File Title NCR's on Bechtel
Construction and Quality Control

This Nonconformance Report is Issued To:

G. L. Richardson
Bechtel Lead QAE

who is responsible for corrective action.

Prepared By Donald E. Horn Date 11-4-77

Approved By [Signature] Date 11/4/77

Written Reply Requested By Date 11-23-77

Corrective Action Requested By Date 12-15-77

Nonconformance Description and Supporting Details:

See attachment.

AEC Reportable Yes No See Procedure 9 (For Nuclear Projects Only)

Stop Work Necessary Yes No See Procedure 16 - Stop Work No _____

No Hold Tags Applied

Recommended Corrective Action:

See attachment.

¹Corrective Action Taken:

See attachment.

¹Verification of Corrective Action Required Yes No

¹Method of Verification:

¹Nonconformance Closure Confirmed By _____
Date _____

¹To be completed at time of closure by Consumers Power QA Services.

Attachment to NCR QF-199

Nonconformance Description and Supporting Details:

Specification C-210, Revision 5 Section 12.6.1 states in part, "The water content during compaction shall not be more than 2 percentage points below optimum moisture content and shall not be more than 2 percentage points above moisture content..."

Specification C-210, Revision 5 Section 13.7.1 states, "All cohesive backfill in the plant area and the berm shall be compacted to not less than 95 percent of maximum density as determined by ASTM D 1557, Method D".

Specification C-210, Revision 5 Section 13.7.2 states in part, "All cohesionless backfill in the plant area and the berm shall be compacted to not less than 80 percent of relative density as determined by ASTM D 2049..."

Part 1

Contrary to these requirements, the following tests had been passed using incorrect testing data. Using the correct testing data, the tests fail.

North Plant Dike

MD 290 (sampled 7-16-74) shows optimum moisture content 11.6. It should have been 9.5. Using the correct optimum moisture content of 9.5%, the actual moisture content is 2.2% above optimum moisture content.

MD 360 (sampled 7-31-74) shows optimum moisture content as 21.4. It should have been 15.2. This also shows maximum lab dry density as 103.2. It should have been 115.1. Using the correct optimum moisture content of 15.2%, the actual moisture content is 5.4% above optimum moisture content. Also using the correct maximum lab dry density of 115.1, the correct percent of maximum density is 86.4%.

MD 377 (sampled 8-6-74) shows optimum moisture content as 18.0. It should have been 15.2. Using the correct optimum moisture content of 15.2%, the actual moisture content is 4.5% above optimum moisture content.

Structural Backfill

MDR 621 (sampled 10-14-76) shows minimum dry lab density as 94.2. It should have been 112.2. Using the correct minimum dry lab density of 112.2, the correct percent of relative density is 41.5.

Part 2

Also contrary to these requirements, the following tests had failing results and did not indicate being cleared by passing tests or had been marked passing.

Attachment to NCR QF-199

Nonconformance Description and Supporting Details:

Part 2 (Contd)

North Plant Dike

MD 142 (sampled 5-30-74) shows optimum moisture content 8.0, moisture content 10.3. This test failed but it is shown as passing.

MD 143 (sampled 5-30-74) shows optimum moisture content 13.8, moisture content 11.4. This failed but it is shown as passing.

West Plant Dike

MD 227 (sampled 10-6-75) failed moisture but has not been cleared.

Plant Area Fill

<u>Test No.</u>	<u>Date Sampled</u>	<u>Compaction</u>	<u>Moisture</u>	
			<u>Actual</u>	<u>Optimum</u>
MD 1311	5-03-77	61.6% of Relative Density		
1326	5-10-77		18.5%	15.2%
1328	5-10-77		12.2%	15.2%
1412	6-07-77		10.4%	15.2%

Structural Backfill

MDR 621	10-14-76	78.0% of Relative Density
671	11-12-76	74.8% of Relative Density
672	11-23-76	75.4% of Relative Density
685	11-24-76	56.2% of Relative Density
686	11-24-76	70.9% of Relative Density
691	11-24-76	62.0% of Relative Density

Recommended Corrective Action:

- (1) Determine if there are passing tests in the same area to clear these failing tests.
- (2) If these failing tests cannot be cleared by passing tests in the same area, present these findings to Bechtel Project Engineering so Project Engineering can determine what additional tests, reviews, etc. are needed to justify the material these tests represent. Have Project Engineering justify the material these failing tests represent.
- (3) Determine the underlying cause(s) and take corrective action to preclude repetition.

Attachment to NCR QF-199
(Contd)

¹Corrective Action Taken:

Part 1

- (1) Bechtel QC has determined that none of the above failing tests have passing tests in the same area to clear them.
- (2) North Plant Dike MD 290 and MD 377 have been identified on Bechtel NCR 1005. North Plant Dike MD 360 and Structural Backfill MDR 621 density problems have been identified on Bechtel NCR 1004. North Plant Dike MD 360 moisture problem has been identified on revised NCR 1005.

Part 2

- (1) Bechtel QC has determined that none of the above failing tests have passing tests in the same area to clear them.
- (2) North Plant Dike MD 142 and MD 143, West Plant Dike MD 227 and Plant Area Fill MD 1326, 1328 and 1412 have been identified on Bechtel NCR 1005. Structural Backfill MDR 621, 671, 672, 685, and 686 have been identified on Bechtel NCR 1004. Plant Area Fill MD 1311 has been identified on revised NCR 1004.
- (3) Corrective action has been taken as of the last of July 1977 by Bechtel QC and U.S. Testing to more adequately clear failing tests. Therefore, the corrective action to preclude repetition for not clearing failing tests need not be addressed.

Attachment to NRC Number OF-199
or Audit Report _____

CHECKLIST FOR SIGNIFICANT FINDINGS OR NONCONFORMANCES ON NUCLEAR PROJECTS

- | | <u>YES</u> | <u>NO</u> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|------------|------------|-----------------|-----|-----|--|-----------|-----|---|-----------------|-----|---|----------------|-----|---|------------|---|-----|----------------|-----|---|---------------|---|-----|-----------------|-----|---|--|--|--|--|--|
| 1. Does the finding or nonconformance concern?: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <table border="0" style="width:100%;"> <tr> <td style="width:30%;"></td> <td style="width:10%; text-align:center;"><u>YES</u></td> <td style="width:10%; text-align:center;"><u>NO</u></td> <td style="width:30%;"></td> <td style="width:10%;"></td> <td style="width:10%;"></td> </tr> <tr> <td>a. Design</td> <td style="text-align:center;">---</td> <td style="text-align:center;">X</td> <td>e. Construction</td> <td style="text-align:center;">---</td> <td style="text-align:center;">X</td> </tr> <tr> <td>b. Manufacture</td> <td style="text-align:center;">---</td> <td style="text-align:center;">X</td> <td>f. Testing</td> <td style="text-align:center;">X</td> <td style="text-align:center;">---</td> </tr> <tr> <td>c. Fabrication</td> <td style="text-align:center;">---</td> <td style="text-align:center;">X</td> <td>g. Inspection</td> <td style="text-align:center;">X</td> <td style="text-align:center;">---</td> </tr> <tr> <td>d. Installation</td> <td style="text-align:center;">---</td> <td style="text-align:center;">X</td> <td></td> <td></td> <td></td> </tr> </table> | | <u>YES</u> | <u>NO</u> | | | | a. Design | --- | X | e. Construction | --- | X | b. Manufacture | --- | X | f. Testing | X | --- | c. Fabrication | --- | X | g. Inspection | X | --- | d. Installation | --- | X | | | | | |
| | <u>YES</u> | <u>NO</u> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| a. Design | --- | X | e. Construction | --- | X | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| b. Manufacture | --- | X | f. Testing | X | --- | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| c. Fabrication | --- | X | g. Inspection | X | --- | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| d. Installation | --- | X | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2. If it were to remain uncorrected, could it have adversely affected the safety of operations of the nuclear power plant at any time throughout the expected lifetime of the plant? | --- | X | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3. Does the nonconformance represent?: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| a. A significant breakdown in any portion of the Quality Assurance Program? | --- | X | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| b. A significant deficiency in final designs approved and released for construction? | --- | X | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| c. A significant deficiency in the construction of, or significant damage to, a structure, system, or component requiring corrective action involving extensive effort? | --- | X | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| d. A significant deviation from performance specifications requiring corrective action involving extensive effort? | --- | X | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4. If "Yes" to any part of Item 1 and "Yes" to Item 2 and "Yes" to any part of Item 3, report as a significant nonconformance, otherwise do not. (If you are unsure, proceed as for a significant nonconformance.) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5. Reported significant nonconformance to: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |


NAME	TITLE	METHOD	DATE	NOTES
1	Director QAS EPP			
2	*Plant Superintendent E/O *Director QAS BPO *Nuclear Licensing Admin EPP			
3	CO QA Admin Project QA Admin			
4	Project Mgr			
5	NRC Principal Inspector			
6				

6. If nonreportable, provide discussion on why if it were to have remained uncorrected, it would not have adversely affected the safety of the plant throughout its lifetime.

No "Q" structures are located on material represented by MDR 621, MDR 672, MDR 685, MDR 686, MDR 691 and MD 360. MD 142, MD 143, MD 227, MD 1326, MD 1328, MD 1412, MD 290 and MD 377 have passing density results even though the moisture contents are not within the specification limits. The main reason for moisture limits is to minimize compactive effort in obtaining the required density. MD 1311 (elevation 613') and MDR 671 (elevation 613') under and near the Diesel Generator Building, respectively, are isolated failures. This can be justified by passing tests MD 1280 (elevation 613'), MD 1297 (elevation 612'), MD 1310 (elevation 613'), MD 1342 (elevation 612'), MD 1343 (elevation 612'), MD 1416 (elevation 612'), MD 1551 (elevation 613.5') and MD 1603 (elevation 614') generally in the same area.

Prepared By Donald E. Horn
11-3-77
Approved By W. B. B...

*Only for generating plant modifications on plants that have operating licenses.



POOR ORIGINAL

~~MDR 696~~ 6/2 - 614
~~698~~

Elav	Date	Test No. Plant Area	Location
*613 ①	4-19-77	MD 1280	51' W. of 8.0 30' S. of Q S. of Turb. 2 P-10.5.2
*612 ②	4-29-77	MD 1297	27' S. of Q S. of Turb. 1 37' E. of 6.0 P-93
*613 ③	5-3-77	MD 1310	32' S. of Q 14' E. of 6.0 S. of Turb. P-117.1
* ^{MM} 612 ④	5-19-77	MD 1342	2' W. of E. 96" Pipe 70' S. of Q S. of TT P-95
*612 ⑤	5-19-77	MD 1343	50' S. of Q on 8.0 line P-80 S. of TT
612	6-9-77	MD 1430	78' W. of Retaining Wall P-95 90' S. of Sand retaining Wall
612.5	6-9-77	MD 1433	S 5100 E 140 P-103.8
613	6-9-77	MD 1434	S 5255 E 135 P-102.5
613	6-9-77	MD 1444	30' S. of SW 1 Retaining Wall 78' W. of Retaining Wall P-102
613.5	6-10-77	MD 1453	S 59310 E 95 P-99.4
614	6-10-77	MD 1458	S 51208 E 100 P-102.3
* ^{MM} 612 ⑥	6-7-77	MD 1416	28' S. of "Q" E. between 72" discharge P-117.1
613.5	6-20-77	MD 1537	S 5320 E 228 P-101.5
* ^{MM} 613.5 ⑦	6-22-77	MD 1551	S 5155 E 350 P-95.1
613	7-1-77	MD 1594	S 5315
613.5	6-27-77	MD 1581	E 300 P-109.3
614	7-6-77	MD 1606	S 5250 E 385 P-97.0
* ^{MM} 614 ⑧	7-5-77	MD 1603	22' S. of Q 27' W. of 7.0 P-106
614	7-20-77	MD 1689	S 5360 E 310 P-102.3

POOR ORIGINAL

<u>Date Taken</u>	<u>Test No.</u>	<u>Dev</u>	<u>Location</u>
11-23-76	MDR 672	582.5	11' S. of N. Wall 3' off W. Wall
"	" 673	593	42' E. of W. Wall 7' off S. Wall. <small>Exam by 68</small>
11-22-76	" 676	589	8' E. of W. Wall 30" off S. Wall P
"	" 677	591	42' E. of W. Wall 30" off S. Wall P
11-23-76	" 679	593	42' E. of W. Wall 7' S. of S. Wall F <small>Exam by 68</small>
11-24-76	" 684	593	" P
11-24-76	" 685	589	13' W. of E. Wall 30" off N. Wall F
11-24-76	" 686	596	13' N. of N. Wall 30" E. of E. Wall F
"	689	591	21' W. of E. Wall 30" off N. Wall P
"	690	589	12' W. of E. Wall 30" off N. Wall P
"	691	595	2' W. of E. Wall 9' off N. Wall F
"	691		
"	692	593	18' W. of E. Wall 7' off N. Wall P
12-28-76	693	598	7' N. of S. Wall 30" off W. Wall P
11-9-76	MD 155	588.5	15' W. of E. Wall 30" off S. Wall P
"	MD 156	590	12' E. of W. Wall 30" off S. Wall P
11-30-76	" 157	594	9' E. of W. Wall 8' S. of S. Wall P
"	" 158	596	3' S. of N. Wall, 30" off E. Wall
"	" 159	594	14' W. of E. Wall, 30" off S. Wall
11-29-76	" 160	592	4' W. of E. End 6' S. of S. Wall F
"	161	593	6' E. of W. Wall, 2' N. of N. Wall F
"	162	593	5' E. of W. Wall, 12' N. of 8' S. of N. Wall out
"	163	595	6' W. of E. Wall 13' N. N. Wall OLC-9

POOR ORIGINAL

AREA ELEV. DATE OF TEST DENSITY TEST NO. PERCENT COMPACTION METHOD OF TEST

STR. BACKFILL

No Q Street
 No Q Street
 No Q Street
 No Q Street
 No Q Street

35' E of Wall Line	582.7'	10/14/76	MDR-621	42%	R.D.
15' off "6.0" 30" South of "Q"	613'	11/12/76	MDR-671	74.8%	R.D.
SWPS-11' S of N. Wall, 3' off W Wall	582.5'	11/23/76	MDR-672	75.4%	R.D.
SWPS-13' W of E. Wall 30" off N Wall	589'	11/24/76	MDR-685	56.2%	R.D.
SWPS-13' N of N. Wall, 30" E of E Wall	596'	11/24/76	MDR-686	70.9%	R.D.
SWPS-2' W of E. Wall, 9' off N. Wall	595'	11/24/76	MDR-691	62.0%	R.D.

NORTH DIKE

No Q Street

0 + 80 180' L Center Line	629'	7/31/74	MD-360	86.4%	B.M.P.
$\begin{array}{r} S \ 4641 \\ \underline{130} \\ 4771 \end{array} \quad \begin{array}{r} E \ 941.03 \\ \underline{141} \\ 800 \end{array}$					


Hold for Engineering Disposition. No Hold Tags Applied. "Q"-List #1.002 & 1.004.

Placed Area

D.G.

35' S. of Q 28' W. of Q.O. S. of turb.	613	5-3-77	MD1311	61.6%	R.D.
--	-----	--------	--------	-------	------

4 line - 8 line
 Begins 15' from Q line
 Ends 105' from Q line



CONSUMERS POWER COMPANY
RECEIVED
DEC 19 1977

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640

December 16, 1977



JLC	<i>[Signature]</i>
DRK	
RGW	
PRK	
GE	<i>[Signature]</i>
FILE	

Job 7220 Midland Project
CPCo NCR QF-199 Response
GLR-12-77-510

Dear Mr. Corley:

In response to the subject nonconformance report, the following actions have been taken.

NCR-1004 is currently being evaluated by Project Engineering; this delay was brought upon by the need for additional information supplied by the field. Project Engineering has indicated that the disposition will be completed on or before January 15, 1978.

NCR-1005 has been dispositioned by Field Engineering. This NCR is awaiting Project Engineering input before being accepted by Quality Control. It is expected that this NCR will be closed by December 30, 1977.

The underlying causes for this condition occurring were human error and lack of attention to detail. The actions taken to prevent this condition from recurring were taken in the form of a training session held on 12/14/77 for U.S. Testing personnel. In conjunction with this training session a list of all applicable proctors were developed to aid the inspector in obtaining correct values for density and moisture. It is felt that no additional corrective actions be taken in density tests MD-142 and MD-143 in which failing tests were marked passing since it occurred only in May of 1974 and has not been a recurring problem.

Because of the above two NCRs not being dispositioned, it is requested that the due date indicated on this nonconformance report be extended to Jan. 20, 1978. Should you desire additional information do not hesitate to bring it to my attention.

Very truly yours,

G. L. Richardson

G. L. Richardson
LEAD QUALITY ASSURANCE ENGINEER

GLR/JGH/sw

No Q Street
and Q Street
No Q Street
No Q Street
No Q Street
No Q Street

No Q Street

D.G. 4

AREA	ELEV.	DATE OF TEST	DENSITY TEST NO.	PERCENT COMPACTION	METHOD OF TEST
STR. BACKFILL					
35' E of Wall Line	582.7'	10/14/76	✓MDR-621	42%	R.D.
15' off "6.0" 30" South of "Q"	613'	11/12/76	✓MDR-671	74.8%	R.D.
SWPS-11' S of N. Wall, 3' off W Wall	582.5'	11/23/76	✓MDR-672	75.4%	R.D.
SWPS-13' W of E. Wall 30" off N Wall	589'	11/24/76	✓MDR-685	56.2%	R.D.
SWPS-13' N of N. Wall, 30" E of E Wall	596'	11/24/76	✓MDR-686	70.9%	R.D.
SWPS-2' W of E. Wall, 9' off N. Wall	595'	11/24/76	✓MDR-691	62.0%	R.D.
NORTH DIKE					
0 + 80 180' L Center Line	629'	7/31/74	✓MD-360	86.4%	B.M.P.
$\begin{array}{r} 54641 \\ 130 \\ \hline 4771 \end{array} \quad \begin{array}{r} E - 941.03 \\ 141 \\ \hline 800 \end{array}$					
Hold for Engineering Disposition. No Hold Tags Applied. "Q"-List #1.002 & 1.004.					
Plan Area	613	5-3-77	✓MD1311	61.6%	R.D.
<p>4_{to} 8 line Begins 15' from Q line Ends 105' from Q line</p>					
<p>4 4.5 5 5.25 5.5 6 7 7.5 8</p> <p>← 20' → ← 20' → ← 10' → ← 9' → ← 20' → ← 40' → ← 20' → ← 20' →</p>					

AREA	ELEV.	DATE OF TEST	DENSITY TEST NO.	PERCENT COMPACTION	MOISTURE CONTENT	OPTIMUM MOISTURE CONTENT
West Plant Dike						
✓ 7 + 00 37' L Center Line	622'	10/6/75	✓ MD-227	99%	10.2	8.1 OK + 2.1
North Plant Dike						
✓ 1 + 00 40' R Center Line	625'	5/30/74	✓ MD-142	95.2%	10.3	8.0 OK + 2.3
North Plant Dike						
✓ 3 + 00 40' R Center Line	625'	5/30/74	✓ MD-143	95.7%	11.4	13.8 OK - 2.4
Plant Area						
183' S of S. Wall -- SWI						
53' W of "A" Line -- SWI	613.5'	5/10/77	✓ MD-1326	96.3%	18.5	15.2 + 3.3
Plant Area						
183' S of S. Wall -- SWI						
53' W of "A" Line -- SWI	613.5'	5/10/77	✓ MD-1328	103.3%	12.2	15.2 - 3.0
Plant Area						
30' East of 12.0						
90' South of Q	622'	6/7/77	✓ MD-1412	106.4%	10.4	15.2 - 4.8
North Plant Dike						
✓ 1 + 25 100' L Center Line	626'	7/16/74	✓ MD-290	96.3%	11.7	9.5 OK + 2.2
North Plant Dike						
3 + 50 130' L Center Line	630.5	7/16/74	✓ MD-377	95.4%	19.7	15.2 + 4.5
Q + 80 120' L Center Line	629'	7/31/74	✓ MD-360	86.4%	20.6	15.2 + 5.4
Hold for Engineering Disposition. No Hold Tags Applied. "Q"-List #1.002.						

Struct

ALL
0



Consumers
Power
Company

AUDIT FINDING REPORT

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

AI S-421

AS IS" CONDITION VERSUS "AS REQUIRED" / "AS REEDED" CONDITION WITH REFERENCES:

Specification 7220-C-305 Rev 12 Sec 5.0 states in part, "Each expansion anchor shall be inspected and/or tested for proper installation by one of the following methods:

5.1 Method 1 - Each anchor shall be inspected at the time of installation in accordance with the requirements of Section 4.0..

5.2 Method 2 - A minimum of 10% of the anchors shall be inspected at the time of installation in accordance with the requirements of Section 4.0."

Section 4.0 Para 4.8 states in part, "Expansion anchors shall be seated and expanded by applying the installation torque as presented in Table 4.1."

Contrary to the above, PQCI C-1.50 Inspection Records do not provide objective evidence that installation torque was witnessed by Quality Control at the frequency specified by Sec 5.0 of Spec C-305 Rev 12.

AFR SER NO:

M-01-22-0-01

PROG/DEPT ACRD:

Quality Control

DATE OF ORIGINATOR:

10/20/80

FILE NUMBER:

18.4.3.4 & 18.4.3.6

DISTRIBUTION:

WRBird	RESevo
JWCook	ESmith
TCCooke	DATaggart
JWCroy	JLWood
LHCurtis	REDavis
LEDavis	LRHowell
LADreisbach	
DRKeating	
GSKeeley	
HPLeonard	
BWMarguglio	
REMcCue	
DBMiller	
JARutgers	

RECOMMENDED CORRECTIVE ACTION:

Revise PQCI C-1.50 Inspection Records to provide objective evidence that installation torque is witnessed by Quality Control at the frequency specified by Sec 5.0 of Spec C-305 Rev 12.

Assess impact on Inspection Records of inspections performed after the effective date of the requirement in Para 5.0.

CORRECTIVE ACTION COMMITMENT:

Quality Control has committed to a response to this AFR within 30 days of report issue date. (December 12, 1980).

DATE OF C/A COMPLETION:

DATE OF C/A EFFECTIVENESS:

ORG. RESP FOR C/A:

Quality Control

PERSON MAKING C/A COMMITMENT:

JRussell

METHOD OF VERIFICATION:

IS AF REPORTABLE PER NO. 55(10)?

YES

NO

IF "YES", DATE OF REPORT TO NRC:

IF "YES", TIME OF REPORT TO NRC:

IF "YES", NAME OF NRC OFFICIAL TO WHOM REPORTED:

IF "YES", WHO MADE REPORT:

AFR ORIGINATOR'S SIGNATURE:

John W. Crox

SUPERVISOR'S SIGNATURE:

DRKeating

C/A VERIFICATION SIGNATURE:

VERIFICATION DATE:



Consumers
Power
Company

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

AUDIT FINDING REPORT

AI S-425

AS IS CONDITION VERSUS AS REQUIRED / AS FIELD CONDITION WITH REFERENCES:

Purchase Order No 7220-F-21571 Rev 1-Q dated July 6, 1977 indicates a revision to the original P.O. from Non-Q to Q-list, in addition to ordering 240 lbs of covered electrodes which require a Certificate of Compliance and a Certified Material Test Report.

However, this purchase order also indicates that it contains no Q-list material.

This places the subject P.O. in an indeterminate condition.

AFR REF NO:

M-01-26-0-01

PROJ/DEPT ACRONYM:

Bechtel Construction

DATE OF ORIGINATION:

11/7/80

FILE NUMBER:

18.4.3.4

DISTRIBUTION:

WRBird	REMcCue
MKBoone	JMilandin
JFFirlit	DBMiller
JWCook	KORafferty
TCCooke	RLRixford
LHCurtis	JARutgers
DLDaniels	DATaggart
LEDavis	JLWood
MADietrich	JLZimmerman
PKHansen	DMTurnbull
DRKeating	
GSKeeley	
HPLeonard	
BWMargulio	

RECOMMENDED CORRECTIVE ACTION:

Correct Purchase Order 7220-F-21571 to reflect the appropriate requirements and provide assurance that it meets the requirements.

CORRECTIVE ACTION COMMITMENT:

Corrective action commitment will be provided by November 21, 1980.

DATE OF C/A COMPLETION:

DATE OF C/A EFFECTIVENESS:

ORG. RESP FOR C/A:

Bechtel Purchasing

PERSON MAKING C/A COMMITMENT:

WBDaly

METHOD OF VERIFICATION:

IS AF REPORTABLE PER 50.55(a)(1):

YES NO

IF "YES", DATE OF REPORT TO NRC:

N/A

IF "YES", TIME OF REPORT TO NRC:

N/A

IF "YES", NAME OF NRC OFFICIAL TO WHOM REPORTED:

N/A

IF "YES", WHO MADE REPORT:

N/A

AFR ORIGINATOR'S SIGNATURE:

SUPERVISOR'S SIGNATURE:

C/A VERIFICATION SIGNATURE:

VERIFICATION DATE:



Consumers
Power
Company

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

AUDIT FINDING REPORT

AI S-426

AS IS CONDITION VERSUS AS REQUIRED / AS NEEDED CONDITION WITH REFERENCES:

Purchase Order No 7220-F-3660 for bare wire filler material type ER-308 was unavailable for auditor review on October 29, 1980. As of November 6, 1980, this purchase order is still unavailable for auditor review.

This is contrary to the requirements of ANSI N45.2.9.

APR. SER. NO.:

M-01-26-0-02

PROJ/DEPT. ABBREV.:

Bechtel Construction

DATE OF ORIGINATION:

11/7/80

FILE NUMBER:

18.4.3.4

DISTRIBUTION:

WRBird	REMcCue
MKBoone	JMilandin
JFFirlit	DBMiller
JWCook	KORafferty
TCCooke	RLRixford
LHCurtis	JARutgers
DLDaniels	DATaggart
LEDavis	JLWood
MADietrich	JLZimmerman
PKHansen	DMTurnbull
DRKeating	
GSKeeley	
HPLeonard	
BWMarguglio	

RECOMMENDED CORRECTIVE ACTION:

1. A reconstructed record, using as much information as is available from other sources, should be completed. This record should be clearly marked to indicate that it is not an original, but is a reconstructed record.
2. Conduct a survey of the filler material purchase order file to identify and rectify similar problems.

CORRECTIVE ACTION COMMITMENT:

Corrective action commitment will be provided by November 21, 1980.

DATE OF C/A COMPLETION:

DATE OF C/A EFFECTIVENESS:

ORG. RESP. FOR C/A:

Bechtel Purchasing

PERSON MAKING C/A COMMITMENT:

WBDaly

METHOD OF VERIFICATION:

IS AF REPORTABLE PER 50.55(a)? YES NO

IF "YES", DATE OF REPORT TO NRC: N/A

IF "YES", TIME OF REPORT TO NRC: N/A

IF "YES", NAME OF NRC OFFICIAL TO WHOM REPORTED:

IF "YES", WHO MADE REPORT: N/A

N/A

AFR OPERATOR'S SIGNATURE:

[Signature]

SUPERVISOR'S SIGNATURE:

DRKeating

C/A VERIFICATION SIGNATURE:

VERIFICATION DATE:



Consumers
Power
Company

AUDIT FINDING REPORT

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

AI: S-495

AS IS CONDITION VERSUS "AS REQUIRED" / "AS KEPT" CONDITION WITH REFERENCES:

Paragraph 2.1.4 of Procedure ISI-81 Rev 2 and Paragraph 2:4.2 of Procedure ISI-82 Rev 2 require the Field Operations Supervisor or his designated representative (designated by written authority) to review certs and signify approval by signing and dating the certs.

Contrary to the above, Transducer #32388 does not have signature approval allowing use of equipment.

AFN SER NO:

M-01-29-0-02

PRG/DEPT AGENCY:

B&W ISI

DATE OF ORIGINATION:

November 12, 1980

FILE NUMBER:

18.4.6

DISTRIBUTION:

WRBird	DATaggart
JWCook	DMTurnbull
TCCooke	JLWood
LHCurtis	
MADietrich	
DRKeating	
GSKeeley	
BWMarguglio	
REMcCue	
DBMiller	
GNavratil	
JDPhinney	
JARutgers	
HSlager	

RECOMMENDED CORRECTIVE ACTION:

1. Obtain review and signature approval prior to further use or transducer.

CORRECTIVE ACTION COMMITMENT:

Corrective action commitment will be provided 14 days after receipt of Audit Report.

DATE OF C/A COMPLETION:

DATE OF C/A EFFECTIVENESS:

ORG. RESP FOR C/A:

B&W ISI

PERSON MAKING C/A COMMITMENT:

A P Peldunas

METHOD OF VERIFICATION:

IS AF REPORTABLE PER N.55(4)?

YES NO

IF "YES", DATE OF REPORT TO NRC:

N/A

IF "YES", TIME OF REPORT TO NRC:

N/A

IF "YES", NAME OF NRC OFFICIAL TO WHOM REPORTED:

N/A

IF YES, WHO MADE REPORT:

N/A

AFN ORIGINATOR'S SIGNATURE:

[Signature]

SUPERVISOR'S SIGNATURE:

[Signature] 12-3-80

C/A VERIFICATION SIGNATURE:

VERIFICATION DATE:



Consumers
POWER
Company

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

AUDIT FINDING REPORT

AI: S-496

AS IS" CONDITION VERSUS "AS REQUIRED" / "AS WELDED" CONDITION WITH REFERENCES:

Paragraph 2.4 of ISI-70 Rev 1 states in part, "Certifications of these tests (residue sulfur content (ASTM D129-64) and halogen content (ASTM D808-630)) shall be provided for each penetrant material or UT examination couplant used. There certs shall state the material type, batch number, test results and purchase order number.

Contrary to this:

- a) Magnaflux penetrant SKL-HF Batch #78G140 does not indicate a purchase order number on the certification paper.
- b) Sonatrace 40, UT couplant, Batch #8003 has purchase order number 036603LM indicated on the container. The certification paper does not indicate the correct purchase order number.

AFR SER NO:
M-01-29-0-03

PROJ/DEPT ACRD:
B&W ISI

DATE OF ORIGINATION:
November 12, 1980

FILE NUMBER:
18.4.6

DISTRIBUTION:

WRBird	DATaggart
JWCook	DMTurnbull
TCCooke	JLWood
LHCurtis	
MADietrich	
DRKeating	
GSKeeley	
BWMarguglio	
REMcCue	
DBMiller	
GNavratil	
JDPHinney	
JARutgers	
HSlager	

RECOMMENDED CORRECTIVE ACTION:

Obtain certification papers with correct purchase-order numbers or provide documented evidence that a specific purchase order is traceable and/or related to a specific certification.

CORRECTIVE ACTION COMMITMENT:

Corrective action commitment will be provided 14 days after receipt of Audit Report.

DATE OF C/A COMPLETION:

DATE OF C/A EFFECTIVENESS:

ORG. RESP FOR C/A:

B&W ISI

PERSON MAKING C/A COMMITMENT:

A P Peldunas

METHOD OF VERIFICATION:

IS AF REPORTABLE PER 50.55(a):

YES NO

IF "YES", DATE OF REPORT TO NRC: N/A

IF "YES", TIME OF REPORT TO NRC:

N/A

IF "YES", NAME OF NRC OFFICIAL TO WHOM REPORTED:

N/A

IF "YES", WHO MADE REPORT:

N/A

AFR ORIGINATOR'S SIGNATURE:

[Signature]

SUPERVISOR'S SIGNATURE:

[Signature] 12-3-80

C/A VERIFICATION SIGNATURE:

VERIFICATION DATE:



Consumers
Power
Company

AUDIT FINDING REPORT

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

AI S-494

AS IS" CONDITION VERSUS "AS REQUIRED" / "AS NEEDED" CONDITION WITH REFERENCES:

Paragraph 4.3.2 of Procedure ISI-71, Rev 2 states in part; "A change shall take effect with approval by the Manuals and Reports Supervisor, Level III and Customer's Representative. A change may be used at the site after verbal review and approval by the Manuals and Reports Supervisor (in consultation with a Level III) and approval by the Customer's Representative."

Contrary to the above, Field Change Authorization No 192-064-004-0131 for Procedure ISI-271 does not have signatures of the Manual and Reports Supervisor and the Level III individual.

APR SER NO:
M-01-29-0-01

PRG/DEPT AUDITED:
B&W ISI

DATE OF ORIGINATION:
November 12, 1980

FILE NUMBER:
18.4.6

DISTRIBUTION:

WRBird	DATaggart
JWCook	DMTurnbull
TCCooke	JLWood
LHCurtis	
MADietrich	
DRKeating	
GSKeeley	
BWMarguglio	
REMcCue	
DBMiller	
GNavratil	
JDPhinney	
JARutgers	
HSlager	

RECOMMENDED CORRECTIVE ACTION:

Obtain required signatures of approval prior to further use.

CORRECTIVE ACTION COMMITMENT:

Issue closed - B&W ISI group leader will provide a corrected copy of Field Change Authorization #192-064-004-0131 containing all authorized signatures.

DATE OF C/A COMPLETION: 11/14/80

DATE OF C/A EFFECTIVENESS: 11/14/80

ORG. RESP FOR C/A:

B&W ISI

PERSON MAKING C/A COMMITMENT:

A P Peldunas

METHOD OF VERIFICATION:

Reviewed B&W Letter reference 599-0641-04-01 dated November 11, 1980 from A P Peldunas to TCCooke, CPCo. Reviewed copy of Field Change Authorization #192-064-004-0131 containing all authorized signatures.

IS AF REPORTABLE PER 50.55(a):

YES NO

IF "YES", DATE OF REPORT TO NRC:

N/A

IF "YES", TIME OF REPORT TO NRC:

N/A

IF "YES", NAME OF NRC OFFICIAL TO WHOM REPORTED:

N/A

IF "YES", WHO MADE REPORT:

N/A

APR ORIGINATOR'S SIGNATURE:

[Signature]

SUPERVISOR'S SIGNATURE:

[Signature] 12-3-80

APR VERIFICATION SIGNATURE:

[Signature]

VERIFICATION DATE:

14 November 1980

November 11, 1980

Mr. T. C. Cooke
Project Superintendent
Consumers Power Company
P. O. Box 1963
Midland, Michigan 48651

CONSUMERS POWER COMPANY
RECEIVED
NOV 12 1980
FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Ref: 599-0641-04-01

Subject: Field Change Authorizations for Preservice Inspection for
Midland Station Units #1 and 2 Vol. 3 - Procedures and
Calibration Standards Rev. 2

Dear Mr. Cooke:

I am transmitting to you the "Field Change Authorization" listed
below for insertion into your copy of the manual. All other manual
holders as indicated in the distribution list below will likewise
receive a copy of this transmittal.

Field Change Authorization

Insert After

192-064-004-0131

Page 1 of ISI-271, Rev. 1 and
destroy the existing copy of
FCA 192-064-004-0131 in the
manual which does not have
Manuals and Reports and Level
III signatures.

Please note that the above Field Change Authorization was previously
distributed by mistake without the proper signatures as the original
was left out when the others were xeroxed.


Babcock & Wilcox

-2-

All manual holders receiving this transmittal are asked to sign and date the attached "Receipt of Document" letter and return it to me at the following address:

Babcock & Wilcox
Inservice Inspection
P. O. Box 1260
Lynchburg, VA 24505

Sincerely yours,


A. P. Peldunas
Contract Manager
Inservice Inspection

APP:meh
cc: J. D. Phinney

Distribution

<u>Manual No.</u>	<u>Assigned To:</u>
1	T. C. Cooke
2	D. A. Karjala
3	Hartford Steam Boiler
4	H. W. Slager
5	W. R. Bird
6	J. L. Corley
7	A. S. Jiminez
8	C. R. Honeycutt
9	File
11	G. J. Navratil
12	P. G. Perry
13	Leo Davis (Bechtel)
14	Leo Davis (Bechtel)

FIELD CHANGE AUTHORIZATION

POOR ORIGINAL

192-064-004-0131

CUSTOMER: Consumers Power Co.

LOCATION: Midland, MI. UNIT NO.: 142

Preoperational Vol.3 Inservice Other

Current Manual Revision No.: 2 Section No.: 2

Detailed description of what is changed: ISI-27, Rev. 1, page 1
change section 1 and add item 3.4 as indicated below:

Exact wording of proposed change:

1. SCOPE: This procedure shall govern the wet and dry method of and vessels in ferromagnetic material and repairs to base material and welds. This examination

3.4 Repair: The area of interest shall be the entire excavated and/or welded area plus an adjacent 1/2" band surrounding the cavity or welded area. All welded repairs to blinding materials (bolts, studs, nuts, etc.) shall not be examined and shall be reported to the customer's representative.

Originated by Group Leader Gene Navroth Date April 2, 1980

Verbal Review and Approval by B&W Manuals and Reports

Supervisor C. R. Honeycutt Date April 2, 1980

B&W APPROVAL: To be included in Revision No. 3 of the Manual.

Manuals & Reports Supervisor C. R. Honeycutt Date May 17, 1980

Level III F. H. ... Date 5/17/80

CUSTOMER APPROVAL:

Name O. M. Stager Date 4/3/80 Company CPI

Name O. A. Kanjals Date 4-8-80 Company CPC

Comments _____

QAR Ident No: F-015
File No: 16.10.3.2
AI: S-485

RECOMMENDED ACTION:

Midland 1 & 2 Electrical Penetrations were manufactured by Bunker Ramo Corporation. Project Engineering to determine if Midland Project has a similar problem to that reported by Commonwealth Edison. Show justification if not a concern for the Midland Project.

WRBird
LHCurtis
MADietrich
BWMarguglio
ESmith
JGilmartin

QUALITY ACTION REQUEST

File 16.10.3.2 AI S-436

From: HPLeonard/JWCroy, Midland Project Quality Assurance Department		①
To: LEDavis	② Control Document ref.: Table 4.1 Spec C-305 Rev 12	③ QAR Ident. No.: F-014
Action Requested: During MPQA overinspections for installation and testing of wedge-type expansion anchors and retest verification of drop-in anchors (HDI's), it was noted that when attempting to apply an installation or test torque to drop-in or wedge-type expansion anchors located in unistrut channels, it is sometimes necessary to force the socket between the channel legs in order to seat the socket on the bolt head or nut.		⑤
There is a concern that with the socket "pinched" in the unistrut, the frictional force between the socket and unistrut will carry an unknown portion of the applied		
(Continued on page 2)		
Signature: <i>J.W. Croy</i>	⑥ Date: 11/12/80	⑦ Reply Requested by: 12/5/80
Reply:		⑧
Signature:		⑩ Date: ⑪
Action Verified:		⑫ Date: ⑬

QAR Ident No: F-014
File 16.10.3.2
AI S-436

ACTION REQUESTED: (Contd)

torque. Thus the actual torque applied to the anchor will be less than the torque indicated on the torque wrench. It was also noted that for some cases a special socket with a necked-down midsection was fabricated by electrical crafts and used to alleviate this problem.

Please evaluate this condition to determine if any special procedures and/or equipment (ie, "tapered" socket) is needed to correct this condition. Assess impact on expansion anchors previously installed in unistrut channels.

JBetts
AJBoos
H'Desai
LADreisbach
ESmith

LEDavis
BWMarguglio
WRBird

QUALITY ACTION REQUEST

AI: S-381

011631

Page 1 of 30
File 16.10.3.2

From: R. E. Sewo , Midland Project Quality Assurance Department		①
To: LHCurtis	② Control Document ref.: Spec C-305 Rev 12	③ QAR Ident. No.: F-003
Action Requested: The attached IOM, Curtis to Dreisbach, dated August 25, 1980 has provided requested input from Engineering as to their position about the time of application of the installation torque for the installation of concrete expansion anchors (reference Para 4.8 of Spec C-305).		
It is requested that this information be incorporated into Spec C-305 as it provides direction that is currently not included in Specification C-305 for time of application of installation torque and for base plates/support fixtures not to be left in place without torquing the anchors. Also, manufacturers' recommendations do not provide any direction as included in attached memo. (Contd Page 3)		
Signature: <i>R.E. Sewo</i>	⑥ Date: 9/10/80	⑦ Reply Requested by: 9/24/80
Reply: This is Project Engineering's complete response to QAR F-003, AI S-381, Com. No. 011631.		
IOM, L. H. Curtis to L. Dreisbach dated 8/25/80 clarifies Spec. C-305 and does not provide additional information. The specification in its current form adequately spells out the installation and acceptance requirements. Therefore Project Engineering contends that the information should not be incorporated into the specification.		
Field Engineering may leave base plates and support fixtures in place prior		
Signature: <i>J. Manta for L.H. Curtis</i>	⑩ Date: <i>11/12/80</i>	⑪
Action Verified: <i>R.E. Sewo</i>	⑫ Date: <i>11/12/80</i>	⑬

REPLY TO: L. H. CURTIS
L. A. DREISBACH
B. DHAR
M. ELGAALY

V. J. MANTA
D. BORLAZA

NOV 11 1980
FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

011631

File 16.10.3.2
QAR Ident No F-003
AI: S-381
Page 2 of 3
2 2

Action Requested: (Contd)

Field Engineering has questioned whether base plates and support fixtures can be left in place but temporarily supported without application of installation torque.

Please provide response or include such direction in Spec Revision as determined necessary.

REPLY: (cont.)

to the application of the installation torque provided that the base plates and support fixtures are adequately supported. This guideline is primarily aimed at the safety of personnel at the workplace and is not part of the subject specification.

Bechtel Associates Professional Corporation
Inter-office Memorandum

To: W.A. Desai
Subject: Midland Plant Units 1 & 2
Bechtel Job 7220
Specification C-305 Installation
Torque Application

Date: August 25, 1980
From: L.H. Curtis
Of: Engineering
At: Ann Arbor

Copies to

- J. Betts
- P.J. Corcoran
- L.H. Curtis
- L.E. Davis
- H. Desai
- T.E. Johnson
- E.D. Newman

File: C-305PR, C-027

Log No.	820	File No.	
Response Rec'd	Yes	Date	8/24/80
CA Action Item No.			
Route	Inl.	Ext.	Comml.
FOAE	<input checked="" type="checkbox"/>		
Elect (1)			
Elect (2)			
Dist/Inch			
Temp/Weld			
Insp.			
Test Qns			

This memo is intended to provide an answer to Consumers Power Company's questions about the time of application of the installation torque for the installation of concrete expansion anchors. The following is project engineering's position on this subject.

MCAR 3183

"The expansion anchor bolt may be torqued to 100% installation torque immediately after its insertion into the hole or the installation torque may be applied at the time of attachment of base plate assembly or support fixture. The base plate or support fixture shall not be left in place without torquing the anchors. The final acceptance of the anchor bolt is dependent upon satisfying the inspection requirements of section 5.0 and test torque requirements of section 6.0. The test torque can be applied any time regardless of the time of attachment of the base plate assembly support fixture or the item being supported."

Please note that the above position is in complete agreement with the specification C-305 and no change to the specification is required. Discussions with Hilti, the manufacturer confirms this position. This will close the action item assigned to project engineering at the meeting between Project Engineering, Construction, Bechtel Quality Control and Quality Assurance and Consumers Power Company's Quality Assurance on July 31st, 1980 at Midland Jobsite.

L.H. Curtis for
L.H. Curtis

BD/HD/bc
8/14/80

POOR ORIGINAL

Written Response Requested: No
Com Log

CORRECTIVE ACTION REPORT

Page 1 of 2

① 1 - S, A, A - I - 0, 0, 4

② Description

Wiring errors and drawing errors exist for Bailey Cabinets 1045 ~~and~~ sets. A wiring check of the Module ACI Trip Contact Buffer for each analog subsystem revealed that the as built drawing is different from hardware wiring. Additional wiring checks revealed internal wiring soldered to the wrong terminals.

(v) Contd on Attachment

③ Recommended Corrective Action and Retest

Recommend that Bailey do a complete wiring check of both cabinets and do a functional test of the cabinets. Re-issue as built drawings.

Due Date

0, 7, 0, 1, 8, 2

(v) Contd on Attachment

④ Related Documents and References

Document M1.32-86 Drawings M1.32-61-1 (A3), M1.32-63-1 (A3), M1.32-66-1 (A1), and M1.32-68-1 (A1)

⑤ Deficiency

- Design Chg
- Troubleshoot
- Maintenance
- Retest Only

⑥

Initial

C, P, Q

Subsequent

B, W, R

A
C
T
I
O
N

⑦

Category

0, 6

Cause

0, 3

Retest Reqd

Yes No

Q-Listed

Yes No

⑧ NRC Reportability 10 CFR50.55(e)

Not Reportable

Reportable; QA Notified S. W. Evans 11/17/80 1015

Name

Time/Date

⑨ Signature

Date

Time

Orig: R. O. Frick/Rmc

11/13/80

9:45

FE/TE: S. W. Evans

11/17/80

10:15

PS/PTS: R. M. Wheeler

11/17/80

13:22

⑩ Corrective Action or Response:


POOR ORIGINAL

Action Organization Representative

Date

⑪ Retest Complete	Date
TE: _____	
Completion Review Signature	Date
QA: _____	
FE/TE: _____	
PS/PTS: _____	

(v) Contd on Attachment



Wiring Soldered to wrong terminal

POOR ORIGINAL

UNLESS OTHERWISE SPECIFIED USE NOTE 12 FOR ALL WIRING.

REFERENCE DINGS

- DS0203 = LEGEND AND DRAWING REF.
- DS02042 = EXTERNAL

15

801 - ECCAS
 SCHEMATIC DIAGRAM
 MODEL 3-25 SYSTEM 3 DECAT HEAT ACE

CUSTOMER: CHESAPEAKE POWER COMPANY
 PLANT: WINDING PLANT, UNITS 1 & 2
 CONTRACTING ENG: H. W. SCHREIBER, CORP.
 BAUCO JOB NO.: 8111 (CUST. ORDER NO.: 625-0003, 020002)

THIS DRAWING IS THE PROPERTY OF BAILEY METER COMPANY. ANY REPRODUCTION OR DISTRIBUTION OF IT, NOW OR IN THE FUTURE, WITHOUT THE WRITTEN PERMISSION OF BAILEY METER COMPANY IS PROHIBITED. IT IS TO BE KEPT IN CONFIDENCE AND IS NOT TO BE LOANED, REPRODUCED, COPIED, OR IN ANY MANNER DISCLOSED TO OTHERS WITHOUT THE WRITTEN PERMISSION OF BAILEY METER COMPANY.

REV	DATE	CR	BY

BAILEY METER COMPANY
 BOSTON, MASSACHUSETTS, U.S.A.

D-50543985

CORRECTIVE ACTION REPORT

2 Description

Wiring errors and drawing errors exist for the Bailey cabinet 2045. A wiring check of the Module ACI Trip Contact Buffer for each analog subsystem revealed that the as built drawing is different from hardware wiring. Additional wiring checks revealed internal wiring soldered to the wrong terminals.

(v) Contd on Attachment

3 Recommended Corrective Action and Retest

Due Date	07/01/82

Recommend that Bailey do a complete wiring check of the cabinet and do a functional test of the cabinet. Re-issue as built drawings.

(v) Contd on Attachment

4 Related Documents and References

Document M1.32-86 Drawings M1.32-61-1, M1.32-63-1 (A3), M1.32-66-1 (A1), and M1.32-68-1 (A1)

- 5 Deficiency
- Design Chg
 - Troubleshoot
 - Maintenance
 - Retest Only

6 Initial C.P.Q

Subsequent

A	
C	
T	
I	
O	
N	

7 Category 0.6

Cause 0.3

Retest Reqd Yes No

Q-Listed Yes No

8 NRC Reportability 10 CFR50.55(e)

Not Reportable

Reportable; QA Notified S.M. Evans 10:15 11/17/80

Signature	Date	Time
Orig: <u>R.O. Frank</u>	<u>11/13/80</u>	<u>7:45</u>
FE/TE: <u>S.M. Evans</u>	<u>11/17/80</u>	<u>10:15</u>
PS/PTS: <u>(Signature)</u>	<u>11/17/80</u>	<u>15:12</u>

10 Corrective Action or Response:


POOR ORIGINAL

Action Organization Representative

Date

11 Retest Complete	Date
TE: _____	
Completion Review Signature	Date
QA: _____	
FE/TE: _____	
PS/PTS: _____	

(v) Contd on Attachment



Wiring Soldered to wrong terminal

UNLESS OTHERWISE SPECIFIED USE NOTE 12 FOR ALL WIRING.

REFERENCE ONLY
 DASHES = LEGEND AND DRAWING REV.
 DASHES = EXTENSION

(15)

POOR ORIGINAL

100 - 10015
 SCHEMATIC DIAGRAM
 MODEL SUBSYSTEM 3 DECAT HEAT METER
 CUSTOMER: CANTON METER COMPANY
 PLANT: W. AND W. ST., WATTS 1 & 2
 CONTRACTING ENG: NEW-REVEL CORP
 SALES JOB NO. 1170 (EXT. ORDER NO. 62-1013, 62-1014)

THIS IS THE PROPERTY OF BAILEY METER COMPANY
 THE DRAWING AND REPRODUCTIONS OF IT ARE
 NOT TO BE LOANED, REPRODUCED, COPIED, OR
 IN ANY MANNER MADE PUBLIC IN ANY MANNER
 WITHOUT THE WRITTEN PERMISSION OF BAILEY
 METER COMPANY

DATE: 10-10-58
 CHECKED: [Signature]
 BAILEY METER COMPANY
 D-50543951

ALAB

ACTION REPORT

② Description 2027 BATTERY CHARGER DC AMMETER
Does NOT MEET 2% ACCEPTANCE
CRITERIA.

(v) Contd on Attachment

③ Recommended Corrective Action and Retest
CALIBRATE OR REPLACE METER

Due Date
31/5/80

(v) Contd on Attachment

④ Related Documents and References
ATTACHED SHEET
TECH. SPEC. E-11 6.4.2

- ⑤ Deficiency
- Design Chg
 - Troubleshoot
 - Maintenance
 - Retest Only

⑥ Initial
B.P.C

Subsequent

A
C
T
I
O
N

⑦ Category
0.2
Cause
0.5

Retest Reqd
 Yes No

Q-Listed
 Yes No

⑧ NRC Reportability 10 CFR 50.55(e)
 Not Reportable
 Reportable; QA Notified

Wm. Jett Wood 11/19/80

Signature	Name	Date	Time
W.R. De Rose	W.R. De Rose	11/18/80	1245
Wm. Jett Wood	Wm. Jett Wood	11/19/80	1350
[Signature]		11/19/80	1415

⑩ Corrective Action or Response:

Action Organization Representative

Date

⑪ Retest Complete	Date
TE: _____	
Completion Review Signature	Date
QA: _____	
FE/TE: _____	
PS/PTS: _____	

(v) Contd on Attachment

CORRECTIVE ACTION REPORT

1 2 - BGG - M - 0,0,2

2 Description BGG

~~INCORRECT~~ CROSS REFERENCE FROM P&ID M 404 SH1A TO P&ID M 413 B FOR PIPE 2"=2HCD-34. REFERENCE AT (A-3) ON M 404 SH1A IS CORRECT BUT REFERENCE AT (F-E) ON P&ID M 413 B SHOULD BE CHANGED

(✓) Contd on Attachment

3 Recommended Corrective Action and Retest

CHANGE THE REFERENCE FOUND AT (F-E) ON P&ID M 413 B FROM "M 404 SH1B (C-2)" TO "M 404 SH1A (A-3)"

Due Date: 08/01/81

(✓) Contd on Attachment

4 Related Documents and References

- 5 Deficiency
- Design Chg
 - Troubleshoot
 - Maintenance
 - Retest Only

6 Initial: B.P.D

Subsequent:

A	
C	
T	
I	
O	
N	

7 Category: 0,2
Cause: 0,1

Retest Read: Yes No

Q-Listed: Yes No

8 NRC Reportability 10 CFR 50.55(e)

Not Reportable Under 10 Nov 80 50.40

Reportable; QA Notified

Name	Time/Date
Signature: <u>John Kingwood</u>	Date: 11-21-90 Time: 08:40
FE/TE: <u>John Kingwood</u>	Date: 11-21-90 Time: 12:45 PM
PS/PTS: <u>DM Wheeler</u>	Date: 11-21-90 Time: 13:22 PM

10 Corrective Action or Response:

Action Organization Representative

POOR ORIGINAL

11 Retest Complete

TE: _____ Date _____

Completion Review Signature _____ Date _____

QA: _____

FE/TE: _____

PS/PTS: _____

(✓) Contd on Attachment

ALAS

② Description 1D17 BATTERY CHARGER DC AMMETER
DOES NOT MEET 2% ACCEPTANCE
CRITERIA

(v) Contd on Attachment

③ Recommended Corrective Action and Retest
CALIBRATE OR REPLACE METER

Due Date
31.8.80

(v) Contd on Attachment

④ Related Documents and References
ATTACHED SHEET
TECH SPEC. E-11 6.4.2

- ⑤ Deficiency
- Design Chg
 - Troubleshoot
 - Maintenance
 - Retest Only

⑥ Initial
B.P.C

Subsequent

A
C
T
I
O
N

⑦ Category
0.2
Cause
0.3

Retest Reqd
 Yes No

Q-Listed
 Yes No

⑧ NRC Reportability 10 CFR 50.55(e)

Not Reportable Wm. J. Woolly 11/19/80

Reportable; QA Notified _____

Signature	Name	Time/Date
<u>B.R. DeFore</u>		11/18/80 1230
<u>Wm. J. Woolly</u>		11/19/80 1350
<u>Wm. J. Woolly</u>		11/19/80 1410

⑩ Corrective Action or Response:

Action Organization Representative

Date

⑪ Retest Complete	Date
TE: _____	
Completion Review Signature	Date
QA: _____	
FE/TE: _____	
PS/PTS: _____	

(v) Contd on Attachment

STATION: MIDLAND

UNIT: 1

INDICATING DEVICE: DC Ammeter

RANGE: 0-400 DC Amps

FSD

LOCATION: 1017 BATT. CHARGER

0-50 mV RTG

INSTR. MFG: GE

MODEL: 20-255324ELSC 1# JAT

Q LISTED: YES NO

SYSTEM DESIGNATOR: 1-PKA

CALIBRATION CHECK TFST RECORD

CAL. CHECK POINT		TFST		ACCEPT STATUS		REMARKS/DISPOSITION
Scale Indication	Input Value	Reading	Variance	In	Out	
0 Amps	0 ∞ MV	0	0	✓		
80	10	78	-2	✓		
160	20	153	-7	✓		
240	30	231	-9		✓	
320	40	311	-9		✓	
400	50	392	-8	✓		
						Ret. Tech. Spec.
						9220-E-11 6.4.2
						2% = 8A
						of FS

CALIBRATED TEST EQUIPMENT	C.P. NUMBER	CAL. DUF DATE
<u>DATA Precision</u>	<u>3742-00702</u>	<u>6-24-81</u>

GPE-14

TFSTED BY: BR DeJure DATE: 11/18/80

APPROVED BY: _____ DATE: _____