UNITED STATES NUCLEAR REGULATORY COMMISSION Docket

DFOI

111

NRC FILE CENTER COPY

WASHINGTON, D.C. (0555-0001

January 13, 1994

Docket Nos. 50-259 and 50-296

LICENSEE: Tennessee Valley Authority

FACILITY: Browns Ferry Niclear Plant, Units 1 and 3

SUBJECT: SUMMARY OF THE DECEMBER 14, 1993 MEETING REGARDING THE RESTART TEST PROGRAM FOR THE BROWNS FERRY NUCLEAR PLANT, UNITS 1 AND 3

On December 14, 1993, representatives of the NRC staff, NRC contractors, and the Tennessee Valley Authority (TVA) met in Rockville, Maryland to discuss the restart test program (RTP) for the Browns Ferry Nuclear Plant (BFN), Units 1 and 3. Meeting attendees are listed in Enclosure 1. Enclosure 2 contains handouts provided by TVA.

The NRC staff has established a position for programs supporting restart of BFN Units 1 and 3. The NRR staff will evaluate the differences from similar programs previously approved for the BFN Unit 2 restart. Programs that remain the same will not be re-evaluated. All programs are subject to inspection to verify proper implementation. This meeting was intended to ensure the staff has a thorough understanding of the RTP, with an emphasis on the differences from the Unit 2 program. The meeting also provided a mechanism to identify staff quistions and concerns, and communicate these to TVA so that any additional information required to complete the staff review could be provided in a timely manner.

TVA's presentation was based upon the enclosed handouts. TVA emphasized that the BFN RTP is not an initial or pre-operational test program, such as that discussed by Regulatory Guide (RG) 1.68. Rather, the RTP verifies that the plant equipment required for safe shutdown of the unit is capable of meeting design requirements. The NRC agreed with TVA's characterization of the RTP, but noted since there is no direct guidance for plant restart from extended shutdowns, the staff often depends on RG 1.68 to provide a framework for review.

The fundamental difference between the BFN Unit 2 RTP and the revised program is the integration of test requirements from all sources in an effort to eliminate duplicative testing. The flowchart included in the TVA handout shows that the RTP requirements are combined with other requirements to develop integrated test procedures.

TVA has provided several submittals describing the BFN Units 1 and 3 RTP. These submittals discuss the integrated testing approach, and provide a summary of tests to be performed to fulfill RTP requirements. The presentation also included a discussion of the differences between the Units 1 and 3 RTP and the safety evaluations on the Unit 2 RTP. In response to a

9401240299 940113 PDR ADOCK 05000259 PDR PDR

190056

staff request, TVA indicated it would prepare a letter with a more detailed description of the revised RTP differences from the Unit 2 safety evaluation.

TVA expressed the view that the revised RTP is bounded by the staff's safety evaluations for the Unit 2 RTP. The NRR staff plans to prepare a safety evaluation of the changes in the Units 1 and 3 RTP from the previouslyapproved Unit 2 program, verifying the differences do not diminish the program's effectiveness. Program implementation, including the scope and performance of testing, will be evaluated by inspection.

Original signed by

Joseph F. Williams, Project Manager Project Directorate II-4 Division of Reactor Projects - I/II Office of Nuclear Reactor Regulation

1. Attendance List 2. TVA Handout cc w/enclosures: See next page Distribution Enclosure 1 T. Murley/F. Miraglia J. Callan, Acting S. Varga G. Lainas F. Hebdon OGC E. Jordan R. Ramirez ACRS (10) J. Peralta E. Rossi D. Houston EDO Contact for Region II plants L. Watson, RII E. Merschoff, RII P. Kellogg, RII J. Crlenjak, RII Enclosures 1 and 2 Docket File PDR & LPDR BFN Reading E. Merschoff

27. A. B.	* * * * * * * * * * * * * * * * * * *	15.7 2 %	and the second s	the state of the s	and a subject of the second
OFC	PDII-4/LA A	PDI*-4/PM	PDII-4/PM	PDII-4/D	
NAME	BClayton	JWilliams	DTrimble	FHebdon	
DATE	1/13/94	1/13/94	2//3/94	1/13 /94	
DOCUMEN	T NAME - COLDEN	DIDMITC CUM	A CONTRACTOR OF A CONTRACTOR O	The second s	A REAL PROPERTY OF A REAT

DOCUMENT NAME: G:\BFN\RTPMTTG.SUM

1 Williams/D Trimble

Enclosures:

Mr. Craven Crowell, Chairman Tennessee Valley Authority ET 12A 400 West Summit Hill Drive Knoxville, TN 37902

Mr. W. H. Kennoy, Director Tennessee Valley Authority ET 12A 400 West Summit Hill Drive Knoxville, TN 37902

Mr. Johnny H. Hayes, Director Tennessee Valley Authority ET 12A 400 West Summit Hill Drive Knoxville, TN 37902

Mr. R. M. Eytchison, Vice President Nuclear Operations Tennessee Valley Authority 3B Lookout Place 1101 Market Street Chattanooga, TN 37402-2801

Mr. Pedro Salas Site Licensing Manager Browns Ferry Nuclear Plant Tennessee Valley Authority P.O. Box 2000 Decatur, AL 35602

Mr. O. J. Zeringue, Vice President Erowns Ferry Nuclear Plant Tennessee Valley Authority P.O. Box 2000 Decatur, AL 35602

Mr. B. S. Schofield, Manager Nuclear Licensing and Regulatory Affairs Tennessee Valley Authority 4G Blue Ridge 1101 Market Street Chattanooga, TN 37402-2801

TVA Representative Tennessee Valley Authority 11921 Rockville Pike, Suite 402 Rockville, MD 20852

General Counsel Tennessee Valley Authority ET 11H 400 West Summit Hill Drive Knoxville, TN 37902

Chairman Limestone County Commission P.O. Box 188 Athens, AL 35611

State Health Officer Alabama Department of Public Health 434 Monroe Street Montgomery, AL 36130-1701

Regional Administrator U.S. Nuclear Regulatory Commission Region II 101 Marietta Street, NW., Suite 2900 Atlanta, GA 30323

Mr. Charles Patterson Senior Resident Inspector Browns Ferry Nuclear Plant U.S. Nuclear Regulatory Commission Route 12, Box 637 Athens, AL 35611

Mr. T. D. Shriver Site Quality Manager Browns Ferry Nuclear Plant Tennessee Valley Authority P.O. Box 2000 Decatur, AL 35602

Mr. D. E. Nunn, Vice President Tennessee Valley Authority 3B Lookout Place 1101 Market Street Chattanooga, TN 37402-2801

Dr. Mark O. Medford, Vice President Technical Support Tennessee Valley Authority 3B Lookout Place 1101 Market Street Chattanooga, Tennessee 37402-2801

CC:

ENCLOSURE 1

ATTENDEES

DECEMBER 14, 1993 TVA/NRC MEETING

BROWNS FERRY UNITS 1 AND 3 RESTART TEST PROGRAM

NAME

ORGANIZATION

Masoud Bajestani Jeff Lewis Pamela Newman Roger Huston Joe McCarthy Tim Abney Tim Mitts Robert Gruel Ray Ramirez Juan Peralta Joe Williams Linda Watson Dave Trimble TVA - Technical Support TVA - Restart Test Energy Daily TVA - Rockville TVA - Mechanical/Nuclear Project Engineer TVA - Licensing Battelle PNL Battelle PNL NRR/DRIL NRR/DRIL NRR/PDII-4 Region II NRR/PDII-4

AGENDA RESTART TEST PROGRAM PRESENTATION

- I. Introduction T. Abney
- II. Presentation A. RTP background - J. Lewis

 - B. Unit 3 Program Overview M. Bajestani
 - C. Baseline Test Requirements J. McCarthy
 - D. Program Demonstration with SLC J. McCarthy, J. Lewis
 - E. Comparison of Unit 3 RTP to NUREG 1232 J. Lewis
 - F. Power Ascension Program J. Lewis
- III. Discussion

1.4

- A. Followup topics
- B. Action items

RESTART TEST PROGRAM BACKGROUND

PAGE 1 OF 2

- RTP WAS ESTABLISHED TO VERIFY THAT SYSTEMS WERE CAPABLE OF MEETING THEIR SAFE SHUTDOWN REQUIREMENTS FOR BEN UNIT 2 RESTART
 - RTP WAS ESTABLISHED AS A SEPARATE PLANT ORGANIZATION STAFFED PRIMARILY BY CONTRACTORS WITH A PTP MANAGER HAVING EXTENSIVE EXPERIENCE IN PERFORMING AND MANAGING BOILING WATER REACTOR PLANT TESTS
 - TVA TECH SUPPORT SYSTEM ENGINEERS INTERFACED WITH RTP ENGINEERS AND PROVIDED TECHNICAL REVIEWS
 - RTP ENGINEERS EVALUATED THE FOLLOWING AREAS TO DETERMINE TEST REQUIREMENTS:
 - * PLANT MODIFICATIONS AND INTERACTION BETWEEN COMPLETED DESIGN CHANGES
 - * PLANT MAINTENANCE HISTORY
 - * PLANT OPERATOR FEEDBACK
 - * CONDITION ADVERSE TO QUALITY REPORTS AND LICENSING COMMITMENTS
 - * VENDOR MANUAL RECOMMENDATIONS
- AS PART OF THE DESIGN BASELINE VERIFICATION PROGRAM, TVA IDENTIFIED CERTAIN SYSTEM SAFE SHUTDOWN FUNCTIONS WHICH REQUIRED VALIDATION DUE TO CONFIGURATION CHANGES THAT OCCURRED AFTER PREOP TESTING
 - A DECISION WAS MADE TO VERIFY THESE SYSTEM FUNCTIONS BY TEST VIA THE RTP
 - TVA DESIGN ENGINEERING DEVELOPED BASELINE TEST REQUIREMENTS DOCUMENTS (BTRD's) TO COMMUNICATE THESE TEST REQUIREMENTS TO THE RTP
- TEST REQUIREMENTS IDENTIFIED FROM THE BTRD AND RTP REVIEWS WERE COMPILED AND DOCUMENTED BY THE RTP ENGINEERS IN SYSTEM TEST SPECIFICATIONS (STS)

RESTART TEST PROGRAM BACKGROUND

PAGE 2 OF 2

- RTP TEST INSTRUCTIONS WERE WRITTEN BY THE RTP ENGINEERS BASED ON THE STS
- A PORC SUBCOMMITTEE (JOINT TEST GROUP) WAS ESTABLISHED TO REVIEW AND APPROVE RTP DOCUMENTATION
- THE RTP WAS IMPLEMENTED AS A SEPARATE PROGRAM FROM POST MODIFICATION AND POST MAINTENANCE TESTING
 - DUPLICATE TESTING WAS PERFORMED DUE TO EXISTENCE OF SIMILAR TEST REQUIREMENTS IN OTHER PROGRAMS
 - NUMEROUS TEST EXCEPTIONS RESULTED FROM PARALLEL IMPLEMENTATION OF MODIFICATIONS, MAINTENANCE, AND THE RTP
- KEY LESSONS LEARNED FROM THE UNIT 2 RTP WERE:
 - TEST THE SYSTEM ONCE, AFTER THE COMPLETION OF MODIFICATIONS OR MAINTENANCE, WHERE POSSIBLE
 - CONDUCT TESTS USING NORMAL PLANT ADMINISTRATIVE PROCEDURES FOR TEST CONTROL. THIS WILL MINIMIZE PLANT TESTING COORDINATION PROBLEMS.
 - USE EXISTING PLANT PROCEDURES (e.g., SURVEILLANCE INSTRUCTIONS) TO OBTAIN REQUIRED TEST DATA WHERE POSSIBLE. THIS EFFECTIVELY ELIMINATES DUPLICATION IN TEST PREPARATION AND ENHANCES TEST PERFORMANCE.
 - SCHEDULE WORK AND SYSTEM COMPLETION DATES TO MINIMIZE REQUIRED TEST EXCEPTIONS.

BFN UNIT 3 INTEGRATED TESTING FLOW CHART



RTP IMPLEMENTATION PROCESS

JOINT TEST GROUP (JTG) APPROVES ATP TEST REQUIREMENTS FORM

6

- INSTRUCTIONS ARE SCHEDULED FOR PERFORMANCE FOLLOWING COMPLETION OF FIELD WORK
 - SYSTEM READINESS FOR TESTING IS EVALUATED BY COMPLETION OF A CHECKLIST
 - * 3-STM-001 (STARTUP TEST MANUAL) FOR TESTING PRIOR TO PHASE I SPOC
 - * SEP 12.55 (BYSTEM PRE OPERABILITY CHECKLIST) FOR TESTING AFTER PHASE I SPOC
 - ALL TESTING IS CONDUCTED IN ACCORDANCE WITH THE BEN SITE STANDARD FOR CONDUCT OF TESTING SSP.6.1
 - TEST DIRECTOR EVALUATES POTENTIAL AFFECT OF TEST ON THE OPERATING UNIT AND COMMUNICATES THIS TO
 - PLANT OPERATIONS DURING PRETEST BRIEFING
 - TEST DEFICIENCIES ENCOUNTERED DURING TEST CONDUCT ARE DOCUMENTED ON FORM SSP-06 AND EVALUATED FOR:
 - . CONDITION ADVERSE TO QUALITY (CAQ)
 - * TECHNICAL SPECIFICATION CRITERIA
 - · POTENTIAL LIMITING CONDITION FOR OPERATION (LCO)
- TECH SUPPORT ENGINEER EVALUATES TEST RESULTS AGAINST ATP ACCEPTANCE CRITERIA FROM SSP.216 FORM
- TEST DEFICIENCIES ARE EVALUATED TO DETERMINE IMPACT ON RTP CRITERIA
- ALL TEST DEFICIENCIES DETERMINED TO BE WITHIN THE SCOPE OF THE RTP ARE TRACKED AND TRENDED
- RTP MANAGER PROVIDES UPPER MANAGEMENT PERIODIC REPORTS ON PROGRAM STATUS INCLUDING TO TRENDING
- ACCEPTANCE CRITERIA OF SEP-215 15 SIGNED OFF WHEN SATISFACTORY TEST RESULTS ARE OBTAINED
- TECH SUPPORT ENGINEER PREPARES RTP TEST RESULTS PACKAGE FOLLOWING COMPLETION OF ALL TESTS INCLUDING:
- TEST SUMMARY
- BYSTEM PUNCHLIST
- SYSTEM TEST SPECIFICATION
- SIGNED OFF 58P-215
- APPLICABLE TEST DATA
- JOINT TEST GROUP APPROVES RTP TEST RESULTS PACKAGE

COMPARISON CHART RESTART TEST PROGRAM UNIT 2 VS UNITS 1 AND 3

NUREG 1232 VOLUME 3

RTP WAS IMPLEMENTED BY WRITTEN ATP TEST PROCEDURES

SYSTEM TEST SPECIFICATION DEFINED RTP SCOPE ONLY

RTP INCLUDED A SYSTEM CHECKLIST AND GROUPED SYSTEMS BY IMPORTANCE TO SAFETY

STS REVIEW CRITERIA INCLUDED VENDOR REQUIREMENTS

RTP SCOPE INCLUDED INTEGRATED BYSTEM TESTS

JTG RECOMMENDED APPPROVAL TO THE PLANT MANAGER

JTG MEMBERSHIP INCLUDED THE UNIT 2 OPS MANAGER AS CHAIRMAN, AND MODIFICATIONS & RTF MEMBERS

PROGRAM PROCEDURES WERE SDSP-12.1, 12.2, BIL'S



SITE INSTRUCTIONS USED TO SATISFY RTP TEST REQM'TS

BTS INCLUDES ALL TEST REGMTS FOR SYSTEM RTS.

SSP-12.55 GROUPS SYSTEMS, PROVIDES & PREOPERABILIY CHECKLIST AND A TEST RELEASE PR FLESS

STE TAKES CREDIT FOR UNIT 2 REVIEW AND UPGRADED SITE PROCEDURES AND POST MOD TEST PROGRAMS

INTEGRATED STRTEM TESTING IS CONTROLLED VIA OPERATING PROCEDURES AND SCHEDULE MILESTONES

TECH SUPPORT MANAGER IS FINAL APPROVAL AUTHORITY

RTP IMPLEMENTED WITHIN TECH SUPPORT, RTP MGR REPORTS TO THE TECH SUPPORT MANAGER

A TECH SUPPORT MANAGER IS CHAIRMAN, MODIFICATIONS NOT A MEMBER, RTP NOT INCLUDED AS A SEP. MEMBER

PROGRAM PROCEDURES ARE SSP-\$.50, 3-STM-001



RTP MANAGER IS RESPONSIBLE FOR COORDINATION OF UNIT 3 RECOVERY ACTIVITIES, INCLUDING THE RTP. THROUGH THE RESPECTIVE SYSTEMS SUPERVISORS.

SYSTEM TESTING NOT PERFORMED BY OTHER SITE ORGANIZATIONS IS PERFORMED BY SYSTEM ENGINEERS



TEBT

ENGINEERS

TEBT

ENGINEERS

TEST

ENGINEERS

OLERICAL PROGRAMS

PROC. REWIEW

TABLE 1

CORRELATION BETWEEN BEN UNITS 2 AND 3 PAT PROGRAMS AND REGULATORY GUIDE 1.68

SFN TEST	TEST NAME	UNIT 2 TEST	TEST FOR UNIT 3	OPEN VESSEL	0-65%	55 - 100%
51 4 6.B.1-4	CHEMICAL/RADIOCHEMICAL	YES	YES	X/N	X./N	X/N
RCI 1	RADIATION MEASUREMENTS	YES	YES		X/N	X/N
SI 4.3.A.1	REACTIVITY MARGIN TEST	YES	YES		X/N	
TI 20	CONTROL ROD DRIVE SYSTEM	YES	YES	X./N	X/N	N
GOI-100-1A	SOURCE RANGE MONITOR	YES	YES		X/N	
TI 149	WATER LEVEL MEASUREMENTS	YES	YES		_ X/N	x
SI 4.2.C-3	INTERMEDIATE RANGE MONITOR	YES	YES		X./N	
SI 4, 1.B-3	LOCAL POWER RANGE MONITOR CALIBRATION	YES	YES		X/N	X/N
TI 136	AVERAGE POWER RANGE MONITOR (CONSTANT HEATUP)	YES	YES		X.N	
SI 4.1.8-2	AVERAGE POWER RANGE MONITOR CALIBRATION	YES	YES		X/N	X.N
TI 135	PROCESS COMPUTER	YES	YES		X/N	X/N
TI 188	REACTOR CORE ISOLATION COOLING SYSTEM	YES	YES		X/N	-
TI 189	HIGH PRESSURE COOLANT INJECTION SYSTEM	YES	YES		X/N	X/N
TI 149	SELECTED PROCESS TEMPERATURE	YES	YES	-	X/N	X/N
TI 190	SYSTEM EXPANSION	YES	YES		X/N	
TI 137	CORE POWER DISTRIBUTION	YES	YES		X/N	X/N
\$1.2.1	CORE PERFORMANCE	YES	YES		X/N	X/N
NA	CORE POWER VOID MODE RESPONSE	NA	NA		N	
TI 130	PRESSURE REGULATOR	YES	YES		X/N	X/N
TI 131	FEEDWATER SYSTEM	YES	YES		X/N	X/N
SI 4.1.A.15	TURBINE SURVEILLANCE	YES	YES		X/N	X/N
SI 4.7.D	MAIN STEAM ISOLATION VALVE	YES	YES		X/N	N
SI 4.6.D	SAFETY RELIEF VALVE	YES	YES		X/N	
NA	TURBINE TRIP	YES	NO			N
TI 73	SHUTDOWN FROM OUTSIDE CONTROL ROOM	YES	YES	x	N	N
TI 132	RECIRCULATION SYSTEM TUNING	YES	YES	x	X/N	X.N
	RECIRCULATION SYSTEM	NA	NA		N	N

BROWNS FERRY TEST ×

REQUIRED BY NEAR TERM OPERATING LICENSE (RG 1.68) N

DIFFERS FROM BEN UNIT 2 PAT PROGRAM
NA NOT APPLICABLE
TBD TO BE DETERMINED

ENCLOSURE 2

TABLE 1

BFN TEST	TEST NAME	UNIT 2 TEST	TEST FOR UNIT 3	OPEN VESSEL	0-55%	55 - 100%
NA	LOSS OF OFFSITE POWER TURBINE TRIP	NA	NA		N	
TBD	DRYWELL PIPING VIBRATION	YES	YES	X/N	X/N	
NA	REACTOR PRESSURE VESSEL INTERNALS VIBRATION	NA	NA		N	N
TI 174	RECIRCULATION FLOW CALIBRATION	YES	YES		N	X/N
TI 183	REACTOR WATER CLEANUP SYSTEM	YES	YES		X/N	
NA	RESIDUAL HEAT REMOVAL SYSTEM	NA	NA		N	N
TI 82	DRYWELL TEMPERATURES	YES	YES		X/N	X/N
SI 4.8.8.1.s.1	OFFGAS SYSTEM	YES	YES	1954	X/N	X/N

CORRELATION BETWEEN BFN UNITS 2 AND 3 PAT PROGRAMS AND REGULATORY GUIDE 1.68

X BROWNS FERRY TEST N REQUIRED BY NEAR TERM OPERATING LICENSE (RG 1.68) DIFFERS FROM BFN UNIT 2 PAT PROGRAM NA NOT AFPLICABLE TBD TO BE DETERMINED

4 4

RESTART TEST PROGRAM EXAMPLE SYSTEM

STANDBY LIQUID CONTROL

SYSTEM 63

BASELINE TEST REQUIREMENTS

Standby Liquid Control System (SLCS) (063) 3-BFN-BTRD-063 (REV 0)

0.0 ANALYSIS

6.1 Methodology

The SLCS System Requirements Calculation (reference 4.2) and the SLCS System Design Criteria Document (reference 4.4) were reviewed and a list of functional tests developed to cover all system modes required to support safe shutdown. Test Scoping Documents (TSD) define the functional test requirements for each mode addressed in the System Requirements Calculation. Each separate functional test is covered by a TSD in the form of an attachment to this test requirements document.

n.2 Required Tests

The modes listed in Table 1 define the functional operations required of the SLCS for the safe shutdown of BFN Unit 3 following all the applicable events listed in reference 4.2. The functional tests required to demonstrate that the Standby Liquid Control System meets the safe shutdown design requirements are provided in the Test Scoping Documents (Attachments A through D).

	TABLE 1 - REOUIRED TESTS	
MODE NUMBER	10DE DESCRIPTION	ATTACHMENT
nà-01	Manual Infection of Boron Solution into Reactor given i Indication of Incomplete Insertion of Control Rods ((CRD, System)85) and Reactor not Being in Suberitical Condition (NMS, System 092)	A.B.C.D
-53)2	Provide SLCS Initiation Signal to the RWCU System ((069) for Isolation of RWCU System from the Reactor (to Prevent Loss of Dilution of Boron Solution	D
n3-13	Provide Reactor Coolant Pressure Boundary	See section 6.4
03-14	Provide Primary Containment Boundary	See section 6.5

loter. The test in Attachment A should be completed before running test C.

Reduired Component Resilions

and onent stode positions required to perform the functional test have been acrossed in each TZD based doon the applicable mode in the System Requirements falculation. Taless chierwise noted, all of the system components shall be in formal operating condition per mant procedures.

3-STS-063

STANDBY LIQUID CONTROL SYSTEM

Prepared by: Hotolan / 12/3/23

Concurrence with testing currently planned for Return to Service:

Hornigal Support System Engineer 12/3/83 Systems Superviso

Concurrence with testing performed for Return to Service:

echnical Support System Engineer	Date
Systems Supervisor	Date
Restart Test Manager	Date

3-STS-063

STANDBY LIQUID CONTROL SYSTEM

Page 1 of 5

TES	I REQUIREMENT	BASIS	TEST PROCEDURE	COMPLETION DATE	COMMENTS
L I	DESIGN BASELINE VERIFICATION PROGRAM				
1)	ESPB concentration shall be greater than or equal to the value listed for its assoc- tated minimum pump flowrate.	BFN-TSD-063-A (A.6.1)	3-SI-4.4-C.2		The concentration requirement need only be demonstrated for one pump flowrate. ESPB concentration shall not exceed 9 2 weight percent Implemented by DCN W19260
2)	The total volume of solution in the tank shall be greater than or equal to the lower process limit associated with the concent- ration and flowrate demonstrated in 1) above	BFN-TSD-063-A (A.6.2)	3-SI-4.4-C.2		Implemented by DCN W19260
3)	The total calculated quantity of Boron stored in the Borated Volume shall be greater than or equal to 186 lbs.	BFN-TSD-063-A (A.6.3)	3-SI-4 4-C.3		Implemented by DCN W19260.

3-STS-063

STANDBY LIQUID CONTROL SYSTEM

Page_2 of 5

ESI	REQUIREMENT	BASIS	TEST PROCEDURE	COMPLETION DATE	COMMENTS
. E	ESIGN BASELINE VERIFICATION PROGRAM				
1)	Relief valves 3-RFV-063-0512 and 3-RFV- 063-513 lift at 1425 ± 75 psig and reseat properly at reduced pressure.	BFN-TSD-063-A (B-6)	3-SI-3.2 9		Valves may be removed from system and bench tested i a w standard valve test procedures Tolerance is \pm 42.7 psig due to ASME Section X1 requirements.
5)	The solution is circulated from the storage tank through the required suction path and returns back to the storage tank upon operation of the pump	BFN-TSD-063-A (C.6.1)	3-SI-4.4 A 2		•
6)	The pump flow rate exceeds 39 gpm at a pump discharge pressure head of at icast 1275 psig	EFN-TSD-063-A (C 6.2)	3-SI-4.4 A 2		The flow rate and pressure requirement does not apply for the solution recirc- ulation
7)	Verify that demineralized water is injected into the reactor vessel.	BFN-TSD-063-A (D.6.1)	3-SI-4.4.A.2		
8)	Only one pump and one injection valve are required to be activated at each testing cycle but the control circuit of the disconnected injection valve must be verified to receive an ignition signal upon initiation of the SLCS	BFN-TSD-063-A (D.6.2)	3-SI-4.4.A.2		

J-STS-063

STANDBY LIQUID CONTROL SYSTEM

11.

Page 1 of 5

TEST	REQUIREMENT	BASIS	TEST PROCEDURE	COMPLETION DATE	COMMENTS
")	Verify that RWCU isolation valves 3-FCV-069-0001 and 3-FCV-069-0002 have received a signal for closure upon initiation of the SLC system.	BFN-TSD-063-A (D.6.3)	3-SI-4.4 A.2		SI also verifies 3-FCV -069-0012 will close upon SLC initiation but not required by the SSA.
10)	Verify that the pump for the loop being tested shall start irrespective of the position of the local test switches.	BFN-TSD-063-A (D.6-4)	3-51-4.4.A.2		
11)	The pump flow rate exceeds 39 gpm a pump discharge pressure head of at least 1275 psig	BFN-TSD-063-A (D.6.5)	3-SI-4.4.A.2		Same requirement as item # 6
II. PL	ANT MODIFICATIONS				• 63
1)	Calibrate indicators.	DCN W17133A, S05	3-PMTP-BF-063 0001A (LCI-3-L-63-1) (LCI-3-P-63-7)		CRDR. Instr. loop test.
2)	Verify ESPB chemistry	DCN W19260A	PMTP-BF-63.006 (CCI-0-PS-00-33) (LCI-3-L-63-1) (LCI-3-T-63-3) (CCI-0-TIS-0048) (LCI-3-P-63-7) (3-SI-4 4 A 2) (3-SI-4 4 C 2) (3-SI-4 4 D)		Also a BTRD requirement
3)	Californic risks, as or	DK N W 15167 516	PM1-229 (LCI-3-L-63-L)		Integrated computer mod.

		3-STS-063		
	STANDBY LIQ	UID CONTROL SYSTEM		
				Page 4 of 2
IEST REQUIREMENT	BASIS	TEST PROCEDURE	COMPLETION DATE	COMMENTS
III UNIT 2 TEST PROGRAM				
 2-BFN-STS-063 Mode Number 063-01-M-2 described "Vi Section 5.2 of 2-RTP-063, DCN W19260 removes SLC he required for Unit 3 	erify pump suction heat trac at tractug from Unit 3. Thi	e operability". This was tested unde s Unit 2 test requirement is not		
IV SMPL/TROI PUNCHLIST				
1) Verify and readjust spring cans	WO 9349462-01	0-T1-252		
 Remove pump 3B packing, plungers, and drain crankcase. 	VO 89-08048-77	MCI-0-063-PMP001		Requires a 40 minute pump operation.
 Remove pump 3A packing, plungers, and drain crankcase. 	WO 89-07265-48	MCL0-063-PMP001		Requires a 40 minute pump operation.
4) LLRT	App J	3-SI-1.7 A.2 g-3/63		3-63-525 and 3-53-526.
5) Hydro Pressure Test	Hydro Prgm	3-SI-3.3.4		Performed during 3-SL-4 2 functional test of SL-C
 b) Implement requirements of the ATWS rule. 	NCO 850447003	DCN W19260		Implemented by DCN W19260
 The sodium pentaborate will be replaced with enriched Boron-10 prior to startup. 	NCO 850458004	DCN W19260		Implemented by DCN W19260

3-STS-063

STANDBY LIQUID CONTROL SYSTEM

TEST REQUIREMENT	BASIS	TEST PROCEDURE	COMPLETION DATE	COMMENTS
V MPAC DATA BASE				

No test requirements generated from the MPAC review.

VI ADDITIONAL TEST REQUIREMENTS

No additional test requirements have been identified

Page <u>5</u> of <u>5</u>

SITE STANDARD PRACTICE	RESTART TEST PROGRAM	Page 20 of 23 AUS 2 4 1993
	FORM SSP-215 (Page 1 of 2) BROWNS FERRY NUCLEAR PLANT BESTART TEST PROGRAM TEST REQUIR COVER SHEET	EMENTS
BTRD Number: <u>3</u>	-BFN-BTRD-0063	Page <u>1</u> of <u>5</u>
Revision:	STANDBY LIQUID CONTROL SYSTEM	
Prepared by:	KEVIN GRAY The Aug Technical Support Engineer	<u>3/26/93</u> Date
Reviewed by:	HAS Provident Qualified Reviewer	<u>8/30/93</u> Date
Reviewed by:	Systems Supervisor	12/3/93 Date
Ready for JTC Review	RTP Manager	Date 12-9-93
JTG Review	M. Rojan	Date 12-9-93
rpprovax	Technical Support Manager	Date
Retention per Responsible o	iod: Lifetime rganization: RM	
68(237)		

TVA 40004 (ONP-12-88)

BFN

RESTART TEST PROGRAM

SSP-8.50

08/24/93

	and the second	NAMES OF TAXABLE PARTY.		Page 18 of 24
	FORN	1 SSP-215		
	Pa	ge Z of Z		
	말 그 집에 잘 가져져 있는 것	ORM		
BTRD No. 3 BFN BTRD 0063 Rev. 0				Page 2 of 5
TEST REQUIREMENT	ACCEPTANCE CRITERIA	INSTRUCTION	REQUIRED	SATISFACTORILY COMPLETED SIGNATURE/DATE
1) MANUAL INJECTION CAPABILITY				
OF SLCS:				
A. Verify concentration of ESPB in the SLC	ESPB concentration shall be greater than	3 SI-4.4,C_2	NG	
Storage Tank is maintained within limits	or equal to the value listed in Attachment 1		12.5 0.5 13	
	for its associated minimum pump flow rate.			
	I the concentration requirement need only		1	
	the demonstrated for one all pump)			
	The ESPB concentration shall not exceed	3 SI 4.4 C.2	NO	1
	9.2 weight percent.			
	The total volume of the ESPB in the SLC	3 SI 4.4.C.2	NO	
	Storage Tank shall be greater than or equal			
	to the lower process limit associated with			
	the concentration and pump flow rate			
	demonstrated above.			
9 Karda Baran 10 montate is maintained	Total calculated quantity of Boren 10	3-514403	NO	1
p. Ferry Detor to quantity is maniferror	stored in the SLC Storage Tank shall be			
WITHIN MILLS	greater than or equal to 186 pounds.			
C. Verify pressure relief valves prevent	Relief valves 3 RFV 063-0512 and	3 SI 3.2.9	NO	
system overpressurization.	3 RFV 063-0513 lift at 1425 +/-75 psig and			
	reseat properly at reduced pressure.			
			1	

Responsible Organization: RM

Rotention Pariod: Lifetime

 $(1,1) \in \mathbb{R}^{n}$

RESTART TEST PROGRAM

SSP-8.50 08/24/93

Page 18 of 24

TRD No. 3 BFN BTRD 0063 Rev. 0		FORM	Page 3_sf_5_	
TEST REQUIREMENT	ACCEPTANCE CRITERIA	PLANT	REVISION	SATISFACTORILY COMPLETED SIGNATURE/DATE
MANUAL INJECTION CAPABILITY OF SLCS (cont'd)				
D. Verity SLC pump recirculation capability	SEC pumps 3A and 3B are capable of pumping ESPB when recirculating back to the SEC Storage Tank.	3-SI-4.4.A.2	NO	······································
E. Verify SLC pumps are capable of providing minimum required flow rates at simulated injection pressure.	SEC pumps 3A and 3B flow rates exceed 39 gpm at a pump discharge head of at least 1275 psig during flow rate testing with demineralized water.	3 SI 4.4.A.2	NÐ	1
DEMONSTRATE SLCS CAPABILITY FOR VESSEL INJECTION AND RWCU SYSTEM ISOLATION:				
A. SLCS is capable of injecting ESPB solution (simulated with demineralized	Varify demineralized water is injected into the reactor vessel.	3 SI 4.4.A.2	NO	F
includes operation of associated control circuits and explosive valves.	One SLC pump operates and one injection valve activates upon receipt of a SLCS initiation signal.	3 SI-4.4.A.2	NO	1

BEN

BEN

RESTART TEST PROGRAM

SSP-8.50 08/24/93

Page 18 of 24

Page 2 of 2				
FORM FORM Page 4 of 5				
TEST REQUIREMENT	ACCEPTANCE CRITERIA	PLANT	REVISION	SATISFACTORILY COMPLETED SIGNATURE/DATE
2) DEMONSTRATE SLCS CAPABILITY FOR VESSEL INJECTION AND RWCU SYSTEM ISOLATION:				
A. SLCS is capable of injecting ESPB solution (simulated with demineralized water) into the reactor vessel. This includes operation of associated control	The control circuit of the disconnected injection valve must be verified to receive an ignition signal upon manual initiation of the SLCS.	3 SI 4.4.A.2	YES	////////////////
CIFCINTS and explosive valves, (CODT)	Verify SLC Pump 3A starts irrespective of the position on 3 TSW 063 0006A.	3 SI 4.4.A.2	YES	l
	Verify SLC Pump 3B starts irrespective of the position on 3-TSW-063-00068.	3-SI-4.4.A.2	YES	I
	Verify pump flow rate exceeds 39 gpm at a pump discharge head of at least 1275 psig while injecting demineralized water into the reactor vessel.	3-SI-4,4.A.2	YES	
B. Upon initiation of the SLC system a closure signal will be sent to the Reactor Water Cleanup System isolation valves.	Verify that value 3 FCV 69 001 closes upon receipt of a manual SLCS initiation signal.	3-SI-4.4.A.2	YES	//
	Verify that valve 3-FCV-69-002 closes upon receipt of a manual SLCS initiation signal.	3-SI-4.4.A.2	YES	[]

resbousinte orda

FORM SSP.216

*

ATTACHMENT 1

BTRD No. 3 BFM BTRD 0063 Rev. 0

Page 5 of 5

-	-				4
Lower Process Limit (total gallens)	3106	2736	2446	2398	
Tank Unevailable Volume (gallons)	237	237	237	237	
Beration Velume (injectable gallena)	2869	2439	2209	2161	
Minimum Pump Flew Rate Par TS	51 gpm	44 gpm	33 gpm	39 gpm	
Seletten Weight Percent	7.00%	8.80%	3,00%	9.20%	

3-SI-4.4.A.2

1.1.2

ACCEPTANCE CRITERIA

TITL	E: STANDBY LIQUID CONTECL SYSTEM FUNCTIONAL TEST UNIT 3 3-SI-4.4.A.2 REV 0000 KEY 317
5.0	SPECIAL TOOLS AND EQUIPMENT RECOMMENDED
5.1	Calibrated stopwatch (required).
5.2	35-foot minimum length drain hose with quick disconnect fitting.
5.3	Calculator.
5.4	Ladder to extend up to valve 3-VTV-063-0521 (12 feet).
5.5	Hose and fitting tagged "for use in $2-SI-4$, 4, A, 1 and $2-SI-4$, 4, A, 2" in the tool room for use at the discretion of Test Director.
5.6	Vibration meter.
5.7	Key from CHEMISTRY to unlock the SLC Storage Tank Hatch.
6.0	ACCEPTANCE CRITERIA
6.1	Responses which fail to meet the acceptance criteria stated in Section 6.0 shall constitute unsatisfactory surveillance instruction results and require immediate notification of the Shift Operations Supervisor at the time of failure.
	6.1.1 SLC Pumps 3A and 3B are capable of pumping boron solution when on recirculation to the SLC Solution Tank.

6.1.2 SLC Pumps 3A and 3B are capable of pumping a minimum of 39 gpm at an average discharge pressure of at least 1275 psig.

3-51-4.4.A.2

TITL	E: STANL	BY LIQUID CONTROL	SYSTEM FUNCTIONAL REV	TEST 0 0 0 0	UNIT 3 3-SI-4.4.A.2 KEY 317
				D	ate
7.0	PROCEDU	RE STEPS (Contin	ued)		INITIALS
NOTE	<u>s</u> :				
(1)	To obta throttl shutoff	in a good dischar e 3-RTV-063-0007, at Panel 25-19 t	ge pressure readin SLC PUMP DISCH PRE o dampen the disch	g it may be SS ROOT VALV arge oscilla	necessary to E, or the gauge tions.
(2)	The value verify instrum	ve used in Note 1 unobstructed pres ent reading.	should be opened sure communication	and closed s while obser	everal times to ving the
****	*****	****	**************************************	*********	***
Pump	discharg	e pressure should	not be allowed to	exceed 1500	psig.
****	******	*****	****	******	****
	7.8.21	Slowly THROTTLE LINE THROTTLE V discharge press on 3-PI-063-000 (Panel 25-19).	CLOSED 3-THV-063- ALVE, to obtain an ure of at least 12 7B, SLC PUMP DISCH	0518, SLC TE average 80 psig as r PRESS INDR	ST ead
****	******	***********	***************** CAUTION	***	******
Do no 1f ar	ot drop an ny objecti	ny objects into t (s) is dropped in	he SLC STORAGE TAN to the tank.	K. Notify t	he SOS immediately
****	********	****	****	********	*******
	7.8.22	OPEN the hatch	on top of the SLC	Storage Tank	
	7.8.23	Visually observ	e flow into the SL	C Storage Ta	nk (A)

• •

TITLE: STANDBY LIQUID CONTROL SYSTEM FUNCTIONAL TEST

UNIT 3 3-SI-4.4.A.2 KEY 317

REV 0000

Date

INITIALS

7.0 PROCEDURE STEPS (Continued)

NOTES :

- (1) The Test Tank should be monitored to ensure the level remains stable.
- (2) To obtain a good SLC pump discharge pressure reading, it may be necessary to throttle 3-RTV-063-0007, SLC PUMP DISCH PRESS ROOT VALVE, or the gauge shutoff at Panel 25-19 to dampen the discharge oscillations.
- (3) The valve used in Note 2 shall be opened and closed several times to verify unobstructed pressure communication while observing the instrument reading.

During SLC pump operation, hearing protection is required.

7.11.7 START SLC Pump 3A using 3-HS-Oo 'OOoAA, 3A SLC PUMP HAND SWITCH, on Panel 25-1

CAUTION

Pump discharge pressure shall not be allowed to exceed 1500 psig.

7.11.8 THROTTLE CLOSED 3-THV-063-0518, SLC TEST LINE THROTTLE VALVE, to obtain an average discharge pressure of at least 1280 psig as read on 3-PI-063-0007B, SLC PUMP DISCH PRESS INDR (Panel 25-19).

(AC)

TITLE: STANDBY LIQUID CONTROL SYSTEM FUNCTIONAL TEST U

REV 0000

UNIT 3 3-SI-4.4.A.2 KEY 317

Date ____

INITIALS

(AC)

7.0 PROCEDURE STEPS (Continued)

7.11.10.12 CALCULATE the 3A SLC pump flowrate:

(Level Decrease) x (4,4 gallons/inch) = _____ gpm 2 minutes

(<u>inches</u>) <u>x</u> (4.4 gallons/inch) = _____ gpm 2 minutes

SLC	Pump 3A FLOWRATE	
Minimum	Measured	Maximum
39 gpm	gpm	N/A

7.11.10.13 VERIFY sufficient volume in the portable SLC drain tank exists for an additional 100 gallons of demin water. OTHERWISE, pump out the portable SLC drain tank into the plastic 55-gallon drums.

- 7.11.10.14 CLOSE 3-VTV-063-0521, SLC SYSTEM VENT VALVE.
- 7.11.10.15 OPEN 3-SHV-063-0519, SLC TEST TANK RECIRC SHUTOFF VALVE.
- 7.11.10.16 Using 3-SHV-063-0532, SLC TEST TANK DEMIN WATER SHUTOFF VALVE, FILL the SLC Test Tank to the 48 inch level as measured with the ruler.

SSP-8.50 Rev 4 Page 21 of 24

APPENDIX A Page 1 of 3

DESIGN BASELINE VERIFICATION PROGRAM/BASELINE TEST REQUIREMENTS DOCUMENT LIST

SYSTEM NO	DESCRIPTION	BTRD NUMBER
01	MAIN STEAM	3-BFN-BTRD-001
02	CONDENSATE/DEMINERALIZERS	3-BFN-BTRD-002/005
03	REACTOR FEEDWATER	3-BFN-BTRD-003/046
05	EXTRACTION STEAM	3-BFN-BTRD-002/005
10	BOILER DRAINS AND VENTS	2/3-BFN-BTRD-010
18	FUEL OIL	3-BFN-BTRD-018
23	RHR SERVICE WATER	2/3-BFN-BTRD-023
24	RAW COOLING WATER	2/3-BFN-BTRD-024
25	RAW SERVICE WATER	2/3-BFN-BTRD-025/026
26	HIGH PRESSURE FIRE PROTECTION	2/3-BFN-BTRD-025/026
27	CONDENSER CIRCULATING WATER	2/3-BFN-BTRD-027
30	DIESEL/REACTOR BUILDING VENTILATION	2/3-BFN-BTRD-030
31	CONTROL BAY VENTILATION	2/3-BFN-BTRD-031
32	CONTROL AIR	3-BFN-BTRD-032
43	SAMPLING AND WATER QUALITY	3-BFN-BTRD-043
4C	FEEDWATER CONTROL	3-BFN-BTRD-003/046
47	TURBINE/GENERATOR CONTROL (EHC)	3-BFN-BTRD-047
50	SODIUM HYPOCHLORITE	2/3-BFN-BTRD-067/050
57-1	DIESEL 125V DC	2/3-BFN-BTRD-57-1
57-2	120V AC INST. AND CONTROL POWER	2/3-BFN-BTRD-57-2
57-3	250V DC DISTRIBUTION	2/3-BFN-BTRD-57-3
57-4	480V AC DISTRIBUTION	2/3-BFN-BTRD-57-4
57-5	4KV DISTRIBUTION	2/3-BFN-BTRD-57-5
57-6	500KV/161KV OFFSITE & MISC DISTR.	2/3-BFN-BTRD-57-6

1. 1

	APPENDIX A Page 2 of 3	
SYSTEM NO	DESCRIPTION	BTRD NUMBER
62 62		3_REN_BTRD_063
644	DRIMARY CONTAINMENT	3-BEN-BTRD-0644
64P	CONTAINMENT VENTILATION	2/3_BEN_BTRD_064B
640		2/3_BEN_BTRD_064C
640	STANDRY CAS TREATMENT	3_BEN_BTRD_065/066
65	STANDET GAS TREATMENT	3_BEN_BTRD_065/066
67	EMERGENCY EQUIPMENT COOLING	2/3-BFN-BTRD-067/050
68	REACTOR WATER RECIRCULATION	3-BFN-BTRD-068
69	REACTOR WATER CLEANUP	3-BFN-BTRD-069
70	REACTOR BLDG CLOSED COOLING WATER	3-BFN-BTRD-070
71	REACTOR CORE ISOLATION COOLING	3-BFN-BTRD-071
73	HIGH PRESSURE COOLANT INJECTION	3-BFN-BTRD-073
74	RESIDUAL HEAT REMOVAL	3-BFN-BTRD-074
75	CORE SPRAY COOLING	3-BFN-BTRD-075
76	CONTAINMENT INERTING	3-BFN-BTRD-076
77	RADWASTE	3-BFN-BTRD-077
78	FUEL POOL COOLING & CLEANUP	3-BFN-BT11D-078
79	FUEL HANDLING	3-BFN-BTRD-079
82	STANDBY DIESEL GENERATOR	2/3-BFN-BTRD-082
84	CONTAINMENT AIR DILUTION	3-BFN-BTRD-084
85	CONTROL ROD DRIVE	3-BFN-BTRD-085
86	DIESEL STARTING AIR	3-BFN-BTRD-086
90	RADIATION MONITORING	3-BFN-BTRD-090
92	NEUTRON MONITORING	3-BFN-BTRD-092

BFN

4

1.14

RESTART TEST PROGRAM

SSP--8.50 Rev 4 Page 23 of 24

Page 3 of 3			
SYSTEM NO	DESCRIPTION	BTRD NUMBER	
94	TRAVERSING INCORE PROBE	3-BFN-BTRD-094	
96	REACTOR RECIRC. FLOW CONTROL	3-BFN-BTRD-096	
99	REACTOR PROTECTION	3-BFN-BTRD-099	
	COMMUNICATIONS	2/3-BFN-BTRD-244	