

PUBLIC SERVICE COMPANY

STA. 3003

P.O. BOX 21666 - PHOENIX, ARIZONA 85036

August 23, 1982 ANPP-21665-GHD/BSK

U. S. Nuclear Regulatory Commission Region V Creekside Oaks Office Park 1450 Maria Lane - Suite 210 Walnut Creek, California

Attention: Mr. T. W. Bishop, Chief

Reactor Construction Project Branch

Final Report - DER 81-51 Subject:

A 50.55(e) Reportable Condition Relating to Unit 1 Diesel Generator Control Cabinets Wiring Not Separated Between Class 1E and Non-Class 1E

File: 82-019-026 D.4.33.2

Telephone Conversation between J. Eckhardt Reference: (A) and G. Duckworth on December 30, 1981

- (B) ANPP-20015, dated January 28, 1982 (Interim Report)
- (C) ANPP-20485, dated March 19, 1982 (Extension)
- ANPP-20752, dated April 20, 1982 (Extension) (D)
- (E) ANPP-21037, dated May 24, 1982 (Extension)

Dear Sir:

Attached is our final written report of the Reportable Deficiency, under 10CFR50.55(e), referenced above.

Very truly yours,

98 Lau Bruntage

E. E. Van Brunt, Jr. APS Vice President Nuclear Projects ANPP Project Director

EEVBJr/GHD:db

Enclosure

cc: See Attached Page 2

8209080626 820823 PDR ADOCK 05000528

cc: Richard DeYoung, Director
Office of Inspection and Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

T. G. Woods, Jr.

J. A. Roedel

D. B. Fasnacht

G. C. Andognini

A. C. Rogers

B. S. Kaplan

W. E. Ide

J. Vorees

J. A. Brand

A. C. Gehr

W. J. Stubblefield

W. G. Bingham

R. L. Patterson

R. W. Welcher

R. M. Grant

D. R. Hawkinson

L. E. Vorderbrueggen

G. A. Fiorelli

Lynne Bernabei, Esq. Harmon & Weiss 1725 "I" Street, NW Suite 506 Washington, D. C. 20006

R. L. Greenfield Assistant Attorney General Bataan Memorial Building Santa Fe, New Mexico 87503 FINAL REPORT - DER 81-51

DEFICIENCY EVALUATION 50.55(e)

ARIZONA PUBLIC SERVICE COMPANY (APS)

PVNGS UNITS 1, 2 & 3

I. DESCRIPTION OF DEFICIENCY

During a control panel termination review, it was found that the Unit 1 diesel generator control cabinet furnished by Cooper Energy Services had internal wiring not in compliance with IEEE-308/384 and SAR requirements. In several areas, separation between Class IE and non-class IE wiring was not maintained. The Bechtel specification 13-MM-018 did not specifically reference IEEE-384. Although it was v derstood and documented that this standard is applicable, Bec' <1 Engineering failed to update the purchase order specification with this specific requirement.

During subsequent drawing review to determine the extent of the discrepancy, it was noted that isolation between IE and non-IE circuits was not provided for some circuits.

II. ANALYSIS OF SAFETY IMPLICATIONS

This condition is considered reportable under the requirements of 10CFR50.55(e). Electrical isolation and separation is not adequate to assure that failure in non-IE circuits or components would not cause failure of IE circuits, causing failure of the essential on-site AC power supply.

III. CORRECTIVE ACTION

Design Change Packages for Units 1 and 2 have been issued to revise the control panels to provide isolation and separation per the referenced documents. The Unit 3 control panel will be corrected by the supplier prior to delivery to the jobsite. Compliance with IEEE -384 has been included as a specific requirement in Revision 10 to specification 13-MM-018.