

IMMEDIATE ACTION LETTER

ITEM 2 Independence and separation between Kaiser Construction and Kaiser QA/QC

RESPONSE


Kaiser Engineers Inc. (KEI Co.) has restructured its Corporate Organization as of 4/1/87. (See attached chart). A significant change is that the Manager of Corporate Quality Assurance now reports directly to the President. This change reinforces the independence and separation of QA/QC from Construction.

The site QA/QC organization is being restructured in accordance with the attached chart to strengthen the management and supervision of QA/QC activities. A Manager of documentation position has been added to manage all quality related documents. He will be supported by 3 Document Engineers in the discipline areas, each of these engineers will be supported by a staff of engineers, technicians and clerks as required to review adequacy and accuracy of past documents and assemble required documents to confirm that the actual installation of equipment and materials conforms to the engineers drawings and specifications and NRC requirements. The Document Engineers will also be responsible for review and adequacy of documents covering ongoing construction activities prior to entry into the central document center.


The QA/QC Site Manager will be supported by an outside management consultant specialized in QA/QC.

QA/QC procedures are presently being reviewed to ensure that QA/QC requirements are clearly indicated. All (FCP) Field Construction Procedures presently included in (QACMI) Quality Assurance-Construction Methods Instruction are being removed and specific QA/QC requirements are being substituted for these FCPs.

DRAFT



Documentation for shop  
18200150



Dec. Engr.  
Mech. and Struct

Dec. Engr.  
Piping Systems

Dec. Engr.  
Eled & I/C

The following personnel will be attending the discussions held on 4/30/81 at 9:30 a.m. in the Glen Flynn office. The purpose of the discussion is to establish possible resolutions to the radiography technique problems (skimming of the penetrometer) related to the Zimmer ~~problem~~ prefabricated piping.

CG&E

Denny Waymore, Manager of Engineering  
Bill Schwerts, Manager of QA  
Dorothy Culver, Manager of Construction  
Dave Fredrick, Mechanical Engineer

Nutech -- CG&E Consultants

Boger Reedy - Chairman ASME  
Dave Titcurn

Pellman Kellogg

Al Burt, Manager of QA (Level III RT)  
Tom Daniels, Level III RT  
Ed Gerwyn, ASME Committee Member

Hartford Steam Boiler

Dan Young - Supervisor of Zimmer ANI  
or Gene Feigles

NES (Nuclear Engineer Services)

Lou Ludwig, LIT RT  
Bob Burns

S & L

Jim Rudias, LIT RT  
Murty Schuster, QC for Zimmer

National Board

Dick Jaeger

State of Ohio

Don Milan

Region IV

Harold Roberts

7/28/81

A-49  
48

Barrett, Streeter, Warnick, Davis

POSITION ON "UNAPPROVED VENDORS"

Attached are relevant sections of investigation reports dealing with concerns expressed by Mr. Victor Griffin in 1976. One of his concerns dealt with materials purchased from "unapproved vendors". Investigation indicated that some materials (not components) had been purchased to Class II requirements, although documentation sufficient to meet Class I requirements was also provided. In some instances, these Class II materials were upgraded to Class I and utilized in the plant. The findings of reports 76-02 and 77-03 indicate that we considered this an acceptable practice, and the media (and public) were advised of our position.

It appears that the item of noncompliance issued in Section 7.1 of report 80-13 may represent a different conclusion on a similar situation, unless a beam is considered as a "component" rather than a material.

I believe that Mr. Griffin, and others, may question this apparent difference, and we should have an answer developed.

James E. Foster

~~8207300155~~

RPT 30-358/76-02

REPORT DETAILS

Section I

Prepared by E. W. K. Lee  
Engineering Inspector

T. E. Vandell  
Assigned Project Inspector

Persons Contacted

The following persons, in addition to the individuals listed under the Management Interview section of this report, were contacted during the course of the inspection.

Kaiser Engineers Incorporated (KEI)

D. Williams, Vice President Power  
C. Gray, Project Manager  
C. Yohe, Inspection Supervisor  
C. Makowsky, Supervisor-Site Document Center  
H. Millard, Chief Material Coordinator

Results of Inspection

1. Class II Materials Installed In Class I Area

The inspector reviewed the following documents relative to materials purchased as Class II (non-essential) and installed in Class I (essential) area and determined that they have proper documents and met the applicable standards. The inspector also established that the use of those materials was authorized by the KEI QA Manager:

- a. KEI stores Issue No. 08477, dated November 6, 1975, for five (5) pieces of 8' x 17' x 40' W. Flange to be installed in the Reactor Building for hanging cable pans. The heat number of the material is H09075 and Material Certification from U. S. Steel Corporation indicated ASTM A-36 specification was met.
- b. KEI stores Issue No. 08532, dated November 11, 1975, for one (1) piece of 1" x 6" x 20' flat bar to be installed in the auxiliary building for hanging cable pans. The heat number of the material is 40239 and material certification from Northwestern Steel and Wire Company indicated ASTM-A-36 specification was met.

- RPT 50-338/76-02
- c. KEI stores Issue No. 08691, dated November 20, 1975, for 2 pieces of 7/8" x 20' round bar to be installed in the Reactor Building as anchor bolts. The heat numbers of the material is BP326 and material certification from Burlington Steel Company indicated ASTM-A36 specification was met.

2.

### Quality Assurance Program Review

The quality assurance program in effect for the Zimmer facility was reviewed by the inspector and discussed with CG&E and KEI personnel for the following areas.

#### a. CG&E Quality Assurance Program

Section 7 of the CG&E QA manual was reviewed regarding: (1) Selection of Source (Paragraph 7.3) and Source Evaluation (Paragraph 7.2) for Non-GE procured items, (2) Source Inspection (Paragraph 7.5) for Non-GE procured items, and (3) Receiving Inspection (Paragraph 7.6) for Non-KEI Procured Items.

It was determined that adequate measures are established in the manual to comply with the 10 CFR Part 50, Appendix B, Criterion VII requirements for (1) source evaluation and selection, (2) inspection at the vendor source, and (3) examination of products upon delivery.

#### b. KEI Quality Assurance Program

The KEI quality assurance manual contains adequate measures for material control in Quality Assurance Procedure (QAP) number 7 and 9 to assure that only properly qualified and accepted material are allowed to be used or installed as required by 10 CFR Part 50, Appendix B, Criterion XV. The KEI Site Quality Assurance Manager stated that additional provisions are included in QAP No. 1 regarding specific assignments of responsibilities for the site Quality Assurance Manager. He said that Paragraph 4 of the Procedure states that the site Quality Assurance Manager has the responsibility and authority to accept or reject any or all work, material, components, parts, etc. He added that under this authority he has reviewed material that has been upgraded in quality status and accepted that upgraded status when it was considered to be acceptable.

### 3. Components Review

Selected Safety related components were reviewed for quality documentation and establishment of quality acceptability. Following is the results of the review:



The following is a partial list of unapproved vendors from whom we have received Class I material or Class II subsequently upgraded to Class I.

<u>Manufacturer</u>	<u>Address</u>	<u>Product</u>
- Connors Steel Corp.	Birmingham, Ala.	Plate, Bar, Shapes
- U.S. Steel Corp.	Homestead, Pa.	Plate, Bar, Shapes
- North Western Steel & Wire	Sterling, Ill.	Plate, Bar, Shapes
- U.S. Steel	Gary, Ind.	Plate, Bar, Shapes
- Calumet Steel	Chicago Hts, Ill.	Plate, Bar, Shapes
- U.S. Steel (Youngstown Works)	McDonald, Ohio	Plate, Bar, Shapes
- Tennessee Forging	Newport, Ark. & Harriman, Tenn.	Plate, Bar, Shapes
- Atlantic Steel Co.	Atlanta, Ga.	Plate, Bar, Shapes
- Acimet Mfg. Co.		Nuts
Yamato Steel Works, Ltd. (Japan)		Plate
Youngstown Sheet & Tube		Plate
Werkszeugnis (Germany)		Plate
Weirton Steel Division		Angle
U.S. Steel	Fairless Works	Plate
U.S. Steel	Clairton Works	Angle
U.S. Steel	South Works	Beams

Tennessee Forge - Harriman, Tennessee

Calumet Steel - Chicago Heights, Ill.

U. S. Steel - Homestead, Penn.

All these suppliers have furnished Class II steel which has been subsequently up-graded to Class I on your signature.

MEMO, V.C. GRIFFIN TO W.J. FRIEDRICH

DATE. SEPT 22, 1975.

KPT 50 258/77-03

The comment reflects an in-house disagreement on the interpretation of a specification, rather than any noncompliance with NRC regulations, and no further investigation into the comment is required.

19. Comment Received By NRC

During the interview with NRC investigators, Individual "I" indicated that welder's qualification tests, performed at a welding school, were accepted in lieu of a qualification test being performed at the plant site.

Finding

This comment indicates possible noncompliance with NRC regulations and requires inspection in the area of welder's qualification testing.

20. Interview with Individual "C"

Material referred from the GAO to the NRC for investigation indicated that Individual "C" had been interviewed by representatives of the GAO, although no comments were referenced to him. As Individual "C" had made allegations which were the subject of a prior NRC investigation, Individual "C" was interviewed to insure that he had no information which had not been previously disclosed and investigated.

Individual "C", interviewed by the NRC investigators on February 25, 1977, indicated that he had no information which had not been disclosed to the NRC in the previous investigation, but that he was not satisfied with the results of that investigation (which found no noncompliance with NRC regulations on the part of Cincinnati Gas and Electric Company).

Individual "C" stated that although he had no prior nuclear experience, he had more than twenty years QA experience, and had many years experience in doing source inspections and QA audits for the aerospace industry. He said that he was employed by Kaiser Engineering in October, 1972 as a QA inspector, and his early duties were the inspection and audit of vendor's QA programs. In late 1973, he indicated, Kaiser gradually stopped approving trips to do source QA inspections, and finally stopped the practice altogether.

Individual "C" said that all General Electric components which were received at the Zimmer site were accompanied by documents which proved source inspection. Since CG&E source inspections were no longer being done, vendors of some of the materials (materials are unfabricated articles such as steel plate, as opposed to components, which are in fabricated form) had not been source inspected. Individual "C" indicated that he regarded those vendors who had not been subject to a source inspection as being "unapproved vendors."

NP 358/77-03

Frequently, Individual "C" stated, materials would be purchased as Class II materials and later upgraded to Class I materials when it was necessary to use them in Class I installations. Individual "C" indicated that he considered this upgrading of materials as improper and that he would not personally sign the paperwork that upgraded such material. A partial listing of vendors who had supplied such Class II materials which were subsequently upgraded to Class I materials had been made up during his employment with Kaiser Engineering, he said, and should still be in their files at the plant site. Individual "L" would know about this list, and should be contacted, Individual "C" stated.

Individual "C" indicated that he was aware that NRC had previously investigated his concerns and found no noncompliance with NRC regulations. He said that CG&E had made no secret of the way they were operating, and had made it clear that they intended to continue with their present procedures.

The investigators advised Individual "C" that he had not presented them with any information not investigated in the previous investigation (IE Inspection Report No. 050-358/76-02) which found that CG&E was not in noncompliance with any NRC regulations, and that his concerns reflected a philosophy of quality assurance which was not reflected in NRC regulations. Individual "C" indicated that this was understood, but that he felt that the NRC regulations should be changed.

21. Discussion with Individual "L"

Individual "L", who had been referred to by Individual "C" was contacted by telephone, and he indicated that the investigators should contact his supervisor, Individual "M".

22. Discussion with Individual "M"

Individual "M" was questioned concerning the purchasing of materials for plant construction and the procedures for upgrading materials from Class II to Class I. Individual "M" stated that plant construction materials were often purchased without knowledge of their ultimate use in the plant. As an example, he stated that a piece of steel plate could be used in a Class II or Class I location, and the same piece of plate would meet the specifications for either location. As a result, he said, materials are usually bought from a distributor as Class II materials, but documentation of the specifications of the materials is requested at the same time (these would come from the manufacturer). Individual "M" stated that if the material was then required for use in a Class I location, the documentation received with the material was used as justification for upgrading the material to Class I material. He also

RPT # 38/77-03

indicated that if the documentation received with the materials proved insufficient to justify upgrading the material, a "user's test" could be performed by an independent testing company, and the test results could be used to justify upgrading the material tested.

Individual "M" stated that he was not familiar with the "list of unapproved vendors" referred to by Individual "C" but that he would have the files checked for any such list. The list was subsequently provided to the NRC investigators. The list was reviewed and found to contain no information which alters the conclusions of the prior NRC investigation into CG&E purchasing practices. No noncompliance with NRC regulations was indicated, and no further investigation into this area is necessary.



UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
REGION III  
799 ROOSEVELT ROAD  
GLEN ELLYN, ILLINOIS 60137

*Survey A-50*  
*49*  
*Investigation*  
*80-09*

Docket No. 50-353

JUL 2 1980

Cincinnati Gas and Electric  
Company  
ATTN: Mr. Earl A. Borgmann  
Vice President, Engineering  
Services and Electric  
Production  
139 East 4th Street  
Cincinnati, OH 45201

Gentlemen:

This refers to the investigation conducted by Messrs. G. A. Phillip, K. D. Ward and T. E. Vandell of this office on April 7-9 and 30, May 1-2 and 20, 1980, of activities at the Wm. H. Zimmer Nuclear Power Station authorized by Construction Permit No. CPPR-88 and to the discussion of our findings with Mr. B. K. Culver and others at the conclusion of the onsite portion of the investigation on May 2, 1980.

This investigation related to allegations concerning installed safety-related piping. The enclosed copy of our investigation report identifies areas examined during the investigation. Within these areas, the investigation consisted of an examination of pertinent records and procedures, independent evaluations and interviews with personnel.

During this investigation, certain of your activities appeared to be in noncompliance with NRC requirements, as described in the attached Appendix A.

This notice is sent to you pursuant to the provisions of Section 2.201 of the NRC's "Rules of Practice," Part 2, Title 10, Code of Federal Regulations. Section 2.201 requires you to submit to this office within thirty days of your receipt of this notice a written statement of explanation in reply, including for each item of noncompliance: (1) corrective action taken and the results achieved; (2) corrective action to be taken to avoid further noncompliance; and (3) the date when full compliance will be achieved.

In accordance with Section 2.790 of the NRC's "Rules of Practice," Part 2, Title 10, Code of Federal Regulations, a copy of this letter, the enclosures, and your response to this letter will be placed in the NRC's Public Document Room, except as follows. If the enclosures contain information that you or your contractors believe to be proprietary, you must apply in writing to this office, within five days of your receipt of this letter, to withhold such information from public disclosure. The application must include a full statement of the reasons for which the information is considered proprietary, and should be prepared so that proprietary information identified in the application is contained in an enclosure to the application.

8008140463

Cincinnati Gas and Electric  
Company

- 2 -

JUL 2 1980

We will gladly discuss any question you have concerning this investigation.

Sincerely,

James G. Keppler  
Director

Enclosures:

1. Appendix A, Notice of Violation
2. IE Inspection Report No. 30-358/80-09

cc w/encls:

Mr. J. R. Schott, Plant  
Superintendent  
Central Files  
Reproduction Unit NRC 206  
PDR  
Local PDR  
ESIC  
TIC  
Harold W. Kohn, Power Siting  
Commission  
Citizens Against a Radioactive  
Environment  
Helen W. Evans, State of Ohio

OFFICE	RIII <i>[Signature]</i>	RIII	RIII	RIII <i>[Signature]</i>	RIII <i>[Signature]</i>	RIII <i>[Signature]</i>
SURNAME	Phillip/cw Ward <i>[Signature]</i>	Vandell Barrett <i>[Signature]</i>	Knop <i>[Signature]</i>	Fiorelli	Noxellius	Keppler
DATE	6/30/80					7/2

Appendix A

NOTICE OF VIOLATION

Cincinnati Gas and Electric  
Company

Docket No. 50-358

Based on the results of the NRC Investigation conducted on April 7-9 and 30, May 1-2 and 20, 1980, it appears that certain of your activities were not conducted in full compliance with NRC requirements as noted below. This item is an infraction.

10 CFR Part 50, Appendix B Criterion XV, states in part that "Measures shall be established to control materials, parts, or components which do not conform to requirements in order to prevent their inadvertent use or installation."

- a. The Henry J. Kaiser Co. Zimmer Quality Assurance Manual in Quality Assurance Procedure (QAP) No. 16 requires in part that "All nonconforming items will be segregated, where possible, from acceptable items, clearly identified with the applicable Hold or Deficiency Tag and documented on the Nonconformance Report." It additionally requires that "Upon Verification that all work on the item is complete and acceptable, the nonconformance report (NR) is signed off in Section 13 by the Inspector."

Contrary to the above, 5 piping spools identified by NRE-1911 Rev. 2 were released from segregation even though the Inspector had signed off section 13 with a notation of specific exceptions to acceptability of the material by identifying another NR controlling the material. This release was achieved through unauthorized removal of the noted exceptions on the NR.

- b. The Henry J. Kaiser Co. Zimmer Quality Assurance Manual in Quality Assurance Procedure (QAP) No. 16 requires in part that ". . . material is clearly identified as nonconforming and is segregated, when possible. Due to size limitations physical segregation may be impractical. In such instances tagging, marking, or other means of identification is acceptable." Additionally QAP 15 requires that "A 'Hold' tag is placed on the item . . . It is used in conjunction with a 'Nonconformance Report'."

Contrary to the above, 3 piping spools identified in NR E-2020 as nonconforming and required to be cleared by additional tests, not only had been released from the warehouse, but in addition had been installed without any "hold" tag being placed on the material.

800814 0465

U.S. NUCLEAR REGULATORY COMMISSION  
OFFICE OF INSPECTION AND ENFORCEMENT

REGION III

Report No. 50-358/80-09

Docket No. 50-358

License No. CPPR-88

Licensee: Cincinnati Gas and Electric Company  
139 East 4th Street  
Cincinnati, OH 45201

Facility: Wm. H. Zimmer Nuclear Power Station

Investigation At: Moscow, OH  
Chicago, IL

Dates of Investigation: April 7-9 and 30, May 1-2 and 20, 1980

Investigators: *G. A. Phillip* 7/1/80  
G. A. Phillip Date

*K. D. Ward* 7/2/80  
K. D. Ward Date

*T. E. Vandell* 7-2-80  
T. E. Vandell Date

Reviewed By: *Gen W. Roy* 7-2-80  
for E. Norelius Date  
Assistant to the Director

*R. C. Knop* 7/3/80  
R. C. Knop, Chief Date  
Construction Projects Section 1

Investigation Summary: Investigation on April 7-9 and 30, May 1-2 and 20, 1980 (Report No. 50-358/80-09)

Areas Investigated: Because of allegations made primarily relating to the adequacy of piping welds, performed a review of records and procedures,

8008140468



made independent evaluations and conducted interviews of personnel. The investigation involved 94 investigation hours by three investigators. Results: Of four allegations, one, which related to the installation of pre-fabricated piping having defective welds, was partially substantiated in that the pipes were installed before questions regarding their acceptability were resolved. One item of noncompliance, an infraction, was identified: (1) 10 CFR 50. Appendix B. Criterion XV, release of material from segregation and failure to use hold tags.

## REASON FOR INVESTIGATION

On February 28, 1980, an individual who contacted the NRC by telephone made allegations regarding the Wm. H. Zimmer Nuclear Power Station. One of these allegations was that piping having defective welds had been installed in a safety-related system.

## SUMMARY OF FACTS

Following the receipt of allegations by telephone on February 28, 1980, arrangements were made to interview the alleger to obtain more detailed information. During an interview on March 3, 1980, the individual made several allegations, three of which involved matters under the jurisdiction of the NRC. By letter dated March 11, 1980, the alleger was advised that an investigation would be conducted regarding those allegations which were as follows:

1. Defective welds in safety-related systems have been accepted, among them were welds CY606, HR42 and K811.
2. Five defective welds were identified in prefabricated piping but the pipes were accepted and installed in a safety-related system.
3. The manner in which safety-related installed piping was flushed was inadequate and a scheduled six-week flush was reduced to two weeks.

Allegation No. 1 was not substantiated.

Allegation No. 2 was partially substantiated in that three of five identified pipes had been installed in the main steam relief system before questions as to their acceptability had been resolved. Two items of noncompliance were identified in this regard. It was also determined that at the time of the investigation a nonconforming report requiring disposition remained open concerning the acceptability of the three pipes. During the investigation additional examinations were made of the pipes and they were determined to be acceptable.

Regarding Allegation No. 3, it was determined through contact with the primary source of the information upon which the allegation was based, that he had left the site in November 1978 and problems in this area had been identified and resolved through NRC inspections conducted between November 1978 and the receipt of the allegations in March 1980.

Following completion of the investigation at the Zimmer site, the alleger contacted Region III and alleged he had evidence of a criminal

conspiracy and that the welds on the three above-mentioned pipes had been cut out and repaired during the course of the investigation and this information was withheld from the NRC. The basis for these allegations, which consisted of recordings of three telephone conversations, was obtained from the allegor during an interview on May 8, 1980. No information or evidence was obtained to confirm these allegations during the interview or during subsequent investigation.

One item of noncompliance, an infraction, was identified during this investigation.

## DETAILS

### 1. Persons Contacted

#### Cincinnati Gas and Electric Company (CG&E)

\*B. K. Culver, Project Manager  
\*W. W. Schwiers, QA Manager  
\*R. L. Wood, QA Engineer  
\*D. C. Kramer, QA and S Engineer  
S. Swain, Construction Manager  
\*J. F. Weissenberg, QA and S Engineer

#### Kaiser Engineers, Inc. (KEI)

\*R. Marshall, Project Superintendent  
\*E. V. Knox, QA Manager  
K. R. Baumgarten, QA Manager  
R. M. Dorr, Construction Engineer  
A. Pallon, Welding/NDE QA Engineer  
F. Oltz, Analysis and Procedures Supervisor, QA  
J. Deerwester, Supplier QA  
D. Haag, QA Inspector

#### Peabody Testing Services (Peabody)

Ernest Aldredge, President  
Charles Wood, Manager, Cincinnati Office (via telephone)  
Wayne Draffon, Supervisor (via telephone)  
Alan Sellars, Field Supervisor  
D. Burdsal, Level II Inspector

#### Nuclear Energy Services, Inc. (NES)

R. Bott, NDE Supervisor  
R. A. Zieber, NDE Inspector

### 2. Introduction

On February 28, 1980, the Office of Inspection and Enforcement NRC Headquarters advised Region III of a telephone conversation with an individual who made allegations concerning activities at the Wm. H. Zimmer Nuclear Power Plant Construction site, and requested that the individual be contacted. Later the same day during a telephone conversation with Region III, and during an interview on March 3, 1980, the individual made several allegations.

The individual stated that he had been employed by a private detective agency, and the licensee, CG&E, through his employer, had engaged him to work under cover at the Zimmer site to investigate time card padding by site personnel. His investigation effort began on December 10, 1979 and ended on January 4, 1980. In addition to information regarding worker time card padding, he obtained information regarding other activities which was the basis for several allegations, some of which related to matters under the jurisdiction of the NRC.

The individual stated he had earlier brought his information to the FBI. He indicated he was uncertain as to what action, if any, would be taken by that agency.

The individual stated he had documentation relating to his allegations in the form of weekly reports he had prepared and tapes of several of his conversations with site personnel. During the interview on March 3, 1980, the individual played those parts of the tapes which he said contained pertinent information and made available copies of his reports.

### 3. Allegations

Based on the information obtained through the interview with the alleged, a review of the taped conversations and his investigative reports, three allegations involving activities under NRC jurisdiction were developed. By letter dated March 11, 1980, the alleged was advised that an investigation of these allegations would be conducted. A copy of this letter with the alleged's identification deleted is attached to this report as Exhibit A. These allegations and information regarding them obtained during the investigation are set forth below.

Allegation 1: Defective welds in safety-related systems have been accepted, among them were welds CY606, HR42 and K811.

The identification of the specific welds in this allegation was obtained from a review of the tape the alleged had made surreptitiously of his conversations with site personnel. According to the information obtained by the alleged, weld CY606 was buried in concrete between the Radwaste Building and the Containment Building. He said it was his understanding that they dug it up to repair it, but he was uncertain whether this was done.

Regarding weld HR42, the alleged said that he had informed CG&E that this weld was defective. He said he had heard that another testing firm had been hired as a consultant, and this firm had confirmed the weld was defective. He also said it was his understanding that this defect was reported to the NRC.

Regarding weld K811, the alleged said he was informed that this weld had "an insert fault" and that KEI had ordered that it be accepted.

The allegor stated that Peabody Testing Services (Peabody), also referred to as Magnaflux, personnel had informed him that some welds that Peabody, the nondestructive testing contractor, had rejected as faulty were subsequently accepted by KEI, the site construction management contractor. He said that a Peabody employee had records identifying the welds rejected by Peabody which were subsequently accepted by KEI. He indicated that by way of explanation, CG&E had informed him that the interpretation of the film obtained through radiographic examinations of welds is a judgment call. The appearance of an item on a radiographic film may be judged to be a defect by one individual and not by another and KEI could overrule Peabody.

Finding:

On April 7, 1980, the Peabody field <sup>3c/llws</sup> supervisor was interviewed. He stated that he had no records showing the welds Peabody had initially rejected which were subsequently declared acceptable by KEI. He indicated that, although he was aware that this had occurred, he did not know how often and he could not provide any specific instances. He also stated that the results of radiographic examinations are recorded on reader sheets. The radiographic film and the original reader sheets are turned over to KEI. He said Peabody only had carbon copies of the reader sheets.

As a means of further evaluating whether KEI was accepting welds identified as defective by Peabody, a safety-related system, the High Pressure Core Spray System, was selected and all reader sheets pertaining to it were reviewed. Of 99 welds in the system which were radiographed, two instances were noted in which Peabody had checked the reject column and KEI had lined that check out and had checked the accept column. The radiographs of these two welds were reviewed by an NRC inspector who is a certified NDE Level III. He concurred that the welds were acceptable. Conversely, it was noted that in several instances, between five and ten, the original accept check mark entered by Peabody had been lined through and a reject check had been entered by KEI.

Regarding the subject of welds and radiographs of them, an NRC inspection conducted on November 8-9, and December 12-13, 1978 (Report No. 50-358/78-30) identified several discrepancies in radiographic techniques and reports. During a subsequent inspection on September 18-20, and December 11-12, 1979 (Report No. 50-358/79-17) several more discrepancies were identified. CG&E then hired NES to rereview radiographs and reports of all welds which had been accepted for turnover prior to operation. This review began in October 1979 and was completed in early April 1980. The review included 2,390 radiographed welds. Of those, 958 had report discrepancies, 543 had some technique problems and 14 welds were found to be unacceptable because of defects.

P-1  
#16

Take on additional sample

The KEI Project Superintendent advised on May 1, 1980, the 14 welds were being re-examined and resolution regarding them had not been completed. He stated that one of the 14 welds found to be unacceptable was the subject of a nonconformance report and, therefore, had not been accepted for turnover. This weld, he said, should not have been included in the NES review. Another weld had been cut out of the pipe for examination and it was determined that, although it appeared to have a defect on the radiographic film, it was, in fact, an acceptable weld.

Regarding weld No. K811, a review of records showed it was welded on November 9, 1977, but because an Authorized Nuclear Inspector hold point was missed at the fitup, the weld was cut out and replaced by weld No. K916. The missed hold point was documented by Nonconformance Report (NR) No. E-2138R1. This NR indicates that the disposition was to cut out and replace the weld. It was determined that weld No. K916 had not yet received final acceptance.

Regarding weld No. RH42, records indicated this weld was first radiographed on August 9, 1976, and found to have unacceptable porosity and slag in the areas of 36-48. The areas were repaired and a reradiograph performed on August 10, 1976 found it to be acceptable. A review was made of the radiographs for weld quality, techniques, and report accuracy by an NES Level II radiographer on January 25, 1980 as part of the above-mentioned re-review initiated after the 1978-79 NRC inspections. The NES Level II radiographer found some discrepancies which have not been resolved, and the weld has not been given final acceptance.

Regarding weld No. CY606, a review of records showed this weld was first radiographed on July 15, 1976 and found to have incomplete fusion and penetration in the areas of 0-13 and 13-16. The areas were repaired and the weld re-radiographed on June 8, 1977 and found to be acceptable. A review was made of the radiographs for weld quality, techniques and report accuracy by an NES Level III radiographer on October 12, 1979 as a result of the NRC inspection conducted in 1978. The Level III found some discrepancies which have not been resolved and the weld has not received final acceptance.

Allegation 2: The manner in which safety-related installed piping was flushed was inadequate and a scheduled six-week flush was reduced to two weeks.

The allegor provided information that a site employee informed him on December 27, 1979, that another individual who had been employed as a general foreman at the site had objected to the flushing procedures used. He had also objected when a particular flush that should have taken six weeks was cut to two weeks. On one occasion the individual had demonstrated the flushing was inadequate by pounding on a pipe which released sediment and slag during the flush. The identity of the former general foreman was provided by the allegor.

Finding: On April 7, 1980, the former general foreman was contacted and interviewed. This individual said he had worked at the Zimmer site from June 1973 until November 1978. In 1978 he was the general foreman of the flush group.

Regarding the six-week versus two-week flush, the individual indicated it had been anticipated six weeks would be needed to prepare for and flush one of the systems. He, however, was able to accomplish a satisfactory flush in two weeks. He indicated that the shorter time did not mean the flush was not done according to the requirements. Rather, it was a case of he and his men being able to accomplish a job in less time than expected.

This individual stated that in his opinion the welding done on the critical systems, such as the main steam lines and in the reactor building, was good. He said, however, that several problems were encountered in the flushing activities while he was at the site but he was unable to provide information regarding any specific requirements that were not met.

NRC inspections conducted subsequent to the departure of this individual from the site included an examination of flushing activities and some specific problems were identified. On the basis of one of these inspections, conducted January 3-6 and 8, 1979 (Report No. 50-358/79-01), one item of noncompliance and one deviation were identified. The noncompliance related to a failure to close a valve during a flush and an inadequate procedure to assure boundary valves are closed. The deviation was that the procedure did not require tagging of boundary valves. A second inspection conducted February 27-28, March 1-2, 19-23, and April 9-11, 1979 (Report No. 50-358/79-06) resulted in one item of noncompliance regarding flushing activities. This related to a failure to maintain control of flushing waters resulting in the flooding of equipment in a system which had been turned over for preoperational testing.

The individual indicated a matter of concern to him was that a hydrotest of the reactor containment was successfully performed, but after the test some instrument lines were cut out which invalidated the hydrotest. He indicated he was uncertain as to whether CG&E would attempt to use this test as meeting test requirements or whether the NRC was aware the test had been invalidated by the subsequent modifications.

On April 8, 1980, the NRC Resident Inspector advised that he as well as CG&E were aware that the initial hydrotest was not valid because of the subsequent modification of the instrument lines. He stated that another hydrotest was tentatively scheduled to be performed during the summer of 1980.

In view of the above, further investigation at the site in the area of flushing activities was not pursued.



Allegation 3: Five defective welds were identified in prefabricated piping, but the pipe was accepted and installed in a safety-related system.

Through a review of reports written by the allexer and the tapes of conversations with site personnel as well as information supplied through interview on March 3, 1980, the following information was obtained regarding this allegation.

During the NRC hearings in November 1979, a question was raised concerning an accident which involved the dropping of fuel rods. A former site employee had provided information to attorneys who were opposed to the licensing of the plant which was the basis for raising this question. A miscommunication between the former employee and the attorneys occurred, however. The question about an accident should have referred to piping being dropped from a tractor trailer rather than fuel being dropped,

The allexer advised that in about October 1979, a trailer load of pipes fabricated at the Kellogg Company, located in Pennsylvania, arrived at the site in the middle of the night. Since personnel and proper equipment were not available to unload it properly a member of CG&E management issued instructions to push the pipe from the truck onto the ground.

When the pipes were found on the ground the following day, it was decided that the pipes would have to be inspected by x-ray to determine whether they had been damaged. Peabody was instructed to x-ray (radiograph) the pipes and 5 to 8 faulty welds were identified. Since Peabody had been instructed to check the pipes but not the welds, and since the welds had been tested and found to be acceptable before shipment by Kellogg, the pipes were approved by KEI Quality Assurance. These pipes were installed in the Main Steam Relief System, a safety-related system.

Finding: A bill of lading dated June 29, 1979 showed that Pullman Power Products, a division of Pullman, Inc., Williamsport, Pennsylvania, formerly known as M. W. Kellogg Company, released to the Daily Express Company five pieces of pipe assembly I/S, weighing 6,700 pounds, for delivery to the CG&E Zimmer site on Monday, July 2, 1979. A packing slip accompanying the shipment listed the following pieces:

IMS08BB12-6B  
IMS09BA12-1AH  
IMS08BA12-5BH  
IMS11B12-7BH  
IMS10BA12-ICH

A KEI receiving stamp shows it was received on July 3, 1979. Copies of the bill of lading and the packing slip were obtained and are attached to the report as Exhibits B and C, respectively.

Each of these pipes (spool pieces) were for the Main Steam Safety Relief Valve discharge and were carbon steel pipe assemblies approximately 15' 7 5/8" long, 12 3/4" in diameter and having a wall thickness of .687".

On hand at the Zimmer site were QA documentation packages for each of these 5 spool pieces received from Pullman. A copy of one package was obtained and is attached to this report as Exhibit D. ←

On July 5, 1979, Nonconformance Report (NR) No. E-1911 was prepared indicating "Spools were rolled off of truck onto ground and striking other spools" and listing the above identification numbers. The issuance of this NR had the effect of placing these pipe spools in a hold status in the KEI warehouse. On July 10, 1979, the KEI Construction Engineer entered the following disposition on this NR "Rework. (1) Perform liquid penetrant test on all welds; (2) perform visual inspection of weld and preps. Accept on basis of inspection (1) and (2). Should any pipe spool fail due to inspections (1) and (2) a separate Nonconformance will be issued." A KEI QA engineer concurred in this disposition on the same date. A copy of NR E-1911 is attached to this report as Exhibit E.

NR E-1911 was voided and superseded by NR E-1911 Rev. 1 on the same date, July 10, 1979. KEI and CG&E personnel advised that the disposition shown on NR E-1911 was reconsidered because they wished to avoid removing the paint from the welds which would be necessary before a liquid penetrant examination could be performed. NR E-1911 Rev. 1 changed the first item of the disposition to: "Perform RT examination of all welds." A copy of NR E-1911 Rev. 1 is attached to this report as Exhibit F.

A QA Surveillance Report dated July 23, 1979, addressed to a CG&E QA engineer signed by the KEI NDE QA engineer, showed that on three spool pieces, weld X4 had rejectable indications, and requested to be advised concerning the dispositioning of these rejections. The CG&E QA engineer stated that to the best of his recollection, he did nothing in response to this request and could not recall having discussed the matter with anyone. A copy of this Surveillance Report is attached to this report as Exhibit G.

CG&E and KEI personnel stated all five spool pieces were radiographed on an "information only" basis but only the films for those three referred to in the Surveillance Report were retained. The X4 weld is a weld which joins a solid cap to one end of the spool piece. Radiography is not the appropriate technique employed to examine a weld of this kind since the gamma rays must pass through the cap (about 12' of metal) as well as the weld. The KEI Construction Engineer said the radiographs were done with the thought that they might show surface damage, even though it was recognized the quality of the film would not be good and it was recognized that the film would not meet any code standards.

*Interview*  
NRE  
Ow  
Level 1  
states radiography  
is the wrong technique.  
McCartney interview  
PM Level 1  
now on PM  
employee  
who shot  
me welds  
not radiography  
was not using  
technique

↑ Add or clarify  
team  
Review  
of the  
radiography

NR E-1911 Rev. 1 was voided and superseded by NR E-1911 Rev. 2 on July 31, 1979. The disposition shown on the latter was to perform RT examinations of all "butt-welds" and to perform visual examinations of all "fillet-welds."

A QA Surveillance Report dated August 8, 1979 showed that all five spool pieces were visually examined and were found acceptable. A copy of this Surveillance Report is attached to this report as Exhibit H.

Since two spool pieces had shown no indication of damage through radiographic examination and visual examination another NR, No. E-1997, dated August 9, 1979, was prepared as a mechanism to remove those two spool pieces from a hold condition but to retain an open NR on the other three. NR E-1911 Rev. 2 was closed by KEI QA on August 9, 1979, with the notation "Exceptions on --> See NR E-1997." A copy of the NR E-1911 Rev. 2 is attached as Exhibit I.

NR E-1997 showed that the spool pieces IMS09BA12-1AH and IMS08BA12-5BH were acceptable. On August 13, 1979 the KEI Construction Engineer placed a notation on NR E-1997 "CG&E to disposition." The KEI Construction Engineer stated that this was appropriate since CG&E has responsibility for off-site vendor supplied items. On August 19, 1979 the CG&E Construction Engineer added the disposition "Accept-As-Is" and described the reasons for this disposition. A copy of NR E-1997 is attached to this report as Exhibit J.

Quality Assurance Instruction, QACMI No. G-4, Nonconforming Material Control, requires that NRs dispositioned "Accept-As-Is" be signed by the Material Review Board before they are closed out. NR E-1977 was closed out on October 17, 1979 with a comment added by the Sargent & Lundy (S&L) board member to the effect that "Welds rejected by radiograph are covered by NCR E-2020." A copy of the closed NR E-1997 is attached to this report as Exhibit K.

NR E-2020 showed the same information as NR E-1997, but at the time of the investigation, E-2020 had not been closed out. A copy of NR E-2020 is attached to this report as Exhibit L.

A review of records at the warehouse showed that the three spool pieces, which were the subject of the open NR had been released to construction for installation as follows:

<u>Item</u>	<u>Issue Date</u>
IMS11B12-7BH	9/18/79
IMS10BA12-ICH	9/24/79
IMS08BB12-6B	9/28/79

Original radiography which showed 3 defects for 42 o.k.

Questionable spool pieces (rejection) because radiography which was the impetus for inspection.

On April 8, 1980, it was established that these spool pieces had been installed and no "Hold" tag or "Deficiency" tag had been placed on them. This is in noncompliance 10 CFR 50, Appendix B, Criterion XV, and KEI Quality Assurance Procedure No. 15.

It was ascertained that the spool pieces had been released from the warehouse on the basis of a later version of NR E-1911 Rev. 2 on which the above-mentioned notation referencing NR E-1997 had been lined through on September 14, 1979. A copy of this version of NR E-1911 Rev. 2 is attached to this report as Exhibit M.

It was determined that the QA Document Control Supervisor had lined out the notation. He indicated that he had heard that NR E-1997 was being voided so he felt there was no point in it being cross-referenced any longer on NR E-1911 Rev. 2. The supplier QA man in the warehouse indicated to him that some pressure was being felt from construction to get the spool pieces released. The Document Control Supervisor informed the warehouse that NR E-1911 Rev. 2 had been closed out and it was all right to release the spool pieces. He said this was done on the assumption that what was considered to be a paper problem would be cleared up. The Document Control Supervisor as well as other site personnel indicated the acceptability of the spool pieces was regarded as a paper problem rather than a real problem. It was indicated that the probability of actual damage to pipes of that size and wall thickness due to mishandling upon delivery was extremely remote.

*NRC agrees extremely remote.*

The supplier QA man advised that the spool pieces were released from the warehouse on the basis of the version of NR E-1911 Rev. 2 which had the reference to NR E-1977 lined through (Exhibit M). He indicated that the Document Control Supervisor was instructed to line through the notation by a CG&E official. The latter individual, however, denied any recollection of having given that instruction. The improper close out of NR E-1911 Rev. 2, which resulted in the release of spool pieces for installation before their acceptability had been established is in noncompliance with 10 CFR 50, Appendix B, Criterion XV, and KEI Quality Assurance Procedure No. 16. (80-0977) 09-02

On April 23, 1980, Deficiency Tags were placed on the spool pieces and during the period April 25-28, 1980, Peabody personnel performed magnetic particle and ultrasonic inspections of the welds in question. The reports of these inspections were reviewed and the Peabody inspectors performing these examinations were interviewed on May 1, 1980. The Peabody personnel stated that they had concluded on the basis of these examinations that the spool pieces were acceptable. It was also ascertained that on April 28, 1980, Pullman personnel visited the Zimmer site and also performed ultrasonic inspections of the welds. On the basis of these examinations, Pullman provided a statement to CG&E that these welds were acceptable. Peabody personnel advised that they had observed the examinations performed by Pullman and they agreed with the results.

*Only 3*

*did not walk the 1 inch 2 inch Pullman report.*

*P-1*

*#7*

*Clarity statement in new report, that only visual inspection was necessary. UT + MT did not have to be performed on the 2 originally accepted pieces*

4. Additional Allegations

During telephone contacts with the NRC on May 5 and 7, 1980, the allegor stated that he had evidence of criminal actions relating to the spool pieces which were the subject of Allegation No. 3 above. He stated that he had evidence that between the two visits to the Zimmer site by the NRC investigations team on April 7-9 and April 30-May 1-2, the welds had been cut out and/or repaired. This he alleged, was the reason that the welds were judged to be acceptable during the second visit. He also stated he had evidence that pressure was exerted upon Peabody personnel to withhold information from the NRC in connection with the investigation.

On May 8, 1980, the allegor was interviewed jointly by NRC and FBI personnel. During this interview the allegor provided for review a tape recording of three telephone conversations he had had with Peabody personnel. After listening to the three conversations, the FBI representative indicated that they did not appear to him to be evidence of criminality. The tape was furnished to the NRC for further review and follow up.

The first conversation, according to the allegor, took place on May 5, 1980 with a supervisor in the Peabody, Cincinnati office. At one point during this conversation the supervisor said: "They cut some of those welds out." The allegor responded: "You mean since the NRC had begun their investigation?" The supervisor then said: "Oh, yes, they did that the next Monday." Later in the conversation, the supervisor said: "I do know they started repairing some welds."

On May 20, 1980, the supervisor who had made the above statements, was interviewed by telephone. He stated that he had no first-hand knowledge of activities at the Zimmer site and that his comments to the allegor were based upon his conversations with another Peabody employee. This second individual visits the Zimmer site and may have acquired the information himself, or through conversations with another Peabody individual who does work at the site. He stated he did not know whether the information he received concerning the repairs of welds related to the three spool pieces or to some other pipes.

The second Peabody employee was also interviewed by telephone on May 20, 1980. He advised that the welds that were repaired were some which had been identified as bad during the NES audit. He said to his knowledge no repairs had been made on any 12" pipe welds. He added that he had reviewed the results of the ultrasonic examinations performed on the 12" pipes and he had concluded the welds are acceptable.

Attachments: Exhibits A through M

List of Exhibits

- A - Ltr dtd 3/11/80 NRC to Alleger
- B - Bill of Lading
- C - Packing List
- D - QA Documentation Package
- E - NR E-1911
- F - NR E-1911 Rev. 1
- G - Surveillance Report dtd 7/23/79
- H - Surveillance Report dtd 8/8/79
- I - NR E-1911 Rev. 2
- J - NR E-1997
- K - NR E-1997 (closed)
- L - NR E-2020
- M - NR E-1911 Rev. 2 (closed)

MAR 11 1980

Dear

This refers to the meeting between you, Mr. L. Williams of the NRC Headquarters Office, and me on March 3, 1980.

On the basis of the information you provided we plan to conduct an investigation at the Wm. H. Zimmer Nuclear Power Plant regarding the following alleged matters:

1. Defective welds in safety-related systems have been accepted, among them were welds CY 606, MR 42 and K 811.
2. Five defective welds were identified in pre-fabricated piping but the pipe was accepted and installed in a safety-related system.
3. The manner in which safety-related installed piping was flushed was inadequate and a scheduled 6-week flush was reduced to 2 weeks.

You will be informed of our findings following completion of our investigation.

Sincerely,

G. A. Phillip  
Investigation Specialist







WM. H. ZIMMER NUCLEAR POWER STATION - UNIT 1

PIPING QA DOCUMENT ION CHECKLIST

Subassembly Packages

Spool No. MS080312-LB Sheet No. F- 3874 Rev. 1 Class 3 Sheet 1 of 2  
 2. System MS C.G.&E. System No. N/A

3. Document Identification	Pipe or Fitting Mark No.				Weld No.			
	SA	L	T		A			
4. CNTR		<u>OK</u>	<u>OK</u>		<u>OK</u>			
5. Weld History Record	<u>OK</u>							
6. RT Inspection Report		<u>N</u> →			<u>OK</u>			
7. LP Examination Record		<u>N</u> →			<u>N</u>			
8. MT Examination Record		<u>N</u> →			<u>OK</u>			
9. Nameplate Rubbing	<u>OK</u>							
10. Code Data Report	<u>OK</u>	<u>N</u> →			<u>N</u>			
11. Inspection Report	<u>OK</u>							
12. Radiographs Reviewed		<u>N</u> →			<u>see mailgram</u>			
13. <u>HEAT TREAT</u>	<u>OK</u>	<u>N</u> →			<u>N</u>			
14.								
15. Doc. review	<u>R. L. Wood</u>				<u>GG&amp;E</u>		<u>Date 8/14/79</u>	
16. Rad. review	<u>J. STARHAM</u>				<u>NES</u>		<u>Date 6/29/79</u>	

PIPING QA DOCUMENT ION CHECKLIST

Subassembly Packages

1. Spool No. IMS08BB12-6B Sheet No. F-3912 Rev. 4 Class 3 Sheet 2 of 2  
 2. System MS C.G.&E. System No. N/A

3. Document Identification	Pipe or Fitting Mark No.						Weld No.						
	SA	1	2	3	4	5	U	V	W	X	Y	Z	
4. CNTR		<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>	
5. Weld History Record	<u>OK</u>												
6. RT Inspection Report	<u>N</u>	—————→					<u>OK</u>	<u>N</u>	←—————				
7. LP Examination Record	<u>N</u>	—————→									<u>OK</u>	<u>OK</u>	
8. MT Examination Record	<u>N</u>	—————→					<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>	
9. Nameplate Rubbing	<u>N</u>												
10. Code Data Report	<u>N</u>	—————											
11. Inspection Report	<u>N</u>												
12. Radiographs Reviewed	<u>N</u>	—————→					<u>see mailgram</u>						
13. <u>UT REPORT</u>	<u>N</u>	—————→									<u>OK</u>	<u>OK</u>	<u>OK</u>

15. Doc. review R. J. Wood Co. GG&E Date 8/14/79  
 16. Rad. review J. STATHAM Co. NES Date 6/29/79

MAIL SERVICE CENTER  
MIDDLEBURY, VA. 22645

Mailgram

1-011101A180002 06/29/79 TLX PUL POW WIP CINA  
004 PD WILLIAMSPORT PA JUNE 29 1979

CINCINNATI GAS AND ELECTRIC COMPANY  
ATTENTION MR W W SCHWIERS - PRINCIPLE Q A ENGINEER  
POST OFFICE BOX 962  
CINCINNATI OHIO 45201

DOCUMENTATION PACKAGES AND RADIOGRAPH PACKAGES HAVE BEEN REVIEWED  
AND ARE COMPLETE FOR PHASE 2 PIPING SUBASSEMBLY

JOB NO 7935 CLASS 3

MARK NO	F-SHEET	REVISION NO
J8BB12-6B	3874	1
1MS09BA12-1AH	3878	1
1MS08BA12-5BH	3886	1
1MS011B12-7BH	3888	1
1MS10BA12-1CH	3889	2

J STATHAM NES

11:48 EST

MGMCOMP MGM

QUALITY ASSURANCE & STANDARDS SECTION		
DATE:		
ROUTE	TO:	INITIAL:
	WWS	WWS
	CAB	
	PGD	
	RPE	
	JWH	
	DCK	
	JFW	
✓		RW
QAP		

—NOTES—



1.

ABNIE CODE PLATE DATA

PULLMAN POWER PRODUCTS  
 ITEM NO. 11202821263  
 CLASS. 2

2. QUALITY ASSURANCE REQ'D - LEVEL I.
3. PREHEAT 50° F. MIN.
4. RADIOGRAPH ALL BUTT WELDS
5. SHOP TO MEASURE I.D. OF FIELD ENDS A & B AT FOUR (4) LOCATIONS 45 DEGREES APART AND RECORD.
6. FIELD END BEVELS TO BE PROTECTED WITH DEOXY-ALUMINITE
7. O.D. TO BE CLEANED AND PAINTED WITH CARBO-ZINC NO. 11 P.O. 57-CHANGE "J"
8. All Shop Butt Welds to be Z-Insert Welds

DATE NO.	INSOSER12-68	7935	F-3874
SYSTEM	AIR	SAFETY	ENTRY NO.
REF. NO.	M-400	SHEET	12 P-L
INSPECTION	EST. WT.	BEVEL ENDS	CLEAR
CUST.	1310	NOTED.	I.D.



checked by G-257  
Schultz

STATUS  
MATERIAL HOLD NOTHING DONE

WIL H ZIMMER NUCLEAR POWER STATION UNIT  
 THE CINCINNATI GAS & ELECTRIC COMPANY  
 COLUMBUS & SOUTHERN OHIO ELECTRIC COMPANY  
 THE DAYTON POWER AND LIGHT COMPANY  
 CONTRACT NO. H-2225 PURCHASE ORDER NO. 2

REV.	DATE	BY	DESCRIPTION	KEY
1	5-2-79	JS	THIS REV LIFT CHANGES DELIVERED ITEMS	12" PIPE ASSEMBLY
			CHANGES ADDED 11-2-91	COLOR CODE:
			NEED RIMSK WITH PERIOD	SPOTS-BAND

ITEM QTY.		DESCRIPTION	SPEC.	SOURCE	UNIT	TOTAL	DISC.	NET
1	1	12" 3/80 SMLS. PIPE E.E. = 11-2 7/8"	SAME AS	MT-31857				
2	1	13" 5/8" 11-2 7/8" FIELD END						
3	1	12" 3/80 SMLS. (100' MIN) CONC. W. END						
4	1	11.375" O.D. CONS. R-INSERT	C.S.					
5	1	11.54" O.D. CONS. I-INSERT	C.S.					
6	1	12" 3/80 SUB-ASSY (INSOSER12-68-1)	CS	F-3706	SRE ATTACHED F. SHEET			
7	1	11.49" O.D. CONS. R-INSERT	CS	S-22-29	WFM-145			





PULLMAN KELLOGG  
WILLIAMSPORT, PA.

F-3874

WELD HISTORY RECORD

12 5/80  
SIZE - SCHEDULE - MIN. WALL  
9/5 SA-106-B  
BASE MATERIAL - TYPE - IDENT.

JOB NO. N - 7935/7936  
ASSEMBLY MARK NO. 11508B1312-E  
PREPARED BY C. Rosato

CUSTOMER APPROVED - KELLOGG WELD PROCEDURES/CODE

- (Code 42) P1-K1-F4-SMAW-29-2G (Note A)
- (Code 52) P1-K1-F4-SMAW-29-5G (Note A)
- (Code 62) P1-K1-F6-SAW-29-1G (Note A)
- (Code 126Z) P1-OB-ATTACHMENTS-6G (Note A & B)
- (Code 19Z) P1-OB-F6-SAW-32-1G (Note A & B)
- (Code 72) P1-BR-F4-SMAW-12-2G
- (Code 82) P1-BR-F4-SMAW-12-5G
- (Code 92) P1-BR-F6-SAW-7-1G

Note A: Mechanical Test includes Charpy V-Notch Test at (minus) -20° F.  
Note B: Open Butt Procedure permitted for nozzles, fillets, and non-pressure attachment welds only (unless otherwise noted on the spool detail sheet).

WELD IDENT.	WELD PROC. CODE NO.	WELDER SYMBOL	CONS. INSERT		FILLER METAL				PRE-HEAT °F.	MAX. INTER. PASS TEMP. °F.	VISUAL	ROOT PASS		FINAL WELD		FURN. CHART NO.
			TYPE	HEAT NUMBER	TYPE	SIZE	HEAT OR LOT NO.	CODE				LP	MP	RT	LP	
✓ X	126Z + 6Z	AV CE			E7018 7018 RACO 126 FLUX	1/16 3/32 3/32 3/60	F5757 026078 E5709 Lot 64J	144 165 146	126Z + 6Z	126Z + 6Z	QC QC					3 4 5
A	6Z	LT CE	12" CS	3789B131 77-28	E7018 7018 L61 FLUX	1/16 3/32 3/32 3/60	F5757 026078 64J 64J	144 165 162	6Z 6Z	6Z	QC			✓	✓	
T/A	126Z	cm			7018	3/32	026078	165								✓

I CERTIFY THAT THIS RECORD AND THE FINAL RADIOGRAPHIC REPORTS HAVE BEEN REVIEWED BY Pullman Kellogg ... - QUALITY ASSURANCE DEPARTMENT, AND FOUND TO BE ACCEPTABLE IN ACCORDANCE WITH THE GOVERNING SPECIFICATIONS.

Revision 1: Deleted Code 22, 25, and 26  
Added Code 19Z  
Added Suffix "Z"

O.C. MANAGER C. Baird  
DATE 6/22/79



# Pullman Power Products

WILLIAMSBURG, VA.

## WELD HISTORY RECORD

F-3906  
FOR F-3874

12" / 100  
SIZE - SCHEDULE - MIN. WALL  
CS SA106-B  
BASE MATERIAL - TYPE - IDENT.

JOB NO. N - 7935/7936  
ASSEMBLY MARK NO. J-7935  
PREPARED BY Roerts G.

### CUSTOMER APPROVED - KELLOGG WELD PROCEDURES/CODE

- (Code 4Z) P1-K1-F4-SMAW-29-2G (Note A)
- (Code 5Z) P1-K1-F4-SMAW-29-5G (Note A)
- (Code 6Z) P1-K1-F6-SAW-29-1G (Note A)
- (Code 126Z) P1-OB-ATTACHMENTS-6G (Note A & B)
- (Code 19Z) P1-OB-F6-SAW-32-1G (Note A)
- (Code 7Z) P1-BR-F4-SMAW-12-2G
- (Code 8Z) P1-BR-F4-SMAW-12-5G
- (Code 9Z) P1-BR-F6-SAW-7-1G

Note A: Mechanical Test includes Charpy V-Notch Test at  $\bar{t}$ -(minus) -20° F.  
 Note B: Open Butt Procedure permitted for nozzles, fillets, and non-pressure attachment welds only (unless otherwise noted on the spool detail sheet).

WELD IDENT.	WELD PROTECT. CODE NO.	WELDER SYMBOL	CONS. INSERT		FILLER METAL				PRE-HEAT °F.	MAX. INTER. PASS TEMP. °F.	VISUAL	ROOT PASS		FINAL WELD		FURN. CHART NO.
			TYPE	HEAT NUMBER	TYPE	SIZE	HEAT OR LOT NO.	CODE				LP	MP	RT	LP	
U	126Z	CS BY			E7056 7018 7018	1/16 3/32 1/8	F5757 026078 026079	144 165 161	126Z	126Z	OK OK					73 4 5
Y	126Z	BT BY			E7056 7018 7018 7018	1/16 3/32 1/8 3/32	F5757 026078 026074 026067	144 165 161 163	126Z	126Z	OK					73 4 5
Z	176Z	BY BT			E7056 7018 7018 7018	1/16 3/32 1/8 5/32	F5757 026078 026074 026067	144 165 161 163	126Z	126Z	OK					73 4 5
V	8Z	AI BC HM			7018 7018 7018 7018	1/32 1/8 3/32 3/16	026078 026074 026067 026022	165 161 163 152	8Z	8Z	OK					
W	8Z	AI BC HM			7018 7018 7018 7018	3/32 1/8 3/32 1/16	026078 026074 026067 026022	165 161 163 152	8Z	8Z	OK					

I CERTIFY THAT THIS RECORD AND THE FINAL RADIOGRAPHIC REPORTS HAVE BEEN REVIEWED BY Pullman Kellogg ... QUALITY ASSURANCE DEPARTMENT, AND FOUND TO BE ACCEPTABLE IN ACCORDANCE WITH THE GOVERNING SPECIFICATIONS.

Revision 1: Deleted Code 22, 25, and 26  
 Added Code 19Z  
 Added Suffix "Z"

O.C. MANAGER

DATE

A. Beisler  
6/22/79



Pullman Power Products

WELD HISTORY RECORD

HANSEA LUGS 1 1/2"
SIZE - SCHEDULE - MIN. WALL
c/s
BASE MATERIAL - TYPE - IDENT.

JOB NO. N-
ASSEMBLY MARK NO. 022812-65-
PREPARED BY

CUSTOMER APPROVED - PULLMAN POWER PRODUCTS WELD PROCEDURES/CODE

Rep Y-2 R-1 PER U.T REPORT 6-6-79
1262 P1-OB-ATTACHMENTS-66
6-6-79
Rep Y-R-2 6-8-79

Table with columns: WELD IDENT., WELD PROCED. CODE NO., WELDER SYMBOL, CONS. INSERT (TYPE, HEAT NUMBER), FILLER METAL (TYPE, SIZE, HEAT OR LOT NO., CODE), PROC. FOR PRE-HEAT °F., PROC. FOR MAX. INTER. PASS TEMP °F., VISUAL, SS STEEL FERRITE CONTROL, WE SI.

I CERTIFY THAT THIS RECORD AND THE FINAL RADIOGRAPHIC REPORTS HAVE BEEN REVIEWED BY PULLMAN POWER PRODUCTS - QUALITY ASSURANCE DEPARTMENT, AND FOUND TO BE ACCEPTABLE IN ACCORDANCE WITH THE GOVERNING SPECIFICATIONS.

O.A. MANAGER A. Bainham
DATE 6/27/79

**Pullman Power Products**  
Division of Pullman Incorporated

JOB NO. 1735 SHOP  FIELD

PAGE 1 of 1

MARK NO. 1-MS-08BB12-68-1

F-NO. 3874

**RADIOGRAPHIC INSPECTION REPORT**

CUSTOMER: CINN. GAS + ELEC. DATE: 6/19/69

MATERIAL THK. WELD THK. MATERIAL DIAM. MATERIAL SPEC. CS

1.687" .718" 12 3/4" CIRCUMFERENTIAL

SOURCE SIZE CURIES WA. FOCAL DIST. TIME ACCEPTANCE CRITERIA TYPE BEAM

1R-192 100X040 33 12 7/8" 3 1/4 MIN. ES-4/4 ES-4/4 CIRCUMFERENTIAL

EX-RAY FV. FOCAL DIST. TIME FOCAL DIST. TIME

FILM TYPE: AA FILM SIZE: 4 1/2 X 17 VIBRING:  SINGLE  DOUBLE

FOCAL SPOT SIZE: .010 PB SCREENS: 010 RADIOGRAPHER: HOSTETTER LEVEL: I

DESCRIPTION: WELDED PIPE ASSEMBLY GOVERNING SPECIFICATION: ES-4/4 FILM PROCESSING: AUTOMATIC

WELD IDENTIFICATION	FILM INTERVAL NUMBER	PENETRATOR	SHIM THICK	ACCEPT.	REJECT	SLAG	POROSITY	CRACK	LACK OF PEN.	LACK FUSION	UNDERCUT	SURFACE	OTHER	FILM ARTIFACT	PROCESSING	M/C	RAD. INTERP.	REMARKS		
																		LEVEL II	PROJECTOR NO.	
A	1-2	12/62		/															POPET	18
	2-3			/																
	3-4			/																
	4-1			/																

Handwritten initials/signature



JOB NO. 7935 SHOP  FIELD

MARK NO. 1-MS-08812-6B-1  
F-NO. 3906

**RADIOGRAPHIC INSPECTION REPORT**

DATE 6/6/79

CUSTOMER <b>CINN. GAS &amp; ELEC.</b>		DESCRIPTION <b>WELDED PIPE ASSEMBLY</b>		MATERIAL SPEC. <b>C/S</b>	
MATERIAL THK. <b>3/65"</b>	WELD THK. <b>10 3/4"</b>	MATERIAL DIAM. <b>10 3/4"</b>	ACCEPTANCE CRITERIA <b>ES-416</b>	TYPE BEAM <b>CIRCUMFERENTIAL</b>	TYPE BEAM <b>CIRCUMFERENTIAL</b>
SOURCE <b>1R-192</b>	SOURCE SIZE <b>100X040</b>	CURIES <b>37</b>	FOCAL DIST. <b>12 1/2"</b>	FILM TYPE <b>YM</b>	FILM SIZE <b>4 1/2 X 10</b>
E-RAY	MA. <b>37</b>	TIME <b>3 1/3 MIN.</b>	FOCAL DIST. <b>12 1/2"</b>	FILM PROCESSING <b>010</b>	VIEWING <b>SINGLE</b>
				RADIOGRAPHER <b>BKES12</b>	DOUBLE <input type="checkbox"/>
				<b>AUTOMATIC</b>	<b>LEVEL 2</b>

WELD IDENTIFICATION	FILM INTERVAL NUMBER	PENETRATOR	SHIM THICK	ACCEPT.	REJECT	SLAG	POROSITY	CRACK	LACK OF PEN.	LACK FUSION	UNDERCUT	SURFACE	OTHER	FILM ARTIFACT	PROCESSING	W/C	RAD. INTERP.	REMARKS
U	1-2	10	1/4"	/	/	/	/	/	/	/	/	/	/	/	/	/	JRE	PROJECTOR NO. 18 PAGE 1
	2-3	12	1/4"	/	/	/	/	/	/	/	/	/	/	/	/	/		FILM O.D. SOURCE I.D.
	3-4			/	/	/	/	/	/	/	/	/	/	/	/	/		FILM O.D. SOURCE I.D.
	4-5			/	/	/	/	/	/	/	/	/	/	/	/	/		FILM O.D. SOURCE I.D.
	5-6			/	/	/	/	/	/	/	/	/	/	/	/	/		FILM O.D. SOURCE I.D.
	6-7			/	/	/	/	/	/	/	/	/	/	/	/	/		FILM O.D. SOURCE I.D.
	7-8			/	/	/	/	/	/	/	/	/	/	/	/	/		FILM O.D. SOURCE I.D.
	8-9			/	/	/	/	/	/	/	/	/	/	/	/	/		FILM O.D. SOURCE I.D.
	9-10			/	/	/	/	/	/	/	/	/	/	/	/	/		FILM O.D. SOURCE I.D.
	10-11			/	/	/	/	/	/	/	/	/	/	/	/	/		FILM O.D. SOURCE I.D.
	11-12			/	/	/	/	/	/	/	/	/	/	/	/	/		FILM O.D. SOURCE I.D.
	12-1			/	/	/	/	/	/	/	/	/	/	/	/	/		FILM O.D. SOURCE I.D.



MAGNETIC PARTICLE INSPECTION RECORD

JOB NO. 7935

DATE 6/26/79

PIECE NO. LMS-OEAB 12-6B

"F" NO. 3874

MATERIAL C/S

EXAMINATION PROCEDURE ES 405 REV 4

ACCEPTANCE CRITERIA ES 405 REV 4

EQUIPMENT MANUFACTURER MAGNAFLUX

EQUIPMENT MODEL NO. KRH-2B

PARTICLE COLOR GRAY

AMPERAGE 625

PROD. SPACING 6"

RECORD OF EXAMINATION RESULTS

*Welds A, V, W, X, Y, Z and 1" adjacent base material  
and attachment areas on hangers.  
Accept*

NAME OF INSPECTOR Gary D. La.  
SNT-TC-1A LEVEL II

RECORD OF RE-EXAMINATION

NAME OF INSPECTOR \_\_\_\_\_  
SNT-TC-1A LEVEL \_\_\_\_\_

85-82-37



Pullman Power Products  
Division of Pullman Incorporated

ULTRASONIC FLAW DETECTION RECORD

JOB NO. 7935 DATE 6/6/79  
 PIECE NO. 1MS08BB12-68-1 "F" NO. 3906  
 MATERIAL CSL  
 EXAMINATION PROCEDURE NO. IX-37  
 ACCEPTANCE CRITERIA IX-37  
 EQUIPMENT MODEL NO. KRAUTKRANER- USIP-11  
 TRANSDUCER 2.25 MHz- STRAIGHT BEAM  
 COUPLANT 20 oil  
 CALIBRATION DATA Drilled oil - TEST PLATE  
 DESCRIPTION OF INSPECTION TECHNIQUE MANUAL SEARCH - 100% COVERAGE - STRAIGHT BEAM

R-1

RECORD OF EXAMINATION RESULTS

weld Ⓢ & Ⓣ REJECT.

No fusion along length of weld.

NAME OF INSPECTOR Ronald R. Deltzer  
 SNT-TC-1A LEVEL II

RECORD OF RE-EXAMINATION

6/7/79  
 REPAIRS made by Back gouging. - RE-welding. RE-U.T.  
 welds Y & Z COMPLETE.  
weld Z: OK - ACCEPT  
weld Y: REJECT.  
 LAG, POROSITY, ETC. ENTIRE WELD

NAME OF INSPECTOR Ronald R. Deltzer  
 SNT-TC-1A LEVEL II

83-83-35



Pullman Power Products  
EQUIPMENT MAINTENANCE PRODUCTS

LIQUID PENETRANT INSPECTION RECORD

JOB NO. 7935

DATE 6/6/79

PIECE NO. 1-M5-08 BB-12-6B-1

"F" NO. 3906

MATERIAL C/S

EXAMINATION PROCEDURE ES 404 REVS

ACCEPTANCE CRITERIA ES 404 REVS

BRAND NAME AND TYPE OF:

BATCH NO. OF:

PENETRANT TURCO Dy CHECK #2

PENETRANT A 1227C

CLEANER TURCO Dy CHECK #3

CLEANER B088

DEVELOPER TURCO Dy CHECK NAO

DEVELOPER I 198

CHEMICAL ANALYSIS CERTIFICATION OF TEST COMPONENTS AVAILABLE.

RECORD OF EXAMINATION RESULTS

REPAIR Cavity ON WELDS  $\frac{1}{2}$  AND ADJACENT BASE  
MATERIAL ACCEPT

NAME OF INSPECTOR

Larry D. Larson

SNT-TC-1A LEVEL

II

RECORD OF RE-EXAMINATION

NAME OF INSPECTOR \_\_\_\_\_

SNT-TC-1A LEVEL \_\_\_\_\_

88-813-35



Pullman Power Products  
Division of Pullman Incorporated

LIQUID PENETRANT INSPECTION RECORD

JOB NO. 7935

DATE 6/8/79

PIECE NO. 1-MS-08B312-6B-1

"F" NO. 3906

MATERIAL C/S

EXAMINATION PROCEDURE ES 403 Rev. 5

ACCEPTANCE CRITERIA ES 403 Rev. 5

BRAND NAME AND TYPE OF:

BATCH NO. OF:

PENETRANT Dy chek #2

PENETRANT X1287R

CLEANER Dy chek #3

CLEANER B088

DEVELOPER Dy chek NAD

DEVELOPER F198

CHEMICAL ANALYSIS CERTIFICATION OF TEST COMPONENTS AVAILABLE.

RECORD OF EXAMINATION RESULTS

(back side)

Weld Y, cavity. - Accept.

NAME OF INSPECTOR Charles Smith

SNT-TC-1A LEVEL II

RECORD OF RE-EXAMINATION

NAME OF INSPECTOR \_\_\_\_\_

SNT-TC-1A LEVEL \_\_\_\_\_



85-82-37



Pullman Power Products  
Division of Pullman Incorporated

ULTRASONIC FLAW DETECTION RECORD

JOB NO. 7935 DATE 6/9/79  
 PIECE NO. 1MS08BB12-68-1 "F" NO. 3906  
 MATERIAL C5L  
 EXAMINATION PROCEDURE NO. IX-37  
 ACCEPTANCE CRITERIA IX-37  
 EQUIPMENT MODEL NO. KRAUTKRAMER - USIP-11  
 TRANSDUCER 2.25 MHz - STRAIGHT BEAM  
 COUPLANT #20 OIL  
 CALIBRATION DATA DRILLED HOLE - TEST RATE  
 DESCRIPTION OF INSPECTION TECHNIQUE MANUAL SEARCH - 100% COVERAGE

RECORD OF EXAMINATION RESULTS

R2.

WELD Y - ENTIRE WELD REPAIRED BY BACK gouging,  
RE-WELDED. - RE-UT. ENTIRE WELD.

ACCEPT.

NAME OF INSPECTOR Ronald R. Decker  
 SNT-TC-1A LEVEL II

RECORD OF RE-EXAMINATION

NAME OF INSPECTOR \_\_\_\_\_  
 SNT-TC-1A LEVEL \_\_\_\_\_

AS-82-37



Pullman Power Products  
Division of Pullman Incorporated

ULTRASONIC FLAW DETECTION RECORD

JOB NO. 7935

DATE 6/9/79

PIECE NO. 1MS08BB12-68-1

"F" NO. 3906

MATERIAL 9/STL

EXAMINATION PROCEDURE NO. IX-37

ACCEPTANCE CRITERIA IX-37

EQUIPMENT MODEL NO. KRAUTKRAMER - USIP-11

TRANSDUCER 45° - 2.25 MHz - 1/2" x 1/2"

COUPLANT #20 OIL

CALIBRATION DATA DRILLED HOLE - TEST PLATE

DESCRIPTION OF INSPECTION TECHNIQUE MANUAL SEARCH - 100% COVERAGE

RECORD OF EXAMINATION RESULTS

HANGER ASSY.

WELDS ① & ② - COMPLETE.

ACCEPT.

NAME OF INSPECTOR Ronald R. Belter  
SNT-TC-1A LEVEL II

RECORD OF RE-EXAMINATION

NAME OF INSPECTOR \_\_\_\_\_  
SNT-TC-1A LEVEL \_\_\_\_\_

85-82-37

ULTRASONIC FLAW DETECTION RECORD

JOB NO. 7935 DATE 6/14/79  
 PIECE NO. 1-MS08BB12-66-1 "F" NO. 3906 for  
 MATERIAL CSL F-3874  
 EXAMINATION PROCEDURE NO. IX-37  
 ACCEPTANCE CRITERIA IX-37  
 EQUIPMENT MODEL NO. USIP-11 KRAUTKRAMER  
 TRANSDUCER 2.25 MHz - STRAIGHT BEAM  
 COUPLANT #20 oil  
 CALIBRATION DATA TEST Pc.  
 DESCRIPTION OF INSPECTION TECHNIQUE MANUAL SEARCH - 100% COVERAGE.

RECORD OF EXAMINATION RESULTS

MANUAL SEARCH WITH STRAIGHT BEAM ON IT #1 FROM WELD (X) TO 4" ADJACENT BASE MATERIAL.

ACCEPT

NAME OF INSPECTOR Ronald R. Delke  
 SNT-TC-1A LEVEL II

RECORD OF RE-EXAMINATION

NAME OF INSPECTOR \_\_\_\_\_  
 SNT-TC-1A LEVEL \_\_\_\_\_

65-82-37



ULTRASONIC FLAW DETECTION RECORD

JOB NO. 7935 DATE 6/14/79  
 PIECE NO. 1-MS08BB12-6B-1 "F" NO. 3906 FR  
 MATERIAL C/STL F.3874  
 EXAMINATION PROCEDURE NO. IX-37  
 ACCEPTANCE CRITERIA IX-37  
 EQUIPMENT MODEL NO. USIP-11 - KRAUTKRAMER  
 TRANSDUCER 45° & 60° - 1/2" x 1/2" - 2.25 MHz  
 COUPLANT #20 oil  
 CALIBRATION DATA Drilled hole - TEST PLATE  
 DESCRIPTION OF INSPECTION TECHNIQUE MANUAL SEARCH - 100% COVERAGE ON PIPE SIDE

RECORD OF EXAMINATION RESULTS

WELD (X), 45° & 60° SEARCH FROM PIPE SIDE (IT#1) ONLY -

ACCEPT.

NAME OF INSPECTOR Ronald R. Delle  
 SNT-TC-1A LEVEL II

RECORD OF RE-EXAMINATION

NAME OF INSPECTOR \_\_\_\_\_  
 SNT-TC-1A LEVEL \_\_\_\_\_




7935 JOB NO. SK. 12-DAY 0 SHEET NO. RT.

1MS080012-60 MARK NO. 7935 JOB NO. P-3874 SHEET NO.

*round up  
nine in place*

601 110  
11.507 110



END \_\_\_\_\_  
MICS. \_\_\_\_\_  
MEAS. BY \_\_\_\_\_  
DATE \_\_\_\_\_




END D  
MICS. OM-2 ENH-1  
MEAS. BY DRH  
DATE 6-25-79

END A  
MICS. OM-2 ENH-1  
MEAS. BY DRH  
DATE 6-25-79

LOC.	BORE	WALL THK.	LIP THK.
A			
B			
C			
D			

LOC.	BORE	WALL THK.	LIP THK.
A	10.072	348	116
B	10.073	380	117
C	10.072	355	110
D	10.076	342	105

LOC.	BORE	WALL THK.	LIP THK.
A	11.510	636	120
B	11.508	631	119
C	11.509	676	120
D	11.509	642	120



END \_\_\_\_\_  
MICS. \_\_\_\_\_  
MEAS. BY \_\_\_\_\_  
DATE \_\_\_\_\_

END \_\_\_\_\_  
MICS. \_\_\_\_\_  
MEAS. BY \_\_\_\_\_  
DATE \_\_\_\_\_

END \_\_\_\_\_  
MICS. \_\_\_\_\_  
MEAS. BY \_\_\_\_\_  
DATE \_\_\_\_\_

LOC.	BORE	WALL THK.	LIP THK.
A			
B			
C			
D			

LOC.	BORE	WALL THK.	LIP THK.
A			
B			
C			
D			

LOC.	BORE	WALL THK.	LIP THK.
A			
B			
C			
D			

7935 F-3874

JOB 7935-PC EMSOBBE 12-68  
PULLMAN POWER PRODUCTS  
CLASS 3 1970

85-83-30

VISUAL INSPECTION  
FINAL INSPECTION CHECKLIST

PROC. X.

CHECK POINTS		YES	NO	N.A.	COMMENTS
JOB NO. <u>2935</u>					
PIECE NO. <u>1M508BB12-6B</u>					
F-SHEET NO. <u>3874</u>					
ALL PRIOR OPERATIONS HAVE BEEN PERFORMED AND APPROVED AND SIGNED OFF ON THE TRAVELER.		✓			
SPECIFIED MATERIALS HAVE BEEN INSTALLED IN THE PIPING SUB-ASSEMBLY.		✓			
ALL STAMPING DISPLAYED ON THE PIPING SUB-ASSEMBLY IS ACCURATE AND CORRESPONDS WITH THE INFORMATION PRESENTED ON THE FABRICATION SHEET.		✓			
FINAL DIMENSIONAL EXAMINATION HAS BEEN PERFORMED AND THE DIMENSIONAL INFORMATION HAS BEEN RECORDED ON THE FABRICATION SHEET.		✓			
CLEANING HAS BEEN PERFORMED IN ACCORDANCE WITH THE REQUIREMENTS OF THE GOVERNING SPECIFICATION.		✓			
WELDER SYMBOLS AND RADIOGRAPHIC POINT LOCATIONS HAVE BEEN ACCURATELY APPLIED AND ARE COMPLETE.		✓			
CONTOUR, FINISH, AND HEIGHT OF WELD CROWN COMPLIES WITH THE REQUIREMENTS OF THE GOVERNING SPECIFICATION.		✓			
ALL ACCESSIBLE INSIDE WELD BEADS HAVE COMPLETE JOINT PENETRATION AND ARE FREE FROM UNDERCUTTING.		✓			
FIELD WELD END PREPS ARE MACHINED TO THE CONFIGURATION AND TOLERANCES DICTATED ON THE MACHINING SKETCH.		✓			
PIPING SUB-ASSEMBLY IS FREE FROM DAMAGE, EXCESSIVE PITTING, AND UNACCEPTABLE SURFACE DEFECTS.		✓			
ASSEMBLY HAS BEEN INSPECTED AND APPROVED BY THE AUTHORIZED INSPECTOR AND/OR THE CUSTOMERS SURVEILLANCE REPRESENTATIVE.		✓			
THE APPROPRIATE CODE STAMP HAS BEEN APPLIED.		✓			
ASSEMBLY HAS BEEN CAPPED, PAINTED, AND IDENTIFIED IN ACCORDANCE WITH THE REQUIREMENTS OF THE GOVERNING SPECIFICATION.		✓			

6-26-79  
 INSPECTED BY Donald F. Welch  
 APPROVED Donald F. Welch  
 DATE 6-29-79



11030 258

NO. CONFORMANCE REPORT

NO. **E-1911**

PAGE        OF       

1. PROJECT NO. <b>SAC 1102</b>	2. INSTALLATION NAME: <b>PIPE SPOOLS</b>	3. PO/CONTRACT NO. <b>CG 10 2171</b>	4. SUPPLIER/CONTRACTOR NAME: <b>PULLMAN POWER.</b>
5. PROJECT NO. <b>981118</b>	6. INSPECTOR: <b>J. DEERWESTER</b>	7. DATE: <b>7-5-79</b>	8. SPECIFICATION NO. <b>14-2255</b>
		ASME YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	

9. DESCRIPTION OF NON-CONFORMANCE	10. DISPOSITION	11. DISPOSITION INSTRUCTIONS/JUSTIFICATION
<b>REQUIREMENTS MATERIAL TO BE UNLOADED WITH APPROVED EQUIPMENT</b>		① <b>PERFORM LIQUID PENETRA TEST ON ALL WELDS.</b>
<b>FAULT: SPOOLS WERE ROLLED OFF OF TRUCK ON TO GROUND AND STRIKING OTHER SPOOLS.</b>		② <b>PERFORM VISUAL INSPECT. OF WELD END PREPS.</b>
<b>SPOOL #S</b>	<b>REWORK.</b>	<b>Accept on basis of inspection items ① &amp; ②</b>
<b>1MS08BB12-6B</b>		
<b>1MS09BA12-1AH</b>		<b>Should any PIPE SPOOLS FAIL DUE TO INSPECTION:</b>
<b>1MS08BA12-5BH</b>		<b>① &amp; ② A separate non-conformance will be issued.</b>
<b>1MS11B12-7BH</b>		
<b>1MS10BA12-1CH</b>		

~~SEE REV-1 7-4-79~~

# VOID

7-10-  
CONSTRUCTION ENGR. DA  
7-

S&L	DATE	CG&E	SPONSOR	ENGR	DATE	CG&E	Q.A.&S.	DATE	REI	QAE
-----	------	------	---------	------	------	------	---------	------	-----	-----

12. REVIEW BOARD (REQUIRED ON ALL CORRECTIVE REPAIR DISPOSITIONS)

**NA**

13. REPAIR/REWORK COMPLETE AND ACCEPTABLE

INSPECTOR/ENGINEER \_\_\_\_\_ DATE \_\_\_\_\_

14. CAUSE  
 pipe spools were dropped from carriers truck bed to ground. This occurred after regular working hours and as the result of a misinterpretation of instructions given to truck driver.

15. CORRECTIVE ACTION  
 no corrections were Reg'd.

NONCONFORMANCE REPORT

NO. E-1011 PAGE 1 OF 1

1. PROJECT NO. See below	2. PROJECT/INSTALLATION NAME: Pipe Spools	3. PO/CONTRACT NO. CG&E 2171	4. SUPPLIER/CONTRACTOR NAME: Pullman Power
5. PROJECT PLAN NO. CAW 116	6. INSPECTOR: J. Deewester	7. DATE: 7/5/79	8. SPECIFICATION NO. ASME B-2255 YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>

9. DESCRIPTION OF NONCONFORMANCE	10. DISPOSITION	11. DISPOSITION INSTRUCTIONS/JUSTIFICATION
Material to be unloaded with approved equipment		(1) Perform RT EXAMINATION OF ALL WELDS.
Faults: Spools were rolled off of truck on to ground and striking other spools.	REWORK.	(2) Perform VISUAL EXAMINATION OF WELD END PREPS.
Spool Numbers 1MS 08BB12-6B 1MS 09EA12-1AB 1MS 08BA12-5BB 1MS 11B12-7BB		Accept on BASIS OF INSPECTION ITEMS (1) & (2)  SHOULD ANY pipe spool FAIL DUE TO THE INSPECTION ITEMS (1) & (2) a separate non-conformance will be issued.

VOID

REVIEW BOARD (REQUIRED ON ALL ACCEPTED REPAIR DISPOSITIONS)

SEE REV. 2 7-31-79 *38*

*R. Turner 7-10-79*  
EI CONSTRUCTION ENGR. DATE

NA	NA	NA	R. Turner 7-1
S&L	DATE	CG&E SPONSOR ENGR DATE	CG&E Q.A.&S. DATE

13. REPAIR/REWORK COMPLETE AND ACCEPTABLE

INSPECTOR/ENGINEER \_\_\_\_\_ DATE \_\_\_\_\_

14. CAUSE  
Pipe spools were dropped from carriers truck to ground. This occurred after regular working hours and as the result of a mis-interpretation of instructions given to truck driver

15. CORRECTIVE ACTION  
no corrective action Rec'd.

Deficiency/Deviation     Clarification     Calibration/Test Record  
 Audit/Follow-up     Subcontractor Surveillance     Surveillance Information

GENERAL OBSERVATIONS/DESCRIPTION:

SYSTEM MAIN STEAM

NR E-1911<sup>R-2</sup> Required RT of Kellogg Spool Pieces.

Spool piece MS-08-BB-12-6B WELD No X had rejectable surface indications.

Spool piece MS-11-B-12-7BH had a crack of Fusion Rejectable indications.

Please advise us about Dispositioning These Rejections.

Report Prepared By: ACP Allow ✓ Date 7/23/79

If Deficiency is Nonconforming in Nature, List:

1. Reference Drawing, Spec. or Std. \_\_\_\_\_
2. Specific Location \_\_\_\_\_

CORRECTIVE ACTION STATEMENT

Corrective Action Verified By: \_\_\_\_\_ Date \_\_\_\_\_

Organization: CG&E 21

Reference: QACM1-0

Deficiency/Deviation

Clarification

Calibration/Test Record

Audit/Follow-up

Subcontractor Surveillance

Surveillance Information

GENERAL OBSERVATIONS/DESCRIPTION:

SYSTEM NIS

VISUAL INSPECTED ALL FILLET WELDS ON SP. PIECES NUMBERED 1MS08BB12-UB, 1MS09BA12, 1MS08BA12-SBH, 1MS11B12-7BH AND 1MS10BA12-1CH AS PER NRE-1911 REV 3 AND FOUND VISUALLY ACCEPTABLE WITH NO APPARENT CRACKS

Report Prepared By: G. Mc Cann

Date 8-8-79

If Deficiency is Nonconforming in Nature, List:

1. Reference Drawing, Spec. or Std: NRE-1911
2. Specific Location: HAND BLAST & PAINT SHOP

CORRECTIVE ACTION STATEMENT

NO CORRECTIVE ACTION REQUIRED

Corrective Action Verified By: N/A

Date 8-8-79

1. INSTALLATION NO. below	2. DWG/INSTALLATION NAME: Pipe Spools	3. PO/CONTRACT NO. CG&E 2171	4. SUPPLIER/CONTRACTOR NAME: Pullman Power
5. INSPECTION PLAN NO.: QAW 118	6. INSPECTOR: J. Deerwester	7. DATE: 7-5-79	8. SPECIFICATION NO. ASME H-2255- YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>

9. DESCRIPTION OF NONCONFORMANCE REQUIREMENT: Material to be unloaded with approved equipment	10. DISPOSITION Rework	11. DISPOSITION INSTRUCTIONS/JUSTIFICATION: ① PERFORM RT EXAMINATION OF ALL "BUTT-WELDS" ② PERFORM VISUAL EXAMINATION OF ALL "Fillet-WELDS" & document findings on a S.R. Report. Accept on Basis of INSPECTION RESULTS Items ① & ② SHOULD Any pipe Spool Fail due to THE INSPECTIONS ① & ②, A separate Non conformance <del>Report</del> Report will be ISSUED.
12. CAUSE: Spools were rolled off of truck and to ground and striking other spools		
13. Spool Numbers- 1MS 08H12-6B 1MS 09H12-1AH 1MS 08H12-5BH 1S 11H12-7BH 1MS 10H12-1CH		

NR  
 CLOSED  
 DATE 8-9-79

14. REVIEW BOARD (REQUIRED ON ALL ACCEPT/REPAIR DISPOSITIONS)

N/A	N/A	N/A	Pullman 7-31-79
DATE	CG&E SPONSOR ENGR DATE	CG&E O.A.&S. DATE	KEI CONSTRUCTION ENGR. DATE
			R. Turner 7/31/79
			KEI OAE

15. REWORK COMPLETE AND ACCEPTABLE  
 Done Exception on → See NR E-1997  
 A. C. Palen 8/9/79  
 INSPECTOR/ENGINEER DATE

Pipe Spools were dropped from carriers truck bed to ground. This occurred after regular working hours and as the result of a mis-interpretation of instructions given to truck drivers

15. CORRECTIVE ACTION  
 No corrective action required.

INSTALLATION NO.

2. DWG/INSTALLATION NAME:

3. PO/CONTRACT NO.

4. SUPPLIER/CONTRACTOR NAME:

see Below  
INSPECTION PLAN NO.:

Pipe Spools

CG&E 2171

Pullman Power

6. INSPECTOR:

7. DATE:

8. SPECIFICATION NO.

ASME

A. Pallon

F

8-9-79

H2255

YES  NO

9. DESCRIPTION OF NONCONFORMANCE 10. DISPOSITION 11. DISPOSITION INSTRUCTIONS/JUSTIFICATION

REQUIREMENT: Material unloaded with approved equipment.

CG & E T. Disposition  
Rm. Doc 8-13-79

Fault: Spools were rolled off truck on to ground and striking other spools as per E-1911 Rev.2

Accept-as-is

Welds rejected by radiograph were not required to be radiographed, but were required to be 100% Ultrasonic tested and 100% Magnetic Particle tested per M400 Sh. 12 Rev. 1  
Accept on basis of accept of welds by Pullman Power Products, Authorized Nucleo-Inspector and NES Personnel

Disposition 2 all fillet welds visually inspected accepted as per SR 2251

Disposition 1 completed all butt radiographed (1MS 08EB 12-6B had rejectable surface indication-open)

(1MS 11B12 7BH had rejectable lack of fusion-open) (1MS 10BA12 1CH had reject-lack of fusion-open) (1MS09BA-12

1AH- Acceptable Butt & Filets-Closed)

(1MS08BA-12 5BH-Acceptable Butt & Fillet-Closed)

NR  
CLOSED  
BASE 10-17-79

SS 8/19

12. REVIEW BOARD (REQUIRED ON ALL ACCEPT/REPAIR DISPOSITIONS)

Signature 8-11-79  
KEI CONSTRUCTION ENGR. DATE

S&L DATE CG&E SPONSOR ENGR DATE CG&E O.A.&S. DATE KEI OAE

13. REPAIR/REWORK COMPLETE AND ACCEPTABLE

INSPECTOR/ENGINEER DATE

14. CAUSE  
Suppliers Carrier misunderstood instructions concerning off loading of pipe spools.

15. CORRECTIVE ACTION  
Corrective action has been taken by carrier concerning this incident.

KAISER ENGINEERS, INC.

NONCONFORMANCE REPORT

W.M. H. ZIMMER POWER STATION

NO. E-1997

PAGE 1 OF 1

1. DWG/INSTALLATION NO. <i>See Below</i>	2. DWG/INSTALLATION NAME: Pipe Spools	3. PO/CONTRACT NO. CG&E 2171	4. SUPPLIER/CONTRACTOR NAME: Pullman Power
5. INSTALLATION PLAN NO.:	6. INSPECTOR: A. Pallon	7. DATE: 8-9-79	8. SPECIFICATION NO. ASME H2255 YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>

DESCRIPTION OF NONCONFORMANCE	10. DISPOSITION	11. DISPOSITION INSTRUCTIONS/JUSTIFICATION
REQUIREMENTS: Material unloaded with approved equipment.		CG & E To Disposition Rm. Doc 8-13-79
Defect: Spools were rolled off truck onto ground and striking other spools as per <sup>NCR</sup> L-1911 Rev.2	Accept-as-is	Welds rejected by radiograph were not required to be radiographed, but were required to be 100% Ultrasonic tested and 100% Magnetic Particle tested per MACE slip 12 Rev. M. Accept on basis of acceptance of welds by Pullman Power Products, Authority Note - Trip for and NE: P...
Disposition 2 all fillet welds usually inspected accepted as per R 2251 Class C	<b>NCR CLOSED</b> DATE 10/17/79	<div style="border: 1px solid black; border-radius: 50%; padding: 10px; display: inline-block;"> <p>Welds rejected by radiograph are covered by NCR E-2020. The disposition of welds IMS09BA-12-1AH and IMS08BA-12-5BH is acceptable.</p> </div>
Disposition 1 completed all butt radiographed (IMS 08BB 12-6B had rejectable surface indication-open)		
IMS 11B12 7BH had rejectable lack of fusion (open) (IMS 10BA12 1CH had rejectable lack of fusion-open) (IMS09BA-12 AH- Acceptable Butt & Filets-Closed) (IMS08BA-12 5BH-Acceptable Butt & Fillet-Closed)		

REVIEW BOARD (REQUIRED ON ALL ACCEPT/REPAIR DISPOSITIONS)  
 Approved with comment  
 J.M. Cross 10/9/79 *[Signature]* 10-12-79 R. F. Wood 10/10/79  
 S&L DATE CG&E SPONSOR ENGR DATE CG&E Q.A.&S. DATE KEI OAE DATE  
 ZB 10/18/79 HSB  
 Rm. Doc 8-11-79  
 KEI CONSTRUCTION ENGR. DATE  
 R. Tam 10/17/79

REPAIR/REWORK COMPLETE AND ACCEPTABLE

INSPECTOR/ENGINEER	DATE
--------------------	------

CAUSE  
 Suppliers Carrier misunderstood instructions concerning off loading of pipe spools.

15. CORRECTIVE ACTION  
 Corrective actions have been taken by carrier concerning this incident.

KAISER ENGINEERS, INC.

WY H ZIMMER POWER STATION

NO. E 2020

NONCONFORMANCE REPORT

PAGE \_\_\_\_\_ OF \_\_\_\_\_

1. INSTALLATION NO.	2. DWG/INSTALLATION NAME: Type 2 bolts	3. PO/CONTRACT NO. 1007 2171	4. SUPPLIER/CONTRACTOR NAME: Pulman Tower
5. INSPECTION PLAN NO.	6. INSPECTOR: A.C. [Signature]	7. DATE: 8-2-75	8. SPECIFICATION NO. ASME B-2155 YES <input type="checkbox"/> NO <input type="checkbox"/>

9. DESCRIPTION OF NONCONFORMANCE	10. DISPOSITION	11. DISPOSITION INSTRUCTIONS/JUSTIFICATION
NOTE: Voids occur		
REMARKS: All voids to be repaired per ASME Section 3		
REFERENCE: NR E-1911 R.2 requires RT all Butt Weld (Step 1), VT all Fillet Welds, on SR. (above)		
NOTE: Spools were rolled off truck on to ground and striking other spools.		
CG&E COMMENTS:		
12-1004-12 12F	Accept as is	
12-1004-12 51H		
Acceptable to ME Requirements.		
12-1004-12 6L - RT Reject		
12-1004-12 7DB - RT Reject		
12-1004-12 1CH - RT Reject		
(See attached RT Reports & SR.)		

12. REVIEW BOARD (REQUIRED ON ALL ACCEPT/REPAIR DISPOSITIONS)

[Signature], 8-2-75  
KEI CONSTRUCTION ENGR. DATE

S&L	DATE	CG&E SPONSOR ENGR DATE	CG&E Q.A.&S. DATE	KEI QAE

13. REPAIR/REWORK COMPLETE AND ACCEPTABLE

INSPECTOR/ENGINEER \_\_\_\_\_ DATE \_\_\_\_\_

14. CAUSE

*Supplier Carrier mis-  
understood instructions  
concerning off loading  
of project spools.*

15. CORRECTIVE ACTION

*Corrective action has  
been taken by carrier  
concerning their mis-  
understanding.*

Exhibit L - Page 1 of 1



1. DWG/INSTALLATION NO. below	2. DWG/INSTALLATION NAME: Pipe Spools	3. PO/CONTRACT NO. CG&E 2171	4. SUPPLIER/CONTRACTOR NAME: Pullman Power
5. SECTION PLAN NO.: QAW 118	6. INSPECTOR: J. Deerwester	7. DATE: 7-5-79	8. SPECIFICATION NO.: H-2255
		ASME YES <input type="checkbox"/> NO <input type="checkbox"/>	

9. DESCRIPTION OF NONCONFORMANCE	10. DISPOSITION	11. DISPOSITION INSTRUCTIONS/JUSTIFICATION:
REQUIREMENT: Material to be unloaded with approved equipment		① PERFORM RT EXAMINATION OF ALL " BUTT-WELDS "
FAULT: Spools were rolled off of truck on to ground and striking other spools		② PERFORM VISUAL EXAMINATION OF ALL " FILLET-WELDS " & DOCUMENT FINDINGS ON A S.R. REPORT.
Spool Numbers- LMS 08BB12-6B LMS 09EA12-1AH LMS 08BA12-5BH LMS 11B12-7BH LMS 10BA12-1CH	Rework	Accept on Basis of INSPECTION RESULTS Items ① & ②
<div style="border: 2px solid black; padding: 10px; width: fit-content; margin: 0 auto;"> <p style="font-size: 2em; margin: 0;">NR CLOSED</p> <p style="font-size: 1.5em; margin: 0;">DATE 8-9-79</p> </div>		SHOULD Any pipe Spool Fail due to THE INSPECTIONS ① & ②, A separate Non conformances DISSEM. Report will be ISSUED.

2. REVIEW BOARD (REQUIRED ON ALL ACCEPT/REPAIR DISPOSITIONS)

N/A	N/A	N/A	<p style="text-align: right;">R. Turner 7-31-79 KEI CONSTRUCTION ENGR. DATE R. Turner 7/31/79 KEI OAE</p>
S&L	DATE	CG&E SPONSOR ENGR DATE	CG&E Q.A.&S. DATE

REPAIR/REWORK COMPLETE AND ACCEPTABLE

Closed ~~Accepted~~ → ~~NR~~ → ~~1979~~ → 8/9/79

A. Callan 8/9/79  
INSPECTOR/ENGINEER DATE

CAUSE  
Pipe Spools were dropped from carriers truck bed to ground. This occurred after regular working hours and as the result of a mis-interpretation of instructions given to truck drivers

15. CORRECTIVE ACTION  
No corrective action required.