

APPENDIX A

NOTICE OF VIOLATION

Carolina Power and Light Company
Harris 1

Docket No. 50-400
License No. CPPR-158

As a result of the inspection conducted on August 2-6, 1982, and in accordance with the NRC Enforcement Policy, 47 FR 9987 (March 9, 1982), the following violation was identified.

10 CFR 50, Appendix B, Criterion XV, the accepted QA program (PSAR Section 15), and construction procedure TP-17, Construction Inspection Nonconformance Control, require that nonconforming conditions be reviewed and accepted, rejected, repaired, or reworked in accordance with documented procedures.

Contrary to the above, a nonconforming condition was not being resolved as required by construction procedure TP-17. Reinforcing steel inspection records for the Unit 1 emergency service water intake structure slab concrete placement 1ISSL262010 poured on August 2, 1982, revealed that seven No. 6 rebars were clearly identified by the CP&L construction inspector as being discrepant because they were cut below their design projection to make room for an electrical blackout; however, this nonconforming condition did not receive engineering review and acceptance prior to placement of the slab.

This is a Severity Level IV Violation (Supplement II).

Pursuant to the provisions of 10 CFR 2.201, you are hereby required to submit to this office within thirty days of the date of this Notice, a written statement or explanation in reply, including: (1) admission or denial of the alleged violation; (2) the reasons for the violation if admitted; (3) the corrective steps which have been taken and the results achieved; (4) corrective steps which will be taken to avoid further violations; and (5) the date when full compliance will be achieved. Consideration may be given to extending your response time for good cause shown.

Date: August 30, 1982