



Consumers
Power
Company

James W Cook
Vice President - Projects, Engineering
and Construction

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0453

October 29, 1982

80-09 #8

Mr J G Keppler, Regional Administrator
US Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND NUCLEAR COGENERATION PLANT -
DOCKET NOS 50-329 AND 50-330
LOW ALLOY QUENCHED AND TEMPERED BOLTING 1½ INCHES
AND GREATER IN SUPPORT OF SAFETY RELATED SYSTEMS
FILE: 0.4.9.46 SERIAL: 19085

REFERENCES: J W Cook letters to J G Keppler, Same Subject:

- (1) Serial 10996, dated January 9, 1981
- (2) Serial 11526, dated March 31, 1981
- (3) Serial 13690, dated September 29, 1981
- (4) Serial 14666, dated January 15, 1982
- (5) Serial 16149, dated April 2, 1982
- (6) Serial 17354, dated May 17, 1982
- (7) Serial 17542, dated July 9, 1982

This letter, as were the referenced letters, is an interim 50.55(e) report concerning the subject bolting. Attachment 1 to this letter provides a summary of the actions being taken with regard to this item.

Another report, either interim or final, will be sent on or before February 25, 1983.

WRB/lr

Attachment 1: MCAR 45A and 45B, Interim Report 7, dated October 21, 1982

CC RJCook, NRC Resident Inspector
Midland Nuclear Plant

HRDenton, NRC
Office of NRP

8211090371 821029
PDR ADOCK 05000329
S PDR

NOV 3 1982

IE77

OC1082-0039A-MP01

CC Document Control Desk, NRC
Washington, DC

CBechhoefer, ASLB Panel
RSDecker, ASLB Panel
FPCowan, ASLB Panel
JHarbour, ASLB Panel
AS&L Appeal Panel
MCherry, Esq
MSinclair
BStamiris
CRStephens, USNRC
WDPaton, Esq, USNRC
FJKelley, Esq, Attorney General
SHFreeman, Esq, Asst Attorney General
WHMarshall
GJMerritt, Esq, TNK&J

9056

Bechtel Associates Professional Corporation

Attachment 1
Serial 19085
80-09 #8

090850

777 East Eisenhower Parkway
Ann Arbor, Michigan

Mail Address: P.O. Box 1000, Ann Arbor, Michigan 48106



SUBJECT: MCAR 45A and 45B (issued 12/18/80)

INTERIM REPORT 7

DATE: October 21, 1982

PROJECT: Consumers Power Company
Midland Plant Units 1 and 2
Bechtel Job 7220

Introduction

The discrepancies discussed in this report concern the hardness values of the anchor and connecting studs for the reactor coolant pump (RCP) snubbers.

Background

MCAR 45A

The RCP snubber anchor studs are 2-1/4, 2-1/2, 3, and 3-1/2 inches in diameter and vary in length from 3'-5" to 7'-1". They are embedded in the secondary shield wall and the refueling canal wall. Also included are 2-inch and 2-1/4-inch diameter connecting studs approximately 1'-10" long that connect the snubbers to a structural steel transition piece. The anchor studs are partially embedded in the concrete and the connecting studs are in place. The snubbers restrain the RCPs during seismic and/or loss-of-coolant accident (LOCA) events. The studs were purchased from various vendors during 1977 and 1978 by Bechtel construction in accordance with either ASTM A 354, Grade BD, or ASTM A 540, Grade B23, Class 3. They were intended to be tensioned to a preload up to 96 ksi to maintain the specified snubber spring rates under all loading conditions. Prior to tensioning, to ascertain that the studs could withstand long-term loads of this magnitude without becoming susceptible to stress corrosion cracking, Consumers Power Company requested Teledyne Engineering Services (TES) to conduct hardness tests on the exposed end of the embedded and connecting studs. TES conducted these hardness tests from November 21 through November 23, 1980. The test results showed that 207 studs of 384 tested are outside the range of hardness specified by the ASTM specifications.

MCAR 45B

On November 26, 1980, Consumers Power Company expanded the 10 CFR 50.55(e) report to include, as potentially reportable, all low-alloy quenched and tempered bolting materials 1-1/2 inches in diameter and larger used in support of safety-related systems.

Bechtel Associates Professional Corporation

090568

MCAR 45A and 45B
Interim Report 7

Page 2

Investigative Action

MCAR 45A

Aptech Engineering Services of Palo Alto, California, was retained by Consumers Power Company to review the hardness data taken by TES, and to evaluate the effect of the measured hardnesses on the ability of the studs to withstand preload, operating, and accident loadings. Based on preliminary Aptech evaluations, it was decided to lower the required stud preload (to a maximum of 12 ksi) to preclude failure because of stress corrosion cracking. Subsequently, Aptech has provided a report AES-81-08-79 (which was transmitted to the NRC via Consumers Power Company letter, Serial 17354, 5/17/82). In this report, the smallest maximum allowable preload for any of the RCP snubber anchor bolts is 50 ksi. Therefore, the required 12 ksi preload is less than the allowables in the Aptech report and is acceptable. Instructions were issued to construction to preload the studs to 9 ksi, a value lower than the maximum permissible. A tolerance of +3 ksi is allowed.

This preload value, when reduced by temperature and relaxation losses, exceeds 3 ksi, a value in excess of the minimum preload of 1.5 ksi required by Babcock & Wilcox during operation. New spring rates have been submitted by Bechtel to B&W. B&W is proceeding with the new seismic and LOCA analysis of the reactor coolant system. ITT Grinnell, supplier of the snubbers, has also been informed of the change in the preload. Grinnell stated that there is no effect on the snubbers or on the spring rate of the snubbers themselves.

The above noted Aptech report contains an assessment of the reactor coolant pump snubber anchor bolts. Based on this report, the allowable stress limits for operation and short duration loading are available. Preliminary calculations have been prepared and the results indicate that the bolt stresses, based upon the capacity of the snubbers, are acceptable when compared to the Aptech allowables. Upon completion of the calculation, a final MCAR 45A report will be issued.

Procurement documentation packages for these studs have been reviewed. All necessary corrective action was completed and a report was issued. No additional action is required.

Bechtel Associates Professional Corporation

MCAR 45A and 45B
Interim Report 7

090568

Page 3

MCAR 45B

Consumers Power Company is leading the investigation required by this MCAR. Commonwealth Associates, Incorporated (CAI) of Jackson, Michigan, has been retained by Consumers Power Company to review safety-related purchase orders and identify those purchase orders for low-alloy quenched and tempered steel (LAQTS) bolting and/or component support material. The initial effort has been completed; however, additional purchase orders and LAQTS materials have been identified. CAI returned to the site to gather additional data that will be used in evaluating the LAQTS materials. This activity was completed June 11, 1982. CAI is currently processing data and has identified areas requiring additional data gathering.

Most of the review being conducted on the LAQTS bolting and component support materials consists of field hardness testing. This testing is being performed by Consumers Power Company and CAI. This activity began in December 1981 and was estimated in July 1982 to be completed by September 1982.

The current estimate is for completion of hardness testing by January 1983.

Based on preliminary hardness test results, we identified several bolting material purchases that appeared to contain material considerably softer than allowed by ASTM specifications. Further evaluation and testing on a portion of these materials by the Consumers Power Company laboratory, indicated that the bolting materials were actually within the acceptable hardness limits of the ASTM specifications. The differences were determined to be due to the existence of a decarburized layer that had not been completely removed during field testing. We are in the process of retesting the remaining portions of this bolting material with the decarburized layer removed.

Science Applications Incorporated (SAI) of Palo Alto, California, has been retained and has developed a sampling plan to determine the quantity of items to be tested. SAI is in the process of revising the sampling plan as a result of the decarburization problem and additional materials identified by CAI. SAI is also providing statistical services in preparing the hardness data for evaluation.

Aptech Engineering Services of Palo Alto, California, has been retained to assist in evaluating the LAQTS materials purchased by identifying which materials are LAQTS and require testing. Aptech is also assisting in the analysis of the hardness test results.

Engineering has started a case-by-case evaluation of bolts as bearing connections with a 12 ksi maximum preload.

Corrective Action

MCAR 45A

Construction has been instructed to preload the snubber studs to 9 ± 3 ksi. A procedure was developed by B&W construction to ensure that the studs are tensioned as required. This work has been completed for Unit 2, and is presently in progress for Unit 1. Engineering has made a preliminary comparison of the calculated anchor bolt stresses with the Aptech allowable stresses. These stresses, based on the capacity of the snubber which limits the loading on the studs, are within the Aptech allowable limits. Upon completion of the calculation, a final MCAR 45A report will be issued.

MCAR 45B

Quality control receipt inspection includes hardness testing of LAQTS bolting/component support materials to preclude utilization of defective materials.

Safety Implications

MCAR 45A

If the subject studs were tensioned according to the original design requirements, there may have been a safety deficiency in that some of the studs could have failed due to stress corrosion cracking. If uncorrected, this deficiency could adversely affect the safety of Midland plant operations during the expected life of the plant.

MCAR 45B

Presently, the existence of adverse safety implications relative to other safety-related bolting is undetermined.

90850 Bechtel Associates Professional Corporation

MCAR 45A and 45B
Interim Report 7

090568

Page 5

Reportability

This condition relative to the reactor coolant pump snubber studs was identified as "potentially reportable" by Consumers Power Company to the NRC under 10 CFR 50.55(e) on November 25, 1980.

MCAR 45A

Submitted by: S. L. Sobkowski
S.L. Sobkowski
Civil Group Supervisor

Approved by: L.H. Curtis
L.H. Curtis
Project Engineering Manager

Concurrence by: T.E. Johnson
T.E. Johnson
Chief Civil Engineer

Concurrence by: E.H. Smith
E.H. Smith
Engineering Manager

Concurrence by: M.A. Dietrich
M.A. Dietrich
Project Quality Assurance
Engineer

090850
Bechtel Associates Professional Corporation

MCAR 45A and 45B
Interim Report 7

090568

Page 6

MCAR 45B

Submitted by:

R.L. Richardson
[Signature]
R.L. Richardson

Approved by:

[Signature]
L.H. Curtis
Project Engineering Manager

Concurrence by:

[Signature]
E.H. Smith
Engineering Manager

Concurrence by:

[Signature]
for M.A. Dietrich
Project Quality Assurance
Engineer

SLS/LED/dkj(C)
9/10/1