

James W Cook Vice President - Projects, Engineering and Construction 82-09 #1

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0453

October 15, 1982

Me J G Keppler Regional Administrator United States Nuclear Regulatory Commission Region III 799 Roosevelt Rd Glen Ellyn, Illinois 60137

MIDLAND NUCLEAR COGENERATION PLANT Docket Nos 50-329 and 50-330 Quality Program and Manufacturing Deficiencies At Victoreen, Inc. File: 0.4.9.65 Serial: 19074

This letter provides an interim 50.55(e) report concerning quality program and manufacturing deficiencies affecting radiation monitoring equipment being supplied by Victoreen. This was reported to Mr Wayne Shafer of your staff on September 17, 1982. The attachments to this letter provide a description of the deficiency and the actions being taken to correct the situation.

Another report, either interim or final, will be sent on or before January 7, 1983.

James W. Cook

WRB/jln

8210260121 8210

PDR ADOCK 05000

Attachments: (1) Bechtel Management Corrective Action Report MCAR-1, Report No 60, Dated September 17, 1982

(2) Bechtel MCAR-60, Interim Report 1, Dated October 14, 1982

CC: Document Control Desk, NRC Washington, D.C.

PDR

RJCook, NRC Resident Inspector Midland Nuclear Plant

IEJT

Serial 19074 82-09 #1

CC: CBechhoefer, ASLB Panel RSDecker, ASLB Panel FPCowan, ASLB Panel JHarbour, ASLB Panel AS&L Appeal Panel MMCherry, Esq MSinclair BStamiris CRStephens, USNRC WDPaton, Esq, USNRC FJKelley, Esq, Attorney General SHFreeman, Esq, Asst Attorney General WHMarshall GJMerritt, Esq, TNK&J Great Lakes QA Managers

	QUALITY ASSURANCE PROGRAM 8 6 1 4 7 MANAGEMENT CORRECTIVE ACTION REPORT MCAR-1		Serial 19074 82-09 #1		
				REPORT NO .:	60
	JOB NO .:7	7220	Q NO.:	DATE:	9/17/82
		Including Reference			
1.	revealed that 19 criteria w in the Supplivendor and at RECOMMENDED Engineering O equipment quathe safety op preclude recu Supplier QA ad determine roo	there are definered are identified are QA Program. Midland Site a ACTION (Optional Control Systems: Mification and beration of the arrence. M Project QA: Engineering Procurement	<pre>iciencies in the as deficient, w Subsequent ins also revealed th ): : a) to evaluat life expectancy plant; c) take evaluate break establish requin</pre>	Ad, Ohio performed Septemble execution of its QA program which represents a signification by project personnat Victoreen Workmanship the impact of unacceptable (; b) if these deficiencies appropriate corrective action addown of Victoreen's QA protection addown of Victoreen's QA protection addition QA Management ISSUED BY: DARC	gram. 12 of th cant breakdown inel at the Standard (con' workmanship on is would affect ition to cogram, X Supplier Q X Project QA
	Note: NRC wa 9/17/8 REPORTABLE DE	as notified by t 32 that this is	the client on "potentially re	P al Descal OA Carry	labz
			U YES	Maters	10/14/82
	CAUSE:	TION TAKEN:		AUTHORIZED BY:	Date
AAPD DISTRIBUTION MGR OF CONSTRUCTION MGR OF ENGINEERING MGR OF PROCUREMENT		PROJ DISTRIBUTION CHIEF CONSTRIOC ENGR CLIENT PFOCE	OTHER DISTRIBUTION MGR OF QA TPO GPD - QA MGR LAPD - QA MGR	FORMAL REPORT TO CLIENT (If Section II Applies)	Date
	GR OF PROJ OPERATIONS GR OF QUALITY ASSURANCE	PROJECT CONSTRIMGR PROJECT ENGINEER PROJECT MGR	SFPD - QA MGR	CORRECTIVE ACTION IMPLE	MENTED
MC MC CC EN SU	DNSTRUCTION MGR IGINEERING MGR IPPLIER QUALITY MGR E SUPERVISOR	PROJ PROCUREMENT MGR SITE MGR			
MC MC CC EN SU QE	Igineering Mgr JPPUER Quality Mgr E Supervisor			VERIFIED BY	neer Date

September 17, 1982 86147 MCAR 60 Page 2 of 2

#### I. Greating Procedure S.O.P. 500.002 (Bechtel V.P. 7220-J244-243-2) was not adhered to. This has resulted in nonconforming workmanship on up to 80% of the radiation monitoring system modules being produced by Victoreen. Inadequate in-process quality documentation is also involved. "Stop Process" and "Stop Shipment" orders have been imposed for all safety-related ("Q") equipment. It is possible that the unacceptable workmanship could be detrimental to the equipment's ability to successfully complete the Equipment Qualification Test Program (currently scheduled to commence in November 1982). It is also possible that the unacceptable workmanship could result in a reduction of the predicted reliable life expectancy of the equipment, thereby requiring early replacement of individual modules during normal maintenance periods.

#### Recommended Action (con't.)

- 3. <u>Procurement</u> obtain Victoreen implementation of required corrective action.
- 4. Issue report on or before October 8, 1982.

89339

Attachment 2 Serial 19074 82-09 #1

Management Corrective Action Report (MCAR)

SUBJECT: MCAR 60 (issued September 17, 1982)

INTERIM REPORT No. 1

DATE: October 14, 1982

PROJECT: Consumers Power Company Midland Plant Units 1 and 2 Bechtel Job 7220

#### Description of Deficiency

Approximately 80% of the Midland radiation monitoring system electronic modules (lE and non-lE), manufactured by Victoreen, Inc. of Cleveland, Ohio, and reviewed by project personnel, were found to be nonconforming due to workmanship problems because they did not meet the approved Victoreen's Standard Operating Procedure (SOP) 500.002.

Four out of the twelve class lE radiation monitors were reviewed at the Midland jobsite and were found to have similar nonconforming conditions.

The majority of non-conforming conditions are in the area of soldered connections. The soldered connections were found to have (i) insufficient soldering, (ii) excessive soldering (iii) cold solder joints (iv) excessive heat, (v) capacitor body enamel protruding into the plated through holes, (vi) diode bodies partially embedded in solder, and (vii) flux not cleaned from boards. Also observed were several occurences of circuit board delamination (measling), contamination on wire wrap connectors, duplicate serial numbers on like modules, lifted circuit foil, excessive insulation removal from jumper wires and components not properly attached mechanically.

#### Historical Background and Summary of Investigation

During the second week of August 1982, eight of the electronic modules were inspected at the vendors shop by project supplier quality personnel. Numerous occurences of poor workmanship (rejectable per Victoreen SOP 500.002) were encountered and all electronic modules in the Victoreen plant were rejected for use in the Midland Plant.

During the period September 1 through 13, 1982, MPQAD and Bechtel supplier quality assembled a team of experienced individuals who went to Victoreen to quantify the workmanship problems. The team reviewed 877 modules, of which 730 were found to be nonconforming.

MCAR Interim Report No. 1 Page 2

A full scope audit of the suppliers QA program performed on September 8 through 10, 1982, at Victoreen's facility, revealed that there are deficiencies in the execution of its QA program (12 of the 19 criteria were identified as deficient). On September 23, 1982, a sample inspection of workmanship on four of the twelve class 1E radiation monitors shipped to the Midland jobsite was conducted. Nonconforming workmanship was found in all four monitors.

#### Analysis of Safety Implication

There were approximately 1,500 nonconforming conditions found in the four class lE monitors inspected at the jobsite. This represents approximately 35 deficiencies/module. The glass lE monitors had been conditionally shipped to the jobsite because their qualification was not complete. It is probable that during qualification testing one or more of the deficiencies would have been uncovered. However, had the deficiencies not been discovered and corrected, it is possible that the nonconforming workmanship could have resulted in a reduction of the predicted reliable life expectancy of the equipment resulting in a loss of operability.

The class lE monitors are designed in a manner such that loss of power or failure of certain components will result in an alarm condition. However, due to the large number of nonconformances, the types of failures and results thereof cannot be analysed. It is considered probable that one or more of the nonconforming conditions could have adversely affected one or more of the class lE radiation monitors, thereby affecting the safe operation of the plant.

#### Probable Cause

The cause of the poor workmanship appears to be inadequate employee training, inadequate supplier in-process quality inspection, and a breakdown of the supplier's QA program. The following significant areas of deficiencies in the supplier's QA program were noted:

- Victoreen's QA department failed to review test and inspection documents as required by their SOPs.
- Victoreen's QA department failed to review their purchase orders and also were delinquent in performing required evaluation of their suppliers.
- Some of Victoreen's SOPs did not have the required formal sign-off by their Engineering, Manufacturing, and Quality assurance organizations.
- Victoreen had used several tools/instruments which were not currently recorded in their calibration systems.

MCAR Interim Report No. 1 Page 3

0

#### Corrective Action

- A stop further process for inspection and testing activities and a restriction on shipment was placed on all lE equipment on September 10, 1982, as a result of the audit.
- 2. On September 23, 1982, MPQAD over-inspected a sample of 4 of 12 class lE monitors that had been shipped to the jobsite. In the four monitors over inspected approximately 1,500 nonconforming conditions were identified as described in the Analysis of Safety Implication section. These nonconforming conditions are also identified on Consumers Power Company Nonconformance Report M-01-9-2-129. Hold tags were applied to all twelve class IE monitors. Further inspection was not conducted pending resolution of where the equipment would be repaired.
- 3. On September 30, 1982, Bechtel project personnel and Victoreen personnel again went to Midland to further investigate the deficiencies. Victoreen concurred with the nonconformances. Corrective action for these are still under development.
- 4. Bechtel supplier quality met with Victoreen on September 26, 1982, to establish corrective action required by Victoreen to resolve their QA program deficiencies. Victoreen has committed to provide intermediate dates for milestones by November 1, 1982.
- 5. A project team composed of engineering, supplier quality, MPQAD, quality engineering, and Consumers Power Company design production has been assembled and will visit Victoreen's shop to determine corrective action required to bring the equipment up to acceptable standards according to the approved SOPs.
- The determination of how 12 Class 1E monitors with numerous nonconformances were shipped to Midland jobsite is under investigation and will be addressed in the next report.

#### Reportability

Based on the safety implication analysis of this report, the described deficiency is considered reportable in accordance with the code of Federal Regulation 10 CFR 50.55(e).

MCAR Interim Report No. 1 Page 4

89438

\* . k

٠.

Submitted by: Augh

G/ Singh Control Systems Group Supervisor

Approved by: ma E.M. Hughes Project Engineer

Concurrence by: M.H. Omey W.G. Amey

Chief Control Systems Engineer

Concurrence by:

E.H. Smith

Engineering Manager

Concurrence by: DN M.A. Dietrich

M.A. Dietrich Project Quality Assurance Engineer

**40B** GS/JDB/se(J) 10/6/1