

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401

58 Lookout Place

JAN 23 1991

U.S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D.C. 20555

Gentlemen:

In the Matter of)
Tennessee Valley Authority)

Docket No. 50-260


BROWNS FERRY NUCLEAR PLANT (BFN) - TVA SUBMITTALS REQUIRED TO SUPPORT RESTART
LICENSING ACTIONS

This letter is a revised response to the TVA October 26, 1990 letter, that contained a list of TVA submittals deemed necessary to support resolution of the remaining licensing actions required for the restart of BFN unit 2. The target dates for these submittals are based upon the restart schedule that was presented to NRC on December 28, 1990. Enclosed is an update to the submittal list which shows actual completion dates or committed completion dates based upon the current restart schedule.

If you have any questions, please get in touch with Patrick P. Carrier, Manager of Site Licensing, at (205) 729-3566.

Very truly yours,

TENNESSEE VALLEY AUTHORITY


E. G. Wallace, Manager
Nuclear Licensing and
Regulatory Affairs

Enclosure
cc: See page 2

9101280122 910123
PDR ADOCK 05000263
P PDR

250064

U.S. Nuclear Regulatory Commission

JAN 23 1991

cc (Enclosure):

Ms. S. C. Black, Deputy Director
Project Directorate II-4
U.S. Nuclear Regulatory Commission
One White Flint, North
11555 Rockville Pike,
Rockville, Maryland 20852

NRC Resident Inspector
Browns Ferry Nuclear Plant
Route 12, Box 637
Athens, Alabama 35609-2000

Mr. Thierry M. Ross, Project Manager
U.S. Nuclear Regulatory Commission
One White Flint, North
11555 Rockville Pike
Rockville, Maryland 20852

Mr. B. A. Wilson, Project Chief
U.S. Nuclear Regulatory Commission
Region II
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30323

ENCLOSURE

BROWNS FERRY NUCLEAR PLANT

LIST OF RESTART SUBMITTALS

The following is a list of restart items that have been submitted:

TITLE	DATE
1. Restart Technical Specification Amendment Requests:	
A. Hydro/ILRT (TS 280 - Sup.)	10/30/90 A
2. NUREG-1232, and Supplement 1 Open Item Status	10/26/90 A
3. Final Operational Readiness Report (Independent Review)	01/22/91 A
4. Safety Parameter Disturbance System (SPDS) Final Design Description and Instrument Design Installation	12/11/90 A
5. Generic Letters (GL):	
A. GL 89-10 (Program and Schedule)	12/10/90 A
Safety Related Motor-Operated Valve Testing and Surveillance	
6. Bulletins (B):	
A. B 80-06 (Implementation Complete)	12/20/90 A
ESF Reset Circuitry	
B. B 88-10 (Implementation Complete)	11/28/90 A
Nonconforming Molded Case Circuit Breakers	
7. NUREG-0737 - TMI Action Plan:	
A. Final SPDS Description (I.D.2.1)	12/11/90 A
B. Noble Gas monitor (II.F.1.2.A)	01/04/91 A
C. Iodine/Particulate Sampling (II.F.1.2.B)	01/04/91 A
D. Containment Isolation Dependability (II.E.4.2.1 - .8)	12/20/90 A
E. Plant Shielding Supplemental Response	11/13/90 A

Legend: A - Actual Submittal Date
C - Committed Submittal Date

The following is a current list of restart submittals:

	<u>TITLE</u>	<u>DATE</u>
1.	EQ Certification	04/16/91 C
2.	NPP Volume 3 Completion (with NUREG-1232 items)	04/15/91 C
3.	Special Nuclear Material - Final Report	04/01/91 C
4.	NUREG-0737 (TMI Action Plan) Items:	
	A. Item I.D.1, Detailed Control Room Design Review (Includes item II.K.3.27, Common Reference Level)	03/14/91 C
5.	Bulletins and Generic Letters (GL)	
	A. Bulletins 79-02/79-14, Seismic Qualification of piping/supports	03/28/91 C
	B. GL 88-14, Instrument Air Problems	03/15/91 C