

50-438
439

U.S. TENNESSEE VALLEY AUTHORITY
ATLANTA, GEORGIA CHATTANOOGA, TENNESSEE 37401

400 Chestnut Street Tower II

83 JUL 19 AIO: 28

July 14, 1983

U.S. Nuclear Regulatory Commission
Region II

Attn: Mr. James P. O'Reilly, Regional Administrator
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30303

Dear Mr. O'Reilly:

BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2 - FAILURE OF MAIN STEAM LINES
BECAUSE OF MAIN FEEDWATER OVERFILL - NCR BLN NEB 8004 - TENTH
INTERIM REPORT

On March 19, 1980, Bruce Cochran, NRC-OIE Region II, was informed that the subject nonconformance was determined to be reportable in accordance with 10 CFR 50.55(e). This was followed by our interim reports dated April 17, September 23, and December 29, 1980; June 25 and December 28, 1981; March 31, August 27, and November 18, 1982; and March 24, 1983. Enclosed is our tenth interim report. We expect to submit our next report by November 21, 1983. We consider 10 CFR Part 21 to be applicable to this nonconformance.

If you have any questions concerning this matter, please get in touch with R. H. Shell at FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

L. M. Mills

L. M. Mills, Manager
Nuclear Licensing

Enclosure

cc (Enclosure):

Mr. Richard C. DeYoung, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Mr. James McFarland
Senior Project Manager
Babcock & Wilcox Company
P.O. Box 1260
Lynchburg, Virginia 24505

OFFICIAL COPY

8307250464 830714
PDR ADOCK 05000438
S PDR

1983-TVA 50TH ANNIVERSARY

An Equal Opportunity Employer

LE 27
11

ENCLOSURE

BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2
FAILURE OF MAIN STEAM LINES BECAUSE OF MAIN FEEDWATER OVERFILL
NCR BLN NEB 8004
10 CFR 50.55(e)
TENTH INTERIM REPORT

Description of Deficiency

A preliminary safety concern, PSC 35-79, was initiated within B&W, Lynchburg, Virginia, which presents the concern that a potential exists for overfilling steam generators by excessive addition of main feedwater (MFW) or auxiliary feedwater (AFW).

Excessive feedwater addition, as used here, is defined as a condition which would exist if feedwater (main or auxiliary) is continually added to the steam generators in an unplanned fashion at a rate greater than the core heat generation capability for converting it to steam. Overfill, the condition addressed in this preliminary safety concern, may be defined as a limiting case of excessive feedwater addition which allows liquid spillage into the steam lines.

It is estimated that the time to overfill the integral economizer once-through steam generators (IEOTSG) provided on the Bellefonte Nuclear Plant is approximately 2 to 4 minutes with MFW and between 7 to 15 minutes with AFW.

Potential results of overfill could be:

1. Steam line deformation and failure because of water accumulation.
2. Steam generator blowdown because of steam line failure with the potential for core return to power from a safe shutdown condition, excessive steam generator tube stress, exceeding reactor vessel NDT limits, or containment overpressurization.

Interim Progress

Although the preliminary analysis shows that the main steam line piping can withstand the MPW overfill event, TVA has not completed the final analysis and verification. This analysis is expected to be completed soon and more information will be forwarded in our final report.