

MWR # 40-21651

PREPARED BY Matthew R. Shembuck <sup>by</sup> DAO  
Fluor Engineers Inc. Power Division

DATE 3-11-83

Rev Date \_\_\_\_\_

PORC SJLT 83-39 DATE 4/25/83

TESTING ENGINEER David A. Ozarowicz David A. Ozarowicz DAO DATE 5-1-83  
(Signature) (Printed) (Initials)

ENGINEERING RE David J. Ristau David J. Ristau 5/2/83  
(Signature) (Printed) Date

OPERATIONS SUPERINTENDENT Clark Steinhardt CLARK STEINHARDT 5-2-83  
(Signature) (Printed) Date

PLANT MANAGER SJLT P. C. HINTZ 5/2/83  
(Signature) (Printed) Date

WISCONSIN PUBLIC SERVICE CORPORATION  
Kewaunee Nuclear Power Plant  
PLANT MODIFICATION/TEST PROCEDURE

NO. 1195-349

TITLE: 480V NORMAL FEEDER (CIRCUIT  
BREAKER 13304) FOR PRESSURIZER  
HEATER BACKUP GROUP 1A

DATE

1-555 THRU 1-560  
PAGE 1 of 9

REVIEWED BY:  
AND REVISED BY:

David A. Czarnowicz  
D

APPROVED BY \_\_\_\_\_

MWR # 40-21651

1.0 PURPOSE/PLANT INITIAL CONDITIONS

1.1 Purpose

This test is performed to ensure proper operation of 480V Normal Feeder (Circuit Breaker 13304) for pressurizer backup group 1A, the ground detection circuit for MCC 3352 and to ensure proper operation of pressurizer heaters back-up group 1A 1-555 thru 1-560.

1.2 Initial Conditions

- 1.2.1 Verify installation procedure 1195-049 is complete.
- 1.2.2 Verify bus 1-33 is energized.
- 1.2.3 Plant is in shutdown.
- 1.2.4 Pressurizer water level is above 20%.

DAB  
DAB  
DAB  
(Signature)

2.0 PRECAUTIONS

- 2.1 Kewaunee Nuclear Power Plant Tech Specs must be followed.

3.0 GENERAL INSTRUCTIONS

- 3.1 The following reference drawings should be available at time test is run:

3.1.1 Logics

237127A-E2039

3.1.2 Metering and Relaying/Circuit Diagrams

237127A-E228, E240, E262

3.1.3 Schematic Diagrams

237127A-E1070

3.1.4 Wiring Diagrams

237127A-E538, E621, E3139, E3173, E564

3.2 Test Equipment

3.2.1 Multimeter

DAO

3.2.2 Phase rotation meter

DAO

3.2.3 Amprobe

DAO

3.2.4 1 jumper (NOTE: Jumpers should be obtained through normal plant procedures).

DAO3.3 Test Overview

3.3.1 Normal feeder for pressurizer heater backup group 1A and normal/alternate transfer will be cycled to verify 480V power is available at MCC 3552.

3.3.2 Phase leads will be shorted to ground and ground detection indicating lights and annunciator will be observed for proper operation.

3.3.3 MCC 3352 circuit breakers will be cycled and pressurizer heater current readings will be read and recorded.

3.3.4 Test personnel should be stationed at MCC 1-3352 and the control room and communication be established between them.

4.0 PROCEDURE

4.1 Shift Supervisor authorization to run pre-op test.

DAO4.2 Test Setup

4.2.1 Trip all circuit breakers in MCC 1-3352.

DAO

4.2.2 Transfer switch RD116 is in the normal source position.

DAO

4.2.3 Obtain permission and have a control room operator temporarily lift the following Hold tags:

4.2.3.1 Control room ON/AUTO/OFF control switch for pressurizer HTR Backup Group 1A

DAO

4.2.3.2 Auxiliary Feedwater Area Panel Normal Feeder for Pressurizer Heater Backup Group 1A Breaker No. 13304.

DAO

4.2.3.3 At circuit Breaker 13304.

DAO

4.3 Test

- 4.3.1 Turn the control room control switch for 480V normal feeder for pressurizer heater backup group 1A to the on position. (Indicator light near transfer switch RD116 for BRKR 1-3304 will light). DAO
- 4.3.2 Verify A, B, and C phase indicating lights are lit at ground panel RD117. DAO
- 4.3.3 Verify control room annunciator 4702245 does not alarm. DAO
- 4.3.4 Verify the NORMAL/ALTERNATE Indicator Lights mounted near the transfer switch RD116 is Lit for BRKR 1-3304. DAO
- 4.3.5 Read and record bus voltage at MCC 3352. ABØ 497 V  
ACØ 495 V  
BCØ 497 V
- 4.3.6 Verify all voltages read in step 4.3.5 are 480VAC<sup>+20V</sup>. DAO

-----  
1CDL

- 4.3.7 Close circuit breaker in cubicle 1CDL of MCC 1-3352. DAO
- 4.3.8 Verify A, B, and C phase indicating lights are lit at ground detector panel RD117. DAO
- 4.3.9 Verify control room annunciator 470245 does not alarm. DAO
- 4.3.10 Install an amprobe on wire 1-555L1 and record reading. (Reading should be 45 ± 3 amps). 45.9 AMPS  
DAO
- 4.3.11 Install an amprobe on wire 1-555L2 and record reading. (Reading should be 45 ± 3 amps). 46.0 AMPS  
DAO
- 4.3.12 Install an amprobe on wire 1-555L3 and record reading. (Reading should be 45 ± 3 amps). 46.2 AMPS  
DAO
- 4.3.13 Open Circuit Breaker in Cubicle 1CDL. DAO

AØ

CAUTION: If a phase other than the one being tested is grounded, closing the circuit breaker with the jumper installed will result in a phase to phase fault and the 1CDL breaker will trip.

- 4.3.14 Connect jumper from ground bus to Lug 1-555L1 (A phase) of circuit breaker in cubicle 1CDL in MCC 3352.
- 4.3.15 Q.C. verification of step 4.3.14.
- 4.3.16 Close circuit breaker 1CDL in MCC 3352.
- 4.3.17 Verify A phase indicating light is not lit at ground detector panel RD117.
- 4.3.18 Verify B and C phase indicating lights are lit at ground detector pane RD117.
- 4.3.19 Verify control room annunciator 4702245 alarms.
- 4.3.20 Open circuit breaker and clear alarm.
- 4.3.21 Remove jumper installed in step 4.3.14.
- 4.3.22 Q.C. verification of step 4.3.21.

DAO  
WMB  
PHU  
DAO  
DAO  
DAO  
DAO  
DAO  
PHU

BØ

- 4.43 Connect jumper from ground bus to Lug 1-555L2 (B phase) of circuit breaker in cubicle 1CDL in MCC 3352.
- 4.44 Q.C. verification of step 4.3.23.
- 4.45 Close circuit breaker 1CDL in MCC 3352.
- 4.46 Verify B phase indicating light is not lit at ground detector panel RD117.
- 4.47 Verify A and C phase indicating lights are lit at ground detector panel RD117.
- 4.48 Verify control room annunciator 4702245 alarms.
- 4.49 Open circuit breaker and clear alarm.
- 4.50 Remove jumper installed in step 4.3.32.
- 4.51 Q.C. verification of step 4.3.39

DAO  
WMB  
PHU  
DAO  
DAO  
DAO  
DAO  
DAO  
PHU

CØ

- 4.3.32 Connect jumper from ground bus to Lug 1-555L3 (C phase) of circuit breaker in cubicle 1CDL in MCC 3352. DAO  
WMB
- 4.3.33 Q.C. verification of step 4.52. RHU
- 4.3.34 Close circuit breaker 1CDL in MCC 3352. DAO
- 4.3.35 Verify C phase indicating light is not lit at ground detector panel RD117. DAO
- 4.3.36 Verify A and B phase indicating lights are lit at ground detector panel RD117. DAO
- 4.3.37 Verify control room annunciator 4702245 alarms. DAO
- 4.3.38 Open circuit breaker and clear alarm. DAO
- 4.3.39 Remove jumper installed in step 4.3.32 DAO
- 4.3.40 Q.C. verification of step 4.3.39 RHU

- 4.3.41 Using a phase rotation meter read and record the phase rotation at MCC 3352. DAO  
PHASE ROTATION ABC

1CDR

- 4.3.42 Close circuit breaker in cubicle 1CDR of MCC 1-3352. DAO
- 4.3.43 At ground detector cabinet RD117 verify indicating lights for A, B, and C phases are lit. DAO
- 4.3.44 Verify control room annunciator 4702245 does not alarm. DAO
- 4.3.45 Install an amprobe on wire 1-556L1 and record reading. (Reading should be  $45 \pm 3$  amps). 47.4 AMPS  
DAO
- 4.3.46 Install an amprobe on wire 1-556L2 and record reading. (Reading should be  $45 \pm 3$  amps). 46.6 AMPS  
DAO
- 4.3.47 Install an amprobe on wire 1-556L3 and record reading. (Reading should be  $45 \pm 3$  amps). 47.0 AMPS  
DAO
- 4.3.48 Open Circuit Breaker 1CDR. DAO

-----  
1EFL

- 4.3.49 Close circuit breaker in cubicle 1EFL of MCC 1-3352. DAO
- 4.3.50 At ground detector cabinet RD117 verify indicating lights for A, B, and C phases are lit. DAO
- 4.3.51 Verify control room annunciator 4702245 does not alarm. DAO
- 4.3.52 Install an amprobe on wire 1-557L1 and record reading. (Reading should be  $45 \pm 3$  amps). 45.9 AMPS  
DAO
- 4.3.53 Install an amprobe on wire 1-557L2 and record reading. (Reading should be  $45 \pm 3$  amps). 46.2 AMPS  
DAO
- 4.3.54 Install an amprobe on wire 1-557L3 and record reading. (Reading should be  $45 \pm 3$  amps). 46.2 AMPS  
DAO
- 4.3.55 Open Circuit Breaker 1EFL. DAO

-----  
1EFR

- 4.3.56 Close circuit breaker in cubicle 1EFR of MCC 1-3352. DAO
- 4.3.57 At ground detector cabinet RD117 verify indicating lights for A, B, and C phases are lit. DAO
- 4.3.58 Verify control room annunciator 4702245 does not alarm. DAO
- 4.3.59 Install an amprobe on wire 1-558L1 and record reading. (Reading should be  $45 \pm 3$  amps). 46.2 AMPS  
DAO
- 4.3.60 Install an amprobe on wire 1-558L2 and record reading. (Reading should be  $45 \pm 3$  amps). 46.0 AMPS  
DAO
- 4.3.61 Install an amprobe on wire 1-558L3 and record reading. (Reading should be  $45 \pm 3$  amps). 45.9 AMPS  
DAO
- 4.3.62 Open Circuit Breaker 1EFR. DAO

-----  
1GHL

- 4.3.63 Close circuit breaker in cubicle 1GHL of MCC 1-3352. DAO
- 4.3.64 At ground detector cabinet RD117 verify indicating lights for A, B, and C phases are lit. DAO
- 4.3.65 Verify control room annunciator 4702245 does not alarm. DAO
- 4.3.66 Install an amprobe on wire 1-559L1 and record reading. (Reading should be  $45 \pm 3$  amps). 46.4 AMPS  
DAO
- 4.3.67 Install an amprobe on wire 1-559L2 and record reading. (Reading should be  $45 \pm 3$  amps). 46.6 AMPS  
DAO
- 4.3.68 Install an amprobe on wire 1-559L3 and record reading. (Reading should be  $45 \pm 3$  amps). 45.3 AMPS  
DAO
- 4.3.69 Open Circuit Breaker 1GHL. DAO

-----  
1GHR

- 4.3.70 Close circuit breaker in cubicle 1GHR of MCC 1-3352. DAO
- 4.3.71 At ground detector cabinet RD117 verify indicating lights for A, B, and C phases are lit. DAO
- 4.3.72 Verify control room annunciator 4702245 does not alarm. DAO
- 4.3.73 Install an amprobe on wire 1-560L1 and record reading. (Reading should be  $45 \pm 3$  amps). 45.9 AMPS  
DAO
- 4.3.74 Install an amprobe on wire 1-560L2 and record reading. (Reading should be  $45 \pm 3$  amps). 45.4 AMPS  
DAO
- 4.3.75 Install an amprobe on wire 1-560L3 and record reading. (Reading should be  $45 \pm 3$  amps). 45.3 AMPS  
DAO
- 4.3.76 Open Circuit Breaker 1GHL. DAO



- 4.3.77 Close all circuit breakers in MCC 3352.
- 4.3.78 Verify A, B, and C phase indicating lights are lit at ground detector panel RD117.
- 4.3.79 Verify control room annunciator 4702245 does not alarm.
- 4.3.80 Trip all circuit breakers in MCC 1-3352.
- 4.3.81 Turn the control room control switch for 480V normal feeder for pressurizer heater backup group 1A to the off position.
- 4.3.82 Read and verify all bus voltages at MCC 3352 are zero volts AC.

DAO

DAO

DAO

DAO

DAO

ABØ 0 V  
ACØ 0 V  
BCØ 0 V  
DAO

- 4.3.83 Verify the NORMAL/ALTERNATE Indicator light for BRKR 1-3304, mounted near the transfer switch RD116 is not lit.
- 4.3.84 Position transfer switch RD116 to the alternate source position.
- 4.3.85 Turn the control room control switch for 480V normal feeder for pressurizer heater backup group 1A to the on position.
- 4.3.86 Read, record and verify all voltages at MCC 3352 are 0 VAC.

DAO

DAO

DAO

ABØ 0 V  
ACØ 0 V  
BCØ 0 V  
DAO

- 4.3.87 Turn the control room control switch for 480V normal feeder for pressurizer heater backup group 1A to the off position.

DAO

WISCONSIN PUBLIC SERVICE CORPORATION

Kewaunee Nuclear Power Plant

PLANT MODIFICATION/TEST PROCEDURE

NO. 1195-349

480V NORMAL FEEDER (CIRCUIT  
TITLE: BREAKER 13304) PRESSURIZER  
HEATER BACK-UP GROUP 1A

DATE

1-555 THRU 1-560  
PAGE 9 of 9

4.3.88 Return transfer switch RD16 to the normal source position..

DAO

Delete  
DAO 5-1-83

~~4.3.89 Have a control room operator replace the Hold tags lifted in step 4.2.3.~~

N/A

AMM  
5-01-83

4.3.90 Test Engineer review the procedure to assure complete.


DAO

CRS  
5-2-83

4.3.91 Shift Supervisor acknowledgement of pre-op test completion. The 480V circuit breaker 13304 and pressurizer heater backup group 1A will be available for plant control at the completion of pre-op test 1195-350.

AMM

## Persons In Test

Signature	Print Name	Company/Title	Initials
<i>David A. Ozarowicz</i>	David A. Ozarowicz	WPS/EE	DAB
<i>William R. Wagner</i>	WILLIAM R. WAGNER	WPS/SS	
<i>Paul H. Van Den Heuvel</i>	Paul H Van Den Heuvel	WPS/QC	PHU
<i>Wayne Bemis</i>	Wayne Bemis	WPS/Elec.	WMB
<i>Colleen W. Hoppe</i>	Colleen W. Hoppe	WPS/Shift Super.	<i>CH</i>

## Equipment Used

Type	Model Number	Serial Number	
Kentley	131 Digital Multimeter	92080	
Phase Sequence Indicator	Model 45	90-700V 60cps	92029 K-406-2
Amprobe	Model ACD-2	848972	6#92020