



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20585

OCT 29 1981

Docket No.: 50-443

APPLICANT: Public Service Company of New Hampshire, et.al.
FACILITY: Seabrook Station, Unit 1
SUBJECT: Summary of NRC Caseload Forecast Panel Meeting and Site Visit
to Assess Construction Completion Schedule

On September 15, 1981, the NRC staff met with the applicant to receive a briefing on construction plans and activities. On September 16, 1981 the staff toured the site to make first-hand observations of the status of the on-going construction programs. The staff presented its conclusions to the applicant on September 17, 1981. Enclosure 1 is a list of attendees at the meeting. Enclosure 2 is the meeting notice and agenda. A handout prepared by the applicant and used as an outline for the September 15 briefing is attached at Enclosure 3.

The purpose of the meeting and tour was to provide the NRC staff an opportunity to make independent observations and conclusions to support the establishment of priorities for the limited personnel resources now available to perform required licensing tasks.

The applicant projection for Seabrook Unit 1 construction completion is November 1983.

Conclusions

If the applicant's construction progress is typical of industry-wide performance, Unit 1 will be completed in December, 1984. This was not presented as a prediction of when this particular construction program would be completed. The applicant was encouraged to continue striving to attain the November 1983 goal.

The 13-month discrepancy between the Seabrook projection and the industry record of performance has been noted, but will not automatically cause a change of NRC staff priorities. For the present, priorities will continue to be based on the applicant's November 1983 projection. If it becomes apparent that an adjustment of priorities is warranted, further discussions between the applicant and senior NRC management will be held before any changes become effective.


8111170178

XA

XA Copy Has Been Sent to PDR

OCT 29 1981

The NRC staff intends to schedule its next Caseload Forecast Panel visit in late 1982. In response to a request by the applicant, more definitive guidance on information desired by the Panel will be provided prior to the next visit.


Louis L. Wheeler, Project Manager
Licensing Branch No. 3
Division of Licensing

Enclosures:
As stated

cc: See next page.



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20555

MAR 25 1982

Docket Nos.: 50-443/444

APPLICANT: Public Service Company of New Hampshire

FACILITY: Seabrook Station

SUBJECT: MEETING SUMMARY


On March 25, 1982 representatives of the Public Service Company of New Hampshire met with the NRC staff to review the construction schedule for Seabrook Station Unit 1 and common facilities. The meeting was held to address a 13 month difference between the utility and NRC projections for construction completion. A meeting notice and agenda are attached as Enclosures 1 and 2 respectively. Enclosure 3 is a list of persons who were present.

The meeting proceeded according to the agenda. The important points of the NRC presentation were covered in a series of comments during the PSNH presentation. There was no need for a formal Caseload Forecast Panel presentation.

The NRC management developed the following conclusions:

1. PSNH should reassess their projected fuel load date and provide the results of that reassessment to the NRC. This should be completed over the next two or three months.
2. The NRC staff will adhere to existing schedules for publication of the Draft Environmental Statement and a draft of the Safety Evaluation Report.
3. The NRC Caseload Forecast Panel should perform another review of the construction activities.

The PSNH representatives agreed to the reassessment in the near future of the projected fuel load date, and expressed support for another Caseload Forecast Panel evaluation.


Louis L. Wheeler, Project Manager
Licensing Branch No. 3
Division of Licensing

--
Enclosures:
As stated

cc: See next page.

820412007