annananan

130 SECOND AVENUE

WALTHAM, MASSACHUSETTS 02254

(617) 890-3350 TWX (710) 324-7508

August 19, 1983 5511-495

Mr. G. A. Maneatis, Executive Vice-President Pacific Gas and Electric Co. 77 Beale Street San Francisco, California 94106

Mr. H. R. Denton, Director Office of Nuclear Reactor Regulation U. S. Nuclear Regulatory Commission Washington, D. C. 20555

Mr. J. B. Martin, Regional Administrator Region V U. S. Nuclear Regulatory Commission 1450 Maria Lane, Suite 210 Walnut Creek, California 94596

Re: Docket No. 50-275, OL-DPR-76 Diablo Canyon Unit 1

Subject: IDVP Final Report - Eighth Text Submittal

Gentlemen:

In response to the Commission Order and Staff Letter which established the DCNPP-1 Independent Design Verification Program, TES as IDVP Program Manager provides the eighth text submittal of the IDVP Final Report.

Attachment 1 to this letter summarizes information which became available on August 18-19th, after the revisions were prepared. Such items will be fully incorporated in any future revisions.

Since various Open Items and EOI Files have been resolved, certain pages of the Final Report are no longer applicable. The following pages should be deleted.

Table5-4-1003Revision 0Table5-4-1022Revision 0

Enclosed is the following revised text.

Page	xi	Revision	1	
Page	xii		1	
Page	4.4.2-7	Revision	1	
Page	4.4.3-1	Revision	1	
Page	4.4.3-3	Revision	1	
Page	4.4.3-4	Revision	1	
Page	4.4.5-3	Revision	1	
Page	4.4.6-1	Revision	1	
Page	4.4.6-4	Revision	1	
Page E	4.5.2.3-4	Revision	1	

8308300794 830826 PDR ADOCK 05000275 R PDR Messrs. Maneatis, Denton, Martin August 19, 1983 Page 2

TELEDYNE	
ENGINEERING	SERVICES

in the

D

			-
Page	4.5.2.3-6	Revision	1
Page	4.5.2.3-10	Revision	1
Page	4.5.3.2-7	Revision	1
Page	4.5.3.2-8		1
Page	4.5.3.2-9		1
Page	4.6.2.2-1	Revision	1
Page	4.6.2.2-2	Revision	1
Page	4.6.2.2-3	Revision	1
Page	4.6.3-3	Revision	2
Page	4.6.3-4	Revision	1
Page	4.6.3-5	Revision	1
Page	4.6.4.3-1	Revision	1
Page	4.6.4.3-2	Revision	1
Page	4.6.4.3-3	Revision	ō
Page	4.6.5.2-1	Revision	1
Page	4.6.5.2-2	Revision	1
Page	4.6.6.2-2	Revision	1
Page	4.6.6.3-1	Revision	1
	4.6.6.3-3	Revision	î
Page Page	4.6.7-3	Revision	1
Page	4.6.7-4	Revision	î
	4.6.7-5	Revision	î
Page	4.6.8.2-3	Revision	1
Page	4.6.8.2-4	Revision	1
Page		Revision	1
Page	4.6.9-1		1
Page	4.6.9-2 4.8.5-2	Revision	
Page	5.2-2	Revision	1
Page		Revision	2
Page	5.2-3	Revision	2
Table	5-1-1003	Revision	2
Table	5-1-1022	Revision	2
Table	5-1-1069	Revision	1
Table	5-1-1092	Revision	2
Table	5-2-1124	Revision	1
Table	5-3-1069 6.4.3-1	Revision	1
Page		Revision	1
Page	7.4-1	Revision	1
Page	7.4-2	Revision	1
Table	7.4-1 (2 pgs)	Revision	1
Page	8.1.1-1	Revision	1
Page	8.1.2-2	Revision	1
Page	8.1.2-3	Revision	1
Page	8.1.4-1	Revision	1
Page	8.1.4-2	Revision	1
Page	8.1.4-3	Revision	1
Page	8.2.1-1	Revision	1
Page	8.2.1-2	Revision	1
Page	8.2.2-1	Revision	1
Page	8.2.2-2	Revision	1
Page	D.3-5	Revision	1
Page	D.3-9	Revision	1
Page	D.3-19	Revision	1
Page	D.3-26	Revision	1
Page	D.3-27	Revision	1
Page	D.3-33	Revision	1
Page	D.3-34	Revision	1



Ĭ,



Messrs. Maneatis, Denton, Martin August 19, 1983 Page 3

TELEDYNE	
ENGINEERING S	ERVICES



Page Page	D.3-49 D.3-61	Revision Revision	2
Page	D.3-70	Revision	2
Page	D.3-71	Revision	2
Page	D.3-72a	Revision	2
Page	D.3-72b	Revision	2
Page	D.3-72c	Revision	2
Page	D.3-72d	Revision	0
Page	D.3-73	Revision	1
Page	D.3-77	Revision	1
Page	D.3-118	Revision	2
Page	E.1-1	Revision	1
Page	E.1-2	Revision	2
Page	E.1-3	Revision	3
Page	E.1-4	Revision	3
Page	E.1-5	Revision	2
Page	E.2A-2	Revision	1
Page	E.2A-3	Revision	2
Page	E.2A-4	Revision	1
Page	E.2B-1	Revision	2
Page	E.2B-2	Revision	2
Page	E.2B-3	Revision	3
Page	E.3A-2	Revision	2
Page	E.38-1	Revision	2
Page	F.1-1	Revision	1
Page	F.1-2	Revision	1
Page	F.1-3	Revision	1
Page	F.1-4	Revision	0

The text submitted by this letter is considered to be complete, except as specifically indicated.

Very truly yours,

TELEDYNE \_NGINEERING SERVICES

D 8. Coope

William E. Cooper Project Manager - 5511

WEC:cjr Enclosures

- cc: H. E. Schierling (NRC) (85) R. R. Fray (PGandE) (30 + 220) E. Denison (RLCA) (6) R. F. Reedy (RFR) (6) F. Sestak (SWEC) (10) M. J. Strumwasser, Esq. D. F. Fleischaker, Esq. J. Reynolds, Esq/J. R. Phillips, Esq. B. Norton, Esq. A. C. Gehr, Esq. R. B. Hubbard J. Roesset

d)

8

\*

#### ATTACHMENT 1 TO TES LETTER 5511-495

The revision pages transmitted by this letter reflect changes in IDVP completion status through Wednesday, August 17, 1983. Additional ITRs have been issued and EOI actions taken on August 17-18th which are summarized by this attachment.

1. ITRs Issued:

ITR-59, Corrective Action - Stress in Large Bore Piping. ITR-60, Corrective Action - Large and Small Bore Piping. ITR-63, Corrective Action - HVAC Ducts, Raceways, Instrument Tubing, and Supports.

2. EOI File Actions:

983: Closed with issuance of ITR-63, Revision O.

1143: Opened to identify that excessive loads exist on an HVAC support anchor bolt.

3009: Opened to identify a potential concern regarding the containment interior structure horizontal design response spectra.

- Based on the actions identified above, Table 7.4-1 has been updated as indicated by the next two attached pages.
- The remaining pages of this attachment have been provided by the DCP to update the information included in Section 7.3 of the IDVP Final Report.

#### TABLE 7.4-1

3

STATUS OF INCOMPLETE VERIFICATIONS DEFINED BY ITRS-8 AND -35 AS OF AUGUST 19, 1983

Report Su	ubsections	Unresolved	ITR	Verific	ation Comp	lete?
IDVP	PGandE	EOIs	No.*	Field	Design	Mod
4.4.2.2	2.1.2	1097	55	Yes	No	NA
4.4.3	2.1.3	1092	57-1	NA	Yes	No
4.4.4	2.1.1	1014 3009	54	NA	No	No
4.4.5	2.1.1.4.3	1014	51	Yes	No	No
4.4.6	2.1.5		58-1	Yes	Yes	NA
4.4.8	2.1.4	1026 1028	56	Yes	No	No
4.5.2.3a	2.2.1	938 1098 1138 1141	59-1	Yes	Part	No
4.5.2.3b	2.2.3	1098	60-1	Yes	Part	No
4.5.3.2a	2.2.2	1098 1141	61	Yes	Part	NA
4.5.3.2b	2.2.2	1098 1142	60-1	Yes	Part	No
4.6.2.2	2.3.1		67-1	NA	Yes	NA
4.6.3	2.3.1		67-1	NA	Part	NA
4.6.4	2.3.1		67-1	Yes	Part	NA
4.6.5	2.3.1		67-1	Yes	Part	NA

\*When the ITR number is followed by another number, the ITR has been issued but a further revision is expected.

· 10

....

TABLE 7.4-1 (Cont)

Report S	ubsections	Unresolved	ITR	Verific	ation Comp	lete?
IDVP	PGandE	EOIs	No.*	Field	Design	Mod
4.6.6.3	2.3.3		67-1	Yes	Yes	NA
4.6.6.5	2.5	1134 1143	63-1	No	Part	No
4.6.7	2.3.2		67-1	Yes	Yes	NA
4.6.8.15	2.4		63-1	Yes	Yes	No
4.6.8.2b	2.6		63-1	Yes	Yes	NA
4.6.9	NA	NA	67-1	Yes	Yes	NA
4.9.1.4	2.3.2.3.3	NA	67-1	NA	Yes	NA
4.9.2	NA	NA	68	Yes	No	NA
4.9.3	NA	NA	65	No	No	No

e V

\*When the ITR number is followed by another number, the ITR has been issued but a further revision is expected.

PHASE I STATUS

#### August 12, 1983 Update

#### SUMMARY

In the following we are provided a listing of the status of our Phase I work. We have presented below the scope of the DCP CAP as defined in the Phase I Final Report. This is an update of the July 26, 1983 transmittal, DCVP-TES-1271.

This summary is divided into 3 sections, providing a status of the work for Phase I.

Section 1. Civil/Structural Work

Section 2. Piping and Pipe Supports Design Review

Section 3. Equipment Seismic Design Review

For each section some of the information is presented in tables. The status of all information is in terms of the percent of the work that is complete. Where no percentage are shown, no DCP activity has occurred. Complete back-up information is available in the Phase I Final Report.

(29078

#### SECTION 1. CIVIL/STRUCTURE WORK

029078

The status of the Civil/Structural work is summarized below. Details on the status of this work are presented in Table 1.1 which includes important information contained in the footnotes to this table. For details on this work, please see applicable sections of the Phase I Final Report.

1. .

4

	-		
	*	•	
	4	e.	
	2	ā	
	-	5	
-			

-

\*

4

029078

DIABLO CANYON PROJECT

PHASE I CORRECTIVE ACTION PROGRAM STATUS CIVIL STRUCTURAL

			atten onto		Dector Bevic	on or Rea	Stalval	-		Modifications	tions	
ection Are	Section description	Criteria Reviewed	Criteria ology Reviewed Reviewed N	alc. Inalys Review	or Criteria Clarified es and Methodology ed Established DCM Methodology Calc. Calc. Cal Established Prep. Check. App	Calc. Prep.	Calc. Calc. Calc. Prep. Check. Appr.	Calc. Appr.	DCNs Issued	DCMs Const. Issued Compl.	Bu' Bu'	DCMs Comp1.
1.1.2	Containment and internals(2)											
1.1.3.2.1	2.1.1.3.2.1 Horizontal model of containment for DE and DDE		100									
1.1.3.2.2	2.1.1.3.2.2 Horizontal model of containment internal structure for Hosgri		001									

100

2.1.1.3.2.3 Horizontal model for containment for Hosgri 50

Ausurt 12, 1983 00400/0086P

-3-

đ

				a	DIABLO CANYON PROJECT	PROJECT	STATUS						
					CIVIL STRUCTURAL	CTURAL							
Section Are	Area Description	De: Criteria Reviewed	Besign Review Method- Calc. or a ology Anclyses d Reviewed Reviewed	Malyses Reviewed	Design Revision or Reanalysis <sup>(1)</sup> Criteria Clarified and Methodology Established DCM Methodology Calc. Calc. C. Established Prep. Check. A	on or Reanalysis Calc. Calc. Prep. Check.	alysis(1 calc. check.	() Calc. Appr.	Modifica DCMs Const. Issued Compl.	Modifications As- const. Buil compl. Comp	+-	DCMs Comp1.	Coments
2.1.1.3.2.4	Vertical model for containment exterior for Hosgri		100										
2.1.1.3.2.5	Vertical model of containment internal structures and annulus for Hosgri		100										
2.1.1.4	Design review of structures												
2.1.1.4.1	Containment												
1.1.4.1.1.2	Selsmic analysis review(3)	100	100	001									
2.1.1.4.1.2	Review of design					100	100	001					
2.1.1.4.2	Internal structure												
2.1.1.4.2.1	Review of seismic analysis	100	100	50									
2.1.1.4.2.2	Review of design(4)					100	06	15					
August 12, 1963 00400/0086P	3				÷								

Table 1.1

### DIABLO CANYON PROJECT

#### PHASE I CORRECTIVE ACTION PROGRAM STATUS CIVIL STRUCTURAL

4

Section	Description	Criteria	Method-	Calc. or Analyses	Criteria Clarified and Methodology				DCNS	Const.	Built Compl.	DCNS Comp1
		Reviewed	Reviewed	Kevlewed	DCM Methodology Established	Calc. Prep.	Calc. Check.	Calc. Appr.				
2.1.1.4.3	Annulus											
2.1.1.4.3.1	Analysis summary					100	100	001				
2.1.1.4.3.2	Review of Design					100	001	90				
	Modification of Annuius(8)								100	66	56	•
2.1.1.5	Polar crane											
2.1.1.5.2	Modifications of Polar Crane(5)					100	100	100	100	100	80	•
1	Review of dome service crane seis. analysis(6)					001	001	001	100	•	0	•
1	Nodificatons of dome service crane								100	•	•	•
2.1.1.6	Pipe rupture restraints(7)					95	95	\$	85	30	•	0
2.1.2	Aux111ary building											
2.1.2.2	Criteria(9)				100							
2.1.2.3	Nethodology					100						
2.1.2.3.2.1	Hosgr1 eval.					100	100	100				
2.1.2.3.2.2	Nodels DE/DDE anal. models				001	100	100	100				
2.1.2.3.5	Analytical methods				995	100	100	JUC				
					-5-							

August 12, 1983 00400/0086P Table 1.1

1.

-

### DIABLO CANYON PROJECT

#### PHASE I CURRECTIVE ACTION PROGRAM STATUS CIVIL STRUCTURAL

Ares		De	stan Revie	,		Design Revision or Reanalysis 1)	ton or Re	analysi	11		Modifications	at ions	
Section	Description	Criteria	Method-	Calc. or Analyses	Criter and Me	Criteria Clarified and Methodology				DCMS	Const.	Bullt Compl.	DCMs Compl.
		Reviewed	Reviewed	Reviewed	Establ DCM	Established DCM Methodology Established	Calc. Prep.	Calc. Check.	Calc. Appr.		1		
2.1.2.3.4	Description of analytical output					100	100	100	002				
2.1.2.3.5	Local vert slab flex.(12)					100	100	100	15				
2.1.2.3.5.1	Nodel method and analysis output(12)						100	001	15				
2.1.2.4	Structure design review												
2.1.2.4.1	Introduction				100	100							
2.1.2.4.2	Slabs(13)				100	100	100	100	50				
2.1.2.4.3	Me11s(30)				100	100	56	56	0				
2.1.2.4.4	Load dis- sipation to foundation(31)				100		100	100	0				
2.1.2.4.5	Concrete columns				100		100	100	100				
2.1.2.5	Analysis and qualification of structure						95	95	25				
2.1.3	Fuel handling building(14)				100								
2.1.3.3	Nethodology					100							
2.1.3.3.2	Mode 1 description					100	100	100	0				
2.1.3.3.3	Model material properties					100	100	100	0				
						-9-							

August 12, 1983 00400/0086P

31

2



#### PHASE I COPRECTIVE ACTION PROGRAM STATUS CIVIL STRUCTUPAL

	Description	Criteria Reviewed	a clogy d Reviewed	Calc. or Analyses Reviewed	Crite and M Estab	Criteria Clarified and Methodology Established DCM Methodology Calc. Calc. C. Established Prep. Check. A	Calc. Prep.	Calc. Check.	Calc. Appr.	DCMs Issued	compl.	But the Count	DCMs Comp1
2.1.3.3.4	Description of analyses					001	001	100	50				
2.1.3.4	Design review												
2.1.3.4.1	Criteria eval.						100	100	50				
1.1.4.1.1	Visual Inspect. and simplified analysis						100	001					
2.1.3.4.1.2	Detailed seismic analysis						001	100	50				
2.1.3.4.2	Nodifica- tions(15)						100	001	0	100	100	÷	•
2.1.3.5	Analyses and modifications of modified Structure						56	<b>56</b>	20				
2.1.3.6	fuel handling building crane				100	100	96	56	10				
	Platforms(16)				100	100	30	20	20	20	•	•	0
2.1.4	Turbine building(17)												
2.1.4.2	Criteria				100								
2.1.4.3	Methodolog,					100							
2.1.4.3.1	Structuses					100							
2.1.4.3.2	Models					100							

.

August 12, ;983 00400/0086P

.

-1-

18-18 M

8

	-	•
	-	1
_		٦.
	0	5
	12	5
-		8
	- 24	•

#### PHASE I CORRECTIVE ACTION PROGRAM STATUS CIVIL STRUCTURAL

· · · ·

Reviewed Reviewe	Section Are	Area Description	Criteria	Design Review Method- Calc. a ology Analy:	Calc. or Analyses	Design Revision or Reanalysis Criteria Clarified and Methodology	on or Re	ana lysi§	=	DCMS	Modifications As- Const. Buil	As- As- Built	DCMS	
1.1     Horizontal     100       2.2     Wertal     100       3.3     Messal     100       4.4     100     100       100     100     10				Reviewed	Reviewed	Established DCM Methodology Established	Calc. Prep.	Calc. Check.	Calc. Appr.	nancci				1
1.3 Vertical     100       1.3 Vertical     100       1.1 Neurolical     100       1.1 Neurolical     100       1.2 Neurolical     100       1.3 Neurolical     100       1.4 Neurolical     100       1.5 Neurolical     100       1.6 Neurolical     100       1.7 Neurolical     100       1.8 Neurolical     100       1.9 Neurolical     100	2.1.4.3.2.1	Horizontal				001								
1.3 Prestat     100       1. Markins     100       1.1 Berlyn serifetion     100       1.1 Berlyn review     100       1.2 Berlyn review     100       1.3 Berlyn review     100       1.4 Markins     100       1.5 Structure(1s)     100       1.6 Markins     100       1.7 Evel     100       1.8 Markins     100       1.9 Markins     100	2.1.4.3.2.2					100								
I     Analysis     100       Li     Ravisaof     100       Li     Ravisaof     100       Dasign review     100     25       Disign review     100     25       Crist-ia     100     30     0       Crist-ia     100     30     0     0       Crist-ia     100     30     20       Malysis and Galifications     100     30     20       Analysis     100     20     20       Crist-ia     100     30     0       Crist-ia     100     100     30       Crist-ia     100     100     100       Retonology     100     100     100       Sistic action     100     100	2.1.4.3.2.3					100								
1.1 Review of analyses     100     35       Design review     Eval. to criteria     100     35       Design review     100     100     100     10       Eval. to criteria     100     100     100     10     0     0       Malysis and of sitricture(ib)     100     100     100     100     100     100       Intate structure     100     100     100     100     100     100       Rescription     100     100     100     100     100     100       Seisein     100     100     100     100     100	2.1.4.3.3	Analyses description				100								
Design review     Design review       Fwal: to     Fwal: to       Fwal: to     Fwal: to       Fwal: state     100       Manifysis and qualification of structure(19)     100       Manifysis and qualification of structure     100       Intate     100       Scope     100       Criteria     100       Methodology     100       Methodology     100       Scription     100	2.1.4.3.3.1					100								
Eval. to criteria     100     95     25       Modifications     100     100     100     10     0     0       Maiysis and qualification of structure(18)     Maiysis and qualification     100     100     100     0     0     0       Intake structure     Intake criteria     Intake     100     100     100     100       Criteria     100     100     100     100     100       Methodology     100     100     100     100       Serse tubiton     100     100     100       Serse tubiton     100     100     100       Serse tubiton     100     100     100	2.1.4.4	Design review												
Modifications     100	2.1.4.4.1	Eval. to criteria					100	65	25					
Analysis and qualification of structure(1b)     100     80     20       Intate structure     100     100     100       Scope     100     100     100       Criteria     100     100     100       Loading combinations     100     100     100       Methodology     100     100     100       Description     100     100     100       Selent meth.     100     100     100       Methodology     100     100     100       Description     100     100     100       Selent meth.     100     100     100	2.1.4.4.2	Modifications					100	100	100	100	10	0	•	(Note)*
Intake structure Scope Criteria Criteria Loading combinations Methodology Methodology Description Description Seismic math. 100 * The Calc's have been approved for technical validity, however fina documentation and sign-off have i been completed.	2.1.4.5	Analysis and qualification of structure(18	-				100	80	20					
Scope100Criteria100Loading combinations100Nethodology100Nethodology100Description100Seismic math.100Seismic math.100Nodel100Seismic math.100Seismic math.100	2.1.5	Intake structure												
Criteria Loading combinations Nethodology Nethodology Description Seismic math. 100 seismic math. 100 been completed.	2.1.5.1	Scope				100								
Loading combinations Methodology Nethodology Description Seismic math. 100 * The Calc's have been approved for technical validity, however fina documentation and sign-off have i been completed.	2.1.5.2	Criteria												
Methodology100Methodology* The Calc's have been approved for technical validity, however final documentation and sign-off have i model	2.1.5.2.1	Loading combinations				100								
Description100* The Calc's have been approved for technical validity, however final documentation and sign-off have i been completed.	2.1.5.3	Methodology				001								
Selsmic math. 100 model	2.1.5.3.1	Description				100					lc's hav	e been a dity, ho	pproved	for their
	2.1.5.3.2	Selsmic math. model				100				docume been c	ntation ompleted	and sign	-off hav	e t ut

August 12, 1983 00400/00868 1

-8-



### PHASE I CORRECTIVE ACTION PROGRAM STATUS CIVIL STRUCTURAL

à

			and martine		Decton Revist	on or Re	Isylana	(1)		Mod1f1cat1ons	tions	
Section Are	<u>Area</u> Description	Criteria Reviewed	Design Keview Nethod- a ology d Reviewed	Calc. or Analyses Reviewed	Criteria Clarified and Methodology Established Calc. Calc. Calc DCM Methodology Calc. Calc. Calc Established Prep. Check. Appr	Calc. Prep.	Calc. Check.	calc. Appr.	DCNs Issued	Const. Compl.	As- Built Compl.	DCMs Comp1
2.1.5.3.3	Mave force				100							
2.1.5.3.4	Setsmic model properties				001							•
2.1.5.6	Analysis of structure subjected to wave force(19)					100	100	001	001	8	8	•
2.1.5.7	Design review and qualifi- cation for structure											
2.1.5.7.1	Review procedure				100							
2.1.5.1.2	Review results					100	100	001				
2.1.5.7.3	Response spectra					100	100	100				
2.1.5.8	Intake structure crane(20)											
2.1.5 .8.2	Safety analysis					100	100	100				
2.1.5.8.3	Criteria				100							
2.1.5.8.5	Setsmic						501	100				
2.1.5.8.6	Description of analysis						100	100				
2.1.5.8.7	Results						100	100				
					-6-							
100.00	and the second se											

August 12, 1983 00400/0086P 9



# PHASE I CORRECTIVE ACTION PROGRAM STATUS

A		De	ston Revie		Destan Revist	on or Re	analys1	-		Mod1f1cat1ons	t lons	
Section	Description	Criteria Reviewed	Method- a ology d Reviewed	Caic. or Analyses Reviewed	Criteria Clarified and Methodology Established	-11-3	cale	. In the second	DCMs Issued	Const. Compl.	As- Built Compl.	DCNs Comp1
					Established	Prep.	Check.	Appr.				
2.1.6	Outdoor storage tanks(21)											
2.1.6.2	Criteria				100							
2.1.6.3	Nethodology											
2.1.6.3.1	Description				100							
2.1.6.3.2	Selsmic math. model				100							
2.1.6.3.3	Setsmic model properties				100							
2.1.6.3.4	Analytical methods				100							
2.1.6.4	Design review and qualifica- tion of tanks(29)	-										
2.1.6.4.1	Review of analysis					100	100	100				
2.1.6.4.2	Review of results					100	100	100				
*:	Electrical conduit and raceway supports(22)											
2.4.2	Criteria											
2.4.2.1	Response acceleration of support systems				100							

August 12, 1983 00400/0086P

100

-10-



### DIABLO CANYON PROJECT

# PHASE I CORRECTIVE ACTION PROGRAM STATUS

	:	De	esign Revie	2	Design Revision or Reanalysis1)	Ion or Re	analysi	11		Modifications	tions	1	
Section	Description	Criteria Reviewed	Method- Calc. or a ology Analyses d Reviewed Reviewed	Calc. or Analyses Reviewed	Criteria Clarified and Methodology Established DCM Methodology Established	Calc. Prep.	Calc. Check.	Calc. Appr.	DCMs Issued	Const. Compl.	Built Compl.	DCMs Comp1.	
2.4.2.2	Loading combination				100								
2.4.2.3	Acceptance criteria(23)				001								
2.4.3	Seismic resistance analysis												
2.4.3.1	Methodology												
2.4.3.1.1	Description of supports				001								
2.4.3.1.2	Transverse setsmic analysts				001								
2.4.3.1.3	Longitudinal seismic analysis				100								
2.4.4	Verification of support locations(24)												
2.4.5	Design review												
2.4.5.1	Evaluation to criteria(25)					100	100	06					
2.4.5.2	Description of modifica- tions(25)								959	56	0	•	
2.5	HVAC ducts and supports(26)												
2.5.2	Criteria												
2.5.2.1	Response acceleration of ductuork systems				-11-							<ul> <li>Additional DCMs were issued as a result of criteria thanges.</li> </ul>	Ns were esult of iges.
August 12, 1983 00400/0086P	1983												

е Ф

Table 1.1

.

### DIABLO CANYON PROJECT

#### PHASE I CORRECTIVE ACTION PROGRAM STATUS CIVIL STRUCTURAL

1p	Area Description C	Criteria Reviewed	Design Review Method- Ia ology d Reviewed	Calc. or Analyses Reviewed	Criteria Clarified and Methodology Established Calc. Calc. Ca	Calc.	calc.	Calc.	DCMs Issued	Const. Bull Compl. Comp	As- Built Compl.	DCMs Comp1
					Established	Prep.	Check.	Appr.				
50	Loading combinations(27)				001							
Acceptan	Acceptance criteria				100							
pdo	Methodology											
Descript of ducts supports	Description of ducts and supports				001							
Gener1c qualific	Generic qualification				001							
11	Specific qualification				100							
5	Design review							34				
en -	Evaluation to criteria(28)					001	8	2	001	56	0	0
1 00's	Description of modifica- tions(28)								2			

Notes: 1. Whis includes work required to make calculations consistent with as built as a result of other changes or to correct errors.

riteria is Scope of review is established. The design criteria for the dome service crane is in the final sign-off process. Platform du being revised to address additional non-seismic related loadings. 5.

3. Soil behavior for DE/DDE conditions is still being reviewed.

4. Calculations for interface between internals and base mat are being finalized.

5. Calculations for guide struts and rail capacity with comparison to seismic demand are being completed.

\*



Notes: 6. An analysis to evaluate structural integrity is in progress.

- Calculations evaluating the effect of pipe hanger loads on restraints are in progress.
- 8. Final piping and other loads are being reevaluated.
- Scope of review for DE/DDE conditions is being evaluated as scope for other conditions is established. Design allowables and proci ures for non-seismic loads are being evaluated. .6

10.

\_

- 12. Control room slab and other additional data points are in the review or approval process
- 13. Horizontal diaphragm calculations are being reviewed. The vertical slab calculations are approved. The DE/DDE evaluation is in progress.
- 14. Scope is established.
- 15. Unit 1 is 100% complete in construction, and Unit 2 construction is about 50% complete. As-built of Unit 1 is 95% complete.
- 16. Scope 1s being evaluated
- Scope is established. Open items consist of (1) review of requirements associated with high energy line break, and (2) signoff of criteria for turbine building crane. Evaluation of structural steel beams is in progress. 17.
- 18. Scope is established
- 19. As-builts for vent nut modifications have been received and are being reviewed. As-builts for fillets have not been received.
- 20. Scope of review is established.
- 21. Scope of review is established.
- 22. Scope of review is established.
- 23. Tests are in progress to confirm design values used for conduit clamps and back-to-back Superstrut welding.
- 24. Location summary for each support is complete for Unit 1. Additions due to new installations are being received on an ongoing batis.
- 25. Revised response spectra are being received and review is in progress. Additional modifications may result.
- 26. Scope of review is established.
- 27. Review of requirements associated with high energy line break phenomenon is in progress.
- Additional support design associated with HVAC system changes is in progress. Revised response spectra are being received and review is in progress. Additional modifications may result. 28.
- 29. No construction is required.
- 30. DE/DDE soll structure interaction loads are being evaluated.
- 31. Supplemental report is required to account for the DE/DDE soil structure interaction.

#### 2.1 Large Bore Piping

General - The Final Report Scope, Criteria and Methodology sections are complete and no changes are anticipated. Analyses and qualification of installations assigned to Westinghouse Corporation have been completed. All current criteria and design input data have been transmitted to Westinghouse. They have reviewed recent changes to certain input data and anticipate no further modifications to be required. This estimate includes iterations due to construction interface and as-built review. Table 2.1 tabulates the status of this information.

All large bore piping has been reviewed and qualified. However, certain calculations exist with inputs identified as preliminary or results which require review and acceptance. The notes to the table describe items which require closure of documentation and an assessment of each item's significance. These items should not be totaled as an indication of analyses with open items as many analyses contain more than a single item.

A small number of iterations of pipe analyses may also result from problems encountered during support design review and redesign associated with recently issued analyses and construction difficulties encountered during support or pipe modification.

Thirty-eight minor pipe modifications have been issued to date and construction has completed thirty-five.



## PHASE I CORRECTIVE ACTION PROGRAM STATUS

### LARGE BORE PIPING

	Area	De	Sign Revie	Ma	the second se	151220	new line and line and line and								
Section	Description	Criteria	Method- Co	Calc. or Analyses	Criter	la Clari	Criteria Clarified and Methodology Established				DCNS	Const.	Built	DCMs Compl.	
		Review Review	Review	Review	DCM Prep.	DCM Appr.	Method- oiogy Estab.	Calc. Prep.	calc. Check.	Calc. Appr.	Issued	comp .			
2.2.1	Large Bore Piping														
	o Pipe Stresses	100	100	100	100	100	100	100	100	100	100	92	85	•	. 5, 6
	o Valve Dual151cation	100	100	001	100	100	100	100	001	100	N/A	N/N	N/N	K/A	
	o Mozzle and Flued Head Loads	100	100	100	001	100	100	100	001	100	•	0	•	0	•
	o Local Stress	100	100	100	100	100	100	100	100	100	N/N	N/N	N/A	N/N	

- Mozzle Loads Sixty-six analyses contain nozzle loads which require documentation of accepta may result from this item. -Notes:
  - Spectra All analyses contain the proper current spectra with the exception of two. Spectra for these prohiems have been revised and the analysis are being rorun. 2'
    - Local Stress Evaluation Approximately thirty eight local stress evaluations are anticipated to close this item. Nost evaluations are iterations to existing calculation caused by load changes and a few will be caused by new support design. Few if any design changes will result from this activity. These design changes would be issued as a part of large bore pipe stress modifications. e'
- Flued Head Loads Approximately 36 analyses contain containment protration flued heads which remain to be qualified for revised analysis loads. No further modifications are expected. +
  - Eight analyses are impacted by piping reroutes which are caused by SIP or construction interferences. Few pipe support modificat ons are expected ŝ
- A final walkdown is being performed to inspect pipe clearances and verify general piping configuration. Few modifications are an icipated. 9
  - One analysis contains a valve for which a support reaction remains to be qualified. No modification is expected. 1.

30

All small bore piping associated with both the Generic and Sample Programs has been reviewed and qualified with a few exceptions (Table 2.2). In addition, certain calculations exist with inputs identified as preliminary or results which require review and acceptance by others. The notes to the table describe a listing of items which require closure of documentation or completion of a calculation activity. The significance of each item is addressed.

Some computer analyses may require revision due to possible future changes in input data such as spectra or header movements.

A small number of iterations of pipe analyses may also result from problems encountered during support design review and redesign associated with recently issued analyses and construction difficulties encountered during support or pipe modification.

Ten pipe modifications have been issued and construction is complete.

August 12, 1983 0040D/0116P

1

44

#### Table 2.2

#### PHASE I CORRECTIVE ACTION PROGRAM STATUS DIABLO CANYON PROJECT

### SMALL BORE PIPING

Notes

Description	Criteria	Method- (	Calc. or Analyses	Criteria	la Clarit	Criteria Clarified and Methodology Established				DCNS	Const.	Built Compl.	DCNs Comp1
	Review	Review	Review	DCM Prep.	DCM Appr.	Nethod- ology Estab.	Calc. Prep.	Calc. Check.	Calc. Appr.				
Small Bore Piping													
Generic Review													
o Computer Seismically Analyzed	100	100	100	00	100	100	100	100	100	W/W	N/N	N/N	N/N
Piping o Valve	100	100	100	100	100	100	100	100	100	N/A	N/A	N/A	N/A
			001	001	001	100	100	100	100	100	0	0	0
o SAN/TAN o Code	100	100	001	100	100	100	100	100	100	K/A.	N/N	N/N	N/N
Boundaries o Hot Piping	100	100	100	100	100	100	100	001	100	N/A	N/A	N/N	1/1
Sample Review													
o As-Built	100	100	100	100	100	100	100	100	100	N/N	N/A	N/N	N/N
Accuracy o Revised	100	100	100	100	100	100	100	100	100	N/A	N/A	N/A	W/W
Spectra o Concentrated	100	100	100	100	100	100	100	100	100	N/A	N/A	N/N	1
-	160	100	100	100	100	100	100	100	100	N/A	N/A	N/A	M/N
	001	001	001	100	001	100	001	001	100	N/A 100	N/A 0	N/A 0	N/N 0
	100	100	100	100	100	100	100	100	100	N/A	N/N	N/A	N/N

August 12, 1983 00400/0086P

4

-11-

1.2



.

Đ

### DIABLO CANYON PROJECT

## PHASE I CORRECTIVE ACTION PROGRAM STATUS

#### SMALL BORE PIPING

Are		De	Isign Revi	ew		Design	Design Revision or Reanalysis	or Rean	alysis			Modifica	tions		- Not
lon	ection Description	Criteria	Method- ology	Method- Calc. or Criteria ology Analyses	Criter	eria Clarified and odology Establishe	fied and tablished				DCNS	Const.	Const. Built	DCWS	
		Review	Review	Review	DCM Prep.	DCM Appr.	Method- ology Estab.		Calc. Check.	Calc. Appr.		Compl.	Compi.		
	o Thermal	100	100	100	100	100	100		100	100	N/A	N/A	N/N	N/N	
	Analyses o Valve Bypass o Vents and Drains	100	100	001	100	100	100	100	100	100	N/A N/A	N/N N/N	N/N N/N	N/A N/A	


Nozzle loads - Twonty-six nozzle loads require close out of documentation to show acceptance of those loads contained in the analy es. Notes: 1.

2. Spectra - One analysis contains a response spectrum which has been revised.

#### 2.3 Large Bore Supports

All large bore piping supports have been reviewed and qualified. However, iterations of piping analyses due to input data revision are causing support requalification and redesign (Table 2.3). Presentiy 1430 supports out of a total of 4300 require requalification due to piping analysis revision. The bulk of these supports are associated with decreased loads and movements and require only documentation changes. In addition the activities and items described in the notes must be completed to ensure no further calculation or design revision. For each item an assessment of significance is established.

1035 supports are in the construction process. 2600 are installed and are accepted through QC inspection and as-built preparation.





## PHASE I CORRECTIVE ACTION PROGRAM STATUS

### LARGE BORE SUPPORTS

Y	rea	D	estgn Revt	Ma		Design	Design Revision or Reenalysis	OL REGI	CISTIP	-		AL LI DOLL	MOUTT LEGUIDIN		-
ection	Section Description	Criteria	Method-	Criteria ology Analyses	Criter	1a Clari Dlogy Est	Criteria Clarified and Methodology Established				DCNS	Const.	Const. Built	DCMS	
		Review	Review	Review	DCM Prep.	DCM Appr.	Method- ology Estab.	Calc. Prep.	Calc. Calc. Prep. Check.	Calc. Appr.	Issued	Comp1.	Comp1.	- I dano -	
2.2.3	Large Bore Supports														
	o Stress	100	100	100	100	100	100	100	100	100	86	16	62	16	1.2.3.4.5.6.7.
	o Frequency	100	100	100	100	100	100	100	100	100	86	16	62	91	1.2.3.4.5.6.7.
	o Base Plates	100	100	100	100	100	100	100	100	100	86	16	62	16	1.2.3.4.5.5.1.
	o Modifications										98	16	62	16	1.2,3,4,5,6,7. B
	Due to Piping Reanalysis														

- As-Builts Reconciliation of as-builts to date has resulted in a redesign rate of 25%. Approximately 1500 as-built reconciliations are outstanding which is projected to cause 40 iterations to design. There are 350 as-builts required for fuel load. -Notes:
  - Construction Difficulties Presently, approximately 10% of the modified pipe supports require a design iteration to allow construction completion. Based on 1035 supports requiring construction completion, 104 support design changes are anticipated. 2
- Civil Verification Presently, approximately 1% of the support designs issued with increased loads require redesign or additions i structural steel design to obtain civil approval of the loading on the structure. Approximately 20 additional modifications are anticipated to result this activity. from ŝ
- Small Bore Support Loads Approximately 30 supports require confirmation of the attached small bore support load. No modifications are anticipated. +
- Equipment Restraint Confirmation of the acceptance of support attachments to the two RHR pumps is outstanding. No modification is anticipated. ŝ
- Spectra Change Impact on S.I.P. Changes to spectra have caused many Design Class II supports, which were modified for System Ir eraction with Design Class I installations, to be reviewed. This work is essentially complete but 12 more modifications are anticipated.
  - STRUOL One version of the STRUDL program used for support qualification has been found to contain a few errors. The errors have been corrected and program reverification completed. Reviews performed to date indicate that support qualification conclusions are unaffected More reviews and recalculation are required to close this issue, but no design changes are anticipated. į,
- Engineering Judgement 270 supports require review for piping analysis qualified by engineering judgement.

· Maria

-0

All small bore supports associated with both the Generic and Sample programs have been reviewed and qualified (Table 2.4). However, iterations of piping analyses due to input revisions and changes to spectra and temperatures and operating modes are causing support review and redesign. Presently, approximately 49 supports out of 2500 require requalification due to these changes. Very few modifications are expected to result from this effort. In addition, support qualification/design iterations will occur as described in the notes to the table. The significance of each item is addressed.

One hundred fifty supports are in the construction process. 1500 are installed.

Table 2.4

## PHASE I CORRECTIVE ACTION PROGRAM STATUS

### SMALL BORE PIPE SUPPORTS

Aros		De	Decton Review			Design	Design Revision of Reanalysis	JI REGIN	ereti	-	1.			Darton	
Section	Description		Method- ology	Calc. or Analyses	Criter	Criteria Clarified and Methodology Establishe	Criteria Clarified and Methodology Established				Changes I cound	Const.	Built Compl.	Changes	
		Review	Review	Review	DCN Prep.	DCM Appr.	etnou- ology Estab.	Calc. Prep.	Calc. Check.	Calc. Appr.					
2.2.2	Small Bore Supports														
	Generic Review												;	;	
	o Standard	100	100	100	100	100	100	100	100	100	100	06	19	\$2	
			100	001	100	100	100	100	100	100	100	06	61	24	1,2
	o SAM/TAM	001	001	001	001	100	100	100	100	001	100	06	19	24	
		100	100	100	100	100	100	100	100	001	N/A	N/N	70	24	1 2.3
		100	100	100	100	100	100	001	00	00	3	R		:	
	Sample Review														
	o As-Built	100	100	100	100	100	100	100	100	100	N/N	N/A	N/N	N/N	
	Accuracy					100	100	100	100	100	N/A	M/A	N/A	N/N	
	o Revised Spectra o Concentrated	001	100	100	100	001	001	100	100	100	100	90	61	24	1 2.4
	Masses o Inculation	100	100	100	100	100	100	100	100	100	N/N	N/A	N/A	N/A	
	-					001	100	00	100	100	N/A	N/A	N/A	N/A	
		001	100	001	001		001	100	100	100	N/N	N/A	N/A	N/A	1.2.5
	o Equipment and Building	001	001	001	8	8	2						-		
	o Thermal Loads	100	100	100	100	100	100	001	001	001	A/M	N N	10	24	1.2.4
	Vents an	100	100	001	100	100	100	001	100	001	8	2			
	o Anchor and	100	100	100	100	100	100	100	100	100	N/A	N/N	N/N	N/N	
	Equipment Loads														

As-Builts - Reconciliation of as-builts to date has resulted in a redesign rate of 2%. Approximately 800 as-built reconciliation are outstanding which is projected to cause 16 iterations to design. -Notes:

- Construction Difficulties Presently, approximately 2-1/2% of the modified pipe supports require a design iteration to allow critruction completion. Based on 150 supports outstanding in construction, 4 support design changes are anticipated. ~
- Approximately 30 pipe supports require review for revised Large Bore analysis.
- Fur these issues expanded invistigation was required. 4

August 12, 1983 00400/0086P

-22-

#### SECTION 3. EQUIPMENT SEISMIC DESIGN

The status of the equipment seismic design work is presented in the following. This includes Mechanical Equipment, Electrical Equipment and Instruments, and Heating, Ventilating, and Air Conditioning (HVAC) Equipment.

#### 3.1 Mechanical Equipment

The scope, criteria, and methodology phases of the program are 100% complete. For 100% of the mechanical equipment, calculations which determine if the equipment is seismically qualified for a given set of controlled seismic input have been competed (See Table 3-1).

#### 3.2 Instrumentation and Controls

The I&C work consists of selected analysis, design, and construction activities. The status for all I and C equipment is presented in Table 3-1.

For the analysis work completion means, the equipment qualification levels have been compared to the appropriate required response spectra and have been found acceptable. Some final documentation may be outstanding.

Design work is complete when the DCN has been issued by engineering for modifications to bring equipment up to the qualified configuration.

August 12, 1983 0040D/0116P -23-

Construction work is complete when all equipment modifications have been completed by General Construction. Some final documentation may be outstanding.

For Instrument tubing supports the analyses are complete as of March 29, 1983 (Rev. 6 of DCM C-17), and the design and construction resulting from these analyses are complete.

#### 3.3 Electrical Equipment

Activities relating to Phase I are complete. Responses have been provided to all RFIs and EOIs.

Section 2.3.2 of the Phase I Final Report provides the detailed information for the Class IE electrical equipment.

#### 3.4 HVAC Equipment

1

The review of seismic qualification of Class I HVAC equipment has been completed as of August 16, 1983. This is based upon the application of seismic spectra issued for project use. Table 3.1 tabulates the percent completeness of major steps of the related work.

August 12, 1983 0040D/0116P -24-

The seismic qualification of HVAC equipment is an ongoing process in which the analyses will be updated as new input are generated in accordance with PEI-13 and DCM CH-52.

쒏

2

10

August 12, 1983 0040D/0116P

160

Ø,

-		-
	6.	-
	2	3
-		8
		-
		2
		-
		-

......

1

1

### DIABLO CANYON PROJECT

### PHASE I CORRECTIVE ACTION PROGRAM STATUS Equipment seismic design

Section D 2.3.1 M 2.3.1.2 C 2.3.1.3 M		20	BU- AUE	2		Design	Revision	or Red	SISKIPUE	1						
~	Description	Criteria	Method- ology	Calc. or Analyses	Crite	dology E	Criteria Clarified and Methodology Established	- 21			DCNS	Const.	Built	DCMS		
2 6		Reviewed	Revtewed	Reviewed	DCM Prep.	DCM Appr.	Method- ology Estab.	Calc. Prep.	Calc. Check.	Calc. Appr.	(%)	- i dato -	- industry			
~ ~	Mechanica] Equipment(1)	(See attachment:		Table 2.3.1-1	1											
6	Criteria(2)				100	100										
	Methodology(3)						100									
	Instrumenta-															
0	o Hot shut-	100	100	100												
•	o Instruments (penels	100	100	001												
٥		100	100	001							100	50	•	•	No	
•		100	100	100												
•		100	100	100												
	sure change															
0		100	100	100												
•	a construction of the second	100	100	100												
0		100	100	100												
•	HZ monitors Containment radiation	100	100	100							100	0	•	0	Note	
	high range detectors															
•		100	100	100												
°	chlorine detecto Plant vent radiation	160	100	001				2			100	100	100	100	ź	

August 12, 1983 00400/0086P

-26-

-
~
10
Lab

#### PHASE I CORRECTIVE ACTION PROGRAM STATUS EQUIPMENT SEISMIC DESIGN

Section Area	Description	De	Design Review Method- (	Calc. or	Crite	ria Clar	Criteria Clarified and	1 01 420	e e la Bis		Drwe		As- Rullt		
		Criteria Reviewed	ology Reviewed	Ana lyses Reviewed	DCM DCM	DCM DCM	Methodology Established Methodology Established DCM DCM ology Preb. Abbr. Estab.	calc. Prep.	Calc. Check.	Calc. Appr.	Issued (%)	Comp1.	Comp1.	Comp1.	
	o Control room press.	100	100	15							100				
	o Control room press.	001	100	15							001				
	control room air	001	100	100											
	o Pressurizer SRV Pos.	100	100	100											
	o Sub-cooled margin	100	100	001											
	monitor o Frocess solenoid valves	001	001	100											
2.3.2	Electrical Equipment(1)	100	100	001	100	001	100	100	100	100	100	100	60	99	See
2.3.3	HVAC Equip-	100	100	100(8)	100	6)56					15	\$			

Scope of this work is defined and complete. The methodology phases of the program are 100% complete. -Notes:

Complete defined as the issue of a controlled document which defines appropriate criteria which includes load combinations, seismic input, damping values and allowable stresses. ~

Complete is defined as the issue of a formal document which describes an appropriate methodology to be employed. 3.

Devices will be relocated due to high RRS at Elev. 190'. Devices have been tested to test machine limits. .

5. Design modification is the result of new annulus spectra.

6. Design modification is the result of equipment upgrade not design verification.

musk



- Spectra for the turbine building at elevation 190 ft are not available at this time. Equipment has been tested to shake table 11 its. Equipment located in the turbine building at elevation 104 ft and above is qualified based on preliminary spectra available. Notes: 7.
  - 8. Duct-monitor HVAC equipment analyzed is 95% complete.
- Issuance of design changes is about 75% complete, and construction is approximately 5% complete. .6

-28-

- 10 m

١.		

8/12/83

	SEISMIC	LTS
1-1	IN	RESUL
.1.	PME	
2.3	COULPMEN	FICATION
щ	E	CCA
TABL	VICAL	IFI
F	MECHANI	QUAL

	Location:	я Фиа 9"9	Required Qualification "g" Level	d tion 1	Qualifi-	Qualifying	Damping	Physical Modifi- cations	
Equipment	Building/ Elevation	HN-S	HE-W	>	Cation	Spectra HE, DDE, DE	Value Used	Required? Yes/No	Notes Reference
Feedwater System									
AFW Pump and Motor	Aux/100	0.30 0.60 0.85	0.35 0.70 0.96	0.24 0.46 0.56	¢	DE DDE HE	~~~	No	æ
AFW Pump (Turbine-driven)	Aux/100	0.28 0.56 0.96	0.46 0.92 0.79	0.31 0.62 0.58	æ	DÉ DDE HE	a a a	No	æ
AFW Pump Turbine	Aux/100	0.28 0.56 0.96	0.46 0.92 0.79	0.31 0.62 0.58	æ	DE DDE HE	ααα	No	æ
CVC System									
Boric Acid Tank	Aux/115	0.69 1.38 2.69	0.83 1.65 2.60	0.13 0.26 0.96	æ	DDE DDE HE	2% 2%	No	æ
SI Pump Lube Oil Filter	Aux/85	1.0 1.0	1.0	0.65 0.65 0.65	æ	DE DDE HE	<u>a</u> a a	N	æ

KEY:

A - Qualified to latest spectra & nozzle load
B - Currently high nozzle load. Anticipate will be resolved by further analysis.
C - Design change in progress.
D - Currently high nozzle loads. Anticipated that support modifications will be required.

17

4 .

•			TAE	SLE 2.3.	TABLE 2.3.1.1-1 (Cont'd)	(p.		8/1	8/12/83
	Location:	enð	Required Qualification "g" Level	d ttion	Qualifi-	Qualifying	Damping	Physical Modifi- cations	
Equipment	Building/ Elevation	H <sub>N-S</sub>	H <sub>N-S</sub> H <sub>E-W</sub>	>	Method	Spectra HE, DDE, DE	Value Used	Required? Yes/No	Notes Referenc
Component Cooling System									
CCM Pump	Aux/73	0.2	0.2	0.13	A	DE	R	No	U
		0.4	0.4	0.27		DDE	æ		
		0.63	0.63	0.5		HE	æ		
CCW Pump Motor	Aux/73	0.2	0.2	0.13	Æ	DE	ж	No	A
		0.4	0.4	0.27		DDE	æ		
		0.63	0.63	0.5		HE	æ		
Containment Fan Cooler Box	Cont/140	0.8	0.8	0.54	¢	DE	æ	No	A
		1.25	1.25	0.84		DDE	æ		
		1.7	1.7	1.97		HE	α		
Gaseous Radwaste System									
Waste Gas Compressor	Aux/60	0.2	0.2	0.13	A	DE	α	No	A
Waste Gas Moisture Separator	Aux/60	0.2	0.2	0.13	æ	DE	æ	No	æ
Waste Gas Decay Tank	Aux/60	0.2	0.2	0.13	¢	DE	æ	No	æ

-30-

£

•			TABLE	0	.1.1-1 (Cont'd)	(p.		8/	63
	Location:	Qua	Required Qualification "g" Level	d tion 1	Qualifi-	Qualifying	Damping	Physical Modifi- cations	Motoo
Equipment	Building/ Elevation	HN-S	HE-W	>	cation Method	Spectra HE, DDE, DE	Used	Yes/No	Reference
Diesel Generator System									
Discol Constant	Turh/85	0.41	0.41	0.27	A	DE	2%	No	0
DIRAGINA CALINA	2022	0.81	0.81	0.54		DDE HE	2%		
						J.	٩	No	đ
Diesel Transfer Pump and	MSS/77	0.2	0.2	0.13	A	DDE	* œ		
Motor		0.54	0.54	0.50		HE	в		
	T /00	1 26	1 25	0.83	A	DE	1%	No	A
Diesel Generator Lube UL:	C0/0101	05 6	2.50	1.67		DDE	1%		
LILLER		1.90	1.90	1.50		HE	4%		
	MCC /77	0 0	0 0	0.13	¢	DE	в	No	8
Diesel Iranster Filter	11/001	4.0	0.4	0.27		DDE	æ		
		0.54	0.54	0.50		HE	R		
Citeria Charles Charles	MCC/77	0 0	0.2	0.13	A	DE	æ	No	
DIESSI ILQUISIEL OLIGIUEL	110011	0.4	0.4	0.27		DDE	ж		
		0.54	0.54	0.50		HE	æ		
	Turk/06	0 20	0 20	0.13	đ	DE	а		æ
Priming lank	CO / 7 101	0.40	0.40	0.27		DDE	R		
		0.54	0.54	0.50		HE	æ		
	T.uch/05	00 0	0 20	0.13	¢	DE	2%	No	A
Starting Air Receiver	C0/0101	0 40	0.40	0.27		DDE	2%		
		0.85	0.85	0,50		HE	4%		
Ventilation System									
Containment H. Durde	Aux/100	0.34	0.30	0.13	¢	DE	æ	No	æ
		0.68	0.60	0.27		DDE	æ		
c intra fidding		0.86	0.91	0.60		ΗE	æ		
Contributed H. Direct	Bity /115	0.37	0.5	0.13	¢	DE	æ	No	8
Containment n2 runge		0.737		0.27		DDE	æ		
		0.96		0.60		HΕ			
Containment H. Supply and	Aux/115	1.92	1.6	0.74	T	DE	æ	No	¥
Exhaust Blowers and Motors		3,81	3.2	1.47		DDE	2 0		
		2.94	3.01	1.50		HE	¥		

.

ź

Building/ Elevation         Hu-S         H_E-W           Turb/85         0.48         0.20           Turb/85         0.96         0.40           Aux/163         0.90         0.58           Aux/163         0.90         0.58           Aux/163         0.90         0.58           Aux/163         0.90         0.58           Aux/13         0.2         0.2           0.61         0.63         0.63           0.63         0.61         0.60           Aux/1100         0.85         0.70           Pux/115         0.39         0.63           Aux/115         0.78         0.70           Aux/115         0.39         0.35           Aux/115         0.39         0.36		Location:	R R R R R	Required Qualification "g" Level	ed tion	Qualifi-	Qualifying	Damping	Physical Modifi- cations	
Turb/85       0.48       0.20         0.96       0.40         0.98       0.61         0.99       0.58         Aux/163       0.90       0.58         Aux/163       0.90       0.58         Aux/163       0.90       0.58         Aux/163       0.20       0.58         Aux/163       0.2       0.2         2.26       2.27       2.27         2.26       2.27       2.26         Aux/13       0.63       0.63         0.63       0.61       0.60         0.61       0.63       0.30         0.85       0.70       0.75         0.85       0.70       0.70         1.030       1.013         Aux/115       0.39       0.35         Aux/115       0.4       0.4 <th></th> <th>Building/ Elevation</th> <th>H N-S</th> <th>H H H</th> <th></th> <th>Cation</th> <th>Spectra HE, DDE, DE</th> <th>Value Used</th> <th>Required? Yes/No</th> <th>Notes Referenc</th>		Building/ Elevation	H N-S	H H H		Cation	Spectra HE, DDE, DE	Value Used	Required? Yes/No	Notes Referenc
Aux/163     0.90     0.58       1.79     1.16       2.26     2.27       01     Cooler     Aux/73     0.2     0.2       0.1     0.63     0.63     0.63     0.63       tem     Aux/100     0.31     0.30     0.63       tem     Aux/100     0.31     0.30       tem     Aux/100     0.31     0.30       tem     Aux/110     0.31     0.35       otor     Intake/-2     0.39     0.35       system     Aux/115     0.39     0.35       .     0.4     0.4     0.4	c Exchanger	Turb/85	0.48 0.96 0.98			¢	DE DDE HE	2% 2% 4%	Yes	U
oller     Aux/73     0.2     0.2       0.63     0.63     0.63       r     Aux/100     0.31     0.30       r     Aux/100     0.31     0.30       0.61     0.61     0.60       0.75     0.75       0.75     0.75       1.013       1.030     1.013       Aux/115     0.39     0.35       0.78     0.70       1.030     1.013       1.031     1.013       Aux/115     0.39     0.35       0.78     0.70       1.031     1.013       1.032     1.013       Aux/115     0.39     0.35       0.78     0.70       1.030     1.013       1.033     0.35       0.4     0.4       0.54     0.54	ie Tank	Aux/163	0.90 1.79 2.26	0.58 1.16 2.27	0.17 0.33 1.2	æ	DE DDE HE	~~~	No	æ
r Aux/100 0.31 0.30 0.61 0.60 0.85 0.75 0.85 0.75 0.78 0.70 1.030 1.013 Aux/115 0.39 0.35 0.78 0.70 1.03 1.013 1.013 1.013 1.013 1.013	Lube Oil Cooler	Aux/73	0.2 0.4 0.63	0.2 0.4 0.53	0.13 0.27 0.50	æ	DE DDE HE	~~~	N	æ
r Aux/100 0.31 0.30 0.61 0.60 0.85 0.75 0.78 0.70 1.030 1.013 Aux/115 0.39 0.35 0.78 0.70 1.03 1.013 1.013 1.013 1.013 1.013 1.013 1.013	er System									
Intake/-2 0.39 0.35 0.78 0.70 1.030 1.013 Aux/115 0.39 0.35 0.78 0.70 1.03 1.013 Aux/115 0.39 0.35 1.030 1.013 1.030 1.013 1.030 1.013	ater Transfer Motor	Aux/100	0.31 0.61 0.85	0.30 0.60 0.75	0.13 0.27 0.60	æ	DE DDE HE	~~~	No	æ
Intake/-2 0.39 0.35 0.78 0.70 1.030 1.013 Aux/115 0.39 0.35 0.78 0.70 1.03 1.013 Aux/115 0.39 0.35 1.030 1.013 1.030 1.013	System									
Aux/115 0.39 0.35 0.78 0.70 1.03 1.013 Aux/115 0.39 0.35 0.78 0.70 1.030 1.013 diesel) MSS/85 0.2 0.2	and Motor	Intake/-2	0.39 0.78 1.030	0.35 0.70 1.013		æ	DE DDE HE	2 2 4 K	No	9 9
Aux/115 0.39 0.35 0.78 0.70 1.03 1.013 Aux/115 0.39 0.35 0.78 0.70 1.030 1.013 MSS/85 0.2 0.4 0.4 0.4	tion System									
Aux/115 0.39 0.35 0.78 0.70 1.030 1.013 MSS/85 0.2 0.2 0.4 0.4		Aux/115	0.39 0.78 1.03	0.35 0.70 1.013	0.26 0.52 0.55	¢	DE DDE HE	ααα	N	æ
MSS/85 0.2 0.2 0.4 0.4 0.54 0.54	) Motor	Aux/115	0			¢	DE DDE HE	œ œ œ	No	æ
	Fire Pump (diesel)	MSS/85		0.2 0.4 0.54	0.13 0.27 0.50	-	DE GUE HE	∝ œ œ	No	æ

c

-32-

ġ,

### IDVP FINAL REPORT LIST OF TABLES

TABLE	TITLE	FOLLOWS PAGE NO.
5-3-932	Modification in Response to Specific Error EOI File: 932	5.4.2-1
5-3-938	Modification in Response to Specific Error EOI File: 938	
5-3-949	Modification in Response to Specific Error EOI File: 949	5.4.2-1
5-3-963	Modification in Response to Specific Error EOI File: 963	5.4.2-1
5-3-1069	Modification in Response to Specific Error EOI File: 1069	5.4.2-1
5-3-1107	Modification in Response to Specific Error EOI File: 1107	5.4.2-1
5-3-8009	Modification in Response to Specific Error EOI File: 8009	5.4.2-1
5-3-8010	Modification in Response to Specific Error EOI File: 8010	5.4.2-1
5-3-8012	Modification in Response to Specific Error EOI File: 8012	5.4.2-1
5-3-8017	Modification in Response to Specific Error EOI File: 8017	5.4.2-1
5-3-8057	Modification in Response to Specific Error EOI File: 8057	5.4.2-1
5-3-8062	Modification in Response to Specific Error EOI File: 8062	5.4.2-1
5-4-983	Modification in Response to Generic Concern EOI File: 983	5.4.2-1
5-4-1014	Modification in Response to Generic Concern EOI File: 1014	5.4.2-1

REV 1 830816 I

4

### IDVP FINAL REPORT LIST OF TABLES

TABLE	TITLE	FOLLOWS PAGE NO.
5-4-1026	Modification in Response to Generic Concern EOI File: 1026	5.4.2-1
5-4-1092	Modification in Response to Generic Concern	
	EOI File: 1092	5.4.2-1
5-4-1098	Modification in Response to Generic Concern	
	EOI File: 1098	5.4.2-1
5-4-8009		
F A 0057	EOI File: 8009	5.4.2-1
5-4-8057	dener te concern	
7.3-1	EOI File: 8057 Phase I Connective Action Program Status	5.4.2-1
/.J=1	Phase I Corrective Action Program Status: Civil Structural	7.3.3-1
7.3-2	Phase I Corrective Action Program Status:	/.3.3-1
	Large Bore Piping	7.3.3-1
7.3-3	Phase I Corrective Action Program Status:	
	Small Bore Piping	7.3.3-1
7.3-4	Phase I Corrective Action Program Status:	
	Large Bore Supports	7.3.3-1
7.3-5	Phase I Corrective Action Program Status:	
12.20	Small Bore Pipe Supports	7.3.3-1
7.3-6	Phase I Corrective Action Program Status:	
7 4 1	Equipment Seismic Design	7.3.3-1
7.4-1	Status of Incomplete Verifications	
	Defined by ITRs-8, -34, and -35	7.4-4

where necessary to assess the effects of various DCP assumptions and calculations. For the auxililary building, the IDVP performed separate analyses, such as sensitivity studies for the dynamic models, to assess the significance of modeling parameters.

Two EOIs were written as a result of the IDVP verification:

EOI 1124 was issued for the finite element modeling of the control room floor slab. The location of the supporting walls in the model did not match the actual locations. This model was used to generate Hosgri floor response spectra. The DCP has corrected this error. The IDVP then verified that slab qualification analyses for vertical loading were acceptable. This EOI was classified as a Class B Error, and the error resolved by verification of the DCP reanalysis.

EOI 1132 was issued because the Auxiliary Building DCP member evaluations had been reported as being complete. This file was combined with EOI 1097. The DCP is still in the process of evaluating the slabs for in-plane loads, and this effort is subject to further verification.

The verification program intended to be conducted by the IDVP is not yet completed. Based upon the efforts performed to June 25, 1983, the IDVP considers the following aspects of the DCP work to be acceptable and to satisfy the licensing criteria:

- Qualification analyses reflect the as-built structure.
- Accidental eccentricities for the concrete portions were applied properly.
- The synthetic time-histories used for analyses give an acceptable representation of the smooth design spectra.

IDVP FINAL 4.4.2-7

#### 4.4.3 Fuel Handling Building

The Fuel Handling Building (FHB) is a Design Class I steel-framed structure which is supported at elevation 140 feet of the auxiliary building. The building dimensions are 58 feet (E-W direction) by 366 feet (N-S direction) by 48 feet high. It supports a fuel handling bridge crane and houses other equipment. Moment-resisting steel frames in the East-West direction and cross-braced columns in the North-South direction comprise the structural system. The roof is a trussed and cross-braced diaphragm covered with metal decking and built-up roofing. A portion of the end frames in the East-West direction are supported on a concrete wall common with the fan rooms.

In accordance with the FSAR and Hosgri report, Design Class I structures must be qualified for all seismic events; thus, member evaluation for the structural steel members was performed for the DE, DDE, and Hosgri events and the required loading combinations.

### 4.4.3.1 Verification of Corrective Action

The IDVP verification of the D<sup>1</sup>? Corrective Action Program for the FHB is defined in ITRs-8 and -35. The IDVP verification consisted of examining on a sampling basis the analyses for both seismic and nonseismic loads. The seismic loads are the DE, DDE, and Hosgri events, while the non-siesmic loads are dead, live, wind, temperature, etc. The IDVP will perform a field inspection of the FHB when modifications are complete. Connections, additional members and/or removed members, etc. will be examined and checked for conformance with the design and qualification analyses. ITR-57 reports on the IDVP verification of the FHB.

The DCP conducted its evaluation of the criteria implementation and qualification analyses through the Internal Technical Program (ITP).

I DVP FINAL

4.4.3-1

- Time history analyses (Hosgri) of the dynamic models which produced response spectra and provided accelerations for use in the equivalent static model. The input time history from elevation 140 feet of the auxiliary building was also reviewed.
- Evaluation of the nodal accelerations used to determine equivalent static loads.
- Computation of loads for the equivalent static analysis and a sample of the computer runs for a static analysis load case.
- Comparison of selected member loads with member allowables loads for the postulated Hosgri event.

The selected sample covers approximately 50% of the structure dynamic analyses, excluding the crane, and the same percentage for the static analysis and member evaluation. The IDVP did not review the preliminary static model, which was used by the DCP as a basis for determining analysis and modification requirements.

No EOIs were issued for the FHB with regard to the DCP Corrective Action Program.

The verification program intended to be conducted by the IDVP is complete except that the as-built condition will be field verified against the design drawings used as the basis for the analyses. Based upon the efforts performed to August 19, 1983, the IDVP considers the following aspects of the DCP work to be acceptable and to satisfy the licensing criteria: • Omission of an allowance for accidental eccentricity in the FHB because the torsional effects are accounted for in the auxiliary building response at elevation 140 feet.

TELEDYNE

ENGINEERING SERVICES

- The ranges of crane locations and assessment of their effects upon results.
- The dynamic models used in the FHB evaluation.
- Response spectra generation.
- Equivalent static loads determined from the dynamic acceleration profiles.
- Qualification of members and connections.

The IDVP intends to formulate final conclusions as to the qualification of the FHB and conformance to licensing criteria when the DCP modifications and field walkdown have been completed and the IDVP has verified the as-built against the design conditions. This verification will be reported in Revision 1 to ITR-57. EOI 1092 will not be closed until this field verification is complete.

(To Be Supplemented)

IDVP FINAL

The review of the PGandE model resulted in two areas of concern. The first had to do with the frame consolidation used to obtain the equivalent radial beam flexural rigidity properties. The IDVP concluded that the frame consolidation does not adequately represent the structure at elevations 101 and 106 feet.

The second concern was that the PlandE model does not consider the possible effects of tangential beam flexibility on local response spectra. The IDVP studies included simple one and two degrees-offreedom lumped mass models which confirmed that the tangential beam flexibility is an important factor in the response spectra generation.

The results and conclusions of the verification review of the containment annulus has been reported in ITR-50. The conclusions relative to the specfic concerns of the NRC letter are:

- There are no significant differences in the computed masses and member joints (with the exception of the BNL error in the slab to crane wall connection mentioned) between the 1981/1982 URS/Blume analyses and BNL (Model B) analysis.
- The joint characteristics in the Blume analysis realistically represent the as-built configuration.
- The spectra smoothing technique applied by PGandE is consistent with the DCNPP licensing criteria.
- The issue of discrepancies between design piping analyses and the as-built configurations is a generic concern that has been identified by the IDVP and is discussed in 4.5.2.
- The significance of the errors in the modeling of bends in annulus structure piping is considered negligible.

IDVP FINAL

#### 4.4.6 Intake Structure

The intake structure is a massive Design Class II concrete structure that houses the Design Class I Auxiliary Saltwater (ASW) Pumps. The vent shaft and snorkel pipes, as well as nearby supporting equipment, are part of the ASW system. The dynamic analysis of the Intake Structure produces response spectra used as input to these systems.

In accordance with the FSAR, a Design Class II structure is required to retain its integrity during a seismic event so that the function of Class I equipment will not be impaired. Hence, the DCP has evaluated the structural integrity of the intake structure for the postulated Hosgri event, but floor response spectra used for evaluation of safety-related equipment have been computed for DE, DDE and Hosgri conditions.

### 4.4.6.1 Verification of Corrective Action

The IDVP verification of the DCP Corrective Action Program for the intake structure is defined in ITRs-8 and -35. The IDVP review consisted of examining the qualification of the structure for seismic and non-seismic loads. The seismic loads are the DE, DDE, and Hosgri events, while the non-seismic loads are soil bearing pressures, hydrodynamic, wave force, dead and live load, and missile loads. ITR-58 reports the IDVP verification of corrective action for the intake structure.

The DCP reviewed the as-built drawings to ensure an accurate input to the analysis and made modifications as necessary, as detailed in the PGandE Phase I Final Report. For the intake structure, the DCP reviewed and accepted the dynamic analysis, member evaluation, generation of response spectra, and structural stability calculations performed by URS/John Blume Associates. In addition, the Blume Internal

IDVP FINAL

- The flow straighteners possessed adequate strength using the ductility criteria specified. Walls and slabs were qualified without the use of ductility considerations.
- Vent shaft system was shown to be adequate.

As noted by the above statements and by consideration of the DCP qualification analyses, the IDVP considers the intake structure to be qualified and to meet licensing requirements. The sliding, overturning and soil bearing pressure calculations are under continuing review as discussed in 4.9.2, and will be reported in ITR-68 and in Revision 1 to ITR-58.

(To Be Supplemented)

ENGINEERING SERVICES reviews, specific areas of interest were chosen for reviews. These specific areas included items such as valve modeling and qualification, application of stress intensification factor, spectra inputs, etc. Alternate calculations were performed by the IDVP as necessary to review DCP calculations.

TELEDYNE

As a result of the above-described activity, four EOIs were issued. EOI 1126 addresses the SIF discrepancy for intermediate butt welds and the omission of a SIF of 1.9 at valve/elbow interfaces. This item has been incorporated into the DCP final review checklist for review of potential impacts on all DCP analyses, and the file has been closed.

EOI 1133 addresses the discrepancy noted for one DCP valve model where only two-thirds of the required eccentric mass was considered in the DCP analysis. This item has been determined to be a Class C Error and has been resolved through revision of the DCP analysis.

EOI 1135 addresses the discrepancies in value body and operator weights for values LCV-113 and -115. This item has been determined to be a Class C Error and resolved through revision of DCP analysis.

EOI 1137 addresses a discrepancy in valve weight for FCV-365. This EOI together with EOIs 1133 and 1135 combined to form a generic concern with valve modeling. The item has been incorporated into the DCP Final Review checklist for review of potential impacts on all DCP analyses. The concern of EOI 1137 was determined to be a Class C Error.

The verification program intended to be conducted by the IDVP is not yet complete. Based upon the efforts 4.5.2.3-4 REV 1 830816



performed to August 15, 1983, the IDVP considers the following aspects of the DCP work to be acceptable and to satisfy the licensing criteria.

TELEDYNE

ENGINEERING SERVICES

- The DCP reanalysis of all original work and the development of the DCP final review checklist is an appropriate program for qualification of all DCP analyses.
- Qualification analyses in general reflect the asbuilt conditions.
- Overall modeling methods were found acceptable, except for application of stress intensification factors (SIF) and valve modeling as noted above.
- Loadings used in the DCP analyses were found acceptable. Loading data were found properly controlled and applied by the DCP.
- Internal documentation was found to be in sufficient detail to allow the verification of transfer of data. Computer files and descriptions were indexed.
- Stress analyses were found acceptable for all reviewed analyses except Analyses 2-111, Revision 0, and 4A-100, Revision 0, which contained unique discrepancies and were reanalyzed by the DCP.
- Numerical accuracy of the calculations sampled was adequate.

In summary, the IDVP concluded that DCP is following established procedures and licensing criteria, and is meeting the latest loading criteria and operating modes. The concerns on stress intensification factors and valve modeling were determined to be generic concerns. These

generic concerns are resolved by the inclusion of specific checks in the DCP final review checklist. Certain valve models and SIFs will be reviewed by the IDVP after they have passed the DCP final review. None of the specific concerns that led to these two generic concerns caused an exceedence of the licensing criteria. The DCP Corrective Action Program for Design Class 1 large bore piping adequately covers all essential steps required to obtain proper gualification of the piping.

The IDVP intends to formulate a final conclusion as to the qualification of large bore piping and its conformance to licensing criteria when the IDVP verification is completed.

### (To Be Supplemented)

b. Large Bore Piping Supports

The IDVP verification of the DCP Corrective Action Program for large bore pipe supports is defined in ITRs -8 and -35. The IDVP review consisted of an examination of qualification of each pipe support for all seismic and nonseismic loads. Seismic loads are the DE, DDE, and Hosgri events, while non-seismic loads are deadload, thermal accident, friction, fast valve closure, and relief valve opening thrust. This activity will be reported in ITR-60.

IDVP FINAL

-10

criteria and accuracy of calculations. The process by which the IDVP selected support samples included the following:

TELEDYNE

**ENGINEERING SERVICES** 

- In general, the selected supports were associated with piping that was part of the IDVP large bore piping sample.
- Several supports were selected as a result of IDVP field verification activities for piping samples.
- The DCP General Pipe Support Status (GPSS) log was reviewed to determine revision status, respective piping analyses, etc. This status log listed approximately 6000 to 7000 supports.
- Supports were selected to represent various support types, pipe sizes, plant locations, and organizations (consultants) performing design analyses.

The IDVP selected a total of 22 support analyses for review. The support types were as follows:

- 3 snubbers
- 6 spring hangers
- 6 anchors
- 7 rigid supports

The IDVP performed design reviews for the selected DCP analyses to verify the following aspects of the design analysis:

IDVP FINAL

### 4.5.2.3-8

performed a finite element analysis which applied the piping spectra to this support and demonstrated that criteria were satisfied. The IDVP has verified this analysis and EOI 1122 was resolved as a Deviation. The IDVP does not consider it a generic concern.

EOI 1129 notes that errors were made in calculating the weld stress for a 1/4-inch weld between pipe lug and supporting steel on Pipe Support 56S/3A. These errors offset each other and no overstress occurred. This item has been classified as an error Class C. This EOI does not represent a generic concern.

EOI 1131 notes that the design analyses for Pipe Supports 58S/16V and 63/26V do not evaluate the shear lugs and attachment welds, as required in the DCP Corrective Action Program. The DCP has revised these analyses to include the shear lugs and attachment welds. The IDVP review of the revised DCP calculations shows these stresses to be small. This EOI has been classified as a deviation.

The verification program intended to be conducted by the IDVP is not yet complete. Based upon the efforts performed to June 25, 1983, the IDVP considers the following aspects of the DCP work to be acceptable and to satisfy the licensing criteria.

- Support drawings are satisfactory.
- Loads and load combinations used in the pipe support analyses are correct.
- Pipe support frequencies are satisfactory (except as noted in EOI 1122).

IDVP FINAL

4.5.2.3-10

A design review checklist was developed for the IDVP review to ensure that all necessary items were examined and documented. Checklist observations were further expanded with comments where clarification or more detailed consideration was appropriate. In addition to the checklist, the IDVP design review included asessments of the completeness, applicability, and consistency of the DCP review and reanalysis methodology.

The IDVP performed an analysis package and pipe support review to evaluate the completeness of all pertinent design input data, output results and associated documentation.

Alternate calculations were performed by the IDVP, where necessary, to assess the effects of various DCP assumptions and to confirm calculations.

The IDVP selected a sample of 8 DCP small bore pipe support analyses to ensure conformance to DCP criteria and accuracy of calculations. The selection process included the following:

- The DCP list of small bore supports that comprised the full DCP review sample (approximately 210 supports) was reviewed by the IDVP.
- Supports were selected to represent various support types, pipe sizes, plant locations, and organizations (consultants) performing design analyses.

IDVP FINAL

4.5.3.2-7

- In general, the selected supports were associated with piping that was part of the IDVP small bore piping sample.
- Several supports were selected as a result of IDVP field verification activities for piping samples.

One EOI report was issued. EOI 1039 was classified as a Class C error because of an error in the DCP support deflection evaluation. The DCP revised their analysis to show support met criteria.

The verification program intended to be conducted by the IDVP is not yet complete. Based upon the efforts performed to August 19, 1983, the IDVP considers the following aspects of the DCP work to be acceptable:

- The small bore pipe supports analyzed by the DCP adequately represent the worst cases for the issues/design considerations determined by their generic and sampling reviews.
- Support drawings are satisfactory.
- Pipe support drawings and information used in the analyses reflect the as-built conditions.
- Loads and load combinations used in the pipe support analyses are correct.
- Standard component supports such as spring hangers, snubbers, and pipe clamps are satisfactory.

-

All eight analyses meet criteria.

The IDVP intends to formulate a final conclusion as to the qualification of small bore pipe supports and their conformance to licensing criteria when the IDVP verification has been completed.

(To Be Supplemented)

IDVP FINAL

ć

REV 1 830818

1

#### 4.6.2.2 Verification of DCP Activities

The IDVP verification of DCP work on tanks is defined by ITRs -8 and -35. The IDVP verification of the DCP work includes all aspects described in Section 4.6.1 and the following aspects were emphasized:

- Verification of the PGandE review methodology to assure that the correct spectra were checked by PGandE against qualification analyses.
- Completeness of qualification

The results of the verification have been reported in ITR-67.

The DCP Internal Technical Program for equipment consisted of a review of the seismic qualification, implemented by checking the latest seismic qualification data against those used for the qualification of equipment. This check used the latest response spectra for the DE, DDE, and Hosgri event. Whenever changes to the response spectra required requalification of the equipment, the equipment was requalified by analysis or testing. Equipment identified for review was that associated with the engineered safety systems designed by PGandE (Reference PGandE Phase I Final Report).

The CCW surge tank was selected as the IDVP verification sample of the DCP implementation. The CCW surge tank is a Design Class I tank and is located atop the auxiliary building at elevation 163 feet. This tank is classified and built to ASME Section VIII (Rules for Construction of Pressure Vessels). This is one of five mechanical tanks reviewed by the DCP. Of the five, three were verified for Hosgri loadings as part of the initial sample. Of the two remaining tanks, only the CCW surge tank was required to be evaluated for both DE and DDE loadings.

IDVP FINAL 4.6.2.2-1

The IDVP performed a design review for the DCP reanalysis. A checklist was developed which covered all required criteria items, and critical analytical procedures, and ensured completeness of the IDVP review. In addition to the checklist, the IDVP review included assessments of the completeness, applicability, consistency, and adequacy of the DCP review and reanalysis methodology. Where discrepancies were noted, or methodology was deemed not totally appropriate, alternate calculations were carried out by the IDVP to verify the conclusions of the DCP reanalysis.

TELEDYNE

ENGINEERING SERVICES

The IDVP issued EOI 1136 which noted that the DCP analysis for the CCW surge tank calculated bolt shear stress allowables that did not conform to established DCP criteria and the ASME code. However, the bolt stresses remain below the correct allowable values. The DCP analysis also did not consider internal pressure induced stress in the tank for the evaluation of tank stresses at the nozzle. Tank stresses would exceed the specified allowable stress if pressure was considered using the same values and procedures as the DCP analysis. However, it was determined that the DCP reanalysis was very conservative and the actual pressure stresses were negligible. Thus, actual total stresses were below criteria and EOI 1136 was determined to be a Class C Error.

The technical aspects of the verification program conducted by the IDVP has been completed and reported in ITR-67. Based upon these efforts, the IDVP considers the following aspects of the DCP work to be acceptable and to satisfy the licensing criteria:

- The seismic spectra utilized by the DCP for tanks reflects the current spectra.
- The mathematical modeling used in the reanalysis was considered to be acceptable.

IDVP FINAL

2

4.6.2.2-2

 All established DCP criteria are considered to have been adequately met.

TELEDYNE

**ENGINEERING SERVICES** 

The items identified in EOI 1136 are considered to be random analytical discrepancies.

The IDVP intends to formulate a final conclusion as to the qualification of all mechanical equipment and its conformance to licensing criteria when all IDVP verification work in this area is complete. Effects of future revisions to seismic spectra and piping nozzle loads on equipment remain to be evaluated as part of the IDVP completion sample.

(To Be Supplemented)

IDVP FINAL

.

\*

The one observation, EOI File 950, was the result of a discrepancy in stiffener plate thickness determined from the field verification. Although the IDVP did not consider physical modifications of FCV-95 to be necessary to satisfy criteria, the DCP modified all valves specified in DCO-G-M-876 by replacing a 3/8" thick plate with a plate of the 1/2" design thickness. The IDVP verified these modifications.

No additional sampling or verification of valves was required.

4.6.3.2 Verification of DCP Activities

The IDVP performed verification of DCP activities for Valves in accordance with ITRs-8 and -35. The IDVP examined the DCP work for all aspects discussed in Section 4.6.1. The results of this verification have been reported in ITR-67.

The DCP Internal Technical Program (ITP) for Valves is closely tied to the DCP efforts for piping. Certain valves were selected by the DCP for reanalysis to determine valve natural frequencies and allowable accelerations. These valves had been originally qualified by seismic service-related contractors to PGandE. Only motor-operated valves with eccentric masses were reanalyzed. The allowable acceleration results were then used by piping to determine if modifications to the valve or pipe supporting structure were required.

Electro-Hydraulic Valve LCV-110 was selected as the IDVP verification sample. The valve is a Design Class I level control valve located on the pipeway structure outside the containment building. LCV-110 is one of the 6 different types of valves analyzed as part of the DCP's ITP.

LCV-110 is one of four similar valves: LCV-110, 111, 113 and 115. This type of valve was selected for the IDVP review sample because a similar valve had caused an overstress condition in the pipe line in

IDVP FINAL

4.6.3-3

one of the IDVP initial sample piping analyses (Reference EOI 1069). In addition, the actuator motor on these valves had been replaced.

The IDVP performed a design review of DCP reanalysis. A checklist was developed which covered all criteria items, critical analytical procedures, and completeness of the DCP reanalysis. In addition to the checklist, the IDVP design review included reviewer assessments on the completeness, applicability, consistency and adequacy of the DCP reanalysis methods. Where discrepancies were noted, or methods deemed not totally appropriate, alternate calculations were carried out by the IDVP to verify the conclusions of the DCP reanalysis.

Actual piping accelerations as well as any additional valve support bracing were not included in this portion of the review because the results of this DCP reanalysis are to be used as criteria for the piping system qualification.

No EOIs have been issued in this review area to date.

The verification program intended to be conducted by the IDVP is not yet complete. Based upon the efforts performed to August 15, 1983, the IDVP considers the following aspects of the DCP work to be acceptable and to satisfy the licensing criteria.

- The methods and results of the reanalysis comply with the established DCP criteria.
- Mathematical modeling of the valve adequately represents the structure of the valve.
- Critical areas were examined.

The IDVP considers the following aspects of the DCP work to be unresolved concerns at this time.

 Resolution of the appropriate allowable stress criteria applicable to valve bolting.

TELEDYNE

**ENGINEERING SERVICES** 

Card ?

The IDVP intends to formulate a final conclusion as to the qualification of and its conformance to licensing criteria when the IDVP verification is complete.

(To Be Supplemented)

#### 4.6.4.3 Verification of DCP Activities

The IDVP verification of DCP activities for Pumps is defined by ITRs -8 and -35. The IDVP review examines the DCP work for all aspects described in Section 4.6.1 above. The results of this verification have been reported in ITR-67.

The DCP Internal Technical Program for Equipment consisted of a review of the seismic qualification. This review consisted of checking the latest seismic qualification data against those used for the qualification of equipment. This checking was performed using the latest response spectra for the DE, DDE, and Hosgri event. Whenever changes to the response spectra required requalification of the equipment, the equipment was requalified by analysis or testing. Equipment identified for review consisted of those associated with the engineering safety systems designed by PGandE (Reference DCP Phase I Final Report).

Two identical fire pumps located in the Unit I Auxiliary Building at elevation 115 feet were selected as the IDVP verification sample. The fire pumps are Design Class I equipment.

This pump is one of eight pumps reviewed by the DCP. Of these eight, one was qualified by shake table testing (see Section 4.9.1) and is thus excluded from the sampling of reviewed/reanalyzed pumps. Five of the remaining seven pumps were included in the IDVP initial sample and additonal verification work. Thus, with the IDVP review of the fire pump, six of the seven pumps qualified by analysis and in the IDVP scope have been verified.

The IDVP verification included assessments of the completeness, applicability, consistency, and adequacy of the DCP review and reanalysis methodology. Where discrepancies were noted, or methodology deemed not totally appropriate, alternate calculations

IDVP FINAL

3

4.6.4.3-1

ENGINEERING SERVICES

TELEDYNE

were carried out by the IDVP to verify the conclusions of the DCP reanalysis.

EOI 1140 was issued in connection with the fire pump and identified two concerns regarding the discharge nozzle flanged joint. The first concern, relative to bolt stresses was resolved as a closed item after further evaluation. The second concern, which involved a nonconformance of the installed flange configuration with PGandE piping specifications, resulted in an Error Class C.

The verification program intended to be conducted by the IDVP is not yet complete. Based upon the efforts performed to August 15, 1983, the IDVP considers the following aspects of the DCP work to be acceptable:

- Operability, as defined by rotating element clearances and interfereces, was adequately demonstrated.
- The seismic spectra utilized by the DCP for pumps reflects the current spectra.
- The mathematical modeling used in the reanalysis was judged to be acceptable for the fire pump.
- With the exception of the item identified in the next paragraph all established DCP criteria are judged to have been adequately met.

The IDVP considers the following aspects of the DCP work to be unresolved concerns at this time.

 Flanges on pumps require reevaluation relating to the appropriate allowable stress values to be used for the cast iron fire pump.

4.6.4.3-2

IDVP FINAL

The IDVP intends to formulate a final conclusion as to the qualification of pumps and their conformance to licensing criteria when the IDVP verification has been completed.

(To be supplemented)

IDVP FINAL

4

.

### 4.6.5.2 Verification of DCP Activities

The IDVP verification of DCP activities for heat exchangers is defined by ITRs -8 and -35. The IDVP verification of the DCP work includes all aspects described in Section 4.6.1. The results of the verification have been reported in ITR-67.

The DCP Internal Technical Program for equipment consisted of a review of the seismic qualification. This review comprised checking the latest seismic qualification data against those used for the qualification of equipment. This checking was performed using the latest response spectra for the DE, DDE, and Hosgri event. Whenever changes to the response spectra required requalification of the equipment, the equipment was requalified by analysis or testing. Equipment identified for review comprised that associated with the engineered safety systems designed by PGandE (Reference PGandE Phase I Final Report). The DCP performed a reanalysis of the CCW pump lube oil cooler with revised seismic imputs.

The CCW pump lube oil cooler was selected as the IDVP verification sample of the DCP's ITP activities for heat exchangers. One lube oil cooler is mounted with each of the three CCW pumps located in the auxiliary building at elevation 73 feet. The CCW pump lube oil coolers are Design Class I Equipment. This cooler, or heat exchanger, is one of two heat exchangers reviewed by the DCP. The other was the CCW heat exchanger, which was in the IDVP initial sample.

The IDVP performed a design review of the reanalysis. A checklist was developed which covered all criteria items, and critical analytical procedures, and ensured completeness of the DCP review. In addition to the checklist, the IDVP work included assessments of the completeness, applicability, consistency of the reanalysis methodology. Where discrepancies were noted, or methodology was deemed not totally appro-

IDVP FINAL 4.6.5.2-1

priate, alternate calculations were carried out by the IDVP to verify the conclusions of the DCP reanalysis.

TELEDYNE

ENGINEERING SERVICES

One EOI file, 1130, was established. The DCP reanalysis of the CCW pump lube oil cooler showed that allowable criteria were exceeded and that physical modifications were required. This reanalysis was the analysis of record when the DCP had indicated that all ITP work in this area was complete and no physical modifications were necessary (DCP Phase I Final Report, Revision 3, dated 4/22/83). There is no concern with the engineering of this item. The IDVP determined that the status of qualification was internally tracked within the DCP and required actions would have been implemented, even though this was not apparent from the DCP Phase I Final Report. EOI 1130 was resolved as a Deviation.

The technical effort of the verification program incended to be conducted by the IDVP is complete except for IDVP/DCP agreement on the allowable stress criteria to be used for cast iron. Based upon the efforts performed to August 19, 1983, the IDVP considers the following aspects of the DCP work to be acceptable:

- Seismic spectra utilized in the reanalysis were the current spectra.
- The methods and results of the reanalysis reviewed comply with the established DCP criteria.
- Mathematical modeling of the tank adequately represented the cooler structure.
- Because all DCP reviewed heat exchangers are included in the IDVP, all such heat exchangers have been verified as complying with criteria.

IDVP FINAL

4.6.5.2-2

these other areas are sufficiently large, and they have not identified any similar concerns (see other equipment sections).

• If there are further instances of incorrect bolt size, the IDVP does not believe there will be an impact on licensing criteria, for two reasons. First, the DCP has inspected all bolt sizes in HVAC equipment; any errors will be within measurement tolerances. Second, all discrepancies identified by the IDVP were small and did not affect criteria.

To further strengthen these conclusions, the IDVP performed further field verification for bolt sizes as part of the verification of corrective action. The results of this field verification confirm the conclusions above.



P

U

4.6.6.3 Verification of DCP Activities - HVAC Equipment

The IDVP performed verification of DCP activities for HVAC equipment in accordance with ITRs -8 and -35. The IDVP verification of the DCP work included all aspects described in Section 4.6.1 above. The samples selected for IDVP review are representative of Design Class I rotating machinery. The results of this verification have been presented in ITR-67.

The DCP Internal Technical Program (ITP) for equipment consisted of a review of the newest seismic qualification data against data used for the qualification of equipment. This check was performed using the latest response spectra for the DE, DDE and Hosgri event. Whenever changes to the response spectra required requalification of the equipment, this was done by analysis or testing. Equipment identified for review was that associated with the engineered safety systems designed by PGandE (see PGandE Phase 1 Final Report).

The DCP assembled documentation packages for seismic qualification of all safety-related HVAC equipment. This equipment is identified and the method of seismic qualification is documented. The qualification is reviewed for effect of any seismic spectra changes. A reanalysis or test was performed if the spectra affected the qualification of the component. Redesign and modifications were implemented, if required, to maintain qualification.

The sample selected by the IDVP for verification of the DCP's ITP for HVAC equipment consisted of supply fan S-1 and compressor CP-35. Supply fan S-1 and an identical fan, S-2, are located in the auxiliary building at elevation 85 feet. Compressor CP-35 and an identical unit, CP-36, are located in the auxiliary building at elevation 154 feet, 6 inches. Both the fan and compressor are Design Class I equipment.

IDVP FINAL 4.6.6.3-1

or incorrect value produced stresses within allowables. EOI 1125 was classified as a Class C Error. The resolution is discussed under "Hosgri Spectra," section 4.3.2.2.

**TELEDYNE** 

ENGINEERING SERVICES

EOI 1127 was issued for two concerns over the modeling technique and methods used in the reanalysis of fan S-1. One concern was resolved as not significant based on the IDVP initial sample work. The IDVP determined that the second concern was not valid and the DCP modeling method was correct. EOI 1127 was classified as a Closed Item.

The technical aspects of the verification program conducted by the IDVP has been completed and reported in ITR-67. Based upon these efforts, the IDVP considers the following aspects of the DCP work to be acceptable and to satisfy the licensing criteria.

- The mathematical modeling of the structures was found to be adequate.
- Application and satisfaction of established DCP criteria were found to be adequate.
- A concern did exist over the proper control and application of seismic spectra, an issue which is related to work done in the initial sample. The concern was resolved as discussed in section 4.3.2.2.

The IDVP intends to formulate a final conclusion as to the qualification of and its conformance to licensing criteria when the IDVP verification is complete. The IDVP effort will include a completion sample to evaluate any changes in design input.

(To Be Supplemented)

IDVP FINAL

4.6.6.3-3

4.6.7.3 Verification of DCP Activities

The IDVP performed verification of DCP activities for electrical equipment in accordance with ITRs -8 and -35. The IDVP review examined the DCP work for all aspects discussed in Section 4.6.1. This category of electrical equipment and instrumentation includes all such equipment qualified by analysis. This verification effort has been reported in ITR-67. Equipment items qualified by shake table testing are discussed in Section 4.9.1.

The DCP reviewed the previous seismic qualifications of equipment to determine their validity with respect to current spectra for the DE, DDE, and Hosgri event. If the analysis was invalid, the equipment was reanalyzed to ensure qualification to the current response spectra and then redesigned or modified as required. Equipment identified for review is equipment associated with the engineered safety systems designed by PGandE (see PGandE Phase I Final Report).

The station battery racks were selected as the IDVP verification sample of the DCP's review of electrical equipment qualified by analysis. The racks support the station batteries, which are Design Class I equipment. This equipment is located in the auxiliary building at elevation 115 feet.

The station battery racks are one of five major items of electrical and instrumentation equipment qualified by analysis that are within the IDVP scope. Major equipment in this case excludes small panels, transmitters, switches, circuit breakers and other small items of this type.

Of the five major equipment items, two were included in the IDVP initial sample work: the main annunciator cabinet and the hot shutdown remote panel. Two others were included in the additional verification sample: the local instrument panels and the instrument AC panel.

IDVP FINAL

4.6.7-3

Thus, with the inclusion of the station battery racks, all analyzed major electrical equipment and instrumentation items have been included in the IDVP verification effort.

The IDVP performed a design review of the reanalysis performed by the DCP on the station battery racks, using a checklist to cover analysis criteria items, critical analytical procedures, and completeness of the DCP review. In addition to the checklist, the IDVP design review included assessments on the completeness, applicability, consistency and adequacy of the DCP review and reanalysis methodology. Where discrepancies were noted, alternate calculations were carried out by the IDVP to verify the conclusions of the DCP reanalysis.

Results of the IDVP reviews of the DCP reanalysis of the station battery racks are:

- Seismic spectra used in the reanalysis were the current spectra.
- No specific analysis criteria were formally established for this equipment. However, the American Institute of Steel Construction Code was used by the DCP as criteria for the structural analysis.
- An incorrect bolt size was used in the analysis. (See EOI 1128).

EOI 1128 notes that in the DCP reanalysis of the station battery racks 3/8 inch bolts were used instead of the 1/2 inch bolts called for and the shear force was incorrectly calculated. A further IDVP evaluation indicated that the structural integrity of the racks was not impaired. EOI 1128 was resolved as an Error Class C.

The verification program intended to be conducted by the IDVP is complete. The IDVP considers the following aspects of the DCP work to be acceptable and to satisfy the licensing criteria.

- The seismic response spectra used by the DCP for electrical equipment and instrumentation qualified by analysis reflects the current spectra.
- Although no specific criteria have been established by the DCP for analyses in this area, use of the AISC Code is adequate.
- The mathematical modeling used for the reanalysis was considered to be acceptable and the results of the reanalysis comply with DCP criteria.

The IDVP intends to formulate a final conclusion as to the qualification of all electrical equipment and instrumentation and its conformance to licensing criteria when all IDVP verification work in this area is complete. Effects of any changes in the seismic design inputs will be evaluated as part of the IDVP Completion Sample.

(To Be Supplemented)

IDVP FINAL

4.6.7-5

# ENGINEERING SERVICES

The procedure utilized by the IDVP to perform the design reviews involved a combination of design review checklists and alternate calculations. The latter were performed in those cases where checklist review results were not sufficient to verify that supports met licensing commitments.

The IDVP verification of the DCP plan implementation was based on a 100 percent sample of the DCP program for instrument tubing and supports. The DCP program implementation is contained in six qualification analysis packages which make up the IDVP scope for design review. One of the six packages contains the generic tubing span qualifications. The remaining five contain tubing support qualifications based on a DCP walkdown to identify controlling or specific worst-case configurations within the containment annulus.

EOI 1123 was issued due to the use of incorrect member properties for a particular support type. The member properties were different from both the DCP documented asbuilt information and the IDVP field verified data, which were equivalent. The DCP concurred with this assessment of the discrepancy, and the file was classified as a Class C Error.

The verification program intended to be conducted by the IDVP is not yet complete. Based upon the efforts performed to June 25, 1983, the IDVP considers the following aspects of the DCP work to be acceptable:

Four DCP qualification analyses have been verified to be in conformance with procedures.

IDVP FINAL

4.6.8.2-3

8

The DCP provided sufficient and accurate "as-built" survey documentation supporting DCP qualification analyses for 12 support types.

The IDVP intends to formulate a final conclusion as to the qualification of instrument tubing and supports and their conformance to licensing criteria when the IDVP verification has been completed.

(To Be Supplemented)



.

9°.

-

#### 4.6.9 Filters

The IDVP verification of DCP activities for filters is defined by ITRs-8 and -35. The IDVP verification of the DCP work included all aspects described in 4.6.1. The results of the verification have been reported in ITR-67.

The DCP Internal Technical Program for filters involved a review of the seismic qualification. This review consisted of checking the newest seismic qualification data against data used for the qualification of equipment. This check was performed using the latest response spectra for the DE, DDE, and Hosgri event. Whenever changes to the response spectra required requalification of the equipment, the equipment was requalified by analysis or testing. Equipment identified for review comprised that associated with the engineered safety systems designed by PGandE (Reference PGandE Phase I Final Report). this includes the safety injection pump lube oil filter, diesel oil transfer filter, and the strainer.

The safety injection pump lube oil filter was selected as the IDVP verification sample. One lube oil filter is mounted with each of the two safety injection pumps located in the auxiliary building at elevation 85 feet. The safety injection pump lube oil coolers are Design Class I equipment.

For the safety injection lube oil filter, the IDVP performed a design review of the the DCP reanalysis. A design review checklist was developed which covered all criteria items, critical analytical procedures, and completeness of the DCP review. In addition to the checklist, the IDVP design review included reviewer assessments on the completeness, applicability, consistency, and reanalysis methodology. Where discrepancies were noted, or methodology deemed not totally

IDVP FINAL -

appropriate, alternate calculations were carried out by the IDVP to verify the conclusions of the DCP reanalysis.

TELEDYNE

ENGINEERING SERVICES

No EOI files were established for this category of equipment.

The technical aspects of the varification program conducted by the IDVP has been completed and reported in ITR-67. Based upon these efforts, the IDVP considers the following aspects of the DCP work to be acceptable and to satisfy the licensing criteria:

- The seismic spectra utilized by the DCP for the filter reflect the current spectra (see 7.0).
- Mathematical modeling adequately represented the filter and support structure.
- The methods and results of the reanalysis comply with established OCP criteria.

The IDVP intends to formulate a final conclusion as to the qualification of all mechanical equipment and its conformance to licensing criteria when all IDVP verification work in this area is complete. Effects of future revisions to the seismic inputs on equipment will be evaluated as part of the IDVP Completion Sample.

(To Be Supplemented)

I DVP FINAL

44

-

4.6.9-2

In addition, utilizing the DCP jet impingement review results for a sample of high-energy lines, the IDVP verified the jet-target interactions of each sampled postulated line break, and reviewed the safety effects on safety-related equipment.

High energy lines were selected by the IDVP to represent approximately 10 percent of the estimated total number of postulated HELBs inside containment. The sample consisted of large and small lines including reactor coolant piping as well as secondary system piping. Since the IDVP verification was conducted prior to the completion by the DCP of their reanalysis effort, the IDVP sample was drawn from the completed work available. This represented approximately 50 percent of the high energy lines inside containment. The IDVP field verified the jet-target interactions of each sampled postulated line break and reviewed the DCP safety evaluation of the effects of these jet-target interactions.

As a result of the IDVP verification, four items of possible concern were identified and are reported in EOI 8065. The DCP failed to properly identify these four safety-related targets which were impinged upon by the sampled postulated pipe break events. However, in comparison to the total of 273 DCP-identified jet-target interactions determined adequate by the IDVP, it was concluded that these four discrepancies were isolated instances and were not indicative of any generic deficiency in the jet impingement field review. In addition, the results of further evaluation of these jet-target interactions indicated that accident mitigation capabilities would not be impaired due to these localized jet impingement effects. On this basis, EOI File 8065 was closed.

The DCP reanalysis program as established by the procedure and criteria as well as the sampled documentation of this jet impingement reanalysis provided sufficient information for the IDVP to conclude that the specific concerns in EOI File 7002 were adequately addressed and documented. EOI File 7002 was closed.

IDVP FINAL

4.8.5-2

where the number used is that for the EOI File identified as a Finding. A history of each EOI File is contained in the LISTLOG printout in Appendix D. The ITRs which include a detailed presentation of the subject are identified in Table 5-1 and additional information is available from the cross-indexes in Appendix E. Table 5-1 also references the final report section, or sections, which summarize the technical aspects of the file.

TELEDYNE

ENGINEERING SERVICES

Although each EOI File identified as a Finding has been classified by the IDVP as an ER/A, ER/AB, or ER/B, there are three different bases for that classification, specifically:

- 13 files (932, 938, 949, 963, 983, 1069, 8001, 8009, 8010, 8012, 8017, 8057, 8062) were classified on the basis of a technical error identified during verification of the initial sample.
- 1 file (7002) was classified on the basis of the IDVP evaluation of the QA Audits and Reviews.
- 7 files (1003, 1014, 1022, 1026, 1092, 1097, 1098) were classified as a result of the establishment of the DCP Corrective Action Program.

With respect to the last basis, none of these seven EOI Files had been fully resolved by the IDVP at the time the Corrective Action Program (CAP) was established. When the CAP was established, each of these files was redefined to track the generic DCP action and was resolved by verification of DCP activities in accordance with ITR-8 and -35. EOI File 7002 also led to generic DCP action which was verified in accordance with ITR-34.

With respect to the 13 EOI Files which resulted in a Finding on the basis of a technical error, 6 developed from RLCA Phase I work and 7 from SWEC Phase II work. Of the 6 RLCA originated files, one (983)

IDVP FINAL

was redefined to cover generic CAP efforts. The remaining 5 files were concerns specific to the item being evaluated by RCLA, but all were influential in defining expanded IDVP activities in ITRs-1 or -8. All 7 SWEC originated files were specific concerns, and all 7 contributed to the identification of four generic concerns which were verified in accordance with ITR-34.

Several of the Table 5-1 pages indicate that other EOI Files were combined with the file identified as the Finding. The existence of such combined files should not be interpreted as increasing or decreasing the number of Findings. In no case were two or more Findings combined. In all cases, each of the files being combined was tracking a common concern. By combining the files, the overall concern was more readily tracked and each was more certain of proper resolution. When the combination was with an EOI File originated by RCLA, the combined concern was being addressed as part of the CAP and was subject to IDVP verification in accordance with ITRs-8 and -35. There were only two cases (EOI 8001s and 8012) where SWEC originated files were combined; one also included two RFR originated files. The former affected the evaluation of environmental conditions outside of containment and were resolved by DCP activities verified in accordance with ITR-34. EOI 8012 considered separation and single failure criteria of Class 1E CRVP power supplies.

精

### TABLE 5-1-1003

### SIGNIFICANT FINDING: EOI FILE: 1003

#### PHYSICAL MODIFICATION(S) ?: NO ERROR CLASS: A/B

#### TITLE: HVAC Duct Support Reanalyses

### 1. THE FOLLOWING EOI FILE NUMBERS WERE COMBINED WITH THIS FILE: 1077

2. STRUCTURE(S), SYSTEM(S) OR COMPONENT(S) INVOLVED: HVAC duct supports

#### 3. SUMMARY OF CONCERN:

Certain HVAC duct supports may not have been evaluated for Hosgri loadings prior to 811008.

### 4. SUMMARY OF RESOLUTION:

DCP committed to review the seismic analysis and design of all Design Class 1 HVAC duct supports per Rev. O to Section 2.5.1 of the DCP Phase I Final Report and to reanalyze and, if necessary, redesign such supports.

The IDVP has verified the DCP Corrective Action per ITRs-8 and -35, with the exception of the concern addressed by EOI 1134 (having to do with the application of the Rayleigh-Ritz method) which will be separately addressed.

### 5. RESULTED IN ADDITIONAL VERIFICATION/SAMPLE OR VERIFICATION OF DCP EFFORTS PER ITR(S): 8

#### 6. FOR FURTHER INFORMATION SEE:

APPENDIX D AND SUBSECTION(S): 4.6.6 INTERIM TECHNICAL REPORT(S): 15 and 63

IDVP FINAL

### TABLE 5-1-1022

### SIGNIFICANT FINDING: EOI FILE: 1022

### PHYSICAL MODIFICATION(S) ?: No ERROR CLASS: A/B

#### TITLE: Intake Structure Reevaluation

- 1. THE FOLLOWING EOI FILE NUMBERS WERE COMBINED WITH THIS FILE: 967 and 988
- 2. STRUCTURE(S), SYSTEM(S) OR COMPONENT(S) INVOLVED: Intake structure

#### 3. SUMMARY OF CONCERN:

As a result of IDVP concerns listed in the above files and their own internal technical program review, the DCP committed to a reevaluation of the Intake Structure in their corrective action program.

Modifications made with respect to wave-force effects must be considered in the seismic reevaluation.

#### 4. SUMMARY OF RESOLUTION:

Verification of DCP Corrective Action is complete.

- 5. RESULTED IN ADDITIONAL VERIFICATION/SAMPLE OR VERIFICATION OF DCP EFFORTS PER ITR(S): 8
- 6. FOR FURTHER INFORMATION SEE:

APPENDIX D AND SUBSECTION(S): 4.3 and 4.4.6 INTERIM TECHNICAL REPORT(S): 10, 32, and 58

IDVP FINAL

### TABLE 5-1-1069

### SIGNIFICANT FINDING: EOI FILE: 1069

### PHYSICAL MODIFICATION(S) ?: Yes ERROR CLASS: A

TITLE: Auxiliary Feedwater System Valves LCV-113 and LCV-115

- 1. THE FOLLOWING EOI FILE NUMBERS WERE COMBINED WITH THIS FILE: None
- STRUCTURE(S), SYSTEM(S) OR COMPONENT(S) INVOLVED: Valves LCV-113 and LCV-115

#### 3. SUMMARY OF CONCERN:

PGandE Piping Design Analysis 2-14 (prior to 811130) indicated that supports are not required on the valves. The RLCA verification analysis showed supports are needed. This fact was confirmed with a later PGandE analysis. Also, PGandE to obtain approval from the valve supplier of the addition of supports on the valve operator.

#### 4. SUMMARY OF RESOLUTION:

Verification of modification and of valve qualification with the added supports is complete.

- 5. RESULTED IN ADDITIONAL VERIFICATION/SAMPLE OR VERIFICATION OF DCP EFFORTS PER ITR(S): 8
- 6. FOR FURTHER INFORMATION SEE:

APPENDIX D AND SUBSECTION(S): 4.5.2 INTERIM TECHNICAL REPORT(S): 12 and 59

IDVP FINAL

### TABLE 5-1-1092

### SIGNIFICANT FINDING: EOI FILE: 1092

#### PHYSICAL MODIFICATION(S)?: Yes ERROR CLASS: A

TITLE: Fuel Handling Building Reevaluation

- 1. THE FOLLOWING EOI FILE NUMBERS WERE COMBINED WITH THIS FILE: 990, 991, 1027, 1079, and 1091
- STRUCTURE(S), SYSTEM(S) OR COMPONENT(S) INVOLVED: Fuel Handling Building

### 3. SUMMARY OF CONCERN:

As a result of IDVP concerns listed in the above files and their own internal technical review, the DCP committed to a reevaluation of the Fuel Handling Building in this corrective action program.

### 4. SUMMARY OF RESOLUTION:

Verification of DCP Corrective Action is complete except for field verification against the design drawings used as the basis for the analyses.

- 5. RESULTED IN ADDITIONAL VERIFICATION/SAMPLE OR VERIFICATION OF DCP EFFORTS PER ITR(S): 8
- 6. FOR FURTHER INFORMATION SEE:

APPENDIX D AND SUBSECTION(S): 4.4.3 INTERIM TECHNICAL REPORT(S): 6 and 57

IDVP FINAL

#### TABLE 5-2-1124

### SIGNIFICANT FINDING: EOI FILE: 1124

### PHYSICAL MODIFICATION(S) ?: NO ERROR CLASS: B

TITLE: Auxiliary Building Spectra Generation

### 1. THE FOLLOWING EOI FILE NUMBERS WERE COMBINED WITH THIS FILE: None

STRUCTURE(S), SYSTEM(S) OR COMPONENT(S) INVOLVED:

Control Room Floor Slab

3. SUMMARY OF CONCERN:

The design analysis finite element model of the control room slab used to generate Hosgri response spectra did not agree with the field verified location of the supporting walls.

The DCP has revised the finite element model to agree with the field verified dimensions. At certain frequencies the response spectra have increased by more than 15 percent.

### 4. SUMMARY OF RESOLUTION:

Resolved through IDVP verification of the revised DCP analysis.

- 5. RESULTED IN ADDITIONAL VERIFICATION/SAMPLE OR VERIFICATION OF DCP EFFORTS PER ITR(S): 8
- 6. FOR FURTHER INFORMATION SEE:

APPENDIX D AND SUBSECTION(S): 4.4.2 INTERIM TECHNICAL REPORT(S): 55

IDVP FINAL

REV 1 830816

a Ge

### TABLE 5-3-1069

MODIFICATION IN RESPONSE TO SPECIFIC ERROR: EOI FILE: 1069 ERROR CLASS: A

1. STRUCTURE(S), SYSTEM(S), OR COMPONENT(S) INVOLVED:

Auxiliary Feedwater System, Analysis 2-14

### 2. DESCRIPTION OF PHYSICAL MODIFICATION:

Addition of supports on valves LCV 113 and LCV 115.

3. PHYSICAL MODIFICATION VERIFIED BY IDVP: Yes

4. FURTHER DESCRIPTION IS AVAILABLE IN TABLE 5-1-1069 AND IN PGandE PHASE I FINAL REPORT:

٩

SECTION(S): 1.7.2; Appendix 1C TABLE(S): 2.2.1-4

A

IDVP FINAL 3

#### 6.4.3 Significance as Indicated by EOI File Classification

The EOI File classification system described in 3.6.2 included a classification method. As described in Section 5, the most significant errors, which were termed Findings, were identified by classification as Class A, Class A or Class B, or Class B Errors with no intent to distinguish significance among such classes. All IDVP Findings are summarized in Tables 5-1 and 5-2. As is indicated by the table included in 5.5.4, 8 percent of the initial sample and additional verification/sample EOI Files were classified as Findings. Another 16 percent of these Files were combined with Findings as discussed in Section 5.

The second most significant grouping was that termed Observations, which included all EOI Files classified as Class C Errors or as Deviations. This category would have also included Class D Errors had any been identified. EOI Files classified as Observations are summarized by 5.5, and included 38 percent of the initial sample and additional verification/sample files.

The remaining EOI Files resulting from the initial sample and additional verification/sample efforts were classed as being neither Findings or Errors. These were 37 percent of the total.

Several of the EOI Files resulted in the performance of modifications. The performance of modifications is a measure of significance, in that the absence of modifications would indicate a negligible impact of the IDVP on the actual DCNPP-1 configuration and imply that any errors identified by the IDVP were only "paper" concerns. The matter of modifications is treated briefly in 6.5, which references back to 5.4 and, specifically, to Tables 5-3 and 5-4.

IDVP FINAL

-

6.4.3-1

#### 7.4 IDVP STATUS AS OF JUNE 25, 1983

This report was based upon the IDVP status as of June 25, 1983 and the last revision considers additional work through August 19, 1983. The overall status may be summarized by the statement that the IDVP has completed all Phase I and Phase II efforts in accordance with the NRC-approved plans with the following exceptions:

- RLCA soils efforts defined by ITR-1 and subsequently expanded by Staff comment
- Certain RLCA efforts defined by ITRs-8 and -35

The RLCA efforts are to be completed by supplementing various subsections of this report and by the issuance of various ITRs.

Table 7.4-1 summarizes the status of the IDVP effort as of August 19, 1983. The first column identifies all portions of this IDVP Final Report which must be supplemented at a later date to report completion of the IDVP effort defined by ITRs-8 and -35. The second column provides a cross-reference to the PGandE Final Report sections which report on the same subject, and is also useful in examining the DCP status which is indexed in Table 7.3-1 through 7.3-6 by these numbers.

The third column of Table 7.4-1 identifies those EOI Files which pertain to each of the incomplete subsections and which were unresolved as of August 19, 1983.

IDVP FINAL

7.4-1

The fourth column of Table 7.4-1 identifies the ITR which will be issued to report the details of the IDVP work summarized in the listed IDVP Final Report subsection, as well as the future efforts required to complete the IDVP. These include ITRs-51, -54 -56, -59, -60, -61, -63, -65, and -68. All other ITRs have been issued, except that ITRs-52 and -53 have been replaced by ITR-68, ITR-62 will be combined with ITR-60, and ITRs-64 and -66 will be combined with ITR-63.

The last three columns of Table 7.4-1 summarize the status of IDVP verification. In all cases, the IDVP verification program is that contained in either ITR-8 or -35. The column headings are:

- "Field" indicates the status of field verification, not including field verification of modifications.
- "Design" indicates the status of verification of DCP design efforts.
- "Mod" indicates the status of IDVP field verification of physical modifications.

One of four terms (Yes, Part, No or NA) is entered in Table 7.4-1 to summarize the IDVP status.

- In the first of these last three columns: "Yes" means that the IDVP has completed this field verification; "No" means that IDVP field verification is planned, but not yet completed; and, "NA" means that field verification is not applicable.
- In the second of these last three columns: "Yes" means that the IDVP has completed their design verification effort except, where applicable, the field verification of modifications; "Part" means that the IDVP has completed a

IDVP FINAL

### TABLE 7.4-1

STATUS OF INCOMPLETE VERIFICATIONS DEFINED BY ITRS-8, -34, AND -35

Report Su	ubsections	Unresolved	ITR	Verific	ation Comp	lete?
IDVP	PGandE	EOIs	No.	Field	Design	Mod
4.4.2.2	2.1.2	1097	55	Yes	No	NA
4.4.3	2.1.3	1092	57-1	NA	Yes	No
4.4.4	2.1.1	1014	54	NA	No	No
4.4.5	2.1.1.4.3	1014	51	Yes	No	No
4.4.6	2.1.5		58-1	Yes	Yes	NA
4.4.8	2.1.4	1026 1028	56	Yes	No	No
4.5.2.3a	2.2.1	938 1098 1138 1141	59	Yes	Part	No
4.5.2.3b	2.2.3	1098	60	Yes	Part	No
4.5.3.2a	2.2.2	1098 1141	61	Yes	Part	NA
4.5.3.2b	2.2.2	1098 1142	60	Yes	Part	No
4.6.2.2	2.3.1		67-1	NA	Yes	NA
4.6.3	2.3.1		67-1	NA	Part	NA
4.6.4	2.3.1		67-1	Yes	Part	NA
4.6.5	2.3.1		67-1	Yes	Part	NA
4.6.6.3	2.3.3		67-1	Yes	Yes	NA
4.6.6.5	2.5	1134	63	No	Part	No

IDVP FINAL

100

TABLE 7.4-1 (Cont)

Report Su	bsections	Unresolved	ITR	Verific	ation Comp	lete?
IDVP	PGandE	EOIs	No.	Field	Design	Mod
4.6.7	2.3.2		67-1	Yes	Yes	NA
4.6.8.1b	2.4	983	63	Yes	Yes	No
4.6.8.2b	2.6		63	Yes	Yes	NA
4.6.9	NA	NA	67-1	Yes	Yes	NA
4.9.1.4	2.3.2.3.3	NA	67-1	NA	Yes	NA
4.9.2	NA	NA	68	Yes	No	NA
4.9.3	NA	NA	65	No	No	No

IDVP FINAL

REV 1 830816

.

### SECTION 8.0

#### REFERENCES

#### 8.1 IDVP DOCUMENTATION

#### 8.1.1 Teledyne Engineering Services

The following ITRs and Program Plans have been published by Teledyne Engineering Services, 130 Second Avenue, Waltham, Massachusetts.

- Diablo Canyon Nuclear Power Plant Design Verification Program Management Plan Phase I, March 29, 1982.
- Diablo Canyon Nuclear Power Plant Design Verification Program Management Plan Phase II, June 18, 1982.
- Diablo Canyon Nuclear Power Plant Independent Design Verification Program Adjunct Program for Evaluation of Construction Quality Assurance, November 1982.
- ITR-2: Comments on the R. F. Reedy, Inc., Quality Assurance Audit Report on Safety-Related Activities Performed by Pacific Gas and Electric Prior to June 1978. Revision 0, June 23, 1982

 ITR-11: Pacific Gas and Electric - Westinghouse Seismic Interface Review.

Revision 0, November 2, 1982

 ITR-50: Containment Annulus Structure Vertical Seismic Evaluation.

Revision 0, July 22, 1983

IDVP FINAL

- ITR-16: Soils Outdoor Water Storage Tanks.
   Revision 0, December 8, 1982
- ITR-17: Piping Additional Samples. Revision 0, December 14, 1982
- ITR-30: Small Bore Piping Report. Revision 0, January 12, 1983
- ITR-31: HVAC Components.
   Revision 0, January 14, 1983
   Revision 1, August 4, 1983
- ITR-32: Pumps.
   Revision 0, February 17, 1983
   Revision 1, April 1, 1983
- ITR-33: Electrical Equipment Analysis.
   Revision 0, February 18, 1983
   Revision 1, April 28, 1983
- ITR-35: Independent Design Verification Program Verification Plan for Diablo Canyon Project Activities. Revision 0, April 1, 1983
- ITR-37: Valves.
   Revision 0, February 23, 1983
- ITR-39: Soils Intake Structure Bearing Capacity and Lateral Earth Pressure.
   Revision 0, February 25, 1983
- ITR-40: Soils Report Intake Sliding Resistance.
   Revision 0, March 9, 1983
- ITR-43: Heat Exchangers.
   Revision 0, April 14, 1983
- ITR-44: Shake Table Test Mounting Class 1E Electrical Equipment.
   Revision 0, April 15, 1983

A State State

 ITR-57: Review of DCP Activities Fuel Handling Building. Revision 0, August 1, 1983

**TELEDYNE** 

ENGINEERING SERVICES

- ITR-58: Verification of DCP Activities Intake Structure.
   Revision 0, August 8, 1983
- ITR-67: Large and Small Bore Pipe Supports.
   Revision 0, August 12, 1983
- Preliminary Report on the Design Interface Review of the Seismic Reverification Program, November 12, 1981.

 Design Verification Program, Seismic Service-Related Contracts Prior to June 1978.
 Revision 0, December 3, 1981 Revision 1, February 27, 1982

 Design Verification Program for Power Ascension - Diablo Canyon Nuclear Power Plant - Unit 1.
 Revision 0, January 9, 1982



0

#### 8.1.4 Stone & Webster Engineering Corporation

The following ITRs and Program Plans have been published by Stone & Webster Engineering Corporation, 245 Summer Street, Boston, Massachusetts.

• ITR-14: Verification of the Pressure, Temperature, Humidity, and Submergence Environments Used for Safety-Related Equipment Specifications Outside Containment for Auxiliary Feedwater System and Control Room Ventilation and Pressurization System.

Revision 0, December 6, 1982 Revision 1, May 9, 1983 Revision 2, July 25, 1983

 ITR-18: Verification of the Fire Protection Provided for Auxiliary Feedwater System, Control Room Ventilation and Pressurization System Safety-Related Portion of the 4160 V Electric System.

Revision 0, December 13, 1982 Revision 1, May 24, 1983

 ITR-19: Verification of the Post-LOCA Portion of the Radiation Environments Used for Safety-Related Equipment Specification Outside Containment for Auxiliary Feedwater System and Control Room Ventilation and Pressurization System.

Revision 0, December 16, 1982

 ITR-20: Verification of the Mechanical/Nuclear Design of the Control Room Ventilation and Pressurization System.

Revision 0, December 16, 1982 Revision 1, April 20, 1983 Revision 2, July 25, 1983

 ITR-21: Verification of the Effects of High Energy Line Cracks and Moderate Energy Line Breaks for Auxiliary Feedwater System and Control Room Ventilation and Fressurization System.

Revision 0, December 15, 1982 Revision 1, May 3, 1983

 ITR-22: Verification of the Mechanical/Nuclear Portion of the Auxiliary Feedwater System.

Revision 0, December 17, 1982 Revision 1, April 20, 1983 Revision 2, July 25, 1983

IDVP FINAL

#### 8.1.4-1

 ITR-23: Verification of High Energy Line Break and Internally Generated Missile Review Outside Containment for Auxiliary Feedwater System and Control Room Ventilation and Pressurization System.

Revision 0, December 20, 1982 Revision 1, May 27, 1983

 ITR-24: Verification of the 4160 V Safety-Related Electrical Distribution System.

Revision 0, December 21, 1982 Revision 1, May 4, 1983

 ITR-25: Verification of the Auxiliary Feedwater System Electrical Design.

Revision 0, December 21, 1982 Revision 1, April 29, 1983

• ITR-26: Verification of the Control Room Ventilation and Pressurization System Electrical Design.

Revision 0, December 21, 1982 Revision 1, May 2, 1983

 ITR-27: Verification of the Instrument and Control Design of the Auxiliary Feedwater System.

Revision 0, December 23, 1982 Revision 1, May 13, 1983 Revision 2, July 25, 1983

 ITR-28: Verification of the instrument and Control Design of the Control Room Ventilation and Pressurization System.

Revision 0, December 23, 1982 Revision 1, May 13, 1983 Revision 2, July 25, 1983

ITR-29: Design Chain - Initial Sample.
 Revision 0, January 17, 1983

 ITR-34: Verification of DCP Efforts by Stone & Webster Engineering Corporation.

Revision 0, February 4, 1983 Revision 1, March 24, 1983

 ITR-36: Final Report on Construction Quality Assurance Evaluation of G. F. Atkinson.
 Revision 0, February 25, 1983 Revision 1, June 20, 1983

IDVP FINAL

 ITR-38: Final Report on Construction Quality Assurance Evaluation of Wismer & Becker.

Revision 0, March 1, 1983 Revision 1, March 16, 1983 Revision 2, June 20, 1983

- ITR-45: Additional Verification of Redundancy of Equipment and Power Supplies in Shared Safety-Related Systems. Revision 0, May 17, 1983
- ITR-46: Additional Verification of Selection of System Design Pressure and Temperature and Differential Pressure Across Power-Operated Valves.

Revision 0, June 27, 1983

 ITR-47: Additional Verification of Environmental Consequences of Postulated Pipe Ruptures Outside of Containment.

Revision 0, June 27, 1983

- ITR-48: Additional Verification of Jet Impingement Effects of Postulated Pipe Ruptures Inside Containment.
   Revision 0, July 27, 1983
- ITR-49: Additional Verification of Circuit Separation and Single Failure Review of Safety-Related Electrical Equipment. Revision 0, June 23, 1983

8.2 OPEN MEETINGS

8.2.1 NRC Meetings (Transcribed)

The following meetings were transcribed. The date of the meeting and the attendees are listed.

October 9, 1981, Nuclear Regulatory Commission and Pacific Gas and Electric Company.

February 3, 1982, Nuclear Regulatory Commission, Pacific Gas and Electric Company, Teledyne Engineering Services, Robert L. Cloud Associates, and Stone & Webster Engineering Corporation.

March 25, 1982, Nuclear Regulatory Commission, Pacific Gas and Electric Company, Teledyne Engineering Services, Robert L. Cloud Associates, Stone & Webster Engineering Corporation, and Roger F. Reedy, Inc.

April 1, 1982, Nuclear Regulatory Commission, Pacific Gas and Electric Company, Teledyne Engineering Services, Robert L. Cloud Associates, Roger F. Reedy, Inc., and Stone & Webster Engineering Corporation.

June 10, 1982, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, Robert L. Cloud Associates, and Roger F. Reedy, Inc.

July 27, 1982, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, Robert L. Cloud Associates, and Brockhaven National Laboratories.

August 6, 1982, Nuclear Regulatory Commission, Pacific Cas and Electric Company, Teledyne Engineering Services, Robert L. Cloud Associates, Roger F. Reedy, Inc., Stone & Webster Engineering Corporation, and Designated Other Parties.

September 1, 1982, Nuclear Regulatory Commission, Pacific Gas and Electric Company, Teledyne Engineering Services, Robert L. Cloud Associates, Roger F. Reedy, Inc., Stone & Webster Engineering Corporation, Designated Other Parties, and Brookhaven National Laboratories.

October 19, 1982, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, Robert L. Cloud Associates, and Stone & Webster Engineering Corporation.

October 20, 1982. Nuclear Regulatory Commission.

November 10, 1982, Nuclear Regulatory Commission and Designated Other Parties.

TELEDYNE

ENGINEERING SERVICES

December 8, 1982, Nuclear Regulatory Commission.

December 21, 1982, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, Brookhaven National Laboratories, and Westinghouse.

January 13, 1983, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, Robert L. Cloud Associates, Roger F. Reedy, Inc., and Designated Other Parties.

January 28, 1983, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, Stone & Webster Engineering Corporation, and Westinghouse.

February 15, 1983, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, Robert L. Cloud Associates, Designated Other Parties, and Brookhaven National Laboratories.

May 4, 1983, Nuclear Regulatory Commission, Pacific Gas and Electric Company, Teledyne Engineering Services, and Designated Other Parties.

May 20, 1983, Nuclear Regulatory Commission, Teledyne Engineering Services, Stone & Webster Engineering Corporation, Designated Other Parties, and Westinghouse.

May 21, 1983, Nuclear Regulatory Commission, Teledyne Engineering Services, Stone & Webster Engineering Corporation, Designated Other Parties, and Westinghouse.

June 17, 1983, Nuclear Regulatory Commission, Robert L. Cloud Associates, Diablo Canyon Project, Brookhaven National Laboratories and Designated Other Parties.

July 6, 1983, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, Brookhaven National Laboratories.

July 14, 1983, Nuclear Regulatory Commission, Pacific Gas and Electric Company, and Designated Other Parties.

August 10, 1983, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, Robert L. Cloud Associates, and Designated Other Parties.

IDVP FINAL

#### 8.2.2 Other "Open" Meetings

November 12, 1982, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, Robert L. Cloud Associates, and Brookhaven National Laboratories.

December 9, 1982, Nuclear Regulatory Commission, Pacific Gas and Electric Company, Teledyne Engineering Services, and Robert L. Cloud Associates.

December 14-15, 1982, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, and Robert L. Cloud Associates.

December 20, 1982, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, and Roger F. Reedy, Inc.

February 4, 1983, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, Robert L. Cloud Associates, Roger F. Reedy, Inc., Stone & Webster Engineering Corporation, and Brookhaven National Laboratories.

February 14, 1983, Nuclear Regulatory Commission and Brookhaven National Laboratories.

April 21, 1983, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, Robert L. Cloud Associates, Roger F. Reedy, Inc., and Stone & Webster Engineering Corporation.

April 25-26, 1983, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, Stone & Webster Engineering Corporation, and Designated Other Parties.

April 26-27, 1983, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, and Robert L. Cloud Associates.

April 27-28, 1983, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, and Robert L. Cloud Associates.

May 12, 1983, Nuclear Regulatory Commission, Diable Canyon Project, Teledyne Engineering Services, Robert L. Cloud Associates, Roger F. Reedy, Inc., Stone & Webster Engineering Corporation, and Designated Other Parties (as Observers).

June 17, 1983, Nuclear Regulatory Commission, Pacific Gas and Electric Company, Teledyne Engineering Services, Robert L. Cloud Associates, and Brookhaven National Laboratories.

1

July 21, 1983, Nuclear Regulatory Commission, Diablo Canyon Project, Teledyne Engineering Services, and Robert L. Cloud Associates.

July 27, 1983, Diablo Canyon Project, Teledyne Engineering Services, and Robert L. Cloud Associates.

				T REV.					REV 1 830817	D.3-5
FILE NO.	DATE BA	SIS REV.	DATE	BY STATU	S OKG T	ES HODS	SUBJECT			
	ESTINGHOUSE	WILL BE R		21026) PERMI	TTON DECHIT	DED BY DC!	C DRAWING DCA	47219-458-2	NE 1988, AUX. (ERROR CLASS LLED IN HORIZ	A),
938 COMMENT: U	R20120 NALVE B805B MESTINGHOUS MIRECTION	ID 8 WILL BE 6 E LETTER LOSED IT	830721 ROTATED TO V POLE-4735 (1 EM:, ALSO	ERTICAL POS	ITION REQUINITS VALVES	IRED BY PGI 8726A; 87 ELD VERIFY	LE DRAWING DE	10 RE INST	INE 1988, AUX 2(ERROR CLASS ALLED IN HORI BY DCP 830720	ZONTAL
938 COMMENT: S	PACE RESER	JED FOR LI	ATER REVISIO							
938 COMMENT: S			O ATER REVISIO				******			
938 COMMENT:	O SPACE RESER	NED FOR L	ATER REVISI	0N.		***				
938 COMMENT:	o SPACE RESER	WED FOR L	ATER REVISI	ON.						
938 COMMENT:			ATER REVISI							
			A O LATER REVIS		.d					
939 COMMENT:	150 446544	REV.11 5	C 820120 SKMS SUPPOR DOGECTIONS.	7 73/728 10	RLCA BE ACTIVE	RDF IN N-3 DIN	SUPT 73-	728 SIRICIA FIELD INSPE	ON, LINE 1988 CTION SHOWS S	- MUX, ESILCISA, UPPERT TO BE ACTIS
939 COMMENT :	820120 RLCA 102	FID WAYSIS 9	1 820519 989460 ALL S	PLCA PER	C TES S THAN ALLO	RDF DWABLE. PGI	SUPT. 73 E AMALYSIS B	72R DIRECTI 25 SHOWS SO	ION, LINE 1988 PPORT ACTIVE	, AUX. BUILDING. IN M-S DIRECTION C
939 COMMENT	: 7 /P-1 . T.	2.4 ; PG2 E P105-1	E LETTER DEL	P-RICA-74 D	ATER APPIL	23, 1982	RICA FILE P	105-4-939-00	OF) F38E PIP.	8, AUX. BUILDING. NG ANALYSIS 8-25 NLL PIFE STRESSES L
939 CONNENT	SUP1. 73/ INDICATED	SUPT. IN	X-Z DIRECT	R11 AND DE	SIGN ANALYSIS	SIS 8-25 I SHOWS STR	S SHOWN AS X-	AN ALLOWABLE	FIELD INSPEC	8, AUX. BUILDING. CTION R DCVP-RLCA-74 (820
940 Conment	: ISO 44931	6 REV.3 S	0 820120 HOWS "AS-BU DIMENSION AS	ILT' LENGTH			LINE 103	DIMENSION. 2R & 18/12S	TURBINE BUIL	DING. INCHES. RLCA FIELD
940 COMMENT	820120 : THE DESIG	FID N ANALYSE	1 820510 5 4-2 1 4-3	RLCA PER DO NOT SHOW	R/C TES CORRECT D	RDF IMENSION.	LINE 103 PIPE STRESSES	DIMENSION. IN RLCA 10	TURBINE BUIL 2 ANALYSIS DO	DING. NOT EXCEED ALLOWA

J

.

	REV	0		LAT	EST REV		ACT	ION	PGLE					REV 1 30817	0.3-	9
FILE NO.	DATE	BASIS	REV.	DATE	BY	STATUS	ORG	TES	HODS	SUBJECT	с. I					
950 COMMENT:	820128 ITR-1, 3.	F1D 5,1.3,	PHYSIC	820701 AL MODIFI	TES	PRR/CI COMPLETE,	TES	JCT SITE V	YES ISIT S	VALVE I	FCV 95 PL 320625.	ATE THI	CKNESS	AUX. BI	UILDING.	
950 Comment :	820128 FIELD IN INCH PLA BELOW AL	SPECTION	LLED.	UNDERSI	MOD. PI	CR E INSTALLI ER PS&E CO	ED ON	FCU-94	5. DCO-	6-H-876	FCV 95 PL REQUIRES RECTED DI	1/2 IN	CH PLAT	E, 3/8		
950 CONNENT:	820128 NODIFICE PLATES. RECOMMEN	TION OF CONCERN	ED DESI	TIFFENER	PLATE SIS FOR	OIR TO VALVE THESE VA	500-77	7 PFR 1	YES DCO-G-M T REFLE	-876 NOT	FCV 95 PL INPLEMEN	TED. F	IELD OB	SERVED T	O HAVE 3.	/8º IDE
950 COMMENT :	3/8" NOT	IELD VE	RIFICAT	830429 I ION BY I G-M-876. D RESPOND	DESIGN	PPRR/OIP OTHER EQ ANALYSES	NITPMF	UT. OR	SERVAT	ION THAT	FCV 95 PL FCV-37 ST REFLECT (	TIFFNER	PLATES	WERE	BUILDING.	
950 COMMENT:	3/8° MC	IELD VE	PER DCO	TION BY 1	DUP FOR	PAR/DIP OTHER EQ ANALYSES	HITPHE	NT. OB	SERVAT	ION THAT	FCV 95 P FCV-37 S REFLECT	TIFFNER	PLATES	WERE	BUILDING.	
950 COMMENT:	82012 DESIGN HAVE BE	ANAL YSTS	FORT	830608 HESE VAL	VES MAY	OIR NOT REFLE VES INCLUI	ECT AS	-BUILT	CONDI	TIONS.	FCV 95 P TES REQUE	STS RLC	HICKNESS CA TO VE	AUX. RIFY TH	BUILDING. AT 1/2" P	LATES
950 COMMENT:		LCA FIE	LD VERI	FICATION	SHOWS	PPRR/CL ALL VALVE PER THE D	S SPEC	JCT IFIED	YES IN DCO	VALVE G-M-876	FCV 95 PL AS HAVIN	LATE TH NG 1/2*	ICKNESS THICK	. AUX. E STIFFNER	UILDING. FLATES	INSTALLED
950 COMMENT:	DECENT	PLCA FIL	FIN UFR	<b>IFICATIO</b>	N SHOWS	PRR/CI ALL GALVI PER THE I	ES SPE	ĴĈŤ CIFIEI	YES D IN DC	VALVE 0-6-M-87	FEV 95 F 6 AS HAVI	LATE THING 1/2	HICKNESS THICK	STIFFNE	BUILDING. R PLATES	INSTALLED
950 COMMENT	: MODIFIC	GATION C	F 1/2*	STIFFEN	ER PLATE	T REFLECT	AS-BU	ILT CE	DCO-G	-M-876 NO	I RLEA FI	ENTED. ELD VER	FIELD O	BSERVED	TO HAVE	3/8' PLATES VES SPEC- ER/C. CI.
951 Cumment		ARY FEEL	DWATER	ISO 4458	78 REV.	A DIR 14 LOCATI LCA FIELD	ON OF	SUPPOR	RT 1/27	R DISAGR		FIELD				
951 COMMEN	I: PGIE P	29 FII IPING A FROM EL	NALYSIS	82030 2-17 L0 GLE TO R	CATION	A PPRR/Di DISAGREES SD,	EV TE WITH	S RDM FIELD	INSPEC	SUPT	. 1-27 LO ATION; PG	CATION SEE ANA	LINE 54	73, AUX. HOWS DIM	BUILDING	33.25
951 COMMEN	8201 I: PGLE P WITH D	IPING I	SO 4458	82041 78, REV. WITHIN	14 ; PG	PRR/DE BE PIPING DLERANCES	ANAL	SE RDI YSIS 2	F -17 DAT	SUPT ED 5/7/8	. 1-27 LO 2. INFORM	CATION MATION	LINE 5	93, AUX. CT ON IS	BUILDING. FIELD	G. AGREES
951 COMMEN	T: SUPPOR SHOWED	11115 5	IS SHO	TO BE LO	X. FEED	CR WATER ISO 5 INCHES 79-14 TOL	4458	THE FI	.14 TO	BE LOCAT	YCIC 2-1	ES FRO	H THE E	LBOW . RLC	A FIELD	INSPECTION

Astion in

20 :

1.

٦

٩

	REV.	0		LAT	EST REV		ACTI	ON	PGLE				REV 8308	17 9.	3-19
ILE #0.	DATE	BASIS	REV.	DATE	BY	STATUS	ORG	TES	MODS	SUBJECT					
982 DWINENT:	820206 ITR-1, 3.	DMD 1.4 THIS	S EUI 1	820721 10 BE COM	RLCA BINED	PPRR/CI	TES 1026 AS	AN E	RROR A	TURB BLD	g Blume	TRANSMIT	TALS		
982 OWNENT:	820206 DELETE FI	DHD RON ITR-	 1, 3.1	820723 .4 THIS 8	TËS EOI IS (	PRR/CI COMBINED	TES WITH EC	RDC II 102	6 AS AN	TURB BLD Error A	g Blume Or B+	TRANSMIT	TALS		
CHWENT:	SECTION	3.3.3 OF EWED BY	NOV. RLCA.	12, 1981 BUT SINC	PRELIN	CR INARY SEI URBINE BU	SMIC RE	VERIF	ICATION	REPORT S	TATES 1	HAT DETAI	LED TRAN	SMITTALS I HIS EOI I	VERE
COMMENT:		THENTY R	ACEWAY			PER/A C CALCULA				RACEWAY	SUPPOR	SPECTRA			
983 Comment :	820206 ITR-1, 3	SID .7.4 NIM	NE OF 1	820421 WENTY SU	TES PPORT:	ER/A CALCULATI	PGLE	RCW	H INAPPL	RACEWAY ICABLE SP	SUPPOR ECTRA.	t spectra			
	NINE OF	THENTY I	RACEWAY	SUPPORT	SEISMI	ER/A IC CALCULI IO AND 930	ATIONS	DONE	WITH IN	PPLICABL	E SPECT	RA.	SIS		
983 COMMENT:	82020 RI CA 10	6 SID REVIEW	THE DC	P COMPLET	TËŜ FION PA	OIR CKAGES AN	RECA D SUBMI	RCW T A P	YES	RACEWAY L RESOLUT	SUPPOR ION OR	T REANALY ERROR REF	SIS ORT TO T	HE PROGRA	M MANAGER.
COMMENT:	SPACE R	ESERVED	FOR LA	TER REVIS	SION.	******									
	SPACE R														
983 Comment:	SPACE R	0 ESERVED	6	TER REVI		*****		•		*****					
984 Comment	SINCE T	E DESIGN	N REVIE	EW IS PRE	SENTED OT VERI	OIR IN THE RI FY THE IN 7), THESE	EPORT	Hosgr E pro	I DESIG	RETWEEN 1	ATION -	TURBINE	BUILDING	FEBRUARY	,1980 (LOG 4-10-2, UR
984 CONNENT	82020 BESIDES	REV.0	CONCERN	820618 , THE BL	RECA	PPRR/0	IP TES	RDC	IED PRO	TURB BI	DG INT	ERFACE PR	OCEDURES		
984 CONMENT	114-11	NTERFACE	พม คอส	11111 24	MAT LA	PRR/OIF DICATE N VERIFICA	EN FOR	RS ON	ALYCIC.	PREUTOUS	PCtC D	CTCN DELL	TCU DTD	NOT VERIFY	PG1E/BLUME PRELIMINA
	82020	6 DHD		820720	REPORT IF	OIR CHNICAL F	NUBSCOM	PPEC	ENTER ON	TURB B	DG INT	ERFACE PR	OCEDURES		
984 COMMENT	1101 31	IG. TES	AND RLO	CA WILL R	ECONSIL	DER AND RI	ESOLVE	THIS	FILE.		10 109	17029 FD	LE MAY RI	ANALYZE T	UKBINE

	REV.	0		LAN	COL NE	۷.	100.0	ION	PGLE				83	80817	0.3-20	)
LE NO.	DATE	BASIS	REV.	DATE	BY	STATUS	ORG	TES		SUBJECT						
1002	PAH A'T HO	REUTENE	D CALCI	ATIONS	ATTACH	PRR/CI ED TU PGM ULT OF TH	E ACTI	CHIK IDH SHI	NO EET OF	SUPPLY 820310 AN	Fans S67 10 Also V	, 68, <b>%</b> ERIFIED	69 INPL THAT NO	)T )		
1002 DINNENT:	820206 RLCA PREI PG&E PRO	THTHAPH	000001	P 00 0111	10 MOT	CR ED CALC'S IMPUTS, ID	COD S	ANG IF	SED HAR	THE FRUATI	UF SEISE	IC INPU	L EKKUR	K D .		
1002 Divient:	BADED ON	ON REPO	304000	830308 AND RLC	ALKEDTE	OIR ICATION T GRADED TO	HAT M	O MODO	PEDIT	SUPPLY REB, RLCA SED OUT,	SHOULD	COMISTORIER	155U1N	6 PUILMI	IAL PROGR	AM
1002 DWNENT:	CALCS US	ED INCO	RRECT A	ALISE GRA	SERVAL	PER/C IVE SEISHI AS NOT ADI BLES, DOM	DED TO	VERT	ICAL AC	CELERATIO					SHOWED I	MCOR
1002 COMMENT:	CALCS F	DATTONC	Y FAMS	FOUND TO	USED	ER/C INCORRECT ER DAMPER BY REV. 1	AND L	RECONS	STRESS	E SEISHIC	CURRENT	ALSD: G	RAVIIY	NUI AUUL	D FOR SEIS INITIONS D	MIC
1002 CONVENTS	CALCS F	DATIONC	Y FANS	CED DRAF	USED SHITT	CR INCORRECT TER DAMPER BY REV. 1	AND	. C.P. C	STRES	E SEISHIG	UKKENI	ALSO, G	RAUITY	NOT ADDE	D FOR SEIS INITIONS I	SHIC
1007	02020	4 00	۵	820204	RICA	OIR	RU	CA REN		4KV SI	u kr mva	, DUCI 3	UPI			
1003	BY RLCA	BUCT SU	PPORT O	B20607	RLC	A DIR HAVE NOT I	IP TE	OCATEL	D AS OF	811028. 4KV S	TO BE AD	DRESSED	BY PGLE	& REVIE	WED	
1003 COMMENT	: HOSGRI BY RLCA 8202( : PG&E W) 8202(	BUCT SU	LY THE	B20607 AMALYSIS B20621	RLC OF REI	A OIR HAVE NOT I	IP TE D PRIO	OCATEI	0 AS OF 811028	811028. 4KV S	n be ad	DRESSED C DUCT S	BY PGIE	1 REVIE	WED	
1003 COMMENT 1003 COMMENT 1003	: HOSGRI BY RLCA 82020 : PGLE W 82020 : PGLE W 82020 : PGLE T 8202 : RLCA T	BUCT SU	PPORT 0 1 LY THE THE A	820607 ANAL YSIS 820621 NAL YSIS 820621 NAL YSIS 820822 ISPOSITIO	RLC OF REI OF RECO	A OIR HAVE NOT E A PPRR/DI CORD DATED	P PE P PE P PE PRIOR	OCATEI	W AS OF W 311028 W 1028	811028. 4KV S 4 KV	n be ad	oressed C duct s AC duct	upt Supt	& REVIE	WED	
1003 COMMENT 1003 COMMENT 1003 COMMENT 1003	: HOSGRI BY RLCA 82020 : PGLE W 82021 : PGLE W 82022 : PGLE T 8202 : RLCA T COMPLE 8202 : RLCA T COMPLE	DUCT SU 6 OD 11 SUPP 6 OD 0 SUPPLY 06 OD 0 REVIEN TION SHI 06 OD UPPORT 1 1 (TURBI	1 LY THE THE AND D EETS, 8 CALCS,	820607 ANAL IFICA 820607 ANAL YSIS 820621 NAL YSIS 82082 ISPOSITI 20615 82082 DATED PR	RLC OF REC TES F RECO 3 TES OH ACCO	A OIR HAVE NOT I A PPRR/DI CORD DATED PRR/OII IRD DATED	IP TE D PRIO P PC PRIOR HE 26	OCATEL S RCI R TO 8 SHE RCI TO 81 LCA RCS LCA RCS LCA RCS ES RC	N AS OF N AS O	811028. 4KV S 4 KV 4 KV 4 KV	N RH HVA	oressed C duct s AC duct VAC duct	BY POLE UPT SUPT SUPT	1 REVIE	WED	
COMMENT 1003 COMMENT 1003 COMMENT 1003 COMMENT 1003 COMMENT 1003 COMMENT 1003 COMMENT	: HOSGRI BY RLCA 8202( PG&E W) 8202( PG&E W) 8202( PG&E W) 8202( RLCA T COMPLE 8202 I: RLCA T COMPLE 8202 I: DUCT S AREA ( HOSGRI 8202 I: DUCT S AREA ( HOSGRI	DUCT SU 6 OD 11 SUPP 16 OD 15 SUPPLY 10	PPORT Q 1 LY THE 2 THE AI AND D EETS, 8 CALCS, ME BUIL PER/C, NALYZEI	B20607 AMALIFICA B20607 AMALYSIS B20621 B2082 ISPOSITIO 20615 B2082 DATED PR DING).DU BASED ON D, IDVP P	TIONS I REC OF REC TES F RECO TES TES TOP ACCO S RLI IOR TO CT SUPI ROGRAM	A OIR HAVE NOT I A PPRR/OI CORD DATED PRR/OII IRD DATED S OIR DRDIMGLY T CA PER/C 811028 DC PORT WAS D S ER/AB 7 SUBMITT	PP PE PRIOR PRIOR R HE 26 NOT EV NOT EV NOT EV	OCATEL IS RCI IR TO E IR TO E IR TO E ILCA RCI ILCA RCI I	N AS OF N B11028 N 1028 N 100 N 100 N 100 N 100 N 1	4KV S 4KV S 4 KV 4 KV 0RT FDR S HVAC FINAL REP	TO BE AD	DRESSED C DUCT S AC DUCT VAC DUCT VAC DUCT PPORT RE HICH DCP	BY PGILE UPT SUPT SUPT EVALUAT HAS ST	ION ATED TH	ined At Hvac Su R B, Idvp	PPOR AL SO
COMMENT 1003 COMMENT 1003 COMMENT 1003 COMMENT 1003 COMMENT 1003 COMMENT 1003 COMMENT 1003 COMMENT	HOSGRI BY RLCA 82020 PGLE WI 82020 PGLE WI 82020 PGLE TI 8202 RLCA T COMPLE 8202 RLCA T COMPLE 8202 RLCA T 8202 RLCA T COMPLE 8202 RLCA T 8202 RLCA T 800 RLCA T 800 R T 800 R T 800 R T 800 R T 800 R T 800 R T 800 R T 800 R T 800 R T 800 R T 800 R T 800 R T 800 R T 800 R T 800 R T 800 R 800	DUCT SU 6 OD 11 SUPP 14 SUPP 16 OD 15 SUPPLY 10 S	PPORT Q 1 LY THE 2 THE AI AND D EETS, 8 CALCS, ME BUIL PER/C, MALYZEI MBINE F	820607 ANAL IFICA 820607 ANAL YSIS 820621 NAL YSIS 82082 ISPOSITIO 20615 82082 DATED PR .DING).DU 82082 DATED PR .DING).DU 5 82100 BASED ON 0, IDVP P TILE 1077 6 83072 ICATION F	TIONS I REC OF REC TES F RECO S TES F RECO S TES TES TES TES TES TES TES TES TES TES	A OIR HAVE NOT I A PPRR/OI CORD DATED PRR/OII IRD DATED S OIR DRDIMGLY T CA PER/C 811028 DC PORT WAS D S ER/AB 7 SUBMITTA REVIEW CC	P PE PRIOR P PE PRIOR R R R R R R R R R R R R R R R R R R	OCATEL S RCI R TO 8 SHE RCI TO 81 LCA RCS SHE RES SHE SHE RES SHE RES	AS OF AS	B11028. 4KV S 4KV S 4 KV 4 KV 4 KV 0RT FDR 5 HVAC FINAL REP DECIDED HVAC	TO BE ADI W RH HVA SW RH HV SW RH HV SW RH HV SW RH HV SW RH HV DUCT SU DUCT SU DUCT SU DUCT SU DUCT SU DUCT SU	DRESSED C DUCT S AC DUCT NAC DUCT NAC DUCT NAC DUCT NAC DUCT PPORT RE HICH DCP E THIS T PPORT RE	BY POLE UPT SUPT SUPT EVALUAT HAS ST O AN ER EVALUA	TION ATED THA ROR/A OF	T HVAC SU	PPOR AL SO
COMMENT 1003 COMMEN	: HOSGRI BY RLCA 82020 : PGLE WI 82020 : PGLE WI 82020 : PGLE TI 82020 : PGLE TI 82020 : RLCA T COMPLE 82021 : RLCA T COMPLE 1: DUCT S AREA A HOSGRI 1: DUCT S AREA B HOSGRI 1: REV. A ARE B DECIDE REV. A	DUCT SU 6 OD 11 SUPP 6 OD 12 SUPP 14 SUPP 16 OD 06 OD 0 REVIEN 110N SH 1006 OD 0 REVIEN 110N SH 1006 OD 10 PPORT 1 10 SH 1006 OD 10 PPORT 1 10 SH 10 SH	PPORT Q 1 LY THE 2 THE A AND D EETS, 8 CALCS, ME BUIL PER/C, NALYZEI MBINE F VERIFI RATELY, FIED TH	AUAL IFICA 820607 ANAL YSIS 820621 NAL YSIS 820621 NAL YSIS 82082 ISPOSITIO 20615 82082 DATED PR DING).DU 82082 DATED PR DING).DU 82082 DATED PR 10VP P TILE 1077 83072 ICATION E SLCA 1 7 83077 AT WITH	TIONS I REC OF REC TES F RECO SF RECO	A OIR HAVE NOT I A PPRR/DI CORD DATED PRR/OII IRD DATED S OIR IRD DATED S OIR IRD IMGLY T CA PER/C 811028 DC PORT WAS I S ER/AB 7 SUBMITT/ REVIEW CC THIS FILE. 5 OIR OF CAP TO EW AND RE CA PERR/C	P PE P PE P PE PRIOR PRIOR R R R R R R R R R R R R R R R R R R	CATEL S RCI R TO S SHE RCI TO SI LCA RC SHE RES CALUATE CALUATE GLE RES RCI TO SI TO SI SHE RCI SHE SHE SHE SHE SHE SHE SHE SHE SHE SHE	AS OF AS OF BI1028 IN 1028 IN 0LUTION IN SUPPIED FOR ED FOR ED FOR ED FOR EN YE HAS ON 1003, W CW LIEM DE	AKV S AKV S AKV S A KV A KV A KV A KV A KV A KV A KV ORT FOR S HVAC FINAL REP DECIDED HVAC KLY ONE UN UITH EXCEP	TO BE ADI W RH HVA SW RH HV SW RH HV SW RH HV SW RH HV SW RH HV DUCT SU DUCT SU DUCT SU RESOLVET TION OF DUCT SU FOL 113	DRESSED C DUCT S AC DUCT S AC DUCT VAC DUCT	BY POLE UPT SUPT SUPT SUPT EVALUAT HAS ST O AN ER EEVALUAT I ISSUE	TION ATED THA ROR/A OF TION 34, WHIC IF POS	H WILL BE SIBLE.	AL SO

	REV.	0		LATE	ST REV	h.	ACT	ION	PGLE				REV 1 830817	D.3-2	7
TIE NO.										SUBJECT					
1003	82070A	di) Dist CM	S DATE	830801 6 FELOK	1FS 10 8119	CR 070 DON 1 077, 1DV ROGRAM FU	NUNE (MAL I IP VERI IR RESU	RCM FY SU FIED. D 0110	NO EFFORT F EXCCFT IN OF EC	HVAC DOC OR AREA A FOR ISSUE DI 1003, F	IN 1134; OI 1134 R	CAP FOR ESOLVED 1	HVAC DUCT SEPARATELY	. FREV EN/I	RTS IS 6 AB, CI,
1004 COMMENT:	820206 RLCA PREI SEISHIC FOR CONT	OD . REPOI	0 RT 81111 TION FR INTERIO	820206 12.ELECTR ON PGIE T DR.	RLCA ICAL EI O WEST	OIR OUIPMENT INGHOUSE	RLCA AND IN ONLY (	A RW ISTRUM	ENTATIO	PG&E-WES	ADDRESSED O DATE:NE	SEISMIC INSUFFIC WHARK TI	INTERFACE LIENT TRAN WE HISTORI	SMITTAL OF	
1004 CONNENT:	820206 RLCA REC	OD OMMENDS	THAT P	820322 GLE ASSEN	RECA	PPRR/DI	PTES	RW A AND	CHECK	PGLE-WE	STINGHOUSE IONS AGAIN	SEISMIC	INTERFACE SPECTRA.		
1004 CONNENT:	820206 PG&E TO	OD ASSEMBL	LE 1 COM	820417 ITROL SPE	TES	PRR/DIP D CHECK	PGS QUAL IF	E RN ICATI	ows aga	PGIE-WE	STINGHOUSE SPECTRA.	SEISMIC	INTERFACE	•	
1004 COMMENT:										PGRE-WE VED BY WEST JDIT ON 820			INTERFACE POLE TR	WSHITTED	
1004 COMMENT	BACED O	N PGIF	TRANSAT	ITAL DEVP	-TES-7	PPRR/CI 2 AND THE DUSE IS VI	LUVP	WESTI	INGHOUSI	PG&E-WE AUDIT ON	STINGHOUS 820507, T	E SEISMI ES INFOR	C INTERFAC MED RLCA T	E. HAT SEISMI	С
1004 CONNENT	I DACED C	M DCTC	TRANCHT	820622 TTAL DOVE	P-TEG-7	72 AND THE	FILUP	WEST	INGHOUS	PG&E-W E AUDIT ON INGHOUSE I	820507		C INTERFAC	٤,	
1004 COMMENT	: ELECTR TO N. INTERF	ICAL EDI BASED O ACE BET	N POLE	AND INST TRANSMITT LE AND WE	RUMENTAL DCV STIMGH	ATION. CO P-TES-72 OUSE IS V	AND TH	ADDRE 12 IDN 10,	P WESTI	PG&E-W ISUFFICIENT INGHOUSE AU	IDIT ON 82	0507 TE	COMCLUDE	MUNMILLUN FI	SEISHIC
1005 COMMENT	B202	06 OD NTATION	REQUIR	820206 ED REGARI	RLC DING FO	A DIR WRMAL TRAN	RI	CA RR	SPECTR	WYLE L A FROM PG	ABS TRANS	MITTAL D	SPECTRA		
1005 COMMEN	8202 T: NO DOC	06 OL	ION FOU	820309 ND TO DAT	P RLO	CA PPRR/	CI T RMAL T	ES RI RANSHI	RB ITTAL O	WYLE F SPECTRA	LABS TRANS BUT CONCEP	MITTAL O	F SPECTRA D BY EOI'S	1013 \$ 10	49.
1005 Commen	T: ALTHOU	IGH NO I	DOCUMENT	82041 ATION OF 3 1 1049	FORMA	s CR L TRANSMI	TTAL 0	ONE R	RB NO	WYLE Iom PG&E TO	LABS TRAM	SHITTAL C BEEN FOR	F SPECTRA IND TO DATE	+ THIS COM	ICERN IS
1006 COMMEN	8202 T: For EC Found Progr	TO DAT	T REDUAL	IFIED BY	ANAL Y	SIS, AS I	NDICAT	ED BY	NOTE 5	ELEC IN TABLE BEING COV	10-1 OF H	OSGRI, M	) INFORMAT	ion has bei The currei	EN HT
1006 CONNEN	820 IT: THE P	206 0 HASE I	D PROGRAM	1 82030 INCLUDES	9 RL TWO E	CA PPRR/ LECTRICAL	CI	TES C	HK NALIFIE	ELEC ED BY AMALY	EQUIP QUA	L BY ANA	YSIS		
100/ COMMEN	T: FOR E FOUND	OUIPHEN TO DAT	T REQUA	WHO HAD	ANALY	SIS, AS	INDICA	TED BY	Y NOTE	D ELEC 5 IN TABLE ASE I PROG	10-1 OF H	OSGRI, N	O INFORMAT		N
100 COMMEN	rt: Shoul Requa	D FURTH	ER INVE	STIGATION	BETWEE	TO UNCOVI	er reci	ORDS IR CO	THAT UN	ELEC SATISFACTO TS, THE AC MATION WAS	TUAL TEST	ENT THE	TRANSFER O	F SEISMIC QUALIFICAT	100

	REV.	0		LATE	ST REV		ACTIC	IN P	GLE				REV 1 830817	D.3-33
LE NO.	DATE	BASIS	REV.	DATE	BY	STATUS	ORG 1	TES M	ODS	SUBJECT				
1020 DHMENT:	820218 PRELIMINA	SID RY SPEC	TRA IDE	820417 NTICAL TO	HOSOR	PRR/DEV I SPECTRA	POSE	ICT .	TES TR	AUX SALTWA	TER PUMP 10 1449,	PRELIM	SPECT. INTAKE	STRUCT.
1020 DWMENT:	820218 UNCONTROL COMPLETIO	LED PRE	LININAR	Y SPECTR	A USED	CR TO QUAL IF	NOME FY PUMP	JCT PGIE	NO FILE	AUX SALTW 116.3, 7712	TER PUMP 227. IDEN	PRELIN TICAL TO	SPECT.INTAK HOSGRI SPE	E STRUCT. CTRA,P6%E
DWNENT:	820218 PG&E PIPI OF 9 Hz. DE CONSEN	(HORIZO	YSIS 4.	7 CHONS	CUMPUNE	OIR INT COOLIN THIS HX	NG WATE	R HEAT	FXCH	WHEER AS RI	GID; HOSS	RI (TABL	CHOR, TURBI E 7-5) LIST IT AS A RIGI	NE BLOG. S NATURAL FREQ. D ANCHOR MAY NOT
1021 DWNENT:	820218 PER P61E	OD SEMI-NO	WTHLY (	820430 DPEN ITEN	RLCA #22- F	PPRR/01P	TES	RDF IE THE	RIGID	CCWHX ANA MODELING O	LYSIS AS	RIGID AN	NCHOR, TURBI NE PIPING AN	WE BLOG. HALYSIS.
1021 Convent:	ITP-1 . 3	.2.4 PG	LF PIPI	HG ANAL YS	IS 4-1	DATED 1/	30/90.	HOSERI	I REPO	RT TABLE 7-	5. THE N	ATURAL F	NCHOR, TURBI REQUENCY OF AMINE THIS F	THE CON MEAT
1021 CONNENT:	RASED ON	PRILE P	RESENTA	TIONS (A	IGHST A	.1982 ANI	AIGHS	T 26, 1	1982)	OF THEIR IN	TERMAL T	ECHNICAL	NCHOR, TURB PROGRAM OF SS A OR B F	PIPING: TES AND
1021 Comment	BASED OF	E COMBI	RESENTA	H FILES	UG & AN	HD AUG 26	+ 1982)	OF TH	EIR I	CCWHX AN NTERNAL TEC ERROR CLA	HICAL PR	OGRAM OF	NCHOR, TURB PIPING, EE	INE BLDG,
1021 Connent:	820210 PSLE PIT	OD ING ANA MININA	S LYSIS A	820921	0), HOS	SERI REPO	RT TABL	E 7-5.	THE	NATURAL FRE	DUENCY OF	THE CCM	NCHOR. TURB HEAT EXCHA FILE 1098 A	MGER IS LESS
1021 COMMENT	TABLE	7-5)LIS1	AL #4-3	(REV 16,3 RAL FRED.	0F 9 1	HERTZ (HOR	S THE I	COMPONE T)FOR	THIS	OLING WATER	HEAT EXU	H. AS A ING OF	NOWRIGID P	INE BLPG. R. THE MOSBRI R TECE OF EQUIP.A
1022 Convient	82021 SPECTRA	8 SID AT 2.1	USED	820218 8'-9".SPE	RECA	OIR PPLICABLE	RLC	A RDC	TEN FE	INTAKE S	TRUCTURE	REEVALU	ATION. T WERE USED	NOT CONSERVATI
	82021 : PG&E TO					PPRR/01	ÎP TES	RDC		INTAKE	TRUCTURE	REEVALU	ATION.	
1022 Comment	: ITR-1 3	.5.5.4	AND 3.9	.4 PGLE	ASSEMBL	E SPECTR	A. SPECT	RA AT :	2.1' 1	INTAKE ISED 8'-9".S EVALUATE SPI	PECTRA A	PPI TCAR	ATION. E AT A LEVEN	L TEN FEET.
1022 COMMENT	82021 COMBINE STRUCTU	WITH F	ILES 96	820903 7 1 988	TES	OIR TO EVAN	RLC	A RDC OF IN	TAKE S	INTAKE S	STRUCTURE	REEVALU	ATION. G&E TO REAN	alyze intake
1022 COMMENT	82021 REAMALY	8 SID SIS OF	A INTAKE	820907 STRUCTUR	RLCA	PER/AB	TES PGIE, 8	RDC 20806	\$ 8209	INTAKE 1	STRUCTURE THIS IT	REEVALU EN WITH	ATION. EDI 967 1 91	88.
1022	82021 SPECTRA	8 510	5	820910	TES	FRIAR	0.04	5 550	-	THTAKE				

Wp.

0	REV. 0		LATES	T REV.	ACT	ION	PGLE	REV 1 830817 D.3-34
FILE NO.	DATE BAS	SIS REV.	DATE	BY STAT	US ORG	TES	MODS	SUBJECT
1022 COMMENT:	UNDER ADDI CAS	T LINTED D	UND CHEDOD	I I III ATER 3	3) ARINA	FIFUDI	11111 - 7-	INTAKE STRUCTURE REEVALUATION. 1'. SPECTRA FOR -2.1' USED AS INPUT FOR UPPER P RE-EVALUATION OF INTAKE STRUCTURE BEING PERFORMED.
1022 COMMENT:	THUP HAS UPP	TETER THAT	WITH FYCE	PTION OF S	OTLS WORK	A WHIL	HWILL	INTAKE STRUCTURE REEVALUATION. BE RESOLVED SEPARATELY, CAP FOR INTAKE STRUCTURE N OF THIS EDI.
1022 COMMENT:	FTIF REDEFIN	WHICH WILL	CK DCP RE-E BE RESOLV	VALUATION VED SEPARAT	REING PER	REGRMET	I AS PAR	INTAKE STRUCTURE REEVALUATION. RT OF CAP. IDVP VERIFIED THAT WITH EXCEPTION OF TRUCTURE IS AN ACCEPTABLE AND PROPERLY IMPLEMENTED
1022 COMMENT:	UPPER AUX SA	ALT WATER HAS VERIFI	PUMP SUPPOR	RT LOCATED TH EXCEPTIO	10' ABOVE IN OF SOIL	E ELEVA	ATION -2	INTAKE STRUCTURE REEVALUATION. 2.1'. SPECTRA FOR -2.1' USED AS INPUT FOR UPPER PUMP SUP H WILL BE RESOLVED SEPARATELY, CAP FOR INTAKE STRUCTURE N OF THIS EDI. INCLUDES EDI'S 967 % 989. WAS AN ER/AB. CI
1023 CONNENT	820219 PGSE DMG. 4 41, REV.9 S	47119, REV	12 AND PI	PING SCHEH.	102003,	SHEET	4, REV.	3° WALVE BOCUM. LINES 577 & 578, AUX. BLDG. 9 REFERS TO ITEM 15 ON 102039. THIS BMG.102039, SHT. 7-52. ONLY 4 & 6 IN. VELAN VALVES ARE DESCRIBED HERE.
		ENDED POLE						3" VALVE DOCUM. LINES 577 1 578, AUX. DLDG. ING PGRE ACTION, RLCA WILL SELECTIVELY VERIFY VALVE
1023 COMMENT	820219 PS&E TO CHE VALVE DOCUM	CK THE DOO	CUMENTATION	TES PRR.	/OIP P6 LVES, FOL	LOWING	PG&E A	3" VALVE DOCUM. LINES 577 & 578, AUX. BLDG. CTION, RLCA WILL SELECTIVELY VERIFY
1023 COMMENT								3" VALVE DOCUM, LINES 577 & 578, AUX, BLDG, NSE TO RLCA'S 820414 REQUEST,
1023 COMMENT	820219 I: DELETE FRO			RLCA PPR HAS REVIEW				3° VALVE DOCUM, LINES 577 1 578, AUX. BLDG. GWIRED TO MODEL THE AFW VALVE.
1023 COMMENT	1: DC 66317-5	2-1. DC663	317-4-3. 1	02003, SHEE	ET 4, REV	.9. PB	SE VALVE	3" VALVE DOCUM, LINES 577 & 578, AUX. BLDG. E INVENTORY MD. 102039, PG&E PIPING ISO WODEL THE AFW VALVE.
1023 COMMEN	T: RLCA WAS N	OT ABLE TO	OBTAIN IN	FORMATION	FOR A 3 I	N. VEL	AN VALVE	3" VALVE DOCUM. LIMES 577 & 578, AUX. BLDG. E. THIS VALVE IS REFERED TO AS ITEM 15 ON 117-4-3 WAS LATER SENT BY PGLE TO RLCA.
	820220 T: PGIE MAKE-	FID ( UPWATER IS	820220 80 449317,	RLCA OI REV.3 MISL	R R ABELS SUP	LCA RD PORT 8	55-40V (	PIPE SUPT. NOMEN.LINE 1917, AUX BUILDING. AS 855-40R.
1024 COMMEN	I: SEVERAL L	INES ARE S	supported b	RLCA PPI BY THIS RES REVIEW OF	TRAINT: 5	5 RIGID	AND ON	PIPE SUPT. NOMEN.LINE 1917, AUX BUILDING. NE BY A SPRING HANGER.
1024 CONVEN	(SPRING HA	NGER) YET	SUPPORT IS	POTE DRAW	A RIGID Y	FORL	ETS 44,	PIPE SUPT. NOMEN.LINE 1917, AUX BUILDING. 4444,45 THROUGH 45D.SUPPORT DW IS LABELED 85S-400 17-4. SEVERAL LINES ARE SUPPORTED BY THIS RESTRAINT: 5 A REVIEW OF THE 79-14 PROGRAM.
1024 Commen	820220 T: ISO 449317 SEVERAL LI	FID R3 SHOWS WES ARE SI	3 820607 SUPPORT 85	TES CR	ID). THE RAINT: 5	IONE RI	F NO	PIPE SUPT. NOMEN,LINE 1917,AUX BUILDING. SIS FOR THIS SUPPORT IS LABELED 805/40V (SPRING). OWE BY SPRING, DRAWING 049272 SHT. 44,444,45A THKU 45D

đ

	REV.	0		LA	TEST RE	۷.	ACT	ION	PGLE					RE\ 8308	12	D.3-4	9
ILE NO.	DATE	BASIS	REV.	DATE	BY	STATUS	ORG	TES	MODS	SUBJECT	T						
1068 MHENT: N	820315 NO GA PRO TO BE REP	QAR GRAH, 1 PLACED	IN CONF	820524 ORMANCE 1 3005. C	TES WITH 10 LOSED I	CR CFR50 APPE TEH.	NONE	MAR B, WAS	NO	URS/BLI IENTED, I	UNE QA I RESULTI	FINDIN Ng in	es Lack of	FORMAL	DESIG	IN CONTR	OL.
	2-14, COM	<b>IPUTER</b>	7119, R	16/82 IN	DICATES	OIR VES LCV 11 SUPPORTS UBSEQUENT	3 1 1 HAVE	15 UNS BEEN A	DDED T	D. RLCA	FIELD	INSPEC	TION CO	METRIC	D THIS.	7/578 AU P611	X. B. Angl Ys
1069 MHENT: 1	820315 PGLE CONF ANALYSIS.	FIRMED	ADDITIO	820426 DN OF NEW	RLCA	PPRR/CI	TES VES AN	RDF ID PROV	IDED 1	VALVE 981 ANAL	LCV 113 YSIS. E	/115 U OI 107	WSUPT. 1 REPO	AFN LI	NES 571 RSTRES	7/578 AL S IN THI	X. B. S PIPI
1.1.1.1.1.1.1.1	POLE REAS	MENDS SONS FO	THAT FI	CHANGES A	ND THE	OIR BE RESOLU ADDITION ( 71 FOR EVE	F THE	NEW S	UPPORT	SED ON T	HE REUT	FN DF	THE PR	LF 1981	ANAL Y	7/578 AL SIS; N	IX. B.
	ADDITION	AL SUPP	URISI	ALVE OPER	ATOR CA	PER/A AUSES OVER TED BY RLC G ANALYSIS	STRESS	TA 109	CA PIP	ING ANAL	YSIS 10	9. P61	EINP	ROCESS	OF ADD	7/578 AL ING SLIP SYCVF) 1	OTO
1069 DMMENT:	820315 PGLE PIP: & K15YCV	FID ING ISO F (3/19	44711	820607 7, R.12, 5/9/82).	TES PIPING PGIE L	ER/A ANALYSES TR. DCVP-R OPERATORS	PG1	RDF	7 1 1/	VALVE 16/82), PG1E DHG	LCV 113 RLCA PI	VIIS PING	HSUPT.	AFW LI	NES 57	AMAI VOI	SVFW3
1069	820315	FID	5	820630	TES	ER/A SUPPLIER	POR	PDE	VEC			/112 1	NO.				
1069 DHMENT: 1	820315 DCP COMPL AND VALVE DUALIFICA	FID ETION S S HAVE	SHEET D	830625 NATED 830 NUALIFIED	420 TND	OIR DICATED THA THE SUPPOR	T CHID	DADTO	YES HAVE BI VERIF	TH ABBC						7/578 AU Perators	X. B.
1069 OMMENT:	DCP COMP	. SHEFT	DATED	830712 830620 1 IFIED WI	NETCATI	PPRR/CI ES THAT SU ORTS. RLC	DODDT	S LEALER	YES BEEN A VERIFI	P. P. P. P. M. M. P.					NES 57 OPERAT	7/578 A DRS AND	UX.B.
1069 COMMENT:	820315 DCP COMP VALVES H	. SHEE	T DATEL	830715 830620 IFIED WI	INDICAT	PRR/CI ES THAT SU ORTS, RLC									INES 57 OPERAT	77/578 A Tors And	UX.B.
1069 COMMENT:	PG&E AFW	FID 1SO 44 HAVE 1 D VERIF	47119, REEN AD	R.2 SHOWS	5 VALVE	CR S LCV-113 AND LCV-11 SUPPORTS,	8 115 5 UAL	HE OPE	DATION	VALVE DCP COM AND VALVE OR CLASS	HELILU	1 SHEE	UHIEL	ATW L 810620 IED WI	INES 57 D INDIC TH SUPP	77/578 A CATED TH PORTS .	UX. B. AT RLCA

ITR-1, 3.1.4 AUXILIARY BUILDING RLCA TO COMPLETE MCMEILL WORK. THE HORIZONTAL SOIL SPRING INDEPENDENTLY CALCULATED BY RLCA DIFFERS FROM THE URS/BLUME SOIL SPRING BY SOZ .

1070 820315 DHD 1 820721 RLCA PPRR/CI TES RBC AUX. BLDG. HORIZONTAL SOIL SPRING CALC. COMMENT: DELETE FROM ITR-1, 3.1.4 RLCA RECOMMENDS THAT THIS FILE BE COMBINED WITH

	REV, 0	LATEST REV.	ACTION	PGLE		REV 2 830817	D.3-61
FILE NO.	DATE BASIS	REV. DATE BY STATUS	ORG TES	HODS	SUBJECT		

1098 820714 ICD 5 820922 TES ER/AB PGIE RDF PIPING REEVALUATION. COMMENT: BASED ON PGIE PRESENTATIONS OF THEIR TECHNICAL PROGRAM, THIS FILE IS COMBINED WITH FILES 961, 1021, 1058,1059, 1060 AND 1104 AS AN ERROR CLASS A OR B. THE INCLUSION OF FILES 1060 AND 1104 INTO THIS FILE WAS ACHIEVED BY PROGRAM REVIEW COMMITTEE ACTION . ALL CONCERNS OF THE ABOVE MENTIONED FILES WILL BE REVIEWED UNDER THIS FILE.


1098 820714 ICD 6 830120 TES ER/AB PG4E RDF PIPING REEVALUATION. COMMENT: BASED ON PG4E PRESENT. OF THEIR TECHNICAL PROGRAM, THIS FILE IS COMBINED W/FILES 961, 1021, 1058,1059,1060 & 1104 AS AN ER A/B. THE INCLUSION OF FILES 1060 AND 1104 INTO THIS FILE WAS ACHIEVED BY PROGRAM REVIEW COMMITTEE ACTION.ALL CONCERNS OF THE ABOVE MENTIONED FILES WILL BE REVIEWED HERE. REV 6 WAS ISSUED TO REFLECT INCLUSION OF FILE 6001.

1098 820714 ICD 7 830225 TES ER/AB PG&E RDF YES PIPING REEVALUATION. COMMENT: BASED ON PG&E PRESENT. OF THEIR TECH. PROGRAM, THIS FILE IS COMBINED W/FILES 961,1021,1058,1059,1060&1104 AS AN ER/A/B THE INCL OF FILES 1060 & 1104 INTO THIS FILE WAS ACHIEVED BY PROG REVIEW COMMITTEE ACTION. ALL CONCERNS OF THE ABOVE FILES WILL BE REVIEWED HERE. REV 6 WAS ISSUED TO REFLECT INCL OF 6001.REV 7 ISSUED TO REFLECT INCL OF 1115 & 6002.

1098 820714 ICD 8 830627 TES ER/AB PG&E RDF YES FIPING REVALUATION. COMMENT: BASED ON PG&E PRESENT. OF THEIR TECH. PROGRAM, THIS FILE IS COMBINED W/FILES 961,1021,1058,1059,1060 & 1104 AS AN ER/AB THE INCL OF FILES 1060 & 1104 INTO THIS FILE WAS ACHIEVED BY PROG REVIEW COM ACTION. ALL CONCERNS OF THE ABOVE FILES WILL BE REVIEWED HERE. REV 6 ISSUED TO REFLECT INCL OF 6001. REV 7 ISSUED TO REFLECT INCL OF 1115 & 6002. REV. 8 - 1126.

1098 320714 ICD 9 330706 TES ER/AB FG&E RDF YES FIFING REEVALUATION. COMMENT: BASED ON FG&E PRESENT. OF THEIR TECH. PROGRAM, THIS FILE IS COMBINED W/FILES 961,1021,1058,1059,1060 & 1104 AS AN ER/AB THE INCL OF FILES 1050 & 1104 INTO THIS FILE WAS ACHIEVED BY PROG REVIEW COM ACTION. ALL CONCERNS OF THE ABOVE FILES WILL BE REVIEWED HERE. REV 6 - INCL OF 6001. REV 7 ISSUED TO REFLECT INCL OF 1115 & 6002. REV. 8 - 1126. REV. 9 - 1137.

1098 0 10 0 COMMENT: SPACE RESERVED FOR LATER REVISIONS.



1099 820804 FID 0 820804 RLCA OIR RLCA PPR COMPONENT COOLING WATER HEAT EXCH. TURBINE BLDG. COMMENT: DRAWING SHOWS 3/4" STIFFEMER PLATES ON NORTH SIDE OF FIXED END SUPPORT; FIELD VERIFICATION DOES NOT SHOW THESE PLATES OW HX \$ 1-2.

1099 820804 FID 1 820816 RLCA PPRR/GIP TES PPR COMPONENT COOLING WATER HEAT EXCH. TURBINE BLDG. COMMENT: PGLE TO ESTABLISH GEON. CONSIDERED BY DES. ANAL. & DETERMINE REASONS FOR DIFFERENCES BETWEEN SUPPORTS.

1099 820804 FID 2 820820 TES PRR/OIP POLE PPR HO COMPONENT COOLING WATER HEAT EXCH. TURBINE BLDG. COMMENT: BASIS : TES REVIEW OF GEOM. DIFF. W/ RLCA, REVIEW OF RLCA BASIS FOR FINDING (POLE FILES) & REVIEW OF 1099-1 ; TES MEMO 820819. POLE TO ESTABLISH THE SUPPORT CONFIGURATION REPRESENTED BY THE DESIGN AMALYSIS AND DETERMINE THE REASONS FOR THE DIFFERENCES BETWEEN THE TWO SUPPORTS.

1099 820804 FID 3 821104 TES DIR RLCA PPR COMPONENT COOLING WATER HEAT EXCH. TURBINE BLDG. COMMENT: RLCA AND TES TO ASCERTAIN VALIDITY OF PG&E COMPLETION SHEET AND VERIFY THAT THE ADDED PLATES OF COMMX & 1-2 HAVE BEEN DESIGNED FOR HOSGRI. DESIGN CALCS. FOR ALTERNATE "SHEAR RESTRAINT" HAVE BEEN FOUND IN PG&ES RESPONSE TO TES RFI 0108 (DCVP - TES 418 DATED 821006).

1099 820804 FID 4 830216 RLCA PPRR/DEV TES PPR COMPONENT COOLING WATER HEAT EXCH. TURBINE BLDG. COMMENT: PG&E DRAWING 463683 REV. 6 SHOWS 3/4" STIFFNER PLATES ON NORTH SIDE OF FIXED SUPPORT. RLCA FIELD VERIFICATION SHOWS NORTH SIDE OF FIXED END SUPPORT OF HX 1-2 DOESN'T INCLUDE THESE. HX 1-1 DOES. DESIGN AMALYSIS NOT AFFECTED, SINPLIFIED HODEL DOESN'T INCLUDE THESE PLATES. DRAWING HAS BEEN REVISED.

1099 820804 FID 5 830225 TES PRR/DEV TES PPR COMPONENT COOLING WATER HEAT EXCH. TURBINE BLDG. COMMENT: PGIE DRAWING 463683 REV. 6 SHOWS 3/4" STIFFNER PLATES ON NORTH SIDE OF FIXED SUPPORT. RLCA FIELD VERIFICATION SHOWS NORTH SIDE OF FIXED END SUPPORT OF HX 1-2 DOESN'T INCLUDE THESE. HX 1-1 DOES. DESIGN AMALYSIS NOT AFFECTED, SIMPLIFIED HODEL DOESN'T INCLUDE THESE PLATES, DRAWING HAS BEEN REVISED.

1099 820804 FID 6 830225 TES CR NONE PPR NO COMPONENT COOLING WATER HEAT EXCH. TURBINE BLDG. COMMENT: PGIE DRAWING 463683 REV. 6 SHOWS 3/4" STIFFNER PLATES ON NORTH SIDE OF FIXED SUPPORT, RLCA FIELD VERIFICATION SHOWS NORTH SIDE OF FIXED END SUPPORT OF HX 1-2 DOESN'T INCLUDE THESE. HX 1-1 DOES. DESIGN ANALYSIS NOT AFFECTED, SIMPLIFIED WODEL DOESN'T INCLUDE THESE PLATES, DRAWING HAS BEEN REVISED. DEVIATION.

1100 820816 OD 0 820816 RLCA OIR RLCA RDC HLA SOIL REVIEW OUTDOOR WATER STORAGE TANKS. COMMENT: HLA FIELD LOG OF BORING # 11 (820208) INDICATES TWO FIREWATER TANKS ; THERE SHOULD ONLY BE ONE FIREWATER TANK;

	REV.	0		LAT	EST RE	v.	ACT	ION	PGIE			REV R RORT	2 7 0.3	/0
TLE NO.	DATE	BASIS	REV.	DATE	BY	STATUS	OR6	TES	MODS	SUBJECT				
		MALYSIS		SHOWS 3/	4' EXT			ING B		CONDEMSORS CR ED IN EARLIER E SIZE (3/4* VS. CATION TO SHOW	EDS CALC. I 1/2"), RE	SULTANT BO	CHECK SHOWS LT STRESS EX	BOLTS TO CLEDS
1120 COMMENT:	830322 DESIGN A	FID	2 SHOWS	830405 3/4" EXTE	TES RIOR H	ER/B	PGLE UNTING	CHIK BOLT	S USED		R-35 (PHASE CALC MERE BOLT SIZE.	I DCP COR ACCEPTED I	RECTIVE ACTI	
1120	830322	FID	3	830420	TES	OIR CTOCCC C	RLCA	CHK	DR RY I		R-35 (PHASE R OF BOLTS	AND OVERAL	RECTIVE ACTI L BOLT SPAC	ion) The
1120 COMMENT:	ORIGINAL	EDS CA	LC SHO		3/4" H	HOUNTING B	OLTS.	<b>10 11</b> 11	SCOM11 MOS	CONDENSORS C 1/2", HOMEVER, AS OPPOSED TO EEN EXCEEDED,	ADAFRSE EFT	FECT OF SM	ALLER	ION)
1120 COMMENT:	83032 ORIGINA	2 FID L EDS CA	LC SHO	830504 WED FOUR	TES 3/4' P	ER/C IOUNTING B	PGI PGI	E CHK FIELD (6 MO	SHOWS	CONDENSORS ( 1/2", HONEVER, AS OPPOSED TO EEN EXCEEDED,	ADVERSE EF	FECT OF SM	ALLER	(ION)
1120 COMMENT:	ORIGINA	75 COMPE	ALC SHO	RY ACTUAL	3/4"	NOUNTING 1	BOLTS.	10 10	SHOWS	CONDENSORS 1/2", HOWEVER, AS OPPOSED TO BEEN EXCEEDED,	ADVERSE EF	FECT OF SI	LER .	(7 <b>0</b> M)
1121 COMMENT	DACE DO	ANALYSI	S HV-5	11, R. 0	SHOWS	FR. RLA	OLT SIN	EKRIN	5/8' BE	BOLT SIZE, THEEN CONCRETE FICANCE, WILL B BOLT SIZE,	SLAB AND I	I DE FLANG	E D	
1121 COMMENT	GENERI	HITCED AN	ALYSIS	830608 Shows Bo N Though	N TO TO	A PER/C HEET ALL RSTRESS.	OHARI F	G AND	DESTRA	BOLT SIZE, CRITERIA, RES DCP BOLT SIZE F	BULT OF THI	S EDI, 109	6 AMD 1020, SAMPLE OF CL	POSSIBLE
1121 Comment	: DCF RE GENERI	VISED AN	HALYSIS	83061 SHOWS BO N THOUGH	NO OV	S ER/C D NEET ALL ERSTRESS.	<b>MARI F</b>	SAND WILL	DESIGN	BOLT SIZE, CRITERIA, RE DCP BOLT SIZE	SULT OF THI	S EOI, 109	6 AND 1020, MECESSARY,	POSSIBLE A SPECIFIC
1121 COMMENT	DECTEN	PANCY B	ETWEEN	SUNT OF	H BOLT	SIZE IN	D.A. A	ND IN 20, PO	FIELD.	BOLT SIZE, DCP REVISED AN GEMERIC CONCER FIC SAMPLE OF D	HALYSIS SHOW	AS BAOILTS TO DUNGH 140 OVI	KOIKESS . KL	ABLES AND CA WILL
1122 COMMENT	T: DESIGN	ANALYS	IS CALL	STNPL TET	281 R.	P CALCS S	ADDRE	REGHER	PORT FR	LARGE BORE REQUENCIES IN U ESS THAN 20 HZ TRAINED DIRECTI	. DCP INDI	D DIRECTIO	NS AS REQUIR	N
1122 CDMMEN	T: D.A. H BY DC	FOR SUPP	ORT 10 DURES.	/705L (C4	ALC S-1		) DOES	N'T A	DDRESS !	LARGE BORI SUPPORT FREQUEN HZ ALLOWABLE.		STRAINED D	IRECTION AS	
1122 COMMEN	T: D.A. DCP C	RITERIA	PORT (C REQUIR	ALC S-12 ES ETTHE	81, R. R FRED	3) DOESN	'T ADDA D HZ OF	RESS F	REQ OR SS DUE	LARGE BOR STRESS IN UNRE TO LOADING MEE ONCERN.	STRAINED DI	RECTIONS F	ER DCP FROCI	
112 COMMEN	TI D.A. DCF C	THE R. P. P. LEWIS	REQUIR	ES ETTHE	81. K. R FRED	(1) THE SM	0 HZ DI	RESS I R STRE	EREA OR	LARGE BOR STRESS IN GROPT TO LOADING MEE CONCERN.	15 TT 1 2 T 2 1 P 1 T			EDURES, TO SHOW
1122 COMMEN	II: D.A. DCP C	FOR SUPPORT	PORT (C REQUIS	ALC S-12 RES EITHE	81, R. R FRED	CALLE 2	T ADDA	RESS F	RED OR	LARGE BOR STRESS IN UNRE TO LOADING MEE CONCERN. DEVIA	STRAINED D	DECTIONS !!	000 000 0000	EDURES. TO SHOW

	REV.	0		LAT	EST RE	٧.	ACT	IOM	PGLE	
FILE NO.	DATE	BASIS	REV.	DATE	BY	STATUS	ORG	TES	MODS	SUBJECT
1122	0		5	0			****			

COMMENT: SPACE PROVIDED FOR LATER REVISIONS.

0 830513 RLCA OIR 1123 830513 OD 0 830513 RLCA OIR RLCA RCM INSTRUMENTATION TUBING SUPPORT CONNENT: DESIGN ANALYSIS ITS-5, R. O ASSUMES SUPPORT MEMBER TO BE A 1202 SECTION. D.A. ITS-5, R.1 PROVIDES AS-BUILT DATA THAT SHOWS A B 1202 SECTION. SIMPLIFIED D.A. FOR SUPPORT MEMBER INDICATES STRESS ABOVE ALLOWABLE IF CORRECT SECTION PROPERTY (J) IS USED, REPRESENTS SOLE INSTANCE WHERE LICENSING CRITERIA HAY HAVE BEEN EXCEEDED.

REV 2

830817

D.3-71

1 830623 1123 TES REW 830513 RLCA PER/C INSTRUMENTATION TUBING SUPPORT 00 COMMENT: D.A. ITS-5, R. O ASSUMES SUPPORT MEMBER TO BE A 1202 SECTION. REVISION 1 PROVIDES AS-BUILT DATA THAT SHOWS SUPPORT MEMBER TO BE A B 1202 SECTION. MORE REALISTIC CALCS SHOW ALL STRESSES TO BE UNDER ALLOWABLES, IDVF DOESN'T CONSIDER THIS EOI TO BE A GENERIC CONCERN.

2 830627 TES ER/C 1123 PG&E RCW INSTRUMENTATION TUBING SUPPORT 830513 00 COMMENT: DESIGN ANALYSIS ITS-5, R. O ASSUMES SUPPORT MEMBER TO BE A-1202 SECTION. R. 1 OF CALC PROVIDES AS-BUILT DATA THAT SHOWS SUPPORT MEMBER TO BE B-1202 SECTION. MORE REALISTIC CALCS SHUW ALL STRESSES TO BE UNDER ALLOWABLES. THIS EOI NOTES A SOLE INSTANCE, IDVP DOESN'T CONSIDER THIS A GENERIC CONCERN.

CR 1123 INSTRUMENTATION TUBING SUPPORT 830513 830713 TES NONE RCW NO 00 COMMENT: DESIGN ANALYSIS ITS-5, R. O ASSUMES SUPPORT MEMBER TO BE A-1202 SECTION. R. 1 OF CALC PROVIDES AS-BUILT DATA THAT SHOWS SUPPORT MEMBER TO BE B-1202 SECTION. MORE REALISTIC CALCS SHOW ALL STRESSES TO BE UNDER ALLOWABLES. THIS EOI NOTES A SOLE INSTANCE, INVE DOESN'T CONSIDER THIS A GENERIC CONCERN. FROM CLASS C.

------

830514 RLCA DIR ----RICA RDC AUXILIARY BUILDING SPECTRA GENERATION 1124 OD Ô. COMMENT: D.A. F.E. MODEL C.R. SLAB USED TO GENERATE HOSGRI RESPONSE SPECTRA DOESN'T AGREE WITH FIELD LOCATION OF SUPPORTING WALLS. SPAN LENGTHS OF SLAB MAY SHIFT FREQUENCY AND APPROACH FUNDAMENTAL VERTICAL FREQUENCY AND PROVIDE INCREASED AMPLIFICATION. CLASSIFICATION OF EOI WILL DEPEND ON SUBSEQUENT VERIFICATION.

830627 RLCA PER/B TES RDC AUXILIARY BUILDING SPECTRA GENERATION 1124 830514 - OD COMMENT: DESIGN ANALYSIS FEN OF CR SLAB USED TO GENERATE HOSGRI SPECTRA DOESN'T AGREE WITH FIELD VERIFIED LOCATION OF SUPPORTING WALLS. DCP REVISED FEN TO AGREE WITH FIELD, AT CERTAIN FREQUENCIES, SPECTRA INCREASED BY 152. DCP INDICATES NO STRUCTURAL MODS RESULTED FROM THIS ERROR.

1124 830514 OD 2 830628 TES ER/B PG&E RDC AUXILIARY BUILDING SPECTRA GENERATION COMMENT: DESIGN ANALYSIS FEM OF CR SLAB USED TO GENERATE HOSGRI SPECTRA DOESN'T AGREE WITH FIELD VERIFIED LOCATION OF SUPPORTING WALLS. DCP REVISED FEM TO AGREE WITH FIELD. AT CERTAIN FREQUENCIES, SPECTRA INCREASED BY 152, DCP INDICATES NO STRUCTURAL MODS RESULTED FROM THIS ERROR.

1124 830514 OD 3 830721 TES OIR RICA RDC AUXILIARY BUILDING SPECTRA GENERATION COMMENT: DESIGN ANALYSIS FEM OF CR SLAB FOR HOSGRI SPECTRA DOESN'T AGREE W/FIELD LOCATION OF SUPPORTING WALLS. DCP HAS REVISED TO AGREE W/FIELD. SPECTRA INCREASES MORE THAN 15% AT SOME FRED. INVP DESIGN VERIFIED DCP SPECTRA. DCP INDICATES NO STRUCTURAL MODS RESULT. BASED ON LETTER DCVP-TES-1252, RLCA TO REVIEW AND ISSUE A RESOLUTION.

10.000 (control 10.000) 1124 830514 DD 4 830721 RLCA PFR/CI TES RDC AUXILIARY BUILDING SPECTRA GENERATION COMMENT: DESIGN ANALYSIS FEM OF CR SLAB FOR HOSGRI SPECTRA DOESN'T AGREE W/FIELD LOCATION OF SUPPORTING WALLS. DCP HAS REVISED TO AGREE W/FIELD, SPECTRA INCREASES MORE THAN 15% AT SOME FRED, IDVP DESIGN VERIFIED DCP SPECTRA, DCP INDICATES NO STRUCTURAL MODS RESULT.

1124 830514 OD 5 830725 TES PRR/CI TES RDC AUXILIARY BUILDING SPECTRA GENERATION COMMENT: DESIGN ANALYSIS FEM OF CR SLAB FOR MOSGRI SPECTRA DOESN'T AGREE W/FIELD LOCATION OF SUPPORTING WALLS. DCP MAG REVISED TO AGREE W/FIELD, SPECTRA INCREASES MORE THAN 15% AT SOME FRED. IDVP DESIGN VERIFIED DCP SPECTRA. DCP INDICATES NO STRUCTURAL MODS RESULT.

1124 830514 DD 6 830725 TES CR NONE RDC NO AUXILIARY BUILDING SPECTRA GENERATION COMMENT: DESIGN ANALYSIS FEM OF CR SLAB FOR HOSGRI SPECTRA DDESN'T AGREE W/FIELD LOCATION OF SUPPORTING WALLS. DCP HAS REVISED TO AGREE W/FIELD. SPECTRA INCREASES MORE THAN 15% AT SOME FREQ. IDVP DESIGN VERIFIED DCP SPECTRA. DCP INDICATES NO STRUCTURAL MODS RESULT. FREVIOUSLY AN ERROR CLASS B. CLOSED ITEM.

830520 SID 0 830520 RLCA GIR 1125 HVAC COMPRESSOR CP-35, 36 RECA CHK COMMENT: CONTROL AND APPLICATION OF HOSGRI SPECTRA WAS IDENTIFIED IN INITIAL SAMPLE AS A GENERIC CONCERN. DCP CAP FORMULATED TO INCLUDE REVIEW FOR CORRECT HOSGRI SPECTRA INPUTS. DESIGN ANALYSIS D-HV-3.1-1, REV. 1 USES INCORRECT AND UNCONSERVATIVE SPECTRA. NO OVERSTRESS.

1125 830520 SID 1 830526 RLCA PER/C TES CHK HUAC COMPRESSOR CP-35, 36 COMMENT: CALC D-HV-3.1-1 REV. 1 USES INCORRECT AND UNCONSERVATIVE SPECTRA. CONTROL AND APPLICATION OF HOSGRI SPECTRA ID DURING INITIAL SAMPLE WORK AS GENERIC CONCERN. DCP CAP FORMULATED TO INCLUDE REVIEW FOR CORRECT HOSGRI SPECTRA IMPUTS. THIS ITEM DOES NOT CAUSE OVERSTRESS.



REV 2 830817 D.3-72a

						830817 D.3-72a
	REV. 0	LATE	ST REV.	ACTION	PG&E	
FILE NO.	DATE BASIS	REV. DATE	BY STATUS	ORG TES	MODS	SUBJECT
1127 COMMENT:	ALTUALLY BE LUW	ALC USED ONLY BE ER, DCP FREQ CAL CORRECT, ORIGINA	C ACCEPTABLE -	SIMILIAR TO	D NOT O	HVAC SUPPLY FANS S-1, 2 THER FLEX OF FAN SUPPORTING STRUCTURE. FN MAY SAMPLE WORK (FAN S-31). DCP BEARING BLOCK SUPPORT ITEM.
FILE NO.	DATE BASIS	REV. DATE	BY STATUS	ORG TES	MODS	SUBJECT
1128 COMMENT:	D.A. FOR RACKS	ASSUMES 1/2" DIA	METER A-307 STRU	CTURAL BOLT	S. RICI	STATION BATTERY RACKS A FIELD VERIFIED BOLTS TO BE 3/8". IF BOLTS THREADED THREADED, STRESS IS ACCEPTABLE.
	REV. O	LAT	EST REV.	ACTION	PG&E	
FILE NO.	DATE BASIS	S REV. DATE	BY STATUS	ORG TES	MODS	SUBJECT
1128 COMMENT:	U.A. ALSU LULSI	IN BATTERY RACKS	LVED SHEAR FORCE	RLCA CHK 2' STRUCTUR FOR 3/8' I	AL BOILTS	STATION BATTERY RACKS S. RLCA FIELD VERIFIED BOLTS TO BE 3/8'. LYSIS. STRESSES EXCEED ALLOWABLE IF
	REV. 0	LAT	EST REV.	ACTION	PG&E	
FILE NO.	DATE BASIS	REV. DATE	BY STATUS	ORG TES	HODS	SUBJECT
1128 MMENT:	D.A. FOR STATIO D.A. ALSO DOESN	2 830627 IN BATTERY RACKS WT CONSIDER RESO TE AND SHEAR FOR	ASSUMES A-307 1/ LVED SHEAR FORCE	2' STRUCTUR	AL BOLTS	STATION BATTERY RACKS S. RLCA FIELD VERIFIED BOLTS TO BE 3/8". LYSIS, STRESSES EXCEED ALLOWABLE IF
	REV. 0		EST REV.	ACTION	PG&E	
FILE NO.	DATE BASIS	S REV. DATE	BY STATUS	ORG TES	MODS	SUBJECT
1128 COMMENT:	D.A. ALSO DOES!	ON BATTERY RACKS	LVED SHEAR FORCE	2' STRUCTUR	AL BOLT	STATION BATTERY RACKS S, RLCA FIELD VERIFIED BOLTS TO BE 3/8°. LYSIS, STRESSES EXCEED ALLOWABLE IF
1108 COMMENT		HAT RLCA REVIEW	TES OIR THIS FILE ALONG	RICA CHR WITH THE DO	P'S RESP	STATION BATTERY RACKS PONSE TO RLCA RFI \$972 AND PROVIDE A RECOMMENDATION FOR
1128 COMMENT	T: DESIGN ANALYS	OSE IN THE FIELD.	ALSO LOAD DISTR	PM CALE D-E RIBUTIONS B	-3.4-1; TWN MEMB	STATION BATTERY RACKS R.O. LISTS DIFFERENT STRUCTURAL FRAME BOLTS AND ANCHOR WERS ARE UNCONSERVATIVE AND THE RESOLVED SHEAR FORCE CALCS THAT SHOW ALL STRESSES MEET ALLOWABLES.
COMMEN		ED FOR LATER REVI				******
		7 0 ED FOR LATER REVI			****	
	REV. 0	1	ATEST REV.	ACTION	PGLE	
FILE M	NO. DATE BAS	SIS REV. DATE	BY STATUS	S ORG TE	S MODS	SUBJECT
COMMEN	T: D.A. INCORREC	S SECTION. SUPPO	RLCA DIR * WELD BETWEEN F NRT MODIFIED BY 1	RLCA JFI PIPE LUG AN DCP, CONFI	SUPPOR	LARGE BORE PIPE SUPPORT 565/3A TING STEEL, WELD STRESS EXCEEDS ALLOWABLE WHEN DIVIDED QUALIFIED BY CALC NO LONGER EXISTS IN PLANT, NO

REV 2 830817 D.3-72b

REV. 0	LATEST REV.	ACTION	PGIE

FILE NO. DATE BASIS REV. DATE BY STATUS ORG TES HODS SUBJECT

1129 930603 OD 1 830620 RLCA PER/C TES JFM LARGE BORE PIPE SUPPORT 565/3A COMMENT: WELD STRESS CALC USED CONSERVATIVE ASSUMPTION FOR MOMENT OF INERTIA. STRESS MEETS ALLOWABLES IF ACCURATE MEMENT OF INERTIA IS USED AND RESULTANT STRESS IS DIVIDED BY WELD CROSS SECTION. SUPPORT MODIFIED BY DCP. SUPPORT QUALIFIED BY CALC A-103, R5 NO LONGER EXISTS IN PLANT. NOT A GENERIC CONCERN. REV. 0 LATEST REV. ACTION PG&E

FILE NO. DATE BASIS REV. DATE BY STATUS ORG TES HODS SUBJECT

1129 830603 OD 2 830627 TES ER/C POSE JFM LARGE BORE PIPE SUPPORT 565/3A COMMENT: D.A. MADE COMPENSATING ERRORS ANALYZING 1/4" WELD BETWEEN PIPE LUG AND SUPPORTING STEEL. WELD STRESSES DO NOT EXCEED ALLOWABLES. NO GNERIC CONCERN. ERROR C.

REV. 0 LATEST REV. ACTION PG&E

FILE NO. DATE BASIS REV. DATE BY STATUS ORG TES MODS SUBJECT

1129 830603 OD 3 830628 TES CR NONE JFM LARGE BORE PIPE SUPPORT 565/3A COMMENT: D.A. MADE COMPENSATING ERRORS ANALYZING 1/4" WELD BETWEEN PIPE LUG AND SUPPORTING STEEL. WELD STRESSES DO NOT EXCEED ALLOWABLES. NO GNERIC CONCERN. ERROR C.

KEV. U	LATEST REV.	ACTION	PGLE	

P.P.L.

FILE NO. DATE BASIS REV. DATE BY STATUS ORG TES MODS SUBJECT

1130 830603 DD 0 830603 RLCA DIR RLCA PPR COMPONENT COOLING WATER LUBE DIL FILTER COMMENT: D.A. CONCLUDES COOLER NOT QUALIFIED AND MODS ARE REQUIRED. PG&E PH. I FINAL REPORT STATES IT IS AND MODS NOT NEEDED. ITR #8 R. 0 REQUIRES IDVP TO VERIFY DCP CAP HAS BEEN FULLY IMPLEMENTED. THE SIGNIFICANCE OF CONCERN IS THAT REQUIRED CORRECTIVE ACTION WAS NOT IMPLEMENTED. RLCA TO EXPAND REVIEW IN THIS AREA.

REV. 0	LATEST REV.	ACTION	PGLE

FILE NO. DATE BASIS REV. DATE BY STATUS ORG TES MODS SUBJECT

1130 830603 OD 1 830618 RLCA PPRR/DEV TES PFR COMPOMENT COOLING WATER LUBE OIL FILTER COMMENT: DCP SCHEDULE AND FINAL REPORT SHOWED WORK ON THIS ITEM TO BE COMPLETE AND QUALIFIED. AFTER 830614 TECHNICAL MEETING, DCP SHOWED THE ITEM INCLUDED ON INTERNAL INTERFACE LISTS OF ITEMS FOR ACTION. IT IS CLEAR THAT REQUIRED ACTION WOULD HAVE BEEN IMPLEMENTED. DCP COMMITTED TO REVISE THIS SECTION OF PH. I FINAL REPORT. REV. 0 LATEST REV. ACTION PG1E

FILE NO. DATE BASIS REV. DATE BY STATUS ORG TES MODS SUBJECT

1130 830603 OD 2 830627 TES PRR/DEV PG&E PPR COMPONENT COOLING WATER LUBE OIL FILTER COMMENT: PG&E PH. I FINAL REPORT INDICATES THIS ITEM QUALIFIED AND NO MODS. DESIGN ANALYSIS CONCLUDES THAT IT IS NOT QUALIFIED DUE TO HIGH NOZZLE LOADS. DCP INTERNAL MEMOS INDICATE ITEM ALREADY BEING TRACKED. PH. I FINAL REPORT IS INCORRECT, PG&E HAS COMMITED TO CORRECT IT. REV. 0 LATEST REV. ACTION PG&E

1130 830403 00 3 830330 TES CK NONE PPR NO COMPONENT COOLING WATER LUBE OIL FILTER COMMENT: 0.4. CUNCLUDES COOLER NOT QUALIFIED AND MODS ARE REQUIRED. PG&E PH. I FINAL REPORT STATES IT IS AND MODS NOT NEEDED. AFTER 530614 FECHNICAL MEETING, DCP SHOWED THE ITEM INCLUDED ON INTERNAL INTERFACE LISTS OF ITEMS FOR ACTION, IT IS CITAR THAT REQUIRED ACTION WOULD HAVE BEEN IMPLEMENTED. DCP COMMITTED TO REVISE THIS SECTION OF PH. I FINAL REPORT. DE

FILE NO.	DATE	RASIS	REV.	DATE	BY	STATUS	ORG	TES	HODS	SUR IFCT
				*****		A 1 1 1 1 1 1 1 1	unu	120	11000	JUDJELI

1131 830606 0D 0 830606 RLCA OIR RLCA JFM LARGE BORE PIPE SUPPORTS 585/16V AND 63/26V COMMENT: D.A. DO NOT EVALUATE SHEAR LUGS AND ATTACHMENT WELDS. EVALUATION REQUIRED FOR CAP. IDVP WILL REVIEW REVISED DCP CALCS AND EVALUATE THE LUGS AND WELDS BASED ON ORIGINAL LOADS.

REV. O	LATEST	REV.	ACTION	PGSE

FILE NO. DATE BASIS REV. DATE BY STATUS ORG TES MODS SUBJECT

1131 830606 OD 1 830620 RLCA PPRR/DEV TES JFM LARGE BORE PIPE SUPPORTS 585/16V AND 63/26V COMMENT: DESIGN ANALYSES DON'T EVALUATE SHEAR LUGS AND ATTACHMENT WELDS ICALCS H-1040 R.2 AND H-359 R.4J. THIS IS REQUIRED BY DCP PROCEDURES. DEPARTURE FROM PROCEDURE, NOT ERROR. STRESSES AFE LOW BY INSPECTION.

REV 2 830817 D.3-72c

14. 4

	REV. 0	LAT	EST REV.	ACTION	PGLE	
FILE NO.	DATE BASIS	REV. DATE	BY STATUS	ORG TES	HODS	SUBJECT
COMMENT: D. RE	QUIRED BY DCP	ARE LOW BY INS	PARTURE FROM PRO	IN'T FULLIA	TE SHEAR	LARGE BORE PIPE SUPPORTS 585/16V AND 63/26V LUGS AND ATTACHMENT WELDS. THIS EVALUATION R. STRESSES IN THESE SHEAR LUGS AND
FILE NO.	DATE BASIS	REV. DATE	BY STATUS	ORG TES	MODS	SUBJECT
1131 COMMENT: D	830606 OD A. FOR THESE QUIRED BY DCP	SUPPORTS AND AS PROCEDURES, D IS ARE LOW BY IN	TES CR SOCIATED PIPING I EPARTURE FROM PRO SPECTION. DEVIA TEST REV.	DON'T EVALUA DCEDURE, NOT	TE SHEAR	LARGE BORE PIPE SUPPORTS 58S/16V AND 63/26V R LUGS AND ATTACHMENT WELDS, THIS EVALUATION R. STRESSES IN THESE SHEAR LUGS AND
FILE NO.	DATE BASIS	REV. DATE	BY STATUS	ORG TES	HODS	SUBJECT
L	OF PERGETER OF	MPLETION OF AU	RECA OIR BUILDING MEMBER ACTION WAS NOT F	CUALITATION	S. DOES ENTED, Y	AUXILIARY BUILDING NOT INCLUDE EVALUATION OF SLABS FOR IN-PLANE ET REPORTED AS COMPLETE. RLCA WILL CONTINUE REVIEW
FILE NO.	DATE BASIS	REV. DATE	BY STATUS	ORG TES	MODS	SUBJECT
	830606 OD HIS EDI CONTAL DISTRIBUTE THE AN ERROR CLASS REV. 0	LOADS FROM THE	CTATEMENT IT C	HOULD READ	CA RECOM	AUXILIARY BUILDING MODEL WAS REQUIRED TO MORE ACCURATELY MENDS COMBINING THIS EOI WITH EOI 1097 AS
FILE NO.	DATE BASI		BY STATUS	ORG TES	HODS	SUBJECT
1132 COMMENT:	830606 OD	2 830625 INS AN INCORREC LOADS FROM THE S A OR B.	TES PRR/CI	TES RDC	CA RECO	AUXILIARY BUILDING S MODEL WAS REQUIRED TO MORE ACCURATELY MENDS COMBINING THIS EOI WITH EOI 1097 AS
FILE NO.		S REV. DATE	BY STATUS	ORG TES	HODS	SUBJECT
1132	830606 OD DCP REPORTED O	3 83062 COMPLETION OF A AINS AN INCORREL M THE ORIGINAL	UX BUILDING MEMBE	SHUULU KEA	NS. DOE	AUXILIARY BUILDING S NOT INCLUDE EVALUATION OF SLABS FOR IN-PLANE LOADING. IS MODEL WAS REQUIRED TO MORE ACCURATELY DISTRIBUTE INNING THIS EOI WITH 1097 AS AN ER/AB. CLOSED ITEM.
FILE NO.	DATE BAS	IS REV. DATE	BY STATUS	S ORG TES	MODS	SUBJECT
1133 COMMENT:	PROCEDURE F-1	N D.A. 8-117, F 1 REV. 3 REQUIR INTINUE REVIEW (	3 RECA OIR EV. 2 WAS MODELL ES TOTAL VALVE W OF VALVE MODELLIN LATEST REV.	ELGHI IU BE	WEIGHT I	LARGE BORE PIPING - ANALYSIS 8-117 REV. 2 AT OVERALL VALVE C. OF G. SECT 4.5.6.2 OF DCP D THERE, RLCA TO EXAMINE REV. 3 TO CONFIRM STRESS
1133 COMMENT:	MODELLED THER	IN D.A. 8-117, H RE. RLCA HAS VE	9 RLCA PER/C R.2 WAS MODELLED RIFIED THAT REVI EN COMBINED INTO	WITH 2/3 WE SED DCP ANAL	IGHT AT	LARGE BORE PIPING - ANALYSIS 8-117 REV. 2 C OF G. DCP PROCEDURE REQUIRES TOTAL WEIGHT BE RRECTLY MODELS VALVE AND ACCELERATIONS MEET
	HAS BEEN COM	R. 2 MODELLED 2 BINED WITH THIS	06 TES ER/C /3 OF VALVE WEIG FILE, DCF HAS F ERATIONS TO MEET	AT OF C. OF REVISED ANAL	G. DCP YSIS. R	LARGE BORE PIPING - ANALYSIS 8-1. PROCEDURES REQUIRES TOTAL VALVE WEIGHT. EDI 1106 LCA HAS VERIFIED REVISED ANALYSIS CORRECTLY HODELS
1133 COMMENT	HAS REEN COM	R. 2 MODELLED 2 RENED WITH THIS	73 OF VALVE WEIG FILE, DCP HAS ERATIONS TO MEET	HT OF C. OF	G. DCP	LARGE BORE PIPING - ANALYSIS 8-117 REV. 2 PROCEDURES REQUIRES TOTAL VALVE WEIGHT. EDI 1106 RLCA HAS VERIFIED REVISED ANALYSIS CORRECTLY MODELS CLASS C.

-

1		REU.	0		LAT	IFST RE	v.	ACT	ION	PGSE	D.3-72d
FT	LE NO.	DATE		REV.		BY	STATUS	ORG		HODS	SIBJECT
		830615 RLCA HAS	OD REVIEWE	ED 3 D.	830615 A. THAT I MODE. ON REQUENCY	RLCA USED ST	OIR RUDL-II . CTIONAL LO	RECA IN 2 DADING	RCW OF THE USED ICERN.	WATE DA	DADING RESULTED IN MODAL FREQUENCY NUT RAYLEIGH-RITZ METHOD MAY NOT ACCURATELY
FI	LE NO.	DATE	BASIS	REV.	DATE	BY	STATUS	ÖRG	TES	HODS	SUBJECT
c	1135 DMKENT:	830616 VALVES LI 119 LBS.	OD CV-113 RLCA	AND 115	830616 5 IN D. A SHOWED W		A DELL A	UCDE A	RDF IODELLI ITELY	CD UTTH	LARGE BORE PIPING ANALYSIS 2-120 TH VALVE BODY WEIGHT OF 69 LBS AND OPERATOR WEIGHT OF SS AND 130 LBS RESPECTIVELY.
	1135 COMMENT	B30616 D.A 2-12 RLCA REV MODELS	6 00 20. R.O JIEW SHI VALVES	MODELL DWED WE	830629 ED VALVE IGHTS TO DWS ACCEL	BODY V	EIGHT OF	64 LBS	3 HULL	UFERMIN	LARGE BORE PIPING ANALYSIS 2-120 TOR WEIGHT OF 119 LBS FOR VALUES LCV-113 AND 115. (. RLCA HAS VERIFIED REVISED DCP AWALYSIS CORRECTLY 06 COMBINED INTO THIS FILE.
C1	1135 )MMENT:	B.A 2-12	0. R.O	MUDELLE WED WED WD SHOW	IGHTS TO WS ACCELE	BE 125	AND 130 LIS MEET ALL	BS, RE	ESPECT	IVELY, 1 I 1106	LARGE BORE PIPING ANAL 'SIS 2-120 OR WEIGHT OF 119 LBS FOR VALVES LCV-113 AND 115. , RLCA HAS VERIFIED REVISED DCP ANALYSIS CORRECTLY 6 COMBINED INTO THIS FILE.
<b>c</b> 0	1135 MMENT:	830616	OD .		830706	TÊS RODY WE	CR IGHT OF 69	NONE	RDF AND OF	NO	LARGE BORE PIPING ANALYSIS 2-120 IK WEIGHT OF 119 LBS FOR VALVES LCV-113 AND 115, RLCA HAS VERIFIED REVISED DCP ANALYSIS CORRECTLY S COMBINED INTO THIS FILE. ERROR CLASS C,
c	1136 DHMENT:	830616 ALLOWABLI EVALUATI ALLOWABL	DHD E CALCU ON OF T E IN FO	LATED	IN ANALYS	IS IS I	LARGER THA	N ALL	TOFCOC	ULFINE	COMPONENT COOLING WATER SURGE TANK NED BY CODE. TANK INTERNAL PRESSURE EXCLUDED FROM HIN CORRECT ALLOWABLE. TANK SHELL STRESS EXCEED SHOWED STRESSES WITHIN ALLOWABLES.
	1136 COMMENT	CUICAD C	TDEEC 1	ULATED	IN ANALY	ISIS LA	A PER/C RGER THAN PRESSURE RESSURE IS	EXCLU	ALLOWA	OM EVAL	COMPONENT COOLING WATER SURGE TANK OUT STRESSES WITHIN CRITERIA WHEN CORRECTLY CALCULATED ALUATION OF SHELL STRESS AT NOZZLES, TANK ACTUALLY
	1136 OMMENT:	EUI ERKE	EU W/RE:	ALLOWA	830707 BLE STREI TO INCLUS (NEGLIGI	SS USED	ER/C IN ANALYS DESIGN PRI				HELL STRESSES NEXT TO NOZZLE, ONLY 3 PSI OPERATING *
	1136 COMMENT	POT 500		T ALLOW	111 INI 111	ESS USE	CR D IN ANALY DESIGN PI ERROR CL	RESOU	CALCI RE CAL	R NO ULATED C UF SH	D STRESSES DON'T EXCEED CORRECT CRITERION. ORDERATING SHELL STRESSES NEXT TO NOZZLE, ONLY 3 PSI OPERATING
	1137 COMMENT	83062 VALVE F TO BE A	I DHD CV-365 PPROX.	IN REV 502 LB	830621 1 OF TH 5. COMBIN	or a to be	A OIR YSIS WAS M H 1133 AND	ODF 11	CA RDF ED WI	TH A HE	LARGE BORE PIPING - ANALYSIS 4-101 WEIGHT OF 405 LBS. RLCA REVIEW SHOWED WEIGHT RIC CONCERN WITH VALVE HODELLING IN CAP.
		COMMIT	TED TO I	MODELL NG IN C FINAL P	ED WITH DAP. DCP IPING RE	WEIGHT REVISE VIEW TO	ASSURE CO	S. RL C S TO I DRREC 1	A REV	IEW SHO E CIJRRE E MODEL	LARGE BORE PIPING - ANALYSIS 4-101 HOWED WEIGHT OF 502 LBS, GENERIC CONCERN WITH RECT WEIGHT, LICENSING CRITERIA MEET, DCP ELLING, GENERIC CONCERN COMBINED WITH EOI 1098 AS FR/AR. LARGE BORE FIPING - ANALYSIS 4-101
		COMMIT	TED TO	FINAL	PIPING RE	EVIEW T	OF 405 LB ED ANALYSI O ASSURE C	ORREC	T VAL	VE MODE	LARGE BORE PIPING - AMALTSIS 4-101 SHOWED WEIGHT OF 502 LBS. GENERIC CONCERN WITH RRECT WEIGHT, LICENSING CRITERIA MEET. DCP DELLING, GENERIC CONCERN COMBINED WITH EDI 1098 AS ER/AB.
	113 COMME	R30 NI: VALVE VALVE COMMI	621 D FCV-36 MODELL TTED TO	ND 5 MODEL ING IN 1 FINAL	3 8307 LED WITH CAP, DC PIPING	WEIGH	ES CR T OF 405 L SED ANALYS TO ASSURE	83. R	CA R	EVIEW S	NO LARGE BORE PIPING - MANLISIS 4 ION SHOWED WEIGHT OF 502 LBS. GENERIC CONCERN WITH ORRECT WEIGHT, LICENSING CRITERIA MEET. DCP ODELLING. GENERIC CONCERN CUMBINED W/EDI 1098 AS ER/AB. ER/

REV. O

ACTION PGIE

REV 1 830817 0.3-73

E.L

#### DATE BASIS REV. DATE STATUS ORG TES MODS SUBJECT Bi FILE NO.

LATEST REV.

- 1138 830725 OD 0 830725 RLCA OIR RLCA RDF LARGE BORE PIPING 9-108, REV. 0 COMMENT: D.A. APPLIED SIF OF 1.0 AT PIPE/REGENERATIVE HX INTERFACE. RLCA DETERMINED SIF OF 1.9 REQUIRED. PIPE STRESSES EXCEED ALLOWABLE IF CORRECT SIF USED. D.A. RERUN WITH USING ACTUAL SPECTRA, STRESSES MEET ALLOWABLES. DCP COMMITTED TO REVIEW ALL L.B. DESIGN CLASS I ANALYSES FOR SIF.
- 1139 830726 OD 0 830726 RLCA OIR RLCA RCW SMALL BORE SUFPORT 2159/2 COMMENT: D.A. FREQUENCY CALC. IN RESTRAINED DIRECTION PERFORMED BY COMPARING COMPUTED SUPPORT DEFLECTION TO CONSERVATIVE STANDARD DEFLECTION. CALC ERRONEOUSLY COMPARED; RESULTS IN FREQ LESS THAN 20 HZ. REVISED ANALYSIS HAS BEEN REPORTED TO SHOW CRITERIA HAS BEEN MET.
- m = m + m1139 830803 RECA PER/C TES RCW 830725 00 SMALL BORE SUPPORT 2159/2 COMMENT: D.A. FREQUENCY CALC IN RESTRAINED DIRECTION BASED ON COMPUTING SUPPORT DEFLECTION AND COMPARING TO CONSERVATIVE STANDARD. DEFLECTION ERRONEDUSLY COMPARED RESULTING IN FRED, LESS THAN 20 HZ. DCP REVISED ANALYSIS AND RLCA VERIFIED THAT FRED, EXCEEDS 20 HZ. AS-BUILT SUPPORT MEET LICENSING CRITERIA.
- -----830809 TES ER/C PGSE RCW 1139 SMALL BORE SUPPORT 2159/2 COMMENT: D.A. FREQUENCY CALC IN RESTRAINED DIRECTION BASED ON COMPUTING SUPPORT DEFLECTION AND COMPARING TO CONSERVATIVE STANDARD, DEFLECTION ERRONEOUSLY COMPARED RESULTING IN FREQ. LESS THAN 20 HZ, DCF REVISED ANALYSIS AND RLCA VERIFIED THAT FREQ. EXCEEDS 20 HZ, AS-BUILT SUPPORT MEET LICENSING CRITERIA.
- 1139 830726 DD 3 830809 TES CR NONE RCW NO SMALL BORE SUPPORT 2159/2 COMMENT: D.A. FREQUENCY CALC IN RESTRAINED DIFECTION BASED ON COMPUTING SUPPORT DEFLECTION AND COMPARING TO CONSERVATIVE STANDARD. DEFLECTION ERRONEOUSLY COMPARED RESULTING IN FRED. LESS THAN 20 HZ. DCP REVISED ANALYSIS AND RLCA VERIFIED THAT FRED. EXCEEDS 20 HZ. AS-BUILT SUPPORT MEET LICENSING CRITERIA. ERROR CLASS C.
- 1140 330729 OD C 830729 RLCA OIK RLCA JC1 FIRE FUMP CAP ANALYSIS SQE-7.1, REV. 0 COMMENT: DCF ANALYSIS DOESN'T EXAMINE DISCHARGE NOZZLE FLANGED JOINT. IDVP REVIEW SHOWS COMBINATION OF SEISMIC PIPING NOZZLE LOADS AND DESIGN PRESSURE CAUSE FLANGE BOLT STRESS TO EXCEED ALLOWABLE CRITERIA (ASME SECT. III, CL. III W/HOSGRI CRITERIA).
- 1140 830729 OD 1 830812 RICA OIR RICA JCT FIRE PUMP CAP ANALYSIS SQE-7.1, REV. O COMMENT: DCP ANALYSIS DOESN'T EXAMINE DISCHARGE NOZZLE FLANGED JOINT. IDVP REVIEW SHOWS COMBINATION OF SEISMIC FIPING NOZZLE LOADS AND DESIGN PRESSURE CAUSE FLANGE BOLT STRESS TO EXCEED ALLOWABLE CRITERIA (ASME SECT. III, CL. III W/HOSGRI CRIT.) APPLICATION OF APPROP. CODE AND CALCS SHOW ALL STRESSES BELOW ALLOWABLE. AS-BUILT DOESN'T MEET POLE PIPING SPECIFICATION
- 930729 00 2 830812 RLCA FER/C 1140 TES JCT FIRE PUMP - CAP ANALYSIS SOE-7.1, REV. 0 COMMENT: DCP ANALYSIS DOESN'T EXAMINE DISCHARGE NOZZLE FLANGED JOINT. IDVP REVIEW SHOWS COMBINATION OF SEISMIC PIFING NOZZLE LOADS AND DESIGN PRESSURE CAUSE FLANGE BOLT STRESS TO EXCEED ALLOWABLE CRITERIA (ASME SECT. III, CL. III W/HOSGRI CRIT.) AFPLICATION OF APPROP, CODE AND CALCS SHOW ALL STRESSES BELOW ALLOWABLE. AS-BUILT DOESN'T MEET PG&E PIPING SPECIFICATION
- 1140 830729 0D 3 830812 TES ER/C PG4E JCT FIRE PUMP CAP ANALYSIS SQE-7.1, REV. 0 COMMENT: DCP ANALYSIS DOESN'T EXAMINE DISCHARGE NOZZLE FLANGED JOINT. IDVP REVIEW SHOWS COMBINATION OF SEISHIC PIPING NOZZLE LOADS AND DESIGN PRESSURE CAUSE FLANGE BOLT STRESS TO EXCEED ALLOWABLE CRITERIA (ASME SECT. III, CL. III W/HOSGRI CRIT.) APPLICATION OF APPROP. CODE AND CALCS SHOW ALL STRESSES BELOW ALLOWABLE. AS-BUILT DOESN'T MEET PG4E PIPING SPECIFICATION
- 1141 830802 ON 0 R30802 ELCA DIN RLCA RDF SMALL AND LARGE BORE PIPING COMMENT: DCP PROCEDURE P-11, R.4 DOESN'T INCLUDE LINES 26 AND 1040 THRU 1043 HIGH ENERGY LINES FOR POSTULATED BREAK LOCATION REVIEW. SINCE P-11 DIDN'T IDENTIFY LINES AS H.E., FOSTULATED BREAK LOCATIONS MAY NOT HAVE BEEN IDENTIFIED.
- 1142 830809 OD 0 830809 RLCA OIR RLCA RCW SMALL BORE SUPPORT SI-8R LINE 3900 COMMENT: ANCHOR SI-8R ON LINE 3900 NOT CONSIDERED BY D.A. FOR EFFECTS OF VARIOUS LOADIING CONDITIONS ON OTHER DESIGN CLASS I SUPPORTS. SUPPORT LOCATED ON NON-CL. I PIPING. CONSIDERATION OF VARIOUS LOADING CONDITIONS REQUIRED BY DCM M-9. TECHNICA CONCERN HAS APPARENTLY BEEN ELIMINATED SINCE ANCHOR HAS BEEN REPLACED WITH A GRAVITY SUPPORT.





	REV.	0		LAT	EST RE	ν.	ACT	ION	PGLE		REV 1 830817 D.3-77
ILE NO.	DATE	BASIS	REV.	DATE	BY	STATUS	ORG	TES	MODS	SUBJECT	
7001 Comment:	821011 AS FAR AS LOSS CALC	QAR COULD PERFOR	BE DET	EDHINED.	RFR THERE IS ITEN	OIR IS NO EVII IS OUTSI	NEMOS	MAR OF AN RENT	INDEPEN SWEC SAM	DENT REVIE	H BUILDING HVAC SYSTEM W OF AUX AND FH BUILDING HVAC PRESSURE WP PHASE 2.
7001 COMMENT:	821011 BASED UPO BY THIS F	GAR N ADDI ILE HA	1 TIONAL S BEEN	830202 INFORMAT RESOLVED	TES ION PRO	PRR/CI WIDED BY E TO BE CL	PGLE (	MAR DCVP-	TES-647)	AUX AND F ON 821215	H BUILDING HWAC SYSTEM AND REVIEWED BY SHEC, THE CONCERN ADDRESSED
7001 Comment:	DEDEDDHEI	D DV CE	BE DE	C ITCM IC	THERE	NC CHODENT	DENCE	GAMPA	5 FIM 11	DENT REVIE	FH BUILDING HVAC SYSTEN EN OF AUX, AND FH BLBG HWAC PRESSURE LOSS CALC , BASED UPON ADD, INFO PROVIDED BY POLE (DCVP- HAS BEEN SATISFACTORILY RESOLVED, FILE CLOSED,
7002 Comment:	3.6 STAT	ES THAT	THIS	FOUND TH	AT THE	OIR EFFECTS C D. POLE CO DITIONAL	UF JET KULB N	11 110	NATHE EA	IN COMPONE	ENT JET IMPINGEMENT NTS INSIDE CONT, WERE CONSIDERED, FOAR, SECT. ANNALYSIS, JET INPINGEMENT INSIDE CONT,
7002 COMMENT:	821011 PGLE TO ON COMPO	PROVIDE	SHEC	W/OBJECT	IVE EVI	PPRR/OID DENCE AND PARA.3.6	/OR RE	SPONS	E RELATI	CONTAINN VE TO ANAL	IENT JET IMPINGEMENT YSES FOR EFFECTS OF JET IMPINGEMENT
7002 COMMENT	821011 PGLE TO AS STIPU	PROUTD	E CALCI	821022 ALATIONS OF SECT. 3	AND OTH	PRR/OIP HER SUPPOR RAGRAPH 3.	TING D	E MAR	NTATION	CONTAIN OF JET INP ICATION RE	NENT JET INPINGENENT INGENENT ANALYSIS PERFORMED INSIDE CONTAINNEN GUIRED.
7002 COMMENT	ADDITIO	HAL VER	T INSI	830204 DE CONTAI ION PROGR	AH. TH	IS BEING A	NAL YZE	DBY	DCP AND ASSIFIED	WILL BE SU	NEWT JET IMPINGEMENT JBJECT TO IDVP VERIFICATION AS PART OF 8 A/B ERROR SO THAT IT CAN BE ADDRESSED AS
7002 COMMENT	: RFR AUD	IT OF F	GIE SH	830204 OWED NO I SARY ANAL	OCUMEN	TED EVIDEN	ICE RE	JET WILL	IMPINGE	ENT INSID	NENT JET INPINGEMENT E CONTAINMENT, FSAR SECT, 3.6 PAR. 3.6 STATES DVP. FILE EFFORTS BESCRIBED IN 1TR-34.
7002 COMMENT				830720 OMPLETIO			SW 830720	ÈC MÀI , AND	RPROVIDE		MENT JET IMPINGEMENT NDATION FOR FUTURE DISPOSITION.
7002 COMMEN	T: JET INF	FIFI	NT INS TE-48	IDE CONTA REPORTS S	UCCESS	ANALYZED FUL COMPLE	BY DCI	P AND DF *AI	VERIFIE	D BY IDUP	MENT JET IMPINGEMENT AS PART OF ADDITIONAL VERIFICATION PROGRAM. COVERING JET IMPINGEMENT EFFORTS OF PREVIOUSLY AN ER/AB. CLOSED ITEM.

Ser.



7003 821123 DAR 0 821123 RFR DIR RFR MAR DESIGN REVIEW OF CONTAINMENT ISOLATION COMMENT: JUSTIFICATION THAT EDS COMCURS WITH THE PGLE RESOLUTION OF THE OPEN ITEMS ON THE EDS DESIGN REVIEW OF THE CONTAINMENT ISOLATION SYSTEM WAS NOT AVAILABLE. REV. O LATEST REV. ACTION POLE

1 50

REV 2 830817 D.3-118

ARR.

61.9

#### FILE NO. DATE BASIS REV. DATE BY STATUS ORG TES MODS SUBJECT

8064 830215 DHD 5 830407 TES PRR/DEV PGLE RRB AFW SYS CONPONENTS POH 110, 111, 113, 1 115 COMMENT: PGLE RES. AND COMP. SHT. DATED 830322. DESIGN DOCUMENTS INPROPERLY REPORTED CLASSIFICATION OF POH'S AS S-R. PGLE TO REVISE ENVIRONMENTAL QUALIFICATION FILES AND INSTRUMENT SCHEMATIC 102036 TO REFLECT CL. II STATUS.

8064 830215 GMD 6 830407 TES CR NONE RRB NO AFW SYS COMPONENTS POM 110, 111, 113, 115 COMMENT: NO DOCUMENTATION THAT POM'S LISTED ARE ENVIRONMENTALLY QUALIFIED. POLE RES. AND COMP. SHT. DATED 830322. DESIGN DOCUMENTS IMPROPERLY REPORTED CLASSIFICATION OF POM'S AS S-R. POLE TO REVISE ENVIRONMENTAL QUALIFICATION FILES AND INSTRUMENT SCHEMATIC 102036 TO REFLECT CL. II STATUS. DEVIATION.

8065 830608 FID 0 830608 SWEC DIR SWEC LCN JET IMPINGEMENT REVIEW COMMENT: POSTULATED BREAK ON FEEDWATER LINE NO. 555 MAY IMPINGE UPON HORIZONTAL PORTION OF MAIN STEAM LINE NO. 227. CONDUIT KX-582 MISIDENTIFIED AND MAY BE WITHIN ZONE OF INFLUENCE OF RCP OUTLET. LINE 24 MAY IMPINGE UPON CONDUIT KX-428. RUPTURE OF LETDOWN LINE 24 NAY IMPINGE UPON TWO OF THE VERTICAL SUPPORTS FOR EXCESS LETDOWN LINE 24.

8065 830668 FID 1 830608 SWEC PPRR/DIP TES LCN JET IMPINGEMENT REVIEW CONMENT: SAFETY EVALUATION SHOULD BE PERFORMED BY THE DCP TO DETERMINE WHETHER IDENTIFIED TARGETS ARE NEEDED TO SAFELY SHUTDOWN THE PLANT UNDER THE CONDITIONS ASSOCIATED WITH THE POSTULATED PIPE BREAKS OR RUPTURES.

8065 830608 FID 2 830616 TES PRR/0IP PG1E LCN JET IMPINGEMENT REVIEW COMMENT: FOUR ITEMS OF CONCERN HAVE BEEN IDENTIFIED RESULTING FROM DATA OBTAINED DURING THE IDVP 830524-26 SITE VERIFICATION, DCP TO PERFORM A SAFETY EVALUATION TO RESOLVE THE ITEMS.

8065 830608 FID 3 830621 TES DIR SWEC LCN JET IMPINGEMENT REVIEW COMMENT: SWEC TO REVIEW THE DCP COMPLETION SHEET SIGNED 830617 AND PROVIDE A RECOMMENDATION FOR FUTURE DISPOSITION.

3065	830608	FID	4 830715	SWEC FPRR/C	I TES	LCN	JET INPINGEMENT REVIEW	A THE TO THEATE NO FOOTNITAL
OMMENT:	DCP EVALU	ATED FOUR	JET IMPINGE	MENT INTERACTION	ON W/S-R	TARGETS, ALL	FOUR INTERACTIONS ARE	CONCLUDED TO INPAIR NO ESSENTIAL
	FUNCTIONS	REQUIRED	TO MITIGATE	E CONSEQUENCES	OF POSTIL	ATED HELB'S	AND TO SAFELY SHUTDOWN	PLANT, FOUR DISCREFANCIES MIL
	CONSIDERE	D ISOLATED	INSTANCES	AND NOT INDICA	TIVE OF A	NY GENERIC D	IFFICIENCY IN DCP JET	IMPINGEMENT FIELD REVIEW.

9065 930608 FID 5 830720 TES PRR/CI TES LCN JET IMPINGEMENT REVIEW OWMENT: DCP EVALUATED FOUR JET IMPINGEMENT INTERACTION W/S-R TARGETS. ALL FOUR INTERACTIONS ARE CONCLUDED TO IMFAIR NO ESSENTIAL FUNCTIONS REQUIRED TO MITIGATE CONSEQUENCES OF POSTULATED HELB'S AND TO SAFELY SHUTDOWN PLANT. FOUR DISCREPANCIES ARE CONSIDERED ISOLATED INSTANCES AND NOT INDICATIVE OF ANY GENERIC DIFFICIENCY IN DCP JET IMPINGEMENT FIELD REVIEW.

8065 830608 FID 6 830720 TES CR NONE LCN NO JET IMPINGEMENT REVIEW COMMENT: DCP EVALUATED FOUR JET IMPINGEMENT INTERACTION W/S-R TARGETS. ALL FOUR INTERACTIONS ARE CONCLUDED TO IMPAIR NO ESSENTIAL FUNCTIONS REQUIRED TO MITIGATE CONSEQUENCES OF POSTULATED HELB'S AND TO SAFELY SHUTDOWN PLANT. FOUR DISCREPANCIES ARE CONSIDERED ISOLATED INSTANCES AND NOT INDICATIVE OF ANY GENERIC DIFFICIENCY IN DCP JET IMPINGMENT FIELD REVIEW. CI.

4

I

E.1	ITRs	In Numerical	Sequence	
ITR	REV NO.	ISSUE DATE	ISSUED BY	TITLE
1	1	821022	RLCA	Additional Verification and Additional Sampling (Phase 1)
2	0	820623	TES	Comments on the R.F. Reedy, Inc., Qual- ity Assurance Audit Report on Safety- Related Activities Performed by PGandE Prior to June 1978
3	0	820716	RLCA	Tanks
4	0	820723	RLCA	Shake Table Testing
5	0	820819	RLCA	Design Chain
6	0	820910	RLCA	Auxiliary Building
7	0	820917	RLCA	Electrical Raceway Supports
8	0	821005	RLCA	Independent Design Verification Program for PGandE Corrective Action
9	0	821015	RFR	Development of the Service-Related Con- tractor List for Non-Seismic Design Work Performed for DCNPP-1 Prior to June 1, 1978
10	0	821029	RLCA	Verification of Design Analysis Hosgri Spectra
11	0	821102	TES	PGandE-Westinghouse Seismic Interface Review
12	0	821105	RLCA	Piping
13	0	821105	RLCA	Soils - Intake Structure
14	2	830725	SWEC	Verification of the Pressure, Tempera- ture, Humidity, and Submergence Envi- ronments used for Safety-Related Equip- ment Specifications Outside Containment for Auxiliary Feedwater System and CRVP System

N.A

.

. 1. M. D.

× M.

E.1	ITRs In	Numerical	Sequence	(Continued)
ITR	REV NO.	ISSUE DATE	ISSUED BY	TITLE
15	0	821210	RLCA	HVAC Duct and Supports Report
16	0	821208	RLCA	Soils - Outdoor Water Storage Tanks
17	0	821214	RLCA	Piping - Additional Samples
18	1	830524	SWEC	Verification of the Fire Protection Provided for Auxiliary Feedwater System Control Room Ventilation and Pressuri- zation System Safety-Related Portion of the 4160V Electric System
19	0	821216	SWEC	Verification of the Post-LOCA Portion of the Radiation Environments used for Safety-Related Equipment Specification Outside Containment for Auxiliary Feed- water System and Control Room Ventila- tion and Pressurization System
20	2	830725	SWEC	Verification of the Mechanical/Nuclear Design of the Control Room Ventilation and Pressurization System
21	1	830503	SWEC	Verification of the Effects of High Energy Line Cracks and Moderate Energy Line Breaks for Auxiliary Feedwater System and Control Room Ventilation and Pressurization System
22	2	830725	SWEC	Verification of the Mechanical/Nuclear Portion of the Auxiliary Feedwater System
23	1	830527	SWEC	Verification of High Energy Line Break and Internally Generated Missile Review Outside Containment for Auxiliary Feed- water System and Control Room Ventila- tion and Pressurization System

.

IDVP FINAL

REV 2 830805

ø

.

E.1 ITRs In Numerical Sequence (Continued)

ITR	REV NO.	ISSUE DATE	ISSUED BY	TITLE
24	1	830504	SWEC	Verification of the 4160V Safety- Related Electrical Distribution System
25	1	830429	SWEC	Verification of the Auxiliary Feedwater System Electrical Design
26	1	830502	SWEC	Verification of the Control Room Venti- lation and Pressurization System Elec- trical Design
27	2	830725	SWEC	Verification of the Instrument and Con- trol Design of the Auxiliary Feedwater System
28	2	830725	SWEC	Verification of the Instrument and Con- trol Design of the Control Room Ventil- ation and Pressurization System
29	0	820117	SWEC	Design Chain - Initial Samples
30	0	830112	RLCA	Small Bore Piping Report
31	1	830804	RLCA	HVAC Components
32	1	830401	RLCA	Pumps
33	1	830428	RLCA	Electrical Equipment Analysis
34	1	830324	SWEC	Independent Design Verification of DCP Efforts by SWEC
35	0	830401	RLCA	Independent Design Verification Program Verification Plan for DCP Activities
36	1	830620	SWEC	Final Report on Construction Quality Assurance Evaluation of G.F. Atkinson
37	0	830223	RLCA	Valves
38	2	830620	SWEC	Final Report on Construction Quality Assurance Evaluation of Wismer and Becker
39	0	830225	RLCA	Soils - Intake Structure Bearing Capacity and Lateral Earth Pressure

REV 3 830816

I

1

E.1 ITRs In Numerical Sequence (Continued)

ITR	REV NO.	ISSUE DATE		TITLE
40	0	830309	RLCA	Soils Report - Intake Sliding Resistance
41	0	830419	RFR	Corrective Action Program and Design Office Verification -
42	0	830415	RFR	R.F. Reedy, Inc., Independent Design Verification Program Phase II Review and Audit of PGandE and Design Consul- tants for DCNPP-1
43	0	830414	RLCA	Heat Exchangers
44	0	830415	RLCA	Shake Table Test Mounting Class 1E Electrical Equipment
45	0	830517	SWEC	Additional Verification of Redundancy of Equipment and Power Supplies in Shared Safety-Related Systems
46	0	830627	SWEC	Additional Verification of Selection of System Design Pressure and Temperature and Differential Pressure Across Power- Operated Valves
47	0	830627	SWEC	Additional Verification of Environ- mental Consequences of Postulated Pipe Ruptures Outside of Containment
48	0	830727	SWEC	Additional Verification of Jet Impinge- ment Effects of Postulated Pipe Ruptures Inside Containment
49	0	830623	SWEC	Additional Verification of Circuit Sep- aration and Single Failure Review of Safety-Related Electrical Equipment
50	0	830722	TES	Containment Annulus Structure Vertical Seismic Evaluation
51			TES	Corrective Action - Containment Annulus

IDVP FINAL

.

E.1 ITRs In Numerical Sequence (Continued)

ITR	REV NO.	1 SSUE DATE	ISSUED BY	TITLE
52	Rep1	aced by ITR	-68	
53	Rep1	aced by ITR	-68	승규는 것 같은 것을 가지 않는 것을 했다.
54			RLCA	Corrective Action Containment Building
55			RLCA	Corrective Action Auxiliary Building
56			RLCA	Corrective Action Turbine Building
57	0	830801	RLCA	Review of DCP Activities Fuel Handling Building
58	0	830808	RLCA	Verification of DCP Activities Intake Structure
59			RLCA	Corrective Action Large Pipe Stress
60			RLCA	Corrective Action Large and Small Bore Pipe Supports
61			RLCA	Corrective Action Small Bore Piping
62	Comb	ined with 1	TR-60	
63			RLCA	Corrective Action HVAC Ducts, Raceways, Instrument Tubing and Supports
64	Comb	ined with 1	TR-63	
65			RLCA	Corrective Action Rupture Restraints
66	Comb	ined with 1	TR-63	
67	0	830812	RLCA	Corrective Action Equipment
68			RLCA	Verification of HLA Soils Work

IDVP FINAL

.

a

E.2A ITR/EOI CROSS REFERENCE

TR	EOI
16	968, 969, 970, 981, 1070, 1094, 1100, 1101, 3000
.7	1009, 1098, 1104, 1106, 1107, 1108
.8	8019, 8020, 8021, 8035, 8036, 8037, 8038, 8039
9	NONE
0	8012, 8016
1	8011, 8014, 8028, 8029, 8030, 8031, 8050
22	8009, 8010, 8015, 8027, 8048, 8060, 8062
3	8007, 8008, 8049
24	8013, 8022, 8023, 8024, 8025, 8026, 8045
25	8011, 8042, 8043, 8044, 8061, 8063
26	8011, 8041, 8042, 8044, 8061
27	8018, 8032, 8047, 8049, 8051, 8052, 8054, 8055, 8057, 8058, 8059, 8060, 8064
28	8017, 8046, 8053, 8056, 8057, 8059
29	Design Chain - Non Seismic
30	1024, 1043 thru 1048, 1058, 1059
31	1018, 1061, 1083, 1096, 1102, 1120, and 1121
32	1020, 1022, 1072, 1073, 1113, 1114
33	949, 1004, 1006, 1007, 1008, 1087, 1117
34	Verification of DCP Efforts by SWEC
35	IDVP Verification Plan for DCP Activities by RLCA
36	9008, 9015, 9016, 9021
37	950, 998, 999, 1082, 1116
38	9001 thru 9007, 9009 thru 9014, 9017 thru 9020, 9022 thru 9029
39	1112
IDVP FINAL	E.2A-2 REV 1 830816

TR	EOI	
0	NONE	
1	NONE	
2	7001 thru 7006	
3	978, 1088, 1099	
4	1118, 1119	
5	8012, 8016	
6	8009, 8010, 8062	
7	8001	
8	7002, 8065	
9	8017, 8057	
0	1014	
1	1014	
2	See ITR-68	
3	See ITR-68	
4	1014	
5	1028, 1097, 1124, 1132	
6	1026	
7	1092	
8	1022	
9	1098, 1126, 1133, 1135, 1138, 1141	
0	1098, 1122, 1129, 1131, 1139, 1142	
51	1098, 1141	

E.2A ITR/EOI CROSS REFERENCE

I DVP FINAL

E.2A ITR/EOI CROSS REFERENCE

R		EOI
	Combined with ITR-60	
	983, 1003, 1123, 1134	
	Combined with ITR-63	
	1098	
	Combined with ITR-63	
	1128, 1130, 1136, 1140	
	None	

#### NOTE:

The information on this Table excludes tabular material and appendixes.



-ska

-

#### E.2B EOI/ITR CROSS REFERENCE

EOI	ITR	EOI	ITR
910	7	971	None
920	6, 10	972	None
930 931 932	7	973	None
931	12	974	None
932	12	975	None
933	12	976	10, 11
934	12	977	50, 51
935	12	978	10, 11, 43
936	12	979	None
937	12	980	58
938	12	981	2, 10, 13, 16
939	12	982	2
940	12	983	7, 10, 63
941	12	984	2
942	12	985	6
943	12	986	6, 10
944	12	987	6
945	12	988	58
946	12	989	56
947	12	990	6
948	12	991	6
949	33	992	2
950	37	993	2
951	12	994	2, 12 12
952	12	995	12
953	12	996	12
954	12	997	12
955	12	998	37
956 957	12	999	37
957	12	1000	12
958	12	1001	12
959	12	1002	10
960	12	1003	15, 63
961	12	1004	10, 11, 33
962	12	1005	4, 10
963	12	1006	33
964	12	1007	4, 10, 33
965	12 12 12	1008	10, 33 2, 10, 12, 17
966	12	1009	10, 33 2, 10, 12, 17
967	10	1010	2, 7, 10
968	2, 13, 16	1011	2, 7, 10 3, 10 3
969	2, 13, 16	1012 1013	3
970	2, 13, 16	1013	4, 10





24

64: 137

#### E.2B EOI/ITR CROSS REFERENCE

101	ITR	EOI	ITR
1014	2, 10, 12, 50, 51, 54	1057	12
1015	3, 10	1058	30
.016	None	1059	30
.017	3	1060	12
.018	31	1061	31
019	12	1062	10, 12
020	10, 32	1063	10, 12
021	12	1064	2
022	$\frac{2, 10, 32, 58}{12}$	1065	2, 10
023	12	1066	2
024	30	1067	
.025	10, 12	1068	2, 10
026	7, 10, 56	1069	12
.026 .027	2,6	1069 1070	2, 5, 13, 16 10, 12
.028	2, 6 2, 6, 10, 55	1071	2, 5, 13, 16 10, 12
.029	2, 6	1072	10, 32
.030	3	<u>1072</u> 1073	10, 32 32
.031	12	1074	10, 12
.032	12	1075	10, 12 12
.033	None	1076	12
.034	None	1077	15
035	None	1078	None
.036	None	1079	2.6
037	None	1080	2, 6 10, 12
038	None	1081	10, 12
.039	None	1082	10, 12 37
1040	2	1083	31
041	2	1084	10, 12
1042	2	1085	10, 12
1043	30	1086	10, 12
1044	30	1087	33
1045	30	1088	43
1046	30	1089	None
1047	30	1090	None
1048	30	1091	6
1049	4, 10	1091 1092	6, 57
1050	12	1093	6, 7, 10
1051	12	1094	6, 7, 10 13, 16
1052	2	1095	6
1053	3, 10	1096	6 31
1054	3	1097	6, 7, 10, 55
1055	10	1098	12, 17, 59, 60, 61
1056	None	1099	43

•



0.00

REV 2 830816 Do.

4

-

### E.2B EOI/ITR CROSS REFERENCE

E01	ITR	EOI	ITR
1100	13, 16	3000	2, 12, 13, 16
1101	12, 13, 16	3001	2
1102	10, 31	3002	2
1103	10, 12	3003	2
1104	17	3004	2, 10
1105	12	3005	2, 10
1106	12, 17	3006	2, 10 50, 51
1107	17	3007	50, 51
1108	17	3008	50, 51 50, 51
1109	17	6001	59, 60, 61
1110	15	6002	65
1111	None	7001	42
1112	39	7002	42, 48
1113	32	7003	42
1114	32	7004	42
1115	60	7005	42
1116	37	7006	42
1117	33		
1118	44		
1119	44		
1120	67		
1121	67		
1122	60		
1123	63		
1124	55		
1125	67		
1126	59		
1127	67		
1128	67		
1129	60		
1130	67		
1131	60		
1132	55		
1132 1133 1134 1135	59 63		
1134	63		
1135	59		
1136	67		
1137	59		
1138	59		
1139	60		
1140	67		
1141 1142	59, 61 60		
1142	60		



asi e) for



IDVP FINAL

#### E.3A ITR/REPORT SECTION

ITR	SECTION 4.0 SUBSECTIONS	
42	4.1.3, 4.2.1, 4.2.2, 4.2.3	
43 44	4.0.5	
44	4.9.1	
45	4.8.2	
46	4.8.3	
47	4.8.4	_
48	4.8.5	
49	4.8.6	
50	4.4.5	
51	4.4.5	_
52	See 1TR-68	
53	See ITR-68	
54	4.4.4	
46 47 48 49 50 51 52 53 54 55	4.4.2	
56 57	4.4.8	
57	4.4.3	
58	4.4.6	
58 59	4.5.2	
60	4.5.2	
60 61	4.5.2 4.5.3	
62	See ITR-60	
63	4.6.6	
64	See ITR-63	
65	4.9.3	
66	See 11R-63	
67	4.6.2, 4.6.4, 4.6.5, 4.6.6, 4.6.7, 4.6.9, 4.9.1	
68	4.9.2	

IDVP FINAL

-17

......

12

1

diam'r

5.

1 0 0 0 m

#### E.3B REPORT SECTION/ITR

#### SECTION 4.0 ITR SUBSECTIONS Report Sections 0.0 through 3.7.3 have no ITRs 4.0 None 4.1 None 4.1.1 None 4.1.2 None 11, 22, 42 5, 9, 29 5, 29 4.1.3 4.1.4 4.1.5 4.1.6 None 4.2 None 4.2.1 2, 9, 29, 36, 38, 41, 42 2, 42 4.2.2 2, 10, 41, 42 36, 38 4.2.3 4.2.4 4.3 None 4.3.1 None 10, 41 4.3.2 4.3.3 None 4.3.4 None 4.4 None 6 6, 55 57 4.4.1 4.4.2 4.4.3 4.4.4 54 4.4.5 50, 51 4.4.6 58 4.4.7 None 4.4.8 56 4.5 None 4.5.1 None 4.5.2 12, 17, 59, 60 4.5.3 30, 61 4.6 None 4.6.1 None 3, 67 37 4.6.2 4.6.3 4.6.4 32, 67 4.6.5 43, 67 15, 31, 63, 67 4.6.6 33, 67 4.6.7 7,63 4.6.8 4.6.9



IDVP FINAL

REV 2 830816

)

2

### F.1 ACRONYMS AND INITIALISMS

- 10

AFW	Auxiliary Feedwater (System)		
AISC	American Institute of Steel Construction		
AISI	American Iron and Steel Institute		
ALDI	Applicable Licensing Document Index		
ANCO	Applied Nucleonics Incorporated		
ANI	Authorized Nuclear Inspector		
ANS	American Nuclear Society		
ANSI	American National Standards Institute		
ASME	American Society of Mechanical Engineers		
ASW	Auxiliary Salt Water (Pump)		
AWWA	American Water Works Association		
Blume	URS/John A. Blume and Associates, Engineers		
BPC	Bechtel Power Corporation		
CAP	Corrective Action Program		
CCW	Component Cooling Water (System)		
CI	Closed Item		
CMTR	Certified Material Test Report		
COA	Construction Quality Assurance		
CR	Completion Report		
CRVP	Control Room Ventilation and Pressurization (System)		
DCM	Design Criteria Memorandum		
DCNPP	Diablo Canyon Nuclear Power Plant		
DCP	Diablo Canyon Project (PGandE and BPC)		
DDE	Double Design Earthquake		
DE	Design Earthquake		
DEV	Deviation		
DFOT	Diesel Fuel Oil Transfer		
DMD	Design Methodology Deficiency		
DOP	Designated Other Parties		
DOV	Design Office Verification		
EDS	EDS Nuclear, Inc.		
IDVP FINAL	F.1-1 REV 1 830805		

	TELEDYNE ENGINEERING SERVICES				
EES	Cygna Energy Services (formerly, Earthquake Engineering				
	Services)				
EOI	Error or Open Item				
ER	Error Report				
ER/A	Error Class A				
ER/B	Error Class B				
ER/C	Error Class C				
ER/D	Error Class D				
ER/AB	Error Class A or Class B				
FCV	Flow Control Valve				
FID	Field Inspection Deficiency				
FOT	Fuel Oil Transfer (Pump)				
FSAR	Final Safety Analysis Report				
FT	Flow Transmitter				
GEZ	Garretson-Elmendorf-Zinov				
GFA	Guy F. Atkinson Co.				
GTAW	Gas Tungsten Arc Welding				
HELB	High Energy Line Break				
HELC	High Energy Line Crack				
HLA	Harding Lawson Associates				
HVAC	Heating, Ventilation, and Air Conditioning (System)				
1&C	Instrumentation & Control				
ICD	Independent Calculation Deficiency				
IDVP	Independent Design Verification Program				
IEEE	Institute of Electronic & Electrical Engineers				
IGM	Internally Generated Missile				
ITP	Internal Technical Program (of the DCP)				
ITR	Interim Technical Report				
LCV	Level Control Valve				
LOCA	Loss-of-Coolant Accident				
MAFW	Motor Driven Auxiliary Feedwater (Pump)				
MELB	Moderate Energy Line Break				
MS	Main Steam				
NCR	Nonconformance Report				
NDE	Non-Destructive Examination				
IDVP	F.1-2 REV 1				

FINAL

REV 1 830805

.

ð

.

Ý

. 17	1	

NEMA	National Electrical Manufacturing Association			
NFPA	National Fire Protection Association			
NPSH	Net Positive Suction Head			
NPSHa	Net Positive Suction Head available			
NQAM	Nuclear Quality Assurance Manual (Bechtel)			
NRC	Nuclear Regulatory Commission			
NRR	Nuclear Reactor Regulation			
NSC	Nuclear Service Corp.			
NSSS	Nuclear Steam Supply System			
OD	Other Deficiency			
OIP	Open Item Transferred to PGandE			
OIR	Open Item Report			
OWST	Outdoor Water Storage Tanks			
PEI	Project Engineering Instructions (DCP)			
PER	Potential Error Report			
PGandE	Pacific Gas and Electric Company			
РМР	Program Management Plan			
PPRR	Potential Program Resolution Report			
PRAP	Probabilistic Risk Assessment Programs			
PRR	Program Resolution Report			
PSRC	Plant Staff Review Committee (PGandE)			
QA	Quality Assurance			
QAP	Quality Assurance Program			
QAR	Quality Assurance Audit & Review			
RCS	Reactor Coolant System			
RFR	Roger F. Reedy Inc.			
RHR	Residual Heat Removal			
RLCA	Robert L. Cloud Associates			
RRA	Radiation Research Associates			
SAT	Spectral Acceleration Factors			
SIFPR	Supplementary Information for Fire Protection Review			
SMAW	Shield Metal Arc Weld			
SWEC	Stone & Webster Engineering Corporation			
SWSQAP	Stone & Webster Standard Nuclear Quality Assurance Pro-			
	gram			
IDVP	F.1-3 REV 1			
FINAL	THE T			

FINAL

REV 1 830805

TAFW Turbine-Drive Auxiliary Feedwater Pump

TES Teledyne Engineering Services

TMI Three Mile Island

W&B Wismer & Becker

Wyle Wyle Laboratories



IDVP

FINAL

REV 0 830805