# Arizona Public Service Company

P.O. BOX 21666 . PHOENIX, ARIZONA 55036

January 23, 1984 ANPP-28678-BSK/TRB

ASCEIVED.

P

PH 1: 24

33

TEGION V 18.2

VS S. Nuclear Regulatory Commission Region V Creekside Oaks Office Park 1450 Maria Lane - Suite 210 Walnut Creek, CA 94596-5368

Attention: Mr. T. W. Bishop, Director Division of Resident Reactor Projects and Engineering Programs

Subject: Final Report - DER 83-65 A 50.55(e) Reportable Condition Relating to PSV's From C-E Were Discovered In Poor Condition When Preparing For Unit 2 Cold-Hydro File: 84-019-026; D.4.33.2

Reference: A) Telephone Conversation between F. Johnson and R. Tucker on September 28, 1983 B) ANPP-28097, dated October 26, 1983 (Interim Report)

Dear Sir:

Attached is our final written report of the Reportable Deficiency under 10CFR50.55(e), referenced above.

Very truly yours, 8 Val

IE-27 1/1

E. E. Van Brunt, Jr. APS Vice President, Nuclear ANPP Project Director

EEVB/TRB:ru Attachment

cc: See Page Two

Mr. T. W. Bishop DER 83-65 Page Two

cc:

Richard DeYoung, Director Office of Inspection and Enforcement U. S. Nuclear Regulatory Commission Washington, D. C. 20555 2

T. G. Woods, Jr.

J. A. Roedel

D. B. Fasnacht

A. C. Rogers

B. S. Kaplan

W. E. Ide

J. Vorces

J. R. Bynum

P. P. Klute

A. C. Gehr

W. J. Stubblefield

W. G. Bingham

R. L. Patterson

R. W. Welcher

H. Foster

D. R. Hawkinson

L. E. Vorderbrueggen

G. A. Fiorelli

S. R. Frost

J. Self

D. Canady

Records Center Institute of Nuclear Power Operations 1100 Circle 75 Parkway, Suite 1500 Atlanta, GA 30339

## FINAL REPORT - DER 83-65 DEFICIENCY EVALUATION 50.55(e) ARIZONA PUBLIC SERVICE COMPANY (APS) PVNGS UNITS 2

#### I. Description of Deficiency

During preparation for Unit 2 reactor coolant system hydrotesting in September, 1983, the primary safety relief valves 2-J-RCE-PSV-200, -201, -202, and -203 were removed by Startup and found to be dirty, rusted and coated with condensate throughout the internals. The valves were supplied by Combustion Engineering (C-E) and manufactured by Dresser Valve Company.

The subject values were installed in 1981 for construction fitup. The values were left in place while adjacent construction activities proceeded. Additionally, pneumatic pressure testing was done on the relief-side piping with the values left in place. Either of these actions could cause the contaminated condition.

The cause is attributed to noncompliance with specification and procedural requirements as follows:

- a. The Dresser technical manual log no. 10407-N001-6.04-55 states that "The Nuclear Power Plant owner or his agent is responsible for providing a program to protect the cleanliness level of the valve and their (SIC) spare parts at the construction site in compliance with ANSI N.45.2.1, cleanliness level B."
- b. Bechtel work procedure WPP/QCI No. 203.0 for piping system pressure testing states the "Flanged pressure relief valves (PSV's) shall be removed or blinded off during pressure tests."

### II. Analysis of Safety Implications

This condition is evaluated as reportable under the requirements of 10CFR50.55(e). Prudent evaluation of this condition indicates that the condition cannot remain uncorrected without representing a significant safety condition. Malfunction of primary safety relief valves can result in (1) overpressure of the primary system, or (2) uncontrolled release of radioactive steam to the containment. The deficiency constitutes damage to components which will require repair and testing to re-establish the adequacy of the components to perform their safety related function.

Final Report - DER 83-65 Page Two

## III. Corrective Action

- The Unit 2 valves will be sent to Wyle Laboratories for reconditioning and testing prior to reinstallation as dispositioned by NCR SM-2886.
- The Dresser Technical Manual log no. 10407-N001-6.04-55 has been revised by Bechtel to emphasize the importance of the ANSI N45.2.1 cleanliness requirements.
- 3. To preclude recurrence of this condition on Unit 3, Bechtel Engineering will send an interoffice memorandum which advises Bechtel Construction to remove the currently installed Unit 3 valves and verify that they meet the cleanliness requirements of ANSI N45.2.1 Level B. The valves will then be stored in accordance with the Dresser Technical Manual until Hot Functional Testing on Unit 3.
- 4. The cleanliness level for the Unit 1 primary safety valves has been addressed in DER 82-54.