

. 1

· · · · ·

Consumers Power Company

Midland Project: PO Box 1963, Midland, MI 48640 • (517) 631-8650

50-329

February 9, 1984

Mr G A Hierzer Bechtel Power Corporation P O Box 2167 Midland, MI 48640

MIDLAND ENERGY CENTER GWO 7020 RELEASE OF SWO #FSW 37 File: 0402.2 UFI: 50*20*03 Serial: CSC-7316 16.13 08*06*03 M-1.0

Stop Work Order #FSW 37 has been released by MPQAD effective 3:48 P.M. on February 8, 1984. Bechtel is requested to formally advise B&W Construction Company of this release. A copy of the released Stop Work Order is attached.


. 17

klw

CC JGKeppler, NRC Region III JJHarrison, NRC Region III RJCook, NRC Site RAWells, MPQAD BHPeck, MEC NIReichel, MEC

> 8402150316 840209 PDR ADOCK 05000329 S PDR

Dean L Quamme Site Manager Midland Project



FEB 1 3 1984

TEOI

•			
DE STO	P WORK ORDER	11/3/83 QUALITY ASSURANCE DEPAR REF	IMERT
NGITCE:	10. SUBJECT OF STOP WORE O	and All Q-listed 1. The wer offer Nor FSW 37	
abcontractor B&WCC.	work to Bechtel s and drawings	pecifications 2. Prover BT:	avz.
BAL STOP WOPE ORDER GIVER:	12. WEE STUFFEDI	3. Date 10/22/83 the 14/8	90
ALBoos IT: RAWells		PERMIT IT: // ///	+4
	Datt 10-22-83 T	10700 nonevene Saved.	1499
awings and specifications :	in the FCR/FCN proce		2-63
indeterminate condition wi	ith respect to work	that has been 16.13	
could be performed to Q-1;	isted drawings and s	pecifications. 7. THIS STOP WORK CHORE ISSUED TO:	
ERENCE AUDIT MSA-83-32		GAHeirzer	
a result of this condition ued:	n, the following Sto	p Work is being B&W construction Co.	
BPCo Project Engineering	, or Field Engineeri	ng approval of	8 i
rens or reas.		8. DISTRICTION	
Fabrication, installation	n, and inspection of	Q listed work	
in the following area:		See pg. 3	
Babcock and Wilcox constr Allowable exceptions to t	the above are as not	1 subcontractor.	
A. Work to specification	is and drawings othe	r than Rechtel	
specifications and dr	awings.	Condit Decineer	
DESTINE ACTOR PARTY:			
(COM 1304/0, BLC-18)	014) dated December	ribed in JARutgers letter to RAWells 7. 1983 and GAHierzen's letter to	
 Gentel corrective (Com 136478, BLC-18) RAWells (BCCC-8800) Fabrication, installation Architectural, Civil, Installation Bechtel corrective and the second secon	on, and inspection on strumentation. EPec	7, 1983 and GAHierzer's letter to 983. (See Attachments 1 & 2) <u>f Q-Listed work by B&WCC (includes</u> <u>trical & Mechanical Disciplines)</u> ribed in G A Hierzer's letter to P A Wells	
 Gentel corrective (Com 136478, BLC-18) RAWells (BCCC-8800) Fabrication, installation Architectural, Civil, Installation Bechtel corrective and the second secon	on, and inspection on nstrumentation, Eleca	7, 1983 and GAHierzer's letter to 983. (See Attachments 1 & 2) <u>f Q-Listed work by B&WCC (includes</u> <u>trical & Mechanical Disciplines)</u> ribed in G A Hierzer's letter to P A Wells	
 Gentel corrective (Com 136478, BLC-18) RAWells (BCCC-8800) Fabrication, installation Architectural, Civil, Installation Bechtel corrective and the second secon	on, and inspection on nstrumentation, Eleca	7, 1983 and GAHierzer's letter to 983. (See Attachments 1 & 2) <u>f Q-Listed work by B&WCC (includes</u> <u>trical & Mechanical Disciplines)</u> ribed in G A Hierzer's letter to P A Wells	
 Gentel corrective (Com 136478, BLC-18) RAWells (BCCC-8800) Fabrication, installation Architectural, Civil, Installation Bechtel corrective and the second secon	on, and inspection on nstrumentation, Eleca	7, 1983 and GAHierzer's letter to 983. (See Attachments 1 & 2) <u>f Q-Listed work by B&WCC (includes</u> <u>trical & Mechanical Disciplines)</u> ribed in G A Hierzer's letter to P A Wells	
 Gentel corrective a (Com 136478, BLC-18) RAWells (BCCC-8800) <u>Fabrication, installation</u> <u>Architectural, Civil, In</u> Bechtel corrective a BCCC-9004, dated Fello 	on, and inspection on nstrumentation, Eleca	7, 1983 and GAHierzer's letter to 983. (See Attachments 1 & 2) <u>f Q-Listed work by B&WCC (includes</u> <u>trical & Mechanical Disciplines)</u> ribed in G A Hierzer's letter to P A Wells	
 Bechtel corrective (Com 136478, BLC-18) RAWells (BCCC-8800) Fabrication, installation Architectural, Civil, In Bechtel corrective a BCCC-9004, dated Fell BCCC-9004, dated Fell BPCo Project and Field E 	on, and inspection on nstrumentation, Elec action taken as desc bruary 7, 1984. (Se	7, 1983 and GAHierzer's letter to 983. (See Attachments 1 & 2) <u>f Q-Listed work by B&WCC (includes</u> <u>trical & Mechanical Disciplines)</u> ribed in G A Hierzer's letter to R A Wells e Attachment 3) of ECNs and ECRs Only	
 Bechtel corrective (Com 136478, BLC-18) RAWells (BCCC-8800) Fabrication, installation Architectural, Civil, In Bechtel corrective a BCCC-9004, dated Fell BCCC-9004, dated Fell BPCo Project and Field E 	on, and inspection on nstrumentation, Elec action taken as desc bruary 7, 1984. (Se	7, 1983 and GAHierzer's letter to 983. (See Attachments 1 & 2) <u>f Q-Listed work by B&WCC (includes</u> <u>trical & Mechanical Disciplines)</u> ribed in G A Hierzer's letter to R A Wells e Attachment 3)	
 Becatel corrective a (Com 136478, BLC-18) RAWells (BCCC-8800) <u>Fabrication, installation</u> <u>Architectural, Civil, In</u> Bechtel corrective a BCCC-9004, dated Fell BCCC-9004, dated Fell BPCo Project and Field E MPQAD review and app and FID-2.100. 2. MPQAD review of train 	Engineering Approval origination of PEP 4.62.1	7, 1983 and GAHierzer's letter to 983. (See Attachments 1 & 2) <u>f Q-Listed work by B&WCC (includes</u> <u>trical & Mechanical Disciplines)</u> ribed in G A Hierzer's letter to R A Wells e Attachment 3) of ECNs and ECRs Only	
 Becatel corrective a (Com 136478, BLC-18) RAWells (BCCC-8800) Fabrication, installation Architectural, Civil, In 1. Bechtel corrective a BCCC-9004, dated Fell BCCC-9004, dated Fell BPCo Project and Field E 1. MPQAD review and app and FID-2.100. 	Engineering Approval origination of PEP 4.62.1	7, 1983 and GAHierzer's letter to 983. (See Attachments 1 & 2) <u>f Q-Listed work by B&WCC (includes</u> <u>trical & Mechanical Disciplines</u>) ribed in G A Hierzer's letter to R A Wells we Attachment 3) <u>of FCNs and FCRs Only</u> , ADI 2.12.10, FPD-1.000, FPD-2.000	
 Becatel corrective a (Com 136478, BLC-180 RAWells (BCCC-8800) Fabrication, installation Architectural, Civil, In Bechtel corrective a BCCC-9004, dated Fell BCCC-9004, dated Fell BCCC-9004, dated Fell BCCC-9004, dated Fell MPQAD review and app and FID-2.100. MPQAD review of trainant administrative population of corrective act 	Engineering Approval origination of PEP 4.62.1	7, 1983 and GAHierzer's letter to 983. (See Attachments 1 & 2) <u>f Q-Listed work by B&WCC (includes</u> <u>trical & Mechanical Disciplines)</u> ribed in G A Hierzer's letter to R A Wells we Attachment 3) <u>of FCNs and FCRs Only</u> , ADI 2.12.10, FPD-1.000, FPD-2.000 Co project construction, engineering p Work lifted for BPCo Project and his is a Phase JII activity.	
 Becatel corrective a (Com 136478, BLC-18) RAWells (BCCC-8800) Fabrication, installation Architectural, Civil, In Bechtel corrective a BCCC-9004, dated Fell BCCC-9004, dated Fell BCCC-9004, dated Fell BCCC-9004, dated Fell BPCo Project and Field E	Engineering Approval origination of PEP 4.62.1	7, 1983 and GAHierzer's letter to 983. (See Attachments 1 & 2) <u>f Q-Listed work by B&WCC (includes</u> <u>trical & Mechanical Disciplines)</u> ribed in G A Hierzer's letter to R A Wells e Attachment 3) <u>of FCNs and FCRs Only</u> , ADI 2.12.10, FPD-1.000, FPD-2.000 Co project construction, engineering p Work lifted for BPCo Project and his is a hase JII activity.	
 Becatel corrective a (Com 136478, BLC-18) RAWells (BCCC-8800) Fabrication, installation Architectural, Civil, In T. Bechtel corrective a BCCC-9004, dated Fell BCCC-9004, dated Fell BCCC-9004, dated Fell BPCo Project and Field E 1. MPQAD review and app and FID-2.100. MPQAD review of train and administrative p mpletion of corrective act eld Engineering approval o 	Engineering Approval Diroval of PEP 4.62.1 Con verified and State Construmentation, Election taken as desc bruary 7, 1984. (Se Construction taken as desc bruary 7, 19	7, 1983 and GAHierzer's letter to 983. (See Attachments 1 & 2) <u>f Q-Listed work by B&WCC (includes</u> <u>trical & Mechanical Disciplines)</u> ribed in G A Hierzer's letter to R A Wells e Attachment 3) <u>of FCNs and FCRs Only</u> , ADI 2.12.10, FPD-1.000, FPD-2.000 Co project construction, engineering <u>op Work lifted for BPCo Project and</u> <u>his is a fhase III activity.</u> <u>J. J. J. J. J. Date 12-9-83</u> <u>Time 1820</u>	
 1. Bechtel corrective a (Com 136478, BLC-18) RAWells (BCCC-8800) Fabrication, installation Architectural, Civil, In T. Bechtel corrective a BCCC-9004, dated Fell BCCC-9004, dated Fell BCCC-9004, dated Fell BCCC-9004, dated Fell BPCo Project and Field E 1. MPQAD review and app and FID-2.100. 2. MPQAD review of trainand administrative p 	Engineering Approval Diroval of PEP 4.62.1 Con verified and State Construmentation, Election taken as desc bruary 7, 1984. (Se Construction taken as desc bruary 7, 19	7, 1983 and GAHierzer's letter to 983. (See Attachments 1 & 2) <u>f Q-Listed work by B&WCC (includes</u> <u>trical & Mechanical Disciplines</u>) ribed in G A Hierzer's letter to R A Wells e Attachment 3) <u>of FCNs and FCRs Only</u> , ADI 2.12.10, FPD-1.000, FPD-2.000 Co project construction, engineering p Work lifted for BPCo Project and his is a thase III activity. <u>August</u> Date <u>12-9-83</u>	

-	1. 4 4 3	1.	1-	
2-	OM/	1	(Rev.	υ,

Block 13 (continued)

RE#2/8/84 4 Sheet 2 of % of Stop

11

A

Work Order FSW-37

- B. Actions to maintain safe plant yorking conditions.
- C. Actions to maintain calibrated instruments.
- D. Actions to implement the storage and maintenance program.
- E. Receipt of materials but no receipt inspections.
- F. Training of Babcock and Wilcox Construction Co. work and inspection personnel.
- G. See Item 5 below for subsequent allowable exceptions.
- 4. As a minimum the following actions shall be taken prior to lifting this Stop Work Order:
 - A. Bechtel and MPQAD to perform a review and analysis to evaluate the extent of the problem.
 - B. Bechtel and MPQAD to take the appropriate programmatic action based on 4(a) above.
 - C. Reinstruct BPCo Project Engineers, Field Engineers, and Document Control personnel in the generation, approval and distribution of the FCR/FCN Form to prevent the problem from recurring.
 - D. Bechtel and MPQAD to establish a mechanism for lifting this Stop Work Order on a partial basis.
 - E. Bechtel and MPQAD to establish a method for upgrading subcontractor with the correct specifications and drawings.
 - F. Subcontractor to purge existing files of any erronous specifications and drawings, FCNs and FCRs.
 - G. Subcontractor to identify any work or inspection performed to any specifications, drawings, FCRs or FCNs that have been identified as in error. Identification shall be per their nonconformance procedure.
- 5. In support of corrective actions necessary to resolve this Stop Work Order, the following additional exceptions to the Stop Work Order are allowed:
 - A. Any FCR with only REinterim approval that has not received PE final disposition and any FCN with PFE approval but not yet dispositioned by Project Engineering is allowed to be processed in accordance with FPD-2.000 Rev. 10, FPD-1.000 Rev. 16, FID-2.100 Rev. 4, PEP-4.62.1 Rev. 0 and ADP-2.12 Rev. 0. These FCNs/FCRs shall be processed through Phase 1, 2 and 3 in accordance with FID-2.400, "FCR/FCN Review and Resolution Program."

Prepared By Date 11-3 Approved By Date

Sheet 3 of Z of Stop

Work Order FSW-37

DISTRIBUTION FOR STOP WORK ORDER

.

KDBailey
JABauer
DEBeaudoin
WRBird
JEBrunner
FWBuckman
JWCook
MADietrich
GFEwert
WJFriedrich @ (QC)
EWGoold @ (Planning & Scheduling)
WDGreenwell
PKHansen
GAHierzer
EMHughes
DJones
HPLeonard @ (PAD)
BWMarguglio
REMcCue
JKMeisenheimer @ (Soils)
JAMooney
BHPeck
DLQuamme
JARutgers
DATaggart @ (PAP)
RAWells
JLWood @ (HVAC)
Subcontractors @
Construction Completion Group Supervisor (Group distanded)
RFWillians, PAE Supervisor
HAllen, PAE
EWermann, PAE
VAngoanker, B&WCC Proj. MGR.
STaulbee, FQCS

,

-

por la

Page 4 of 4 of Stop Work Order FSW-37

BLOCK 15 (continued)

- B. Fabrication, installation, and inspection of Q-Listed work by B&WCC (includes Architectural, Civil, Instrumentation, Electrical and Mechanical Disciplines)
 - MPQAD completion or reviews and audit activities of Bechtel corrective actions as defined in BPCo FID-2.400 for FCRs/FCNs generated which apply to work in the scope defined in B. above. Verification included MPQAD review of Phase I adequacy, review of Phase II Resolution Sheets, and audit of Phase III Composite Log.
 - Per BPCo letter #BCCC-9004, dated February 7, 1984, Work Prints will be issued to B&WCC and will be used for work in the scope defined in B above. This is consistent with BPCo's response to CPCo MCARR DAT-1 provided by BPCo Transmittal No. 54944, dated January 26, 1984.

Completion of corrective action verified and Stop Work lifted for work in scope defined in B above.

A. Julis Date 2-5-54 Time 3: 48 PM

DAT DEC 08 1983

Bechtel Power Corporation

Post Office Box 2167 Midland, Michigan 48640



Com 236478

BLC-18614

December 7, 1983

Consumers Power Company P.O. Box 1963 Midland, MI 48640

Attention: R. A. Wells

ATTACHMENT 1 To Stop Work Order FSW-37

Midland Plant Units 1 & 2 Bechtel Job 7220 FSW-33 THROUGH 41 (FCR/FCN APPROVAL)

Your action is requested to partially lift the subject stop work orders to allow Field Engineering and Project Engineering approval of Field Change Requests/Field Change Notices (FCR's/FCN's). This request is based on completion of the following actions:

- PEP 4.62 1, ADI 2.12.10, FPD-1.000, FPD-2.000 and FID-2.100 have been revised to provide process corrective action to prevent recurrance of the problems noted in MPQAD Audit Findings MSA-32-32-03F and MSA-83-32-04F. In summary, the process corrective action includes new FCR and FCN forms which provide for more positive control.
- Project personnel have been reinstructed to the procedures noted above in accordance with their departments respective training programs.

Bechtel is currently undertaking a review of Specification G-34, "General Specification for Field Change Notice", to formulate a change to our FCN program. Until such time as the program is revised, construction will only initiate Q-listed FCN's to provide as-built information to Project Engineering in accordance with Section 3.3 of G-34. Non-Q FCN's will be initiated as they were prior to the issuance of the stop work orders.

If you have any questions on this matter, please contact me.

Very truly yours,

for John Rutgers

JAR/AJB/1mr

Written Response Requested: No

Com Use: NA

cc: (See attached list)

cc: J. W. Cook

•

-

- D. L. Quamme
- B. Peck
- J. A. Mooney

.

1

=

- .H. Leonard
- D. Taggart
- J. Meisenheimer

1.17

W. Friedrich

Bechtel Power Corporation

Post Office Box 2167 Midland, Michigan 48640



December 9, 1983

Consumers Power Company P.O. Box 1963 Midland, Mi. 48640

ATTACHMENT 2 To Stop Work Order FSW-37

Attention: R.A. Wells Executive Manager - MPQAD

> Job 7220 Midland Project PROCESSING CYCLE FCR/FCN BCCC-8800

Dear Mr. Wells:

To allow the processing cycle for FCR/FCN to begin, the following steps have been outlined as a guide to control the FCR/FCN approval and distribution activities. See Attachment 1.


- FCRs may be written by the field engineers, signed by the Project Field Engineer (PFE), assigned a number in Field Document Control, and transmitted to Project Engineering. (The FCRs Will be prioritized by Construction.)
- Project Engineering will begin their review of these FCRs upon receipt from Construction.
- 3) Construction will advise Project Document Control of the schedule for release of composite register on a discipline by discipline basis (based on an MPQAD approval) and will require that Project Document Control approve the FCRs for distribution based on the release schedule. NOTE: The FCR must be written exclusively against those discipline drawings that have been released in the above mentioned schedule. This will ensure that FDCC will not receive FCRs from Project Engineering until the discipline's register has been audited by MPQAD.

FCNs will follow the same basic philosophy as modified by COM 136478. The PFE approval will be the check point which must adhere to the schedule of releasing drawings by discipline.

If an FCR (FCN) references an affected drawing which is in a discipline not yet released by FDCC, Project Engineering (PE) will not issue the affected FCR (FCN).

Very truly yours, G.A. Hierzer Site Manager

GAH/JR/jrm cc: D. Quamme D. Taggart Attachment



Bechtel Power Corporation

ATTACHMENT 3 TO FSW 37

Post Office Box 2167 Midland, Michigan 48640 February 7, 1984



Stop Work Order FSW-37

Consumers Power Company P.O. Box 1963 Midland, MI 48640

R. A. Wells Attention: Executive Manager - MPQAD

Midland Plant Units 1 & 2 Bechtel Job 7220 FSW-37 BCCC-9004

Dear Mr. Wells:

Your action is requested to lift the subject Stop Work Order. This request is based on the following actions pursuant to Block 13, Item 4 of the order:

Item No.

Action

4A

A review of all FCRs/FCNs generated which apply to related work has been performed in accordance with FID-2.400, "FCR/FCN Review and Resolution Program".

We have updated the design document registers and. distribution lists to reflect the results of this' review.

4B & 4C

As described in J. A. Rutgers' letter of December 7, 1983 (BLC-18614), PEP 4.62.1, ADI 2.12.10, FPD-1.000, FPD-2.000, and FID-2.100 have been revised to provide process corrective action to prevent recurrence of the problems noted in MPQAD Audit Findings MFS-83-32-03F and MSA-83-32-04F. All appropriate project personnel have been reinstructed to these procedures in accordance with their department's respective training programs.

In addition, Bechtel Field Procedure FPZ-1.000 has been revised. The intent of this revision is to now issue "Work Prints" rather than "Controlled Prints" to B&WCC. All appropriate Bechtel personnel involved with the B&WCC subcontract have been retrained in this procedure per FPG-2.000. In line with this revision to FPZ-1.000. Subcontract Change Notice D-301 was sent to B&WCC. This SCN notified B&WCC that they would now be receiving "Work Prints" rather than "Controlled Prints". It further requested that B&WCC revise their Document Control Procedures and train appropriate personnel in the handling of the change paper.

R. A. Wells FSW-37 Page 2

Item No.

Action

B&WCC accordingly revised procedure 9-QPP-101 and has retrained all appropriate personnel. A statement of this retraining is attached.

4E & 4F

As the appropriate Document Control registers are released the "Controlled" drawings are reviewed to insure that B&WCC has the latest revisions with all change paper. This review has been completed for all documents except Mechanical. The Mechanical review will be done when the Mechanical register is released. Upon release of the B&WCC Stop Work the "Controlled" prints will be replaced by "Work Prints" per FPZ-1.000.

mo & dieges

G. A. Hierzer

GAH/DRF/tvm 020705T3

Written Response Requested: Yes

Response Requested by: 2-8-84

Attachment

Babcock & Wilcox

a McDermott company

50 1 1

ĸ

Yé

B&W Construction Company

4

3333 Copiey Road Copiey, OH 44321 (216) 666-8841

February 7, 1984

Bechtel Power Corporation P.O. Box 2167 Midland, MI 48640

Subject: Subcontract 7220-M-1A NSSS Erection Document Control Procedure per SCN D-301

Attn: Mr. G. A. Hierzer

Serial: M-1A-(P)-1499

Dear Mr. Hierzer:

In compliance with Subcontract Change Notice D-301, we have revised our Quality Control Procedure for Document Control to incorporate the requirement as requested.

The attached Attendance List is being submitted to you as evidence that Training has been completed and we are ready to implement the requirements as requested by SCN D-301.

If you have any further questions regarding this matter, please contact me.

Very truly yours,

V.N. Aspenhar

V. N. Asgaonkar Project Manager

VNA/TWD/cjk

cc: R. P. Estlack H. R. Krause A. W. DePatie K. Pulito File

Attachment

		Class No	11/A
		Date	2-7-84
NT CONTROL FOR NUCLEAR CO	NTRACTS		
		Duration:	1/2 Hour
9-QPP-101			
			and the second
Signature	Eadge No.	Department	Supervisor
	2634	Document Cupl	TI Julio Cri
	1064		
1º			, , ,
		4	
			1
			1. 1. 1.
			1
	1.1	1.	
	9-QPP-101 w. G. HALL	9-QPP-101 Rev wre:W. G. HALL □ Formal Tra Signature Eadge No. Pervice Conter 21034	9-QPP-101 Rev. 5 Time: ure: W. G. HALL Badge No. □ Formal Training Infor Signature Badge No. Department Period Contract 2634 Decoment Center

4

éğ.

đ

.

0