



UNITED STATES
 ATOMIC ENERGY COMMISSION
 WASHINGTON, D.C. 20545

Compliance

50-250

JAN 18 1971

Richard C. DeYoung, Assistant Director for PWRs, DRL
 THRU: Charles G. Long, Chief, PWR Project Branch No. 2, DRL *CLL*

MEETING WITH FLORIDA POWER & LIGHT COMPANY REGARDING TURKEY POINT
 UNIT 3 DOME

The subject meeting was held at the Gaithersburg office of the Bechtel Corporation on 14 January 1971. A list of attendees is enclosed.

We presented the applicant with a proposal to distinguish, for review purposes, between (1) causes of the dome failure and (2) repair, test and surveillance. We suggested that the causes might be dealt with over the longer term (i.e., thru the licensing of Unit 4) and that our immediate attention might more profitably be directed toward resolving questions concerning adequacy of repair, test and surveillance. This approach met with the applicant's approval.

We had a lengthy general discussion of the total problem which concluded with a pictorial presentation by a Bechtel field man of concrete removal progress with emphasis on the condition of the construction joints. Following this, we presented our specific concerns regarding the dome repair (cf. Case to Morris, 13 Jan 71). Florida hopes to respond, formally, by about 25 January.

During a discussion of testing and surveillance, it became clear that any significant additional proof testing of Unit 3 will probably have to be insisted upon (and justified) by the AEC. Florida and Bechtel simply don't think it's needed; nor, to hear them tell it, do they feel they could devise a test which would relieve our concerns about the dome. We asked them to think about it some more, promising to do the same. We agreed to carry on the review of this problem within the context of Technical Specifications.

*RS/LDL 1/20/71
 AL*

The meeting adjourned to reconvene the next day in Bethesda for a discussion of analytical methods. The outcome will be presented in a separate memo.

RECEIVED

1971 JAN 20 PM 12 05

U.S. ATOMIC ENERGY COMM.
 DIVISION OF COMPLIANCE

JAN 20 1971


COPY SENT REGION II

8305190236 710319
 PDR ADOCK 05000250
 A PDR

R. C. DeYoung

2

Interesting sidelight: Bechtel has included radial reinforcing in the modified design of the Unit 4 dome.



Paul S. Check
Senior Project Leader
PWR Project Branch No. 2
Division of Reactor Licensing

Enclosure:
List of Attendees

Distribution:
Docket file
DRL Reading
PWR-2 Reading
P. A. Morris
F. Schroeder
T. R. Wilson
R. S. Boyd
R. C. DeYoung
D. Skovholt
E. G. Case, DRS
R. R. Maccary
Compliance (2)
DRS Branch Chiefs
DRL Branch Chiefs
P. S. Check
P. Check
A. Dromerick
A. Gluckman
R. Shewmaker
F. Schauer
FWKaras (2)
RWKlecker

LIST OF ATTENDEES

Florida Power & Light Company

J. Olmstead

Bechtel Corporation

M. Bhatia

M. Saad

C. Halligan

T. Johnson

R. Marsh

J. Shanahan

A. Boos

C. Tan

G. Gendron

AEC

P. Check

A. Dromerick

A. Gluckman

R. Shewmaker

F. Schauer