

DIVISION OF COMPLIANCE MONTHLY REPORT, NOVEMBER 1970

Florida Power and Light Company (Turkey Point 3 and 4) - The licensee has attributed the failure of concrete in the containment dome (August, September and October Monthly Reports) to the placement of the concrete in segments rather than a monolithic placement and to the use of an expansion metal plate in the construction joint. The licensee is degreasing and relaxing the tendons. Current plans call for removal and replacement of the top 11 to 13 inches of concrete for 35% of the containment dome. The scheduled fuel loading date for Unit No. 3 is May 1971.

250,251

8305190288 710319
PDR ADOCK 05000250
A PDR