

DIVISION OF COMPLIANCE MONTHLY REPORT, JULY 1969

60-250/251

Florida Power and Light Company (Turkey Point 3 and 4) - An inspection was conducted on July 9-11. Based on manhours expended, Unit 3 is 49.7% complete, Unit 4 is 38.7% complete. Due to shortage of skilled construction craft personnel, the Unit 3 construction schedule is running 13 months behind. Fuel loading is now scheduled for November 1970. The cement grouted concrete voids in Unit 3 tendon gallery have been sonically tested. Preliminary information from the licensee's consultant indicates that the void repair was satisfactory; however, the licensee has not received the formal report. A spot check of radiographs for the Unit 3 containment liner by CO revealed that they did not meet ASME Code requirements. When advised of this finding, the licensee initiated a review of all radiographs. The results are not yet available. An inspection of the electrical-instrumentation systems, aimed primarily at the QA-QC program, revealed a number of questionable practices. The licensee and his contractor indicated that they will review these programs.

8305200150 700209
PDR ADOCK 05000250
A PDR