

DISTRIBUTION

OCT 2 1979

✓ Docket Files
TERA
LWR-4 File
F. Williams
L. Rubenstein
D. Hood
M. Service

S. Boyd
Atty., ELD

X

Docket Nos.: 50-329
50-330

MEMORANDUM FOR: Steven A. Varga, Acting Assistant Director
for Light Water Reactors
Division of Project Management

FROM: Darl Hood, Project Manager, Light Water Reactors Branch No. 4,
Division of Project Management

THRU: L. S. Rubenstein, Acting Chief, Light Water Reactors Branch
No. 4, Division of Project Management

SUBJECT: REVISED ESTIMATE OF CONSTRUCTION COMPLETION DATE FOR MIDLAND

The visit by the NRC staff's Caseload Forecast Panel on September 18-19, 1979, to the site for Midland Plant, Units 1 & 2, has resulted in a further slip in the Panel's projected completion date for Midland Unit 2. The Panel's revised estimate for completion of Unit 2 (the first of the Midland units scheduled for completion) is June 1982. As indicated in previous letters to the hearing boards for previous projections by the Panel, scheduler estimates for this plant, although only a rough indication, could potentially be relevant and material to the Midland proceedings. Accordingly, I recommend that both the remand and CL boards be informed of the revised estimate by the Panel.

The revised estimate of June 1982 for Unit 2 completion represents a seven-month slip in the Panel's previous estimate of November 1981* **. The applicant's current estimate is June 1981***. However, the applicant is currently developing a revised forecast (Forecast No. 6) to reflect recent increases in electrical quantities and the influence of TMI-2 issues and open licensing issues. Forecast No. 6 will be finalized in January 1980. The estimate by the Forecast Panel does not include TMI-2 effects and is based principally upon the observed status of Midland construction coupled with the experience of previous plants at this construction stage.

Documentation of the September 18-19, 1979 meeting summary is in progress. Copies will be forwarded upon completion.

Original signed by:

7910260324

DPM:LWR-4 MPA
DHood/jl DSH SBoyd*
10/1/79

Darl Hood, Project Manager
Light Water Reactors Branch No. 4
Division of Project Management

X-A

*SEE PREVIOUS YELLOW FOR CONCURRENCE

OFFICE	R. Hoefling letter to Remand Board dated May 31, 1979	ELD	DPM LWR-4	
** SURNAME	R. Hoefling letter to CL Board dated May 21, 1979	X	LRUBenstein	
*** DATE	Michael I. Miller letter to CL Board dated June 20, 1979		10/1/79	10/2/79

DISTRIBUTION

Docket Files
TERA
LWR-4 File
F. Williams
L. Rubenstein
D. Hood
M. Service

Docket Nos.: 50-329
50-330

MEMORANDUM FOR: Steven A. Varga, Acting Assistant Director
for Light Water Reactors
Division of Project Management

FROM: Darl Hood, Project Manager, Light Water Reactors Branch No. 4,
Division of Project Management

THRU: L. S. Rubenstein, Acting Chief, Light Water Reactors Branch
No. 4, Division of Project Management

SUBJECT: REVISED ESTIMATE OF CONSTRUCTION COMPLETION DATE FOR MIDLAND

The visit by the NRC staff's Caseload Forecast Panel on September 18-19, 1979, to the site for Midland Plant, Units 1 & 2, has resulted in a further slip in the Panel's projected completion date for Midland Unit 2. The Panel's revised estimate for completion of Unit 2 (the first of the Midland units scheduled for completion) is June 1982. As indicated in previous letters to the hearing boards for previous projections by the Panel, scheduler estimates for this plant, although only a rough indication, could potentially be relevant and material to the Midland remand proceedings. ~~This matter will also be of interest to the OL hearing board for information purposes since it is one of several factors considered by the staff in establishing schedules for such licensing milestones as SER issuance and in selecting resource priorities directed to this end.~~ Accordingly, I recommend that both the remand and OL boards be informed of the revised estimate by the Panel.

The revised estimate of June 1982 for Unit 2 completion represents a seven-month slip in the Panel's previous estimate of November 1981* **. The applicant's current estimate is June 1981***. However, the applicant is currently developing a revised forecast (Forecast No. 6) to reflect recent increases in electrical quantities and the influence of TMI-2 issues and open licensing issues. Forecast No. 6 will be finalized in January 1980. The estimate by the Forecast Panel does not include TMI-2 effects and is based principally upon the observed status of Midland construction coupled with the experience of previous plants at this construction stage.

OFFICE	R. Hoefling letter to Remand Board dated May 31, 1979			
BURNNAME	R. Hoefling letter to OL Board dated May 21, 1979			
DATE	Michael L. Miller letter to OL Board dated June 20, 1979			

Steven A. Varga

- 2 -

Documentation of the September 18-19, 1979 meeting summary is in progress. Copies will be forwarded upon completion.

Darl Hood, Project Manager
Light Water Reactors Branch No. 4
Division of Project Management

MPA
SBvd
10/ / 79

OFFICE	DPM:LWR-4	DPM:LWR-4			
SURNAME	DHood/j1	LRubenstein			
DATE	10/ /79	10/ /79			



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20555

TERA

OCT 2 1979

Docket Nos.: 50-329
50-330

MEMORANDUM FOR: Steven A. Varga, Acting Assistant Director
for Light Water Reactors
Division of Project Management

FROM: Darl Hood, Project Manager, Light Water Reactors Branch No. 4,
Division of Project Management

THRU: L. S. Rubenstein, Acting Chief, Light Water Reactors Branch
No. 4, Division of Project Management JSK

SUBJECT: REVISED ESTIMATE OF CONSTRUCTION COMPLETION DATE FOR MIDLAND

The visit by the NRC staff's Caseload Forecast Panel on September 18-19, 1979, to the site for Midland Plant, Units 1 & 2, has resulted in a further slip in the Panel's projected completion date for Midland Unit 2. The Panel's revised estimate for completion of Unit 2 (the first of the Midland units scheduled for completion) is June 1982. As indicated in previous letters to the hearing boards for previous projections by the Panel, scheduler estimates for this plant, although only a rough indication, could potentially be relevant and material to the Midland proceedings. Accordingly, I recommend that both the remand and OL boards be informed of the revised estimate by the Panel.

The revised estimate of June 1982 for Unit 2 completion represents a seven-month slip in the Panel's previous estimate of November 1981* **. The applicant's current estimate is June 1981***. However, the applicant is currently developing a revised forecast (Forecast No. 6) to reflect recent increases in electrical quantities and the influence of TMI-2 issues and open licensing issues. Forecast No. 6 will be finalized in January 1980. The estimate by the Forecast Panel does not include TMI-2 effects and is based principally upon the observed status of Midland construction coupled with the experience of previous plants at this construction stage.

Documentation of the September 18-19, 1979 meeting summary is in progress. Copies will be forwarded upon completion.

Darl Hood

Darl Hood, Project Manager
Light Water Reactors Branch No. 4
Division of Project Management

- * R. Hoefling letter to Remand Board dated May 31, 1979
** R. Hoefling letter to OL Board dated May 21, 1979
*** Michael I. Miller letter to OL Board dated June 20, 1979

~~7910260324~~