

50-229

Distribution:
Docket File
LWR #4 File
M. W. Service
D. S. Hood

329/330

November 29, 1979

MEMORANDUM FOR: Lester S. Rubenstein, Acting Chief, Light Water Reactors Branch No. 4, Division of Project Management

FROM: Darl S. Hood, Project Manager, Light Water Reactors Branch No. 4, Division of Project Management

SUBJECT: TELECON SUMMARY REGARDING MIDLAND SCHEDULE DELAY

Messrs. G. Keeley, R. Bowman and J. Zabritski of Consumers Power Company called on November 26, 1979, 9:00 AM to inform me of their recent press release regarding schedules delays for Midland Plant, Units 1 & 2. The applicant is preparing Schedule Forecast #6 and will complete this forecast in January 1980. Preliminary results indicate revised fuel load dates of about Mid-1983 for Unit 2 and 5 months thereafter for Unit 1. The delay was said to be based upon increased quantities for electrical cabling and small piping, and upon projected changes for TMI-2 and open licensing issues. The applicants previous estimates were June 1981 for Unit 2 and November 1981 for Unit 1.

The revised dates occur after the latest dates for construction completion specified in the staff's order of November 17, 1979 extending completion dates to October 1, 1982 and October 1, 1981 for Units 1 & 2, respectively.

Original Signed By:

Darl S. Hood, Project Manager
Light Water Reactors Branch No. 4
Division of Project Management

cc: D. B. Vassallo
S. A. Varga
D. Scaletti
W. Omstead
R. Shewmaker
S. Boyd

REGULATORY DOCKET FILE COPY

17912 170375

X4

MEMO

OFFICE	DPM: LWR #4				
SURNAME	DS Hood				
DATE	11/29/79				