

Documents Produced by

T.R Thiruvengadam,

Staff Engineer with Consumers Power Co.

for Oral Deposition 12/11/80

From Thirus Papers 12/12/80

TRT

SEP 22 1980
MIDLAND PROJECT
MANAGEMENT

Bechtel Power Corporation

777 East Eisenhower Parkway
Ann Arbor, Michigan



Mail Address P.O. Box 1000, Ann Arbor, Michigan 48106

011616

September 12, 1980

BLC-9728
Consumers Power Company
1945 West Parnall Road
Jackson, Michigan 49201

Attention: Mr. J.W. Cook
Vice President
Midland Project

Subject: Midland Plant Units 1 & 2
Consumers Power Company
Bechtel Job 7220
50.54(f) August Status Report

*C. JEB
BER*

Attached is the August Status Report giving the status of commitments made in the responses to NRC 50.54(f) Questions and supplementary questions from letters, meetings, etc. The following is a summary of the attached report:

Status Codes: ⁽¹⁾	Ques 1-22 ⁽¹⁾	Ques 23 ⁽¹⁾	Ques 24-35 ⁽¹⁾	Supp. Ques. ⁽¹⁾
Code 1	59	29	0	0
Code 2	5	9	5	2
Code 3	18	5	0	2
Code 4	23	13	7	3
Code 5	6	0	0	2
Total Actions	111	56	12	9

(1) See first page of status report

The September Status Report will be submitted by October 10, 1980.

Very truly yours,

John A. Rutgers
John A. Rutgers
Project Manager

JAR/VDP/bc

9/9/80

Attachment: 50.54(f) August Status Report

cc: W.R. Bird w/a
D.E. Horn w/a
G.S. Keeley w/a
G.R. Eagle (CPCo/AA) w/a

Response Requested: No

✓

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES

LEGEND 011616

RESPONSIBLE ORGANIZATIONS:

Status Codes:

1	Complete, verified by quality assurance	PD Plant design	CPCo	Consumers Power Company
		PS Pipe stress	CPCo QA	Consumers Power Company quality assurance
2	Reported complete, not yet verified	LS Licensing		
		GT Geotechnical services	CPCo PMO	Consumers Power Company project management organization
3	Due, but not complete	CE Civil engineering services		
4	Not yet due	FE Field engineering		
		QA Quality assurance		
5	Insufficient documentation in quality assurance files to establish or verify status	QE Quality engineering		

Notes:

1. Commitment dates for action items indicated by asterisks (*) have been transmitted to the NRC. These dates will not be changed without a formal transmittal to the NRC.
2. Questions 1 through 22 action item numbers are basically the same as those used by the diesel generator building task group, but have been modified to acknowledge action items/commitments made in all revisions of the responses.
3. Question 23 action item numbering is based on the Response to Question 23 submitted to Consumers Power Company via BLC-8460, J.A. Rutgers to G.S. Keeley, dated November 14, 1979. These action item numbers have been modified to acknowledge action items/commitments made in all revisions of the responses.
4. Questions 24 through 35 action items were identified for the first time in the April issue of this status report and will be referred to by the action item numbers established in that issue.

References (applicable to Part II only):

- A. Letter from G.S. Keeley to J.A. Rutgers, CPCo Serial 8548, 3/27/80
- B. Commitments made in February 1980 meeting with NRC, Midland, Michigan

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES

PART I: COMMITMENTS FROM QUESTIONS 1 to 35

011010

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	Status Remarks
1-1*	Perform a final review and update of PSAR commitment list	1-3	1	LS		800101	1	
1-2*	Review sections of the FSAR determined to be inactive	1-4	1	LS		800101	1	Superseded by Item 23-44
1-3*	Review EDP 4.22	1-4	0	QE		790629	1	
1-4	Audit action items 1-3	1-4	0	QA		801101	4	
1-5*	Review specifications not included in the specificity study initially	1-5 1-8	0 0	QE		790629	3	
1-6*	Complete review of the Dames and Moore report	1-6		GT		790629	1	
1-7*	Complete review of pertinent portions of FSAR Sections 2.5 and 3.8	1-6		GT, CE		790629	1	
1-8	Correct settlement calculations	1-6		GT		791101	1	
1-9	Schedule audits of the geotech sections on a 6-month basis	1-7		QA		790504	1	
1-10*	Review drawings for possible effect of vertical duct bank restrictions	1-7		CE		790106	1	
1-11*	Complete actions in response to DRVCL audit	1-7/8		QE		790518	1	
1-12*	Revise EDP 4-49 to incorporate clarifications and instructions for use of SCN	1-8		QE		790504	1	
1-13	Schedule audits of each design discipline calculations on a yearly basis	1-8/9		QA		790504	1	
1-14	Reevaluate construction equipment used for compaction	1-11		FE		791204	1	See Item 23-20
1-15	Assign field soils engineer and soils engineer from design section	1-11		FE		790501	1	

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	Status Remarks
1-16*	Review construction specifications and procedures to identify equipment requiring qualification	I-11		FE		790629	1	See Item 23-8
1-17*	Review field procedure FPG-3.00 to ensure clarity and completeness	I-11		FE		790531	1	
1-18	Revise PQCI C-1.02 to provide inspection rather than surveillance and to record inspections	I-16		QC		800801	1	
1-19*	Complete in-depth review of soil test results	I-17		GT		790731	1	
1-20*	Perform in-depth audit of U.S. Testing	I-18		QA		790531	1	
1-21*	Review all active QCIs for surveillance callouts	I-18		QC		790629	1	
1-21A	Modify QCIs based on Item 1-21	NA		QC		800901	3	See Item 23-41
1-22*	Evaluate documentation (review) callouts on QCIs	I-18	1	QC		790629	1	See Item 23-19
1-23	Incorporate scientific sampling plans for inspection	I-20		QC		791019	3	Committed statements not yet complied with
1-24*	Complete in-depth review of the Bechtel trend program	I-22		QA		790601	1	See Items 23-35 and 23-36
1-25*	Conduct QA training	I-22		QA		790601	1	
2-0	No Action Item							
3-1*	Clarify the Response to Question 362.12 in FSAR Revision 18	3-1	0	LS		790531	1	
4-1*	Provide criteria for permissible residual settlement	4-1	3	GT CE		791231	1	
4-2*	Provide details of treatment of loose sands	4-2	0	GT CE		790831	1	
4-3	Take dynamic modular measurements upon removal of preloads for diesel generator building and other buildings	4-3	3	GT		791031	1	

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	Status Remarks
4-4	Use data of Item 4-3 to evaluate the seismic response of the structures	4-3	3	CE		791130	1	Partial Requirement of Items 13-6, 13-11, 13-16
4-5	Prepare additional response to NRC for Items 4-1 and 4-2	NA		CE		790831	1	
4-6	Monitor the non-Seismic Category I condensate storage tanks	4-4	5	GT CE	J. Wanzeck S. Rao	801130	4	Load test ongoing; results will be evaluated by geotech and civil
4-7	Remove unsuitable material in the tank farm and replace by compacted fill	4-3	3	GT	J. Wanzeck S. Rao	791130	3	
4-8	Fill the BWST with water to perform a full-scale test of subsurface material	4-3	3	GT CE	J. Wanzeck S. Rao	801130	4	Dwg C-1148 issued for construction. Load test to start in 9/80
4-9	Fill the diesel fuel oil tank with water to perform a full-scale test of the foundation soil	4-2	0	GT			1	
5-1	Monitor the settlement of the structures (which were subjected to preload) during the life of the plant to provide a record of performance	5-1	0	GT			1	Ongoing activity, requirements in Dwg C-904, Spec C-76
6-1	Construct and fill the borated water tank to make a full-scale test of the foundation soils	6-1	0	GT CE			1	See Item 4-8
6-2	Delay the piping connections to the BWST until most of the settlement has taken place under the test load	6-1	0				1	
6-3	Use settlement data from BWST to allow conservative piping connection design		0	NA			2	Included in Item 6-6
6-4	Evaluate the load test result of the diesel fuel oil tank and provide precise corrective measures if required	6-2	0	GT			1	
6-5	Monitor the piping between the BWST and the auxiliary building	6-1	1	CE			5	Ongoing activity

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	011616 Status	Status Remarks
6-6	Evaluate the settlement from Item 6-3 in accordance with the procedure described in Question 17	6-1	1	PS			5	Complete monitor upon load test
6-7	Remove all unsuitable material in the tank farm area and replace with suitable compacted fill	6-1	3	GT			1	See Item 4-7
6-8	Monitor the non-Seismic Category I condensate storage tanks	6-2	3	GT			1	See Item 4-6
6-9	Determine long-term settlement based on the measured settlement of the loaded tanks	6-2	3	GT			4	Geotech to review load and predict long-term settlement based on Items 4-6, 4-8, and 4-9
7-1*	Perform continuity check on duct banks after completion of preload program	7-3	3	FE		791130	1	
7-2	Make results of continuity checks and settlement surveys available						5	Included in Item 7-1
7-3	If further corrective action is required, determine corrective measures						5	Included in Item 7-1
8-1	Establish a requirement to realign diesel generators if manufacturer's tolerance for pitch and roll are exceeded	8-2	0	CE		800304	1	Requirement shown in Dwg C-1011, Note 4
8-2	Monitor the diesel generator pedestal markers on a 60-day cycle throughout the construction phase.	8-2	0	CE		NA	1	Ongoing activity. Requirements in Dwg C-994 and Spec C-76. Included in Item 5-1
8-3	Review and modify the monitoring frequency for the diesel generator pedestal markers after 1 year of operation	8-2	0	CPCo		850101	5	
9-0	No Action Item	NA						
10-0	No Action Item	NA						
11-0	No Action Item	NA						
12-1	Complete one additional boring in the middle of diesel fuel oil tank area	12-1	0	GT		790423	1	

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	011616		Status Remarks
						Due Date	Status	
12-2	Complete three additional borings in the auxiliary building control tower area	12-1	0	GT		790531	1	
12-3	Complete Table 12-1 for soils investigation and planned remedial measures; respond to NRC	Tbl 12-1	1	CE		790531	1	
12-4	Provide supporting soil condition for Seismic Category I utilities	Tbl 12-1	0	CE		790531	1	
12-5	Pressure grouting of void below the mud mat of the control tower as required	Tbl 12-1	0	CE	R. Zao	801231	4	Drawing C-1147 issued
12-6	Provide a detailed description of planned corrective actions in Interim Report 6 of NCAR 24	Tbl 12-1	1	CE		790630	1	
12-7	Perform a continuity check on one conduit in each duct bank made with a hard-fiber rabbit prior to cable pulling	Tbl 12-1 Pg 4	1	FE		800630	1	Ongoing activity. See field procedure FIE 4.500
12-8	Measure the gaps between embedded sleeves and pipes entering the service water valve pits when the surcharge is removed	Tbl 12-1 Pg 5	3	CE			1	
13-1	Complete seismic reanalysis of diesel generator building to account for current lack of compaction	13-1	0	CE		791031	1	Superseded by Items 13-6 and 13-7
13-2	Review diesel generator building design and Seismic Category I equipment piping, and electrical systems to the enveloped seismic responses	13-		CE		791231	1	Superseded by Items 13-8 through 13-10
13-3A	Conduct a seismic reanalysis to account for revised soil structure interaction of service water pump structure;	13-2	0	CE		791231	1	Superseded by Items 13-11 through 13-15
13-3B	Review structural design and Seismic Category I equipment, piping, and electrical systems and incorporate the seismic responses of the reanalysis for the service water pump structure	13-2	0	CE		791231	1	Superseded by Items 13-11 through 13-15

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due 1616		Status Remarks
						Date	Status	
13-4A	If significant change of foundation properties of the auxiliary building result, conduct a seismic reanalysis;			CE		791231	1	Superseded by Items 13-16 through 13-20
13-4B	Review structural design and Seismic Category I equipment, piping, and electrical systems and incorporate the seismic response of the reanalysis for the auxiliary building			CE		791231	1	Superseded by Items 13-16 through 13-20
13-5	Underground utilities - Investigate the change in differential displacement separately for buildings founded on fill pending results of seismic reanalysis					791231	1	Superseded by Item 13-21
13-6 (13-1)	Conduct a seismic reanalysis for the diesel generator building	13-2	0	CE	C. Chuang	801015	4	
13-7 (13-1)	Review structural design for seismic response from Item 13-6	13-2	0	CE		801031	4	
13-8 (13-2)	Review Seismic Category I equipment for seismic response from Item 13-6	13-2	0	CE	B. McConnel	801231	4	
13-9 (13-2)	Review piping system for seismic response from Item 13-6	13-2	0	PD	A. Patel		4	
13-10 (13-2)	Review electrical system for seismic response from Item 13-6	13-2	0	CE	B. McConnel	801231	4	
13-11 (13-3)	Conduct a seismic reanalysis for the service water pump structure	13-2	0	CE	C. Chuang	801031	4	
13-12 (13-3)	Review structural design for seismic response from Item 13-11	13-2	0	CE		000831	4	
13-13 (13-3)	Review Seismic Category I equipment for seismic response from Item 13-11	13-2	0	CE	B. McConnel	801231	4	
13-14 (13-3)	Review piping system for seismic response from Item 13-11	13-2	0	PD			4	
13-15 (13-3)	Review electrical system for seismic response from Item 13-11	13-2	0	CE	B. McConnel	801231	4	

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	011616 Status	Status Remarks
13-16 (13-4)	Conduct a seismic reanalysis for the auxiliary building	13-3	0	CE	C. Chuang	800815	4	
13-17 (13-4)	Review structural design for seismic response from Item 13-16	13-3	0	CE		800930	4	
13-18 (13-4)	Review Seismic Category I equipment for seismic response from Item 13-16	13-3	0	CE	B. McConnel	801231	4	
13-19 (13-4)	Review piping system for seismic response from Item 13-16	13-3	0	PD			4	
13-20 (13-4)	Review electrical system for seismic response from Item 13-16	13-3	0	CE	B. McConnel	801231	4	
13-21 (13-5)	Investigate the effect on underground utilities for differential building displacement resulting from Items 13-6, 13-11, 13-16	13-5	0	CE PS	K. Lee	810131	4	
14-1	Review the estimated settlement upon completion of the load test program of the BWST	14-1	5	GT		810131	4	See remarks for Item 4-8
14-2	Analyze flexible buildings for differential settlement based on stiffness at the time of distortion. Evaluate forces due to arching or distortion according to Question 15	14-2	0	CE			1	Superseded by Item 14-6
14-3*	Map significant cracks in auxiliary building, feedwater isolation valve pits, and ring foundation for the BWSTs	14-3	0	CE		790630	1	
14-4*	Analyze buildings affected by differential settlement for observed differential settlement plus predicted differential settlement	14-4	0	CE		790831	1	
14-5	Prepare additional response to the NRC	14-		CE		790831	2	
14-6*	Analyze the diesel generator building for variable foundation properties by finite element model	14-2	3	CE		791231	1	

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	Status Remarks
14-7	Analyze the BWST foundation for variable foundation properties	14-2	5	CE	R. Zao	800831	3	Analysis ongoing
14-8	Compare allowable versus calculated forces and moments at critical sections for auxiliary building electrical penetration area and service water pump structure	14-5	5	CE		800831	3	Analysis ongoing
15-1*	Evaluate the differential settlements in accordance with provisions of ACI 318-71 for Seismic Category I structures founded partially upon natural soil and partially upon fill material	15-1	0	CE		791231	2	Rev 3 identified diesel generator building is the only affected structure, this item is same as Item 14-6
15-2	Expand the Midland project structural design criteria for Seismic Category I structures to include the differential settlement effect.	15-2	0	CE	D. Reeves	800831	3	
15-3	Prepare additional response to the NRC					791231	5	
16-1*	Perform soil borings in areas of buried pipes	16-1	0	GT		790831	1	Deleted in Rev 5. Requirement to perform borings is in Dwg C-1146
17-1*	Evaluate impact of the failure of buried non-Seismic Category I piping on safety-related structures, foundations, and equipment	17-1	0	CE		790629	1	Deleted in Rev 2. Evaluation was not requested by NRC.
17-2	If future profiles show any extreme conditions, analyze the piping system and make necessary repairs	17-3	0	CE		790901	2	Superseded by Item 17-5
17-3	Prepare additional response to the NRC					790629	1	
17-4	Profile the borated water lines by optical means	17-1	2	CE			4	Tracked by Item 6-5
17-5	Analyze buried piping considering the probable ultimate settlement. Provide unique resolution for any unacceptable stress conditions for the portion of the system	17-3	5	PS	J. Legette	800801	3	Report on method for analysis being reviewed

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	Status Remarks
17-6	Investigate the excess rounding of profile data	Tbl 17-2	2	PS	J. Legette	800801	3	Same as Item 17-5
18-1	Perform reexamination of the stresses in all Seismic Category I connecting piping between buildings as a normal iteration of design. Consider stresses induced by differential settlement after connecting pipe and anticipated future settlement	18-1	0	PS	J. Legette	800801	3	Same as Item 17-5
18-2	Perform final analyses to demonstrate the margin of acceptability for additional differential settlement beyond that expected for the life of the plant	18-2	5	PS	J. Legette	800801	3	Same as Item 17-5
18-3	Design piping connecting from the diesel generator building to the pedestals which will accommodate the expected future settlement	18-2	5	PS	J. Legette	800801	3	Dependent on 17-5
19-1	Profile pipes in the vicinity of diesel generator building after removal of preload and evaluate as described in the Response to Question 17	19-1	0	PS	J. Legette	800801	3	Dependent on 17-5
19-2	Take additional gap measurements between embedded sleeves and pipes when surcharge is removed. Coordinate this information with the profile data	19-2	0	CE			2	Closed by Rev 5
19-3*	Perform a complete evaluation of safety-related piping after completion of the preload program	19-3	0	PS	J. Legette	800801	3	Dependent on Item 18-1
20-1	Analytically check the Seismic Category I systems affected by settlement for pump and nozzle loadings and verify that they are within specified or vendor-accepted limits	20-1	5	PS	J. Legette	800801	3	Dependent on Item 18-1
20-2	Verify piping support loads for systems subjected to settlement-induced loads	20-1	5	PS	J. Legette	800801	3	Dependent on Item 18-1
20-3	Prepare additional response to the NRC					800801	3	

011616

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	Status Remarks
20-4	Evaluate active valves affected by settlement for imposed loads and reactions; compare to the allowable for operability	20-1	5	PS	J. Legette	800801	3	Dependent on Item 18-1
21-0	No Action Item							
22-0	No Action Item							
23-1*	Consultant reports other than Dames & Moore were considered in accordance with the guidelines provided in NRC Regulatory Guide 1.70, Revision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR become commitments. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR.	1-8, 23-7	4	PE		790518	1	

Verification that those portions of consultant reports determined to be commitments and incorporated into the FSAR have been adequately reflected in project design documents is being accomplished via the FSAR rereview program described in the response to Question 23, Part 2.

The two Bechtel QA audit findings reported in our April 24, 1979, response (Paragraph D.1, Page I-8) have been closed.

011616

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	011616		Status Remarks
						Due Date	Status	
23-2*	On April 3, 1979, Midland project engineering group supervisors in all disciplines were reinstructed that the only procedurally correct methods of implementing specification changes are through the use of specification revisions or specification change notices. This was followed by an interoffice memorandum from the project engineer to all engineering group supervisors on April 12, 1979.	23-8, 23-24	4	PE		790312	1	
23-3*	Engineering Department Project Instruction 4.49.1 was revised in Revision 2 to state, "Under no circumstances will interoffice memoranda, memoranda, telexes, TWXs, etc be used to change the requirements of a specification."	1-8, 23-9, 23-24	4	PE			1	
23-4*	A review of interoffice memoranda, memoranda, telexes, TWXs, and other correspondence relating to specifications for construction and selected procurements of Q-listed items will be initiated.	23-5, 23-9	4	PE			1	

The purpose of the review will be to identify any clarifications which might reasonably have been interpreted as modifying a specification requirement and for which the specification itself was not formally changed. An evaluation will be made to determine the effect on the technical acceptability, safety implications of the potential specification modification, and any work that has been or may be affected. If it is determined that the interpretation may have affected any completed work or future work, a formal change will be issued and remedial action necessary for product quality will be taken in accordance with approved procedures.

The foregoing procedure will be followed for all specifications applying to construction of Q-listed items.

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

<u>Item</u>	<u>Description</u>	<u>Page</u>	<u>Rev</u>	<u>Resp Org</u>	<u>Responsible Engineer</u>	<u>Date</u>	<u>Status</u>	<u>Status Remarks</u>
	For specifications concerning the procurement of Q-listed items, the foregoing procedure will be implemented on a random sampling basis. The sample size has been established and the specification selection has been made.							
(21)	Review and acceptance criteria for the specifications will be defined by March 14, 1980.							
(47)	The review of construction and selected procurement specifications is scheduled to be completed by October 1980.							
	If the acceptance criteria are not met, the review will be expanded to include other specifications for Q-listed items. At that time, a revised completion date will be established.							
23-5*	A study was completed which examined current procedures and practices for the preparation and control of the FSAR in view of these experiences. Procedural changes will be initiated by the revision of or addition to the engineering department procedures. This action is scheduled to be completed by January 31, 1980.	23-11	5			800131	1	
23-6*	An interoffice memorandum dated April 12, 1979, was issued by geotechnical services to alert personnel of the need to revise or annotate calculations to reflect current design status.	23-13	4	GT		790312	1	
23-7*	Field Instruction FIC 1.100, Q-listed Soils Placement Job Responsibilities Matrix, has been prepared and establishes responsibilities for performing soils placement and compaction.	I-11, 23-18, 23-20, 23-30		FE			1	
23-7A	Review Field Procedure FPG 3.000 to ensure clarity and completeness	I-11		FE			2	

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	011616 Status	Status Remarks
23-8*	Construction specifications, instructions, and procedures were reviewed to identify any other equipment requiring qualification which had not yet been qualified. No such equipment was identified.	1-11, 23-18	5	FE			1	
23-9*	A dimensional tolerance study was completed using the reactor building spray pump and ancillary system as the study mechanism.	1-8	4	PE			1	
23-10*	Engineering reviewed specifications not previously reviewed for the specificity or tolerance studies.	1-8					1	
23-11*	A specific review of the FSAR and specification requirements for the qualification of electrical and mechanical components has been made as part of the corrective action relating to CPCo's 50.55(e) report on component qualification.	1-8					1	
23-12*	Quality assurance will schedule yearly audits of the design calculational process for techniques and actual analysis in each of the design disciplines.	1-8					1	
23-13*	Audits of ITT Grinnell hanger design and CPCo relay setting calculation have been conducted.	1-8		QA			1	
23-14*	Bechtel project engineering will review design drawings for cases where ducts penetrate vertically through foundations. The possibility of the duct being enlarged over the design requirements and the effect this enlargement may have upon the structure's behavior will be evaluated by June 1, 1979. Proper remedial measures will be taken if the investigation shows potential problems.	1-7					1	

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	011616 Status	Remarks
23-15*	An in-depth audit of U.S. Testing operations, covering testing and implementation of its QA program, will be conducted in late April or early May 1979, by Bechtel project QA and engineering.	I-18		QA			1		
23-16*	An in-depth training session will be given to Midland QA engineers covering the settlement problem and methods to identify similar conditions in the future.	I-22	4	QA		791130	1		
23-17*	An in-depth training session will be given to all CPCo and Bechtel QA engineers and auditors to increase their awareness of the settlement problem and discuss auditing and monitoring techniques to increase audit effectiveness.	I-22	4	QA		800229	1		
23-18*	An in-depth review of the Bechtel trend program data will be undertaken by Bechtel QA management to assure the identification of any other similar areas that were not analyzed in sufficient depth in the past reviews.	I-22	4	QA			1		
23-19*	Quality control instructions will be evaluated to ensure that the documentation characteristics which are to be inspected (i.e., surveillance and review callouts) are clearly specified.	I-18	4	QC			1		
23-19A	This action modified to include necessary revision to QCIs resulting from evaluation of surveillance and review callouts	I-18		QC		800901	4		To be completed when 23.41 is completed
23-20*	Field Instruction 1.100 will be supplemented by establishing requirements for demonstrating equipment capability, including responsibility for equipment approval, and providing records identifying this capability.	23-18	5	FE		791204	3		Awaiting equipment qualification report from geotechnical services based on CPCo NCR

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	011616 Status	Status Remarks
23-21*	See Item 23-4		5	FE		800314	1	
23-22*	Guidelines for surveillance of testing operations will be developed and included in field instructions for the onsite soils engineer. Engineering/geotechnical services will develop the guidelines by November 30, 1979.	23-27	5	GT		791130	1	
23-23*	Engineering will revise Engineering Department Procedure 4.22 by December 1, 1979, to clarify that engineering personnel preparing the FSAR will follow the requirements of Regulatory Guide 1.70, Revision 2, Standard Format and Content of Safety Analysis Reports for Nuclear Power Plants (September 1975). Specifically, Regulatory Guide 1.70 (Pages iv and v of the Introduction) requires that such consultant reports only be referenced with the applicable commitments and supporting information included in the text (third paragraph, Page v). Such a requirement would preclude repetition of this circumstance.	23-7, 23-46	5	PE		791130	1	
23-24*	To preclude any future inconsistencies between the FSAR and specifications, Engineering Department Project Instruction 4.1.1 will be revised to state that all specification changes, rather than just "major changes," will be reviewed for consistency with the FSAR.	23-11	5	PE		791130	1	
23-25*	Quality assurance will issue a Nuclear Quality Assurance Manual amendment to clarify the requirement that procedures include measures for qualifying equipment under specified conditions.	23-18		QA		800715 800902	3	Awaiting issuance of NQAM procedures needed for the CPCo/Bechtel QA integration
23-26*	In view of Item 6, geotechnical services will revise Procedure FP-6437 by December 31, 1979, to require that calculations be annotated to reflect current design status.	23-13	5	GT		800328	1	

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	011616 Status	Remarks
23-27*	Engineering Department Procedure 4.37 will also be revised by December 31, 1979, to require that calculations be annotated to reflect current design status.	23-13	5	QA		791227	1		
23-28*	Civil/Structural Design Criteria 7220-C-501 will be modified to contain the requirements that a duct bank penetration shall be designed to eliminate the possibility of the nonspecific size duct interacting with the structures.	23-15	5	CE	D. Reeves	800831	3		
23-29*	The civil standard detail drawings will be revised to include a detail showing horizontal and vertical clearance requirements for duct bank penetrations. The detail will address any mud mat restrictions.	23-15	5	CE		791231	1		Shown on civil Dwg C-14
23-30* (39)	Engineering will clarify specifications and construction will prepare procedures (governing the soils compaction equipment) to implement the requirements of the Nuclear Quality Assurance Manual as stated in Item 25	23-18	5	CE/FE		800912	4		Dependant on compaction report and NQAM
23-31*	Design documents, instructions, and procedures for those activities requiring inprocess controls will be reviewed to assess the adequacy of existing procedural controls and technical direction. Engineering review is scheduled for completion by October 24, 1980.	1-11, 23-20, 23-30	5	PE		801024	4		
23-32*	Guidelines for surveillance of testing operations will be developed and included in field instructions for the onsite soils engineer. Engineering/geotechnical services will develop the guidelines by November 30, 1979, and field engineering will prepare the instructions by February 29, 1980.	23-27	5	FE		800229	1		

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	011616 Status Remarks
23-33*	The quality assurance audit and monitoring program will be revised to emphasize and increase attention to the need for evaluating policy and procedural adequacy and assessment of product quality. A specialized audit training program will be developed and implemented to ensure guidance for this revised approach.	23-35	5	QA		800912	4	Action completed except developing audit training program
23-34*	Control Document SF/PSP G-6.1 will be revised to provide requirements for inspection planning specificity and for the utilization of scientific sampling rather than percentage sampling.	I-20, 23-22, 23-24	5	QC		800915	3	SF/PSP G-6.1 has been submitted for publication
23-35*	Control Document SF/PSP G-3.2. Control of Nonconforming Items, is being revised to improve the definition of implementing requirements for identifying repetitive nonconforming conditions.	23-33	5	QC		800815	3	
23-36*	Control Document QADP C-101, Project Quality Assurance Trend Analysis, is being revised to improve the definition of implementing requirements for identifying repetitive nonconforming conditions.	23-33	5	QA		800124	1	
23-37*	Consistent with the intent of Items 23-35 and 23-36, QA will review nonconformance reports which were open as of November 13, 1979, or became open prior to implementation of the improved Project Quality Assurance Trend Analysis program as stated in Item 36.	23-33	5	QA		801231	4	
23-38*	A study was completed by October 31, 1979, to examine current procedures and practices for the preparation and control of the FSAR in view of these experiences. Procedural changes will be initiated by the revision of or addition to the engineering department procedures.	23-11	5	LS		791130	1	

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	011616 Status Remarks
23-39* (30)	Engineering will clarify specifications and construction will prepare procedures (governing the soils compaction equipment) to implement the requirements of the Nuclear Quality Assurance Manual as stated in Item 25.	23-18	5	FE		801017	4	
23-40* (31)	Design documents, instructions, and procedures for those activities requiring inprocess controls will be reviewed to assess the adequacy of existing procedural controls and technical direction. Engineering review is scheduled for completion by October 24, 1980, and field engineering and quality control review is scheduled for completion by November 28, 1980.	1-11, 23-20, 23-30	4	FE, QC		801128	4	Project engineering to provide list of design documents to FE and QC to start this item
23-41*	QCIs in use will be reviewed to ascertain that provisions have been included consistent with the revised control document, SF/PSP G-6.1, Quality Control Inspection Plans.	1-18, 23-22, 23-25	5	QC		801115	4	See Item 23-34
23-42* (31) (40)	Design documents, instructions, and procedures for those activities requiring inprocess controls will be reviewed to assess the adequacy of existing procedural controls and technical direction. Engineering review is scheduled for completion by October 24, 1980, and field engineering and quality control review is scheduled for completion by November 28, 1980. Any revisions required will be completed by January 23, 1981.	1-11, 23-22, 23-30	4	PE, FE, QC		810123	4	
23-43*	The impact of Item 41 on completed work will be evaluated, and appropriate actions will be taken as necessary.	23-22, 23-25	4	QC		810115	4	
23-44*	FSAR sections are being rereviewed as discussed in the Response to Question 23, Part 2.	23-7, 23-11	4	PE		800931	4	

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	011616	Status	Remarks
23-44A	The audit committed to in our response to Question 1, Part b and described in Part 2, Section 5.0 will be conducted once during the FSAR rereview (commencing March 17, 1980) and again after completion of the rereview (commencing September 1, 1980).		4	QA		800901	4			
23-45*	U.S. Testing will be required to demonstrate to the cognizant engineering representative that testing procedures, equipment, and personnel used for quality verification testing (for other than NDE and soils) were, and are, capable of providing accurate test results in accordance with the requirements of applicable design documents.	I-18, 23-27, 23-31	5	CE		801001	2			Report submitted to QA
23-46*	A sampling of U.S. Testing's test reports (for other than NDE and soils) will be reviewed by the cognizant engineering representative to ascertain that results evidence conformance to testing requirements and design document limits.	23-28, 23-31	5	CE		801001	2			Report submitted to QA
23-47*	See Item 23-4	23-9, 23-25	4	PE		801031	4			
23-48*	CPCo will implement overinspection for soils placement, utilizing a specific overinspection plan.	I-11, I-16	4	CPCo- QA		NA	2			"Ongoing activity
23-49*	CPCo will perform overinspection of the U.S. Testing soils testing activities and reports, utilizing a specific overinspection plan.	I-17	4	CPCo- QA		NA	2			"Ongoing activity
23-50*	CPCo project management and QA review field procedures (new and revised) and CPCo QA reviews QCIs (new and revised) in line with Bechtel before release.	I-19	4	CPCo- QA, CPCo- PMO		NA	2			"Ongoing activity

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART I: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	Status Remarks
23-51*	In 1978, CPCo implemented an overinspection plan to independently verify the adequacy of construction and the Bechtel inspection process, with the exception of civil activities. Reinforcing steel and embeds were covered in the overinspection.	I-19	4	CPCo-QA		NA	2	⁽¹⁾ Ongoing activity
23-52*	CPCo reviews onsite subcontractor QA manuals and covers their work in the audit process.	I-19	4	CPCo-QA		NA	2	⁽¹⁾ Ongoing activity
23-53*	An ongoing effort is improving the "surveillance" mode called for in the QCIs by causing more specific accountability as to what characteristics are inspected on what specific hardware and in some cases changing "surveillance" to "inspection."	I-19	4	QC		NA	2	See Item 23-19A
24-1	Determine final number of observation wells	24-21	5	GT		811031	4	Ongoing activity
24-2	Develop frequency for monitoring the observation wells	24-21	5	GT		810131	4	Ongoing activity
24-3	Develop system and schedule for monitoring sand removal	24-22	5	GT		810131	4	Ongoing activity
24-4	Evaluate results of temporary dewatering system to verify design bases	24-8	5	GT		801031	4	Ongoing activity
25-1	Revise seismic analysis for diesel generator building using the soil properties determined by the recent investigation and any foundation modifications	25-3	5	CE			2	Tracked by Item 13-6
25-2	Revise seismic analysis for auxiliary building using the soil properties determined by the recent investigation and any foundation modifications	25-3	5	CE			2	Tracked by Item 13-16

011616

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART 1: COMMITMENTS FROM QUESTIONS 1 to 35 (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	011616 Status	Remarks
25-3	Revise seismic analysis for service water pump structure using soil properties determined by the recent investigation and any foundation modification	25-5	5	CE			2		Tracked by Item 13-11
26-1	Analyze the effect of differential settlement of the diesel generator building in accordance with ACI 349 as supplemented by Regulatory Guide 1.142	26-2	5	CE		800930	4		
26-2	Incorporate in the Midland project standard design criteria the effect of differential settlement of structures which are founded partially or totally on fill	26-1	5	CE			2		Tracked by Item 15-2
27-1	Prohibit final piping connection to the diesel generator building before 12/31/81	Fig 27-9	5	PD		800731	4		
28-0	No Action Item								
29-0	No Action Item								
30-0	No Action Item								
31-1	Perform full-scale load test by filling the BWST with water	31-2	5	UT CE		801130	2		Tracked by Item 4-8
32-0	No Action Item								
33-1	Fill the diesel fuel oil tanks with oil prior to preoperational testing	33-2	5	CE		800829	4		Will be accomplished just prior to preoperational testing
34-0	No Action Item								
35-0	No Action Item								

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

PART II: COMMITMENTS FROM SUPPLEMENTARY QUESTIONS

Item	Description	Ref.	Rev	Resp Org	Responsible Engineer	Due Date	Status	6/6	Status	Remarks
S-1	Advise Bechtel to commence dewatering and underpinning activities	A		CPCo			4			After favorable SER
S-2	Develop settlement time rate criteria for all Seismic Category I structures	A		GT		810331	4			
S-3	Monitor concrete cracks for service water B pump structure and auxiliary building electrical penetration areas and the feedwater isolation valve pits before and after installation of piles and caissons	B		CE		801031	4			Due date is for incorporating requirement into drawing
S-4	Monitor concrete cracks in the BWST valve pits and repair any observed crack exceeding the ACI code limits	B		CE		800630	3			Due date is for incorporating requirement into drawing
S-5	Grout the local gaps between diesel generator building footing and mud mat	B		CE		800407	2			Grouting requirement in Dwg C-1147
S-6	Continue involvement of CPCo/Bechtel consultants for reviewing remedial actions	B					5			
S-7	Monitor service water pump structure and pile displacement during jacking operation to verify pile dynamic stiffness used in seismic analysis	B		GT CE	C. Chuang		5			
S-8	Envelope pile stiffness for the seismic analysis of service water pump structure	B		CE	C. Chuang		2			Completed seismic model. See Item 13-11.
S-9	Check the limited clearance between the service water pipe at the building penetration	B		PD CE		800731	3			

⁽¹⁾Bechtel verification of this item is not required

TODAY'S DATE 06/14/80 1414 02 84112C 215-020
 CUSTOMER #2158 OPERATOR 020 07220 001 3a 215-020
 50-34(E) COMM 015 7220-001-00/List of Contacts/3a/6-18-80
 DATE STORED 06/18/80 1413
 WIDTH 124 DEPTH 60

Current

PRINT POSITION 01 LINE 03

6/17/80 ordered bond # 1

Notes: ① Commitment dates for action items indicated by asterisks (*) have been transmitted to NBC. These dates will not be changed without formal transmission to NBC.

- ② Status codes are complete: complete, verified
- 3 complete, not yet verified
- 4 Due, but not complete
- 5 Insufficient evidence or documentation to establish or verify status.

① Commitment with NBC has been referred on Ref A: - letter from G.S. Healey to J.A. Rutgers, dated 6/18/80, 5/17/80

Ref A: - Commitment made in 4th meeting with NBC at midland.

KIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO RDC ON 10 CFR 50.54(f) RESPONSES

Item	Description	Page	REV	Resp CIN	Responsible Engineer	Due Date	Status	Status Remarks	
1-1	Perform a final review and update of FSAR commitment list	1-3		LS		800101	1		27 28
1-2	Review sections of the FSAR determined to be inactive	1-4		LS		80090 ¹	2	See 21-44	31 32
1-3	Review EDP 4.22	1-4		OE		790629	1		35
1-4	Audit action items 1-3	1-4		QA	MSW →	791026	24		37
1-5	Review specifications not included in the specificity study initially	1-5 1-8		OE		801101 800439	24		40 41
1-6	Complete review of the Dames and Moore report	1-6		CT		790629	1		44 45
1-7	Complete review of pertinent portions of FSAR Sections 2.5 and 3.8	1-6		CT, CE		790629	1		48 49
1-8	Correct settlement calculations and update FSAR	1-6		CT		791101	1		52 53
1-9	Schedule audits of the geotech sections on a 6-month basis	1-7		QA		790504	1		56 57
1-10	Review drawings for possible effect of vertical duct bank restrictions	1-7		CE		790106	1		60 61
1-11	Complete actions in response to DNVCL audit	1-7/8		OE		790518	1		64 65
1-12	Revise EDP 4-49 to incorporate clarifications and instructions for use of SCM	1-8		OE		790504	1		68 69
1-13	Schedule audits of each design discipline calculations on a yearly basis	1-8/9		QA		790504	1		72 73
1-14	Reevaluate construction equipment used for compaction	1-11		EE			1		76 77
1-15	Assign field soils engineer and rolls engineer from design section	1-11		FE		790501	1	See 21-20 } 9	80 81
1-16	Review construction specifications and procedures to identify equipment requiring qualification	1-11		FE		790629	1	See 21-8 } 9	84 85 86

MIDLAND BRITS 1 AND 2

MASTER LIST OF COMMITMENTS TO RRC ON 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	Ref	Resp Org	Responsible Engineer	Due Date	Status	Status Remarks	20 22
1-17	Revise field procedure FPG-3.00 to ensure clarity and completeness	1-11	A	FE		790531	1		89 90
1-18	Revise PQCI C-1.02 to provide inspection rather than surveillance and to record inspections	1-16		QC		800801	1		93 94 95
1-19	Complete in-depth review of soil test results	1-17	Q ¹	GT		790 ⁷³¹ 424	1		98 99
1-20	Perform in-depth audit of U.S. Testing	1-18		QA		790 ⁵³¹ 424	1		102
1-21 ⁸	Review all active QCI's for surveillance callouts	1-18		QC		79062 ⁹	1	Closed	105 ✓ 106
<i>add</i> → 1-21 ⁸	QCIS based on 1-21 Modify drawings of 1-21	N/A		QC		800901	31	Sec 23-41	109 ✓
1-22	Evaluate documentation ^{review} callouts on QCIs	1-18		QC		79062 ⁹	22	Sec 23-19	112
1-23	Incorporate scientific sampling plans for inspection	1-20		QC		791019	4		114 115
1-24	Complete in-depth review of the Bechtel trend program	1-22		QA		79052 ⁶⁰¹ 24	1		118 119
1-25	Conduct QA training	1-22		QA		790601	1		122
2-1	Clarify the Response to Question 302.12 in FSAR Revision 10	3-1	0	LS		790531	1		125 126
4-1 ⁴	Provide criteria for permissible residual settlement	4-1	3	GT CE		791231	1		130 131
4-2 ⁴	Provide details of treatment of loose sands	4-2	0	GT CE		790831	1	Closed by Rev 3	134 135
4-3	Take dynamic modulus measurements upon removal of preloads for diesel generator building and other buildings	4-3	3	GT		791131	1		138 139 140
4-4	Use data of Item 4-3 to evaluate the seismic response of the structures	4-3	3	CE		791130	1	Partial Requirement of Items 13-A, 13-A', 13-14' 6 11 16	143 144
<i>add</i> → 4-5	Prepare additional response to RRC for Items 4-1 and 4-2					790831	1		147 148

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO BRC OR TO CFR 50.54(f) RESPONSES (Continued)

Item	Description	FRS#	ERT	Resp C/O	Responsible Individual	Due Date	Status	Status Remarks	20 22
4-6	Monitor the non-Seismic Category I condensate storage tanks	4-4	5	CT CE		801130	A	Load test is on going results will be evaluated by Tech and Civil.	151 152
4-7	Remove unsuitable material in the tank farm and replace by compacted fill	4-3	3	CT		791130	NL		155 156
4-8	Fill the BWS with water to perform a full-scale test of subsurface material	4-3	3	CT CE		801130	A	Load test may be delayed due to modification of electrical hardware.	160
4-9	Fill the diesel fuel oil tank with water to perform a full-scale test of the foundation soil	4-2	0	CT			Dg	Closed by Rev 3	163 164 165
5-1	Monitor the settlement of the structures (which were subjected to preload) during the life of the plant to provide a record of performance	5-1	0	CT			A	Ongoing activity, require- ments in Eng C-99A, Spec C-76	169 170 171 172
6-1	Construct and fill the borated water tank to make a full-scale test of the foundation soils	6-1	0	CT CE			NL	Tracked by Item 4-7	176 177 178
4-2	Deleted								180
6-3	Deleted <i>See settlement data from test to allow conservative piping connection design</i>		0				A		182
6-NZ	Delay the piping connections to the BWS until most of the settlement has taken place under the test load	6-1	0				A	Superseded in Rev 3	185 186 187
6-NV	Evaluate the load test result of the diesel fuel oil tank and provide precise corrective measures if required	6-2	0	CT			NL	Closed by Response to Question 33, Rev 5	190 191 192
6-55	Monitor the piping between the BWS and the auxiliary building	6-1	1	CE		800407	A		195 196
6-56	Evaluate the settlement from Item 6-4 in accordance with the procedure described in Question 17	6-1	1	PS			A		199 200 201
6-67	Remove all unsuitable material in the tank farm area and replace with suitable compacted fill	6-1	3	CT			NL	Tracked by Item 4-N7	204 205 206
6-68	Monitor the non-Seismic Category I condensate storage tanks	6-2	3	CT			NL	Tracked by Item 4-N6	209 210

MASTER LIST OF COMMITMENTS TO RRC OR 10 CFR 50.54(e) RESPONSES (Continued)

Item	Description	Exem.	Rpt	Resp. Scd	Responsible Insultment	Fee Data	Status	Status Remarks	20 22
6-3	Determine long-term settlement based on the measured settlement of a loaded tank	6-2	3	CT				Booked by Stewart-G, sample for review and test for prediction long term settlement based on 4-6, 4-9	213 215 219, 4-9
7-1*	Perform continuity check on duct banks after completion of preload program	7-3	3	FE		751130	X2		219 220
7-2	Included in Action Item 4 <i>make results of continuity checks and settlement survey available</i>						X1	Included in Action Item 7-1	222
7-3	Included in Action Item 4 <i>if further corrective action is required, determine corrective measures</i>						X1	Included in Action Item 7-1	224
8-1	Establish a requirement to realign diesel generators if manufacturer's tolerance for pitch and roll are exceeded	8-2	0	CE		800304	X3	Requirement is shown in drawing C-1011, note 4	228 229 230
8-2	Monitor the diesel generator pedestal markers on a 90-day cycle throughout the construction phase.	8-2	0	CE		NA	*	Ongoing activity. Requirements in Dwg C-994, Spec C-76	231 234 235
8-3	Review and modify the monitoring frequency for the diesel generator pedestal markers after 1 year of operation	8-2	0	CPCo		Open	*		238 239 240
12-1	Complete one additional boring in the middle of diesel fuel oil tank area	12-1	0	CT		790413	1	Closed by Rev 1	244 245
12-2	Complete three additional borings in the auxiliary building control tower area	12-1	0	CT		790511	1	Closed by Rev 1	248 249
12-3	Complete Table 12-1 for soils investigation and planned remedial measures; respond to RRC	12-1	1	CT		790511	1		252 253 254
12-4	Provide supporting soil condition for Seismic Category I utilities	12-1	0	CE		790531	X2	Closed by Rev 1	257 258
12-5	Pressure grouting of void below the pad mat of the control tower as required	12-1	0	CE		801231	*		261 262
12-6	Provide a detailed description of planned corrective actions in Interim Report 6 of NCIB 24	12-1	1	CE		790630	X2	Closed by Rev 2	265 266 267
12-7	Perform a continuity check on one conduit in each duct bank made with a hard-fiber rabbit prior to cable pulling	12-1	1	FE		800630	*	on going activity see field procedure	270 271 272
12-8	no action item								
12-9	no action item								
12-10	no action item								

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO BNC OR TO CFR 50.54(f) RESPONSES (Continued)

Item	Description	Issu	Rev	Resp Dir	Responsible Engineer	Due Date	Status	Status Remarks	
12-8	Measure the gaps between embedded sleeves and pipes entering the service water valve pits when the surcharge is removed	Tbl 12-1 Pg 5	3	CE			X/2	Closed by Response to Question 19, Rev 5	275 276 277 278
13-1	Complete seismic reanalysis of diesel generator building to account for current lack of coaction	13-1	0	CE		791011	X/1	Superseded by Items 13-6 and 13-7	282 283 284
13-2	Review diesel generator building design and Seismic Category I equipment piping, and electrical systems to the enveloped seismic response			CE		791231	X/1	Superseded by Items 13-8 through 13-10	287 288 289 290
13-3a	Conduct a seismic reanalysis to account for revised soil structure interaction of service water pump structure	13-3	0	CE		791011 2042	X/1	Superseded by Items 13-11 through 13-16	293 294 295
13-10	Review structural design and Seismic Category I equipment, piping, and electrical systems and incorporate the seismic responses of the reanalysis for service water pump structure	13-3	0	CE		791231	X/1		296 297 298 299
13-4a	If significant change of foundation properties of the auxiliary building result, conduct a seismic reanalysis			CE		791231	X/1	Superseded by Items 13-16 through 13-20	302 303 304
13-4b	Review structural design and Seismic Category I equipment, piping, and electrical systems and incorporate the seismic response of the reanalysis for auxiliary building			CE		791231	X/1	" " "	305 306 307 308
13-5	Underground utilities - Investigate the change in differential displacement separately for buildings founded on fill pending results of seismic reanalysis					791231	X/1	Superseded by Item 13-21	311 312 313 314 315
13-6	Conduct a seismic reanalysis for the diesel generator building	13-2	0	CE		801015	X/4	<i>[Signature]</i>	318 319
13-7	Review structural design for seismic response from Item 13-6	13-2	0	CE		801031	0	<i>[Signature]</i>	322 323
13-8	Review Seismic Category I equipment for seismic response from Item 13-6	13-2	0	CE		801042	0	<i>[Signature]</i>	326 327
13-9	Review piping system for seismic response from Item 13-6	13-2	0	FD		()	0	To be continued with 0.7 g review	330 331

MIDLAND BRITS 1 AND 2

16

MASTER LIST OF COMMITMENTS TO IBC OR TO CFR 50.54(F) RESPONSES (Continued)

18

Item	Description	Page	Req	Resp C/O	Responsible Engineer	Due Date	Status	Status Remarks	20 22
13-10	Review electrical system for seismic response from Item 13-6	13-2	0	CE		12/31 801444	*	See item 13-6	334 335
13-11	Conduct a seismic reanalysis for the service water pump structure	13-2	0	CE		12/31 801444	*	See item 13-6	338 339
13-12	Review structural design for seismic response from Item 13-6	13-2	0	CE		800831	*	See item 13-6	342 343
13-13	Review Seismic Category I equipment for seismic response from Item 13-6	13-2	0	CE		12 801431	*	See item 13-6	346 347
13-14	Review piping system for seismic response from Item 13-6	13-2	0	PD			*	To be combined with 0.2 g review	350 351
13-15	Review electrical system for seismic response from Item 13-6	13-2	0	CE		12 801431	*	See item 13-6	354 355
13-16	Conduct a seismic reanalysis for the auxiliary building	13-3	0	CE		800815	*	See item 13-6	358 359
13-17 642-47	Review structural design for seismic response from Item 13-16	13-3	0	CE		800930	*	See item 13-6	362 363
13-18 642-47	Review Seismic Category I equipment for seismic response from Item 13-16	13-3	0	CE		801231	*	See item 13-6	366 367
13-19 642-47	Review piping system for seismic response from Item 13-16	13-3	0	PD			*	To be combined with 0.2 g review	370 371
13-20 642-47	Review electrical system for seismic response from Item 13-16	13-3	0	CE		801231	*	See item 13-6	374 375
13-21 642-47	Investigate the effect on underground utilities for differential building displacement resulting from Items 13-6, 13-16, 13-16	13-5	0	CE PS		810131	*	See item 13-6	378 379 380 381
14-1	Review the estimated settlement upon completion of the load test program of the BWS	14-1	5	CT		810131	*	See remarks for item 4-8	385 386 387
14-2	Analyze flexible buildings for differential settlement based on stiffness at the time of distortion. Evaluate forces due to arching or distortion according to Question 15	14-2	0	CE			*	Superseded by Item 14/6	390 391 392 393 394

MIDLAND UNITS 1 AND 2

INDEXED LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	ERT	Resp CIC	Responsible Engineer	Due Date	Status	Status Remarks	2C 22
14-3	Rep significant cracks in auxiliary building, feedwater isolation valve pits, and ring foundation for the BPS's	14-3	0	CE		790630	1	Closed by Rev 3	397 398 399
14-4	Analyze buildings affected by differential settlement for observed differential settlement plus predicted differential settlement	14-4	0	CE		790631	2/1	Refer to Rev 3 Requirements Related See rationale in page 14-2 rev 5	402 403 404 405
14-5	Prepare additional response to the NRC					790631	3/1		407
14-6	Analyze the diesel generator building for variable foundation properties by finite element model	14-2	3	CE		791231	2/1	Closed by Rev 5	410 411 412
14-7	Analyze the BPS foundation for variable foundation properties	14-2	5	CE		800831	4		415 416
14-8	Compare allowable versus calculated forces and moments at critical sections for auxiliary building electrical penetration area and service water pump structure	14-5	5	CE		800831	4		419 420 421 422 423
15-1	Evaluate the differential settlements in accordance with provisions of ACI 318-71 for Seismic Category I structures founded partially upon natural soil and partially upon fill material	15-1	0	CE		791231	2/1	Rev 3 identified diesel generator building is the only affected structure, this item is now as Item 14-6	427 428 429 430 431
15-2	Expand the Midland project structural design criteria for Seismic Category I structures to include the differential settlement effect.	15-2	0	CE		800831	4		434 435 436 437
15-3	Prepare additional response to the NRC					7912	4		439
16-1	Perform soil borings in areas of buried pipes	16-1	0	CT		790831	1	Requirements to perform borings is discussed in Rev 5 and deleted in rev 5 VLSW committee	444 445
17-1	Evaluate impact of the failure of buried non-Seismic Category I piping on safety-related structures, foundations, and equipment	17-1	0	CE		790630	1	Refer to Rev 3 Evaluation was not requested by NRC. Commitment was deleted in rev 5	446 447 450 451

MIDLAND BRITS 1 AND 2

16

MASTER LIST OF COMMITMENTS TO NRC CH 10 CFR 50.54(f) RESPONSES (Continued)

18

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Dev Date	Status	Status Remarks	20 72
17-2	If future profiles show any extreme conditions, analyze the piping system and make necessary repairs	17-3	0	CE			A	Superseded by Item 17-A-5	454 455 456
17-3	Prepare additional response to CH NRC					7/10/80	1		458
17-4	Profile the isolated water lines by optical means	17-1	2	CE			A	Tracked by Item 4-A-5	461 462
17-5	Analyze buried piping considering the probable ultimate settlement. Provide safety resolution for any unacceptable stress conditions for the portion of the system	17-3	5	PS		8/10/80	A		465 466 467 468 469
17-5	Investigate the excess rounding of profile data	Tab 1 17-2	2	PS		8/10/80	A		472 473
18-1	Perform reexamination of the stresses in all Seismic Category I connecting piping between buildings as a second iteration of design. Consider stresses induced by differential settlement after connecting pipe and anticipated future settlement	18-1	0	PS		8/10/80	A		477 478 479 480 481 482 483
18-2	Perform flex analyses to demonstrate the margin of acceptability for additional differential settlement beyond that expected for the life of the plant	18-2	5	PS		8/10/80	A		486 487 488 489 490
18-3	Design piping connecting from the diesel generator building to the pedestals which will accommodate the expected future settlement	18-2	5	PS		8/10/80	A		493 494 495 496
19-1	Profile pipes in the vicinity of diesel generator building after removal of preload and evaluate as described in the Response to Question 17	19-1	0	PS		8/10/80	A		500 501 502 503
19-2	Take additional gap measurements between embedded sleeves and pipes when surcharge is removed. Coordinate this information with the profile data	19-2	0	CE			A	Closed by Rev 5	506 507 508 509

Sheet # 13
6/16/80 14

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(e) RESPONSES (Continued)

Item	Description	Entr.	Est	Resp. Org.	Responsible Engineer	See Date	Status	Status Remarks	
19-3*	Perform a complete evaluation of safety-related piping after completion of the preload program	19-3	0	PS		800801	2-Y		512 513 514
20-1	Analytically check the Seismic Category 1 systems affected by settlement for pump and turbine loads and verify that they are within certified or vendor-accepted limits	20-1	4	PS		800801	2-Y		518 519 520 521 522
20-2	Verify piping support loads for systems subjected to settlement-induced loads	20-2	5	PS		800801	2-Y		525 526
20-3	Prepare additional response to the NRC					800801	2-Y		528
20-4	Extricate active valves affected by settlement for imposed loads and reactions compare to the allowable for operability	20-4	5	PS		800801	2-Y		531 532 533 534
21-1	Consultant reports other than Dames & Moore were considered in accordance with the guidelines provided in NRC Regulatory Guide 1.70, Revision 2.	21-1	5	PE		790518	1		538 539 540
	Verification that those portions of consultant reports determined to be commitments and incorporated into the FSAR have been adequately reflected in project design documents is being accomplished via the FSAR review program described in the response to Question 23, Part 2.								557 558 559 560 561 562 563 564
	The two Bechtel QA audit findings reported in our April 24, 1979, response (Paragraph E.1, Page I-8) have been closed out.								567 568 569 570
									571 572 573 574

Sheet 9 | 543
6/12/80 | 544
545
tory Guide 1.70, Revision 2. Consul-
tant reports were not attached to the
FSAR, but portions of consultant reports
were extracted and incorporated into the
FSAR text itself. Those portions
incorporated into the FSAR become
commitments. Therefore, disposition
of recommendations in consulting reports
has been adequately accounted for in
the preparation of the FSAR. 554

best
3
Tex

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO SAC CR 10 CFR 50.5411) RESPONSES (Continued)

Item	Description	Page	Ext	Year	Responsible	Due	Status	Status Remarks	
				Dis	Engineer	Date			
23-2	On April 3, 1979, Midland project engineering group supervisors in all disciplines were restructured that the only procedurally correct methods of implementing specification changes are through the use of specification revisions or specification change notices. This was followed by an interoffice memorandum from the project engineer to all engineering group supervisors on April 12, 1979.	Q23, p# 4 24 11-17		78		790312	1		573 574 575 576 577 578 579 580 581 582 583
23-3	Engineering Department Project Instruction 4.49.1 was revised in Revision 2 to state, "Under no circumstances will interoffice memoranda, memoranda, telexes, TWIs, etc be used to change the requirements of a specification."	Q23, p# 4 24 11-17		78			1		586 587 588 589 590 591
23-4	A review of interoffice memoranda, memoranda, telexes, TWIs, and other correspondence relative to specifications for construction and selected procurements of Q-listed items will be initiated.	Q23, p# 4 24 11-17		78			1		594 595 596 597 598

No Split here

Sheet 10 | 583
6/16/80 | 584
 tory Guide 1.7, Revision 2. Conclu-
 tent reports were not attached to the
 FSAB, but portions of consultant reports
 were extracted and incorporated into the
 FSAB ~~that well~~ Those portions
 incorporated into the FSAB become
 commitments. Therefore, disposition
 of recommendations in consultant reports
 has been adequately accounted for in
 the preparation of the FSAB.
 585
586
587
588
589
590
591
592
593
594

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 C - 50.54(f) RESPONSES (Continued)

Item	Description	Page	Responsible Org	Responsible Engineer	Due Date	Status	Status Remarks	
	The purpose of the review will be to identify any clarifications which might reasonably have been interpreted as modifying a specification requirement and for which the specification itself was not formally changed. An evaluation will be made to determine the effect on the technical acceptability, safety implications of the potential specification modification, and any work that has been or may be affected. If it is determined that the interpretation may have affected any completed work or future work, a formal change will be issued and remedial action necessary for product quality will be taken in accordance with approved procedures.							601 602 603 604 605 606 607 608 609 610 611 612 613 614 615 616 617
	The foregoing procedure will be followed for all specifications applying to construction of Q-listed items.							620 621 622
	For specifications concerning the procurement of Q-listed items, the foregoing procedure will be implemented on a random sampling basis. The sample size has been established and the specification selection has been made.							625 626 627 628 629 630
(21)	Review and acceptance criteria for the specifications will be defined by March 14, 1980.				80314			633 634 635
(47)	The review of construction and selected procurement specifications is scheduled to be completed by October 1980.				8010			638 639 640

Sheet 11 | 543
6/16/80 | 544
tery Guide 1.70, Provision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR become commitments. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR. | 545
546
547
548
549
550
551
552
553
554

MIDLAND BRITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	Final Remarks	
	If the acceptance criteria are not met, the review will be expanded to include other specifications for Q-listed items. At that time, a revised completion date will be established.	022							643 644 645 646 647
22-5	A study was completed which examined current procedures and practices for the preparation and control of the FSAR in view of these experiences. Procedural changes will be initiated by the revision of or addition to the engineering department procedures. This action is scheduled to be completed by January 31, 1980.	23-11 022	4 5			800131	1		650 651 652 653 654 655 656 657 658
22-6	An interoffice memorandum dated April 12, 1979, was issued by geotechnical services to alert personnel of the need to revise or annotate calculations to reflect current design status.	23-13 022	4	GT		790312	1		661 662 663 664 665
23-7	Field Instruction FIC 1.100, C-listed Soils placement Job Responsibilities Matrix, has been prepared and establishes responsibilities for performing soils placement and compaction.	04-01-11 021 30-30			FE		1		668 669 670 671 672
23-8	Construction specifications, instructions, and procedures were reviewed to identify any other equipment requiring qualification which had not yet been qualified. No such equipment was identified.	04-01-11 022 11-12	5		FE		1		675 676 677 678 679 680

Sheet 12 | 543
 6/16/80 | 544
 tory Guide 1.70, Revision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR become commitments. Therefore disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR. | 545
 | 546
 | 547
 | 548
 | 549
 | 550
 | 551
 | 552
 | 553
 | 554

MIDLAND UNITS 1 AND 2

16

INDEXED LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

18

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	Status Remarks	20 27
23-9	A dimensional tolerance study was completed using the reactor building spray pump and ancillary system as the study mechanism.	A4-p1-8	8	PE			1		663 684 685 686
23-10	Engineering reviewed specifications not previously reviewed for the specificity or tolerance studies.	Q4-p1-8					1		689 690 691
23-11	A specific review of the FSAR and specification requirements for the qualification of electrical and mechanical components has been made as part of the corrective action relating to CPCo's 50.55(e) report on component qualification.	Q4-p1-8					1		694 695 696 697 698 699 700
23-12	Quality assurance will schedule yearly audits of the design calculational process for techniques and actual analysis in each of the design disciplines.	Q1-p1-8					1		703 704 705 706
23-13	Audits of ITT Grinnell hanger design and CPCo relay setting calculation have been conducted.	Q1-p1-8		QA			1		709 710 711
23-14	Bechtel project engineering will review design drawings for cases where ducts penetrate vertically through foundations. The possibility of the duct being enlarged over the design requirements and the effect this enlargement may have upon the structure's behavior will be evaluated by June 1, 1979. Proper remedial measures will be taken if the investigation shows potential problems.	Q4-p1-7					1		714 715 716 717 718 719 720 721 722 723

Sheet 13 | 543
6/16/80 | 544

atory Guide 1.70, Revision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. These portions incorporated into the FSAR become commitments. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR.

545
546
547
548
549
550
551
552
553
554

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO WAC ON 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	Req	Resp	Responsible	Due	Status	Status	Remarks	20	22
23-15	An in-depth audit of U.S. Testing operations, covering testing and implementation of its QA program, will be conducted in late April or early May 1979, by Bechtel project QA and engineering.	Q-1-18			QA		1			726	727
23-16	An in-depth training session will be given to Midland QA engineers covering the settlement problem and methods to identify similar conditions in the future.	Q-1-22	4	QA		7911	1			733	734
23-17	An in-depth training session will be given to all CPCo and Bechtel QA engineers and auditors to increase their awareness of the settlement problem and discuss auditing and monitoring techniques to increase audit effectiveness.	Q-1-22	4	QA		8002	1			739	740
23-18	An in-depth review of the Bechtel trend program data will be undertaken by Bechtel QA management to assure the identification of any other similar areas that were not analyzed in sufficient depth in the past reviews.	Q-1-22	4	QA			1			747	748
23-19	Quality control instructions will be evaluated to ensure that the documentation characteristics which are to be inspected (i.e., review callouts) are clearly specified.	Q-1-18	4	QC			2-1			755	756
23-19A	Field Instruction 1.100 will be supplemented by establishing requirements for demonstrating equipment capability, including responsibility for equipment approval, and providing records identifying this capability.	Q-1-18	5	FE		791204	4			762	763

23-19A Modify to include necessary revision to QCI resulting from review of surveillance and review call out

To be completed when
23-41 is completed
Sheet 10
583
584
585
586
587
588
589
590
591
592
593
594

Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR become comments. Therefore, disposition of recommendations in consultant reports has been adequately accounted for in the preparation of the FSAR.

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Pass	Prj	Resp CGR	Responsible Engineer	Due Date	Status	Status Remarks	
21-21	See Action Item #		5	FE			1		770
21-22	Guidelines for surveillance of testing operations will be developed and included in field instructions for the onsite soils engineer. Engineering/geotechnical services will develop the guidelines by November 30, 1979	023-227	5	GT		800130	1		772 773 774 775 776 777
21-23	Engineering will revise Engineering Department Procedure 4.22 by December 1, 1979, to clarify that engineering personnel preparing the FSAR will follow the requirements of Regulatory Guide 1.70, Revision 2, Standard Format and Content of Safety Analysis Reports for Nuclear Power Plants (September 1975). Specifically, Regulatory Guide 1.70 (Pages iv and v of the Introduction) requires that such consultant reports only be referenced with the applicable commitments and supporting information included in the text (third paragraph, Page v). Such a requirement would preclude repetition of this circumstance.	023-227	5	PE		791130	1		780 781 782 783 784 785 786 787 788 789 790 791 792 793 794 795
21-24	To preclude any future inconsistencies between the FSAR and specifications, Engineering Department Project Instruction 4.1.1 will be revised to state that all specification changes, rather than just "major changes," will be reviewed for consistency with the FSAR.	023-244	5	PE		791130	1		798 799 800 801 802 803 804

Sheet 15 | 543
6/16/80 | 544

try Guide 1.70, Revision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR became commitments. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR. | 545
546
547
548
549
550
551
552
553
554

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	Rev	Resp Q19	Responsible Engineer	Due Date	Status	Status-Remarks	
23-25	Quality assurance will issue a nuclear quality assurance manual amendment to clarify the requirement that procedures include measures for qualifying equipment under specified conditions.	023-148 23-18		QA		800715	✓		407 808 809 810 811
23-26	In view of Action Item 6, geotechnical services will revise Procedure FP-6437 by December 31, 1979, to require that calculations be annotated to reflect current design status.	023-143 23-13	5	GT			1		814 815 816 817 818
23-27	Engineering Department Procedure 4.37 will also be revised by December 31, 1979, to require that calculations be annotated to reflect current design status.	023-143 23-13	5	QA		791227	1		821 822 823 824 825
23-28	Civil/structural Design Criteria 7220-C-501 will be modified to contain the requirements that a duct bank penetration shall be designed to eliminate the possibility of the nonspecific size duct interacting with the structures.	023-148 23-18	5	CE		800800	✓		828 829 830 831 832 833
23-29	The civil standard detail drawings will be revised to include a detail showing horizontal and vertical clearance requirements for duct bank penetrations. The detail will address any and all restrictions.	023-148 23-18	5	CE		791231	1	✓	836 837 838 839 840 841
23-30 (39)	Engineering will clarify specifications and construction will prepare procedures governing the soils compaction equipment to implement the requirements of the Nuclear Quality Assurance Manual as stated in Action Item 25	023-148 23-18	5	CE/FE		800912	✓		844 845 846 847 848 849

Sheet 16 | 543
6/16/80 | 544
try Guide 1.70, Revision 2. Consultant reports were not attached to the 545
FSAR, but portions of consultant reports 546
were extracted and incorporated into the 547
FSAR text itself. Those portions 548
incorporate into the FSAR become 549
commitments. Therefore, disposition 550
of recommendations in consulting reports 551
has been adequately accounted for in 552
the preparation of the FSAR. 553

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	Ex	Resp Org	Responsible Engineer	Due Date	Status	Status Remarks	
23-31	Design documents, instructions, and procedures for those activities requiring inprocess controls will be reviewed to assess the adequacy of existing procedural controls and technical direction. Engineering review is scheduled for completion by October 24, 1980.	04, 07-11 023-020, 30-13-14, 10	5	PE		801024	5 Y		852 853 854 855 856 857 858
23-32	Guidelines for surveillance of testing operations will be developed and included in field instructions for the onsite soils engineer. Engineering/geotechnical services will develop the guidelines by November 30, 1979, and field engineering will prepare the instructions by February 29, 1980.	023-027 23-17	5	IE			1		861 862 863 864 865 866 867 868
23-33	The quality assurance audit and monitoring program will be revised to emphasize and increase attention to the need for evaluating policy and procedural adequacy and assessment of product quality. A specialized audit training program will be developed and implemented to ensure guidance for this revised approach.	023-035 23-15	5	QA		800912	24	action completed except for developing audit training program.	871 872 873 874 875 876 877 878 879
23-34	Control Document SF/PSP C-6.1 will be revised to provide requirements for inspection planning specificity and for the utilization of scientific sampling rather than percentage sampling.	04, 01-20 023-022, 24-11-22, 14	5	QC		800701	24	new date from QC	882 883 884 885 886

Sheet 17 | 543
 6/16/80 | 544
 tory Guide 1.70, Revision 2. Consult-
 tent reports were not attached to the
 FEAR, but portions of consultants reports
 were extracted and incorporated into the
 FEAR text itself. These portions
 incorporated into the FEAR become
 comments. Therefore, disposition
 of recommendations in consulting reports
 has been adequately accounted for in
 the preparation of the FEAR. | 545
 | 546
 | 547
 | 548
 | 549
 | 550
 | 551
 | 552
 | 553
 | 554

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	Rev	Responsible Engineer	Due Date	Status	Status Remarks	20	22
23-35	Control Documents <i>System</i>			QC	800701	3		889	
23-36	ST/pSR C-3.2 Control of Nonconforming Items	023-33	5	QAQC	791121	1		891 ✓	
23-36	QADP C-501, Project Quality Assurance Trend Analysis	23-33		at				892 ✓	
	are in the process of being revised to provide an improved definition of implementing requirements for identifying repetitive nonconforming conditions.							893	
								894 ✓	
								895	
								896	
								897	
								898	
								899	
23-37	Consistent with the intent of Action Item Numbers 35 and 36, quality assurance will review nonconformance reports which are open, or will become open between this time and January 23, 1980. This review will be to identify any repetitive nonconforming conditions pertaining to product type or activity, or pertaining to nonconformance cases.	023-33	5	QA	8110	3		902	
		23-33						903	
								904	
								905	
								906	
								907	
								908	
								909	
								910	
23-38	A study was completed by October 31, 1979, to examine current procedures and practices for the preparation and control of the FSAR in view of these experiences. Procedural changes will be initiated by the revision of in addition to the engineering department procedures.	023-44	5	15	791130	1		913 ✓	
		23-44						914	
								915	
								916	
								917	
								918	
								919	
								920	
23-39 (30)	Engineering will clarify specifications and construction will prepare procedures (governing the soils compaction equipment) to implement the requirements of the Nuclear Quality Assurance Manual as stated in Action Item 25.	023-46	5	FE	801017	3		923	
		23-46						924	
								925	
								926	
								927	
								928	

With to implementation of the improved project quality assurance found program as stated in action item 23-36

Sheet 16 | 543
 6/16/80 | 544
 tory Guide 3.70, Revision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR become commitments. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR. | 545
 | 546
 | 547
 | 548
 | 549
 | 550
 | 551
 | 552
 | 553
 | 554

FIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO RRC ON 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Para	Fig	Resp Org	Responsible Eng/Dir	Due Date	Status	Status Remarks	
23-40 (31)	Design documents, instructions, and procedures for those activities requiring inprocess controls will be reviewed to assess the adequacy of existing procedural controls and technical direction. Engineering review is scheduled for completion by October 24, 1980, and field engineering and quality control review is scheduled for completion by November 28, 1980.	Q-1	4	FE, OC		801128	✓	Project Engineering to provide WIP of design document to field engineering and QC to start this item.	931 932 933 934 935 936 937 938 939 940
23-41	OCIs in use will be reviewed to ascertain that provisions have been included consistent with the revised control document, SF/PSP G-6.1, Quality Control Inspection Plans.	Q1, Q2	5	OE		800901	✓		943 944 945 946 947
23-42 (31) (40)	Design documents, instructions, and procedures for those activities requiring inprocess controls will be reviewed to assess the adequacy of existing procedural controls and technical direction. Engineering review is scheduled for completion by October 24, 1980, and field engineering and quality control review is scheduled for completion by November 28, 1980. Any revisions required will be completed by January 23, 1981.	Q-1, Q1-11	4	FE, FE, OC		810123	✓		950 951 952 953 954 955 956 957 958 959 960 961
23-43	The impact of Action Item #1 on completed work will be evaluated, and appropriate actions will be taken as necessary.	Q23, Q25	4	OC		801101	✓		964 965 966 967
23-44	FSAR sections are being rereviewed as discussed in the Response to Question 23, Part (2).	Q23, Q73	4	PE		8009	✓		970 971 972

Sheet 19 | 543
 6/16/80 | 544
 tory Guide 1.70, Revision 7. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR become commitments. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR. | 545
 | 546
 | 547
 | 548
 | 549
 | 550
 | 551
 | 552
 | 553
 | 554

RIPLAND UNITS 1 AND 2

WASTED LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	Req	Resp Org	Responsible Engineer	Due Date	Status	Status Remarks	
23- 4 ⁷	U.S. Testing will be required to demonstrate to the cognizant engineering representative that testing procedures, equipment, and personnel used for quality verification testing (for other than KEE and soils) were, and are, capable of providing accurate test results in accordance with the requirements of applicable design documents.	DT, PI-18 Q23-127, 24 15-27, 31	5	CE		801001	Y		975 976 977 978 979 980 981 982 983
23- 4 ⁹	A sampling of U.S. Testing's test reports (for other than NPI and soils) will be reviewed by the cognizant engineering representative to ascertain that results evidence conformance to testing requirements and design document limits.	Q23-128 31 25-28, 31	5	CE		801001	Y		986 987 988 989 990 991
23- 4 ⁷	See Action Item 4	23-9 ²⁵ Q23-129 25	4	PE		801000			994 995
23- 4 ⁸	CFCO will implement overinspection for soils placement, utilizing a specific overinspection plan.	DT, PI-11, 1-16	4	CFCO-QA			4	Complete on going activity.	996 999 1000
23- 4 ⁹	CFCO will perform overinspection of the U.S. Testing soils testing activities and reports, utilizing a specific overinspection plan.	DT, PI-17	4	CFCO-QA		NA	Y	" "	1003 1004 1005 1006
23- 4 ⁵⁰	CFCO project management and DP review field procedures (new and revised) and CFCO QA reviews QCIs (new and revised) in line with Pechtel before release.	DT, PI-19	4	QC		NA	Y	" "	1009 1010 1011 1012

Sheet 20 | 543
6/16/80 | 544
tery Guide 1.70, Revision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR become commitments. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR. | 545
546
547
548
549
550
551
552
553
554

MIDLAND UNITS 1 AND 2

16

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

18

Item	Description	Page	Rev	Resp Org	Responsible Employee	Due Date	Status	Status Remarks	
23-55 ⁵¹	In 1978, CPCo implemented an overinspection plan to independently verify the adequacy of construction and the Bechtel inspection process, with the exception of civil activities. Reinforcing steel and embeds were covered in the overinspection.	04-11-19	4	CPCo-QA		NA	4	Ongoing activity.	1015 1016 1017 1018 1019 1020 1021
23-52 ⁵²	CPCo reviews onsite subcontractor QA manuals and covers their work in the audit process.	04-11-19	4	CPCo-QA		NA	4		1024 1025 1026
23-59 ⁵⁹	An ongoing effort is improving the "surveillance" mode called for in the OCLs by causing more specific accountability as to what characteristics are inspected on what specific hardware and in some cases changing "surveillance" to "inspection."	04-11-19	4	CC		NA	4		1029 1030 1031 1032 1033 1034 1035
24-1	Determine final number of observation wells	24-21	5	GT		811031	4		1039 1040
24-2	Develop frequency for monitoring the observation wells	24-21	5	GT		810131	4		1043 1044
24-3	Develop system and schedule for monitoring sand removal	24-22	5	GT		810131	4		1047 1048
24-4	Evaluate results of temporary dewatering system to verify design bases	24-6	5	GT		801031	4		1051 1052
25-1	Revise seismic analysis for diesel generator building using the soil properties determined by the recent investigation and any foundation modifications	25-3	5	CE				Tracked by Item 13-6	1056 1057 1058 1059 1060

Sheet 21 | 543

6/16/80 | 544

tory Guide 1.70, Revision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR become commitments. Therefore, disposition of recommendations in consultant reports has been adequately accounted for in the preparation of the FSAR.

545
546
547
548
549
550
551
552
553
554

MIDLANE UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	Page	Rev	Resp Org	Responsible Engineer	Due Date	Status	Status-Remarks	20 22
25-2	Revise seismic analysis for auxiliary building using the soil properties determined by the recent investigation and any foundation modifications	25-3	5	CE			1	Tracked by Item 13-11	1063 1064 1065 1066
25-3	Revise seismic analysis for service water pump structure using soil properties determined by the recent investigation and any foundation modification	25-5	5	CE			1	Tracked by Item 13-6	1069 1070 1071 1072
26-1	Analyze the effect of differential settlement of the diesel generator building in accordance with ACI 349 as supplemented by Regulatory Guide 1.182	26-2	5	CE		800930	4		1074 1077 1078 1079
26-2	Incorporate in the Midland project standard design criteria the effect of differential settlement of structures which are founded partially or totally on fill	26-1	5	CE			1	Tracked by Item 15-2	1082 1083 1084 1085 1086
27-1	Prohibit final piping connection to the diesel generator building before 12/31/81	Fig 27-9	5	PD		8007	4		1090 1091 1092
31-1	Perform full-scale load test by filling the BUST with water	31-2	5	CT CE		801130		Tracked by Item 4-28	1096 1097
33-1	Fill the diesel fuel oil tanks with oil prior to preoperational testing	33-2	5	CE		8008	4	Will be accomplished just prior to preoperational testing	1101 1102
5-1	Advise Pechtel to commence dewatering and underpinning activities	A		CFCo			4	After favorable SER	1106 1107
5-2	Develop settlement time rate ^{criteria} for all Seismic Category I structures	A		CT		810331	4		1110 1111

TITLE
NEXT PAGE

LIST OF COMMITMENTS QUESTIONS

Sheet 22 | 543
6/16/80 | 544
tory Guide 1.70, Revision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR became commitments. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR. | 545
546
547
548
549
550
551
552
553
554

MIDLAND UNITS 1 AND 2

MASTER LIST OF COMMITMENTS TO NRC ON 10 CFR 50.54(f) RESPONSES (Continued)

Item	Description	REF Page	Rev	Key C/S	Responsible Engineer	Due Date	Status	Status Remarks	20 22
S-3	Monitor concrete cracks for service water pump structure and auxiliary building electrical penetration areas and the feedwater isolation valve pits before and after installation of piles and caissons	B		CE		801031	4	update is for incorporation of requirement into drawing	1114 1115 1116 1117 1118
S-4	Monitor concrete cracks in the RWST valve pits and repair any observed crack exceeding the ACI code limits	B		CE		800630	4	"	1121 1122 1123
S-5	Growt the local gaps between diesel generator building footing and mud mat	B		CE		800407	4	Grouting requirement is shown in drawing C-1147	1126 1127
S-6	Continue involvement of CPCO/Pechtel consultants for reviewing remedial actions	B					4		1130 1131 1132
S-7	Monitor service water pump structure and pile displacement during jacking operation to verify pile dynamic stiffness used in seismic analysis	B		GI CE			4		1135 1136 1137 1138
S-8	Envelope pile stiffness for the seismic analysis of service water pump structure	B		CE			4	Envelope is completed in seismic model. See item 11-11	1141 1142
S-9	Check the limited clearance between the service water pipe at the building penetration	B		FD CE		800731	4		1145 1146 1147 1148 1150 1151 1152

REF A. Letter from C.S. Keeley to J.R. Rutgers, Serial 854E, 3/27/80
 B. Commitments made in 2/80 meeting with NRC at Midland site



Sheet 23 | 543
 6/16/80 | 544
 tory Guide 1.7, Revision 2. Consultant reports were not attached to the FSAR, but portions of consultant reports were extracted and incorporated into the FSAR text itself. Those portions incorporated into the FSAR become commitments. Therefore, disposition of recommendations in consulting reports has been adequately accounted for in the preparation of the FSAR. | 545
 | 546
 | 547
 | 548
 | 549
 | 550
 | 551
 | 552
 | 553
 | 554

Bechtel Corporation

Engineers—Constructors

Fifty Beale Street
San Francisco, California 94119



August 22, 1969

Dames & Moore
309 West Jackson Blvd.
Chicago Illinois 60606

Attention: Mr. George D. Leal

Subject: Consumers Power Company
Midland Plant Units 1 & 2
Job No. 7220
Soils Investigation
File: 0120, 1700, C-1Y

Gentlemen:

Referring to your letter of July 8, 1969, on the subject of plant excavation slopes, we have the following comments on which we would appreciate your response:

It is our opinion that in accordance with normal practice, the minimum factor of safety during construction should not be less than 1.25 for conditions where failure could endanger life or cause considerable financial losses. However, stability analysis should be based on realistic, rather than on excessively conservative assumptions.

For the case 2a, "western soil profile", the reported factor of safety of only 1.1 is less than the minimum 1.25 which we consider acceptable, particularly as the slope may be standing for as long as a year. However, the assumption of phreatic surface extending to the surface of fill at elevation 634 is ultraconservative, and we see no reason for this to be higher than the existing water table assumed at elevation 604. On the other hand, a tension crack along which there is no contribution to the shearing resistance should be assumed in the cohesive fill. These two factors will have opposite effects on the stability.

Please comment on whether more realistic assumptions for stability analysis for the "western soil profile", may justify a lower phreatic surface (el. 604 instead of 634), but inclusion of a tension crack extending to a depth consistent with the assumed properties of the fill. If you agree with this, then please recalculate the factor of safety for these adjusted assumptions.

The text appended to your letter (Part 1 - "General Description") is a general method of stability analysis based on published literature. No indication is given of how the method was applied to the present problem. It would be useful for our review and for record purposes if you would submit an illustration showing the location of the slip circles analysed and the corresponding factors of safety, together with the assumptions made

Mr. George D. Leal

-2-

August 22, 1969

in the analysis. This would assist us in forming a judgement on the significance of "minor sloughing" which, as you indicated, may take place.

Regarding the stability at the "eastern soil profile", you indicated that the factor of safety is dependent on the location of the phreatic surface. Please provide a description, more precise than that given in paragraph D-4 of your letter, of the minimum distances from the soil surfaces to the phreatic line. This is required in order that these distances can be included in the dewatering specification.

It may be assumed that the maximum rate of excavation could be about 500 cy/day applied to either of the reactor buildings or the auxiliary building.

In addition, as a separate subject, please advise your approximate charges and schedule for the following:

1. Furnishing to us complete details of calculations of total and differential settlements of the major plant structures. The maximum and minimum settlements should be stated. The estimated settlements should be given for the centers of the reactor and auxiliary buildings, such as required to determine the maximum and minimum differential settlements. The relatively small differential settlements were queried by the AEC. Information is required as to whether single or double drainage was assumed in the settlement analysis, details of rate of settlements, and whether artesian condition in underlying aquifer was allowed for.

As you are aware, these analyses should be thorough and by methods which would be acceptable to AEC personnel and their consultants. It is important that the short term elastic and the long term consolidation type of settlement should be given separately and that the effects of the deep excavations and the area load to El. 634 be taken into account. The timing of these phases of unloading and loading should also be considered.

We note that consolidation test results contained in the reports submitted to date do not include data on the time rate of consolidation such as coefficient of consolidations which normally are a part of consolidation test results. Will you please furnish this missing information as part of our original agreement.

2. Recommendations as to the criteria such as relative density of sand and strength of clay, or glacial till, which would determine what materials can be retained in foundations and what materials must be removed for stability under seismic conditions of Class I structures. (The operating Basis Earthquake is 0.05 g and the Design Basis Earthquake is 0.10 g).

Mr. George D. Leal


-3-

August 22, 1969

3. Recommendations or comments on seismic stability of the dense clay till type soil which will be supporting the reactor and auxiliary buildings and in particular of silt and sand inclusions of this soil as indicated on the borehole logs.
4. The overconsolidation ratio of the soils supporting the reactor and auxiliary buildings.
5. Providing us full design, including plan, illustration, description, and specification, for the installation of the piezometer monitoring system around the plant excavation which you recommend in your July 17 letter.

We would appreciate receiving your initial response to this letter outlining anticipated charges for points 1, 2, 3, 4 and 5 by August 29, 1969.

Very truly yours,



J. H. Blasingame
Project Engineer
Bechtel Company

PAM:ea

(In dup.)

cc: Consumers Power Company (3)