

This evaluation was undertaken in response to suggestions from Bechtel QA and Geotech that the Troxler Nuclear Guage was responsible for field density tests plotting outside the zero-air-void curve on moisture-density plots of cohesive fill placed in the Midland plant area. It was felt that the initial studies which resulted in approval of the Troxler might give some indication of its accuracy. Primary reference is Item "I" attached to a letter from K. Rademacher of U. S. Testing Co. to E. Felton of Bechtel, dated 5/30/74, (see Appendix A).

The findings of the U. S. Testing study were that 1) no correction factor was required for moisture content determined by means of the Troxler, and 2) that a correlation coefficient of .98 existed between the Troxler and oven-dry moisture data.

The first step in evaluating these findings was to correct arithmetic errors contained in Item I. The difference between Troxler and oven-dry moisture contents was miscalculated 5 times in 30 tests. The recalculated average deviation is identical, however, to the initial value of +0.12%, and thus the conclusion is correct that no overall correction factor can be applied to the Troxler.

In evaluating the second finding, again arithmetic errors were found in the U. S. Testing report. However, as the correlation of .98 was ~~apparently~~ not calculated for the same data as shown in Item "I" nor did it appear reasonable based on the broad scatter of the data shown in the attached graph, the coefficient was recalculated. (see Fig. 1)

SB 18432

Assuming the regression curve to be a 45° line through the origin, indicating perfect correspondence between the Troxler and oven-dry methods of moisture

determination, then the correlation coefficient, r, may be calculated as:

$$r = \sqrt{1 - \frac{S_{yx}^2}{S_y^2}}$$

where: S_{yx} = standard error of estimate

$$\sqrt{\frac{\sum_{i=1}^n (y_i - y_{ic})^2}{n - n_d}}$$

n = no. of data points

y_i = individual Troxler value

y_{ic} = corresponding oven-dry value

n_d = no. of parameters to be evaluated, i.e. 2

$n - n_d$ = no. of degrees of freedom, i.e. 28

S_y = standard deviation of sample

$$= \sqrt{\frac{\sum_{i=1}^n (y_i - \bar{y})^2}{n}}$$

\bar{y} = average Troxler value

$$= \left(\sum_{i=1}^n y_i \right) / n$$

Using the corrected data of Item "I":

$$\bar{y} = 12.907$$

$$S_y = 2.347$$

$$S_{yx} = 1.808$$

$$r = .637$$

SB 18433

A correlation coefficient of .637 would indicate a moderate relationship at best between the Troxler and oven-dry methods. In addition, the standard error of estimate indicates that 95% of all Troxler values will be within $\pm 3.6\%$ of the oven dry, 68% with $\pm 1.8\%$. This in turn means that errors of ± 5 pcf can be anticipated in dry density calculations based on the Troxler moisture determination.

Note that the second set of data which was used for computation of the .98 correlation coefficient has an average deviation of +1.6% for the Troxler, indicating that a correction factor would be required. Again assuming the regression curve to be a 45° line through the origin, then the standard error of estimate for this data (after correcting arithmetic errors) is 1.842 and the correlation coefficient is .719. If a correction factor of -1.6% is applied to all Troxler values, the standard error of estimate drops to 0.686 and the correlation coefficient becomes .966, which would have been somewhat more acceptable. U.S. Testing did not do this however.

Thus the conclusion here is that the Troxler nuclear densometer was not accurate enough for use in field moisture determination and that the U.S. Testing findings did not properly represent the condition of the data.

46 0702




FIG. 1:

PLOTS OF TWO DATA SETS
USED IN U. S. TESTING CO.
REPORT

SB 19435

APPENDIX


A

SB 19436



United States Testing Company, Inc.
Engineering Inspection Division

1415 PARK AVENUE
HOBOKEN, NEW JERSEY 07030 (201) 792-2400 (212) 943-0488



Testing & Inspection:
concrete
structural steel
soils
asphalt

Quality Control
Construction Supervisor
Investigations.

REPORT OF COMPARISON STUDY
ON THE TROXLER NUCLEAR GAUGE
FOR USE ON THE MIDLAND NUCLEAR SITE

Upon receipt of the Troxler Nuclear Gauge a comparison study was begun to determine its accuracy, precision and repeatability in relation to the Sand Cone density (ASTM D-1556) now in use. This report has been written as a conclusion to the results obtained in our field study.

Apparatus and Methods

The nuclear moisture density gauge used in the comparison was manufactured by Troxler Laboratories of Raleigh, North Carolina, compact 2400 series, Serial No. 2228, and was factory calibrated on October 9, 1973. A factory representative fully checked field operation on November 26, 1973. Sand cone density tests were performed with the six inch sand cone and one gallon jar as per ASTM D-1556. Calibration was performed as specified by ASTM for the sand cone apparatus. Personnel performing tests were experienced in their respective tests and followed procedures as outlined in the applicable ASTM and manufacturer's recommendations.

Field Tests and Conditions

For the comparison test between the two methods several areas of uniform, undisturbed, compact soil were selected of an area approximately 15 x 30" each. Due to the method of test it was possible to perform one, then the other method of test over the same area. Three tests by each method were performed in an area on five different dates, which provided varying moistures on the same soil types. On

SB 16438

specific occasions, an undisturbed sample was carefully cut with a mold of predetermined volume in order to provide a third method of verifying the actual density and moisture. Care was taken to eliminate all variables due to personnel, equipment etc., in order to obtain accurate values for each test. Laboratory determinations and calculations were carried out in the usual manner and the results recorded, for later analysis. In addition to the above, a second series of tests was performed as follows. During a six week period, during which actual earth work was underway, comparison tests were performed. Prior to the sand cone test, a test using the nuclear method was performed. Then on the same location, a sand cone density was performed. Results were calculated and also recorded for later analysis.

Results and Analysis

Test sets performed in the controlled areas explained earlier showed the following results:

The nuclear method yielded results which indicated the moisture content to be approximately 3.8% over the oven dry method which was used in the computation of the sand cone test and the undisturbed sample.

The wet density was found to be approximately 7.0 pcf less with the nuclear method than the results obtained with the sand cone.

Neither the sand cone nor the nuclear method of testing duplicated the dry densities obtained with the undisturbed samples.

The latter series of tests performed during actual earthwork tended to show the limited control of conditions, and although the overall results were not as conclusive as the controlled test results, the

U.S. TESTING CO., INC.

Comparison Study....Cont.

same trends were evident.

Here reference is made to a study performed by J.F. Redus of the Corps of Engineers by the U.S. Army at Vicksburg, Mississippi in 1955, which compared the various methods of determining volumes, as used in density tests. The methods and apparatus which were tested and compared include the water balloon, 6" sand cone, drive cylinder and oil method. In these comparisons the apparatus used in the sand cone density was found to be the most accurate of the above methods. The tests performed also showed the volume computed by this method to contain a test error of approximately 2.5%, on a controlled test volume. Computation also showed that 90% of the actual values computed yield test hole volumes which were approximately 4% less than the actual laboratory volumes.

The results which were published and released by the Corps of Engineers tend to substantiate the findings of our field studies concerning the actual volumes verses the sand cone volumes. If the findings of the Corps of Engineers are assumed to be correct, the values computed with the sand cone and the values obtained with the nuclear method very nearly coincide. With a correction factor as determined by ASTM D-3017 for the moisture content, the variation from the actual moistures would be less than 1%. The dry densities shown with the nuclear method would be less than those tested with the sand cone method, however, the values obtained with the nuclear method would be closer to the actual dry density of the material tested.

SB 18442

Conclusion

Although no direct correlation between the two methods can be determined, the lower dry density values which may be shown by the nuclear method would serve as a positive additional safety factor in the final percentage compaction figure. In light of the above and other references, such as ASTM D-3017-72 Appendix, it is felt the great savings in time

U.S. TESTING CO., INC.

Comparison Study....Cont.

same trends were evident.

Here reference is made to a study performed by J.F. Redus of the Corps of Engineers by the U.S. Army at Vicksburg, Mississippi in 1955, which compared the various methods of determining volumes, as used in density tests. The methods and apparatus which were tested and compared include the water balloon, 6" sand cone, drive cylinder and oil method. In these comparisons the apparatus used in the sand cone density was found to be the most accurate of the above methods. The tests performed also showed the volume computed by this method to contain a test error of approximately 2.5%, on a controlled test volume. Computation also showed that 90% of the actual values computed yield test hole volumes which were approximately 4% less than the actual laboratory volumes.

The results which were published and released by the Corps of Engineers tend to substantiate the findings of our field studies concerning the actual volumes verses the sand cone volumes. If the findings of the Corps of Engineers are assumed to be correct, the values computed with the sand cone and the values obtained with the nuclear method very nearly coincide. With a correction factor as determined by ASTM D-3017 for the moisture content, the variation from the actual moistures would be less than 1%. The dry densities shown with the nuclear method would be less than those tested with the sand cone method, however, the values obtained with the nuclear method would be closer to the actual dry density of the material tested.

Conclusion

SB 18440

Although no direct correlation between the two methods can be determined, the lower dry density values which may be shown by the nuclear method would serve as a positive additional safety factor in the final percentage compaction figure. In light of the above and other references, such as ASTM D-3017-72 Appendix, it is felt the great savings in time



U.S. TESTING CO., INC.

Comparison Study....Cont.

with which moisture-density results can be computed and used, that the nuclear method could be implemented on this project as a useful tool in fill control.

Keith Rademacher

Keith Rademacher
Laboratory Chief
Midland, Michigan

SB 18441

Interoffice Memorandum

To Jack Jeffers

Date April 30, 1974

Subject Job 7220 Midland Project
Use of Troxler Nuclear Density Probe
Spec. C-208
G-0-397

From T. C. Valenzano

Of Construction

Copies to J. Connolly

At Midland, Michigan

We hereby recommend the use of the Troxler Nuclear Density probe for determining in-place field densities based on review of the test information and ASTM D-2922-71, standard method of test for density of soil and soil-aggregate in place by Nuclear methods. Section 3.2.1 of ASTM D-2922-71 states calibration curves should be checked and that the most accurate method of checking is with blocks of a known density. U. S. Testing checks the machines each morning with blocks supplied by the manufacturer of the Troxler, and K. Rademacher says the machine checks against the factory calibration curve within 0.5 lb./c.f. This is within acceptable tolerances.

Use of the Troxler for moisture determination is also recommended, but with the following qualification: We feel that U. S. Testing's correlation report is somewhat inconclusive for moisture determination and that further comparisons should be conducted prior to using the Troxler exclusively for moisture on Q-list fills. As previously discussed with your Mr. Bob Brineman, an oven dry check will be made on at least the first 30 moisture tests made with the Troxler. The established correlation curve will then be periodically checked by the same 30 curve method. The resulting data should provide adequate correlation support for the use of the Troxler in both Q and Non-Q list areas.

The use is authorized in the specifications and the use will greatly improve the speed and accuracy of field tests.

T. C. Valenzano
T. C. Valenzano

TCV/DG/kt

SB 18443

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



May 21, 1974

United States Testing Company, Inc.
1415 Park Avenue
Hoboken, New Jersey 07030

Attention: D. Edley

Dear Mr. Edley:


Job 7220 Midland Project
Subcontract 7220-C-200
Nuclear Density Device
B-C-200-20

We hereby recommend the use of the Troxler Nuclear Density probe for determining in-place field densities based on review of the test information and ASTM D-2922-71 Standard Method of test for density of soil and soil-aggregate in place by Nuclear methods.

Use of the Troxler for moisture determination is also recommended, but with the following qualification: Your correlation report is somewhat inconclusive for moisture determination and further comparisons should be conducted prior to using the Troxler exclusively for moisture on Q-list fills.

The use of a Nuclear Density Device is authorized in the Specification and its use will greatly improve the speed and accuracy of field tests..

Very truly yours,


E. E. Felton

EEF/JCC/EJS/ja

cc: T. C. Valenzano
K. Rademaker
R. C. Brineman

SB 18144

United States Testing Company, Inc.
Engineering Inspection Division

1415 PARK AVENUE
HOBOKEN, NEW JERSEY 07030 (201) 792-2400 (212) 943-0488



Testing & Inspection:
concrete
structural steel
soils
asphalt

Quality Control
Construction Supervisor
Investigations

May 30, 1974
UST Ma-26

RECEIVED

JUN 24 1974

Bechtel Power Corporation
P.O. Box 2167
Midland, Michigan 48640

BECHTEL POWER CORP.

JOB 7220

PER Q-209-27
ref: B-C-208-20

Attn: Mr. E. Felton

Re: Troxler Nuclear Gauge
Correlation

In response to your letter of May 21 1974, further comparisons between the Troxler Nuclear Gauges and oven-dry methods of moisture determinations have been made. Attached (Item "I") is a comparison as outlined by ASTM D-3017-72 and the manufacturers recommendations. In addition a statistical correlation was also performed and is attached for information purposes (Item "II").

Please give your considerations to this matter and advise as pertains to implementation of correction factors and use on Q-listed fill areas. If there are any questions please do not hesitate to call.

Respectfully,

United States Testing Co., Inc.

Keith Rademacher
Lab Chief - Midland jobsite

Attachments

cc: D. Edley, UST, Hoboken, N.J.

KR/klis

SB 18445

Item "I"
MOISTURE CONTENT CORRELATION
Between
TROXLER NUCLEAR SURFACE MOISTURE DENSITY GAUGES
and
OVEN DRY MOISTURES

As per the guidelines set forth by the manufacture's manual, and by ASTM D 3017-72 a correlation was established between the two methods.

Test data was collected between May 30, 1974 and June 4, 1974 on various site areas and soil types. Two Troxler devices were used to determine the moisture content by the nuclear method. The test area was then removed and tested as per ASTM D 2216-71 (Laboratory Determination of Moisture Content of Soil), with the exception that the moisture samples ranged from 6 to 22 lbs. each in order to make a more accurate determination on the larger area encompassed by the Troxler. A sample set of 30 tests was collected and used in the computations. ASTM D 3017-72 section 6.3.1, requires an accuracy of $\pm 5 \text{ lb/ft}^3$. Correlation results exceeding this would require a correction factor. Our correlation check showed the Troxler to be, on the average $+0.12\%$ higher than the oven dry determination. This deviation from the average is within the Troxler stated precision of $\pm 0.2\%$.

Based on this correlation, a correction factor is not required.


SB 15446

Item "I"
 MOISTURE CONTENT CORRELATION DATA
 Between
 TROXLER NUCLEAR SURFACE MOISTURE DENSITY GAUGE
 and
 OVEN DRY MOISTURES

No.	TROXLER MOISTURE (%)	OVEN-DRY MOISTURE (%)	DIFFERENCE (%)	No.	TROXLER MOISTURE (%)	OVEN-DRY MOISTURE (%)	DIFFERENCE (%)
1.	16.4	19.0	-2.6	16.	10.2	12.2	-2.0
2.	14.8	13.9	+ .9	17.	17.6	14.8	+2.8
3.	15.5	16.6	-1.1	18.	15.5	12.7	+2.8
4.	13.1	13.8	- .7	19.	13.2	11.8	+2.4
5.	14.2	13.2	+1.0	20.	16.3	15.5	+ .8
6.	10.8	11.2	- .4	21.	10.6	11.6	-1.0
7.	11.4	14.6	-3.2	22.	12.5	11.9	+ .6
8.	10.6	13.5	-2.9	23.	10.6	11.1	- .5
9.	10.8	10.2	+ .6	24.	14.5	13.3	+ .8
0.	10.8	13.2	-1.4	25.	18.0	14.1	+3.9
1.	10.8	11.4	-1.6	26.	10.8	12.0	-1.2
2.	10.4	8.0	+2.4	27.	10.8	10.4	+ .4
3.	11.5	11.5	±0.0	28.	12.7	13.4	-1.3
4.	11.6	10.8	+ .8	29.	14.7	12.3	+2.4
5.	12.6	12.7	- .1	30.	13.9	12.8	+1.1
							+3.7

SB 15447

+3.7 ÷ 30 = +.12% Ave.
 Deviation



GRAPH REPRESENTATION of
MOISTURE CONTENTS using
corresponding TROXLER
NUCLEAR and OVEN DRY RESULT
as co-ordinates

Handwritten signature

D

Item "II"
STATISTICAL CORRELATION
Between
TROXLER NUCLEAR SURFACE MOISTURE DENSITY GAUGES
and
OVEN DRY MOISTURES

The most frequently used correlational technique is product-moment correlation denoted by the symbol "r". The reason for the name "product-moment" correlation becomes obvious if one studies the algebraic manipulations illustrated in the formula for small-group product-moment correlations.

$$r = \frac{\sum xy}{\sqrt{\sum x^2 \times \sum y^2}}$$

A "moment" is the sum of the score deviations from the mean after these deviations have been raised to some power and divided by "n". Since correlation deals with two tests, one "moment", and one therefore arrives at a "product-moment".

Results of thirty random samples, which were taken during the course of work at the Midland Nuclear Power Plant, were correlated in this particular analysis. The methods of testing used were the Troxler 2401 series Nuclear Surface Moisture Density Gauge (X) and oven drying samples (Y) according to ASTM D-2216 (Standard Method of Laboratory Determination of Moisture Content of Soil). The material tested was from zones 1 and 2, with both methods of testing being performed at the same locations. Basically, the test procedures incorporated are on a physical test vs. electronic device basis with the test results being translated into a numerical result. We believe that without a definite correlational procedure of statistical analysis there can be no true picture given of the Troxler vs. oven dried sample test results.

SB 18449

Item "II"

- 2 -

According to statistical procedure, the derived correlational coefficient is applied to the following scale:

- ± .00 to ± .20 - Indicates very slight or no relationship
- ± .20 to ± .40 - Indicates low relationship
- ± .40 to ± .70 - Indicates moderate relationship
- ± .70 to ± 1.00 - Indicates high to perfect correlation between two sets of test scores.

The scored correlational coefficient of our test results was ± .98.

The Troxler Nuclear Gauge is a more efficient method of testing, eliminating human error, and giving a clearer picture of the area tested. Although not universally approved in the soil testing field the Troxler's results still have a very high correlation with sand cone, a proven but older method, which has too many flaws and inherent variances of error.

All statistical references were derived from statistical research and lectures given by Dr. Robert Sheehan of West Virginia University and his staff. Also specific reference can be made to A. L. Edwards' Statistical Method, New York; Holt, Rinehart and Winston, 1967.

CORRELATION STATISTICS

Using (X) as the representative symbol for Troxler moisture results and (Y) as the representative symbol for oven dry moisture results the correlation coefficient (r) can be determined giving you a correlation between the results of two small groups of test results.

mean of X = 15.7

mean of Y = 14.0

SB 18400

Item "II"

- 3 -

X	x	x ²	Y	y	y ²	xy
.2	4.5	20.25	18.3	4.2	17.64	18.90
.2	3.5	12.25	18.2	4.1	16.81	14.35
.9	3.2	10.24	18.0	3.9	15.21	12.48
.9	3.2	10.24	17.9	3.8	14.44	12.16
.7	3.0	9.00	17.4	3.3	10.89	9.90
.7	3.0	9.00	17.1	3.0	9.00	9.00
3.6	2.9	8.41	16.6	2.3	5.29	6.67
3.2	2.5	6.25	16.2	2.1	4.41	5.25
3.0	2.3	5.29	16.0	1.9	3.61	4.37
7.8	2.1	4.41	16.0	1.9	3.61	3.99
7.5	1.8	3.24	15.9	1.8	3.24	3.24
6.9	1.2	1.44	15.9	1.8	3.24	2.16
6.6	.9	.81	15.5	1.4	1.96	1.26
5.9	.2	.04	15.2	1.1	1.21	.22
5.6	-.1	.01	15.0	.9	.81	-.09
5.4	-.3	.09	14.5	.4	.16	.12
5.0	-.17	.49	14.0	-.1	.01	.01
5.0	-.7	.49	13.9	-.2	.04	.14
14.8	-.9	.81	13.7	-.4	.16	.27
14.6	-1.1	1.21	13.0	-1.1	1.21	.36
14.2	-1.5	2.25	12.6	-1.5	2.25	2.25
13.9	-1.9	3.61	12.2	-1.9	3.61	3.61
13.6	-2.1	4.41	11.7	-2.4	5.76	5.04
13.2	-2.5	6.25	10.7	-3.4	11.56	8.50
13.1	-2.7	7.29	10.5	-3.6	12.96	9.72
12.7	-3.0	9.00	10.3	-3.8	14.44	11.40
12.2	-3.5	12.25	10.0	-4.1	16.81	14.35
11.6	-4.1	16.81	8.7	-5.4	29.16	22.14
11.5	-4.2	17.64	8.7	-5.4	29.16	22.68
11.1	-4.6	21.16	8.3	-6.0	36.00	27.60

Item "II"

- 4 -

$$r = \frac{\sum xy}{\sqrt{\sum x^2 \times \sum y^2}}$$

$$r = \frac{232.05}{\sqrt{205.54 \times 274.66}}$$

$$r = \frac{232.05}{\sqrt{56453.616}}$$

$$r = \frac{232.05}{237.59}$$

$$r = .9766825 \quad \text{or} \quad .98$$

KEY:

\sum = sum of

r = correlational coefficient

SV = standard of variance

The above statistical computation and correlation performed by
Richard Peck, of United States Testing Co., Inc.

SB 18452

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640

August 6, 1974

RECEIVED
AUG 14 1974

United States Testing
P. O. Box 449
Midland, Michigan

BECHTEL POWER CORP.
48640 JOB 7220
PER C-JCY-VS

Job 7220 Midland Project

Bechtel Purchase Order No. Not Applicable
7220-C-208-26

Gentlemen:

To eliminate confusion regarding our requirements for documentation, proper service, and calibration of instruments sent to you, the following instructions should be completed in all cases.

1. A certification sheet supplied for completion by you will be included with every instrument sent for calibration. This form will be partially completed by us and is to be completed fully by you. No empty spaces should remain upon return to us with calibrated instrument. A copy will be supplied with this letter.
2. The instrument shall be calibrated to within manufacturer's specifications for accuracy.
3. Each instrument to be calibrated must be properly identified. There should be a Bechtel Power Corp. number, such as BPC-X-100 and a job number, ex. 7220 permanently inscribed on each instrument. Once again there will be a certification sheet supplied and the BPC number will be entered in the space marked Bechtel XSL S/N.
4. The space provided for calibration procedures used shall be filled in to contain a description of the appropriate calibration procedure and a copy of this procedure shall be attached to the cert. to be returned to Bechtel. Any further comments or special procedures should be explained under comments.
5. Calibration standards or test instruments shall be described, including name, model, manufacturer's S/N, traceability to NBS and entered as Calibration Standard Used on certification sheet.

SB 18453

6. ~~The above requirements must be accomplished and included with the cleaned instrument, and pressure gauges free of oil and scales, no later than one day after receipt of instruments to be calibrated.~~
7. The certification must be signed by appropriate authority.
8. Both the packing list and invoice must have the cost of the calibrations performed and a reference to the Bechtel Purchase Order Number included.

Any questions regarding these instructions or discrepancies found in examination of instruments, should be directed to:

Bechtel Power Corporation
Job #7220
3500 E. Miller Road
P.O. Box 2167
Midland, Michigan 48640

Attention: Bob McQueen

To confirm your acceptance of these requirements and instructions, please copy this letter for your files and send original with signature and title of authorized personnel below to Robert McQueen at address above.

Robert Rademacher
Signature

Lab Chief
Title

Very truly yours,

E. E. Felton
E. E. Felton

EEF/RRM/vs


NOTE: Due to the fact that calibration performed by U. S. Testing is a gratis as-time permits item 16 can not be adhered to. All efforts will be made to promptly calibrate and return items sent to us however.

K. Rademacher
Lab Chief

midline tests

10/3/77

by J.O. Wanzink



	opt. w	w	γ_{dry} max	CBR @ max D
A	12.7 %		129.5 pcf	94.5 psi
B	14.0 %		117.0 pcf	57.2 psi
C	15.0 %		112.8 pcf	5 psi

$$94 \text{ psi} = 100 \% \text{ A}$$

BMP	at % spec or Not possible	Out % BMP spec.
200	49%	69%
255	59%	80%
260	72%	78%
262	64%	78%
269	35%	65%
270	60% estimated	75% est.
271	67%	86%
277	63%	86%
278	80%	92%
$\frac{549}{9} = 61\% \text{ Avg. Bad}$		$\frac{670}{9} = 74.5\% \text{ out of BMP spec.}$

This does not mean that the other 39% is Good - just that it plots in a zone that is acceptable. ~~the~~

Only about 25% of test results really meet spec.

MIDLAND PROJECT
JOB 7220-101
PLANT AREA FILL

3-19-79
KARL WIEDNER

PROBLEM AREAS

1. DIESEL GENERATOR BLDG & PEDESTAL Q-LISTED
2. SERVICE WATER STRUCTURE - ^{Underpin or remove} reconstruct, "
Take out of the argument by a positive fix.
3. CONDENSATE STORAGE TANKS & UNIT #1 MAIN TRANSFORMER FDN. NON-Q
Surcharge.

POTENTIAL PROBLEM AREAS

1. DIESEL FUEL OIL TANKS Q-LISTED
? Prob. OK.
2. BORATED WATER TANKS - " -
red Mark.
if survive
water, & obs. & maybe release.
3. UNDERGROUND PIPING & DUCT BANKS Q & NON Q
Sec. Water piping & elect. duct banks.
4. RETAINING WALL @ C.W. & SERV. WATER STRUCTURE - " -
Tie to dike.
5. GUARDHOUSE - Have to satisfy client.
6. CONTROL BUILDING (PART OF AUX BLDG) Q-LISTED
Looks OK.

MIDLAND PROJ.

JOB 7220-101

3-19-79

K. WIEDNER

POSSIBLE CAUSES

1. SPECIFICATION - COMPACTION REQMT
95% VS. 100% BMP.

2. CONSTRUCTION METHODS / PROCEDURE

3. INSPECTION / SUPERVISION / SURVEILLANCE

4. TESTING* - FULL RELIANCE ON TEST RESULT

*) MOST PROBABLE CAUSE

SB-15528

Bechtel Incorporated

Interoffice Memorandum

To S. S. Afifi

Date March 27, 1979

Subject Midland Nuclear Plant
DRAFT Response to NRC Questions
Docket No. 50-329 and 50-330
Job 7220-101

From J. H. Allen

Of H&CF-Geotech

Copies to File


At Houston

Attached are some rough drafts of some of the NRC questions that pertain to Geotech. I find that I can't be more specific or detailed without drawings, data and other records located in the Ann Arbor office.

If you still need for me to help prepare the final draft, I can travel back to your office on Tuesday morning, April 3.

As discussed with you, it appears we could make Terry Claunch available for about a 30-day period to review soil placement at Midland or one of your other job sites.

Please let me know if you need our help.



J. H. Allen
Manager,
Geotechnical Services
Houston

JHA:bam

Attachments: 4-page text
6 photos

SB 19529

QUESTION 4

ANSWER 4 The acceptance criteria used to judge the acceptability of the fill program will be based on performance of the fill during preloading. Settlement with time will be analyzed to determine when preloaded structures or areas will undergo no additional detrimental settlement upon removal of the preload. It is not expected that the preload fill will cause compaction to the density requirement set forth in the PSAR.

Field instrumentation records during preloading indicate that settlement occurs rapidly as load is added. Pore pressures are rapidly dissipated due to the granular nature of the fill, which allows consolidation of the fill to proceed rapidly. Plots of settlement versus time for a given preload application are shown in Figure _____.

Table _____ gives settlement under preloading, expected rebound upon load removal, and subsequent total residual settlement of key structures.

QUESTION 5

ANSWER 5 It is not expected that the preloaded fill will meet original requirements set forth in the PSAR. Acceptance criteria is expected to be based on performance of the major structures during preloading. Subsequent to removal of the preload, settlement will continue to be monitored until a time history is developed for the structures that will allow accurate prediction of future operation.

QUESTION 6

ANSWER 6.A It is not expected that PSAR criteria will be met by surcharging the tank areas. Current records on the diesel generator building indicate that settlement occurs rapidly as load is added. A soil surcharge equal to the tank loading is expected to cause sufficient settlement during the time the load is applied to prevent subsequent operating damage. Residual settlements will be monitored to establish a time history for the tanks. Pipe connections to the tanks can be adjusted if required.

ANSWER 6.B Diesel fuel oil storage tanks are buried in the fill and even when full of oil cause very low net loads. The same procedure followed for the borated water storage tanks will be followed for the diesel fuel storage tanks as well as other tanks considered critical to plant operation or shut down.

QUESTION 9

ANSWER 9 Soil properties of fill material above about Elevation 615, in general, do not meet the original compaction criteria. The containment building penetrates all fill and is founded on undisturbed glacial fill. Borings made in the auxiliary building, control tower, service water pump structure and other associated structures have defined the extent of the questionable fill material. Plotted logs and soil profiles are shown in Figure _____ .

QUESTION 10

ANSWER 10 Portions of the auxiliary building and service water pump structure built over fill have been bored and tested to determine in place soil properties. Remedial measures such as compaction or chemical grouting, or underpinning are being considered.

QUESTION 11

ANSWER 11 Borings have been made through all building foundations likely to be resting on fill. These borings, along with those adjacent to the buildings, have provided definition of fill extent and properties.

SB 18531

QUESTION 14

ANSWER 14 Based on observed settlements for the diesel generator building and soil properties determined from the current drilling and testing program, settlement analyses to predict future settlements have been made. Table _____ compares originally predicted settlement with that currently anticipated.

TABLE _____

<u>STRUCTURE</u>	<u>SETTLEMENT PREDICTED BY PSAR (FT)</u>	<u>SETTLEMENT CURRENTLY PREDICTED (FT)</u>
Diesel Generator Building		
Service Water Pump Station		
Borated Water Storage Tanks		
Diesel Fuel Oil Storage Tanks		
Unit 1 Transformer		
Condensate Storage Tanks		
Auxiliary Building		

(Discussion of Stresses & Cracks)

QUESTION 15

ANSWER 15 Two seismic Category I structures are located partially on questionable fill and partially on good fill or undisturbed soil.

ANSWER 15.1 Service Water Intake Structure

This structure was constructed with about two-thirds of the structure founded on undisturbed glacial fill and the other one-third at a higher elevation on questionable fill. Calculations indicate that the portion on fill could be modified structurally to act as a cantilever without need for static support from the fill; however, it would be seismically unstable. For this reason the structure will be modified to provide positive structural support through the fill and into underlying undisturbed soil for the cantilevered portion. Support will be in the form of piles. Horizontal forces during a seismic event will be carried by the base of the structure originally on undisturbed soil and the additional support will prevent an overturning tendency.


ANSWER 15.2 Auxiliary Building

The majority of this building is founded on undisturbed soil. The wings on either side are at a higher elevation and are supported on a combination of lean concrete fill and soil fill. A grouting program to densify sands beneath these areas is planned. Borings indicate the control tower foundation soils to be in accordance with original specifications.

QUESTION 16

ANSWER 16 Plant area fill is settling under its own weight and may tend to settle differentially throughout the area. Borings are being made along the pipe alignments to assess the likely extent and magnitude of differential settlement. Potential pipe stress due to differential settlement is being investigated. If found to be excessive, supports necessary to alleviate excessive stress will be installed.

DIESEL GENERATOR BUILDING



SETTLEMENT MARKERS: TOTAL SETTLEMENT OF PEDESTALS to 3-16-79
Readings in Feet; Total Surcharge of 1100 psf (10 Feet)




CALCULATION SHEET

CALC. NO. _____ REV. NO. _____


ORIGINATOR _____ DATE _____ CHECKED _____ DATE _____

PROJECT _____ JOB NO. _____

SUBJECT _____ SHEET NO. _____




SB 18541




SETTLEMENT MARKERS : TOTAL SETTLEMENT OF BUILDING WALLS to 3-16-79
 Readings in Feet ; Total Surcharge of 1100 psf (10 Feet)

SB 10042




SETTLEMENT MARKERS: TOTAL SETTLEMENT OF BUILDING WALLS to 7-15-78
Readings in Feet; No Surcharge; Electrical Ducts Attached


DIESEL GENERATOR BUILDING




SETTLEMENT MARKERS: TOTAL SETTLEMENT OF PEDESTALS to 9-15-78
Readings in Feet; No Surcharge; Electrical Ducts Attached.



DIESEL GENERATOR BUILDING : AVERAGE SETTLEMENT VS. SURCHARGE -TIME




DIESEL GENERATOR BUILDING
BORROS ANCHORS & SETTLEMENT PLATFORMS




DIESEL GENERATOR BUILDING
 BORROS ANCHORS & SETTLEMENT PLATFORMS

SB 10547




DIESEL GENERATOR BLDG : AVG SETTLEMENT, SURCHARGE & WATER LEVEL VS TIME

SB 19549



SETTLEMENT MARKERS : DIFFERENTIAL SETTLEMENT, 12-8-78 to 3-16-79
Readings in Feet ; 950 psf Surcharge added in Period
BUILDING WALLS & PEDESTALS

SB 15550



SETTLEMENT MARKERS: DIFFERENTIAL SETTLEMENT, 9-15-78 to 12-8-78
Readings in Feet; Electrical Ducts Isolated in Period
BUILDING WALLS & PEDESTALS

Bechtel Associates Professional Corporation

Inter-office Memorandum

To S. Afifi
Subject Soils Compaction Equipment

Date August 1, 1980

From L.H. Curtis

Of Engineering

At Ann Arbor

File 0294

Copies to [redacted] (all w/a) *23*

S. Blue
B. Dhar
M. Elgaaly
W. Ferris
E. Hughes
E. Rumbaugh
J. Rutgers
J. Wanzeck
K. Wiedner

Please prepare a complete response to the attached letter. In addition to addressing items 1 through 5 of the letter, also please address circled sentences numbered 6, 7, and 8.

Please answer these questions in a form that can be readily included in a letter to Consumers Power Company. The preferred form of response is a memorandum from you to me, referring to this memorandum and the CPCo letter, with an attachment listing and repeating each question, verbatim, followed by the response.

In the attached letter, Mr. Cooke states that he wants all questions resolved prior to resumption of Q-listed backfill. Since this is a schedule-critical item, please respond as soon as possible, on a high-priority basis.

L.H. Curtis
L.H. Curtis

LHC/mmb

Attachment: CPCo letter Serial CSC-5183, 7/24/80

Written Response Requested: Yes

SB 18702

product or enhancement of schedule. Furthermore, I am curious to know how we will relate to work done in the past if it is now deemed to be appropriate to place this requirement in the Spec. In other words, if it is necessary why didn't we do it before and how can we say that the past work is satisfactory. I would appreciate your response at your earliest convenience, since it is my desire to have all questions resolved prior to resumption of Q-listed backfill without future interruptions on the appropriateness of the specification requirements.



T. C. Cooke
Project Superintendent

TCC/sd

CC: WRBird, CPCo
DEHorn, CPCo
DBMiller, CPCo
JARutgers, Bechtel
GSKeeley, CPCo

SB 18704

R. B. Peck and A. J. Hendron, Jr.

1. Continue to review results of field settlement measurements.
2. Review approaches to settlement evaluations.
3. Review FSAR subsection pertinent to the fixes such as surcharging, underpinning and permanent dewatering.
4. Participate in evaluating results of field measurements to be taken during and after installation of the permanent dewatering system and results of load tests on caissons to be conducted during underpinning.
5. Make periodic visits to the site to observe construction operations.

M. T. Davisson


1. Reviews the technical specifications for furnishing, installing and testing closed end pipe piles for the service water pump structure.
2. Observes pile load testing and reviews the pile load test data.
3. Makes periodic visits to the site to observe pile installation procedures, review pile driving records, and inspection reports.

R. W. Loughney

1. Reviews the design of the permanent dewatering system being performed by Bechtel.
2. Reviews the technical specifications for installation of the system.
3. Makes periodic visits to the site to observe the permanent dewatering system installation.
4. Reviews construction inspection reports.
5. Reviews results of performance tests made on the permanent dewatering system after installation.

C. Gould

1. Reviews the technical specifications for underpinning of the auxiliary building.
2. Reviews the design details to be submitted by the subcontractor.
3. Instruct the inspectors on what to look for in inspecting construction activities and in understanding the specifications.
4. Makes periodic visits to the site to review construction activity and field inspection records.
5. Reviews results of field installation load tests to be performed on the caissons.



FIELD CHANGE REQUEST

PAGE 1 OF 1

No. 201

PROJECT NO. 7220

O No. 1.002

DATE 10 4 74

1. REF. DRAWING OR SPEC

C-210

REV. 3

5. TITLE

Plant Fill

6. PROJECT ORIGIN

ENGRG

VENDOR (IDENTIFY)

NAME

7. EXISTING CONDITION

Plant fill material as specified in Exhibit "D" of 7220-C-210

8. CHANGE REQUEST / SKETCH

Natural water seepage has been experienced on the ramp leading down to the west side of Containment #1. In order to stop this flow, a mixture of cement and existing soils is proposed to be placed for a depth of approximately 3 inches in the area involved. This material will then be covered by plant fill as originally specified.

This request is only for this one location and its sole purpose is to allow for continued effective work in the plant area until such time as the plant fill is completed in its entirety.

The above mixture will be compacted and placed to the same requirements as is the rest of the plant fill. The cement by volume will be approximately 10%.

Approximately 75 cubic feet of cement will be needed for this work.

SB 18926

10. REVIEWED BY:

CIVIL

ELECT.

MECH.

WELDING

Richard Dorte 10-4-74
Eric Rojas 10-4-74
G. Miller 10-4-74
11-2-74

Date

9. PREPARED BY:

11. APPROVAL OF FIELD DISPOSITION:

J. L. [Signature] 10-7-74
Project Field Engineer Date

12. PROJECT ENGINEER APPROVAL: YES NO

PROJ. ENGR.:

REMARKS


This work was completed as specified on 11-14-74. G. Miller

To ~~R. A. Marshall~~
Subject Job 7220 Midland Project
Structural Backfill
Specification 7220-C-211
BCBE 319
Copies to R. L. Rixford
J. H. Allen

Date ~~March 15~~, 1974
From E. E. Felton
Of Construction
At Midland, Michigan

During April, 1974, civil procedure C-301 was replaced by Specification 7220-C-211, Rev. 0. At this time the field requested that a finer cohesionless and free draining material than that specified be considered; i.e., a material with 95-100% passing the #40 sieve. Reasoning for this was that the finer material is locally available within five miles from the jobsite as compared to twenty miles or more for the material specified and is available at a much lower cost. Some concern existed on possible liquefaction of this material and because of the time needed to fully test and evaluate it, the finer material was denied.

The field would like to continue to pursue this material. Please inform us of the testing required.


E. E. Felton

EEF/RAG/kt

SB 18984

Midland Units 1 & 2
Bechtel Job 7220-001
4 April 1974

TRIP REPORT

DATE: 29 March 1974
LOCATION: Midland Jobsite
ATTENDEES: S. S. Afifi *Shir S. Afifi*
SUBJECT: Examine Progress of Drilling and Testing Program

DISCUSSION

The purpose of this trip was to examine the progress of the drilling and testing program in connection with the quality control of the dike construction.

Most borings recommended in the north plant dike area were complete. Jim Wanzeck estimated that the remainder of the drilling in the dike will be complete by the end of the week of April 1. Testing was already in progress. Everything appeared to be under control. Based on results available at the time, it was evident that only a low percentage of tests did not satisfy the required compaction criteria.

SSA:mbh

SB 18985

SIGN BY MARIO H. DRABICVIC DATE 12-14-73 CHECKED BY _____ SHEET NO. 1
 PROJECT MIDLAND NUCLEAR UNIT, UNIT 1 & 2 JOB NO. 7270-C-710
 SUBJECT SUMMARY TEST BORING LOGS - Q.C. LISTED FRONT AREA FILL FILE NO. _____

DIKE	Number Test borings Zone (1)	Number Test borings Zone (2)	Total Number Test borings	Number W-tests Zone (1)	Number W-tests Zone (2)	Total W-tests	Total Number S.F. (Scale 1/4")
EAST FRONT							
KE	4	2	6	28	16	44	24
DEPTH							
INT DIKE	20	16	36	254	266	520	298
NORTHEAST FRONT AREA (1)	11	10	21	51	75	126	31
TOTAL	35	28	63	333	357	690	353

NOTE: TEST-PIT SUBSTITUTION FOR T.Bs. AT NORTHEAST DIKE (FRONT AREA FILL) IS ANTICIPATED, EITHER FOR ZONE (1) OR ZONE (2) MATERIAL.

11/10/77

DATE 1/19/78

CHECKED BY

DATE

SHEET NO. 7

1110/210

JOB NO. 7770-C-210

COST ESTIMATIONS - RESPONING INQUIRY - Q.C. LISTED AREA FILL

FILE NO.

	ZONE I MATTKILL			ZONE II MATERIAL			GRAND TOTAL FOOTAGE
	Number Borings	Number feet per boring	Total footage	Number Borings	Number feet per boring	Total footage	
	4	14	56	2	14	28	84
	20	15	300	16	19	304	604
	11	5	55	10	12	120	175
TOTAL	35	-	411	28	-	452	863

NOTE: Above listed total footage is based on assumption that drilling will start from elevations as follows:

DIKE	ELEVATION
WEST PLANT DIKE	624±
NORTH PLANT DIKE	624±
N.E. DIKE (North Area only)	617±

Assumed: a) Cost per linear foot = \$25.00 (Includes moving the rig from boring to boring, drilling, sampling, Shelby tubes w/handling, labor cost, moist. & dens. tests)


b) Time of performance = 40 feet/day/rig

TOTAL COST = 863 x 25 = \$21,575

ENGINE TIME = 21.6, SAT 22 working days/rig

SB 18989

PLANT AREA FULL SCALE 1" = 500'



Proposed Test Boring Zone ①
 Proposed Test Boring Zone ②

Proposed Test Boring Zone ①
 Proposed Test Boring Zone ②

W

S. 4160
 E. 920
 S. 4190
 E. 945
 S. 4920
 E. 1010
 S. 4825
 E. 1075
 S. 4985
 E. 1105
 S. 4985

T.B. 19 S. 5000
 E. 1700
 T.B. 20 S. 4955
 E. 1270
 T.B. 21 S. 5070
 E. 1365

SB 18991

T.B. 1	S. 4970	T.B. 7	S. 4415
	E. 1400		E. 1575
T.B. 2	S. 4750	T.B. 8	S. 4815
	E. 1195		E. 1470
T.B. 3	S. 4615	T.B. 9	S. 4830
	E. 1020		E. 1450
T.B. 4	S. 4710	T.B. 10	S. 4415
	E. 1250		E. 1490
T.B. 5	S. 4810	T.B. 11	S. 4950
	E. 1375		E. 1550
T.B. 6	S. 4770		

S. 4500

TRIP REPORT

DATE: September 27-30, 1977
LOCATION: Midland Units 1 & 2
Midland, Michigan
SUBJECT: Structural Backfill Investigation Borings
ATTENDEE: J. B. Givens - Geotech-Soils

During the four day drilling program, four holes, L_N, H_T, E, and D, were drilled through the backfill. In addition, three shallow holes, L_{NA}, L_{NB}, and H_{TA}, were drilled to obtain bulk samples for compaction tests. The boring logs are attached.

Split spoon samples were placed in sample jars and hand carried to Ann Arbor. Tube samples and bulk samples were taken to the U. S. Testing Soils lab at the site, and the assignments listed on the attachment were given to John Speltz, of U. S. Testing. I told John to report the results to us and Jerry Morris, Bechtel field engineer, as soon as possible. John said that results should be expected the week of October 3.

Daily field reports were completed by Curry Long, Bechtel subcontracts, with my input at the site.

Jerry Morris told me that Bechtel plans to excavate the fill under the administration building footings being investigated to Elevation 613 and replace the excavated material with lean concrete. He also told me that the CMP that was found in the south end of the excavation will be cut off and plugged prior to backfilling.

JBG/lag
Attachment

SB 19682

Bechtel Associates Professional Corporation
Inter-office Memorandum

To R. L. Castleberry Date 4 November 1977
Subject Midland Units 1 & 2-Job 7220-001 From S. S. Afifi
Piezometer Monitoring Program Of Geotechnical Services
Copies to S. L. Blue At Ann Arbor 10(D)5
P. K. Chen 7220-77-132
E. Rixford
G. Tuveson
~~██████████~~
1320, 3410

REFERENCE: IOM, 7220-C77-0170, dated October 24, 1977, from R. L. Castleberry to S. S. Afifi

In response to your reference IOM, a preliminary technical specification for installation of piezometers in the cooling pond dikes has been transmitted to R. Rixford on October 24, 1977. The estimated subcontract lump sum is about \$30,000 on actual time spent plus material cost basis.

We recommend that Bechtel field provide surveying for the piezometer locations and working pads on slopes as needed.

S. S. Afifi
S. S. Afifi

PKC
PKC/lag

SB 19694

TELECOPY TO: G. THURSON

GECTECH	
DIVISION	
PROJECT	
NO.	1
DATE	11/20/77
SOILS	2
CECL	
H&H	1
ENG	
HHS/GRFXC	
Proj Eng	
JOS 7220	FILE 540
REC'D	NOV 21 1977

SUBJECT

Report on failure of grade beam @
0.4 line - Administration Building.

I DESCRIPTION OF CONDITION

By routine survey check of August 23, 1977, the top surface at col line on the north end of subject grade beam was found to be 3 1/2" below its design elevation. The south end of the beam at its tie into the steam tunnel wall was at its design elevation, however, there was approximately 1/2" separation between the beam and the wall. The beam was not structurally cracked. Soil conditions at the time of the failure were per the attached sketch. There was no visible evidence of soil heaving, cracking, sluffing, or water flow at any point on the 3:1 slope to the north of the subject beam, nor was there any visible soil disturbance on either side of the beam looking from the top.

To confirm that the beam was not incorrectly surveyed originally the beam was surveyed again the week of August 29. Additional settlement of approximately 1/2" was noted and the beam was approximately 1/2" out of ^{plumb} ~~plumb~~, leaning to the west.

No settlement was found from surveys of all other administration building footings and the steam tunnel walls.

II INITIAL EVALUATION OF FAILURE

SB 19695

After evaluation of the conditions by both Field and Project Engineering, it was determined that the 0.4 line foundation could not be economically stabilized and replaced.

CALCULATION SHEET

DESIGN BY F. T. AGUE

DATE 11/21 CHECKED BY _____

DATE _____


SHEET NO. _____

PROJECT MIDLAND 7220


JOB NO. _____

SUBJECT ADMIN BLDG - SOIL COND. & CALCULATION NO.

FILE NO. _____



SECTION THRU O.4 LINE - LOOKING EAST



SB 19696

Because the cause of the failure was not apparent from the facts at the time of discovery, it was determined that additional testing and observations would be required during removal of the beam to determine the cause and the best method of replacement.

III RESULTS OF TESTING

A) Original Material Testing

Attachment #1 includes the reports of the in place density tests taken during placement of the zone 1 (clay) material under the footings in June 1977. This material was from a field stockpile which includes material taken from many excavations into the dike and different areas of the plant as well as other approved sources. The differences in grain size, texture and other structural properties of this material account for the fact that the Bechtel modified Proctor tests taken in different locations of the stock pile range in optimum dry density from 117 ^{lb} /ft³ to 132.9 ^{lb} /ft³. The proctor ^{MAXIMUM} dry density value was selected by the testing technician using bottled samples of each ^{REGION} ~~material~~ proctor in the lab for visual comparison to the compacted sample. New proctor tests were run by the test lab when ever a new or questionable material was encountered. A new proctor test was also run for a minimum of ever 10,000 yards of compacted fill placed. As new tests were taken, old samples were disposed of.

The results of all tests taken in the fill under the 0.4 line footing indicate that the material was properly compacted to 95% of optimum density. Several tests in the area failed originally, however, all failing lifts were re-conditioned and re-compacted and all were re-tested and found acceptable, prior to continuing removal.

B) Material Testing and Observations During Footing Removal
(September 1977) There were several rains and almost continuous surface water.

The investigation program called for removal of all Zone 2 (sand) and the Zone 1 placed in June of 1977 (see sketch #1). Slope protection using plastic mats and de-watering was continuously maintained during excavation to protect the adjacent zone 1 material (placed prior to 1977) and the remaining administration building footings supported by that fill. Surveys run during and after the footing removal on adjacent footings and steam tunnel walls indicated no settlement or disturbance of those structures.

how well determined aggregate?

The zone 2 material, a free draining sand material, did not show visual evidence of disturbance or movement throughout its depth. The mud mat under the footings, for the few which could be cleaned prior to break-up and removal did not show structural cracking.

(curry)

The zone 1 material placed in June 1977 below footing to elevation 614 was tested at each footing location at varying elevations by taking field density test and corresponding moisture tests (see attachment #2). The material was moist and easily penetrated by hand probing with a 1/2" rod. Field density and moisture tests in accordance with ASTM D-1556 during material removal were ^{Run} none using current proctor maximum densing optimum moisture information (which was probably not appropriate as the fill was placed 3 to 4 months before the tests). The fill was found to fail specification requirements in either moisture or densi

SB 19699

modified procter curve was then run ^{DL} a sample of this material (see attachment #3) using this procter as standard the in place density of this material (average = 117 lb/ft³) averaged 90% of the optimum compaction density. Of the 15 tests taken, 4 showed density below the above average compaction and one test was below 83% of the optimum compaction density.

Six unconfined compression test (ASTM D-2166-66) were run between elevation 614 I and Elevation 622" in this material during footing removal. (See attachment #4) The minimum unconfined bearing strength is 5 kips/sq. ft. The co-efficient of cohesion (c) is $c = .25 \text{ k/ft}^2$ and the ultimate bearing capacity is approximately $q_u = 4c = 1 \text{ k/ft}^2$.

Handwritten scribble

Test borings were taken at two locations column line 0.4 and L4, and 0.4 and HT after footing removal and prior to removal of the zone 1 material below the footing at elevation 622'. The boring machine utilized a 2" split shelby spoon and was capable of constant sampling. Sampling and testing conducted in accordance with instructions from a Bechtel Geotech. Representative. Testing included standard blow counts, unconfined compression tests and procters boring logs and tests results are attachment #4. The low bearing capacity of zone 1 material placed in June of 1977 was confirmed both by blow counts and unconfined compressions tests of this material. The borings extended into the original glacial till at approximate elevation 500' ±. The results of blow counts in the dike material below elevation 614 indicated that material was sound and suitable for foundation. Further proct and field density testing of the material below elevation 614 indicated

Handwritten note: "no other missing" with a question mark

SB 19700

IV ANALYSIS

It is evident that the low bearing capacity of the zone 1 material placed in June of 1977 between elevation 614 and 622 is the cause of this failure. If the unconfined bearing is taken to be: $\bar{q}_c = .5 \frac{\text{kips}}{\text{sq ft}}$ AND $\bar{q}_u = 1 \frac{\text{kips}}{\text{sq ft}}$ the 12 feet of sand overburden on the footings (Approximately 12 ft Depth @ $120 \frac{\text{lb}}{\text{ft}^3} = 1440 \frac{\text{lb}}{\text{ft}^2}$) would overstress this material.

The cause of the reduced bearing capacity of this material cannot be conclusively established. The materials high moisture content apparently contributed to the reduced bearing capacity. When compacted to 95% of the optimum density this material is relatively impermeable to water and even when saturated, it would allow a maximum of about 15% moisture.

It would be shown than $C = 0.2 - 0.3 \text{ ksf}$ if at max density

Not clear

this would not affect soil under footing under ultimate bearing capacity

The questionable material had a higher maximum density than the maximum density selected by the testing technicians for comparison of in place densities, which resulted in ~~average~~ ^{an average} actual compaction of 90% rather than the required 95%. Although the reduced in place density should not directly result in such settlement under dry conditions. It did contribute in some measure to increased water permeability of the soil. Considering the unusually wet conditions after this material was placed and the possibility that ground water seepage was introduced into the material; question, it is also possible that the slope to the north of these footings softened and failed. As indicated previously in this report, there was visible evidence of such failure, and the 3:1 slope should have been ^h enough to sustain the fill; However, under conditions of reduced in place soil strength, this condition might have contributed to the problem. Vibration introduced by compaction equipment used to place the material

(sand) above the questionable material also contributed to the problem.

In summary, although no single factor was found to be the definitive cause, the low bearing capacity of the material directly below the footings resulted in the failure. As borings and tests on the surrounding materials indicated they were suitable for foundation, removal of the questionable material was determined to be the appropriate solution of the problem.

?

FS = 1

To further assure that existing footings in the administration building were not disturbed by the removal and replacement of the 0.4 line footings, a load test of the footings on column lines PA and N,L was conducted in accordance with ASTM D1194-72. The full design load was applied and maintained for the 24 hours on each footing. Results of the tests (attachment #5) were reported to Project Engineering and were found acceptable.

SB 13701

ADMINISTRATION BUILDING FOUNDATION LOAD TEST

STRIP FOOTER AT COLUMN LINE 17K

Date of Test: 11/11/78

Monitored By: D. BILLINGS

J. KEZLETTER

SURVEY: SMITH,

FRIMODIG, DURHAM

Weather Conditions: OVERCAST

Temperature at Time of Incremental Loading: 30°

Remarks: (1) NO PROBLEMS ENCOUNTERED WITH SETTLING
OR STABILITY OF SURVEY POINTS
(2) SURVEY CREWS CHANGED SHIFTS BETWEEN 3 AND 4
HOURS AFTER START OF TEST, AND AGAIN FOR THE
FINAL READING

SB 19702

ADMINISTRATION BUILDING FOUNDATION LOAD TEST

ATTACHED
Page

STRIP FOOTER AT COLUMN LINE Nk

Column Line 0.9

Column Line 0.6

Time (Hrs.)	Actual Load (Tons)	Gauge Reading (psi)		Top of Pier Elevation (Ft.)	Cumulative Settlement (In.)	Actual Load (Tons)	Gauge Reading (psi)		Top of Pier Elevation (Ft.)	Cumulative Settlement (In.)
		Req'd.	Actual				Req'd.	Actual		
1:30 PM 0	0.0	0	0	634 ²¹¹	0	0.0	0	0	634 ¹⁸²	0
1:40 PM 0.00 - 0.25	9.3	450	450	634 ²¹³	0	15.5	750	750	634 ¹⁸²	0
1:55 PM 0.25 - 0.50	10.6	900	900	634 ²¹³	0	29.9	1450	1450	634 ¹⁸⁰	1/32
2:15 PM 0.50 - 0.75	20.9	1400	1400	634 ²¹³	0	45.4	2200	2200	634 ¹⁸⁰	1/32
2:35 PM 0.75 - 1.00	38.2	1850	1850	634 ²¹³	0	59.8	2900	2900	634 ¹⁸⁰	1/32
2:40 PM 1.00 - 1.25	48.5	2350	2350	634 ²¹²	1/64	75.3	3650	3650	634 ¹⁸⁰	1/32
3:00 PM 1.25 - 1.50	57.8	2800	2800	634 ²¹²	1/64	89.7	4350	4350	634 ¹⁸⁰	1/32
3:15 PM 1.50 - 1.75	67.0	3250	3250	634 ²¹³	0	105.2	5100	5100	634 ¹⁷⁹	1/32
3:30 PM 1.75 - 2.00	76.3	3700	3700	634 ²¹⁴	0	119.6	5800	5800	634 ¹⁷⁸	1/32
3:45 PM 2.00 - 2.25	86.6	4200	4200	634 ²¹³	0	135.1	6550	6550	634 ¹⁷⁶	5/64
4:00 PM 2.25 - 2.50	95.9	4650	4650	634 ²¹²	1/64	150.6	7300	7300	634 ¹⁷⁷	5/64
4:15 PM 2.50 - 2.75	105.2	5100	5100	634 ²¹²	1/64	165.0	8000	8000	634 ¹⁷⁸	1/32
4:30 PM 2.75 - 3.00	115.5	5600	5600	634 ²¹³	0	180.5	8750	8750	634 ¹⁷⁶	5/64
5:30 PM 4.0	115.5	5600	5900	634 ²¹²	1/64	180.5	8750	8750	634 ¹⁷⁷	5/64
5:00 PM 5.0	115.5	5600	5500	634 ²¹²	1/64	180.5	8750	8700	634 ¹⁸⁰	1/32
6.0	115.5	5600	5500	—	—	180.5	8750	8750	—	—

ADMINISTRATIVE BUILDING FOUNDATION LOAD TEST

STRIP FOOTER AT COLUMN LINE No

Time (Hrs.)	<u>Column Line 0.0</u>				Conversion Settlement (In.)	<u>Column Line 0.6</u>			Top of Pier Elevation (Ft.)	Conversion Settlement (In.)
	Actual Load (Tons)	Gauge Reading (psi)		Top of Pier Elevation (Ft.)		Actual Load (Tons)	Gauge Reading (psi)			
		Req'd.	Actual				Req'd.	Actual		
7.0	115.5	5600	5550	—	—	180.5	8750	8700	—	—
12:02 AM 12.0	115.5	5600	5600	634 ²¹²	1/64	180.5	8750	8750	634 ¹⁷⁴	3/32
7:30 AM				634 ²¹²	1/64				634 ¹⁷²	1/8
11:30 AM 24.0	115.5	5600	5600	634 ²⁰⁸	1/6	180.5	8750	8750	634 ¹⁷³	1/8
24.0	0.0	0	0	634 ²¹³	0	0.0	0	0	634 ¹⁷⁵	5/64
* Record Additional Readings Below If Required.										
	(Elev should be etc. to ± 0005)									

Permanent
settlement
(0")

Permanent
settlement
(5/64")

SB 13704

ADMINISTRATION BUILDING FOUNDATION LOAD TEST

STRIP FOOTER AT COLUMN LINE Pa

Date of Test: 11/8/77

Monitored By: D. BILLINGS

J. KELLEHER

SURVEY: SMITH,

FRIMODIG, DURHAM

Weather Conditions: LIGHT RAIN / FOG

Temperature at Time of Incremental Loading: 55°

Remarks: (1) JACKS AT COLUMN LINE 0.6 WERE SHIMMED WITH STRIPS OF THIN PLATES WHICH WERE THE CAUSE OF AT LEAST 1/4" OF SETTLEMENT READING (ELEVATIONS WERE TAKEN FROM TOP OF SHIM PEEK). (2) FAULTY PUMP NECESSITATED UNLOADING OF COL. LINE 0.6 AFTER 18.5 TONS HAD BEEN APPLIED. PUMP WAS REPLACED AND LOAD RE-APPLIED WITHIN 5 MINUTES (NO SIGNIFICANT CHANGE IN SETTLEMENT NOTED) 3 AND 4 MIN AFTER START OF TEST AND READINGS FOR THE FINAL READINGS.

SB 13705

ADHESION BUILDING FOUNDATION LOAD TEST

STRIP FOOTER AT COLUMN LINE Pa

Time (Hrs.)	Actual Load (Tons)	Gauge Reading (psi)		Top of Pier Elevation (Ft.)	Cumulative Settlement (In.)	Actual Load (Tons)	Gauge Reading (psi)		Top of Pier Elevation (Ft.)	Cumulative Settlement (In.)
		Req'd.	Actual				Req'd.	Actual		
11:45 AM				TOP OF SLAB					634.177	
0	0.0	0	0	635.067	0	0.0	0	0	634.177	0
0.00 - 0.25	9.3	450	600	635.049	7/32	15.5	750	800	634.173	3/64
0.25 - 0.50	18.6	900	900	635.047	15/64	29.9	1450	1500	634.173	3/64
0.50 - 0.75	28.9	1400	1400	635.042	5/16	45.4	2200	2200	634.170	5/64
0.75 - 1.00	38.2	1850	1850	635.039	1 1/32	59.8	2900	2900	634.178	—
1.00 - 1.25	48.5	2350	2350	635.037	23/64	75.3	3650	3650	634.178	—
1.25 - 1.50	57.8	2800	2800	635.033	13/32	89.7	4350	4350	634.178	—
1.50 - 1.75	67.0	3250	3250	635.030	7/16	105.2	5100	5100	634.177	0
1.75 - 2.00	76.3	3700	3700	635.028	15/32	119.6	5800	5800	634.177	0
2.00 - 2.25	86.6	4200	4200	635.028	15/32	135.1	6550	6600	634.177	0
2.25 - 2.50	95.9	4650	4650	635.027	31/64	150.6	7300	7300	634.177	0
2.50 - 2.75	105.2	5100	5100	635.026	31/64	165.0	8000	8000	634.177	0
2.75 - 3.00	115.5	5600	5600	635.027	31/64	180.5	8750	8800	634.176	0
4.0	115.5	5600	5600	635.019	37/64	180.5	8750	8700	634.165	9/64
5.0	115.5	5600	5600	635.018	19/32	180.5	8750	8500	634.170	5/64
6.0	115.5	5600	5600	635.019	37/64	180.5	8750	8550	634.165	9/64

SB 19706

STRIP FOOTER AT COL. # LINE Pa

Column Line 0.6

Column Line 0.9

Time (Hrs.)	Actual Load (Tons)	Gauge Reading (psi)		Top of Pier Elevation (Ft.)	Settlement (In.)	Actual Load (Tons)	Gauge Reading (psi)		Top of Pier Elevation (Ft.)	Settlement (In.)
		Req'd.	Actual				Req'd.	Actual		
7.0	115.5	5600	5600	635.017	39/64	180.5	8750	8500	634.168	7/64
*	115.5	5600	5600	635.017	39/64	180.5	8750	8800	634.166	1/8
12.0	115.5	5600	5600	635.018	19/32	180.5	8750	8800	634.162	3/16
*	115.5	5600	5600	635.026	31/64	0.0	0	0	634.173	3/64
24.0	0.0	0	0		PERMANENT DEFLECTION 2 1/2" - 1/4"					PERMANENT DEFLECTION 2 3/64"
24.0	0.0	0	0		2 1/4"					
*	Record Additional Readings Below If Required.				SEE REMARKS					

Bechtel Associates Professional Corporation
Inter-office Memorandum

To R. L. Castleberry Date 7 October 1977
Subject Midland Units 1 & 2-Job 7220-001 From S. S. Afifi
Administration Building Of Geotechnical Services
Copies to S. L. Blue At Ann Arbor 10(D)5
J. Hink 7220-77-123
G. Tuveson
██████████
1320, 3410

Pursuant to our meeting with J. Hink, G. Tuveson, J. O. Wanzeck, and S. S. Afifi, we submit the following:

Based on recent borings, September 1977, at the administration building, excavating the soil to Elevation 613.0 and replacing with lean concrete should be adequate. If the concrete has not already been placed, this area may be checked by driving 1/2" to 1" rod approximately two (2) feet into the soil at Elevation 613.0.

The attached sketch shows our recommended backfill procedure. If this method is carefully followed, we feel further problems with this area will be remote.

As to the existing slab and footing, they should be monitored carefully to insure there is no further settlement. We would propose test loading this area to insure there is no problem with this part of the structure. Grouting also may be an alternate, if practical.


Any further questions, please do not hesitate to contact us.

Sherif S. Afifi
S. S. Afifi

JOW
JOW/lag
Attachment

SB 19708

EXAMPLE OF BACKFILL PROCEDURES
TO BE USED AT THE
ADMINISTRATION BUILDING



NOTES:

1. HAND COMPACTED CLAY
max 4" LIFTS.
2. HAND COMPACTED SAND
max 6" LIFTS.

SB 19709

JOB 7220
MIDLAND UNITS 1 & 2

ORDER-OF-MAGNITUDE
COST ESTIMATE
FOR
CORRECTIVE ACTIONS

	<u>S/C</u>	<u>FIELD</u>	<u>ENG & HO</u>	<u>TOTAL</u>
1. Bearing piles for the Service Water Pump Structure, including a pile bearing test.	\$ 100,000	\$ 300,000	\$ 100,000	\$ 500,000
2. Underpinning of Electrical Penetration Rooms and the Main Feedwater Isolation Valve Pits, including pit temporary supports.	\$ 3,250,000	\$ 300,000	\$ 250,000	\$ 3,800,000
3. Area Dewatering for Underpinning.	\$ 500,000	\$ 150,000	\$ 50,000	\$ 700,000
*Contingency plan for temp. support of Aux. Bldg.:				
-initial cost of plan		\$ 190,000	\$ 10,000	\$ 200,000
-total cost if required		((\$ 370,000	\$ 30,000	\$ 400,000))
4. Chemical Grouting for the Railroad Bay of the Aux. Bldg. and the Diesel Gen. Bldg. as required, including a grout testing and specification program.	\$ 1,500,000	\$ 200,000	\$ 300,000	\$ 2,000,000
TOTAL FOR THESE ITEMS:	<u>\$ 5,350,000</u>	<u>\$ 1,140,000</u>	<u>\$ 710,000</u>	<u>\$ 7,200,000</u>
			-or-	
	((\$ 5,350,000	\$ 1,320,000	\$ 730,000	\$ 7,400,000))

Costs not indicated on this sheet:

1. Diesel Generator Bldg. Surcharge
2. BWSTs and Condensate Tanks
3. Diesel Oil Tanks
4. Underground Utilities
5. Cause investigation and support to NRC question responses.


SB 19916

AND 5-0273

JOB 72
MIDLAND DIST. 142
PRELIMINARY SCHEDULE FOR CORRECTIVE ACTIONS

1980

1979



PILE DRIVING & SW PUMP STR. BEARING PILE TEST SUPPORT INSTALL.

UNDERPINNING SPECIFICATION

SUBCONTRACT

POWER VALUE PIT TEMPERATURE SUPPORT

DEWATERING SPECIFICATION

SUBCONTRACT

AUXILIARY BLDG. TEMPORARY SUPPORT (CONSISTENCY PANS)

CHEMICAL GRROUTING TESTING PROGRAM

SPECIFICATION

SUBCONTRACT

SB 1991


PROCEDURE FOR INSTALLING SINGLE TUBE

POROUS-TUBE PIEZOMETERS

1. While piezometer borehole is being drilled and cased, uncoil a length of piezometer tubing which is about 10 feet longer than the length needed for the piezometer installation. Stretch this out on a flat area and anchor the ends. Then mark with a black permanent-rite magic marker 1 foot intervals above and below the ground surface level that should line up with the piezometer tube during installation. In measuring, place the tip end of the tubing on the four inch mark on the measuring tape. This allows for lengths being measured from the center of the Norton tube after it is connected to the plastic tube. The one foot marks should be labelled with the distance from the piezometer tip center. Leave the piezometer tube stretched out on the ground and intact with the rest of the coil until the exact length of the piezometer installation is known. This also allows the tube to relax some of its coil. While being store, all free ends of the piezometer tubing should be plugged to assure that no foreign materials will enter the tubing.

2. Also while the borehole is being drilled, boil several of the Norton-porous tubes in water to purge air from the pores. This can be done on the site by using a Coleman stove and a couple of lab pans. If weather conditions are freezing, be careful to boil only those tips which will be readily used.

3. When the borehole is ready for installation, cut the marked tubing length as required. Recoil this piece and connect the unmarked end to the Norton porous-tube as follows:



After connecting porous tube, submerge it in a bucket of clean water and transport this to the borehole.

4. Connect wires of a small water pump to the drill rig battery. With the free end of the piezometer tube attached to the input side of the pump, draw the water in the bucket into the tip and through the tubing. Replace the water in the bucket as this is done. Then with the piezometer tubing connected to the output side and a bucket of clean water connected to the input side of the pump pump water into the tip as it is being placed in the borehole. Throughout this procedure be sure that as little air as possible contacts the piezometer tip.

5. Before the tip is placed in the borehole, the cased hole should be filled with clean water and the tamping hammer used to check the depth of the hole. The tamping hammer cable is graduated in foot intervals for convenience in measuring. The depth of the case hole should be a foot and a half below the depth of the center of the tip should be placed. A half foot of clean Ottawa sand should then be placed in the borehole and allowed to settle. Quantities of backfill materials are premeasured in a small clean container. The piezometer assembly is then lowered into the hole to the depth its center should be located at. This is indicated by the one foot marker on the piezometer tubing. The stick up of the casing should be taken into account in determining depth from ground surface. In this state of suspension in the borehole, the piezometer tip is then backfilled with Ottawa sand in one foot intervals to a level of $1\frac{1}{2}$ feet above the center of the tip. After each interval, the tamping hammer is left in the casing and the casing pulled until the top of the sand level is even with the bottom of the casing. Enough sand is backfilled so that the tamping hammer cable, while in the borehole, indicates a level $1\frac{1}{2}$ ' higher than the mark on the piezometer tube.

6. When the proper amount of sand has been placed around the tip, the casing is pulled to this level and the sand is then tamped well. The depth below ground surface at the center of the tip is at this time checked once again and recorded. If the sides of the borehole will support themselves for a short distance, then the casing is pulled above the sand about a foot. A foot of bentonite pi pellets are then slowly dropped into the hole allowing more than a second of time for each foot of drop. While the pi pellets are being dropped one by one about three per second, a strong upward pull should be made on the piezometer tube. This allows the pi pellets to drop easily around it. When these have been given enough time to reach the bottom, the tamping hammer is slowly lowered until it rests on the bentonite plug. The bottom of the tamping hammer should be even with the bottom of the casing. If it is even or lower, the plug should be well tamped and the casing raised another foot and

The procedure continued until the proper length of bentonite plug has been installed. The depth of the top of the plug is indicated by the depth of the tamping hammer below the ground surface. If by chance, the bentonite plug were above the bottom of the casing, the casing should be raised a half foot and the tamping hammer used ; slightly to sink the plug. If the plug does not immediately sink below the casing, do not tamp any more, but insert the 1" plastic grout tube and push the hammer and bentonite plug past the casing. Remove the grout tube and tamp the plug then, attempting to clean the bentonite out of the end of the casing. It should be noted that usually any tamping of a plug in the casing will result in nothing more than a tighter plug in the casing. Thus, extreme caution should be exercised in dealing with this situation.

7. When the proper length of bentonite plug has been installed, another piezometer can be lowered or the remainder of the hole backfilled with grout. The grout should be pumped into the bottom of the hole through the grout tube until the hole is completely filled. The casing is pulled and the level of grout restored.

8. A five foot length of protective pipe is inserted in the hole over the piezometer tubes. These tubes are pulled taut as this is done. The pipe is then blocked up at a certain height above the ground and the grout allowed to set. When this is achieved, the piezometer tubes are labelled inside the pipe and then cut off level with the pipe. A vented cap is then placed on the pipe. The pipe is labelled with its borehole number.

Bechtel Associates Professional Corporation

Post Office Box 1000
3621 South State Road
Ann Arbor, Michigan 48106



CONFERENCE NOTES NO. 156

CONSUMERS POWER COMPANY

MIDLAND PLANT UNITS 1 AND 2

BECHTEL JOB 7220

DATE: Friday, March 15, 1974

LOCATION: Atomic Energy Commission Offices, Bethesda, Maryland

ATTENDEES:	<u>CPCo</u>	<u>Bechtel</u>	<u>AEC-DOL</u>
	M. Hanson	J. Allen S. Mackay J. Hink J. Clements	D. Budge L. Heller S. MacKay

SUBJECT: Investigation of Soils in the Vicinity of the Reactor Buildings at the Midland Plant Site

DISCUSSION:

A meeting was held between the AEC-DOL Staff, Consumers Power Company, and Bechtel to resolve questions raised by Mr. Budge during a visit to the Midland Plant site on March 6, 1974. The questions involved the types of soil and the possibilities of geological faults in the soil around the reactor building foundations.

During the course of the meeting, Bechtel presented and discussed the following information:

1. Bechtel Sketches:
 - SK-C-247 Area plan showing borings made in conjunction with the "Investigation of Sand Below Class I Components"
 - SK-C-261 Soil Profiles
 - SK-G-1 Site Plan with Dike and Boring Locations
2. Bechtel Drawings:
 - C-44 Plant Area Construction Excavation
 - C-10 Boring Location Plan and Index
 - C-11 through C-21 Boring Logs
 - C-28 Boring Logs
3. Soil Reports by Dames and Moore, Volume I and II.

4. Boring Logs D1 through D60
5. Approximately 70 Midland site progress photographs
6. Approximately 40 Midland site progress 35 mm slides
7. Scale model of the Midland plant site soil/geology profiles

Mr. Allen explained that some of the information presented had not been seen before by the AEC-DOL Staff because it was not part of the Preliminary Safety Analysis Report. This material, he pointed out, would be included in the Final Safety Analysis Report.

Mr. Budge explained that he was mostly concerned about the area Northwest of the Unit 1 containment building where he had observed some sand strata abutting against clay. Jimmy Allen and Sherman Mackay, using the soil/geology model they provided, described the soil profiles in this area. The Midland Plant Class I structures are sited on highly compacted, high strength clay (glacial till) which forms a good foundation material. Mr. Mackay identified this till as Wisconsin age (5-12,000 years old). Overlaying the glacial till are lake bottom or beach sands. Some horizontal stratification seen in the sands north and west of the auxiliary building are continuous with no offsets in evidence. This is good evidence that faulting is not present.

Mr. Heller asked why waterproofing material was placed over the till in the excavation area. John Hink explained that a waterproofing membrane was placed under all structures to protect them against seepage from the cooling pond which will be at a higher elevation. Mr. Allen added that dewatering facilities at the site included a sump pump, and large diameter wells located on the north and east sides of the excavation.

Mr. Budge asked why the soil samples from 1968-1970 boring work had been discarded. Mr. Allen said Dames and Moore used to keep boring and soil samples for only 2 years and then discarded them. However, the policy now is to retain all samples until after completion of the job.

Mr. Budge also asked about subsidence surveys. He indicated that Dow Chemical Company did surveys every three years beginning in the 1950's and ending in 1968, and inquired whether such a program would be reinitiated by Consumers. Mr. Hanson explained that Consumers and Bechtel already have plans for a subsidence surveillance program.

In reviewing the site progress photographs presented, Mr. Budge requested that certain photographs be enlarged to allow him to study the sand/clay interface more closely. The subject photographs are:

- | | | |
|--------------------|---|--|
| Photograph No. 127 | - | North End of Auxiliary Building Base Slab Formwork 7-14-70 |
| Photograph No. 134 | - | North End of Auxiliary Building Base Slab, elevation 568' 8-2-70 |
| Photograph No. 138 | - | Northern End of Auxiliary Building Foundation 8-5-70 |

In addition, Mr. Budge requested a copy of the 8" x 10" aerial photo
Midland Nuclear Plant GWO 7020
Vessels 1 & 2 - Auxiliary Building
Looking North
Work Order 76 3 July 73

He asked if Bechtel could provide an overlay on this aerial photograph showing the location of borings D1 and D3. Mr. Allen assured him that this could be done.

At the conclusion of the meeting, Mr. Budge was provided with a list of the material presented by Bechtel at the meeting. He said he would include this list and the above requested photographs in his final trip report. Mr. Budge said he was satisfied with the explanation presented and would not require another visit to the site. He does not see any major problems with the site excavation or foundations.

Action Item Summary

Responsible Party

- | | |
|---|----------|
| 1. Provide D. Budge with 8x10 enlargements of the three photographs indicated above. | J. Hink |
| 2. Provide D. Budge with an 8x10 copy of the above indicated aerial photograph with a boring location overlay. | J. Hink |
| 3. Expand the scale model of soil/geology profiles to the area west of the site (and send the model to D. Budge for his review and return.) | J. Allen |

Prepared by

J. A. Clements
J. A. Clements

Approved by

J. C. Hink
J. C. Hink

Bechtel Associates Professional Corporation

Post Office Box 1000
3621 South State Road
Ann Arbor, Michigan 48106



CONFERENCE NOTES NO. 156

CONSUMERS POWER COMPANY

MIDLAND PLANT UNITS 1 AND 2

BECHTEL JOB 7220

MARCH 15, 1974

TOPICS:

1. Resolve AEC-DOL questions concerning the types of soil and the possibilities of geological faults in the soil around the reactor building foundations.

Prepared by:

J. A. Clements

J. A. Clements

Approved by:

J. C. Hiak

J. C. Hiak

P. A. Martinez

M. P. Hanson

SB118978

Bechtel Associates Professional Corporation

Post Office Box 1000
3621 South State Road
Ann Arbor, Michigan 48106



CONFERENCE NOTES NO. 156

CONSUMERS POWER COMPANY

MIDLAND PLANT UNITS 1 AND 2

BECHTEL JOB 7220

MARCH 15, 1974

TOPICS:

1. Resolve AEC-DOL questions concerning the types of soil and the possibilities of geological faults in the soil around the reactor building foundations.

Prepared by:

J. A. Clements
J. A. Clements

Approved by:

J. C. Hink
J. C. Hink

P. A. Martinez

M. P. Hanson
M. P. Hanson

SB118979

Bechtel Associates Professional Corporation

Post Office Box 1000
3621 South State Road
Ann Arbor, Michigan 48106

bcc: J. Hink w/a
J. Allen w/a
S. Mackay w/a
J. Clements w/a



March 26, 1974

LLC - 306

Consumers Power Company
1945 W. Parnall Road
Jackson, Michigan 49201

Attention: Mr. M. P. Hanson


Subject: Consumers Power Company
Midland Plant - Job 7220
March 15, 1974, AEC-DOL
Conference Notes
File: 0270 0279 0281 all w/a

Gentlemen:

Enclosed are four (4) copies of the conference notes for the March 15, 1974, meeting with the AEC-DOL Staff in Bethesda, Maryland. We are proceeding on all action items as required.

Please show your approval of the conference notes by signing and returning one copy of the cover sheet.

Very truly yours,


for P. A. Martinez
Project Engineer

JAC/pff

SB118980

Midland Units 1 & 2
Bechtel Job No. 7220-001
9 July 1974

TRIP REPORT

DATE: July 1, 2 and 3, 1974
LOCATION: Midland Nuclear Plant
ATTENDEE: J. O. Wanzeck
SUBJECT: General Review of Site

DISCUSSION


- 1) Answered two (2) questions for Don Horn, QA Representative for Consumers Power Company.

Questions:

Q: What is Zone Two material?
A: Random fill.

Q: What are moisture requirements in Zone Two Non Q area?
A: None

- 2) Put in a field change request on Specification C-210; 13.7 to include ASTM D2049 on cohesionless soil.
- 3) Geotech was requested to make sure that all borings were received by project, I stated as far as I know all borings have been received by project.


J. O. Wanzeck

JOW:lab

SB119170

Midland Units 1 & 2
Rechtel Job 7220
3 September 1974

TRIP REPORT

DATE: August 26-29, 1974
LOCATION: Midland Nuclear Plant
ATTENDEE: J. O. Wanzeck
SUBJECT: General Review of Site

DISCUSSION

Discussed moving of intake structure with Jack O'Sullivan in Ann Arbor.

R. Rixford of Ann Arbor office discussed frequency of testing on sands and some questions on trip reports. These were cleared up.

Did some research on moisture density and natural moistures at site for information.

Working on Zone 1 & 2 west Miller dike.

Working on south dike east of Sasse Road Zone 1.

Placing riprap on south dike west of Sasse Road.

All soils work is progressing well.

Four ~~traxler~~ nuclear devices now available at the site.

J. O. Wanzeck
J. O. Wanzeck

JOW:lab

SB-19185

Midland Nuclear Plant
Job 7220-001
20 September 1974

TRIP REPORT

DATE: September 9, 10, 11 and 12, 1974

LOCATION: Midland Nuclear Plant

ATTENDEE: J. O. Wanzeck

SUBJECT: General Review of Site

DISCUSSION

Okayed the foundation from Station 7+20 west plant dike to Station 5+50 north Miller dike east of G₁.

Cautioned Canonie's foreman that lifts will not be more than 12". This was in the area of the east plant dike between Stations 17+00 and 21+00.

Riprap being placed on sections of west and south dikes.

Soils crews working good with no delays to subcontractor.

Okayed inspection trench from Station 4+30 west plant dike to Station 8+00 north Miller dike.

Well in area of Station 5+50 west plant dike still not plugged as of this date. It will be plugged later.

J. O. Wanzeck
J. O. Wanzeck

JOW:lab

SB119190

Bechtel Associates Professional Corporation
Inter-office Memorandum

To S. S. Afifi Date 23 October 1978
Subject Midland Units 1 & 2-Job 7220-001 From A. S. Marshall
Backfill Study Trip Report Of Geotechnical Services
August 26 - October 11, 1978 At Ann Arbor 10(D)5
Copies to S. L. Blue
R. L. Castleberry w/a
H. H. Burke/W. R. Ferris w/a
T. E. Johnson w/a
P. Martinez w/a
J. O. Wanzek w/a
K. Wiedner w/a
1310 3120

*cc: A. Boos, J. F. Newgen
J. Getts*

Transmitted with this memo is a trip report summarizing my activities at the Midland site during August 26 through October 11, 1978.

Austin S. Marshall

A. S. Marshall

ASM/lap
Attachment

SJ119232

TRIP REPORT

PERIOD: August 26 through October 11, 1978
LOCATION: Midland Power Plant
Midland, Michigan
SUBJECT: Backfill Study
ATTENDEE: A. S. Marshall - Geotech/Soils

Backfill Study

During the backfill study, borings were drilled in the following areas:

1. Diesel Generator Building
2. Condensate Water Tanks
3. Unit 1, Unit 2 and Startup Transformers
4. Category I Water Lines
5. Retaining Walls
6. Service Water Buildings
7. Tank Farm
8. Radwaste Building
9. Administration Building
10. Cooling Tower
11. Evaporator Building
12. Chlorination Building
13. Discharge Structures
14. Diesel Fuel Tanks
15. Guard House
16. Proposed Bullock Creek Bridge

S3-19233

Split spoon, shalby tube, and Osterberg tube samples were taken from the borings. Dutch cone penetrations were made in the diesel generator building area. Test pits were excavated in which sand cone density tests were taken and a bulk sample was taken from one pit. Test pit

locations included the north end of the east bay of the diesel generator building, just east of the condensate water tanks, and along the north side of the tank farm.

Samples were transported and tested by Goldberg-Zoino-Dunnicliff and Associates, Inc.

Observations on Backfill Placement

The following observations were made on backfill placement during the period:

1. Materials were placed and compacted in lift thicknesses exceeding those specified.
2. Heavier equipment appeared to be required to achieve compaction on clays.
3. Clays compacted in confined areas with vibratory plate compactors were often only compacted in the upper few inches of each lift.
4. Areas were being backfilled as "temporary" without field engineering's awareness.
5. Clay backfill materials were not being disced to breakdown the large "clumps" that did not appear to breakdown during compaction.
6. Field inspection of backfill operations by engineering personnel was very limited.
7. Materials observed 20 feet northwest of the primary water makeup tank indicated soft materials might underlie this area.

Upon discussion of the above mentioned observations with Al Boos and Jim Betts the following actions were taken:

1. Materials were to be compacted within limits specified for sands and in 6-inch loose lifts for clays.
2. A procedure was implemented through which "temporary" fill would be located and documented for later removal and replacement.
3. A disc was brought on-site and was used to breakdown the size of the clay "clumps" at the stockpile.
4. Field inspection was increased by field engineering by placing a field engineer over backfill, and only backfill.
5. Soft materials observed at Elev. 628 just northwest of the primary water makeup tank were excavated to about Elev. 617 and replaced with compacted materials.

S. S. Afifi
Trip Report
Page Three

Dike Inspection

Mr. Don Sibbald of Consumers Power Company and A. S. Marshall made a detailed dike inspection on October 11, 1978. The upstream and downstream slopes and off-dike areas were inspected for seepage, riprap problems, erosion, animal burrow holes, cracks and other potential signs of distress. The inspection did not indicate any signs of distress.

Proposed Pipe Bridge Study

One boring was drilled on each side of Bullock Creek. The slopes on which the abutments are to be constructed are very steep and are covered with tall grass. The creek bottom area appeared to be faced off with soil-cement.

Copies of boring and dutch cone logs will be presented later.

A. S. Marshall
A. S. Marshall

ASM/lap
Attachment

SB119235



TRIP REPORT

PROJECT	JOB NUMBER	DATE(S) OF TRIP
Midland	7220-001	20, 21, 23, 24 August 1979

TRAVELER(S) NAME AND POSITION

D. F. Hollingshead, J. O. Wanzeck, W. C. Paris, Jr., K. F. Davis, Engineers from Geotech

Jeff Carey, Pat Palindino, Divers from Construction and Maintenance Diving Company

RIP TO/PURPOSE

Inspection of the riprap on the inner slope of the cooling pond dikes.

PERSONS CONTACTED

RESULTS (USE ADDITIONAL PAGE IF NECESSARY)

During the week of August 13, 1979, Geotech was notified by field personnel that areas on the cooling pond dike inner slope had experienced damage of the riprap and filter material. The objective of the field trip was to identify the problem areas and to ascertain the extent and possible cause of damage.

Hollingshead, Paris, and Davis left Ann Arbor on August 20, 1979. At the jobsite we contacted Chuck Willson, Head Field Surveyor, to discuss details of a preliminary survey he had taken of the damaged dike area. Mr. Willson mentioned that he had given Don Sibbald of Consumers Power Company copies of the dike cross-sections taken. We met with Mr. Sibbald and were given a copy of the cross-sections taken.

Sibbald indicated he had access to the onsite meteorological data and would make it available for Bechtel. It was agreed that Davis would inspect this data the following day.

Mr. Sibbald made arrangements for access to the dikes and we left to begin our inspection. The inspection began on the northwest dike and proceeded completely around the pond. In general, the 1V:3.5H slope seemed to be relatively uniform along the northwest, west, and south dikes. The riprap most visible to the eye (i.e. on the top of the slope and above the water surface) seemed to average closer to 6-8 inches in size rather than the 8-12 inches given in the specification. In a few locations along the northwest and west dikes the riprap appeared to have sloughed

FOLLOWUP ACTION NEEDED (IDENTIFY ANY SPECIFIC COMMITMENTS)

PREPARED BY (NAME)	SIGNATURE	LOCATION	DATE
K. F. Davis		AAO 10 D 5	August 30, 1979

DISTRIBUTION

SB119254

down slightly into the pond forming a small berm directly under the water surface. (Water surface elevation was 626.4 feet per Mr. Sibbald). In these areas the slope was protected by riprap.

The southeast corner and numerous areas along the slope of the east dike indicated damage had occurred, apparently due to wind waves (see attached photos). Driftwood and other debris present above the water surface demonstrates that the prevailing wind direction during severe storms was out of the west. The debris line formed on the slope indicated wave runup of 3.5 to 4.0 feet. A wide berm consisting mainly of filter material was present along the edge of the water surface. At cross-section No. 17 shown in Figure 1 (sta 12 + 35 on the east dike), the impermeable clay material was exposed indicating the entire riprap and filter layers in this area had been washed into the pond. The average riprap size on the south half of the east dike does not appear to meet the 8-12 inch average size specification.

The riprap on an area just southeast of the transmission tower bases on the north-east dike consists of extremely small size rock (see photos). Further investigation would be needed to determine if the riprap is intact beneath this filter material.

We checked in with Sibbald before leaving the site and discussed the damaged dike areas. He indicated he thought the first noticed displacement of riprap occurred after breakup of the ice sheet that had formed on the pond. Mention was made of some high velocity wind storm that have hit the site and may have caused or contributed to the dike damage.

Hollingshead, Paris, and Davis left the jobsite approximately at 5:00 p.m. Hollingshead and Paris returned to Ann Arbor. The following morning was spent inspecting the records beginning March 1, 1979. The computer output gives 15 minute average speeds and directions at 10 meter, 60 meter, and 91.5 meter elevations above ground level. Average is defined as the arithmetic mean between the maximum and minimum instantaneous measurement recorded within the 15 minute period. Ground elevation at the tower is 614 feet. Two major storm periods were identified. The first occurred April 6, 1979. The peak 15 minute average windspeed recorded at the 10 meter gage (corresponding to elevation 646.8 feet) was 39 mph coming out of the WNW direction and occurred between 5:00 - 5:15 p.m. The average speed between 4:00 to 6:00 p.m. was about 37 mph. The other major storm occurred June 20, 1979, and was by far the most severe in recent months. The Midland jobsite experienced a 5 hour power failure during which time no records are available from the meteorological tower. The last observed windspeed measurement was 65 mph. Trees were reportedly uprooted in the city of Midland.

In the afternoon Davis, Wanzeck and Al Boos of construction inspected the damaged portions of the dike. Boos agreed to arrange for a diver to inspect the underwater portions of the dike.

Wanzeck and Davis then inspected the baffle dike slopes. A small berm was noticed along a portion of the west slope in the north half of the baffle; however, the baffle slopes appeared to be in good condition. The area on the northeast dike

small size riprap stone was observed and inspected. Wanzeck was of the opinion that when the transmission tower bases were placed a berm was constructed on the dike slope to facilitate heavy equipment. After construction, the berm material was probably leveled over the riprap material.

Davis left the jobsite to return to Ann Arbor. Wanzeck had other unrelated field inspection to be made and returned to Ann Arbor later that day.

On August 24, 1979 Davis, Wanzeck and Sibbald met with the divers at the site. A TV monitor and videotape camera was setup so that the underwater portion of the dike could be observed on shore. A diver inspected the dike slope below the water level from approximately 500 feet west of the southeast corner to approximately 1,500 feet north of the corner. He had been informed of the design slope of the dike, the riprap and filter material, the dike toe elevation, and possible problems that could be present. Once in the water he immediately observed that approximately 10 feet out from the water's edge the berm sloped very steeply down to the original slope. From this point down to the toe the slope appeared to be quite uniform. One questionable area was identified. However, after viewing the area on the monitor it was concluded that the indentures being observed were tractor marks which occurred prior to pond filling. The slope below the water surface was not believed to be damaged. A number of underwater still photographs were taken using a 35 mm camera.

As requested by construction, one of the divers investigated the concreted slope around the pond makeup-outfall pipe. The area was covered with a layer of silt. The diver could not see nor feel anything that would be described as excessive erosion. A videotape was made of the area. The divers mentioned that due to the clouded water from the silt, little contrast would be visible on the tape.

The divers along with Wanzeck and Davis left the jobsite after completion of this inspection.

SUMMARY

1. Many areas along the inner slope appear to have average riprap stone 6-8 inches in size as compared to the 8-12 inches given in the specification. It is possible that the larger stone is beneath the surface stone or further down the slope under the water surface.
2. An area of possible concern is on the inner slope of the northeast dike where extremely small riprap stone was found near the transmission tower bases. The designed riprap is possibly intact beneath the finer material but this needs to be verified.
3. The inner slopes of all dikes other than the east dike and southwest corner (including the baffle dike) have experience little if any damage. In a few areas on these dikes the riprap has sloughed slightly down the slope. The complete slope remains protected by riprap.
4. In a number of locations on the inner slopes the riprap layer appeared non-uniform in thickness as evidenced by the growth of weeds between the stones.
5. Damage has occurred on the inner slope of the southeast corner and east dike due to wind waves. The impermeable clay material is exposed in one area.

It appears that one or two severe wind storms could have caused waves of sufficient height to account for the observed damage. Over water wind speeds

Trip Report - Midland
20,21,23,24 August 1979

- of approximately 80 mph occurred at least once earlier in the year. Formation of an ice sheet on the pond during the winter may have contributed to the erosion.
6. The portion of the inner dike slopes beneath the water surface have experienced no noticeable damage in the areas investigated.
 7. Severe erosion of the concreted slope around the pond makeup outfall pipe appears not to have occurred during filling of the pond.

RECOMMENDATIONS

1. To insure that no damage has occurred below the pond watersurface, a complete inspection by diver is recommended. Inspection would be mainly visual; however, some spot checks of the riprap sizes and coverage layer thickness is recommended.
2. Above the water surface elevation it is recommended that a cut be made through the top riprap and bottom filter layer at selected sections of the inside dike slope. This information will be necessary to determine further erosion potential of the dike and to evaluate the need for remedial actions.
3. A survey of the inner dike slope sections should be carried out starting from the dike road centerline down to the lower edge of the riprap. Along with the as built dike section survey, the extent of riprap movement can be evaluated.
4. Consumers Power Company has indicated they have a series of aerial photographs of the plant site area available. Copies of these photos should be obtained and studied to determine during which periods of time the erosion occurred.

S3119257


CS. 19259

Sections in book 118N PP 31-52
All stationing approx

Sections 1, 2 & 3
Plotted 8-19-79

- 1. SURVEY WAS TAKEN AUGUST 18, 1979
- 2. WATER SURFACE ELEVATION IS 621.4
- 3. TOP OF SLOPE IS ROAD SHOULDER

630
620
610




STA 6+36 N.E. DIKE

630
620
610

ELEVATION (FEET)

SEC. 1

630
620
610




STA 45+80 EAST DIKE

630
620
610

ELEVATION (FEET)

SEC. 2

630
620
610




STA 36+0 EAST DIKE

630
620
610

ELEVATION (FEET)

SEC. 3



SCALE IN FEET


BECHTEL	
AVW 24804	
MIDLAND POWER PLANT	
CROSS SECTION OF CYCLOPOND	
DIKE UPPER SLOPE SHEET 1	
7220	FIGURE

53.13250




Sections in book 11801 PP 31-42
All stationing approx

Sections taken 8 18 79
Plotted 8 19 79

1. SURVEY WAS TAKEN AUGUST 18 1979
2. WATER SURFACE ELEVATION IS 626.4
3. TOP OF SLOPE IS ROAD SHOULDER



BECHTEL ANN ARBOR, MI	
MIDLAND POWER PLANT	
CROSS SECTIONS OF C. S. D. B. G. POND DIKE IN THE SLOPE SHEET 7	
SECTION NO.	15-0813E-03
FIGURE	1720



ELEVATION (FEET)

ELEVATION (FEET)

ELEVATION (FEET)

SEC. 4

SEC. 5


SEC. 6

53.19261

Sections in book 118M PP 31-522
All stationing approx.

Sections taken 8-18-79
Plotted 8-19-79

1. SURVEY WAS TAKEN AUGUST 18, 1979
2. WATER SURFACE ELEVATION IS 624.4
3. TOP OF SLOPE IS ROAD SHOULDER









BECHTEL
ANN ARBOR

MIDLAND POWER PLANT


CROSS SECTIONS OF CO. 2, 16, 2, 20, 10
DIKE IN RIVER SLOPE 15-11-73

7220 FIGURE




ELEVATION (FEET)

SEC. 7



ELEVATION (FEET)

SEC. 8



ELEVATION (FEET)

SEC. 9


SJ. 12622

Sections in book 1186, pp 31-52
All stationing appear

Sections taken B-18 79
Plotted B-19 79

1. SURVEY WAS TAKEN AUGUST 12, 1973
2. WATER SURFACE ELEVATION IS 626.4
3. TOP OF SLOPE IS 810.4 SURFACE DTM

830
820
810




STA 11+00 EAST DIKE

830
820
810

ELEVATION (FEET)

SEC. 10

830
820
810



STA 8+90 EAST DIKE

830
820
810

ELEVATION (FEET)

SEC. 11

830
820
810



STA 9+70 EAST DIKE

830
820
810

ELEVATION (FEET)

5

0 5 10 20 30
FEET

SCALE IN FEET

BECHTEL	
MIN ARBOR	
MIDLAND POWER PLANT	
CROSS SECTION OF CONFINING POND	
DIKE BUILT SLOPE SHEET #	
DATE	7/22/73
BY	ENGINEER
FIGURE	

SB 19263


Sections in book 118M PP 31-62
All stationing approx

Sections 1st on B 18-79
Plotted B 18-79


1. SURVEY WAS TAKEN AUGUST 18, 1979
2. WATER SURFACE ELEVATION IS 624.4
3. TOP OF SLOPE IS ROAD SHOULDER



BECHTEL ANN ARBOR	
MIDLAND POWER PLANT	
CROSS SECTIONS OF COO. TAG POND DIKE WITH SLOPE 5:11'S	
7220	FIGURE



SEC. 13



SEC. 14




SEC. 15

SJ.19264


Sections in book 118H PP 31-51
All following pages.

Sections taken 8-18-70
Plotted 8-19-70


1. SURVEY WAS TAKEN AUGUST 11 '69
2. WATER SURFACE ELEVATION IS 626.4
3. TOP OF SLOPE IS ROAD SURFACE



SEC. 16



SEC. 17



SEC. 18

0 5 10 20
SCALE IN FEET

BECHTEL ANN ARBOR	
MIDLAND POWER PLANT	
CROSS-SECTIONS OF COFFER DAM DIKE FOR SLOPE 1	
7220	FIGURE

5319235








Sections in book 1184 PP 31-57
All stationing approx

Sections taken 8-18-79
Plotted 8-19-79

1. SURVEY WAS TAKEN AUGUST 18, 1979
2. WATER SURFACE ELEVATION IS 678.4
3. TOP OF SLOPE IS ROAD SHOULDER




BECHTEL ANN ARBOR	
MIDLAND POWER PLANT	
CROSS SECTIONS OF COOLING POND DIKE UPPER LEFT SHEET	
7220	FIGURE




ELEVATION (FEET)

SEC. 18



ELEVATION (FEET)

SEC. 20



ELEVATION (FEET)


SEC. 21

SB 12266

Sections in book 110H PP 31-57
All stationing approx

Sections taken 10-18-70
Plotted 8-19-70

1. SURVEY WAS TAKEN AUGUST 18, 1970
2. WATER SURFACE ELEVATION IS 824
3. TOP OF SLOPE IS ROAD SHOULDER



BECHTEL ANN ARBOR	
MIDLAND POWER PLANT	
CROSS SECTION OF COO. W.P. NO DIKE EAST SIDE OF S. 1	
17220	FIGURE

Diesel Generator Building

Introduction

In order to establish the five most probable causes of the Diesel Generator Building, one must first make a determination as to whether it was Bechtel's or Conco's in both operations which resulted in the placement of the materials which are not capable of supporting the structure. I have indicated below those areas I feel are most probable based on my knowledge of the problem gained by review of documents and debriefing of personnel interviewed by The NPC.

Potential Causes

I Inspection of field operations (NOT including work in test lab)

A. Bechtel Operations: QC inspection of "B" listed operations

a cause only of lift thickness, not testing about uniformity of adequacy.

not sufficient in detail and time spent to assure construction operations (lift thickness, compaction etc) and Testing (Methods and selection of BMP Curve) were done adequately.

Supportive information:

QC I C-1.02 "Computerized Buckfill" calls for "S" (V) surveillance for Materials, placement and Testing. Only ins'ed in for start of placement. "S" (V) is for visual surveillance as often as necessary (decision by QCE) To assure adequacy.

QC has stated they spent from 10-20% of time on soils operation including test result reviews. USTesting stated QC was on job only about 1% of time.

Note: QC I C-1.02 Par 2 in effect, rev 0 issued 10/76 both approved by CPCs B.A.

What do reports indicate?

YES

Should be informed of QC?

NO

of importance

Supportive guidance would be:

- experience of B superintendents
- experience/qualification of test technicians
- " B QC

B. Concrete Operations: Inspection by Concrete QC not sufficient to assure compliance to specifications. Surveillance by Bechtel QC and Audits by Bechtel QA may not have been frequent enough to assure Concrete placed materials properly.

Supportive Information:

QC I C.1.10 "Earthwork Subcontract Surveillance calls for SIV) Surveillance Inspections of Subcontract operations on a regular but Not full time basis. QCI approved by CFC

If this is a cause then we must assure the first line inspection by Concrete QC (full time) was not adequate.

QA quality run One:

8-15-75 sub control

8-15-75 earthwork control

8-6-76 earthwork control

9-17-76 Sub control

8-9-77 earthwork control

10-4-77 sub control

Concrete's QA program does provide for daily left checks, corrective action and daily reports but does not provide a step by step instruction for inspections in the magnitude of a QCI

? Did we have a QCI - no (a QA Manual) - Parly, NCR, Left Third report
Expense of concrete inspector (Indicates civil - Don De Lina)
Training program of concrete inspector - one man

II Testing

Testing may not have been adequate to assure proper compaction and control in that result may have been inaccurate resulting higher than actual compaction being reported

- Improper selection of BMP curves from family of curves for density and moisture
- Family of curves not updated at a regular basis and representative of materials placed
- Confusion as to when to control moisture.

Not Done

Supportive information.

- Administration Building investigation resulted in conclusion that selection of proper BMP Curve by UST was in error.

Did the curve tests determine the DG work? Also were curves used?

Not Done

- Use of family of curves and determination of proper curve by visual means requires considerable training

what was app. training of test tech

Qualify U.S. 2.6

- Spec 7220-C-209 Table 9-1 only requires a new curve each 10,000 cubic yards placed and does not address need for a new curve when materials change.

Were spec not followed? Has an NCR been issued?

- Family of curves in use had curves included that were over two years old.

Not confirmed Spec not clear

- Moisture Content Controlled by compaction Test MC's, then at borrow and now by compaction Test MC's.

Ref QAR SD-40

CR/NCR M-01-5-9-012

III No requirement to produce monthly summaries of test results for evaluation by Field/P.E./Geo Tech. Specifically

- Cubic yards placed / Test frequencies
- % of failing tests
- % of failing tests not corrected
- Compaction moisture averages / histograms etc.
- Corrective actions taken on failing tests
- Plots of test locations
- Summary of test results

Backup - lack of visibility of test data?

IV. Testing frequencies / locations of tests under Diesel Generator Building not adequate

Supportive information

- Test plots for top 10 feet under D.G. B show only one test within the confines of the foundation -

Supportive of III - But would spec. be better written to require test densities.

V Construction sequence and methods resulted in less compacted areas that were not identified by Testing / Inspection or where identified were not adequately reworked / retested.

Supportive information:

There was considerable removal of fill for the installation of utilities etc after the initial placement. This increases the chances of pockets of low density materials occurring.

6. In addition to the five above items we must address known deficiencies:

- PSAR commitment to 100% BMP
- ESAR inconsistencies
- Interpretation of Specification C-210
 - ASTM vs BMP
 - Moisture Control
- Design coordination Project → Geo Tech
- Use of laborers to control the work and call for tests without documented training.

order of magnitude estimates for investigating and fixing problems identified so far:

(in addition to Table)

	\$ million	method
Auxiliary buildings wings	2	Removal & replacement of poor fill with lean concrete
Control tower	—	additional subsurface investigation is planned to confirm that no corrective action is needed
Auxiliary building Railroad Bay	\$0.5	chemical grouting to avoid potential soil liquefaction
Service water structure	\$1	Removal and replacement of poor fill with lean concrete

The above recommended fixes are based on consultation with a number of underpinning and grouting contractors and consultants, local dewatering to permit underpinning will be required.

DRAFT

ANALYSIS OF MIDLAND PLANT AREA FILL

SOIL TEST RECORD:

FINDINGS TO DATE

Prepared by: T. Nehil

The following report is a brief summary of initial findings in the investigation of the Midland Plant Area Fill Soil Test records. The analysis has been conducted by T. Nehil and J. O. Wanzeck. Though a computer aided analysis is being prepared which will be far more extensive, the present findings were obtained merely by scanning the records.

Most glaring is the departure from Spec. C 208 regarding frequency of soil TESTING classification. According to this spec., Bechtel Modified Proctor and Relative Density classifications were to be established one per every 10,000 cubic yards of fill, with field density tests being made every 500 c.y. Thus approximately twenty tests should be made under any one classification.

1. RD 24 is referenced 196 times
2. RD 55 is referenced 491 times
3. RD 61 is referenced 574 times $\Sigma = 1,261$

4. BMP 270 is referenced 210 times
5. BMP 271 is referenced 135 times
6. BMP 269 is referenced 217 times
7. BMP 277 is referenced 148 times
8. BMP 278 is referenced 81 times

$\Sigma = 791$
TOTAL 2,052

SB 13834

AVERAGE $\frac{2052}{8} = 256$ TESTS

Thus a relatively small number of classifications were used to represent vast quantities of fill placed. Furthermore, the time span over which a classification

was used has been found to be as much as 24 months.

It is assumed that no single stockpile of a uniform soil type was available for borrow for two years straight. This is supported by the misuse of the classifications which result in field relative densities exceeding 100%. For example, 9% of the RD 24 tests show relative densities greater than 105% with the highest value being 131%. RD 61 tests over 105% represent 15% of the total 574, with the highest value obtained being 137%. RD 55 tests with over 105% relative density comprise 51% of the 491 test, i.e., this classification was misapplied more than half the time. The highest relative density obtained under this class was 142%.

Compaction of cohesive soils at times exceeded 105%. In addition, many tests on cohesive soils show combinations of in-place dry density and moisture content which place them outside the zero-air-voids curve for their assigned classification.

The following table illustrates the trend to misapplication of the BMP test classifications:

<u>Soil Classification Number</u>	<u>% of tests over 105% Compaction</u>	<u>% of tests outside zero-air-voids curve</u>
BMP 278	22	51
BMP 277	11	49
BMP 269	1	12
BMP 271	2	30
BMP 270	4	30

S3 10835

There is a tendency for obvious misuse of a classification to appear very early and yet not be flagged. The very first field density test referencing RD 55 shows 119% relative density, throwing doubt on both the in-situ soil and the classification itself. Another, BMP 278, was first used on 4/1/77. All tests in 4/77 were invalid (i.e. outside zero air voids curve or 105% compaction), as were 57% of the tests made in 5/77. Yet the classification was referenced 52 more times over the next 5 months.

Similar patterns are revealed for the other BMP's referenced above, where discrepancies in the use of a classification were apparent almost immediately, yet QC continued to accept all test results.

The wrong pass-fail criterion was used for non-cohesive soils at various times. From the fall of 1974 to the fall of 1975 all relative density calculations were made by dividing the in-place dry density by the maximum lab dry density. Many of the tests which passed by the above method fail when properly calculated.

For example MD 215 references RD 24 and show a compaction of 95%, calculated by the wrong method. When recalculated, the relative density turns out to be 72%, failing. This test was used to clear four other failing tests. None of the bad calculations were ever flagged.

S310835

NOTES ON PROCTOR DENSITY

The moisture density curve is a result of plotting to suitable scales the dry densities obtained at various moisture contents used for the trials. It shows that the range of increasing and decreasing densities are due to the water content of the soil. The highest density indicated by this curve for any moisture content is the standard or proctor density; the water content at which this occurs is the optimum water content.

The zero air void curve may be drawn as soon as the specific gravity of the soil is known or estimated. This curve represents graphically the theoretical maximum density that can be produced under a given moisture content.

We recognize the fact that the density obtained by the standard technique is not an absolute maximum, explains the occurrence of field densities higher than this value obtained during construction. Such densities must be secured below the optimum. However, a density that approaches the ² zero air voids value might theoretically be obtained, but with much more compactive effort.

Example Specific gravity = 2.63

A cubic foot volume containing 120 lbs. of dry soil is occupied entirely by soil and water. Then the soil occupies $120/62.4 \times 2.63 = 0.73$ cubic feet. The remainder $1.00 - 0.73 = 0.27^3$ must be the volume of water. This water will weigh $0.27 \times 62.4 = 16.85$ lbs., which when expressed as a percentage of dry soil weight = $16.85/120 = 14.0\%$. This represents one point on the zero air void curve.

(Handwritten initials)

Bechtel Associates Professional Corporation
Inter-office Memorandum

To R. L. Castleberry Date 10 January 1979 RECEIVED
 Subject Midland Units 1 & 2-Job 7220-001 From S. S. Afifi JAN 19 1979
 Plant Area Fill Of Geotechnical Services KARL WIEDNER
 Copies to S. L. Blue At Ann Arbor 10(D)5
 H. H. Burke/W. R. Ferris w/a 7220-79-5
 P. Martinez w/a
 J. O. Wanzeck w/a
 K. Wiedner w/a
 1320, 3410

Attached you will find J. O. Wanzeck's memo in reference to plant area fill placement records.

We feel that further evaluation of these records would be in the best interest of the project. It is possible that some commitments may not have been met. The matter was discussed with K. Wiedner today and it was agreed the task force will work on the subject.

(Handwritten signature)
S. S. Afifi

JOW/lap
Attachment

JAN 16 1979

JOB 7220	
	ACT. IN. UNIT. CRP.
PROJ. ENGR.	2
ASST. P. E. T	1
ASST. P. E. T	
ASST. P. E. P	
ASST. P. E. F	
MECH.	
ELECT.	
CS	
CP/IL	VXC
P.D.	
ARCH.	
OC.	
CTR./CON. PL.	
PROG. MGR.	
PROG. ENGR.	
FIELD	
CONTR. SUPERV.	
INS.	
TEST.	
K. Wiedner	VXC
0170 S1	338

Bechtel Associates Professional Corporation

Inter-office Memorandum

To S. S. Afifi Date 10 January 1979
Subject Midland Units 1 & 2-Job 7220-001 From J. O. Wanzeck
Plant Area Fill Of Geotechnical Services
Copies to S. L. Blue At Ann Arbor 10(D)5
1310, 3410

I have made a simple review of the plant area quality control records and the following is a brief summary of this review.

Under specification C-210 as monitored by the field testing specification C-208, the following is offered for further evaluation.

1. Relative density test results were used for density control on Zone 1 soil. Zone 1 is classified as cohesive; relative density is used for granular soils.
2. Maximum density as determined by the relative test was used as a basis for arriving at 95% of proctor density (i.e., $\frac{109.0 \text{ Field}}{114.0 \text{ Rd max.}} = 95.6\%$. In terms of relative density, this would be about 40-50%.
3. Failing tests as determined above were also cleared using the same erroneous procedure.
4. RD #55 ($\gamma_{\text{max.}} = 109.7 \text{ #lbs}^3$) was used in many cases to check densities. This may have appeared to be the material described, but in many cases, the maximum density was more than 109.7 lbs per cubic foot as evident by other tests and many cases of relative densities exceeding 100%.
5. Some relative density standards along with BMP standards were changed and passing results were obtained (i.e., MD 858, RD #49 @ 66% was cleared by MD 872, RD #41 @ 110%).

On specification C-211 structural backfill, the major fault I can see at this time is that Zone 3 material was used for structural fill. This material (Zone 3) was specified for the sand chimney in the dikes and has a different gradation than was called for in C-211. I believe that this material is suitable, but it may have a conflict as far as the PSAR is concerned.

We can see from these observations that the findings from the administration building may hold true for other areas of the plant fill. It also indicates the testing lab may not have always had qualified supervision.

I have not yet completed all studies that I am doing but I want to keep you aware of my progress.

SB119839

J. O. Wanzeck
J. O. Wanzeck

D1556 - No impact } "zero air voids"
D1557 - No impact }

D2922

3.2.1. "... Because of the variability and scatter inherent in field tests, the technique of comparing average in-place density determinations determined in the field by sand-cone or rubber-balloon methods with the nuclear methods at the same locations is considered less accurate than techniques using blocks or prepared containers.

3.3.1 - Provides a method for adjusting calibration curves using sand density tests (3-5 lbs \pm , no correction. 7 lb + or 2 lb -, make correct)

4.3 - Precision statement. Generally provided by manufacturer. ($P = \sigma/s$, where P = precision, σ = std. deviation, and s = slope, cpm/pcf) Allows $P \leq 1.25 \text{ lbs}/\text{ft}^3$

Appendix A, A1.5 -

"It is believed, however, that if the procedures herein are carefully followed, the standard deviation of the nuclear measured values, in terms of accuracy, will not be greater than on the order of some 3 to 5 lbs/ft^3 while in terms of precision or repeatability, determined without moving the test equipment, this should not be greater than on the order of 1 lb/ft^3 ."

A 1.7 -

Advantages

- Relative ease with which the test can be performed.
- If information is sought on in-place density only, and test determinations of maximum density are not involved, many more tests can be performed per day than by the other [sand density / rubber ballon] ~~methods~~ methods.
- ... apparently erratic measurements can be immediately detected and checked since the nuclear tests are more nearly nondestructive.

Disadvantages

- ... Sacrifices the opportunity to examine the soil in depth.


Midland Units 1 & 2
Job 7220-001

TRIP REPORT

DATES: December 30, 1977 to April 21, 1978
LOCATION: Midland Units 1 & 2
Midland, Michigan
SUBJECT: Subsidence Surveillance Monitor Installation
ATTENDEE: W. R. Kinzer - Geotech/Geology

During the period from December 30, 1977 through April 21, 1978 and concurrent with several other related programs, a total of 27 subsidence surveillance monitors were installed under my inspection at the Midland Power Plant. The monitors were designed through technical specification 7220-C-75 and issued for construction through subcontract 7220-FSC-319. All drilling, monitor placement, and related work was performed by Raymond International of Chicago, Illinois. All monitors were installed to comply as closely as possible to the design specification with adjustments only to meet local field conditions.

Of the 27 monitors installed during the field work, 25 were of the shallow design with depths varying between 15-1/2 and 60 feet. The two deep monitors were anchored in bedrock at depths of 320 and 413 feet. A listing of all monitors installed with their final depth and approximate as-built coordinates is attached. Boring logs, daily reports, and other related data were transmitted to G. T. LeFevre as they became available. The primary first order survey of the monitors is now underway. Survey data should be available in mid-May.



W. R. Kinzer

WRK/lag

SD 21532

GEOTECH
ANN ARBOR



Telephone call

ROUTE S. L. Blue

BY [REDACTED] OF AAO-Geology

TO M. J. Adair OF SFO-Geology

DATE 27 February 19 78 TIME _____

SUBJECT Midland Units 1 & 2 - Top of Rock

JOB NO. 7220-001
1400, 3210

I advised Bud that rock had been encountered at 160.0' in an observation well boring about one mile east of the plant (where rock is over 340 feet down). Bud recommended we review all nearby borings and other geologic information that might provide an answer as to the significance of this bedrock high. I told Bud we would use this approach.

GTL/lag

4/1/78

SJ 21534

Bechtel Associates Professional Corporation

Inter-office Memorandum

TELECOPY

BEBC-2480

To J.F. Newgen Date October 4, 1978

Subject Midland Plant Units 1 & 2 From R.L. Castleberry
Job 7220
Instructions for Obtaining Of Engineering
Soil Samples
Copies to File: 0274, C-79-PR At Ann Arbor
~~Mr. Swanberg~~
S. Afifi
L. Basinski
J. Betts
A. Marshall
W.B. Barclay
L. Dreisbach
Com Log

The following instructions are to be used to assist in obtaining soil samples from the Diesel generator building area and other areas of soil investigations associated with SA 7220-C-79(Q).

This program is being implemented by the Geotech soils engineering representative at the site.

Standard penetration tests, test pits, auger borings, Dutch Cone tests, undisturbed sample borings, and bag samples are performed as required. The location, depth, and selection of the type borings, tests, and samples are determined by the Geotech engineer at the jobsite with project engineering input as necessary.

The borings should be maintained at all times to prevent hole cave-in. The use of casing or drilling mud is permitted. Where drilling mud is to be used, Bentonite, Attapulgate, Revert, approved equal, or any combination thereof should be used to advance soil borings below the groundwater level. When rotary drilling methods are used, the fluid in the borings should be maintained at all times above the groundwater table.

Penetration tests and split-barrel sampling shall be taken in accordance with ASTM D 1586. The samples obtained should be placed in glass jars and sealed with vapor-seal screw lids. Each jar should be clearly identified using a waterproof marker or label that is firmly attached to the jar showing the job designation, date, boring number, sample number and depth, length of recovery, and standard penetration resistance. The samples should be protected from freezing and direct sunlight.

SB 24751



Teletype Message

TYPE DOUBLE SPACE • BE BRIEF

TELETYPE USE ONLY

MESSAGE NUMBER	OPR. INL.	DATE		
MSG	TELTEX	TWX	TELEX	OTHER
		X		

PAGE ONE OF TWO

CHECK APPROPRIATE BOX				CHARGE ACCT. CODE: 7220-001	
Night Ltr:	Full Rate:	Report Delivery:	YES	NO	NUMBER TO BE CALLED No number in book.
MESSAGE ADDRESSED TO	ADDRESSEE		ADDRESS		LOCATION (CITY, STATE OR COUNTRY)
	Loughney Dewatering, Inc.		2280 Grand Avenue		Baldwin, New York 11510
	ATTN: Mr. Richard W. Loughney				

MESSAGE SECTION - If additional addresses are required continue to list below:

Subject: Consumers Power Company

Midland Units 1 and 2

Invitation for Proposal 7220-C-88

Area Dewatering System

The items listed herein confirm the information that was discussed/agreed to in the meeting held on July 5, 1979 in Ann Arbor.

- The location of the dewatering holes inside the structure shall be located around existing equipment as required to sufficiently lower the groundwater table. The Contractor will assist the Subcontractor in determining the locations of these holes.
- Contractor will take soil borings at locations to be used as well points and record the type of soil removed. These boring logs will be made available to the Subcontractor.
- The borings will be turned over to the Subcontractor for installation of the Eductor wells.
- The minimum area to be dewatered shall be under the valve pit structure and at the ends of the Auxiliary Building penetration rooms of both Units 1 and 2.

SR 24819

L. D. Sokol, R. L. Castleberry, P. A. Martinez, A. G. Horner, J. F. Newgen, W. J. Barrett, J. Jeffers/P. Pinchuk, J. Hook, W. Jones, K. Wiedner, S. Afifi, S. Lo, C. McConnel, J. P. Betts, G. J. Weems, D. E. Sibbald

LTE 09/79	SIGNATURE Anne Kimball Subcontract Supervisor	LOCATION & EXT. 12030/8 7555	ORIGINATORS COPY: 8XB-1628
--------------	---	---------------------------------	-------------------------------



Ann Arbor Area Office

Teletype Message

TYPE DOUBLE SPACE • BE BRIEF

TELETYPE USE ONLY

MESSAGE NUMBER		OPR. INL.	DATEL		
DBG	TELTEX	TWX	TELEX	OTHER	

PAGE TWO OF TWO

CHECK APPROPRIATE BOX:				CHARGE ACCT. CODE:	
Night Ltr:	Full Rate:	Report Delivery:	YES	NO	NUMBER TO BE CALLED
MESSAGE ADDRESSED TO	ADDRESSEE		ADDRESS		LOCATION (CITY, STATE OR COUNTRY)
	Loughney Dewatering, Inc.				

MESSAGE SECTION - If additional addresses are required continue to list below:

However, the Contractor reserves the right to extend the area of dewatering to include all of the auxiliary building penetration rooms for Units 1 and 2.

- The scheduled dates in the proposal will be moved back (delayed) 14 days.
- The specification will be changed to allow for one pump in lieu of two pumps.

This will result in a deduct from the pricing of \$27,000, assuming 270 calendar days of pumping.

- The total submitted price in the Invitation for Proposal should be \$581,020, in lieu of \$580,020.

- Prior to installing the dewatering equipment in the ground, the Contractor will determine, and inform the Subcontractor, which well points will be made permanent. Any cost changes resulting from this will be negotiated at a later time.

- If the Subcontractor can classify the work as being "Underground Work" then the Contractor shall be entitled to this additional cost savings.

- Except as specifically noted above, the changes listed do not affect the original proposal submitted June 22, 1979.

SR 21820

- In order to have the pre-award meeting on July 13, 1979, as discussed, it is necessary that you notify the undersigned of your acceptance of the above no later than July 10, 1979.

DATE	SIGNATURE	LOCATION & EXT:	ORGANIZATION CODE:

November 1, 1978

BLC-6747

Mr. G. S. Keeley
Project Manager
CONSUMERS POWER COMPANY
1945 West Parnall Road
Jackson, Michigan 49201

Midland Units 1 and 2
Consumers Power Company
Bechtel Job 7220
CONTINUATION OF DIESEL
GENERATOR BUILDING WORK
Files 0614/2801

Dear Mr. Keeley:

This letter is to formalize the items discussed during our meeting of October 25, 1978, at the Midland jobsite. We advised that the consultants' recommendation on the course of action for the diesel generator foundation question is expected by November 7, 1978. Preliminary discussions with the consultants, however, have [REDACTED]

[REDACTED] -- either [REDACTED] anticipated settlements throughout its life and modifying the design, or [REDACTED] to incur most of the settlement prior to plant operation. In either case it would be desirable that the subsurface soils be monitored for movement. Recognizing that there will be some interval between obtaining the consultants' recommendation and embarking on whatever plan is ultimately approved, at this meeting we outlined our plan of activities for continuation of diesel generator building construction and preparation for the possible surcharging of the building area. SB 25347

Specifically, we propose to:

- (1) Proceed with modification work on the building. This includes releasing any settlement restraints imposed by the electrical duct banks and then grouting any gaps which exist beneath the building foundations to insure adequate contact with the underlying soil.

- (2) Concurrent with this activity we plan to proceed with installation of soil settlement monitors in and around the building.
- (3) In preparation for the possibility that surcharging may be undertaken, we will proceed with the design and installation of measures to protect the turbine building and adjacent transformer areas from any effects of the surcharge.
- (4) We will also proceed with the installation of any frost protection measures which may be needed. We currently envision using a layer of sand for this protection.
- (5) Prior to and after releasing the electrical duct banks, we will perform survey measurements on the ends of the casing for the condensate pipes. We will also perform visual inspection and gap measurement for the following pipes: condensate at casing entry and exit, service water at building entry, and diesel oil at building entry. Visual inspection shall be for physical damage or the potential of damage due to settlement. Gaps will be measured at the top, bottom, and sides of pipes.

Since our meeting we have developed order-of-magnitude cost estimates which show that the release of the duct banks and grouting will cost approximately \$125,000, and soil monitors will cost \$135,000, and the preparations for surcharging will cost \$240,000.

The advance measures for protection of the turbine building and transformer area and frost protection, which are required only if preloading is used, would provide a schedule advantage if started at this time should preloading be decided upon.

So that the underlying soil may be subject to conditions anticipated for plant operation, we request that you proceed to fill the cooling pond to its design level of elevation 627.

As we currently envision having the diesel generators for Unit 2 available for hot functional testing on the first of March, 1980, it is imperative that the construction schedule be maintained. Our current schedule requires that construction be resumed by March 1, 1979, at the very latest. It is highly desirable to have the weight of the building in place as soon as possible in the event preloading is undertaken. We therefore request your concurrence to resume building construction.

SB 25348


BLC-6747
Consumers Power Company
November 1, 1978
Page 3

Bechtel Power Corporation

As the builders risk insurance for the Midland Project is furnished by Consumers Power Company, we ask that you notify your insurers of the large settlements being encountered and take whatever steps are necessary to preserve rights under the insurance applicable to these circumstances.

As there is considerable urgency to these items, it is our hope to be able to start work immediately. We will discuss any questions or comments you may have at the meeting tomorrow, November 2, 1978.

Very truly yours,



P. A. Martinez
Project Manager

PAM/pp

cc: T. C. Cooke
D. B. Miller

SB 25349

TELECOPY T. C. COOKE
MIDLAND JOBSITE - CONSUMERS POWER COMPANY

D R A F T

5/19/80 -

(DRAFT November 13, 1978)

Mr. G. S. Keeley
Project Manager
CONSUMERS POWER COMPANY
1945 West Parnall Road
Jackson, Michigan 49201

Midland Units 1 and 2
Consumers Power Company
Bechtel Job 7220
CONTINUATION OF DIESEL
GENERATOR BUILDING WORK
Files 0614/2801
Reference: BLC 6747, Martinez to
Keeley, Nov. 1, 1978.

Dear Mr. Keeley:

This letter is to advise you of recent activities relating to the Midland diesel generator building and modification to the activities previously identified in the Reference.

A meeting was held with the soil and instrumentation consultants, Dr. Peck, Dr. Hendron, and Mr. Dunnicliff, on November 7, 1978. Drs. Peck and Hendron recommended surcharging the diesel generator building area to incur most of the settlement prior to plant operation, determine the effects of this settlement and then adjust building elevations as required. The alternate approach discussed ^{in the Reference} of accepting the building's anticipated settlement, has two major drawbacks in the views of the consultants. First, it is not feasible to predict the long term settlement from the boring samples due to the large variation in samples. The settlement will have to be predicted based on soil monitoring. Second, if there

(continued on next page)

at Summary ✓

25350

are to be difficulties with the underground utilities due to the settlement it would be better not to have them occur when the plant is operating.

Based on the above recommendation, our proposed activities in the Reference were outlined to the consultants. The consultants advised making the installation of soil instrumentation the highest priority so that a data base can be developed prior to applying surcharge. They also advised using for greater effectiveness a lower depth of surcharge extended further from the building perimeter. They felt that approximately a 15-foot depth placed in increments of 10 and 5 feet with 20-foot berm placed with 2-to-1 slope should be sufficient but the soil monitoring data may indicate if more surcharge ^{with a maximum of 20-foot dep} or a longer consolidation time is required.

In addition, the consultants recommended that the cooling pond be filled to its operating level of elevation 627 just after surcharge is placed but after it was explained that the filling may take 30 to 60 days they recommended proceeding with filling the pond as rapidly as possible. They concurred that construction should also continue on the structure to add load early in the surcharge period.

Construction has been proceeding with the proposed activities. However, due to existing conditions some modification to the monitoring program before releasing electrical ducts is required. The south ends of the two condensate pipe encasements have been exposed. The condensate pipe centerlines were found to be located slightly below the centerline of the encasement sleeves. We will proceed to measure ^{the gap} at the top ~~gap~~ and to install vertical rods on the pipe and encasement to permit monitoring of any relative movement during surcharging. On the north ends we will be monitoring only the gaps from inside of the turbine building. SB 25351

Construction will conduct the activities related to preloading in accordance with directions issued by Project Engineering. Project Engineering will base the preloading plan on the consultants' recommendations.

While we have received approval to proceed with limited construction and are proceeding to the point of concrete placement, we again request your approval to proceed with concrete construction of the building as soon as possible.

PAM/pp

Very truly yours,
P. A. Martinez
Project Manager

SB 25352

1) References:

- a. Dames & Moore Report (Page 15)
- b. Standard No. 7220-C-501, "Civil & Structural Design Criteria" (Page 8)

"Filling operations shall be performed under the technical supervision of a qualified Soils Engineer who will perform in-place density tests in compacted fill to verify that all materials are placed and compacted in accordance with recommended criteria."

Bechtel Field did not have a Soils Engineer on site.

Not true.

2) References:

- a. Dames & Moore Report (Page 14)
- b. Bechtel Specs C-210 and C-211

Dames & Moore - "All fill and backfill materials should be placed at or near the optimum moisture content in nearly horizontal lifts approximately six to eight inches in loose thickness."

Bechtel Specs - C-211, Section 5.2.2 - "However, in no case shall the un-compacted lift thickness exceed 12 inches."

Obviously, these two requirements conflict.

3) References:

- a. Dames & Moore Report (Page 15)

- b. Bechtel Specification C-211 ←

This is not the case. It is not a requirement.

Dames & Moore - "In addition, no compacted soils should be allowed to freeze. If fill or backfilling operations are discontinued during periods of cold weather, it is recommended that all frozen soils be removed or recompacted prior to resumption of operations."

Bechtel Spec - "No backfill shall be placed upon frozen surface nor shall any frozen material be incorporated in backfill."

This does not address the question of removal or recompaction upon resumption of work.

4) References:

- a. Bechtel Design Standard C-501
- b. Bechtel Spec C-211

Bechtel Design Standard - Table of Minimum Compaction Criteria

Purpose of fill	-	On site
support of structure		Sand soil
		Percent relative density
		85% (D2049-69)

Geotechnical

Spec C-211, Section 5.5.1 - "Cohesionless (sand) material shall be compacted to not less than 80% relative density.... by ASTM D. 2049"

Spec and Design Standard conflict.

5) References:

- a. Dames & Moore Report (Page 14)
- b. FSAR Page 2-7
- c. Drawing C-44

Dames & Moore - "It is recommended that all areas in which the final grade will be raised by placement of fill be stripped of all topsoil and other unsuitable soil if any and be thoroughly proof rolled."

FSAR - "All loose in-site sands, soft or compressible clay soils, and organic soils will be excavated in the Turbine Building area."

Bechtel Drawing C-44, Note #4 - "Within the excavation area shown all loose surficial sands with relative density less than 75% shall be removed."

Added to this drawing 8/23/75.

Boring logs show us that the soil was not removed, however, it may be greater than 75%.

6) We question the Method USE TO Select The proctors. Errors in reported compaction probably resulted from selection of Lower MAXIMUM density proctors. See Bechtel LETTER TO U.S. Testing dated 2-1-78. ?

Fill Below Original Beam at 0.4 Line

5-1-78

Administration Building (All Tests by U. S. Testing)

DESCRIPTION OF TEST	ELEVATION OF TEST	TEST RESULTS AT COLUMN HT	TEST RESULTS AT COLUMN LY	TEST RESULTS AT COLUMN L3
1. Initial Compacted Fill Density Test	617' ±	In-Place Dry Density = 118 lb./ft. ³ Test No. .494	In-Place Dry Density = 119.7 lb./ft. ³ Test No. 1517	In-Place Dry Density = 114.2 lb./ft. ³ Test No. 136
2. Proctor Selected by U.S.T. Technician for Item No. 1 Tests	617' ±	BMP - 278 Max. Lab. Dry Density = 117 lb./ft. ³	BMP - 262 Max. Lab. Dry Density = 123.9 lb./ft. ³	BMP - 278 Max. Lab. Dry Density = 117 lb./ft. ³
3. In-Place Proctor After Beam Removal	617' ±	BMP - 300 Max. Lab. Dry Density = 132.2 lb./ft. ³	BMP - 299 Max. Lab. Dry Density = 133.1 lb./ft. ³	BMP - 298 Max. Lab. Dry Density = 130.5 lb./ft. ³
4. Reported % Compaction	617' ±	101%	96%	97.6%
5. % Compaction Using In-Place Proctor	617' ±	89.3%	89.9%	87.5%
6. Compacted Fill Density Tested After Beam Removal	617' ±	*Dry Density = 119.7 lb./ft. ³	Hp & 0.4 Dry Density = 117.5 lb./ft. ³	Dry Density = 108.5 lb./ft. ³
7. % Compaction Using In-Place Proctor & Dry Density Taken After Beam Removal	617' ±	90.5%	88.3%	83.1%

*Average of Three Tests at This Location

Note Code:

- A. Test Results do not include failing tests which were cleared by retest
- B. Reported % Compaction during initial fill compaction
- C. Actual % Compaction calculated using Item No. 1 tests divided by Item No. 3 proctor information
- D. Tests taken after footing removal were not numbered by U.S.T., and were submitted for information only to Bechtel. Copies of reports are included as Attachment N

SB 22303

DRAFT: FOR ENGINEER'S USE IN CORRESPONDENCE WITHIN BECHTEL

Bechtel Associates Professional Corporation

Inter-office Memorandum

To H. W. WAHL

Date

Subject MIDLAND PLANT UNITS 1 & 2
JOB 7220
Plant Area Earthwork.

From ~~R. L. Castleberry~~ P. A. MARTINEZ

Of ENGINEERING

Copies to FILE: C-210, C-211, D294.

At ANN ARBOR

R. L. Castleberry,
T. E. Johnson,
K. WIEDNER.

The following is in response to the
queries raised by various people
regarding the earthwork on Midland plant

I. Introduction: The present specification for construction

the subcontracts in the plant area
is C-210. Majority of the fill in the
plant area was placed during the
Spec. C-210 between 1973-74 and 1975-76.

The major portion of the subcontract
was constructed by Conchie Construction
Company under field administered
Subcontract 7220-C-210. Testing of materials, compaction
was conducted under subcontract 7220-C-208.

The origin of Spec. C-210 is C-10 which
was established during 1965. It is however
that the Spec. C-10 emphasized move on

RAC

~~R. L. Castleberry~~

P. A. MARTINEZ,

ENCLOSURES (PLEASE INDICATE)

SB 22304

(IF ADDITIONAL SPACE IS REQUIRED, PLEASE ATTACH A SHEET OF LINED PAPER.)

the construction of cutting pond dikes and rail road embankments. However, certain sections of the specification included the plant area fill also. This is due to the fact that some dikes are located within the plant area limits. P. Testing of embankment

materials compaction etc. was carried out under a separate field administered subcontract 7220-C-8.

2. Criteria Used For Embankment Construction.

A. Specification C-10:

Foundation Preparation - After clearing and grubbing the acceptability of foundation is to be determined by contractor.

Proof rolling on acceptable foundation

- 4 passes of 50 ton rubber tired roller for dikes and Railroad embankment
- 2 Passes of 50 ton rubber tired roller for plant area.

B. Embankment Construction - R/R, Dikes and areas shown on drawings.

Suitability of materials is to be determined by the contractor and subcontractor to make necessary tests to determine the acceptability of materials. ~~Contractor~~ Contractor to determine the degree of compaction and other requirements by laboratory tests.

Moisture Content: ASTM D 2216.

SB 22305

3)

Gradation: ASTM D 422

In place density: ASTM D 1556.

Max. Lab. Density and optimum moisture content } ASTM D-1557 and
for cohesive materials. is prepared to Becht
method.

For Cohesionless Materials - ASTM D 2029.

Placement: Materials to be placed in layers (course) not exceeding 12 inch for clayey, random fill and sandy materials. In areas not accessible to heavy rollers the placement is limited to 4 inches.

Moisture Content: To be within ± 2 percentage points of the optimum

Compaction - for materials described under placement 4 passes of 30 ton roller.

SB 22306

It should be noted that there was no indication of the degree of compaction to be achieved. In essence the degree of ~~compaction~~ required compaction was to be determined by performance. This type of performance specification

requires constant surveillance by people who are familiar with earth operations. There are evidences that the earthwork was constantly supervised by qualified soils engineers during 1965 thru 1970.

C. Specification C-8.

This specification was the basis for determining the adequacy of placing and compacting embankment materials under Subcontract 7220-C-10.

Specification C-8 required only Proctor test to determine max. laboratory density and optimum moisture content although Spec. C-10 required ASTM D 1557 method for cohesive materials. For cohesionless materials ASTM D 2049 has been referenced.

Frequency of Testing embankment materials

- Lab Compaction - 1 / 20,000 yds or 1 test/day
- Relative density - 1 / 20,000 yds "
- Field density - 1 / 20,000 yds "
- Moisture Content - 1 / 10,000 yds.

3. PSAR Commitments:

A. 1967 Dames & Moore Report.

- The permanent flood protection (dikes) may be constructed from on site materials. Placement to be in 12 inches layers compacted to 85% max. density based on AASHTO T-180-57 spec.

- Fill for support of structures and around to be accomplished using granular materials placed in 8 inches layers and compacted to 95-100% of max density determined by AASHTO spec. T-180-57

Material requirements were modified to use onsite material for support of structures by Amendment 1 to the PSAR.

B. 1968 Dames & Moore Report.

SB 22308

Fill should be placed in layers of 6 to 8 inches and compacted to 95% ^{to 100%} of max density determined by ASTM D 1557-66T for cohesive soils and cohesionless soils respectively.

c. 1969 Soils Report by Dames & Moore.

It was recommended that the fill operations be supervised by qualified soils engineer. Fill should be placed in layers of 6 to 8 inches at or near optimum moisture content compacted to 100% of max. density determined by modified ASTM D-698 method (so called the ^{MODIFIED PROCTOR} BECHTEL TEST) for cohesive soils to support structures. For sand soils the relative density, to be 85% per ASTM D 2049.

SB 22309

4. Discussion:

It is noted that the PSAR Commitments were not reflected in the specification C-10 for the plant area fill. Review of project files reveal that some plant area fill was constructed during 1968 thru 1970. Various correspondences discuss the requirement for compaction in the plant area fill viz 6 passes of 50 ton rubber tired roller. These correspondences also indicate that some laboratory testing was conducted to determine the adequacy of fill and there was supervision by qualified

Soils engineers. The project was initiated during 1970 and reactivated in late 1972.

Project resumed earthwork activities during 1973. Specification C-210 was prepared during this time and the Contract was awarded to Conover Construction Company.

5. Specification 7220-C-210.

It appears that the basic form of Spec. C-210 followed the original C-10 with several modifications and included the Quality Assurance requirements. Since all the Class-I structures and systems were not situated, the whole plant area was designated as Q-listed and was identified on engineering drawings.

SB 22310

Specification C-210 included the requirements for construction of RR embankments, construction of paved areas and plant area fill. Areas adjacent to structures (3) and areas where motorized rollers are not accessible, structural backfill material was specified and this work was

included in the subcontract 7220-C-208

A. Criteria for placing fill in the plant area

- foundation to be approved by contractor
- Testing of embankment materials is referenced to the dike section.
- Placement is also referenced to dike section. w/ 12" thick layers
- moisture control is tied to the dike section.

- Compaction - for cohesive soils it is 95% of max. density determined per ASTM D 1557, D.

For cohesionless soils - 80% relative density determined by ASTM D 2049 spec.

B. Testing of all materials placed in the embankment was conducted under spec. 7220-C-208. **SB 22311**

Specification C-208 was prepared on the lines of spec. C-8 - with several modifications. This specification requires that max. lab density for soils shall be determined per ASTM D 1557 method D or per Bechtel, TEST which directs

by Contractor.

Frequency -

Field density & moisture } - 1/300 yds
Content }

Compaction, grain size } - 1/10,000
& specific gravity }

c. Specification 7220-C-211.

This specification was originated to include areas, within 3 feet of exterior walls of structures and not accessible by motorized rollers. These areas may be used as support for other structures.

Criteria.

Foundation to be approved by field En
Placement - max 12 inches ^{layers} and to
determined by the performance
of the Compaction equipment
used.

SB 22312

Moisture } - No specific limits; but
Control } to be conditioned as far
as practical.

Compaction - 95% max density / ASTM 1557
OR Bechtel, Test. cohesionless
- 80% Rel. density - ASTM D2
for cohesionless soils

Testing Frequency

Large areas 1/500 yds
Confined areas 1/10 yds to 100 yds
as determined by
the field engineer

b. Project Design Criteria.

Project design Criteria discusses the requirement of Compaction for various conditions. Basically these requirements reflect the commitment of the PSAR - Dames & Moore report of 1969 & includes the supervision of earthwork by qualified soils engineers.

DISCUSSION:

It is seen that the project specifications adhered to the PSA ~~require~~ Commitments only in certain areas viz. moisture content and material requirements. However, there are some discrepancies with the Commitment. The placement of materials does not meet the PSAR requirements because the Spec. requires 12 inch layers versus 6 to 8 inches. ^{12" layers w/ pretested for adequacy, and may not be a deficiency} The Compaction indicated in the Spec ^{meets 17.} Commitment of 100% of max density determined by Bechtel test, versus 95% of ASTM D-1557 method D, for cohesive soil. [The ASTM D-1557 method D requires 56,000 ft lbs of energy per cubic foot of soil and the Bechtel test requires only 20,000 ft lbs of energy per cubic foot of soil. See attachment A for a graphical comparison ^{various testing} For cohesionless soils Spec. requires 80% relative density versus 85% Committed in the PSAR. This however may not lead to a difference because of the characteristics of materials used.

It is apparent from various correspondence that Field Engineering had doubts about using the right Compaction Criteria. It is also evident that a Soils Engineer was supervising the fill operation

during 1973 to 1974.

Responsibilities were outlined by the project engineer to the various parties involving fill operations including the Soils Engineer. Soils Engineer was responsible for guiding field construction in areas of testing and selection of materials etc.

Unfortunately, Bechtel field was using the Bechtel test and approving the tests based on 95% using Bechtel test. The basic reason for this confusion is that the testing requirement for plant area fill is referenced to the dike section of the spec. C-210. Field although request for a clarification in writing, the letter was left unanswered for unknown reasons.

SB 22315

It is also noticed that the supervision by a qualified soils engineer was only occasional

for period 1975 to 1977.

It appears that the qualified ~~soils~~ soils engineers realized that the Compaction requirements that are used in the field do not meet the PSAR commitment, but was at a stage major earthwork was done. of course, this discrepancy was notified to the project in reply to the field's request for clarification on this subject of Compaction.

→ In reality, the Compaction was to have been achieved at 95% of max. density determined by ASTM D1557 method D as intended in the plant fill section of the spec. C-210

The determination of max density based on BECHTEL TEST WAS TO HAVE BEEN USED ONLY when directed by the field engineer. However, it would have been alright to use Bechtel test if the acceptance was based on achieving 100% Compaction.

SB 22316

The 80% relative density was

Used in the specifications C-211
based on the recommendations to
Soils Engineers (C-211)

It is also noticed that there are
no specific criteria for use of
Compaction equipment in the spec.
The plant area Compaction was
mainly intended to be the end
result spec. This would mean
there would have to be closer
supervision and/or control of the
fill during placement and compaction.

Rac/

1-126110

Brief Summary of findings from Vari Files; D&M Report and PSAR.

1. Files: Earthwork Specification C-10 was formulated by Geotechnical group. This spec. requires tests per B.M.P. & 90% - Compaction requirements referred to stone dregs also.

Spec. C-8 rev. 0. required Compaction to B.M.P. Client was aware of letter from J.H.B. to Kessler 5/15/69.

A report written by R.L. Kalesza indicates that some plant area fill was placed during winter & this is substantiated by a report from R.R. Sedler.

A discrepancy was noticed in determining Compactions by Sand Cone & ballometer. Reported by Kalesza & Kar.

2. D&M Report - PSAR Vol. 4.

1967 report requires 95 to 100% of max dry density per AASHTO Spec. T-180-57. - Thickness limited to 8 inches.

1968 - June Report -

Requires 95% for cohesive & 100% cohesionless soils based on ASTM D1557-67. Thickness 6-8 inches loose

SB 22318

1969 - March.

Requires 100% of max dry & 85% Rel. Density. Recommends that filling operations should be supervised under qualified soils engineer. Includes a note that filling should not be done during winter time. Layer 6 to 8" loose

Bank Fill operations continued until end of 1970.

1973 Specs. C-210 and C-208 were issued

13.7
Spec. C-210 requires 95% compaction based on ASTM D 1557. 13.4 refers to Sec. 12.4 for testing requirements.

Para 12.4.5 requires B.M.P. test. This is only for information to the Subcontractor. Actual test is to be conducted under C-208.

Spec. C-208 Sec. 9.1 requires compaction tests to be conducted either ASTM 1557 or B.M.P. when directed by the Contractor.

During 1974, June 15, project was made aware of the fact that there was some confusion existed w/ field in regard to the requirements of Compaction ASTM D1557 or BMP.

6/19/74 Project was advised by Geotech(SF) that fill under structures should be compacted to 95% of ASTM D1557. By now project under field was only using BMP.

It seems like Geotech was all along aware of the BMP method that was used in the field. July 74 Project delineated the responsibility of various groups involved. It clearly indicates that Geotech is responsible for all earthwork operations including testing.

Several NCRs concerning Compaction moisture and frequency of testing were written during 1974. These NCRs (26, 55, 88) were primarily dispositioned by Geotech. Geotech used BMP as the basis for disposition of these NCRs.

SB 22320

July 25, 1974 field requested for a clarification in regard to compaction req't. (BCISE 370) Geotech responded

to that on 9/13/74. This concluded
with a statement that further tests
& comparison ^{to justify BMP} vs 1557 should
be made. This also suggested 85%
Rel. density.

A response to BCBE 370 was
prepared but never was issued.

It is also evident that a soils
engineer was present during 1973 & 1974.
There is no evidence of a Geotech
rep. during 1975 thru '78 to super
the backfill operations.

There is also a correspondence from
Geotech (Jow) which indicates that
there is no moisture req't for
Zone 2 in non @ Areas. Admin. b
is in a non @ Area.

A more detailed report will
be made regarding problems w/
barrow materials, placement & testing.

Finally, FSAR indicates only the
use of 95% BMP.

SB 22321

Rao.

Development

2000 -

Try run after NRC submitted to TWC 1/3
Need outline - presentation, photos, etc.

1. History

2. Exploration & Testing

3. Consultants Report

4. Balogovs concerns

be ready also in case NRC asks question
similar to CPl concerns

Structural Considerations

1000

NRC FINDINGS.

11/27/78.

1. Functional or Program Areas Inspected.

e. Other Activities to be Planned.

1. There is no plan out there to take any borings in the coal pond dikes to verify the integrity.
2. Visual inspection of dikes and settlement monitoring is being continued.

f. Other structures being monitored.

3. Emergency diesel oil tanks are buried underground and is not being monitored for settlement at this time. Instead, Condensate tank (300,000 gals cap; stainless; non foundations are being monitored.
2. Review of test data of soil borings
- Comments if any from Geotech.
3. Review of FSAR Commitments. SB 22323
 - a. Yes. Table 2.5-14 indicates compacted cohesive material under Dike.

However this is erroneous. Section 2.5.4.10 indicates onsite excavated materials to be used as fill material & table 2.5-10 identifies the different zones of materials. Dwg. C-109 is the governing document for type of materials to be used in embankment construction. The material to be used in the area 10' away from dike Ref. line is Zone-2 or Random fill. There is no gradation requirement for Zone-2 material.

Note: 1. Lean Concrete was permitted as fill under Spec. C-211(a) in areas within 3' of outside walls of structure, or in areas where motorized (heavy) rollers could not be ~~the~~ used. (Confined under D/G bldg., areas around duct bank and pipelines lean concrete could have been used.

2. Section 2.5.4.10 (Bearing Capacity) ^{static stability of} discusses only compacted fill for structure above ELV. 602' and does not mention cohesive soils. ^{significantly} Under D/G Bldg. Central Compacted fill is used.

SB 22324

3. The design criteria for plant embankment construction is outlined in Sec. 2.5.5.2

4. Figures 2.5-4A & 2.5-50 indicate the cross-section of dike/plant cover fill area. Area fill is an integral part of dike and is designated by some material.

3 b. FSAR Commitments (Contd.)

FSAR table 2.5-21 has been referenced under section 2.5. - Embankments & Dams - specifically under subsection 2.5.6.4.1 for construction of dikes. Summary of compaction requirements (table 2.5-21) is therefore meant for dike construction. The dike has 6 zones of materials 1 (A), 2, 3, 4, 5, 5A & C. Zone 1 (A) is cohesive, 2 random, 3 is cohesionless (sand drain), 4 - is gravel (also 4-d) 5 & 5A is riprap, 5C is topsoil.

The 4 roller passes was a minimum requirement for construction of dike with a 50-T roller. In addition to this field density tests were performed to determine the degree of compaction (95% of max dry density). Since no pond dikes except in the plant area were non-safety related, 4-C dikes

get involved in the following requirements for dike construction.

For plant area fill, the minimum requirement (table 2.5-9) for compaction is a result of 95% dry density. Spec. C-210 section 13 reflects this requirement. Therefore, the Instruction did not include the requirement of 4 passes, instead required the frequency and degree of compaction (by lab test) for plant area fill. In essence the objective was to achieve the required degree of compaction and not the method of compaction for plant area fill. Therefore, Spec. C-210 does not require 4 passes for plant area fill.

3(d) Yes FSAR FIG. 2.3-37 does indicate the final ELV for D/A bldg. at 634 and is erroneous. However, Section 2.5.4.10 does mention that bldg. foundations are placed min 4 1/2 feet below grade and table 2.5-14 references the final ELV for D/A bldg. at 629.5'. It is noted that the final elevations were not established at the time of preparing FSAR documents. There will be revised in the future

4. Review of specifications for site soil activities.

The statement made by the inspector is true.

It was the intent to obtain 95% of max dry density determined by ASTM D 1557 method D. However the confusion existed because the method of testing was referenced to the dike portion of the ^{C-208} field. Strictly speaking the testing methods may not mean anything since actual testing was carried out under spec. C-208. C-208 gives an option to conduct tests either to beach test (20,000 ft lbs/ft² energy) or ASTM D 1557 method D (56,000 lbs/ft² energy) as directed by the field engineer. Thus, the objective of achieving 95% of compaction based on ASTM D 1557 could have been fulfilled. But, the testing was carried under beach test method & there is no sense in crying over the spilt milk!

However, the review of a plot of cumulative relative frequency versus percent compaction reveals that 95% of the time a compact of more than 95% was obtained! SB 22327

It is true that Lomeni ~~meets~~ did recommend 6 to 8 inches layers for plain soil but based on test with constructed 12 inches layers could be compacted to the requirements of the specifications.

Compare $\frac{1}{3}$ mlc vs density curves for D/G 11-17 even appear to be steep.

5. NIRC §12 326.2 Loose Sand
This has been cleared in the recent addendum of FAR



Consumers
Power
Company

Midland Project GWO 7020 - December 3 & 4, 1978

December 7, 1978

Mr. P. A. Martinez
Bechtel Power Corporation
P.O. Box 1000
Ann Arbor, MI 48106

MIDLAND PROJECT GWO 7020 - DECEMBER 3 & 4, 1978
NRG VISIT REGARDING DIESEL GENERATOR SETTLEMENT
File: B3.0.3 Serial: CSC-3663

Project Management	
Midland Plant	
Bechtel Job 7220	
DEC 11 1978	
Com	
JN	
WTR	FI
WTR	FI
B-Dier	FI
Wiedner	FI
Beard	FI
06/14	
	LAD

While this is not a set of minutes or an open item action list, during the subject visit several issues or questions were raised or inferred as noted below:

1. New settlement readings taken after duct bank freeing would seem to indicate the building may be pivoting about a north-south axis located somewhere in the vicinity of the condensate pipes. This raised a question concerning the potential hard spot developed by the 20" condensate line encased in the 24" lines surrounded by concrete and possibly resting on well compacted sand. If this is the case, we should examine the Diesel Generator Building structure in the vicinity for cracks in the concrete and consider the possibility of cutting loose the condensate lines immediately adjacent to the Diesel Generator Building.
2. When Mr. Ferris discussed possible causes, he made the point that it may be impossible to state the exact cause and that the more immediate concern was the remedial action. Although we concur that remedial action is most important, it should be noted that Mr. Callager took strong issue with this point in that I & E believed cause determination to be mandatory and relative "to preclude repetition," etc. This aspect should receive more attention.
3. During this discussion it was noted that instrumentation will show when surcharge may be removed. In response to the NRC question regarding same, it was also noted that most settlement should occur rapidly as the area is being preloaded and that total settlement could take weeks or months. Our final response will have to provide sufficient rationale for determination that required settlement has taken place and answer the question of how we arrived at what was required.
4. Bechtel agreed to provide R. Cook a list of the equipment (small hand equipment and vibratory rolling equipment) which Bechtel utilized for compacting the fill from EL 68' to EL 62' in the Diesel Generator Building.
5. During Mr. McConnell's discussion regarding the V, Mr. Callager questioned the possible interference by the 20" condensate line. Bechtel should in-

SB 22329

December 7, 1978

Page 2

investigate and document the effects of additional outside pressure on the condensate lines resulting from the preload. Again Bechtel should consider cutting same at this point in time since it appears that it could be acting as a cantilever type restraint with the fixed end being the Turbine Building wall and/or the well compacted sands existing in that area. In a separate discussion, Mr. Don Miller noted that we have to consider the effect of rupture of the condensate line and subsequent flooding on a Class I structure during a tornado and/or an earthquake.

6. Mr. Callager appeared to find Mr. Dahr's explanation connected with VII a. 1), table oversite, unacceptable or at least extremely difficult to accept. Bechtel should be prepared to completely satisfy the NRC concern in this area.
7. VII a. 7) Mr. Callager appeared to find the \pm 2% Industrial Standard discussion unacceptable. Bechtel should be prepared to completely satisfy the NRC concern in this area. We believe Mr. Callager's question not only relates to the characteristics of the proctor curves in terms of optimum moisture content but additionally whether the material being placed relates to the selected proctor. To go a little further, he may be questioning the validity of your tests; i.e., was it really 80% or 95% compaction.
8. In my opinion, we should be prepared to fully address Mr. Heller's summary comments regarding the fact that the response to the Diesel Generator Settlement questions will have to improve or exceed the reviewer's expectations. Mr. Heller was discussing the fact that the construction permit was based on the original reviewer's examination of the program, and that licensing will now have to judge whether or not the modification program meets or exceeds the construction permit intentions and qualifications. This would seem to indicate that our responses are going to undergo an extremely critical review and that none of our answers will be acceptable unless they can withstand the most intense scrutiny. It would also appear that this will become part of the operating license hearings. In that respect, I cannot emphasize too strongly the need for absolute documented accuracy and the strongest argument in our responses.

As a separate issue we are also extremely interested in as early as possible resolution to the Turbine Building basement wall problem and preload relative of the area between the Turbine Building and the Diesel Generator Building.

I am submitting this list of items for your review and consideration as part of the overall development or resolution to the Diesel Generator Settlement problem. No response is required at this time.

T. C. Cooke
Project Superintendent

TCC/mt

SB 22330



Teletype Message

TYPE DOUBLE SPACE • BE BRIEF

MESSAGE NUMBER		OPR. INL	DATEL	
DBG	TELEX	TWX	TELEX	OTHER

CHECK APPROPRIATE BOX			CHARGE ACCT. CODE:		
Night Ltr:	Full Rate:	Report Delivery:	YES	NO	NUMBER TO BE CALLED
MESSAGE ADDRESSED TO	ADDRESSEE	ADDRESS		LOCATION (CITY, STATE OR COUNTRY)	
	DECTEL POWER CORP	3500 F. MILLER ROAD		MIDLAND, MICHIGAN 48640	
	ATTN: J.F. NEWGEN				

MESSAGE SECTION - If additional addresses are required continue to list below:

DEBC- 2647

SUBJECT: CPGO/MIDLAND PLANT - JOB 7220

SETTLEMENT MONITORING FREQUENCY

FILE: 0274, C-76, C-2640

REFERENCE: DCBE-2153 DATED 1/9/79

THIS IS A COMPLETE RESPONSE TO THE REFERENCED LETTER. YOU ARE REQUESTED TO CONTINUE THE MONITORING OF SETTLEMENT MARKERS AS SPECIFIED IN DEBC-2508 DATED 10/26/78, EXCEPT THE FOLLOWING BUILDINGS MAY BE MONITORED ON A 60-DAY BASIS.

- 1) CIRCULATING WATER STRUCTURE
- 2) SERVICE WATER STRUCTURE
- 3) EVAPORATOR BUILDING
- 4) MAKEUP PUMP STRUCTURE
- 5) RIVER INTAKE STRUCTURE

ENGINEERING NEEDS TO REVIEW TWO MORE SETS OF READINGS ON THE COOLING TOWER BASIN MARKERS BEFORE CHANGING OVER TO A 60-DAY CYCLE.

R. L. CASTLEBERRY

COPIES TO: L. DASIKSI, COM LOG

SB 22331

DATE	SIGNATURE	LOCATION & EXT.	ORGANIZATION CODE:
	R. L. CASTLEBERRY	6A 7220	7PB-0610

TELETYPE MESSAGE
TYPE DOUBLE SPACE * BE BRIEF

DBG	TELEX	TWX	TELEX	CT

CHECK APPROPRIATE BOX		CHARGE ACCT. CODE		
Night Lv	Full Rate	Report Delivery	YES NO	NUMBER TO BE CALLED
MESSAGE ADDRESSED TO	ADDRESSEE	ADDRESS		LOCATION: CITY, STATE OR COUNTY
	BECHTEL POWER CORP.	3500 MILLER ROAD		MIDLAND, MI 48640
	ATTN: J. F. NENGEN/J. BETTS			

MESSAGE SECTION - If additional addresses are required continue to list below:

BEBC- 2508

SUBJECT: CPCO/MIDLAND PLANT - JOB 7220

PLANT SITE SETTLEMENT MONITORING

FILE: 0274, C-210, C-211R

UNTIL FURTHER NOTICE, THE SETTLEMENT MARKERS SHOWN ON DRAWING 7220-C-994, REV 1 SHALL BE MONITORED IN ACCORDANCE WITH SPECIFICATION 7220-C-76, EXCEPT ON THE FOLLOWING CYCLES.

- Visual inspection of building*
- 1) DC MARKERS - 7-DAY CYCLE
 - 2) CONTAINMENT, AUXILIARY BUILDING, AND TURBINE BUILDING MARKERS - EXISTING 60-DAY CYCLE
 - 3) ALL OTHER MARKERS - 14-DAY CYCLE

THIS SUPERSEDES ANY PREVIOUS INSTRUCTIONS ON MONITORING FREQUENCIES INCLUDING THOSE SHOWN IN DRAWING 7220-C-994, REV 1.

R.L. Castleberry

JR/jr

COPIES TO R. MARTINEZ, K. WIEDNER, L. BABINSKI (FIELD), R. SCHULMAN (FIELD), B.C. MCCONNELL,

COM LOG

DATE	SIGNATURE	LOCATION & EXT.	ORGANIZATION CODE
10-26-78	<i>R.L. Castleberry</i> R. L. CASTLEBERRY	6A 7220	7PE-2118

RAC

Bechtel Associates Professional Corporation
Inter-office Memorandum

To R. L. Castleberry Date 29 December 1978

Subject Midland Units 1 & 2-Job 7220-001 From S. S. Afifi
Request for Design Data and Calculations Of Geotechnical Service

Copies to S. L. Blue A. S. Marshall At Ann Arbor 10(D)5
~~_____~~ 7220-78-118
W. R. Ferris
J. O. Wanzeck
K. Wiedner
1320, 3410

We request you provide us with the following:

- ~~1. Design calculations for the retaining wall structures adjacent to the service water building.~~
- ~~2. Design calculations for the diesel generator pedestals.~~
3. Maximum allowable differential settlements for the retaining walls, transformers, tanks, guard house, and underground Class I pipelines.
4. The following information will be required for all the structures:
 - a. Estimated design (superimposed) load, foundation type and contiguation (mat vs. spread) and elevation.
 - b. Settlement benchmark readings vs. time from the initial — PK has T reading to the present time.
 - c. Actual applied load vs. time for the partially completed — Pending SEBC 2 structures. 1/9
5. Locations of buried Class I utilities. — PK has this

~~This needs to be transmitted to Geotech before January 13, 1979 in order to answer NRC Question 362.4 in February 1979.~~

PKC
PKC/lap

P. K. Chen
for S. S. Afifi

Completed 1/12/79

SB 22334

12/31/74 FCRG-20 was approved by Gen regarding method of land cover. 6" & to 12/12" cover for 10/15 & Gravel. This has not ^{been} reflected in C-208.

10/29/74 Backfill adjacent to T/B base mat could be Zone 2. (No evidence of transmitting this info to field. Could have been by telephone. This was in regards to a request from field J Savan to RLR 10/29. This is although adjacent to T/B site 95% BMP was used. Potential of fill could have been under investigation & former Pools.

2/27/78 QAR SD-40 indicates that no m/c checks were made prior to paving & compaction. BOBE-1533 was revised after July 77. SB 22337

7/21/75 RLR to RLC - Q-listed the importance of staying w/ the spec

C-210 reqts was emphasized.

11/18/77 — mistake requirements: Gues
BCRE 1669, BERE 1998, telecon
Hook/Rao 10/13/77, 10/10/77.

9/30/75 — Afifi to J.F.N. Gesteck
Was aware of the fact that
majority of testing was done
using BMP. — Connie claim.
Gesteck obtained all soils
info. from field.

3/8/76 — W.R. Ferris to Afifi Nuclear
method of testing. telecon
S. Rao/J. Church. 4/12/76
m/c is important.

10/11/73 — J.L. Allen to PAM
Relates to use of BMP (95%)
in ^{selected} areas specified by B rep.
BCRE 104 Transmitt. En. same, C/Co
questions B rep. Serial 415 T.C.C.
to Nanger 8/19/74. — See Comproction bil

SB 22338

7/1, 7/2/7/3, 74 JCS answered C/Co & H
No m/c requirement for Zone
& Non Q Fill. — marine file.

4/24/74 - Trip report by SSA
delimites request from
field to have a Silt Eng.
& their involvement. See report
by Gerald Pile.

9/18/74 R Grote to RLR
Expresses concern by ϕ re.
Use of approved rollers vs
95% compaction pile.

8/19/74 Report by JOW, regard
% Compaction of cohesionless
material 80% & frequency
of testing. material from
Meyers Prop. was excellent
- compaction pile

8/12/74 - Field had problems w/
attaining reqd. compaction
of cohesionless soils - J. Allen
indicated to use more H₂
- see compaction pile

SB 22339

7/12/74 RUI/Atifi states 85% req. Dr.
is = 95% of ASTM D 1557.
- Compaction

9/19/74

C. A. Hunt to RLR express
Concern regarding method of
Compaction - rollers not used
- End result of 75% D₁₅₅₇
- BERC B31 does not ref.
95% D₁₅₅₇. - Compaction pile

6/25/73

J. Allen to P. Burcine
to JCH, RLR requests the
use of Nuclear device for
testing

1/17/74

Testing Frequency PAM to
Allen NCR C-26. requests
evaluation - NCR, Feb 1974

1/28/74

Allen to PAM suggests
verify of testing to dispatch
NCR C-26 - NCR file - BERC -
Geotech's supervision for bearing

3/29/74

Geotech SSA to PAM
Relates that soil is variable
testing freq. should not be reduced
- NCR file

SB 22340

7/13/73

Compaction

Adjacent to structure
backfilled by B completed on land, PAM/

10/31/68 B.H. Randolph to Thon J.G.
indicates Geotech will
specify & design for dikes.
— General

2/17/69 B.H. Randolph to Thon
requests admittance in rec. for
fdn. Diesel Bldg & SW. Pumps
— D.G. Bldg. pile.

2/28/69 Mtg. Eng. & Geotech.
loose sand, compaction
Backfill around STRUCTS. by Rec
D.G. Bldg. SWPS. — Compaction
m 10
Criteria

7/2/74 PAM to J. Allen
Responsibilities of work.
— Completion

6/19/74 Project became aware of
BMP — all fill telecon SFA/
RLR. SFI indicated 95% of 15r

SB 22341

6/15/74 R. Grote / JCH.
Project was made aware of

Confusion 1557 - Field used BMP
- Compaction pile.

2/1/73 Client expresses concern
about Compaction - Configuration.

7/30/73 Eng. PAM to Selitmet
includes Nuclear device to
C-210.

1/8/73 R. K. Sullivan to PAM
Indicates that the end result
is based on the type of roller
to obtain required compaction.

12/16/78 R. L. Kalesza's report

Some fill was placed in the
plant area during December
discusses loose sand & BMP.
Compaction pile

9/16/68 Spec. C-10 was written w/
BMP by Geotech. - Compaction
J. Guida.

4/17/69 Rev. 0 C-10 issued for bids
w/ BMP. - Compaction pile

12/9/70
~~E~~

W. Statu report by Sedler

Indicates some bank fill is
placed during adverse weather
condition $\frac{2}{3}$ 1969.

Indicates adjacent to structure
designated struct. backfill &
compactive effort 100% - Comp
pile

C-8 rev. o. required only RM
test. Page 13. Comp. pile

unknown

1974. West of D/G Bldg. to ELV. 580.
" " " 595
" " " 600'

This area includes part of New of P...

1975 North of AD House & SW of Unit 1 X frame.
Must be above ELV. 600'.
Upto EL. 605
" 610.

South of AD House & betw CHANSE... AD/B
- 610'

Underneath D/G Bldg. & E & W of D/G.
- EL. 610.

E, West, SENG D/G Bldg.
→ - 615'

1976 ^{ESW} W of D/G, South of AD/B.
- EL. 625

South of D/G.
- 610' - Doesn't make sense
West 1/2 of D/G & S, SW of D/G.
- EL. 615'

SW ^{corner} of D/G. 620'

SW of D/G. near R/A - 623

NE/SE corner of D/G. 620

E of D/G. 615

E $\frac{2}{3}$ D/G Unit 2 x truss - 620

Underneath D/G Unit 1 side - 620.

Unit 1 x truss west of D/G. 630'

1977 S $\frac{1}{2}$ SE of D/G Cond. tank & Fuel oil tank
area. 625

Unit 2 D/G (NE $\frac{1}{2}$ of 3' dia unit - 5)
- 625

Scattered $\frac{1}{2}$ of D/G. - 620,

entire D/G - 625

entire D/G - 632

South side of D/G - 632

Telephone call

[Handwritten signature]

ROUTE _____

BY A.L. Bous OF E. Field

TO John Hinch/Kada/Tyson B.A.A.

DATE 8/21 76 TIME 1:30

SUBJECT Settlement of Diesel Gen. Bldg JOB NO 7327

Diesel Generator Bldg - settlement first noted in 7/76 - worst case noted 3'.

Background: all structures on 6"± roadmat Field has been recording settlements for last month or so - AL describes measurements made to date (see attached page). AL further noted that the pedestal foundations slab have settled more than the bldg - in some cases it appears that the structural wall is spanning over the roadmat (i.e. a ruler can be inserted between the roadmat and structural foundation).

Field needs immediate support - i.e. the 2' of roadmat under the structure.

Telephone call

Page 2 of 2

James Newgren - 517-631-5576
Boyd - 517-835-9404

ROUTE _____


BY _____ OF _____

TO _____ OF _____

DATE _____ TIME _____

SUBJECT _____

JOB NO _____



- 1) no crushing @ the edge
- 2) worked settling, the eastern wall appears to be spanning
- 3) D/C Bldg up to Elev. 650 ±, no slab present yet for mezz floor
- 4) - - - - -

Rao,

Would you please contact
P.K. Chen re CPO comments
on FSAR section 2.5.4

Bmud

362.8 Phreatic Surface

6. Pg 2.5.52 Several compaction equipment were
used to achieve the compaction criteria
indicated in table 2.5-9. Test pads for
Verian yellow were constructed and
described in sec 2.5.6.4.1

Kao
4/26/79

Comments from R. Wheeler.
A/E R. H. W

When work
rev. 3 made

1. This is a true statement. Dig C-44
rev. 3(10) included notes pertaining to removal
of loose sand. C-44 was included in the
scope of work under C-10.

2. This pertains to general ^{Upstream} fill. For fill
thickness other than in areas around Aux, Rectory & Sta

It is a fairly accurate statement. O.K. per
Include word approximately

3. Input possibly from QC. Construction should provide
the information. Then, Geotech
can incorporate in the test.
Read #1 of 22 NRC S's

4. Table 2.5.10 indicates that zone (3) was
imported. This could have been used on Yards
fill. Construction should provide the source of the imported sand.
onsite & offsite materials used for construction

5. N.T. As far as Concrete was concerned it was
Not clear 4". It was in rev. 5 this req'd was deleted
from C-210. In the dike area 4" was used by
C-211 has 12" - What did Const. do before C-211

6. Did not have this info. This may be
included if felt necessary. Construction should
provide such information
See note
on 19/1

SB 22363

7. ~~Construction should provide the source of the imported sand.~~
Not clear ~~Construction should provide the source of the imported sand.~~ This implies to work done
under C-210. 2.5.21 indicates ground cut
structure, See Comment 5.

8. Not true! Density tests were plotted on project log c-45 to come up w/ these figures.
 (see R.M.W.'s summary include printing)
9. No contest. Construction Can probably Clarify
 Yes, Ask construction
10. See Comment # 2. and appendix
11. This is the QA/QC program. What is the function of QC program. What does it do?
12. This pertains to the slopes of plant fill north of Power block.
 The dikes were non & ϵ_{10} this is true
13. Fig. 2.5-22 ^{SWPS is founded on Till Test} ~~cannot find it in ESAR~~
 There are 22A & 22B. 11/20/97 7/8/0
14. ~~Geotech~~ Can probably answer
 → The table provides summary of all permeability performed. When these tests were made, degree of % R.D. for the cohesionless soil has not been determined.
15. Yes
16. ~~Geotech~~. Probably ~~can~~ a note can be added.
 Since there are no results for zone 2, but sand could be used. on site of site
17. Geotech. later SB 22364
18. Req'ts of plant fill is delineated in table 2.5-9. — lift ~~table~~ X ref. 2.5-2

1. COMMENTS ON SECT. 2.5 (From Bob Wheeler)

discuss in the task force

1. Page 2.5-51 - Sect. 2.5.4.5.1 - "Engineering design drawings required that loose sands be removed.....in Earthwork subcontract." Statement is not accurate; a) Not in subs scope of work. b) Dwg. was revised too late to remove such sands i.e. fill covered the sands in question.

2. 2.5.4.5.3 Fill - Pg. 2.5 - 51 - "Up to 35' of fill....." In some areas more than 35' fill was placed.

3. Table 2.5-9 - Compaction Criteria Note 6: No evaluation of proposed compaction equipment was performed.

* 4. 2.5.4.5.3 Fill - "Onsite excavated.....". Imported pit run sand was also used. — Add some reference to the imported sand.

5. Page 2.5-52 - "All fill & backfill was placed to.....Table 2.5-21" Table 2.5-21 is titled for Dikes - Also note 3 say same lift thickness requirements were used for plant fill. This is not true for power tampers (4" lifts) 12" lifts were used.

Task Force

6. Page 2.5-52 - "The compaction equipment discussed in Section 2.5.6.4.1 was used.....". This section does not include all equipment (larg used. Example: The Dyno-Pac rented from Fisher is not included. The Tampe rented from Bechtel is not included.

7. Pg. 2.5-52 - "In areas not accessible to heavy compaction equipment4". Layers were used". This is not true - 12" lifts were used per spec C-211.

8. Pg. 2.5-52 - "Figures 2.5-66 through 2.5-69.....placed beneath and around seismic Catagory I structures." I would strongly suspect that the tables represent plant area fill and is not confined to the areas denoted above. (Include piping)

9. Pg. 2.5-61 - Sect. 2.5.7.10 - "The Turb. Bldg. & T.G. are supported on Mat foundations on Compacted fill". (predominately on Backfill Concrete)

10. Pg. 2.5-71 2.5.5.1 - Refers to 35' of fill, see comment #2.

11. Pg. 2.5-52 - "The fill program was approved by a QC....."
What is "fill program." ?

12. Pg. 2.5-72 - "The Material, Placement, Compaction specs, Construction Procedures and Control of Earthwork fill.....comparable to Cooling Pond dikes." Material - was comparable
Specs - Differed
Construction Procedure - Differed
Control - Obviously differed
(Plant fill operations should be addressed separately)

13. Fig. 2.5-22 - Shows Serv. H₂O on clay - I thought it was on sand.

Pump Str

14. Table 2.5-4 - Summary of permeability tests - Since requirements for job were 80% R.D., why does this table show 70% R.D. for samples used to determine permeability.

15. Table 2.5-6 - No 95% of BMP were tested for direct shear. *yes*

16. Table 2.5-10 - Should include imported ^{*sand*} under source for Zone 2.

17. Table 2.5-13 - "Controlled compacted Clay fill". Should this be random fill - and the values should reflect.

18. Table 2.5-21 - Another table should be developed to delineate the requirements for the plant fill.

ESAR
SEC.

CONFLICT/CONCERN.

SPEC. C-210

SPEC. C-211

C-501

Remarks

2.5.6.9
Pg. 2.5-84
BMP.

Table
2.5-9
EC% Rel.D.
95% BMP

FSAR
SEC.

CONFLICT / CONCERN.

SPEC. C-210

SPEC. C-211

C-501

Remarks

2.5.4.2.6

YES.

YES

BMP - Modified

C-210 requires

Same as

None.

Affects

ASTM D1557-01

BMP - 4 layers

C-210.

C-208.

10[#] 18" drop 25bls

10[#] 18" drop 25bls

Pg. 25

APP. 2B-24

10 pty rev. 5

± SCN 9001

These

indicates BMP

ASTM D1557,

were

3 Mod. ASTM

D698 w/

3 ltrs. 10[#] 18"

drop ± 15bls

2.5.4.2.8.

C-210 reference

reference

ASTM D2434

3mp as Mod.

ASTM D1557

for permeability

App. 2B

refs. Pg. 42

for Permeability

The discussion

is on Pg. 41

No mention

of ASTM.

Li's mention

Appendix

2B-E.

Page ref. is

102 w/d. g.

C-208

Does not

mention

ASTM D24

in the text

But refs.

Codes & S

SB 22369

METHOD OF PERFORMING COMPACTION TESTS
(STANDARD BECHTEL METHOD)



SOME APPARATUS FOR PERFORMING COMPACTION TESTS

INCLUDES, 1/30 CUBIC-FOOT CYLINDER WITH REMOVABLE COLLAR AND BASE PLATE, AND 10 POUND RAMMER WITHIN SLEEVE.

IN THE STANDARD BECHTEL METHOD OF COMPACTION A PORTION OF THE SOIL SAMPLE PASSING THE NO. 4 SIEVE IS COMPACTED AT A SPECIFIC MOISTURE CONTENT IN THREE EQUAL LAYERS IN A STANDARD COMPACTION CYLINDER HAVING A VOLUME OF 1/30 CUBIC FOOT, USING FIFTEEN 18-INCH BLOWS OF A 10-POUND RAMMER TO COMPACT EACH LAYER.

THE WET DENSITY OF THE COMPACTED SAMPLE IS DETERMINED BY WEIGHING THE KNOWN VOLUME OF SOIL; THE MOISTURE CONTENT, BY MEASURING THE LOSS OF WEIGHT OF A PORTION OF THE SAMPLE WHEN OVEN DRIED; AND THE DRY DENSITY, BY COMPUTING IT FROM THE WET DENSITY AND MOISTURE CONTENT. A SERIES OF SUCH COMPACTIONS IS PERFORMED AT INCREASING MOISTURE CONTENTS UNTIL A SUFFICIENT NUMBER OF POINTS DEFINING THE MOISTURE-DENSITY RELATIONSHIP HAVE BEEN OBTAINED TO PERMIT THE PLOTTING OF THE COMPACTION CURVE. THE MAXIMUM DRY DENSITY AND OPTIMUM MOISTURE CONTENT FOR THE PARTICULAR COMPACTING EFFORT ARE DETERMINED FROM THE COMPACTION CURVE.

THE STANDARD BECHTEL METHOD OF COMPACTION IS IDENTICAL TO A.S.T.M. TEST DESIGNATION D698 MODIFIED TO REQUIRE 20,000 FOOT-POUNDS OF COMPACTIVE ENERGY PER CUBIC FOOT OF SOIL.

SB 22370

DAMES & MOORE

REVISIONS
BY _____ DATE _____

FILE 5697-

DATE _____
CHECKED BY _____

FSAR
SEC.

CONFLICT/CONCERN.

SPEC. C-210

SPEC. C-211

C-501

Remarks

2.5.H.5
2.5.1.2.5

uplift
0.03 to 0.05/100yrs
0.25'/100yrs

0.05' to 0.15' is
quite a change.

2.5.1.2.5 L1

{Pg. 20 & 21}

also Pg. 25-26
indicates no
mvt

indicates
no grd. mvt.

indicates grd. mvt.

Page 2.5 23

Total load induced from
pond is about 30' diam. 9.0
tons

Not true - Avg depth of water
is 12 to 15' w/a
max of 20' in one
corner.

~~Page 2.5-29~~
Sec. 2.5-2

refers to fig 2.5-1 Mod. H. 2.5-29
~~Page 2.5-29 not relevant to this.~~

SB 22371

Page - 2.5 18 (2.5-18)

indicates a by value 2.5-18
level 2.5-18

1 - 2.5 18 (2.5-26)

indicates using 0.05/100yrs

CONFLICT / CONCERN.

FSAR
SEC.

SPEC. C-210

SPEC. C-211

C-501

Remarks

2.5.4.3.4.1
Pg. 2.5-47
Should be
revised to
include 1978
& borings.
Table 2.5-8
indicates
borings taken
in 1979

2.5.4.3.5.1 } 25 to 30'
Pg. 2.5-48 } fill
 & }
2.5.4.5.1 } → in 35' fill
Pg. 2.5-51

FILL
2.5.4.5.3
Pg. 2.5-51 & 52
Table
2.5-21.
12" & 4"
layers

12.5-1, & 2.5-2, & 12.5-3
8" & 4" layers
SCN 9001.

Same as
C-210.
but no mention
of 4" layers.

Also probably
(Pg. 2.5-52)

BMP-1557
issued. to 20,000

SB 22372

Table - 11
prior
for every
reference

~~C-210~~

SCN 9001
1 Proctor
for dens
test or
as a line
by Eng v

MESSAGE SECTION - If additional addresses are required continue to list below:

BEBC- 3301

SUBJECT: CPOO/MIDLAND PLANT - JOB 7220

SOILS WORK COMPACTION

FILE: 0274, C-211, C-210, C-0465

REFERENCE: QUALITY ASSURANCE STOP WORK REPORT 6

THIS IS A COMPLETE RESPONSE TO THE REFERENCED Q/A STOPWORK REPORT 6. THE RAMMER-TYPE COMPACTOR (POGO STICK) RV4B HAS BEEN SATISFACTORILY QUALIFIED FOR USE IN COMPACTING SOILS REQUIRING THE FOLLOWING:

- 1) 80% AND 85% DENSITY FOR STRUCTURAL BACKFILL SAND AND RANDOM SANDS WITH 4 INCH LAYERS AND 8 PASSES.
- 2) 90% AND 95% DENSITY DETERMINED IN ACCORDANCE WITH ASTM D1557 METHOD D FOR CLAYEY SOILS WITH 4 INCH LAYERS AND 8 PASSES.

THE TEST FILLS FOR QUALIFYING THE RAMMER-TYPE COMPACTOR WERE MONITORED BY THE ONSITE GEOTECHNICAL ENGINEER.

SB 22377

L.H. CURTIS

COPIES TO:

L. CURTIS, L. DREISBACH, W. MORING, COM LOG, S. BLUE, J. O. WANECK

DATE	SIGNATURE	LOCATION & EXT:	ORGANIZATION CODE:
7 11	L.H. CURTIS	6A 7220	7PE-2113

ME:
ADDR:

ATTN: L.E. DAVIS

MESSAGE SECTION - If additional addresses are required continue to list below:

EEBC- 3411

SUBJECT: CPO/MIDLAND PLANT - JOB 7220

NCR-2307

FILE: 0274, C-211-PR, C-0465

REFERENCES: 1) IOM, G. KRZISHICK TO J. WANZECK AND J. BETTS, 11/2/79

2) IOM, S. AFIFI TO L. CURTIS, 11/8/79

REFERENCE 1 REQUESTED THAT PROJECT ENGINEERING DISPOSITION SOIL TESTS S-16, S-17, AND S-19 FROM NCR-2307. USING THE TEST NUMBERS FROM THE DENSITY REPORT FORMS, REFERENCE 2 DISPOSITIONS THESE TESTS AS FOLLOWS:

ED-16 - ED-26 TAKEN IN THE VICINITY SHOWS ACCEPTABLE COMPACTION. BORING AX-14 SHOWS A HIGH BLOWCOUNT AT ELEVATION 586.5

ED-17 - ED-25 AND ED-18 SHOW ACCEPTABLE COMPACTION IN THIS AREA, AND BORING AX-11 SHOWS HIGH BLOWCOUNTS AT ELEVATION 586.5

ED-19 - ED-13 SHOWS ACCEPTABLE COMPACTION IN THIS AREA.

L.H. CURTIS

COPIES TO: W. BARCLAY, J.P. BETTS, L.H. CURTIS, J.O. WANZECK, COM LOG

SB 22378

DATE 11/17/79	SIGNATURE <i>L.H. Curtis</i> L.H. CURTIS	LOCATION & EXT: 6A 7220	ORGANIZATION CODE: 7PE-2118
------------------	--	----------------------------	--------------------------------

AAO-17-1

ORIGINAL TO TELETYPE

TELECOPY

Bechtel Associates Professional Corporation

Inter-office Memorandum

BEBC- 8471

To	L.E. Davis	Date	November 16, 1979
Subject	Midland Plant Units 1 & 2 Job 7220 Earthwork - Qualification of Compaction Equipment	From	L.H. Curtis
Copies to	File: 0274, C-211-PR	Of	Engineering
		At	Ann Arbor

S. Blue
P. Corcoran
L. Curtis
J. Wanzeck
Com Log

Reference: IOM from S.S. Afifi to L.H. Curtis, 9/4/79

The following equipment have been qualified for use based on test fills and field tests monitored by geotechnical services (reference).

A. Structural and Random Sands

1. Wacker vibratory plate with 8-inch outriggers (model DVU 3001)
 - (a) all area requiring 80% RD
 - (b) 4-inch lifts and eight passes

B. Clays

1. Vibro plus (model CA-25 PD)
 - (a) All areas requiring 90% compaction
 - (b) Five to six-inch lifts and eight passes per lift
2. Wacker J-foot tamper (model GVR 2204)
 - (a) All areas requiring 90% compaction
 - (b) Four-inch lifts and six passes per lift
3. Vibro plus dynapact (model CF-43)
 - (a) All areas requiring 90% compaction
 - (b) Eight-inch lifts and six passes per lift
4. Wacker vibratory plate with 8-inch outriggers (model DVU 3001)
 - (a) All areas requiring 90% compaction
 - (b) Four-inch lifts and six passes per lift.

L.H. Curtis
for L.H. Curtis

11/14/4

SB 22379

Copies to S. L. Blue
B. Dhar
J. O. Wanzek
J. Newgen
J. Betts
F. D. Bailey
1320, 3410

At Ann Arbor 10 D 5
7220-79-180

B.D.

^{W.H.}
This is for you
info. Thy
Raw

The following compaction equipment is qualified for use based on test fills and field results as monitored by Geotech.

A. Structural and Random Sands

1. Wacker vibratory plate with 8" out riggers (model #DWU 3001)
 - (a) all area requiring 80% RD
 - (b) 4" lifts and 8 passes

B. Clays

1. Vibro plus (model CA-25 PD)
 - (a) all areas requiring 90% compaction
 - (b) 5"-6" lifts and 8 passes
 - (c) this equipment is capable of getting 95% 1557, but with much more compactive effort
2. Wacker J foot tamper (model GVR 2204)
 - (a) all areas requiring 90% compaction
 - (b) 4" lifts and 6 passes per lift
 - (c) this equipment is capable of getting 95% 1557, but with additional compactive effort.
3. Vibro plus dynapact (model CF-43)
 - (a) all areas requiring 90% compaction
 - (b) 8" lifts and 6 passes per lift
4. Wacker vibratory plate with 8" out riggers (model DWU 3001)
 - (a) all areas requiring 90% compaction
 - (b) 4" lifts and 6 passes per lift

SB 22380

dated July 27, 1979).

If there are any questions, please call J. O. Wanzek of this office.

JOW
JOW/nm

Jawanzek / Faw
S. S. Afifi *SSi*

SB 22381

Inter-office Memorandum

BEBC- 3431

To L.E. Davis Date November 16, 1979

Subject: Midland Plant Units 1 & 2 From L.H. Curtis
Job 7220
Earthwork - Qualification Of Engineering
of Compaction Equipment

Copies to File: 0274, C-211-PR At Ann Arbor

S. Blue
P. Corcoran
L. Curtis
J. Wanzeck
Com Log

Reference: IOM from S.S. Afifi to L.H. Curtis, 9/4/79

The following equipment have been qualified for use based on test fills and field tests monitored by geotechnical services (reference).

A. Structural and Random Sands

1. Wacker vibratory plate with 8-inch outriggers (model DVU 3001)
 - (a) all area requiring 80% RD
 - (b) 4-inch lifts and eight passes

B. Clays

1. Vibro plus (model CA-25 PD)
 - (a) All areas requiring 90% compaction
 - (b) Five to six-inch lifts and eight passes per lift
2. Wacker J-foot tamper (model GVR 2204)
 - (a) All areas requiring 90% compaction
 - (b) Four-inch lifts and six passes per lift
3. Vibro plus dynapact (model CF-43)
 - (a) All areas requiring 90% compaction
 - (b) Eight-inch lifts and six passes per lift
4. Wacker vibratory plate with 8-inch outriggers (model DVU 3001)
 - (a) All areas requiring 90% compaction
 - (b) Four-inch lifts and six passes per lift.

L.H. Curtis
for L.H. Curtis

11/14/4

SB 22382



ANN ARBOR

MEMORANDUM

TO RUDY BALTARAR LOCATION Q.E ANN ARBOR
 FROM JOHN HOOK / B. DHAR DATE MONDAY NOV. 19 1979
 SUBJECT G-33 SPECIFICATION JOB NO. 7220
 FILE C-211, C-230, C-04612

THIS IS TO CONFIRM OUR VERBAL DISCUSSION THIS DATE THAT LEAN CONCRETE BACKFILL, AS DESCRIBED IN MEMORANDUM B. DHAR TO R. BALTARAR DATED 10-29-79 IS NOT TO BE INCLUDED IN THE NEXT REVISION OF SPECIFICATION G-33


THIS CHANGE IS AT THE REQUEST OF CPO AS IDENTIFIED IN CPO SERIAL 7878 DATED 11-5-79

~~John Hook~~

B. Dhar
B. DHAR

cc: T. JOHNSON

SB 22383



Bechtel Associates Professional Corporation
Inter-office Memorandum

Subject: Land Units 1/2-Job 7220-001
Settlement: Condensate Water
Store Tanks

Date: 29 January 1980
From: S. S. Afifi
Of: Geotechnical Services
At: Ann Arbor 10 D 5
7220-80-28

Copies to: S. L. Blue
P. Dhar
C. McConnell
K. Wiedner
1320, 3410

REFERENCE: IOM from B. Dhar to S. L. Blue, dated 22 January 1980

We have reviewed the above memo and would recommend leaving the water in the tanks to determine long term settlement.

If we understand correctly one (1) tank has already been emptied. This should be re-filled and settlement reading recorded until further notice, on a weekly basis.

If you have any questions, please call J. O. Wanzeck of this office.

Jaw
JOM/nm

Jaw
S. S. Afifi / SSA

JOB 7220				
	ACT	INFO	COPY	INT
PROJ ENGR				
ASST PE T		/		<i>nm</i>
ASST PE T				
ASST PE T				
ASST PE P				
ASST PE F				
MECH				
ELECT				
CS				
PO				
ARCH				
CE				
CTR ENGR PL				
PROJ MGR				
PROC MGR				
FIELD				
CONST COORD				
FSAR				
ADMIN				

SB 22418

Sw-4 - 160/ft Sw-5 - 151/ft Sw-7 150/ft Sw-8 130

Soil represented by the failing tests.

P Test MDR-672 ^{at elev. 582.5'} has been evaluated using boring SW-8, SW-7, SW-4 and SW-5. It is noted that these borings do not extend upto elev. 582.5'. High blowcounts are encountered towards the end of the boring indicating acceptable soil. The proposed piling would carry the structural loads and thus, the failing tests would not affect the structural integrity.

b. Orientation for tests MDR-621, MDR-685, MDR-672, MDR-691 and MDR-686 considered northwest wall of SWPS as north wall.

Borings SW-1, SW-3, SW-4, SW-7, SW-8 and SW-9 indicate high blowcounts with acceptable soil. In addition the proposed piling and dewatering system would reinforce the structure. Therefore, the failing tests would not be detrimental to the structure.

Done
4-10-68

6. Project Engineering concurs that the orientation used for locating MDR-686 was different from that used to locate tests MDR-621, MDR-685, MDR-672 and MDR-691. However, Project Engineering has reevaluated these tests considering the possible two orientations and offers the following.

a. Orientation for tests MDR-621, MDR-685, MDR-672, MDR-691 and MDR-686 considered northeast wall of service water pump structure (SWPS) as north wall.

Disposition of tests MDR-621, MDR-685, MDR-691, MDR-672 at elevations 582.7', 589', 595' and 596' respectively were based on the evaluation of borings SW-5 and SW-13. Boring PD-37, SW-5 and SW-13 extend to elevations ^{552.5'} 588' and 597' respectively. The elevations of the tests vary between 582.7' to 595'. Except for ^{PD-37,} the borings ^{SW-5 & SW-13} do not extend to elev. 582.7'. The high blow counts encountered at the end of the boring indicate acceptable soil. Considering the proposed ^{SB 22560} dewatering system, structural integrity of the SWPS would not be affected due to the

John
4-10-80

MDR 621 E 828 S 5031

KDR 672 E 794 S 5027

MDR 655 E 837 S 5066

KDR 656 E 793 S 5009

691 E 850 S 5072

MDR 671


5031.75

25

5031.75 - 5027

E - 157

E 821 S 5000



508
5051



ANN ARBOR

MEMORANDUM

TO Jim Desmond LOCATION Midland
FROM Dick Grote DATE May 24 197
SUBJECT Structural Backfill JOB NO. 7220
cc. Frank Teig FILE C-211

Recently, you have raised the following questions concerning Spec. C-211:

- 1) Did I receive Project Engineering approval for backfill materials placed in areas inaccessible to motorized rollers?

At the time, I question Project Engineering on this specificational requirement and they agreed that such approval was neither necessary or practical. Consequently, they drafted BEBC-805 (attached) that approves material that meets backfill material requirements for the contiguous area. In most cases, when not in the dike section, this means that Zone 2 is acceptable material for areas inaccessible to motorized rollers.

I am surprised that this memo is not included in the C-211 correspondence file. SB 22652



MEMORANDUM


LOCATION _____

DATE _____ 19__

JOB NO. _____

FILE _____

2. Why is structural backfill^{material} only req'd. within 3 feet of a bldg. wall and not under a structure? For example:



what mat'l is

Ans.: In most cases Zone 2 → req'd. in this area?

SB 22653

You questioned this because it "didn't make sense". At the time, I felt the same way and questioned Project Engineering. They confirmed that only the 3 feet needed structural gradation material. I confirmed what they told me in BCBE-370. They sent BEBC-456 back stating that our understanding was correct. I have not included copies. If you can't find



ANN ARBOR

MEMORANDUM

TO _____ LOCATION _____
FROM _____ DATE _____ 19____
SUBJECT _____ JOB NO. _____
FILE _____

them, let me know.

I have also attached copies of two items I noticed in the file that you should be aware of. I think I gave you and Bill O'Dell each 1 copy of BEBC-829 before I left. But just in case, here is another copy. I didn't agree with all that they required, but got no relief in my first cut @ arguing with them.

I hope that items 1 & 2 clear up the questions you had. If not, do not ~~hesitate~~ hesitate to give me a call.

Dick

R. L. Castleberry

Job 7220 Midland Project
Structural Backfill
Specification 7220-C-211
BCBE-584

J. C. Hink

May 8, 1975

J. F. Newgen

Construction

Midland, Michigan

Ref: BCBE 319 dated June 5, 1974

The purpose of this memo is to again pursue the testing required to determine whether or not a cohesionless material with 95-100% passing the #40 sieve would be acceptable for structural backfill. This matter was addressed in BCBE 319 and to date no response has been received.

To our knowledge, the gradation requirements for the structural backfill sand were established and the finer material denied because of possible liquefaction problems with the finer material. It is our intent to have the necessary testing performed to determine if the finer material is subject to liquefaction.

The impetus behind our letter, BCBE 319, was primarily cost consideration, i.e.; the finer material is available at a much lower cost. Under the present plan 4E, the cost of structural backfill material to support that plan is increasingly important.

We therefore request your assistance in evaluating this alternate as soon as possible.

RDW
JFN/TCV/RAG/sw

J. F. Newgen
Newgen
5/12/75

SB 22656



Telephone call

BY T. Grote OF B. Midland ROUTE Valenzano
 TO L. Rixford OF B. A.A.O. Condy
 DATE July 16 75 TIME 2:30 P.M. Richardson
 SUBJECT Plant Backfill Spec. C-210 JOB NO. 7220
Kuall

The purpose of this telecon was to request clarification and interpretation of the intent of section 13.5 of Specification 7220-C-230 Rev. 4.

Section 13.5 states: "Material placement procedures shall conform to Section 12.5." I asked Bob if the 5th paragraph of section 12.5 (relating to 20 foot differential with a 3:1 slope applied to slopes occurring in the plant fill during backfill operations (dike sections in the plant fill excluded)) was for other items covered by 12.5 and that this exception to this item had not been listed. Bob told me no, it did not. The intent of the reference was for other items covered by 12.5 and that this exception to this item had not been listed.

Due to the nature of the dike, it is important that any termination and subsequent continuation be thoroughly bonded together and therefore additional emphasis has been given to such bonding in the specification. This is not a requirement for plant area fill and is not required (dike sections within the plant fill excluded)

R. Grote
7/16/75

R. L. Castleberry

May 7, 1975

Job 7220 Midland Project
Construction Facilities in
Plant Backfill
BCBE 583

J. F. Newgen
Construction

Midland, Michigan

The purpose of this memo is to address the installation of temporary piping and electrical items in and around the plant fill and the subsequent treatment of these installations after abandonment.

We propose the following guidelines for the installation and abandonment of such items:

- 1) Trenches for piping, conduit runs, etc., that are in the plant area and that do not cross the dike reference line may be backfilled with a random Zone 2 material unless the installation is within the three feet of structural backfill material. In that case, the trench will be backfilled with the same structural backfill material. When there is no longer a use for the installation, it may be abandoned as is.
- 2) Trenches for piping, conduit runs, etc., that do cross a dike reference line, but are above elevation 627', may be backfilled with a random Zone 2. When there is no longer a use for the installation, it may be abandoned as is.
- 3) Trenches for piping, conduit runs, etc., that do cross a dike reference line and that are below elevation 627' will be backfilled with the same material as was removed for excavation of the trench. When there is no longer a use for the installation, it will be either removed followed by backfilling to restore the original condition or left in place and plugged with a minimum of two feet of concrete in each end.

These guidelines are not intended to address the quality or compaction requirements of this backfill. They are outlined in drawing C-45, and the applicable specifications.

The installations however, are not addressed in the applicable specifications, and for this reason, we request your concurrence or comments on establishing these guidelines.

RAN
JFN/RAG/kt

J. F. Newgen
Signed
5/12/75

SB 22657



Telephone call

BY R. Grote OF B² Midland ROUTE Wakarusa
 TO R. Rixford OF B² H.A.O. Church
 DATE Sept. 19 '74 TIME 2:15 P.M. File C-210
 SUBJECT Compaction requirements in Q-list Fills JOB NO. 7270

I called R. Rixford concerning compaction requirements for specification C-210. He was in agreement with the following summarization of compaction requirements:

Non-Q Dikes (method spec.)

Compaction ~~is~~ acceptance is based on moisture conditioning and 4 passes with a 50-ton rubber tired roller (or equivalent roller)

Q-list Plant Area Fill ("end product" spec)

Compaction acceptance is based on meeting an "end product" requirement, i.e. 95% of maximum density only. No method of achieving this "end product" is specified or is required. The subcontractor can use any equipment he chooses as long as he achieves 95% maximum density.

Rixford fully agrees with the above summarization.
 R. Grote SB 22662

2/2



Telephone call

ROUTE Volcanos

Crunch

File C-210

BY _____ OF _____

TO _____ OF _____

DATE _____ IS TIME _____

SUBJECT _____

JOB NO. _____

I made an analogy (an exaggeration admittedly but applicable) that if the compaction could be achieved with a herd of mules walking over the fill it would be acceptable as long as we got the required 95% compaction. Rixford agreed.

R. W. W. W.
9/19/74

September 12, 1974

Consumers Power Company
P. O. Box 1963
Midland, Michigan 48640

Attention: T. C. Cooke

Dear Mr. Cooke:

Job 7220 Midland Project
Structural Backfill
Specification 7220-C-211
BCCC-603

We have reviewed your letter of August 7, 1974, concerning structural backfill materials and submit the following in answer to questions asked in that letter:

- 1) We do expect that some problems will be encountered in the referenced area with rain water. The magnitude of such problems will be contingent upon the amount of rainfall and the elevation and condition of backfill at the time. Controlling surface run-off is a preventive measure to minimize damage to the surface. Prior to continuing the fill, the surface would require reconditioning.
- 2) The compaction required by Specification 7220-C-211, Revision C is adequate for structural sand backfill. In fact, the compaction specified is specifically for a granular, cohesionless material.
- 3) We do plan on utilizing other structural backfill materials than sand. Such materials may be either random Stone 2 or concrete. Selection of the type of backfill will be on a case-by-case basis with such items as volume, accessibility, area use, and schedule taken into account. For example, the use of concrete in the area immediately south of the Auxiliary Building was considered occasionally feasible when consideration was given to: schedule, potential damage that would be done to sand if the area should become flooded, and to the limited amount of work space available for efficient use of compaction equipment. As the backfill elevation rose to the point that the area was adaptable to efficient use of compaction equipment and the flooding potential was somewhat reduced, concrete was found feasible when consideration was given to area usage, i.e., crane pads, and to support for the access pipeway between the Turbine and Auxiliary Buildings.

SB 22664

September 12, 1974

It would be unwise to rule out any future use of concrete for backfill, at this time. As was the case with backfill to elevation 584' south of the Auxiliary Building, other situations will arise that prove concrete to be the most feasible. For instance, areas north of the Auxiliary Building and under the neutralizer sump have recently been reviewed.

We plan on using structural backfill sand adjacent to structures, as required, and a random fill thereafter in areas that can effectively tolerate larger equipment. We plan on using only structural backfill sand in more confined areas.

We believe the above to be a complete response to your questions.

Very truly yours,

E. E. Felton

EEF/RAG/bk

J. C. Church

June 24, 1974

Job 7220 Midland Project
Specification 7220-C-210
Paragraph 13.7
7220-C-210-23

T. C. Valenzano

Construction

Midland, Michigan

We have reviewed your June 10, 1974 IOM concerning compactive effort required on Zones 1 and 2 in the plant and berm backfill areas. We agree with your interpretation; i.e., a 95% of maximum density is the acceptance criteria, and the number of roller passes listed in Paragraph 12.8.1 does not apply to plant and berm backfill. We feel that the specification is now clear, and no FCR is required.


TCV/RAG/bk

T. C. Valenzano

SB 22667

P. A. Martinez

June 5, 1974

Job 7220 Midland Project
Structural Backfill
Specification 7220-C-211
BCBK 319

E. E. Felton

Construction

R. L. Rinford
J. H. Allen

Midland, Michigan

During April, 1974, civil procedure C-301 was replaced by Specification 7220-C-211, Rev. 0. At this time the field requested that a finer cohesionless and free draining material than that specified be considered; i.e., a material with 95-100% passing the #40 sieve. Reasoning for this was that the finer material is locally available within five miles from the jobsite as compared to twenty miles or more for the material specified and is available at a much lower cost. Some concern existed on possible liquefaction of this material and because of the time needed to fully test and evaluate it, the finer material was denied.

The field would like to continue to pursue this material. Please inform us of the testing required.

Please contact R. Grote if any further information is required.

E. E. Felton

EEF/RAJ/kt

SB 22668

MEMO
FROM -

G. RICHARDSON

5-31-79

To: ~~KARL WIEDNER~~ KW

DRAFT MINUTES FOR
YOUR REVIEW AND
COMMENTS PRIOR TO
DISTRIBUTION

I WILL DISTRIBUTE TO
OTHERS FOR COMMENT
WHEN YOU OK.

YES

GO

AHEAD

KW

5/31/79



SBI16451

5-31-79

MEETING NOTES NO _____

MIDLAND PLANT UNITS 1 AND 2

COSUMERS POWER COMPANY

BECHTEL JOB 7220-101

DATE: MAY 30, 1979

PLACE: ANN ARBOR, MICHIGAN

SUBJECT: DIESEL GENERATOR BUILDING
POSSIBLE CAUSES AND ACTION ITEMS

ATTENDEES:

BECHTEL
K. WIEDNER
J. HOOK
G. TUVESON
J. HINK (PART TIME)
C. MCCONNELL (PART TIME)
J. WANZECK
A. BOOS
G. RICHARDSON
R. SIMANEKCPCC
D. SIBBALD
R. WHEELER
D. HORN
T. THIRUVENGADAM
C. HUNTPURPOSE: THE MEETING WAS HELD IN THE OFFICE TO
DISCUSS THE ACTION ITEMS AND POSSIBLE
CAUSES APPENDED TO MEETING NOTES NO.
934 DATED 3-12-79 AS ATTACHMENTS 1 AND 2

SB116452

ITEMS DISCUSSED:

I REVIEW OF THE STATUS OF THE ACTION ITEMS LISTED IN ATTACHMENT 1 TO MEETING NOTES 934.

1. CONFIRM MATERIAL COMPATIBILITY ADEQUACY.

J. WANZECK STATED THAT PLACEMENT OF SAND IN TRENCHES IS NOT A PROBLEM IF THE MATERIAL HAS BEEN PROPERLY PLACED.

ACTION: GEO-TECH WILL PROVIDE AN I.O.M. TO CLOSE OUT THIS ITEM.

2. CONFIRM LOW BLOW COUNT ON RADWASTE BUILDING.

THREE ADDITIONAL BORINGS INSIDE THE RADWASTE BUILDING RESULTED IN NO LOW BLOW COUNTS. THIS ITEM IS CLOSED.

3. CONFIRM ELECTRICAL DUCT BANKS IN THE YARD.

TWO ADDITIONAL BORINGS NEAR DUCT BANKS BETWEEN THE SERVICE WATER STRUCTURE AND THE TURBIN BUILDING AND OTHER BORINGS HAVE ESTABLISHED THE SOIL CONDITIONS. ANY FURTHER ITEMS WILL BE TRACKED BY THE RESPONSE TO THE SOI.SAF REQUEST. THIS ITEM IS CLOSED.

4. TABULATED LIST OF TEST RESULTS.

GEO-TECH HAS TABULATED ALL TEST RESULTS AND HAS ISSUED A PRELIMINARY REPORT FOR INHOUSE REVIEW.

ACTION: GEO-TECH TO ISSUE DRAFT REPORT FOR CFCO REVIEW BY 6-11-79.

5. CHECK WATER LEVEL AROUND SITE
INSTALLED PIEZOMETERS AROUND THE SITE
INDICATE AN AVERAGE WATER LEVEL OF
ABOUT 625.5 FEET. THIS ITEM IS CLOSED.
6. EVALUATE WHO PLACED FILL (WHEELER STUDY) UNDER
ALL SEISMIC CATEGORY I STRUCTURES
THIS IS COMPLETED FOR THE DIESEL GENERATOR
BUILDING AND SERVICE WATER STRUCTURE. REVIEW
OF OTHER AREAS IS IN PROGRESS

ACTION: CONSTRUCTION/CACD COMPLETE STUDY BY
6-8-79.
7. CHECK 1977 STOCKPILE AND RAIN DATA.
REVIEW OF RAINFALL DATA INDICATES SUMMER, 1977
WAS NORMAL AND NOT A DRY YEAR. THIS ITEM
IS CLOSED
8. WHAT FILL WAS PLACED DURING WINTER OF 1976
THIS ^{ITEM} IS BEING COMPLETED WITH ITEM 6
9. REVIEW WORK AND TESTING IN THE TIME FRAME
BELOW ELEV 615'.
THIS ITEM IS BEING COMPLETED WITH ITEM 6

II REVIEW OF THE PRELIMINARY POSSIBLE CAUSES
DESCRIBED IN ATTACHMENT 2 TO MEETING NOTES 934
WAS ACCOMPLISHED THIS RESULTED IN REVISIONS
TO THE LIST. THE REVISED LIST OF PRELIMINARY
POSSIBLE CAUSES IS ATTACHED.

PREPARED BY: _____
REVIEWED BY: _____

SB116454

PRELIMINARY
POSSIBLE CAUSES

<u>DISTINCTION OR CHANGE</u>	<u>POSSIBLE CAUSE</u>	<u>COMMENT</u>
1) Time difference between placement of fill and construction of facility.	NO	Cannot cause insufficient compaction.
2) PLACEMENT METHOD - LIFT THICKNESS	YES	PRELIMINARY TESTS INDICATE SOME EQUIPMENT MAY NOT BE CAPABLE OF COMPACTING A 12" LIFT. INVESTIGATION CONTINUING. <u>ACTION:</u> GEO TECH.
- MOISTURE CONTROL	NO	MATERIAL PLACED DURING PERIOD WHEN MOISTURE CONTROL WAS NOT IMPLEMENTED IS GENERALLY IN THE TOP TWO FEET OF FILL
- COMPACTION EQUIPMENT	YES	EQUIPMENT USED TO BE EVALUATED FOR 9" LIFTS TO ORIGINAL STANDARDS <u>ACTION:</u> GEO-TECH.
- TYPE OF MATERIALS	NO.	MATERIALS HAVE SHOWN TO BE COMPACTABLE IN TEST FILLS.
- COMPACTIVE EFFORT	YES	TO BE EVALUATED WITH LIFT THICKNESS AND EQUIPMENT

SB116455

- 3) Theoretical comparison of BMP com-
paction vs settlement. YES COMPARE EFFECTS OF
DIFFERENT COMPACTION
LEVELS
ACTION: GEO-TECH.
- 4) SPEC C-211
- GENERAL YES INCLUDE WITH ACTION 2
 - FROST PROTECTION OMITTED YES INVESTIGATE IMPACT
(REFER TO PART I, NOS OF
THIS REPORT)
 - FLOODING OF TRENCHES YES POSSIBLE CAUSE IN LOCALIZED
AREAS OF SAND FILL AREAS -
NOT A CAUSE IN CLAY FILL
- 5) TESTING
- METHODS YES INVESTIGATE IMPACT
 - EQUIPMENT
 - RESULTS/REPORTS ACTION: GEO-TECH
 - RETESTS
 - REVIEWS/EVALUATIONS
 - PERSONNEL
- 6) Increased test frequency & loca-
tion for small areas. Yes Investigate ^{ION OF} frequency/distribution
IN PROCESS
ACTION: CONS'T./CPCO
- 7) DIFFERENT CONTRACTORS
- PERSONNEL QUALIFICATIONS NO REFER TO NO 16
 - DIFFERENT INSPECTION YES REFER TO NO 15
METHODS
 - PLACEMENT METHODS YES REFER TO NO 2

- 8) EXTENSIVELY REEXCAVATED AREA NO ADDITIONAL INVESTIGATION INDICATES SIMILAR PROBLEMS IN AREAS WHERE REEXCAVATION WAS NOT ACCOMPLISHED
- 9) MOISTURE INTRUSION IN GROUND YES/NO NOT A PROBLEM IF PROPERLY COMPACTED - POSSIBLE PROBLEM IF UNDERCOMPACTED AND DRY OF OPTIMUM
- 10) Lean concrete fill. No
- 11) Pond filled March 1978. ~~Yes~~NO See 9.
- 12) Stockpiled material
- Weathering
- Drying out NO SEE NO 13
- 13) 1977 dry year. NO 1977 WAS NOT A DRY YEAR.
- 14) Own weight settlement (calcs). No Cannot cause poor compaction.
- 15) INSPECTION PROCEDURES AFTER 3/77 YES INVESTIGATION INTO INSPECTION PROCEDURES USED BY BECHTEL AND CANONIC INDICATE THAT INSPECTION OF BECHTEL OPERATIONS WAS NOT AS INTENSE AS FOR CANONIC OPERATIONS ESPECIALLY AFTER 10/76. INSPECTION CALLOUT WAS SURVEILLANCE AND RELIED HEAVILY ON THE TEST RESULTS TO ASSURE PROPER PLACEMENT. SB116457

16) PERSONNEL

NO

REVIEW OF PERSONNEL
QUALIFICATIONS FOR
BECHTEL, CHRONIC AND US
TESTING INDICATES THE
PERSONNEL PROBABLY HAD
SUFFICIENT EDUCATION,
EXPERIENCE AND TRAINING
TO CARRY OUT THE TASKS
ASSIGNED TO THEM.

17) Effects of 1974-75 slo

SB116458

REVIEW OF U. S. TESTING
FIELD AND LABORATORY CONSTRUCTION
TEST DATA ON SOILS USED AS FILL

This review of the quality control tests of the earth fill at the Midland Site was made as a result of settlement of the diesel generator building in excess of that predicted. Soil samples obtained in borings indicated that soil conditions beneath the structures are not compatible with the quality of fill indicated by the control tests made by U. S. Testing Company. All fill was accepted as it was being placed based on the results of the field tests performed by U. S. Testing Company.

SOME FILL
REWORKED
MANY RETESTS

WHAT ABOUT FILL ACCEPTED
VIA NCR'S BY ENGINEERING.

WHAT IS LARGE?

The review showed a large number of discrepancies in the test results as outlined in the following paragraphs. Review comments are based on the technical specifications and subcontract documents agreed to by U. S. Testing Company. The ability of the personnel to do the testing work was judged on the basis of personnel resumes and previous documented work experience of U. S. Testing Company.

1. Overuse of Laboratory Test Compaction Curves.

Table 9-1 of specification 7220-C-208, Page 14B required one field density and moisture content test be taken for each 500 cubic yards of fill placed.

It also required one compaction, grain size, and specific gravity for each 10,000 cubic yards of material. This gives a ratio of 20 field density tests

to 1 laboratory compaction test.) The actual ratio ranged from this as shown in Table A attached. In fact, some of the ^{INDIVIDUAL} laboratory compaction tests were used to determine percent compaction for several hundred field density tests taken over a period exceeding two years. Even though no time requirements

for the period of use of laboratory tests are verified, it is unlikely that any borrow source in this area would be of such uniform character that such extended use of a compaction curve, truly representative of a large quantity of material, would be applicable. Listed below are selected laboratory test data results indicating the wide range of soil properties that were encountered.

TEST	MIN DENSITY (LBS/FT ³)	MAX. DENSITY (LBS/FT ³)	OPT. MOISTURE (PERCENT)
BMP (B) 269		127.3	10.0
BMP (B) 278		117.0	15.2
BMP (B) 279		140.8	5.7
** RD 24	100.9	119.2	
RD 55	90.2	109.7	
RD 61	109.3	125.3	

* BMP refers to proctor type
 ** RD refers to relative density run by dry method

2. Questionable Retests.

A field test that fails to meet standards dictated by the selected laboratory test data must normally be cleared by another field test made in the same area after corrective action ^{SUCH AS REWORKING THE SOIL} has been taken. In the procedure adopted by U.

S. Testing Company this test result would then be compared to the appropriate laboratory compaction curve. In some cases the ^(RESOLVING) "clearing" of a failed density test was resolved by using another laboratory compaction curve with lower maximum density so ^{WHICH RESULTED IN THE} that the ^{BEING} apparent percent compaction was increased sufficient to meet the requirements of the specification. In other cases tests labeled "failed" were ^{IT EVEN THO} incorrectly "cleared" related to the same laboratory test. An example of this is shown on Table B attached. As shown on Table B test No. 372 failed at 69.5 percent compaction. A note on Test 376 indicates that it was used to clear test 372. However, Test 376 gives a lower percent compaction than did test 372. It should also be noted that test results for Test 376 contain arithmetical errors which, in fact, gives about 56 percent compaction

rather than 38.3 which is still unacceptable.

In some cases, retests to clear a "failed" test were taken in the same area or at the approximate same elevation. Many retests were over 20 feet from the failed test location and some were over 200 feet from the original test location. In general, if after a failing test, the whole area is reworked, the retest location is not too critical assuming that the correct laboratory curve is used for comparison. However, ^{IN WHAT AREA?} in this area, work areas were relatively small, and soil characteristics and properties showed considerable variation necessitating retest in the immediate vicinity of the failing test. Retests should be taken in the same lift or soil layer that had previously failed. In some cases retests were taken at elevation differences up to 10 feet from the failed test.

~~WHICH~~
~~AREA~~
~~OR AREA HAVE~~
~~EXAMPLES?~~

IS THIS
TRUE?

Table C is a compilation of notes relative to questionable clearing of failed tests.

It is a probability that these were errors in recording dates for retesting or retesting since some retests were dated three weeks prior to the time the original test failed. Some failing tests were marked as "NON Q" and never cleared by a passing test.

WE SHOULD NOTE THAT NEITHER THE SPEC
OR REFERENCED STANDARDS REQUIRE
OR EVEN CONSIDER THE USE OF
THE ZERO AIR VOIDS CURVES

3. Test Results Plot Above Zero-Air-Voids ^{Curve} on Compaction Data Plots.
Soils cannot be more than 100 percent saturated; therefore, all field test data points, when plotted as dry density versus moisture content, must be below the zero air voids curve as defined by the specific gravity of the material. There are numerous cases in the U. S. Testing Company data where points plot above the zero air voids curve. Figure 1 attached shows a typical laboratory compaction test curve with field test results plotted on it. Many of the field test results plotted above the zero air voids curve, provided the specific gravity is correct this is not possible so that all such points must represent erroneous data. The fact that a large number of test results plot above the zero air

voids curve tends to make all test results questionable.

Also referring to figure 1 it would appear that soil density varied widely or that compactive effort varied widely. Specifications called for compactive effort results as defined by ASTM D 1557 which is slightly over 56,000 ft-lb/ft³ energy. This was modified to a laboratory test compactive effort of about 20,000 ft-lbs/ft³ energy, ~~however~~ ^{often} referred to as Bechtel Modified Proctor (BMP). Laboratory compaction test curves should be related to the same effort as that called for in the field for use in comparing with field density tests. According to plots of field data shown on Figure 1, density varied from about 108 lbs/ft³ to about 130 lbs/ft³. It is doubtful that the soil classification or ^{other} properties would be similar for such a wide variation in density. It is noted that 100 percent of modified Proctor (ASTM D 1557) which is difficult to obtain, is rated at slightly over 56,000 ft-lbs/ft³ energy. The curve plotted on Figure 1 is at about 20,000 ft-lbs/ft³ energy. For comparative purposes it was determined by ^{U.S. Testing} ~~Bechtel~~ in 1974 that 100 percent of specified effort (20,000 ft-lbs/ft³) is approximately equal to ⁹⁵ percent of the maximum density as determined by ASTM D-1557 (56,255 ft-lbs/ft³). ^{Ref. Fig.} This means that a density up to ⁵ percent greater (dry density of ^{123.2} lbs/ft³) than that specified (dry density of 117.0 lbs/ft³) could be possible. However, some points shown on Figure 1 give an apparent density up to 11 percent above that specified.

There were a significant number of arithmetic errors on calculation sheets even though there are signatures on the sheets indicating they had been checked. Over 100 ~~errors~~ errors were found in calculations of relative density ^{from} ~~the~~ 5/15/75 thru 12/73.

SB116502

4. Reported use of Questionable Laboratory 7 Data.

Some laboratory compaction test data were used reportedly even though they continued to show suspect field test results. This could be indicative of questionable laboratory data or the fact that soil was not being placed or compacted according to specifications. At any rate there should have been cause for concern. Subcontract 7220-C-208 Exhibit C, page 17 of 47, No. 2 states "You (U. S. Testing) are to immediately report data that indicates material that does not comply to specifications or procedures."

Table D is a compilation of notes relative to questionable test data.

5. Limits of Accuracy and Acceptability for Test Data.

Figures 1 through 7 attached will be referenced in discussing limits of accuracy or acceptability for field test results as compared to laboratory test data. This is BMP ~~test number~~ 278 which is reasonably representative of all test results.

Specified laboratory compactive effort was 20,000 ft-lbs/ft³ and field compaction effort was originally specified at about 56,000 ft-lbs/ft³ but was changed by Revision 5, dated 7/8/75, specification 7220-C-210, Section 13.7, Page 57 to also be equal to about 20,000 ft-lbs/ft³.

The specified 20,000 ft-lbs/ft³ effort establishes a compaction curve relating moisture and density for a specific ~~specimen~~ soils. Moisture was specified for field placed fill to be within ± 2 percent of optimum moisture as determined by this effort. Density was specified to be greater than 95 percent of the maximum density. Once field compaction is such that the fill density is significantly higher than about 105 percent of maximum, the specified tolerance from optimum moisture content in the laboratory compaction test may no longer be applicable for field control. As compactive effort is increased, maximum density will be increased and optimum moisture content will decrease in the laboratory test. This change can only occur in the field to the extent that the field moisture content will permit it. Therefore, to benefit from the increased compactive effort the field moisture content must be lowered. As this indicates, the location of the compaction curve changes with a corresponding change in range of acceptable moisture content relative to optimum. A +2 percent numerical value of moisture content acceptable at the specified compactive effort would be too wet at a higher effort indicating that higher densities for that soil cannot be achieved. Therefore, if the record shows high densities for such material the data (src) ~~is~~ in error. This was ~~apparently~~ apparently overlooked by U. S.

Testing Company. Plots of field data for compaction test BMP178 are shown

SB116504

DO NOT MENTION SPEC IS 1.2% AS DEX BY BMA! EXCEPTION ALLOWABLE IN ALL CASES MATERIAL MUST COMPLY WITH SPEC - THERE IS NO

X

on figures 2 through 6. The title of each figure gives the assumptions made in plotting data for that figure. In comparing figures 3 and 4 it is seen that a majority of field tests were made using the nuclear device. The two test results shown on figure 4 for the sand cone method indicates one test result on each side of the zero air voids curve. Ironically, the one falling above the zero air voids curve (shown on figure 4) is designated as the only passing sand cone test (shown on figure 6) by H-S Testing Company.

For a field test result to be classified as "Passing" it must fall within a well defined area on the plot containing the laboratory compaction curve. This area or window of acceptability is shown for a hypothetical compaction curve on figure 7a that would meet requirements of Specification 7220-C-210. It is defined by horizontal lines at 95 percent and 105 percent of specified density, vertical lines through ± 2 percent of optimum moisture content, and a line parallel to the zero air voids line indicating saturation about half way between the compaction curve and 100 percent saturation (zero air voids curve). If all data points fall within this area there would be no reason to assume that they are wrong. However, when many data points fall outside the designated area there is something wrong with the information and then all data points become suspect. A review of all data indicates that only about 25 percent of the cohesive soil test results fall within this area.

Figure 7b shows an area where field test results would be acceptable even though not in strict accordance with the specifications. Figure 7b was arrived at by expanding figure 7a to include test results up to a compactive effort related to ASTM D 1557 (56, 255 ft.-lbs./ft.³) which is considered to be a practical upper limit. About 40 percent of all field test results would plot in this area.

TO WHO - NAC
NIP TO 8
GC/5

SB116505

6. Accuracy of Test Equipment.

Almost all field density tests on cohesive soils were made using the Nuclear Density device. Specification 7220-C-210 section 12.4. . page 42 indicates this to be acceptable for moisture content determination provided that the results are compatible with those obtained by ASTM D 2216. Similarly section 12.4.4 says density determined by the nuclear device is acceptable when results are compatible with density as determined by ASTM D 1556.

In many cases such a correlation was not made. There are many laboratory compaction curves used where only data from the nuclear device was used for field control. ↵

DUES THE ASTM
REQUIRE COMPARISON
COMPARISON'S FOR
EACH FACTOR
CURVE ?

BECHTEL ACCEPTED THIS METHOD BASED
ON TEST MADE EARLY IN THE PROCESS -
THERE WAS NO FOLLOW UP - WE MUST
ACKNOWLEDGE THIS - UST WAS GIVEN
TECHNICAL DIRECTION BY GC AND
WAS NOT REQUESTED TO RE-EVALUATE
THE EQUIP. AFTER APPROVAL -

WE SHOULD NOT IGNORE BECHTEL'S
ROLE IN THIS PROBLEM.

1. Relative Density Tests.

Cases were noted where densities in material classified on the data sheet as zone 3 (sand) was compared to the maximum density from proctor type tests and other cases where densities in clay soils were compared to the maximum density in relative density tests. An error exists in such cases in the record either in the classification of the soil on the data sheet or in comparing field test results to the inappropriate laboratory test data. In general, it appears that relative density tests were used in determining density of sand fill.

ASTM D 2049 section 7.1.2 Wet Method states: "Note 2 - While the dry method is preferred from the standpoint of securing results in a shorter period of time, the highest maximum density is obtained for some soils in a saturated state. At the beginning of a laboratory test program, or when a radical change of materials occurs, the maximum density test should be performed on both wet and dry soil to determine which method results in the higher maximum density. If the wet method produces higher maximum densities, (in excess of one percent) it shall be followed in succeeding tests." U. S. Testing Company

ARE WE SURE I THINK THEY DID.

did not do this. As a consequence many field density test results exceeded 100 percent of maximum dry laboratory relative density. As an example, for laboratory test ~~RD55~~ RD55 a total of 566 field tests were made. Of this total, 364 tests showed greater than 100 percent compaction. The highest density recorded ^{sure} was 211.2 percent ^(reasonably recorded by U.S. Testing Co. 119.) with the majority of tests over 100 percent falling in the range of 100 percent to about 130 percent.

WHAT IS THE UPPER LIMIT? WHY ARE TESTS BETWEEN 100-130% NOT VALID?

Even by using the wet laboratory test method an unacceptably high number of field test results would have greatly exceeded 100 percent. This assumes that the wet test method would increase maximum relative density by 4 or 5 percent which appears reasonable based on some recent wet test results run on comparable material.

7. Conclusions.

In summary, only about 25 percent of the field test results fall within an area that is defined by the specifications and is possible based on the compaction characteristics of soil. About 40 percent of 1 data points fall in an area considered possible for the given soil as defined by an obtainable compactive effort of 100 percent of ASTM D 1557. Refer to figures 7a and 7b for determination of the areas defined as acceptable.

Since no reliable conclusions can be drawn to clearly define reliable data from unreliable data, all points must be considered suspect and, thus, all of the soils testing data points determined by U. S. Testing Company should be discarded as totally unreliable.

JA/cf

- WHAT ARE THESE LIMITS - WHERE DEFINED - AND BY WHAT AUTHORITY
- HOW MANY OUTSIDE LIMITS WERE ACCEPTED BY ENG. VIA NCRS

• MUST BE REVISED TO BE MORE CONCLUSIVE BASED ON KNOWNS NOT UNKNOWN

• CAN WE LIMIT THIS TO PLANT FILL OR MUST WE NOW PROCEED TO EVALUATE THE DIXES

S8116508

TABLE A


LISTING OF ALL CLASSIFICATIONS REFERENCED IN PLANT
AREA FILL SOIL TEST RECORDS WHICH WERE USED FOR
20 OR MOBE FIELD DENSITY TESTS

CLASSIFICATION	NO. OF TESTS
B200	90
B251	31
B252	22
B254	42
B255	57
B260	68
B261	36
B262	165
B269	227
B270	226
B271	141
B274	37
B276	21
B277	158
B278	62
B297	22
R015	20
R016	61
R024	248
R030	54
R035	59
R038	39
R039	28
R040	35
R041	69
R042	103
R043	48
R044	71
R045	43
R049	63
R054	118
R055	566

SB116509

NOTE: Spec. 7220-C-208 gives a ratio
of 20 field tests to each laboratory test.
or 1/30 or 1/40 etc depending
upon frequency in the field.

IN PLACE DRY DENSITY - PCF




DATA POINTS THAT PLOT IN SHADED AREA WOULD BE GENERALLY ACCEPTABLE ACCORDING TO SPECIFICATIONS

NOTE: ABOUT 25% OF ALL FIELD DATA PLOTS IN THE SHADED AREA

FIGURE 7-A.

IN PLACE DRY DENSITY - PCF



DATA POINTS THAT PLOT IN SHADED AREA WOULD BE ACCEPTABLE REGARDLESS OF EXACT SPECIFICATION WORDING

NOTE: ABOUT 40% OF ALL FIELD DATA POINTS PLOT IN THE SHADED AREA

FIGURE 7-B.

AGREE WITH THEORY - BUT MUST STAY WITH SPEC REQUIREMENT

SB116524

COMMENTS BY RALPH B. PECK

(Reconstructed from notes prepared 17 & 18 July 1979)

I have been a consultant to Bechtel on the Midland Project, together with Professor A. J. Hendron, beginning shortly after the settlements were noted in the Diesel Generator Building. I speak for myself and, I hope, for Professor Hendron, who is unable to be here because he is out of the country. I will not discuss anything that you have not already heard this morning. It is my intention, however, to review the proposed remedial measures and to emphasize those aspects that, in my judgment, are of greatest importance.

The investigations at the Diesel Generator Building rather quickly showed that the seat of settlement was in the clay fill underlying the structure. They also showed that the clay fill was extremely variable with respect to its density, its water content, and even its composition. Furthermore, the investigations showed that it would be feasible to surcharge the area in such a way as to stress the subsoil of the structure to levels exceeding the final stresses that would exist under operating conditions.

SL16861

10000
A10007

000585

After consideration of a number of alternatives, it was decided to prestress the subsoil by means of a surcharge. In my view, this procedure had several important advantages. One of these is the opportunity to provide instrumentation, principally piezometers and subsurface settlement gages, that could furnish data permitting a reliable upper-bound settlement forecast. Furthermore, the procedure automatically proof-tested the subsoil with respect to its future settlement behavior. Therefore there would be no need, in determining the acceptability of the foundation, to depend on the results of additional borings, samples, compaction tests, or other similar activities. Such tests would be likely to prove inconclusive on account of the heterogeneity of the fill material, but they would also be irrelevant in view of the knowledge of the actual behavior.

The results of the preload procedure have been convincing. The observed pore pressures were small, smaller than actually anticipated, and they dissipated rapidly. Hence, primary consolidation was accomplished quickly and the curve of settlement as a function of the logarithm of time became linear shortly after the completion of placement of the fill. Therefore, it is possible to forecast the settlement that

SJ13862

170000

00058

would occur at any future time by simple extrapolation, on the assumption that the surcharge will remain in place. Even this amount of settlement would be acceptable. However, the projected settlement determined on this basis is an upper bound, because the surcharge will be removed and the real settlements will certainly be smaller. In my judgment, the foregoing circumstances eliminate any uncertainties concerning the settlement behavior of the Diesel Generator Building resulting from the underlying clay fill.

The investigation at the Diesel Generator Building also showed, however, the presence of zones of sand, including some portions that were loose. This finding indicated a potential for liquefaction under severe earthquakes, and the possibility of settlement originating in the sands due to shakedown under seismic conditions. The surcharge would, of course, be ineffective to remedy this condition.

Of the various possible remedial measures, grouting, probably using chemicals, would, in my judgment, be feasible. Nevertheless, it would be difficult to be assured that all injected materials had been successfully treated, or that loose zones had actually been injected. Thus, chemical grouting would at best be a piecemeal solution. It would be

A10000

SB116863000587

difficult to give a positive answer to the question whether all significant zones that might liquefy had been identified and treated.

The chosen alternative to grouting is general permanent dewatering of a large portion of the plant site. This solution has the advantage of being a positive solution to the liquefaction problem. Therefore, it provides positive answers to such questions as those just mentioned. The solution has the further advantage that it can be monitored effectively by simple procedures, primarily by the use of piezometers. In my view, one of the greatest advantages of general dewatering is the margin of safety inherent in the time lag that would be required for recharge of the dewatered zone if the pumps should cease to operate. That is, the beneficial effects of the dewatering would persist for a period on the order of weeks after pumping might be interrupted. Failure of the pumping system because of an earthquake would, therefore, not destroy the protection achieved by the dewatering.

In addition to being a positive solution to the liquefaction problem, wherever any such problem might exist in the dewatered area of the plant site, the drainage will reduce substantially any settlements that might be induced by compact

000588

000074
S3116804

00007
of the sands during an earthquake. The present methods of estimating settlements due to seismic shakedown are overconservative, because they are based on the results of laboratory tests on dry sands. Even the settlements estimated on this basis would be acceptable. However the presence of capillary moisture in the soil would greatly reduce the freedom of the sand grains to assume a denser position during vibration. Therefore, I consider that dewatering will essentially eliminate any potential problems of seismic shakedown.

The continuing investigations of the plant area indicated other potential trouble areas. In my view, these potential trouble zones have now been adequately defined by the boring program and other investigations. One such area is the location of the Borated Water Tanks. Beneath these tanks the investigations have indicated better and more consistent surface conditions than beneath the Diesel Generator Building. It is proposed to fill the tanks with water as a test load. The filling will constitute full-scale proof tests with respect to the bearing capacity of the subsoil. It is anticipated that the tanks will settle under the test load, and settlement will increase the bearing capacity. Furthermore, by making settlement observations at various depths in the

30116800589

subsoil during ⁰⁰⁰⁰⁷ and after the test loading and by combining this information with stress calculations and theory, it will be possible to make reasonable settlement predictions that take into account the actual subsurface conditions under realistic loadings.

The Electrical Penetration Structures extending from the Auxiliary Building, and the adjacent Valve Pits, are to be underpinned. This is a positive solution that will lead to satisfactory and predictable results irrespective of the nature of the fill materials that may presently underlie these structures. The operations are expedient, in the sense that they are compatible with the general construction schedule. The nine caissons under each of the Electrical Penetration wings will be tested individually to 150 percent of the anticipated loading, and collectively to 100 percent of the anticipated working load. The latter procedure, in which all nine caissons are loaded simultaneously, constitutes a proof loading that will eliminate any doubts concerning the ability of the underpinning to support the structure without significant settlement.

The Diesel Fuel Tanks are buried structures that have already been subjected to a full-scale loading by filling

000077

with water. The settlements under these test conditions were minimal. Whatever settlement of the tanks may occur will be associated primarily with settlement of the underlying and surrounding fill under its own weight. Since the tanks will be settling with the fill, the differential movements between the tanks and the surrounding soil and piping will be minimal, and the connections can be expected to settle approximately equally with the tanks. Therefore, I do not consider that any unusual conditions exist with respect to the Diesel Fuel Tanks, and that attention to details providing reasonable flexibility will satisfy all requirements.

The Service Water Structure lies outside the area of planned permanent dewatering. Therefore the wing presently supported by fill will be picked up by a system of piles. The proposed procedure provides positive support. The piles are to be designed to carry the structural loads at their buckling strength and will therefore be effective even in the event of liquefaction of the surrounding soil. Since these piles are not clustered in such a way as to stress highly a large mass of the bearing material, as in the case of the caisson proposed for the Electrical Penetrations of the Auxiliary Building, they are not to be proof loaded as a group, but

000591

SB116867

be loaded individually to 150 percent ~~of~~ ~~the~~ anticipated working load. This procedure is conservative.

In summary, my overall impressions and conclusions concerning the proposed remedial measures are as follows: The investigation has proceeded in a progressive fashion. Like most investigations of this kind, it has not always proceeded in a straightforward way, but has appropriately pursued various approaches. Although it is still continuing in some respects, I consider that it has now disclosed the significant conditions and potential problems associated with the foundation conditions of the site. As a result of the studies, a variety of solutions has evolved. Each solution is suited to the specific conditions and problems of a particular part of the facility. However, the potential for liquefaction has been eliminated once and for all, and many potential uncertainties have been eliminated by full-scale loading or proof testing where such procedures have been found advantageous. In my judgment, this is a strong advantage of the procedures adopted.

Finally, the proposed solutions do not require unreasonable maintenance or monitoring during the lifetime of the plant, and can therefore be adopted with confidence.

000592
SB116868

need a simple and direct
and a more positive statement of
what review was done

This sentence in the report is not
clear and is

SB116984

As part of the cause analysis the education and experience of personnel involved in the soils operations at the Midland Job site were reviewed.

This review indicated that during the course of the Midland Project soils operation (7/73 to date of review) 51% of the personnel assigned to soils had at least: an M.S. in civil or soils; or a B.S. plus one or more years of soils experience, or an equivalent combination of education and experience. This includes Bechtel QC inspectors, Bechtel QC personnel doing reviews only, Canonic QC, U.S. Testing technicians, Bechtel Field Engineers, and Bechtel supervisors.

This indicates that the personnel involved in the soils operations had sufficient education and experience to carry out the tasks assigned to them.

In addition, the review indicated that except for the initial period (7/73 - 1/25) when all personnel were 'new employees', an average of 39% of the senior soils people (described in the previous paragraphs) continued on from one period to the next. For the lower level soils personnel, 38% continued from the initial period over into the 1/75-10/76 period, but only 8% continued on into the 10/76-present period.

Many senior soils personnel were retained during the 1975 slowdown but there was a need to restaff with mostly new lower level personnel in 1976 to support the reactivation of soils activities. This resulted in some decrease in the average experience level of personnel, but sufficient qualified, experienced personnel were available at all times, especially when recognizing that the major portion of the soils work had been already completed.

Based on the foregoing, we have concluded that the qualification/experience level of personnel assigned to the Midland Project soils operations was not a probable (contributing) cause of the settlement problem at the Midland Jobsite.

SB116985

SUMMARY OF PERSONNEL QUALIFICATIONS

ATTACHMENTS A AND B SUMMARIZE THE EDUCATION AND EXPERIENCE BACKGROUNDS OF PERSONNEL INVOLVED IN SOILS OPERATIONS AT THE MIDLAND JOBSITE. BECHTEL AND CANONIE QC ENGINEERS WERE INVOLVED ONLY IN "Q" WORK. THE INFORMATION FOR BECHTEL FIELD ENGINEERING AND SUPERVISION AND FOR U.S. TESTING COVERS BOTH "Q" AND "NON-Q" WORK.

ATTACHMENT A SUMMARIZES THE PERSONNEL USING LEVELS AS DESCRIBED ON PAGE TWO OF THE ATTACHMENT.

ATTACHMENT B SUMMARIZES THE LEVELS OF PERSONNEL AND IDENTIFIES HOW MANY INDIVIDUALS WERE NEW TO THE JOB OR WERE CARRY OVERS FROM THE PREVIOUS PERIOD. THE EFFECT OF THE 1975 SLOWDOWN CAN BE SEEN IN TWO RIGHT HAND COLUMNS.

CONCLUSION

ATTACHMENT A INDICATES THAT PERSONNEL INVOLVED IN THE SOILS OPERATIONS PROBABLY HAD SUFFICIENT EDUCATION, EXPERIENCE AND TRAINING TO CARRY OUT THE TASKS ASSIGNED TO THEM.

ATTACHMENT B DOES INDICATE THAT THE 1975 SLOWDOWN RESULTED IN THE NEED TO RE-STAFF WITH MOSTLY NEW PERSONNEL IN 1976 TO SUPPORT THE INCREASE AMOUNT OF WORK. THIS MAY HAVE RESULTED IN SOME DECREASE IN THE AVERAGE LEVEL OF PERSONNEL BUT SUFFICIENT EXPERIENCED PERSONNEL WERE AVAILABLE AT ALL TIMES.

53-16986

BASED ON THE ABOVE QUALIFICATIONS OF PERSONNEL SHOULD NOT BE CONSIDERED AS A MOST PROBABLY CAUSE OF THE SETTLEMENT PROBLEM AT THE MIDLAND JOBSITE,



DIESEL GENERATOR BUILDING PERSONNEL QUALIFICATIONS

		7/73 - 1/75		1/75 - 10/76		10/76 - PRESENT	
BECHTEL Q.C. INSPECTORS	A	•••		A	••••	A	•••
	B	•		B	-	B	
	C	-		C	-	C	-
	D	-		D	•	D	•
BECHTEL QC DOING REVIEWS ONLY	A	••		A	••	A	••
	B	-		B	-	B	•
	C	-		C	-	C	••
	D	-		D	-	D	•
CANONIE QC	A	•		A	•	A	•
	B			B		B	
TESTING TECHNICIANS	A	•••		A	•••••	A	•••••
	B	•		B	••	B	••••
	C	•••••		C	•••	C	•••••
	D	••		D	••••	D	••••
BECHTEL FIELD ENGINEERS MIDLAND SITE	A	••••		A	•	A	•••
	B	•		B	•••	B	-
	C	-		C	-	C	•
	D	-		D	-	D	-
BECHTEL SUPERVISORS	A	-		A	•••••	A	•••
	B	-		B	-	B	-
	C	-		C	-	C	-
	D	-		D	-	D	-

• = ONE EMPLOYEE.

- NOTES: (1) FOR EXPLANATION OF LEVELS SEE SHEET 2
 (2) LEVELS ARE BASED ON EDUCATION AND EXPERIENCE AT THE START OF EACH PERIOD. EXPERIENCE GAINED IN PREVIOUS PERIODS HAS BEEN CONSIDERED IN ESTABLISHING LEVELS.
 (3) LEVELS ARE BASED ON RECORDS AT MIDLAND SITE, THOSE RECORDS FOR BECHTEL FIELD ENGINEERS AND SUPERVISORS ARE NOT COMPLETE.

53.16987

3/21/89

DIESEL GENERATOR BUILDING

PERSONNEL QUALIFICATIONS

ATTACHMENT
SHEET 2 OF 2

QUALIFICATION LEVEL	EDUCATION AND EXPERIENCE	(1)(2)
A	-M.S.C.E or M.S. SOILS OR -BSCF + 1 or more years soils experience OR - 2yrs College Eng. + 2 or more years soils experience OR - H.S + 3 or more years soils experience.	
B.	-BSCF OR - 2yrs College Eng + 1 year soils experience OR - H.S. + 2 years soils experience	
C	- 2yrs College Eng OR - H.S. + one year soils experience	
D.	High School	

(1) SOILS EXPERIENCE IS EXPERIENCE IN THE PLACEMENT, INSPECTION OR TESTING OF EMBANKMENT OR BACK FILL OPERATIONS

(2) EXPERIENCE INSPECTING HEAVY CIVIL CONSTRUCTION ACTIVITIES SUCH AS DAMS, ROADS, POWER PLANTS, BUT OTHER THAN SOILS, IS CONSIDERED EQUIVALENT ON A TWO YEARS EQUALS ONE YEAR BASIS. FOR SUPERVISORS CONSTRUCTION EXPERIENCE IS CONSIDERED EQUIVALENT TO INSPECTION EXPERIENCE

SBI16988



DIESEL GENERATOR BUILDING
PERSONNEL
QUALIFICATIONS AND TURNOVER

ATTACHMENT B

GROUP	LEVEL	7/73 -	1/75	1/75 -	10/76	10/76 - PRESENT	
		-	NEW EMP	CONT. EMP	NEW EMP	CONT. EMP	NEW EMP
BECHTEL QC INSPECTORS	A		••••	••	••	••••	
	B		•				•
	C						
	D				•		•
BECHTEL QC DOING REVIEW ONLY	A		••	•	•		••
	B						•
	C						••
	D						•
CANONIE QC	A		•	•		•	
U.S. TESTING TECHNICIANS	A		••••	••	•••••	••	••••
	B		•	•	•	•	••••
	C		••••••	••	•	•	•••••
	D		••	••	••		••••
BECHTEL FIELD ENGINEERS	A		••••		•		•••
	B		•		•••		
	C						•
	D						
BECHTEL SUPERVISORS	A				•••••	••	•
	B						
	C						
	D						

• = ONE EMPLOYEE.

- NOTES: (1) FOR EXPLANATION OF LEVELS SEE SHEET 2 OF ATTACHMENT I
 (2) LEVELS ARE BASED ON EDUCATION AND EXPERIENCE AT THE START OF EACH PERIOD. EXPERIENCE GAINED IN PREVIOUS PERIODS HAS BEEN CONSIDERED IN ESTABLISHING LEVELS.
 (3) LEVELS ARE BASED ON RECORDS AT MIDLAND SITE. THIS RECORDS FOR BECHTEL FIELD ENGINEERS AND SUPERVISORS ARE NOT COMPLETE.

SB 16989

BECHTEL

DIESEL GENERATOR BUILDING
PERSONNEL EMPLOYMENT PERIOD

G. RICHARDSON
3/21/77

ATTACHMENT C

PERIOD EMPLOYED.

	PRIME TO 1/75	BEFORE AND AFTER 1/75	AFTER 1/75	AFTER 1/76
U. S. TESTING

SB 16990

DO NOT INCLUDE IN REPORT

ADDITIONAL COMMENTS

NOT CONSIDERING QUALIFICATIONS THE HIGH TURN OVER RATE OF PERSONNEL FOR U.S. TESTING COULD BE A FACTOR RELATING TO TESTING ERRORS AND INCORRECT SELECTION OF THE PROPER LABORATORY MAXIMUM DENSITY VALUE.

BECHTEL QC AND FIELD ENGINEERING DID NOT HAVE ANY ONE INDIVIDUAL ASSIGNED SPECIFICALLY TO SOILS, THE PERSONNEL ASSIGNED TO SOILS ALSO HAD OTHER DUTIES. THIS COULD HAVE RESULTED IN LESS THAN DESIREABLE TIME BEING SPENT ON SOILS OPERATIONS BY SOME INDIVIDUALS.

SB-16991



ANN ARBOR

MEMORANDUM

TO: Mr. [unclear] LOCATION: _____

FROM: Mr. [unclear] DATE: _____ 19__

SUBJECT: all current [unclear] JOB NO. 7733-101

Qualifications FILE: [unclear]

attached is a description of [unclear] [unclear]
to complete the [unclear]
in July 1957 present [unclear]

we would suggest that if [unclear] to the
IRC under the new [unclear] [unclear]
to [unclear] [unclear] 24 [unclear] [unclear]

SB:16992

Level 0 - High school

In establishing these levels, soils experience was considered to be experience in the placement, inspection, or testing of embankment or backfill operations. Experience inspecting heavy civil construction activities such as dams, roads, and power plants, but other than soils, was considered on the basis of two years equivalent to one year. For supervisors, construction experience was considered equivalent to inspection experience.

Attachment A indicates that personnel involved in the soils operations had sufficient education, experience and training to carry out the tasks assigned to them and sufficient qualified personnel were available. ~~at all times~~

The number of people assigned to the various aspects were tabulated for three different periods:

7/73 - 1/75 This is the period from reoperation of construction to the ^{project} slowdown in 1975

1/75 - 10/76 This is the period during which construction was actually suspended and then resumed. The termination of this period

corresponds to the several / cessation of soils activities. It also corresponds to

SB116994

the point in the ...
where the majority of ...
fixed ...
by a subcontractor ...
placed by ...

10/76 - present

This corresponds to ^{the reason} resumption of its
activity in 1976 to present.

SJ:16995

PERSONNEL QUALIFICATIONS

	7/73 - 1/75		1/75 - 10/76		10/76 - PRESENT	
BECHTEL Q.C. INSPECTORS.	A	•••	A	••••	A	•••
	B	•	B	-	B	-
	C	-	C	-	C	-
	D	-	D	•	D	•
BECHTEL Q.C. DOING REVIEWS ONLY	A	••	A	••	A	••
	B	-	B	-	B	•
	C	-	C	-	C	••
	D	-	D	-	D	•
CANONIE Q.C.	A	•	A	•	A	•
U.S. TESTING TECHNICIANS.	A	•••	A	•••••	A	•••••
	B	•	B	••	B	••••
	C	•••••	C	•••	C	•••••
	D	••	D	••••	D	••••
BECHTEL FIELD ENGINEERS	A	••••	A	•	A	•••
	B	•	B	•••	B	-
	C	-	C	-	C	•
	D	-	D	-	D	-
BECHTEL SUPERVISORS	A	-	A	•••••	A	•••
	B	-	B	-	B	-
	C	-	C	-	C	-
	D	-	D	-	D	-

• = ONE EMPLOYEE

NOTES: ~~FOR EXPLANATION OF LEVELS SEE PAGE 2~~


(1) LEVELS ARE BASED ON EDUCATION AND EXPERIENCE AT THE START OF EACH PERIOD. EXPERIENCE GAINED IN PREVIOUS PERIODS HAS BEEN CONSIDERED IN ESTABLISHING LEVELS.

(2) LEVELS ARE BASED ON RECORDS AT MIDLAND SITE, THESE RECORDS FOR BECHTEL FIELD ENGINEERS AND SUPERVISORS ARE NOT COMPLETE.

SB115996

MIDLAND PROJECT
JOB 7220-101

DIESEL GENERATOR BUILDING TASK GROUP



SB10SS71

*Full time assignments

Telephone call

RECEIVED



BECHTEL POWER CORP.
JOB 7220

BY P. A. Martinez OF Bechtel PM
TO G. S. Keeley OF GPCo PM
DATE September 26, 1978 TIME _____
SUBJECT RECORDS ON REMOVAL OF NATURAL SANDS

S. E. Afifi
A. Boos
R. L. Castleberry
~~_____~~
JOB NO 7220, MIDLAND 1 & 2
D. R. Johnson
J. F. Newgen
J. Milandin
W. G. Moring

The call was made to update Keeley on our search for records relating to removal of the natural sands. This search had been started as a result of the April 1978 FSAR question 362.2 which asked for a discussion of the methods employed in mapping and removing the sands under Class 1 structures and beneath non-Class 1 structures if their failure could endanger the adjacent Class 1 structures.

We have records to show that the sand was removed under the main plant power block and under the service water pump structure. From the present boring program it appears that there are no natural sands under the diesel building. We have not so far been able to find records on the tank farm north of the power block or the service water piping or the Class 1 electrical duct runs. We are still reviewing Field Engineering records and expect to be complete with this in about two weeks.

Keeley indicated that Consumers Power intends to discuss this record search with the NRC today. We think that is a good idea to brief them although we do not see it as a major problem yet, since we have so far not encountered any soft natural sands under the Class 1 structures or components. The FSAR question will be answered when the present boring program results have been evaluated.

QA ROUTE	INFO.	ACT.
LQAE	MPD	
VIL (1)	<i>[Signature]</i>	
...		
PIPING		
...		
INSI.		
...		
SECY		
FILE NO.		

Return for MCAR 24 26

[Signature]
P. A. Martinez

PAM/pp

SB108934

2700

Bechtel Power Corporation

Interoffice Memorandum

To W. Holub

Date March 25, 1974

Subject: Soils Testing
Specification 7220-C-208 & C-210

From G. Richardson

Of Quality Assurance

Copies to

At Midland, Michigan

Two NCR's have been generated that involve testing of soils in the Q-listed embankments at this jobsite. The first, No. C-26, indicated that the testing frequency for in-place density was 1/2300 yds.³ instead of the specified 1/500 yds.³ placed. This problem apparently occurred over the entire placement year of 1973. NCR No. C-26 was generated on 12/05/73.

NCR No. C-55 was generated on 1/28/74. (It should be noted that no work has occurred under this contract since December 1973 due to inclement weather and agreement with the subcontractor to do no further work.) This NCR describes numerous tests that failed to meet the requirements for moisture content and were either not reworked or not retested to establish the effectiveness of the reworking of the affected materials.

The probable cause of the above NCR's is one of a lack of communication between Geo-Tech personnel at the jobsite and QC personnel. At the time the work was progressing Geo-Tech was directing the operation, reviewing tests, etc. Good control of testing frequencies and retests was not maintained. The inspection plans in use were brief and did not identify the need for frequent testing. The above problems have been rectified as QC will have surveillance and acceptance responsibilities as defined on the new inspection plans. The new plans are improved and detailed and provide direction for testing and acceptance of materials.

A program to drill and take undisturbed samples in the affected area has been planned. The work is scheduled to start this date and will provide necessary data to properly evaluate the existing conditions of the in-place soils. From this evaluation, any corrective action necessary can be determined by Engineering.

The need for additional training of inspectors was recognized by the field forces. This training is committed to on NCR C-26 and is to be completed prior to the resumption of work. Also the need for closer surveillance of the testing lab was recognized on the NCR. This has been accomplished by assigning a full time QCE to surveillance and technical direction of the lab.


SB1C9233

W. Holub

-2-

March 25, 1974

As can be easily determined from the discussion within this memo, the problems identified with the placements of embankments at this jobsite were significant. However, the problems have been identified, further work has not been permitted, action to correct the deficiencies has been taken, the underlying causes have been identified and action to preclude repetition has been taken. It is my opinion that a MO&R-1 issued at this time would serve no useful purpose and would only reidentify a problem that has been previously identified and well controlled.



G. L. Richardson

GLR/vs

GRL-3-74-5

SB109234

Bechtel Power Corporation

777 East Eisenhower Parkway
Ann Arbor, Michigan

Mail Address: P.O. Box 1000, Ann Arbor, Michigan 48106



002359

November 9, 1979

BLC-8438

Mr. G. S. Keeley
Project Manager
Consumers Power Company
1945 West Parnall Road
Jackson, Michigan 49201

Midland Units 1 & 2
Consumers Power Company
Bechtel Job 7220
SMOOTH COPY - RESPONSE TO
50.54(f) QUESTION 23

Job 7220-QA-Received 11/13/79			
Log No.	267	File No.	
Response Rec'd	NO	Date	
QA Action Item No.			
Route	Info	Act	Comments
PQAE	HP		
Resp. Cor.			
Elect (1)			
Elect (2)			

Dear Mr. Keeley:

In response to Ben Marguglio's request of November 8, 1979, three copies of the enclosed November 8, 1979, draft were delivered to Ben Marguglio for Consumers Power review today. This draft represents the results of a review of the October 26, 1979, draft at Consumers Power on November 6, 1979, with Messrs. Marguglio, Bird, Horn, Milandin, and Rixford.

Status and comments for each part are summarized as follows:

Part (1) reflects all comments of Consumers Power and Bechtel through November 8, 1979.

Part (2) reflects all comments of Consumers Power and Bechtel through November 8, 1979.

Part (3) is essentially a new rewrite prepared by Ben Marguglio during the November 6, 1979, review. It provides a logic tenor different than recommended in Bechtel's draft of October 26, 1979. This Bechtel response, which was a combined response to parts (3) and (4), said:

- the program was effective
- it had continual assesment and improvement
- we recognize NRC's concern for needing added confidence
- we will report the results of all our actions to NRC
- we will provide rationale as to why these actions provide confidence
- we will look at previous actions in retrospect which were taken on 50.55e and NRC I&E reports (This item was not a firm recommendation.)

S3103395

Bechtel Power Corporation

Mr. G. S. Keeley
November 9, 1979
Page 2

002659

The Consumers Power November 6, 1979, version:


- does not say the program is effective - rather says we have confidence based on several reasons, therefore, it is recognized that a response to part (4), program effectiveness, is still necessary
- the program had continued improvement and itemizes those improvements by year
- makes no commitments for further reporting

Both drafts do respond to part (3) which requests more information for material reported in the original report.

Part (3) Consumers draft has not been reviewed by Bechtel Management. The attachment to part (3) reporting the status of action items is not included in the November 8, 1979, draft since it is repeat material and because of the extensive rewrite of format, it could not be readied for today's transmittal. The attachment does not require further review and will be ready for the final transmittal to NRC.
Part (4) to be prepared by Consumers Power as agreed to by Ben Marguglio.

I understand Steve Howell and Ben Marguglio already have the benefit of your general comments.

Very truly yours,



John A. Rutgers
Project Manager

JAR/JM/js

Attachment

cc: P. Becnel
W. Bird w/o Att.
J. Clements
L. Curtis

S. Heisler
D. Horn w/o Att.
S. Howell
B. Marguglio
J. Milandin
F. Porter
R. Rixford
E. Rumbaugh
R. Simanek

SB103396

Bechtel Power Corporation

Inter-office Memorandum

QCFM-8017/AI-917

To L. A. Dreisbach
Subject Midland Project, Units 1&2
CPCo NCR M01-9-0-038
Copies to R. A. Simanek
L. E. Davis

Date June 11, 1980
From E. D. Newman
Of Quality Control
At Midland, Michigan
Job No. 07220

Job No.	07220	File No.	
Log No.	576	Date	
Response Recd.		Date	
QA Action Item No.			
Route		Initials	Comments
PCAE	AD		
Test. Cor.			54A
Spec. (1)			
Spec. (2)			
Spec. (3)			
Spec. (4)			
Spec. (5)			
Spec. (6)			
Spec. (7)			
Spec. (8)			
Spec. (9)			
Spec. (10)			
Spec. (11)			
Spec. (12)			
Spec. (13)			
Spec. (14)			
Spec. (15)			
Spec. (16)			
Spec. (17)			
Spec. (18)			
Spec. (19)			
Spec. (20)			
Spec. (21)			
Spec. (22)			
Spec. (23)			
Spec. (24)			
Spec. (25)			
Spec. (26)			
Spec. (27)			
Spec. (28)			
Spec. (29)			
Spec. (30)			
Spec. (31)			
Spec. (32)			
Spec. (33)			
Spec. (34)			
Spec. (35)			
Spec. (36)			
Spec. (37)			
Spec. (38)			
Spec. (39)			
Spec. (40)			
Spec. (41)			
Spec. (42)			
Spec. (43)			
Spec. (44)			
Spec. (45)			
Spec. (46)			
Spec. (47)			
Spec. (48)			
Spec. (49)			
Spec. (50)			
Spec. (51)			
Spec. (52)			
Spec. (53)			
Spec. (54)			
Spec. (55)			
Spec. (56)			
Spec. (57)			
Spec. (58)			
Spec. (59)			
Spec. (60)			
Spec. (61)			
Spec. (62)			
Spec. (63)			
Spec. (64)			
Spec. (65)			
Spec. (66)			
Spec. (67)			
Spec. (68)			
Spec. (69)			
Spec. (70)			
Spec. (71)			
Spec. (72)			
Spec. (73)			
Spec. (74)			
Spec. (75)			
Spec. (76)			
Spec. (77)			
Spec. (78)			
Spec. (79)			
Spec. (80)			
Spec. (81)			
Spec. (82)			
Spec. (83)			
Spec. (84)			
Spec. (85)			
Spec. (86)			
Spec. (87)			
Spec. (88)			
Spec. (89)			
Spec. (90)			
Spec. (91)			
Spec. (92)			
Spec. (93)			
Spec. (94)			
Spec. (95)			
Spec. (96)			
Spec. (97)			
Spec. (98)			
Spec. (99)			
Spec. (100)			

References: (A) CPCo NCR M01-9-0-038, dated 5/15/80
(B) QA AI S-284, dated 5/20/80

This is considered to be Quality Control's complete response to Reference (A) above.

All C-1.02 "Compacted Backfill" QCIR's from 1979 through May 1, 1980, reviewed for the placement locations of "Q" backfill materials compacted using the equipment listed in Reference (A) above.

The equipment referenced in (A) above are as follows:

1. GP-7000 - Vibrotary compactor - hand operated (BEBC-3162) "Q" & non-"Q".
2. CA-250 - Vibroplus (drum)-self-propelled (BEBC-3162) "Q" & non-"Q".
3. CF-43 - Vibroplus Dynapact - (IOM dated 9/4/79, Afifi to Curtis) non-"Q".
4. RV48 - "Pogo Stick" - hand held (BEBC-3301) "Q" & non-"Q".

The following is a list of "Q" listed backfill areas containing IR No., Date, Area Coordinates, and the Type of Equipment used during compaction. It should be noted that 1) all soil placed in "Q" areas, during this time period, is cohesionless material and 2) for the most part, several different types of equipment were used during the compaction of material.

Should any further questions arise, please contact this office.

E. D. Newman
E. D. NEWMAN
PROJECT FIELD QUALITY CONTROL
ENGINEER

EDN/SDK/sjc

Response Required: NO

SB109521

IR NO.	DATE	LOCATION	EQUIPMENT USED
C-1.02-122	8/30/79	S5143 - S5159 E163 - E177	GP-7000 & GVR-220Y
C-1.02-122	8/31/79	S5143 - S5159 E163 - E177	GP-7000 & GVR-220Y
C-1.02-123	9/5/79	S4600 - S4660 E335 - E370	GP-7000 & GVR-220Y
C-1.02-123	9/6/79	S4600 - S4660 E335 - E370	GP-7000, CA-25D & GVR-220Y
C-1.02-124	9/10/79	S4540 - S4610 E330 - E370	GP-7000 & GVR-220Y
C-1.02-124	9/11/79	S4580 - S4630 E288 - E338	GP-7000 & GVR-220Y
C-1.02-124	9/11/79	S4540 - S4610 E330 - E370	GP-7000 & GVR-220Y
C-1.02-124	9/12/79	S4540 - S4610 E330 - E370	GP-7000 & GVR-220Y
C-1.02-124	9/13/79	S4540 - S4580 E312 - E330	GP-7000 & GVR-220Y
C-1.02-124	9/14/79	S4540 - S4580 E292 - E312	GP-7000 & GVR-220Y
C-1.02-124	9/15/79	S4540 - S4580 E292 - E330	GP-7000, CA-25D & GVR-220Y
C-1.02-125	9/17/79	S4540 - S4580 E292 - E330	GP-7000, CA-25D & GVR-220Y
C-1.02-125	9/18/79	S4625 - S4660 E235 - E300	GP-7000 & GVR-220Y
C-1.02-125	9/18/79	S4540 - S4580 E292 - E330	GP-7000 & CA-25D
C-1.02-125	9/19/79	S4615 - S4660 E175 - E235	GP-7000 & GVR-220Y
C-1.02-125	9/22/79	S4570 - S4635 E250 - E300	CA-25D & GVR-220Y
C-1.02-126	9/24/79	S4535 - S4575 E250 - E300	CA-25D & GVR-220Y

SB109522

IR NO.	DATE	LOCATION	EQUIPMENT USED
C-1.02-126	9/25/79	S4535 - S4575 E235 - E300	CA-25D & GVR-220Y
C-1.02-126	9/25/79	S4605 - S4635 E250 - E300	CA-25D & GVR-220Y
C-1.02-126	9/27/79	S4600 - S4625 E175 - E220	CA-25D & GVR-220Y
C-1.02-126	9/27/79	S4575 - S4600 E175 - E235	CA-25D & GVR-220Y
C-1.02-126	9/28/79	S4535 - S4605 E235 - E300	CA-25D & GVR-220Y
C-1.02-126	9/29/79	S4555 - S4625 E175 - E235	CA-25D & GVR-220Y
C-1.02-127	10/1/79	S4575 - S4660 E165 - E235	CA-25D & GVR-220Y
C-1.02-127	10/3/79	S4600 - S4660 E100 - E165	GP-7000 & GVR-220Y
C-1.02-127	10/4/79	S4625 - S4660 E120 - E165	CA-25D & GVR-220Y
C-1.02-127	10/4/79	S4629 - S4635 E175 - E182	RV-4B
C-1.02-127	10/6/79	S4600 - S4660 E100 - E125	CA-25D & GVR-220Y
C-1.02-127	10/6/79	S4975 - S5005 E653 - E675	RV-4B & GVR-220Y
C-1.02-128	10/8/79	S4572 - S4660 E100 - E155	CA-25D & GVR-220Y
C-1.02-128	10/9/79	S4585 - S4660 E100 - E165	CA-25D, RV-4B & GVR-220Y
C-1.02-128	10/10/79	S4585 - S4660 E100 - E165	CA-25D, RV-4B & GVR-220Y
C-1.02-128	10/11/79	S4975 - S5005 E653 - E675	RV-4B & GVR-220Y
C-1.02-128	10/12/79	S4630 - S4645 E300 - E315	RV-4E & GVR-220Y
C-1.02-128	10/13/79	S4630 - S4645 E300 - E315	RV-4B & GVR-220Y

SB109523

IR NO.	DATE	LOCATION	EQUIPMENT USED
C-1.02-129	10/16/79	S4665 - S4672 E135 - E195	RV-4B & GVR-220Y
C-1.02-129	10/16/79	S4570 - S4630 E235 - E300	CA-25D & GVR-220Y
C-1.02-129	10/16/79	S5220 - S5320 E490 - E500	GP-7000 & DVU-3001
C-1.02-129	10/16/79	S4665 - S4682 E180 - E210	RV-4B & GVR-220Y
C-1.02-129	10/17/79	S4665 - S4672 E210 - E285	RV-4B & GVR-220Y
C-1.02-129	10/17/79	S5220 - S5320 E490 - E500	GP-7000 & GVR-220Y
C-1.02-129	10/18/79	S5060 - S5070 E175 - E210	RV-4B & GVR-220Y
C-1.02-129	10/19/79	S5055 - S5075 E175 - E210	RV-4B & GVR-220Y
C-1.02-129	10/20/79	S5055 - S5075 E175 - E210	RV-4B & GVR-220Y
C-1.02-130	10/26/79	S4995 - S5035 E795 - E825	CA-25D, GVR-220Y
C-1.02-130	10/27/79	S5250 - S5310 E483 - E495	RV-4B & GVR-220Y
C-1.02-131	10/30/79	S4645 - S4662 E80 - E95	RV-4B & GVR 220Y
C-1.02-131	11/1/79	S5299 - S5305 E520 - E523.5	RV-4B & GVR-220Y
C-1.02-133	11/12/79	S4888 - S4895 E445 - E455	RV-4B
C-1.02-133	11/14/79	S4888 - S4895 E445 - E455	RV-4B
C-1.02-135	11/27/79	S5100 - S5130 E140 - E150	RV-4B & GVR-220Y
C-1.02-135	11/28/79	S5110 - S5150 E150 - E175	RV-4B & GVR-220Y

S3103524

IR NO.	DATE	LOCATION	EQUIPMENT USED
C-1.02-136	12/4/79	S4635 - S4665 E325 - E345	RV-4B & GVR-220Y
C-1.02-136	12/6/79	S4790 - S4825 E80 - E105	RV-4B & GVR-220Y
C-1.02-136	12/7/79	S4820 - S4865 E75 - E85	RV-4B & GVR-220Y
C-1.02-136	12/7/79	S4790 - S4825 E80 - E105	RV-4B & GVR-220Y
C-1.02-137	12/14/79	S5085 - S5115 E335 - E365	RV-4B & GVR-220Y
C-1.02-137	12/15/79	S5085 - S5115 E335 - E365	GP-7000 & GVR-220Y
C-1.02-137	12/15/79	S5055 - S5090 E335 - E355	RV-4B, GP-7000, GVR-220Y
C-1.02-137	12/15/79	S5156 - S5185 E175 - E250	RV-4B & GVR -220Y
C-1.02-137	12/15/79	S5035 - S5055 E335 - E365	RV-4B & GVR-220Y
C-1.02-138	12/16/79	S5060 - S5095 E335 - E355	GP-7000 & GVR-220Y
C-1.02-138	12/16/79	S5165 - S5185 E175 - E255	RV-4B & GVR-220Y
C-1.02-138	12/17/79	S5035 - S5060 E335 - E365	GP-7000
C-1.02-138	12/17/79	S5035 - S5050 E315 - E335	RV-4B & GVR-220Y
C-1.02-138	12/17/79	S5172 - S5177 E175 - E255	RV-4B & GVR-220Y
C-1.02-138	12/17/79	S5165 - S5180 E255 - E320	RV-4B & GVR-220Y
C-1.02-138	12/18/79	S5041 - S5056 E310 - E345	RV-4B & GVR-220Y
C-1.02-138	12/19/79	S5035 - S5050 E310 - E345	RV-4B & GVR-220Y
C-1.02-138	12/19/79	S5165 - S5180 E255 - E320	RV-4B

SB109525

IR NO.	DATE	LOCATION	EQUIPMENT USED
C-1.02-138	12/20/79	S5126 - S5150 E180 - E220	RV-4B, GVR-220Y
C-1.02-138	12/20/79	S5035 - S5050 E210 - E230	RV-4B, GVR-220Y
C-1.02-138	12/20/79	S5035 - S5050 E310 - E345	RV-4B, GVR-220Y
C-1.02-138	12/20/79	S5126 - S5152 E222 - E258	RV-4B, GVR-220Y
C-1.02-138	12/20/79	S5165 - S5180 E295 - E320	RV-4B, GVR-220Y
C-1.02-139	12/26/79	S5126 - S5141 E219 - E254	GP-7000 & GVR-220Y
C-1.02-139	12/26/79	S5126 - S5156 E256 - E291	GP-7000 & GVR-220Y
C-1.02-139	12/27/79	S5126 - S5156 E175 - E215	GP-7000 & GVR-220Y
C-1.02-139	12/27/79	S5126 - S5156 E215 - E255	GP-7000 & GVR-220Y
C-1.02-139	12/27/79	S5035 - S5056 E210 - E260	RV-4B & GVR-220Y
C-1.02-139	12/28/79	S5126 - S5156 E295 - E335	RV-4B & GVR-220Y
C-1.02-139	12/28/79	S5165 - S5185 E320 - E345	RV-4B & GVR-220Y
C-1.02-139	12/28/79	S5035 - S5056 E210 - E260	RV-4B & GVR-220Y
C-1.02-140	12/31/79	S5035 - S5056 E290 - E345	RV-4B
C-1.02-140	12/31/79	S5126 - S5156 E255 - E295	GVR-220Y, RV-4B
C-1.02-140	12/31/79	S5126 - S5156 E295 - E335	GVR-220Y, RV-4B
C-1.02-140	12/31/79	S5165 - S5185 E345 - E390	GVR-220Y, RV-4B

SB1C9526

IR NO.	DATE	LOCATION	EQUIPMENT USED
C-1.02-140	12/31/79	S5140 - S5156 E330 - E390	GVR-220Y, RV-4B
C-1.02-140	1/2/80	S5126 - S5156 E295 - E335	GVR-220Y, RV-4B
C-1.02-140	1/2/80	S5140 - S5156 E330 - E390	GVR-220Y, RV-4B
C-1.02-140	1/2/80	S5035 - S5056 E290 - E345	GVR-220Y, RV-4B
C-1.02-140	1/2/80	S5035 - S5056 E215 - E295	GVR-220Y, RV-4B
C-1.02-140	1/3/80	S5165 - S5185 E320 - E345	GVR-220Y, RV-4B
C-1.02-140	1/4/80	S5140 - S5156 E330 - E350	GVR-220Y, RV-4B
C-1.02-141	1/8/80	S5165 - S5185 E390 - E410	RV-4B & GVR-220Y
C-1.02-141	1/8/80	S5140 - S5156 E390 - E410	RV-4B & GVR-220Y
C-1.02-141	1/8/80	S5035 - S5056 E255 - E300	RV-4B & GVR-220Y
C-1.02-141	1/9/80	S5035 - S5056 E300 - E330	GP-7000 & GVR-220Y
C-1.02-141	1/9/80	S5035 - S5056 E330 - E355	GP-7000
C-1.02-141	1/10/80	S5165 - S5185 E410 - E445	RV-4B & GVR-220Y
C-1.02-141	1/10/80	S5035 - S5056 E300 - E355	GP-7000
C-1.02-141	1/10/80	S5140 - S5156 E350 - E390	RV-4B & GVR-220Y
C-1.02-141	1/10/80	S5150 - S5156 E410 - E445	RV-4B & GVR-220Y
C-1.02-142	1/14/80	S5035 - S5056 E285 - E300	GP-7000 & GVR-220Y

SB109527

IR NO.	DATE	LOCATION	EQUIPMENT USED
C-1.02-142	1/15/80	S5035 - S5056 E270 - E290	GP-7000 & GVR-220Y
C-1.02-142	1/15/80	S5175 - S5200 E440 - E470	RV-4B & GVR-220Y
C-1.02-142	1/15/80	S5165 - S5175 E445 - E485	RV-4B & GVR-220Y
C-1.02-142	1/15/80	S5145 - S5155 E430 - E460	RV-4B & GVR-220Y
C-1.02-142	1/16/80	S5035 - S5056 E270 - E290	GP-7000 & GVR-220Y
C-1.02-142	1/16/80	S5035 - S5056 E240 - E270	GP-7000 & GVR-220Y
C-1.02-142	1/16/80	S5175 - S5195 E470 - E410	RV-4B & GVR-220Y
C-1.02-142	1/16/80	S5145 - S5155 E460 - E490	RV-4B & GVR-220Y
C-1.02-142	1/17/80	S5035 - S5056 E240 - E270	GP-7000 & GVR-220Y
C-1.02-142	1/17/80	S5175 - S5195 E470 - E410	RV-4B & GVR-220Y
C-1.02-142	1/17/80	S5185 - S5205 E468 - E482	RV-4B & GVR-220Y
C-1.02-142	1/17/80	S5165 - S5175 E485 - E505	RV-4B & GVR-220Y
C-1.02-142	1/18/80	S5035 - S5056 E210 - E245	GP-7000, DVU-3001 GVR-220Y
C-1.02-142	1/18/80	S5145 - S5155 E490 - E550	RV-4B & GVR-220Y
C-1.02-142	1/18/80	S5045 - S5056 E245 - E285	GP-7000 & GVR-220Y
C-1.02-143	1/21/80	S5045 - S5056 E245 - E285	GP-7000 & GVR-220Y
C-1.02-143	1/21/80	S5035 - S5056 E210 - E245	GP-7000 & GVR-220Y
C-1.02-143	1/22/80	S5035 - S5056 E210 - E245	GP-7000 & GVR-220Y

SB109528

IR NO.	DATE	LOCATION	EQUIPMENT USED
C-1.02-143	1/22/80	S5165 - S5175 E445 - E515	RV-4B & GVR-220Y
C-1.02-143	1/22/80	S5175 - S5205 E440 - E482	RV-4B & GVR-220Y
C-1.02-143	1/23/80	S5035 - S5056 E210 - E245	GP-7000 & GVR-220Y
C-1.02-143	1/24/80	S5220 - S5235 E485 - E500	RV-4B & GVR-220Y
C-1.02-143	1/25/80	S5035 - S5056 E210 - E245	GP-7000 & GVR-220Y
C-1.02-143	1/25/80	S5035 - S5056 E245 - E285	GP-7000
C-1.02-143	1/25/80	S5035 - S5056 E175 - E210	GP-7000 & GVR-220Y
C-1.02-144	1/28/80	S5035 - S5056 E210 - E290	GP-7000
C-1.02-144	1/28/80	S5220 - S5235 E485 - E500	RV-4B & GVR-220Y
C-1.02-144	1/29/80	S5035 - S5056 E290 - E355	GP-7000
C-1.02-144	1/29/80	S5235 - S5300 E485 - E500	RV-4B & GVR-220Y
C-1.02-144	1/30/80	S5035 - S5056 E175 - E210	GP-7000 & GVR-220Y
C-1.02-144	1/31/80	S5035 - S5056 E175 - E210	GP-7000
C-1.02-146	2/14/80	S5305 - S5315 E495 - E520	RV-4B
C-1.02-148	2/25/80	S5200 - S5225 E475 - E490	RV-4B & GVR-220Y
C-1.02-148	2/26/80	S5215 - S5225 E520 - E530	RV-4B
C-1.02-148	2/26/80	S5165 - S5225 E515 - E555	GP-7000, RV-4B & GVR-220Y
C-1.02-152	3/24/80	S5035 - S5070 E165 - E175	RV-4B & GVR-220Y

SB109529

IR NO.	DATE	LOCATION	EQUIPMENT USED
C-1.02-152	3/25/80	S5035 - S5070 E160 - E175	RV-4B & GVR-220Y
C-1.02-152	3/26/80	S5035 - S5070 E160 - E175	RV-4B & GVR-220Y
C-1.02-153	3/31/80	S5300 - S5315 E485 - E520	RV-4B * GVR-220Y
C-1.02-153	4/1/80	S5125 - S5160 E540 - E575	RV-4B & GVR-220Y
C-1.02-153	4/1/80	S5115 - S5130 E530 - E545	RV-4B & GVR-220Y
C-1.02-153	4/1/80	S5070 - S5085 E165 - E175	RV-4B & GVR-220Y
C-1.02-155	4/14/80	S5085 - S5110 E250 - E256	RV-4B & GVR-220Y
C-1.02-155	4/16/80	S5085 - S5110 E250 - E256	RV-4B & GVR-220Y
C-1.02-155	4/17/80	S5085 - S5110 E250 - E256	RV-4B & GVR-220Y
C-1.02-156	4/22/80	S5116 - S5122 E250 - E256	RV-4B
C-1.02-156	4/23/80	S5058 - S5062 E215 - E228	RV-4B
C-1.02-157	4/30/80	S5035 - S5042 E320 - E379	RV-4B & GVR-220Y Equipment Classification: M-B-W Vibrotory (Model GP-7000) - Ground Pounder w/26" X 30" Plate
C-1.02-157	5/1/80	S5035 - S5042 E320 - E379	RV-4B & GVR-220Y "J" Foot Wacker(GVR-220Y) Vibro Plus Self-Propelled (Model CA-25D) "Vibrotory Drum Roller" "Rammer-Type Compactor" (Model RV-4B) - "Pogo Stic" "Wacker" Vibrotory Plate w/8" Outriggers (Model DVU-3001)

SB109530

QUALITY AUDIT FINDING

SA-1

AUDIT DATE

9/14/76

AUDIT IDENT.

25-11-2

PROJECT/DEPARTMENT/BELONG		TYPE OF AUDIT	XXX FIELD OFFICE	AUDITOR
Midland Units 1 & 2		Construction		G. Richardson J. Hook
AGENDA ITEM	CHECKLIST ITEM	WHERE FOUND	DISCUSSED WITH	
N/A	N/A	Canonie QA Manual	J. Connolly	

CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC.
Quality Control Notices Manual SF/PSP G-1.1

Section 7.1

"It shall be the responsibility of the Project Field Quality Control Engineer to assure that the work performed by on site subcontractors is done in full compliance with their Bechtel approved Quality Assurance/Quality Control Manuals and other quality requirements of the subcontract documents."

FINDING

Contrary to the above; sections of the Bechtel approved subcontractors QA/QC manual (Canonie Construction Co.) are not being implemented, (some sections may not be applicable.) Upon further investigation, the approved subcontractor's manual is in direct conflict with Project approved specifications.

The following are examples of conflicts between the Canonie QA Manual and Project specifications.

SECTION 17.0 Quality Assurance Program for Structural Fill (Soils) - Canonie QA Manual

1) 17.3 Quality of Material - "The soil shall ... contain no more than 40% minus #200 sieve material."

Spec. 7220-C-210; Table 12-1, sheet 1, "Zone 2 material ... random fill, gradation, no restrictions." (Continued on page 2)

RECOMMENDED CORRECTIVE ACTION

- 1) Resolve the conflict between Canonie QA Manual and Project specifications.
- 2) Obtain clarification from Project Engineering as to which portions of this manual are applicable. It is recommended that portions of the manual that are not required be clearly indicated in the manual.
- 3) Require the subcontract to fully implement all portions of the manual determined to apply.

SCHEDULE COMPLETION DATE

10/31/76

RESPONSIBILITY FOR CORRECTIVE ACTION

PFQCE.

CORRECTIVE ACTION TAKEN

The Canonie QA Manual dated August 16, 1976 and Addendum dated April 5, 1977 to Canonie's QA Manual dated August, 1976 were Project Engineering approved May 23, 1977.

This QA Manual and Addendum resolve conflicts previously noted in Quality Audit Finding SA-1. Canonie Construction Company shall be required to fully implement all requirements of their QA Manual when their work resumes.



DATE COMPLETED

6-1-77

APPROVED BY RESPONSIBLE AUTHORITY

J. Connolly PFQCE

CORRECTIVE ACTION VERIFIED BY

J. Connolly

SB111709

6-1-77

Block 11 continued:

- 2) 17.4 "A modified proctor compaction criterion will be used for field control of the backfill operations for soils containing from 12 to 40 percent fines ... work will be performed as described in ASTM designation D 1557-70 method A."

Specification 7220-C-210 Section 12.4.5.1

"The maximum dry density ... will be ... in accordance with ASTM D 1557 method D. Provided that the sample is prepared in four layers, each compacted with 25 blows ... (Bechtel modified proctor density test).

- 3) 17.5.1 "The in situ dry unit weight of the structural fill will be determined by the following two methods: a) water balloon b) sand cone."

Specification 7220-C-210 Section 12.4.4 "A nuclear density device may be used provided that the results are compatible with those obtained by the specified procedure."

- 4) 17.6.2 "Modified proctor test; will be conducted with every in situ dry density test..."

Specification 7220-C-208 Section 9.1a, "When directed by the contractor..."

- 5) 17.6.4 "One grain size analysis will be conducted for every 5,000 cubic yards of fill placed or each day backfill is placed."

Specification 7220-C-208 Table 9-1 "One per every 10,000 cubic yards of fill."

- 6) 17.8 2) "... all test equipment shall be calibrated and certified at least once every two months.

Specification 7220-C-208 Table 9-1 "Frequency for each item to be submitted by subcontractor for contractor's approval." This involves another approved subcontractor's QA Manual (U.S. Testing Inc.).

©

SB111710

Verification of Corrective Action

Method:

- 1. Verify action of response as implemented.
- 2. Review of documentation or attachments to resolve finding.
- 3. Requirement removed or finding withdrawn.
- 4. Other: _____

Items Checked: CANONIC QA MANUAL DATED AUGUST 16 1976
AND ADDENDUM DATED APRIL 5, 1977 CLEAR -UP ALL
OF THE DISCREPANCIES NOTED ON THIS FINDING EXCEPT
ONE; THIS IS #5) CANONIC WAS A MORE STRINGENT
REQUIREMENT ON THE FREQUENCY OF TESTS OF ITS PRODUCT
PRIOR TO TURNING IT OVER TO BEHTEL. BEHTEL PROJECT
ENGINEERING HAS APPROVED THE MANUAL WITH THIS PROVISION
INCLUDED AND IT DOES NOT ~~ME~~ VIOLATE THE SPEC C-208.
ALL OF THE OTHER ~~IN~~ DISCREPANCIES ARE NOW EXAMPLES
OF HOW CANONIC WOULD DO THE WORK IF CANONIC
WAS DIRECTED TO DO SO BY WAY OF SPECIFICATION

Closeout Documentation (list or attach) Verified Not Verified(explain)

[Signature]
 QAE

6-21-77
 Date



Bechtel Power Corporation

Interoffice Memorandum

To J. P. Connolly
Subject Project QA Audit of Earthwork
Subcontractor
No. 25-11-2 *9-21-76*
GLR-09-76-231

File No. Q1750
Date September 16, 1976
From G. L. Richardson
Of Quality Assurance
At Midland, MI Ext 207

Copies to J. Klacking
P. Martinez
J. Milandin
J. Newgen
J. Church / 2

Attached for your action is the subject audit report. Your response to the findings are due by the date stated on the audit report.

G. L. Richardson
G. L. Richardson

GLR/JGH/sw
Attachment

QA ROUTE	INFO.	ACC.
LQAE	✓	
CIVIL	<i>JGH</i>	
ELEC.		
MACH.	<i>BS</i>	
PLUMB.	✓	
FILE		





QUALITY ASSURANCE PROGRAM PROJECT AUDIT REPORT

1 PROJECT Midland Units 1 & 2 5 AUDIT NO. 25-11-2
 2 JOB NO. 7220 6 AUDIT DATE 9/3/76 to 9/15/76
 3 TYPE OF AUDIT Construction 7 AUDITOR G. L. Richardson
 4 ORGANIZATIONS AUDITED Earthwork Subcontractor J. G. Hook

8 INDIVIDUALS CONTACTED T. Lieb, J. Connolly, G. Degeer

9 DESCRIPTION OF AUDIT (SCOPE AND EVALUATION)


This audit was an evaluation of the earthwork subcontractor's compliance to his QA program requirements. The records that were reviewed were 5 of the following: fill placement daily reports, Lift thickness checks, corrective action reports, testing results reports. The Document Control section was reviewed and four discrepancies were found and corrected during the course of this audit; they were, qualifications of personnel file was up dated, the approved job specifications was up dated, and the information for the daily reports and lift thickness checks were transcribed onto the correct form. Six drawings were reviewed for compliance with the drawing control register and found satisfactory.

Except for QAF-SA-1, the areas within the scope of this audit were found to be effectively controlled after the corrective actions to the resolved items were completed.

The finding was agreed to by the PFQCE.

10 DEFICIENCIES NOTED (QAF NO.) (SEE ATTACHED)

QAF-SA-1; Conflict between Canonic QA Manual and job specifications.

ACTION	
11 RESPON- SIBILITY	12 COMPL SCHED DATE
PFQCE	10/31/76
	

AUDITOR(S) SIGNATURE J. G. Hook DATE Sept 17, 1976



QUALITY AUDIT FINDING

SA-1
AUDIT DATE
9/14/76
AUDIT IDENT. NO.
25-11-2

PROJECT/DEPARTMENT/SELLER Midland Units 1 & 2		TYPE OF AUDIT Construction	XXX FIELD OFFICE	AUDITOR G. Richardson J. Hook
AGENDA ITEM N/A	CHECKLIST ITEM N/A	WHERE FOUND Canonie QA Manual	DISCUSSED WITH J. Connolly	
CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. Quality Control Notices Manual SF/PSP G-1.1				
SUBSTATION				

Section 7.1

"It shall be the responsibility of the Project Field Quality Control Engineer to assure that the work performed by on site subcontractors is done in full compliance with their Bechtel approved Quality Assurance/Quality Control Manuals and other quality requirements of the subcontract documents."

FINDINGS

Contrary to the above; sections of the Bechtel approved subcontractors QA/QC manual (Canonie Construction Co.) are not being implemented, (some sections may not be applicable.) Upon further investigation, the approved subcontractor's manual is in direct conflict with object approved specifications.

The following are examples of conflicts between the Canonie QA Manual and Project specifications.

SECTION 17.0 Quality Assurance Program for Structural Fill (Soils) - Canonie QA Manual

1) 17.3 Quality of Material - "The soil shall ... contain no more than 40% minus #200 sieve material."

Spec. 7220-C-210; Table 12-1, sheet 1, "Zone 2 material ... random fill, gradation, no restrictions." (Continued on page 2)

RECOMMENDED CORRECTIVE ACTION

- 1) Resolve the conflict between Canonie QA Manual and Project specifications.
- 2) Obtain clarification from Project Engineering as to which portions of this manual are applicable. It is recommended that portions of the manual that are not required be clearly indicated in the manual.
- 3) Require the subcontractor to fully implement all portions of the manual determined to apply.

SCHEDULE COMPLETION DATE 10/31/76	RESPONSIBILITY FOR CORRECTIVE ACTION PFQCE
--------------------------------------	---

CORRECTIVE ACTION TAKEN

DATE COMPLETED	SUBMITTED BY RESPONSIBLE AUTHORITY
----------------	------------------------------------

CORRECTIVE ACTION VERIFIED BY SAS

SB111714

BPC 20887 4-110016-48 05

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



June 21, 1977

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
Project QA Audit of Earthwork
Subcontractor No. 25-11-2 Closeout
GLR-6-77-202

Dear Mr. Corley:

Attached for your information is the closeout of the subject audit report.

Very truly yours,

G. L. Richardson
LEAD QUALITY ASSURANCE ENGINEER

GLR/JGH/sw

Attachment

QA ROUTE	INFO.	ACT.
LQAE	<i>u</i>	
CIVIL (1)		
CIVIL (2)		
MECH		
PIPING		
ELECT.		
INST.		
SECY		
FILE NO		



SB111715

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48340

Handwritten stamp

October 22, 1976

Canonia Construction Company
P. O. Box 509
South Haven, Michigan 49090

Attention: Mr. J. McKans

RECEIVED

OCT 29 1976
BECHTEL POWER CORP.
JOB 7220

PER *[Signature]*

Job 7220 Midland Project
Subcontract 7220-C-210
C.A. Audit and Findings
C-210-3-175

Dear Mr. McKans:

Attached you will find a copy of Quality Assurance Audit Number 25-11-2 and findings.

It is important that you review these findings and initiate the reconstruction of your Quality Assurance Manual to coincide with current specification 7220-C-210 Revision Number Four (4).

Your manual shall eliminate all previous conflicts with specification 7220-C-210. The technical portion shall contain only work you are required to do, as described in the specifications.

It is also important that you reply to this request at the earliest possible date.

Thank you for your cooperation.

Very truly yours,

[Signature]

[Handwritten initials]

cc: *[Handwritten name]*

QA ROUTE	ENG	ACT
QAEE	<i>[initials]</i>	
CIVIL	<i>[initials]</i>	
ELEC.	<i>[initials]</i>	
MECH.		
PIPING		
FILE	1750	

with Audit 25-11-2

Ⓞ

SB111716

11-1
 11/17/75
 11-11-1
 G. Richardson
 J. Conolly

DEPARTMENT ORDER
 and Union 11-1
 Quality Control Manual Manual SF/PS 3-1

Section 7.1

shall be the responsibility of the Project Field Quality Control Engineer to insure that
 performed by the site subcontractors to insure compliance with draft
 Quality Assurance/Control Manual Manual and other quality requirements
 of the subcontractors.

contrary to the above sections of the Contract approved subcontractors (Tanaka
 Construction Co.) and not being implemented, (the sections by not as applicable.) Upon
 further investigation, the approved subcontractors manual is in direct conflict with
 project approved specifications.

following are examples of conflicts between the Contract Manual and Project specifications.

- SECTION 7.0 Quality Assurance Program for Structural Fill (Cells - Contract Manual)
- 7.3 Quality of material - The soil shall ... contain no more than 40 percent #200 sieve material.
- Spec. 7225-C-210; Table 12-1, sheet 1, "Zone 2 material" ... random fill, gradation, no restrictions." (Contract Manual page 2)

- Resolve the conflict between Contract Manual and Project specifications.
- Obtain clarification from Project Engineer as to which portions of the manual are applicable. It is recommended that portions of the manual that are not required be clearly indicated in the manual.
- Require the subcontract to fully implement all portions of the manual concerning to apply.

1/31/75



Block 11 continued:

- 2) 17.4 "A modified proctor compaction criterion will be used for field control of the backfill operations for soils containing from 12 to 40 percent fines ... work will be performed as described in ASTM designation D 1557-70 method A."

Specification 7220-C-210 Section 12.4.5.1

"The maximum dry density ... will be ... in accordance with ASTM D 1557 method D. Provided that the sample is prepared in four layers, each compacted with 25 blows ... (Bechtel modified proctor density test).

- 3) 17.5.1 "The in situ dry unit weight of the structural fill will be determined by the following two methods: a) water balloon b) sand cone."

Specification 7220-C-210 Section 12.4.4 "A nuclear density device may be used provided that the results are compatible with those obtained by the specified procedure."

- 4) 17.6.2 "Modified proctor tests will be conducted with every in situ dry density test..."

Specification 7220-C-208 Section 9.1a, "When directed by the contractor..."

- 5) 17.6.4 "One grain size analysis will be conducted for every 5,000 cubic yards of fill placed or each day backfill is placed."

Specification 7220-C-208 Table 9-1 "One per every 10,000 cubic yards of fill."

- 6) 17.8 2) "... all test equipment shall be calibrated and certified at least once every two months."

Specification 7220-C-208 Table 9-1 "Frequency for each item to be submitted by subcontractor for contractor's approval." This involves another approved subcontractor's QA Manual (U.S. Testing Inc.).



SB111720

Bechtel Power Corporation

Interoffice Memorandum

To G. L. Richardson
Subject Job 7220 Midland Project
O.A. Audit - File No. Q1750
0-1195

File No.
Date October 15, 1976
From T. Thompson
Of Subcontract Administration
At Midland, MI Ext. 368

Copies to J. C. Church

We have received a copy of the Audit Finding (File No. Q1750) concerning Subcontract 7220-C-210, Canonie Construction Co.

Since Canonie will only be on the job for approximately another three (3) weeks, we request disposition of your finding be postponed until May 1, 1977. Prior to this time Canonie will submit a new manual which will be reviewed in its entirety prior to 1977 construction.

Thank you for your cooperation.

RESPONSE REQUIRED

YES

NO

T. Thompson
T. Thompson

TT/djm

QA ROUTE	INFO.	ACT.
LQAE	<i>[initials]</i>	
CIVIL	<i>[initials]</i>	
ELEC.	<i>[initials]</i>	
MECH.	<i>[initials]</i>	
PIPING	<i>[initials]</i>	
FILE	<i>1750 SA-1 audit 25-11-2</i>	

RECEIVED

OCT 15 1976
BECHTEL POWER CORP.
JOB 7220

PER _____



SB111721

Bechtel Power Corporation

Interoffice Memorandum

To: J. C. Church

Phone

Subject: Canonie Construction Co. Q.A. Manual
(QAF-SA-1)
GLR-10-78-299

Date: October 25, 1976

From: G. L. Richardson

Of: Quality Assurance

Copies to:
J. Connolly
J. Newgen
J. Klackling
J. Milandin
R. Castiberry

At: Midland, MI Ext. 207
Job 7220

Your request for additional time to complete the corrective action on the subject Quality Audit Finding is acceptable.

I recognize that Canonie's embankment placement operations will cease in the near future and will not resume until spring. This will allow ample time to revise their Quality Assurance Manual.

The review and subsequent revisions of Canonie's QA Manual should not be limited to the discrepancies identified but should also address Client and NRC concerns consistent with the previous reviews of other subcontractors. This review should be completed and Project Engineering approval obtained prior to resumption of earthwork in the spring of 1977.

A new completion date to QAF-SA-1 of 5/1/77 has been established.

G. L. Richardson

G. L. Richardson

SEARCHED

QA ROUTE	INFO.	ACC.
LOGS	/	/
CIVIL	/	/
ELEC.	/	/
MASON.	/	/
PIPE	/	/
FILE	1750	(25-11-2)





QUALITY ELEMENT CHECKLIST COVER SHEET

A

1 AUDIT AREA Subcontractor Control

2 AUDIT TITLE Earthwork Subcontractor Control

3 CHECKLIST NO. 25-11-P-0

B

4 PROJECT Midland 1 and 2 8 AUDIT NO. 25-11-2

5 JOB NO. 07220 9 AUDIT DATE 9-3-76 TO 9-14-76

6 TYPE OF AUDIT Construction 10 AUDITOR G. L. RICHARDSON

7 ORGANIZATIONS AUDITED Subcontractor/QC/Fd. Engineering J. G. HOOK

C

11 NO.	12 REFERENCE	13 REVISION	14 DATE
1.	Canonie Construction Co. QA Manual	-	07/26/73
2	Canonie Construction Co. QA Manual Supplement	-	07/26/73

15 REV. NO.	16 PREPARED BY	17 DATE	18 APPROVED BY	19 DATE
0	G. L. Richardson	07/29/75	<i>G. L. Richardson</i>	7/31/75



QUALITY ELEMENT CHECKLIST

CHECKLIST NO. 25-11-P-0

PAGE 2 OF 3

ITEM	ELEMENT CHARACTERISTIC	REFERENCE	METHOD OF VERIFICATION	AUDIT RESULT
<p>1.</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">THIS ITEM WAS COLLECTED DURING THIS AUDIT</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">BROUGHT UP TO DATE DURING THIS AUDIT</p> <p>①</p>	<p>QA/QC Engineer reporting and responsibilities.</p> <p>CANONIC LETTER DATED 7-9-76 FIG 1 SHOWS ORGANIZATION CHART WITH QA/QC ENGINEER REPORTING TO THE MANAGER</p> <p>RECORDS ARE PROPERLY INDEXED AND STORED IN A FIRE PROOF FILE.</p> <p>ACCESS IS CONTROLLED BY THE QAE; SIGNOUT SYSTEM IS IN USE.</p> <p>RECORDS ARE REVIEWED BY QAE</p> <p>RECORDS REVIEWED:</p> <p>1) LIFT PLACEMENT QA/QC DAILY REPORT</p> <p>2) LIFT THICKNESS CHECK</p> <p>3) CORRECTIVE ACTION REPORT</p> <p>4) U.S. TESTING REPORTS</p> <p>DATES REVIEWED 7-17, 8-11, 8-20, 8-27, 8-31-76</p> <p>SPEC 220-C-210 REV. OK BUT NO FCR'S</p> <p>RESUME NOT IN FIELD FOR QAE</p> <p>LETTER DATED 1-25-74 (B-C-210-44) OK</p> <p>INSPECTION REPORTS 8-31-76, 8-27-76, 8-20-76, 8-11-76, 7-19-76 ALL OK</p> <p>RESULTS FROM U.S. TESTING - OK</p> <p>CANONIC ANNUAL REPORT FOR WEEK-ENDING 8-31-76. OK</p>	<p>1(2.0) 2(1.2)</p> <p>1(2.5) 2(2.4) 2(AS)</p>	<p>Monitor placement operations and review the organization chart to assure the QC/QA engineer is available to inspect work operations and reports directly to the QA/QC manager with an authority equal to the superintendent.</p> <p>Review the QC records to assure they are properly indexed and stored in a fire proof vault. Access is to be limited to persons authorized by the QAE. Assure a signout system is in use. Assure all records are reviewed by the QAE prior to being filed. The records shall identify the following:</p> <ul style="list-style-type: none"> a. Inspector or recorder. <i>ok</i> b. Activity monitored. <i>ok</i> c. Date. <i>ok</i> d. Test results. <i>ok</i> e. Acceptability. <i>ok</i> f. Corrective action, if any, required or taken. <i>ok</i> <p>Assure the records include the following:</p> <ul style="list-style-type: none"> a. Procedures. b. Qualifications of personnel. c. Equipment calibration. d. Inspection reports. e. Material Test Reports. f. Audit results. <p>For all of above check at least one record for each category.</p>	<p>N.D.</p> <p>N.D.</p>

S01172A

Attachment 15 Page 2 of 2
Jan. 1, 1975 Rev. 0



QUALITY ELEMENT CHECKLIST

CHECKLIST NO. 25-11-P-9
PAGE 3 OF 3

ITEM	ELEMENT CHARACTERISTIC	REFERENCE	METHOD OF VERIFICATION	AUDIT RESULT
3.	Document Control Doc. Rev DATE REC'D C-103 0 8-6-73 ✓ 106 0 8-6-73 ✓ 109 (Q) 9 6-16-76 ✓ 110 5 6-16-76 ✓ 111 (Q) 7 6-16-76 ✓ 112 7 6-16-76 ✓	1(7.0) 2(6)	Review card file for 3 drawings and one spec. to assure they have been properly controlled. The card must include the number, rev., rev. date, date received, classification and distribution. Compare the revision to the Bechtel Control Register. Assure superceded drawings are segregated.	N.D.
4.	Lift thickness moisture and compaction control. QA/QC daily reports. REFER TO CHECKLIST ITEM #2: DATES CHECKED 7-14-76; 8-11-76; 8-20-76; 8-27-76; 8-31-76 CORRECTIVE ACTION REPORTS 8-23-76 TEST #950 RETEST OF #925 7-27-76 RETEST OF #758 7-24-76 RETEST OF #759 9-27-76 RETEST OF #915	2(A-1) 2(A-2)	Review four QA/QC engineer daily reports and assure the following is included: a. Record of lift thickness (two areas). OK b. Work area limits and zones. OK c. Roller speed checks. OK d. Equipment numbers. OK e. Load counts. OK f. M.C. test results. OK g. Corrective action reports. OK NOTE: QAF SA-1 WHICH COVERS CONFLICTS BETWEEN CANONIE'S Q.A. MANUAL AND THE JOB SPECS RELATES TO NO PARTICULAR CHECKLIST ITEM NO. BUT DISCREPANCY WAS NOTED DURING THE COURSE OF THE AUDIT.	N.D.

SB11925

[Signature] 9/14/76

Interoffice Memorandum

To: R. L. Castleberry

File No.

Subject: Job 7220 Midland Project
Backfill Moisture Requirement
Spec. C-210
BCBE-1669R

Date: November 18, 1977

From: J. F. Newgen

Of: Construction


Copies to: G. Richardson
B. Cheek
G. Tuveson
J. Dean

At: Midland, MI

Est.

Confirming verbal requests; please provide written clarification of the 2% tolerance on backfill moisture content during compaction. Although moisture tests are taken both during and sometimes after compaction we have been verbally informed that for Zone I material moisture tests taken within a few days after compaction which do not fall within 2% of optimum moisture shall be cause for rejection of the fill, even though proper compaction is achieved. Information moisture tests taken more than a week after Zone I fill has been properly compacted are not so limited. For Zone II materials these limits can also be extended in accordance with previous written direction.

Your response is required by 11/30/77 in order to process documentation of backfill which was not placed in accordance with the verbal information above, if necessary.



J. F. Newgen

JFN/FGT/jae



Telephone call

CC: ~~XXXXX~~ S. Rao
 W. Barclay
 G. Richardson
 A. Boos
 F. Teague
 File

BY J. G. Hook OF QA - Site

TO S. Rao OF AAO

DATE October 10, 1977 TIME 1:40

SUBJECT Moisture Requirements For Backfill JOB NO. _____

I called Rao, the originator of letter BEBC-1859, to clear up any misunderstanding I had on the letter.

- HOOK: In the past, we controlled the moisture by taking the test at the same time we took our density tests. Was this acceptable?
- RAO: Yes, it is, as indicated in letter BEBC-1859.
- HOOK: Should we continue in the same manner as we have in the past?
- RAO: No. Moisture should be controlled in the borrow area prior to compaction.
- HOOK: Should a compaction area be rejected because it did not have the proper moisture content ($\pm 2\%$ of optimum) even though the density was acceptable.
- RAO: There is no moisture requirements at the time of density testing, only a density requirement. The moisture requirement is prior to compaction.

QA ROUTE	INFO.	ACT.
LQAE		
CIVIL (1)		
CIVIL (2)		
MECH		
PIPING		
ELECT.		
ST.		
SECY		
FILE NO.	W/ CAR-50-40	

SB1175S-1



Bechtel Power Corporation

Interoffice Memorandum

To R. L. Castleberry

File No.

Subject:

Job 7220 Midland Project
Specification 7220-C-210
Quality Action Request
QAR No. SD-40
BCBE-1533R

Date August 15, 1977

From J. F. Newgen

Of Construction

Copies to

G. Tuveson
S. Rao
F. Teague
G. Richardson

At Midland, MI Ext.

Reference: Quality Action Request - QAR No. SD-40

This memo is to bring to your attention item 2 under "Recommended Corrective Action" of the attached "Quality Action Request", wherein we are asked to advise Project Engineering of past moisture testing methods. In the past, it was found that densities meeting the specification requirements could be attained, irrespective of the use of moisture tests, because of the uniformity of materials. Therefore, moisture tests were taken after compaction for determining dry densities and acceptance or rejection was based on compaction tests. Moisture tests were not used to control backfill moisture. This practice has since been changed to making one moisture test each day at the beginning of backfill operations at 500 cubic yards intervals per spec. C-210, and one after the density of the area compacted has reached 95%.

Based on the above, the Field requests that Project Engineering agree to acceptance of backfill materials installed in the past, along with records thereof, irrespective of the use of the moisture tests.

Please respond by August 26, 1977.

JFN/JSPD/cb
Attachment

QA ROUTE	INFO.	ACT.
LGAE		
CIVIL (1)		
CIVIL (2)		
M.ECH		
PIPING		
ELECT.		
INST.		
SECY		
FILE NO		

J. F. Newgen
J. F. Newgen

RECEIVED
AUG 19 1977
BECHTEL POWER CORP
JOB 7220
SB111569

MEETING NOTES

DATE: 4 May 1979
LOCATION: Ann Arbor Office
SUBJECT: Midland Soil Test Records
ATTENDEES: J. Allen
P. Martinez
J. Milandin
T. Nehil
G. Richardson
J. Wanzeck
K. Wiedner

DISCUSSION:

J. Allen of Geotech, Houston, is assisting Ann Arbor Group in the review of the U. S. Testing records.

1. The main points of J. Allen's presentation were as follows:
 - a. Proctor & RD standards used too many times and for too long.
 - b. Occasional use of a different standard to clear a failing test.
 - c. Many moisture-density points outside zero-air-voids curve.
 - d. Some moisture-density points plot well above the standard compaction curve.
 - e. Calculation errors which were signed off.
 - f. Some clearing re-tests too far away (over 10') from initial failure. No information was shown on the record to show the area had been remarked.
 - g. Failed test cleared by re-test run three weeks earlier.
 - h. Suspect moisture control data, up to 8% from optimum, which is 6% outside of spec. Absolute moisture content varied from 8% to 24%.

In conclusion, he said that about 25% of all proctor tests fell within the BMP spec, and even these could not be accepted without reservation. About 40% of all the tests (including the 25% above) fall within a possible Modified Proctor (D-1557) spec., and everything else would be either failing, suspect, or simply impossible. Similar conclusions could be drawn for all the sands placed.

001222

2. K. Wiedner and G. Richardson raised the point regarding U. S. Testing's responsibility to keep track of how many yards of fill had been placed

SB113433

001753

Meeting Notes
4 May 1979
Page Two


and thus when it was time for a new lab standard to be made. The spec and the contract needs to be compared on this point.

3. J. Milandin asked what can be done to preclude this from happening in the future and this was not answered in the meeting.

Action Items:

T. Nehil - Resolve whether suspect tests resulted from misuse of the nuclear densometer, or can be traced to individuals of U. S. Testing personnel.

J. Allen, T. Nehil - Prepare a report to be presented at the NRC meeting of May 16 and 17 which would summarize Bechtel findings.


T. Nehil

TN/lap

001223

SB11343.1

TELECON RECORD

Date January 17, 1980
8:15 AM

CC SHHowell
GSKeeley
DBMiller
TCCocke
JJZabritski
JARutgers, Bech-AA
KWiedner, Bech-AA
MIMiller, IL&B

DATE 1/18/80
INITIAL

___	GSK	___
X	RCJ	___
X	KRK	___
___	RLM	___
___	JAP	___
___	DGR	___
___	MHR	___
___	RLT	___
___	PCW	___
___	JJZ	___
___	DBA	___
___	TCC	___
___	JTP	___
___	CMG	___
___		___
___		___
___		___
___		___

Participants	Company
G S Keeley	CP Co
J J Zabritski	CP Co
D Hood	NRC

Subject Soils Issue - Dewatering System

Manual: _____
File: 0485.16

Discussion G S Keeley indicated to D Hood that he was frustrated at the way the NRC Staff did business, especially Lyman Keller's comment at the end of yesterday's meeting that dewatering was not the preferred technical solution. G S Keeley wanted to know what the Staff has in mind since CP Co has spent considerable time and money pursuing the dewatering option and considers it the most conservative way to go. If dewatering is not acceptable, what is?

D Hood replied that it was rather unfortunate the way this issue was raised and it needs to be put in its proper perspective. In the discussion between Walt Ferris of Bechtel and Lyman Keller, Keller was talking as an individual and his opinion did not necessarily represent Staff consensus. Hood indicated that this type of discussion should be valuable to us since it indicated that there are fragmented views on this subject within the Staff. He also indicated that we probably had a right to be concerned as Lyman Keller is the principal Staff reviewer in this area.

G S Keeley replied that this sounds fine but that the Staff has been silent on this issue since the last meeting in July 1979 when we presented the concept to the Staff and Keller with the consultants also in attendance at the meeting.

Cont 002248

SR11.1200

January 17, 1980

8:15 AM

004801

Keeley indicated that we were upset over Heller's insinuations that the dewatering option was not the consensus opinion of our consultants. CP Co is ready to issue the dewatering subcontract and Heller is now casting doubt over the whole issue with his subtle remarks. Keeley also indicated that the statement that the Corp of Engineers may not buy the dewatering system is frustrating. If they will not buy that system, what will they buy? In reply, D Hood indicated that he has a similar type concern in that the soils review has been difficult from a continuity and schedule aspect and that the Staff has not provided timely feedback to CP Co and that CP Co has taken action at its own risk in pursuing the fixes to the soils issue. Hood indicated that the Staff was very much aware of these factors when the Order was issued.

G S Keeley indicated that we have taken a very conservative position on dewatering and what did Heller have in mind? Was it that we can use analysis to show that liquefaction is not of concern or does he believe that underpinning and caissons are required on the diesel generator building? This would have a very significant cost and schedule effect.

D Hood indicated that he understood that Lyman Heller feels that caissons are a more positive approach but Hood indicated that was his opinion and could not himself see that this option was necessarily any better. G S Keeley stated that our consultants had previously indicated that they believed that the NRC would not accept the use of caissons. The consultants also indicated that dewatering was a more positive and conservative approach.

G S Keeley indicated to D Hood that we will answer the NRC's questions based on our present concept of the dewatering system for Staff review and then if necessary have a meeting with Heller to further discuss his concerns. G S Keeley also indicated that he had discussed this subject with S H Howell who was concerned with the whole way this issue is being handled and he was prepared to come to Washington to resolve this issue with Denton.

Contd on Page 3

002249

00110000

TELEPHONE RECORD

January 17, 1980

8:15 AM

D Hood indicated that he concurred with the CP Co approach on submittal of the responses and advised us not to overreact on this issue at this time. He indicated that he would discuss this subject with his management and call us back.

J. Zablinski
J. Zablinski/cg
1/18/80

002250

SB11439S

12-19-79

Mtg w/ Wiedner Bailey Blue et al
re: Dewater meeting of 12-18-79
and Tom Cooke's phone call to Curtis
12-19-79

Wiedner - no more "informal" meetings
zB

- o brainstorming in ~~the~~ morning
- o formal agenda type meeting in afternoon

Karl's concerns

- o agrees w/ Cooke Wheeler about confusion
- o soils and hydrogeologists not in agreement
- o full site or partial dewatering?
- o get the design rolling

QA prob w/ fines monitoring still an impediment to further testing

Paris needs another test well to develop recharge data but could do without

- there is supposed to be a geotech memo to project on this

MOR to follow up

Project to send TWX

SB 23678

(C)

Curtis says Dhan hasn't time to function effectively as dewatering ~~fast~~ task force leader because of press of other business

Wiedner says must have:

- coordination between soils and hydrology (Blue to handle) i.e. extent & elevation of dewater must be established
- coordination between geotech and project
- meetings limit to working group w/ managers and client in for summary
- more publication of results of our work
- get design parameters/criteria published

Karl's basic point:

dewater everywhere where fill supports Category I structures

Karl says push test well — or backup test

Paris concerned w/ QC/QA hold (Wheeler pushing)

- need letter ex US Testing accepting our comments on level 3 approval
- need QC training on fines monitoring (Barkley)
- Wheeler review of any CPG QA hangups

test needed to establish recharge time which is a major design criterion

Karl says

run tempo dewatering for ~~10~~ month or so and then turn off and measure recharge rate as only way to establish recharge rate. Analysis don't do it

broken line syndrome must be addressed

Action:

- LHC issue memo designating Wanzeck permanent dewatering task group leader (see Dhar memo designating task group members)

- establish design criteria schedule ^{Wan} act including:
 - 1) extent (area & elev) of dewatering elevation

- how deep
- plant shutdown elev ^{at 0.12g} \pm 0.2g
- recharge suppression provisions

- 2) ~~2~~ active wells and redundancy
- 3) well details
- 4) power ~~of~~ supply requirements
- 5) monitoring (ie observation wells)

SB 23680

GSK wants assurance that Q's 4 & 14 answers will be forwarded to CPCG by 1-2-80

Q4 Geotech complete by 12-21
Project review week of 12-26 to 28
mtg of Geotech/Project/(Wiedner)
12/26 or 12/27

Q14 Proj civil group responsibility must be completed on same schedule as Q4 above

rest of 50.54f questions
kick out to CPCG ASAP but no later than 2-1-80

get back to CPCG week of 1-7-80 for progress/status rpt and present design criteria

draft mtg ^{notice and} agenda for mtg by 12-21-79
propose 1-8-80
workers only no observers

call ~~Foster~~ Cooke 3:00 p