

WRB1FG
SHHowell
JMKlacking
BWMarguglio
JFNewgen
GLRichardson
QA SUBJ FILE



FURCO
Company

QUALITY ASSURANCE
PROGRAM

REPORT NO E-77-32

PLANT: Midland UNIT 1 &
SUBJECT OF AUDIT: Soil Placement
Records

I. AUDIT SCOPE

The purpose of this record review audit is to verify the documentation associated with the placement of Structural Backfill, North Plant Dike, West Plant Dike, and Plant Area Fill conforms to the specifications and to expedite dike turnover.

NOV 04 1977
BECHTEL POWER CORP.
JOB 7220

II. AUDITORS

- ***D. A. Blumenthal, CPCo QAE (IE&TV) - Team Member
- **D. E. Horn, CPCo QAE Civil Supervisor - Team Leader

III. PERSONNEL CONTACTED

- **Ben Cheek, Bechtel Lead Civil Quality Control Engineer
- *Keith Berk, Bechtel QCE (QC Vault)
- *Pat Guiette, Bechtel QCE (QC Vault)
- *Mary Kerridge, Bechtel QC Documentation Clerk
- *Jim Miller, Bechtel QC Documentation Lead
- *Tom Lieb, Bechtel QCE (Civil)
- ****Daryl Osborn, Bechtel Assistant Lead Civil QCE
- *John Speltz, U.S. Testing Lab Chief

QA ROUTE	INFO.	ACT.
LQAE		
CIVIL (1)		
CIVIL (2)		
MECH		
PIPING		
ELECT.		
INS.		
GENY		
FILE NO		

IV. SUMMARY OF AUDIT

- A. A Pre-Audit Conference was held on August 31, 1977 in Ben Cheek's office with those in attendance as noted in Sections II and III above. The audit scope was the only item discussed. The audit scope originally was to observe soil placement, however, due to heavy rains and no soil placement in "Q" areas, the audit scope was changed to that given in Section I.
- B. The audit was performed on soil reports North Plant Dike MD 72 (5-23-74) through MD 514 (9-21-74), West Plant Dike MD 25 (9-12-74) through MD 307 (9-27-76), Structural Backfill MDR 611 (10-7-76) through MDR 1121 (8-11-77) Plant Area Fill MD 1122 (10-7-76) through MD 1854 (8-12-77) and gradation reports for structural backfill material received February 4, 1977 through August 31, 1977 to assure failing tests have been cleared by passing tests; correct optimum moisture contents, maximum and minimum dry lab densities have been used; the test results were properly evaluated for acceptance; and test reports could be located in the Quality Control Documentation Vault using the attached checklist.
- C. The findings associated with this audit are noted in Section V.

- *Contacted during Audit
- **Attended Pre-Audit Conference and Post-Audit Conference
- ***Attended Post-Audit Conference
- ****Contacted during Audit and attended Post-Audit Conference

SB125563

AUDIT REPORT NO F-77-32

IV. SUMMARY OF AUDIT (Contd)

- D. Future audits will be run the same, when scheduled.
- E. A Post-Audit Conference was held on October 11, 1977 in Ben Cheek's office with those in attendance as noted in Sections II and III above. The audit findings were presented to those in attendance by D. A. Blumenthal and D. E. Horn. Bechtel QC understood and agreed with the findings and recommended corrective action.

V. CLOSED OUT FINDINGS

Finding 1

West Plant Dike

MD-276 and 277 (sampled 9-15-76), 278 (sampled 9-16-76), and 285 (sampled 9-17-76) have NA in the optimum moisture content column.

North Plant Dike

- MD-92 (sampled 5-25-74) shows maximum dry lab density 110.6. It should have been 103.4.
- MD-93 (sampled 5-25-74) shows maximum dry lab density 110.6. It should have been 103.4.
- MD-109 (sampled 5-28-74) shows maximum dry lab density 103.4. It should have been 115.1.
- MD-119 (sampled 5-28-74) shows maximum dry lab density 127.2. It should have been 128.0.
- MD-155 (sampled 6-4-74) shows optimum moisture content 18.8. It should have been 18.4.
- MD-195 (sampled 6-24-74) shows optimum moisture content 11.0. It should have been 11.6.
- MD-223 (sampled 6-25-74) shows optimum moisture content 10.3. It should have been 11.6.
- MD-224 (sampled 6-25-74) shows optimum moisture content 13.5. It should have been 13.0.
- MD-257 (sampled 7-11-74) shows optimum moisture content 9.8. It should have been 10.4. This also shows maximum dry lab density 126.8. It should have been 127.4.

SB125564

AUDIT REPORT NO F-77-32

V. CLOSED OUT FINDINGS

Finding 1

North Plant Dike (Contd)

- MD-269 (sampled 7-12-74) shows maximum dry lab density 116.2. It should have been 116.3.
- MD-290 (sampled 7-16-74) shows maximum dry lab density 125.2. It should have been 128.3.
- MD-318 (sampled 7-19-74) shows optimum moisture content 13.0. It should have been 13.3.
- MD-336 (sampled 7-20-74) shows optimum moisture content 20.5. It should have been 20.0.
- MD-341 (sampled 7-25-74) shows optimum moisture content 17.0. It should have been 15.5.
- MD-377 (sampled 8-6-74) shows maximum lab dry density 109. It should have been 112.9.
- MD-476 (sampled 8-19-74) shows optimum moisture content 17.0. It should have been 17.1.
- MD-512 (sampled 8-28-74) shows maximum lab dry density 109.4. This should have been 109.0.

Structural Backfill Area

- MDR-919 (sampled 5-25-77) shows maximum dry lab density of 109.3. It should have been 125.3. It also shows minimum dry lab density as 90.3. It should have been 109.3.

Plant Area Fill

- MD-1262 (sampled 4-8-77) gives maximum dry lab density of 117.0. It should have been 117.1.
- MD-1300 (sampled 5-2-77) gives optimum moisture content of 11.1. It should have been 10.4.
- MD-1385 (sampled 6-2-77) gives optimum moisture content of 13.5. It should have been 13.4.

SB125565

AUDIT REPORT NO F-77-32

V. CLOSED OUT FINDINGS

Finding 1

Plant Area Fill (Contd)

MD-1420 (sampled 6-8-77) gives optimum moisture content of 9.8. It should have been 8.6. It also gives maximum dry lab density of 127.3. It should have been 132.9.

MD-1521 (sampled 6-17-77) gives maximum dry lab density of 117.0. It should have been 117.1.

Corrective Action Requested: Recalculate the test results using the proper values and determine the acceptability of the corrected test results.

Corrective Action Taken: The test results were recalculated and corrections made. The above errors did not change the acceptance of these tests even though they did change the test results.

Corrective action verified October 25-26, 1977.

For further corrective action see Section VI "Open Findings" Finding 1.

Finding 2

Specification C-210, Revision 5 Section 12.6.1 states in part, "The water content during compaction shall not be more than 2 percentage points below optimum moisture content and shall not be more than 2 percentage points above optimum moisture content..."

Specification C-210, Revision 5 Section 13.7.1 states, "All cohesive backfill in the plant area and the berm shall be compacted to not less than 95 percent of maximum density as determined by ASTM D 1557, Method D".

Specification C-210, Revision 5 Section 13.7.2 states in part, "All cohesionless backfill in the plant area and the berm shall be compacted to not less than 80 percent of relative density as determined by ASTM D 2049..."

Contrary to these requirements, the following tests had failing results and did not indicate being cleared by passing tests.

SB125566

AUDIT REPORT NO F-77-32

V. CLOSED OUT FINDINGS

Finding 2 (Contd)

Plant Area Fill

<u>Test No.</u>	<u>Date Sampled</u>	<u>Compaction</u>	<u>Moisture</u>	
			<u>Actual</u>	<u>Optimum</u>
MD 1153	10-21-76	61.6% of Relative Density		
1155	10-21-76	73.5% of Relative Density		
1191	11-03-76	74.6% of Relative Density		
1194	11-02-76	75.4% of Relative Density		
1317	5-09-77		18.0%	15.2%
1318	5-09-77		11.5%	15.2%
1319	5-09-77		11.7%	15.2%
1320	5-09-77		12.2%	15.2%
1321	5-09-77	94.0% of Maximum Density		
1337	5-17-77		12.4%	15.2%
1388	6-02-77		9.8%	15.2%
1393	6-03-77		11.1%	13.4%
1398	6-03-77		11.2%	13.4%
1404	6-03-77		10.2%	13.4%
1415	6-07-77		9.9%	13.4%
1498	6-15-77	88.2% of Maximum Density	14.5%	10.0%
1509	6-16-77		12.9%	15.2%

North Plant Dike

MD 418	8-14-74		17.2%	20.0%
--------	---------	--	-------	-------

Structural Backfill

MDR 620	10-13-76	72.3% of Relative Density		
625	10-12-76	51.5% of Relative Density		
629	10-20-76	79.2% of Relative Density		
632	10-20-76	73.5% of Relative Density		
637	10-21-76	76.3% of Relative Density		
663	11-11-76	53.0% of Relative Density		
664	11-11-76	72.3% of Relative Density		
667	11-11-76	67.5% of Relative Density		
673	11-23-76	33.9% of Relative Density		
679	11-23-76	71.8% of Relative Density		
680	11-23-76	60.0% of Relative Density		
682	11-24-76	70.6% of Relative Density		
683	11-24-76	77.1% of Relative Density		
700	1-13-77	75.0% of Relative Density		
701	1-13-77	68.1% of Relative Density		
721	3-14-77	60.0% of Relative Density		

SB125567

AUDIT REPORT NO F-77-32

V. CLOSED OUT FINDINGS

Finding 2

Structural Backfill (Contd)

<u>Test No.</u>	<u>Date Sampled</u>	<u>Compaction</u>	<u>Moisture</u>	
			<u>Actual</u>	<u>Optimum</u>
MDR 734	3-17-77	34.0% of Relative Density		
736	3-18-77	79.0% of Relative Density		
737	3-18-77	41.9% of Relative Density		
738	3-18-77	72.4% of Relative Density		
739	3-18-77	70.6% of Relative Density		
740	3-18-77	69.3% of Relative Density		
741	3-21-77	77.8% of Relative Density		
744	3-21-77	56.2% of Relative Density		
746	3-21-77	54.9% of Relative Density		
757	3-23-77	68.7% of Relative Density		
767	3-29-77	54.3% of Relative Density		
768	3-30-77	66.9% of Relative Density		
770	3-30-77	65.0% of Relative Density		
785	4-07-77	69.3% of Relative Density		
799	4-12-77	78.8% of Relative Density		
826	4-19-77	70.4% of Relative Density		
843	4-28-77	66.8% of Relative Density		
845	4-29-77	70.4% of Relative Density		
854	5-09-77	67.4% of Relative Density		
861	5-10-77	76.3% of Relative Density		
862	5-10-77	74.0% of Relative Density		
889	5-13-77	56.5% of Relative Density		
914	5-24-77		9.0%	11.8%
922	5-26-77	75.7% of Relative Density		
925	5-27-77		11.4%	15.2%
938	6-08-77	56.5% of Relative Density		
940	6-08-77	78.6% of Relative Density		
993	6-25-77	60.2% of Relative Density		
998	6-25-77	77.4% of Relative Density		

Corrective Action Requested: Determine if there are passing tests in the same area to clear these failing tests.

Corrective Action Taken: Test reports Plant Area Fill MD 1317-1320; North Plant Dike MD 418; and Structural Backfill MDR 620, 629, 632, 637, 673, 679, 700, 701, 757, 767, 768 and 770 have been cleared by passing tests and Structural Backfill represented by MDR 854, 861 and 862 was removed.

Corrective Action Verified October 26, 1977.

SB125568

AUDIT REPORT NO F-77-32

V. CLOSED OUT FINDINGS

Finding 2 (Contd)

Corrective Action Taken: Test reports Plant Area Fill MD 1153, 1155, 1191, 1194, 1321, 1337, 1388, 1393, 1398, 1404, 1415, 1498, 1509 and Structural Backfill MDR 625, 663, 664, 667, 680, 682, 688, 721, 734, 736-741, 744, 746, 757, 768, 770, 785, 799, 826, 843, 845, 889, 914, 922, 925, 938, 940, 993 and 998 are in a "Non-Q" area and have been given to CPCo Project Management Organization (Field) for resolution in letter 186FQA77.

For further corrective action see Section VI "Open Findings" Finding 2.

Finding 3

Relative Density Reports 59 and 61 were missing from the QC Vault.

Corrective Action Requested: Obtain copies of these reports and place them in the QC Vault.

Corrective Action Taken: Copies have been obtained and placed in the QC Document Vault.

Corrective action verified October 26, 1977.

VI. OPEN FINDINGS

Finding 1

Specification C-210, Revision 5 Section 12.6.1 states in part, "The water content during compaction shall not be more than 2 percentage points below optimum moisture content and shall not be more than 2 percentage points above moisture content..."

Specification C-210, Revision 5 Section 13.7.1 states, "All cohesive backfill in the plant area and the berm shall be compacted to not less than 95 percent of maximum density as determined by ASTM D 1557, Method D".

Specification C-210, Revision 5 Section 13.7.2 states in part, "All cohesionless backfill in the plant area and the berm shall be compacted to not less than 80 percent of relative density as determined by ASTM D 2049..."

Contrary to these requirements, the following tests had been passed using incorrect testing data. Using the correct testing data, the tests fail.

SB125569

AUDIT REPORT NO F-77-32

VI. OPEN FINDINGS

Finding 1 (Contd)

North Plant Dike

MD 290 (sampled 7-16-74) shows optimum moisture content 11.6. It should be 9.5. Using the correct optimum moisture content of 9.5%, the actual moisture content is 2.2% above optimum moisture content.

MD 360 (sampled 7-31-74) shows optimum moisture content as 21.4. It should be 15.2. This also shows maximum lab dry density as 103.2. It should be 115.1. Using the correct optimum moisture content of 15.2%, the actual moisture content is 5.4% above optimum moisture content. Also using the correct maximum lab dry density of 115.1, the correct percent of maximum density is 86.4%.

MD 377 (sampled 8-6-74) shows optimum moisture content as 18.0. It should be 15.2. Using the correct optimum moisture content of 15.2%, the actual moisture content is 4.5% above optimum moisture content.

Structural Backfill

MDR 621 (sampled 10-14-76) shows minimum dry lab density as 94.2. It should be 112.2. Using the correct minimum dry lab density of 112.2, the correct percent of relative density is 41.5.

Corrective Action Requested:

- (1) Determine if there are passing tests in the same area to clear these failing tests.
- (2) If these failing tests cannot be cleared by passing tests in the same area, present these findings to Bechtel Project Engineering so Project Engineering can determine what additional tests, reviews, etc. are needed to justify the material these tests represent. Have Project Engineering justify the material these failing tests represent.
- (3) Determine the underlying cause(s) and take corrective action to preclude repetition.

Corrective Action Taken:

- (1) North Plant Dike MD 290 and MD 377 have been identified on Bechtel NCR 1005. North Plant Dike MD 360 and Structural Backfill MDR 621 density problems have been identified on Bechtel NCR 1004.

Corrective action verified October 26, 1977.

North Plant Dike MD 360 moisture problem has been identified on revised NCR 1005.

Corrective action verified October 28, 1977.

SB125570

AUDIT REPORT NO F-77-32

VI. OPEN FINDINGS

Finding 1 (Contd)

NCR QF-199 has been written to resolve the corrective action still open.

Finding 2

Specification C-210, Revision 5 Section 12.6.1 states in part, "The water content during compaction shall not be more than 2 percentage points below optimum moisture content and shall not be more than 2 percentage points above optimum moisture content..."

Specification C-210, Revision 5 Section 13.7.1 states, "All cohesive backfill in the plant area and the berm shall be compacted to not less than 95 percent of maximum density as determined by ASTM D 1557, Method D".

Specification C-210, Revision 5 Section 13.7.2 states in part, "All cohesionless backfill in the plant area and the berm shall be compacted to not less than 80 percent of relative density as determined by ASTM D 2049".

Contrary to these requirements, the following tests had failing results and did not indicate being cleared by passing tests or had been marked passing.

North Plant Dike

MD 142 (sampled 5-30-74) shows optimum moisture content 8.0, moisture content 10.3. This test failed but it is shown as passing.

MD 143 (sampled 5-30-74) shows optimum moisture content 13.8, moisture content 11.4. This failed but it is shown as passing.

West Plant Dike

MD 227 (sampled 10-6-75) failed moisture but has not been cleared.

Plant Area Fill

<u>Test No.</u>	<u>Date Sampled</u>	<u>Compaction</u>	<u>Moisture</u>	
			<u>Actual</u>	<u>Optimum</u>
MD 1311	5-03-77	61.6% of Relative Density		
1326	5-10-77		18.5%	15.2%
1328	5-10-77		12.2%	15.2%
1412	6-07-77		10.4%	15.2%

SB125571

AUDIT REPORT NO F-77-32

VI. OPEN FINDINGS

Finding 2 (Contd)

Structural Backfill

<u>Test No.</u>	<u>Date Sampled</u>	<u>Compaction</u>	<u>Moisture</u>	
			<u>Actual</u>	<u>Optimum</u>
MDR 621	10-14-76	78.0% of Relative Density		
671	11-12-76	74.8% of Relative Density		
672	11-23-76	75.4% of Relative Density		
685	11-24-76	56.2% of Relative Density		
686	11-24-76	70.9% of Relative Density		
691	11-24-76	62.0% of Relative Density		

Corrective Action Requested:

- (1) Determine if there are passing tests in the same area to clear these failing tests.
- (2) If these failing tests cannot be cleared by passing tests in the same area, present these findings to Bechtel Project Engineering so Project Engineering can determine what additional tests, reviews, etc. are needed to justify the material these tests represent. Have Project Engineering justify the material these failing tests represent.
- (3) Determine the underlying cause(s) and take corrective action to preclude repetition.

Corrective Action Taken:

- (1) Bechtel QC has determined that none of the above have passing tests in the same area to clear the failing tests.
- (2) North Plant Dike MD 142 and MD 143, West Plant Dike MD 227 and Plant Area Fill MD 1326, 1328 and 1412 have been identified on Bechtel NCR 1005. Structural Backfill MDR 621, 671, 672, 685, and 686 have been identified on Bechtel NCR 1004.
- (3) Corrective action has been taken as of the last of July, 1977 by Bechtel QC and U.S. Testing to more adequately clear failing tests. Therefore, the corrective action to preclude repetition for not clearing failing tests need not be addressed.

Corrective action verified October 26, 1977

Plant Area Fill MD 1311 has been identified on revised NCR 1004.

Corrective action verified November 1, 1977.

SB125572

NCR QF-199 has been written to resolve the corrective action still open.

AUDIT REPORT NO F-77-32

VI. OPEN FINDINGS (Contd)

Finding 3

Specification C-211 Revision 3 Section 5.6.2 states in part, "Material delivered to the jobsite for use as structural backfill shall be visually inspected, and tested in accordance with ASTM C-136..."

ASTM C136-71 Section 4.2 states in part, "In no case, however, shall the fraction retained on any sieve at the completion of the sieving operation weigh more than 4g/in.² of sieving surface.

Note 2 - This amounts to 200g for the usual 8 in. (203-mm) diameter sieve".

To preclude repetition to NCR QF-152 (the same deficiency as this), U.S. Testing developed a new gradation form that has check points that include documenting that the 200 gram material limit on any individual 8 inch sieve has not been exceeded. In addition, a training session was held on February 21, 1977.

Project Quality Control Instruction No. SC-1.05 "Material Testing Services and Concrete Production" Rev. 3 Section 2.7.2 Reports, Item A states, "Perform a daily review of the subcontractor's jobsite inspection and test reports for acceptability, completeness, and the laboratory chief's signature for concrete, steel, and soils. Sign and date on the report verifying the acceptab status".

Contrary to these requirements:

<u>Structural Backfill</u> <u>Log Number</u>	<u>Date Sampled</u>	<u>Amount Retained</u>
G- 270	1-13-77	#40 Sieve - 225.2g
0364	4-27-77	#10 Sieve - 217.1g
0417	5-11-77	#10 Sieve - 221.4g
0431	5-16-77	#10 Sieve - 260.1g
0451	5-18-77	#10 Sieve - 211.7g
0505	6-02-77	#200 Sieve - 228.0g
0704	7-18-77	#10 Sieve - 249.5g

Corrective Action Requested:

- (1) Present these findings to Bechtel Project Engineering and obtain engineering rationale from Bechtel Project Engineering as to the acceptability of the material these tests represent.
- (2) Evidently the corrective action taken in NCR QF-152 was not adequate. Determine the underlying cause(s) and take further corrective action to preclude repetition.

SB125573

AUDIT REPORT NO F-77-32

VI. OPEN FINDINGS

Finding 3 (Contd)

Corrective Action Taken:

- (1) These findings have been identified on Bechtel NCR 1006.

Corrective action verified October 26, 1977.

NCR QF-195 has been written to resolve the corrective action still open.

VII. NONCONFORMANCE REPORTS

QF-195

QF-199

FINDING #1

3-11 ✓
3-9

FINDING #2

3-15 ✓ (FINDING TEST
NOT REWORKED)

FINDING #3

27V - 3 ✓

March 7, 1978

To: B. Marguglio

Ben - In December of 1977, you requested that I look into the quality performance of the US Testing activities for the Midland project's Soils Testing Program. I inturn asked Gary Richardson to develop information and analyses from our Quality Trend Program. The following notes reflect the analyses:

1. The Trend Program was reviewed in this area from 1975 to January 16, 1978 in the categories involving US Testing and Soils results.
2. There were a total of 176 test variances documented during the aforementioned period involving three categories. These were: Reports with moisture out of specification - 41 cases; density not as required by specification - 92 cases; and gradation techniques not performed as required - 49 cases. (Some dual classifications were involved).

3. These were further broken into the following categories:

<u>Method of Detection</u>	<u>Category</u>	<u>Number Found Per Total</u>
Audit & Review	No tests taken	8 out of 176
Audit	Technique Incorrect	48 out of 176
Review	Wrong Criteria	45 out of 176
Review	Missed pass or fail specification requirement	6 out of 176
Review	Retests not performed	73 out of 176

4. The review method of detection to identify 134 of the 176 items described above was performed during a 100% review of all of the records in turnover packages. A total tally was conducted and the rejection rate of the turnover packages indicated a 4.8% documentation variance rate. The majority of the discrepancies identified were for early work (prior to 1977). There was an improvement in 1977. All of the findings or variances were dispositioned as use-as-is, except for one where a nonconformance report number 1004 asked for borings to validate the quality of material.
5. Corrective actions and comments applicable to this performance:
 1. During the course of QA activity in 1977 by your and Bechtel's Quality Assurance, US Testing assigned new supervision to the laboratory.
 2. A new man was assigned from Bechtel Quality Control in November 1977, who reported directly to Barclay (PFQCL), to provide closer inspection surveillance of the activity.
 3. US Testing lab has instituted a double check procedure before submittal of reports to Dechtel. This was instituted in December of 1977.
 4. There has been no recurrence of technique failures since the training program was initiated.
 5. There has been a definite improvement in the performance.
 6. The Soils Work is essentially 85 - 90% complete.

SB125663


I-78-490

B. Marguglio
March 7, 1978
Page 2

Our (CPCo and B) collective efforts over the last six to eight months has provided adequate assurance and control.


J. Milandin

JM/le
JM-78-38
File: 409
cc: J. Klacking
G. Richardson

MAR 08 '78
ELB 1 2/22 A
SB125664


Bechtel Power Corporation

Interoffice Memorandum

To J. Klacking
Subject Structural Backfill
Q-No. 1.004
GLR-2-77-32

Date February 11, 1977
From G. L. Richardson
Of Quality Assurance
At Midland, MI Job 7220 EN 207

Copies to

Described below is a series of problems and actions being taken involving procurement, inspection, testing and installation of structural backfill.

1. On 1-31-77 Bechtel QA identified that all structural backfill material purchased to date was purchased as "Non-Q" which is inconsistent with the "Q" list. This resulted in the material not being receipt inspected by Quality Control as is required by the "Bulk Items List" prepared by Project Engineering. (Ref. QAR SD-24)
2. Concurrent with Item 1 CPCo QA identified that structural backfill delivered to the jobsite during 12/76 and 1/77 had not in all cases been tested for gradation on a daily basis as required by Spec. 7220-C-211. (Ref. CPCo NCR QF-147) Lack of testing has been previously identified by Bechtel QA on 10/21/76 (Ref. QADR SD-6) and by CPCo QA on 10/14/74. (Ref. CPCo NCR QF-29)
3. On 2/10/77 CPCo QA, as a result of an audit, identified that in many cases the gradation tests performed on structural backfill were not performed using proper testing procedures. Specifically ASTM C-136-71 states that amounts of material retained on an individual sieves shall not exceed 200 grams. Some tests noted had as much as 360 grams retained on an individual sieve. (Ref. audit report F-77-5).
4. To assure material presently in use was acceptable Bechtel QA reviewed the test results and noted the following:
 - a. Tests run on 2/4/77, 2/7/77, 2/8/77 and 2/9/77 all had weights retained in excess of 200 grams.
 - b. Bechtel QC had not approved this test and the material was still in the process of receipt inspection.
 - c. Bechtel Field Engineering was using this material without release by QC. NOTE: The Asst. PFQCE and PFE stopped use when notified of the discrepancy.


SB125665

- d. A retest of the test run on 2/4/77 resulted in a failing gradation. NCR 700 was generated.

NOTE: QAR SD-25 has been issued to cover Item 4c.

5. Quality Control has requested U.S. Testing to review all structural backfill gradation tests run to date and to identify all those that do not comply with the technique requirements of ASTM C-136-71.
6. After completion of Item 5 Quality Control will evaluate the results and obtain necessary P.E. input to resolve the problem.
7. U.S. Testing's Project Manager will be on site 2/14/77 to investigate the cause of the testing technique problem.

In addition your attention is drawn to Bechtel NCR-578 which resulted from our QADR SD-6. This NCR has been dispositioned by Project Engineering as "Use As Is" based on satisfactory test results. It is not known at this time as to the acceptability of the test techniques used for these tests. Additional information will be provided as it becomes available.



G. L. Richardson

GLR/sw

SB125666

QUALITY ACTION
REQUEST

File

From: G. L. Richardson	Site OA	Job 7220	(1)
J. F. Mangan/ J. P. Connolly	(2) Control Document ref.: 7220-C-210	(3) CAR Ident. No.: 50-40	(4)
Action Requested: Section 13.0 of specification 7220-C-210, Rev. 4 provides the requirements for Q-listed backfill in the plant area. Section 13.5 states that the moisture content in this area shall be in accordance with Section 12.5 of the same specification. Section 12.6 states in part: "The water content during compaction shall not be more than 2 percentage points below optimum moisture content and shall not be more than 2 percentage points above optimum moisture content." "Tests done in accordance with para. 12.5 will indicate the degree of moistening of aerating necessary to comply with para. 12.5.1. After placement of loose material on the embankment fill, the moisture content shall be further adjusted as necessary to bring such material within the moisture content limits required.			(5)
Signature: <i>G. L. Richardson</i>	(6) Date: 7/22/77	(7) Reply Requested by: 1) 7/25/77 2) 8/19/77	(8)
Reply: 1) A meeting was held on July 19, 1977 with Gene DeGeer (Canonie OA), Frank Teague (LCFE), Gary Coaster (FE), Ben Cheek (LCQCE), Tom Lee (Subcontracts) and John Speltz (UST) to discuss the coordination of obtaining moisture contents of the soil prior to placement. Per Spec. 7220 C-210 moisture tests will be taken in the borrow areas at the start of the day and as needed to maintain the proper testing frequency.			(9)
2) A training session ^{was} held with the responsible QCE's addressing moisture control of the soils operation.			(10)
Signature: <i>John Speltz</i>	(11) Date: 8-11-77		(11)
Signature: <i>John Speltz</i>	(12) Date: 8-19-77		(12)

for compaction."

"Rolling of any section of embankment containing material too wet or too dry to obtain the required compaction shall be delayed until the moisture content of the material is brought to within the required limits or the material shall be removed and replaced with suitable material. . ."

Contrary to the above: The field does not take moisture control tests prior to and during placement of the backfill, but rather rely on the moisture results taken from the in-place soil density tests.

Recommended Corrective Action

- 1) A system for testing the soil for moisture content prior to compaction should be developed and implemented by Bechtel and the subcontractor. QC should make any necessary revisions to the QCI.
- 2) Recognizing that the soil has been tested for moisture content after compaction and meets the requirements of the specification it is not necessary to identify these materials as nonconforming. However Project Engineering should be apprized of the past testing methods. In addition it is recommended that engineering concur with the interpretation that moisture contents taken after compaction are for determining dry densities and should not be used for specified moisture control.
- 3) Assure responsible personnel are aware of the testing system.

- 1) Missing was bill money July 19 with Gus Rogers, Ken - Trij
Louise & Chuck, Tom Lee, ~~Mark~~ & John (Sgt)
- 2) Field Engineer, will conduct Supt. by
conclude of moisture tests in field -
- 3) Field Engineer, will conduct Supt. by

Verification of Corrective Action

Method:

- 1. Verify action of response as implemented.
- 2. Review of documentation or attachments to resolve finding.
- 3. Requirement removed or finding withdrawn.
- 4. Other: _____

Items Checked: _____

FOR THE WEEK OF 8-15 TO 8-19-77
 I REVIEWED U.S. TESTING'S RECORDS FOR DAILY
 MOISTURE CONTROL ON BACKFILL. DAILY MOISTURES
 WERE BEING TAKEN AS INDICATED IN SPEC C-210.
 FOR DAYS IN WHICH MATERIAL WAS PLACED.

REVIEWED TRAINING HELD ON AUG. 8, 1977, COGNICANT
 QCE WERE IN ATTENDANCE

Closeout Documentation (list or attach)

Verified Not Verified(explain)

QCEM-3900

John H. [Signature]
 QAB

8-19-77
 Date

Bechtel Power Corporation

Interoffice Memorandum

To: G. Richardson

File No.

Subject: Job 7220 Midland Project.
Moisture Requirements for
Backfill - QAR SD-40
0-1631

Date: December 21, 1977

From: J. F. Newgen

Of: Construction

Copies to

At: Midland, MI

Ext.

References: 1) BEBC-1998
2) BEBC-1859

This memo is a complete response to the subject quality action request, which asked that Project Engineering be apprised of past testing methods used for determining moisture content of backfill.

Reference memos numbers 1 and 2 contain the Project Engineering response to our notification of past test methods.

We trust this information closes your action request.



J. F. Newgen

JFN/FGT/jae

SB125639



Telephone call

ROUTE J. Hook
H. Richardson
J.P. Betts

BY J.P. Betts of Midland
TO L. Tuveson of A.A.O
DATE 1-6 1977 TIME _____

SUBJECT BEBC-1998 dated 12-15-77 JOB NO. 7220

Gordon was phoned because of a request by Q.A. for clarification of the term "few days" as stated in the last sentence of the subject memo. The question to Gordon was that if a few days is acceptable, is one day acceptable.

Gordon's response was as follows: As stated in the memo the moisture content required is during placement and compaction and is not necessarily a measure of the soil adequacy after compaction. Therefore, if a few days after compaction the soil is acceptable if the moisture content is not within 2% of optimum then it is certainly acceptable one day after compaction.

SB125640

Inter-office Memorandum

BEBC- 1998

To J. F. Newgon

Date December 15, 1977

Subject Midland Plant Units 1 & 2
Job 7220
Moisture Requirements for
Backfill

From R. L. Castleberry
Of Engineering

Copies to File: 0274, C-210, C-208

At Ann Arbor

DEC 15 1977

S. Afifi

BEBC POWER CORP.
JOB 7220

References: 1. BCBE-1669-dated 11/18/77

This is a complete response to Reference 1.

The moisture content of the soil should be within 2% of optimum during placement and compaction. However, this property of the soil is not necessarily a measure of its adequacy after compaction.

The primary goal is to obtain the specified dry density. In order to achieve this end, certain means are prescribed; e.g., maximum lift thickness, specified compactive effort and controlled moisture content.

Soil which has been tested a few days following compaction and found to have suitable dry density should not be rejected solely on the basis that its moisture content is not within 2% of optimum.

R. L. Castleberry
R. L. Castleberry

CA/sj
12/15/77

SB125641

Bechtel Power Corporation

Interoffice Memorandum

To: R. L. Castleberry

File No.

Subject: Job 7220 Midland Project
Backfill Moisture Requirement
Spec. C-210
BCDE-1669R

Date: November 18, 1977

From: J. F. Newgen

Of: Construction

Copies to: G. Richardson
B. Cheek
G. Tuveson
J. Dean

At: Midland, MI Ext.

Confirming verbal requests; please provide written clarification of the 2% tolerance on backfill moisture content during compaction. Although moisture tests are taken both during and sometimes after compaction we have been verbally informed that for Zone I material moisture tests taken within a few days after compaction which do not fall within 2% of optimum moisture shall be cause for rejection of the fill, even though proper compaction is achieved. Information moisture tests taken more than a week after Zone I fill has been properly compacted are not so limited. For Zone II materials these limits can also be extended in accordance with previous written direction.

Your response is required by 11/30/77 in order to process documentation of backfill which was not placed in accordance with the verbal information above, if necessary.



J. F. Newgen

JFI/FGT/jae

SB125642



Telephone call

CC: ~~XXXX~~ S. Rao
 W. Sarclay
 G. Richardson
 A. Soos
 F. Teague
 I. Lieb
 J. Speltz - UST
 File
 JOB NO. 7220

BY J. G. Hook OF Site - QA
 TO S. Rao OF AAO
 DATE October 13, 1977 TIME 11:35
 SUBJECT Moisture Requirements for Backfill Ref: QAR SD-40

Returned S. Rao's call about the telecon dated October 10, 1977 on the same subject.

RAO: What I said on moisture requirements for backfill is not what you wrote on the telecon. The moisture requirement (+ 2% of optimum) is mandatory and must be implemented at the time of placement and testing.

HOOK: OK. I will write a new telecon stating this and make distribution to the same people previously copied.

Jon G. Hook

QA	INFO	ACT.
ROUTE		
LQAE		
CIVIL (C)	<i>JA</i>	
CIVIL (E)		
MECH		
TRNG	<i>32</i>	
ELECT.	<i>ROH</i>	
INST.	<i>VV</i>	
SECY		
FILE NO.	<i>57125649</i>	



Telephone call

CC: S. Rao
 BY J. G. Hook OF QA - Site
 TO S. Rao OF AAO
 DATE October 10, 1977 TIME 1:40
 SUBJECT Moisture Requirements For Backfill
 W. Barclay
 G. Richardson
 A. Boos
 F. Teague
 File
 JOB NO.

I called Rao, the originator of letter BEBC-1859, to clear up any misunderstanding I had on the letter.

HOOK: In the past, we controlled the moisture by taking the test at the same time we took our density tests. Was this acceptable?

RAO: Yes, it is, as indicated in letter BEBC-1859.

HOOK: Should we continue in the same manner as we have in the past?

RAO: No. Moisture should be controlled in the borrow area prior to compaction.

HOOK: Should a compaction area be rejected because it did not have the proper moisture content (+ 2% of optimum) even though the density was acceptable.

RAO: There is no moisture requirements at the time of density testing, only a density requirement. The moisture requirement is prior to compaction.

QA ROUTE	INFO	ACT.
LQAE		
CIVIL (1)		
CIVIL (2)		
MECH		
PIPING		
ELECT.		
INST.		
SECY	SR125644	
FILE NO.	w/ CAR-50	

Bechtel Power Corporation

Interoffice Memorandum

To: W. Barclay

Subject: Job 7220 Midland Project
Project QAR SD-40
GLR-02-78-043

Date: February 3, 1978

From: G. L. Richardson

To: Quality Assurance

At: Midland, MI Ext 207

Copies to: J. Klacking

In your response to the subject QAR, which identified problems with moisture tests on soils placement, you indicated on Aug. 11, 1977 that moisture tests will be taken in the borrow areas at the start of the day and as needed to maintain the proper testing frequency.

During review of the records in the QC Vault to verify actions taken in response to QAR SD-40 it was noted that there is no evidence of these record tests being taken. Upon further investigation it was discovered that U.S. Testing maintains a log for these tests and they are not being reviewed by Q.C. We feel that these tests should be maintained in the vault and reviewed by Q.C. for adequacy.

Please take appropriate actions to locate the moisture tests, review these tests and file them in the vault. It is requested that these actions be taken by March 1, 1978 so that QAR SD-40 can be closed out.

G. L. Richardson

G. L. Richardson

GLR/JGH/sw

QA ROUTE	INFO.	ACT.
LQAE	<input checked="" type="checkbox"/>	
CIVIL (1)		
CIVIL (2)		
MECH		
PIPING		
ELECT.		
INST.		
SECY		
FILE NO		

SB125645

Bechtel Associates Professional Corporation

Inter-office Memorandum

BEBC- 2286

To J.F. Newgen

Date June 1, 1978

Subject Midland Plant Units 1 & 2
Job 7220
Moisture Control
File: 0274

From R. L. Castleberry

Of Engineering

Copies to

At Ann Arbor

C-210

J. Wanzeck

F. E. Meyer

J. Hurley

R. Schulman

Reference: 1) Memo from G.L. Richardson to R.L. Castleberry dated 5/16/78

The purpose of this letter is to clarify the intent of controlling moisture content in the borrow areas as requested in Reference 1.

Subparagraph 12.6.1 of Specification C-210 requires ("Insofar as practicable,...") qualitative control of moisture conditioning in the borrow areas so that the soil is not "too wet" or "too dry" to be compacted with the least amount of effort after being placed on the plant fill. The only quantitative control of moisture content is specified for soil during compaction.

Insufficient moisture control may lead to considerable increase in work effort and is therefore to be avoided. But moisture content is not necessarily a measure of a soil's adequacy to act as a foundation or as backfill material. If the density of a soil meets the requirements of the specification, in accordance with the correct standard, then the soil is acceptable.

The intent of this letter is to point out that a soil with the specified density following compaction should not be rejected on the basis that its moisture content was not controlled in the borrow area. On the other hand, we do not intend to eliminate moisture control in the borrow areas because this procedure minimizes the work effort required to attain the desired plant fill density.

QA	INFO	ACT.
ROUTE		
LQAE		337
CIVIL (1)		
MECH		
PIPING		
ELECT		
INSI.		
IND		
SECY		
FILE NO.	52200	50-40

R. L. Castleberry
R. L. Castleberry

JJD/jp
5/25/4

SB125640

Bechtel Power Corporation

Interoffice Memorandum

To G. Richardson

Subject Job 7220 Midland Project
Moisture Requirements for
Backfill - QAR SD-40
O-1631

File No.

Date December 21, 1977

From J. F. Newgen

Of Construction

Copies to

At Midland, MI Ext.

- References: 1) BEBC-1998
2) BEBC-1859

This memo is a complete response to the subject quality action request, which asked that Project Engineering be apprised of past testing methods used for determining moisture content of backfill.

Reference memos numbers 1 and 2 contain the Project Engineering response to our notification of past test methods.

We trust this information closes your action request.

J. F. Newgen

JFN/FGT/jae

QA ROUTE	INFO.	ACT.
LQAE	<input checked="" type="checkbox"/>	
CIVIL (1)	<input checked="" type="checkbox"/>	
CIVIL (2)	<input checked="" type="checkbox"/>	
MECH		
PIPING		
ELECT.	ROM	
INST.		
SECY		
FILE NO	Q2220	

BECHTEL
SD I-77-184

SB125647

Bechtel Associate Professional Corporation

Inter-office Memorandum

DEBC-1859

To: J. F. Newgen
 Subject: Midland Plant Units 1 & 2
 Job 7220
 Quality Action Report
 QAR No. SD-40
 Copies to: File: 0274, C-0467.1

Date: September 30, 1977
 From: R. L. Castleberry
 Of: Engineering
 At: Ann Arbor

S. Afifi
 J. Klacking

Reference: 1) BCBE-1533 dated 8/15/77

RECEIVED
 OCT 06 1977
 BECHTEL POWER CORP.
 JOB 7220
 PER vw

This is a complete response to Reference 1.

It should be noted that it is ideal to control the moisture of backfill material at the borrow areas by conditioning. It is true that moisture content tests should be conducted at the borrow areas in order to establish the control to meet the specification requirements. However, in the placing of soil in large quantities, it should be noted that after placement and compaction, the moisture is not necessarily the same due to drying and mixing with other loads. This implies that a moisture content check is needed after the compaction is achieved. Therefore, the procedure used to take the moisture content tests after compaction would not have direct impact on the quality of work.

Based on the above, we agree with field and backfill placed prior to modification of the moisture testing methods to be accepted as is.

R. L. Castleberry
 R. L. Castleberry

SR/bkp
 9/30/5

QA ROUTE	INFO.	ACT.
LQAE	<i>[initials]</i>	
CIVIL (1)	<i>[initials]</i>	
CIVIL (2)	<i>[initials]</i>	
MECH		
PIPING		
ELECT.		
INSTR.		
SECY		
FILE NO.	0274	125648

get taken



Telephone call

BY J. G. Hook OF Site - QA
 TO S. Rao OF AAO
 DATE October 13, 1977 TIME 11:35
 SUBJECT Moisture Requirements for Backfill Ref: QAR SD-40

CC: ~~XXXXX~~ S. Rao
 W. Barclay
 G. Richardson
 A. Boos
 F. Teague
 T. Lieb
 J. Speltz - UST
 File
 JOB NO 7220

Returned S. Rao's call about the telecon dated October 10, 1977 on the same subject.

RAO: What I said on moisture requirements for backfill is not what you wrote on the telecon. The moisture requirement (+ 2% of optimum) is mandatory and must be implemented at the time of placement and testing.

HOOK: OK. I will write a new telecon stating this and make distribution to the same people previously copied.

Jon G. Hook

QA ROUTE	INFO.	ACT.
LCAE		
CIVIL	<i>GA</i>	
	<i>12</i>	
	<i>ROH</i>	
	<i>LT</i>	
SECT		
FILE NO.		

SB125649



Telephone call

CC: S. Rao
~~XXXXX~~ W. Barclay
 G. Richardson
 A. Boos
 F. Teague
 File
 JOB NO.

BY J. G. Hook OF QA - Site
 TO S. Rao OF AAO
 DATE October 10, 1977 TIME 1:40
 SUBJECT: Moisture Requirements For Backfill

I called Rao, the originator of letter BEBC-1859, to clear up any misunderstanding I had on the letter.

HOOK: In the past, we controlled the moisture by taking the test at the same time we took our density tests. Was this acceptable?

RAO: Yes, it is, as indicated in letter BEBC-1859.

HOOK: Should we continue in the same manner as we have in the past?

RAO: No. Moisture should be controlled in the borrow area prior to compaction.

HOOK: Should a compaction area be rejected because it did not have the proper moisture content (± 2% of optimum) even though the density was acceptable.

RAO: There is no moisture requirements at the time of density testing, only a density requirement. The moisture requirement is prior to compaction.

QA ROUTE	INFO	ACT.
LQAE		
CIVIL (1)		
CIVIL (2)		
MECH		
PIPE		
ELECT.		
INST.		
SECY		
FILE NO.	w/ CAR-50-4	

SB125650

Bechtel Power Corporation

Interface Memorandum

To: R. L. Castiberry

File No.

Subject:

Job 7220 Midland Project
Specification 7220-C-210
Quality Action Request
QAR No. SD-40
BCBE-1533R

Date: August 15, 1977

From: J. F. Newgen

Of: Construction

Copies to

- G. Tuveson
- S. Rac
- F. Teague
- G. Richardson

At: Midland, MI Ext.

Reference: Quality Action Request - QAR No. SD-40

This memo is to bring to your attention item 2 under "Recommended Corrective Action" of the attached "Quality Action Request", wherein we are asked to advise Project Engineering of past moisture testing methods. In the past, it was found that densities meeting the specification requirements could be attained, irrespective of the use of moisture tests, because of the uniformity of materials. Therefore, moisture tests were taken after compaction for determining dry densities and acceptance or rejection was based on compaction tests. Moisture tests were not used to control backfill moisture. This practice has since been changed to making one moisture test each day at the beginning of backfill operations at 500 cubic yards intervals per spec. C-210, and one after the density of the area compacted has reached 95%.

Based on the above, the Field requests that Project Engineering agree to acceptance of backfill materials installed in the past, along with records thereof, irrespective of the use of the moisture tests.

Please respond by August 26, 1977.

JFN/JSPD/cb
Attachment

QA ROUTE	INFO.	ACT.
LQAE		
CIVIL (1)		
CIVIL (2)		
MECH		
PIPING		
ELECT.		
INST.		
SECY		
FILE NO.		

J. F. Newgen
J. F. Newgen

SB125651

RECEIVED
AUG 19 1977
BECHTEL POWER CORP.
JOB 7220

for compaction."

"Rolling of any section of embankment containing material too wet or too dry to obtain the required compaction shall be delayed until the moisture content of the material is brought to within the required limits or the material shall be removed and replaced with suitable material. . ."

Contrary to the above: The field does not take moisture control tests prior to and during placement of the backfill, but rather rely on the moisture results taken from the in-place soil density tests.

Recommended Corrective Action

- 1) A system for testing the soil for moisture content prior to compaction should be developed and implemented by Bechtel and the subcontractor. QC should make any necessary revisions to the QCI.
- 2) Recognizing that the soil has been tested for moisture content after compaction and meets the requirements of the specification it is not necessary to identify these materials as nonconforming. However Project Engineering should be apprized of the past testing methods. In addition it is recommended that engineering concur with the interpretation that moisture contents taken after compaction are for determining dry densities and should not be used for specified moisture control.
- 3) Assure responsible personnel are aware of the testing system.

Bechtel Power Corporation

Interoffice Memorandum

To R. L. Castleberry

File No.

Subject Job 7220 Midland Project
Backfill Moisture Requirement
Spec. C-210
BCDE-1669R

Date November 18, 1977

From J. F. Newgen

Of Construction

Copies to [REDACTED]

At Midland, MI Ext.

B. Cheek
G. Tuveson
J. Dean

Confirming verbal requests; please provide written clarification of the 2% tolerance on backfill moisture content during compaction. Although moisture tests are taken both during and sometimes after compaction we have been verbally informed that for Zone I material moisture tests taken within a few days after compaction which do not fall within 2% of optimum moisture shall be cause for rejection of the fill, even though proper compaction is achieved. Information moisture tests taken more than a week after Zone I fill has been properly compacted are not so limited. For Zone II materials these limits can also be extended in accordance with previous written direction.

Your response is required by 11/30/77 in order to process documentation of backfill which was not placed in accordance with the verbal information above, if necessary.

J. F. Newgen
J. F. Newgen

JFN/FGT/jae

RECEIVED

NOV 18 1977
BECHTEL POWER CORP
JOB 7220
PER *JF*

QA	ACT.
ROUTED	
FILED	
INDEXED	
SERIALIZED	
FILED	
NOV 18 1977	
BECHTEL POWER CORP	
JOB 7220	
PER <i>JF</i>	

SB125654

Inter-office Memorandum

BEBC-1859

<p>To</p> <p>Subject</p> <p>Copies to</p>	<p>J. F. Newgen</p> <p>Midland Plant Units 1 & 2 Job 7220 Quality Action Report QAR No. SD-40 File: 0274, C-6467.1</p>	<p>Date</p> <p>From</p> <p>Of</p> <p>At</p>	<p>September 30, 1977</p> <p>R. L. Castleberry</p> <p>Engineering</p> <p>Ann Arbor</p>
---	--	---	--

S. Afifi
J. Klacking

Reference: 1) BCBE-1533 dated 8/15/77

This is a complete response to Reference 1.

It should be noted that it is ideal to control the moisture of backfill material at the borrow areas by conditioning. It is true that moisture content tests should be conducted at the borrow areas in order to establish the control to meet the specification requirements. However, in the placing of soil in large quantities, it should be noted that after placement and compaction, the moisture is not necessarily the same due to drying and mixing with other loads. This implies that a moisture content check is needed after the compaction is achieved. Therefore, the procedure used to take the moisture content tests after compaction would not have direct impact on the quality of work.

Based on the above, we agree with field and backfill placed prior to modification of the moisture testing methods to be accepted as is.

R. L. Castleberry
R. L. Castleberry

SR/bkp
9/30/5

SB125655

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



July 22, 1977

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
QAR SD-40 Issue
GLR-7-77-254

Dear Mr. Corley:

Attached for your information is a copy of the subject QAR.

QA ROUTE	INFO	ACT.
LQAE	<i>[Signature]</i>	
CIVIL (1)	<i>[Signature]</i>	
CIVIL (2)	<i>[Signature]</i>	
MECH		
PIPING		
ELECT.	<i>[Signature]</i>	
INST.		
SECY		
FILE NO.	2220	

Very truly yours,

G. L. Richardson

G. L. Richardson
LEAD QUALITY ASSURANCE ENGINEER

GLR/JGH/sw

Attachment

SB125656

for compaction."

"Rolling of any section of embankment containing material too wet or too dry to obtain the required compaction shall be delayed until the moisture content of the material is brought to within the required limits or the material shall be removed and replaced with suitable material. . ."

Contrary to the above: The field does not take moisture control tests prior to and during placement of the backfill, but rather rely on the moisture results taken from the in-place soil density tests.

Recommended Corrective Action

- 1) A system for testing the soil for moisture content prior to compaction should be developed and implemented by Bechtel and the subcontractor. QC should make any necessary revisions to the QCI.
- 2) Recognizing that the soil has been tested for moisture content after compaction and meets the requirements of the specification it is not necessary to identify these materials as nonconforming. However Project Engineering should be apprized of the past testing methods. In addition it is recommended that engineering concur with the interpretation that moisture contents taken after compaction are for determining dry densities and should not be used for specified moisture control.
- 3) Assure responsible personnel are aware of the testing system.

SB125657

Bechtel Power Corporation

Inter-office Memorandum

QCFM-5011

To G. L. Richardson

Subject Midland Project, Units 1&2
Moisture Requirements for
Backfill prior to Placement
GLR-02-78-043, QAR SD-40

Copies to J. F. Newgen w/o
D. R. Johnson w/o

Date July 20, 1978

From W. L. Barclay

Of Quality Control

At Midland, Michigan
Job No. 07220

RECEIVED

JUL 21 1978
BECHTEL POWER CORP.
JOB 7220

PER 204 W. L. Barclay

- References: a) BCBE 1802 JNewgen to RCastleberry dated 2/27/78
(with attachments)
- b) BEBC 2287 RCastleberry to JNewgen dated 6/1/78

The following is Quality Control's complete response to subject letter GLR-02-78-043 which concerns missing moisture tests, review of US Testing moisture log by Quality Control and a file set-up in the vault.

Reference a) BCBE 1802 revealed subject soil tests were not performed prior to placement on August 9, 1977, September 30, 1977, October 3, 1977, October 4, 1977 and October 5, 1977. Project Engineering was requested to evaluate the acceptability of the material placed on above mentioned dates. Reference b) BEBC 2287, Project Engineering concluded that all soil placed and tested on August 9, 1977, September 30, 1977, October 3, 1977, October 4, 1977 and October 5, 1977 acceptable as placed.

In response to subject QAR which identifies problems with moisture tests on soils placement, moisture tests are being taken in borrow areas at the start of the day and as needed to maintain the proper control of materials being placed. A review of the moisture test is being made by the responsible QC Engineer and filed in the QC Vault.

If additional information is required concerning the above, please contact this office.

QA ROUTE	INFO.	ACT.
W. L. BARCLAY		
ONE (1)		
FILE NO	83207	

W. L. Barclay
W. L. BARCLAY
PROJECT FIELD QUALITY CONTROL ENGINEER

WLB/HDF/ENE/RKS/jmw

Attachments

SB125658



Telephone call

BY J. G. Hook of Site - QA CC: S. Rao
S. Rao of AAO H. Barclay
G. Richardson
A. Boos
F. Teague
I. Lied
J. Speltz - UST
DATE October 13, 1977 TIME 11:35 File
SUBJECT Moisture Requirements for Backfill Ref: QAR SD-40 Job No. 7220

Returned S. Rao's call about the telecon dated October 10, 1977 on the same subject.

RAO: What I said on moisture requirements for backfill is not what you wrote on the telecon. The moisture requirement (+ 2% of optimum) is mandatory and must be implemented at the time of placement and testing.

HOOK; OK. I will write a new telecon stating this and make distribution to the same people previously copied.

John G. Hook

QA	INFO	ACT
ROUTE		
EQ		
CON		
INT		
REC		
ENG	32	
SEC	104	
INT		
SEC		
FILE NO.		

811-25660

BEBC- 1998

To J. F. Newgen
Subject Midland Plant Units 1 & 2
Job 7220
Moisture Requirements for
Backfill
Copies to File: 0274, C-210, C-208

Date December 15, 1977

From R. L. Castleberry

Of Engineering

At Ann Arbor

RECEIVED

S. Afifi

Reference: 1. BCBE-1669 dated 11/18/77

DEC 16 1977

BECHTEL POWER CORP.
JOB 7220

PER -----

This is a complete response to Reference 1.

The moisture content of the soil should be within 2% of optimum during placement and compaction. However, this property of the soil is not necessarily a measure of its adequacy after compaction.

The primary goal is to obtain the specified dry density. In order to achieve this end, certain means are prescribed; e.g., maximum lift thickness, specified compactive effort and controlled moisture content.

Soil which has been tested a few days following compaction and found to have suitable dry density should not be rejected solely on the basis that its moisture content is not within 2% of optimum.

for *J. L. Hink*
R. L. Castleberry

GAT/sg
12/15/75

SB125661

RE-118

Telephone call

BY John Dean / Dimple Osborn - F.E./O.C.
 TO S. Rao OF Proj. Eng.
 DATE April 7 .. 78 TIME 2:30 PM
 SUBJECT Moisture Content of Soils (Clay)

ROUTE Co S. Rao
J. Betts
B. Chack
B. Sagle
 JOB NO. 7220

OSBORN

To clarify BEBC 1998 the following two situations were discussed with S Rao as to the acceptability of the soil:

- 1) The moisture sample taken from the borrow area at the start of the shift is acceptable ($\pm 2\%$). The moisture tests taken on same day in conjunction with the density test fails. Proper compaction was obtained
- 2) The moisture sample taken from the borrow area at the start of the shift fails. - the superintendent in charge of soils is notified and corrective actions taken to adjust moisture (i.e. diskling or wetting down). Passing compaction is obtained - but with failing moistures outside of the $\pm 2\%$ range.

RAO

The above two situations are acceptable as is.

SB125662

RECEIVED

Bechtel Associates Professional Corporation

OCT 06 1977

Inter-office Memorandum

TELECOPY BECHTEL POWER CORP.
JOB 7220

To: G. L. Richardson *JWR*

Date: October 4, 1977

Subject: Midland Plant Units 1 & 2
Job 7220
Non-Conformance Reports
QF-172 & 174

From: R. L. Castleberry

Of: Engineering

Copies to File: ~~22-046277~~

At: Ann Arbor

J. M. Klacking
S. Afifi
J. P. Newgen

- References:
1. Memo from J. L. Corley to G. L. Richardson dated 9/8/77
 2. IOM G. L. Richardson to R. L. Castleberry dated 9/9/77 and 9/16/77
 3. IOM R. L. Castleberry to G. L. Richardson dated 8/31/77

QA ROUTE	INFO.	ACT.
LQAE	<i>[initials]</i>	
CIVIL (1)		
CIVIL (2)		
MECH		
PIPING		
ELECT.		
INST.		
SECY		
FILE NO		2610

This is a complete response to Reference 2.

1. Project Engineering's earlier review of test MD354 and MD356 was based on the measured distance as "100'R" of the centerline dike. Normal survey practice would interpret this to mean 100 feet right of the centerline, with the surveyor looking ahead on station. Because dike stationing is counterclockwise, the earlier evaluation assuming these two tests to be east of the centerline is appropriate.

Notwithstanding the above, Consumers Power apparently believes these tests to be west of the dike centerline (Reference 1). If MD354 and MD356 are indeed west of the dike centerline, these tests would be in the plant fill area. No safety related structure or system will be located in this area. Therefore, the four passes of the roller can be accepted as adequate.

We concur that reference to MD359 in Reference 3, top of the second page, should read MD356.

2. The location of MD115 is 50 feet left or west of the dike centerline at station 5+00. Section T, Drawing C-119 and Section K, Drawing C-117 are identical on the plant side (i.e., west side) of the fill. Therefore, test MD115 is shown in a zone 2 area, based on either Section T, Drawing C-119 or Section K, Drawing C-117.

Apparently our earlier evaluation of test MD358, 359, and 440 was not understood. The earlier evaluation noted that there may "... have been an error in identifying the location of the test MD358 and MD440." Consumers also has recognized such a possibility in their similar questions about NCR QF 172. It is agreed that there

SB125580

Bechtel Associates Professional Corporation

IOM to G. L. Richardson
Page 2

are discrepancies in the soils test reports, wherein the test location and soil types listed in the reports are not always consistent with the design drawing dike cross-sections (e.g. zone 2 material listed as material used where zone 1 material should have been used). However, we have reviewed reports for adjacent tests in the same vicinity of test MD358, 359, and 440; again we conclude that the zone 2 material in a zone 1 area should be considered an anomaly. (See Attachment A)

While it is unlikely that the dikes would be acceptable if there were conclusive evidence that zone 2 material had been widely used in lieu of the specified impervious material, the test reports in total do not support this position. The reports from adjacent test in the vicinity of MD358, 359, and 440 do not support the theorem that a zone 2 material is at the locations as described in the test report.

Therefore, the request for a Project Engineering evaluation to "determine the acceptability of the dike...." based on speculation about errors in recorded data is not appropriate, nor do we believe warranted in this case. Any Project Engineering evaluation would be based on the same test report information which already has been questioned as anomalous by Consumers; the conclusions would only be as good as the facts used as the basis of the evaluation. Although recognizing that documentation errors will infrequently occur, it is not recommended that each document discrepancy be evaluated as though it were fact. Our office is satisfied that appropriate quality control programs, including Geotech surveillance, should provide adequate confidence in the dike construction and its acceptability.

To reiterate our earlier evaluation, we recommend acceptance of test reports MD359 and 440, based on the soil classification as a zone 2 material, albeit in a location other than as described in the test report.


If requested, Project Engineering is available to visit the job site to further discuss this evaluation with your office and Consumers QA.

for J. L. Castleberry
R. L. Castleberry

JCH/bkp
10/3/2

Attachment A: Partial Plan of Northeast Dike Showing Test Location

SB125581



ATTACHMENT A

SB125582

To J. F. Newgen

Date November 15, 1978

Subject Midland Plant Units 1 & 2
Job 7220
Diesel Generator Building
Settlement

From R. L. Castleberry

Of Engineering

Copies to File: 0274, C-2674

At Ann Arbor

L. Basinski K. Weidner
P. Martinez
N. Swanberg
B. Dhar
E. C. McConnell
Com Log

Portions of the concrete ledge found on all four electrical duct banks shall be removed to complete releasing the building support provided by the duct banks and to allow vertical movement of the building during surcharging. Rebar and concrete shall be removed from the electrical duct banks in such a manner that the duct envelope extending above the footing on the north, south and east sides, is maintained for approximately 12" below the footing (a maximum of 1" decrease in this envelope is acceptable.) However, extreme care should be taken not to puncture the embedded conduit. A record of the rebar removed shall be maintained and submitted to Project Engineering. Provisions shall be made to provide corrosion protection for the rebar exposed.

R. R. Basinski
for/R. L. Castleberry

✓ECM/EM

28 MAR 1979

87
09 2-27-78

REC-148

SJ125814



LEDGES
GENERALLY
EXIST ON
NORTH & WEST
SIDES

REMOVE THIS
LEDGE

FOOTING

WALL

DUCT
BRIDGE

Plan.
(EXISTING CONDITIONS AS OF 11-15-78)

SB 25815

18
N
DESCRIPTION
27
1-15-78
1-15-78

Inter-office Memorandum

BEBC-2547

To J. F. Newgen Date November 16, 1978

Subject Midland Plant Units 1 & 2 From R. L. Castleberry
 Job 7220 Diesel Generator Building Of Engineering
 Settlement At Ann Arbor

Copies to File: 0274, C-2674

- B. Dhar
- N. Swanberg
- K. Weidner
- P. Martinez
- W. Barclay ✓
- Com Log

Reference: NCR 1482

All construction activities required to complete the Diesel Generator structure may proceed except the actual placement of concrete. Activities required to complete the northern portion of the structure should be scheduled as a priority over the south. This sequence is required to provide the maximum amount of structural dead load on the north wall as early in the surcharge time frame as possible.

S. R. Barinski
for R. L. Castleberry

BCM/km

ROUTE	QC 07220	INIT.
PEQCE		
A. PFCCE		
CIVIL		
ELECT.		
PIPING		
MECH.		
ARCH.		
5. PCC		
RECORDING		
ADM.		
TRAINING		
SALES		
OTHER		
DATE		
TIME		

RECEIVED

NOV 17 1978

QUALITY BECHTEL

JOB 7220

SIGNATURE *SM 25616*

Page 23 of 23

Post-22 of 22

NOV 11 1978

19

20 6th 26

12-17-78

Inter-office Memorandum

BEBC-2584

To J. F. Newgen

Date December 7, 1978

Subject Midland Plant Units 1 & 2
Job 7220
Diesel Generator Building
Backfill Around Duct Banks
Copies to File: 0274, C-2674, 0670.2

From R. L. Castleberry

Of Engineering

At Ann Arbor

B. Dhar
J. Wasylewski
B. Cheek
P. Martinez
N. Swanberg
K. Wiedner
C. McConnell
J. Betts
Com Log

Reference: 1) NCR-1482
2) BCBE-2100R

The procedure outlined in BCBE-2100R to fill the excavations underneath the footings and around the duct banks, and to allow 12" of vertical movement of the footing is acceptable. The use of lean concrete backfill shall be in accordance with Specification C-230. Two inches of Ethafoam shall be placed around the largest outline of the duct bank and shall extend from El. 628 to the bottom of the excavation to prevent lean concrete from coming into contact with the duct bank.

L. R. Basinski
for/ R. L. Castleberry

JEH/km

SB125817

23
1-1-78
11-11-78

Inter-office Memorandum

BEBC-2585

To J. F. Newgen
Subject Midland Plant Units 1 & 2
Job 7220
Diesel Generator Building
Floor Slab @ El. 664'-4"
Copies to File: 0274, C-2674, 0670.2

Date Decerber 7, 1978
From R. L. Castleberry
Of Engineering
At Ann Arbor

B. Dhar
P. Martinez
N. Swanberg
K. Wiedner
J. Betts
C. McConnel
J. Wasylewski
Com Log

Reference: NCR-1482

Construction activities may proceed on the floor slab at El. 664'-4" in the Diesel Generator Building in accordance with DCN #3, Drawing 1003Q, Revision 4, issued 12-6-78.

L. R. Bannick
for R. L. Castleberry

JEH/km

NCR 1182

Page 21

25 of 26

28 KJY:q-m

29 09512-27-7

5325618

Inter-office Memorandum

TELECOPY

BEBC-2591

Date December 8, 1978

From R.L. Castleberry

Of Engineering

At Ann Arbor

To J.F. Newgen

Subject Midland Plant Units 1 & 2
Job 7220
Soil Monitoring
File: 0274, C-82 PR, C-2645

RECEIVED

DEC 11 1978

BECHTEL POWER CORP
JOB 7220

PER

Copies to

- S. Afifi
- L. Basinski
- J. Betts
- A. Marshal
- W.B. Barclay
- L. Driesbach

Reference: BEBC-2566 dated 11/29/78

This letter supersedes BEBC-2566 dated November 29, 1978, and provides additional requirements for monitoring the settlement of the diesel generator building.

- 1) Measurements are to be taken daily unless otherwise directed by the onsite geotechnical representative and should start immediately.
- 2) The measurements are to be taken from Benchmark 9 by survey.
- 3) The elevation of Benchmark 9 is to be checked monthly with the existing site benchmark.
- 4) The accuracy shall be to the nearest 0.001 foot, but the final written figure shall be recorded to the nearest 0.01 foot.

Additional information for the soil monitoring program will be forwarded to you as it is developed.

R.L. Castleberry
R.L. Castleberry

JGH:lm
12/5/4

JOB 7220

ROUTING

Proj. Supr.	
P. Supr.	
P.S. Engr.	
App. Engr. 1	
App. Engr. 2	
Const.	
Cont. Bldg.	
Aux. Bldg.	
Yard/Turb.	
Civ. Supr.	
Civ. Engr.	
Mech. Supr.	
Mech. Engr.	
Plum. Supr.	
Plum. Engr.	
Weld. Engr.	
Oil. Engr.	
P & A	
QC	
Arch.	
Sub. Con.	

SB25819

Telecopy

Inter-office Memorandum

BEBC-2615

To J.F. Newgen

Subject Midland Plant Units 1 & 2
Job 7220
Diesel Generator Building
El 664-0 and above

Copies to File: 0274, C-2674, C-2645

Date January 2, 1979

From R.L. Castleberry

Of Engineering

At Ann Arbor

RECEIVED
JAN 2 1979
BECHTEL POWER COR
JOB 7220


B. Dhar
K. Weidner
J. Betts
B.C. McConnell
J. Hartman
L. Basinski
Com Log

Reference: NCR-1482

Attention: A. Boos

Construction activities, including placement of concrete, may proceed for the diesel generator structure above el 664'-0".

Channel embeds, C4x725 per Detail 1 Drawing C-143, shall be provided on the interior of all walls for future system supports. The channels shall be located at approximately 6-foot centers. Additional embeds may be provided at the direction of field engineering. An as-built drawing of all embeds shall be forwarded to project engineering.


R.L. Castleberry

BCM:la
12/28/22

5725820

Inter-office Memorandum

BEBC-2549

To J. F. Hewgen
Subject Midland Plant Units 1 & 2
Job 7220
Diesel Generator Building
File: 0274, C-2674, 0670.2

Date November 20, 1978
From R. L. Castleberry
Of Engineering
At Ann Arbor

Copies to

- B. Dhar
- N. Swanberg
- K. Weidner
- P. Martinez
- W. Barclay ✓
- Com Log

RECEIVED

NOV 20 1978

QUALITY CONTROL
BECHTEL JOB 7220
SIGNATURE 

Reference: NCR 1482

02 07202

[Handwritten initials]

[Handwritten initials]

NOV 20 1978

NO

It will be required to eliminate the void under the Diesel Generator Building footings. The intent is to improve the uniformity of bearing and to maximize the amount of bearing surface between the footing and foundation soil.

It is envisioned that this would be a grouting operation and would be needed only between the mud mat and the footing. This operation would occur before, and after the surcharge operation but after the structure has been released from the settlement restraints. The existing excavations around the ducts would be filled with lean concrete but provisions must be made to allow the vertical movement between duct and footings.

It is requested that a procedure be developed to meet the intent of the above. The procedure should contain the material to be used to fill the voids and it's anticipated compressive strength. The anticipated performance of the method should also be defined, ie: how small or thin of a void can be filled. Also, the method to be used to provide settlement voids around the electrical ducts and eliminate contact between duct and footing during settlement.

It is presently unclear if this will be considered and extension of the footing or of the mud mat, but for planning purposes the procedure should be written as if there was to be a quality related operation.

Since this operation should proceed as soon after release of settlement restraints as possible, it is requested that the proposed procedure be submitted for project approval by November 22, 1978.

[Handwritten signature]
for R. L. Castleberry

BCM/km

SO125821


28
KBR
1-4-79

NOTICE

DCN No. 5	Page / of
DATE: 10-26-78	BY: P
APPROVAL: JD <i>Beal</i>	

Reason for change: DESIGN MODIFICATION TO ACCOMMODATE PRELOADING REQUIREMENTS

The following Requisitions are affected by this change: NONE
 They have been revised in accordance with this DCN
 have not



FLOOR PLAN @ EL. 634'-6"


SB125822

28 NOV 1978
 25
 PREP BY
 NUR 482
 27.12.78
 28.05.78
 28.11.78

NOTICE

Reason for change: DESIGN MODIFICATION TO ACCOMMODATE PRELOADING REQUIREMENTS

The following Requisitions are affected by this change: NONE
They ^{have} been revised in accordance with this DCN
_{have not}



FLOOR PLAN @ EL. 634'-6"

S3125823

Page 13 of 17
 NCR 1482 11/1/78
 22 NOV 1978
 1002-7-76
 1002-7-76

AND UNITS 1&2


NOTICE

DCN NO.
DATE: 10-26-78

APPROVAL: JD *JD*

Change for change: DESIGN MODIFICATION TO ACCOMMODATE
PRELOADING REQUIREMENTS

Following Requisitions are affected by this change: NONE
have been revised in accordance with this DCN:
have not



21-22-78
 Page 1 of 1
 NLR 1482
 1-4-79
 7:30 PM
 1-4-79

S7:25824

DATE 411L

DATE 475
7-223-4039 C.I. 317-244-2427
4 5446 10/22/77 2152

*Conjunction
Copy*

ATTN: L.E. DAVIS

ED-3044

SUBJECT:
CO/MIDLAND PLANT JOB 7220
DIESEL GENERATOR BUILDING WORK RESUMPTION
LOT 0274, 2-2445
P: 1) BCEE-24739 3/29/77
2) DRAWING M-147

TU
T
TE
EL
OT
RO
DR

ED
D
T
U
E
A
R
E
M
C
E
N
S
N
II

CONJUNCTION WITH THE EXCAVATION BETWEEN THE TURBINE BUILDING AND THE DIESEL GENERATOR BUILDING TO REMOVE THE TEMPORARY TIE RODS. BURIED PIPE APPROXIMATELY 2 FEET BELOW THE TIE RODS SHOULD BE REBEDDED AND THE CONDENSATE LINES SHOULD BE REVEALED.

THE RESULTS OF THE YARD PIPE ANALYSIS HAVE NOT BEEN FINALIZED BECAUSE THE EXCAVATION WILL BE MADE. THE LARGE (2) 1/4" VARIATION FROM THE DESIGN ELEVATION SHOULD BE CORRECTED. THE FOLLOWING PIPES SHALL BE REBEDDED:

- 1" 14BC-31 FROM S 5042/E 210 TO S 5044/E 349
- 1" 14BC-32 FROM S 504 1 219 TO S 5055/E 344
- 1" 14BC-24 FROM S 5055/E 344 TO S 5104/E 370
- 1" 14BC-739 FROM S 5044/E 226 TO S 5040/E 347

THE 3" 14BC-31 AND 3" 14BC-32 SHALL BE REBEDDED TO PASS THROUGH THE CENTER OF THE EXISTING DIESEL GENERATOR BUILDING PENETRATIONS AND HAVE CONSTANT SLOPES ALONG THEIR LENGTHS TO THE EXISTING ELEVATIONS OF THE OTHER END POINTS SPECIFIED ABOVE. LINES 10" 14BC-28

AND 4" 14BC-739 SHALL BE REBEDDED WITH A CONSTANT SLOPE BETWEEN THE EXISTING ELEVATIONS OF THE POINTS SPECIFIED ABOVE.

THE 3" 14BC-507 AND 3" 14BC-311 SHALL BE CUT FREE FROM THE ABOVE PIPES TO RELIEVE STRESS AND SHALL BE REVEALED AFTER THE LINES ARE REBEDDED.

THE ABOVE LINES SHALL BE SURVEYED BY OPTICAL MEANS BY RECORDING THE POINT PIPE ELEVATIONS AT 10-FOOT INTERVALS PRIOR TO DISTURBING THE LINES AND AGAIN AFTER THE LINES ARE REBEDDED. PROVISIONS SHALL BE MADE TO ALLOW RESURVEYING OF 3" 14BC-31 AT 20' C/C (SEE DRAWING M-146 NOTE 2). READINGS SHALL BE TAKEN AT 2 WEEK INTERVALS DURING DEWATERING.

REFERENCE 2 WILL BE REVISED TO REFLECT AS-BUILT CONDITIONS. S_702750

IN ADDITION TO THE ABOVE, THE FOLLOWING CONDENSATE LINES WHICH WERE CUT PREVIOUSLY SHALL BE REVEALED AT THE TURBINE BUILDING:

- 1" 14CD-513 20" 14CD-149
- 1" 14CD-513 20" 24CD-149

BY CURTIS
DATE 07/22/77 2119/7220-001/ER

DATE 411L

Bechtel Associates Professional Corporation
Inter-office Memorandum

To: L. H. Curtis
 Subject: Midland Units 1&2-Job 7220-001
 Borated Water Tanks Load
 Testing
 Copies to: S. L. Blue
 P. K. Chen
 B. Dhar
 G. Krzysnik
 J. O. Wanzeck
 K. Wiedner
 1320, 3410

Date: 19 October 1979
 From: S. S. Afifi
 Of: Geotechnical Services
 At: Ann Arbor 10 D 5
 7220-79-228

REFERENCE: Item 6 Meeting Notes #1018, Page 9

Attached you will find our recommended procedure for load testing the borated water tanks.

If you have any questions, please call J. O. Wanzeck of this office.

J. O. Wanzeck
S. S. Afifi

JOW
JOW/nm
Attachment



JOB 7220		
	ACT.	INFO COPY INIT.
PROJ. ENGR.	7	
ASST. P. E. T		
ASST. P. E. Y		
ASST. P. E. P		
ASST. P. E. F		
MECH.		
ELECT.		
CS		
CIVIL		
P.D.		
ARCH.		
C.E.		
C.T.R./ENGR. PL.		
PROJ. MGR.		
PROC. MGR.		
FIELD		
CONST. CONTR.		
FSAR		
ADMIN.		
FILE NO.	11.70.5	5.10.155

C-9231

III. LOCATION OF BORROS ANCHORS* FOR BORATED WATER TANK LOAD TESTS

<u>ANCHOR</u>	<u>COORDINATES</u>	
	<u>EAST</u>	<u>SOUTH</u>
A-1	335	4505
A-2	292	4675
A-3	292	4585
A-4	180	4645
A-5	120	4645
A-6	150	4575

These will be installed under the supervision of Geotech, upon release to do borings from Engineering.

S8702756

I. SETTLEMENT MONUMENT READING PROCEDURE

1. Read monuments for tank farm area borated water tank TF-1 through TF-6 and every two weeks thereafter until engineering terminates the load test. (see drawings C-994 for location of monuments).

All other monuments in tank farm area will be read every two weeks, until completion of load testing. Then readings will return the schedule specified on the drawing.

2. Three (3) borros anchors will be installed near each borated water tank to measure settlement of fill these will be located by Geotech and read on the same schedule as TF-1 through TF-6 (Item 1 above).
3. All monuments should be surveyed before any filling of tanks.

TANK FILLING PROCEDURE

1. Fill the tank (1/2) one half full and take readings as per settlement procedures, for a week period or until engineering concurrence to terminate this phase.
2. Complete filling of tank and monitor settlement as per settlement reading procedures.

SJ702757



ANN ARBOR

MEMORANDUM

TO P. K. Chen LOCATION _____
 FROM B. Dhas / B.C. McConnell DATE Oct 16 1979
 SUBJECT Buried Yard Pipe Settlement JOB NO 7220-101
Analysis FILE [REDACTED] 12411
 SWS SE-LE-1121

References: Preliminary Settlement values for
 yard piping by G. Givens

The future settlement should not be extrapolated from the absolute elevations shown on GZO data sheets. The data was developed to define curvature rates. GZO's report dated February 1979 Vol indicates that the accuracy of data is approximately ± 0.02 feet and that the absolute elevations are only as accurate as the optical survey. Therefore it is requested that the secondary compression settlement estimate be established in a similar manner as the settlement due to dewatering to provide a consistent approach.

B.D. / B.C.M.

SJ702764

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



June 21, 1977

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
Project QA Audit of Earthwork
Subcontractor No. 25-11-2 Closeout
GLR-6-77-202

Dear Mr. Corley:

Attached for your information is the closeout of the subject audit report.

Very truly yours,

A handwritten signature in cursive script that reads "G. L. Richardson".

G. L. Richardson
LEAD QUALITY ASSURANCE ENGINEER

GLR/JGH/sw

Attachment

SB173614

QUALITY AUDIT FINDING

SA-1

AUDIT DATE

9/14/76

AUDIT IDENT.

25-11-2

SITE/DEPARTMENT/CELLER		TYPE OF AUDIT	XXX FIELD OFFICE	AUDITOR
Midland Units 1 & 2		Construction		G. Richardson J. Hook
GENERAL ITEM	ENGINEER/ITEM	WHERE FOUND	DISCUSSED WITH	
N/A	N/A	Canonie QA Manual	J. Connolly	

CONTROLLING DOCUMENT, SECTION, PARAGRAPHS, ETC.
Quality Control Notices Manual SF/PSP G-1.1

JUSTIFICATION

Section 7.1

"It shall be the responsibility of the Project Field Quality Control Engineer to assure that the work performed by on site subcontractors is done in full compliance with their Bechtel approved Quality Assurance/Quality Control Manuals and other quality requirements of the subcontract documents."

Contrary to the above; sections of the Bechtel approved subcontractors QA/QC manual (Canonie Construction Co.) are not being implemented, (some sections may not be applicable.) Upon further investigation, the approved subcontractor's manual is in direct conflict with Project approved specifications.

(following are examples of conflicts between the Canonie QA Manual and Project specifications.

SECTION 17.0 Quality Assurance Program for Structural Fill (Soils) - Canonie QA Manual

1) 17.3 Quality of Material - "The soil shall ... contain no more than 40% minus #200 sieve material."

Spec. 7220-C-210; Table 12-1, sheet 1, "Zone 2 material ... random fill, gradation, no restrictions." (Continued on page 2)

COMMENCED CORRECTIVE ACTION

- 1) Resolve the conflict between Canonie QA Manual and Project specifications.
- 2) Obtain clarification from Project Engineering as to which portions of this manual are applicable. It is recommended that portions of the manual that are not required be clearly indicated in the manual.
- 3) Require the subcontract to fully implement all portions of the manual determined to apply.

WHOLE COMPLETION DATE

10/31/76

RESPONSIBILITY FOR CORRECTIVE ACTION:

PFQCE

CORRECTIVE ACTION TAKEN

The Canonie QA Manual dated August 16, 1976 and Addendum dated April 5, 1977 to Canonie's QA Manual dated August, 1976 were Project Engineering approved May 23, 1977.

This QA Manual and Addendum resolve conflicts previously noted in Quality Audit Finding SA-1. Canonie Construction Company shall be required to fully implement all requirements of their QA Manual when their work resumes.

58073615

DATE COMPLETED

6-1-77

RESIGNED BY RESPONSIBLE AUTHORITY
J. Connolly PFQCE

CORRECTIVE ACTION VERIFIED DATE

J. Hook

DATE

6-21-77

Block 11 continued:

- 2) 17.4 "A modified proctor compaction criterion will be used for field control of the backfill operations for soils containing from 12 to 40 percent fines ... work will be performed as described in ASTM designation D 1557-70 method A."

Specification 7220-C-210 Section 12.4.5.1

"The maximum dry density ... will be ... in accordance with ASTM D 1557 method D. Provided that the sample is prepared in four layers, each compacted with 25 blows ... (Bechtel modified proctor density test).

- 3) 17.5.1 "The in situ dry unit weight of the structural fill will be determined by the following two methods: a) water balloon b) sand cone."

Specification 7220-C-210 Section 12.4.4 "A nuclear density device may be used provided that the results are compatible with those obtained by the specified procedure."

- 4) 17.6.2 "Modified proctor tests will be conducted with every in situ dry density test..."

Specification 7220-C-208 Section 9.1a, "When directed by the contractor..."

- 5) 17.6.4 "One grain size analysis will be conducted for every 5,000 cubic yards of fill placed or each day backfill is placed."

Specification 7220-C-208 Table 9-1 "One per every 10,000 cubic yards of fill."

- 6) 17.8 2) "... all test equipment shall be calibrated and certified at least once every two months."

Specification 7220-C-208 Table 9-1 "Frequency for each item to be submitted by subcontractor for contractor's approval." This involves another approved subcontractor's QA Manual (U.S. Testing Inc.).

S3173616

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



June 14, 1977

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
QA Audit Closeout 18-2-5
GLR-6-77-190

Dear Mr. Corley:

Attached for your information is the closeout of the subject audit report.

Very truly yours,

A handwritten signature in dark ink, appearing to read "G. L. Richardson". The signature is written in a cursive, slightly slanted style.

G. L. Richardson
LEAD QUALITY ASSURANCE ENGINEER

GLR/JGH/sw

Attachment

S3173617





QUALITY ASSURANCE PROGRAM PROJECT AUDIT REPORT

1 PROJECT Midland Units 1 & 2 5 AUDIT NO. 18-2-5
 2 JOB NO. 7220 6 AUDIT DATE 4-1-77 to 4-29-77
 3 TYPE OF AUDIT Construction 7 AUDITOR Jon G. Hook
 4 ORGANIZATIONS AUDITED QC and U.S. Testing Co.

8 INDIVIDUALS CONTACTED T. Lieb, B. Cheek, J. Splitz, S. Edler, K. Kinkela,
F. Teague

9 DESCRIPTION OF AUDIT (SCOPE AND EVALUATION)

This audit was an evaluation of constructions compliance with the requirements for performance at the on site test lab. This audit was accomplished using Checklist 18-2-P-4.

This audit included the review of the test results for, concrete materials, soils, concrete, both at the batch plant and in the field, and rebar properties. In addition, mill test reports/user's test/certificate of compliances, were reviewed for compliance for cement (12), flyash (15), water or ice (7), aggregate (4), and admixtures (7).

The results of this audit indicate that an isolated case in which UST did not indicate their review for flyash and admixtures certificate of compliances was found. This was brought to the attention of the lab chief and immediately corrected. Two instances in which Quality Control did not obtain Project Engineering evaluation on failing tests were also found and has been identified on QAF SA-26.

With the exceptions on the areas noted above the effectiveness of the program characteristics audited were found to be satisfactory. The PFQCE has agreed to QAF SA-26 as stated.

10 DEFICIENCIES NOTED (QAF NO.) (SEE ATTACHED)

QAF SA-26 Failure to obtain Project Engineering's evaluation on failing tests.

ACTION

11 RESPON- SIBILITY	12 COMPL SCHED DATE
---------------------------	------------------------------

PFQCE	5/1/77
-------	--------

S3173618

AUDITOR(S) SIGNATURE

Jon G. Hook

DATE

April 29 1977



QUALITY ASSURANCE FINDING

1. PROJECT/DEPARTMENT/SUPPLIER Midland Units 1 & 2		2. TYPE OF AUDIT/SURVEILLANCE OFFICE <input type="checkbox"/> FIELD <input checked="" type="checkbox"/> Construction		3. AUDIT IDENT. SA-26
4. AUDITOR Jon G. Hook		5. DATE OF FINDING 4-15-77		7. DISCUSSED WITH T. Lieb B. Cheek
6. CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. Spec. 7220-C-208, Rev. 9				
8. REQUIREMENTS 1) C-208, Rev. 9, Para. 6.1.1 "Subcontractor shall perform an acceptance test consisting of a complete chemical and physical analysis on a grab sample..." Spec. C-230, Rev. 9, Para. 7.1 "This cement shall not contain more than 1.00% by weight of alkalis calculated as Na ₂ O + 0.658 K ₂ O. 2) C-208, Rev. 9, Para 6.1.2 Chemical and physical properties of flyash and pozzolans shall be in accordance with ASTM C-618. ASTM C-618-72 states that the requirements on the quantity of air entraining agent shall not vary more than 20% . . .				
9. FINDING Contrary to the above: A) The acceptance test report for cement produced from Oct. 19-24, 1976 representing grind No. 6 did not indicate a test performed for Na ₂ O + 0.658 K ₂ O, yet the cement report was reviewed and accepted by QCE. (The test information was inadvertently left off and a corrected report was received April 15, 1977.) B) The following two User's Tests on flyash have failing tests on the quantity of air entraining agent used (ASTM C-618 requires a max. of 20%). SEE PAGE 2				
10. RECOMMENDED ACTION/S 1) Determine how both above instances were accepted when they did not meet the required specification. 2) Investigate the reason why the prepared NCR on flyash was never validated and issued. 3) Have Project Engineering evaluate the acceptability of the flyash represented in shipments No. 54 & 55, or get an approved SCN to delete the requirement for rejection on the quantity of air entraining agents. 4) Take action to preclude repetition of the type of instance.				
11. SCHEDULED COMPLETION DATE 6-1-77		12. RESPONSIBILITY FOR CORRECTIVE ACTION PFOCE		
13. CORRECTIVE ACTION TAKEN Item 1 The QCE that reviewed the cement and pozzolan user's test was given additional training in the ASTM acceptance test requirements. Additionally all user's test will be reviewed for QC acceptance by a Level II QCE. Item 2 Project Engineering Disposition of NCR 572 states, "Variation in air content uniformity should be used as an indicator only and shall not be a cause for re-				
14. DATE COMPLETED 6-2-77		15. SUBMITTED BY RESPONSIBLE AUTHORITY <i>Almonolly</i>		16. CORRECTIVE ACTION <input checked="" type="checkbox"/> ACCEPTED <input type="checkbox"/> NOT ACCEPTED Continued on Pg. 2 <i>J. Hook</i> QAE
17. VERIFICATION ACTIONS BY QAE 1) LETTER BLUFE-1423R DATED 6-2-77, SENT TO PROJECT ENGINEER FROM PROJECT SUPT. REQUESTED AN EVALUATION ON THE FLY ASH 2) TRAINING RECORDS QCFM-3011 DATED 3-11-77 AND QCFM-3008 DATED 3-10-77 3) COINCIDENT QCE'S HAVE BEEN INSTRUCTED TO WRITE NCR'S ON FAILING FLYASH TESTS				
18. IMPLEMENTATION <input checked="" type="checkbox"/> ACCEPTED <input type="checkbox"/> NOT ACCEPTED		19. DISTRIBUTION <i>Jon G. Hook</i> DATE June 13, 1977 QAE		

S3173619

Block 9 continued

<u>SHIPMENT NO.</u>	<u>DATE SAMPLED</u>	<u>TONAGE</u>	<u>TEST RESULTS</u>
54	10-22-76	3430.58	25.9%; 30.9%
55	10-19-76	3360.43	25.6%; 32.6%

These User's Tests were reviewed and signed off by the QC Engineer. The corresponding QCI SC-1.05 for the month of December indicate the tests failed and a draft NCR was written on 12-21-76 but never validated and issued.

NOTE:

Project Engineering's response to NCR-572 which identified a similar problem with flyash states that "the variation in air content uniformity should be used as an indicator only and shall not be a cause for rejection. Air content requirements are established by Specification 7220-C-230 and adjustment to the air content admixture is made at the Batch Plant at the time of batching." However, no specification change has been made to indicate that the variation in air content uniformity shall not be cause for rejection.

SJ173620

Quality Assurance Finding No. SA-26 Continued.

jection. Air content requirements are established by Specification 7220 C-230 and adjustments to the air content admixture is made at the batch plant at the time of batching".

The above rationale was used in lieu of the initiation of an NCR.

- Item 3 Pozzolan user's test #54 and #55 have been submitted to project engineering for evaluation.
- Item 4 The responsible QCE's have been instructed to initiate Bechtel NCR's on any subsequent user's test failures.

S3173621

QUALITY ACTION REQUEST

From: G. L. Richardson		Site QA	Job 7220	①
To: J. P. Connolly		② Control Document ref.: UST Manual	③ QAR Ident. No.: SD-36	④
Action Requested: UST QA Manual Rev. 5, Sec. 6.2.5 states that "subsequent revisions to these pro-⑤				
cedures, however, shall be concurrently submitted for review and approval, and implemented by United States Testing."				
Project Engineering has given Change Notice #1 to QCP-4 a Level 4 (disapproval). This is documented on letter BEBC-1615 dated 6-9-77 to J. F. Newgen.				
Since the Change Notice was not approved, the original wording as stated in the QA Manual is applicable.				
Direct U.S. Testing to identify, via an ICAR, all equipment that was calibrated since the issuance of Change Notice #1 to QCP-4 that did not meet the original cri- teria i.e. (4 to 1 ratio). UST to withdraw from service all equipment that had OVER				
Signature: <i>John L. Hook JR</i>		⑥ Date: 6-13-77	⑦ Reply Requested by: 6-16-77 - identify + withdrawal 6-21-77 - Resolution	⑧
Reply:				⑨
Signature:		⑩ Date:		⑪
Action Verified:		⑫ Date:	53173622	⑬

8/2/74

WHITE — Return to sender

CANARY — Addressee's file

PINK — Sender's file

BPC-20877
G1001649-05



been identified in the above ICAR, and hold for an evaluation and recalculate this equipment in accordance with approved criteria prior to further use.

S3173623



Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



June 6, 1977

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
CPCo Comments on Bechtel NCRs
GLR-6-77-173

Dear Mr. Corley:

Ref: J. Corley letter to G. Richardson dated 4/25/77 (66FQA77)

In response to your concerns identified in the referenced letter the following is provided:

NCR-543 The NCR was closed out after a determination that the Drum Guard is a "Non-Q" item and therefore not a proper subject for an NCR. This determination is documented on page 4 of 5 of the Nonconformance Report. Concurrence of this disposition is found on page 5 of 5 of the NCR.

NCR-544 Bechtel also recognized that the disposition should be reject. The NCR was revised prior to your letter. Page 7 of 7 of this NCR documented the proper disposition on 3-1-77.

NCR-545 Specification G-27 does not provide for bending of structural steel. However, specification 7220-C-304 does provide for this bending. During this investigation additional problems with the disposition and closeout of this NCR were noted. These problems and required corrective actions have been documented on Quality Action Request SD-35.

NCR-550 Bechtel also recognized that the disposition should be reject. The NCR was revised prior to your letter. Page 12 of 12 of the NCR documented this disposition on 3-2-77.

NCR-667 We agree that a disposition of documentation may not be correct. However the work was accomplished in accordance with project specification and the drawing revisions in question were approved by the Resident Engineer as level one on 2-8-77. In addition this drawing has been forwarded to Project Engineering for their concurrence. As the hardware is correct no revision to the NCR is necessary.

53173624



Bechtel Power Corporation

J. Corley
GLR-6-77-173
Page 2

NCR-684 The QCE did use the work "rework" in his statement for disposition results (Block 25) however, the work was done in accordance with the approved disposition of standard repair. The use of the word "rework" in Block 25 does not have any effect on the item or the Nonconformance Report.


NCR-687 The disposition was not tied to slump loss in transit alone. The disposition indicated the cylinders at the batch plant made on the same batch (13059) would meet the specification requirements and that an increase in strength between the Batch Plant and placement is expected to occur. This disposition has been proved out in that the 90 day strengths for cylinders #1378 (which represent batch 13059) was 6795 PSI which is considerably higher than the required 6000 PSI. Based on this and the fact that an additional increase in strength of 900 PSI is expected between the Batch Plant and placement, the disposition of "Use-As-Is" is acceptable.

NCR-699 Bechtel QA also questioned this disposition on the NCR on 3-1-77. Reserach into the problem indicated that specification M-326 does allow the type of movement that resulted from this installation. Therefore the disposition that this is not a nonconforming condition is correct.

NCR-703 The disposition may very well be standard repair under present interpretations of PSP G-3.2. However, the hardware is not effected and no change will be made to the NCR.

QAF SA-8 We feel no further corrective action is necessary as US Testing home office was made aware of this single occurrence. In addition Quality Control has the responsibility to assure proper testing methods are used and documents this on QCI C-1.00 and QCI SC-1.05. Also it is QC's intent to observe the first test run by each temporary technical assigned to this site.

Very truly yours,



G. L. Richardson
LEAD QUALITY ASSURANCE ENGINEER

GLR/sw

53173625



MIDLAND PROJECT
MAY 1977

RECEIVED

APR 25 1977
BECHTEL POWER CORP.
JOB 7220

7-77-38

Midland Project: P.O. Box 1963, Midland, Michigan 48640. Area Code 617 GJ1-0951

April 25, 1977

QA ROUTE	INFO	ACT.
QA/E	<input checked="" type="checkbox"/>	
CIVIL (1)	<input checked="" type="checkbox"/>	
CIVIL (2)	<input checked="" type="checkbox"/>	
MACH	<input checked="" type="checkbox"/>	
PIPING		
ELECT.	<input checked="" type="checkbox"/>	
INST.		
SECTY		
FILE NO.	2400	

Mr. G. L. Richardson
Bechtel Power Corp.
P.O. Box 2167
Midland, MI 48640

MIDLAND PROJECT - REVIEW OF NONCONFORMANCES FOR MARCH 1977 ALAB-106 REPORT
File: 0.4.6 & 16.10.2 Serial: 66FQA77

A review of the subject ALAB report has resulted in the following questions:

Nm 8
3/28/77

NCR 543 - The disposition for part A2 indicates that a coupling guard is to be sent and installed at a later date. Has this coupling guard been received? If not, how is this item being held open since the NCR has been closed?

3/28/77

NCR 544 - The actual disposition appears to be "reject". Why is block 24 marked "rework" and "use-as-is"?

3/28/77

NCR 545 - Does C-27 also cover bending? If not, what was the Project Engineering approved procedure?

NCR 550 - This again appears to be a "reject" disposition not "rework" and "use-as-is" as stated in Block 24.

NCR 667 - Block 22 does not indicate by whom the drawing was revised. However, the sketch number would seem to indicate a field revision. A field revision to a drawing so that a "use-as-is" condition results is in violation of procedures which requires "use-as-is" dispositions to be made by Project Engineering. Please investigate this situation and take the necessary corrective action.

NCR 684 - Since the disposition block has been revised to indicate a standard repair, why doesn't Block 25 indicate a standard repair rather than rework as stated?

Talk with Jerry

NCR 687 - This NCR indicates that end of line slump was high for ticket #13059, but the disposition is tied to slump losses in transit which does not appear to be a valid point. This disposition will have to be corrected.

SB17362S

2
next letter
NCR 699 - This represents a "use-as-is" disposition by Field Engineering and as such is improper and not in accordance with procedure. This NCR, therefore, must be corrected.

NCR 703 - In no way can this be considered a "rework" item. It is obviously a "repair," possibly a standard repair.

QAF SA-8 - Additional corrective action is needed to assure that U.S. Testing does not send us people who were at one time qualified but who are no longer familiar with testing requirements.

J. L. Corley
Qualit, Assurance Superintendent

CC: JPConnolly
TCCooke
DRJohnson
GSKeelcy
BWMarguglio
JMilandir
HWSlager

SB173627



Consumers
Power
Company

Midland Project: P.O. Box 1963, Midland, Michigan 48640 - Area Code 517 631-0951

May 25, 1979

*Harry - Ask Geo Tech
if they were originally
aware / J*

Mr L A Dreisbach
Bechtel Power Corp
PO Box 2167
Midland, MI 48640

MIDLAND PROJECT - FURTHER CORRECTIVE ACTION
REQUIRED PRIOR TO Q-LISTED BACKFILL PLACEMENT
File: 16.0 Serial: 181FQA79

It has come to our attention that on April 18, 1979 field density/moisture test 3432 in the Oily Waste Area had results of in-place dry density 133.3 and moisture content of 12%. Plotting these results on the Compaction Test (Proctor Curve) shows the results fall to the right of the zero air voids curve. The importance of understanding this anomaly cannot be too strongly stated based on the past settlement problems for which no clear cut base cause has ever been ascertained.

This problem must be understood and resolved prior to Q-listed backfill placement beginning in addition to the 13 action items attached to letter BCCC-3995 to TCCooke from JFNewgen dated May 4, 1979. Please consider this problem as action item 14.

D. E. Horn
for W R Bird
Section Head - QA Engineering, Midland

WRB/DEH

- CC SAfifi
- TCCooke
- JLCorley
- GSKeeley
- BWMarguglio
- PA Martinez
- DB Miller
- JFNewgen
- GLRichardson
- JWanzeck
- KWiedner

Job 7220-QA-Received *5/25/79*

Log No. _____ File No. _____
 Response Req'd _____ Date _____
 QA Action Item No. _____

Route	Info	Act	Comment
PQAE			
Resp. Cor.			
Elect (1)			
Elect (2)			
Inst. Mich			
Pipe/Weld			
Inst.			
Trn Ovr			
Trend			
Sect.			

SB173407

Bechtel Power Corporation

Interoffice Memorandum

GEOTECH ANN ARBOR DISTRIBUTION			
DISC	ACT	INFO	W/A
MGR		1	
ADMIN			
DRFT			
SOILS		2	8
GEOW		3	
REC		4	
ENV		5	
Proj Mgr			13
Proj Eng			12
JOB 7220 FILE			
REC'D JUL 28 1979			

To J. Wanzeck
Ann Arbor

Subject Progress Report # 11
Test Fills (week ending
July 21, 1979)
Midland 1 & 2
Job 7220

File No.

Date July 25, 1979

From N. M. Thiel

Of Geotech - Ann Arbor

At Midland, MI

Copies to

There was no test fill construction activity this week.

Partial results on test fill no. 9 indicates about 12 density tests making 95% compaction or better. Also 24 of the 25 density tests taken will be 90% compaction or better. One density test is 89.0% compaction.

N. M. Thiel

N. M. Thiel₂
Geotech - A

NMT/cas



SOIL & ROCK INSTRUMENTATION

GEO TECH ANN ARBOR DISTRIBUTION	
DATE	TIME
1	
ADMIN	
DRFT	
SOILS	2
3	
4	
5	
Proj Mgr	
Proj Eng	1290
JOB	770 FILE 3700
FILED	AUG 17 1979

GEO TECHNICAL
GOLDBERG & Z...

August 13, 1979
File No. D-2010-C

Dr. Sherif Afifi,
Bechtel Associates Professional Corporation,
P.O. Box 1000,
Ann Arbor, Michigan 48106

Re: Midland Units 1 & 2
Diesel Generator Building
Settlement Measurements

Dear Sherif:

I have reviewed the modified Borros anchor settlement data through August 2, 1979, recently sent to you by SRI, in an effort to see whether measurement objectives are being met. Plotted data is summarized on enclosed Table 1. The contours on Figure 1 are based on data from the four anchors set at elev. 535 ft. Figure 2 is prepared from Table 1. I have the following comments:


1. BA 61 through 64 data indicates that those four points on the mezzanine floor are settling in a plane (i.e. 3 points define a plane, and the fourth lies on it). Referring to the set of 8½" x 11" sheets handed out during a meeting in early June, the contour orientation defining this plane is between the orientations on the fifth sheet (attached here as Fig. 3) and the sixth sheet (Fig. 4). Hence orientation appears consistent.
2. I've used Fig. 1 to determine NW and SE absolute settlements for the 60-120 day elapsed time period, and added these to your third sheet from the early June meeting (attached Fig. 5). Settlement rates appear consistent. This fact supports the contention that BA 61 through 64 data are absolute settlements, i.e. that elev. 535 ft is below the seat of settlement, because your plotted data are referenced to a deep benchmark. Sondex data will give further input to this, as they will include a pattern of vertical movement throughout the foundation above elev. 535 ft.

SB171085

3. Fig. 2 indicates the same type of scatter noted on the optical survey Borros anchor and settlement platform plots (Eleventh sheet of your June meeting handout, here as Fig. 6) and I recommend that you work with these data in cluster groups, as you did to derive the twelfth sheet (Fig. 7). Fig. 2 shows, as it should, generally lesser settlement with depth and generally lesser settlement towards the NW zone. It also shows continuing settlement below elev. 585 ft. I believe it is realistic to add the four BA 61 through 64 points (0.230, 0.195, 0.140, 0.095 inches) on Fig. 2 at the elevation of the bottom of the footings (628 ft ?), i.e. to assume no significant length change between footings and mezzanine floor.
4. As described in Bill Beloff's July 13, 1979 letter to you, the plotted data are not yet corrected for temperature per se, but in general exclude afternoon readings. A study of temperature data to date (temperature readings and invar rod deformation readings) indicate that any temperature corrections will be minor.
5. Would you please give some thought to the need for settlement readings after surcharge removal, as per page 3 of my May 31, 1979 letter to you, so that we can be sure SPI has sufficient lead time to obtain any required materials.

Please call me if you have any questions on this.

Sincerely,


C. John Dunicliff
Geotechnical Instrumentation
Consultant


CJD:mc

cc: Walter R. Ferris,
Bechtel, San Francisco

TABLE 1. MODIFIED BORROS ANCHOR DATA


MODIFIED B.A.#	ANCHOR ELEV. ft.	RELATIVE SETTLEMENT in. (1)	ABSOLUTE SETTLEMENT OF MEZZANINE FLOOR AT ANCHOR LOCATION in. (2)	ABSOLUTE SETTLEMENT OF ANCHOR in. (3)	ZONE (4)
2	613.0	.035	.170	.135	MID
3	603.5	.040	.163	.123	MID
9	607.4	.095	.186	.091	SE
10	615.0	.095	.181	.086	MID
12	591.5	.075	.170	.095	MID
17	584.5	.035	.110	.075	NW
20	612.0	.040	.125	.085	MID
25	611.0	.045	.196	.151	SE
29	622.0	.020	.170	.150	MID
30	615.3	.035	.163	.128	MID
31	615.0	"	.192	?	SE
33	609.0	.070	.156	.086	MID
37	606.2	.020	.034	.074	NW
38	613.0	0	.092	.092	NW
39	622.0	0	.010	.010	NW
40	615.0	.030	.076	.046	NW
41	608.0	.015	.083	.068	NW
42	591.4	.045	.074	.029	NW
44	599.1	.025	.010	-.015	NW
49	599.5	.025	.175	.110	MID
52	586.0	.050	.121	.071	MID
61	535.0	.230	.230	0	SE
62	535.0	.140	.140	0	MID
63	535.0	.195	.195	0	SE
64	535.0	.095	.095	0	NW

- (1) Relative settlement between anchor and mezzanine floor, between elapsed time 60 to 120 days, extrapolating as necessary on plots updated through August 2, 1979.
- (2) Based on contours drawn using BA 61 through BA 64 data - See Figure 1.
- (3) Difference between two previous columns.
- (4) See Figure 1 for zone locations.



Contours of absolute settlement of mezz floor br
 time 60 to 120 days (day zero = Apr. 7, 1979),
 based on BA 61 thru BA 64 data, assuming the
 four anchors at elev. 535 ft are adequate benchmark

FILE NO. 2203




DIESEL GENERATOR BUILDING SB171089
 MIDLAND PLANT - MIDLAND, MICHIGAN
 LOCATIONS OF MODIFIED BORROS ANCHORS


JULY 1979

SCALE: 1" = 10'

FIGURE 1


See comment #3 in letter





SETTLEMENT MARKERS : TOTAL SETTLEMENT OF WALLS TO 6-7-79
 READING IN FEET; TOTAL SURCHARGE OF 2.5 FT. (2200 PSF).

Figure 3




SETTLEMENT MARKERS: TOTAL SETTLEMENT OF WALLS FROM 4-13-79 TO 6-7-79.

Reading in feet; 0 feet of surcharge added during this period
 SURCHARGE OF 20ft. (2200 ccf).

Contours appear E-W.


Figure 4



SB171093

DIESEL GENERATOR BUILDING : SETTLEMENT VERSUS LOG TIME


* Data from modified BA 61 thru 64, using plot of absolute settlement contours (Fig. 1)



DIESEL GENERATOR BUILDING
GORROS ANCHORS & SETTLEMENT PLATFORMS


SB171094

Figure 6



SB171095

Figure 7



CANONIE CONSTRUCTION COMPANY / P.O. BOX 509 / U.S. 31 & M. 42 / SOUTH HAVEN, MICHIGAN 49090 / (616) 637-1171

RECEIVED
ACCOUNTING

September 11, 1974

SEP 13 1974

Bechtel Power Corporation
P. O. Box 2167
Midland, Michigan 48640

BECHTEL POWER CORP.
JOB 7220

Re: Subcontract 7220-3-210
Job 7220 Midland Project
Zone I Fill Material

Gentlemen:

During our meeting of September 5, 1974, Bechtel Corporation indicated that we did not have all the data relating to natural moisture content and grain size data for Zone I fill material. Specifically, you referred to the following data which we feel is necessary to properly evaluate the apparent discrepancies between the results obtained by Bechtel and J. D'Appolonia Consulting Engineers:

1. Several borings have been made on the "Murgard Property." Please give us the boring logs and corresponding laboratory data obtained from these borings.
2. We would like all Bechtel data relative to natural water content of borrow area materials (per section 12.4.1 of the contract specifications) also, grain size distribution data that may have been conducted on these samples.
3. We also request a summary of all Proctor Tests conducted in the borrow area and in the fill. Grain size distribution data and plasticity data associated with these tests is also requested.
4. If laboratory tests were conducted on the original contract boring information, we would like this information.


We request this information to resolve any discrepancies that exist between Bechtel and Canonie analysis of the nature of actual Zone I fill material and its relation to the original specified material.

Very truly yours,

CANONIE CONSTRUCTION COMPANY

Jack McKane, Vice President
Earthmoving Division

RH:jkb



CANONIC CONSTRUCTION COMPANY / P.O. BOX 509 / U.S. 31 & M-43 / SOUTH HAVEN, MICHIGAN 49090 / (616) 637-1171

RECEIVED
AUG 22 1974

August 21, 1974

BECHTEL POWER CORP.
JOB 7220
PER C-210-33

Bechtel Power Corporation
P. O. Box 2167
Midland, Michigan 48640

ATTN: Mr. E. E. Felton
Project Superintendent

SUBJECT: QA-QC Record Audit
7220-C-210
N-75

Dear Sir:

Enclosed, please find the original of the audit of jobsite QA-QC records made by J. H. McKane, the Project QA-QC Manager, on August 12, 1974.

Very Truly Yours,

E. R. Haney
Project Manager
Midland

cc: J McKane

ERH/kls

SR161178

Road Building / Foundation Piling / Earth Moving / Caisson Drilling / Marine Construction

An Equal Opportunity Employer

CANONIE CONSTRUCTION COMPANY
QA-QC PROGRAM AUDIT

- 1. PROJECT NO. 7220
SUBCONTRACT C-210
- 2. DATE 8-12-74
- 3. CONTROL NO. _____
FILE NO. _____

4. CANONIE CONSTRUCTION COMPANIES CONTROLLED QA-QC PROGRAM REQUIREMENTS REVIEWED:

SECT	DESCRIPTION	ACCEPTABLE	
		UNACCEPTABLE	
1.0	ORGANIZATION	✓	
2.0	QUALITY PROGRAM	✓	
3.0	DESIGN CONTROL	NA	NA
4.0	PROCUREMENT DOCUMENT CONTROL	NA	NA
5.0	INSTRUCTIONS, PROCEDURES, AND DRAWINGS	✓	
6.0	DOCUMENT CONTROL	✓	
7.0	CONTROL OF PURCHASED MATERIAL, EQUIP, AND SERVICES	NA	NA
8.0	IDENTIFICATION AND CONTROL OF MAT'L, PARTS, & COMP	✓	
9.0	CONTROL OF SPECIAL PROCESSES	NA	NA
10.0	INSPECTION	✓	
11.0	TEST CONTROL	NA	NA
12.0	CALIBRATION OF MEASUREMENT AND TEST EQUIPMENT	NA	NA
13.0	HANDLING, STORAGE, SHIPPING, AND PRESERVATION	NA	NA
14.0	INSPECTION AND OPERATING STATUS	✓	
15.0	NON-CONFORMING MATERIALS, PARTS, OR COMPONENTS	✓	
16.0	CORRECTIVE ACTION	✓	
17.0	QUALITY PROGRAM RECORDS	✓	
18.0	AUDITS	✓	

5. INSPECTION LOCATION Middle Jobsite

J. S. ...
CANONIE CONSTRUCTION COMPANY

CCG QA-QC PROGRAM AUDIT (CONT)

6. VISUAL INSPECTION


7. STANDARD/CODE/PROCEDURE/DRAWING/SPECIFICATION IS
CANONIE'S QA/QC PROGRAM UNDER SPEC. C-210 REV. 7/26/73

8. INSPECTION EQUIPMENT USED- NONE

9. RESULTS OF INSPECTION: SATISFACTORY END OF REPORT
UNSATISFACTORY REFER TO ITEM 10

10. COMMENTS/CORRECTIVE ACTION:

Jack [Signature]
CANONIE CONSTRUCTION COMPANY



canonie CONSTRUCTION COMPANY / P.O. BOX 509 / U.S. 31 & M-43 / SOUTH HAVEN, MICHIGAN 49090 / (616) 637-1171

Bechtel Power Corporation
May 17, 1974
Page 2


resulting in an earlier completion date and thereby significantly lessening the possible claim due to standby charges.

We feel that it would be beneficial to all parties concerned to hold a meeting as soon as possible in order to come to an early solution to our mutual problems.

We await your earliest reply.

Very truly yours,

CANONIE CONSTRUCTION COMPANY


Jack McKane, Vice President
Earthmoving Division

JM:jkb

SB161191

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



June 13, 1974

Canonie Construction Company
P. O. Box 509
South Haven, Michigan 49090

Attention: B. Haney (Jobsite)

Dear Mr. Haney:

Job 7220 Midland Project
Subcontract 7220-C-210
Zone 4 Materials
B-C-210-65

This is in answer to your letter of May 7, 1974 requesting that you be allowed to substitute Zone 4 Material in lieu of 4Z Material for expediting your work during the 1974 construction season.

The change to Specification 7220-C-210 (SCN #4001) was initiated in response to your request for Zone 4Z, i.e. due to difficulty in procuring Zone 4. If conditions have now reverted back to Zone 4 being the most available, you may proceed with the use of Zone 4 for both Zone 4 and 4Z.

This request is approved provided there is no change in prices for Bid Item #19, Exhibit "C", Section 2, Schedule of Quantities and Prices.

Very truly yours,

A handwritten signature in dark ink, appearing to read "E. E. Felton".

E. E. Felton

✓
EEF/JCC/HJS/ja

cc: T. C. Valenzano
J. R. Serafin

SR161520

Bechtel Power Corporation

Interoffice Memorandum

To J. C. Church
Date January 15, 1975

Subject Job 7220 Midland Project
Final Summary of Dike
Construction for 1974
From J. Serafin

Copies to
Of Construction
At Midland, Michigan

PROBLEMS ENCOUNTERED AND METHODS USED TO ELIMINATE THEM

1. Oversize rocks and organic material inadvertently placed in Zones 1 & 2 by Subcontractor.

Whenever this violation was encountered, empty motor scrapers were routed over the affected area for removal of these non-conforming materials from the Dike.

2. Contamination of Sand Drain caused by traffic (construction equipment) crossing over it.

Contamination was the result of clay soils being mixed into the clean Zone 3 material. This situation was remedied by the removal of the contaminated soils from the Zone 3 areas and reusing it in the Zone 2 areas.

3. Material being placed on Dikes without control during shaping of slopes.

The Subcontractor was informed that whenever this situation existed, the material being pushed up onto the top of the Dikes from the slopes would be considered as a material placement and would have to be documented and controlled as such (i.e.; compaction and moisture requirements).

4. Saturated soils placed on Dikes.

When this situation existed, the Subcontractor was instructed to either remove or recondition this material before placement of additional materials would be allowed.

5. Sandy soils being placed as Zone 1 material.

Any soils inadvertently placed in Zone 1 that could not be classified as impervious were removed by routing empty motor scrapers over the affected area.

SR191913

PLACEMENT MONITORING

1. One (1) foot lifts were checked by
 - a) Grade stakes
 - b) Eye level
 - c) Direct measurement
 - d) Load count
 - e) Visual
2. All spreads were monitored daily by Bechtel Subcontract personnel.

TESTING (Zones 1 & 2)

As per Specification C-208, the frequency of moisture and density tests is approximately one (1) per every 500 cyd. of fill and for compaction (proctors) one (1) per every 10,000 cyd. of fill.

The frequency for moisture and density tests utilized only passing tests and are as follows:


<u>Dike</u>	<u>Frequency</u>	<u>CYd</u>	<u>#Tests</u>
N.E. & N. Plant & Berm	384	450,023	1171
W. Plant	441	47,650	108
N. Miller	425	157,168	370
N.W. & West	452	103,527	229
South	477	262,561	550
East	542	425,853	785
Baffle	223	18,525	83
Plant Fill (Canonie Only)	130	11,305	87
Overall	436	1,476,612	3383

This frequency does not take into account those tests that failed or were taken for field information only. Spot tests were taken after rains to ensure that a previously tested and okayed Dike was still satisfactory to place additional materials.

Tests were taken in a random method in order to ensure that all areas and elevations were represented by the above frequencies.

This frequency utilized load counts for computation. Final quantities from cross sections will be forthcoming.

The last lift on the east and south dikes has not been cleared by passing tests. These areas will be retested when earthwork resumes. This accounts for the lower frequency on these dikes.


J. R. Serafin

<u>Item</u>	<u>Estimated Quantity and Unit</u>	<u>Item Description</u>	<u>Unit Price</u> \$	<u>Total Price</u> \$
1.0		Visual classification (at the laboratory)		
1.1	200 Ea	Undisturbed clay samples	25.00	5000.00
1.2	25 Ea	Undisturbed sand samples	10.00	250.00
1.3	150 Ea	Split spoon samples	4.00	600.00
1.4	50 Ea	Bag sample handling	20.00	1000.00
2.0		Grain size analysis		
* 2.1	150 Ea	Sieve only	20.00	3000.00
2.2	25 Ea	Hydrometer only	20.00	500.00
2.3	150 Ea	Sieve, and hydrometer	35.00	5250.00
3.0	350 Ea	Moisture content (in addition to those reported with other tests)	3.00	1050.00
4.0	125 Ea	Atterberg limits (liquid and plastic limits and plasticity index) to include natural moisture content	25.00	3125.00
5.0	100 Ea	Dry unit weight (in addition to those reported with other tests)	4.00	400.00
6.0	20 Ea	Shrinkage limit (ASTM D 427)	20.00	400.00
7.0	50 Ea	Specific gravity	20.00	1000.00
8.0		Unconfined compression test to include stress-strain curve, moisture content, and dry unit weight. Price includes sample trimming to any size.		
8.1	60 Ea	Undisturbed sample	50.00	3000.00
8.2	40 Ea	Remolded sample	60.00	2400.00
8.3	50 Ea	Compacted samples	75.00	3750.00

* For samples greater than 50 lbs add \$20.00 per test

SBI77782

<u>Item</u>	<u>Estimated Quantity and Unit</u>	<u>Item Description</u>	<u>Unit Price</u>	<u>Total Price</u>
9.0		Triaxial compression test, unconsolidated undrained to include deviator stress versus strain curve, moisture content and dry unit weight. Price includes sample trimming to any size	\$	\$
9.1	25 Ea	Undisturbed sample	75.00	1875.00
9.2	5 Ea	Remolded sample	85.00	425.00
9.3	5 Ea	Compacted samples	100.00	500.00
** 10.0		Consolidation test to include plots of deformation versus square root of time for each pressure, deformation versus logarithmic time for each pressure, strain versus logarithmic pressure and void ratio versus logarithmic pressure. Include permeability values for each pressure, water content, and density for each specimen. Price includes sample trimming to any size.		
10.1	30 Ea	Per undisturbed sample	295.00	8850.00
10.2	10 Ea	Remolded sample	305.00	3050.00
10.3	10 Ea	Compacted samples	320.00	3200.00
11.0		Moisture-density relation, using 10-pound hammer and 18-inch drop, 5 points to include a natural moisture content (ASTM D 1557)		
*** 11.1	60 Ea	ASTM D 1557 - Method D	140.00	8400.00
*** 11.2	60 Ea	Bechtel Modified Proctor	100.00	6000.00
12.0	3 Ea	Relative density test to be performed in accordance with U.S. Army Corps of Engineers Manual, EM 1110-2-1906, 1965: Appendix XII A, Modified Providence Vibrated Density Test	90.00	450.00

** Price quoted does not include specific gravity

*** Price quoted includes breakdown, separation, air drying and curing of samples greater than 50 lbs. For samples between 25 and 50 lbs. deduct \$20.00, if less than 25 lbs. used, deduct \$40.00.

53177783

<u>Item</u>	<u>Estimated Quantity and Unit</u>	<u>Item Description</u>	<u>Unit Price</u>	<u>Total Price</u>
13.0	300 Hrs	Special laboratory tests or other tests will be measured to the nearest hour as the number of hours of such tests or work satisfactorily performed	15.00- 45.00 per hr	4500.00- 13,500.00
14.00	As Required	Pickup of samples at subject project to be delivered to GZD Laboratories for testing	15.00- 40.00 per hr plus direct costs	_____
15.0	As Required	In-place density determinations to be performed at the subject project (D 1556-74)	25.00- 30.00 per hr plus direct costs	_____
16.0	As Required	Special materials or equipment needed as authorized by Bechtel (any set-up time required will be listed under Item 13.0)	Direct cost \$	_____
17.0	CU FT/Mo	Storage of samples at the laboratory	0.25	_____
18.0		QA/QC surcharge		3000.00

It is current practice of Goldberg, Zoino, Dunnicliff and Associates to require a "Start-up" fee for all jobs including QA/QC consideration. This fee is intended to cover the additional costs associated with QA/QC jobs particularly those involved with QA meetings and in-house or client initiated audits of Goldberg, Zoino, Dunnicliff and Associates, Inc. A lump sum fee of \$3000.00 is assigned. The charges will be billed directly at the costs indicated below, not to exceed \$3000.00.

<u>Item</u>	<u>Estimated Quantity and Unit</u>	<u>Item Description</u>	<u>Unit Price</u> \$	<u>Total Price</u> \$
-------------	--	-----------------------------	-----------------------------	------------------------------

Hourly rates of individuals who may become involved with quality assurance matters for the projects are as follows:

	<u>Name</u>	<u>Hourly Rate</u>		
	Principal in Charge	\$45.00		
	Staff Consultant	40.00		
	Q. A. Officer	35.00		
	Assistant Laboratory Director	30.00		
	Senior Laboratory Technician (I)	25.00		
	Laboratory Technician (II)	20.00		
	Laboratory Technician (III)	15.00		
19.0	As Required Meetings with engineers, telephone bill, meals, Xerox charges, etc.	15.00 to 45.00/hr plus direct cost		
20.0	6 Ea Cation Exchange Capacity Exchangeable Cation Determination	75.00	450.00	
21.0	6 Ea X-ray diffraction tests	80.00	480.00	

SB177785



Ann Arbor Area Office

Teletype Message

TYPE DOUBLE SPACE - BE BRIEF

TELETYPE USE ONLY

MESSAGE NUMBER	OPR. INL.	DATEL		
DBG	TELTEX	TWX	TELEX	OTHER

CHECK APPROPRIATE BOX:			CHARGE ACCT. CODE: 7220-001	
Night Ltr:	Full Rate:	Report Delivery:	YES	NO
MESSAGE ADDRESSED TO	ADDRESSEE	ADDRESS	LOCATION (CITY, STATE OR COUNTRY)	
	Goldberg-Zoino-Dunnicliff & Associates Inc.	30 Tower Rd.	New York, NY 10017, EA 02164	
	Attn: Don Shultz		NOV 29 1978	
			BECHTEL POWER CORP. JOB 7220 PER 5(5) C-79	

MESSAGE SECTION - If additional addresses are required continue to list below:

Subject: Consumers Power Company, Midland Units 1 & 2, Technical Services Agreement.
7220-C-79(Q)

Please make the following changes in Bechtel's letter to G-Z-D Associates dated Nov. 20, 1978.

- Item 1, change "Delete Items 1.0 through 11.0" to "Incorporate the below listed items"
Item 1, delete "and replace with the following schedule of prices."
- Change the Estimated Quantity in each of the following items as follows:

Item	Est. Qty.
1.3	150
3.0	350
4.0	125

- Item 20.0 should be revised as follows:

"20.0 6 Cation exchange capacity and exchangeable cation determinations."

- Add the following item:

"21.0 6 X-ray diffraction"

If you have any questions, please contact Gini White at (313) 994-7648.

JOB 7220	A	R	I
ROUTING	C	T	N
	T	E	T
Proj. Supl.			
P. Sup.			
P.F. Engr.			
APP. Eng. 1			
APP. Eng. 2			
Cost-Sch.			
Cont. Bldg.			
Aux. Bldg.			
Yard Turb.			
Civ. Sup.			
Civ. Eng.			
Mech. Sup.			
M. Dr. Eng.			
Elec. Sup.			
Heat. Eng.			
Weld. Eng.			
Out. Eng.			
P & A			
O. C.			
Purch.			
Sub. Con.			

COPIES TO: R. L. Castleberry, L. D. Sokol, J. Hook, W. Jones, T. C. Cooke, V. P. White

DATE 11/27/78	SIGNATURE <i>L. D. Sokol</i> L. D. Sokol, Project Procurement Manager	LOCATION & EXT: 6B2, 7370	ORGANIZATION CODE: 8XB5206
------------------	--	------------------------------	-------------------------------

cc: R. L. Castleberry, L. D. Sokol, W. G. Jones, J. Hook,
 G. Butler, J. Jeffers, [redacted] T. C. Cooke

RECEIVED

NOV 22 1978

BECHTEL POWER CORP.
 JOB 7220

PER 4(T) C-79

November 20, 1978

NOV 7 1978	ROUTING	Proj. Supt.	E. Supt.	P.S. Engr.	Asst. Engr. 1	Asst. Engr. 2	Const. Supt.	Const. Supt.	Asst. Supt.	Wind Turb.	Ch. Engr.	Ch. Engr.	Mech. S.P.	Mech. Engr.	Elec. Supt.	Elec. Engr.	Weld. Engr.	Off. Engr.	I & A	Q C	Perk.	Sub-Cen.

Goldberg-Boino-Dunnicliff & Associates Inc.
 30 Tower Road
 Newton Upper Falls, Massachusetts 02164

Attention: John E. Ayres

Subject: Consumers Power Company
 Midland Units 1 & 2
 Technical Services Agreement
 7220-C-79 (Q)

Dear Mr. Ayres:

Please incorporate the following changes into the subject TSA forwarded to you on September 11, 1978.

- Delete Items 1.0 through 11.0 in Schedule A, Section B, Compensation and replace with the following schedule of prices.

Item	Est. Quantity	Description
1.1	200 EA	Undisturbed clay samples
1.2	25 EA	Undisturbed sand samples
1.3	100 EA	Split spoon samples
1.4	50 EA	Bag sample handling
2.3	150 EA	Sieve, and hydrometer
6.0	20 EA	Shrinkage limit (ASTM D 427)
7.0	50 EA	Specific gravity
8.3	-50-EA	Reconstituted samples
9.0		Triaxial compression test, unconsolidated undrained to include deviator stress versus strain curve, moisture content and dry unit weight. Price to include sample trimming to any size.
9.1	25 EA	Undisturbed sample
9.2	5 EA	Remolded sample
9.3	5 EA	Reconstituted sample

SBI77787

<u>Item</u>	<u>Est. Quantity</u>	<u>Description</u>
10.1	330 EA	Per undisturbed sample
10.2	10 EA	Remolded sample
10.3	10 EA	Reconstituted sample
11.1	60 EA	ASTM D 1557 - Method D
11.2	60 EA	Bechtel modified proctor
12.0	5 EA	Relative density test - U.S. Army Corps of Engineers EM 1110-2-1906, 1965
13.0	300 HRS	Special laboratory tests or other tests will be measured to the nearest hour as the number of hours of such tests or work satisfactorily performed.
14.0	As required	Pickup of samples at subject project to be delivered to GZD laboratories for testing
15.0	As required	In-place density determinations to be performed at the subject project (ASTM D 1556-74)
16.0	As required	Special material or equipment needed as authorized by Bechtel (any set up time required will be listed under Item 13.0)
17.0	cu ft/mo	Storage of samples at the Laboratory
18.0		QA/QC surcharge
19.0	As required	Meetings with Bechtel engineers
20.0	6	Cation exchange capacity, X-ray diffraction, and exchangeable cation determinations

2. Replace Schedule B, Technical Specification 7220-C-79(Q), Rev. 0, with
Technical Specification 7220-C-79(Q), Rev. 1.

Your proposal should reach the undersigned no later than December 1, 1978.
If you have any questions, please call.

Very truly yours,

BECHTEL POWER CORPORATION

V. P. White
Subcontract Specialist

VPW/mb

Attachment

SB177787A

Bechtel Power Corporation

777 East Eisenhower Parkway
Ann Arbor, Michigan

Mail Address: P.O. Box 1000, Ann Arbor, Michigan 48106



001315

JOB 7220	
ROUT	
Site Insp.	
Proj. Sup.	
Serv. Sup.	
P.F. Eng.	
APP. Eng.	
APP. Eng.	
S.U. Furnace	
Cost. Svc.	
Inst. Eng.	
Civ. Sup.	
Civ. Eng.	
Mech. Sup.	
Mech. Eng.	
Elec. Sup.	
Elec. Eng.	
Inst. Eng.	
Civ. Eng.	
P.B.A.	
A.C.	
Purch.	
Sub-Con.	
Doc. Con.	

BLC-8313

Mr. G. S. Keeley
Project Manager
Consumers Power Company
1945 West Parnall Road
Jackson, Michigan 49201

October 18, 1979

RECEIVED

OCT 22 1979

BECHTEL POWER CORP
JOB 7220

PER 224225 OS/D

Midland Units 1 and 2
Consumers Power Company
Bechtel Job 7220
TEMPORARY AIR LINE LEAK
IN TANK FARM AREA
File 2801/0626

- References:
- 1) CCBC-2100 (Serial CSC-4334) T. C. Cooke to J. F. Newgen dated 8/21/79.
 - 2) CCBC-1918 (Serial CSC-4066) T. C. Cooke to J. F. Newgen dated 5/17/79.
 - 3) CCBC-1914 (Serial CSC-4094) T. C. Cooke to J. F. Newgen dated 5/31/79.
 - 4) BCCC-4060 J. F. Newgen to T. C. Cooke dated 6-18-79.

Dear Mr. Keeley:

This letter is written to provide a complete and factual response to reference 1), an "Article 9" letter regarding the use of the permanent air piping due to the temporary air line leak in the tank farm area. Confirming previous discussions between Joel Newgen of Bechtel and Tom Cooke of Consumers, we identified this leak in the fall of 1978. We started excavating in early spring 1979 in an attempt to locate and repair the source of the leak in the air line. We stopped this effort shortly after it started because we were in a "stop work" mode on Q-listed soils work. We felt that continuing the excavation (to reach the leak) would only expose a larger area to weathering during the ground thawing and spring rains period with no quick recourse for refilling because

SBI78157

BLC-8313
Mr. G. S. Keeley
October 18, 1979
Page 2


of the stop work. It is important to note that ⁰⁰¹³⁶⁵ our decision to stop was also based on the feeling that the disruption to the soil was local and, in that respect, posed no great overall threat to the entire tank farm area. We believe that subsequent investigations have adequately substantiated that position. In stopping, we planned to resume our investigation in early summer.

When the NRC inspector, Mr. Gallagher, visited the site the week of May 14, 1979, he showed great concern over the presence of air bubbles in the tank farm area. He, in effect, demanded that the air line be shut down. Bechtel and Consumers Power Company worked very closely on this matter since shutting down this air line would require a cessation of many work activities in the auxiliary building which required construction air service. It was the project's considered decision that work must continue and, also, that the temporary air line be shut down. Tom Cooke's letter (reference 3) formalized this decision.

Reference 3) presented Consumers Power Company's concern over the fact that a portion of the permanent plant air system was used after the decision to shut off the leaking temporary line. Reference 4) was prepared to provide Bechtel's response to Consumers Power Company's concerns expressed in reference 3). In effect, our response in reference 4) acknowledges that we did not properly coordinate the use of part of the permanent plant air system with Consumers Power Company when we learned that it would take additional time beyond that originally estimated to tie in a new construction line. In making the decision to use a portion of the permanent system, Bechtel was acting purely in line with Consumers Power Company's overriding decision, namely, work in the auxiliary building must not be stopped because of a shut down of the temporary leaking line. Moreover, work did continue on a rerouting of the temporary air system with the work being completed in mid-June, 1979.

Based on the facts presented above, it is Bechtel's considered opinion that subsection B.3 of Article 9 does not apply to the contamination of the permanent plant air system, and that the limitation of liability in subsection A.2.c of Article 9 applies to the damage to property by contamination as encountered in this matter.

Very truly yours,


John A. Rutgers pp
Project Manager

JAR/AJB/kb

cc: D. B. Miller (CPCo-Mid)
P. A. Bechal (B-SF)
~~_____~~)

SB178158

Bechtel Associates Professional Corporation
Inter-office Memorandum

BEBC-3053

To J.F. Newgen Date June 27, 1979
Subject Midland Plant Units 1 & 2 From R.L. Caplan
Job 7220 Plant Area Underground Of Engineering
Electrical Duct Banks
Copies to File: 0274, C-2645 At Ann Arbor JUN 28 1979

RECEIVED

Bechtel Power Corp.
JOB 7220

K. Wiedner R. Schulman
B. Dhar L. Basinski
B.C. McCounal W. Terrell
Com Log

Per _____
file 0274

To evaluate the adequacy of the electrical duct banks in the plant area fill, project engineering requires the following.

- a) A summary of records for all cleaning and cable pulling operations regarding the electrical duct banks (Q and non-Q) will be transmitted to project engineering. The summary of records will include general observations and the location of any obstruction, snags, or excessive pulling tension that is encountered during:
 - 1) The construction inspection with a rigid foam rabbit or cleaning mandrel just prior to cable pulling
 - 2) The cable pulling operationThe summary records will be submitted to project engineering within 15 days of cable pulling.
- b) Monitoring of duct banks by pulling a rigid fiber rabbit in both directions through each empty conduit and pressurizing each empty conduit to 100 psig with a 15-minute hold. Duct banks to be monitored comprise the following:
 - 1) All of the duct banks from the auxiliary building to the diesel generator building and service water pump structure
 - 2) All of the (Q) duct banks from the auxiliary building to the borated water storage tanks
 - 3) All of the duct banks from the diesel generator building to the emergency diesel fuel oil tanks and service water valve pits
 - 4) The duct banks from the turbine building to the main transformer pads shown in Sections B and C on Drawing E-530
 - 5) The duct bank from the turbine building to manhole 1NMHO16/2NMHO16

SB178159

Bechtel Associates Professional Corporation

ICM to J.F. Newgen

BEBC- 3053

Page 2

These duct banks will be monitored by July 1, 1979, and also just prior to cable pulling, except for the duct banks which are inaccessible because of the temporary surcharge which will be monitored within 2 weeks after the surcharge is removed.

If two or more of the conduits in a duct bank cannot maintain the pressure or have obstructions at a common location, project engineering will be notified immediately. In either case, a summary of the results will be transmitted to project engineering.

- c) The following conduits will be placed on hold for future monitoring as directed by project engineering:
- 1) Diesel generator building
 - a. LBA 027
 - b. LAA 014
 - c. 2AA 006
 - d. 2BA 015
 - 2) Service water pump structure: LBA 038
 - 3) Emergency diesel fuel oil tanks: 2NA 513
 - 4) Borated water tanks
 - a. 2NA 282
 - b. LNA 242
 - 5) Turbine building to manhole 16: 2NA 106

R.L. Castleberry
for R.L. Castleberry

CM/pd
6/22/79

SB178160