



UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
REGION III  
799 ROOSEVELT ROAD  
GLEN ELLYN, ILLINOIS 60137

OCT 12 1983

*your copy  
or request*

MEMORANDUM FOR: R. F. Warnick, Director, Office of Special Cases  
FROM: J. J. Harrison, Chief, Section II - Midland  
SUBJECT: EVALUATION OF CONSUMERS POWER COMPANY'S (CPCO)  
CONSTRUCTION COMPLETION PROGRAM

The attached evaluation was performed by the NRC staff of CPCO's CCP to reinspect, status, and complete the construction of the Midland Nuclear Plant. The evaluation included reviewing the program for adequate content, scope and detail. The August 26, 1983, submittal was the final product on which this evaluation was based.

The staff concluded that the CCP is an adequate program to be utilized at the Midland Plant to identify problems, document them, afford corrective action and allow for the plant to be completed in a quality manner.

As you are aware a recent management decision was made to not utilize this evaluation to approve the CCP. The approval mechanism is going to be in the form of "Confirmatory Order". This evaluation therefore will not make the document route to the Public Document Room. I do believe that placement of this document in the Region III files is necessary to historically show such an evaluation was accomplished.

J. J. Harrison, Chief  
Section II - Midland

STAFF EVALUATION OF CONSUMERS POWER COMPANY'S  
CONSTRUCTION COMPLETION PROGRAM PROPOSAL TO  
REINSPECT, STATUS, AND COMPLETE THE CONSTRUCTION OF  
MIDLAND NUCLEAR PLANT, UNITS 1 AND 2

Purpose and Background

The Consumers Power Company (CPCo or licensee) holds Construction Permits No. CPPR-81 (Unit 1) and CPPR-82 (Unit 2) issued by the Atomic Energy Commission in 1972, which authorized construction of the Midland nuclear facility. The Midland nuclear facility is located in Midland, Michigan and consists of two pressurized water reactors of Babcock and Wilcox design and related facilities for use in the commercial generation of electric power.

Since the start of construction, Midland has experienced significant Quality Assurance (QA) problems. Following the identification of each of these problems, the licensee has taken action to correct the problems and to upgrade the QA program. In spite of the corrective actions taken, the licensee has continued to experience problems in the implementation of quality in construction. Corrective actions taken were directed toward each specific problem, and root cause determination and a program to review isolated events for their generic application were ineffective. Significant construction problems identified to date include:

- 1973 - cadweld splicing deficiencies
- 1976 - rebar omissions
- 1977 - bulge in the Unit 2 Containment Liner Plate
- 1977 - tendon sheath location errors
- 1978 - Diesel Generator Building settlement
- 1980 - Zack Company heating, ventilation, and air conditioning (HVAC) deficiencies
- 1980 - reactor pressure vessel anchor stud failures
- 1981 - piping suspension system installation deficiencies
- 1982 - electrical cable misinstallations

In 1980 Consumers Power Company (CPCo) reorganized the existing QA department so as to increase the involvement of high level CPCo management in onsite QA activities. The reorganized QA department was given the title of integrated Midland Project Quality Assurance Department (MPQAD). The responsibility for Quality Control (QC) of HVAC work was removed from the HVAC contractor, Zack, and assigned to MPQAD.

In May 1981 the NRC conducted a special indepth team inspection of the Midland site to examine the implementation status and effectiveness of the QA program. Based on this inspection, Region III concluded that the Midland QA program was acceptable (Inspection Report No. 50-329/81-12; 50-330/81-12).

The special team did, however, identify deficiencies in previous QC inspections of piping supports/restraints and electrical cable installations. As a result of staff discussions about the seriousness of these findings and of similar indications of deficiencies identified in the Systematic Assessment of Licensee Performance (SALP) Report issued in April 1982, a special Midland Section in Region III was formed in July 1982. The Midland Section devoted increased attention to inspection of the Midland facility, including upgrading the constructor's (Bechtel) QC program. In September 1982, the licensee integrated the Bechtel QC organization into the MPQAD. This reorganization reflected the recommendations of the NRC staff. As part of this change, the licensee also undertook to retrain and recertify all previously certified Bechtel QC inspectors.

As a result of Region III findings of significant problems with equipment in the diesel generator building developed from an inspection during the period of October 1982 through January 1983, and the subsequent identification of similar findings by the licensee in other portions of the plant, the licensee, in December 1982, halted the majority of the safety-related work activities. In view of the history of QA problems at the Midland plant and the lack of effectiveness of corrective actions to resolve these problems, the NRC required the licensee to develop a comprehensive program to verify the adequacy of previously installed components and to assure the adequacy of future component installations. On December 2, 1982, Consumers Power Company verbally proposed the concept of the CCP, followed by a formal submittal on January 10, 1983.

Subsequent to the January 10, 1983 submittal, the NRC requested additional information on March 28, 1983. CPCo provided additional responses on April 6 and 22, 1983. The CCP underwent revisions and was resubmitted to the NRC on June 3 and 10, 1983. The NRC issued a final set of comments and questions on the CCP on August 19, 1983. This was followed by a final resubmittal of the CCP by CPCo on August 26, 1983. This evaluation concludes the NRC staff review of the above documents.

#### CCP Overview

The CCP is CPCo's plan to provide guidance in the planning and management of the construction and quality activities necessary for completion of the construction of the Midland Nuclear Plant. To date the CCP has undergone several alterations in response to comments from the NRC and members of the public. As finally revised and submitted on August 26, 1983, the CCP includes: (1) NRC hold points; (2) the requirement for 100% reinspection of accessible installations; (3) the integration of Bechtel QC with MPQAD; (4) the retraining and recertification of QC inspectors; (5) the general training of licensee and contractor personnel in quality requirements for nuclear work, requirements of the CCP, safety orientation, and inspection and work procedures; (6) the revision, as necessary, of Project Quality Control Instructions; (7) CCP team training; and (8) an independent third party overview of CCP activities.

The CCP is divided into two phases. Phase 1 is a systematic review of the safety-related systems and areas of the plant. This review will be carried out on an area-by-area basis and will be done by teams with responsibility for particular systems. The purpose of Phase 1 is to provide: (1) a clear identification of remaining installation work, including any necessary rework, and (2) an up-to-date inspection status to verify the quality of existing work.

Phase 2 will take the results of the Phase 1 review and complete the necessary work or rework. The teams organized for Phase 1 activities will continue as the responsible organizational units to complete the work in Phase 2. All new work and rework on pipe hangers and electrical cable will be part of CCP Phase 2.

The CCP is designed to address the generic applicability of the problems identified by the NRC's inspection of the diesel generator building. If other significant problems are identified during the course of the CCP, the CCP will be expanded to track their resolution. The objective of the CCP is to look at the plant hardware and equipment, identify existing problems, correct all the problems, and complete construction of the plant.

The CCP does not include the remedial soils program, nuclear steam supply system installation, HVAC installations, and the reinspection of pipe hangers and electrical cable. The remedial soils activities are being overviewed by an independent third party and closely inspected by the NRC under the conditions of the Construction Permits which implement the Licensing Board's April 30, 1982 order and a Work Authorization Procedure. The staff does not consider it necessary to require further review of the remedial soils activities to be included in the CCP because of separate commitments made to the NRC. Nuclear Steam Supply System (NSSS) installation and HVAC installation were not drawn into question by the diesel generator building inspection due to the fact that the installation and the QC inspection were accomplished by organizations other than Bechtel. The staff has not developed facts to indicate that installation of these systems should be included in the CCP. Reinspection of the pipe hangers and electrical cable were not included in the CCP because that reinspection is being done under a separate commitment to the NRC. See letters from Keppler (NRC) to Cook (CPCo) dated August 30 and September 2, 1982.

### Evaluation

The NRC staff has conducted an indepth review of each revision of the CCP. The staff generated comments and questions on each revision, and subsequently, CPCo resolved each issue and resubmitted a final acceptable document. In addition, the NRC conducted several meetings at the staff working levels to better understand the methodology being utilized in the CCP. In addition, comments were received from members of the public, intervenors, and a representative of the Government Accountability Project (GAP). These comments were considered by the NRC in their review and evaluation of the CCP. Public meetings were held in Midland, Michigan on February 8, and August 11, 1983. A meeting was also held with the intervenors, GAP, and members of the Lone Tree Council on August 11, 1983. In addition, the staff has had meetings or telephone conversations with the intervenors and GAP. All views were given due consideration prior to the NRC's final decision to approve the CCP.

Summary and Conclusion

Based on our review of the program submitted by CPGO, and consideration of comments made by members of the public, we conclude that the CCP is an adequate program to provide for the reinspection, statusing, and proper completion of construction of the Midland Nuclear Plant.



UNITED STATES  
 NUCLEAR REGULATORY COMMISSION  
 REGION III  
 799 ROOSEVELT ROAD  
 GLEN ELLYN, ILLINOIS 60137

*Warrick*

APR 3 1984

Docket No. 50-329  
 Docket No. 50-330

Consumers Power Company  
 ATTN: Mr. D. L. Quamme  
 Site Manager  
 P. O. Box 1963  
 Midland, MI 48640

Gentlemen:

The NRC staff has concluded a review of your letter dated March 27, 1984, requesting NRC concurrence with the release of additional portions of the plant for Construction Completion Program (CCP) Phase 1 Status Assessment and Quality Verification activities. In regards to your request for additional modules, we have concluded that the following portions of the plant may be released for CCP Phase 1 Status Assessment and Quality Verification activities:

<u>Module Number</u>	<u>Description</u>
150, 151	EL. 634' Auxiliary Building
160, 161, 162	EL. 646' and 652' Auxiliary Building
320	RB II N. D-Ring
240	EL. 659' Control Tower
330	RB II S. D-Ring
820	Diesel Generator Building

This letter, therefore, authorizes Consumers Power Company to proceed with CCP Phase 1 Status Assessment and Quality Verification activities for the above portion of the plant.

Our decision to limit the release of additional portions to those identified above is based on our perception of the progress which you have made in accomplishing Phase 1 activities for these modules previously released and the continuing deficiencies which have been identified in the areas of team training and document control. Further releases of modules will be based on work accomplished and the effectiveness of your QA program in dealing with identified deficiencies.

We have reviewed the clarifications to the CCP process as delineated in your letter, including attachments 3, 4, and 5, and concur in the incorporation of these clarifications into the CCP process.

Finally, we concur that the disposition of inaccessible items is not a restraint for release into Phase 2.

*8404090290*

Should you have any questions regarding this matter, please contact me at (312) 790-5635.

Sincerely,

John J. Harrison, Chief  
Midland Section

Enclosure: Ltr dtd 3/27/84

cc w/encl:

- DMB/Document Control Desk (RIDS)
- Resident Inspector, RIII
- The Honorable Charles Bechhoefer, ASLB
- The Honorable Jerry Harbour, ASLB
- The Honorable Frederick P. Cowan, ASLB
- William Paton, ELD
- Michael Miller
- Ronald Callen, Michigan  
Public Service Commission
- Myron M. Cherry
- Barbara Stamiris
- Mary Sinclair
- Wendell Marshall
- Colonel Steve J. Gadler (P.E.)
- Howard Levin (IERA)
- Billie P. Garde, Government  
Accountability Project
- Lynne Bernabei, Government  
Accountability Project
- Stone and Webster Michigan, Inc.

RIII  
*JJA*  
Gardner/bl  
03/30/84

RIII  
*JJA*  
Harrison  
3/30/84

RIII  
*RFW*  
Warnick  
3/30/84

RIII  
*(37)*  
Nardis  
4/2/84

RIII  
*JJA*  
Lewis

RIII  
*JJA*  
Davis

RIII  
*JJA*  
Keppler  
4/2/84



CONSUMERS  
POWER  
COMPANY

Dean & Quamme  
Site Manager  
Midland Project

Midland Project PO Box 1963, Midland, MI 48640 • (517) 631-8600

March 27, 1984

Mr John J Harrison, Chief  
Midland Section, Region III  
Nuclear Regulatory Commission  
799 Roosevelt Road  
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER GWO 7020  
CONSTRUCTION COMPLETION PROGRAM IMPLEMENTATION  
ADDITIONAL MODULE RELEASES  
File: 0655 UFI: 99\*08 Serial: CSC-7526

The purpose of this letter is to request NRC concurrence with the release of additional portions of the plant for Construction Completion Program (CCP) Phase 1 Status Assessment and Quality Verification activities. This subject was discussed with you, and members of your staff on March 21, 1984. A copy of the presentation materials used in that discussion is provided in Attachment 1.

As discussed in our meeting, additional module releases are necessary to facilitate a continuation of the logical Status Assessment and Quality Verification Program (QVP) process to support Phase 2 releases for work needed to support system turnover milestones, and to maintain effective utilization of the trained and qualified personnel assembled for Status Assessment and QVP. A listing of additional modules, for which this release is requested, is provided in Attachment 2. This listing is in order of priority, and this specific request is for priority numbers 6 through 21.

In addition, it was noted that clarifications to certain CCP processes are desirable in order to resolve inefficiencies we have encountered while performing Status Assessment and QVP on commodities and Inspection Records spanning several modules. This is particularly true when a complete determination of the acceptability of the installation depends on attributes that are outside the module boundary. Specifically, we request an extension of these cross over commodities into other modules to allow completion of Phase 1 activities to logical limits. For Installation Status Assessment, the extension would include three categories:

1. The completion of all portions of uniquely identified and tracked items that cross boundaries such as conduit and instrument tubing runs.

~~8404090298~~  
CCP0384-0001A-CN02



2. The completion of civil commodities that form a single identifiable unit that cross module boundaries such as a complete block wall or structural steel platform.
3. Functionally interrelated items that must be verified as a whole to assess all applicable attributes such as a pipe, pipe hangers and associated in-line devices.

Attachments 3, 4 and 5 provide specific definition for each category. This request for boundary extension applies to both the five (5) modules currently released for Phase 1 activities, and those additional modules requested in this letter.

For the Quality Verification Program (QVP) inspections, this involves allowing reinspections to follow the scope of the existing ("old") Inspection Records (IR), in order to reinspect all portions covered by the existing IR, even though it may extend beyond the boundary of the module.

Finally, we request your concurrence with regard to the dispositioning of inaccessible items. As discussed earlier with you, and members of your staff, we do not consider this dispositioning to be a restraint for release into Phase 2, since

1. the items are already inaccessible, and
2. supporting data for these verifications will not be available, in most cases, until we have developed a quality history through reinspection of accessible items.

Please contact us should you require additional information in replying to this request.



DLQ/EMP/BLV

Attachments

CC EJCook, Midland Resident Inspector  
DSHood, USNRC  
JCKeppler, Regional Administrator, Region III

## MODULE RELEASE SEQUENCE

PRIORITY NUMBER	SCHEDULE NUMBER	DESCRIPTION
1	340	RE II Outside D-Ring*
2	800	Service Water Pump Structure
3	102	East Wing Wall Auxiliary Building*
4	120	El. 584' Auxiliary Building
5	410	El. 614' Unit II Turbine*
RELEASED		
6	150 (151 included)	El. 634' Auxiliary building*
7	160 (161 & 162 included)	El. 646' & 652' Auxiliary Building*
8	320	RE II N. D-Ring*
9	240	El 659' Control Tower*
10	330	RE II S. D-Ring*
11	820	Diesel Generator Building
12	280	El. 659' Unit II Electrical Penetration
13	210	El. 614' Control Tower*
14	250	El. 674'-6" Control Tower*
15	170 (175 included)	El. 659' & 674'-6 Auxiliary Building*
16	140	El. 614' Auxiliary Building*
17	230	El. 646' Control Tower*
18	130	599' Auxiliary Building*
19	101	Auxiliary Building Pipeway and Valve Gallery*
20	180	Auxiliary Building Roof*
21	110	El. 568' Auxiliary Building*
2E MILESTONE		
22	260	El. 685' Control Tower and Roof
23	310	RE II Fuel Pool
24	103	West Wing Wall
25	290	Unit I El. 685' W. Penetration
26	220	El. 634' Labs Control Tower
27	860	Tank Farm
28	420	El. 634' Turbine II
29	430	El. 659' Turbine II
30	440	El. 695' and 715 Turbine II
31	190	Radwaste Building
32	900	Miscellaneous Structures
33	850	Health Physics Cal. Facility
34	860	River Intake Structure
35	810	Circulating Water Building
36	890	pond Blowdown Structure
37	830	Guard House
38	870	Oil Waste Building
39	610	El. 614' Turbine I
40	620	El. 634' Turbine I
41	630	El. 659' Turbine I
42	640	El. 695' Turbine I
43	540	RE I Outside D-Ring
44	530	RE I S. D-Ring
45	520	RE I N. D-Ring
46	510	RE I Fuel Pool
47	700	Evaporator Building
48	710	Steam Tunnel
49	720	Con. Return Purphouse

\* - Require for Aux. Flush - 2E Milestone

Revision 1

Uniquely identified and tracked crossover commodities that may be status assessed or quality verified as a unit.

COMMODITY	EXTENSION LIMIT
Electrical Slots (floor penetration)	Complete uniquely identified unit
Cable Tray	Complete uniquely identified unit
Exposed Conduit	Complete uniquely identified unit
Wireway	Complete uniquely identified unit
Embed Conduit/Ductbanks	Each end
Trenches	Complete uniquely identified unit
Instrumentation Tubing	Complete isometric drawing. (To be included with module containing instrument)
Mechanical Equipment	The entire piece of equipment as supplied by the equipment vendor will be assessed on both rotating and nonrotating equipment, even if field work or assembly was performed within the component or skid.
Equipment Supports	Both integral and non-integral equipment supports will be assessed in their entirety, not including the permanent building frame or structure.
Special Doors & Airlocks	Complete door with hardware and frame

Uniquely identified commodities that form a single identifiable unit and may be status assessed or quality verified as a unit.

COMMODITY	EXTENSION LIMIT
Structural Framing	to and including the next connection or support point
Blockwalls	Both sides of wall, including attachments and penetrations to end of the span (tie-in to the next structural support point)
Structural Concrete Walls	both sides of the wall, including penetrations, up to the module boundary
Decontaminable Coatings	any coatings on the commodities shown on this extension list
Miscellaneous Q Coatings	Any coatings on the commodities shown on this extension list

Functionally interrelated crossover commodities that may be status assessed or quality verified as a whole item.

COMMODITY	EXTENSION LIMIT
Large Pipe	Assess to the point outside the module which represents the boundary of the stress analysis. This will not exceed the first anchor point, i.e. anchor, pump, tank nozzle, etc.
Small Pipe	Assess to the limits of the piping as shown on the isometric.
	<u>Note:</u> QVP on piping which was accepted on PW-1.00 and PF-1.10 PQCI's must extend to the next "field break," i.e. field weld or flange joint, beyond these limits.
In-Line Commodities:	Assess all of these commodities which are installed within the boundaries of the piping being assessed (as described above).
Flued Heads Flange Joints Weld Joints Valves (Mechanical and Welded) Orifice Plates	
Electrical Penetration Assembly	Manufactured electrical pressure boundary assembly as a complete unit

*Warwick*



**CONSUMERS  
POWER  
COMPANY**

Dean L. Quamme  
Site Manager  
Midland Project

Midland Project: PO Box 1963, Midland, MI 48640 • (517) 631-8650

March 27, 1984

PRINCIPAL STAFF			
✓ RA		DPRP	
D/RA		DE	
A/RA		DRMSP	
RC		DRMA	
PAO		SCS ✓	
SGA		ML	
ENF		File	

*orig + 3*

Mr John J Harrison, Chief  
Midland Section, Region III  
Nuclear Regulatory Commission  
799 Roosevelt Road  
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER GWO 7020  
CONSTRUCTION COMPLETION PROGRAM IMPLEMENTATION  
ADDITIONAL MODULE RELEASES  
File: 0655 UFI: 99\*08 Serial: CSC-7526

The purpose of this letter is to request NRC concurrence with the release of additional portions of the plant for Construction Completion Program (CCP) Phase 1 Status Assessment and Quality Verification activities. This subject was discussed with you, and members of your staff on March 21, 1984. A copy of the presentation materials used in that discussion is provided in Attachment 1.

As discussed in our meeting, additional module releases are necessary to facilitate a continuation of the logical Status Assessment and Quality Verification Program (QVP) process to support Phase 2 releases for work needed to support system turnover milestones, and to maintain effective utilization of the trained and qualified personnel assembled for Status Assessment and QVP. A listing of additional modules, for which this release is requested, is provided in Attachment 2. This listing is in order of priority, and this specific request is for priority numbers 6 through 21.

In addition, it was noted that clarifications to certain CCP processes are desirable in order to resolve inefficiencies we have encountered while performing Status Assessment and QVP on commodities and Inspection Records spanning several modules. This is particularly true when a complete determination of the acceptability of the installation depends on attributes that are outside the module boundary. Specifically, we request an extension of these cross over commodities into other modules to allow completion of Phase 1 activities to logical limits. For Installation Status Assessment, the extension would include three categories:

1. The completion of all portions of uniquely identified and tracked items that cross boundaries such as conduit and instrument tubing runs.

*8404090288*

CCP0384-0001A-CN02

MAR 30 1984

2. The completion of civil commodities that form a single identifiable unit that cross modules boundaries such as a complete block wall or structural steel platform.
3. Functionally interrelated items that must be verified as a whole to assess all applicable attributes such as a pipe, pipe hangers and associated in-line devices.

Attachments 3, 4 and 5 provide specific definition for each category. This request for boundary extension applies to both the five (5) modules currently released for Phase 1 activities, and those additional modules requested in this letter.

For the Quality Verification Program (QVP) inspections, this involves allowing reinspections to follow the scope of the existing ("old") Inspection Records (IR), in order to reinspect all portions covered by the existing IR, even though it may extend beyond the boundary of the module.

Finally, we request your concurrence with regard to the dispositioning of inaccessible items. As discussed earlier with you, and members of your staff, we do not consider this dispositioning to be a restraint for release into Phase 2, since

1. the items are already inaccessible, and
2. supporting data for these verifications will not be available, in most cases, until we have developed a quality history through reinspection of accessible items.

Please contact us should you require additional information in replying to this request.



DLQ/BHP/klw

Attachments

CC RJCook, Midland Resident Inspector  
DSHood, USNRC  
JGKepler, Regional Administrator, Region III

PRIORITY NUMBER	SCHEDULE NUMBER	DESCRIPTION
1	340	RB II Outside D-Ring*
2	800	Service Water Pump Structure
3	102	East Wing Wall Auxiliary Building*
4	120	El. 584' Auxiliary Building
5	410	El. 614' Unit II Turbine*
RELEASED		
6	150 (151 included)	El. 634' Auxiliary Building*
7	160 (161 & 162 included)	El. 646' & 652' Auxiliary Building*
8	320	RB II N. D-Ring*
9	240	El. 659' Control Tower*
10	330	RB II S. D-Ring*
11	820	Diesel Generator Building
12	288	El. 659' Unit II Electrical Penetration
13	210	El. 614' Control Tower*
14	250	El. 674'-6" Control Tower*
15	170 (175 included)	El. 659' & 674'-6 Auxiliary Building*
16	140	El. 614' Auxiliary Building*
17	230	El. 646' Control Tower*
18	130	599' Auxiliary Building*
19	101	Auxiliary Building Pipeway and Valve Gallery*
20	180	Auxiliary Building Roof*
21	110	El. 568' Auxiliary Building*
2B MILESTONE		

22	260	El. 685' Control Tower and Roof
23	310	RB II Fuel Pool
24	103	West Wing Wall
25	290	Unit I El. 685' W. Penetration
26	220	El. 634' Labs Control Tower
27	860	Tank Farm
28	420	El. 634' Turbine II
29	430	El. 659' Turbine II
30	440	El. 695' and 715 Turbine II
31	190	Radwaste Building
32	900	Miscellaneous Structures
33	850	Health Physics Cal. Facility
34	880	River Intake Structure
35	810	Circulating Water Building
36	890	pond Blowdown Structure
37	830	Guard House
38	870	Oily Waste Building
39	610	El. 614' Turbine I
40	620	El. 634' Turbine I
41	630	El. 659' Turbine I
42	640	El. 695' Turbine I
43	540	RB I Outside D-Ring
44	530	RB I S. D-Ring
45	520	RB I N. D-Ring
46	510	RB I Fuel Pool
47	700	Evaporator Building
48	710	Steam Tunnel
49	720	Con. Return Pumphouse

\* = Require for Aux. Flush - 2B Milestone

Revision 1  
3/27/81  
BHPeck



Uniquely identified and tracked crossover commodities that may be status assessed or quality verified as a unit.

COMMODITY	EXTENSION LIMIT
Electrical Slots (floor penetration)	Complete uniquely identified unit
Cable Tray	Complete uniquely identified unit
Exposed Conduit	Complete uniquely identified unit
Wireway	Complete uniquely identified unit
Embed Conduit/Ductbanks	Each end
Trenches	Complete uniquely identified unit
Instrumentation Tubing	Complete isometric drawing. (To be included with module containing instrument)
Mechanical Equipment	The entire piece of equipment as supplied by the equipment vendor will be assessed on both rotating and nonrotating equipment, even if field work or assembly was performed within the component or skid.
Equipment Supports	Both integral and non-integral equipment supports will be assessed in their entirety, not including the permanent building frame or structure.
Special Doors & Airlocks	Complete door with hardware and frame

Uniquely identified commodities that form a single identifiable unit and may be status assessed or quality verified as a unit.

COMMODITY	EXTENSION LIMIT
Structural Framing	to and including the next connection or support point
Blockwalls	Both sides of wall, including attachments and penetrations to end of the span (tie-in to the next structural support point)
Structural Concrete Walls	both sides of the wall, including penetrations, up to the module boundary
Decontaminable Coatings	any coatings on the commodities shown on this extension list
Miscellaneous Q Coatings	Any coatings on the commodities shown on this extension list


Functionally interrelated crossover commodities that may be status assessed or quality verified as a whole item.

COMMODITY	EXTENSION LIMIT
Large Pipe	Assess to the point outside the module which represents the boundary of the stress analysis. This will not exceed the first anchor point, ie: anchor, pump, tank nozzle, etc.
Small Pipe	Assess to the limits of the piping as shown on the isometric.
In-Line Commodities: Flued Heads Flange Joints Weld Joints Valves (Mechanical and Welded) Orifice Plates	<u>Note:</u> QVP on piping which was accepted on PW-1.00 and PF-1.10 PQCI's must extend to the next "field break," ie: field weld or flange joint, beyond these limits.  Assess all of these commodities which are installed within the boundaries of the piping being assessed (as described above).
Electrical Penetration Assembly	Manufactured electrical pressure boundary assembly as a complete unit

BCC JWCook, P-26-336B  
SHHowell, M-1180B  
TABuczynski, Midland-207  
LGraber, LIS  
JNLeech, P-24-506  
DFLewis, Bechtel  
FJLevandoski, B&W  
GALow, P-12-237A  
DASommers, P-14-106  
PPSteptoe, IL&B, Chicago  
DJVandeWalle, P-24-614B  
BJWalraven, P-24-517  
RAWells, Midland  
FCWilliams, IL&B, Washington, DC  
DTPerry, Midland  
NRC Correspondence File, P-24-517  
UFI, P-24-511  
CMS-Midland  
JEKarr, Stone & Webster

RC DMBudzik, P-24-517A  
RJEhardt, P-14-113A  
LSGibson, P-24-618A  
P-24-505 (Last)

*Wernick*



**Consumers  
Power  
Company**

Dean L. Quamme  
Site Manager  
Midland Project

Midland Project: PO Box 1963, Midland, MI 48640 • (517) 631-8650

March 27, 1984

Mr John J Harrison, Chief  
Midland Section, Region III  
Nuclear Regulatory Commission  
799 Roosevelt Road  
Glen Ellyn, IL 60137

PRINCIPAL STAFF	
RA	has
YV	
SA	
SAO	
SGA	
ETF	has

✓ orig + 3

MIDLAND ENERGY CENTER GWO 7020  
CONSTRUCTION COMPLETION PROGRAM IMPLEMENTATION  
ADDITIONAL MODULE RELEASES  
File: 0655 UFI: 99\*08 Serial: CSC-7526

The purpose of this letter is to request NRC concurrence with the release of additional portions of the plant for Construction Completion Program (CCP) Phase 1 Status Assessment and Quality Verification activities. This subject was discussed with you, and members of your staff on March 21, 1984. A copy of the presentation materials used in that discussion is provided in Attachment 1.

As discussed in our meeting, additional module releases are necessary to facilitate a continuation of the logical Status Assessment and Quality Verification Program (QVP) process to support Phase 2 releases for work needed to support system turnover milestones, and to maintain effective utilization of the trained and qualified personnel assembled for Status Assessment and QVP. A listing of additional modules, for which this release is requested, is provided in Attachment 2. This listing is in order of priority, and this specific request is for priority numbers 6 through 21.

In addition, it was noted that clarifications to certain CCP processes are desirable in order to resolve inefficiencies we have encountered while performing Status Assessment and QVP on commodities and Inspection Records spanning several modules. This is particularly true when a complete determination of the acceptability of the installation depends on attributes that are outside the module boundary. Specifically, we request an extension of these cross over commodities into other modules to allow completion of Phase 1 activities to logical limits. For Installation Status Assessment, the extension would include three categories:

1. The completion of all portions of uniquely identified and tracked items that cross boundaries such as conduit and instrument tubing runs.

*8404090298*

2. The completion of civil commodities that form a single identifiable unit that cross modules boundaries such as a complete block wall or structural steel platform.
3. Functionally interrelated items that must be verified as a whole to assess all applicable attributes such as a pipe, pipe hangers and associated in-line devices.


Attachments 3, 4 and 5 provide specific definition for each category. This request for boundary extension applies to both the five (5) modules currently released for Phase 1 activities, and those additional modules requested in this letter.

For the Quality Verification Program (QVP) inspections, this involves allowing reinspections to follow the scope of the existing ("old") Inspection Records (IR), in order to reinspect all portions covered by the existing IR, even though it may extend beyond the boundary of the module.

Finally, we request your concurrence with regard to the dispositioning of inaccessible items. As discussed earlier with you, and members of your staff, we do not consider this dispositioning to be a restraint for release into Phase 2, since

1. the items are already inaccessible, and
2. supporting data for these verifications will not be available, in most cases, until we have developed a quality history through reinspection of accessible items.

Please contact us should you require additional information in replying to this request.



DLQ/BHP/klw

Attachments

CC RJCook, Midland Resident Inspector  
DSHood, USNRC  
JGKepler, Regional Administrator, Region III

PRESENTATION  
TO  
NUCLEAR REGULATORY COMMISSION  
ON  
ADDITIONAL MODULE RELEASES

CONSUMERS POWER COMPANY  
MIDLAND PROJECT  
MARCH 21, 1984

- I. Introduction - BHPeck
- II. Current Status of CCP Phase I Activities
  - a. Review logic diagram - BHPeck
  - b. Status Assessment - TValenzano  
Manpower, areas/disciplines being worked, manhours expended, current short-term forecast, training, procedures
  - c. Quality Verification Program (QVP) - BPalmer  
Manpower, manhours expended, current short-term forecast, training, procedures
- III. Results Achieved to Date
  - a. Status Assessment - TValenzano  
Summary statement
  - b. QVP - BPalmer  
Summary statement
  - c. Summary of NCRs written - BPalmer
  - d. Management Evaluations - BHPeck  
Describe how Management is overseeing the CCP
- IV. Lessons Learned
  - a. Status Assessment - TMinor  
Review SAT packages, changes made, difficulties encountered and resolutions recommended.
  - b. QVP - BPalmer  
Review QVP packages, changes made, difficulties encountered and resolutions recommended.
- V. Third Party Observations - BHPeck
- VI. Additional Module Releases - BHPeck  
Priority Listing
- VII. Summary - BHPeck



SECTION I  
INTRODUCTION


SECTION II  
CURRENT STATUS OF  
CCF PHASE I

**INSTALLATION STATUS ASSESSMENT MANHOURS \*  
1ST FIVE MODULES**

<u>MODULE</u>	<u>CIVIL</u>	<u>MECH</u>	<u>ELECT</u>	<u>INSTR</u>	<u>TOTAL</u>
102	1080	5480	1800	180	8540
120	4090	5980	4080	710	14,860
340	11,490	4730	2470	990	19,680
410	20	0	0	0	20
800	750	30	1710	0	2490
<b>TOTAL</b>	<b>17,430</b>	<b>16,220</b>	<b>10,060</b>	<b>1880</b>	<b>45,590</b>
EXPENDED THRU 3/6					15,000

\* ROUNDED

**MODULE 102, 120, 340,  
410, 800 INSTALLATION  
STATUS ASSESSMENT  
MANPOWER CURVE**



**TRAINING**  
**PHASE I**

	<b>APPROX. NO. OF PEOPLE</b>	<b>APPROX. NO. OF PROC., DWG. &amp; SPECS</b>
MECHANICAL	100	80
INSTRUMENTATION	10	60
ELECTRICAL	90	70
CIVIL	70	70
WELDING	40	40
	<hr/> 310	


TOOL BOX REVIEW SESSIONS FOR THE CRAFTS ..... 6

**QVP/SA MANHOURS \*  
1ST FIVE MODULES**

<u>MODULE</u>	<u>CIVIL</u>	<u>MECH.</u>	<u>ELECT.</u>	<u>TOTAL</u>
102	5270	8930	7800	22,000
120	5270	9730	7770	22,770
340	31,170	30,430	7170	68,770
410	3550	2120	8200	10,930
800	880	2270	3930	7080
<b>TOTAL</b>	<b>46,140</b>	<b>53,480</b>	<b>31,930</b>	<b>131,550</b>
EXPENDED THRU 3/9				5300

\* ROUNDED

**MODULE 102, 120, 340,  
410, 800 QVP & INSPECTION  
STATUS ASSESSMENT  
MANPOWER CURVE**



# MPQAD TRAINING

TRAINED THRU 3/9

QVP (N-SERIES)

300

INSPECTION STATUS  
ASSESSMENT (T-SERIES)

83



MPQAD

INSPECTOR CERTIFICATION STATUS

CERTIFICATION GOAL (ALL WORK):

1,239 (ESTIMATE AS OF 2/22/84)

*avg + 1/2 corp.*

TOTAL NO. CERTIFICATIONS ACCOMPLISHED:

688 (AS OF 2/22/84)

% GOAL ACCOMPLISHED =  $\frac{688}{1239} \times 100 = 55.5\%$

## QUALITY VERIFICATION PROGRAM (QVP) PROCEDURES


- ELEVEN PROCEDURES REQUIRED (N-SERIES)
- ALL REQUIRED PROCEDURES ISSUED

## INSPECTION STATUS ASSESSMENT PROCEDURES

- FOUR PROCEDURES REQUIRED (T-SERIES)
- ALL REQUIRED PROCEDURES ISSUED.

SECTION III  
RESULTS ACHIEVED TO DATE

# CCP PHASE I PROCESS



INSPECTIONS INITIATED  
(BY COMMODITY)

<u>COMMODITY</u>	<u>FE STATUS ASSESSMENT</u>
Mechanical Instrumentation	X
Electrical Instrumentation	X
Mechanical Equipment (M-485)	X
Electrical Equipment (E-62)	X
Pipe Supports	X
Valves (Welded)	X
Valves (Mechanical)	-
Flued Heads	-
Pipe Welds	X
Pipe	X
Concrete Pipe	-
Cable Terminations	X
Electrical Containment	X
Penetration Assemblies	
Feed-Thru Adapter Modules	-
Batteries/Racks	-
Structural Steel & Framing	X
Platform	X
Equipment Supports	X
Shield Plates	X
Whip Restraints	X
Jet Impingement Barriers	X
Fuel Racks	-
Liner Plate	X
Liner Plate Attachments	X
Special Doors	X
Block Wall's	X
Air Locks	-
Concrete	X

INSPECTIONS INITIATED (CONT.)  
(BY COMMODITY)

<u>COMMODITY</u>	<u>FE STATUS ASSESSMENT</u>
Concrete & Masonry Openings	X
Decontaminable Coatings on Concrete	X
Miscellaneous Q Coatings	X
Cable Tray	X
Conduit	X
Conduit Supports	X
Wireways & Supports	-
Trenches for Cable	-
Boxes & Supports	X
Cable Tray Supports	X
Slots	-

# **DOCUMENTATION ELEMENTS OF S/A**

- **BASE DOCUMENTS**

  - DRAWINGS**

  - SPECIFICATIONS**

  - FIELD PROCEDURES AND INSTRUCTIONS**

- **COMMODITY LISTS WITH QC MARKUP**

- **NCR'S**

- **FIELD CHANGE NOTICES AND REQUESTS**

- **CONSTRUCTION PUNCHLISTS**

- **UPDATE OF DATA BASE**

  - FOR INSTALLATION INSPECTION CREDIT  
AND IDENTIFICATION OF "TO GO WORK"**

- **CWP'S**

INSPECTIONS INITIATED  
(BY COMMODITY)

<u>COMMODITY</u>	<u>QVF</u>
Mechanical Instrumentation	-
Electrical Instrumentation	X
Mechanical Equipment (M-485)	-
Electrical Equipment (E-62)	X
Pipe Supports	-
Valves (Welded)	X
Valves (Mechanical)	X
Flued Heads	X
Pipe Welds	X
Pipe	X
Concrete Pipe	-
Cable Terminations	X
Electrical Containment	-
Penetration Assemblies	-
Feed-Thru Adapter Modules	-
Batteries/Racks	-
Structural Steel & Framing	X
Platform	X
Equipment Supports	X
Shield Plates	-
Whip Restraints	X
Jet Impingement Barriers	X
Fuel Racks	-
Liner Plate	-
Liner Plate Attachments	-
Special Doors	X
Block Walls	X
Air Locks	-
Concrete	X



COMMODITY

QVP

Concrete & Masonry Openings  
Decontaminable Coatings on  
Concrete  
Miscellaneous Q Coatings  
Cable Tray  
Conduit  
Conduit Supports  
Wireways & Supports  
Trenches for Cable  
Boxes & Supports  
Cable Tray Supports  
Slots

X  
X  
X  
X  
X  
X  
-  
X  
-  
-

NCR'S IDENTIFIED 133

NCR'S RECV'D BY CONSTR. 86

## QVP

A "PRODUCT" OF THE QVP PROCESS WILL INCLUDE:

- COMMODITY LIST, SHOWING OPEN /CLOSED INSPECTION RECORDS
- REQUEST FOR VERIFICATION
- VERIFICATION INSPECTION RECORD (VIR)
- DISPOSITION OF INACCESSIBLE ITEMS/ATTRIBUTES (DIIA)
- NONCONFORMANCE REPORT (NCR)

## NCR'S REC'D BY CONSTRUCTION THRU 3/9/84

	<u>S/A</u>	<u>QVP</u>
DAMAGE	10	31
DIMENSIONS	90	17
MATERIAL		
WELDING	25	
OTHER	<u>59</u>	<u>38</u>
	184	86 *

\* EXCLUDES: HANGER VERIFICATION AND CABLE VERIFICATION

# QVP NCR'S

TOTAL ISSUED AS OF 3/2/84 = 133

## BREAKDOWN BY PQCI AND MODULE

<u>PQCI NO.</u>	<u>TITLE</u>	<u>NCR'S ISSUED</u>
<b>MODULE 340:</b>		
C-1.10	GROUTING + DRY PACKING	2
C-8.50	STEEL COATINGS	18
C-8.51	CONCRETE COATINGS	8
E-5.0	CABLE TERMINATIONS	31
P-1.90	PIPING	<u>0</u>
		59
<b>MODULE 800:</b>		
C-1.10	GROUTING + DRY PACKING	4
C-1.40	CONCRETE POST-PLACEMENT	0
E-1.2	CONDUIT/BOX SUPPORTS	1
E-5.0	CABLE TERMINATIONS	37
E-6.0	ELECTRICAL EQUIPMENT	0
E-6.1	MODS TO ELEC. EQUIP.	0
E-6.3	ELECTRICAL INSTRUMENTS	8
CW-1.00	WELDING + NDE - Q - NON - ASME	6
P-1.90	PIPING	18
PI-1.90	Q PIPING - RELATED INSTRUMENTS	<u>0</u>
		74

## MANAGEMENT EVALUATIONS

MANAGEMENT IS OVERVIEWING THE CCP THROUGH THE FOLLOWING PROCESSES:

### A. PERIODIC WRITTEN REPORTS

- WEEKLY STATUS ASSESSMENT REPORT TO SITE MANAGER
- WEEKLY QVP REPORT TO EXECUTIVE MANAGER - MPQAD
- BI-WEEKLY QVP REPORT TO VP - P,E & C
- MONTHLY REPORT

### B. REGULAR MEETINGS

- WEEKLY STATUS ASSESSMENT/QVP PROGRESS MEETING
- BI-WEEKLY QUALITY MEETING

### C. MANAGEMENT MEETINGS

- BI-WEEKLY REVIEWS WITH CPCO PRESIDENT/CHAIRMAN OF THE BOARD
- MANAGEMENT STATUS MEETING - FEBRUARY 28, 1984
- EXECUTIVE REVIEW MEETING - MARCH 2, 1984

## **MANAGEMENT EVALUATIONS (CONT'D)**

**MANAGEMENT EVALUATIONS HAVE RESULTED IN THE FOLLOWING ACTIONS:**

- **READINESS STATEMENT FOR TURBINE ROLL MILESTONE**
- **REVIEW OF PLANS TO PROCEED FROM PHASE I TO PHASE II**
- **DEVELOPMENT OF A PLAN FOR ADDITIONAL MODULE RELEASES FOR PHASE I**
- **SELECTION OF MODULE 120D AS THE FIRST MODULE (OTHER THAN TURBINE ROLL MODULES) TO GO TO PHASE II**

SECTION IV  
LESSONS LEARNED

# **BECHTEL SELF-APPRAISAL TEAM (SAT)**

- **CONCEPT INITIATED OCTOBER 1983**

- **PURPOSE:**

**TO PROVIDE ADDITIONAL ASSURANCE TO BECHTEL MANAGEMENT  
THAT BECHTEL RESPONSIBILITIES ARE BEING PROPERLY CARRIED  
OUT**

- **SAT OPERATIONS:**

- **PROJECT FIELD ENGINEER (PFE) SELECTS/DIRECTS SAT**
- **MONITOR STATUS ASSESSMENT TEAMS PROGRESS**
- **PRIMARILY MODULE 340**
- **ADDITIONAL AREAS AS DETERMINED BY PFE OR HIGHER AUTHORITY**



# **SAT AREAS REVIEWED**

**(AS OF 3/5/84)**

- 1. CIVIL/ARCHITECTURAL (COATINGS)**
- 2. CIVIL (PIPE WHIP RESTRAINTS)**
- 3. ELECTRICAL (TERMINATIONS)**
- 4. ELECTRICAL (RACEWAY)**
- 5. INSTRUMENTATION**
- 6. MECHANICAL (HANGERS)**
- 7. MECHANICAL (PIPING)**
- 8. WELDING (PIPING AND HANGERS)**

# SAT OBSERVATIONS

FIELD ENGINEERING/MPQAD INTERFACE

4

FORM COMPLETION

2

PROCEDURAL RE-EMPHASIS /CLARIFICATIONS

15

PROCESS EFFICIENCY/RECORD RETENTION

3

# **LESSONS LEARNED -STATUS ASSESSMENT**

**(AS OF 3/5/84)**

**5 PROCEDURE CHANGES**

**11 WRITTEN REMINDERS/CLARIFICATIONS**

# **SAT CONCLUSIONS**

- 1. STATUS ASSESSMENT PROCEEDING SATISFACTORILY**
- 2. SITE MANAGEMENT WILL CONTINUE SAT MONITORING OF STATUS ASSESSMENT TEAM ACTIVITIES**

**MODULE 102**

SPOOL #4A

SPOOL #3B

SPOOL #2B

(FW)

(FW)

ANCHOR

SPOOL #4B

ORIFICE FLANGE

SPOOL #3A

(FW)

VALVE

FW

SPOOL #2A

FW

**MODULE 100**

**MODULE 101**

PIPE HANGERS


SPOOL #1A

HANGER

FLANGES

PUMP

SPOOL #1B



## **RECOMMENDED RESOLUTION**

**INCLUDE WITH FUTURE PHASE I MODULE  
RELEASES , AN EXTENSION OF CROSSOVER  
COMMODITIES INTO OTHER MODULES TO  
ALLOW COMPLETION OF PHASE I TO LOGICAL  
LIMITS.**

# **QVP ASSESSMENT TEAM**

- INITIATED DECEMBER 1983
- ESTABLISHED TO ASSESS ADEQUACY OF QVP CONTROLS
- TEAM COMPOSITION
  - QUALITY CONTROL
  - VERIFICATION PROGRAM MGMT GROUP
  - INSPECTION EVALUATION
  - QUALITY ADVISORS STAFF
  - PROJECT ASSURANCE ENGINEERING

## **AREAS REVIEWED**

- **INSPECTION METHODS AND PROCEDURES**
- **USE AND CONTROL OF FORMS**
- **PROGRAM PROCEDURES**
- **COMPLIANCE WITH QVP DOCUMENT.**
- **REPORTS**
- **COMMUNICATION AND INTERFACES**
- **CONTROL OF ACTION ITEMS**



# **QVP ASSESSMENT TEAM RESULTS**

**IN GENERAL ITEMS WERE MINOR AND REQUIRED MINOR PQCI AND PROCEDURAL REVISIONS.**

**THE FOLLOWING PROGRAM AREAS WERE ADDRESSED:**

- CRAFT SUPPORT - SCAFFOLDING, CLEANING, LIGHTING, ACCESS**
- DRAWING DOCUMENT CONTROL - ISSUANCE OF WORK PRINTS  
TIMELINESS OF OBTAINING DOCUMENTS, FCR INCORPORATION**
- MINOR PQCI REVISIONS TO CORRECT INCONSISTANCIES**
- MINOR PROCEDURE REVISIONS TO CLARIFY DATA PROCESSING  
AND VIR LOGGING, NUMBERING AND PROCESSING**
- INSPECTION EVALUATION PROCEDURES (N-19/M-15)  
EFFECTIVITY DATE**

# LESSONS LEARNED QVP/SA

AS OF 3/9/84

## N-SERIES (QVP)

*14/1/84  
14/1/84  
Started* 15 REVISIONS:

- DELETE SAMPLING APPROACH
- UPDATE ORGANIZATIONAL TITLES
- CLARIFICATION OF REQUIREMENTS

## T-SERIES (STATUS ASSESSMENT)

5 REVISIONS:

- UPDATE ORGANIZATIONAL TITLES
- REFLECT CHANGES IN SYSTEM
- CLARIFY REQUIREMENTS

## **QVP ASSESSMENT TEAM CONCLUSIONS**

- 1. QVP PROCESS IS PROCEEDING IN A SATISFACTORY MANNER**
- 2. QVP ASSESSMENT TEAM REVIEWS WILL CONTINUE**

**MODULE  
102**

ITEM A

ITEM B

INSPECTION  
REPORT XYZ

**RELEASED**

**MODULE 100**

ITEM C

ITEM D

**NOT RELEASED**

**MODULE 101**

## **RECOMMENDED RESOLUTIONS**

- **ALLOW REINSPECTION TO FOLLOW SCOPE OF PQCI's**
- **ALLOW REINSPECTION OF MULTIPLE ITEMS WHICH ARE COVERED BY ONE "OLD" IR**

SECTION V

THIRD PARTY OBSERVATIONS

## THIRD PARTY OBSERVATIONS

- STATUS ASSESSMENT ACTIVITIES, IN THE PLANT, ARE BEING PERFORMED IN A SATISFACTORY MANNER.
- QVP ACTIVITIES ARE ALSO BEING PERFORMED IN A SATISFACTORY MANNER. SOME MINOR DEFICIENCIES HAVE BEEN NOTED, BUT THESE ARE NOT CONSIDERED SERIOUS.
- CIO HAS SOME CONCERNS REGARDING THE INTEGRATION OF STATUS ASSESSMENT AND QVP ACTIVITIES. CPCO IS WORKING WITH CIO TO RESOLVE THESE CONCERNS.
- CIO HAS A CONCERN REGARDING THE METHODS TO BE USED TO TIE ALL PHASE I ACTIVITIES TOGETHER PRIOR TO PROCEEDING TO PHASE II. CPCO IS WORKING WITH CIO TO RESOLVE THIS CONCERN.

SECTION VI

ADDITIONAL MODULE RELEASES



MODULE RELEASE SEQUENCE

- |                 |     |                                   |     |     |                             |
|-----------------|-----|-----------------------------------|-----|-----|-----------------------------|
| 1.              | 340 | RB II Outside D-Ring*             | 23. | 310 | RB II Fuel Pool             |
| 2.              | 800 | Service Water Structure           | 24. | 103 | West Wing Wall              |
| 3.              | 102 | East Wing Wall Aux* <i>45% SA</i> | 25. | 290 | Unit I 685' W. Penetration  |
| 4.              | 120 | 584' Aux*                         | 26. | 220 | 634' Labs Control Tower     |
| 5.              | 410 | 614' Unit II Turbine* <i>↑</i>    | 27. | 860 | Tank Farm                   |
| <u>RELEASED</u> |     |                                   |     |     |                             |
| 6.              | 150 | 634' Aux*                         | 28. | 420 | 634' Turbine II             |
|                 |     | (151 incl)                        | 29. | 430 | 659' Turbine III            |
| 7.              | 160 | 646' & 652' Aux*                  | 30. | 440 | 695' & 715 Turbine II       |
|                 |     | (161 & 162 incl)                  | 31. | 190 | Radwaste Building           |
| 8.              | 320 | RB II N. D-Ring*                  | 32. | 900 | Misc Structures             |
| 9.              | 240 | 659' Control Tower*               | 33. | 850 | Health Physics Cal Facility |
| 10.             | 280 | 659' Unit II Elect Penetration    | 34. | 880 | River Intake Structure      |
| 11.             | 330 | RB II S. D-Ring*                  | 35. | 810 | Circ Water Building         |
| 12.             | 210 | 614' Control Tower*               | 36. | 890 | Pond Blowdown Structure     |
| 13.             | 820 | Diesel Generator Bldg             | 37. | 830 | Guard House                 |
| 14.             | 250 | 674'-6" Control Tower*            | 38. | 870 | Oily Waste Building         |
| 15.             | 170 | 659' & 674'-6 Aux*                | 39. | 610 | 614' Turbine I              |
|                 |     | (175 incl)                        | 40. | 620 | 634' Turbine I              |
| 16.             | 140 | 614' Aux* <i>100 K. SA.</i>       | 41. | 630 | 659' Turbine I              |
| 17.             | 230 | 646' Control Tower*               | 42. | 640 | 695' Turbine I              |
| 18.             | 130 | 599' Aux*                         | 43. | 540 | RB I Outside D-Ring         |
| 19.             | 101 | Aux Bldg Pipeway &                | 44. | 530 | RB I S. D-Ring              |
|                 |     | Valve Gallery*                    | 45. | 520 | RB I N. D-Ring              |
| 20.             | 180 | Aux Building Roof*                | 46. | 510 | RB I Fuel Pool              |
| 21.             | 110 | 568' Aux* <i>↑</i>                | 47. | 700 | Evaporator Building         |

2B MILESTONE

- |     |     |                           |
|-----|-----|---------------------------|
| 22. | 260 | 685' Control Tower & Roof |
|-----|-----|---------------------------|

\* = Require for Aux Flush - 2B Milestone

PRELIMINARY

SECTION VII

SUMMARY

## **SUMMARY**

- 1. THE INITIAL IMPLEMENTATION OF THE CCP PHASE I HAS PROCEEDED IN A DELIBERATE AND CAUTIOUS MANNER USING SELF-APPRAISAL PROCESSES TO DEVELOP FEEDBACK FROM LESSONS LEARNED.**
- 2. TO-DATE PHASE I RESULTS FROM BOTH STATUS ASSESSMENT AND QVP HAVE BEEN SATISFACTORY.**
- 3. REGULAR MANAGEMENT EVALUATIONS OF PHASE I ACTIVITIES HAVE BEEN HELD TO ASSURE THAT PROCESS CONTROLS ARE IN PLACE.**
- 4. ADDITIONAL MODULE RELEASES ARE NECESSARY TO:**
  - FACILITATE A CONTINUATION OF THE LOGICAL STATUS ASSESSMENT AND QVP PROCESS TO SUPPORT EVENTUAL PHASE II RELEASES FOR MILESTONE 2B (AUX FLUSH).**
  - MAINTAIN THE PLANNED MANPOWER BUILDUP FOR STATUS ASSESSMENT AND QVP.**
- 5. RECOMMENDED RESOLUTIONS ON COMMODITIES SPANNING SEVERAL MODULES ARE NEEDED TO FACILITATE EFFICIENT COMPLETION OF STATUS ASSESSMENT AND QVP ACTIVITIES.**

MODULE RELEASE SEQUENCE

<u>PRIORITY NUMBER</u>	<u>SCHEDULE NUMBER</u>	<u>DESCRIPTION</u>
1	340	RB II Outside D-Ring*
2	800	Service Water Pump Structure
3	102	East Wing Wall Auxiliary Building*
4	120	El. 584' Auxiliary Building
5	410	El. 614' Unit II Turbine*
RELEASED		
6	150 (151 included)	El. 634' Auxiliary Building*
7	160 (161 & 162 included)	El. 646' & 652' Auxiliary Building*
8	320	RB II N. D-Ring*
9	240	El 659' Control Tower*
10	330	RB II S. D-Ring*
11	820	Diesel Generator Building
12	280	El. 659' Unit II Electrical Penetration
13	210	El. 614' Control Tower*
14	250	El. 674'-6" Control Tower*
15	170 (175 included)	El. 659' & 674'-6 Auxiliary Building*
16	140	El. 614' Auxiliary Building*
17	230	El. 646' Control Tower*
18	130	599' Auxiliary Building*
19	101	Auxiliary Building Pipeway and Valve Gallery*
20	180	Auxiliary Building Roof*
21	110	El. 568' Auxiliary Building*
2B MILESTONE		
22	260	El. 685' Control Tower and Roof
23	310	RB II Fuel Pool
24	103	West Wing Wall
25	290	Unit I El. 685' W. Penetration
26	220	El. 634' Labs Control Tower
27	860	Tank Farm
28	420	El. 634' Turbine II
29	430	El. 659' Turbine II
30	440	El. 695' and 715 Turbine II
31	190	Radwaste Building
32	900	Miscellaneous Structures
33	850	Health Physics Cal. Facility
34	880	River Intake Structure
35	810	Circulating Water Building
36	890	pond Blowdown Structure
37	830	Guard House
38	870	Cily Waste Building
39	610	El. 614' Turbine I
40	620	El. 634' Turbine I
41	630	El. 659' Turbine I
42	640	El. 695' Turbine I
43	540	RB I Outside D-Ring
44	530	RB I S. D-Ring
45	520	RB I N. D-Ring
46	510	RB I Fuel Pool
47	700	Evaporator Building
48	710	Steam Tunnel
49	720	Con. Return Pumphouse

\* = Require for Aux. Flush - 2B Milestone

Revision 1  
3/27/81  
BHPeck

Uniquely identified and tracked crossover commodities that may be status assessed or quality verified as a unit.

COMMODITY	EXTENSION LIMIT
Electrical Slots (floor penetration)	Complete uniquely identified unit
Cable Tray	Complete uniquely identified unit
Exposed Conduit	Complete uniquely identified unit
Wireway	Complete uniquely identified unit
Embed Conduit/Ductbanks	Each end
Trenches	Complete uniquely identified unit
Instrumentation Tubing	Complete isometric drawing. (To be included with module containing instrument)
Mechanical Equipment	The entire piece of equipment as supplied by the equipment vendor will be assessed on both rotating and nonrotating equipment, even if field work or assembly was performed within the component or skid.
Equipment Supports	Both integral and non-integral equipment supports will be assessed in their entirety, not including the permanent building frame or structure.
Special Doors & Airlocks	Complete door with hardware and frame

Uniquely identified commodities that form a single identifiable unit and may be status assessed or quality verified as a unit.

COMMODITY	EXTENSION LIMIT
Structural Framing	to and including the next connection or support point
Blockwalls	Both sides of wall, including attachments and penetrations to end of the span (tie-in to the next structural support point)
Structural Concrete Walls	both sides of the wall, including penetrations, up to the module boundary
Decontaminable Coatings	any coatings on the commodities shown on this extension list
Miscellaneous Q Coatings	Any coatings on the commodities shown on this extension list

Functionally interrelated crossover commodities that may be status assessed or quality verified as a whole item.

COMMODITY	EXTENSION LIMIT
Large Pipe	Assess to the point outside the module which represents the boundary of the stress analysis. This will not exceed the first anchor point, ie: anchor, pump, tank nozzle, etc.
Small Pipe	Assess to the limits of the piping as shown on the isometric.
<p><u>Note:</u> QVP on piping which was accepted on PW-1.00 and PF-1.10 PQCI's must extend to the next "field break," ie: field weld or flange joint, beyond these limits.</p>	
<p>In-Line Commodities:            Flued Heads            Flange Joints            Weld Joints            Valves (Mechanical and Welded)            Orifice Plates</p>	Assess all of these commodities which are installed within the boundaries of the piping being assessed (as described above).
Electrical Penetration Assembly	Manufactured electrical pressure boundary assembly as a complete unit

BCC JWCook, P-26-336B  
SHHowell, M-1180B  
TABuczynski, Midland-207  
LGraber, LIS  
JNLeech, P-24-506  
DFLewis, Bechtel  
FJLevandoski, B&W  
GALow, P-12-237A  
DASommers, P-14-106  
PPSteptoe, IL&B, Chicago  
DJVandeWalle, P-24-614B  
BJWalraven, P-24-517  
RAWells, Midland  
FCWilliams, IL&B, Washington, DC  
DTPerry, Midland  
NRC Correspondence File, P-24-517  
UFI, P-24-511  
CMS-Midland  
JEKarr, Stone & Webster

RC DMBudzik, P-24-517A  
RJEhardt, P-14-113A  
LSGibson, P-24-618A  
P-24-505 (Last)





**Consumers  
Power  
Company**

James W Cook  
Vice President - Projects, Engineering  
and Construction

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0453

November 10, 1983

Harold R Denton, Director  
Office of Nuclear Reactor Regulation  
Division of Licensing  
US Nuclear Regulatory Commission  
Washington, DC 20555

MIDLAND ENERGY CENTER  
MIDLAND DOCKET NOS 50-329, 50-330  
SUPPLEMENTAL RESPONSE TO GENERIC LETTER 82-33  
FILE: B13.3 SERIAL: 26468

PRINCIPAL STAFF			
RA		OPRP	✓
D/RA		DE	
A/RA		DRMSP	
RC		DRMA	
PAO		SCS	Dug + 3
BGA		IL	
EIF		File	Jan

- REFERENCE: (1) CPCO LETTER, SERIAL 21649, DATED APRIL 13, 1983,  
RESPONSE TO GENERIC LETTER 82-33  
(2) CPCO LETTER, SERIAL 26237, DATED OCTOBER 28, 1983,  
CONSTRUCTION COMPLETION SCHEDULE

This letter provides Revision 1 to the Midland Emergency Response Capabilities (ERC) Schedule (see attached). In accordance with our previous commitment, provisions for this schedule revision were documented per Reference 1.

As you may be aware, the impact of the Dow termination and the delays in the approval of the CCP has changed many of the major schedule assumptions in the Midland Plant Schedule. As a result, we are presently re-evaluating that schedule for the completion of Unit 2. Where possible, we have given dates in the ERC Schedule for information submittal, completion of construction, implementations of procedures and personnel training. As the schedule for plant completion is established, it may become necessary to adjust these dates. Wherever completion dates are not given, "prior to fuel load" has been provided. Within six months following our new schedule announcement, we will submit a subsequent revision to this table modifying any dates as necessary.

*James W. Cook*

JWC/CLH/mdb

CC RJCook, Midland Resident Inspector  
JGKepler, Administrator, NRC Region III

NOV 17 1983

oc1183-0658a100

3PP

~~831180121~~



## MIDLAND ERC SCHEDULE

FORECAST DATESPDS

- |                              |                    |
|------------------------------|--------------------|
| A. Safety Analysis Submittal | March 1984         |
| B. System Operational        | March 1984         |
| C. Operators Trained         | Prior to fuel load |

DCRDR

- |                                                         |                            |
|---------------------------------------------------------|----------------------------|
| A. Submittal of Program Plan                            | Completed January 15, 1983 |
| B. Final Report Describing<br>Control Room Improvements | Completed March 31, 1983   |
| C. Implementation of<br>Recommendations                 | Prior to fuel load         |

R.G. 1.97

- |                                         |                    |
|-----------------------------------------|--------------------|
| A. Implementation Report                | February 1984      |
| B. Implementation of<br>Recommendations | Prior to fuel load |

EOPs

- |                                                  |                    |
|--------------------------------------------------|--------------------|
| A. Submittal of Technical<br>Guidelines          | June 1984          |
| B. Submittal of Procedures<br>Generation Package | June 1984          |
| C. EOP Implementation                            | Prior to fuel load |

Integrated Training Plan

- |                        |                     |
|------------------------|---------------------|
| A. Training Completion | Prior to fuel load* |
|------------------------|---------------------|

ERFs

- |                                               |                                           |
|-----------------------------------------------|-------------------------------------------|
| A. Submittal of Plan                          |                                           |
| 1. NUREG - 0814 Response                      | Completed Feb 19, 1982                    |
| 2. Staffing Information<br>& GOCC Description | Completed Feb 15, 1983                    |
| B. Completion date for fully<br>functional    |                                           |
| 1. TSC                                        | Prior to NRC Emergency Planning Appraisal |
| 2. OSC                                        | Prior to NRC Emergency Planning Appraisal |
| 3. EOF                                        | Prior to NRC Emergency Planning Appraisal |
| 4. GOCC                                       | Prior to NRC Emergency Planning Appraisal |

\*Training completion dependent upon final resolution of the SPDS/DCRDR/  
EOF's/Accident Monitoring Instrumentation/ERF submittals

INTEROFFICE MEMORANDUM

▲ 040.26

SUBJECT CPCo TRAINING

J.O. OR W.O. NO. 14509

DATE October 21, 1983

FROM S. W. Baranow

TO MR. D. QUAMME

PRINCIPAL STAFF		
✓ A	<i>hes</i>	DRP
D/RA		DE
V/RA		DRMSF
C		DRVA
AO		SCS
SGA		ML
ENF		File <i>hes</i>


*orig+3*

CC: JCKepler, Administrator  
 Region III  
 JHarrison, US NRC  
 RCook, US NRC  
 RBKelly, S&W  
 APAmoruso, S&W  
 CORichardson, S&W

Subsection 4.2.3 of the Construction Completion Program (CCP) forwarded by the letter of August 26, 1983 to Mr. J. G. Kepler from Mr. J. W. Cook discusses training for each organization, management, and staff level. The CIO understands that a separate training program exists for CPCo staff members. An assessment of that program by the CIO has been planned. Preliminary contact with your staff, however, indicates that this training program may not be structured as an auditable activity but setup as more of an informal informational program. Your comments on this matter would be appreciated.

*S. W. Baranow*  
 S. W. Baranow

OCT 26 1983



UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
REGION III  
100 ROOSEVELT ROAD  
GLEN ELLYN, ILLINOIS 60137

RFW

OCT 21 1983

Docket No. 50-329  
Docket No. 50-330

Consumers Power Company  
ATTN: Mr. D. L. Quamme  
Site Manager  
P. O. Box 1963  
Midland, MI 48640

Dear Mr. Quamme:

SUBJECT: CONSTRUCTION COMPLETION PROGRAM (CCP), NRC HOLD POINT RELEASE

The staff has reviewed your letter dated October 20, 1983, requesting the NRC to release designated areas of the plant to allow Consumers Power Company (CPCo) to initiate Phase 1 of the CCP (status assessment and verification of completed work) for those areas.

As a basis for granting authorization, the staff, as part of its inspection effort, has reviewed/observed the following documents/activities: (1) the CCP program, (2) CPCo and Bechtel procedures related to the CCP, (3) the retraining and recertification of QC Inspectors, (4) the training of CCP teams, (5) revised Project Quality Control Instructions (PQCI's), (6) Third Party Program, Stone and Webster Construction Implementation Overview (CIO), (7) CIO implementation, (8) CIO Hold Point usage, (9) CCP Management Reviews, and (10) problem identification and corrective action.

The results of these NRC inspections are documented in the NRC Midland Monthly Inspection Reports.

The staff, based on these reviews, has concluded that CPCo has completed the requirements to enter Phase 1 for the requested areas. This letter, therefore, authorizes CPCo to proceed with Phase 1 activities for the CCP for the following plant modules:

- 340 - Balance of Unit 2 Containment
- 102 - Unit 2 Pipeway and Valve Galleries
- 120 - Elevation 584 Auxiliary Building
- 410 - Elevation 614 Unit 2 Turbine Building
- 800 - Service Water Building

8310270165

OCT 21 1983

Should you have any questions regarding this matter, please call me at (312) 790-5635.

Sincerely,

*Original signed by  
J.J. Harrison*

J. J. Harrison, Chief  
Section 2, Midland

Enclosure: Ltr dtd 10/20/83

cc w/encl:

- DMB/Document Control Desk (RIDS)
- Resident Inspector, RIII
- The Honorable Charles Bechhoefer, ASLB
- The Honorable Jerry Harbour, ASLB
- The Honorable Frederick P. Cowan, ASLB
- The Honorable Ralph S. Decker, ASLB
- William Paton, ELD
- Michael Miller
- Ronald Callen, Michigan  
Public Service Commission
- Myron M. Cherry
- Barbara Stamiris
- Mary Sinclair
- Wendell Marshall
- Colonel Steve J. Gadler (P.E.)
- Howard Levin (TERA)
- Billie P. Garde, Government  
Accountability Project
- Lynne Bernabei, Government  
Accountability Project
- Stone and Webster Michigan, Inc.
- James W. Cook, CPCo

RIII  
*JMG*  
Gardner/lr  
10/21/83

*JJA*  
Harrison  
10/21/83

*RFW*  
Warnick  
10/21

*AKL*  
Lewis  
10/21

*J*  
Davis  
10/21

*JK*  
Keppler  
10/21/83



**Consumers  
Power  
Company**

PRINCIPAL STAFF	
A	Lee
C/FA	
C/FT	
CC	
FAO	BOS
SGA	ML
ENF	File

*orig+3*

Midland Project: PO Box 1963, Midland, MI 48640 • (517) 831-8650

October 20, 1983

Mr John J Harrison  
Nuclear Regulatory Commission  
799 Roosevelt Road  
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER  
MIDLAND DOCKET NOS 50-329 and 50-330  
CONSTRUCTION COMPLETION PROGRAM  
RELEASE OF PHASE 1 ACTIVITIES  
File: 0655 UFI: 99\*08 Serial: CSM-0694

- References:
- 1) Letter to Mr J G Keppler dated August 26, 1983 from Mr J W Cook regarding Construction Completion Program
  - 2) Letter to Mr J W Cook dated October 6, 1983 from Mr Richard C DeYoung regarding Confirmatory Order for Modification of Construction Permits for the Midland Plant

The initiation of status assessment and verification of completed work (Phase 1 of the Construction Completion Program) requires a release from NRC as defined in References 1 and 2. This is to inform you that Consumers Power Company has completed its preparation and required Management Reviews for Phase 1 and is requesting NRC release to initiate Phase 1 in a portion of the plant defined herein. The Construction Implementation Overview (CIO) has released their hold points on Phase 1 activities. (See Attachments)

We have planned an initial implementation of Phase 1 that is restricted to specific areas of the plant as defined in Attachment 2. The initial activities will be restricted to five modules which represent approximately 10 percent of the total number of modules covered by the CCP. During the initial effort, all team activities and elements of the Quality Verification Program (QVP) will be exercised in a slow, controlled manner. Frequent internal review and assessment will be carried out to ensure all objectives and commitments of the CCP are being met during this initial effort. Full NRC release for Phase 1 will be requested after this initial effort has demonstrated effective implementation of the CCP. We are prepared to support any additional reviews above those already conducted on our procedures and training that the NRC may require.

*Dean L. Quamme*  
Dean L. Quamme  
Site Manager

OCT 21 1983

DLQ/pp

*8310270174*

CC: OL/OM Service List  
DSHood, US NRC  
RJCook, Midland Resident Inspector



BCC: SHHowell, P26-336B  
TABuczynski, Midland-207  
JNLeech, P24-507  
DFLewis, Bechtel  
DJVandeWalle, P24-614B  
GALow, P12-237A  
NRC Correspondence File, P24-517  
UFI, P24-517  
BJWalraven, P24-517  
Hearings File, P24-517  
RAWells, Midland  
RJEhardt, P14-113A  
Stan Baranow, S&W (CIO)

OM/OL SERVICE LIST

Mr Frank J Kelley, Esq  
Attorney General of the  
State of Michigan  
Ms Carole Steinberg, Esq  
Assistant Attorney General  
Environmental Protection Division  
720 Law Building  
Lansing, MI 48913

Mr Myron M Cherry, Esq  
Suite 3700  
Three First National Plaza  
Chicago, IL 60602

Mr Wendell H Marshall  
RFD 10  
Midland, MI 48640

Mr Charles Bechhoefer, Esq  
Atomic Safety & Licensing  
Board Panel  
U S Nuclear Regulatory Commission  
Washington, DC 20555

Dr Federick P Cowan  
6152 N Verde Trail  
Apt B-125  
Boca Raton, FL 33433

Mr Fred Williams  
Isham, Lincoln & Beale  
1120 Connecticut Avenue, NW, Suite 325  
Washington, DC 20036

Mr James E Brunner, Esq  
Consumers Power Company  
212 West Michigan Avenue  
Jackson, MI 49201

Mr D F Judd  
Babcock & Wilcox  
PO Box 1260  
Lynchburg, VA 24505

Mr Steve Gadler, Esq  
2120 Carter Avenue  
St Paul, MN 55108

Atomic Safety & Licensing  
Appeal Board  
U S Nuclear Regulatory Commission  
Washington, DC 20555

Mr C R Stephens (3)  
Chief, Docketing & Services  
U S Nuclear Regulatory Commission  
Office of the Secretary  
Washington, DC 20555

Ms Mary Sinclair  
5711 Summerset Street  
Midland, MI 48640

Mr William D Paton, Esq  
Counsel for the NRC Staff  
U S Nuclear Regulatory Commission  
Washington, DC 20555

Atomic Safety & Licensing  
Board Panel  
U S Nuclear Regulatory Commission  
Washington, DC 20555

Ms Barbara Stamiris  
5795 North River Road  
Rt 3  
Freeland, MI 48623

Mr Jerry Harbour  
Atomic Safety & Licensing  
Board Panel  
U S Nuclear Regulatory Commission  
Washington, DC 20555

Mr M I Miller, Esq  
Isham, Lincoln & Beale  
Three First National Plaza  
52nd Floor  
Chicago, IL 60602

Mr John DeMeester, Esq  
Dow Chemical Building  
Michigan Division  
Midland, MI 48640

Ms Lynne Bernabei  
Government Accountability Project  
1901 Q Street, NW  
Washington, DC 20009



CONSUMERS POWER CO.  
**STONE & WEBSTER MICHIGAN, INC. RECEIVED**

P.O. Box 2325, BOSTON, MASSACHUSETTS 02107

OCT 12 1983

**Site Mgr.**

**Midland Project**

Mr. J. G. Keppler, Administrator, Region III  
Nuclear Regulatory Commission  
799 Roosevelt Road  
Glen Ellyn, IL 60137

October 12, 1983  
J.O. No. 14509  
NRC File #83-10-12

RE: DOCKET NO. 50-329/330  
MIDLAND PLANT - UNITS 1 AND 2  
OVERVIEW OF THE CONSTRUCTION COMPLETION PROGRAM

The purpose of this letter is to indicate the status of CIO approval of QVP, BHO and Status Assessment.

QVP was conditionally approved by CIO letter, NRC File #83-06-17 dated June 17, 1983. The conditions were satisfied as reported in weekly reports No's 5 and 6. Status Assessment was conditionally approved by CIO letter, NRC File #83-06-30 dated June 30, 1983 and the conditions were satisfied as reported in weekly report No. 12.

BHO and CIO reported 5 observations resulting from the Management Review Committee meeting on May 18, 1983. These observations were satisfactorily responded to in CPCo letter, Serial CSM-0656 dated July 1, 1983. CIO weekly report No. 4 dated July 12, 1983 closes this item.

CIO considers QVP, BHO and Status Assessment ready for implementation.

CIO requires NIRs #002, 003, 004 and 005 to be dispositioned prior to assignment of the referenced 45 MPQAD personnel to QVP. A "Hold Point," has been established against the use of the 45 personnel to perform QVP.

CIO report No. 16 identifies the review of "Vendor Equipment Program" as a Hold Point to Phase II of CCP.

Very truly yours,

S. W. Baranow  
Program Manager

SWB/ka

cc: JJHarrison, US NRC, Glen Ellyn, IL  
RCook, US NRC Midland (site)  
DBMiller Jr., CPCo Midland (site)  
RBKelly, S&W  
APAmoruso, S&W  
CORichardson, S&W

~~4310270176~~

MODULES REQUESTED FOR RELEASE

- 340 - Balance of Unit #2 Containment
- 102 - Unit #2 Pipeway & Valve Galleries
- 120 - Elevation 584 Auxiliary Building
- 410 - Elevation 614 Unit #2 Turbine Building
- 800 - Service Water Building

NOTE: Drawings describing the modules are attached.

A-150

101A Primary (ALSO SCOPED  
A-17, 19, 20)

NOTES

1. This drawing is a schematic drawing of the reactor building and is not to be used for construction purposes.

2. The reactor building is a cylindrical structure with a diameter of 100 feet and a height of 100 feet.

3. The reactor building is divided into three main sections: the primary section, the secondary section, and the tertiary section.

4. The primary section is located at the top of the building and contains the primary reactor core.

5. The secondary section is located in the middle of the building and contains the secondary reactor core.

6. The tertiary section is located at the bottom of the building and contains the tertiary reactor core.

GENERAL NOTES

1. This drawing is a schematic drawing of the reactor building and is not to be used for construction purposes.

2. The reactor building is a cylindrical structure with a diameter of 100 feet and a height of 100 feet.

3. The reactor building is divided into three main sections: the primary section, the secondary section, and the tertiary section.

4. The primary section is located at the top of the building and contains the primary reactor core.

5. The secondary section is located in the middle of the building and contains the secondary reactor core.

6. The tertiary section is located at the bottom of the building and contains the tertiary reactor core.


MEANS FACILITY SCOPED DRAWING

DATE	12/11/54
BY	W. J. ...
CHECKED	...
DATE	...
BY	...

SECRET

ALUMINUM AND REACTOR BUILDING  
FLOOR PLAN 101A (WEST AREA)

101A



SCOPED ON A-17

TYP TO UNIT 1 SCOPING

SCOPED ON A-18

SCOPED ON A-17

SCOPED ON A-22

FLOOR PLAN 101A (WEST AREA)

30X



**NOTES**


1. SEE DRAWING 1070 FOR THE 4-0002
2. SEE 4002 DRAWING FOR THE 4-0002
3. SEE 4002 DRAWING FOR THE 4-0002
4. SEE 4002 DRAWING FOR THE 4-0002
5. SEE 4002 DRAWING FOR THE 4-0002

APPROVED FOR CONSTRUCTION  
DATE: 10/1/54  
BY: [Signature]


**30X**

REV	DATE	DESCRIPTION	BY	APP
0				
1	10/1/54	REVISED	[Signature]	
2				
3				


AIRCRAFT FACILITY SERVICE UNIT'S PLUMP STRUCTURE FLOOR PLANS & SECTIONS	
7288	A-323




PLAN AT ELEVATION 10' 0"



8006 PLAN



PLAN AT ELEVATION 10' 0"



8006 PLAN









NOTES  
OF THE DESIGN

30X


1

BLANK ITEM


NEAR FACILITY SCOPED DRAWING

DATE	10/10/1950
BY	W. J. ...
CHECKED	...
APPROVED	...

PROJECT	ALUMINUM AND REACTOR BUILDING
AREA	AREA A-27 (EAST AREA)
DATE	10/10/1950
BY	...
CHECKED	...
APPROVED	...



FLOOR PLAN AREA 685-0 (EAST AREA)



130X

SECRET ITEM  
 THIS DRAWING AND ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED  
 DATE 08-11-2010 BY 60322 UCBAW/STP

NOTES  
 1. SEE THE 130X FOR DETAILS.  
 2. THIS DRAWING IS A PART OF THE 130X  
 3. THE 130X IS A SECRET ITEM.  
 4. THE 130X IS A SECRET ITEM.

ARE FACILITY SCOPED DRAWING

REV	DATE	DESCRIPTION	TOC	BY
2	12-23-54	REVISED	114	...
1	11-11-54	...	...	...
0	...	...	...	...


APPROVED

FORWARDED BY: [Signature]  
 COMMANDER, [Title]


REACTOR AND REACTOR BUILDING  
 130X  
 130X A-2010

Handwritten notes on the left side of the plan, including '101A' and '101B'.

Handwritten notes on the right side of the plan, including '101A' through '101M'.








NOTES:  
 1. THE CONTROL ROOM AND REACTOR ARE LOCATED IN THE REACTOR BUILDING.  
 2. THE REACTOR BUILDING IS A 10' X 10' ROOM.  
 3. THE REACTOR BUILDING IS A 10' X 10' ROOM.

ALERT ITEM:  
 1. THE REACTOR BUILDING IS A 10' X 10' ROOM.  
 2. THE REACTOR BUILDING IS A 10' X 10' ROOM.

REV	DATE	DESCRIPTION	BY	CHK
1	11/11/54	REVISED	...	...
2	11/11/54	REVISED	...	...

REACTOR BUILDING  
 AUXILIARY AND REACTOR BUILDING  
 PLAN E-334 (1/6) (U) (E) AREA  
 SHEET NO. 2370 A 2370



30X

