

GOVERNMENT ACCOUNTABILITY PROJECT

Institute for Policy Studies
1901 Que Street, N.W., Washington, D.C. 20009

Handwritten:
E. E. P.
@ file
midland GAP

Handwritten in circle:
response to this
drafted 3/16/83

(202) 234-9382

March 10, 1983

Mr. James E. Keppler
Director, Region III
Inspections and Enforcement
Nuclear Regulatory Commission
799 Roosevelt Road
Glen Ellyn, Illinois

PRINCIPAL STAFF	
RA	✓
D/RA	✓
F/RA	✓
OPRP	✓
OF PA	✓
DRMSP	✓
DE	✓
ML	✓
OL	✓

Dear Mr. Keppler:

On March 7, 1983 I attended a meeting with Mr. Darrell Eisenhut, Mr. Daryl Hodd, Mr. Tom Novack, Ms. Elinor Adamson of the Office of Nuclear Reactor Regulation (NRR), and Mr. Robert Warnick of your staff. Mr. Warnick confirmed a number of items of great concern to the Government Accountability Project (GAP) in regards to the Midland Nuclear Power Plant.

More specifically, Mr. Warnick confirmed that you and members of your staff have been meeting with management officials of Consumers Power Company ("Consumers") to iron out the details of the Construction Completion Plan (CCP). It was our understanding from your public statements at the February 8, 1983 public meeting that you intended to open up the CCP evaluation process for more public overview and comment. Yet it is clear the meetings that you and your staff have been having are on the very points that most need public input.

I am personally distressed that you have not responded to the overwhelming public concerns about the credibility of Consumers and the Bechtel Corporation. Surely you cannot expect the public to continue to trust the utility and its contractor to be able to allay public fears about their self-examination. This is the solution that the CCP is proposing.

GAP is not prepared to spend the next year haranguing over the methodological details of a third-party review that has not had the basic opportunity to review the condition of the plant. The inspection of the Diesel Generator Building clearly indicates that Midland is not, and never has been, in the condition that the utility would have us all believe. It is inconceivable that the NRC could even consider a solution to the problems without first having a legitimate, independent, competent third party identify the actual condition of the plant.

Mr. Warnick identified a number of areas of discussion and debate surrounding the details of the CCP, these included such major items as whether there should be 100% inspection or sampling,

what the reporting structure would be for the Quality Assurance/Quality Control personnel within the teams, how the teams would be established, etc. These are items which betray the position that your Regional office has taken in the absence of either public input or analysis, or even the courtesy of a preliminary announcement.

If you intend to approve the Construction Completion Plan that draws its legitimacy from the third-party reviews (See CCP, Figure 3-1) of the plant --including the identification of the problems on site -- than please do so immediately.

If you intend to close the public input into the process of reviewing the acceptability and adequacy of the plan that Consumers has offered, than please make such an announcement.

If you have no intention of even considering having a third-party determine the extent of the problems on-site, than you have effectively undermined the entire promise that you made to the residents of Midland.

Please answer the following questions concerning the steps that you have taken since the February 8, 1983 meeting concerning the CCP:

(1) What meetings (either personally or by conference call) have you, Mr. Robert Warnick, or members of the Midland Team had with management officials of Consumers Power Company regarding the CCP?

(2) For every meeting identified, what was the topic of discussions?

(3) What directives, policy statements, verbal approvals, tentative approvals, or strong indications have been given to Consumers as to the acceptability of the CCP?

(4) What approvals have been given by your staff in regards to any work on site going forward? (This excludes, of course the on-going soils work, and the steam turbine work.)

(5) What official holds - if any - have you placed on Consumers Power which would restrict its initiating work on the site when it saw fit?

(6) What plans does the staff have for its own determination of the "as-built" condition of the plant, either prior or subsequent to a third-party/Consumers review?


Mr. James Keppler

- 3 -

March 10, 1983

I look forward to your response within the next few days.

Sincerely,

A handwritten signature in cursive script that reads "Billie Pirner Garde". The signature is written in dark ink and is positioned above the typed name.

BILLIE PIRNER GARDE
Director, Citizens Clinic

BPG/bl

Consumers Power Company
Midland Plant Units 1 & 2

Attachment to Serial CSC-6862

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 and SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
		<u>GENERAL</u>	
		<u>QUALITY PROGRAM</u>	
	102351100	Approval of MPQP-2, Rev 1	A (10/22/82)
	102351120	Approval of MPQP-1, Rev 6	A (6/20/83)
		<u>AUXILIARY BUILDING & FIVP UNDERPINNING PROGRAM</u>	
		<u>WEST FIVP</u>	
	102150010	Install Anchor Bolts & Rods (includes hardness test on rods, drill concrete & steel and tensioning)	1 (8/12/82) A (8/13/82)
		<u>EAST FIVP</u>	
	112150010	Install Anchor Bolts & Rods (includes hardness tests on rods, drill concrete & steel, and tension)	1 (8/12/82) A (8/13/82)
	162550010	<u>WEST TURBINE/AUX BUILDING PIPE TUNNEL MODIFICATION</u> Install Platform at El 600' (includes installation of Pipe Tunnel Reinforcement, cutting of opening, Modification of Handrails and Ladder and Protection of Existing Piping)	1 (4/5/83) A (4/20/83)
	162550100	Exploratory probe for UAT (West)	A (8/04/83)
	162550012	PregROUT from UAT (West)	A (8/04/83)

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 and SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
	152550010	<u>EAST TURBINE/AUX BUILDING PIPE TUNNEL MODIFICATION</u> Install Platform at El 600' (includes installation of Pipe Tunnel Reinforcement, cutting of opening, Modification of Handrails and Ladder and Protection of Existing Piping)	1 (4/5/83) A (4/20/83)
	152550100	Exploratory probing for UAT (East)	A(8/04/83)
	152550012	PregROUT from UAT (East)	A(8/04/83)
		<u>BUILDING MONITORING</u>	
	136050043	Maintain Instrument System	3 (8/12/82) A (8/12/82)
	132550027	Install strain gauges and terminate cables (includes testing and calibration)	A(07/28/83)
	132550050	Install, wire conduit and raceway from pier to data room for Pier Instrumentation	2(12/13/82) A(12/13/82)
	165052021	Terminate Cables in Data Room & Terminal Boxes & Pier Instrumentation	A (3/10/83)
		<u>GENERAL TEMPORARY DEWATERING</u>	
	125150050	Continue Monitoring Utility Protection Pits (4)	3 (8/12/82) A (8/12/82)
	115150020	Continue Operation of Freeze System & Wells	3 (8/12/82) A (8/12/82)
	522550025	Excavate, Repair and Backfill Piezometer MP-2	1 (4/5/83)
	522550020	Repair Six (6) Existing Observation Wells (WB-1, WP-2, COE-10, PD-18, W-2, PD-38)	1 (4/5/83)
	125150051	Install Clay to Below Duct Bank (pit 4)	1 (8/12/82)

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 and SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
	125150052	Repair Ductbank (Pit 4) (includes excavate, drift, repair and backfill)	1 (8/25/82)
	115150026	Remove 36" Casing and Backfill 42" Hole	1 (9/17/82)
	115150025	Clean out and backfill abandoned ejector holes (ME26A, ME28A and ME54)	R
	102550135	Install piezometers BB1 & BB2 in Auxiliary Building Control Tower	A(07/28/83)
		<u>CRACK MAPPING</u> (includes scaffolding platforms, ladders and extra-ordinary clean up)	
	102250200	EPA (East & West)	3 (8/12/82) A (8/12/82)
	102250105	FIVP (East & West)	3 (8/12/82) A (8/12/82)
	102250100	Control Tower & Remainder of Aux Bldg	3 (8/12/82) A (8/12/82)
	165054010	<u>PIER 12W</u> Install & Load Pier 12W ³	1 (8/12/82) A (12/9/82)
	165054015	<u>PIER 11W</u> Install & Load Pier 11W ³ (includes install bituminous plywood forms)	1 (8/25/82) A (2/22/83)
	165054005	<u>PIER 9W</u> Install & Load Pier 9W ³	1 (9/17/82) A (2/24/83)

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 and SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
	155054010	<u>PIER 12E</u> Install & Load Pier 12E ³	1 (8/12/82) A (12/9/82)
	155054015	<u>PIER 11E</u> Install & Load Pier 11E ³	1 (8/25/82) A (2/22/83)
	155054005	<u>PIER 9E</u> Install & Load Pier 9E ³	1 (9/17/82) A (2/24/83)
	155054020	<u>PIER 8E</u> Install & Load Pier 8E ³	1 (9/17/82) A (5/3/83)
	155055010	<u>GRILLAGE STRUCTURE AT PIER 8E</u> Install & Load Grillage Structure at Pier 8E	1 (9/17/82) A (6/20/83)
	165054020	<u>PIER 8W</u> Install & Load Pier 8W ³	1 (9/17/82) A (5/3/83)
	165055010	<u>GRILLAGE STRUCTURE AT PIER 8W</u> Install & Load Grillage Structure at Pier 8W	1 (9/17/82) A (6/20/83)
	165056375	<u>EXCAVATION ZONES</u> Excavate/Lag Zone Z2	A (5/27/83)
	155056375	Excavate/Lag Zone Y2	A (5/27/83)
	165054030	<u>PIER W10</u> Install & Load Pier 10W ³	1 (4/5/83) A (5/3/83)
	155054030	<u>PIER E10</u> Install & Load Pier 10E ³	1 (4/5/83) A (5/3/83)

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 and SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
	102250208	<u>SLAB Modification at El 659.0'</u> Survey/Layout for Engineering Review in Preparation for Slab Fix @ El 659	3 (4/5/83) A (4/5/83)
	165054315	<u>PIER KC2</u> Install & Load Pier KC2 ³	1 (9/17/82) A (4/22/83)
	155054315	<u>PIER KC11</u> Install & Load Pier KC11 ³	1 (9/17/82) A (4/22/83)
		<u>PIER KC3</u>	
	165053310	Excavate Pier KC3 ²	A (07/28/83)
	165054305	Install & Load KC3 ³	A (07/28/83)
		<u>PIER KC10</u>	
	155053310	Excavate Pier KC10 ²	A (07/28/83)
	155054305	Install & Load KC10 ³	A (07/28/83)
		<u>PIER W14</u>	
	165052057	Drift From West Access Shaft to Pier W14 ¹ (includes Access Pit)	A (08/29/83)
	165053055	Excavate Pier W14 ²	A (08/29/83)
	165054050	Install Pier W14	A (08/29/83)

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 and SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
		<u>PIER E14</u>	
	155052057	Drift from East Access Shaft to Pier E14 ¹ (includes Access Pit)	A (08/29/83)
	155053055	Excavate Pier E14 ²	A (08/29/83)
	155054050	Install Pier E14	A (08/29/83)
		<u>LEVEL C WALES</u>	
	165055305	Install Level C Wales, West Side	A (08/29/83)
	155055305	Install Level C Wales, East Side	A (08/29/83)
		<u>PIER CT12</u>	
	155052035	Drift to CT12 from UAT ¹	
	155053050	Excavate Pier CT12 ²	
	155054045	Install & Load Pier CT12 ³	
		<u>PIER CT1</u>	
	165052035	Drift to CT1 from UAT ¹	
	165053050	Excavate Pier CT1 ²	
	165054045	Install & Load Pier CT1 ³	

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 and SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
		<u>BRACE/STRUT E10 & E11</u>	
*	155055320	Install Brace/Strut E10 & E11	
		<u>BRACE/STRUT W10 & W11</u>	
*	165055320	Install Brace/Strut W10 & W11	
		<u>LONG DRIFTS</u>	
	155052030	Drift to KC3 from KC2 ¹	A (07/28/83)
	165052030	Drift to KC10 from KC11 ¹	A (07/28/83)
	155054515	Construct concrete invert and layback soil KC2 to KC3	1 (7/5/83)
	165054515	Construct concrete invert and layback soil KC11 to KC10	1 (7/5/83)
		<u>SERVICE WATER PUMP STRUCTURE UNDERPINNING PROGRAM</u>	
		<u>POST TENSIONING SYSTEM</u>	
	202555170	Post Tensioning Tendon inspection & maintenance	3(12/7/82) A (12/7/82)
		<u>DEWATERING</u>	
	207050605	Install Remaining Ejector Wells	A (6/23/83)
	207050385	Core Drill SWPS Slab for Ejector Wells	A (3/17/83)
	207050386	Core Drill CWIS Slab for Ejector Wells	1(11/1/82) A (3/17/83)
	207050748	Probe for Deep Utilities Outside El 610 Excavation Limits (Ref Dwg C-2031)	1 (4/5/83) A (5/27/83)
	207050380	Core drill SWPS and CWIS slabs for Piezometers	A (4/13/83)

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 and SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
	207050600	Install Piezometers	A (6/23/83)
	207050635	Install Dewatering Discharge System (including headers, tank, pumps and electrical)	2 (9/17/82) A (6/23/83)
	207050387	Convert 7 Wells used on 72" pipe repair to support SWPS dewatering. (Includes install new ejectors, temporary headers, operate, & maintain)	1(11/1/82) A (2/11/83)
	203150165	<u>Fill SWPS Chambers (Bays)</u> Fill SWPS Chambers with Water to El 622 (±5')	
	202550164	<u>Modify Pipe Supports</u> SWPS - Modify pipe supports to allow for design load (30" OHBC 34, 20 & 16)	A (5/27/83)
	207050335	<u>ACCESS SHAFT & EXCAVATION</u> Install Soldier Piles	1 (8/12/82) A (5/27/83)
	206050105	<u>BUILDING MONITORING</u> Crack Map SWPS	1 (9/17/82) A (3/10/83)
	206050101	Install Permanent Benchmark Covers	1 (9/17/82) A (4/20/83)
	206050104	Baseline, Operate, and Maintain Instrument System	R
	852450105	<u>DUCTBANK PENETRATION</u> SWPS - Provide Ducktbank Penetration in SWPS Wall and install pull box.	

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 and SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
<u>BORATED WATER STORAGE TANK FOUNDATION & TANK REPAIR PROGRAM</u>			
		<u>UNIT 1 TANK</u>	
	312150005	Drill and Grout Shear Connectors	2(12/13/82) A (4/20/83)
	312150007	Prepare concrete surfaces, drill holes & remove concrete for rebar.	A (4/20/83)
	312150011	Construct New Ring Beam (set forms & place rebar, pour concrete)	1 (8/12/82) A (7/8/83)
	312550019	Reinstall Electrical Ductbank	2 (9/17/82) A (4/6/83)
	312550018	Reinstall Piping, Pipe Hangers and Electrical Facilities	A (3/17/83)
		<u>UNIT 2 TANK</u>	
	322150005	Drill and Grout Shear Connectors	2(12/13/82) A (4/20/83)
	322150007	Prepare concrete surfaces, drill holes & remove concrete for rebar	A (4/20/83)
	322150011	Construct New Ring Beam (set forms & place rebar, pour concrete)	1 (8/12/82) A (7/8/83)
	322550019	Reinstall Electrical Duct Bank	2 (9/17/82) A (4/6/83)
	322550018	Reinstall Piping, Pipe Hangers and Electrical Facilities	A (3/17/83)
	322150212	Repair Tank Weld Defect	R

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 and SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
<u>UNDERGROUND PIPE REPLACEMENT, REBEDDING, AND MONITORING PROGRAM</u>			
<u>SHALLOW PROBING FOR PHASE II</u>			
	407050400	Shallow probing for Phase II (Ref DWG C-2031)	A (5/27/83)
<u>TRAIN A OF SERVICE WATER PIPE REPLACEMENT⁴</u>			
	402550520	Install new pipe & expansion coupling	1 (8/25/82) A (5/27/83)
	402550515	Hydro Test new pipe	A (5/27/83)
	402550507	Perform Profiling & Ovality Check on New Piping	A (5/27/83)
	402550525	Temporary Backfill New Pipe	1 (4/5/83)
<u>CONSTRUCTION WORK IN SOIL MATERIAL PROGRAMS</u>			
<u>PERMANENT INTRUSION DETECTION SYSTEM</u>			
	732050002	Install Wire (incl conduit)	3 (8/25/82) A (8/25/82)
	732050003	Install Fence (incl fence posts & concrete strip)	3 (8/25/82) A (8/25/82)
	732050004	Install Grounding	3 (9/17/82) A (9/17/82)
<u>OBS-4 Repair</u>			
	522550018	Dutch Cone Soil Testing in Vicinity of OBS-4 for exploratory purposes	A (07/28/83)

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 and SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
		<u>Acid-Caustic Unloading Station</u>	
	822550001	Excavate, install and backfill drainline and slab for Acid-caustic unloading station at East end of Turbine Building	1 (11/1/82) A (4/20/83)
		<u>EMERGENCY PERSONNEL LOCKS - UNIT 2</u>	
	792550005	Excavate, rebar, pour concrete and backfill Airlock Structure	1 (9/17/82)
		<u>SIT/ILRT TEST FACILITIES</u>	
	862450105	Exploratory Excavation at SIT/ILRT Duct Bank	A(5/27/83)
		<u>PERMANENT DEWATERING PROGRAM</u>	
	522150005	Install Remaining Wells	1 (9/17/82)
	522550016	Install electrical equipment & conduit	1 (9/17/82)
**	522550021	Excavate, install and backfill header piping, electrical conduit, and pumps (including equipment slabs and metering pits)	1 (9/17/82)
**	522550026	Assemble and wire pump control panels	
		<u>DIESEL FUEL SUPPLY LINES</u>	
	722050001	Install missile shielding	1 (8/25/82)
	722050002	Excavate, remove, reinstall and backfill DFO supply lines	1 (11/1/82)

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 and SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
		<u>DIKE MAINTENANCE</u>	
	812550010	Normal dike maintenance in Q areas	A (5/27/83)
		<u>CONTROL ROOM PRESSURIZATION TANK SETTLEMENT MARKERS</u>	
	932450100	Excavate for, install and backfill Control Room pressurization tank settlement markers	
		<u>MISCELLANEOUS</u>	
	942450200	Remove (excavation) temporary uncontrolled fill located in Q areas (DWG C-45Q) as identified on NCRs and the OGSE action item logs, and backfill per Spec C-211Q	1 (7/5/83)
	942450300	Excavate and backfill trench for ground cable east of Tech Support Center.	3 (7/15/83) A (7/15/83)
		<u>CATHODIC PROTECTION</u>	
	752050001	Drill and replace annodes (as necessary)	1 (8/25/82)
	752050002	Drill and install new annodes	1 (11/1/82)

SUPPLEMENTAL WORK ACTIVITY LIST FOR THE PERIOD BETWEEN OCTOBER 1, 1983 AND OCTOBER 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
<u>AUXILIARY BUILDING & FIVP UNDERPINNING PROGRAM</u>			
<u>SUPPORT BRACKET</u>			
	152555010	Install Temporary Support Bracket at E1	
	162555010	Install Temporary Support Bracket at W1	
<u>PIER E13</u>			
	155053040	Excavate Pier E13 ²	A (08/29/83)
	155054035	Install Pier E13	A (08/29/83)
<u>PIER W13</u>			
	165053040	Excavate Pier W13 ²	A (08/29/83)
	165054035	Install Pier W13	A (08/29/83)
<u>DOWELS AT FIVP</u>			
	155050325	Install dowels at east FIVP	
	165050325	Install dowels at west FIVP	
<u>PIER KC4</u>			
	155052032	Finger Drift to KC4 ¹	
	155053315	Excavate Pier KC4 ²	
	155054310	Install & Load Pier KC4 ³	

SUPPLEMENTAL WORK ACTIVITY LIST FOR THE PERIOD BETWEEN OCTOBER 1, 1983 AND OCTOBER 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

<u>NEW OR REVISED ITEMS</u>	<u>ACTIVITY IDENTIFIER</u>	<u>PROGRAM, WORK AREA & ACTIVITY</u>	<u>PREVIOUS REGION III DESIGNATION</u>
		<u>PIER KC9</u>	
	165052032	Finger Drift to KC9 ¹	
	165053315	Excavate Pier KC9 ²	
	165054310	Install & Load Pier KC9 ³	
		<u>LONG DRIFTS</u>	
**	155052320	Drift from KC3 to 13ft East of KC4 ¹	
**	165052320	Drift from KC10 to 9ft West of KC9 ¹	
*	155054510	Construct invert KC3 to KC4	
*	165054510	Construct invert KC10 to KC9	
		<u>PIER CT3</u>	
*	165052080	Drift To CT3 (pregROUT)	
		<u>PIER CT10</u>	
*	155052080	Drift to CT10 (pregROUT)	
		<u>FINGER DRIFT ON COL 9 to J</u>	
*	155052060	Finger drift and demo mudmat on Col 9 to J	

SUPPLEMENTAL WORK ACTIVITY LIST FOR THE PERIOD BETWEEN OCTOBER 1, 1983 AND OCTOBER 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
		<u>FINGER DRIFT ON COL 4 to J</u>	
*	165052060	Finger drift and demo mudmat on Col 4 to J	
		<u>UNDERGROUND PIPE REPLACEMENT, REBEDDING, AND MONITORING PROGRAM</u>	
		<u>TRAIN B OF SERVICE WATER PIPE REPLACEMENT⁴</u>	
	402550446	Excavate Existing Pipe	I (8/12/82)
	402550550	Remove Existing Pipe	R
	402550560	Install new pipe & expansion coupling	R
	402550561	Hydro Test new pipe	R
	402550508	Perform Profiling & Ovality Check on New Piping	R
	402550562	Temporary Backfill New Pipe	I (4/5/83)
		<u>SERVICE WATER PUMP STRUCTURE UNDERPINNING PROGRAM</u>	
		<u>EXCAVATION</u>	
	207050781	Excavate, lag, brace and install wales and struts in upper east section of SWPS access shaft (soldier piles 14 thru 30 - maximum excavation to EL 618'-3" excluding localized excavation at pipe supports). ⁵	

SUPPLEMENTAL WORK ACTIVITY LIST FOR THE PERIOD BETWEEN OCTOBER 1, 1983 AND OCTOBER 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
	207050782	Excavate, lag, brace and install wales and struts in upper west section of SWPS access shaft (soldier Piles 1 thru 14 - maximum excavation to EL 624'-9" excluding localized excavation at pipe supports.) ⁵	
	207050783	Excavate lag, brace and install wales and struts, pour and cure concrete mudmat in lower east section of SWPS access shaft (soldier piles 15 thru 30 - maximum excavation to EL 618'±6" excluding localized excavation.) ⁵	I (7/5/83)
	207050784	Excavate, lag, brace and install wales and struts, pour and cure concrete mudmat in lower west section of SWPS access shaft (soldier piles 1 thru 14 - maximum excavation to EL 618'±6" excluding localized excavation.) ⁵	I (7/5/83)
**	202550163	Remove abandoned fire protection pipeline (as necessary)	I (11/1/82) A (5/27/83)
		<u>DEWATERING SYSTEM</u>	
	207050620	Activate, Operate and Maintain Dewatering System	R
		<u>BORATED WATER STORAGE TANK FOUNDATION AND TANK REPAIR PROGRAM</u>	
	312150015	Relevel Tank-Unit 1	I (9/17/82)
	312550100	Install Instruments (includes testing and calibration)	I (11/1/82)
	322550100	Install Instruments (includes testing and calibration)	I (11/1/82)

SUPPLEMENTAL WORK ACTIVITY LIST FOR THE PERIOD BETWEEN OCTOBER 1, 1983 AND OCTOBER 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
<u>CONSTRUCTION WORK IN SOIL MATERIAL PROGRAMS</u>			
<u>PERMANENT DEWATERING</u>			
	522550014	Excavate Headers & Metering Pits, Install Header and Level Monitoring System, Install Pumps, Timers and Backfill	
<u>CONTAINMENT TENDON ACCESS VENT HVAC</u>			
	802550010	Excavate for, Install and Backfill Electrical Duct Bank and Equipment Pad for the Unit 1 HVAC Fan	1 (9/17/82)
	802550020	Excavate for, Install and Backfill Electrical Duct Bank and Equipment Pad for the Unit 2 HVAC Fan	1 (9/17/82)
<u>NITROGEN TANK INSTALLATION</u>			
	782550005	Excavate for, install and backfill electrical duct bank	1 (9/17/82)
	782550010	Excavate for, install and backfill piping	1 (9/17/82)
	782550015	Excavate for, install and backfill concrete pad	1 (9/17/82)
	782550020	Excavate for, install and backfill nitrogen tanks and associated concrete structures	1 (9/17/82)

FOOTNOTES

- ¹ Drift Activity normally includes
 1. fabricate steel sets
 2. excavate
 3. install steel sets (Hilti bolts as necessary)
 4. remove concrete (as necessary)
 5. localized dewatering (as necessary)
 6. install wood lagging
 7. place mudmat
 8. stabilize soil (as necessary)
 9. brace and/or rebrace

- ² Excavate Pier activity normally includes
 1. excavate
 2. concrete removal (as necessary)
 3. dewatering (as necessary)
 4. fabricate steel lagging
 5. install steel lagging
 6. auger bottom of pit to determine hydrostatic water pressure & plug (piers 10 & 12 E&W)
 7. place mudmat
 8. stabilize soil (as necessary)

- ³ Install & load Pier activity normally includes
 1. fab & install embeds
 2. fab & install reinforcing steel
 3. install telltales
 4. install Carlson meters (pier 11 E&W)
 5. place concrete
 6. fab & install leveling & bearing plates, jackstands
 7. install jacks
 8. transfer load.
 - *9. monitor and adjust pier jacks after load transfer

- ⁴ These activities have been broken down into Train A and Train B. They were previously combined under the title "Train A & B of Service Water Pipe Replacement."

- ⁵ Excavate Access Shaft Activity Normally Includes:
 1. excavate
 2. fabricate and install steel lagging
 3. fabricate and install structural steel supports and bracing
 4. place mudmat
 5. stabilize soil (as necessary)
 6. localized dewatering (as necessary)
 7. support and protect utilities

NOTES

A single asterisk (*) in left hand column indicates the work activity is a new item.

A double asterisk (**) in left hand column indicates the work activity description has been revised.

Designation 1 in the right hand column indicates additional information is required by NRC Region III on this critical activity.

Designation 2 in the right hand column indicates no additional information is required by NRC Region III on this critical activity.

Designation 3 in the right hand column indicates that the activity is not critical and work can proceed.

The date shown after the designation corresponds to the date of the NRC letter that provided the designation.

An "A" following the designation indicates that Region III has provided approval to proceed with the activity. The date following the "A" corresponds with the date of the NRC letter that provides authorization to proceed with the work activity.

A "R" in the right hand column indicates that previous designation or approval has been recinded because of a significant revision to the work activity or 90 days has elapsed or is expected to elapse since the work was authorized without the work being initiated.

orig. sent to DMIB 9/8/83



**Consumers
Power
Company**

Donald B Miller, Jr
Site Manager
Midland Project

Midland Project: PO Box 1963, Midland, MI 48640 • (517) 631-8650

PRINCIPAL STAFF	
✓	Aug 3

August 31, 1983

Mr J J Harrison
Midland Project Section
U S Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER GWO 7020
REMEDIAL SOILS WORK AUTHORIZATION
File: 0485.16 UFI: 42*05*22*04 Serial: CSC-6868
12*32

We have completed our review of the documents for the activity listed below. Based on our review, we concluded that we are ready to start the work:

522550026 Assembly and Wire Pump Control Panels

According to the NRC/CPCo Work Authorization Procedure, we request authorization for the above activity.

Handwritten signature

DBM/DWP/klm

SEP 8 1983

~~8304230022~~

sent to DMA 8/25/83



**Consumers
Power
Company**

Donald B Miller, Jr
Site Manager
Midland Project

Midland Project: PO Box 1963, Midland, MI 48640 • (517) 631-8650

August 22, 1983

Mr J J Harrison
Midland Project Section
U S Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

PRINCIPAL STAFF		
RA	DNF	
D/RA	SCS	3
A/RA	PAO	
DRP	SLO	
DRMA	RC	
DRMSP		
DE		
MI		
OL	FILE	

MIDLAND ENERGY CENTER GWC 7020
REMEDIAL SOILS WORK AUTHORIZATION
File: 0485.16 UFI: 42*05*22*04 Serial: CSC-6860
12*32

Per our telephone conversation between Bruce Peck and Glenn Murray of our office and Dr. Landsman of NRC Region III on August 19, 1983, we are requesting the re-authorization of the following activity:

206050104 Baseline, Operate, and Maintain Instrument System (SWPS)

The baseline was started on July 20, 1983 and the collecting of data is continuing.

DEM/GMM/klm

8308300515

AUG 25 1983

sent to DMB 8/25/83



**Consumers
Power
Company**

Midland Project: PO Box 1963, Midland, MI 48640 • (517) 631-8650

Donald B Miller, Jr
Site Manager
Midland Project

PRINCIPAL STAFF	
RA	PAINE
D/RA	SCS <i>at 3</i>
A/RA	PAO
D/REP	SLO
D/DA	RC
D/MS	
DE	
AL	
OL	RYE <i>at</i>

August 22, 1983

Mr J J Harrison
Midland Project Section
U S Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER GWO 7020
REMEDIAL SOILS WORK AUTHORIZATION
File: 0485.16 UFI: 42*05*22*04 Serial: CSC-6858
12*32

We have completed our review of the documents for the activity listed below. Based on our review, we concluded that we are ready to start the work:

115150026 Remove 36" Casing and Backfill 42" Hole

According to the NRC/CPCo Work Authorization Procedure, we request authorization for the above activity.

DEM/DWP/klm

~~8308300649~~

AUG 25 1983

sent to DMB 8/24/83



**Consumers
Power
Company**

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0774

J A Mooney
Executive Manager
Midland Project Office

PRINCIPAL STAFF	
✓ RA	INF
D/RA	SCS
A/RA	PAO
D/PRP	SLO
D/RMA	PC
GRMSP	
UE	
ML	
OL	FILE

August 17, 1983

Mr J J Harrison
Midland Project Section
U S Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER GWO 7020
REMEDIAL SOILS WORK AUTHORIZATION
File: 0485.16 UFI: 42*05*22*04 Serial: CSC-6855
70*01

The following items were discussed in 8/15/83 and 8/16/83 telecons between Dr. Ross Landsman of NRC Region III and R. Wheeler, R. Wieland, and D. Puhalla of CPCo.

1. Four (4) additional wells will be added to the Service Water Pump Structure Dewatering System (Reference Activity Number 207050605).
2. The design for pipe hangers on lines 30" OHBC 34, 20, and 16 in the Service Water Pump Structure has been revised (Reference Activity Number 202550164).
3. An FCR will be written to allow the installation of level C wales in the Auxiliary Building Access Shaft to proceed prior to completion of Zones Z-2 and Y-2 excavation.

Dr. Landsman concurred that these three items constitute minor changes to the previously approved activities.

JAM/RHW/klm

8348294322

AUG 22 1983



**Consumers
Power
Company**

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0774

August 12, 1983

Mr J J Harrison
Midland Project Section
U S Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER GWO 7020
REMEDIAL SOILS WORK AUTHORIZATION
File: 0485.16 UFI: 42*05*22*04 Serial: CSC-6850

We have completed our review of the documents for the activity listed below. Based on our review, we submit the following for work authorization:

GENERAL TEMPORARY DEWATERING

522550020 Repair Six (6) Existing Observation Wells (WB-1, WP-2, COE-10, PD-18, W-2, PD-38)

Note: There were duplicate numbers, including the above number, in last month's Work Activities List (CSC-6798). The following changes will be made to correct the duplication:

522550020 Excavate, Install and Backfill Header Piping, Electrical Conduit, and Pumps (Includes Equipment Slabs and Metering Pits. [See Page 11]).

This number will be changed to be 522550021.

522550025 Assembly and Wire Pump Control Panels.

This number will be changed to be 522550026.

These two activity number changes will be made on the next issue of the activity list.

J. A. Mooney

JAM/AEB/klm

J A Mooney
Executive Manager
Midland Project Office

PRINCIPAL STAFF	
RA	ENF
D/RA	CSC
A/RA	PAO
DRPP	SLD
DRWA	RC
DEMSH	
DE	
ML	
OL	FILE

AUG 18 1983

~~8308220234~~



**Consumers
Power
Company**

J A Mooney
Executive Manager
Midland Project Office

General Offices: 1945 West Parrish Road, Jackson, MI 49201 • (517) 788-0774

PRINCIPAL STAFF	
✓ O/RA	✓ [initials]
N/RA	[initials]
DRPE	[initials]
DRMA	[initials]
DRMSP	[initials]
DE	[initials]
ML	[initials]
OL	[initials]

+3

July 28, 1983

Mr J J Harrison
Midland Project Section
U S Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER GWO 7020
REMEDIAL SOILS WORK AUTHORIZATION
File: 0485.16 UFI: 42*05*22*04 Serial: CSC-6798
12*32

We are enclosing the proposed list of work accordance with the "NRC and CPCo Work Authorization Procedure" for the period between August 1, 1983, and August 31, 1983. Please review this work list and authorize the specific work items as established in the procedure.

Also enclosed is a Supplemental Work Activity List for September, 1983. Your review, comments and authorization of the specific work items as in accordance with the procedure are similarly requested.

Jamoney

JAM/AEB/klm

Attachment

AUG 04 1983

OC0783-0005B-CN01

8308100115

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN AUGUST 1, 1983 and AUGUST 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
<u>GENERAL</u>			
<u>QUALITY PROGRAM</u>			
	102351100	Approval of MPQP-2, Rev 1	A(10/22/82)
	102351120	Approval of MPQP-1, Rev 6	A(6/20/83)
<u>AUXILIARY BUILDING & FIVP UNDERPINNING PROGRAM</u>			
<u>WEST FIVP</u>			
	102150010	Install Anchor Bolts & Rods (includes hardness test on rods, drill concrete & steel and tensioning)	1 (8/12/82) A (8/13/82)
<u>EAST FIVP</u>			
	112150010	Install Anchor Bolts & Rods (includes hardness tests on rods, drill concrete & steel, and tension)	1 (8/12/82) A (3/13/82)
	162550010	<u>WEST TURBINE/AUX BUILDING PIPE TUNNEL MODIFICATION</u> Install Platform at El 600' (includes installation of Pipe Tunnel Reinforcement, cutting of opening, Modification of Handrails and Ladder and Protection of Existing Piping)	1 (4/5/83) A (4/20/83)
*	162550100	Exploratory probe for UAT (West)	
	162550012	Pregrout from UAT (West)	

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN AUGUST 1, 1983 and AUGUST 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
	152550010	<u>EAST TURBINE/AUX BUILDING PIPE TUNNEL MODIFICATION</u> Install Platform at El 600' (includes installation of Pipe Tunnel Reinforcement, cutting of opening, Modification of Handrails and Ladder and Protection of Existing Piping)	1 (4/5/83) A (4/20/83)
*	152550100	Exploratory probing for UAT (East)	
	152550012	PregROUT from UAT (East)	
		<u>BUILDING MONITORING</u>	
	136050043	Maintain Instrument System	3 (8/12/82) A (8/12/82)
	132550027	Install strain gauges and terminate cables (includes testing and calibration)	A(07/28/83)
	132550050	Install, wire conduit and raceway from pier to data room for Pier Instrumentation	2(12/13/82) A(12/13/82)
	165052021	Terminate Cables in Data Room & Terminal Boxes & Pier Instrumentation	A (3/10/83)
		<u>GENERAL TEMPORARY DEWATERING</u>	
	125150050	Continue Monitoring Utility Protection Pits (4)	3 (8/12/82) A (8/12/82)
	115150020	Continue Operation of Freeze System & Wells	3 (8/12/82) A (8/12/82)
	522550025	Excavate, Repair and Backfill Piezometer MP-2	1 (4/5/83)
	522550020	Repair Six (6) Existing Observation Wells (WB-1, WP-2, COE-10, PD-18, W-2, PD-38)	1 (4/5/83)
	125150051	Install Clay to Below Duct Bank (pit 4)	1 (8/12/82)

Consumers Power Company
Midland Plant Units 1 & 2

Attachment to Serial CSC-6798

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN AUGUST 1, 1983 and AUGUST 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
	125150052	Repair Ductbank (Pit 4) (includes excavate, drift, repair and backfill)	1 (8/25/82)
	115150026	Remove 36" Casing and Backfill 42" Hole	1 (9/17/82)
	115150025	Clean out and backfill abandoned ejector holes (ME26A, ME28A and ME54)	R
*	102550135	Install piezometers BB1 & BB2 in Auxiliary Building Control Tower	A(07/28/83)
		<u>CRACK MAPPING</u> (includes scaffolding platforms, ladders and extra-ordinary clean up)	
	102250200	EPA (East & West)	3 (8/12/82) A (8/12/82)
	102250105	FIVP (East & West)	3 (8/12/82) A (8/12/82)
	102250100	Control Tower & Remainder of Aux Bldg	3 (8/12/82) A (8/12/82)
	165054010	<u>PIER 12W</u> Install & Load Pier 12W ³	1 (8/12/82) A (12/9/82)
	165054015	<u>PIER 11W</u> Install & Load Pier 11W ³ (includes install bituminous plywood forms)	1 (8/25/82) A (2/22/83)
	165054005	<u>PIER 9W</u> Install & Load Pier 9W ³	1 (9/17/82) A (2/24/83)
		<u>PIER 12E</u>	

Consumers Power Company
Midland Plant Units 1 & 2

Attachment to Serial CSC-6798

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN AUGUST 1, 1983 and AUGUST 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
	155054010	Install & Load Pier 12E ³	1 (8/12/82) A (12/9/82)
		<u>PIER 11E</u>	
	155054015	Install & Load Pier 11E ³	1 (8/25/82) A (2/22/83)
		<u>PIER 9E</u>	
	155054005	Install & Load Pier 9E ³	1 (9/17/82) A (2/24/83)
		<u>PIER 8E</u>	
	155054020	Install & Load Pier 8E ³	1 (9/17/82) A (5/3/83)
		<u>GRILLAGE STRUCTURE AT PIER 8E</u>	
	155053025	Excavate for Support Columns next to Containment ²	1 (9/17/82) A (6/20/83)
	155055003	Install Steel Support Columns next to Containment	1 (9/17/82) A (6/20/83)
	155055010	Install & Load Grillage Structure at Pier 8E	1 (9/17/82) A (6/20/83)
		<u>PIER 8W</u>	
	165054020	Install & Load Pier 8W ³	1 (9/17/82) A (5/3/83)
		<u>GRILLAGE STRUCTURE AT PIER 8W</u>	
	165053025	Excavate for Support Columns next to Containment ²	1 (9/17/82) A (6/20/83)
	165055003	Install Steel Support Columns next to Containment	1 (9/17/82) A (6/20/83)
	165055010	Install & Load Grillage Structure at Pier 8W	1 (9/17/82) A (6/20/83)

Consumers Power Company
Midland Plant Units 1 & 2

Attachment to Serial CSC-6798

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN AUGUST 1, 1983 and AUGUST 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
		<u>EXCAVATION ZONES</u>	
	155052020	Excavate/Lag Zone Y1	1 (4/5/83) A (6/20/83)
	165052020	Excavate/Lag Zone Z1	1 (4/5/83) A (6/20/83)
	165056375	Excavate/Lag Zone Z2	A (5/27/83)
	155056375	Excavate/Lag Zone Y2	A (5/27/83)
		<u>PIER W10</u>	
	165054030	Install & Load Pier 10W ³	1 (4/5/83) A (5/3/83)
		<u>PIER E10</u>	
	155054030	Install & Load Pier 10E ³	1 (4/5/83) A (5/3/83)
		<u>SLAB Modification at El 659.0'</u>	
	102250208	Survey/Layout for Engineering Review in Preparation for Slab Fix @ El 659	3 (4/5/83) A (4/5/83)
		<u>PIER KC2</u>	
	165054315	Install & Load Pier KC2 ³	1 (9/17/82) A (4/22/83)
		<u>PIER KC11</u>	
	155054315	Install & Load Pier KC11 ³	1 (9/17/82) A (4/22/83)
		<u>PIER KC3</u>	
	165052310	Drift to KC3 from W8 ¹	A (07/28/83)
	165053310	Excavate Pier KC3 ²	A (07/28/83)
	165054305	Install & Load KC3 ³	A (07/28/83)

Consumers Power Company
Midland Plant Units 1 & 2

Attachment to Serial CSC-6798

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN AUGUST 1, 1983 and AUGUST 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
		<u>PIER KC10</u>	
	155052310	Drift to KC10 from E8 ¹	A (07/28/83)
	155053310	Excavate Pier KC10 ²	A (07/28/83)
	155054305	Install & Load KC10 ³	A (07/28/83)
		<u>PIER W14</u>	
	165052057	Drift From West Access Shaft to Pier W14 ¹ (includes Access Pit)	A (5/27/83)
	165053055	Excavate Pier W14 ²	A (5/27/83)
	165054050	Install Pier W14	A (5/27/83)
		<u>PIER E14</u>	
	155052057	Drift from East Access Shaft to Pier E14 ¹ (includes Access Pit)	A (5/27/83)
	155053055	Excavate Pier E14 ²	A (5/27/83)
	155054050	Install Pier E14	A (5/27/83)

Consumers Power Company
Midland Plant Units 1 & 2

Attachment to Serial CSC-6798

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN AUGUST 1, 1983 and AUGUST 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
<u>SERVICE WATER PUMP STRUCTURE UNDERPINNING PROGRAM</u>			
<u>POST TENSIONING SYSTEM</u>			
	202555170	Post Tensioning Tendon inspection & maintenance	3(12/7/82) A (12/7/82)
<u>DEWATERING</u>			
	207050605	Install Remaining Ejector Wells	A (6/23/83)
	207050385	Core Drill SWPS Slab for Ejector Wells	A (3/17/83)
	207050386	Core Drill CWIS Slab for Ejector Wells	1(11/1/82) A (3/17/83)
	207050748	Probe for Deep Utilities Outside El 610 Excavation Limits (Ref Dwg C-2031)	1 (4/5/83) A (5/27/83)
	207050380	Core drill SWPS and CWIS slabs for Piezometers	A (4/13/83)
	207050600	Install Piezometers	A (6/23/83)
	207050635	Install Dewatering Discharge System (including headers, tank, pumps and electrical)	2 (9/17/82) A (6/23/82)
	207050387	Convert 7 Wells used on 72" pipe repair to support SWPS dewatering. (Includes install new ejectors, temporary headers, operate, & maintain)	1(11/1/82) A (2/11/83)
<u>Fill SWPS Chambers (Bays)</u>			
	203150165	Fill SWPS Chambers with Water to El 622 (±5')	
<u>Modify Pipe Supports</u>			
	202550164	SWPS - Modify pipe supports to allow for design load (30" OHBC 34, 20 & 16)	A (5/27/83)

Consumers Power Company
Midland Plant Units 1 & 2

Attachment to Serial CSC-6798

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN AUGUST 1, 1983 and AUGUST 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
**	207050335	<u>ACCESS SHAFT & EXCAVATION</u> Install Soldier Piles	1 (8/12/82) A (5/27/83)
	202550100	<u>BUILDING MONITORING</u> Install Deep Seated Bench Marks	1 (8/12/82) A (4/4/83)
	206050105	Crack Map SWPS	1 (9/17/82) A (3/10/83)
	202550130	Installation of Extensometer Anchors	1 (4/5/83) A (4/13/83)
	202550120	Installation of Extensometer Covers	3 (4/5/83) A (4/5/83)
	206050100	Install Extensometers	1 (9/17/82) A (5/27/83)
	206050106	Install Instruments and Terminate Instrument Cables (Includes testing & calibration)	1 (9/17/82) A (5/27/83)
	206050102	Install Brackets	1 (9/17/82) A (4/20/83)
	207550103	Install Conduit & Raceway	1 (9/17/82) A (2/22/83)
	202550104	Install cable and terminate at Data Acquisition Room	1 (9/17/82) A (5/27/83)
	206050101	Install Permanent Benchmark Covers	1 (9/17/82) A (4/20/83)
	206050104	Baseline, Operate, and Maintain Instrument System	R
*	852450105	<u>DUCTBANK PENETRATION</u> SWPS - Provide Ducktbank Penetration in SWPS Wall and install pull box.	

Consumers Power Company
Midland Plant Units 1 & 2

Attachment to Serial CSC-6798

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN AUGUST 1, 1983 and AUGUST 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
<u>BORATED WATER STORAGE TANK FOUNDATION & TANK REPAIR PROGRAM</u>			
		<u>UNIT 1 TANK</u>	
	312150005	Drill and Grout Shear Connectors	2(12/13/82) A (4/20/83)
	312150007	Prepare concrete surfaces, drill holes & remove concrete for rebar.	A (4/20/83)
	312150011	Construct New Ring Beam (set forms & place rebar, pour concrete)	1 (8/12/82) A (7/8/83)
	312550019	Reinstall Electrical Ductbank	2 (9/17/82) A (4/6/83)
	312550018	Reinstall Piping, Pipe Hangers and Electrical Facilities	A (3/17/83)
		<u>UNIT 2 TANK</u>	
	322150005	Drill and Grout Shear Connectors	2(12/13/82) A (4/20/83)
	322150007	Prepare concrete surfaces, drill holes & remove concrete for rebar	A (4/20/83)
	322150011	Construct New Ring Beam (set forms & place rebar, pour concrete)	1 (8/12/82) A (7/8/83)
	322550019	Reinstall Electrical Duct Bank	2 (9/17/82) A (4/6/83)
	322550018	Reinstall Piping, Pipe Hangers and Electrical Facilities	A (3/17/83)
	322150212	Repair Tank Weld Defect	R

Consumers Power Company
Midland Plant Units 1 & 2

Attachment to Serial CSC-6798

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN AUGUST 1, 1983 and AUGUST 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
<u>UNDERGROUND PIPE REPLACEMENT, REBEDDING, AND MONITORING PROGRAM</u>			
<u>SHALLOW PROBING FOR PHASE II</u>			
	407050400	Shallow probing for Phase II (Ref DWG C-2031)	A (5/27/82)
<u>TRAIN A OF SERVICE WATER PIPE REPLACEMENT⁴</u>			
	402550500	Excavate Existing Pipe	1 (8/12/82) A (5/27/83)
	402550510	Remove Existing Pipe	1 (8/25/82) A (5/27/83)
	402550520	Install new pipe & expansion coupling	1 (8/25/82) A (5/27/83)
	402550515	Hydro Test new pipe	A (5/27/83)
	402550507	Perform Profiling & Ovality Check on New Piping	A (5/27/83)
	402550525	Temporary Backfill New Pipe	1 (4/5/83)
<u>CONSTRUCTION WORK IN SOIL MATERIAL PROGRAMS</u>			
<u>PERMANENT INTRUSION DETECTION SYSTEM</u>			
	732050002	Install Wire (incl conduit)	3 (8/25/82) A (8/25/82)
	732050003	Install Fence (incl fence posts & concrete strip)	3 (8/25/82) A (8/25/82)
	732050004	Install Grounding	3 (9/17/82) A (9/17/82)

Consumers Power Company
Midland Plant Units 1 & 2

Attachment to Serial CSC-6798

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN AUGUST 1, 1983 and AUGUST 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
		<u>OBS-4 Repair</u>	
	522550018	Dutch Cone Soil Testing in Vicinity of OBS-4 for exploratory purposes	A (07/28/83)
		<u>Acid-Caustic Unloading Station</u>	
	822550001	Excavate, install and backfill drainline and slab for Acid-caustic unloading station at East end of Turbine Building	1 (11/1/82) A (4/20/83)
		<u>EMERGENCY PERSONNEL LOCKS - UNIT 2</u>	
	792550005	Excavate, rebar, pour concrete and backfill Airlock Structure	1 (9/17/82)
		<u>SIT/ILRT TEST FACILITIES</u>	
	862450105	Exploratory Excavation at SIT/ILRT Duct Bank	A(5/27/83)
		<u>PERMANENT DEWATERING PROGRAM</u>	
	522150005	Install Remaining Wells	1 (9/17/82)
	522550016	Install electrical equipment & conduit	1 (9/17/82)
**	522550020	Excavate, install and backfill header piping, electrical conduit, and pumps (including equipment slabs and metering pits)	1 (9/17/82)
	522550025	Assemble and wire pump control panels	

WORK ACTIVITY LIST FOR THE PERIOD BETWEEN AUGUST 1, 1983 and AUGUST 31, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
		<u>DIESEL FUEL SUPPLY LINES</u>	
	722050001	Install missile shielding	1 (8/25/82)
	722050002	Excavate, remove, reinstall and backfill DFO supply lines	1 (11/1/82)
	802450005	Exporatory excavation for examination of diesel fuel oil lines	A (4/13/83)
		<u>DIKE MAINTENANCE</u>	
	812550010	Normal dike maintenance in Q areas	A (5/27/83)
		<u>CONTROL ROOM PRESSURIZATION TANK SETTLEMENT MARKERS</u>	
	9324501^0	Excavate for, install and backfill Control Room pressurization tank settlement markers	
		<u>MISCELLANEOUS</u>	
	942450200	Remove (excavation) temporary uncontrolled fill located in Q areas (DWG C-45Q) as identified on NCRs and the OGSE action item logs, and backfill per Spec C-211Q	1 (7/5/83)
*	942450300	Excavate and backfill trench for ground cable east of Tech Support Center.	3 (7/15/83) A (7/15/83)
		<u>CATHODIC PROTECTION</u>	
	752050001	Drill and replace annodes (as necessary)	1 (8/25/82)
	752050002	Drill and install new annodes	1 (11/1/82)

Consumers Power Company
Midland Plant Units 1 & 2

Attachment to Serial CSC-6798

SUPPLEMENTAL WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 AND SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
<u>AUXILIARY BUILDING & FIVP UNDERPINNING PROGRAM</u>			
<u>SUPPORT BRACKET</u>			
	152555010	Install Temporary Support Bracket at E1	
	162555010	Install Temporary Support Bracket at W1	
<u>PIER E13</u>			
	155053040	Excavate Pier E13 ²	A (5/27/83)
	155054035	Install Pier E13	A (5/27/83)
<u>PIER W13</u>			
	165053040	Excavate Pier W13 ²	A (5/27/83)
	165054035	Install Pier W13	A (5/27/83)
<u>DCWELS AT FIVP</u>			
	155050325	Install dowels at east FIVP	
	165050325	Install dowels at west FIVP	
<u>LEVEL C WALES</u>			
	165055305	Install Level C Wales, West Side	A (5/27/83)
	155055305	Install Level C Wales, East Side	A (5/27/83)

Consumers Power Company
Midland Plant Units 1 & 2

Attachment to Serial CSC-6798

SUPPLEMENTAL WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 AND SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
		<u>PIER CT12</u>	
	155052035	Drift to CT12 from UAT ¹	
	155053050	Excavate Pier CT12 ²	
	155054045	Install & Load Pier CT12 ³	
		<u>PIER CT1</u>	
	165052035	Drift to CT1 from UAT ¹	
**	165053050	Excavate Pier CT1 ²	
	165054045	Install & Load Pier CT1 ³	
		<u>PIER KC4</u>	
	155052032	Finger Drift to KC4 ¹	
	155053315	Excavate Pier KC4 ²	
	155054310	Install & Load Pier KC4 ³	
		<u>PIER KC9</u>	
	165052032	Finger Drift to KC9 ¹	
	165053315	Excavate Pier KC9 ²	
	165054310	Install & Load Pier KC9 ³	
		<u>LONG DRIFTS</u>	

Consumers Power Company
Midland Plant Units 1 & 2

Attachment to Serial CSC-6798

SUPPLEMENTAL WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 AND SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
	155052320	Drift to KC4 from KC3 ¹	
	165052320	Drift to KC9 from KC10 ¹	
	155052030	Drift to KC3 from KC2 ¹	A (07/28/83)
	165052030	Drift to KC10 from KC11 ¹	A (07/28/83)
**	155054515	Construct concrete invert and layback soil KC2 to KC3	1 (7/5/83)
**	165054515	Construct concrete invert and layback soil KC11 to KC10	1 (7/5/83)
<u>UNDERGROUND PIPE REPLACEMENT, REBEDDING, AND MONITORING PROGRAM</u>			
<u>TRAIN B OF SERVICE WATER PIPE REPLACEMENT⁴</u>			
	402550446	Excavate Existing Pipe	1 (8/12/82)
	402550550	Remove Existing Pipe	R
	402550560	Install new pipe & expansion coupling	R
	402550561	Hydro Test new pipe	R
	402550508	Perform Profiling & Ovality Check on New Piping	R
	402550562	Temporary Backfill New Pipe	1 (4/5/83)

SUPPLEMENTAL WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 AND SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
<u>SERVICE WATER PUMP STRUCTURE UNDERPINNING PROGRAM</u>			
<u>EXCAVATION</u>			
**	207050781	Excavate, lag, brace and install wales and struts in upper east section of SWPS access shaft (soldier piles 14 thru 30 - maximum excavation to EL 618'-3" excluding localized excavation at pipe supports). ⁵	
	207050782	Excavate, lag, brace and install wales and struts in upper west section of SWPS access shaft (soldier Piles 1 thru 14 - maximum excavation to EL 624'-9" excluding localized excavation at pipe supports.) ⁵	
	207050783	Excavate lag, brace and install wales and struts, pour and cure concrete mudmat in lower east section of SWPS access shaft (soldier piles 15 thru 30 - maximum excavation to EL 618'±6" excluding localized excavation.) ⁵	1 (7/5/83)
	207050784	Excavate, lag, brace and install wales and struts, pour and cure concrete mudmat in lower west section of SWPS access shaft (soldier piles 1 thru 14 - maximum excavation to EL 618'±6" excluding localized excavation.) ⁵	1 (7/5/83)
	202550163	Remove abandoned fire protection pipeline	1 (11/1/82) A (5/27/83)
<u>DEWATERING SYSTEM</u>			
	207050620	Activate, Operate and Maintain Dewatering System	1 (9/17/82) A (5/27/83)
<u>BORATED WATER STORAGE TANK FOUNDATION AND TANK REPAIR PROGRAM</u>			

Consumers Power Company
Midland Plant Units 1 & 2

Attachment to Serial CSC-6798

SUPPLEMENTAL WORK ACTIVITY LIST FOR THE PERIOD BETWEEN SEPTEMBER 1, 1983 AND SEPTEMBER 30, 1983
DEVELOPED IN COMPLIANCE WITH ASLB ORDER OF APRIL 30, 1982

NEW OR REVISED ITEMS	ACTIVITY IDENTIFIER	PROGRAM, WORK AREA & ACTIVITY	PREVIOUS REGION III DESIGNATION
	312150015	Relevel Tank-Unit 1	1 (9/17/82)
	312550100	Install Instruments (includes testing and calibration)	1 (11/1/82)
	322550100	Install Instruments (includes testing and calibration)	1 (11/1/82)
<u>CONSTRUCTION WORK IN SOIL MATERIAL PROGRAMS</u>			
<u>PERMANENT DEWATERING</u>			
	522550014	Excavate Headers & Metering Pits, Install Header and Level Monitoring System, Install Pumps, Timers and Backfill	
<u>CONTAINMENT TENDON ACCESS VENT HVAC</u>			
	802550010	Excavate for, Install and Backfill Electrical Duct Bank and Equipment Pad for the Unit 1 HVAC Fan	1 (9/17/82)
	802550020	Excavate for, Install and Backfill Electrical Duct Bank and Equipment Pad for the Unit 2 HVAC Fan	1 (9/17/82)
<u>NITROGEN TANK INSTALLATION</u>			
	782550005	Excavate for, install and backfill electrical duct bank	1 (9/17/82)
	782550010	Excavate for, install and backfill piping	1 (9/17/82)
	782550015	Excavate for, install and backfill concrete pad	1 (9/17/82)
	782550020	Excavate for, install and backfill nitrogen tanks and associated concrete structures	1 (9/17/82)



**Consumers
Power
Company**

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0774

J A Mooney
Executive Manager
Midland Project Office

PRINCIPAL STAFF	
✓ RA	JENF
D/RA	SCS <i>3</i>
A/RA	PAO
DRP	ISLO
DRMA	RC <i>the</i>
DRMSP	
DE	
ML	
OL	FILE <i>h</i>

July 27, 1983

Mr J J Harrison
Midland Project Section
U S Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER GWO 7020
REMEDIAL SOILS CONCRETE MIX
File: 0485.16 UFI: 42*05*22*04 Serial: CSC-6815
70*01

This letter summarizes the telephone conversation 7/26/83, between Dr. R. Landsman of NRC Region III, R. Wieland and K. Razdan of CPCo, and I. Jha, V. Patankar, and M. DasGupta, of Bechtel Project Engineering. Three new concrete mix designs have been developed for addition to Spec C-230 for use in the underpinning work. After discussing the proportioning and qualification of mixes C-6C-H and E-5C-H (with superplasticizer) and mix E-5C (without superplasticizer), Dr. Landsman concurred with CPCo's use of these for the underpinning work.

JAMooney
JAM/RHW/klm

8308050257

AUG 1 1983



**Consumers
Power
Company**

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0774

J A Mooney
Executive Manager
Midland Project Office

PRINCIPAL STAFF	
RA	INF
D/RA	SCS <i>3</i>
A/RA	PAO
OPRP	ISLO
OPMA	IRG
OPMSP	
OE	
MI	
OL	FILE

July 27, 1983

Mr J J Harrison
Midland Project Section
U S Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER GWO 7020
REMEDIAL SOILS WORK AUTHORIZATION
File: 0485.16 UFI: 42*05*22*04 Serial: CSC-6817
12*32

We have reviewed the work packages for the following activities. In accordance with the Work Authorization Procedure, we request your concurrence to perform the work:

- 162550100 Exploratory probe for UAT (west)
- 162550012 Pregrout from UAT (west)
- 152550100 Exploratory probe for UAT (east)
- 152550012 Pregrout from UAT (east)
- 102550135 Install piezometers BB1 and BB2 in Auxiliary Building Control Tower
- 155052035 Drift to CT12 from from UAT
- 155053050 Excavate Pier CT12
- 155054045 Install and load Pier CT12
- 165052035 Drift to CT1 from UAT
- 165053050 Excavate Pier CT1
- 165054045 Install and load Pier CT1
- 155052030 Drift to Kc3 from Kc2
- 165052030 Drift Kc10, from Kc11
- 132550027 Install strain gauges and terminate cables (includes testing and calibration)

J Mooney
JAM/RHW/klm

8308050452

AUG 1 1983

sent to DIII 8/31/83



Consumers
Power
Company

J A Mooney
Executive Manager
Midland Project Office

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0774

July 15, 1983

PRINCIPAL STAFF	
RA	
D/PA	
A/PA	
DRFP	
DRMA	
DRASH	
DE	
ML	
OL	

orig 13

Mr J J Harrison
Midland Project Section
US Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER PROJECT GWO 7020
MIDLAND SOILS TELECON OF JUNE 30, 1983
File: 0485.16 UFI: 42*05*22*04 Serial: 23706
12*32

A telecon was arranged between the participants listed below on June 6, 1983 to discuss Consumers Power Company's request for NRC authorization to use the Utility Access Tunnel (UAT) as a means of constructing Piers CT1 and 12. Utilizing the UAT allows loading of CT1 and CT12 prior to removing the soil from KC-4 to KC-5 and from KC-9 to KC-8. This approach was earlier presented to the Case Load Forecast Panel, NRC Region III and NRR. The purpose of this telephone conversation was to review the details with the staff.

PARTICIPANTS

- | | |
|----------------------------|-------------------|
| J Kane, NRC | *J Darby, Bechtel |
| R Landsman, NRC | *M Lewis, Bechtel |
| S Poulos, NRC (Consultant) | V Verma, Bechtel |
| K Razdan, CP Co | (*Part Time) |
| R Wieland, CP Co | |

As noted below, the subjects covered not only the UAT but also other items related to the underpinning of the auxiliary building.

The following is a summary of the discussions and agreements during the telecon. The responses to various items are a follow-up to the staff's request for further information.

Item 1 - Building Movement

NRC Region III was informed on 6/28/83 that there was an increase in the settlement trend of Δ_1 value associated with DSB 2W. An update on the building movements at the end of the EPA's was provided. It was pointed out to the NRC that based on the present trends of differential settlement (Δ_1),

OC0783-0006A-CN01

96pp

~~8309070232~~

JUL 19 1983

at the west EPA, that the phase III alert level could be reached sometime in the beginning of September, 1983 (assuming the grillage at Pier 8 is not jacked). However, based on the present progress, it is expected that the grillage at Pier 8 would be jacked near the end of August, 1983. The Δ_1 , at the east end of the EPA is much smaller. The NRC was informed that the strain readings in the critical areas were consistent with the order of magnitude of the Δ_1 readings. Also, no change in crack widths has been detected since drifting under the EPA. The movement under the west EPA started in early May, 1983.

CPCo agreed to send the following information to the NRC:

- A. Updated absolute settlement plots;
- B. Updated plots of Δ_1 including explanations of any local variations and conclusions about the trend;
- C. Plots of strain in critical building areas since the beginning of May, 1983. (CPCo also committed to maintain these plots in future in addition to the present tabulation);
- D. Plot showing the construction events on the same scale as the settlement plots of A & B;
- E. The RGE's daily report giving the sketches of a void encountered under the west EPA and the details relative to the actions taken.

Response 1

Enclosures 1-5 cover the various plots and data requested.

Item 2 - Crack Monitoring

A discussion on crack monitoring took place with the NRC observing that there were alternative methods for measuring crack width.

Response 2

The present measuring technique has produced data with a high degree of reliability, as demonstrated by the consistency of data from reading to reading. CPCo proposes no changes in the system at this time.

Item 3 - Load Test Report

The NRC indicated that the load test report for Pier W11 delineated in Spec C-195, Appendix D should be submitted to them. The NRC indicated that it is not necessary that this report be submitted prior to approval of the Pier CT-1/CT-12 work package.

Response 3

The report will be submitted under separate cover.

Item 4 - Load Test Letter

The NRC indicated that they had not reviewed the CPCo letter dated June 9, 1983 regarding the options adopted after the pier load test. It was indicated that after their review, conference call would be held between CPCo and NRC (R Landsman, J Kane, S Poulous and F Rinaldi) to discuss this letter. R Landsman indicated that the NRC would like to discuss an audit of the calculations which form the basis of the June 9, 1983 letter.

Response 4

The calculations and all data are available for review by the NRC upon request.

Item 5 - Tie Backs

S Poulos commented that the Tie Back System submitted with telecon notes of March 7 and 8, 1983 seems to be large and has extensive trusses. He remarked that maybe it could be made more economical by providing diagonal ties between the top of the piers and the Turbine Mat. It was decided that a conference call would be held between CPCo and NRC (F Rinaldi and R Landsman) to discuss NRC's comments on the tie back scheme.

Response 5

CPCo will participate in a conference call as requested.

Item 6 - Utility Access Tunnel (UAT)

A discussion was held regarding the access through the UAT. The sketches of this scheme were included with the telecon notes of March 7 and 8, 1983. It was indicated to the NRC that Pier CT-1 would not be approached until the grillage at Pier W8 was jacked.

At this stage, Pier KC3 may (as noted on this schedule) be completed. Pier W5 and excavation for grillage at Pier W5 would not be initiated until CT-1 is jacked. However, the long drift to KC-4 and Pier KC-4 may be completed before jacking Pier CT-1. The long drift from KC-4 to KC-5 will not be started until CT1 is loaded. The NRC commented that when the grillage at W5 is jacked, after jacking CT-1, there will be a hard spot, at the CT-1 pier, which may attract more load. CPCo indicated that provisions have been made in the design for this condition as follows:

- A. Reserve capacity of approximately 60% for the CT-1 pier (the anticipated load on this pier, based on contributory load, is 750 tons. However, the pier and its bell footing have been designed for a load of 1125 tons).
- B. The provision in the specification that during jacking of the grillage at W5, CT-1 may be kept on active jacks to limit load.

C. The provision in the specification that during jacking of the grillage at Pier W5, corrective action be taken on reaching a small settlement (approximately 10 mils) at Pier CT-1.

Note: The above discussion is applicable to equivalent piers on east side of building.

Response 6

The sequence of W8 followed by CT-1 followed by W5 is the same as originally planned and approved by the NRR as shown in SSER-2 Page I-15, Items 3.1, 3.2, 3.3 and 3.4. The UAT concept changes only the construction, not the design, and, as discussed, the construction access change actually enhances the design by not having the KC-4 to KC-5 drift in place until CT-1 is loaded.

Item 7 - Grouting

The NRC questioned whether provisions for emergency grouting in the control tower area are in place.

Response 7

The present equipment is available and adequate for emergency use.

Item 8 - Wedges

The present system of re-jacking was discussed. It was pointed out that re-jacking requirements are determined by using data from the monitoring system. The NRC questioned whether this was adequate criteria relative to individual wedge loosening.

Response 8

CPCo feels present method is adequate and conformance with industry practices and further notes that the wedges have performed well to date without any problem. However, CPCo will participate in a future discussion on this issue if requested.

Item 9 - May 12 and 13, 1983 Site Visit

NRC indicated that D Hood would be issuing an action item list from their May 12 and 13 site visit and CPCo should pursue this with D Hood.

Response 9

CPCo will respond to the NRC action item list when it is issued.

Item 10 -CT1/12 Approval

R Landsman pointed out that before approving Pier CT-1/12 package, he would like Items 4, 7 and 8 to be resolved.

Response 10

No response required.


Item 11 - Carlson Stress Meters

CPCo indicated that the following changes had been made in the Carlson Stress Meters as a result of the pier load test:

- A. The rebar, at the top of the Carlson Stress Meters, to support the Carlsons had been removed.
- B. The Carlson Meters are being calibrated after encasement in the protective concrete.

Response 11

No response required.



JAM/RHW/kim

	<u>ACTION</u>	<u>INFORMATION</u>
J W Cook, P26-336B	_____	_____
R A Wells, MPQAD	_____	_____
A J Boos, Bechtel Ann Arbor	_____	_____
J A Mooney, P14-115A	_____	_____
J E Brunner, M-1079	_____	_____
J R Schaub, P14-305	_____	_____
R C Bauman, P14-314B	_____	_____
W R Bird, P14-418A	_____	_____
J K Meisenheimer, Midland	_____	_____
A R Mollenkopf, P14-408A	_____	_____
D B Miller, Midland	_____	_____
J Simpson, FSO	_____	_____
F W Buckman, P24-624A	_____	_____
D B Budzik, P24-517A	_____	_____
N J Saari, Midland	_____	_____
D F Lewis, Bechtel Ann Arbor	_____	_____
R W Huston, Consumers Power Company 7910 Woodmont Avenue Suite #220 Bethesda, Maryland 20014	_____	_____
R L Tueteberg, P24-505	_____	_____
NRC Correspondence File, P24-517	_____	_____
Mr. Mike Miller Isham, Lincoln & Beale 3 First National Plaza, Suite #5100 Chicago, IL 60602	_____	_____
Isham, Lincoln & Beale 1120 Connecticut Avenue N.W. Washington, D.C. 20036	_____	_____
R M Wheeler, Midland	_____	_____
A E Blocher, Midland	_____	_____
T R Thiruvengadam, P14-400	_____	_____
Neil Swanberg, Bechtel Ann Arbor	_____	_____
Mr. Ron Callen Michigan Public Service Commission 655 Mercantile Way Lansing, MI 48909	_____	_____



Consumers
Power
Company

J A Mooney
Executive Manager
Midland Project Office

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0774

July 15, 1983

Mr J J Harrison
Midland Project Section
US Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER PROJECT GWO 7020
MIDLAND SOILS TELECON OF JUNE 30, 1983
File: 0485.16 UFI: 42*05*22*04 Serial: 23706
12*32

A telecon was arranged between the participants listed below on June 6, 1983 to discuss Consumers Power Company's request for NRC authorization to use the Utility Access Tunnel (UAT) as a means of constructing Piers CT1 and 12. Utilizing the UAT allows loading of CT1 and CT12 prior to removing the soil from KC-4 to KC-5 and from KC-9 to KC-8. This approach was earlier presented to the Case Load Forecast Panel, NRC Region III and NRR. The purpose of this telephone conversation was to review the details with the staff.

PARTICIPANTS

J Kane, NRC
R Landsman, NRC
S Poulos, NRC (Consultant)

*J Darby, Bechtel
*M Lewis, Bechtel
V Verma, Bechtel

K Razdan, CP Co
R Wieland, CP Co

(*Part Time)

As noted below, the subjects covered not only the UAT but also other items related to the underpinning of the auxiliary building.

The following is a summary of the discussions and agreements during the telecon. The responses to various items are a follow-up to the staff's request for further information.

Item 1 - Building Movement

NRC Region III was informed on 6/28/83 that there was an increase in the settlement trend of Δ_1 value associated with DSB 2W. An update on the building movements at the end of the EPA's was provided. It was pointed out to the NRC that based on the present trends of differential settlement (Δ_1),

at the west EPA, that the phase III alert level could be reached sometime in the beginning of September, 1983 (assuming the grillage at Pier 8 is not jacked). However, based on the present progress, it is expected that the grillage at Pier 8 would be jacked near the end of August, 1983. The Δ_1 , at the east end of the EPA is much smaller. The NRC was informed that the strain readings in the critical areas were consistent with the order of magnitude of the Δ_1 readings. Also, no change in crack widths has been detected since drifting under the EPA. The movement under the west EPA started in early May, 1983.

CPCo agreed to send the following information to the NRC:

- A. Updated absolute settlement plots;
- B. Updated plots of Δ_1 including explanations of any local variations and conclusions about the trend;
- C. Plots of strain in critical building areas since the beginning of May, 1983. (CPCo also committed to maintain these plots in future in addition to the present tabulation);
- D. Plot showing the construction events on the same scale as the settlement plots of A & B;
- E. The RGE's daily report giving the sketches of a void encountered under the west EPA and the details relative to the actions taken.

Response 1

Enclosures 1-5 cover the various plots and data requested.

Item 2 - Crack Monitoring

A discussion on crack monitoring took place with the NRC observing that there were alternative methods for measuring crack width.

Response 2

The present measuring technique has produced data with a high degree of reliability, as demonstrated by the consistency of data from reading to reading. CPCo proposes no changes in the system at this time.

Item 3 - Load Test Report

The NRC indicated that the load test report for Pier W11 delineated in Spec C-195, Appendix D should be submitted to them. The NRC indicated that it is not necessary that this report be submitted prior to approval of the Pier CT-1/CT-12 work package.

Response 3

The report will be submitted under separate cover.

Item 4 - Load Test Letter

The NRC indicated that they had not reviewed the CPCo letter dated June 9, 1983 regarding the options adopted after the pier load test. It was indicated that after their review, conference call would be held between CPCo and NRC (R Landsman, J Kane, S Poulous and F Rinaldi) to discuss this letter. R Landsman indicated that the NRC would like to discuss an audit of the calculations which form the basis of the June 9, 1983 letter.

Response 4

The calculations and all data are available for review by the NRC upon request.

Item 5 - Tie Backs

S Poulos commented that the Tie Back System submitted with telecon notes of March 7 and 8, 1983 seems to be large and has extensive trusses. He remarked that maybe it could be made more economical by providing diagonal ties between the top of the piers and the Turbine Mat. It was decided that a conference call would be held between CPCo and NRC (F Rinaldi and R Landsman) to discuss NRC's comments on the tie back scheme.

Response 5

CPCo will participate in a conference call as requested.

Item 6 - Utility Access Tunnel (UAT)

A discussion was held regarding the access through the UAT. The sketches of this scheme were included with the telecon notes of March 7 and 8, 1983. It was indicated to the NRC that Pier CT-1 would not be approached until the grillage at Pier W8 was jacked.

At this stage, Pier KC3 may (as noted on this schedule) be completed. Pier W5 and excavation for grillage at Pier W5 would not be initiated until CT-1 is jacked. However, the long drift to KC-4 and Pier KC-4 may be completed before jacking Pier CT-1. The long drift from KC-4 to KC-5 will not be started until CT1 is loaded. The NRC commented that when the grillage at W5 is jacked, after jacking CT-1, there will be a hard spot, at the CT-1 pier, which may attract more load. CPCo indicated that provisions have been made in the design for this condition as follows:

- A. Reserve capacity of approximately 60% for the CT-1 pier (the anticipated load on this pier, based on contributory load, is 750 tons. However, the pier and its bell footing have been designed for a load of 1125 tons).
- B. The provision in the specification that during jacking of the grillage at W5, CT-1 may be kept on active jacks to limit load.

C. The provision in the specification that during jacking of the grillage at Pier W5, corrective action be taken on reaching a small settlement (approximately 10 mils) at Pier CT-1.

Note: The above discussion is applicable to equivalent piers on east side of building.

Response 6

The sequence of W8 followed by CT-1 followed by W5 is the same as originally planned and approved by the NRR as shown in SSER-2 Page I-15, Items 3.1, 3.2, 3.3 and 3.4. The UAT concept changes only the construction, not the design, and, as discussed, the construction access change actually enhances the design by not having the KC-4 to KC-5 drift in place until CT-1 is loaded.

Item 7 - Grouting

The NRC questioned whether provisions for emergency grouting in the control tower area are in place.

Response 7

The present equipment is available and adequate for emergency use.

Item 8 - Wedges

The present system of rejackings was discussed. It was pointed out that rejackings requirements are determined by using data from the monitoring system. The NRC questioned whether this was adequate criteria relative to individual wedge loosening.

Response 8

CPCo feels present method is adequate and conformance with industry practices and further notes that the wedges have performed well to date without any problem. However, CPCo will participate in a future discussion on this issue if requested.

Item 9 - May 12 and 13, 1983 Site Visit

NRC indicated that D Hood would be issuing an action item list from their May 12 and 13 site visit and CPCo should pursue this with D Hood.

Response 9

CPCo will respond to the NRC action item list when it is issued.

Item 10 -CT1/12 Approval

R Landsman pointed out that before approving Pier CT-1/12 package, he would like Items 4, 7 and 8 to be resolved.

Response 10

No response required.


Item 11 - Carlson Stress Meters

CPCo indicated that the following changes had been made in the Carlson Stress Meters as a result of the pier load test:

- A. The rebar, at the top of the Carlson Stress Meters, to support the Carlsons had been removed.
- B. The Carlson Meters are being calibrated after encasement in the protective concrete.

Response 11

No response required.



JAM/RHW/klm

MIDLAND UNITS 1 AND 2 - JOB 7220
RESIDENT GEOTECHNICAL ENGINEER REPORT

Date 6-22-83
Sheet DAY
A3

Page 1 of 2

No.	Description	Remarks
	PIERS WQ WU WIZ ALSO EQ FILE F12	
①	NOTE CONTINUED BARS DIAL GAUGE SET IN EDGES OF TOP TIP OF THE PIERS TESTING OF WEDGES CONTINUED PIER PIT W-8 (ACCESS DRIET)	<div style="border: 2px solid black; border-radius: 50%; padding: 10px;"> <p>NOTE REG. ITEM #3 RGE NOTED THAT A SAND VOID 1/4" TO 1/2", 2' TO 4' WIDE WAS LOCATED DIRECTLY UNDER MUD MAT AND ABOVE 18" THICK LAYER OF SAND THE EXTENT OF THESE VOIDS HAS NOT BEEN DETERMINED YET BUT IT IS EXPECTED THAT THIS INSPECTION SHOULD BE COMPLETED ON 6/23</p> </div>
②	THE PIER PIT HAS BEEN COVERED WITH ^{TEMPORARY} PLUMWOOD	
③	MERGENTIME EXTENDED EXCAVATION NORTH OF PIER PIT THE TOE WAS EXTENDED TO WITHIN THE DISTANCE OF 3' FROM NORTH EDGE OF THE BRACE TO 2'-0" + BERN WAS PROVIDED WITH A NEARLY VERT. CLAY FACE ABOVE THE DRIET FLOOR AND 1:1 1/2 SLOPE IN CLAYEY FILL WAS EXCAVATED DUE NORTH. IT WAS NOTED THAT 18" + THICK LAYER OF SAND WAS LOCATED UNDER THE MUD MAT & FILL CONCRETE PART OF THE MUD MAT WAS ALSO REMOVED	
④	EXCAVATION FOR THE (N-S) BULKHEAD (WEST SIDE) STATED CHIPPING GROUT AT THE (N-E) SECTION OF THE EXCAVATION EAST OF THE EASTERN DRIET SET LAGGING. (THIS GROUT WAS POURED IN THE SLOPE LAYBACK AT THE EAST END OF THE DRIET) PIER PIT W-8 ACCESS DRIET (CONTINUED)	
⑤	NOTE: EXPOSED DSB-2W AT THE (N-E) SECTION SAND SATURATED CLAYEY MATERIAL WAS NOTED AT THE DSB-2W CASING THERE WAS NO INDICATION THAT CHIPPING OF THE ADJACENT GROUT DAMAGED THIS DSB	
⑥	RBE ADVISED THAT AN EXCESSIVE MOMENT (SETBACK) OF THE STRUCTURE HAS BEEN RECORDED AT DSB-2W, AND THAT ROUTINE RETACKING ON PIER W-9, DUE TO THE MOMENT OF THE STRUCTURE, WOULD BE REQUIRED	
⑦	PIER W-9 COMPLETED ROUTINE RETACKING TO THE MOMENT OF STRUCTURE ON NTR SHEET TODAY. APPLIED 110% OF SPEC LOAD AND HELD IT FOR 30 MIN. ALL WEDGES WERE FOUND TIGHT (COULD NOT BE MADE LOOSE WITH A CLAW HAMMER) TOTAL SETTLE. OF TOP OF PIER W-9 STRUCTURE TO DATE WAS 0.480". IT WAS DECIDED TO DRIVE WEDGES	

FOR INFORMATION ONLY
 FS-00303
 7220

SIGNED Richard P. Cosby DATE 6-22-83
 CHECKED BY J. W. Wynn DATE 6-30-83

REVISIONS
 NO. 1
 NO. 2

MIDLAND UNITS 1 AND 2 - JOB 7220
RESIDENT GEOTECHNICAL ENGINEER REPORT

Date 6-22-83
Shift DAY
AB

Page 2 of 2

No.	Description	Remarks
7	AND DETACKLIZE THE JACKS AFTER 0.002" SETTLE IN A PERIOD OF 60 MINS. MINIM WAS RECORDED RSE ADVISED RGE TO TERMINATE THE DETACKLING. THE PRESSURE DROP QUICK DRIVING OF THE WEDGES WAS 675 PSI. FINAL PRESSURE OF 2573I WAS REACHED BY 10:45 HRS PIER W-10	
8	NO ACTIVITY NOTED AT THE TIER TODAY PIER KC-2	
9	CURING OF TIER CONCRETE CONTINUED	
10	UPPER TELL-TALE P. HAS BEEN DRYPACKED PIER E-8	
11	THE UPPER PIT SECTION WAS COVERED WITH PLYWOOD PIER E-8 (ACCESS DRIET), AREA NORTH OF PIER E-8	
12	NOTE: RGE AGREED TO REVISE THE PROPOSED NORTH SLOPE FROM 1:1 TO 1HOR:3VERT. AND THUS LIMIT THE EXCAVATIONS MINIM. UNDER AUX BLDG. THE TWISTED DISCUSSED THIS REVISION WITH MERRIS J. WILLIAMS & KILGORE THIS MORNING. EXCAVATION FOR (N-S) BULKHEAD (EAST SIDE)	
13	STARTED REMOVING OUT A SECTION OF "KIM BACE" ABOUT AT THE (N-W) SECTION.	
14	LAY OUT LOCATION OF MULTI BOLTS AT P'S (WEST SIDE) PIER E-10	
15	COMPLETED LOAD TRANSFER, 110% CL. SPEC LOAD AT 3:00 PM TODAY AFTER "0.000" SETTLE CRITERIA IN 24 HRS" WERE REACHED AND SATISFIED TOTAL SETTLE OF TOP OF TIER W/ STRUCTURE WAS .172" RSE ADVISED THAT THE JACKS WOULD BE ACTIVE FOR A LONGER PERIOD OF TIME (WEDGES WILL NOT BE DRIVEN) AND NTR WOULD READ GAUGES EVERY 8 HRS. RGE WILL NOT PARTICIPATE IN THE READING OF THE GAUGES. PIER KC-11	
16	UPPER TELL-TALE: DRYPACKING, HAS BEEN REPAIRED	

FOR INFORMATION ONLY
RES-003-03
7220

SGRAC Richard F. Cosby Date 6-23-83
Reviewed by J. Williams Date 6-30-83

DATE - 6-23-83
PAGE - 2

MICLAND UNITS 1 AND 2 - JOB 7220
RESIDENT GEOTECHNICAL ENGINEER REPORT

Date 6-23-83
Shift DAY
AE

Page 1 of 2

_____ Description _____ Remarks _____

- Piers W9, W11, W12 also EQ F11 & F12
- WTE CONTINUED BHP DIAL CHANGE SETTING PINS AT TOP & TIP OF THE PIERS.
 - NOTE: RSE ADVISED RGE THAT "ROUTINE RETACKING" DUE TO THE MVMT. OF THE STRUCTURE WOULD BE ACTIVATED TO 110% OF SPEC LOADS ON PIERS W9, W11 & W12. RETACKING OF W9, W11 & W12 STARTED AT 11:07 AM, 2:35 PM & 5:11 PM RESPECTIVELY.

(3) THE FOLLOWING RESULTS WERE NOTED ON DAY 2, NITE SHIFT.

PIER NO	TOTAL SETT. TO DATE (DAY SHIFT)	TOTAL SETT. TO DATE (NITE SHIFT)	NUMBER OF RECHANGES	
			110%	125%*
W9	.488"/110%	.513"/125%*	0	(2)
W11	.697"/110%	.708"/125%	0	0
W12	.344"/110%	.366"/125%	0	(2)

(4) $\Delta 4$ - 0.002" (DAY SHIFT) (* RSE DECIDED TO INCREASE THE LOAD FROM 110% TO 125% OF SPEC. LOAD AT APPROX 8 PM)
 :- 0.005" (NITE SHIFT)

NOTE: 4 HR. READINGS WERE TAKEN ON ALL THREE PIERS BY END OF THE NITE SHIFT. DUE TO EXCESSIVE MVMT. OF STRUCTURE THE "ROUTINE RETACKING" STATUS WAS CHANGED TO "NON-ROUTINE".

FOR INFORMATION ONLY

PIER PIT 10-B

- CONTINUED WORK ON SHAFT REBARS AND CLEAN UP OF THE PIT. PLACING OF THE CONCRETE HAS AGAIN BEEN DELAYED DUE TO PROBLEMS WITH INSTALL. OF REMAINING REBARS.

PIER W-10

- NO ACTIVITY NOTED AT THE PIER TODAY

PIER KC-2

- NO ACTIVITY NOTED AT THE PIER TODAY

- ACCESS DRIFT TO PIER PIT 10-B
- NO ACTIVITY AT NORTH OR SOUTH SIDES OF THE PIT EXCAVATION FOR (N-S) BULKHEAD (N-E SECTION OF ACCESS DRIFT PIT 10-B)

NOTE: REG. NORTH SIDE OF ACCESS DRIFT (PIER PIT 10-B) RSGEE CHECKED EXTENT OF THE 1/4" TO 1/2" GAPS UNDER THE MAUDMOT ALONG NORTH LIMIT OF LAYBACK EXCAV. WITH 1/4" x 1" LATH PROBE 4'-6" MAX DEPTH OF THE GAPS WAS NOTED. STEEL TAPEITE PENETRATED UP TO 12" INTO THE GAPS IN PROX. OF EXTER. (N-S) E OF THE PIT 10-B

By Richard P. Cosby Date 6-24-83
 Checked by J. Wang Date 6-30-83

DATE - 6-30-83
 BY - J. WANG

MIDLAND UNITS 1 AND 2 - JOB T220
RESIDENT GEOTECHNICAL ENGINEER REPORT

Date 6-23-83
Shift DAY
AE


Page 2 of 2

No.	Description	Remarks
9	MERGENTIME HAS BEEN DRILLING HOLES FOR HULTI BOLTS AT 1 ST & 2 ND POST T ² (N-E CORNER OF THE DRIET)	
10	NO ADDITIONAL EXCAVATION FOR THE (N-S) BULKHEAD IN PROGRESS TODAY	
PIER E-R		
11	HAMMERHEAD SECTION OF PIT - HAS BEEN COVERED WITH PLYWOOD	
ACCESS DRIET TO PIER E-B & L EXCAVATION FOR (N-S) -		
12	NOTE: KGE DISCUSSED THE STATUS OF BULKHEAD EXCAVATION WITH RSGFEL MERGENTIME IT WAS AGREED TO PERMIT AN ADDITIONAL EXCAV AT (N-W) SECTION OF THE ACCESS DRIET INLY BREAKING OUT OF 18" ± THICK FILL CONCRETE & MUD MAT IN (E-W) DIRECTION. THIS SPACE WAS REQUIRED TO INSTALL BULKHEAD T ² & POSTS (ROOM TO TORQUE THE BOLTS)	FOR INFORMATION ONLY T220
PIER E-10		
13	STRUCTURE SUPPORTED ON "ACTIVE TACKS" AT 110% OF SPEC LOAD READINGS HAVE BEEN TAKEN AT 1 HOUR TIME INTERVALS	
PIER KC-11		
14	CURING OF THE UPPER TELL - TALE T ² DE SPACE CONTINUED	
15	RGE (R COSBY & E GRAY) COMPLETED PREPARATION OF "AS BUILT" EXTENT OF EXCAVATIONS UNDER ALLY BLDG ALONG THE NORTH SIDE OF ACCESS DRIETS TO PIERS E-B & L, W-9. TODAY SKETCHES WERE PREPARED	
		(3) SHEETS OF SKETCHES ATTACHED TO THIS REPORT.

Signature Richard L. Cosby Date 6-24-83
Reviewed by John W. Wynn Date 6-30-83

REVISIONS


NO.	DATE	DESCRIPTION





2' (6').



6/23/83
 ECG



6/23/03 NOTES:



6/24/83

MIDLAND UNITS 1 AND 2 - JOB 7220
 RESIDENT GEOTECHNICAL ENGINEER REPORT

Date 6/26/83
 Shift NIGHT - E
AB

Page 1 of 1

No.	Description	Remarks
	West Shaft	
	Pier KC-2	FOR INFORMATION ONLY
1.	No activity	
	Pier W8	
1.	No activity	
	Pier W9	
1.	"Non-routine" repacking at 125% S.L. Continued. As of 12:56 a.m. pier top movement was 13 mil in last 48 hours. 4 hour readings continued.	
1.	Pier W10 started placing jacks	
1.	Filled void north of layback area *180 gals of neat cement grout ($\frac{3}{4}$ water : 1) were used. grout pressures ranged from approx. 20 to 80psi Signed QC IR and stated that RGE concurred with F.E. grouting operation was acceptable. QC hold on bearing PL on knee brace* of 2 nd set	* See sketch attached. * PL improperly shimmed & on QC tag.
	East Shaft	
	Pier KC-11	
1.	Started placing jacks on top of pier.	
	Pier E8	
1.	No activity	
	Pier E10	
1.	110% S.L. maintained. 8 hour readings Continued As of 12:35 a.m. movement was 3 mils in last 24 hours.	
	N-S Bulkhead North of E8	
1.	QC hold on bearing PL on 2 nd post due to gap between PL & str. Conc. wider than $\frac{1}{16}$ ".	

Signed Sid Wagner
Alan Tang Date 6/27/83
 Reviewed by _____ Date _____

RLC

Distribution

RAPE - E. OYER
 PGE - J. ANDERS

ATTACHMENT C
TO MCP 15.000

FOR
INFORMATION ONLY.

GROUT PLACEMENT PLAN

Prepared By: W. Roeder (MFE)

Approved By: T. J. ... (RSG FE)

W. J. ... (RGE)

Location: 11' NORTH OF WEST 8


Plate Orientation: N/A

Type of Grout: CEMENT

Method of Grout Placement: Gravity
 Pressure - Hand Pump
 Pressure - Mechanically Driven Pump


Maximum Grout Pressure: 150 (For pressure grout placement with a mechanically driven pump only.)

Sketch: (Indicate plate orientation, location of forms, location of vent holes and/or vent pipes, grouting sequence to avoid air entrapment, location of grout pipes, edge treatment for curing, and remarks or special notes.)




FORM CORE


- NOTE:
- ① PIPE LOCATIONS MAY VARY DUE TO RESISTANCE WHILE BEING PLACED.
 - ② AIR BLEEDS AS NECESSARY
 - ③ OBSERVATION PORTS AS REQUIRED.
 - ④ FORMWORK MAY VARY DEPENDING ON SOIL CONDITIONS (ACTUAL).
 - ⑤ MAX. SPACING OF GROUT TIE 10'.


 AREA GROUTED.


F7220-C195-28-7 (2)

ATTACHMENT FOR DAILY REPORT 6/26/83
NIGHT SHIFT (E.)









EAST SIDE CONST. ACTIVITIES

DEC. 82. 1982. MAY 83

DEC 82

JAN 83

FEB.

MARCH

APRIL

MAY

6 MONTHS BY DAYS X 120 DIVISIONS
REFILED & REORDERED 11-2-83

46 2610

5

15
5
LAT
is below

	5	10	15	20	25	5	10	15	20	25	5	10	15	20	25	5	10	15	20	25	5	10	15	20	25	5	10	15	20	25										
	June					July					August					Sept					Oct					Nov 83														
Pier E-12																																								
Dor E-9																																								
Pier E-11																																								
Pier E-8																																								
Pier E-10																																								
Pier Kc-11																																								

EAST SIDE CONST. ACTIVITIES

Pier E-10
 Staff + conc.
 Staff + conc.
 Pier + conc.
 Pier + conc.
 Pier + conc.

Pier E-8
 Staff + conc.
 Staff + conc.
 Staff + conc.
 Staff + conc.
 Staff + conc.
 Staff + conc.
 Staff + conc.
 Staff + conc.
 Staff + conc.
 Staff + conc.

Pier E-12

Dor E-9

Pier E-11

Pier E-8

Pier E-10

Pier Kc-11

June


July

August


Sept


Oct

Nov 83




1







 * INSTRUMENTATION *
 * SCHEMATIC *




PLAN







DSB-IE
REACTOR BUILDING
ABSOLUTE VERTICAL





DSB-2E
AUXILIARY BUILDING
ABSOLUTE VERTICAL







DSB-3E
CONTROL TOWER
ABSOLUTE VERTICAL







DSB-1W
REACTOR BUILDING
ABSOLUTE VERTICAL











DSB-3W
CONTROL TOWER
ABSOLUTE VERTICAL




22




DSB-AS1

ABSOLUTE VERTICAL

5 10 15 20 25 DEC 82	5 10 15 20 25 JAN 83	5 10 15 20 25 FEB	5 10 15 20 25 MARCH	5 10 15 20 25 APRIL	5 10 15 20 25 MAY
-------------------------	-------------------------	----------------------	------------------------	------------------------	----------------------



2A




DSB-A 52


ABSOLUTE VERTICAL


5 10 15 20 25	5 10 15 20 25	5 10 15 20 25	5 10 15 20 25	5 10 15 20 25	5 10 15 20 25
DEC 82	JAN 83	FEB	MARCH	APRIL	MAY

25




31






DSB-AN1
ABSOLUTE VERTICAL



28




DSB-AS4

ABSOLUTE VERTICAL

5 10 15 20 25 5 10 15 20 25 5 10 15 20 25 5 10 15 20 25 5 10 15 20 25


DEC 82 JAN 83 FEB MARCH APRIL MAY

27



DSB-AS3


ABSOLUTE VERTICAL




DSB-AS3

ABSOLUTE VERTICAL

32




33



ABSOLUTE VERTICAL


3*





64

K-E 6 MONTHS BY DAYS X 120 DIVISIONS
KEUFEL & ESSER CO. MADE IN U.S.A.


46 2610







DSB-2E
Turbine Building



DSB-3E
TURBINE BUILDING
ABSOLUTE VERTICAL

DEC 82


JAN 83

FEB


MARCH

APRIL

MAY



DSB - 3E
Turbine Building



DSB-1W
FIVP
ABSOLUTE VERTICAL


5 10 15 20 25	5 10 15 20 25	5 10 15 20 25	5 10 15 20 25	5 10 15 20 25	5 10 15 20 25
DEC 82	JAN 83	FEB	MARCH	APRIL	MAY

11-10-83

41

46 2610

K-E 6 MONTHS BY DAYS X 120 DIVISIONS
NEUFEL & ESSER CO. MADE IN U.S.A.



DSB-1/W

F.I.V.P.

Nov. '83


Oct.


Sept.


August


July

June









200
100
-200
Deflection, Mils/100

DSB-3W
Turbine Building

Nov. '83


Oct.


Sept.


August


July

June













50












SA




5 10 15 20 25					5 10 15 20 25					5 10 15 20 25					5 10 15 20 25					5 10 15 20 25									
DEC 82					JAN 83					FEB					MARCH					APRIL					MAY				


EQUATION







51










60








DSB-1E REL






DSB-IW REL

10-11-1911

65

46 2010

K-E
G. BROWN, BY INV. S. & 129 DIVISION
REPT. 6-1-1911



DSB-YW REL

June


July

August

Sept.


Oct.

Nov. '89



DMD-1E REL

67



DMD-1E REL

June

July


August


Sept.

Oct.


Nov. '83


68







10.






70.








K·E 6 MONTHS BY DAYS X 120 DIVISIONS
REUFFEL & ESSER CO. MADE IN U.S.A.

46 2610





M·E 6 MONTHS BY DAYS X 120 DIVISIONS

AC 2610

K·E 6 MONTHS BY DAYS X 120 DIVISIONS
REUFFEL & ESSER CO. MADE IN U.S.A.

46 2610



RECORD AT 6571-01, B-1

15



**Consumers
Power
Company**

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0774

sent to TMB 7/19/83

J A Mooney
Executive Manager
Midland Project Office

July 15, 1983

✓ orig 13

Mr J J Harrison
U S Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER GWO 7020
REMEDIAL SOILS CONCRETE MIX
File: 0485.16 UFI: 42*05*22*04 Serial: CSC-6791
12*32

Per our previous discussions concerning concrete mix designs for the remedial soils work, we are submitting the attached summaries of three mix designs for your information (E-5-C, E-5C-H, C-6C-H). Please note that E-5C-H and C-6C-H include the use of high range water reducing admixture (Superplasticizer). The concrete used utilizing the superplasticizer will be consolidated by vibration per existing project Specification C-195.

We will not be using these mix designs until we receive your concurrence. We would like to discuss any comments you may have as soon as you have reviewed the mix design information.

JAM

JAM/RHW/klm

Attachments

JUL 19 1983

29 pp
~~8349070201~~

Attached are summaries for review of mix design as follows:

Page #1 - Summary sheet giving the details of the mixes added.

Page #2 - Plot of test data on which the mixes are based.

Attachment A - Test results for the graph for E-5C mix (i.e. 6000 psi @ 60 days without HRWR).

Attachment B - Test results for the graph for:

E-5C-H mix (i.e. 6000 psi @ 60 days with HRWR).

C-6C-H mix (i.e. 4000 psi @ 28 days with HRWR).

UNDERPINNING OBSTRUCTION
SUMMARY SHEET

	E-5C	E-5C.H	C-6C.H
1. Comp. Strength (f'c)	6,000 psi	6,000 psi	4,000 psi
2. Working Limit Slump	3"	8" (Note 1)	8" (Note 1)
3. Inadvertency Margin	Note 2	Note 2	Note 2
4. Rejection Limit Slump	-	-	-
5. MIX-PROPORTIONS:			
(a) Cement	828 lb	705 lb	658 lb
(b) Sand	1,090 lb	1,314 lb	1,350 lb
(c) 3/4" stone	1,870 lb	1,849 lb	1,849 lb
(d) Water	307 lb	268 lb	270 lb
(e) WRA	- PER MANUFACTURER'S INSTRUCTIONS -		
(f) HRWR	-	Note 1	Note 1
(g) AIR-ENTRAINING AGENT	- NONE -		

NOTE 1: MIXES DESIGNATED WITH H ARE TO BE USED WITH HRWR. CONCRETE WITH ^{CONCRETE} BASE SLUMP OF 2±1" WILL HAVE A RESULTING SLUMP NOT EXCEEDING 8" AFTER ADDING HRWR. THE QUANTITY OF HRWR TO BE ADDED IS AS FOLLOWS:

<u>BASE SLUMP OF CONCRETE</u>	<u>QUANTITY OF HRWR TO BE ADDED (MAX)</u>
1"	75 OZ
2"	65 OZ
3"	55 OZ

NOTE 2: INADVERTENCY MARGIN IS A TOLERANCE IN SLUMP OF UP TO 1" ABOVE WORKING LIMIT FOR INDIVIDUAL BATCHES, PROVIDED THE AVERAGE FOR ALL BATCHES OR THE MOST RECENT 10 BATCHES TESTED, WHICHEVER IS LESS, DOES NOT EXCEED THE WORKING LIMIT.

50 ppm (6000 psi mix)
 + 50 ppm (6000 psi mix)
 + 50 ppm (6000 psi mix)


Plot for E-5C mix
 (6000 psi @ 60 days)

Plot for E-5CH mix
 (6000 psi @ 60 days)

Plot for C-6C-H
 (4000 psi @ 60 days)

- M stands for
 HRWR.

w/o HRWR



Attachment - A

Check the trial mixes for slump requirement

" Trial batches shall be designed to produce a slump within 1 inch of the maximum permitted --- "

(ACI 307 Sect 3.8.2.1)

" slump within ± 1 in of max permitted by specification " (ACI 301-72 Sect 3.8.2.1)

For conservative use $\pm 3/4$

Batch ticket	Mix	slump	Strength psi	w/c ratio
62964	1	3"	7307	0.34
62965	2	3"	7310	0.371
62966	3	$3\frac{1}{2}$ "	7077	0.373
62967	4	$3\frac{1}{2}$ "	6877	0.379
62968	5	$3\frac{1}{2}$ "	7067	0.385

The mix will have slump of 3"

$$\begin{aligned} \text{The acceptable range of slump} &= 3 - 0.75 = \underline{2\frac{1}{4}}" \\ &\text{to } 3 + 0.75 = \underline{3\frac{3}{4}}" \end{aligned}$$

All mixes are acceptable.

E-5C
 BECHTEL

BECHTEL POWER CORPORATION
 MIDLAND NUCLEAR POWER PLANT JOB 7220
 REPORT OF CONCRETE CYLINDERS

1. Placement Identification LETTER N/A REF. 10621		2. Date Placed 3-4-83	
3. Placement Location ALLIED CONCRETE			
3A. PLANT DATA Source ALLIED CONCRETE		Cement Brand & Type AETNA TYPE I	
4. Mix #1	5. Class I	6. "Q" List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength 4000 PSI At 28 Days
8. Test Data At: BATCH PLANT (CM)		9. Unit Weight ASTM-C-138-74 152.98 Lbs/Ft ³	10. Yield: 26.73
11. Moisture: Sand ASTM-C-568-67(72) 1.0 %		Stone 1 0.6 %	Stone 2 N/A %
12. Water/Cement & Pozzolan Ratio 0.35 Max 0.35 Act.			
13. Ticket No. 62964	14. Truck No. 18	15. Time of Testing 0918 Hrs at 2 Yards	16. Time of Molding 0918 Hrs
17. Slump ASTM-C-143-74 3 Inches	18. Air Content ASTM-C-231-75 1.4 %	19. Temp: Concrete 64 °F	20. Temp: Air 38 °F
21. Joints (TC) BT WM		22. Initial Curing ASTM-C-31-69; Therm/Due *F 40 To 71 °F 366 3-5-83	
23. Stripped ASTM-C-31-69 3-5-83 At 0755 Hrs		24. Remarks R6 LH, RB	

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

25. Specimen Identification	26. Date Moided	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field	34. Strength PSI
SP 62 - 931	3-4-83	3-5-83	1	107,000	6.00	28.27	A	1 0	3,780
932	}	}	}	106,000	6.01	28.37	A	1 0	3,740
933				3-5-83	1	109,000	5.99	28.18	A
934	}	}	}	119,000	6.00	28.27	A	1 1	4,210
935				123,000	5.98	28.09	A	1 1	4,380
936				3-6-83	2	127,500	6.00	28.27	A
937	}	}	}	137,000	5.98	28.09	A	1 2	4,880
SP 63 - 938				3-4-83	3-7-83	3	134,000	6.00	28.27

35. Standard Cylinder 6" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other			40. Remarks * INITIAL CURING OUT OF SPECIFICATION; JOHN	
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C. GAYDOS, F.E., AND BOB WILSON, Q.C., NOTIFIED	
1	RTB LH	RAH	N/A	
2	RAH LH	RAH	↓	
3	WATER ST	RAH	↓	
41. Laboratory Supervisor Signature			42. Date	

Type of Breaks: A=Conc. Mortar Failure B=Conc. Aggregate Failure C=Shear. Mortar Failure D=Shear. Aggregate Failure E=Other

UST-M-74@7 UST-M-730@14 UST-M-62@60

G/H, 0213



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification <i>NA REF LETTER 106621</i>		2. Date Placed <i>3-7-83</i>	
3. Placement Location <i>ALLIED CONCRETE</i>			
3A. PLANT DATA Source <i>ALLIED CONCRETE</i>		Cement Brand & Type <i>AETNA TYPE I</i>	
4. Mix <i>#1</i>	5. Class <i>I</i>	6. "G" List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength <i>4000</i> PSI <i>ET 35-23</i> At <i>28</i> Days
8. Test Data At: <i>BATCH PLANT (CM)</i>		9. Unit Weight ASTM-C-138-74 <i>152.98</i> Lbs/Ft ³	10. Yield: <i>26.7%</i>
11. Moisture: Sand ASTM-C-566-87(72) <i>1.0</i> %		Stone 1 <i>0.6</i> %	Stone 2 <i>NA</i> %
12. Water/Cement & Pozzolan Ratio <i>0.35</i> Max <i>0.35</i> Act.			
13. Ticket No. <i>62964</i>	14. Truck No. <i>18</i>	15. Time of Testing <i>0918</i> Hrs at <i>2</i> Yards	16. Time of Molding <i>0918</i> Hrs
17. Slump ASTM-C-143-74 <i>3</i> Inches	18. Air Content ASTM-C-231-75 <i>1.4</i> %	19. Temp: Concrete <i>64</i> °F	20. Temp: Air <i>38</i> °F
21. Initials <i>(TC, GT, WM)</i>			
22. Initial Curing ASTM-C-31-69; Thera/Due Date <i>*F 50 To 71 °F; * 366 15-29-83</i>		23. Stripped ASTM-C-31-69 <i>3-5-83</i> At <i>0755</i> Hrs	24. Initials <i>RG, LH, RB</i>

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

25. Specimen Identification	26. Date Moulded	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field	34. Strength PSI
<i>SP/43-939</i>	<i>3-9-83</i>	<i>3-7-83</i>	<i>3</i>	<i>132,500</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1 2</i>	<i>4,690</i>
<i>940</i>		<i>3-11-83</i>	<i>7</i>	<i>157,250</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 6</i>	<i>5,580</i>
<i>941</i>				<i>159,500</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1 6</i>	<i>5,640</i>
<i>942</i>		<i>3-11-83</i>	<i>7</i>	<i>152,500</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 6</i>	<i>5,410</i>
<i>943</i>		<i>3-18-83</i>	<i>14</i>	<i>173,500</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1 13</i>	<i>6,140</i>
<i>944</i>				<i>168,500</i>	<i>6.00</i>	<i>28.27</i>	<i>B</i>	<i>1 13</i>	<i>5,960</i>
<i>945</i>		<i>3-18-83</i>	<i>14</i>	<i>158,500</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1 13</i>	<i>5,610</i>
<i>SP/43-946</i>	<i>3-4-83</i>	<i>4-1-83</i>	<i>28</i>	<i>199,500</i>	<i>6.00</i>	<i>28.27</i>	<i>D</i>	<i>1 27</i>	<i>7,020</i>

35. Standard Cylinder <input checked="" type="checkbox"/> 6" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other				40. Remarks <i>* INITIAL CURING OUT OF SPECIFICATION;</i>			
36. Age (Days) <i>3</i>	37. Tested By <i>TC WM</i>	38. Checked By <i>RS</i>	39. Reviewed by Q.C. <i>NA 2005-1183</i>	41. Laboratory Supervisor Signature <i>JOHN GAYDOS, P.E. AND BOB WILSON, Q.C.,</i>			
<i>7</i>	<i>ET WM</i>	<i>GW</i>		42. Date <i>NOTIFIED.</i>			
<i>14</i>	<i>ET TC</i>	<i>RS</i>					

Type of Breaks: A = Conc. Mortar Failure B = Conc. Aggregate Failure C = Shear, Mortar Failure D = Shear, Aggregate Failure E = Other

7220-QCF-39 Rev. 5

USP-M-74@7

USP-M-13@14

USP-M-62@60

G/L 213



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification <i>NA REF. LETTER 106621</i>						2. Date Placed <i>3-4-83</i>						
3. Placement Location <i>ALLIED CONCRETE</i>												
3A. PLANT DATA Source <i>ALLIED CONCRETE</i>				Cement Brand & Type <i>PORTLAND TYPE I</i>								
4. Mix # <i>#1</i>		5. Class <i>I</i>		6. "C" List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		7. Required Strength <i>4000</i> PSI ^{ET} <i>3-5-83</i> At <i>28</i> Days						
8. Test Data At: <i>BATCH PLANT (CM)</i>				9. Unit Weight ASTM-C-138-74 <i>152.98</i> Lbs/Ft ³				10. Yield: <i>26.73</i>				
11. Moisture: Sand ASTM-C-568-67(72) <i>1.0</i> %				Stone 1 <i>0.6</i> %		Stone 2 <i>NA</i> %		12. Water/Cement & Pozzolan Ratio <i>0.35</i> Max <i>0.35</i> Act.				
13. Ticket No. <i>62964</i>			14. Truck No. <i>18</i>			15. Time of Testing <i>0918</i> Hrs at <i>2</i> Yards			16. Time of Molding <i>0918</i> Hrs			
17. Slump ASTM-C-143-74 <i>3</i> Inches			18. Air Content ASTM-C-231-75 <i>1.4</i> %			19. Temp: Concrete <i>64</i> °F			20. Temp: Air <i>38</i> °F		21. Initial <i>(TC) ST, WM</i>	
22. Initial Curing ASTM-C-31-69; Thermo/Due Date <i>°F 50 To 71 °F; * 366 15-29-83</i>						23. Stripped ASTM-C-31-69 <i>3-5-83</i> At <i>0755</i> Hrs			24. Initial <i>RG, LH, RB</i>			
COMPRESSION STRENGTH DATA ASTM-C-39-71												
25. Specimen Identification		26. Date Molding	27. Date Tested	28. Age	29. Total Load in Pounds		30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field Lab		34. Strength PSI
<i>SP1643-947</i>		<i>3-4-83</i>	<i>4-1-83</i>	<i>28</i>	<i>188,750</i>		<i>6.00</i>	<i>28.27</i>	<i>E</i>	<i>1 27</i>		<i>6680</i>
<i>948</i>		<i>3-4-83</i>	<i>4-1-83</i>	<i>28</i>	<i>199,500</i>		<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 27</i>		<i>6720</i>
<i>949</i>		<i>3-4-83</i>	<i>5-3-83</i>	<i>60</i>	<i>211,000</i>		<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1 59</i>		<i>7460</i>
<i>950</i>		<i>3-4-83</i>	<i>5-3-83</i>	<i>60</i>	<i>202,500</i>		<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1 59</i>		<i>7160</i>
<i>951</i>		<i>3-4-83</i>	<i>5-3-83</i>	<i>60</i>	<i>205,750</i>		<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 59</i>		<i>7300</i>
<i>952</i>		<i>3-4-83</i>	<i>6-2-83</i>	<i>90</i>								
<i>953</i>		<i>3-4-83</i>	<i>6-2-83</i>	<i>90</i>								
<i>SP1643-954</i>		<i>3-4-83</i>	<i>6-2-83</i>	<i>90</i>								
35. Standard Cylinder <input checked="" type="checkbox"/> 8" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other						40. Remarks <i>* INITIAL CURING OUT OF SPECIFICATION;</i>						
36. Age (Days)		37. Tested By		38. Checked By		39. Reviewed by U.C.						
<i>28</i>		<i>WM/KK</i>		<i>RH</i>		<i>NA</i> <i>2/25/11/83</i> <i>NOTIFIED.</i>						
<i>60</i>		<i>(RG) KK</i>		<i>✓</i>								
						41. Laboratory Supervisor Signature <i>✓</i>			42. Date			

Type of Breaks: A = Conc. Mortar Failure B = Conc. Aggregate Failure C = Shear. Mortar Failure D = Shear. Aggregate Failure E = Other

7220-QCF-39 Rev. 5

UST-M-1487

UST-M-130C14

UST-M-62060

Gr. 213

REVISION

BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDER

1. Placement Identification		2. Date Placed	
N/A REF LETTER 106621		3-4-83	
3. Placement Location			
ALLIED CONCRETE			
3A. Source		Cement Brand & Type	
PLANT DATA ALLIED CONCRETE		AETNA TYPE I	
4. Mix #2	5. Class I	6. "C" Unit <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength 4000 ^{ET} 3-5-83 PSI At 28 Days
8. Test Data At: BATCH PLANT (CM)		9. Unit Weight ASTM-C-138-74 153.89 Lbs/Ft ³	10. Yield: 26.74
11. Moisture: Sand ASTM-C-586-67(72) Stone 1 1.0 % Stone 2 0.6 % N/A %		12. Water/Cement & Pozzolan Ratio 0.37 Max 0.37 Act.	
13. Ticket No. 62965	14. Truck No. 18	15. Time of Testing 0949 Hrs at 2 Yards	16. Time of Molding 0950 Hrs
17. Slump ASTM-C-143-74 3 inches	18. Air Content ASTM-C-231-75 1.4 %	19. Temp: Concrete 64 °F	20. Temp: Air 37 °F
21. Initials (TC) WM BT		24. Initials TC	
22. Initial Curing ASTM-C-31-69; Thermo/Due Date 60°F To 80°F; 4/7 19-24-83		23. Stripped ASTM-C-31-69 3-5-83 At 0930 Hrs 03, LH	

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

25. Specimen Identification	26. Date Moulded	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field	34. Strength PSI		
SP 1694-955	3-4-83	3-5-83	1	106,000	5.98	28.09	A	1 0	3,770		
956	}	}	}	110,000	6.00	28.27	A	1 0	3,890		
957				110,000	6.00	28.27	A	1 0	3,890		
958				3-5-83	1	120,250	6.01	28.37	A	1 1	4,240
959				3-6-83	2	115,000	6.00	28.27	A	1 1	4,070
960				119,500	6.01	28.37	A	1 1	4,210		
961				3-6-83	2	131,000	6.00	28.27	A	1 2	4,630
SP 1614-962				3-4-83	3-7-83	3	136,000	6.00	28.27	A	1 2

35. Standard Cylinder <input checked="" type="checkbox"/> 6" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other			40. Remarks	
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.	
1	RTB LH	BH LH	N/A 2305043	
2	RH LH	RH LH		
3	WM SP	BH LH		
41. Laboratory Supervisor Signature			42. Date	

Type of Breaks: A=Conc. Mortar Failure B=Conc. Aggregate Failure C=Shear, Mortar Failure O=Shear, Aggregate Failure E=Other

G/No 0213

ASTM-7407 ASTM-130C14 ASTM-63060

RESULTS

BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification		2. Date Placed	
N/A REF. LETTER 106621		3-4-83	
3. Placement Location ALLIED CONCRETE			
3A. PLANT DATA		Cement Brand & Type	
Source: ALLIED CONCRETE		AETNA TYPE I	
4. Mix # 2	5. Class I	6. "Q" Lat <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength $\frac{4000}{3-5-83}$ PSI At 28 Days
8. Test Data At: PATCH PLANT (CM)		9. Unit Weight ASTM-C-138-74 153.89 Lbs/Ft ³	10. Yield: 26.74
11. Moisture Sand ASTM-C-566-67(72) 1.0 %		Stone 1 0.6 %	Stone 2 N/A %
12. Water/Cement & Pozzolan Ratio 0.37 Max 0.37 Act.			
13. Ticket No. G2965	14. Truck No. 18	15. Time of Testing 0949 Hrs at 2 Yards	16. Time of Molding 0950 Hrs
17. Slump ASTM-C-143-74 3 inches	18. Air Content ASTM-C-231-75 1.4 %	19. Temp: Concrete 64 °F	20. Temp: Air 37 °F
21. Initials WM BT		22. Initials RB LH TC	
22. Initial Curing ASTM-C-31-69; Therm/Due Date 60 °F To 80 °F; 6:17 18-24-83		23. Stripped ASTM-C-31-69 3-5-83 At 0930 Hrs	

COMPRESSIVE STRENGTH DATA ASTM-C-39-71											
25. Specimen Identification	26. Date Mailed	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field Lab		34. Strength PSI	
SP1644-963	3-4-83	3-7-83	3	133,500	6.00	28.27	A	1	2	4,720	
964		3-11-83	7	150,500	6.01	28.37	A	1	6	5300	
965			?	155,500	6.00	28.27	C	1	6	5500	
966		3-11-83	7	161,500	6.00	28.27	A	1	6	5710	
967		3-18-83	14	166,500	5.99	28.18	A	1	13	5,910	
968				174,000	6.00	28.27	A	1	13	6,150	
969		3-18-83	14	168,250	6.00	28.27	B	1	13	5,950	
SP1644-970	3-4-83	4-1-83	28	185,000	6.00	28.27	B	1	27	6,540	

35. Standard Cylinder <input checked="" type="checkbox"/> 6" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other				40. Remarks			
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by	41. Laboratory Supervisor Signature			
3	WM SF	RB	N/A	3-5-83			
7	ET, WM	GU					
14	RZ ET	RB					
				42. Date			

Type of Breaks: A=Conc. Mortar Failure B=Conc. Aggregate Failure C=Shear, Mortar Failure D=Shear, Aggregate Failure E=Other

UST-M-74@7 UST-M-130C14 UST-M-62@60

G/A .213

15-113

BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification		N/A REF. LETTER 106621		2. Date Placed		3-4-83			
3. Placement Location ALLIED CONCRETE									
3A. Source PLANT DATA: ALLIED CONCRETE				Cement Brand & Type AETNA TYPE I					
4. Mix #2	5. Class I	6. "C" Lat <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		7. Required Strength 9000 PSI At 28 Days					
8. Test Data At: BATCH PLANT (CM)		9. Unit Weight ASTM-C-138-74 153.89 Lbs/Ft ³		10. Yield: 26.74					
11. Moisture Sand ASTM-C-566-67(72) 1.0 %		Stone 1 6.6 %		Stone 2 N/A %		12. Water/Cement & Pozzolam Ratio 0.37 Max 0.37 Act.			
13. Ticket No. 62965	14. Truck No. 18	15. Time of Testing 0949 Hrs at 2 Yards		16. Time of Molding 0950 Hrs					
17. Slump ASTM-C-143-74 3 Inches	18. Air Content ASTM-C-231-75 1.4 %	19. Temp: Concrete 64 °F		20. Temp: Air 37 °F		21. Initial (TC) WM BT			
22. Initial Curing ASTM-C-31-69, Therm/Due Date 60 °F To 80 °F; 6/7 18-24-83		23. Stripped ASTM-C-31-69 3-5-83 At 0930 Hrs		24. Initial RB LH TC					
COMPRESSIVE STRENGTH DATA ASTM-C-39-71									
25. Specimen Identification	26. Date Mailed	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field Lab	34. Strength PSI
SP1694-971	3-4-83	4-1-83	28	193,500	6.00	28.27	A	1 27	6490
972		4-1-83	28	175,250	6.00	28.27	E	1 27	6200
973		5-3-83	60	203,750	6.00	28.27	A	1 59	7,210
974				202,000	6.00	28.27	A	1 59	7,150
975		5-3-83	60	214,000	6.00	28.27	A	1 59	7,570
976		6-2-83	90						
977									
SP1644-978	3-4-83	6-2-83	90						
35. Standard Cylinder <input checked="" type="checkbox"/> 8" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other				40. Remarks					
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.						
28	WM, KK	RH	N/A 2/25/83						
60	(RG)KK	RH							
				41. Laboratory Supervisor Signature		42. Date			

Type of Breaks: A=Cons. Mortar Failure B=Cons. Aggregate Failure C=Shear, Mortar Failure D=Shear, Aggregate Failure E=Other

7220-OCF-39 Rev. 5

6/ 213

UST-M-7487

UST-M-130014

UST-M-62060

REVISION

BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification <i>N/A REF LETTER 106621</i>		2. Date Placed <i>3-4-83</i>	
3. Placement Location <i>ALL-IED CONCRETE</i>			
3A. Source PLANT DATA: <i>ALLIED CONCRETE</i>		Cement Brand & Type <i>AETNA TYPE I</i>	
4. Mix <i>#3</i>	5. Class <i>I</i>	6. "O" Lat <i>Yes</i> <input type="checkbox"/> No	7. Required Strength <i>4000</i> PSI At <i>28</i> Days
8. Test Data At: <i>BATCH PLANT (CM)</i>		9. Un. Weight ASTM-C-138-74 <i>152.70</i> Lbs/Ft ³	10. Yield: <i>26.94</i>
11. Moisture Sand ASTM-C-566-67(72) <i>1.0</i> %		Stone 1 <i>0.6</i> %	Stone 2 <i>N/A</i> %
12. Water/Cement & Pozzolan Ratio <i>0.368</i> Max <i>0.37</i> Act.			
13. Ticket No. <i>62966</i>	14. Truck No. <i>18</i>	15. Time of Testing <i>1017</i> Hrs at <i>2</i> Yards	16. Time of Molding <i>1018</i> Hrs
17. Slump ASTM-C-143-74 <i>3 1/2</i> Inches	18. Air Content ASTM-C-231-75 <i>1.6</i> %	19. Temp: Concrete <i>70</i> °F	20. Temp: Air <i>39</i> °F
21. Initial Cure <i>(TC) AT WM</i>		24. Initial Jaws RTB <i>26, R3 TC</i>	
22. Initial Curing ASTM-C-31-69; Inert/Due Date <i>60 °F To 70 °F; 17 18-24-83</i>		23. Stripped ASTM-C-31-69 <i>3-5-83</i> At <i>0910</i> Hrs	

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

25. Specimen Identification	26. Date Molded	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure		34. Strength PSI	
								Field	Lab		
<i>SP1645-979</i>	<i>3-4-83</i>	<i>3-5-83</i>	<i>1</i>	<i>103,500</i>	<i>5.98</i>	<i>28.09</i>	<i>A</i>	<i>1</i>	<i>0</i>	<i>3680</i>	
<i>980</i>				<i>102,000</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1</i>	<i>0</i>	<i>3620</i>	
<i>981</i>		<i>3-5-83</i>	<i>1</i>	<i>99,000</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1</i>	<i>0</i>	<i>3510</i>	
<i>982</i>		<i>3-6-83</i>	<i>2</i>	<i>116,000</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1</i>	<i>1</i>	<i>4,120</i>	
<i>983</i>				<i>117,750</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1</i>	<i>1</i>	<i>4,170</i>	
<i>984</i>		<i>3-6-83</i>	<i>2</i>	<i>115,500</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1</i>	<i>1</i>	<i>4,090</i>	
<i>985</i>		<i>3-7-83</i>	<i>3</i>	<i>126,000</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1</i>	<i>2</i>	<i>4,460</i>	
<i>SP1645-986</i>	<i>3-4-83</i>	<i>3-7-83</i>	<i>3</i>	<i>127,000</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1</i>	<i>2</i>	<i>4,490</i>	

35. Standard Cylinder <input checked="" type="checkbox"/> 6" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other				40. Remarks			
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.				
<i>1</i>	<i>LHRTS</i>	<i>AH</i>	<i>NA</i>	<i>RTW 5-8-83</i>			
<i>2</i>	<i>LH RH</i>	<i>RTW</i>	<i>RTW</i>				
<i>3</i>	<i>WM TC</i>	<i>RTW</i>	<i>RTW</i>				
41. Laboratory Supervisor Signature							42. Date

Type of Breaks: A = Cone, Mortar Failure B = Cone, Aggregate Failure C = Shear, Mortar Failure D = Shear, Aggregate Failure E = Other

UST-M-74E7 UST-M-130C14 UST-M-62E60

G-213



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification <i>VIP REF LETTER 106621</i>		2. Date Placed <i>3-4-83</i>							
3. Placement Location <i>ALLIED CONCRETE</i>									
3A. Source PLANT DATA <i>ALLIED CONCRETE</i>		Cement Brand & Type <i>ASTMA TYPE I</i>							
4. Mix # <i>#3</i>	5. Class <i>I</i>	6. *Q* List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength <i>4100</i> PSI At <i>28</i> Days						
8. Test Data At: <i>BATCH PLANT (C.M.)</i>		9. Unit Weight ASTM-C-138-74 <i>152.70</i> Lbs/Ft ³	10. Yield: <i>26.94</i>						
11. Moisture: Sand ASTM-C-566-87(72) <i>1.0</i> %		Stone 1 <i>0.6</i> %	Stone 2 <i>N/A</i> %						
12. Water/Cement & Pozzolan Ratio <i>0.368</i> Max <i>0.37</i> Act.									
13. Ticket No. <i>6-2966</i>	14. Truck No. <i>18</i>	15. Time of Testing <i>1017</i> Hrs at <i>2</i> Yards	16. Time of Molding <i>1018</i> Hrs						
17. Slump ASTM-C-143-74 <i>3 1/2</i> inches	18. Air Content ASTM-C-231-75 <i>1.6</i> %	19. Temp: Concrete <i>70</i> °F	20. Temp: Air <i>39</i> °F						
21. Initial <i>(C) BT W/M</i>		22. Initial Curing ASTM-C-31-69; Therm/Due Date <i>17 1 6-24-83</i>							
23. Stripped ASTM-C-31-69 <i>3-5-83</i> At <i>0910</i> Hrs		24. Initial TC RTB <i>RTB JEW</i>							
COMPRESSION STRENGTH DATA ASTM-C-39-71									
25. Specimen Identification	26. Date Moulded	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Dam	31. Actual Cyl Area	32. Type of Break	33. Cure Field	34. Strength PSI
<i>SP145-987</i>	<i>3-4-83</i>	<i>3-7-83</i>	<i>3</i>	<i>130,500</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 2</i>	<i>4630</i>
<i>988</i>		<i>3-11-83</i>	<i>7</i>	<i>153,000</i> <i>146,750</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 6</i>	<i>5430</i> <i>5210</i>
<i>989</i>				<i>146,500</i> <i>146,000</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 6</i>	<i>5200</i> <i>5060</i>
<i>990</i>		<i>3-11-83</i>	<i>7</i>	<i>146,750</i> <i>156,000</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 6</i>	<i>5210</i> <i>6310</i>
<i>991</i>		<i>3-18-83</i>	<i>14</i>	<i>168,500</i>	<i>5.98</i>	<i>28.09</i>	<i>A</i>	<i>1 13</i>	<i>6,000</i>
<i>992</i>				<i>165,500</i>	<i>5.99</i>	<i>28.09</i>	<i>A</i>	<i>1 13</i>	<i>5,890</i>
<i>993</i>		<i>3-18-83</i>	<i>14</i>	<i>173,000</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 13</i>	<i>6,140</i>
<i>SP145-994</i>	<i>3-4-83</i>	<i>4-1-83</i>	<i>28</i>	<i>177,500</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1 27</i>	<i>6630</i>
35. Standard Cylinder <input checked="" type="checkbox"/> 6" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other				40. Remarks					
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.						
<i>3</i>	<i>W/T</i>	<i>RTB</i>	<i>N.A. row 51.83</i>						
<i>7</i>	<i>BT W/M</i>	<i>RTB</i>							
<i>14</i>	<i>ET RZ</i>	<i>RTB</i>							
41. Laboratory Supervisor Signature								42. Date	

Type of Breaks: A=Conc. Mortar Failure B=Conc. Aggregate Failure C=Shear, Mortar Failure D=Shear, Aggregate Failure E=Other

G: 213

10/10/10



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification		2. Date Placed	
3. Placement Location		3-4-83	
ALLIED CONCRETE			
3A. PLANT DATA Source		Cement Brand & Type	
ALLIED CONCRETE		REINA TYPE I	
4. Mix #	5. Class	6. "Q" List	7. Required Strength
3	I	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	4000 PSI At 28 Days
8. Test Data At:		9. Unit Weight ASTM-C-138-74	10. Yield:
BRICK PLANT (CAM)		152.70 Lbs/Ft ³	26.94
11. Moisture: Sand ASTM-C-566-57(72)		Stone 1	Stone 2
1.0 %		0.6 %	N/A %
12. Water/Cement & Pozzolan Ratio		12. Water/Cement & Pozzolan Ratio	
0.368		Max 0.37 Act.	
13. Ticket No.	14. Truck No.	15. Time of Testing	16. Time of Molding
62966	18	1017 Hrs at 2 Yards	1014 Hrs
17. Slump ASTM-C-143-74	18. Air Content ASTM-C-231-75	19. Temp: Concrete	20. Temp: Air
3 1/2 Inches	1.6 %	70 °F	39 °F
21. Initial Curing ASTM-C-31-69; Therm/Due Date		23. Stripped ASTM-C-31-69	
60 °F To 90 °F; 417 10-14-83		3-5-83 At 0:11 Hrs	
24. Initials RB, JW			
71, RB, RTA			

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

25. Specimen Identification	26. Date Molded	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field	33. Cure Lab	34. Strength PSI
SP1695-										
995	3-4-83	4-1-83	28	182,250	6.00	28.27	C	1	27	6,500
996		4-1-83	28	188,500	6.00	27.27	C	1	27	6,670
997		5-3-83	60	204,000	6.00	28.27	A	1	59	7,220
998				208,750	5.99	28.18	A	1	59	7,410
999		5-3-83	60	186,000	5.99	28.18	A	1	59	6,600
1000		6-2-83	90							
1001										
SP1695- 1002	3-4-83	6-2-83	90							

35. Standard Cylinder		40. Remarks	
<input checked="" type="checkbox"/> 6" x 12"	<input type="checkbox"/> Cube	<input type="checkbox"/> Core	<input type="checkbox"/> Other
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.
28	Wm. K.R.	R.H.	N.A.
60 (RG)	KK	PK	
41. Laboratory Supervisor Signature		42. Date	
[Signature]			

Type of Breaks: A = Cone, Mortar Failure B = Cone, Aggregate Failure C = Shear, Mortar Failure D = Shear, Aggregate Failure E = Other

UST-M-74@7 UST-M-130@14

UST-M-62@60

G/ 213

1-10-83

REVISED

BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification N/A REF. LETTER 106621		2. Date Placed 3-4-83							
3. Placement Location ALLIED CONCRETE									
3A. PLANT DATA Source: ALLIED CONCRETE		Cement Brand & Type AETHA TYPE I							
4. Mix #4	5. Class I	6. Q^* List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength 4000 PSI At 28 Days						
8. Test Data At: BATCH PLANT (CM)		9. Unit Weight ASTM-C-138-74 15.96 Lbs./Ft ³	10. Yield: 26.92						
11. Moisture Sand ASTM-C-566-67(72) 1.0		Stone 1 0.6	Stone 2 N/A						
		12. Water/Cement & Pozzolan Ratio 0.393 Max 0.38 Act.							
13. Ticket No. 62967	14. Truck No. 18	15. Time of Testing 1093 Hrs at 2 Yards							
16. Time of Molding 1044 Hrs									
17. Skump ASTM-C-143-74 3 1/2 inches	18. Air Content ASTM-C-231-75 1.7 %	19. Temp: Concrete 68 °F	20. Temp: Air 38 °F						
21. Initials (TC) BT WM									
22. Initial Curing ASTM-C-31-69; Thermo/Due Date 60 °F To 90 °F; 6:17 18-24-83		23. Stripped ASTM-C-31-69 1022 3-5-83 At 102.3 Hrs							
24. Initials RB, JT									
25-34. COMPRESSIVE STRENGTH DATA ASTM-C-39-71									
25. Specimen Identification	26. Date Molded	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field Lab	34. Strength PSI
SP1646-1003	3-4-83	3-5-83	1	90,500	6.00	28.27	A	1 0	3,200
1004				93,500	6.00	28.27	A	1 0	3,310
1005		3-5-83	1	100,000	6.00	28.27	C	1 0	3,540
1006		3-6-83	2	113,500	5.98	28.09	A	1 1	4,040
1007				109,500	5.98	28.09	A	1 1	3,900
1008		3-6-83	2	118,000	6.00	28.27	A	1 1	4,170
1009		3-7-83	3	118,000	6.00	28.27	A	1 2	4,170
SP1646-1010	3-4-83	3-7-83	3	127,000	6.01	28.37	A	1 2	4,480
35. Standard Cylinder <input checked="" type="checkbox"/> 6" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other				40. Remarks					
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.						
1	RTB LH	RH	N/A. ROW 511 03						
2	LH RH	RTB	↓						
3	WM S.F.B.	RTB	↓						
41. Laboratory Supervisor Signature								42. Date	

Type of Breaks: A = Conc. Mortar Failure B = Conc. Aggregate Failure C = Shear, Mortar Failure D = Shear, Aggregate Failure E = Other

7220-QCF-39 Rev. 5

UST-A-74@7 UST-A-130Q14

UST-A-620.60

Vertical text on the right edge of the page.

BECHTEL POWER CORPORATION
 MIDLAND NUCLEAR POWER PLANT JOB 7220
 REPORT OF CONCRETE CYLINDERS

1. Placement Identification <i>N/A REF. LETTER 106621</i>		2. Date Placed <i>3-4-83</i>	
3. Placement Location <i>ALLIED CONCRETE</i>			
3A. Source PLANT DATA: <i>ALLIED CONCRETE</i>		Cement Brand & Type <i>AETNA TYPE I</i>	
4. Mix <i>#4</i>	5. Class <i>I</i>	6. "G" List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength <i>4000</i> PSI At <i>28</i> Days
8. Test Data At: <i>PATCH PLANT (CM)</i>		9. Unit Weight ASTM-C-138-74 <i>152.90</i> Lbs/Ft ³	10. Yield: <i>26.92</i>
11. Moisture: Sand ASTM-C-566-67(72) <i>1.0</i> %		Stone 1 <i>0.6</i> %	Stone 2 <i>N/A</i> %
12. Water/Cement & Pozzolan Ratio <i>0.292</i> Max <i>0.38</i> Act.			
13. Ticket No. <i>62967</i>	14. Truck No. <i>18</i>	15. Time of Testing <i>1043</i> Hrs at <i>2</i> Yards	16. Time of Molding <i>1044</i> Hrs
17. Skump ASTM-C-143-74 <i>3 1/2</i> inches	18. Air Content ASTM-C-231-75 <i>1.7</i> %	19. Temp: Concrete <i>68</i> °F	20. Temp: Air <i>38</i> °F
21. Initials <i>(TC) BT WM</i>			
22. Initial Curing ASTM-C-31-69; Inert/Due Date <i>60 °F To 80 °F; 6/7 19-24-83</i>		23. Stripped ASTM-C-31-69 <i>3-5-83</i> At <i>1023</i> Hrs	
24. Initials <i>RP TC</i>			

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

25. Specimen Identification	26. Date Molded	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field Lab	34. Strength PSI
<i>SP1696-1011</i>	<i>3-4-83</i>	<i>3-7-83</i>	<i>3</i>	<i>116,500</i>	<i>6.01</i>	<i>28.37</i>	<i>A</i>	<i>1 2</i>	<i>4,110</i>
<i>1012</i>	<i>(</i>	<i>3-11-83</i>	<i>7</i>	<i>143,000</i>	<i>6.00</i>	<i>28.21</i>	<i>A</i>	<i>1 6</i>	<i>5060</i>
<i>1013</i>		<i>5</i>	<i>5</i>	<i>150,000</i>	<i>6.00</i>	<i>28.21</i>	<i>A</i>	<i>1 6</i>	<i>5310</i>
<i>1014</i>		<i>3-11-83</i>	<i>7</i>	<i>145,750</i>	<i>6.00</i>	<i>28.21</i>	<i>A</i>	<i>1 6</i>	<i>5160</i>
<i>1015</i>		<i>3-18-83</i>	<i>14</i>	<i>162,250</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 13</i>	<i>5,760</i>
<i>1016</i>		<i>5</i>	<i>5</i>	<i>168,000</i>	<i>6.00</i>	<i>28.27</i>	<i>B</i>	<i>1 13</i>	<i>5,940</i>
<i>1017</i>		<i>3-18-83</i>	<i>14</i>	<i>166,250</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1 13</i>	<i>5,880</i>
<i>SP1696-1018</i>		<i>3-4-83</i>	<i>4-1-83</i>	<i>28</i>	<i>176,750</i>	<i>5.79</i>	<i>28.18</i>	<i>B</i>	<i>1 27</i>

35. Standard Cylinder <input checked="" type="checkbox"/> 6" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other			40. Remarks		
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.		
<i>3</i>	<i>WM SF PA Rbg</i>	<i>OT</i>	<i>N.A. 22W 51183</i>		
<i>7</i>	<i>ET WM GW</i>	<i>OT</i>			
<i>14</i>	<i>ET RZ PB TC</i>	<i>OT</i>			
41. Laboratory Supervisor Signature				42. Date	

Type of Breaks: A = Conc. Mortar Failure B = Conc. Aggregate Failure C = Shear, Mortar Failure D = Shear, Aggregate Failure E = Other

G/A 213

BECHTEL

BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification		2. Date Placed	
N/A REF. LETTER 106621		3-4-83	
3. Placement Location			
ALLIED CONCRETE			
3A. PLANT DATA		Cement Brand & Type	
Source: ALLIED CONCRETE		AETNA TYPE I	
4. Mix: #4	5. Class: I	6. "Q" List: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength: 4000 PSI At 28 Days
8. Test Data At: BATCH PLANT (CM)		9. Unit Weight ASTM-C-138-74: 152.96 Lbs/Ft ³	10. Yield: 26.92
11. Moisture: Sand ASTM-C-566-67(72): 1.0		Stone 1: 0.6	Stone 2: N/A
		12. Water/Cement & Pozzolan Ratio: 0.39 ² Max 0.38 Act.	
13. Ticket No. 62967	14. Truck No. 18	15. Time of Testing: 1043 Hrs at 2 Yards	16. Time of Molding: 1044 Hrs
17. Slump ASTM-C-143-74: 3 1/2 inches	18. Air Content ASTM-C-231-75: 1.7 %	19. Temp: Concrete: 68 °F	20. Temp: Air: 38 °F
21. Initial: (TC) BT WM		22. Initial Curing ASTM-C-31-69; Therm/Due Date: 60 °F To 80 °F; 6/7/8-24-83	
		23. Stripped ASTM-C-31-69: 3-5-83 At 1023 Hrs	
		24. Initial: RB TC	

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

25. Specimen Identification	26. Date Maked	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field	34. Strength PSI
SPK-96-1019	3-4-83	4-1-83	28	173,500	6.01	28.37	A	1	27 6120
1020		4-1-83	28	175,500	6.00	28.27	A	1	27 6210
1021		5-3-83	60	193,500	6.00	28.27	A	1	59 6,840
1022				193,500	6.00	28.37	A	1	59 6,840
1023		5-3-83	60	196,500	6.00	28.27	A	1	59 6,950
1024		6-2-83	90						
1025									
SPK-96-1026	3-4-83	6-2-83	90						

35. Standard Cylinder				40. Remarks	
<input checked="" type="checkbox"/> 8" x 12"	<input type="checkbox"/> Cube	<input type="checkbox"/> Core	<input type="checkbox"/> Other		
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.		
28	WMKK	R.H.	N/A		
60	RG	RB			
				41. Laboratory Supervisor Signature	
				42. Date	

Type of Breaks: A=Conc. Mortar Failure B=Conc. Aggregate Failure C=Shear, Mortar Failure D=Shear, Aggregate Failure E=Other

GF 213

11-10-1983

REVISED

BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification <i>N/A REF. LETTER 106621</i>		2. Date Placed <i>3-4-83</i>	
3. Placement Location <i>ALLIED CONCRETE</i>			
3A. PLANT DATA Source <i>ALLIED CONCRETE</i>		Cement Brand & Type <i>AETNA TYPE I</i>	
4. Mix <i>#5</i>	5. Class <i>I</i>	6. "O" List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength <i>9000</i> PSI At <i>28</i> Days
8. Test Data At: <i>BATCH PLANT (CM)</i>		9. Unit Weight ASTM-C-138-74 <i>152.84</i> Lbs/Ft ³	10. Yield: <i>26.62</i>
11. Moisture Sand ASTM-C-566-67(72) Stone 1 <i>1.0</i> %		Stone 2 <i>0.6</i> % <i>N/A</i> %	12. Water/Cement & Pozzolan Ratio <i>0.412</i> Max <i>0.38</i> Act.
13. Ticket No. <i>62968</i>	14. Truck No. <i>18</i>	15. Time of Testing <i>1106</i> Hrs at <i>2</i> Yards	16. Time of Molding <i>1107</i> Hrs
17. Slump ASTM-C-143-74 <i>3 1/2</i> Inches	18. Air Content ASTM-C-231-75 <i>1.9</i> %	19. Temp: Concrete <i>71</i> °F	20. Temp: Air <i>42</i> °F
22. Initial Curing ASTM-C-31-69; Ther/Due Date <i>60</i> °F To <i>80</i> °F; <i>6:17 18-24-83</i>		23. Stripped ASTM-C-31-69 <i>3-5-83</i> At <i>1000</i> Hrs	24. Initials <i>RA, TT, RL, LH</i>

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

25. Specimen Identification	26. Date Molder	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field	34. Strength PSI
<i>SP1647-1027</i>	<i>3-4-83</i>	<i>3-5-83</i>	<i>1</i>	<i>91,000</i>	<i>6.01</i>	<i>28.37</i>	<i>A</i>	<i>1 0</i>	<i>3,210</i>
<i>1028</i>				<i>89,750</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1 0</i>	<i>3,170</i>
<i>1029</i>		<i>3-5-83</i>	<i>1</i>	<i>86,500</i>	<i>6.00</i>	<i>28.27</i>	<i>B</i>	<i>1 0</i>	<i>3,060</i>
<i>1030</i>		<i>3-6-83</i>	<i>2</i>	<i>105,000</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1 1</i>	<i>3,710</i>
<i>1031</i>				<i>107,500</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 1</i>	<i>3,810</i>
<i>1032</i>		<i>3-6-83</i>	<i>2</i>	<i>104,500</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1 1</i>	<i>3,700</i>
<i>1033</i>		<i>3-7-83</i>	<i>3</i>	<i>120,500</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1 2</i>	<i>4,260</i>
<i>SP1647-1034</i>	<i>3-4-83</i>	<i>3-7-83</i>	<i>3</i>	<i>116,000</i>	<i>6.01</i>	<i>28.37</i>	<i>A</i>	<i>1 2</i>	<i>4,090</i>

35. Standard Cylinder <input checked="" type="checkbox"/> 6" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other			40. Remarks	
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.	
<i>1</i>	<i>RTB, LH</i>	<i>RH</i>	<i>N/A</i>	
<i>2</i>	<i>RTB, LH</i>	<i>RH</i>		
<i>3</i>	<i>WR, SP, TC</i>	<i>RTB</i>		
41. Laboratory Supervisor Signature			42. Date	

Type of Breaks: A= Cone, Mortar Failure B= Cone, Aggregate Failure C= Shear, Mortar Failure D= Shear, Aggregate Failure E= Other

67. 213

UST-M-74@7 UST-M-130@14 UST-M-62@60



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification N/A REF. LETTER 106621						2. Date Placed 3-4-83					
3. Placement Location ALLIED CONCRETE											
34. PLANT DATA: Source ALLIED CONCRETE						Cement Brand & Type AETNA TYPE I					
4. Mix #5		5. Class I		6. "Q" List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		7. Required Strength 4000 PSI At 28 Days					
8. Test Data At: BATCH PLANT (CM)				9. Unit Weight ASTM-C-138-74 152.84 Lbs/Ft ³				10. Yield: 26.62			
11. Moisture Sand ASTM-C-566-67(72) 1.0 %				Stone 1 0.6 %		Stone 2 N/A %		12. Water/Cement & Pozzolan Ratio 0.412 Max 0.38 Act.			
13. Ticket No. 62968			14. Truck No. 18			15. Time of Testing 1106 Hrs at 2 Yards			16. Time of Molding 1107 Hrs		
17. Skump ASTM-C-143-74 3 1/2 inches			18. Air Content ASTM-C-231-75 1.9 %			19. Temp: Concrete 71 °F			20. Temp: Air 42 °F		21. Initial (TA) AT WM
22. Initial Curing ASTM-C-31-69; Therm/Due Date 60 °F To 80 °F; 6/7 18-24-83						23. Stripped ASTM-C-31-69 3-5-83 At 1000 Hrs			24. Final RB TC PL LH		
COMPRESSION STRENGTH DATA ASTM-C-39-71											
25. Specimen Identification	26. Date Mailed	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field Lab		34. Strength PSI	
SAK47-1043	3-4-83	4-1-83	28	162,500	6.01	28.27	A	1	27	5740	
1044		4-1-83	28	177,500	6.00	28.27	A	1	27	6280	
1045		5-3-83	60	200,000	6.00	28.27	A	1	59	7070	
1046				199,000	6.00	28.27	B	1	59	7040	
1047		5-3-83	60	200,500	6.00	28.27	A	1	59	7090	
1048		6-2-83	90								
1049											
SAK47-1050	3-4-83	6-2-83	90								
35. Standard Cylinder <input checked="" type="checkbox"/> 8" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other						40. Remarks					
36. Age (Days) 28		37. Tested By wm, KK		38. Checked By RH		39. Reviewed by Q.C. NA 51123					
60		(RE) KK/KD		RB							
41. Laboratory Supervisor Signature						42. Date					

67. 213

Type of Breaks: A=Conc. Mortar Failure B=Conc. Aggregate Failure C=Shear, Mortar Failure D=Shear, Aggregate Failure E=Other



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification N/A REF. LETTER 106621		2. Date Placed 3-4-83	
3. Placement Location ALLIED CONCRETE			
3A. Source PLANT DATA ALLIED CONCRETE		Cement Brand & Type METNA TYPE I	
4. Mix # 5	5. Class I	6. "G" List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength 4000 PSI At 28 Days
8. Test Data At: Batch PLANT (CM)		9. Unit Weight ASTM-C-138-74 152.84 Lbs/Ft ³	10. Yield: 26.62
11. Moisture: Sand ASTM-C-568-67(72) 1.0 %		Stone 1 0.6 %	Stone 2 N/A %
12. Water/Cement & Pozzolan Ratio 0.42 Max 0.38 Act.			
13. Ticket No. 62918	14. Truck No. 18	15. Time of Testing 1106 Hrs at 2 Yards	16. Time of Molding 1107 Hrs
17. Slump ASTM-C-143-74 3 1/2 Inches	18. Air Content ASTM-C-231-75 1.9 %	19. Temp: Concrete 71 °F	20. Temp: Air 42 °F
21. Initials ET, WM		22. Initial Curing ASTM-C-31-69; Ther/Due Date 60°F To 80°F; 6/7 18-2483	
23. Stripped ASTM-C-31-69 3-5-83 At 1000 Hrs		24. Initials ET, WM, EG, LH	

COMPRESSIVE STRENGTH DATA ASTM-C-39-71													
25. Specimen Identification	26. Date Molded	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field	34. Strength PSI				
SP1647-1035	3-4-83	3-7-83	3	119,500	6.00	28.27	A	1	2	4,230			
1036		3-11-83	7	147,500	5.99	28.18	A	1	6	5,230			
1037				146,000	6.00	28.27	A	1	6	5,160			
1038		3-11-83	7	150,000	6.00	28.27	A	1	6	5,310			
1039		3-18-83	14	164,500	5.99	28.18	A	1	13	5,840			
1040				161,000	5.99	28.18	A	1	13	5,710			
1041		3-18-83	14	164,250	5.99	28.18	A	1	13	5,830			
SP1647-1042	3-4-83	4-1-83	28	180,500	6.00	28.27	A	1	27	6,390			

35. Standard Cylinder <input checked="" type="checkbox"/> 6" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other				40. Remarks									
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.										
3	WM, JET, RZ	ET	N.A.										
7	ET, WM, GO	ET											
14	RZ, ET	ET											
41. Laboratory Supervisor Signature													42. Date

Type of Breaks: A = Conc. Mortar Failure B = Conc. Aggregate Failure C = Shear, Mortar Failure D = Shear, Aggregate Failure E = Other

Attachment - B

Mix Proportions E 5 C-H 6000 psi @ 60 days
C 60-H with HRWR.

Check Mixes for slump requirement.

Batch ticket	Mix	w/c ratio	Slump	Strength		
			initial inches	Slump with HRWR inches	28 days	60 days
62979	1B		$3\frac{1}{4}$	$9\frac{1}{4}$		
62980	2B	0.362	$3\frac{1}{2}$	$8\frac{1}{2}$	6650	7293
62981	3B	0.365	$2\frac{3}{4}$	8.5	6520	7333
62983	4B		$2\frac{1}{2}$	7		
62984	5B	0.411	3	$7\frac{1}{2}$	5920	6723

Max slump to be 8" with HRWR
range = $7\frac{1}{4}$ to $8\frac{3}{4}$
Only 2B, 3B, and 5B are acceptable

Results of w/c ratio against strength are plotted

E-50
C-6C-H

REVISION

BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification <i>Trial Mix</i>		2. Date Placed <i>3-5-83</i>	
3. Placement Location <i>U.S. Testing</i>			
3A. PLANT DATA Source <i>Allied Concrete Prod</i>		Cement Brand & Type <i>Retra Type I</i>	
4. Mix <i>2B</i>	5. Class <i>I</i>	6. "Q" List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength <i>6000</i> PSI At <i>28</i> Days
8. Test Data At: <i>Lab</i>		9. Unit Weight ASTM-C-138-74 <i>153.03</i> Lbs/Ft ³	10. Yield <i>26.91</i>
11. Moisture Sand ASTM-C-568-67(72) <i>1.9</i> %		Stone 1 <i>0.5</i> %	Stone 2 <i>1.4</i> %
		12. Water/Cement & Pozzolan Ratio <i>.37</i> Max <i>.36</i> Act.	
13. Ticket No. <i>62980</i>	14. Truck No. <i>18</i>	15. Time of Testing <i>0940</i> Hrs at <i>2</i> Yards	16. Time of Molding <i>0940</i> Hrs
17. Slump ASTM-C-143-74 <i>9 1/2</i> Inches	18. Air Content ASTM-C-231-75 <i>1.3</i> %	19. Temp: Concrete <i>64</i> °F	20. Temp: Air <i>40</i> °F
21. Initial <i>BT. 44, 05</i>		22. Initial Curing ASTM-C-31-69; Ther/Due Date <i>68°F To 74°F; C20 18-24-83</i>	
		23. Stripped ASTM-C-31-69 <i>3-6-83</i> At <i>0300</i> Hrs	24. Retains <i>Low ST RG</i>

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

25. Specimen Identification	26. Date Molder	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field	34. Strength PSI
<i>SP 1654 1195</i>	<i>3-5-83</i>	<i>3-6-83</i>	<i>1</i>	<i>100,500</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 0</i>	<i>3,570</i>
<i>1196</i>			<i>1</i>	<i>100,000</i>	<i>6.06</i>	<i>28.27</i>	<i>A</i>	<i>1 0</i>	<i>3,540</i>
<i>1197</i>		<i>3-6-83</i>	<i>1</i>	<i>102,500</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 0</i>	<i>3,640</i>
<i>1198</i>		<i>3-7-83</i>	<i>2</i>	<i>124,000</i>	<i>6.06</i>	<i>28.27</i>	<i>A</i>	<i>1 1</i>	<i>4,390</i>
<i>1199</i>			<i>2</i>	<i>122,500</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 1</i>	<i>4,350</i>
<i>1200</i>		<i>3-7-83</i>	<i>2</i>	<i>119,750</i>	<i>6.06</i>	<i>28.27</i>	<i>A</i>	<i>1 1</i>	<i>4,240</i>
<i>1201</i>		<i>3-8-83</i>	<i>3</i>	<i>132,500</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 2</i>	<i>4,700</i>
<i>SP 1654 1202</i>	<i>3-5-83</i>	<i>3-8-83</i>	<i>3</i>	<i>128,250</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1 2</i>	<i>4,540</i>

35. Standard Cylinder <input checked="" type="checkbox"/> 28" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other		40. Remarks <i>TEMPERATURE TOO LOW, P.O., Q.C.</i>	
36. Age (Days) <i>1</i>	37. Tested By <i>WH EW</i>	38. Checked By <i>RET</i>	39. Reviewed by Q.C. <i>N.A. 4-15-83</i>
<i>2</i>	<i>WM TC</i>	<i>RET</i>	<i>NOTIFIED, 4-15-83 @ 1452</i>
<i>3</i>	<i>WM LH</i>	<i>RET</i>	<i>TEMP 74° @ 1532 4-15-83</i>
		41. Laboratory Supervisor Signature	42. Date

Type of Breaks: A = Cone, Mortar Failure B = Cone, Aggregate Failure C = Shear, Mortar Failure D = Shear, Aggregate Failure E = Other

UST-M-76 @ 7 UST-M-131 @ 14 UST-MQ-88 @ 88



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification <i>Trail Mix</i>		2. Date Placed <i>3-5-83</i>	
3. Placement Location <i>U.S. Testing</i>			
3A. PLANT DATA Source: <i>Wellid Concrete Prod</i>		Cement Brand & Type <i>Aetra Type I</i>	
4. Mix <i>2B</i>	5. Class <i>I</i>	6. "Q" List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength <i>4000</i> PSI At <i>28</i> Days
8. Test Data At: <i>Lab</i>		9. Unit Weight ASTM-C-138-74 <i>153.03</i> Lbs/Ft ³	
11. Moisture: Sand ASTM-C-566-67(72) <i>1.9</i> %		Stone 1 <i>0.5</i> %	Stone 2 <i>NA</i> %
13. Ticket No. <i>62987</i>		14. Truck No. <i>18</i>	15. Time of Testing <i>0940</i> Hrs at <i>2</i> Yards
17. Slump ASTM-C-143-74 <i>8 1/2</i> Inches		18. Air Content ASTM-C-231-75 <i>1.3</i> %	19. Temp: Concrete <i>64</i> °F
22. Initial Curing ASTM-C-31-69; Ther/Due Date <i>60</i> °F To <i>74</i> °F; <i>670 12-24-83</i>		23. Stripped ASTM-C-31-69 <i>3-6-83</i> At <i>0300</i> Hrs	24. Initial <i>57 RC</i>
12. Water/Cement & Pozzolan Ratio <i>.37</i> Max <i>.36</i> Act.			
16. Time of Molding <i>0940</i> Hrs			
20. Temp: Air <i>40</i> °F			
21. Initial <i>BTCH, DS</i>			

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

25. Specimen Identification	26. Date Molded	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field	34. Strength PSI
<i>3</i> 1654 1203	<i>3-5-83</i>	<i>3-8-83</i>	<i>3</i>	<i>128,500</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1 2</i>	<i>4,550</i>
<i>1</i> 1204		<i>3-12-83</i>	<i>7</i>	<i>152,500</i>	<i>6.01</i>	<i>28.37</i>	<i>A</i>	<i>1 6</i>	<i>5,380</i>
<i>1</i> 1205		<i>3-12-83</i>	<i>7</i>	<i>152,250</i>	<i>6.01</i>	<i>28.37</i>	<i>A</i>	<i>1 6</i>	<i>5,370</i>
<i>1</i> 1206		<i>3-12-83</i>	<i>7</i>	<i>152,000</i>	<i>6.01</i>	<i>28.37</i>	<i>A</i>	<i>1 6</i>	<i>5,360</i>
<i>1</i> 1207		<i>3-17-83</i>	<i>14</i>	<i>165,500</i>	<i>6.01</i>	<i>28.37</i>	<i>A</i>	<i>1 13</i>	<i>5,830</i>
<i>1</i> 1208		<i>3-17-83</i>	<i>14</i>	<i>170,000</i>	<i>5.98</i>	<i>28.09</i>	<i>B</i>	<i>1 13</i>	<i>6,050</i>
<i>1</i> 1209		<i>3-17-83</i>	<i>14</i>	<i>167,000</i>	<i>5.98</i>	<i>28.09</i>	<i>B</i>	<i>1 13</i>	<i>5,950</i>
<i>3</i> 1654 1210	<i>3-5-83</i>	<i>4-2-83</i>	<i>28</i>	<i>190,250</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1 27</i>	<i>6,750</i>

35. Standard Cylinder <input checked="" type="checkbox"/> 8" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other				40. Remarks			
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.				
<i>3</i>	<i>WALH</i>	<i>RAH</i>	<i>NA</i>	<i>13051183</i>			
<i>7</i>	<i>TI JL</i>	<i>GJL</i>					
<i>14</i>	<i>RTG PBT</i>	<i>DO G</i>					
				41. Laboratory Supervisor Signature		42. Date	

Type of Breaks: A=Conc. Mortar Failure B=Conc. Aggregate Failure C=Shear. Mortar Failure D=Shear. Aggregate Failure E=Other

UST-M-7607 UST-M-131014 UST-MO-5800060

G/M 0213



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification <i>Trial Mix</i>		2. Date Placed <i>3-5-83</i>							
3. Placement Location <i>U.S. Testing</i>									
3A. PLANT DATA Source <i>Allied Concrete Prod</i>		Cement Brand & Type <i>Porter Type I</i>							
4. Mix <i>2B</i>	5. Class <i>I</i>	6. "Q" List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength <i>4000</i> PSI At <i>28</i> Days						
8. Test Data At: <i>Lab</i>		9. Unit Weight ASTM-C-138-74 <i>153.03</i> Lbs/Ft ³	10. Yield: <i>24.91</i>						
11. Moisture Sand ASTM-C-568-67(72) <i>1.9</i>		Stone 1 <i>0.5</i>	Stone 2 <i>NA</i>						
12. Water/Cement & Pozzolan Ratio <i>.37</i> Max <i>.36</i> Act.									
13. Ticket No. <i>62950</i>	14. Truck No. <i>18</i>	15. Time of Testing <i>0940</i> Hrs at <i>2</i> Yards	16. Time of Molding <i>0940</i> Hrs						
17. Slump ASTM-C-143-74 <i>8 1/2</i> inches	18. Air Content ASTM-C-231-75 <i>1.3</i> %	19. Temp: Concrete <i>64</i> °F	20. Temp: Air <i>40</i> °F						
21. Initial Curing ASTM-C-31-69; Therm. Due Date <i>62</i> °F To <i>74</i> °F; <i>720 12-24-83</i>		22. Stripped ASTM-C-31-69 <i>3-4-83</i> At <i>0300</i> Hrs <i>low, R.C., SJ</i>							
23. Initial Curing ASTM-C-31-69; Therm. Due Date									
24. Initial Curing									
COMPRESSION STRENGTH DATA ASTM-C-39-71									
25. Specimen Identification	26. Date Molded	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field	34. Strength PSI
<i>11-54 1211</i>	<i>3-5-83</i>	<i>4-2-83</i>	<i>28</i>	<i>188,500</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>27</i>	<i>6690</i>
<i>1212</i>		<i>4-2-83</i>	<i>28</i>	<i>183,500</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>27</i>	<i>6510</i>
<i>1213</i>		<i>5-4-83</i>	<i>60</i>	<i>209,000</i>	<i>6.00</i>	<i>28.27</i>	<i>B</i>	<i>59</i>	<i>7390</i>
<i>1214</i>			<i>60</i>	<i>206,000</i>	<i>5.99</i>	<i>28.18</i>	<i>B</i>	<i>59</i>	<i>7310</i>
<i>1215</i>		<i>5-4-83</i>	<i>60</i>	<i>203,000</i>	<i>6.00</i>	<i>28.27</i>	<i>D</i>	<i>59</i>	<i>7180</i>
<i>1216</i>		<i>6-3-83</i>	<i>90</i>						
<i>1217</i>			<i>90</i>						
<i>11-54 1218</i>	<i>3-5-83</i>	<i>6-3-83</i>	<i>90</i>						
35. Standard Cylinder <input checked="" type="checkbox"/> 6" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other				40. Remarks					
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.						
<i>28</i>	<i>T</i>	<i>GW</i>							
<i>60</i>	<i>BTET</i>	<i>RBW</i>							
41. Laboratory Supervisor Signature								42. Date	

Type of Breaks: A=Conc. Mortar Failure B=Conc. Aggregate Failure C=Shear, Mortar Failure D=Shear, Aggregate Failure E=Other

7220-OCF-39 Rev. 5

UST-M-76@7 UST-M-131@14 UST-M-68@5060

61. 213

Vertical text on the right edge of the page.



BECHTEL POWER CORPORATION
 MIDLAND NUCLEAR POWER PLANT JOB 7220
 REPORT OF CONCRETE CYLINDERS

1. Placement Identification <i>Trial Mix</i>		2. Date Placed <i>3-5-83</i>	
3. Placement Location <i>U.S. Testing</i>			
3A. PLANT DATA Source: <i>Relied Concrete Prod</i>		Cement Brand & Type <i>Petra Type I</i>	
4. Mix <i>3B</i>	5. Class <i>I</i>	6. 0" List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength <i>4,000</i> PSI At <i>28</i>
8. Test Data At: <i>Lab</i>		9. Unit Weight ASTM-C-138-74 <i>153.40</i> Lbs/Ft ³	10. Yield: <i>26.92</i>
11. Moisture: Sand ASTM-C-566-87(72) - Stone 1 <i>1.9</i> %		Stone 2 <i>1.1</i> %	12. Water/Cement & Pozzolan Ratio <i>.37</i> Max <i>.37</i>
13. Ticket No. <i>62981</i>	14. Truck No. <i>18</i>	15. Time of Testing <i>1023</i> Hrs at <i>2</i> Yards	
17. Slump ASTM-C-143-74 <i>9</i> Inches	18. Air Content ASTM-C-231-75 <i>1.2</i> %	19. Temp: Concrete <i>64</i> °F	20. Temp: Air <i>42</i> °F
22. Initial Curing ASTM-C-31-89; Thera/Due Date <i>1st</i> To <i>74</i> °F; <i>120 1-24-83</i>		23. Stripped ASTM-C-31-89 <i>3-6-83</i> At <i>0450</i> Hrs	24. Ingress <i>BT, LH, DS</i>

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

25. Specimen Identification	26. Date Molded	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field	34. Strength PSI
SP 1219 1655	3-5-83	3-6-83	1	101,000	5.99	28.18	A	1 0	3,580
1220			1	97,750	5.98	28.09	A	1 0	3,480
1221		3-6-83	1	102,500	5.98	28.09	A	1 0	3,650
1222		3-7-83	2	116,500	5.99	28.18	A	1 1	4,130
1223			2	114,250	5.99	28.18	A	1 1	4,050
1224		3-7-83	2	119,000	5.99	28.18	A	1 1	4,220
1225		3-8-83	3	120,500	6.00	28.27	A	1 2	4,260
SP 1226 1655	3-5-83	3-8-83	3	126,500	5.99	28.18	A	1 2	4,490

35. Standard Cylinder <input checked="" type="checkbox"/> 8" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other				40. Remarks <i>IMMERSION CURING TEMP OUT OF SPEC</i>			
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.				
1	UH RH	<i>[Signature]</i>	N.A. 5-11-83	<i>TEMPERATURE TOO LOW, R.D. QC.</i>			
2	WM/SF	<i>[Signature]</i>		<i>TEMP 74° @ 15:22 4-15-83</i>			
3	WM, LH	<i>[Signature]</i>		41. Laboratory Supervisor Signature			
							42. Date

Type of Breaks: A = Conc. Mortar Failure B = Conc. Aggregate Failure C = Shear, Mortar Failure D = Shear, Aggregate Failure E = Other

G/M-0213



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification <i>Trial Mix</i>		2. Date Placed <i>3-5-83</i>							
3. Placement Location <i>U.S. Testing</i>									
3A. PLANT DATA Source <i>Allied Concrete Prod.</i>		Cement Brand & Type <i>Atlas Type I</i>							
4. Mix <i>3B</i>	5. Class <i>I</i>	6. "O" List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength <i>4,120</i> PSI At <i>28</i> Days						
8. Test Data At: <i>Lab</i>		9. Unit Weight ASTM-C-138-74 <i>153.40</i> Lbs/Ft ³	10. Yield: <i>26.92</i>						
11. Moisture Sand ASTM-C-566-87(72) <i>1.4</i> %		Stone 1 <i>0.5</i> %	Stone 2 <i>LA</i> %						
12. Water/Cement & Pozzolan Ratio <i>.37</i> Max <i>.37</i> Act.									
13. Ticket No. <i>62981</i>	14. Truck No. <i>18</i>	15. Time of Testing <i>1023</i> Hrs at <i>2</i> Yards							
16. Time of Molding <i>1023</i> Hrs									
17. Skump ASTM-C-143-74 <i>8</i> Inches	18. Air Content ASTM-C-231-75 <i>1.2</i> %	19. Temp: Concrete <i>64</i> °F	20. Temp: Air <i>42</i> °F						
21. Initials <i>RT, LH, OS</i>									
22. Initial Curing ASTM-C-31-69; Therm/Le Date <i>68</i> °F To <i>74</i> °F; <i>6:00</i> / <i>1-24-83</i>		23. Stopped ASTM-C-31-69 <i>67-8350-83</i> At <i>0750</i> Hrs							
24. Initials <i>John ST, 12</i>									
COMPRESSION STRENGTH DATA ASTM-C-39-71 <i>3-6-83</i>									
25. Specimen Identification	26. Date Molded	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field	34. Strength PSI
<i>SP 1655</i>	<i>1227</i>	<i>3-5-83</i>	<i>3-8-83</i>	<i>3</i>	<i>126,000</i>	<i>6.00</i>	<i>28.27 A</i>	<i>1 2</i>	<i>4460</i>
	<i>1228</i>		<i>3-12-83</i>	<i>7</i>	<i>154500</i>	<i>6.00</i>	<i>28.27 A</i>	<i>1 6</i>	<i>5470</i>
	<i>1229</i>			<i>7</i>	<i>149750</i>	<i>6.00</i>	<i>28.27 A</i>	<i>1 6</i>	<i>5300</i>
	<i>1230</i>		<i>3-12-83</i>	<i>7</i>	<i>144250</i>	<i>6.01</i>	<i>28.37 A</i>	<i>1 6</i>	<i>5080</i>
	<i>1231</i>		<i>3-19-83</i>	<i>14</i>	<i>157,000</i>	<i>5.98</i>	<i>28.09 A</i>	<i>1 13</i>	<i>5,590</i>
	<i>1232</i>			<i>14</i>	<i>172,000</i>	<i>5.99</i>	<i>28.18 B</i>	<i>1 13</i>	<i>6,100</i>
	<i>1233</i>		<i>3-19-83</i>	<i>14</i>	<i>173,000</i>	<i>5.99</i>	<i>28.18 B</i>	<i>1 13</i>	<i>6,140</i>
<i>SP 1655</i>	<i>1234</i>	<i>3-5-83</i>	<i>4-2-83</i>	<i>28</i>	<i>185,500</i>	<i>6.00</i>	<i>28.27 A</i>	<i>1 27</i>	<i>6560</i>
35. Standard Cylinder <input checked="" type="checkbox"/> 6" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other				40. Remarks					
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.						
<i>3</i>	<i>UM LH</i>	<i>RS</i>	<i>N.A. JWS 1183</i>						
<i>7</i>	<i>TT JL</i>	<i>GW</i>	↓						
<i>14</i>	<i>PB</i>	<i>RS</i>	↓						
41. Laboratory Supervisor Signature								42. Date	

Type of Breaks: A= Cone, Mortar Failure B= Cone, Aggregate Failure C= Shear, Mortar Failure D= Shear, Aggregate Failure E= Other

7220-QCF-39 Rev. 5

UST-M-76 e? UST-M-131014 UST-DXO-58 Q28

-0213



BECHTEL POWER CORPORATION
 MIDLAND NUCLEAR POWER PLANT JOB 7220
 REPORT OF CONCRETE CYLINDERS

1. Placement Identification <i>Trial Mix</i>		2. Date Placed <i>3-5-83</i>	
3. Placement Location <i>U.S. Testing</i>			
3A. Source PLANT DATA <i>Alfred Concrete Prod.</i>		Cement Brand & Type <i>Aster Type I</i>	
4. Mix <i>3B</i>	5. Class <i>I</i>	6. "G" List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength <i>4,000</i> PSI At <i>28</i> Days
8. Test Data At: <i>Del</i>		9. Unit Weight ASTM-C-138-74 <i>153.40</i> Lbs/Ft ³	10. Yield: <i>26.90-</i>
11. Moisture: Sand ASTM-C-566-67(72) <i>1.9</i> %		Stone 1 <i>0.5</i> %	Stone 2 <i>NA</i> %
13. Ticket No. <i>62981</i>		14. Truck No. <i>18</i>	15. Time of Testing <i>1023</i> Hrs at <i>2</i> Yards
17. Slump ASTM-C-143-74 <i>8</i> inches		18. Air Content ASTM-C-231-75 <i>1.2</i> %	19. Temp: Concrete <i>64</i> °F
22. Initial Curing ASTM-C-31-69; Inert/Due Date <i>62°F To 74°F; 6:00 1-24-83</i>		23. Stripped ASTM-C-31-69 <i>3-6-83</i> At <i>0450</i> Hrs	20. Temp: Air <i>42</i> °F
21. Initials <i>BT, LH, OS</i>			
24. Initials <i>BT, LH, OS</i>			

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

25. Specimen Identification	26. Date Molded	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure		34. Strength PSI
								Field	Lab	
<i>SP 1625</i>	<i>1235</i>	<i>3-5-83</i>	<i>28</i>	<i>181,750</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1</i>	<i>27</i>	<i>6470</i>
	<i>1236</i>		<i>28</i>	<i>195,750</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1</i>	<i>27</i>	<i>6570</i>
	<i>1237</i>	<i>5-4-83</i>	<i>60</i>	<i>207,000</i>	<i>5.99</i>	<i>28.15</i>	<i>B</i>	<i>1</i>	<i>59</i>	<i>7,350</i>
	<i>1238</i>		<i>60</i>	<i>203,000</i>	<i>5.99</i>	<i>28.18</i>	<i>B</i>	<i>1</i>	<i>59</i>	<i>7,200</i>
	<i>1239</i>	<i>5-4-83</i>	<i>60</i>	<i>210,000</i>	<i>5.99</i>	<i>28.12</i>	<i>B</i>	<i>1</i>	<i>59</i>	<i>7,450</i>
	<i>1240</i>	<i>6-3-83</i>	<i>90</i>							
	<i>1241</i>		<i>90</i>							
<i>SP 1655</i>	<i>1242</i>	<i>3-5-83</i>	<i>90</i>							

35. Standard Cylinder <input checked="" type="checkbox"/> 6" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other				40. Remarks	
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.		
<i>28</i>	<i>TT</i>	<i>GW</i>	<i>NA</i>		
<i>60</i>	<i>ET, BT</i>	<i>ROB</i>	<i>U.S. 5-11-83</i>		
				41. Laboratory Supervisor Signature	
				42. Date	

Type of Breaks: A = Conc. Mortar Failure B = Conc. Aggregate Failure C = Shear, Mortar Failure D = Shear, Aggregate Failure E = Other

U.S. 19-76 @ 7 U.S. M-1310 14 U.S. 112-58 @ 22

-0213

ST. 1113

BECHTEL POWER CORPORATION
 MIDLAND NUCLEAR POWER PLANT JOB 7220
 REPORT OF CONCRETE CYLINDERS

1. Placement Identification: Trick Mix. 2. Date Placed: 3-5-83

3. Placement Location: U.S. Testing

3A. Source: Applied Concrete Prod. Cement Brand & Type: Porter Type I

4. Mix: 5B 5. Class: I 6. "Q" List: Yes No 7. Required Strength: 4000 PSI At 28 Days

8. Test Data At: Lab 9. Unit Weight ASTM-C-138-74: 153.69 Lbs/Ft³ 10. Yield: 26.95

11. Moisture: Sand ASTM-C-566-67(72) Stone 1: 1.7 Stone 2: NA 12. Water/Cement & Pozzolan Ratio: .41 Max .41 Act.

13. Ticket No.: 62984 14. Truck No.: 18 15. Time of Testing: 1156 Hrs at 2 Yards 16. Time of Molding: 1156 Hrs

17. Slump ASTM-C-143-74: 7 1/2 Inches 18. Air Content ASTM-C-231-75: 1.6 % 19. Temp: Concrete: 62 °F 20. Temp: Air: 44 °F 21. Initials: DL, LH, BT

22. Initial Curing ASTM-C-31-69; Therm/Due Date: 68°F To 74°F; 620 12-24-83 23. Stripped ASTM-C-31-69: 3-6-83 At 0715 Hrs 24. Initials: RIS RH

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

25. Specimen Identification	26. Date Moulded	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field	33. Cure Lab	34. Strength PSI	
5P 1657	1267	3-5-83	3-6-83	1	86,050	6.00	28.27	A	1	0	3040
	1262			1	85,000	5.98	28.09	A	1	0	3030
	1269		3-6-83	1	81,750	5.98	28.09	A	1	0	2910
	1270		3-7-83	2	106,500	5.98	28.09	A	1	1	3,790
	1271			2	108,500	6.00	28.27	A	1	1	3,840
	1272		3-7-83	2	109,500	5.98	28.09	A	1	1	3,900
	1273		3-8-83	3	118,000	5.98	28.09	A	1	2	4,200
5P 1657	1274	3-5-83	3-8-83	3	110,500	5.98	28.09	C	1	2	3,930

35. Standard Cylinder: 8" x 12" Cube Core Other

40. Remarks:

36. Age (Days): 1 37. Tested By: LH RH 38. Checked By: [Signature] 39. Reviewed by Q.C.: N.A. 270511 83

41. Laboratory Supervisor Signature: [Signature] 42. Date: [Signature]

Type of Breaks: A=Conc. Mortar Failure B=Conc. Aggregate Failure C=Shear, Mortar Failure D=Shear, Aggregate Failure E=Other

7220-QCF-39 Rev. 5

USF-M-76-87 USF-M-131014 USF-M-590-260

-0213



BECHTEL POWER CORPORATION
MIDLAND NUCLEAR POWER PLANT JOB 7220
REPORT OF CONCRETE CYLINDERS

1. Placement Identification <i>Trial Mix</i>						2. Date Placed <i>3-5-83</i>					
3. Placement Location <i>U.S. Testing</i>											
3A. PLANT DATA Source <i>Applied Concrete Prod</i>						Cement Brand & Type <i>Ultra Type I</i>					
4. Mix <i>5E</i>		5. Class <i>I</i>		6. "Q" List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		7. Required Strength <i>4,000</i> PSI At <i>28</i> Days					
8. Test Data At: <i>Lab</i>				9. Unit Weight ASTM-C-138-74 <i>153.69</i> Lbs/Ft ³				10. Yield: <i>26.95</i>			
11. Moisture: Sand ASTM-C-866-67(72) <i>1.9</i>				Stone 1 <i>0.5</i>		Stone 2 <i>NA</i>		12. Water/Cement & Pozzolan Ratio Max <i>41</i> Act.			
13. Ticket No. <i>62984</i>			14. Truck No. <i>18</i>			15. Time of Testing <i>1156</i> Hrs at <i>2</i> Yards			16. Time of Molding <i>1156</i> Hrs		
17. Slump ASTM-C-143-74 <i>7 1/2</i> inches			18. Air Content ASTM-C-231-75 <i>1.6</i> %			19. Temp: Concrete <i>68</i> °F		20. Temp: Air <i>44</i> °F		21. Initials <i>DS, LH, PT</i>	
22. Initial Curing ASTM-C-31-69; Therm/Due Date <i>67°F To 74°F; 120 / Y-24-83</i>						23. Stripped ASTM-C-31-69 <i>3-6-83</i> At <i>0715</i> Hrs			24. Initials <i>RR, RH, SJ</i>		
COMPRESSIVE STRENGTH DATA ASTM-C-39-71											
25. Specimen Identification	26. Date Molded	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure Field : Lab		34. Strength PSI	
<i>SA</i> 1657	<i>1275</i>	<i>3-5-83</i>	<i>3</i>	<i>111,500</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1</i>	<i>2</i>	<i>3,960</i>	
	<i>1276</i>	<i>3-12-83</i>	<i>7</i>	<i>137,000</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1</i>	<i>6</i>	<i>4,850</i>	
	<i>1277</i>	<i>3-12-83</i>	<i>7</i>	<i>135,500</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1</i>	<i>6</i>	<i>4,910</i>	
	<i>1278</i>	<i>3-12-83</i>	<i>7</i>	<i>137,500</i>	<i>6.00</i>	<i>28.27</i>	<i>A</i>	<i>1</i>	<i>6</i>	<i>4,860</i>	
	<i>1279</i>	<i>3-19-83</i>	<i>14</i>	<i>147,500</i>	<i>6.00</i>	<i>28.27</i>	<i>C</i>	<i>1</i>	<i>13</i>	<i>5,220</i>	
	<i>1280</i>	<i>3-19-83</i>	<i>14</i>	<i>157,500</i>	<i>5.98</i>	<i>28.09</i>	<i>A</i>	<i>1</i>	<i>13</i>	<i>5,610</i>	
	<i>1281</i>	<i>3-19-83</i>	<i>14</i>	<i>155,000</i>	<i>5.99</i>	<i>28.18</i>	<i>B</i>	<i>1</i>	<i>13</i>	<i>5,480</i>	
<i>SA</i> 1657	<i>1282</i>	<i>3-5-83</i>	<i>28</i>	<i>166,000</i>	<i>5.99</i>	<i>28.18</i>	<i>A</i>	<i>1</i>	<i>27</i>	<i>5,890</i>	
35. Standard Cylinder <input checked="" type="checkbox"/> 6" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other						40. Remarks					
36. Age (Days)		37. Tested By		38. Checked By		39. Reviewed by Q.C.					
<i>3</i>		<i>WM LH</i>		<i>RS</i>		<i>NA</i>					
<i>7</i>		<i>TR SL</i>		<i>GW</i>		<i>↓</i>					
<i>14</i>		<i>PB BT</i>		<i>RS</i>		<i>↓</i>					
41. Laboratory Supervisor Signature									42. Date		

Type of Breaks: A=Cons. Mortar Failure B=Cons. Aggregate Failure C=Shear, Mortar Failure D=Shear, Aggregate Failure E=Other

7220-QCF-38 Rev. 5

UST-M-76@7 UST-M-131@14 UST-M-51@10

-0213

11-11-11

ME-115

BECHTEL POWER CORPORATION
 MIDLAND NUCLEAR POWER PLANT JOB 7220
 REPORT OF CONCRETE CYLINDERS

1. Placement Identification <i>Trial Mix</i>		2. Date Placed <i>3-5-83</i>	
3. Placement Location <i>U.S. Testing</i>			
3A. PLANT DATA Source: <i>Willard Concrete Prod.</i>		Cement Brand & Type <i>Retna Type I</i>	
4. Mix <i>5B</i>	5. Class <i>I</i>	6. "O" List <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	7. Required Strength <i>4,000</i> PSI At <i>28</i> Days
8. Test Data At: <i>Lab</i>		9. Unit Weight ASTM-C-138-74 <i>153.69</i> Lbs/Ft ³	10. Yield: <i>26.95</i>
11. Moisture: Sand ASTM-C-566-67(72) <i>1.9</i> %		Stone 1 <i>0.5</i> %	Stone 2 <i>NA</i> %
13. Ticket No. <i>62984</i>		14. Truck No. <i>18</i>	15. Time of Testing <i>1156</i> Hrs at <i>2</i> Yards
17. Slump ASTM-C-143-74 <i>7 1/2</i> inches		18. Air Content ASTM-C-231-75 <i>1.0</i> %	19. Temp: Concrete <i>62</i> °F
22. Initial Curing ASTM-C-31-69; Therm/Due Date <i>62</i> °F To <i>74</i> °F; <i>6:00 / 8-24-83</i>		23. Stripped ASTM-C-31-69 <i>3-6-83</i> At <i>07:5</i> Hrs	24. Initials <i>RB RH ST</i>
20. Temp: Air <i>44</i> °F			
21. Initials <i>LH, ES, PT</i>			
12. Water/Cement & Pozzolan Ratio <i>41</i> Max <i>.41</i> Act.			
16. Time of Molding <i>1156</i> Hrs			

COMPRESSIVE STRENGTH DATA ASTM-C-39-71

25. Specimen Identification	26. Date Molder	27. Date Tested	28. Age	29. Total Load in Pounds	30. Actual Cyl Diam	31. Actual Cyl Area	32. Type of Break	33. Cure		34. Strength PSI
								Field	Lab	
<i>SP 1657</i>	<i>1283</i>	<i>3-5-83</i>	<i>28</i>	<i>167,000</i>	<i>5.00</i>	<i>28.27</i>	<i>A</i>	<i>1</i>	<i>27</i>	<i>5910</i>
<i>1284</i>		<i>4-2-83</i>	<i>28</i>	<i>168,000</i>	<i>5.47</i>	<i>28.19</i>	<i>A</i>		<i>27</i>	<i>5060</i>
<i>1285</i>		<i>5-4-83</i>	<i>60</i>	<i>186,000</i>	<i>6.00</i>	<i>28.27</i>	<i>B</i>	<i>1</i>	<i>59</i>	<i>6,580</i>
<i>1286</i>			<i>60</i>	<i>192,000</i>	<i>6.00</i>	<i>28.27</i>	<i>B</i>	<i>1</i>	<i>59</i>	<i>6,790</i>
<i>1287</i>		<i>5-4-83</i>	<i>60</i>	<i>191,000</i>	<i>5.48</i>	<i>28.04</i>	<i>B</i>	<i>1</i>	<i>59</i>	<i>6,800</i>
<i>1288</i>		<i>6-3-83</i>	<i>90</i>							
<i>1289</i>			<i>90</i>							
<i>SP 1657</i>	<i>1290</i>	<i>3-5-83</i>	<i>6-3-83</i>	<i>90</i>						

35. Standard Cylinder <input checked="" type="checkbox"/> 6" x 12" <input type="checkbox"/> Cube <input type="checkbox"/> Core <input type="checkbox"/> Other				40. Remarks <i>IMMERSION CURING TEMP OUT OF SPEC. TEMP TOO LOW. B.D. QC NOTIFIED 4-15-83 @ 1457.</i>			
36. Age (Days)	37. Tested By	38. Checked By	39. Reviewed by Q.C.	41. Laboratory Supervisor Signature			
<i>28</i>	<i>TT</i>	<i>GW</i>	<i>NA</i>	<i>4-15-83</i>			
<i>60</i>	<i>BT</i>	<i>RB</i>	<i>P</i>	<i>TEMP 74° @ 1522 4-15-83</i>			
				42. Date			

Type of Breaks: A=Cons. Mortar Failure B=Cons. Aggregate Failure C=Shear. Mortar Failure D=Shear. Aggregate Failure E=Other

7220-QCF-39 Rev. 5

U.S.T.-M-74 @ 7 45T-131014 45T-070-590-560

0213

13-00000-1000-001



Consumers
Power
Company

J A Mooney
Executive Manager
Midland Project Office

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0774

June 10, 1983

Mr J J Harrison
Midland Project Section
U S Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER GWO 7020
REMEDIAL SOILS WORK AUTHORIZATION
File: 0485.16 UFI: 42*05*22*04 Serial: CSC-6738
12*32

PRINCIPAL STAFF	
RA	ENF
D/RA	SCS
A/RA	PAO
	SLO
	RC
SL	FILE

orig + 3 letters

letter only

attachments sent to SCS

As per discussions with the NRC during their May 11 and 12 site visit, attached is a report on the evaluation of the continuous sampling borings in the Service Water Pump Structure (SWPS) area. This evaluation is based on the first six borings. The report summarizes our findings included are boring logs, piezometer installation details, etc.

Based on this evaluation CCo has determined to install the SWPS dewatering wells to elevation 570 feet. It should be noted that the NRR had suggested this elevation at the June 25, 1982 meeting, in Bethesda MD, in lieu of the investigation of the initial borings.

Based on our review, we concluded that we are ready to start work:

- 207050605 - Install Remaining Ejector Wells
- 207050600 - Install Piezometers

According to the NRC/CCo Work Authorization Procedure, we request authorization for the above activities.

JAMooney

JAM/DWP/klm

Attachments (3) copies

JUN 20 1983

83062702-42

INTRODUCTION

Six exploratory borings have been drilled prior to the installation of the construction dewatering system for the Service Water Pump Structure (SWPS) underpinning. Piezometers were installed in five of the borings and a construction dewatering well was installed in the remaining boring, which is currently being used as an observation well. All work was performed in accordance with the appropriate revisions to Specification C-4(Q), Bechtel Design Drawings and Spencer, White & Prentis Procedure SOP 2.000.

PURPOSE

The purpose of the first six borings is to:

1. Determine the stratigraphy below the bottom of the proposed footings of the SWPS to provide assurances that blowouts will not occur at the base of the pier excavations.
2. Based on the stratigraphy, determine the depth of the construction dewatering wells so that groundwater levels are maintained a minimum of two feet below the bottom of the underpinning excavation.
3. Install piezometers in the borings to verify that the groundwater is being maintained at least two feet below the bottom of the underpinning excavation.

INSTALLATION

The borings are located primarily along the south side of the SWPS, nearest the cooling pond in areas where little geotechnical data previously existed (Figure GSK-SWP1). Soil sampling was begun in the backfill to determine the backfill/natural soil interface. Continuous soil sampling was conducted between elevation 585 and 570. Five of the borings (LS-6, LS-12, 555, 561, 576) were installed as piezometers. Each piezometer consists of a slotted 0.018", one-half inch I.D. PVC piezometer, three feet long sealed with grout in the natural soils below elevation 590. One of the borings (567) was installed as a construction dewatering well because only three thin silty sand layers were encountered. The well is screened from elevation 568.7 to 614.8 and is being used as an observation well to monitor groundwater levels in the backfill. Well 567 is positioned between piezometers LS-12 and 561 which are sealed in the till. A sixth piezometer was not installed since the work package approved by the NRC was only for six holes. Installation details, including boring logs, are presented in Appendix A.

STRATIGRAPHY

The contact between the backfill and the till ranges from elevation 588± along the south side of the cantilever to elevation 600± along the north side (Figure GSK-SWP2). Along the north side the soil consists primarily of till with small channels of lacustrine sand that thicken to the north and pinch out to the south beneath the structure. (Figure GSK-SWP3). These sand layers are hydraulically connected to the lacustrine sands that are being dewatered by the permanent wells. Along the south side only thin discontinuous layers of silty sand were encountered in the till. The only boring to encounter a significant amount of natural sand was LS-6 located on the north side of the structure in a lacustrine sand layer (Figure GSK-SWP2).

PERMEABILITY

Response tests (falling or rising head) were conducted in the piezometers. A permeability was calculated for each test:

<u>Number</u>	<u>Permeability (ft/yr.)</u>
LS-6	16.8
LS-12	7.9
555	6.2
561	4.7
576	26.1

The results correspond to low to very low permeabilities.

GROUNDWATER LEVELS

Groundwater levels in the backfill range from elevation 613 to 621 beneath the cantilevered portion of the SWPS. The levels are being affected by the operation of the 20 permanent wells and 6 temporary of wells (Figure GSK-SWP4).

The water level in LS-6 (el. 580±) is influenced by the operation of the permanent dewatering system since it is in the lacustrine sand and the water levels are close to the pumping levels in the permanent dewatering wells.

The initial water levels in the remaining four piezometers (LS-12, 555, 561 and 576) approximate the groundwater levels in the backfill (Figure GSK-SWP4). In reviewing the boring logs it is not reasonable to assume that the thin discontinuous sand layers in the till are hydraulically connected to the backfill. A more likely cause is that the water levels have not yet stabilized because of the low permeability of the soils or the grout seals are not functioning as intended.

RECOMMENDATIONS

Although it is very unlikely that there is sufficient head in the till to cause blowouts in the pier excavations, it is recommended that all construction dewatering wells be installed to a minimum elevation of 570. Elevation 570 will provide an adequate factor of safety against blowout since at least 13 feet of hard till will exist beneath the footings based on the deepest pier excavation of elevation 583. It should be noted that on June 25, 1982 the NRR suggested that as alternative to drilling and evaluating the results of the initial six borings, CPCo could install the SWPS construction dewatering wells to elevation 570.

Additional observation wells and piezometers will be installed by the subcontractor to enhance the water level monitoring capabilities in the backfill and natural materials (Figure GSK-SWP1).

APPENDIX A



BORING LOG				PROJECT		JOB NO.	SHEET NO.	HOLE NO.				
Service Water Pump Structure				MIDLAND UNITS 1 & 2		7220-101	1 of 2	LS-6				
SITE		COORDINATES				ANGLE FROM HORIZ.		BEARING				
S 5011.01		E 732.92				90°		NA				
DATE	COMPLETED	DRILLER	DRILL NAME AND MODEL		HOLE SIZE	OVERBURDEN (FT.)	ROCK (FT.)	TOTAL DEPTH				
4/4/83	4/12/83	Loughney Dewatering	Sprague-Harwood Skid Rig		8-57/8" ST-TL7/4-V	NA	NA	71.7'				
CORE RECOVERY (FT./LOG)		CORE BOXES	SAMPLES	EL. TOP OF CASING	GROUND EL.	DEPTH/VEL. GROUND WATER		DEPTH/VEL. TOP OF ROCK				
NA		NA	23	636.2	634.2	60.7'/573.5		NA				
SAMPLE NUMBER WEIGHT/FILL		CASING LEFT IN HOLE - DIA./LENGTH			LARNER BY							
140 lbs./30 in.		1/2" /67.9'			D. Henderson/ A. Fiksdal/ T. Cullen							
SAMPLE TYPE AND FILTER	SAMPLE ADVANCE LENGTH CORE RUN	SAMPLE RECOVERY CORE RECOVERY	SAMPLE IN ONE PERCENT CORE RECOVERY	PENETRATION IN CORE			ELEVATION	DEPTH	GRAPHIC LOG	SAMPLE	DESCRIPTION AND CLASSIFICATION	NOTES ON: WATER LEVELS, WATER RETURN, CHARACTER OF DRILLING, ETC.
				1ST 6"	2ND 6"	3RD 6"						
							634.2	0				
								5				
							626.7	7.5			0-7.5' Sand and Gravel, brown. (GP)(Fill)	0-57.0' Drilled with 5-7/8" tri-cone rollerbit and recirculating Johnson revert drilling fluid. Installed 6" I.D. casing to 57.0', flushed casing with water and took sample 13. Drove 4" I.D. casing to 57.8', flushed casing with water and took sample 14, 15 and 16. Drove casing from 57.8' to 62.5'. Used the following method between 62.5'-70.3': Drove SS sampler, advanced casing and washed casing with water.
								10			7.5-25.0' Sand, brown, medium-to coarse-grained, trace of gravel. (SP)(Fill)	
								15			9.0' gravel layer.	0-25.7' No samples taken. Soil description based on drilled cuttings and drilling conditions.
								20				
							609.2	25			25.0-31.0' Silty Sand, gray-brown, dense, fine-grained, moist, trace of fine gravel, trace of clay. (SM)(Fill)	Hard drilling at 25.7'
2" SS	18"	14"	34	7	11	23						
								30				
							603.2	31			31.0' gravel layer.	Fill
2" SS	10"	10"	100+	46	54	-					31.0-36.2' Silty Sand, gray-brown, dense, fine-grained, moist, trace of fine gravel. (SM)(Till)	Till
												Very hard drilling from 31.1'-33.0'
							599.2	35				
SS-SPLIT SPOON; ST-SHELBY TUBE; D-DEWITTSON; P-PITCHER; O-OTHER								SITE		HOLE NO.		
Service Water Pump Structure								LS-6				

FOR INFORMATION ONLY

101-94104-11-00-1



BORING LOG							PROJECT	JOB NO.	SHEET NO.	HOLE NO.		
							MIDLAND UNITS 1 & 2	7220-101	2 of 2	LS-6		
SAMPLE TYPE AND DIAMETER	SAMPLER ADVANCE LENGTH CORRECTION	SAMPLER IN-CORRECT CORRECTION	SAMPLER BLIND PERCENT EDGE RECOVERY	PENETRATION BLOWS			ELEVATION	DEPTH	GRAPHIC LOG	SAMPLE	DESCRIPTION AND CLASSIFICATION	NOTES ON WATER LEVELS, WATER RETURN, CHARACTER OF DRILLING, ETC.
				1ST 8"	2ND 8"	3RD 8"						
							599.2	35				
1" SS	18"	18"	109	24	44	65	598.8	36.2		3	36.2-41.0' Sandy Silt, gray, very dense, moist, trace of fine gravel, trace of clay. (ML)(Till)	
1" SS	18"	18"	118	30	48	70	593.2	41		4	41.0-44.0' Silty Sand, gray, fine-to medium-grained, very dense, moist, trace of fine gravel. (SM)(Till)	41.0'-2' Silty clay curve-linear, sandy silt, 1/2" lens Till Lacustrine
							590.2	44				
							588.3	45.9		5	44.0-45.9' Sand, gray, fine-grained dense, moist, some silt, 1/2" layer of black organic clay. (SP)(Lacustrine)	Lacustrine
1" SS	10"	8"	100+	39	100/4"	-				6	45.9-57.5' Sandy Silt, gray, fine-grained, very dense, moist, trace of clay, trace of fine to medium gravel, trace of coarse sand. (ML)(Till)	Till Sample 5: stone lodged in tip of sampler
1" SS	18"	16"	192	55	77	115				7		
1" SS	18"	17"	137	30	68	69				8	45.9-48.7' Occasional brown, fine sand packets.	
1" SS	18"	18"	193	24	72	121				9	48.3' 1/2" layer of black, organic clay.	Sample 9: tested for Atterberg limits.
1" SS	18"	18"	163	26	69	94				10		3rd blowcount
1" SS	18"	18"	160	33	66	94				11	55.3' Rounded, fine gravel.	Sample 11: was affected by gravel layer at 55.3' Till
1" SS	18"	18"	215	33	61	154				12		
1" SS	18"	18"	159	32	78	89				13	57.5-59.3' Sand, gray-brown, fine-to medium-grained, very dense, moist, trace of coarse sand, trace of silt. (SP)(Lacustrine) 59.0-59.3' silty sand seam	Lacustrine Sample 13: pushed a stone Lacustrine
1" SS	12"	8"	155+	87	155	-	576.7	57.5		14	59.3-61.9' Clayey Silt, gray, hard, moist, trace of fine-to coarse-grained sand, occasional fine sand seams 1/4"-1" thick, less frequent at bottom of sample. (ML)(Till) 61.9 black, organic clay seam.	Till 4/14/83
1" SS	18"	18"	238	76	118	120	574.9	59.3		15	61.9-62.7' Sand, brown, fine-to medium-grained, very dense, wet, trace of fine gravel. (SP)(Lacustrine)	Lacustrine
1" SS	18"	18"	187	45	45	62				16	62.7-64.5' Silty Clay, brown to gray, medium to high plasticity, hard, moist. (CL-CH)(Lacustrine)	
1" SS	18"	18"	140	28	34	106	572.3	61.9		17	64.5-71.7' Sand, gray, very dense, fine-grained, trace of silt, trace of medium-grained sand, trace of gravel. (SP)(Lacustrine)	64.5-71.7' Losing water at a rate of 1 foot/65 sec.
1" SS	14"	9"	187+	21	87	100/2"	571.5	62.7		18		
1" SS	15"	8"	261+	59	161	100/3"	569.7	64.5		19		
1" SS	12"	8"	250+	37	250	-				20		
1" SS	8"	8"	100+	100	100/2"	-				21		
1" SS	18"	8"	591	75	180	401				22		
1" SS	12"	3"	148+	129	148	-				23		
1" SS	17"	2"	405+	95	200	205/5"	562.5	71.7				
FOR INFORMATION ONLY										Bottom of boring at 71.7'.		
										Piezometer installed - see Observation Well Construction Summary.		
SS-SPLIT SPOON; ST-SHELBY TUBE; B-BENSON; P-PITCHER; O-OTHER							SITE			HOLE NO.		
							Service Water Pump Structure			LS-6		



OBSERVATION WELL CONSTRUCTION SUMMARY

PROJECT Midland Units 1 & 2
 SITE Service Water Pump Structure
 COORDINATES S5011.01 E732.92
 DATE COMPLETED 4/13/83
 SUPERVISED BY D. Henderson/T. Cullen

WELL NO. LS-6
 AQUIFER Sand
(Lacustrine)

GROUND ELEVATION 634.2

0-31.0' Sand
(Fill)

31.0-36.2' Silty Sand
(Till)

36.2-41.0' Sandy Silt
(Till)

41.0-44.0' Silty Sand
(Till)

44.0-45.9' Sand, gray
(Lacustrine)

45.9-57.5' Sandy Silt
(Till)

57.5-59.3' Sand
(Lacustrine)

59.3-61.9' Clayey Silt
(Till)


61.9-62.7' Sand
(Lacustrine)

62.7-64.5' Silty Clay
(Lacustrine)

64.5-71.17' Sand
(Lacustrine)

Not to scale

Generalized Stratigraphy - See boring log for details





WELL INSTALLATION DATA SHEET

WELL NUMBER LS-6

PROJECT Midland Units 1 & 2 JOB NO. 7220-101 SUBCONTRACTOR Loughney Dewatering Co.

COORDINATES S5011.01 E732.92 SURFACE ELEVATION 634.2

DATE STARTED 4-4-83 DATE COMPLETED 4-13-83 NO. OF SAMPLES 23

TYPE OF SAMPLES 2" Split Spoon/3" Split Spoon

DRILLING PROCEDURE

DRILLING DIAMETERS (IN) DRILLING METHOD Rotary
O.D. 4 1/2" HOLE DIAMETER 6"/4 1/2" HOLE DEPTH 71.7'
I.D. 4" SPECIAL CONDITIONS used 3" Split Spoon/315# hammer 68.0-71.7'

WELL INSTALLATION

SCREEN SLOT SIZE 0.018" SCREEN DIAMETER 1/2" SCREEN LENGTH 3.0'
CENTRALIZERS: 65.0'

LENGTH OF BLANK BELOW SCREEN NA LENGTH OF RISER ABOVE SCREEN 64.9'
LENGTH OF GRAVEL PACKED ZONE 25.2' CALCULATED AMOUNT OF GRAVEL PACK 3.81 cu.ft.
ACTUAL AMOUNT OF GRAVEL PACK 2.56 cu.ft.

THICKNESS OF SEAL 44.0'
TYPE OF SEAL PGB grout CALCULATED AMOUNT OF SEAL 8.47 cu.ft.
ACTUAL AMOUNT OF SEAL 10.15 cu.ft.

WELL DEVELOPMENT

TYPE OF DEVELOPMENT NA
DEVELOPING TIME _____ AMOUNT OF MATERIAL REMOVED _____ (est)
SAND CONCENTRATION: (ppm by weight)
DURING DEVELOPMENT _____ SPECIAL CONDITIONS Performed falling head
FIRST RETEST _____ test to verify that piezometer was functioning
SECOND RETEST _____ properly
THIRD RETEST _____

STATIC WATER LEVEL Elev. 573.5 DATE 4-14-83 EDUCTOR SETTING NA

SUBCONTRACTOR SUBMITTALS:

MICHIGAN DEWATERING WELL RECORD

SUPERVISED BY
GEOLOGIST/HYDROGEOLOGIST T. Cullen



BORING LOG				PROJECT		JOB NO.	SHEET NO.	HOLE NO.	
SERVICE WATER PUMP STRUCTURE				MIDLAND UNITS 1 & 2		7220	1 of 2	LS-12	
SITE			COORDINATES			ANGLE FROM HORIZ.		BEARING	
5/10/83			5 5040.07 E 769.12			90°		NA	
REQ'D	COMPLETED	DRILLER		DRILL MAKE AND MODEL		HOLE SIZE	OVERBURDEN (FT.)	ROCK (FT.)	TOTAL DEPTH
5/10/83	5/13/83	LOUGHNEY DEWATERING		ACKER-SKID RIG		4 1/2"	NA	NA	50.5'
CORE RECOVERY (FT./%)		CORE BOXES	SAMPLES	EL. TOP OF CASING	GROUND EL.	DEPTH/EL. GROUND WATER		DEPTH/EL. TOP OF ROCK	
NA		NA	17	622.17	620.17	1.2'/618.8		NA	
SAMPLE HAMMER WEIGHT/FALL			CASING LEFT IN HOLE DIA./LENGTH			LOGGED BY			
140 LBS./30 IN.			1/2" / 51.7'			P. LARSEN			

SAMPLE TYPE AND DIAMETER	SAMPLER ADVANCE LENGTH CORE RUN	SAMPLE RECOVERY CORE RECOVERY	SAMPLE BLOWS PERCENT CORE RECOVERY	PENETRATION BLOWS			ELEVATION	DEPTH	DIAPHRAGM LINE	SAMPLE	DESCRIPTION AND CLASSIFICATION	NOTES ON: WATER LEVELS, WATER RETURN, CHARACTER OF DRILLING, ETC.
				1ST 6"	2ND 6"	3RD 6"						
							620.0	0			0-3.0' CONCRETE, FOUNDATION SLAB.	5/13/83
							617.0	3.0			3.0-3.75' CONCRETE, MUDMAT.	INSTALLED 6" DIA. CASING AT TOP OF FLOOR TO CORE CONCRETE. TOP OF 6" DIA. CASING AT EL. 622.0. 0-4.0' CORED USING 5-1/8" O.D. CONCRETE CORE BARREL. GROUND-WATER LEVEL STABILIZED AT EL. 618.8 AFTER CORING THROUGH CONCRETE.
2" SS	18" 12"	14		2	6	8	616.25	3.75	1		3.75-4.5' SAND, BROWN, FINE-TO MEDIUM-GRAINED, LOOSE, WET, TRACE OF SILT, (SP)(FILL)	
							615.5	4.5			4.5-9.5' SILTY CLAY, BROWN, STIFF, LOW PLASTICITY, TRACE TO SOME SAND, TRACE GRAVEL, OCCASIONAL SAND LAYERS. (CL)(FILL)	3.75-50.5' HOLE ADVANCED BY DRIVING 4-1/2" O.D. CASING AND CLEANING OUT WITH A 3-1/8" TRICONE ROLLER BIT USING FRESH WATER. SAMPLE 4- NO RECOVERY ON FIRST TRY, REDROVE AN ADDITIONAL 6". SAMPLE 6- 1" DIAMETER GRAVEL WAS CONTAINED IN SAMPLE.
2" SS	18" 10"	38		5	18	20	610.5	9.5	2		9.5-34.5' SAND, BROWN, FINE-TO COARSE-GRAINED, DENSE, WET, TRACE OF SILT AND GRAVEL, WITH OCCASIONAL SILTY CLAY LAYERS. (SP)(FILL)	
2" SS	18" 6"	2		2	1	1		15	3		15.5-34.5' MEDIUM DENSE TO VERY DENSE	
2" SS	24" 5"	24		6	7	17		20	4			
2" SS	18" 12"	92		49	46	46		25	5			
2" SS	18" 9"	84		31	40	44		30	6			
2" SS	18" 9"	76		35	34	42	585.5	34.5	7			FILL
							584.0	35				TILL

FOR INFORMATION ONLY

SS-SPLIT SPOON; ST-SHELBY TUBE;
 7-DENNISON; P-PITCHER; D-OTHER

SITE
 SERVICE WATER PUMP STRUCTURE

HOLE NO.
 LS-12



OBSERVATION WELL CONSTRUCTION SUMMARY

PROJECT Midland Units 1 & 2
 SITE Service Water Pump Structure
 COORDINATES S5040.07 E769.12
 DATE COMPLETED 5-26-83
 SUPERVISED BY D. Henderson


WELL NO. LS-12
 AQUIFER T111

GROUND ELEVATION 620.0

0-3.75' Concrete
 3.75-9.5' Silty Clay (Fill)
 4.5-9.5' Silty Clay (Fill)
 9.5-34.5' Sand (Fill)

34.5-50.5' Sandy Silt (Till)

Generalized Stratigraphy - See boring log for details



Elevation of reference point	622.17
Height of reference point above ground surface	2.17'
Depth of surface seal (from 3.40' below top of slab)	33.05'
Type of surface seal:	<u>PGB Grout</u>
I. D. of surface casing	<u>NA</u>
Type of surface casing:	<u>NA</u>
Depth of surface casing	<u>NA</u>
I. D. of riser pipe	<u>1/2"</u>
Type of riser pipe:	<u>Schedule 80 PVC with threaded couplings</u>
Diameter of borehole	<u>4 1/2"</u>
Type of filler:	<u>NA</u>
Type of gravel pack	<u>Ottawa Flint Shot Sand</u>
Elev./depth of top of gravel pack	<u>583.5/36.5</u>
Elevation/depth of top of screen	<u>574.1/45.9</u>
Description of screen	<u>#18 commercially slotted schedule 80 PVC pipe</u>
I. D. of screen section	<u>1/2"</u>
Elevation / depth of bottom of screen	<u>571.1/48.9'</u>
Elev./depth of bottom of plugged blank section	<u>NA</u>
Elev./depth of bottom of gravel pack	<u>569.5/50.5'</u>
Type of filler below plugged section	<u>Ottawa Flint Shot Sand</u>
Elevation of bottom of borehole	<u>569.5</u>

Not to scale



WELL INSTALLATION DATA SHEET

WELL NUMBER LS-12

PROJECT Midland Units 1 & 2 JOB NO. 7220-101 SUBCONTRACTOR Loughney Dewatering Co.

COORDINATES S5040.07 E769.12 SURFACE ELEVATION 620.0

DATE STARTED 5-10-83 DATE COMPLETED 5-26-83 NO. OF SAMPLES 17

TYPE OF SAMPLES 2" Split Spoon

DRILLING PROCEDURE

DRILLING DIAMETERS (IN) DRILLING METHOD Rotary
O.D. 4 1/2" HOLE DIAMETER 4 1/2" HOLE DEPTH 50.5'
I.D. 4" SPECIAL CONDITIONS _____

WELL INSTALLATION

SCREEN SLOT SIZE 0.018" SCREEN DIAMETER 1/2" SCREEN LENGTH 3.0'
CENTRALIZERS: 50.5'

LENGTH OF BLANK BELOW SCREEN NA LENGTH OF RISER ABOVE SCREEN 48.07'
LENGTH OF GRAVEL PACKED ZONE 14.0' CALCULATED AMOUNT OF GRAVEL PACK 1.51 cu.ft.
ACTUAL AMOUNT OF GRAVEL PACK 1.54 cu.ft.

TYPE OF SEAL PGB Grout THICKNESS OF SEAL 33.1'
ACTUAL AMOUNT OF SEAL 4.40 cu.ft. CALCULATED AMOUNT OF SEAL 3.55 cu.ft.

WELL DEVELOPMENT

TYPE OF DEVELOPMENT NA
DEVELOPING TIME _____ AMOUNT OF MATERIAL REMOVED _____ (est)
SAND CONCENTRATION: (ppm by weight) _____
DURING DEVELOPMENT _____ SPECIAL CONDITIONS Piezometer installed to
FIRST RETEST _____ monitor groundwater level in the Till and
SECOND RETEST _____ rising head test performed.
THIRD RETEST _____

STATIC WATER LEVEL Elev. 616.79 DATE 5-26-83 EDUCTOR SETTING NA

SUBCONTRACTOR SUBMITTALS:

MICHIGAN DEWATERING WELL RECORD

SUPERVISED BY
GEOLOGIST/HYDROGEOLOGIST D. Kosco



BORING LOG				PROJECT		JOB NO.	SHEET NO.	HOLE NO.					
CIRCULATING WATER INTAKE STRUCTURE				MIDLAND UNITS 1 & 2		7220	1 OF 2	555					
COORDINATES				S 5074.37 E 721.26		ANGLE FROM HORIZ.		BEARING					
						90°		NA					
BEGIN	COMPLETED	DRILLER		DRILL MAKE AND MODEL		HOLE SIZE	DYE/BURDEN (FT.)	ROCK (FT.)	TOTAL DEPTH				
5/9/83	5/16/83	LOUGHNEY DEWATERING		SPRALDGE-HEWWOOD SKID RIG		4 1/2"	NA	NA	66.06'				
CORE RECOVERY (FT./%)		COPE BONES	SAMPLES	EL. TOP OF CASING	SPINDLE EL.	DEPTH/EL. SPINDLE WATER		DEPTH/EL. TOP OF ROCK					
NA		NA	15	635.43	634.6	20.4'/614.2		NA					
SAMPLE NUMBER WEIGHT/FALL			CASING LEFT IN HOLE: DIA./LENGTH			LOGGED BY:							
140 LBS./30 IN.			1/2" / 66.89'			D. HENDERSON / L. YOUNG							
SAMPLE TYPE AND DIAMETER	SAMPLER ADVANCE LENGTH CONE RUN	SAMPLE RECOVERY CORE RECOVERY	SAMPLE BLANK %	PERCENT CORE RECOVERY	PENETRATION BLOW			ELEVATION	DEPTH	GRAPHIC LOG	SAMPLE	DESCRIPTION AND CLASSIFICATION	NOTES ON: WATER LEVELS, WATER RETURN, CHARACTER OF DRILLING, ETC.
					1ST'	2ND'	3RD'						
								634.6	0			0-1.5' CONCRETE, PATIO COVER. 1.5-23.7' SPACE BETWEEN FLOORS	DRILLED THROUGH OPENING IN CONCRETE AT EL. 634.6. INSTALLED 6" STANDPIPE BETWEEN EL. 610.9 AND EL. 635.3. 23.7-27.4' CORED USING 5-1/8" O.D. CONCRETE CORE BARREL. GROUND-WATER STABILIZED AT EL. 614.28. 27.4-66.06' HOLE ADVANCED BY DRIVING 4-1/2" O.D. CASING AND CLEANING OUT WITH A 3-7/8" TRICONE ROLLER BIT USING FRESH WATER.
								610.9	23.7			23.7-26.9' CONCRETE, FOUNDATION SLAB	SAMPLES 1 THROUGH 4 USED
								607.7	26.9			26.9-27.4' CONCRETE, MUDMAT	3" SPLIT SPOON SAMPLER AND DRIVEN WITH 315 LB. HAMMER TO OBTAIN SAMPLE RECOVERY.
3" SS	18"	6"	4	1	2	2	607.2	27.4			1	27.4-29.0' SAND, BROWN, FINE-TO MEDIUM-GRAINED, VERY LOOSE, WET, TRACE OF FINE GRAVEL. (SP)(FILL)	SAMPLES 2 AND 3 HAD NO RECOVERY.
							605.6	29				29.0-29.5' SILTY CLAY, GRAY-BROWN, MEDIUM PLASTICITY, SOFT, MOIST, TRACE OF FINE GRAVEL. (CL)(FILL)	
							605.1	29.5				29.5-46.3' SAND, BROWN, FINE-TO COARSE-GRAINED, WET, TRACE OF FINE GRAVEL. (SP)(FILL)	
								599.6	35		2		

FOR INFORMATION ONLY

5/9/83

SS-SPLIT SPOON; ST-SHELBY TUBE;
D-DEMISON; P-PITCHER; O-OTHER

SITE
CIRCULATING WATER INTAKE STRUCTURE

HOLE NO.
555

100-1147-56-121-100-100



BORING LOG							PROJECT	JOB NO.	SHEET NO.	HOLE NO.	
							MIDLAND UNITS 1 & 2	7220	2 of 2	555	
SAMPLE TYPE AND DIAMETER	SAMPLER APPROXIMATE LENGTH TO CORE RUN	SAMPLE RECOVERY CORAL RECOVERY	SAMPLE BLIND Y	PENETRATION BLOWES			ELEVATION	DEPTH	GEOPHYSICAL LOG SAMPLE	DESCRIPTION AND CLASSIFICATION	NOTES ON WATER LEVELS, WATER RETURN, CHARACTER OF DRILLING, ETC.
				1ST 6"	2ND 6"	3RD 6"					
							599.6	35			
											35.0-44.0' SOIL DESCRIPTION BASED ON DRILL CUTTINGS.
3" SS	18" 0"	27		15	13	14		40	3		FOR INFORMATION ONLY
3" SS	18" 6"	74		64	39	35		45	4	44.0-46.5' SOME GRAVEL.	
							588.1	46.5			FILL TILL
2" SS	18" 8"	166		48	65	101		50	5		
2" SS	18" 13"	198		65	83	115			6		SAMPLE 7 AND 8 HAD NO RECOVERY POSSIBLY PUSHING STONE OR COBBLE.
2" SS	18" 0"	616		128	263	353			7		
2" SS	18" 0"	412		102	158	254			8		
2" SS	18" 11"	245		63	90	155		55	9		52.0-55.5'; SANDY SILT SOIL DESCRIPTION BASED ON DRILL CUTTINGS.
2" SS	18" 13"	154		42	68	96			10		
2" SS	18" 18"	229		73	87	142			11		
2" SS	18" 14"	200		62	80	120		60	12		
2" SS	18" 16"	146		48	68	78			13		SAMPLE 10: TESTED FOR ATTERBERG LIMITS.
2" SS	18" 13"	184		31	43	141	570.8	63.0	14		
2" SS	18" 15"	221		70	93	128	570.3	64.3	15		
							568.54	66.06			
											DROVE 4" ID CASING TO EL. 568.54 AND WASHED CASING OUT FOR ONE HOUR WITH FRESH WATER.
											63.8-64.3' ORGANIC SILTY CLAY, BLACK, VERY HARD, MEDIUM PLASTICITY, MOIST, SOME SAND. (CL)(TILL)
											64.3-66.06' SANDY SILT, GRAY, VERY DENSE, MOIST, SEVERAL THIN (±1") SAND LAYERS, TRACE ANGULAR TO SUBANGULAR FINE GRAVEL, TRACE CLAY. (ML)(TILL)
											BOTTOM OF BORING AT 66.06' PIEZOMETER INSTALLED. SEE OBSERVATION WELL CONSTRUCTION SUMMARY.

SS=SPLIT SPOON; ST=SHELBY TUBE;
D=DENNISON; P=PITCHER; O=OTHER

SITE
CIRCULATING WATER INTAKE STRUCTURE


HOLE NO.
555



OBSERVATION WELL CONSTRUCTION SUMMARY

PROJECT Midland Units 1 & 2
 SITE Circulating Water Intake Structure
 COORDINATES S5074.37 E721.26
 DATE COMPLETED 6-1-83
 SUPERVISED BY D. Henderson

WELL NO. 555
 AQUIFER T111





WELL INSTALLATION DATA SHEET

WELL NUMBER 555

PROJECT Midland Units 1 & 2 JOB NO. 7220-101 SUBCONTRACTOR Loughney Dewatering

COORDINATES S5074.37 E721.26 SURFACE ELEVATION 634.6

DATE STARTED 5-9-83 DATE COMPLETED 6-1-83 NO. OF SAMPLES 15

TYPE OF SAMPLES 2" Split Spoon/3" Split Spoon

DRILLING PROCEDURE

CASING DIAMETERS (IN) DRILLING METHOD Rotary
O.D. 4 1/2" HOLE DIAMETER 4 1/2" HOLE DEPTH 66.06'
I.D. 4" SPECIAL CONDITIONS used 3" split spoon/315# hammer 27.9-45.7'.

WELL INSTALLATION

SCREEN SLOT SIZE .018" SCREEN DIAMETER 1/2" I.D. SCREEN LENGTH 3.0'
CENTRALIZERS: 63.73'

LENGTH OF BLANK BELOW SCREEN 1.5' LENGTH OF RISER ABOVE SCREEN 62.39'
LENGTH OF GRAVEL PACKED ZONE 17.4' CALCULATED AMOUNT OF GRAVEL PACK 1.86 cu.ft.
ACTUAL AMOUNT OF GRAVEL PACK 1.90 cu.ft.

THICKNESS OF SEAL 21.4'
TYPE OF SEAL PGB Grout CALCULATED AMOUNT OF SEAL 2.30 cu.ft.
ACTUAL AMOUNT OF SEAL 3.50 cu.ft. *more grout used than anticipated below structural floor mudmat.

WELL DEVELOPMENT

TYPE OF DEVELOPMENT NA
DEVELOPING TIME _____ AMOUNT OF MATERIAL REMOVED _____ (est)
SAND CONCENTRATION: (ppm by weight) _____
DURING DEVELOPMENT _____ SPECIAL CONDITIONS Piezometer installed to monitor groundwater level in the Till and rising head test performed.
FIRST RETEST _____
SECOND RETEST _____
THIRD RETEST _____

STATIC WATER LEVEL Elev. 605.75 DATE 6-6-83 EDUCTOR SETTING NA

SUBCONTRACTOR SUBMITTALS:
MICHIGAN DEWATERING WELL RECORD

SUPERVISED BY
GEOLOGIST/HYDROGEOLOGIST L. Young



BORING LOG			PROJECT		JOB NO.	SHEET NO.	HOLE NO.					
SITE				COORDINATES		ANGLE FROM HORIZ.	BEARING					
SERVICE WATER PUMP STRUCTURE				S 5065.10 E 738.40		90°	NA					
REGULAR	COMPLETED	DRILLER		DRILL MAKE AND MODEL		HOLE SIZE	OVERBURDEN (FT.)	ROCK (FT.)	TOTAL DEPTH			
5/14/83	5/27/83	LOUGHNEY DEWATERING		ACKER SKID RIG		4 1/2"	NA	NA	50.1'			
CORE RECOVERY (FT./%)		CORE BOXES	SAMPLES	EL. TOP OF CASING	GROUND EL.	DEPTH/EL. GROUND WATER		DEPTH/EL. TOP OF ROCK				
NA		NA	17	621.90	620.0	4.3'/615.7		NA				
SAMPLE HAMMER WEIGHT/FALL			CASING LEFT IN HOLE: DIA./LENGTH			LOGGED BY:						
140 LBS./30 IN.			1 1/2" / 52.0'			P. LARSEN/D. GOOD/J. GIVENS						
SAMPLE TYPE AND DIAMETER	SAMPLER ADVANCE LENGTH CORE RUN	SAMPLE RECOVERY CORE RECOVERY	SAMPLE BLOW PERCENT CORE RECOVERY	PENETRATION BLOWNS			ELEVATION	DEPTH	GRAPHIC LOG	SAMPLE	DESCRIPTION AND CLASSIFICATION	NOTES ON WATER LEVELS, WATER RETURN, CHARACTER OF DRILLING, ETC.
				1ST 6"	2ND 6"	3RD 6"						
						620.0	0					
						616.9	3.1			0-3.1' CONCRETE, FOUNDATION SLAB.	INSTALLED 6" DIAMETER CASING AT TOP OF FLOOR TO CORE CONCRETE.	
						616.2	3.8			3.1-3.8' CONCRETE, MUDMAT		
2" SS	18" 14"	14		6	5	9	5		1	3.8-33' SAND, BROWN, FINE-TO COARSE-GRAINED, MEDIUM DENSE TO DENSE, WET, TRACE OF SILT. (SP) (FILL)	5/14/83 0-3.8' CORED USING 3"-1/8" O.D. CONCRETE CORE BARREL. GROUND-WATER LEVEL STABILIZED AT EL. 615.7 AFTER CORING THROUGH CONCRETE. THE 6" CASING WAS REMOVED DURING DRILLING OPERATIONS TO FACILITATE DRILLING. THE 4" I.D. CASING WAS ADVANCED USING 3/8" 4 WING CHOPPING BIT AND FRESH WATER. *SAMPLE 4- RODS WERE DROPPED BY DRILLER 8" ABOVE SOIL. EMBEDDED SPOON 6" INTO SOIL. TAPPED WITH HAMMER FOR LAST 3". OF FIRST 6". *SAMPLE 5- 5" OF 23" ADVANCE WAS IN CASING. ATTEMPTED TO CLEAN OUT W/SPOON 3 TIMES SINCE BORING COULD NOT BE WASHED OUT. 1) BLOW COUNTS WERE 30-36-45 FOR AN H-81 HOWEVER HAMMER DROPPED ONLY 24" EQUIV. H FOR 30" DROP=65.	
2" SS	18" 0"	48		5	20	28	10		2			
2" SS	18" 4"	27		9	12	15	15		3			
2" SS	18" 7"	29		11	13	16	20		4			
2" SS	23" 5.5"	SEE NOTE 1					25		5			
2" SS	18" 12"	56		17	27	29	30		6			
2" SS	14" 10"	SEE NOTE 2		22	23	12/2"	587.0 586.3 585.0		7			
FOR INFORMATION ONLY										33-3.7' CONCRETE, MUDMAT	FILL	
FOR INFORMATION ONLY										33.7-36.8' SANDY SILT, GRAY, VERY DENSE, WET, TRACE OF CLAY AND GRAVEL, (ML) (TILL)	TILL	

SS=SPLIT SPOON; ST=SHELBLY TUBE;
D=DEMISON; P=PITCHER; O=OTHER

SITE
SERVICE WATER PUMP STRUCTURE

HOLE NO.
561



BORING LOG

PROJECT

MIDLAND UNITS 1 & 2

JOB NO.
7220

SHEET NO.
2 of 2

HOLE NO.
561

SAMPLE TYPE AND DIAMETER	SAMPLER ADVANCE LENGTH CORRECTION	SAMPLER RECOVERY CORRECTION	SAMPLER BLANK % PENETRATION CORRECTION	PENETRATION BLOWS			ELEVATION	DEPTH	CORRECTED LOG SAMPLE	DESCRIPTION AND CLASSIFICATION	NOTES ON: WATER LEVELS, WATER RETURN, CHARACTER OF DRILLING, ETC.
				1ST 6"	2ND 6"	3RD 6"					
							585.0	35			
2" SS	18" 15"	99		29	49	50			8		<p>A 3 1/8" PERCUSSION DRILL BIT WAS USED TO ADVANCE THE BORING THROUGH AN 8" CONCRETE MUDMAT AT EL. 587.0.</p> <p>2) SAMPLE 7 ONLY 14" ADVANCEMENT IN SOIL DUE TO PROCEDURAL LIMITATION AND 24" MAX. DRIVE. 10" WERE MISSING BECAUSE OF MUDMAT REMOVAL.</p> <p>45.5-47.0' DROVE 3" SS AFTER 2" SS; ATTEMPT TO DRIVE CASING FAILED; DRILLED 45.5' TO 47'; ATTEMPT TO DRIVE CASING FAILED; TOOK 2" SS SAMPLE 47' TO 48.5'.</p> <p>48.5' TO 50' 2" SS SAMPLE DRILLED TO 50' (ELEV. 570) AND WASHED OUT THE BORE HOLE FOR ONE HOUR WITH FRESH WATER. AFTER WASHING RECORDED FINAL DEPTH OF 50.1'.</p>
2" SS	18" 18"	114		49	50	64			9		
2" SS	18" 13"	108		33	44	62			10		
2" SS	18" 14"	116		35	50	66		40	11		
2" SS	18" 6"	267		36	92	175			12		
2" SS	18" 16"	130		50	50	80	577.0	43.0	13	43-43.2' SILTY SAND, GRAY, FINE TO MEDIUM GRAINED, VERY DENSE, WET. (SM)	
2" SS	18" 17"	143		42	62	81	576.8	45	14		
2" SS	18" 15"	143		40	66	75			15	43.2-50' SANDY SILT, GRAY, VERY DENSE, WET, TRACE OF CLAY AND GRAVEL. (ML) (TILL)	
2" SS	18" 18"	161		28	67	94			16		
2" SS	18" 18"	143		40	58	85			17		
							569.9	50			<p>BOTTOM OF BORING AT 50.1' PIEZOMETER WELL INSTALLED. SEE OBSERVATION WELL CONSTRUCTION SUMMARY.</p>

FOR INFORMATION ONLY

SS-SPLIT SPOON; ST-SHELBY TUBE;
D-DENISON; P-PITCHER; O-OTHER

SITE
SERVICE WATER PUMP STRUCTURE

HOLE NO.
561





OBSERVATION WELL CONSTRUCTION SUMMARY

PROJECT Midland Units 1 & 2
 SITE Service Water Pump Structure
 COORDINATES S5065.10 E738.40
 DATE COMPLETED 5-27-83
 SUPERVISED BY D. Henderson

WELL NO. 501
 AQUIFER T111

GROUND ELEVATION 620.0



Elevation of reference point	<u>621.90</u>
Height of reference point above ground surface	<u>1.9'</u>
Depth of surface seal (from 3.1' below top of slab)	<u>32.2'</u>
Type of surface seal:	<u>PGB Grout</u>
I. D. of surface casing	<u>NA</u>
Type of surface casing:	<u>NA</u>
Depth of surface casing	<u>NA</u>
I. D. of riser pipe	<u>1/2"</u>
Type of riser pipe:	<u>Schedule 80 PVC with treaded couplings</u>
Diameter of borehole	<u>4 1/2"</u>
Type of filler:	<u>NA</u>
Type of gravel pack	<u>Ottawa Flint Shot Sand</u>
Elev./depth of top of gravel pack	<u>584.7/35.3'</u>
Elevation/depth of top of screen	<u>574.4/45.6'</u>
Description of screen	<u>#18 Commercially slotted scheduled 80 PVC pipe</u>
I. D. of screen section	<u>1/2"</u>
Elevation / depth of bottom of screen	<u>571.4/48.6'</u>
Elev./depth of bottom of plugged blank section	<u>569.9/50.1'</u>
Elev./depth of bottom of gravel pack	<u>569.9/50.1'</u>
Type of filler below plugged section	<u>NA</u>
Elevation of bottom of borehole	<u>569.9</u>

Not to scale



WELL INSTALLATION DATA SHEET

WELL NUMBER 561

PROJECT Midland Units 1 & 2 JOB NO. 7220-101 SUBCONTRACTOR Loughney Dewatering Co.

COORDINATES S5065.10 E738.40 SURFACE ELEVATION 620.0

DATE STARTED 5-14-83 DATE COMPLETED 5-27-83 NO. OF SAMPLES 17

TYPE OF SAMPLES 2" Split Spoon/3" Split Spoon

DRILLING PROCEDURE

CASING DIAMETERS (IN) DRILLING METHOD Rotary
O.D. 4 1/2" HOLE DIAMETER 4 1/2" HOLE DEPTH 50.1'
I.D. 4" SPECIAL CONDITIONS used 3" split spoon/315# hammer 45.5-47.0'

WELL INSTALLATION

SCREEN SLOT SIZE .018" SCREEN DIAMETER 1/2" SCREEN LENGTH 3.0'
CENTRALIZERS: 47.5'

DEPTH OF BLANK BELOW SCREEN 1.5' LENGTH OF RISER ABOVE SCREEN 47.5'
LENGTH OF GRAVEL PACKED ZONE 14.8' CALCULATED AMOUNT OF GRAVEL PACK 1.58 cu.ft.
ACTUAL AMOUNT OF GRAVEL PACK 1.24 cu.ft.

THICKNESS OF SEAL 32.2'
TYPE OF SEAL PGB Grout CALCULATED AMOUNT OF SEAL 3.46 cu.ft.
ACTUAL AMOUNT OF SEAL 7.91 cu.ft. *more grout used than anticipated below structural floor mudmat. Deep benchmark being drilled 14" away.

WELL DEVELOPMENT

TYPE OF DEVELOPMENT NA
DEVELOPING TIME _____ AMOUNT OF MATERIAL REMOVED _____ (est)
SAND CONCENTRATION: (ppm by weight) _____
DURING DEVELOPMENT _____ SPECIAL CONDITIONS Piezometer installed to monitor groundwater level in the Till and rising head test performed.
FIRST RETEST _____
SECOND RETEST _____
THIRD RETEST _____

STATIC WATER LEVEL 615.97 DATE 6-3-83 EDUCTOR SETTING NA

SUBCONTRACTOR SUBMITTALS:

MICHIGAN DEWATERING WELL RECORD

SUPERVISED BY
GEOLOGIST/HYDROGEOLOGIST L. Young



BORING LOG				PROJECT		JOB NO.	SHEET NO.	HOLE NO.					
				MIDLAND UNITS 1 & 2		7220	1 of 2	567					
SITE			COORDINATES			ANGLE FROM HOPIZ.		BEARING					
SERVICE WATER PUMP STRUCTURE			S 5053.47 E 755.11			90°		NA					
BEGIN	COMPLETED	DRILLER		DRILL MAKE AND MODEL		HOLE SIZE	OVERBURDEN (FT.)	ROCK (FT.)	TOTAL DEPTH				
5/2/83	5/7/83	Loughney Dewatering		Acker Skid Rig		4 1/2"	NA	NA	51.6'				
CORE RECOVERY (FT./%)		CORE BOXES	SAMPLES	EL. TOP OF CASING	GROUND EL.	DEPT./VEL. GROUND WATER		DEPTH/EL. TOP OF ROCK					
NA		NA	18	623.25	619.9	0.6'/619.3		NA					
SAMPLE HAMMER WEIGHT / FALL			CASING LEFT IN HOLE: DIA./LENGTH			LOGGED BY:							
140 LBS./30 IN.			3" / 54.55'			D. Henderson / P. Larsen							
SAMPLE TYPE AND DIAMETER	SAMPLER ADVANCE LENGTH CORE RUN	SAMPLE RECOVERY CORE RECOVERY	SAMPLE IN CHARGE	PERCENT CORE RECOVERY	PENETRATION BLOWS			ELEVATION	DEPTH	GRAPHIC LOG	SAMPLE	DESCRIPTION AND CLASSIFICATION	NOTES ON WATER LEVELS, WATER RETURN, CHARACTER OF DRILLING, ETC.
					1ST 6"	2ND 6"	3RD 6"						
								619.9	0			0-3.0' CONCRETE, FOUNDATION SLAB.	5/2/83
								616.0	3			3.0-3.9' CONCRETE, MIDMAT	INSTALLED 6" DIAMETER CASING AT TOP OF FLOOR TO CORE CONCRETE. TOP OF 6" DIAMETER CASING AT EL. 623.25.
2" SS	18" 6"	3			0	0	3	614.4	3.9			3.9-5.0' SAND, BROWN, FINE-TO MEDIUM-GRAINED, VERY LOOSE, WET, TRACE OF GRAVEL. (CL)(FILL)	
									5.5			5.0-5.5' SANDY CLAY, BROWN, MEDIUM-STIFF, MOIST, TRACE OF SILT, TRACE OF GRAVEL. (CL)(FILL)	0-3.9' CORED USING 5-1/8" O.D. CONCRETE CORE BARREL. GROUND-WATER LEVEL STABILIZED AT EL. 619.3 AFTER CORING THROUGH CONCRETE.
2" SS	18" 6"	13			5	5	8		10			5.5-23.0' SAND, BROWN, FINE-TO COARSE-GRAINED, WET, TRACE OF SILT. (SP)(FILL)	
												5.5-23.0' LOOSE TO MEDIUM DENSE	3.9-51.6' HOLE ADVANCED BY DRIVING 4 1/2" O.D. CASING AND CLEANING OUT WITH A 3-7/8" TRICONE ROLLER BIT USING FRESH WATER.
2" SS	18" 7"	9			6	6	3		15				
												23.0-34.0' VERY DENSE	4.0-5.0' SAMPLE ADVANCED UNDER WEIGHT OF 140 LB. HAMMER WITHOUT DRIVING
2" SS	18" 7"	29			22	16	13		20				
													FILL TILL
2" SS	18" 10"	102			33	44	58		25				
													34.0-35.5' SILTY CLAY, GRAY, LOW PLASTICITY, HARD, MOIST, SOME SAND, TRACE OF FINE GRAVEL. (CL)(TILL)
2" SS	18" 3"	94			36	45	49		30				
2" SS	18" 16"	128			39	44	84	585.9 584.9	34 35				

FOR INFORMATION ONLY

SS-SPLIT SPOON; ST-SHELBY TUBE;
D-DENISON; P-PITCHER; O-OTHER

SITE
SERVICE WATER PUMP STRUCTURE

HOLE NO.
567

100-111111-111111



BORING LOG							PROJECT	JOB NO.	SHEET NO.	HOLE NO.	
							MIDLAND UNITS 1 & 2	7220	2 OF 2	567	
SAMPLE TYPE AND DIAMETER	SAMPLER ADVANCE LENGTH CORE RUN	SAMPLE RECOVERY PERCENT	PENETRATION BLOWS			ELEVATION	DEPTH	GRAPHIC LOG	SAMPLE	DESCRIPTION AND CLASSIFICATION	NOTES ON WATER LEVELS, WATER RETURN, CHARACTER OF DRILLING, ETC.
			1ST 6"	2ND 6"	3RD 6"						
						584.9	35				
2" SS	18" 15"	140	37	50	90	584.4	35.5	8	35.5-36.0' SILTY SAND, GRAY, FINE-TO MEDIUM-GRAINED, VERY DENSE, WET, TRACE OF FINE GRAVEL. (SM)(TILL)	SAMPLE 9: TESTED FOR ATTERBERG LIMITS.	
2" SS	18" 18"	113	38	43	70	583.9	36	9	36.0-36.5' SILTY CLAY, GRAY, HARD, MOIST, SOME SAND, TRACE OF FINE GRAVEL. (CL)(TILL)		
2" SS	18" 18"	108	25	43	65		36.5	10	36.5-37.0' SILTY SAND, GRAY, FINE-TO MEDIUM-GRAINED, VERY DENSE, WET, TRACE OF FINE GRAVEL. (SM)(TILL)		
2" SS	18" 18"	200	40	70	130		40	11			
2" SS	18" 18"	150	39	60	90		41	12			
2" SS	18" 18"	310	42	110	200		42	13			
2" SS	18" 18"	237	63	77	160		45	14	37.0-49.6' SANDY SILT, GRAY, VERY DENSE, MOIST, TRACE OF CLAY, TRACE OF FINE GRAVEL. (ML)(TILL)		
2" SS	18" 18"	194	78	74	120		46	15			
2" SS	18" 18"	125	49	54	71		48	16			
2" SS	13.5" 13"	325+	53	125	200/1.5'	570.3	49.6	17	49.5-49.6' BLACK ORGANIC CLAY SEAM.		DROVE 4" I.D. CASING TO EL. 568.3 AND WASHED CASING OUT FOR ONE HOUR WITH FRESH WATER.
2" SS	18" 18"	138	35	62	76	568.8	50.1	18	49.6-50.1' SILTY SAND, GRAY, FINE-GRAINED, VERY DENSE, MOIST. (SM)(TILL)		
						568.3	51.6		50.1-51.6' SANDY SILT, GRAY, VERY DENSE, MOIST, TRACE OF FINE GRAVEL. (ML)(TILL)		
										BOTTOM OF BORING AT 51.6	
										DEWATERING WELL INSTALLED-SEE PUMPING WELL CONSTRUCTION SUMMARY.	
FOR INFORMATION ONLY											

SS-SPL. 17 SPOON; ST-SHELBY TUBE;
B-DENISON; P-PITCHER; O-OTHER


SITE: SERVICE WATER PUMP STRUCTURE

HOLE NO. 567

PUMPING WELL CONSTRUCTION SUMMARY

PROJECT Midland Units 1 & 2
 SITE Service Water Pump Structure
 COORDINATES S5053.47 E755.11
 DATE COMPLETED 5/7/83
 SUPERVISED BY D. Henderson

WELL NO. 567
 AQUIFER Backfill Sand and Till



Generalized Stratigraphy - See log for details

Not to scale



WELL INSTALLATION DATA SHEET

WELL NUMBER 567

PROJECT Midland Units 1 & 2 JOB NO. 7220-101 SUBCONTRACTOR Loughney Dewatering Co.

COORDINATES S5053.47 E755.11 SURFACE ELEVATION 619.9

DATE STARTED 5-2-83 DATE COMPLETED 5-7-83 NO. OF SAMPLES 18

TYPE OF SAMPLES 2" split spoon

DRILLING PROCEDURE

CASING DIAMETERS (IN) DRILLING METHOD Rotary
O.D. 4 1/2" HOLE DIAMETER 4 1/2" HOLE DEPTH 51.6'
I.D. 4" SPECIAL CONDITIONS -

WELL INSTALLATION

SCREEN SLOT SIZE 0.008" SCREEN DIAMETER 3 1/2" O.D. SCREEN LENGTH 46.1'
CENTRALIZERS: NA

LENGTH OF BLANK BELOW SCREEN NA LENGTH OF RISER ABOVE SCREEN 8.5'
LENGTH OF GRAVEL PACKED ZONE 51.2' CALCULATED AMOUNT OF GRAVEL PACK 2.26 cu. ft.
ACTUAL AMOUNT OF GRAVEL PACK 2.37 cu. ft.

THICKNESS OF SEAL NA
TYPE OF SEAL NA CALCULATED AMOUNT OF SEAL NA
ACTUAL AMOUNT OF SEAL NA

WELL DEVELOPMENT

TYPE OF DEVELOPMENT NA
DEVELOPING TIME _____ AMOUNT OF MATERIAL REMOVED _____ (est)
SAND CONCENTRATION: (ppm by weight)
DURING DEVELOPMENT _____ SPECIAL CONDITIONS Construction dewatering well installed.
FIRST RETEST _____
SECOND RETEST _____
THIRD RETEST _____

STATIC WATER LEVEL Elev. 619.3 DATE 5-7-83 EDUCTOR SETTING NA

SUBCONTRACTOR SUBMITTALS:

MICHIGAN DEWATERING WELL RECORD

SUPERVISED BY
GEOLOGIST/HYDROGEOLOGIST L. E. Young



BORING LOG				PROJECT		JOB NO.	SHEET NO.	HOLE NO.				
SERVICE WATER PUMP STRUCTURE				MIDLAND UNITS 1 & 2		7220	1 of 2	576				
COORDINATES			S 5032.14 E 781.77			ANGLE FROM HORIZ.		BEARING				
90°			NA									
DATE	COMPLETED	DRILLER		DRILL TYPE AND MODEL		HOLE SIZE	OVERBURDEN (FT.)	ROCK (FT.)	TOTAL DEPTH			
5/2/83	5/11/83	LOUGHNEY DEWATERING		CME 45		4 1/2"	NA	NA	51.0'			
CORE RECOVERY (FT./%)		CORE BOXES	SAMPLES	EL. TOP OF CASING	GROUND EL.	DEPTH/EL. GROUND WATER		DEPTH/EL. TOP OF ROCK				
NA		NA	17	621.25	619.9	1.17'/618.73		NA				
SAMPLE NUMBER WEIGHT/FALL			CASING LEFT IN HOLE: DIA./LENGTH			LOGGED BY:						
140 LBS./30 IN.			1/2" / 51.85'			L.E. YOUNG / D. KOSCO						
SAMPLE TYPE AND DIAMETER	SAMPLER ADVANCE LENGTH CORE RUN	SAMPLER RECOVERY CORE RECOVERY	SAMPLE IN O.D. PERCENT CORE RECOVERY	PENETRATION BLOWS			ELEVATION	DEPTH	CRAP IC LOG	SAMPLE	DESCRIPTION AND CLASSIFICATION	NOTES ON WATER LEVELS, WATER RETURN, CHARACTER OF DRILLING, ETC.
				1ST 8"	2ND 8"	3RD 8"						
							619.9	0			0-3.4' CONCRETE, FOUNDATION SLAB.	≅ 5/11/83
							616.5	3.4			3.4-4.0' CONCRETE, MIDMAT.	INSTALLED 6" DIA. CASING AT TOP OF FLOOR TO CORE CONCRETE. TOP OF 6" DIA. CASING AT EL. 621.25.
							615.9	4			4.0-5.5' SAND, BROWN, FINE-TO COARSE-GRAINED, LOOSE, WET. (SP) (FILL)	
2" SS	18"	9"	12	4	5	7	614.4	5		1	5.5-6.1' SILTY CLAY, BROWN, MEDIUM STIFF LOW PLASTICITY, TRACE SAND. (CL) (FILL)	0-4.0' CORED USING 5-1/8" O.D. CONCRETE CORE BARREL GROUND-WATER LEVEL STABILIZED AT EL. 619.3 AFTER CORING THROUGH CONCRETE.
							613.8	6.1		2	6.1-34.5' SAND, BROWN, FINE-TO COARSE-GRAINED, LOOSE, WET, SOME FINE GRAVEL, AND TRACE OF CLAY. (SP) (FILL)	
2" SS	18"	6"	9	6	5	4		10		2		4.0-34.5' HOLE ADVANCED BY DRIVING 4-1/2" O.D. CASING AND CLEANING OUT WITH A 3-1/8" TRI-CONE ROLLER BIT USING FRESH WATER
								15		3		
2" SS	18"	6"	3	3	2	1		20		4		34.5-51.0' HOLE ADVANCED BY DRIVING 4-1/2" O.D. CASING AND CLEANING OUT WITH A 3-1/2" O.D. DRAG BIT USING FRESH WATER.
								25		5	24.5-34.5' VERY DENSE	
2" SS	18"	9"	90	21	28	62		30		6		
2" SS	18"	8"	104	33	52	52		35				
							585.4	34.5				FILL
							584.9	35				TILL
SS-SPLIT SPOON; ST-SHELBY TUBE; B-BENJAMINSON; P-PITCHER; O-OTHER										SITE		
										SERVICE WATER PUMP STRUCTURE		
										HOLE NO.		576

FOR INFORMATION ONLY



BORING LOG

PROJECT MIDLAND UNITS 1 & 2

JOB NO. 7220

SHEET NO. 2 of 2

HOLE NO. 576

SAMPLE TYPE AND DIAMETER	SAMPLER ADVANCE LENGTH CORE RUN	SAMPLE RECOVERY CORRECTION	SAMPLE BLOWS	PENETRATION BLOWS			ELEVATION	DEPTH	GRAPHIC LOG	SAMPLE	DESCRIPTION AND CLASSIFICATION	NOTES ON WATER LEVELS, WATER RETURN, CHARACTER OF DRILLING, ETC.
				1ST 8"	2ND 8"	3RD 8"						
			180	27	75	105	584.9			7		
SS	18" 18"		152	54	75	77	582.4			8	34.5-37.5' SILTY CLAY, GRAY, HARD, DRY, TRACE TO SOME FINE-GRAINED SAND OCCURRING IN THIN (1/4") LAYERS, TRACE FINE GRAVEL AND COBBLES. (CL) (TILL)	
SS	18" 17"		195	46	90	105				9		
SS	18" 18"		133	43	45	88				10	37.5-42.3' SANDY SILT, GRAY, VERY DENSE, DRY, TRACE TO SOME CLAY, TRACE FINE GRAVEL AND COBBLES. SAND OCCURS BOTH IN THIN STRINGERS AND INTERMIXED WITH SILT. (ML) (TILL)	SAMPLE 10: TESTED FOR ATTERBERG LIMITS
SS	18" 18"		200	47	83	117				11		
SS	18" 15"		169	100	80	89	577.6			12	42.3-43.5' SILTY SAND, GRAY, FINE-TO MEDIUM-GRAINED, VERY DENSE, WET, TRACE CLAY. (SM) (TILL)	
SS	18" 18"		113	30	44	69	576.4			13	43.5-43.8' SANDY SILT, GRAY, VERY DENSE, DRY, TRACE CLAY. (ML) (TILL)	
SS	18" 18"		122	43	58	64	575.8			14	43.8-44.05' SILTY SAND, GRAY, FINE-TO MEDIUM-GRAINED, VERY DENSE, WET, TRACE CLAY. (SM) (TILL)	50.5' DRIVING COBBLE. DROVE 4" I.D. CASING TO EL. 568.9 AND WASHED CASING OUT FOR ONE HOUR WITH FRESH WATER
SS	18" 18"		83	37	36	47	573.4			15	44.05-46.5' SILT, GRAY, VERY DENSE, DRY, SOME FINE-GRAINED SAND, TRACE CLAY. (ML) (TILL)	
SS	18" 18"		145	50	64	81	572.4			16	46.5-47.5' SANDY SILT, GRAY, VERY DENSE, DRY, VERY FINE-GRAINED SAND, TRACE SUBANGULAR TO ANGULAR FINE GRAVEL, TRACE CLAY. COBBLE AT TOP OF SAMPLE. (ML) (TILL)	
SS	18" 18"		161	45	55	106	572.2			17	47.5-47.71' SILTY SAND, GRAY, VERY FINE-TO FINE-GRAINED, VERY DENSE, MOIST, TRACE CLAY. (SM) (TILL)	
							568.9			18	47.71-51.0' CLAYLY SILT, GRAY, VERY DENSE, DRY, SOME VERY FINE-GRAINED SAND, TRACE SUBANGULAR TO ANGULAR FINE GRAVEL. (ML) (TILL)	
											BOTTOM OF BORING AT 51.0' PIEZOMETER INSTALLED. SEE OBSERVATION WELL CONSTRUCTION SUMMARY.	


FOR INFORMATION ONLY



OBSERVATION WELL CONSTRUCTION SUMMARY

PROJECT Midland Units 1 & 2
 SITE Service Water Pump Structure
 COORDINATES S5032.14 E781.77
 DATE COMPLETED 5-27-83
 SUPERVISED BY L. Young

WELL NO. 576
 AQUIFER T111





WELL INSTALLATION DATA SHEET

WELL NUMBER 576

PROJECT Midland Units 1 & 2 JOB NO. 7220-101 SUBCONTRACTOR Loughney Dewatering Co.

COORDINATES S5032.14 E781.77 SURFACE ELEVATION 619.9

DATE STARTED 5-2-83 DATE COMPLETED 5-27-83 NO. OF SAMPLES 17

TYPE OF SAMPLES 2" Split Spoon

DRILLING PROCEDURE

DRILLING DIAMETERS (IN) DRILLING METHOD Rotary
O.D. 4 1/2" HOLE DIAMETER 4 1/2" HOLE DEPTH 51.0'
I.D. 4" SPECIAL CONDITIONS _____

WELL INSTALLATION

SCREEN SLOT SIZE 0.018" SCREEN DIAMETER 1/2" SCREEN LENGTH 3.0'
CENTRALIZERS: 49.6'

LENGTH OF BLANK BELOW SCREEN NA LENGTH OF RISER ABOVE SCREEN 38.25'
LENGTH OF GRAVEL PACKED ZONE 14.2' CALCULATED AMOUNT OF GRAVEL PACK 1.52 cu.ft.
ACTUAL AMOUNT OF GRAVEL PACK 1.75 cu.ft.

THICKNESS OF SEAL 33.85'
TYPE OF SEAL PGB Grout CALCULATED AMOUNT OF SEAL 3.63 cu.ft.
ACTUAL AMOUNT OF SEAL 4.89 cu.ft. *More grout used than anticipated below structural floor mudmat.

WELL DEVELOPMENT

TYPE OF DEVELOPMENT NA
DEVELOPING TIME _____ AMOUNT OF MATERIAL REMOVED _____ (est)
SAND CONCENTRATION: (ppm by weight) _____
DURING DEVELOPMENT _____ SPECIAL CONDITIONS Piezometer installed to monitor groundwater level in the Till and rising head test performed.
FIRST RETEST _____
SECOND RETEST _____
THIRD RETEST _____

STATIC WATER LEVEL Elev. 618.72 DATE 5-27-83 EDUCTOR SETTING NA

SUBCONTRACTOR SUBMITTALS:
MICHIGAN DEWATERING WELL RECORD

SUPERVISED BY
GEOLOGIST/HYDROGEOLOGIST L. Young


SWPS PIEZOMETER AND WELL GRAVEL PACK
AND GROUT VOLUME COMPARISON SUMMARY

Well No.	Gravel Pack			Grout			Total Hole		
	Calc cu. ft.	Act cu. ft.	% Diff.	Calc cu. ft.	Act cu. ft.	% Diff.	Calc cu. ft.	Act cu. ft.	% Diff.
LS-6	3.81	2.56	-32.8	8.47	10.15	+19.8	12.28	12.71	+3.5
LS-12	1.51	1.54	+2.0	3.55	4.40	+23.9	5.06	5.94	+17.4
555	1.86	1.90	+2.2	2.30	3.50	+52.2 ²	4.16	5.40	+29.8 ²
561	1.58	1.24	-21.5	3.46	7.91	+128.6 ²	5.04	9.15	+81.5 ²
567	2.26	2.37	+4.9	NA	NA	NA	2.26	2.37	+4.9
576	1.52	1.75	+15.1	3.63	4.89	+34.7 ²	5.15	6.64	+28.9 ²

¹Should be \leq 25%

²Excessive grout used at top of hole due to very loose soils immediately beneath the structural floor mudmat.

C3060701





U. S. NATIONAL RESEARCH COMMISSION
MEMORANDUM

[The main body of the page is almost entirely obscured by a dense, high-contrast, grainy pattern, likely due to severe photocopying artifacts or intentional redaction. No legible text is visible in this section.]



CONSUMERS
POWER
COMPANY

Chron

James W Cook
Vice President - Projects, Engineering
and Construction

General Offices: 1945 West Parnell Road, Jackson, MI 49201 • (517) 788-0453

April 22, 1983

Mr J G Keppler, Administrator, Region III
Nuclear Regulatory Commission
799 Roosevelt Road
Glen Ellyn, IL 60137

PRINCIPAL STAFF	
MA	MAJ
75	BOS
VCA	PAO
SEB	SLO
DMR	SC
POSP	
DE	
AL	
OL	FILE

orig+3

MIDLAND NUCLEAR COGENERATION PLANT -
MIDLAND DOCKET NO's 50-329, 50-330 -
CONSTRUCTION COMPLETION PROGRAM
FILE 0655, B1.1.7 SERIAL 22027

- REFERENCES
1. LETTER TO MR J W COOK DATED MARCH 28, 1983 FROM MR J G KEPPLER REGARDING CONSTRUCTION COMPLETION PROGRAM
 2. LETTER FROM MR J W COOK DATED APRIL 6, 1983 TO MR J G KEPPLER REGARDING CONSTRUCTION COMPLETION PROGRAM THIRD PARTY OVERVIEW

Your letter of March 28, 1983 regarding the Construction Completion Program (CCP) consisted of Parts A, B and C. My letter of April 6, 1983 to you replied to items A5, all of Part B, all of Part C and to Enclosure 1, the Protocol document for the Independent Design Verification. At the April 13, 1983 meeting in Bethesda on Independent Design Verification (IDV), we provided additional discussion and clarification of the communications between the parties during the IDV.

The enclosure to this letter provides responses to items A1, 2, 3, 4, 6, 7, 8 and 9 of your letter of March 28, 1983.

Based upon this letter and my April 6, 1983 letter, we believe that complete responses have now been provided to your March 28, 1983 letter.

James W. Cook

APR 25 1983

oc0483-0426a100

~~8307170211~~

1700

JWC/GSK/bjb

CC Atomic Safety and Licensing Appeal Board (w/o att)
CBechhoefer (w/o att)
FPCowan, ASLB (w/o att)
JHarbour, ASLB (w/o att)
MMCherry (w/o att)
FSKelley (w/o att)
HRDenton, NRC (w/att)
WHMarshall (w/o att)
WDPaton, NRC (w/o att)
BStamiris (w/c att)
MSinclair (w/o att)
LLBishop (w/o att)

Response To NRC Questions On
Construction Completion Program

QUESTION A1

- "1. Because of problems identified by the NRC during the special inspection of the diesel generator building and because similar problems were found in other areas of the plant during subsequent inspections by CPCO, we believe that 100% reinspection of accessible safety related structures, systems and components is warranted. Should you intend doing less than 100% reinspection, please provide the details of your proposed program and the technical rationale for accepting a sampling approach."

RESPONSE

Consumers Power Company has developed two major programs already committed to in addition to the Quality Verification Plan (included in the CCP). These two programs include the following 100% verification efforts:

- A. Verification of approximately 13,500 closed Inspection Reports through reinspection of approximately 7,000 piping supports and restraints.
- B. Reinspection of accessible attributes of approximately 9,000 1-E cables installed to PQCI E-4.0 including cable routing and identification.

The Quality Verification Plan includes the following 100% reinspections:

- A. All closed Inspection Reports (IR) that contain In-Process Inspection Notices (IPINs). This involves approximately 4,300 IRs.
- B. All closed IRs that contain Deficiency Reports (DR). This includes approximately 4,500 IRs.
- C. All closed IRs associated with specific PQCI which have less than 100 IRs.

In addition, the Quality Verification Program also requires that 100% inspection of the remaining PQCIs will be initiated and continued until it has been demonstrated with 95% confidence that 95% of the inspectable elements meet quality requirements. Upon demonstration of the 95% quality level, Consumers Power Company will reconsider the basis on which to continue the verification effort for the remaining population of each PQCI. This may include the statistical sampling techniques as noted below.

Exceptions to the plan may be taken in those cases where other means of verifying quality have been demonstrated as described in the plan details below.

Quality Verification Program Description

Consumers Power Company has prepared a Quality Verification Program to confirm the quality status of safety-related equipment and construction activities completed and inspected by the Engineer/Quality Control personnel prior to December 2, 1982.

The program will cover all closed Inspection Records of inspections performed prior to December 2, 1982, except:

- A. Remedial Soils Work which has been under the direction of Consumers Power Company quality personnel since it began.
- B. HVAC work which has been under the direction of Consumers Power Company QA personnel since the major reorganization in June 1981.
- C. Verification of 1-E cable routing and identification and verification of ASME hangers which are being performed under separate reinspection programs as noted previously.
- D. B&W Construction Company activities which have been performed under B&W Quality Assurance Programs.

The quality verification program will address safety related equipment, systems and structures in which the prior 100% inspections have been performed and completed under the direct supervision of the Engineer/Constructor. Such inspections were performed in accordance with approximately 100 Project Quality Control Instructions (PQCI) that specified the inspection requirements to be achieved by quality control personnel. The program will include PQCI for which no other verification activity has taken place or is scheduled to take place. There are closed IRs for approximately 139,000 primary inspections. Closed IRs are those where the Engineer/Constructor has completed a 100% inspection of installed hardware. Where a reinspection has occurred on a specific commodity, the latest IR will be addressed.

This program will assess the validity of prior inspections and provide assurance of the quality of completed work. To accomplish this, accessible attributes of items covered by completed IRs will be reinspected. For inaccessible attributes, the original inspection documents will be reviewed for evidence of acceptability and additional justification will be developed as required to support the validity of inspections associated with such PQCI. Each IR relates to a specific PQCI. PQCI are organized by discipline and further structured to activities within that discipline, eg, there are separate PQCI and corresponding IRs for preplacement, placement and post-placement inspections of concrete. Closed Inspection Records related to each PQCI provide a population of like activities.

To assess the validity of these past completed inspections, Consumers Power Company will reinspect on a 100% basis, the accessible attributes of all populations where the quantity of closed IRs is less than one hundred. In addition, where the population of closed IRs for a specific PQCI is more than 100, Consumers Power Company will reinspect on a one hundred percent basis a

sufficient number of items to establish a quality baseline and predict with 95% confidence that the quality level is in excess of 95% for the specific PQCI. Consumers Power Company will then make a determination as to whether further verification of specific PQCI populations can be conducted by a statistical sampling plan. This sampling approach, which is based on a nationally accepted standard and is consistent with past NRC recommendations related to reinspections of safety-related items, is fully described in the Quality Verification Program. The NRC Resident Inspection staff will be informed of such a determination before implementation of a sampling effort.

Any nonconforming condition observed during the implementation of this program other than those previously identified on nonconformance reports, will be identified by a nonconformance report and will be dispositioned in accordance with approved procedures.

Reinspections will be conducted in accordance with PQCI which have been reviewed-revised since implementation of the Construction Completion Program (CCP) and in accordance with current design drawings and specifications. An acceptable reinspection will validate the installed hardware and, for the purposes of the program will validate the prior IR. If an apparent deficiency exists between the as built condition of the item and the referenced design drawing or specification, a further check will be made to determine the design basis against which the original IR was completed. This check as well as the current stage of construction will allow a determination to be made as to whether a nonconformance of "as built vs design" exists.

Documentation of deficiencies will be noted on the newly initiated IR, entered on a nonconformance report and will be cross referenced to the original IR.

Program elements that differ from that described above will be created as follows:

1. Exceptions to this program may be taken where objective evidence is available of a CPCo overinspection of the Engineer/Constructor's inspections and where such overinspection demonstrates effective quality control and provides the basis to verify acceptability of the items or attributes covered by past IRs and validate the original inspection with minimal or no further reinspection or review. Where such exceptions are proposed to be taken, a special report will be prepared by the MPQAD-QA Superintendent for review and approval of the Executive Manager-MPQAD. This report will contain full justification for the exception. The Executive Manager-MPQAD will inform the NRC Resident Inspection staff whenever he has made a decision to allow such an exception to the program prior to implementing the exception.
2. There are 55 PQCI which cover activities that are inaccessible for reinspection. These include rebar installation, placed concrete, containment building tendon reinspection, and PQCI relating to surveillance of subcontractor actions. Documentation relating to these PQCI will be reviewed as indicated in this program. These PQCI, either individually or by groups, will be reviewed and

justification will be developed by a document review to support the validity of completed inspections associated with these PQCI's. This justification or recommendation for additional verification activities, will be provided by the MPQAD-QA Superintendent to the Executive Manager-MPQAD for decision and approval.

- 3. The Executive Manager may group special populations of PQCI's or IRs that may be treated as a unique population provided all other elements of this program are applied to this unique population.

Reports And Documentation

Results of reinspections and document reviews will be recorded on IRs opened specifically for this purpose. Each such IR will cross-reference to the existing IR. A notation will be made on the new IR to identify whether the existing original inspection covered by the IR was validated, rejected or is indeterminate. The new IR will provide the basis to document the quality status of the items or attributes being reinspected.

A weekly written report will be made jointly by the MPQAD QC and QA Superintendents to the Executive Manager of MPQAD summarizing the results of the program. The Executive Manager will inform the CPCo Site Manager, the Vice President, Projects Engineering and Construction and the Engineer/Constructor Project Manager of the status of the Quality Verification Program on a biweekly basis. The Executive Manager-MPQAD will provide a monthly report of Quality Verification Program results to the CPCo Site Manager and Vice President, Projects Engineering and Construction and the Engineer/Constructor Project Manager. This report will be made available to the Construction Implementation Overviewer and the NRC.

The Executive Manager-MPQAD will have total overall responsibility and authority for the development and implementation of all quality related aspects of this verification program which will be solely under the direction of MPQAD.

QUESTION A2

"2. A description of the reinspection program for accessible systems and components important to safety."

RESPONSE

The Midland Nuclear Plant has been designed and constructed with a two level philosophy of quality classification. Those structures, systems or components which are safety related (such as those identified in Regulatory Guide 1.29, Section C.1, as modified by the Midland FSAR) are designated "Q". All other structures, systems, and components are designated "Non-Q".

Items that are considered important to safety, but that are not classified as "Q" are being addressed by a separate program. This program was developed to address the generic safety task A-17 "System Interaction," and was described in a letter, J W Cook to H R Denton dated January 28, '1983. This Systems Interaction Program will provide assurance that equipment important to safety, because of its potential interaction with safety related (Q) equipment, has been evaluated to ensure that such equipment will not compromise the capability of safety systems to perform their intended functions. The protection of the safety-related systems is part of the design process. In the installation of these systems coupled with the field routing of certain commodities, however, it is possible that new items become important to safety. To this end the Systems Interaction Program describes a comprehensive effort which includes an integrated series of walkdowns to identify potential interactions. The evaluation of these potential interactions will assure that equipment important to safety has been identified, and that its potential for degrading the performance of safety systems has been resolved.

The seismic II/I and proximity walkdown, which forms an important part of the Systems Interaction Program, is being conducted in part by the Engineer/Constructor and in part by the consultant who performed this work for other sites. This inspection is separate from the CCP, but it is being integrated into CCP activities for purposes of scheduling the availability of uncongested areas, areas that are sufficiently complete to warrant inspection and the use of inspection aids such as scaffolding.

Three additional walkdowns identified in the Systems Interaction Program are HELBA, missiles and flooding. These walkdowns serve to further increase our confidence that the primary walkdowns are effective with respect to identifying equipment important to safety. These walkdowns are performed by individuals with perspectives different from the proximity and Seismic II/I walkdown teams. All of these walkdowns are expected to occur in 1983 and early 1984.

The design engineering process, the construction process and the Systems Interaction Program form a multi-layered approach to assuring that systems important to safety will not inhibit safety systems from performing their intended function. Once the plant is complete and turned over to Nuclear Operations Department, equipment important to safety is addressed by Nuclear Operations Department Standards A21 and the QA Topical Report CPC-2A. This

list starts with the construction Q list then adds structures, systems components and chemicals considered important to safety via a detailed review of the equipment data base. Items placed on the operations Q list are then subject to applicable elements of the QA program from then on regardless whether they are safety-related or important to safety.

QUESTION A3

"3. A description of the measures you intend to institute to assure that QC reinspection will be sufficiently independent of team controls."

RESPONSE

The QC reinspection effort is independent of team controls although work schedules will be coordinated on a team level. This independence is maintained as follows:

Quality Verification Plan

This effort is solely under the responsibility of MPQAD to plan, implement and evaluate results. MPQAD personnel will coordinate with construction for services support. The Quality Verification Program will be implemented under MPQAD Procedures.

Team Activities-Status Assessment And Systems Completion

The Team Quality Representative and other MPQAD members assigned to the teams are independent of team control. The system team charter is defined in Field Engineering Procedure FPG 9.700, which indicates that the team quality representative will only receive schedule input from the team supervisor and that other technical and administrative direction will come from MPQAD management. MPQAD approves this procedure and MPQAD Procedure N-4 defines this interface.

All quality department personnel assigned to the team report to the Team Quality Representative who reports solely through the MPQAD management chain.

In addition, the Team Quality Representative is located, based on his permanent reporting assignment, within the MPQAD organization. He will, of course, be required to spend most of his time with the team on field assignments but nevertheless continues as a permanent member of MPQAD.

Organization charts show the reporting channels for the team quality members to emphasize the independence from team technical control.

Administrative controls for team quality members, such as time card approval, overtime approval, etc, are the responsibility of MPQAD supervision assigned to the team organization. A high level manager within MPQAD is specifically responsible for management and performance of the team quality personnel.

The actual inspections are conducted in accordance with PQCI's and IRs approved by MPQAD.

The above controls assure independence of the team quality representatives from the standpoint of location, organization, procedures.

QUESTION A4

"4. A description of the training that will be provided to all personnel including craftpersons. Concerning QC inspector recertification training, describe the actions you have recently taken to address the adequacy of the review of PQCI's prior to training being initiated on the PQCI's. In addition, describe the steps you have taken to ensure that all questions raised during PQCI training sessions will be resolved prior to certification to affected PQCI's."

RESPONSETraining Of Construction Personnel

The existing construction training procedure (FPG-2.000) is under revision to incorporate the training requirements of the CCP. The procedure sets down specific requirements for type of training and subject matter for each organization element.

The team training will include the major elements described below:

- A. General training will be provided in
 - 1. Quality requirements for nuclear work
 - 2. Requirements of the CCP
 - 3. Safety orientation
 - 4. Inspection and work procedures

Training in Items (1) through (3) and selected parts of (4) will be conducted in a formal setting and will be given to all personnel including the craftpersons.

In addition, a "tool box" training session will be conducted periodically for the craftpersons by the foreman. The subject matter will be developed by the training coordinator, and will include information regarding quality issues across the job.

- B. Training in the procedures used to govern the performance of work will be conducted for designated field engineering and support personnel as appropriate. In some cases the training will include the craft foreman.

Formal training will be conducted for identified procedures that define the control of the designated work process, procedures for control of special processes and requirements for inspection and acceptance of completed work.

- C. Training in procedures for selected processes will be conducted for the craftpersons. This will consist of discussion and/or field

demonstrations for the selected process. A list of the selected processes will be maintained by the Training Coordinator.

Training Of MPQAD Personnel

MPQAD initiated a program in late 1982 to retrain and recertify all Engineer/Constructor QCE's (Inspectors) to existing PQCI's. A significant number of QCE's have been recertified under this process. Early in 1983, MPQAD decided to terminate recertification of old PQCI's, except in selected cases; focus efforts on completing the review and revision of PQCI's; and then train and recertify to the new PQCI.

MPQAD current plans are to re-train and re-certify all inspectors to the revised PQCI's. As a part of this activity, the Project Quality Control Instructions (PQCI) are undergoing a complete review to assure:

Attributes required for the safety and reliability of specific components, systems and structures are identified for verification.

Accept/reject criteria are clearly identified.

Appropriate controls, methods, inspection and/or testing equipment are specified.

Requisite skill levels are required per ANSI N45.2.6 or SNT-TC-1A.

After the PQCI's are revised as necessary, Quality Control Engineers (Inspectors) are being trained and must pass a closed-book examination and a demonstration test to assure their proficiency in utilizing the new instruction. Upon successful completion, each inspector is being certified to perform inspections to those PQCI's in which he was trained.

The following actions are ongoing to maximize the effectiveness of recertification training:

Review PQCI Prior To Initiation Of Training

The adequacy of PQCI's prior to training is assured by the following programmatic requirements:

- A. The PQCI evaluation effort is being conducted under the direction of MPQAD QA personnel. MPQAD Procedure E-3M was issued April 11, 1983 and establishes the responsibilities and requirements for the preparation, revision, and control of PQCI's by QA personnel.

As part of the PQCI revision process, Project Engineering does a review of the PQCI to insure that attributes are identified for inspection according to specification requirements and that clarifications are made to specifications wherever necessary.

- B. Whenever a PQCI is revised, the revision is evaluated to determine if a pilot run for testing the implementing capability of the PQCI is

required. If a pilot run is required, the PQCI is tested by a team from QA, QC and Training. Based on this pilot run, the PQCI may be further revised.

- C. Once the PQCI is ready for issue, an effectivity date is established in conjunction with the Training Department.
 1. For PQCIs on which training was not previously conducted, the training and certification process is then started.
 2. For PQCIs on which training and/or certification was previously conducted, a determination is made as to the need for retraining or recertification. When a revised PQCI is issued, it is evaluated in accordance with established procedures to determine if retraining and recertification is required. Based on this evaluation, appropriate action is taken.
- D. During the training process, student questions (see below) are monitored. Based on this, further revision to a PQCI may be initiated.

Resolution Of Questions Raised During PQCI Training Sessions

Steps taken to ensure all questions raised during PQCI training sessions are resolved prior to certification include:

- A. The development of an MPQA Department "Statement of Training Policy." A copy of this Policy is attached.
- B. The Policy Statement is handed out at the start of each class and reviewed with the trainees.
- C. Statement 2 of the Policy deals with student questions. Instructors handle many questions as a routine part of a class. However, when an instructor is faced with questions he cannot answer, he makes note of them for subsequent resolution with the students.
- D. When required, a QA Engineer, Project/Resident Engineer or other resource person is scheduled to participate as part of the class and answer questions raised by the students.
- E. If there are unanswered questions at the end of the scheduled class time, an evaluation is made by the instructor as to whether training can nevertheless be considered complete and the examination given without jeopardizing the students opportunity to satisfactorily write the exam.
- F. Even if the examination can be given, prior to answering questions, the questions are still tracked and answered prior to certification.

- G. Trainees are encouraged to defer taking examinations or performance demonstrations if they feel they have received inadequate instruction.

MPQA DEPARTMENT STATEMENT OF TRAINING POLICY

It is the objective of the MPQAD Training Department to provide training that meets the needs of the trainees. To help meet these needs the following policies apply:

1. Personnel who are required to attend classroom training shall not be administered an examination without 100% classroom attendance. 100% attendance is defined as total classroom time less instructor excused absences for brief periods of time. A lesser percentage may be requested in writing by the trainees supervisor and approved by the appropriate Training Supervisor.
2. When trainees have pertinent questions that relate to the training subject matter the instructor shall take action to answer the questions or obtain the answers and provide them to the students prior to final examination or certification as appropriate.
3. The time required for self-study prior to examination shall be determined and scheduled by the appropriate Training Coordinator, based on the duration of the lesson and complexity of the subject.
4. The instructor will review the class evaluation sheets or a composite to determine the acceptability of the training prior to administering the exam to the class. If judged unacceptable, the exam will not be administered until appropriate action has been taken.
5. When a trainee indicates that he is not prepared to take an examination or a performance demonstration he shall not be administered the examination or performance demonstration until his specific concerns are resolved.

STUDENT HANDOUT

RAWells

RA Wells 4/20/83

GFEwert

GFEwert 4-20-83

QUESTIONS A6, A7, AND A8

- "6. A description of the controls you will use to ensure all problems have been identified during reinspection of a system or area prior to start of repair work or new work on that system or in that area."
- "7. A description of the controls you will use to ensure that no new work will be performed that would cause a known nonconformance to be inaccessible."
- "8. A description of your proposed program for in-process QC surveillance (inspection) of rework and new work."

RESPONSE

The process for release of work will be controlled by procedures that ensure that the requirements of the CCP are met prior to initiation of new work. The requirements for release of work include; checking, review and approval to ensure that verification and status assessment activities are completed and that the new work activity will not cover up (make inaccessible) items that have existing nonconformances. These procedures are identified in Figure 1. They define the overall process for identification and approval prior to release of work. These procedures require an identification of equipment or items that may be affected by the new work package and a check to see that there are no existing nonconformances or incomplete inspections on these items.

The interactions between project management, the installation team and the QA/QC organization are as follows. Initially, a list of Q items by area will be prepared by the installation team. The complete and inspected items will be provided to the QA/QC organization for the verification of completed work. The remaining items will be placed in an incomplete category and will be the basis for the status assessment by the completion team. The list will be updated as the verification and status assessment activities are carried out and will result in a complete list for each system/area.

The lists from all systems in an area will be combined and will form the basis for management review prior to release of the area for new work. The combined list will be used in the preparation of construction work packages (CWPs) for new work.

There are several major steps in the preparation and approval of the CWP. Each CWP will have a comparable Quality Work Plan (QWP) that defines the quality activities. Inspection hold points will be identified and included in the CWP. Following initial preparation of the CWP, the package is taken by the team quality representative. The inspection hold points are reviewed and approved by the MPQAD organization and a QWP is initiated for this work activity. The QWP contains the inspection records that will be required for that work activity. A review will be performed to ensure existing nonconformances are not covered up. The review will be based on the steps in the three procedures listed in Figure 1. After the CWP is returned to construction, and the QWP is prepared, work can proceed.

FIGURE 1Procedures For Controlling Release Of New Work

<u>Procedure</u>	<u>Organization</u>	<u>Purpose</u>
Area Release for Construction (FIG 7.500)	Construction	These three procedures together ensure proper completion of verification and status assessment activities prior to initiation of new work and ensure no cover-up of existing noncon- formances
Construction Work Plans (FPG 7.300)	Construction	
Control, Release and Handling of Construction Work Plans and Quality Work Packages (N-17)	MPQAD	

QUESTION A9

"9. A description of the CPCo Management Review process for changes to CCP and how CPCo intends to keep the NRC informed of such changes."

RESPONSE

A procedure (MPPM-19) is being issued to control changes to the CCP. The procedure will provide that Q work activity will meet the requirements of the CCP or will receive management review and approval for any deviation from these requirements. The requirements that must be maintained for work activities under the CCP are:

- A. Management reviews are scheduled and held of (1) activity planning for verification and status assessment and (2) results of status assessment and planning for new work activity.
- B. A process is in place to ensure that no existing nonconformances will be covered up by new work activities.
- C. Procedures to control work definition and release including definition of inspection requirements and hold points are in place.
- D. Inspection and construction personnel involved must have received all required training.

Any work activity that does not meet these conditions will be considered a change. A change will be reviewed by the Construction Implementation Overseer. The NRC Region III management will be informed prior to implementation.