



Duquesne Light

Nuclear Construction Division
Robinson Plaza, Building 2, Suite 210
Pittsburgh, PA 15205

2NRC-4-045
(412) 787-5141
(412) 923-1960
Telecopy (412) 787-2629
April 25, 1984

United States Nuclear Regulatory Commission
Region I
631 Park Avenue
King of Prussia, PA 19406

ATTENTION: Mr. Richard W. Starostecki
Division of Project and Resident Programs

SUBJECT: Beaver Valley Power Station - Unit No. 2
Docket No. 50-412
Supplement 2 Report to USNRC IE Inspection Report No. 50-412/83-01


Gentlemen:

The purpose of this letter is to notify the NRC of Beaver Valley Power Station Unit 2 (BVPS-2) revised schedule for the completion to the rework being done on the three cold leg steam generator (S/G) nozzles as a result of NRC's Notice of Violation cited in Inspection No. 50-412/83-01, Reference (a). BVPS-2 committed in Reference (b) to have the rework for the three cold leg S/G nozzles completed and ready for final acceptance by July 31, 1984. This rework is in process; however, it is now expected that the grinding phase of the rework will be completed by May 31, 1984. If any weld repair is required then this work will be completed by October 31, 1984.

The NRC Resident Inspector has been informed of this revised schedule.

DUQUESNE LIGHT COMPANY

By



E. J. Woolever
Vice President

SDH/wjs

cc: Mr. G. Walton, NRC Resident Inspector
Mr. M. Lacitra, Project Manager
NRC Document Control Desk

REFERENCES: a) NRC Inspection Report 50-412/83-01
b) 2NRC-3-103, dated December 23, 1983

SUBSCRIBED AND SWORN TO BEFORE ME THIS
25th DAY OF April, 1984.


Anita Elaine Reiter
Notary Public

ANITA ELAINE REITER, NOTARY PUBLIC
ROBINSON TOWNSHIP, ALLEGHENY COUNTY
MY COMMISSION EXPIRES OCTOBER 20, 1986

8406080185 840529
PDR ADOCK 05000412
Q PDR

