



Consumers  
Power  
Company

James W Cook  
Vice President - Projects, Engineering  
and Construction

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0453

April 20, 1984

84-04 #1

Mr J G Keppler  
US Nuclear Regulatory Commission  
Region III  
799 Roosevelt Road  
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER PROJECT  
FINAL REPORT ON POTENTIALLY REPORTABLE CONDITIONS  
SEISMIC AND STRUCTURAL DESIGN CONCERNS  
FILE: 0.4.9.91 SERIAL: 28026

Because of discrepancies in the original seismic calculations, the following Safety Concerns and Reportability Evaluations (SCREs) were issued: SCRE 9 - Category I structures were analyzed with a nominal soil modulus without considering the variation of  $\pm 50\%$  as required by the FSAR; SCRE 15 - for the seismic analysis of the diesel generator building, the material stiffness for soil under the building was assumed to be the same as undisturbed till material instead of fill material; and SCRE 42 - Use of Bechtel Computer Program CE-931 which overestimated the composite modal damping, which resulted in an underestimation of the building responses for the reactor and auxiliary buildings. In addition, SCRE 19 lists both seismic and structural concerns identified as a result of a CPCo review of the civil structural design calculations. The items on SCRE 19 were discussed with Messrs Landsman and Gardner of NRC Region III Inspection and Evaluation during a March 22, 1984 meeting with Bechtel and Consumers Power Company.

Attachment 1 provides a more detailed description and the circumstances under which the items were discovered. In each case, the original evaluation was that the discrepancies and concerns, respectively, were not reportable under 10CFR50.55(e), but that further evaluation would be necessary for confirmation.

In actuality, the engineering analysis supporting overall plant design and resolution of the SCREs has resulted in two basic categories in terms of making a final safety evaluation of the SCRE concerns.

1. Concerns identified in the SCREs, which in fact, have been analyzed to their original design basis and configuration and have been demonstrated to not be safety concerns, or
2. Equipment/system or structural modifications have occurred, (for various reasons) and the engineering analyses have not been performed to the original design basis and configuration. Thus the project has

not made an absolute confirmation as to nonreportability of subject SCRE concerns. This is specifically true of SCREs 9, 15, 42 and some of the items associated with SCRE 19.

Consumers Power has decided to classify these SCREs as potentially reportable. This is because conditions of the original plant design for category 2 above will remain indeterminate as to actual reportability.

These concerns are classified potentially reportable as no actual case has been identified where the original structure or components would not perform their intended function as required by the original design criteria. Changes in other loads, such as the dead loads, live loads, thermal loads, pipe break loads, etc, which are combined with the seismic loads, could have caused the increased stresses which required plant modification or equipment replacement. The effect of the specific discrepant conditions identified in SCREs 9, 15, and 42, in contributing to the need for equipment replacement or plant modification is not identifiable from the current plant design analysis. None of the SCRE 19 items have been classified as a nonconforming condition. Some of the analysis in current plant design which addresses items listed on SCRE 19 may have contributed to plant design changes. Of the 50 items originally identified in SCRE 19, only six are currently open. These will be resolved through ongoing analyses using current design criteria and thus, like the other SCRE concerns, initial evaluation of the nonreportability of the original conditions will not be verified.

To ensure all changes in seismic criteria and additional stresses are incorporated into the final plant configuration, the floor accelerations have been recalculated, and the structures have been reevaluated. Reevaluation of all piping systems, preparation of Seismic Qualification Review Team (SQRT) documentation involving review of all equipment seismic qualification, and a pump and valve operability review are tasks now in progress.

In conclusion, Consumers Power has decided to classify the subject SCREs as potentially reportable because systems have been changed and equipment has been replaced for reasons which a subject SCRE may have contributed to, and the concerns will not be analyzed to the original design. Since all required changes as documented in the SCREs have been incorporated into the latest calculations, the final plant design is assured to meet current design criteria and commitment to safety.

As can be seen from Attachment 1, each of the items was discovered through a design review process. The specific discrepancies identified are random and isolated. The review processes have provided a comprehensive look at the civil/structural design area. The review results have caused an increased awareness of design packaging and individual design detail necessary to produce acceptable design. It is felt that the past intensive overall reviews, in combination with our current Project Engineering design practices required by Engineering Department Procedures, MPQAD monitors and audits, and CPCo Engineering design overview provide an appropriate overall design review system. No additional specific corrective action is required. This is the

final report on this potentially reportable situation. If significant discrepancies are detected during the review programs, appropriate notification in accordance with 10CFR50.55(e) will be made.

*James W. Cook*

JWC/PWJ/lr

CC: Document Control Desk, USNRC  
Washington, DC

RJCook, NRC Resident Inspector  
Midland Nuclear Plant

✓DHood, USNRC Office of NRR  
Bethesda, MD

INPO Records Center

OM/OL SERVICE LIST

Mr Frank J Kelley  
Attorney General of the  
State of Michigan  
Ms Carole Steinberg  
Assistant Attorney General  
Environmental Protection Division  
720 Law Building  
Lansing, MI 48913

Mr Myron M Cherry, Esq  
Suite 3700  
Three First National Plaza  
Chicago, IL 60602

Mr Wendell H Marshall  
RFD 10  
Midland, MI 48640

Mr Charles Bechhoefer, Esq  
Atomic Safety & Licensing  
Board Panel  
U S Nuclear Regulatory Commission  
East-West Towers, Room E-413  
Bethesda, MD 20014

Dr Frederick P Cowan  
6152 N Verde Trail  
Apt B-125  
Boca Raton, FL 33433

Mr Fred C Williams  
Isham, Lincoln & Beale  
1120 Connecticut Ave, NW, Suite 840  
Washington, DC 20036

Mr James E Brunner, Esq  
Consumers Power Company  
212 West Michigan Avenue  
Jackson, MI 49201

Atomic Safety & Licensing  
Appeal Board  
U S Nuclear Regulatory Commission  
Washington, DC 20555

Mr C R Stephens (3)  
Chief, Docketing & Services  
U S Nuclear Regulatory Commission  
Office of the Secretary  
Washington, DC 20555

Ms Mary Sinclair  
5711 Summerset Street  
Midland, MI 48640

Mr William D Paton, Esq  
Counsel for the NRC Staff  
U S Nuclear Regulatory Commission  
Washington, DC 20555

Atomic Safety & Licensing  
Board Panel  
U S Nuclear Regulatory Commission  
Washington, DC 20555

Ms Barbara Stamaris  
5795 North River Road  
Rt 3  
Freeland, MI 48623

Dr Jerry Harbour  
Atomic Safety & Licensing  
Board Panel  
U S Nuclear Regulatory Commission  
East-West Towers, Room E-454  
Bethesda, MD 20014

Mr M I Miller, Esq  
Isham, Lincoln & Beale  
Three First National Plaza  
52nd Floor  
Chicago, IL 60602

Mr D F Judd Babcock & Wilcox  
PO Box 1260  
Lynchburg, VA 24505

Mr Steve Gadler, Esq  
2120 Carter Avenue  
St Paul, MN 55108

Mr P Robert Brown  
Clark, Klein & Beaumont  
1600 First Federal Bldg  
Woodward Ave  
Detroit, MI 48226

Mr John DeMeester, Esq  
Dow Chemical Building  
Michigan Division  
Midland MI 48640

Ms Lynne Eernabei  
Government Accountability Project  
1901 Q Street, NW  
Washington, DC 20009

3/14/84

ATTACHMENT 1

## SUMMARY OF SCRE CONCERNS AS ORIGINALLY ISSUED

SCRE 9 During the FSAR rereview, it was determined that there were some inconsistencies in the FSAR with regard to variations of soil modulus and effects on structural frequencies. With regard to structural adequacy, a check of seismic response forces within the major seismic Category 1 structures for a variation of soil modulus of  $\pm 50\%$  from the nominal value ( $22 \times 10^6$  lb/ft<sup>2</sup>) as indicated by FSAR 2.5.4.7, is in process. Our opinion at this time is that the structures, in the configurations currently depicted in the FSAR, will be capable of carrying out their intended safety functions.

With regard to safety-related equipment within these structures, we have applied the option allowed in Section C.2 of Regulatory Guide 1.122, ie, to broaden the peaks associated with structural frequencies by  $\pm 15\%$ . In so doing, we have utilized the nominal value of soil modulus (ie,  $22 \times 10^6$  lb/ft<sup>2</sup>) for both the SSE and OBE. On this basis, for the structural configurations currently depicted in the FSAR, it is believed that the systems would be able to carry out their intended safety functions.

SCRE 15 During the course of preparing for the structural and seismic design audit, it was discovered that in the original seismic analysis of the diesel generator building, the material stiffness of the site fill had been inadvertently chosen to be the same as the undisturbed till material.

SCRE 19 During preparation for the NRC structural audit, it was established that various engineering activities related to plant design require additional attention to document full compliance with Project licensing and/or design criteria. The Bechtel prepared list does not include items covered by previous SCREs or existing MCARs. In addition, certain issues raised by Consumers Power Company during the audit preparation need to be integrated (as appropriate) into the listing.

None of the presently identified items are deemed reportable at this time due to the lack of any indicated safety impact. In all cases, appropriate analyses will be conducted by Bechtel to determine the actual situation relative to potential impact on plant safety.

SCRE 42 During the January 29, 1982 seismic design status review meeting in Ann Arbor, Bechtel presented a floor response spectrum curve for the reactor building comparing the original spectra with the current spectra. The comparison indicates a degree of nonconservatism in the original spectra at certain frequencies. The nonconservatism in the original spectra appears to be the result of the original use of CE-931, which resulted in a composite modal damping which was too high. BLC-11329, dated August 14, 1981, stated that the use of

CE-931 was not a safety problem due to other offsetting factors; however, the spectra comparison presented on January 29 indicates that CE-931 did, in fact, result in a spectra which was too low.

The new seismic analysis which is underway will determine the adequacy of the reactor building design. Bcchtel advised during the January 29 meeting that the original design had sufficient margin relative to the nonconservative spectra; however, final determination regarding reportability cannot be made until the new analysis is complete.



# SAFETY CONCERN AND REPORTABILITY EVALUATION

4. HOW WAS CONCERN IDENTIFIED, WHEN, WHERE?

During the FSAR rereview, it was determined that there were some inconsistencies in the FSAR with regard to variations of soil modulus and effects on structural frequencies. Refer to FSAR sections 2.5.4.7, 3.7.2.4, 3.7.2.5, 3.7.2.9, and Appendix 3A (Response to Reg Guide 1.122).

(CONTINUE ON NEXT PAGE)

**TO MANAGER-MPQA**

1. FROM:  
ORGANIZATION: Design Prod

SCORE NO: 9  
FILE NO: 15.1  
DATE RECEIVED: 2/4/81

2. IS CONCERN A PART 21?  
 YES  NO  
WHEN?  
BY WHOM?

3. IS NRC AWARE OF THIS?  
 YES  NO  
WHEN?  
BY WHOM?

5. BRIEF DESCRIPTION OF CONCERN - SYSTEM, COMPONENT, ACTIVITY, POSSIBLE SAFETY IMPACT - (ATTACH SUPPORTING DOCUMENTS).

The FSAR sections are now in the process of review and revision to resolve inconsistencies between sections and within sections. This will be completed in the near future.

With regard to structural adequacy, a check of seismic response forces within the major seismic Category 1 structures for a variation of soil modulus of  $\pm 50\%$  from the nominal value ( $22 \times 10^6$  lb/ft<sup>2</sup>) as indicated by FSAR 2.5.4.7, is in process. Our opinion at this time is that the structures, in the configurations

(Cont'd)

(CONTINUE ON NEXT PAGE)

6. IMMEDIATE REPORTABILITY EVALUATION:

REPORTABLE - GO TO 13  
 POTENTIALLY REPORTABLE - GO TO 13  
 NOT REPORTABLE, FURTHER EVALUATION  
 NOT REPORTABLE

7. ORGANIZATION RESPONSIBLE FOR FURTHER EVALUATION:  
Bechtel Project Engineering

8. FINAL REPORTABILITY EVALUATION (IF 6.c. CHECKED):  
a.  REPORTABLE b.  NOT REPORTABLE

9. QA APPROVAL OF EVALUATION  
BLOCKS 1 TO 7: *W R Bird* MANAGER - MPQA DATE 2/4/81

10. JUSTIFICATION OF EVALUATION - (ATTACH SUPPORTING DOCUMENTS)

a. Based on information in Block 5, there is confidence that the first reportability criterion is not met (ie, no adverse impact on safety).

The completion of ongoing structural (seismic) analysis is required to confirm this.

b. The second reportability criterion that could be applicable is "a significant departure from the final design as approved and released for construction such that the design does not conform to the criteria and bases stated in the Safety Analysis Report."

(CONTINUE ON NEXT PAGE)

EVALUATOR'S SIGNATURE/DATE:  
*W R Bird* 2/4/81

12. FINAL QA APPROVAL - MANAGER MPQA/DATE:  
*W R Bird* 3/22/84

NRC NOTIFICATION: HOW? *Telecon* DATE: *3/15/84* TIME: *5:00 p.m.*

INDIVIDUAL NOTIFIED: *Ron Gardner*

REFERENCE: *O.C.R. Chron File No: 28053* 96502713



# SAFETY CONCERN A. J REPORTABILITY EVALUATION

4. CONTINUED

5. CONTINUED

currently depicted in the FSAR, will be capable of carrying out their intended safety functions.

With regard to safety-related equipment within these structures, we have applied the option allowed in Section C.2 of Regulatory Guide 1.122, ie, to broaden the peaks associated with structural frequencies by + 15%. In so doing, we have utilized the nominal value of soil modulus (ie,  $22 \times 10^6$  lb/ft<sup>2</sup>) for both the SSE and OBE. On this basis, for the structural configurations currently depicted in the FSAR, it is believed that the systems would be able to carry out their intended safety functions.

10. CONTINUED

The SAR will be revised to reflect the actual design approach being used for structures and equipment.

### Final Evaluation

See oral communication record of 3/15/84 for basis to declare this item potentially reportable.

3/22/84

14. MINIMUM DISTRIBUTION:

VICE PRESIDENT - PE&C  
VICE PRESIDENT - MIDLAND PROJECT  
DIRECTOR - ENVIRONMENTAL SERVICES & QA  
MIDLAND SITE MANAGER  
SITE QA SUPERINTENDENT  
MANAGER - SAFETY & LICENSING

~~MIDLAND FILE NO. 1577~~

15. ADDITIONAL DISTRIBUTION:

RCBauman, P14-312B  
LHCurtis, Bechtel AA  
GREagle/RLRixford, Bechtel AA  
JMilandin, Bechtel AA  
JARutgers, Bechtel AA  
SLSobkowski, Bechtel AA  
NWSwanberg, Bechtel AA

96502714



Consumers  
Power  
Company  
QA69-0

# SAFETY CONCERN AND REPORTABILITY EVALUATION

Enclosure 3  
PROJECTS, ENGINEERING  
AND CONSTRUCTION -  
QUALITY ASSURANCE DEPARTMENT  
PAGE 1 *RJC*

4. HOW WAS CONCERN IDENTIFIED, WHEN, WHERE?

During the course of preparing for the NRC's Structural and Seismic Design Audit, this concern was brought to Consumers attention in a meeting in the Bechtel Ann Arbor offices on April 3, 1981.

**TO MANAGER-MPQA**

1. FROM: B F Henley  
ORGANIZATION: Design Prod.

SCORE NO: 15  
FILE NO: *45.1.15.1*  
DATE RECEIVED: 4/7/81

2. IS CONCERN A PART 21?  
WHEN?  YES  NO  
BY WHOM?

3. IS NRC AWARE OF THIS?  
WHEN?  YES  NO  
BY WHOM?

(CONTINUE ON NEXT PAGE)

5. BRIEF DESCRIPTION OF CONCERN - SYSTEM, COMPONENT, ACTIVITY, POSSIBLE SAFETY IMPACT - (ATTACH SUPPORTING DOCUMENTS).

In Bechtel's original seismic analysis of the Diesel Generator Building, it has been determined that the material stiffness of the site fill had been inadvertently chosen to be the same as the undisturbed till material. Bechtel should proceed at once to perform a safety impact evaluation for any possible effects on the Diesel Generator structure and internal equipment.

(CONTINUE ON NEXT PAGE)

6. IMMEDIATE REPORTABILITY EVALUATION:  
a.  REPORTABLE - GO TO 13  
b.  POTENTIALLY REPORTABLE - GO TO 13  
c.  NOT REPORTABLE, FURTHER EVALUATION  
d.  NOT REPORTABLE

7. ORGANIZATION REPOSIBLE FOR FURTHER EVALUATION:  
Bechtel Engineering

8. FINAL REPORTABILITY EVALUATION (IF 6.c. CHECKED):  
a.  *Potentially* REPORTABLE b.  NOT REPORTABLE

9. QA APPROVAL OF EVALUATION OF BLOCKS 1 TO 7:

*[Signature]*  
MANAGER - MPQA      *[Signature]* / DATE

10. JUSTIFICATION OF EVALUATION - (ATTACH SUPPORTING DOCUMENTS)

Final Evaluation

See oral communication record of 3/15/84 for basis to declare this item potentially reportable.  
3/22/84

(CONTINUE ON NEXT PAGE)

11. EVALUATOR'S SIGNATURE/DATE:

12. FINAL QA APPROVAL - MANAGER MPQA/DATE:  
*Wm Bud* 3/22/84

13. NRC NOTIFICATION: HOW? *Telecon*  
INDIVIDUAL NOTIFIED: *Ron Gardner*  
REFERENCE: *O.C.R Chron File No: 28053*

DATE: *3/15/84* TIME: *5:00 pm*  
**96561965**



Consumers  
Power  
Company  
QA70-0

# SAFETY CONCERN AND REPORTABILITY EVALUATION

PROJECTS, ENGINEERING  
AND CONSTRUCTION -  
QUALITY ASSURANCE DEPARTMENT  
SCRE NO: 15  
PAGE 2

4. CONTINUED

CONTINUED

CONTINUED

MINIMUM DISTRIBUTION:  
VICE PRESIDENT - PE&C  
VICE PRESIDENT - MIDLAND PROJECT  
DIRECTOR - ENVIRONMENTAL SERVICES & QA  
MIDLAND SITE MANAGER  
SITE QA SUPERINTENDENT  
MANAGER - SAFETY & LICENSING  
MIDLAND FILE NO 15.1

15. ADDITIONAL DISTRIBUTION:  
BCMConnell  
LHCurtis  
SSobkowski  
MADietrich  
TJohnson  
JARutgers

96561966



Consumers  
Power  
Company  
QA69-0

# SAFETY CONCERN AND REPORTABILITY EVALUATION

PROJECTS, ENGINEERING  
AND CONSTRUCTION -  
QUALITY ASSURANCE DEPARTMENT

PAGE 1 *RJC*

## 4. HOW WAS CONCERN IDENTIFIED, WHEN, WHERE?

During the January 29, 1982 seismic design status review meeting in Ann Arbor, Bechtel presented a floor response spectrum curve for the reactor building comparing the original spectra with the current spectra. The comparison (attached) indicates a degree of non-conservatism in the original spectra at certain frequencies.

TO MANAGER-MPQA

1. FROM: RC Bauman, P14-312B *rcb*  
ORGANIZATION: Design Prod.

SCRE NO: 42  
FILE NO: 15.1  
DATE RECEIVED: 2/2/82

2. IS CONCERN A PART 21?  
WHEN?  YES  NO  
BY WHOM?

3. IS NRC AWARE OF THIS?  
WHEN?  YES  NO  
BY WHOM?

(CONTINUE ON NEXT PAGE)

## 5. BRIEF DESCRIPTION OF CONCERN - SYSTEM, COMPONENT, ACTIVITY, POSSIBLE SAFETY IMPACT - (ATTACH SUPPORTING DOCUMENTS).

The non-conservatism in the original spectra as shown on the comparison dated 1/27/82 appears to be a result of the original use of CE-931 which resulted in a composite model damping which was too high. BLC-11329 (attached), dated August 14, 1981, stated that the use of CE-931 was not a safety problem due to other off-setting factors, however the spectra comparison presented on January 29 indicates that CE-931 did in fact result in a spectra which was too low.

The new seismic analysis which is underway will determine the adequacy of the reactor building design.

(CONTINUE ON NEXT PAGE)

6. IMMEDIATE REPORTABILITY EVALUATION:
- a.  REPORTABLE - GO TO 13
  - b.  POTENTIALLY REPORTABLE - GO TO 13
  - c.  NOT REPORTABLE, FURTHER EVALUATION
  - d.  NOT REPORTABLE

7. ORGANIZATION RESPONSIBLE FOR FURTHER EVALUATION:  
Bechtel Engineering

8. FINAL REPORTABILITY EVALUATION (IF 6.c. CHECKED):  
a.  REPORTABLE b.  NOT REPORTABLE

## 9. QA APPROVAL OF EVALUATION OF BLOCKS 1 TO 7:

*WR Bud*  
MANAGER - MPQA

*2/3/82*  
DATE

## 10. JUSTIFICATION OF EVALUATION - (ATTACH SUPPORTING DOCUMENTS)

Bechtel advised during the January 29 meeting that the original design had sufficient margin relative to the non-conservative spectra, however final determination regarding reportability cannot be made until the new analysis is complete.

### Final Evaluation

See oral communication record of 3/15/84 for basis to declare this item potentially reportable.  
3/22/84

(CONTINUE ON NEXT PAGE)

## 11. EVALUATOR'S SIGNATURE/DATE:

*[Signature]* *2-2-82*

## 12. FINAL QA APPROVAL - MANAGER M. QA/DATE:

*WR Bud* *3/22/84*

## 13. NRC NOTIFICATION: HOW?

*Telecon*

DATE: *3/15/84* TIME: *5:00 PM.*  
*96700093*

INDIVIDUAL NOTIFIED: *Ron Gardner*

REFERENCE: *Oral Communication Record - Chron File No. 28053*



Consumers  
Power  
Company  
QA70-0

# SAFETY CONCERN JD REPORTABILITY EVALUATION

PROJECTS, ENGINEERING  
AND CONSTRUCTION -  
QUALITY ASSURANCE DEPARTMENT  
SCRE NO: 42  
PAGE 2

4. CONTINUED

5. CONTINUED

10. CONTINUED

14. MINIMUM DISTRIBUTION:

VICE PRESIDENT - PE&C  
VICE PRESIDENT - MIDLAND PROJECT  
DIRECTOR - ENVIRONMENTAL SERVICES & QA  
MIDLAND SITE MANAGER  
SITE QA SUPERINTENDENT  
MANAGER - SAFETY & LICENSING  
MIDLAND FILE NO 15.1

15. ADDITIONAL DISTRIBUTION:

RCBauman	MADietrich
LHCurtis	GSKeeley
TRThiruvengadam	JAMooney
RAWells	

**96700091**

121

# Bechtel Associates Professional Corporation

039377

777 East Eisenhower Parkway  
Ann Arbor, Michigan

Mail Address: P.O. Box 1000, Ann Arbor, Michigan 48106



August 14, 1981

RECEIVED

AUG 19 1981

MIDLAND PROJECT  
MANAGEMENT

BLC- 11329

Consumers Power Company  
1945 West Parnall Road  
Jackson, Michigan 49201

Attention: Mr. R.C. Bauman  
Design Production Manager

Subject: Midland Plant Units 1 and 2  
Consumers Power Company  
Bechtel Job 7220  
Safety Implications -  
CE931 Program

This addresses the safety implications for the Midland Project of a concern regarding the application of the CE931 program used in the seismic analysis of Seismic Category I structures. This concern is that the CE931 program may calculate composite modal damping that is too high in some cases. The CE931 program has been used in seismic analysis to calculate composite modal damping for all Seismic Category I structures on the Midland Project. However, investigations have shown that this concern is applicable only to the reactor buildings.

The concern for the reactor building is in damping for the rocking mode for both the east-west and north-south directions. The composite modal damping for this mode has been calculated in 1976 as approximately 12%. This value has been calculated in 1981 as approximately 5% for a slightly revised seismic model for the east-west direction. Using various verification techniques, we have concluded that approximately 5% is the correct damping for this application. Since the 1976 model yields lower responses than the 1981 model, the question of a potential safety concern arises for seismic qualifications performed using the 1976 seismic model.

Based upon our investigations, we believe that there is no identified safety deficiency for the following reasons;

1. The structure is partially embedded in soil. This effect will decrease response and was not considered in the 1976 analysis.
2. Credit was not taken for soil material damping and SSE concrete material damping in the 1976 analysis.
3. CE931 calculated a composite modal damping of 12%, however, a conservative limitation of 10% was used in the 1976 analysis to develop seismic response spectra and structural responses. This limitation is specified in BC-TOP-4-A and is referenced in the FSAR.

Bechtel Associates Professional Corporation

BLC-11329

Page 2

August 14, 1981

039377

The schedule impact of the resolution of this concern is shown in Schedule EPS-0119, Rev B. This impact is due to the abandonment of the CE-931 program and the substitution of the verified BSAP program in this application.


Very truly yours,

*M. Swenberg*  
for L.H. Curtis

L.H. Curtis  
Project Engineer

SLS/kje(C)  
7/23/7

cc: D.B. Miller  
T.J. Sullivan  
R.A. Wells

W. Bird  


Written Response Requested: No



Consumers  
Power  
Company  
QA69-0

# SAFETY CONCERN / Enclosure 5 REPORTABILITY EVALUATION

PROJECTS, ENGINEERING  
AND CONSTRUCTION -  
QUALITY ASSURANCE DEPARTMENT

PAGE 1 *RJC*

4. HOW WAS CONCERN IDENTIFIED, WHEN, WHERE?

The issues covered by this SCRE were identified by Bechtel and Consumers Power during preparation for the April 20 NRC structural audit. Additional items may be identified during the audit.

(CONTINUE ON NEXT PAGE)

## TO MANAGER-MPQA

1. FROM: RC Bauman  
ORGANIZATION: Design Prod

SCRE NO: 19  
FILE NO: 15.1  
DATE RECEIVED: 4/20/81

2. IS CONCERN A PART 21?  
WHEN?  YES  NO  
BY WHOM?

3. IS NRC AWARE OF THIS?  
WHEN?  YES  NO  
BY WHOM?

5. BRIEF DESCRIPTION OF CONCERN - SYSTEM, COMPONENT, ACTIVITY, POSSIBLE SAFETY IMPACT - (ATTACH SUPPORTING DOCUMENTS).

During preparation for the NRC structural audit, it was established that various engineering activities related to plant design require additional attention to document full compliance with Project licensing and/or design criteria. These items were discussed with Bechtel on April 13 and are summarized on the attached Bechtel prepared list which does not include items covered by previous SCRE's or existing MCAR's. In addition, certain issues raised by Consumers Power Company during the audit preparation need to be integrated (as appropriate) into the listing.

(CONTINUE ON NEXT PAGE)

6. IMMEDIATE REPORTABILITY EVALUATION:

- a.  REPORTABLE - GO TO 13
- b.  POTENTIALLY REPORTABLE - GO TO 13
- c.  NOT REPORTABLE, FURTHER EVALUATION
- d.  NOT REPORTABLE

7. ORGANIZATION RESPONSIBLE FOR FURTHER EVALUATION:  
Bechtel Project Engineering

8. FINAL REPORTABILITY EVALUATION (IF 6.c. CHECKED):

- a.  *Potentially* REPORTABLE
- b.  NOT REPORTABLE

9. QA APPROVAL OF EVALUATION OF BLOCKS 1 TO 7:

*WMB*  
MANAGER - MPQA  
4/21/81  
DATE

10. JUSTIFICATION OF EVALUATION - (ATTACH SUPPORTING DOCUMENTS)

None of the presently identified items are deemed reportable at this time due to the lack of any indicated safety impact. In all cases, appropriate analyses will be conducted by Bechtel to determine the actual situation relative to potential impact on plant safety.

Final Evaluation

See oral communication record of 3/15/84 for basis to declare this item potentially reportable.  
3/22/84

(CONTINUE ON NEXT PAGE)

11. EVALUATOR'S SIGNATURE/DATE:

*RC Bauman* 4/21/81

12. FINAL QA APPROVAL - MANAGER MPQA/DATE:

*WMB* 3/22/84

13. NRC NOTIFICATION: HOW? *Telecon*

INDIVIDUAL NOTIFIED: *Ron Gardner*

REFERENCE: *OAR Chron File No 28055*

DATE: *3/15/84* TIME: *16503608 5:00pm*



# SAFETY CONCERN AI REPORTABILITY EVALUATION

4. CONTINUED

5. CONTINUED

10. CONTINUED

14. MINIMUM DISTRIBUTION:

VICE PRESIDENT - PE&C  
VICE PRESIDENT - MIDLAND PROJECT  
DIRECTOR - ENVIRONMENTAL SERVICES & QA  
MIDLAND SITE MANAGER  
SITE QA SUPERINTENDENT  
MANAGER - SAFETY & LICENSING  
MIDLAND FILE NO 15.1

15. ADDITIONAL DISTRIBUTION:

BFHenley  
JARutgers  
LHCurtis  
MADietrich  
DMTurnbull  
DMBudzik  
TRThiruvengadam

96503609

CONSUMERS  
POWER  
COMPANY

Projects, Engineering  
and Construction  
Midland Project Quality  
Assurance Department

ORAL COMMUNICATIONS RECORD

Chron File No: 28053  
Page 1 of 2

---

Date of Communication: 3/15/84                      MPQA Personnel Participating: W R Bird  
Time of Communication: 5:00 PM                      Other Party(s): Ron Gardner, NRC Region III  
Prepared By: W R Bird

---

Projects and/or Subjects Discussed: POTENTIAL REPORTABLE ITEM CONCERNING STRUCTURAL  
DESIGN

---

Summary of Conversation: SCREs 9, 15, 19 and 42 represent conditions identified in the  
original seismic and structural design. Specifically:

- 9 - Structures were analyzed with a nominal versus the FSAR Required  $\pm$  50% soils  
modulus.
- 15 - Soil stiffness under the diesel generator building was assumed to be from  
undisturbed till versus fill in the seismic calculation.
- 19 - Seismic and structural concerns from the Bechtel/CPCo review of civil  
structural design in 1981.
- 42 - For the reactor building there was too high of a modal damping in computer  
code CD-931.

The original conclusion as to reportability was that the conditions were not reportable but that further analysis was required to confirm. Our current design is not representative of the original design conditions. Thus, at the point in time our design analysis is supporting final hardware. Thus we are not in a position to make a clear determination that all of the items represented by the SCRES were in fact not reportable. The basis for our immediate evaluation remain valid to support the belief that the items in fact do not represent a significant safety condition. However, criteria has changed and hardware has been modified. We are taking the position to declare these items potentially reportable in order to close them. A formal written report will be submitted by April 13, 1984. Closure will be through demonstrating that our final design meets the final design criteria.

WRB/lr

CC: JWCook, P26-336B  
JEBrunner, M-1079  
DMBudzik, P24-517A  
MADietrich, Midland  
GREagle, TASK AA  
RJEhardt, P14-113A  
LSGibson, P24-618A  
RCHollar, Bechtel  
PWJacobsen, P14-414  
DTPerry, Midland  
EBPoser, Bechtel  
DLQuamme, Midland  
GLRichardson, Bechtel  
JARutgers, Bechtel  
RAWells, Midland  
NRC Resident Inspector, Midland  
RNGardner, NRC Region III



Consumers  
Power  
Company

James W Cook  
Vice President - Projects, Engineering  
and Construction

General Offices 1945 West Parnell Road, Jackson, MI 49201 • (517) 788-0453

April 20, 1984

84-04 #1

Mr J G Keppler  
US Nuclear Regulatory Commission  
Region III  
799 Roosevelt Road  
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER PROJECT  
FINAL REPORT ON POTENTIALLY REPORTABLE CONDITIONS  
SEISMIC AND STRUCTURAL DESIGN CONCERNS  
FILE: 0.4.9.91 SERIAL: 28026

Because of discrepancies in the original seismic calculations, the following Safety Concerns and Reportability Evaluations (SCREs) were issued: SCRE 9 - Category I structures were analyzed with a nominal soil modulus without considering the variation of  $\pm 50\%$  as required by the FSAR; SCRE 15 - for the seismic analysis of the diesel generator building, the material stiffness for soil under the building was assumed to be the same as undisturbed till material instead of fill material; and SCRE 42 - Use of Bechtel Computer Program CE-931 which overestimated the composite modal damping, which resulted in an underestimation of the building responses for the reactor and auxiliary buildings. In addition, SCRE 19 lists both seismic and structural concerns identified as a result of a CCo review of the civil structural design calculations. The items on SCRE 19 were discussed with Messrs Landsman and Gardner of NRC Region III Inspection and Evaluation during a March 22, 1984 meeting with Bechtel and Consumers Power Company.

Attachment 1 provides a more detailed description and the circumstances under which the items were discovered. In each case, the original evaluation was that the discrepancies and concerns, respectively, were not reportable under 10CFR50.55(e), but that further evaluation would be necessary for confirmation.

In actuality, the engineering analysis supporting overall plant design and resolution of the SCREs has resulted in two basic categories in terms of making a final safety evaluation of the SCRE concerns.

1. Concerns identified in the SCREs, which in fact, have been analyzed to their original design basis and configuration and have been demonstrated to not be safety concerns, or
2. Equipment/system or structural modifications have occurred, (for various reasons) and the engineering analyses have not been performed to the original design basis and configuration. Thus the project has

DUPE  
8406140036

XA

OC0284-0041A-MP01

not made an absolute confirmation as to nonreportability of subject SCRE concerns. This is specifically true of SCREs 9, 15, 42 and some of the items associated with SCRE 19.

Consumers Power has decided to classify these SCREs as potentially reportable. This is because conditions of the original plant design for category 2 above will remain indeterminate as to actual reportability.


These concerns are classified potentially reportable as no actual case has been identified where the original structure or components would not perform their intended function as required by the original design criteria. Changes in other loads, such as the dead loads, live loads, thermal loads, pipe break loads, etc, which are combined with the seismic loads, could have caused the increased stresses which required plant modification or equipment replacement. The effect of the specific discrepant conditions identified in SCREs 9, 15, and 42, in contributing to the need for equipment replacement or plant modification is not identifiable from the current plant design analysis. None of the SCRE 19 items have been classified as a nonconforming condition. Some of the analysis in current plant design which addresses items listed on SCRE 19 may have contributed to plant design changes. Of the 50 items originally identified in SCRE 19, only six are currently open. These will be resolved through ongoing analyses using current design criteria and thus, like the other SCRE concerns, initial evaluation of the nonreportability of the original conditions will not be verified.

To ensure all changes in seismic criteria and additional stresses are incorporated into the final plant configuration, the floor accelerations have been recalculated, and the structures have been reevaluated. Reevaluation of all piping systems, preparation of Seismic Qualification Review Team (SQRT) documentation involving review of all equipment seismic qualification, and a pump and valve operability review are tasks now in progress.

In conclusion, Consumers Power has decided to classify the subject SCREs as potentially reportable because systems have been changed and equipment has been replaced for reasons which a subject SCRE may have contributed to, and the concerns will not be analyzed to the original design. Since all required changes as documented in the SCREs have been incorporated into the latest calculations, the final plant design is assured to meet current design criteria and commitment to safety.

As can be seen from Attachment 1, each of the items was discovered through a design review process. The specific discrepancies identified are random and isolated. The review processes have provided a comprehensive look at the civil/structural design area. The review results have caused an increased awareness of design packaging and individual design detail necessary to produce acceptable design. It is felt that the past intensive overall reviews, in combination with our current Project Engineering design practices required by Engineering Department Procedures, MPQAD monitors and audits, and CPCo Engineering design overview provide an appropriate overall design review system. No additional specific corrective action is required. This is the

final report on this potentially reportable situation. If significant discrepancies are detected during the review programs, appropriate notification in accordance with 10CFR50.55(e) will be made.



JWC/PWJ/lr

CC: Document Control Desk, USNRC  
Washington, DC

DHood, USNRC Office of NRR  
Bethesda, MD

RJCook, NRC Resident Inspector  
Midland Nuclear Plant

INPO Records Center



Consumers Power Company  
QA69-0

02816

# SAFETY CONCERN AND REPORTABILITY EVALUATION

PROJECTS, ENGINEERING AND CONSTRUCTION - QUALITY ASSURANCE DEPARTMENT

4. HOW WAS CONCERN IDENTIFIED, WHEN, WHERE?

The issues covered by this SCRE were identified by Bechtel and Consumers Power during preparation for the April 20 NRC structural audit. Additional items may be identified during the audit.

## TO MANAGER-MPQA

1. FROM: RC Bauman  
ORGANIZATION: Design Prod

SCRE NO: 19  
FILE NO: 15.1  
DATE RECEIVED: 4/20/81

2. IS CONCERN A PART 21?  
 YES  NO  
WHEN?  
BY WHOM?

3. IS NRC AWARE OF THIS?  
 YES  NO  
WHEN?  
BY WHOM?

(CONTINUE ON NEXT PAGE)

5. BRIEF DESCRIPTION OF CONCERN - SYSTEM, COMPONENT, ACTIVITY, POSSIBLE SAFETY IMPACT - (ATTACH SUPPORTING DOCUMENTS).

During preparation for the NRC structural audit, it was established that various engineering activities related to plant design require additional attention to document full compliance with Project licensing and/or design criteria. These items were discussed with Bechtel on April 13 and are summarized on the attached Bechtel prepared list which does not include items covered by previous SCRE's or existing MCAR's. In addition, certain issues raised by Consumers Power Company during the audit preparation need to be integrated (as appropriate) into the listing.

(CONTINUE ON NEXT PAGE)

6. IMMEDIATE REPORTABILITY EVALUATION:
- a.  REPORTABLE - GO TO 13
  - b.  POTENTIALLY REPORTABLE - GO TO 13
  - c.  NOT REPORTABLE, FURTHER EVALUATION
  - d.  NOT REPORTABLE

7. ORGANIZATION RESPONSIBLE FOR FURTHER EVALUATION:  
Bechtel Project Engineering

8. FINAL REPORTABILITY EVALUATION (IF 6.c. CHECKED):
- a.  REPORTABLE
  - b.  NOT REPORTABLE

9. QA APPROVAL OF EVALUATION OF BLOCKS 1 TO 7:

*un Bud*  
MANAGER - MPQA

4/21/81  
DATE

10. JUSTIFICATION OF EVALUATION - (ATTACH SUPPORTING DOCUMENTS)

None of the presently identified items are deemed reportable at this time due to the lack of any indicated safety impact. In all cases, appropriate analyses will be conducted by Bechtel to determine the actual situation relative to potential impact on plant safety.

(CONTINUE ON NEXT PAGE)

11. EVALUATOR'S SIGNATURE/DATE:

*RC Bauman* 4/21/81

12. FINAL QA APPROVAL - MANAGER MPQA/DATE:

13. NRC NOTIFICATION: HOW?

DATE:

TIME:

INDIVIDUAL NOTIFIED:

REFERENCE:



Consumer  
Power  
Company  
QA70-0

028161

# SAFETY CONCERN AND REPORTABILITY EVALUATION

PROJECTS, ENGINEERING  
AND CONSTRUCTION -  
QUALITY ASSURANCE DEPARTMENT  
SCRE NO: 19  
PAGE 2

4. CONTINUED

5. CONTINUED

10. CONTINUED

14. MINIMUM DISTRIBUTION:

VICE PRESIDENT - PE&C  
VICE PRESIDENT - MIDLAND PROJECT  
DIRECTOR - ENVIRONMENTAL SERVICES & QA  
MIDLAND SITE MANAGER  
SITE QA SUPERINTENDENT  
MANAGER - SAFETY & LICENSING  
MIDLAND FILE NO 15.1

15. ADDITIONAL DISTRIBUTION:

BFHenley  
JARutgers  
LHCurtis  
MADietrich  
DMTurnbull  
DMBudzik  
TRThiruvengadam



TODAY'S DATE 04/20/81 0457 03 April 1981 215-020

CUSTOMER #2150 OPERATOR C20 07220 0L1 rar 215-020

SA LI 015 07220-031/Admit Lists/A-20-P1/rar

DATE STOKED 04/20/81 0457 A

WIDTH 124 DEPTH 60

*Current*

pn\*

PRINT POSITION 01 LINE 03

028161

SHIP TO: .....  
\*\* .....  
\*\* .....215 .....  
\*\* Bechtel Power Corporation .....  
\*\* 777 E. Eisenhower Pkwy .....  
\*\* Ann Arbor, MI 48104 .....  
\*\* ATTN: S. Strohl .....  
\*\* 215 COURIER PT 1200 .....  
\*\* .....  
.....

## NOTES:

- 1) THIS MARKED COPY IS AN ATTACHMENT TO SCRF NO. 19.
- 2) CIRCLED ITEMS ARE COVERED BY THE SCRF DATED 4-20-81
- 3) OTHER ITEMS MAY BE ADDED TO SCRF NO. 19 COVERAGE FOLLOWING ADDITIONAL CMC/BECHTEL REVIEW AND COMPLETION OF THE NRC STRUCTURAL ADJUT. Retman 4/22/81

STRUCTURAL AUDIT LIST OF ITEMS  
 AUXILIARY BUILDING

	NRC Page	Inappropriate or Omitted Calculations	Compliance with FSAR Comments	General Condi- tion of Calcu- lations	Signif- icance or Disposition	Cognizant Engineer	Origina- tor/ Checker Group Leader	Status	
<u>Auxiliary Building</u>									10
Part I -									17
<u>General Analysis</u>									18
I. Basic Design Criteria	1								20 21
<u>A. Seismic criteria</u>	1	T.H. response spec- tra comparison to site spectra. (typical for all buildings)	BC-TGP-4 to 71 frequencies. Frequencies used may not be con- sistent.		Not significant	J.Chien	W.Tseng	Being generated (shown dip not in FSAR)	25 26 27
B. Design loads	2			Fair					30
II. Analysis Method							S.Foelber/ W.Tseng		33 34
<u>A. Seismic analysis</u>		Model is being re- vised to consider the tornado missile shield and the con- nection of the con- trol tower to the main auxiliary building.	NCPR #7	Good	Change spectra	W.Tseng	S.Foelber/ W.Tseng K.C.Hau	Revision in	36 37 38 39 40 41 42 43
<u>1. Material properties</u>		1. Basis for the fill parameters		Fair	Unknown	W.Tseng	K.C.Hau	1. Search in progress	44 47
		2. As-built concrete modulus						2. No action planned	5 51
2. Time history, response spectrum, etc (general)	6	The integration time interval used was .01 second instead of .005 second. (Typical for all buildings)		Fair	Not significant	W.Tseng	K.C.Hau	.005 will be used in future.	54 55 56 57 58
3. Selection of number of masses	6			Good		W.Tseng	K.C.Hau		61 62

028161

STRUCTURAL AUDIT LIST OF ITEMS  
AUXILIARY BUILDING

Auxiliary Building	NPC Page No.	Inappropriate or (omitted) Calculations	Compliance with ISAR Commitments	General Condition of Calculations	Significance or Disposition	Cognizant Engineer	Originator/Checker Group Leader	Status	
4. Modal responses	7		The combination of motions for the components was not consistent with the ISAR. (typical for all buildings)	Good	Not significant	W.Tseng	K.C.Hsu	SCM approved	65 66 67 68 69 70 71 72
5. Soil-structure interaction	9	The $\pm 50\%$ variation in soil properties is also identified by CPCO and is addressed in SCRE 9. SCRE 9 also addresses modifications of building response spectra. (typical for all buildings)	The effect of $\pm 50\%$ variation in the soil properties was not considered	Fair	Significant if SAP change not (implemented)	W.Tseng	K.C.Hsu	SCM approved; calculations in progress	73 74 75 76 77 78 79 80 81 82 83 84 85 86
6. Hydrodynamic effect of spent fuel pool	10	Not considered in seismic analysis.		Poor	Not significant	V.Lakshmi/ D.Magnuson		Calculations in progress	87 88 89 90 91
6a. Fuel pool walls and floors	10	Seismic effects not completely accounted for in design. Slosh height not calculated walls and slab appear to be designed for temperature effects only. Other loads not considered in combination.	Loads not combined in accordance with Section 3.8.6.3.	Poor	Calculations need to be redone	V.Lakshmi/ D.Magnuson	S.Puri/ R.Ysao/ Y.Lan	Calculations in progress	92 93 94 95 96 97 98 99 100 101 102 103 104 105
7. Response spectra (specific)	11			Good					106 107

02816

STRUCTURAL AUDIT LIST OF ITEMS  
AUXILIARY BUILDING

28161

Auxiliary Building	NRC Page No.	Inappropriate or Omitted Calculations	Compliance with FSAP Commitments	General Condi- tion of Calcu- lations	Signif- icance or Disposition	Cognizant Engineer	Orie- nator/ Checker Group Leader	Status	
B. Vertical analysis	15	Floor flexibility was not included in the calculations. (typical for all buildings)	FSAP does not address floor flexibility.	Fair	Study in progress	W.Tseng	None	Waiting for piping response	11 113 114 115 116
	12	A superseded seis- mic analysis was used for design.		Fair	Not signi- ficant			Calculations in progress	1 12 129
	1. Shear walls and floors	12	The loading com- bination including tornado wind was not checked.		Fair	Not signi- ficant	J.Ross/ P.Regupathy/ V.Verma/ K.Lan	Justification being pre- pared.	125 126 127
	2. Foundation mat		1. The dead load in- creased after the analysis was com- pleted.	All the load com- binations specified in the FSAR have not been checked.	Fair	Not signi- ficant	V.Verma/ Lakshai	Calculations scheduled	1 131 132 133 134 135 136 137 138 139
			2. The loading combination including tor- nado wind was not checked.						140 141 142 143
C. Joint filler between buildings	14	NA	NA			J.Ross			142 143
D. Computer verifi-	16	Verification has not been completed for several programs. (typical for all buildings)	No FSAR commit- ment.		Not signi- ficant			Verification being devel- oped.	1 14 145 150
E. Overall stability	18			Good		D.Ragnuson Lakshai	Calculation approved.		15 150

STRUCTURAL AUDIT LIST OF ITEMS  
 AUXILIARY BUILDING

028161

	NPC Page No.	Inappropriate or Omitted Calculations	Compliance with FSAR Commitments	General Condi- tion of Calcu- lations	Signif- icance or Disposition	Cognizant Engineer	Origi- nator/ Checker Group Leader	Status	
<b>Auxiliary Building</b>									
<b>F. Interaction with non-Category I structures</b>	20	Auxiliary building calculations do not include interaction with turbine building during tornado and seismic events. Turbine building seismic analysis and tornado calculations to be finalized.	See as calculations column	Not available	Calculations necessary to show that turbine building will not damage auxiliary building.	J. Ross	Lakshmi	Turbine building calculations to be finalized.	157 158 1 161 162 163 164 165 166 167
<b>G. Tornado missiles</b>	21					D. Magnuson	Lakshmi	Calculations complete	171 171
<b>III. Conformance to Staff's Criteria (Deviations)</b>	23								174 175 176
<b>Part II - Key Designs</b>									179 180
<b>A. Exterior shear walls</b>	24	1. Walls were not designed for plate bending for seismic and tornado loads.  2. Consider thermal gradient in design		Fair	This will probably not be critical to design but calculations need to be made to check this.	J. Ross	P. Raghupathy/ V. Verma/ K. Lan	Calculations in progress.	180 1 184 185 186 187 188 189 190
<b>B. Interior shear walls</b>	25	Flexural design considers only compartment pressurization. Seismic load was not included.	Missing load combination pressure plus seismic	Poor Difficult to follow	Calculations need to be made including seismic effects on walls. (transverse bending)	J. Ross	H. Tsao/ N. Kelley/ K. Lan	Calculations in progress	191 195 196 197 198 199
<b>C. Main floors and roofs</b>	26	Roof not checked for uplift during tornado		Fair	Not significant	D. Magnuson	K. Lan/ J. Arora	Calculations in progress	2 20 204

STRUCTURAL AUDIT LIST OF ITEMS  
AUXILIARY BUILDING

028161

Auxiliary Building	NPC Page No.	Inappropriate or Omitted Calculations	Compliance with FSAR Commitments	General Condition of Calculations	Significance or Disposition	Cognizant Engineer	Originator/Checker Group Leader	Status	
<b>D. Structural steel bracing</b>	28	Generally designed for dead load and live loads only.	All the load combinations given in the FSAR have not been considered.	Fair	Probably not significant	D.Magnuson	K.Law/ J.Arora	Justification being prepared.	208 209 210 211
E. Foundation mat	29			Fair		V.Verma	V.Verma/ P.Regupathy/ K.Law		214 215 216 217
F. Main frame concrete column design			NA	NA					220 221
G. Secondary floors	31	Same as main floors.							224 225
<b>H. Floor-wall junction details</b>	32					J.Ross			228 229
I. Dynamic effects of machinery	33				Not significant (speeds higher than 30 Hz)				232 233 234 235
Added items not covered in audit		1. Probable maximum flood elevation of 632', instead of 635.5'	Probable maximum flood elevation of 632' instead of elevation 635.5' was used in the analysis and design.	Fair	Not significant	D.Magnuson	D.Magnuson/ V.Lakshai		237 238 239 240 241 242 243

STRUCTURAL AUDIT LIST OF ITEMS  
SERVICE WATER PUMP STRUCTURE

028161  
287  
248  
250  
251  
252  
253  
255

Service Water PUMP STRUCTURE	NPC Page No.	Inappropriate or Omitted Calculations	Compliance with FEAR Comments	General Condi- tion of Calcula- tions	Signif- icance or Disposition	Cognizant Engineer	Originator/ Checker Group Leader	Status	
<b>Part I - General Analysis</b>									
<b>I. Basic Design Criteria</b>									
A. Seismic criteria	1			Fair		J.Chien/ P.Fujawa	S.Sobkow- ski/ G.Juvemon		250 259 261 262 264 265 266
<b>B. Design loads</b>	2	Tornado wind speed of 300 mph used to check missile local effects.	300 mph tornado wind used instead of 360 mph wind.	Fair	Redo tornado analysis	D.Griffith/ L.Ho	N.Nakin/ P.Coffey/ P.Shea	Tornado re-analysis complete	267 270 271 272 273
<b>II. Analysis Method</b>									
A. Seismic analysis	4		Refer to aux	Fair					276 278
<b>1. Material properties</b>	4	1. Concrete modulus (E) based on f'c = 3,000 psi instead of specified concrete strength of f'c = 4,000 psi.			Not significant	J.Chien		Consider in current efforts	278 279 280 285 286 287 288 290
		2. Analysis did not consider fill.							289 290
2. Time history, response spectrum, etc (general)	6	Refer to aux							293 294 295
3. Selection of number of masses	6			Good					298 299
4. Modal responses	7	Refer to aux		Fair					302

STRUCTURAL AUDIT LIST OF ITEMS  
SERVICE WATER PUMP STRUCTURE

028161

Service Water Pump Structure	PRC Page No.	Inappropriate or Omitted Calculations	Compliance with FSAR Commitments	General Condi- tion of Calcula- tions	Signif- icant or Disposition	Cognizant Engineer	Originator/ Checker Group Leader	Status	
5. Hydrodynamic forces	8	1. Hydrodynamic effects are not considered.  2. Torsional effect of combinations of bays filled or empty should be considered.		poor	Probably not significant			Consider in current efforts	305 306 307  309 310 311 312 313
6. Response spectra (specific)	9			poor			F.Hsin/ K.Hsu/ G.Tuvenon	New analysis not begun.	317 318
7. Vertical seismic	10	Refer to 10 above							321
8. Intake conditions (discharge)	11								320 325
9. Screen conditions									320
7. Intake structure (hydrodynamic force)	11	Reference should be made to design of intake structure in the design report to 1045 of	With Table 3-A-22 will be part of take when seismic conditions are included in the calculations. But all loading conditions checked.	incomplete	Probably not significant	D.Griffith/ L.Ho	Y.Kim/ P.Parikh/ M.Kuura (P.Shen)	Consider in current efforts	330 331 332 333 334 335 336 337 338
2. Intake conditions (discharge)	11								341 342
3. Foundation	16	Refer to 1 above		poor			D.Griffith/ L.Ho M.Kuura/ (P.Shen)		345 346 347 348
5. Computer verification				good			B.Mozafari		351 352
D. Overall stability	17	Refer to 1 above		Incomplete, fair			D.Griffith/ L.Ho Y.Kim/ P.Parikh/ (P.Shen)		355 356 357



STRUCTURAL AUDIT LIST OF ITEMS  
SERVICE WATER PUMP STRUCTURE

028161

247  
248  
250  
251  
252  
253  
255

Service Water  
PUMP STRUCTURE

NFC Page No.	Inappropriate or Omitted Calculations	Compliance with FSAR Commitments	General Condition of Calculations	Significance or Disposition	Cognizant Engineer	Originator/Checker Group Leader	Status
--------------	---------------------------------------	----------------------------------	-----------------------------------	-----------------------------	--------------------	---------------------------------	--------

E. Interaction with non-Category I structures

19	Calculations have not been located for the interaction of the circulating water intake structure with SWPS.	FSAR work not completed	No calculation showing the interaction	Preliminary study shows no problem.	P. Shen/ D. Griffith		Perform seismic analysis on circulating water structure and check of structure 36 36 364 365 366
----	---	-------------------------	--	-------------------------------------	-------------------------	--	---

Part II - Key Designs

A. Exterior shear walls

1	1. Loads from Method I seismic analysis not considered in design.	The required load combinations in the FSAR have not all been checked.		Probably not significant	D. Griffith/ J. Gobster/ L. Ho	R. Harl/ P. Parikh/ M. Kusra (P. Shen)	Consider in current efforts 37 373 374
	2. North and south walls not checked for tornado loads.						376 377 378
	3. Temperature gradient across walls						380 381

- B. Interior shear walls 22 Refer to A
- C. Main floors and 23 Refer to A
- D. Foundation mat 24 Refer to A
- E. Floor-wall joint details 25 Refer to A
- F. Seismic restraint of pumps 26

1. Tanks		Section 3.8	Good		Rao/Desai	Diesel oil tanks: Rao/ A. Bando- podhyaya Pressurization tank: V. Patankar/ C. Dirnbauer	Complete 400 401 402 403 404 405 406 407 408
----------	--	-------------	------	--	-----------	---	---

STRUCTURAL AUDIT LIST OF ITEMS  
SERVICE WATER PUMP STRUCTURE

247  
248

Service Water Pump Structure	HRC Page No.	Inappropriate or Omitted Calculations	Compliance with FSAR Commitments	General Condition of Calculations	Significance or Disposition	Cognizant Engineer	Originator/Checker Group Leader	Status	250 251 252 253 255
------------------------------	--------------	---------------------------------------	----------------------------------	-----------------------------------	-----------------------------	--------------------	---------------------------------	--------	---------------------------------

2. Piping

Section 3.8

Vendor calculation for pipes Good

Rao/Desai

811  
812  
813  
814  
815  
816  
819

028161

B. Seismic Analysis

1. Tanks

The stress summary for the diesel oil tanks is incomplete. Pressures not considered are given in Table 3.9-5.1, Sheet 5. Vertical earthquake not considered for diesel oil storage tank design.

Vendor/Good

C.Otal

Go back to vendor.

820  
821  
822  
823  
824  
825  
826  
827  
828  
829  
830  
831  
832

2. Piping (concrete)

Flexibility of pipe heads was not considered in the analysis. Parameters in analysis need to be revised: F for pipe and shear wave velocity.

Fair free field only.

D.Reeves

W.Tseng/  
C.Tuveson

Revise calculations.

833  
834  
835  
836  
837  
838  
839  
840  
841  
842  
843

C. Structural Analysis

1. Tanks

Good

Vendor calculations

844  
845  
846

2. Piping (concrete)

Missile impact was considered for the steel pipe and not concrete pipe.

Good

Not significant

Rao/Desai

Vendor calculations/Rao

Update for concrete pipe.

847  
848  
849  
850  
851  
852

STRUCTURAL AUDIT LIST OF ITEMS  
SERVICE WATER PUMP STRUCTURE

128161  
247  
248  
250  
251  
252  
253  
255

Service Water Pump Structure	NPC Page No.	Inappropriate or Omitted Calculations	Compliance with FCAR Commitments	General Condition of Calculations	Significance or Disposition	Cognizant Engineer	Originator/Checker Group Leader	Status
D. Soil Settlement Pipes								459 460
1. Differential support movement		Not considered.						Revise design. 463
2. Seismic settlement		Not considered.						466 467
3. Connections to structures		Not considered.						471
4. Effects of non-Category I piping		Not considered.						474 475 476
E. Damage to piping due to differential settlement		NA for concrete Seismic Category I pipe. Concrete pipes are 40' away from the structure and buried in natural soil.						479 480 481 482 483
Part IV - Items Not Covered in Questions Which Should be Identified								486 487 488 489
Electrical Duct banks and conduit design					In review			491 492

STRUCTURAL AUDIT LIST OF ITEMS  
DIESEL GENERATOR BUILDING

028161

Discal	SIC	Appropriate	Compliance	General	Signif-	Oriet-		
Generator Building	Page	Criteria	with FSR	Condi-	icance	meter/		
	No.	Calculations	Consistency	tions	and	Checker		
					Discussion	Group		
						Leader		
							State	
Part I -								498
General Analysis								497
I. Basic Design	1							499
Criteria								508
A. Seismic criteria	1							501
								502
								508
								509
B. Design loads	2							511
								512
								515
								516
								517
								518
								521
								522
II. Analysis Method	3							525
A. Seismic analysis	3							527
1. Material prop- erties	3	Fill proportion were used for fill mat- erial.	- SCAR	Fair		H. Little	Fixed in one calculations	528
								529
								535
								536
2. Time history, re- sponse spectrum, etc (general)	4	Refer to aux		Good				539
								540
3. Selection of num- ber of masses	5			Good				543
								544
4. Modal response	7	Refer to aux		Good				543
								544
5. Soil-structure	9	Refer to aux						546
								546
								548
								549
								550
								551
								552
								553
								554
								555
								556

No action, | 548  
 15% peak | 549  
 widening | 550  
 covers for | 551  
 large range | 552  
 of soil | 553  
 velocities | 554  
 from 500 | 555  
 to 1,340. | 556

3717

STRUCTURAL AUDIT LIST OF ITEMS  
DIESEL GENERATOR BUILDING

020161

Diesel Generator Building	BPC Page No.	Inappropriate or Omitted Calculations	Compliance with ISIRI Guidelines	General Condition of Calculations	Significance and Disposition	Consultant Engineer	Originator/Checker Group Leader	Status	
6. Response spectra (specific)	1	Diesel pedestal spectra do not envelop horizontal building base spectra.		Fair				Vendor requalify	588 589 590 591 592
7. Vertical seismic	15								587
B. Stress analysis									578
1. Shear walls and floors	Complete			Good	BA		T.Huang/ A.Bandyopadhyaya/ P.Shen	BA	572 573 574 575
2. Foundation	13 Complete			Good	BA		T.Huang/ A.Bandyopadhyaya/ P.Shen	BA	577 578 579 580
C. Joint filler between structures	14 BA				BA	BA		BA BA	583 584
D. Computer verification	16 Complete	Good		BA	B.Houshary	BA	BA		587 588
E. Overall stability	18			Good	Uplift	J.Cobator	T.Huang/ A.Bandyopadhyaya/ P.Shen	BA	59 592 593 594
F. Interaction with non-Category I structures	20								597 598 599
G. Yarnade studied	21	Refer to auxiliary building		Good		J.Cobator	T.Huang/ A.Bandyopadhyaya/ P.Shen		602 603 604 605
III. Conformance to Staff's Criteria (Deviations)									606 609 610

3708

191820

PRINCIPAL AUDIT LIST OF ITEMS  
 FEDERAL GENERATOR BUILDING

Item	Spec. / Description	Compliance with Spec.	General Condition of Calc.	Structural Analysis	Comments	Original Motor/Checker Group Leader	Page No.
A. Exterior shear walls	Complete	Complete	Good	J. Gobster A. Bandyo- pedhyra/ P. Shen	Complete	T. Huang/ Complete	499
							500
B. Interior shear walls	Complete	Complete	Good	BA	T. Huang/ Complete	P. Shen	501
							502
							503
C. Main floors and roofs	Complete	Complete	Good	Reanalyse	J. Gobster	T. Huang/ Complete	504
							505
D. Steel structural bracing	No structural steel bracing has been used.	Complete	BA	BA	BA	BA	516
							517
E. Foundation	Complete	Complete	Good	J. Gobster A. Bandyo- pedhyra/ P. Shen	Complete	T. Huang/ Complete	518
							519
F. Main frame concrete columns	No concrete column columns has been used.	Complete	BA	BA	BA	BA	521
							522
G. Secondary floors	No secondary floor has been used.	Complete	BA	BA	BA	BA	523
							524
H. Floor-wall joint details	Complete	Complete	Good	BA	BA	BA	525
							526
I. Dynamic effects of machinery	Complete	Complete	Good	BA	BA	BA	527
							528

STRUCTURAL AUDIT LIST OF ITEMS  
CONTAINMENT BUILDING

028161

Containment Building	BPC Page No.	Inappropriate or Omitted Calculations	Compliance with FCAR Commitments	General Condition of Calculations	Significance and Disposition	Cognizant Engineer	Originator/Checker Group Leader	4/17/81 Status	
<b>Part I - General Analysis</b>	1								662 663 665 666 667 668 670
<b>I. Basic Design</b>									674 675 677
<b>A. Seismic criteria Criteria</b>	1	Refer to aux							680 681
<b>B. Design loads</b>	2	1. Wind and tornado loads are not addressed.  2. The 1974 FINEL model has comments requiring resolution and program must be verified.		Fair	Not significant. Add calculation	Ader	T.Salyanarany/ana/C.Yen	Calculations in progress.	6 685 686
					Wind and tornado are not governing loads.	Vel/Yuan	H.Tuholski/B.Dhar	Calculations to be performed.	6 690 691 692 693 694
				Fair	Not significant		H.Tuholski/B.Dhar	Analysis to be reviewed.	69 6
<b>II. Analysis Method</b>									702 704
<b>A. Seismic analysis</b>	4								707 708 709
<b>1. Material properties</b>	4	1. Cracked section properties not used.  2. Tested concrete modulus not used		Good	Probably not significant	Hu/G.Luh		No action planned	711 712
<b>2. Method of analysis (time history, response spectrum, etc)</b>	6	Refer to aux		Fair					715 716 717 718
<b>3. Selection of number of masses</b>	6	1. Backup required for reducing number of NRSS masses is required.		Fair	Not significant. Compare frequencies.			Not reduced in new calculations.	72 723 7 72

STRUCTURAL AUDIT LIST OF ITEMS  
CONTAINMENT BUILDING

Containment Building	NRC Page No.	Inappropriate or Omitted Calculations	Compliance with FSAR Commitments	General Condi- tion of Calcula- tions	Signif- icance and Disposition	Cognizant Engineer	Origi- nator/ Checker Group Leader	4/17/81A Status	662 663 665 666 667 668 670 728 729 730 731 732 735 738 7 742 743 744 745 748 749 752 7 756 757 758 760 7 762 76 7 767 768 771 772 7 777 778 779 780
		2. Applicability of specifying only translational and base rotational DDOF.							
4. Nodal responses	8	Refer to aux							
5. Soil structure	9	1. Refer to aux 2. Hydrodynamic effects of a flooded re-fueling canal not considered.		Good	Could be nificant for equipment			Calculations scheduled	
6. Response spectra (specific)	11								
7. Vertical analysis	16	Refer to aux							
8. Polar crane	17	1. Multi-modal response horizontal response change. program must be		Fair	Probably not significant			discuss with CPCO	
9. Buried piping	18	Refer to buried piping							
B. Containment general analysis	19								
1. Containment shell	19	1. Seismic separation of base may not considered.	FSAR Tables 3.8-1 through 3.8-17 contain typographical errors.	Good (s)		Vel/ D.Yuan	K.Huang/ B.Dhar	Calculations in progress	
					Verified by 11/6/81				
					Review design calculations.				

028161



STRUCTURAL AUDIT LIST OF ITEMS  
CONTAINMENT BUILDING

128161  
662  
663  
665  
666  
667  
668  
670

Containment Building	NPC Page No.	Inappropriate or Omitted Calculations	Compliance with FSAR Commitments	General Condition of Calculations	Significance and Disposition	Cognizant Engineer	Originator/Checker Group Leader	4/17/81A Status	Item No.
		2. Sizing calculation has not been checked.			Not significant	G. Kwong		In progress	783 784 785
		3. FINEL analysis of shell does not include stiffnesses of internal structures			Not significant known.	D. Yuan	NA	Justification in progress	786 790 791 792
		4. Primary load alone was not checked	Not required	NA	Probably not significant	D. Yuan	NA	Calculations scheduled	795 796
		5. Deviations from design criteria a) membrane comp. stress b) radial tension in dome c) allow. reinf. stress d) allow. effective tendon stresser			Probably not significant	D. Yuan	H. Tulhoski	Calculations scheduled	800 801 802 803 804 805 806 807 808 809
		6. Section resultant at Section 3 of ring girder (C56) has to be checked.			Calculation to be checked			Check scheduled	813 814 815
	20	2. Containment Internals		Bad					821 822
		1. Loads from RV were not included in FINEL analysis of primary shield wall.			Calculation is being revised.	D. Chow		Being performed	825 826 827 828 829
		2. Seismic load not checked for lay-down area and sump wall.		Fair	Not significant	W. Hagedorn		To be addressed	832 833 834 835

STRUCTURAL AUDIT LIST OF ITEMS  
CONTAINMENT BUILDING

02816

Containment Building	NRC Page No.	Inappropriate or Omitted Calculations	Compliance with FSAR Commitments	General Condition of Calculations	Significance and Disposition	Cognizant Engineer	Originator/Checker Group Leader	4/17/81 Status	662 663 665 666 667 668 670
3. Foundation mat		3. Primary shield wall loads in the FSAR have not been verified.			Additional calculation might be required.	C. Boyak		New calculations completed	838 840 841 842
		4. Pinned boundary condition is			Modify model	D. Chow		Future work	844 846
		8. Soil property (F) variation not evaluated.		(*)	Probably not significant			Calculation scheduled	851
C. Computer program verification	23	A number of computer programs have not been verified.	FSAR Subsection 3.8.1.4.8 and Appendix 3C do not list all of the programs used for analysis of the containment.		Verified by 11/81.	D. Yuan/ Y. Tsang	NA		854 855 856 857 858 859 860
D. Overall stability	24	Seismic separation of basement not considered.	Calculations supporting FSAR Table 2.5-14, bearing pressure, cannot be located.	(*)	Not significant	D. Yuan	K. Huang/ B. Dhar	Calc in progress	863 865 866 867
E. Interaction with non-Category I structures	26	1. Interaction between tendon access shaft and containment.	See NRC Page 2		Not significant (no interaction)			New calculations complete	871 872 873

STRUCTURAL AUDIT LIST OF ITEMS  
CONTAINMENT BUILDING

028161

Containment Building	NRC Page No.	Inappropriate or Omitted Calculations	Compliance with FSAR Commitments	General Condition of Calculations	Significance and Disposition	Cognizant Engineer	Originator/Checker Group Leader	8/17/81A	Status	662 663 665 666 667 668 670
III. Conformance to Deviations	27									876 877
Part II - <u>Key Designs</u>										879
<u>A. Liner design</u>	28	1. A full calculation for liner plate has not been located (Compare to RC-TOP-11)		Fair	Add calculation.	D.Yuan	C.Yen		Calculations scheduled	880 882 883 884 885
		2. No calculations located for some penetrations in liner.			Provide calculations				Calculations scheduled	888 889 890
		3. Calculations are required for the bulge under the liner plate.			Provide calculation cover sheet and reference staff report.	T.Brozo			Calculations scheduled	894 895 896 897 898
<u>F. Hatch design</u>	31	1. Liner plate effect not considered.		Fair	Not significant.	Vel	J.Shi/ E.Yoshiki/ C.Yen		Covered by by NCR 51	901 902 903
		2. Tangential shear has not been checked.			Not significant				Calculations scheduled	907 908
		3. Shear reinforcing appears low			May be significant				Calculations in progress	911
<u>C. Base slab</u>	34	1. There is no bearing calculation located.		Poor/ Average	Vel				Calculations in progress	917
<u>D. Wall-base slab junction</u>	37	See shell response		Poor/ Average		Vel	J.Shi/ J.Hink			920 921

STRUCTURAL AUDIT LIST OF ITEMS  
CONTAINMENT BUILDING

								662
								663
								665
								666
								667
								668
								670
Containment Building	ERC Page No.	Inappropriate or Omitted Calculations	Compliance with FSAR Commitments	General Condi- tion of Calcu- lations	Signif- icance and Disposition	Cognizant Engineer	Origi- nator/ Checker Group Leader	8/17/81A Status
<b>E. Membrane shear</b>	40	The equipment hatch area has not been evaluated for membrane shear.	The equipment hatch area has not been evaluated for membrane shear. (FSAR Subsection 3.8.1.5.1.4)		May be significant			Calculations in progress   926 927 928 929 930
<b>F. Dome-to-cylinder junction</b>	42	See shell response		Fair	Not significant	Vel	J.Shi/	933 934
<b>G. Primary shield wall base mat junction</b>	44	1. No verification of rebar adequacy at junction.		Poor	Calculation is being developed.	D.Chow	C.Yen/ J.Hink	937 938 939
<b>H. Operating floors</b>	47	1. Seismic load was not considered.		Fair (20)	Vertical-not governing; Horizontal-may be significant.	W.Hagedorn/ R.Lightcap	H.Elgaaly/ G.Tuveson	Calculations in progress   940 941 945
<b>I. Polar crane supports</b>	48	1. Consideration of seismic loads is not clear. 2. Global effect on shell is not clear. 3. Containment movement due to pressure and temperature has not been considered.		Fair (21)	Probably not significant	W.Hagedorn/ D.Yuan	H.Elgaaly/ G.Tuveson	Calculations in progress   948 949 950 Calculations in progress   953 954 955 Calculations scheduled   959 960 961 964
<b>J. Reactor vessel</b>	51							
<b>K. Steam generator support</b>	53	1. The calculation for the 24" concrete slab is not available.	Revise FSAR to state that bolts do not take shear		Not significant.	D.Chow/ D.Yuan	H.Elgaaly/ J.Hink	Calculations scheduled   968 969 970
<b>L. Coolant pump support</b>	55	1. NCRP 45 - anchor bolt		(22)	Case by case evaluation.	W.Hagedorn	K.Handaki/	973 974 975

028161

STRUCTURAL AUDIT LIST OF ITEMS  
CONTAINMENT BUILDING

662  
663

Containment Building	HPC Page No.	Inappropriate or Omitted Calculations	Compliance with FSAR Comments	General Condition of Calculations	Significance and Disposition	Cognizant Engineer	Originator/Checker Group Leader	8/17/81A Status	
		2. Snubber spring rates do not consider cold condition or as-built pin to pin lengths.			Probably not significant				978 979 980 981 982
B. Secondary shield walls	57	Computer run needs additional checking.		Poor	B.Yuan	B.Hagedorn/ B.Dhar	C.Chung/	Check calculation	985 986 987
<b>C. Other steel structures</b>	59	Seismic loads were not considered on all platforms.	NA	Fair (2?)	Not controlling load.	B.Hagedorn/ D.Yuan	J.Wink/ C.Taveson/ M.Elgealy/ B.Dhar/ D.Yuan	Redo calculations	991 992 993 994
D. Post-tensioning system	61	Neither Bechtel nor vendor calcs include pressurization effects.	1. Preliminary calculations indicate that the allowances in FSAR Subsections 3.8.1.5.1 and 3.8.1.5.2 for prestressing tendons and concrete are exceeded under pressure conditions.	Good	Significance unknown  Calculation is being checked.	Vel/ T.Bronze	M.Duchon/ M.Benoit/ C.Unknown	Review	997 998 999 1000 1001 1002 1003 1004 1005 1006 1007 1008 1009
			2. Pretensioning tendons stress level exceeds 0.7 fu (allowable in accordance with FSAR Subsections 3.8.1.5.1.8 and 3.8.1.5.2.7) at transfer.		Not significant			Revise FSAR	1010 1011 1012 1013 1014 1015 1016 1017 1018 1019 1020 1021

028161

STRUCTURAL AUDIT LIST OF ITEMS  
POPATED WATER STORAGE TANK

1025  
1026

Borated Water Storage Tank	NPC Page No.	Inappropriate or Omitted Calculations	Compliance with PSAR Commitments	General Condition of Calculations	Significance and Disposition	Cognizant Engineer	Originator/Checker Group Leader	Status	
Part I - General Analysis			Yes	Good		Rao/Desai	Rao/ A. Bando- padhyaya/ G. Udogi	Complete	1028 1029 1030 1031 103
I. Basic Design Criteria	1								1037 1038 1039 1040
A. Seismic design criteria	1	None				McConnell/ Mozafari/	Banby/ Dunnelly/		1042 1043 1046 1049 1050 1051
B. Design loads TBL 3-17	2			Good		Rao/Desai	Rao/Bando/ Udogi	Complete	1054 1055 1056
II. Analysis Method	4								1059
A. Seismic analysis	4	Dynamic analysis was performed using TID-7024 techniques.		Tank fair Foundation good		Otal Pierce	Banby/Don- nelly/Huang		1061 1062 1063
1. Material properties	4	1. soil structure interaction 2. Shear modulus, subgrade reactions and bearing capabilities of soil were taken from unchecked and unapproved calculations.		Not significant				Calc in progress	1066 1067 1068 1069 1070 1074 1075 1076
2. Time history, response spectra, etc (general)	6	Not performed	N/A	N/A		N/A	N/A		1079 1080 1081
3. Selection of number of masses	6	Based on TID-7024	-	Tank - no		Otal Pierce	N/A N/A		1084 1085
4. Modal response	7	N/A	N/A	N/A		N/A	N/A		1088

028161

STRUCTURAL AUDIT LIST OF ITEMS  
BORATED WATER STORAGE TANK

1025  
1026

Borated Water Storage Tank	WPC Page No.	Inappropriate or Omitted Calculations	Compliance with FSAP Commitments	General Condition of Calculations	Significance and Disposition	Cognizant Engineer	Originator/Checker Group Leader	Status	
5. Soil structure	9	Refer to aux		N/A		N/A	N/A		1091
6. Response spectra (specific)	11						Bandy/Hc-Connel	Complete	1094 1095
7. Vertical seismic	15			Tank - sparse Foundation - good		Otal Pierce	Bandy/Hc-Connel Bandy/Hc-Connel	Complete Complete	1098 1099 1100 1101
<b>B. Stress analysis</b>									110
1. Steel tank	12	Vendor design	Yes	Good		Rao/Desai	Vendor	Complete	1106
2. Foundation	13			Good		Rao/Desai	Bandy/Udogi/Rao	Complete	1109 1110
C. Joint filler between structures	14		N/A						1113 1114
D. Computer verification	16								1117 1118
E. Overall stability	18			Good		Rao/Desai	Bandy/Udogi/Rao	Complete	1121 1122
F. Interaction with non-Category I structures	20								1125 1126 1127
G. Tornado missiles	21								1130
III. Conformance to Staff's Criteria (Deviations)	23								113 1134 1135
<b>Part II - Rev. Designs</b>									1138
A. Steel tank				Good		Rao/Desai	Vendor/Rao	Complete	1140 1141
B. Foundation				Good		Rao/Desai	Bandy/Udogi/Rao	Complete	1143 1144

028161

STRUCTURAL AUDIT LIST OF ITEMS  
POPATED WATER STORAGE TANK

Popated Water Storage Tank	NPC Page No.	Inappropriate or Omitted Calculations	Compliance with FSAR Commitments	General Condition of Calculations	Significance and Disposition	Cognizant Engineer	Originator/Checker Group Leader	Status	
Part III - Justification of Proposed Repair									1025 1026
A. Effects of thru cracks	26								1028 1029 1030 1031 103
B. Test Procedure to Evaluate Settlement Effects	26								1147 1148 1149 1152 1153
Part IV - Items Not Covered in Questions that Should be Identified									1156 1157 1158 1161 1162 1163 1164

028161



STRUCTURAL AUDIT LIST OF ITEMS  
 DECONTAMINATED WATER STORAGE TANK

1025  
 1026

Decontaminated Water Storage Tank	NRC Page No.	Inappropriate or Omitted Calculations	Compliance with FSAR Commitments	General Condition of Calculations	Significance and Disposition	Cognizant Engineer	Originator/Checker Group Leader	Status	
									1028
									1025
									1030
									1031
									103
									1167
<b>NOTES:</b>									
(1)		Calculation Q23 overturning and sliding S.F. check.							1169
(2)		Calculation Q24A buttress access shaft							1170
(3)		Calculation Q25 feedwater isolation valve chamber							1171
(4)		Calculation Q26 containment shell and base slab analysis (FINEL)							1172
(5)		Calculation Q27 containment analysis for seismic loading (ASHSD)							1173
(6)		Calculation Q56 combination of Q26 and Q27 to develop FSAR Tables 2.8-1 and 3.8-17 (for additional relevant calculations see NRC page 2)							11
1083									1175
(7)		{For primary shield wall calculations Q14A see NRC page 44}{for secondary shield wall calculations Q33, Q34A, and Q35A see NRC page 57}							1176
(8)		Calculation Q4, Q4a foundation mat reinforcement design (for additional relevant calculations see NRC page 19 calculation Q26 and Q27)							11
(9)		{for Q24A see NRC page 2}							1180
(10)		Calculation Q46, Q50, and Q55							1181
(11)		Question 5A, Q5B, and 5C							1182
(12)		Calculation Q9 - equipment hatch reinforcement design							1183
(13)		Zooley calculations for steel equipment hatch 7220-50B-17, 7220-50B-18							1184
(14)		Calculation Q4 and Q4a foundation mat reinforcement design							1185
(15)		Calculation Q10 wall reinforcement [see NRC pages 19 and 21 for calculations Q4, Q4A, Q26, Q27, and Q5b]							1186
(16)		{for other relevant calculations Q10, Q26, Q27, and Q.6 see NRC pages 2, 19, 24, 21, 34, and 37}							1187
(17)		Calculation Q141							1188
(18)		Calculation Q14A							1189
(19)		Calculation Q17D, Q17E-1, Q18C, Q18C-1 structural steel, concrete, steel plate and grating							1190
(20)		Calculations Q56, Q5-C4 concrete, reinforcement (recent) girders, brackets, concrete, and reinf. at bracket locations							1191
(21)		Calculation Q12 (old) Q144-f (new) Q23P-10 Q14C							1192
(22)		Lower support Calculation Q12							1193
(23)		Calculation Q12A upper lateral support							1194
(24)		Calculations Q13-a(CPDC) Q33, Q34A, Q55A-good condition. Calculations Q42 stress summary-good condition (components of snubbers, support anchor bolts, rear brackets, tubing, res.)							1195
(25)		Calculations Q33, Q34A, and Q35A wall reinforcement and details-poor condition							1196
(26)		Calculations Q12C, Q61, Q65, Q18B-1 Q13B-5 through Q13F-23, Q13F-24, Q37, Q64, Q20C-2 press-structural steel, fan supports etc, core flood support, pipe restraint, jet barriers, missile shields-fair							1197
(27)		Calculation Q6, Q6a post tensioning design and input-poor. Inryco calculations 7220-C2-49, 7220-C2-50, and 7220-C2-56-good.							1198
(28)		Calculation Q7, Q7a buttress reinforcement design							1200
									1202

028161