DUKE POWER COMPANY

P.O. BOX 33189 CHARLOTTE, N.O. 28242

HAL B. TUCKER VICE PRESIDENT NUCLEAR PRODUCTION

July 5, 1984

TELEPHONE (704) 373-4531

Mr. Harold R. Denton, Director Office of Nuclear Reactor Regulation U. S. Nuclear Regulatory Commission Washington, D. C. 20555

Attention: Ms. E. G. Adensam, Chief

Licensing Branch No. 4

Re: Catawba Nuclear Station, Unit 1

Docket No. 50-413

Dear Mr. Denton:

On June 25, 1984, Duke Power Company submitted the "Reactor Containment Building Integrated Leak Rate Test" for Calawba Nuclear Station, Unit 1. As noted in that document, the containment atmosphere hydrogen level transmitter penetration leak rate would be submitted later. This leak rate test has now been completed. Results of the leak rate test and its effect on the Integrated Leak Rate Test are listed on the attached page.

Very truly yours,

Hal B. Tucker

ROS/php

Attachment

cc: Mr. James P. O'Reilly
Regional Administrator
J. S. Nuclear Regulatory Commission
Region II
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30323

NRC Resident Inspector Catawba Nuclear Station

Robert Guild, Esq. Attorney-at-Law P. O. Box 12097 Charleston, South Carolina 29412 Palmetto Alliance 2135½ Devine Street Columbia, South Carolina 29205

Mr. Jesse L. Riley Carolina Environmental Study Group 854 Henley Place Charlotte, North Carolina 28207

8407090128 840705 PDR ADOCK 05000413 A PDR 300

ATTACHMENT

Section VI.D.3.b

Penetration	System	Leakage (SCCM)	x 2.1476 x 10 ⁻⁸ %/Da	<u>y</u> Leakage = %/Day
Cont. Atmos. H ₂ Level Xmitter				
Penetrations (4)	MI	10.4	x. 2.1476 x 10 ⁻⁸	= 2.2335 : 10 ⁻⁷

Total Laux is now revised to equal:

$$L_{aux} = 7.5776 \times 10^{-6} \%/Day$$

$$L_{am} = LR (95\%) + L_{aux}$$

=0.1107552%/Day + 0.0000076 %/Day

=0.1107628 %/Day

Section VI.D.4.b

$$L_{tm} = LR (95\%) + L_{aux}$$

= 0.0677562 %/Day + 0.0000076 %/Day

= 0.0677638 %/Day

Section VI.E

 $L_{\rm t}$ remains at 0.122%/Day. The effect of the additional leakage from the MI penetrations is negligible.

Section VI.F

Test

TP/1/A/1200/16B, Additional Containment Isolation Valve Leak Rate Test

Final Conservative Test Results

201.91 SCCM = 4.3362 x 10⁻⁶ %/Pay