General Offices . Selden Street, Berlin, Connecticut

THE CONNECTICUT LIGHT AND POWER COMPANY
WESTERN MASSACHJEETTS ELECTRIC COMPANY
HOLYOKE WATER POWER COMPANY
NORTHEAST UTLITIES SERVICE COMPANY
NORTHEAST NUCLEAR ENERGY COMPANY

P.O. BOX 270 HARTFORD, CONNECTICUT 06141-0270 (203) 665-5000

September 26, 1984

Docket No. 50-423 F0569A

Dr. Thomas E. Murley Regional Administrator Region I U.S. Nuclear Regulatory Commission 631 Park Avenue King of Prussia, PA 19406

References: (1) W. G. Counsil to T. E. Murley, F0500A, dated March 16, 1984.

(2) W. G. Counsil to T. E. Murley, F0517A, dated June 1, 1984.

Dear Dr. Murley:

Millstone Nuclear Power Station, Unit No. 3
Reporting of Potential Significant Deficiencies
in Design and Construction:
Isolator Cabinets, Main Ventilation, Air Conditioning and
Other Miscellaneous Panels with Improperly Crimped Lugs (SD-53)

In a February 15, 1984 telephone conversation between your Mr. T. Rebelowski and our Mr. R. E. Lefebvre, Northeast Nuclear Energy Company (NNECO) reported a potential significant deficiency in the construction of Millstone Unit No. 3 as required by 10CFR50.55(e). The potential significant deficiency involves inadequate lug crimping in isolator cabinets, main ventilation, air conditioning, and other miscellaneous panels supplied by Systems Control.

Our architect-engineer, Stone & Webster Engineering Corporation, has completed the repair of all improperly crimped lugs in the subject pre-turned-over panels with the exception of the installation of approximately 130 resistors. These resistors are on order with an expected delivery date of October 1, 1984. Installation of these resistors is expected to be completed by the end of October, 1984.

NNECO has also completed the repair of improperly crimped lugs in all of the post-turned-over panels. However, there exists several turned-over energized circuits within pre-turned-over panels that require replacement of improperly crimped lugs. These have not yet been replaced, since a power outage is required to facilitate completion. A date for this required outage has not been set pending receipt of materials for other outage work required.

8410230292 840926 PDR ADDCK 05000423 PDR

1/0

As such, we are not able to provide you with a final report at this time. We will provide you with an update on this matter by November 28, 1984.

Very truly yours,

NORTHEAST NUCLEAR ENERGY COMPANY

W. G. Counsil

Senior Vice President

cc: Mr. R. C. De Young, Director

Division of Inspection and Enforcement U.S. Nuclear Regulatory Commission

Phillips Building 7920 Norfolk Avenue Bethesda, MD 20014