

ILLINOIS POWER COMPANY



0982-L

CLINTON POWER STATION, P.O. BOX 678, CLINTON, ILLINOIS 61727

July 30, 1984

Docket No. 50-461

Mr. Harold R. Denton, Director
Office of Nuclear Reactor Regulation
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Subject: Clinton Unit I Construction Schedule Update

Dear Mr. Denton:

The USNRC letter dated May 29, 1984 from H. R. Denton to W. J. Kelley requested Illinois Power Company to provide a quarterly update concerning the Clinton I construction schedule.

The critical path schedule analysis shows that the limiting system schedule, Reactor Water Cleanup, is about 53 days behind. The critical path analysis is performed each month to identify problem areas sufficiently in advance so that timely corrective actions can be taken. The target dates for Fuel Load and Commercial Operation remain at January 3 and November 1, 1986, respectively.

We will continue to submit quarterly updates of the Unit I construction schedule.

Sincerely yours,

A handwritten signature in cursive script that reads 'D. P. Hall'.
D. P. Hall
Vice President

REW/psf

cc Mr. B. Siegel, NRC Clinton Project Manager
NRC Resident Office
Illinois Dept. of Nuclear Safety
Regional Administrator, Region III, USNRC

8408070219 840730
PDR ADOCK 05000461
R PDR

Boo!
/0