

Midland report
3RD DRAFT
DU HAYES

U.S. NUCLEAR REGULATORY COMMISSION
OFFICE OF INSPECTION AND ENFORCEMENT
REGION III

Report No. 050-329/78-20; 050-330/78-20

Subject: Consumers Power Company
Midland Nuclear Power Plant, Units 1 and 2
Midland, Michigan

Settlement of the Diesel Generator Building

Period of Investigation: December 11-13, 18-20, 1978 and January 4-5,
9-11, 22-25, 1979

Investigators: G. A. Phillip _____

E. J. Gallagher _____

G. F. Maxwell _____

Reviewed By: G. Fiorelli, Chief
Reactor Construction and
Engineering Support Branch _____

C. E. Norelius
Assistant to the Director _____

End Card - 1

DRAFT

REASON FOR INVESTIGATION

On September 7, 1978, the licensee notified Region III, by telephone, that the settlement of the Diesel Generator Building and foundations experienced constituted a matter reportable under the requirements of 10 CFR 50.55(e). Written interim reports were subsequently submitted by the licensee by letters dated September 29 and November 7, 1978.

An investigation was initiated to obtain information concerning the circumstances of this occurrence.

*TO DETERMINE WHETHER:
A BREAKDOWN IN QUALITY ASSURANCE HAD
OCCURRED; THE OCCURRENCE HAD BEEN
PROPERLY REPORTED; AND, ANY FALSE
STATEMENTS HAD BEEN MADE TO THE NRC.*

SCOPE

This investigation was performed to obtain information relating to design and construction activities affecting the Diesel Generator Building foundations and the activities involved in the identification and reporting of unusual settlement of the building. The investigation consisted of an examination of pertinent records and procedures and interviews with personnel at the Midland site, the Consumers Power Company offices in Jackson, Michigan, and the Bechtel Power Corporation offices in Ann Arbor, Michigan.

SUMMARY OF FACTS

DRAWN

By letter dated September 29, 1978, the licensee submitted a report as required by 10 CFR 50.55(e) concerning an unusual degree of settlement of the Diesel Generator Building (DGB). This report confirmed information provided ^dduring earlier telephone conversations on or about August 22, 1978, with the NRC Resident Inspector and on September 7, 1978, with the Region III office. This report was an ^Ninterim report and was followed by periodic interim reports providing additional information concerning actions being taken to resolve the problem. Further testing and monitoring programs and an evaluation of the resulting data have been undertaken ^{by the licensee} to determine the cause of the settlement and the adequacy of ^{the} licensee's corrective actions ^{being taken}. The results of these efforts will be submitted in a final report to the NRC.

Information obtained during this investigation indicates: (1) there was inadequate control and supervision of plant fill material placement; (2) corrective action regarding nonconformances related to plant fill was either not taken or was inadequate; (3) certain design bases and construction specifications were not followed; (4) weaknesses exist in the interface between various components within the construction contractor's organization; and, (5) the FSAR contains inconsistent, incorrect and unsupported statements.

End Card 2

DETAILS

PERSONS CONTACTED

DURING THIS INVESTIGATION ^{SOME 50} ~~48~~ INDIVIDUALS WERE CONTACTED. TWELVE ^A CPO. PERSONNEL WHICH INCLUDE CORPORATE ENGINEERING AND QUALITY ASSURANCE PERSONNEL AS WELL AS SITE MANAGEMENT, QUALITY ASSURANCE AND QUALITY CONTROL PERSONNEL. ~~AND~~ THIRTY-TWO ~~AND~~ TEMPORAL PERSONNEL WERE CONTACTED. THESE WERE LARGELY CONSISTED OF SITE ENGINEERING, QUALITY ASSURANCE, QUALITY CONTROL, SURVEY AND LABOR SUPERVISORS AND PERSONNEL IN PROJECT ENGINEERING, QUALITY ASSURANCE AND CONTROL AT THE MAIN OFFICE, MILWAUKEE OFFICE. THREE INDIVIDUALS EMPLOYED BY U.S. TESTING ~~WERE~~ ALSO INTERVIEWED.

12/22/78

~~12/22/78~~

Introduction

On August 22, 1978, the licensee informed the NRC Resident Inspector at the Midland site that unusual settlement of the Diesel Generator Building (DGB) had been detected through the established Foundation Data Survey Program. While the licensee regarded the matter as serious it was not considered to be reportable under the provisions of 10 CFR 50.55(e) until further data was obtained.

Following the acquisition of additional data from further surveys and a core boring program which was initiated on August 25, 1978, the licensee concluded the matter was reportable and so telephonically notified Region III on September 7, 1978. The notification was followed up by a series of interim reports the first of which was submitted to Region III by letter dated September 29, 1978. Subsequent interim reports were transmitted by letters dated November 7, 1978 and January 5, 1979.

An inspection was conducted by Region III during the period October 24-27, 1978, to review the data then available; to observe the current condition of the structure; and, to review current activities. Information regarding the inspection are contained in NRC Inspection Report No. 50-329/78-12; 50-330/78-12.

On December 3-4, 1978, a meeting with NRR and Region III representatives was held at the Midland site to review the status of the problem, to discuss open items identified in the aforementioned inspection report on the October inspection and possible corrective actions.

End Carol 3

DRAFT

Identification and Reporting of Diesel Generator Building Settlement

Surveys to establish a baseline elevation for the DGB were completed by Bechtel on May 9, 1978. As a result of these surveys, the Chief of Survey Parties noted what he considered to be unusual settlement. He indicated that from his experience he would have expected about 1/8" settlement. The July 22 data showed a differential settlement between various locations ranging from 1/4" to a maximum of 1 5/8". He promptly instructed his survey personnel to resurvey to determine whether the data was accurate. The resurvey confirmed the accuracy of the survey data. The Chief of Survey Parties reported the survey results to the ^{Bechtel} lead civil field engineer.

The lead civil field engineer said that in July 1978 the settlement of a pedestal in the DGB was noted from surveys and about a week later a 1" discrepancy was noted when scribes on the DGB were being moved up. He said that at that time he was uncertain as to whether actual settlement had occurred, the survey was in error or the apparent discrepancy was a construction error. He instructed the Chief of Survey Parties to check his survey results and to perform surveys more frequently than the 60-day intervals required by the survey program as a means of determining whether actual settlement had occurred and whether settlement continued.

The Field Project Engineer was also informed of the apparent settlement and concurred with the lead civil field engineer's actions. He said

DRAFT

he had toured the building at that time and he saw no visible indications of stress which could be expected when unusual settlement occurs.

The lead civil field engineer said the DGB was monitored for about a month. He compared the amount of settlement being experienced with the settlement values reflected in Figure 2.5-48 of the FSAR and did not consider it reportable until those values were exceeded. When the settlement did exceed those values as indicated by survey data obtained on about August 18, 1978, he prepared a nonconformance report with the assistance of QC personnel.

The July 22 survey data was transmitted by the site to the Bechtel Project Engineering office in Ann Arbor by a routine transmittal memo dated July 26, 1978. The data was received at Ann Arbor, processed through document control on August 9, 1978, and was routinely routed to the Civil Engineering Group Supervisor. He stated he did not review the data but placed a route slip on it indicating those members of his group who should review it.

And Card 4

10/2/78

The engineer in the Civil Group, who had established the survey program and who was responsible for assuring it was being carried out, stated he reviewed the data and did not regard it as unusual. For that reason he did not bring the matter to anyone's attention but merely routed it to other personnel in the civil group. The engineer responsible for the DGB said he did not see the data before the settlement problem was identified by the field in a nonconformance report.

With the issuance of the nonconformance report, No. 1482, on August 18, 1978, CPCo was also informed of this condition. On or about August 21, 1978, the NRC Resident Inspector was orally informed of the matter by CPCo. It was indicated at that time that although CPCo regarded the matter as serious, they did not consider it to be reportable under 10 CFR 50.55(e).

Construction on the DGB was placed on hold on August 23, 1978 and a test boring program was initiated on August 25, 1978. After preliminary evaluation of soil boring data, a Management Corrective Action Report (MCAR), No. 24, was issued by Bechtel on September 7, 1978. The MCAR stated that based on a preliminary evaluation of the data, the matter was reportable under 10 CFR 50.55(e), 1, iii and Region III was so notified by telephone on that date.

The telephone notification was subsequently followed up by a letter dated September 29, 1978, from CPCo enclosing a copy of MCAR 24 and Interim Report 1 prepared by Bechtel.

On the basis of the above, it is concluded that in this instance the licensee complied with the reporting requirements of 10 CFR 50.55(e).

David Carol 5

10/11/78

Review of PSAR/FSAR Commitments on Compacted Fill Material

In a previous NRC Inspection Report, No. 329/78-12 and No. 330/78-12, an apparent conflict was identified between FSAR Table 2.5-14 (Summary of Foundations Supporting Seismic Category I and II Structures), Table 2.5-9 (Minimum Compaction Criteria) and the site construction drawing C-45 (Class I Fill Material Areas) regarding the type of foundation material to be used for plant area fill. Table 2.5-14 identifies the supporting soil materials for the Auxiliary Building D, E, F, and G, Radwast^e Building, Diesel Generator Building and Borated Water Storage Tanks to be "controlled compacted cohesive fill." Table 2.5-9 also indicates the soil type for "support of structures" to be ^cclay. Contrary to these FSAR commitments, drawing C-45 indicates Zone 2 (random fill) material, defined as "any material free of humus, organic or other deleterious material," is to be used with "no restrictions on gradation." It was further determined that Zone 2 material was in fact used.

During this investigation a review of documentation showed that the commitment to use cohesive soils was also made in response to PSAR question 5.1.11 and submitted in PSAR Amendment 6, dated December 12, 1969, which states, "Soils above Elevation 605 will be cohesive soils in an engineered backfill." This response also indicated that certain class 1 components would be founded on this material, such as, emergency diesel generators, borated water storage tanks and associated piping and electrical conduit.

10/10/75

CPCo quality assurance issued a nonconformance report QF-66, dated October 10, 1975, which stated that contrary to the above-quoted PSAR statement that cohesive soils would be used, Specification C-211 required cohesionless (sand) material to be used within 3 feet of the walls of the plant area structures. The corrective action taken was for Bechtel to issue SAR Change Notice No. 0097 which stated, "The FSAR will clarify the use of cohesive and cohesionless soils for support of Class 1 structures." As noted above, the FSAR tables 2.5-14 and 2.5-9 once again stated that cohesive (clay) material was used for support of structures while the construction drawing continued to permit the use of random fill material.

~~Based on the above, this failure to assure that regulatory commitments and design basis as specified in the license application are translated into specifications, drawings or instructions is considered an item of noncompliance with 10 CFR 50, Appendix B, Criterion III. (52978-10 ; 230478-10).~~

End Card 6

DRAFT

This investigation included efforts to ascertain whether procedures were established and implemented for the preparation, control and review of the technical criteria set forth in the safety analysis report (SAR). This included the role of both Bechtel and ^PC/Co in the review of the SAR. Bechtel had established control ~~of~~ ^{of} the SAR in procedure MED 4.22 (Preparation and Control of Safety Analysis Report Revision 1, dated June 20, 1974). The SAR preparation and review flow chart requires the Engineering Group Supervisor (EGS) to review the originator's draft for technical accuracy and compliance with the standard format guide. Records indicated that Section 2.5.4 was originated by the Bechtel Geotech group on January 3, 1977. It was reviewed and approved for technical accuracy by an engineer in the civil project group on April 29, 1977. No technical inaccuracies were noted in the documentation. The Civil EGS advised that he did not personally review Section 2.5.4.

The designated engineer stated that in his review of the section he was primarily concerned with the Auxiliary Building not the Diesel Generator Building. He said the review of FSAR material was performed by members of a group set up for this purpose. Not all of the content was checked since they relied to some extent on the originator. The author of Section 2.5.4 said he was not aware that changes regarding fill material had occurred since the preparation of the PSAR. It was ascertained that Field Engineering did not review the FSAR prior to its submittal.

RAI

A partial review of the FSAR revealed that although Figure 2.5-48 indicates anticipated settlement of the Diesel Generator Building during the life of the plant to be on the order of 3 inches, Section 3.8.5.5 (Structural Acceptance Criteria) contains the following statement: "Settlements on shallow spread footings founded on compacted fills are estimated to be on the order of 1/2" or less."

Section 3.8 was prepared by Project Engineering. Geotech, who prepared Section 2.5, said they were unaware of the presence of the statement regarding 1/2" settlement in Section 3.8. The originator of Section 3.8 said that the above statement was taken from the Dames and Moore report submitted as part of the PSAR. Since the PSAR did not show any change in this regard, he assumed the statement was valid for inclusion in the FSAR. He said there was no other basis to support this statement.

End Card 7a.

DRAFT

CPCo also has an established procedure for the review and final approval of the SAR by procedure MPPM-13 dated June 23, 1976. Section 5.6 states that "CPCo shall approve all final draft sections of the FSAR prior to final printing." Discussion with the responsible licensee representatives for review of Section 2.5.4 indicated that a limited amount of cross-reference verification of technical content of the FSAR is performed by CPCo.

The CPCo Project Engineer in Jackson stated that the review of drawings and specifications was an owner's preference kind of thing. No attempt was made to review all drawings and specifications since they did not have the manpower or expertise for that type of review. The staff engineers of the various disciplines were asked to indicate the drawings and specifications they wanted to review.

Regarding the review of the FSAR, he said that he had prepared a memorandum to the staff engineers stating the procedure that would be followed in performing the review. An examination of this memo, dated July 28, 1976, showed that prime reviewers would perform a technical review, resolve comments made by other reviewers and perform the CPCo licensing review to assure compliance with required FSAR format and content.

As portions of the FSAR were received from Bechtel, comments were sent to Bechtel. Some were disregarded; others were not. Following this review,

GROUP 1
EX-101

meetings between Bechtel and CPCo were held to resolve any unresolved matters before each section was released for printing. A review of the files at CPCo relating to Section 2.5 and 3.8 showed that no comments were made concerning the above inconsistent and incorrect content. The apparent inconsistent and incorrect statements were not identified during the review of the FSAR prior to submittal and the review procedures did not provide any mechanism to identify apparent conflicts between sections of the FSAR.

Based on the above, this failure to assure that regulatory commitments and design basis as specified in the license application are translated into specifications, drawings or instructions is considered an item of noncompliance with 10 CFR 50, Appendix B, Criterion III. (329/78-20- ; 330/78-20-).

End Card 7b

UNCLASSIFIED

Effect of Ground Water in Plant Area Fill

Final plant grade will be established at elevation 634. The normal ground water was assumed to be at ground surface prior to construction, approximately elevation 603. The surface of the water in the cooling water pond will be at a maximum of approximately elevation 627.

The Dames and Moore report on Foundation Investigation submitted with PSAR Amendment No. 1, dated February 3, 1969, stated that, "The effect of raising the water level to elevation 625 in the reservoirs will cause the normal ground water level in the general plant area to eventually rise to approximately elevation 625. However, a drainage system will be provided to maintain the ground water level in the plant fill at elevation 603."

A supplement to Dames and Moore report was submitted in PSAR Amendment No. 3, dated August 13, 1969, which changed the above planning of a drainage system to control the ground water. The supplement states, "The underdrainage system considered in the initial report has been eliminated; consequently it is assumed that the ground water level in the plant area will rise concurrently to approximately elevation 625."

A Bechtel soils consultant indicated in a December 4, 1978, site meeting that the main unknown is what might happen to the rate of settlement as the water table rises and saturates the fill. Therefore, the total effect of the ground water being permitted to inundate the plant fill material is undetermined at this time. An evaluation of this condition is under review by the licensee. This item is considered unresolved.

Dual Card 8

(329/78-20 - ; 330/78-20 -)

1.6.2.4.1

Review of Compaction Requirements for Plant Area Fill

During the investigation a review of the history of the compaction requirements was performed in order to determine whether the compaction of the plant fill was implemented in compliance with the commitments in the PSAR and in site construction specifications.

PSAR, Amendment 1, dated February 3, 1969, presented the Dames and Moore report "Foundation Investigation and Preliminary Exploration for Borrow Materials." The recommended minimum compaction criteria is stated on page 15 which indicated 95% of maximum density for "cohesive soils" as determined by ASTM D-1557-66T and 100% for "granular soils."

PSAR, Amendment 3, dated August 13, 1969, included a supplement to the Dames and Moore report entitled, "Foundation Investigation and Preliminary Exploration for Borrow Materials." Page 16 of this report lists the recommended minimum compaction criteria for sand soils and cohesive soils. For the fill material for supporting structures the minimum compaction is 85% relative density for sand and 100% of maximum density for clay as determined by ASTM D-698 modified to require 20,000 ft-lbs. of compactive energy (equivalent to 95% of ASTM D-1557, Method D which provides 56,000 ft-lbs of compactive energy). Subsequent to the filing of Amendment 3, no amendments were made to the PSAR to indicate that the recommendations contained in the Dames and Moore report would not be followed or would be further modified.

DRAFT

Bechtel Specification C-210, Section 13.0 (Plant Area Backfill and Berm Backfill) indicates the compaction requirements for cohesive soil (13.7.1) to be "not less than 95% of maximum density as determined by ASTM D-1557, Method D" and for cohesionless soils (sand) (13.7.2) to be compacted "to not less than 80% relative density as determined by ASTM D-2049."

By comparing the PSAK commitments to the specification requirements it is apparent that the compaction commitments for cohesive soil (clay) was translated into the construction specification i.e. 95% of maximum density using ASTM D-1557, Method D (compactive energy of 56,000 ft-lbs). However, the compaction commitment for cohesionless soil (sand) was not the same as in the construction specification, i.e. 85% relative density versus the 80% relative density, translated in the construction specification.

Incl Card 9

The actual implemented compaction requirements were as follows:

- a. Cohesive soil (clay): 95% of maximum density as determined by the "Bechtel Modified Test," a compactive energy of 20,000 FT-LBS. This was used instead of 56,000 ^{ft-lbs}/~~FT-LBS~~ of compactive energy as committed to in the PSAR and required by the construction specification C-210, Section 13.7.1.

- b. Cohesionless soil (sand): 80% relative density as determined by ASTM D-2049 instead of 85% as committed to in the PSAR. However, this is consistent with construction specification C-210, Section 13.7.2.

The compaction requirements implemented during construction of the plant area fill between elevations 603 and 634 were, therefore, less than the commitments made in the PSAR for cohesive and cohesionless fill material. In addition, the cohesive (clay) material was also compacted to less than that required by the Bechtel specification. (Specification C-210, Section 13.7).

A review of Specification C-210 (specification controlling earthwork contract) beginning with Revision 2, dated July 27, 1973, which was issued for subcontract showed that it contained conflicting sections relating to the plant area backfill compaction requirements.

DRAM

Section 13.7, Compaction Requirements, from Revision 2 to the latest revision, consistently provided that the backfill in the plant area shall be compacted to 95% of maximum density as determined by ASTM 1557, Method D.

Section 13.4, Testing Plant Area Backfill, contained the statement that tests would be performed as set forth in Section 12.4.5, Laboratory Maximum Density and Optimum Moisture Content, which specified a lesser standard, 20,000 foot-pounds per cubic foot, which is commonly referred to as the Bechtel Modified Proctor Density Test (BMP). Section 12 of the specification relates to Dike and Railroad Environment Construction.

It was also noted that this inconsistency was reflected in the applicable QA Inspection Criteria, SC-1.10, Item 2.3(d) Compaction which states, "Backfill material for the specified zones has been compacted to the required density as determined by Bechtel Modified Proctor Method" and see references C-210, Section 13.7 as the inspection criteria.

End Card 10

DRAFT

Furthermore, in Specification C-208 which defined the testing contract requirements of subgrade materials, Section ⁹ 2.1 (Testing) required compaction tests to be in accordance with ASTM D-1557 and only when directed was the BMP compaction criteria to be used. It was determined that U. S. Testing was only orally advised that the BMP was the standard to be applied to the tests they performed of plant area fill.

Through interviews and an examination of inter^{nal} documents it was ascertained that because of this inconsistency, the question of the applicable compaction standard for cohesive materials in the plant area was a recurring one.

The following is a summary of the documentation regarding the confusion of the compaction requirements for plant area fill:

1. Letter 7220-C-210-77 dated June 10, 1974, ^(S. CONTRACTS to field Engineering) states "there has been some confusion as to the interpretation of the following item:
13.7 Compaction Requirement: all backfill in the plant area and berm shall be compacted to not less than 95% of maximum density as determined by modified Proctor method (ASTM 1557, Method D), with the exception that Zones 4, 4A, 5, 5A, and 6 Materials need no special compactive effort other than as described in Section 12.8.1 (emphasis included in specification). Quality Control questioned whether the exception stated above applies only to Zones 4, 4A, 5, 5A, and 6 or did construction have to abide by Section 12.8.1 for Zones 1 and 2. Section 12.8.1 clearly

DRAFT

requires Zone 2 material to be placed with a 50 ton rubber tired roller with a minimum of four roller passes per lift. QC's interpretation was that the field needed "to obtain 95% of maximum density by the modified Proctor method (ASTM 1557, Method D), with no restrictions as to the method used to obtain these results."

2. Letter 7220-C-210-23, dated June 24, 1974, ^(field Engineering to construction) responded to Item 1 above. It states, "We have reviewed your June 10, 1974, IOM concerning compactive effort required on Zones 1 and 2 in the plant and berm backfill areas. We agree with your interpretation; i.e. a 95% of maximum density is the acceptance criteria, and the number of roller passes listed in Paragraph 12.8.1 does not apply to plant and berm backfill. We feel the specification is now clear and no FCR is required."

3. Letter BCBE-370, dated July 25, 1974, ^(field construction to project engineering) lists outstanding items requiring Project Engineering's action. This includes the question, "Is the 95% compaction required in the plant area to be 95% of Bechtel Modified or 95% of ASTM-1557, Method D."

End Card 11

DRAFT

(Project Engineering to Bechtel Construction)

- 4. Letter BEBC-456, dated August 1, 1974, states that Geotech is addressing the question posed in BCBE-370 (Item 3 above).

- 5. Memorandum from Geotech to Bechtel Field, dated September 18, 1974, responds to the question raised in BCBE-370 (Item 3 above). It states, "It is our opinion that all the compaction requirements that are needed for Zone II material in the plant fill is as stated in 13.7 with the exception that Zones 4, 4A, 5, 5A, and 6 materials need no special compactive effort other than described in Section 12.8.1." Geotech reiterates the specification requirement of 95% of ASTM 1557, Method D. This was confirmed with the Geotech personnel.

- 6. Telecon dated September 9, 1974, from R. Grote (Field Engineering) to Rixford (Project Engineering) states, "I made an analogy (an exaggeration admittedly but applicable) that if the compaction could be achieved with a herd of mules walking over the fill it would be acceptable as long as it got the required 95% compaction. Rixford agreed."

- 7. Telecon Consumers to Bechtel Engineering dated September 19, 1974, expressed Consumers Power Company concern about what they felt was a lack of control of compaction in the plant area fill. CPCo addressed the added responsibility this lack of control places on the inspector. Bechtel told CPCo that it "was the inspector's job to make sure we got proper placement, compaction, etc."

DRAFT

8. Telecon dated September 18, 1974, by Bechtel Field Engineering to Bechtel Project Engineering discussed compaction requirements for specification C-210. It stated, "Compaction acceptance is based on meeting an 'end product' requirement, i.e. 95% of maximum density only. No method of achieving this 'end product' is specified or is required. Rixford fully agrees with the above."

9. Telecon dated October 7, 1977, from Bechtel Field Engineering to Bechtel Project Engineering states, "QA has asked for clarification of subject specification (C-210), Section 13 for plant area and berm backfill. Section 13.4 for testing of materials refers to Section 12.4 and therefore, requires the Bechtel Modified Proctor Density Test for Compaction of cohesive backfill. Section 13.7 for compaction of the same materials refers to testing in accordance with ASTM D-1557, Method D Proctor, without specific reference to Bechtel Modification." Bechtel Engineering responded to this question as follows: "This apparent conflict is clarified by Specification C-208, Section 9.1.a, direction to the testing subcontractor, which calls for ASTM D 1557 test for these materials and also allows Bechtel Field (the contractor) to call for the Bechtel Modification of that test. Either method is therefore acceptable to project engineering."

End Card 12

10. Telecon dated October 7, 1977, from Bechtel QA to Bechtel Project Engineering questions, "Is the intent of Paragraph 13.7 of Specification C-210 that the test be run to the 'Bechtel' modified proctor test as is indicated in the FSAR Paragraph 2.5.4.5.3 and in response to NCR 88." Engineering's response was "yes."

Various interviews were held with Bechtel construction field engineers, U. S. Testing personnel and Bechtel Ann Arbor Geotech and Project Engineering personnel to ascertain their understanding of the compaction requirements. Four predominant versions of the understood compaction requirements were stated by various individuals within the Bechtel organization. They are as follows:

- a. Specification C-210 required the contractor to perform compaction to the ASTM 1557, Method D, however, the testing requirements would be performed to the less stringent "Bechtel Modified Test Method."
- b. The required compaction and testing was always understood to be based on the "Bechtel Modified Test Method."
- c. The required compaction and testing was always understood to be based on the standard ASTM 1557, Method D requirements.
- d. A tacit understanding had been established to use the Bechtel Modified Method, but to exceed this requirement by enough to also satisfy the requirement of ASTM 1557, Method D.

UNCLASSIFIED

It is apparent from the above four distinctly different understandings of the compaction requirements, that the apparent conflict was not resolved. A member of the Bechtel QA staff in Ann Arbor who had previously been a QA Engineer at the Midland site said that QA audits of QC inspection criteria did not identify ^{the} above as a conflict.

This failure to accomplish activities affecting the quality of the plant area fill in accordance with procedures is considered an item of noncompliance with 10 CFR 50, Appendix B, Criterion V as identified in Appendix A. (329/78-20- ; 330/78-20-).

Encl Card 13

Review of Moisture Control Requirements for Plant Area Fill

Specification C-210, Section 13.6 (Moisture Control) requires moisture control of the plant area fill material to conform to Section 12.6. The moisture control requirement in Section 12.6.1 states, in part, "Zone 1, 1A and 2 material which require moisture control, shall be moisture conditioned in the borrow areas," and that "water content during compaction shall not be more than two percentage points below optimum moisture content and shall not be more than two percentage points above optimum moisture content."

Contrary to the above, Bechtel (A identified in SD-40 dated July 22, 1977, that "the field does not take moisture control tests prior to and during placement of the backfill, but rather rely on the moisture results taken from the in-place soil density tests."

The following is a summary of the documentation that followed the identification of the above deficiency.

1. Letter BCBE-1533R (dated August 15, 1977) field to project engineering states, "it was found that densities meeting specification requirements could be attained, irrespective of the use of moisture tests," and that "moisture tests were not used to control backfill moisture." The field requested "that project engineering agree to acceptance of backfill materials installed in the past, along with the records thereof, irrespective of the use of the moisture tests."

DRAFT

2. Letter BEBC-1859 (dated September 30, 1977) responded to the fields request in BCBE-1533R. Engineering states, "It should be noted that it is ideal to control the moisture of backfill material at the borrow areas by conditioning" and that "the procedure used to take moisture content tests after compaction would not have direct impact on the quality of work." Engineering then agreed with the field request that "backfill placed prior to modification of testing methods to be accepted as is."

3. Telecon October 10, 1977, (Bechtel QA Site to Bechtel Engineering, Ann Arbor) indicated that, "there are no moisture requirements at the time of density testing, only density requirement. The moisture requirement is prior to compaction."

4. Telecon October 13, 1977, (Bechtel Engineering to Bechtel QA Site) changed what was indicated in the telecon on October 10, 1977, (Item 3 above). Engineering then stated, "The moisture requirement (± 2% of optimum) is mandatory and must be implemented at the time of placement and testing." This is contrary to what was stated on October 10, 1977.

End Card 14

DRAFT

5. Letter BCBE-1669R (dated November 18, 1977) once again is a field request to Bechtel engineering requesting, "written clarification of the 2% tolerance on backfill moisture content during compaction."

6. Letter BEBC-1998 (dated December 15, 1977) provides engineering's response to BCBE-1669R requesting clarification of the moisture requirement. Engineering stated, "The moisture content of the soil should be within 2% of optimum during placement and compaction. However, this property of the soil is not necessarily a measure of its adequacy after compaction." This letter is contrary to the direction given via telecon on October 13, 1977 (Item 4 above).

7. Letter O-1631 (dated December 21, 1977) closes QA Action Request SD-40 (dated July 22, 1977) which first identified the moisture control deficiency.

8. Telecon (dated April 7, 1978) from Field Engineering and Quality Control to Project Engineering once again requests them "to clarify BEBC-1998" (December 15, 1977), Item 6 above. Two situations were presented to engineering as follows: (a) The moisture sample taken from the borrow area at the start of the shift is acceptable, however, the moisture test taken in conjunction with the density test fails while compaction was attained; and (b) The moisture sample taken from the borrow area at the start of the shift fails and the material is conditioned to meet moisture content required,

DRAFT

however, the moisture test later fails at the time the passing compaction test is taken. Engineering responded, "the above two situations are acceptable as is." This response is contrary to the direction previously given in telecon dated October 13, 1977 (see Item 4 above).

9. Letter GLR-249 (April 16, 1978) is a Bechtel Site QA request to Project Engineering to resolve the moisture content situation and "to provide clear direction for the control of moisture content." QA recommends "one possible solution would be to delete the requirement to control the moisture content and rely on the compaction requirement only for completion of soils work."

10. Letter BEBC-2286 (June 1, 1978) was Project Engineering's response to GLR-249 (Item 9 above). It states, "moisture content is not necessarily a measure of a soil's adequacy to act as a foundation or backfill material," and that "soil with the specified density following compaction would not be rejected on the basis that its moisture content was not controlled in the borrow area."

Encl Card 15

It is apparent from the foregoing documentation that moisture control had not been implemented as the specification required. It is also evident that adequate corrective action had not been taken after the issuance of QA Action Request SD-40 on July 22, 1977, by the continued attempt to clarify and provide direction for moisture control through numerous inter-office memos and telecons up until June, 1978, while soils work continued.

This failure to assure that significant conditions adverse to quality are promptly identified and corrected to preclude repetition is considered an item of noncompliance with 10 CFR 50, Appendix B, Criterion XVI. (329/78-~~20~~ - ; 330/78-~~20~~ -)

Encl Card 16 a

Review of Subgrade Preparation for Plant Area Fill

The Dames and Moore report on foundation investigation submitted with PSAR Amendment 3, dated August 13, 1969, states, "the clay soils are susceptible to loss of strength due to frost action, disturbance and/or the presence of water. If the construction schedule requires that foundation excavation be left open during the winter, it is recommended that excavation operations be performed such that at least 3 1/2 feet of natural soil or similar cover remain in place over the final subgrade or overlying the mud mat. This layer of protective material is necessary to prevent the softening and disturbance of subgrade soils due to frost action."

A meeting was held on November 2, 1978, between CPCo and Bechtel which included discussion on frost protection of subgrade materials. It was stated, "If backfill froze and then thawed, it should be removed. It was all scraped off (usually 2") and then tested with a pickax." This indicates that the above Dames and Moore recommendation to remove ~~excavate~~ 3 1/2 feet ^{upon resumption} was not incorporated into the specification for preparation of subgrade materials nor was it implemented.

The Bechtel Specification C-211 Section 5.2.2 states, "No backfill shall be placed upon frozen surface nor shall any frozen material be incorporated in the backfill." ~~CPCo stated that this item does not address the question of removal or reconstruction upon resumption of work. Bechtel stated, it does not feel there is any conflict.~~

In a memo dated Dec. 4, 1978 which contains a summary of this discussion

DRAFT

It was ascertained that the Bechtel specification did not provide ^{placement of cover or for removal of frozen material} specific instructions for ~~restoration of~~ ^{restoration} upon resumption of work after the winter period to preclude the effects of frost action on the subgrade materials.

This failure to assure that regulatory commitments as specified in the license application are translated into specification, drawings or instructions is considered an item of noncompliance with 10 CFR 50 Appendix B, Criterion III. (329/78-20 - ; 330/78-20 -)

Encl Card 116

DRAFT

Review of Nonconformance Reports Identified for Plant Area Fill

The following nonconformance and audit reports regarding the plant area fill were reviewed relative to the cause of the nonconformance and the engineering evaluation and corrective action:

<u>No.</u>	<u>Nonconforming Condition</u>	<u>Engineering Evaluation</u>
(1) CPCo QF-29 (10/14/74)	Failure to perform inspection and testing of structural backfill (sand) delivered to jobsite 29 of 30 day in Aug. and Sept. 74. Bechtel QC not informed of deliveries.	"Use as is" based on samples taken from stock pile.
(2) CPCo QF-52 (8/7/75)	Moisture control out of tolerance of specification C-210, Section 13.6.	Accepted in place material with low moisture.
(3) CPCo QF-68 (10/17/75)	Compaction test had been calculated using incorrect maximum lab density. Test recorded as passing was actually a failure.	Failing tests were cleared by subsequent passing tests.

DRAFT

(4) Bechtel Material placed did not
NCR 421 meet moisture require-
(5/5/76) ments.

Engineering stated that
this ramp area is temp-
orary and would be removed.
Supposedly, this was re-
moved based on note added
to NCR 421 on 3/18/77.

Note: In the vicinity of this ramp a Geotech engineer deter-
mined the material to be "soft" and directed a test pit to be
dug for investigation in September 1978 after the D. G. Bldg.
settlement ~~was~~ *was identified.*

(5) CPGO Lift thickness exceeded
QF-120 maximum of 4" in areas
(9/21/76) not accessible to roller
equipment. Insufficient
monitoring of placing
crews. Laborer foreman
not familiar with re-
quirements.

Material was removed and
recompacted.

End Card 17

- (6) CPCo Inspection plan C-210-4, Corrected inspection plan
 QF-130 Rev. 0, permits 12" lift requirements.
 (10/13/76) thickness for areas in-
 accessible to rollers
 caused by "misinterpre-
 tation of specification
 requirements. Spec. per-
 mitted 4" lift thickness.
- (7) CPCo Failure to perform inspec- Engineering accepted the
 QF-147 tion and testing of struc- material in place "use
 (2/2/77) tural backfill (sand) on as is."
 12/1/76, 12/14/76 and
 1/11/77 (same as QF-29
 dated 10/14/74) material
 lacked gradation test
 requirements.
- (8) CPCo Moisture control out-of- Engineering accepted
 QF-172 tolerance and compaction materials.
 (7/8/77) criteria not met.
- (9) CPCo Gradation requirements Engineering accepted
 QF-174 for Zone 1 materials not materials.
 (7/15/77) met.

(10) CCo Moisture content not met; Issued Bechtel NCR's No.
QF-199 compaction requirements 1004 and 1005; No. 1004
(11/4/77) for cohesive and cohesion- still open; No. 1005
less soil not met. Mater- "accepted as is."
ials had been accepted
using incorrect testing
data.

(11) CCo Gradation requirement not Engineering "accepted
QF-203 met yet materials accepted. as is."
(11/22/77)

(12) CCo Moisture content require- Bechtel QC to inform
Audit ments not met; test fre- foreman directing soils
F-77-21 quency not met. work of requirements.
(5/77 &
6/77)

End Card 18

DVAI

(13) CCo Compaction requirement for Project Engineering to
Audit both cohesive and cohesion- justify the materials
F-77-32 less materials not met; these failing tests
(10/3/77) moisture requirements not represent. NCR QF-195
 met; tests had been accept- still open.
 ed yet failed requirements.

15
~~(14)~~ Bechtel Structural backfill (sand) Engineering accepted
NCR 698 was delivered without "use as is."
(2/9/77) acceptance tests on Oct.
 26, 29, Nov. 12, 1976 and
 Jan. 11, 12, 1977.

14
~~(13)~~ Bechtel Same deficiency as NCR 698. Accepted, "use as is."
NCR 686
(2/15/77)

(16) Bechtel Moisture content require- "Accepted as is" based on
NCR 1005 ments not met. density test only.
(10/26/77)

Note: The majority of the above nonconforming conditions were identified by Consumers Power Company Quality Assurance group rather than the Bechtel QC/QA organization.

2025

Based on a review of the above nonconformance and audit reports and the continued engineering evaluation to accept (use as is) significant deficiencies affecting the quality of safety-related work activities it appears that the cause of the conditions were not promptly identified and corrected and the corrective action taken did not preclude the repetition of the deficiencies.

This failure to assure that the cause of conditions adverse to quality and that adequate corrective action be taken to preclude repetition is considered an item of noncompliance with 10 CFR 50, Appendix B, Criterion XVI. (329/78-20- ; 330/78-20-)

Carol Carol 197

DRAWN

Review of Calculations of Settlement for Plant Area

A review of the settlement calculations for the structures in the plant area was performed during a visit to the Bechtel, Ann Arbor Engineering office. Specific attention was given to structures founded on plant area "compacted fill." The following specific findings were made:

1. FSAR, Section 3.8.4.1.2 (Diesel Generator Building) indicates the foundation of the DGB to be continuous footings with independent pedestals for each of the Diesel Generators. Contrary to the structural arrangement described in the FSAR, the settlement calculations for the DGB were performed on the premise that the building and equipment loads would be uniformly distributed to the foundation material by a 154' x 70' foundation mat. The settlement calculations were performed between August 1976 and October 1976 by Bechtel Geotech Division.

Discussion with the Geotech Engineer who performed the settlement calculations indicated that he had not been informed of the design change of the foundation until late August 1978 when the excessive settlements of the DGB and pedestal became apparent. ~~He also stated he was unaware of a settlement problem with the Administration Building at the site that arose in August, 1977, at the time he performed his calculations.~~

- 2000
2. FSAR Figure 2.5-47 indicates the load intensity for the DGB to be 4 KSF (4000 lbs. per sq. ft.); however, the settlement calculations reviewed indicate a uniform load of 3 KSF (3000 PSF). This appears to be a conflict between the FSAR and settlement calculations.

 3. The settlement calculations for the borated water storage tanks were performed assuming a 54' diameter circular foundation mat with an assumed uniform load of 2500 PSF. Instead, the tanks are supported on a continuous circular spread footing and compacted structural backfill as detailed on the construction drawings. The Geotech engineer was also not made aware of the revised foundation detail.

It is important to note the FSAR Figure 2.5-48 (Estimated Ultimate Settlements) indicates the anticipated ultimate settlement for Unit 1 and 2 plant structures. The values indicated for the Diesel Generator Building and Borated Water Storage Tanks are the values developed assuming uniformly distributed loads founded on mat foundations as was indicated in the settlement calculations reviewed even though the actual

Encl Card 20

DRAFT

design and construction utilizes spread footings. The FSAR, as written to date, does not indicate the foundation type assumed in the settlement calculations and therefore the values in the FSAR figure appear to represent the settlements estimated for the as-constructed spread footing foundation.

4. During a review of the settlement calculations, it was observed that the compression index (C_c) for the compacted fill between elevations 603 and 634 in the plant area was assumed to be 0.001 (estimate based on experience). FSAR Section 2.5.4.10.3.3 (Soil Parameters) indicates the soil compressibility parameters used in the settlement calculation are presented in Table 2.5-16. This table indicates that for the plant fill elevations 603 to 634, the compression index used was 0.003. Contrary to the FSAR value, 0.001 was used in the settlement calculations reviewed. This value is directly used to determine the estimated ultimate settlement of structure supported by plant fill material.

This failure to translate specific design bases, as specified in the license application, into specifications, drawings or procedures is considered an item of noncompliance with 10 CFR 50, Appendix B, Criterion III. This is an item of noncompliance as identified in Appendix (320/78-20 - ; 330/78-20 -).

Discussions with CPCo personnel responsible for the technical review and format indicated that a comparison between the design documents

WAF

and FSAR had not been performed. Likewise, Bechtel personnel indicated that a detailed comparison for the technical accuracy of design documents to the FSAR statements had not been performed; instead reliance was placed on the originator's input.

According to the Civil Engineering Group Supervisor, a mat foundation was considered for the DGB only during the conceptual stage. All drawings generated show a spread footing foundation. The Geotech engineer apparently based his calculations on the conceptual stage information. He went on to say that an individual in Geotech was responsible for checking the calculations and the first thing he is supposed to do is determine that the basis for the calculations is correct. He ~~said~~^{stated} that apparently this was not done.

Encl encl 21

D. W. H. 1

Review of Settlement of Administration Building Footings

During the investigation, it was disclosed that the Administration Building at the Midland Site had experienced excessive settlement of the foundation footings. Although the Administration Building is a non-safety-related structure, it is supported by plant area fill material compacted and tested to the same requirements as material supporting safety-related structures and therefore pertinent to the current settlements being experienced by the Diesel Generator Building. The following are the events relating to the Administration Building settlement.

During the end of August, 1977, a Bechtel field engineer observed a gap between a slab and the grade beam of the Administration Building. On August 23, 1977, a survey was taken of the settlement. The results indicated that the footings supporting the grade beam had experienced settlement ranging from 1.32" (north side) to 3.48" (south side). This settlement took place between July 1977, and the end of August 1977. The footings were supported by "random fill" (Zone 2 material).

The concrete footings on the order of 7' 6" by 7' 6" by 1' 9" deep were removed along with the grade beam. The random fill material was also removed. According to U. S. Testing personnel, it was observed during excavation of the fill material that there were voids of 1/4" to 2" or 3" within the fill & these were associated with large lumps of unbroken clay measuring up to 3' in diameter.

DRAFT

The Civil Field Engineer assigned responsibility for plant fill work said that, although he was no soils expert, it was his opinion that the problem was caused ^{by} the presence of pockets of water due ^e to drainage from the steam tunnel. The Lead Civil Field Engineer also indicated a drainage problem caused the Administration Building settlement. They were, however, unclear as to how the water pockets were formed, i.e. whether they were formed as the fill was being placed or how they could develop after the fill was compacted.

The excavated fill was replaced with concrete and the design of individual footings was changed to a continuous spread footing design for support of the building.

A total of seven borings were taken of which five were in the Administration Building area, one in the Evaporator Building area and one south of the Diesel Generator Building. In the Administration Building area the foundation material was found to be "soft" with "spongy characteristics." The two other borings did not indicate unusual material properties at the time in that the blow counts were reasonable. These borings were taken in September 1977.

Incl Card 22

20-11

The licensee indicated that reports from Bechtel indicate that the primary cause of the settlement in the Administration Building area was that the percent compaction of the foundation material was less than the originally reported percent compaction indicated on the test report documentation. Bechtel concluded that "deviations from specific compaction requirements was the result of repeated erroneous selection of compaction standard," i.e. optimum moisture-density curve for the soil material being compacted. In effect, the moisture-density curve was ~~assumed~~ assumed to represent ~~similar characteristics~~ of the soil being used and therefore soil was compacted to less than maximum density.

Bechtel personnel, including the Civil Group Supervisor, Project Engineering, the Field Project Engineer, the Lead Civil Field Engineer, and the Chief Civil QC Inspector, all stated that the Administration Building settlement was regarded as a localized problem and the question as to the adequacy of the entire plant area fill did not arise. The opportunity did exist at the time to perform ~~these~~ borings of the foundation material for the Diesel Generator Building since preparations were being made at that time to pour the footings for the building. The Diesel Generator Building area required more fill than other safety-related structures since its base is located at a higher elevation than the others.

Consumers Power Company, QA, QC and the Project Engineer in Jackson, Michigan, all indicated they were unaware of the Administration Building settlement until the Diesel Generator Building problem arose.

44-

D.W.M.

It should also be noted that since the identification of the Diesel Generator Building settlement, a soft spot was found north of the Auxiliary Building in the tank farm area. A test pit was excavated there to obtain data for further evaluation.

Based on the settlement experience in the Administration Building area and the settlement currently being experienced in the Diesel Generator Building area, an apparent relationship exists between the two in that, Zone 2 (random fill) was placed and tested using the same method of selecting the laboratory compaction standard.

The Bechtel report by Geotech, dated December 1977, and Bechtel letter to U. S. Testing, dated February 1, 1978, do not relate the problem experienced in the Administration Building area to the rest of the plant area fill nor was any evaluation performed to identify the extent of the deficiency except a total of two borings in the entire plant area.

Encl. C-13a

11-4-78-11-1

Based on the cause of the Administration Building deficiency and the lack of proper evaluation as ^{to} the extent of that same deficiency in plant area, it has been concluded that the requirements of 10 CFR 50, Appendix B, Criterion XVI has ^{ve} not been met, in that, the licensee failed to evaluate and take corrective action to ^epreclude repetition of significant conditions adverse to quality. This is considered an item of noncompliance as identified in Appendix A. (329/78-20- ; 330/78-20-)

Encl Encl 236

DRAFT

Review of Interface Between Diesel Generator Building Foundation and
Electrical Duct Banks

A review of the design interface between the electrical and civil sections of the Bechtel organization was performed to determine whether the design accounted for the interaction of the electrical duct banks and spread footings on the differential settlement of the northside of the DGB. It was determined that the electrical and civil groups made accommodations in the design to permit settlement of the spread footings around the electrical duct banks by including a styrofoam "bond breaker" around the duct banks. Both electrical and civil groups reviewed and approved electrical Drawing E-502 which includes the appropriate detail.

However, ^{Bechtel} Drawing C-45 which identifies Class I fill material areas permits the use of Zone 2 (random fill) which includes "any material free of humus, organic or other deleterious material." This, in effect, does not preclude the use of concrete around the electrical duct banks beneath the spread footings. Due to the difficulty in compacting, Bechtel elected to replace the soil material with concrete. Letter from project engineering to field construction, dated December 27, 1974, states, "lean concrete backfill is considered acceptable for replacement of Zone 1 and 2." Consequently, the concrete placed around the duct banks restricted the settlement on the north side of the DGB where four electrical duct banks enter through the footing. This apparently caused the excessive differential settlement in the North-South direction across the building.

DRAFT

Based on the above, it is apparent that adequate instructions or procedures were not provided to field construction to preclude the use of a foundation material that would restrict the uniform settlement of the Diesel Generator Building, ^{anticipated} ~~as anticipated~~.

This failure to prescribe adequate instructions for activities affecting the quality of safety-related structures is considered an item of noncompliance with 10 CFR 50, Appendix B, Criterion V. (329/78-20- ; 330/78-20-)

Encl Card 24

DRAFT

Review of Soils Placement and Inspection Activities for Plant Area Fill

A subcontractor, Canonie Construction Company, South Haven, Michigan, performed the major portion of the earthwork at the Midland site. Although Canonie was primarily engaged to construct the cooling pond dike, they also performed most of the plant area fill work. Bechtel, however, also performed plant fill work prior to and after Canonie left the site in mid-October 1977. The last Canonie daily QA/QC fill placement report is dated October 16, 1977.

According to Canonie QA/QC records the first fill in the DGB area was placed in late October and early November 1975. No further fill was placed in the area until July 197~~7~~⁶. After that time, fill work in the area was interspersed with soils work in other areas.

While it would be difficult, if not impossible, to identify the soil work performed by Bechtel versus that performed by Canonie, records reviewed indicated that most of the Bechtel work was done during the latter part of 1976 and continued through 1977 and 1978. Although most of the Bechtel work related to placing sand around piping and ducts after they were laid and placing sand adjacent to walls, some motorized work compacting clay fill was also done by Bechtel.

Regarding the plant fill ^{work} ~~work~~ performed by Bechtel, CPCo Audit Report No. F-77-21 dated June 10, 1977, identified a number of deficiencies which recommended the corrective action to be as follows: (1) "the

DRAFT

foremen directing the soils work should be instructed as to the required moisture content limits" and (2) "the foreman directing the soils work should be instructed as to the correct test frequency requirements." Based on the above two recommended corrective action items, it is apparent that ~~foreman~~^c were ~~directing~~ the soils activities. Interviews with two such Bechtel foremen confirmed the fact that they were directing soil operations. They said they had never seen the specifications for backfilling. They indicated they received their instruction regarding lift thicknesses and testing requirements orally from field engineering through a general foreman.

No documentary evidence was available to indicate indoctrination and training of these labor foremen or a general foreman to assure suitable proficiency in the area of soils activities.

Encl Card 25

D. W. A. H.

Based on the above, it is apparent that inadequate training and indoctrination was ~~available~~ ^{not provided} to personnel performing activities affecting quality and is considered an item of noncompliance with 10 CFR 50, Appendix B, Criterion II. (329/78-20- ; 330/78-20-)

The foremen indicated that Bechtel Field Engineers and QC inspectors were rarely in the areas where soils activities were going on. The foremen decided when and where tests were taken. The locations of tests were approximated by pacing or visually estimating distances from columns or building walls. Lift thicknesses were determined visually, usually without the use of grade stakes.

Soils testing services are provided by U. S. Testing Company based on the requirements of Specification C-208. The two U. S. Testing technicians who said they performed an estimated 90% of the soil testing during the years 1975-77 indicated that they rarely saw a Bechtel field engineer or QC inspector in the areas where plant fill activities were going on. One technician said he could recall only one occasion when a QC inspector was present when he took an in-place density test. The other technician estimated he had contact with a QC inspector in the field about once a month. A Bechtel QC inspector, however, was assigned to the testing laboratory on a full-time basis.

U.S. TESTING PERSONNEL

~~They~~ stated that erroneous test locations were a chronic problem regarding the Bechtel placed fill. The location of a test was usually given at the time of the test by a labor foreman or a laborer if the

D. J. A. N.

foreman wasn't there. Sometimes, however, a foreman was not familiar with the area in which he was working and the location was not provided until sometime after the test. It became necessary on occasion to withhold test results as a means of getting the test location. Test elevations were approximated sequentially.

The technicians further advised that rarely did a Bechtel QC inspector request a test. Normally, labor foremen requested them. On occasion a technician passing through an area would be asked by a foreman if a test should be taken. Upon completion of in-place tests, the results were usually communicated to the foreman directing the work. Test failures were also reported by telephone to QC or Field Engineering. A weekly report of test was provided to Bechtel QC and Field Engineering who reviewed any test failures and resolved them.

And Carl K

D-1111

U. S. Testing personnel advised that they were requested to take tests of clay fill while it was raining and in order to do so, plastic was held over them to protect their equipment while the test was made. Even though it was raining, the fill placement work was not stopped on some occasions. A Bechtel foreman confirmed that density tests were on occasion taken while it was raining. *while this is not contrary to the specification instructions, it is contrary to standard practice.*

U. S. Testing personnel indicated that when moisture was added, the procedure did not include blending ^{the material} ~~it in~~ which resulted in mushy seams. It is commonly accepted good practice to disc the fill after spraying it with water to add needed moisture. A Bechtel foreman stated that if moisture was needed they compacted 6" then sprinkled it and then added another 6".

The field engineer who was assigned responsibility for plant fill work stated he did not spend full time on soils work since he also had responsibility for two structures, the steam tunnel and general ^{yard} ~~and~~ work. He said he tried to get out to the area where fill work was being done once a day. Some times he did and sometimes he did not. He indicated it was his impression that the QC Inspector responsible for the soils work on the day shift visited those work areas once or twice a week. He confirmed that only oral instructions were furnished to the foremen whom he felt were conscientious. The main problem he experienced with the foreman was maintaining proper lift thickness.

And Card 27

DRAFT

Review of Inspection Procedures

The following procedures which are relative to backfill operations at Midland Units 1 and 2 between August 1974 through December 1977 were reviewed.

- a. Bechtel Master Project QC Instruction for Compacted Backfill - C-1.02 was issued for construction October 18, 1976, and it is presently the current instruction which is used by Bechtel QC (when Bechtel is the inspection agency, providing first level inspections during backfill operations). Further, this instruction was used by Bechtel QC when monitoring the activities of other inspection agencies (Canonie) when such agencies were performing the first level inspections of backfill operations during the time periods of October 18, 1976, until June 28, 1977.

- b. Bechtel Master Quality Control Instruction for Earthwork Subcontract Surveillance - SC-1.10 is an instruction utilized by Bechtel QC when monitoring the activities of other inspection agencies that are providing the first level inspections of backfill operations (this instruction was utilized during time periods of June 28, 1977, through October 25, 1977).

- c. Bechtel Quality Control Master Inspection plan for Plant Foundation Excavation and Cooling Pond Dikes (Plant Area Backfill and Berm Backfill) - Procedure No. C-210-4 is an instruction utilized by

DRAFT

Bechtel QC when monitoring the activities of other inspection agencies that were providing the first level inspections of backfill operations (this instruction was utilized during time periods prior to October 18, 1976).

- d. Bechtel Quality Control Master Inspection Plan for Structural Backfill Placement - No. C-211-1 is an instruction utilized by Bechtel QC when performing first level inspection of backfill activities prior to October 18, 1976.

Bechtel Procedure C-1.02, listed above, was written as a replacement for both Procedures C-210-4 and C-211-1. The inspection activities which were delineated in Procedures C-210-4 and C-211-1 were compared with those described in Procedure C-1.02. The following are some of those activities which were compared:

End Card 98

DRAFT

Inspection Code for--

Activities/Task Description C-210-4 C-211-1 C-1.02

Backfill Material

- | | | | | |
|--------|--|---|---|------|
| (*) 1. | Free of brush, roots, sod,
snow, ice or frozen soil. | | I | S(V) |
| (*) 2. | Material moisture conditioned
to required moisture content. | S | I | S(V) |
| 3. | Structural backfill used
with 3" of plant structure,
shall be cohesionless and
free-draining. | | I | |
| (*) 4. | Material not placed upon
frozen surface. | | I | S(V) |
| 5. | Foundation approved prior to
backfill placement. | H | H | R/H |
| 6. | Prior to start of work, area
free of debris, trash and
unsuitable material. | | | I(V) |

DRAFT

Compaction Requirements

- | | | | | |
|--------|---|---|---|------|
| 1. | Cohesionless material com-
pacted not less than 80%
relative density. | S | S | S(V) |
| (*) 2. | Cohesive material compacted
to not less than 95% max.
density. | W | S | S(V) |
| (*) 3. | Zones 1, 1A, 2 and 3 material
in uncompacted lifts not ex-
ceeding 12"; areas not access-
ible to roller equipment the
material placed in uncompacted
lifts no exceeding 4". | W | I | S(V) |

And Card 29

DRAFT

Material Testing

1. Verify testing and test results are as per engineering requirements.

a. Materials	S	S	S(V)
b. Moisture	S	S	S(V)
c. Compaction	S	S	S(V)

2. Review lab test report verifying:

a. Proper test method.	R	R	R
b. Proper test frequency.	R	R	R
c. Technical adequacy.	R	R	R

I - Inspection point

H - Hold point

W - Witness point

S - Surveillance (V) - visual

R - Review records

RECENT INSTRUCTION SP/PSP G-6 STATES:

"Inspect, test, witness and review are mandatory inspection points beyond which work shall not proceed past the point where the designated activity is no longer inspectable without the consent of the responsible Construction Quality Control Engineer."

IT ALSO ~~CONTAINS~~ CONTAINS THE FOLLOWING DEFINITION:

--- A Surveillance (S) - To progressively monitor by randomly witnessing and inspection items and work operations before, during or after in-process construction. This inspection activity requires that the QCE physically verify the work operations described in the Quality Control Instruction to assure they are performed in accordance with inspection criteria requirements. These verifications shall be performed as often and for as long a time period as is necessary to effectively monitor the designated Activity/Task."

FROM THE DEFINITION OF ~~SURVEILLANCE~~ SURVEILLANCE IT IS APPARENT THAT ~~THE~~ VISUAL SURVEILLANCE PROVIDES WIDE LATITUDE TO THE INSPECTOR WHO CAN SATISFY IT ON A LITERAL BASIS WITH LITTLE, IF ANY, ASSURANCE BEING GAINED REGARDING THE ADEQUACY OF THE ACTIVITY BEING INSPECTED.

Those activities identified by an (*) asterisk indicate inspection requirements which have been relaxed from the original procedural requirements

TO VISUAL SURVEILLANCE. THE EXTENSIVE RELIANCE ON VISUAL SURVEILLANCE WAS INADEQUATE TO ASSURE THAT ~~ALL~~ ~~THE~~ ~~REQUIRED~~ ~~MATERIALS~~ ~~WERE~~ ~~INSTALLED~~ ~~IN~~ ~~ACCORDANCE~~

with the required specification and drawings. ~~The inadequacy is further evidenced by conditions documented in paragraphs~~ and ~~of this report.~~

This failure to provide adequate inspection of activities affecting quality is considered an item of noncompliance with 10 CFR 50 Appendix B, Criterion X. (329/78- - ; 330/78- -)

Encl Card 30



**Consumers
Power
Company**

R. Lipinski
2-7801

Stephen H. Howell
Senior Vice President

General Offices: 1945 West Parnall Road, Jackson, Michigan 49201 • (517) 788-0453

August 10, 1979
Howe-218-79

Mr J G Keppler, Regional Director
Office of Inspection & Enforcement
US Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND NUCLEAR PLANT -
UNIT NO 1, DOCKET NO 50-329
UNIT NO 2, DOCKET NO 50-330
SETTLEMENT OF DIESEL GENERATOR
FOUNDATIONS AND BUILDING -
FILE 0485.16 SERIAL 7395

- References:
1. S H Howell letters to J G Keppler; Midland Nuclear Plant; Unit No 1, Docket No 50-329; Unit No 2, Docket No 50-330; Settlement of Diesel Generator Foundations and Building:
 - a. Serial Howe-183-78; dated September 29, 1978
 - b. Serial Howe-230-78; dated November 7, 1978
 - c. Serial Howe-267-78; dated December 21, 1978
 - d. Serial Howe-1-79; dated January 5, 1979
 - e. Serial Howe-58-79; dated February 23, 1979
 - f. Serial Howe-132-79; dated April 3, 1979
 - g. Serial Howe-174-79; dated June 25, 1979
 2. G S Keeley letter to J G Keppler; Midland Project Docket No 50-329 and 50-330; Response to 10 CFR 50.54 - Request on Plant Fill; Serial 6925; dated April 24, 1979
 3. S H Howell letters to H R Denton; Midland Project; Docket No 50-329 and 50-330; Response to 10 CFR 50.54 - Request on Plant Fill:
 - a. Serial Howe-162-79; Rev 1, dated May 31, 1979 with copies to J G Keppler
 - b. Serial Howe-199-79; Rev 2, dated July 9, 1979 with copies to J G Keppler

B019
S 111

~~7808170390~~

210


This letter, as were References l.a. through g., is an Interim 50.55(e) report on the settlement of the diesel generator foundations and building.

The enclosure documents the presentation made to members of the Staff and Inspection and Enforcement on July 18, 1979 in Bethesda, Maryland. The presentation provided an update of the status of the actions previously discussed in References 1, 2 and 3; the remedial work in progress or planned; the schedule of activities; the results of the cause investigation; the QA/QC aspects; and the licensing activities and changes to the FSAR.

Future 50.55(e) reports will discuss the following in more detail:

- a. Results of further investigation of the leaking air line in the tank farm area, and settlement criteria for the borated water storage tanks and the lines into the auxiliary building.
- b. Design bases to comply with the intent of the draft Standard Review Plan on Dewatering.
- c. A Quality Assurance Plan for implementing the permanent site dewatering system.

Another interim report will be sent on or before September 7, 1979



SHH/BWM/GSK

Enclosure: Presentation Made at July 18, 1979 Meeting With NRC at Bethesda.

CC: Director, Office of Inspection & Enforcement
Att: Mr Victor Stello, USNRC (15)

Director, Office of Management
Information and Program Control, USNRC (1)

Director of Nuclear Reactor Regulation
Att Mr Domenic Vassallo, Acting Director
Division of Project Management, US NRC
Washington, DC 20555

MEETING WITH NRC ON MIDLAND PLANT FILL STATUS AND RESOLUTION

July 18, 1979

9:00 AM

NRC, Bethesda, Maryland

1.0 INTRODUCTION

2.0 PRESENT STATUS OF SITE INVESTIGATIONS

2.1 Meetings with Consultants and Options Discussed (Historical)

2.2 Investigative Program

- A. Boring Program
- B. Test Pits
- C. Crack Monitoring and Strain Gauges
- D. Utilities

2.3 Settlement

- A. Area Noted
- B. Preload
- C. Instrumentation

2.4 Recent Revisions

- A. Deletion of Chemical Grout
- B. Decision for Site Dewatering

3.0 REMEDIAL WORK IN PROGRESS OR PLANNED

3.1 Diesel Generator Structures

3.2 Service Water Pump Structure

3.3 Tank Farm

3.4 Diesel Oil Tanks

3.5 Underground Facilities

3.6 Auxiliary Building and FW Isolation Valve Pits

3.7 Liquefaction Potential

3.8 Dewatering

7908170393

154

- 4.0 ANALYTICAL INVESTIGATION
 - 4.1 Structural Investigation
 - 4.2 Seismic Analysis
 - 4.3 Structural Adequacy with Respect to PSAR, FSAR, etc
 - 4.4 Soils Summary

- 5.0 CONSULTANT'S STATEMENT

- 6.0 SCHEDULE
 - 6.1 Preload Removal
 - 6.2 Auxiliary Building
 - 6.3 Tank Farm
 - 6.4 Service Water Building
 - 6.5 Site Dewatering
 - 6.6 Overall Impact

- 7.0 CAUSE INVESTIGATION
 - 7.1 Analysis
 - 7.2 Possible Causes
 - 7.3 Most Probable Cause

- 8.0 QA/QC ASPECTS
 - 8.1 Corrective Actions
 - 8.2 Q-List Fill Resumption

- 9.0 LICENSING ACTIVITIES AND CHANGES TO FSAR

1.0 INTRODUCTION

On August 22, 1978, Consumers Power Company notified the NRC Resident Inspector that there was larger than expected settlement of the diesel generator building foundation. On September 7, 1978 the NRC was notified that it was considered reportable. The first 50.55(e) Interim Report was on September 29, 1978 with the latest Interim Report submitted on June 25, 1979. On March 21, 1979 a 50.54(f) request was issued by H R Denton. Consumers Power Company replied on April 24, 1979 and revisions were submitted on May 31, 1979 and July 9, 1979. Meetings with the Staff and Inspection and Enforcement have taken place at Glen Ellyn and at the site. In addition we have received several questions on this subject from the Staff.

Initially, in September 1978 there were several options considered to correct the problems and these included modified mat, preloading, a combination of these, underpinning and removal and replacement of the structure and soil. From that time to the present, there have been many meetings between Consumers Power Company, Bechtel and the Consultants. Based upon these meetings, a decision has been made to delete the chemical grout option and to go to a site dewatering concept. This is discussed in more detail later.

2.0 PRESENT STATUS OF SITE INVESTIGATIONS

2.1 Meetings with Consultants and Options Discussed

The investigative program conducted to date has included: meetings with consultants to discuss the options for remedial action as noted in the introduction, discussions concerning the NRC findings, investigation of the various remedial actions and preparations of 50.55(e) Reports. As part of the investigative program, approximately 31 meetings have been held on this subject since September 1978. Various consultants participated in 11 of these meetings while the NRC attended approximately 8 of these meetings. Consumers Power Company attended a majority of the meetings also. During this time the causes of the problem were also investigated. Responses were also prepared to the 50.54(f) questions.

2.2 Investigative Program

The major portion of the investigative program was the investigation of the entire site soil conditions, which included approximately 161 soil borings, 14 dutch cone tests and 5 test pits. (Figures 1 and 2 show locations for soil borings and typical soil boring cross sections. Note: Sequential figure numbers have been added to show sequence in which they were presented at the July 18, 1979 meeting.) During this period of time, an investigative program was also launched to monitor all cracks in major Class I structures associated with plant area fill. Strain gauges were also utilized. (See Figure 3 on typical section through Service Water Building.)

It should also be noted that an independent firm Goldberg-Zoino-Dunncliff & Associates (GZD) was utilized for profiling pipes to determine settlement. (See Figure 4 on pipe profiling typical section.) A rabbit check of electrical duct work was also utilized for assuring continuity. (See Figure 5.) During this period of time the frequency of settlement monitoring of the Diesel Generator Structure was also increased.

2.3 Settlement

It is very important to note that the Diesel Generator Building is the only Class I structure that was observed to have excessive settlement; however, as a result of the boring program we did find some areas with questionable soils beneath the structures. These areas were: Diesel Generator Building, Service Water Building overhang portion only, Auxiliary Building electrical penetration rooms and Feedwater Isolation Valve Pits. To correct the problems with the Diesel Generator Building it was decided to preload to consolidate the soils and accelerate the total settlement. (See Figure 6 on overall site layout of the power block.) Figure 7 shows the settlement of the four Diesel Generator pedestals vs the application of the surcharge. It can be seen that at the completion of the surcharge application the settlement appeared to be leveling out. Figures 8 and 9 show the settlement for the Diesel Generator Building. These figures are profiles looking north and looking in the east-west direction. Figure 10 shows settlement vs log time. Figure 11 highlights the elevation contours and differential settlement between the northwest and southeast parts of the structure. Figure 12 represents the various utilities beneath the building. It should be noted that the Diesel Generator Building was initially partially hung up on these utilities and that after they were freed the building settled in a more or less uniform fashion over the last few months. Figure 13 shows the location and types of instrumentation utilized to monitor the settlement of the building and instruments that were utilized during the preload program to determine when the pore pressure had decreased to normal.

2.4 Recent Revisions

For the areas of questionable soil discussed previously it has been decided to provide vertical support for the Service Water Building Overhang and to improve the support of the Electrical Penetration areas and Feedwater Isolation Valve Pits.

The investigative program pointed out that certain sand areas were not adequately compacted. This presented a potential for liquefaction under the action of SSE. The initial remedial action plan was to chemically grout the loose sands. After further review of this remedial action, it appeared that while the grouting would sufficiently remedy the situation, it would be difficult to prove that all areas had been uniformly grouted. It was noted that there were discontinuous sand lens and fine grain sands and, furthermore, there were access problems for grouting. Underpinning of the Diesel Generator Building as another remedial action presented problems with shoring, support of utilities and schedule. It was decided recently that better remedial action would be to dewater the entire site on a permanent basis. This will provide a conservative solution since any liquefaction questions would be eliminated in any site area in the power block whether or not it was determined that there was a potential for liquefaction. More details of the basic plan discussed above are described in subsequent sections.

3.0 REMEDIAL WORK IN PROGRESS OR PLANNED

3.1 Diesel Generator Structures

The diesel generator building is a box-shaped structure. (See Figure 14.) Its main purpose is to provide a housing for the four emergency diesel generators. Structural walls are very rigid and are supported on strip footings. The building and the generator pedestal are founded on approximately 30 feet of fill. During the summer of 1978, settlements more than anticipated values were observed and a detailed soil investigation was conducted. The backfill was found to consist of soft to very stiff clay with pockets and layers of very loose to dense sand backfill. The conclusion of the investigation was that the fill was not adequately compacted. Based upon the recommendation of our soil consultants, Professors Peck and Hendron, the remedial measure chosen was to preload the existing backfill by layers of sand surcharge.

Figure 15 shows in plan the extent of sand surcharge. The surcharge was gradually applied in steps. To date, the backfill under the diesel building is subjected to 20 feet of sand surcharge. Figure 16 shows a cross-section of the building and the surcharge. The surcharge produces stresses in the fill greater than the amount the fill would experience when the structure is operational. This surcharge will remain until excess pore pressures are essentially dissipated and the rate of residual settlement becomes small and can be predicted conservatively by extrapolation.

The preload consolidates soft areas of clay fill; however will not significantly improve the quality of loose sands. The potential of liquefaction of these sands and aerial dewatering of the plant site as a remedial measure for this problem will be presented later in detail.

Figure 17 shows plan and cross-sectional elevations of a typical diesel generator pedestal. This is a reinforced concrete structure having a minimum compressive strength of 4000 psi. The fill beneath the pedestals have also consolidated resulting in differential settlement. Differential settlement of the pedestals will have no effect on alignment of the engine and the generator because they are both mounted on the same foundation. Furthermore, because of the enormous stiffness of the pedestal, no significant warping is expected and the top of the pedestal will generally lie within one plane. The diesel generator will be set in a level position irrespective of the amount of differential settlement between the corners of the pedestal. It will be achieved either by a suitable layer of grout on the pedestal or by chipping a few inches of the top concrete and refinishing it to the required level.

The machine itself has considerable tolerance limits for tilt and roll. DeLaval Turbines, the manufacturer of the diesel generator, stated that a 5° combined backward tilt and roll of the pedestal or a forward tilt of 1.4° and roll of 5° combined will not affect the performance of the engine and the generator. Furthermore, during the operation of the plant, if further differential settlement causes this tolerance to be exceeded, the manufacturer states that the generators can be shimmed back to level position. In summarizing, for the diesel generator building the remedial work of pre-load is in progress and dewatering of site is being planned for implementation soon. No further remedial work on the pedestal than that mentioned above is anticipated.

3.2 Service Water Pump Structure

The service water pump structure is located in the southeast end of the power block area adjacent to the cooling pond. (See Figure 6.) Figure 18 shows a plan view of the structure. The cooling pond is on the southern side. The major portion of the structure is founded on natural soil material except for the northern portion which is founded on fill. Figure 19 shows a cross-sectional view of the structure. As mentioned earlier, the northern section, which is cantilevered off the main building, is founded on backfill material. As a follow-up to the investigation of all Class I structures on fill, several borings were taken in this area. The borings indicated that the backfill consists of soft to very stiff clay and loose to very dense sand. The conclusion was that some areas of the fill material under the northern part of the structure were not sufficiently compacted. However, no significant settlement of the structure has been noted. The reason for this is that the existing dead loads from this portion are being partially supported by the rest of the structures through cantilever action. The remedial measure chosen is to support the north wall on piles driven to hard glacial till. The choice of piles is an economical and expedient solution with minimal impact on the schedule.

Figure 20 shows in plan the layout of piles. A total of 16 piles is planned at this time. The piles will have a capacity of 100 tons and are designed as bearing piles to carry only vertical load. The piles will be pipe piles filled with concrete. They will be predrilled through the fill and driven into the glacial till. The length of piles is expected to be approximately 50 feet.

Figure 21 shows the method of transferring vertical load from the wall to the piles by a system of reinforced concrete corbels.

As shown in Figure 22 the concrete corbels will be anchored to the wall by a system of anchor bolts. The pipe piles in turn will be jacked against the corbels to effect the transfer of load.

A test pile will be load tested to determine its capacity.

3.3 Tank Farm

Figure 23 shows the tank farm in plan. There are two borated water storage tanks (BWST), a utility tank and a primary storage tank. Of these, only the BWSTs are safety-related. Each BWST has a capacity of 500,000 gallons and is 52 feet in diameter and 32 feet in height.

As shown in Figure 24, a short concrete ring girder foundation with a strip footing is provided for each BWST. The tank is supported on the ring girder and the soil within the foundation. The tank by itself is quite flexible.

Adjoining the ring girder for each tank is a small box-shaped structure called valve pit. This houses valves and other controls. At present, construction of ring girder and valve pits are complete and installation of piping is in progress. As a follow-up to the investigation of all Class I structures founded on fill, several borings and test pit examinations were completed in the tank farm area. The results of the investigation indicated that the tanks are supported on medium to very stiff clay backfill with occasional medium to very dense sand layers. The condition of the fill is suitable for the support of the tanks. To confirm this, the tanks will be constructed and filled with water in order to make a full-scale test of the foundation soil.

Figure 25 shows the layout of borated water lines entering the tank through the valve pit. The piping connections are being made to allow startup, flushing, filling and testing of the tank. Selected points on the piping between the BWSTs and the auxiliary building will be monitored for settlement during construction phase. Any differential settlement measured will be analyzed in accordance with established procedures.

In summary, the backfill material on which the BWSTs are founded is satisfactory and will be confirmed by a load test. Borated water lines will be monitored and evaluated for any differential settlements. Therefore, no remedial action is anticipated for these structures.

3.4 Diesel Oil Storage Tanks

The diesel oil storage tanks are located in the southeast end of the power block area and near the condensate storage tanks. There are 4 diesel oil storage tanks, each 12 feet in diameter and 44 feet in length. (See Figure 6.)

Figure 26 shows a cross-sectional view of a tank. There is six feet of earth covering each tank. The tanks are supported at three points anchored to concrete pedestals. The tanks are founded on backfill and results of the boring program indicated that the tanks are supported on medium to stiff sandy clay backfill. This soil condition is adequate to support the tanks. Moreover, the weight of the tanks is approximately equal to the fill that it replaced. In order to verify that the fill is satisfactory, these tanks have been filled with water and settlements are being monitored. It has been three months since the tanks have been filled with water and no appreciable settlements have been noted yet. Therefore, the backfill is considered adequate and no remedial measures are anticipated.

3.5 Underground Facilities

The underground facilities that will be discussed are Seismic Category I piping and electrical duct banks. Figure 6 shows safety-related piping, namely Service Water Lines, from the auxiliary building to the service water structure and from the diesel generator building to the service water structure, borated water lines from the auxiliary building to BWST, and diesel oil lines from the diesel oil storage tanks to the diesel generator building. Also shown are electrical duct banks.

To evaluate the present condition of piping, a representative group of piping was selected and profiled by a Mold Aquaducer Profile Settlement Gauge. Figure 27 shows for illustrative purposes a plot of one of the lines profiled. All the pipes profiled were reanalyzed taking into account the measured differential settlement in accordance with the provisions of current codes. The analyses showed that the calculated stresses due to differential settlement are within allowable limits.

In summary, the pipes are very ductile and calculations show that there are no adverse effects of differential settlement. Therefore, no remedial work is anticipated with regards to buried piping.

Electrical Duct Banks

The duct banks are reinforced concrete elements enclosing PVC and rigid steel conduits, thus, providing voids for the cables. Continuity checks that are being performed by passing a rabbit through all the voids was discussed previously. This program establishes the fact that, to date, the duct banks are intact. Furthermore, the duct banks are reinforced with nominal amount of steel, therefore, possesses a considerable amount of ductility in bending.

As shown in Figure 28, a preliminary calculation indicated that a typical duct bank of 100 feet in length can undergo a maximum of 12" of central deflection in pure bending at ultimate load.

In summary, the integrity of the duct bank is established by passing a rabbit through during the construction phase and the duct bank by itself is ductile and can absorb a considerable amount of differential settlement without significant stresses. Therefore, no remedial measures are anticipated for duct banks.

3.6 Auxiliary Building and FW Valve Pits

The following describes the proposed remedial measures for the electrical penetration areas of the auxiliary building and the adjacent feedwater isolation valve pits. The objective of the remedial measures is to replace questionable bearing capacity as evidenced by soil sampling data. The design of the remedial measure has the objective of replacing the suspect soil bearing capacity with structural elements which extend from the existing concrete foundations to underlying undisturbed glacial till while minimizing disturbances to existing structures and construction operations. In order to accomplish this it is planned to utilize the structural capacity of the electrical penetration rooms to bridge over some of the questionable underlying materials by providing caissons at the extremities of the electrical penetration rooms. These caissons shall have sufficient capacity to support approximately one-half of the dead and live loads of the electrical penetration rooms with the remaining one-half being supported by the control tower. The proposed method for supporting the isolation valve

pits is to temporarily support them in place, totally undermine them by removing all materials to a depth at which undisturbed glacial till is encountered and filling the excavation with lean concrete.

The plan of attack for performing the work is as follows: (See Figures 29 thru 33)

1. Locally dewater the soil above the glacial till in the affected areas. It is essential that the loose granular soils be dewatered to permit excavation under the structures without significant loss of ground. The dewatering system shall be installed and the water drawn down in advance of any excavation. The dewatering system is a curtain cut-off type. A majority of the eductors will be installed from the lower basement of the turbine building. The discharge will be monitored for piped fines.
2. Temporarily support the isolation valve pit by the use of needle beams spanning between the buttress access shaft and turbine building foundation wall at the ground surface.
3. Excavate an access shaft adjacent to the isolation valve pits to a depth of approximately 7 feet below the bottom of these pits. The excavation would then proceed laterally as a drift until the excavation reaches the extreme edge of the electrical penetration area.
4. Install jacked caissons at this location utilizing the electrical penetration rooms foundation as the reaction. The jacked caisson method has been selected for the following reasons:

- a. It will be possible to jack through loose sands and soft clays without excavating material from within the caisson thus preventing loss of ground from under the electrical penetration rooms, turbine building and buttress access shaft.
 - b. It is known that there are sizable concrete obstructions in the backfill area which will be encountered by the caissons. A caisson provides man-size working room for demolition of the concrete obstructions.
 - c. Likewise, the man-size working room of the caisson will permit direct excavation of highly compacted sands and/or clay as well as the glacial till (caissons penetrate the glacial till a minimum of 5 feet).
 - d. The caisson provides access for direct visual inspection of the glacial till for the initial determination of bearing capacity (final bearing capacity is by load test).
5. Concrete the caisson and load test same.
- a. Load test one caisson under each electrical penetration room at 2.0 times design capacity.
 - b. Load test each caisson individually at 1.5 times design capacity.
 - c. Load test all caissons as a group at 1.0 times design capacity or 1/4" of vertical structure movement, whichever occurs first.
 - d. Upon completion of any tests the caissons are to be left in a prestressed state to prevent any settlement.

6. Install support of excavation system along the turbine building foundation wall and connect it to the access shaft and the jacked caissons. The jacked caissons which were previously installed under the electrical penetration rooms will temporarily act as support of excavation for the excavation under the isolation valve pit. The containment structure and the buttress access shaft form the remainder of the excavation enclosure under the isolation valve pit.

The support of excavation system along the turbine wall foundation will also act to:

- a. Support the temporary additional load imposed on the foundation wall by the needle beams which support the isolation valve pit at the surface.
 - b. Support the turbine building vertical loads within the zone of influence of the excavation under the isolation valve pit.
7. Excavate all material from underneath the isolation valve pits to a depth at which undisturbed glacial till is encountered.
 8. Fill the excavation under the isolation valve pits with lean concrete backfill to within 7 feet of the existing foundation.
 9. Place structural concrete in the drift under the isolation valve pits and the access area used for installation of caissons underneath the electrical penetration rooms.
 10. Dry pack and transfer isolation valve pit load to the lean concrete backfill.

The design of the caisson is based upon a very conservative caisson tip pressure of 25 kips per square foot (KSF) for straight sided caissons. This provides a tip load intensity of approximately one-tenth that normally associated with jacked piling, and will bring the long term settlement into line with expected settlements of the balance of the auxiliary building. The bearing strata pressure is limited to 20 KSF for straight sided caisson. If the bottom of the jacked caissons are belled in the glacial till, the design tip pressure is reduced to 17.7 KSF. The bearing strata pressure associated with belled caissons is not relevant. The steel shells for the jacked caissons are neglected in calculating the structural capacity of the caisson.

The bearing pressure on the glacial till below the isolation valve pit is only nominally increased by the substitution of concrete for earthen fill.

3.7 Liquefaction Potential

Figure 34 presents a summary of the predominant fill condition (material type and density) below various category I structures supported on plant area fill. The figure shows the fill under all category I structures supported on plant fill consists of both sand and clay except for the borated water and diesel fuel tanks where the fill is predominantly clay. Liquefaction evaluations were made for the auxiliary building-control tower area, auxiliary building-railroad bay and the diesel generator building. No liquefaction analyses were made for other areas. The

liquefaction evaluation was based on experience at sites where liquefaction did or did not occur and access to pertinent information regarding earthquake magnitude, distance from the source, ground surface acceleration were either known or possible to estimate.

Figure 35 is a plot of the cyclic shear stress ratio causing liquefaction versus the standard penetration blowcount corrected to an equivalent overburden pressure of 2,000 pounds per square foot. The figure correlates the shear stress causing liquefaction in the field and the penetration resistance of the sand. Utilizing this figure, if the standard penetration resistance is known at a certain site along with other pertinent information regarding the soil column, the structure and ground surface acceleration, a point can be plotted on this graph. The horizontal coordinate of this point will be the standard penetration resistance after correction to an equivalent overburden pressure of 2,000 psf and the vertical coordinate will be the shear stress ratio induced during the earthquake. If the point falls below the line, this will indicate liquefaction would not occur. On the other hand, if the point plots above the line, this would indicate that liquefaction is possible. This can be illustrated in terms of factor safety as follows.

$$\text{Factor of safety} = \frac{\text{cyclic shear stress causing liquefaction}}{\text{induced cyclic shear stress}}$$

The liquefaction evaluation was based on ground water table at elevation 627 and ground surface acceleration of 0.12g and did account for surcharge from the structure. It is noted that figure 35 is based on data for magnitude 7.5 earthquake which constitutes a very conservative basis for evaluation of liquefaction at Midland.

Utilizing this information the line representing a safety factor of 1.5 has been calculated and superimposed upon the standard penetration blowcount versus depth for the northwest and northeast areas of the diesel generator building as shown in Figure 36 and 37. The figure also shows the line representing a factor of safety of 1.1. It is seen from Figure 36 that a good number of the standard penetration blowcounts are less than those required for the acceptable factor safety of 1.5. Evaluation of the sands in the northwest area of the building indicates that some of these loose sands may be connected. Figure 37 shows that the great majority of the penetration tests indicate a safety factor well in excess of 1.5 with the exception of three cases below 1.5.

Figure 38 is a similar plot for the auxiliary building railroad bay showing that all except a few of the standard penetrations values are well in excess of the required safety factor of 1.5. Some blowcounts in borings AX-1 and AX-10 between elevations (619-623) show a factor of safety slightly below 1.5, but these occur within a limited thickness and the neighboring boring AX-2 indicate much higher factors of safety within the same depth range.

Figure 39A illustrates that the standard penetration blowcounts from boring AX-9, AX-6 and AX-18 under the control tower indicate a factor of safety in excess of the required 1.5 in all cases. Figures 39B, C and D show the relationship between standard penetration resistance, relative density, and effective overburden pressure for the three areas indicated.

In conclusion, liquefaction analyses show that there could be a liquefaction problem at the diesel generator building. Borings also indicate liquefaction is very unlikely in the railroad bay and that there is no liquefaction problem in the control tower area.

In order to eliminate liquefaction questions anywhere at the site in Midland, a general dewatering scheme has been adopted. In this scheme the ground water table will be lowered to the approximate elevation of 600.

Settlement Due To Earthquake Shaking

With elimination of liquefaction potential the remaining factor to be considered in settlement of sand due to ground shaking. Analysis was conducted on the basis of studies by Seed and Silver (1972) and Finn and Byrne (1975) which considered relative density, number of earthquake cycles, ground surface acceleration level, thickness of the sand, effects of multi-directional shaking, and the presence of the structures. Relative density was evaluated on the basis of Gibbs and Holtz relationships. The number of earthquake cycles were taken as 10 in the Seed and Silver analysis. Finn and Byrne analysis was based on the recorded El-Centro earthquake. Acceleration level was taken as 0.12g for the SSE and 0.06g for the OBE. Thickness of the sands were based on the soil borings. Multi-directional shaking effects were counted for the multiplying the calculated uni-directional settlements by a factor of 2.5. The structure was accounted for as if it was a uniform surcharge.

Preliminary analysis based on these parameters indicated a settlement range of $\frac{1}{2}$ inch to 1 inch for the diesel generator building area. It is noted that these estimates are conservative since they are based on the assumption that the sand is dry. Because the sand will be moist, the presence of capillary force will reduce actual settlements below those predicted.

3.3 Dewatering

Figure 40 is a Plan View of Area Dewatering System. The soil as described before by others generally consists of sand and or clay fill placed on the original sand or clay strata. The original sand generally extends from elevation 570 to elevation 600 with clay beneath the sand - though in a few areas the underlying clay extends to the original ground surface.

The present ground water level is about elevation 627 - the cooling pond level.

As part of the original dike construction, an impervious cutoff wall has been installed around the West, North and East sides of the area. The cutoff wall, a slurry trench or clay core, extends into the original clay till. The sources of recharge for ground water within the Q listed area are rainfall and the cooling pond water from the South side of the area.

The coefficient of permeability of the soil as determined from the initial pumping test conducted in Auxiliary Building area is less than 0.007 feet per minute. Additional data about the permeability of the soil and total yield will be obtained during temporary dewatering of the Valve Pits and Electrical Penetration Rooms. Also there are considerable grain size data available from the extensive boring program that has been carried out at the site.

The present conception is to enclose the Q listed area with a permanent exterior dewatering system. The dewatering system would consist of

submersible deepwells that would extend to the original clay till. Approximately 200 to 300 deepwells would be installed. The number required to maintain the ground water at the desired level would be operated and the remainder would be redundant. There would be sufficient redundancy to provide for interruption of parts of the system. Also there will be 100% standby ^{power} generation availability.

The pumps would be wired electrically such that they are staggered and sectioned so that one interruption does not affect a continuous length of the dewatering system.

The permanent interior dewatering system would be used to mop up ground water remaining within the area enclosed by the perimeter dewatering system. The wells would be pumped as required to remove ground water that collects within the exterior perimeter system because of the recharge from rain, shut down etc.

The ground water removed would be monitored to assure that no fines are being removed from the soil.

After an initial pumping period of about six months the basin that is dewatered should be large enough that the permanent dewatering system could be down completely from one to two weeks before a significant rise in the water level within the dewatered area would occur. The principal source of recharge is the cooling pond and the rate the ground water flows through the soil from the pond is low.

Piezometers would be located at key points to monitor the ground water level and alert the plant when the ground water has risen above a pre-determined elevation.

Figure 41 is a north-south section through the area to be dewatered. The deepwells would extend to the original clay till, they would be spaced close enough to cut off the flow of water into and remove the water from within the Q listed area.

Figure 42 indicates that the dewatering system would be buried below the frost depth. The necessary disconnections would be provided to permit screening the deepwells. In area of heavy traffic a manhole would be provided for access to the deepwells.

The capacities of the well screens (6" diameter) are considerably in excess of the anticipated equilibrium flow of 1 to 10 gpm per well.

The well screen diameter, 6 inches, is necessary to provide the clearance required for the submersible pump.

The well screens would extend the full depth of the soil to be dewatered and they would be encased in a select sand filter for their full depths.

Figure 43 shows that for areas where there is no objection to having a slight protrusion above the ground surface, pitless adaptors would be used to provide access to the wells and pumps instead of manholes.

Figure 44 is a sketch of an interior permanent deepwell. Smaller diameter wells would be used to remove the water perched within the Q listed area. These wells would be pumped initially and occasionally therefore as required.

4.0 ANALYTICAL INVESTIGATION

The following is a brief overview of:

4.1 Structural Investigation

4.2 Seismic Analysis

4.3 Structural Adequacy With Respect to PSAR, FSAR, Etc

Structural analysis is defined as static analysis when the various loadings are applied to the structure as static loads and then the design forces are determined for sizing reinforcing steel. Whereas, seismic analysis is defined as the dynamic analysis that is used to determine structural response.

Figure 45 shows the various items that were reviewed in the structural investigation. For the diesel generator building, the original design was governed by tornado missile impact and a 3 psi vacuum loading. The seismic response for this structure was relatively small. As an indication, the calculated shear stress in the east-west direction was 40 psi and 25 psi in the north-south direction.

The new analyses that are being performed will involve using a finite element model to investigate the variable foundation properties. Up to now, the maximum cracking observed in this structure has been approximately 30 mils and this occurred in the short walls from the vertical duct bank loadings during construction.

The structural investigation of the service water pump structure revealed the following: The original design for this structure was governed by tornado missile impact and the 3 psi vacuum loading. Seismic response was relatively low with a calculated shear stress in the major walls of about 20 psi. The new analyses that will be used for this structure will involve

conventional techniques considering the walls and slabs with the piling that will be used to support the portion of the structure on top of fill. Cracking in this structure to date has not exceeded 20 mils. This cracking occurred in the walls and the roof. Up to now there has been no detectable settlement for this structure.

The structural investigation of the auxiliary building penetration areas revealed the following: The original design was governed by the safe shut-down earthquake and the pipe break. The original analysis was conservative since it was based on a system of beams and columns to simulate the large walls and floors. As far as the seismic response, the structure was near capacity using this original model. A new analysis is being performed which will involve a finite element analysis of the structure, this will include the caissons which will be used for end support. In this structure the cracking as measured to date has not exceeded 15 mils. This has occurred in the walls and there has been no detectable settlement.

For a review of the seismic analyses, refer to Figure 46. A general review is as follows: The ground response spectra is presented in the FSAR and this is based on an OBE of .06 g's and an SSE of .12 g's. Stick mass models with foundation springs were used. Material damping values are presented in the FSAR; modal damping was limited to 10% except for rigid body modes. The analysis technique used both the response spectrum and the time history methods.

For the diesel generator building the original analysis used a shear wave velocity of 1,360 fps. One analysis was performed and equipment response spectra was widened by ± 15 percent. A new analysis has been completed using

a lower limit shear wave velocity of 500 fps. The new spectra will envelop both the 500 and the 1,360 fps analyses values.

Referring to Figure 47, the seismic analysis for the service water building involved an original analysis which used 1,360 fps as a base case. Then the foundation shear modulus was varied by ± 50 percent. These three analyses were used to generate equipment response spectra and the spectra used was the envelop of all three. A new seismic analysis is being done which will use a shear wave velocity of 1,360 fps. The piling will be modeled in this analyses, but only to resist loads in the vertical direction. Torsion will also be considered in this modal. The equipment will then be reexamined for the response spectra from both the original and the new analyses.

For the auxiliary building, including the control tower and electrical penetration areas, the original analysis used composite foundation springs with the equipment response spectra widened by ± 15 percent. The composite springs were used to represent different foundation materials for various parts of the structure. A new analyses will be performed including the caissons under the electrical penetration areas. The equipment response spectra will be widened by 15 percent and equipment will be checked, if this response spectra is greater than the original in any frequency range.

The different types of loads are shown in Figure 48. The first types of loads are primary loads. This type of load results in stress. As an example, the most critical type of loads would be what are considered mechanical loads. These would be dead load, pressure, wind. All these types of loads have a constantly applied force.

The next type of load, but of lesser severity, would be seismic inertia load, however, these are of a short duration.

The third type of load of lesser severity would be missile impact or pipe rupture loads. These types of loads have a limited energy input.

The next classification of load would involve what is known as secondary loads. This term is quite common in ASME codes. This type of load merely results in strain. They can result from internal self-constraint. As an example, if a pressure vessel has the bottom restrained, bending moments would develop which would be secondary in nature because they are due to internal self-constraint.

Seismic displacements in piping systems would be of a secondary nature since different support points would only move a set amount relative to each other and induce strain. However, these types of loads can be cyclic in nature.

Another type of secondary load would be a thermal load, such as a thermal gradient through a wall. This type of load is also cyclic.

Settlement is the least effective type of secondary loading because it primarily has only one-half cycle of load with a limited input. Settlement is similar to forming materials which are also half cycle. Forming is used for manufacturing pressure vessels and steel piping. Pipes are rolled to a particular shape. They exceed yield in this process, however, due to the low strain rates relative to ultimate, there is an undetectable reduction in the ultimate strength. It is also common to form reinforcing steel. As an example, in reinforced containments the major hoop bars are bent to

shape and this involves a yielding of the steel. This also does not lead to any detectable reduction in strength and, of course, hooks are commonly used in reinforcing steel.

Figure 49 shows a summary of the Midland design criteria. The first category is what is in the FSAR. The first is primarily dead and live load, the second combines the small earthquake with live and dead, the third combines live and dead load plus wind, and the fourth combination involves dead load, live load plus the safe shutdown earthquake. The final load combination is dead load and live load and the tornado loading.

After discovering the settlement problems on the diesel generator building at the Midland jobsite, it was decided to add some additional criteria. As a reference, ACI 318-1977 was used and it should be noted that in this code they recognized the fact that settlement only affects serviceability. This means it would induce some additional cracking, which if then exposed to a corrosive environment, could result in corrosion of reinforcing steel. Therefore, in ACI, settlement loads are only combined with normal operating type of loads such as live load and dead load. Using this as a base, the additional criteria shown in Figure 49 were created. The first combination involves dead load, live load and settlement. The second combination considers $1.4 \times$ dead load plus $1.4 \times$ settlement. These are based on serviceability.

Since the design wind and the small earthquake are postulated to occur more than once at the site, two load combinations have also been added as shown which include live load, dead load, settlement and either design wind or the operating basis earthquake.

In summary, either the source of load has been removed, or additional supports have been added for the various structures that are founded fully or partially on fill at the jobsite. For the diesel generator building, the duct banks have been cut loose, removing the source that caused the cracking. The service water pump structure will be supported by adding piling. In the auxiliary building electrical penetration areas, caissons will be added. So again, either the source of load has been removed or additional support has been supplied.

With respect to the significance of what has happened to date, the cracking only affects serviceability, cracks over 15 mils will be sealed in the future. As far as present and future actions are concerned, new seismic analyses are being performed and new static analyses checking the structural design will also be performed. For the diesel generator building, the building will be analyzed for variable foundation conditions. This will be the only building that will involve applying the additional criteria since variable foundation properties will be investigated.

In conclusion, the structures are box type, reinforced concrete, with high strength and good ductility. If it were not for the diesel generator building settlement the concrete cracking of the structures would probably not be of any concern, since all reinforced concrete structures do crack under service, and that is the reason why reinforcing steel is used. With the original FSAR criteria, and the additional criteria, together with the modifications, the structures will be able to safely resist all normal type of loads and postulated events.

4.4 Soils Summary

The diesel generator building settlement noted in August of 1978 was larger than expected. An exploration program was initiated to investigate the seat of the settlement and Drs. Peck and Hendron were consulted to discuss the evaluations and corrective actions required. Based on the exploration and the consultants recommendations it was decided to surcharge the building and surrounding area with a load exceeding the operating load. Instrumentation was installed to evaluate rate of soil consolidation and settlements of the structure and supporting soils. The preload was completed to a height of 20 feet in April 1979.

Figures 50 through 53 illustrate locations of the various instruments associated with the preload program. Figure 50 shows the locations of building survey settlement markers and pedestal settlement rods. Figure 51 shows the location of surface settlement plates and borros anchors installed in the fill primarily at three different elevations to monitor the movement of the soil as a result of the surcharge. The figure also shows locations of 4 deep (elev 535) borros anchors installed for use as reference points for the precise measurements during secondary compression where the movement has subsided to a very small rate. Figure 52 illustrates locations of piezometers installed primarily at three different elevations below the building to monitor the dissipation of pore water pressure during consolidation. Figure 53 illustrates the locations of Sondex instruments intended for measuring soil rebound in order to estimate the modulus of elasticity below the building to check the range used in dynamic analysis.

Figure 54 illustrates typical results of the settlement and pore water measurements for the building. It is seen that within a short time after the completion of the surcharge the settlements of both the soil and the building has subsided to a very low rate and the piezometer water levels have declined significantly. At present the piezometers indicate approximately the same water level as the general ground water level (elev 627). This indicates essentially total dissipation of pore water pressure.

A preliminary plot of the building settlement during secondary compression based on survey measurements indicates that the residual settlement of the building should be less than 1.5 inches during its service life.

The exploration program below the diesel generator building has indicated that the fill is quite variable both in the material type and quality. Therefore, additional explorations were made in the remaining plant site fill to evaluate its condition. The expanded exploration program indicated that although there was no settlement elsewhere, there were certain areas that the fill was of a quality requiring corrective action of the structure involved. These areas are the auxiliary building, electrical penetration rooms, valve pits, and the fill supported portion of the service water structure.

Figures 55 and 56 summarize the fill type (sand clay) below the structures and the planned remedial measures for the various structures supported on plant area.

Liquefaction evaluations based on published experience at sites where liquefaction did or did not occur showed that in certain areas of the sand fill,

under the maximum ground water level of elevation 527 and the SSE of 0.12g, the factor of safety was less than the acceptable value of 1.5. These areas are primarily in the diesel generator building.

As a result of these evaluations consideration was given to grouting of the sands and also to permanent area dewatering. The latter approach of dewatering was proven most beneficial in that it could be monitored simply.

Settlements of the sands following an SSE event would be on the order of $\frac{1}{2}$ to 1 inch in the area of the diesel generator building.

Regarding the subject of estimated settlements for plant structures supported on fill, these settlements will be re-evaluated utilizing the following information:

1. Settlement of the own weight of the fill based on borros anchors installed in areas where no structures are involved
2. Measurements on existing structures and foundations
3. Soil boring information
4. Laboratory test information
5. Diesel Generator Building surcharge experience

These analyses will account for additional induced settlements due to dewatering. These evaluations will be made and reported in the FSAR as part of the current committment.

5.0 CONSULTANT'S STATEMENT (Dr R B Peck)

I have been a consultant to Bechtel on the Midland Project, together with Professor A J Hendron, beginning shortly after the settlements were noted in the Diesel Generator Building. I speak for myself and, I hope, for Professor Hendron, who is unable to be here because he is out of the country. I will not discuss anything that you have not already heard this morning. It is my intention, however, to review the proposed remedial measures and to emphasize those aspects that, in my judgment, are of greatest importance.

The investigations at the Diesel Generator Building rather quickly showed that the seat of settlement was in the clay fill underlying the structure. They also showed that the clay fill was extremely variable with respect to its density, its water content, and even its composition. Furthermore, the investigations showed that it would be feasible to surcharge the area in such a way as to stress the subsoil of the structure to levels exceeding the final stresses that would exist under operating conditions.

After consideration of a number of alternatives, it was decided to prestress the subsoil by means of a surcharge. In my view, this procedure had several important advantages. One of these is the opportunity to provide instrumentation, principally piezometers and subsurface settlement gages, that could furnish data permitting a reliable upper-bound settlement forecast. Furthermore, the procedure automatically proof-tested the subsoil with respect to its future settlement behavior. Therefore there would be no need, in determining the

acceptability of the foundation, to depend on the results of additional borings, samples, compaction tests, or other similar activities. Such tests would be likely to prove inconclusive on account of the heterogeneity of the fill material, but they would also be irrelevant in view of the knowledge of the actual behavior.

The results of the preload procedure have been convincing. The observed pore pressures were small, smaller than actually anticipated, and they dissipated rapidly. Hence, primary consolidation was accomplished quickly and the curve of settlement as a function of the logarithm of time became linear shortly after the completion of placement of the fill. Therefore, it is possible to forecast the settlement that would occur at any future time by simple extrapolation, on the assumption that the surcharge will remain in place. Even this amount of settlement would be acceptable. However, the projected settlement determined on this basis is an upper bound, because the surcharge will be removed and the real settlements will certainly be smaller. In my judgment, the foregoing circumstances eliminate any uncertainties concerning the settlement behavior of the Diesel Generator Building resulting from the underlying clay fill.

The investigation at the Diesel Generator Building also showed, however, the presence of zones of sand, including some portions that were loose. This finding indicated a potential for liquefaction under severe earthquakes, and the possibility of settlement originating in the sands due to shakedown under seismic conditions. The surcharge would, of course, be ineffective to remedy this condition.

Of the various possible remedial measures, grouting, probably using chemicals, would, in my judgment, be feasible. Nevertheless, it would be difficult to be assured that all injected materials had been successfully treated, or that all loose zones had actually been injected. Thus, chemical grouting would at best be a piecemeal solution. It would be difficult to give a positive answer to the question whether all significant zones that might liquefy had been identified and treated.

The chosen alternative to grouting is general permanent dewatering of a large portion of the plant site. This solution has the advantage of being a positive solution to the liquefaction problem. Therefore, it provides positive answers to such questions as those just mentioned. The solution has the further advantage that it can be monitored effectively by simple procedures, primarily by the use of piezometers. In my view, one of the greatest advantages of general dewatering is the margin of safety inherent in the time lag that would be required for recharge of the dewatered zone if the pumps should cease to operate. That is, the beneficial effects of the dewatering would persist for a period on the order of weeks after pumping might be interrupted. Failure of the pumping system because of an earthquake would, therefore, not destroy the protection achieved by the dewatering.

In addition to being a positive solution to the liquefaction problem, wherever any such problem might exist in the dewatered area of the plant site, the drainage will reduce substantially any settlements that might be induced by compaction of the sands during an earthquake. The present methods of estimating settlements due to seismic shakedown

are overconservative, because they are based on the results of laboratory tests on dry sands. Even the settlements estimated on this basis would be acceptable. However the presence of capillary moisture in the soil would greatly reduce the freedom of the sand grains to assume a denser position during vibration. Therefore, I consider that dewatering will essentially eliminate any potential problems of seismic shakedown.

The continuing investigations of the plant area indicated other potential trouble areas. In my view, these potential trouble zones have now been adequately defined by the boring program and other investigations. One such area is the location of the Borated Water Tanks. Beneath these tanks the investigations have indicated better and more consistent subsurface conditions than beneath the Diesel Generator Building. It is proposed to fill the tank with water as a test load. The filling will constitute full-scale proof tests with respect to the bearing capacity of the subsoil. It is anticipated that the tanks will settle under the test load, and this settlement will increase the bearing capacity. Furthermore, by making settlement observations at various depths in the subsoil during and after the test loading and by combining this information with stress calculations and theory, it will be possible to make reasonable settlement predictions that take into account the actual subsurface conditions under realistic loadings.

The Electrical Penetration Structures extending from the Auxiliary Building, and the adjacent Valve Pits, are to be underpinned. This is a positive solution that will lead to satisfactory and predictable

results irrespective of the nature of the fill materials that may presently underlie these structures. The operations are expedient, in the sense that they are compatible with the general construction schedule. The nine caissons under each of the Electrical Penetration wings will be tested individually to 150 percent of the anticipated loading, and collectively to 100 percent of the anticipated working load. The latter procedure, in which all nine caissons are loaded simultaneously, constitutes a proof loading that will eliminate any doubts concerning the ability of the underpinning to support the structure without significant settlement.

The Diesel Fuel Tanks are buried structures that have already been subjected to a full-scale loading by filling them with water. The settlements under these test conditions were minimal. Whatever settlement of the tanks may occur will be associated primarily with settlement of the underlying and surrounding fill under its own weight. Since the tanks will be settling with fill, the differential movements between the tanks and the surrounding soil and piping will be minimal, and the connections can be expected to settle approximately equally with the tanks. Therefore, I do not consider that any unusual conditions exist with respect to the Diesel Fuel Tanks, and that attention to details providing reasonable flexibility will satisfy all requirements.

The Service Water Structure lies outside the area of planned permanent dewatering. Therefore the wing presently supported by fill will be picked up by a system of piles. The proposed procedure provides

positive support. The piles are to be designed to carry the structural loads at their buckling strength and will therefore be effective even in the event of liquefaction of the surrounding soil. Since these piles are not clustered in such a way as to stress highly a large mass of the bearing material, as in the case of the caissons proposed for the Electrical Penetrations of the Auxiliary Building, they are not to be proof loaded as a group, but will be loaded individually to 150 percent of the anticipated working load. This procedure is conservative.

In summary, my overall impressions and conclusions concerning the proposed remedial measures are as follows: The investigation has proceeded in a progressive fashion. Like most investigations of this kind, it has not always proceeded in a straightforward way, but has appropriately pursued various approaches. Although it is still continuing in some respects, I consider that it has now disclosed the significant conditions and potential problems associated with the foundation conditions of the site. As a result of the studies, a variety of solutions has evolved. Each solution is suited to the specific conditions and problems of a particular part of the facility. However, the potential for liquefaction has been eliminated once and for all, and many potential uncertainties have been eliminated by full-scale loading or proof testing where such procedures have been found advantageous. In my judgment, this is a strong advantage of the procedures adopted.

Finally, the proposed solutions do not require unreasonable maintenance or monitoring during the lifetime of the plant, and can therefore be adopted with confidence.

6.0 SCHEDULE

Figures 57 through 60 show the schedules of the four major remedial activities. The work on bearing piles for the Service Water Pump structure (Figure 57) will commence as soon as the administrative activities were completed, probably this fall, and should be completed sometime in early 1980. Since this is an independent activity it is expected to have no impact on the overall project schedule.

Figure 58 covering the Unit 1 and 2 Auxiliary Building Electrical Penetration areas and the Unit 1 and 2 Feedwater Isolation Valve Pits indicates that this work should complete about mid 1980; however, the actual schedule would probably extend 2-3 months beyond the dates shown. Again this is a separate activity and would not have an impact on the overall project schedule; however, it should be noted that this work would probably cause some additional work for construction due to congestion in the areas where other activities were taking place. It is not expected to be a major problem.

Figure 59 shows the borated water storage tanks activities however, this is a method of completing this activity and may not be the final method. This particular method includes a temporary cross tie between the two borated water storage tanks (Unit 1 and Unit 2) and would take until mid 1981 for final completion. This may be the most critical schedule activity as far as the overall project schedule is concerned, in that flushing activities and testing activities are taking place in the same time frame as the preload. After further evaluation, this schedule may be modified somewhat.

Figure 60 shows the permanent plant dewatering system. We had previously informed the NRC that because of the preloading activities there could be an overall impact of two months on the project schedule. At this time, because of a revised testing philosophy, the Unit 1 and 2 Diesel Generator turnovers need not take place until November of 1980 and August of 1980 respectively. This actually allows some float time in the schedule.

Approximately six months had been allocated in the schedule for dewatering the power block area to the design depth and about three months had been allowed after that time for recharge rate testing. This would allow all activities to complete prior to Unit 2 fuel load, and again, would not impact the overall project schedule. The major problem being that of site congestion and interference with other site activities. This is a construction problem and one that does not seem to be a major obstacle at this time.

7.0 CAUSE INVESTIGATION

The investigation into the cause of insufficient compaction of plant area fill was made by Bechtel using a problem analysis technique known as the Kepler-Tregoe (K-T) method. This approach involved the following steps and is shown on Figures 61 through 71.

- (1) Identify deviation, in this case insufficiently compacted plant area fill.
- (2) Develop criteria for determining in which plant area fill the deviation exists.
- (3) Identify distinctions and changes which might have caused the deviation considering the subject of the deviation, where it occurred, time factors, and the extent.
- (4) Develop list of possible causes using all distinctions and changes.
- (5) Test possible causes for most probable causes.

It should be noted that although all areas were included in the investigation where deviations were identified by the soils investigation, some deviations were thought to be insufficient to require corrective actions. Two examples of such areas are the borated water tank area and the auxiliary building railroad bay. In these areas the compacted fill is adequate despite some indications of localized insufficiently compacted material.

Seventeen distinctions or changes were found to have occurred which could have been possible causes and these have all been evaluated. Specifications, first identified as a possible cause, were not included in the most probable cause list because it was felt upon evaluation that variances from the PSAR and FSAR and the various relatively minor inconsistencies could not have been a cause of the problem under investigation. The investigation is still under way into soils testing methods, equipment, results, retests, reviews, and

evaluations, since these were found to have contributed to the cause.

The five most probable causes remaining after evaluating the possible causes are, not necessarily in order of importance:

- (1) Lift thickness/compactive effort. Recent tests have shown that lift thicknesses in some cases exceeded the capability of equipment being used, verifying that equipment was not adequately qualified in all cases.
- (2) Compaction equipment/qualification. Same comments as for (1) apply.
- (3) Test procedures and results. This included representativeness of tests, procedures for comparison with standard proctor specimens, procedures for taking soil tests within a lift, calculation of relative density, and use of nuclear densimeter.
- (4) Inspection procedures. This included the use of a surveillance type program in the power block area for at least part of the time.
- (5) Reliance on test results. This included construction's reliance on test results for qualification of equipment during the work and for acceptance of the work by Construction and Quality Control personnel.

Personnel were not included as a most probable cause because a review of qualifications and experience of both Bechtel and U. S. Testing personnel had shown presence of sufficient education, experience, and training to carry out the tasks assigned.

8.0 QA/QC ASPECTS

8.1 Corrective Actions

This section discusses the QA/QC aspects including the probable causes identified and the corrective action taken and/or to be taken. The possible and most probable causes were discussed in Section 7.0. The matrix found on page 2 (Most Probable Causes per K-T Analysis) indicates the corrective action taken or to be taken.

The deficiencies and items of concern from the 50.54(f) Report and the IE Inspection Reports 78-12, 78-20 and 79-10 and corrective action taken or to be taken are provided in two matrices and a table. ["Deficiency Description (Items of Concern)," "Corrective Action Status for Deficiency Description (Items of Concern)" and "Corrective Actions on a Generic Basis."] These are found on Pages 4, 6 and 11, respectively. The first of these matrices is a cross-reference showing the specific item of concern in IE Inspection Reports and in 50.54(f). The second matrix shows the status of action based upon 50.54(f) answers to date for Items 1 through 13. The second matrix also shows status of action on Items 14 through 18. A plan view of the Tank Farm (Tank Farm Boring Plan) is provided on Page 12 to aid in locating test and inspection pits, air bubbles mapped, borings completed and borings proposed.

<u>Item No</u>	<u>Possible Causes Per K-T Analysis</u>	<u>Corrective Action</u>
1. 2.	Lift Thickness/Compactive Effort and Compaction Equipment/Qualification	<p>Onsite geotechnical soils engineer at the site. Also, geotechnical soils engineer from the Geo-Tech Dept in home office to give technical direction.</p> <p>Specification C-211 has been revised such that the uncompacted lift thickness of the backfill material shall be determined by the onsite geotechnical soils engineer after evaluation of the proposed compaction equipment. However, in no case shall the uncompacted lift thickness exceed 8" for heavy self-propelled equipment and 4" for hand operated equipment. This specification has also been revised to read, "The onsite geotechnical soils engineer shall verify that the equipment used for compacting the backfill materials be capable of obtaining the desired results and obtaining the same acceptable compaction effort achieved in the test pad area." This verification shall include, but not be limited to, the following: number of passes, speed, revolutions per minute (frequency), overlap per pass, lift thickness requirements and uniformity.</p> <p>Specification C-211 states, "Selection and approval of all the proposed compaction equipment shall be on the basis of demonstrated ability to accomplish adequate compaction without damage to, or overstressing of, the adjacent structural members".</p>
3.	Testing Procedures & Results	
	a. Methods	Specification C-211 is revised such that Proctors are made with every field density test.
	b. Equipment	The nuclear densometer will not be used.
	c. Results/Reports	The onsite geotechnical soils engineer will review and approve each soil test report. This will include, but not be limited to, gradation, moisture and density tests. US Testing will be checking all field density tests for cohesive material against a zero-air-voids curve. Any field test result which plots on or to the right of the zero-air-voids curve shall be regarded as suspect and cause for retest. The onsite geotechnical soils engineer shall determine all density test locations.

7/18/79

8.0

<u>Item No</u>	<u>Possible Causes Per K-T Analysis</u>	<u>Corrective Action</u>
3.	d. Retests	All material represented by failing tests is to be re-worked until the specified density and/or moisture is obtained. No material will be placed on any known failing material until satisfactory tests are obtained.
	e. Reviews/Evaluations	See Item c above.
	f. Personnel	An onsite geotechnical soils engineer and a part-time Geo-Tech soils engineer have been added at the site. The onsite geotechnical soils engineer coordinates with craft superintendents and notifies QC of selected areas to be backfilled, monitors subgrade quality and preparation, calling for testing as required. He evaluates size of fill area to determine testing frequency, monitors material and lift thickness placement. Calls for tests in borrow areas for cohesive fill. Monitors compaction process including moisture control for clay. Calls for tests at proper frequency and designates location. Works with craft superintendents and QC to obtain effective remedial action on failing tests. The geotechnical soils engineer provides overview and inputs technical assistance as required.
4.	Inspection Procedures and	
5.	Reliance on Test Results	
	a. Different Inspection Methods	The Project Quality Control Instruction has been revised to include a daily soil placement report which is used for each area where soils work is being performed. This report includes sketch showing areas of soil placement, identification of equipment being used, identification of supporting personnel, recording lift thickness measurements which are representative of the fill being placed, compactive effort used, location by grid coordinates and elevation of all tests taken and testing frequencies, types of material placed (cohesive/cohesionless). A Quality Control Engineer will be assigned 100% of his time to soil placement. Consumers Power Company will perform over-inspection on a sampling basis of the soil placements. Also see Item 2.f. above.
	b. Placement Methods	See Item 1 above.

3

Deficiency Description
(Items of Concern)

7/18/79

3
0

<u>Item No</u>	<u>Deficiency Description</u> (Items of Concern)	<u>Location in</u> 50.54(f) Page No (Item)	<u>Location</u> in 78-20 Page No	<u>Location</u> in 78-12 Page No (Item)
1.	Inconsistency between specifications and the D&M Report.	I - 1, 3 A & B (1)	9, 10, 16, 17	8
2.	Lack of formal revisions of Specs to reflect clarification of Spec requirements.	I - 1-3 A & B (2)	9-14	7-8 (4)
3.	Inconsistency of information within the FSAR relating to Diesel Generator Bldg fill material and settlement.	I - 2, 4 A & B (3)	6-8	6-7 (3)
4.	Inconsistency between basis for settlement calculations for Diesel Generator Bldg & design basis.	I - 2-4 A & B (4)	20-21	--
5.	Inadequate design coordination in the design of the duct bank.	I - 3-5 A & B (5)	23-24	10 (8)
6.	Insufficient compactive effort used in backfill operation.	I - 10 A & B (1)	--	--
7.	Insufficient technical direction in the field.	I - 10 & 11 A & B (2)	24-26	--
8.	Inadequate Quality Control inspection of placement of fill.	I - 13, 14 A & B (1)	25-29	--
9.	Inadequate soil moisture testing.	I - 13, 15 A & B (2)	14-16	8 (4)
10.	Incorrect soil test results.	I - 13, 15 A & B (3)	--	--
11.	Inadequate subcontractor test procedures.	I - 13, 14 & 16 A & B (4)	--	--
12.	Inadequate corrective action for repetitive conditions.	I - 21 & 22 A & B (1)	17-20	--
13.	The Bechtel Quality Assurance Audit and Monitor Program failed to identify the problems relating to the settlement.	I - 21 & 22 A & B (2)	17-20	--

F

7/18/79

00

<u>Item No</u>	<u>Deficiency Description (Items of Concern)</u>	<u>Location in 78-20 Page No</u>	<u>Location in 78-12 Page No (Item)</u>	<u>Location in 79-10 Page No (Para)</u>
14.	Effect of ground water on DGB settlement - unresolved.	9	7 10 (3d) (8)	
15.	Inadequate subgrade preparation after winter freeze -	16-17		
16.	(NRC Question No 362.2 on FSAR Section 2.5.4.5.1)	--	8-9 (5)	
17.	(Cracks in concrete structural wall & footing in the DG Bldg)		9 (6)	
18.	(Air bubbles in Tank Farm Area and lack of action)	--	--	6-7 (5)

7/18/79

CO
O

<u>Corrective Action Status for</u>			
<u>Deficiency Description</u>			
<u>(Items of Concern)</u>			
<u>Item No</u>	<u>Deficiency Description</u> <u>(Items of Concern)</u>	<u>Corrective Action</u> 50.54(f) <u>Discussion Items</u> <u>Located on</u> <u>Page No</u> <u>(Item)</u>	<u>Action Status</u>
1.	Inconsistency between specifications and the D&M Report.	I - 6-8 C & D (1)	a. The review of the Dames & Moore Report is complete. Specification C-211 revised accordingly. b. Resolution of the audit findings on the Design Requirement Verification Checklist Audit continues.
2.	Lack of formal revisions of Specs to reflect clarification of Spec requirements.	I - 6, 8 C & D (2)	a. Generic Corrective Action - Engineering Departmental Procedure 4.49.1 has been revised to incorporate clarifications and instructions for use of Specification Change Notices. b. Generic Corrective Action - Reviewing specifications for specificity completed. Resolution shortly.
3.	Inconsistency of information within the FSAR relating to Diesel Generator Bldg fill material and settlement.	I - 6, 8 C & D (3)	Complete review of pertinent portions of the FSAR Section 2.5 and 3.8 have been completed.
4.	Inconsistency between basis for settlement calculations for Diesel Generator Bldg and design basis.	I - 6-9 C & D (4)	a. Correct settlement calculations are to be made subsequent to Diesel Generator Building surcharge removal. b. Generic Corrective Action - Scheduled audits will be performed on Geo-Tech section on a six month basis. The first audit is scheduled for July 27, 1979. c. Generic Corrective Action - Also, audits are scheduled for each design disciplines calculations on a yearly basis.
5.	Inadequate design coordination in the design of the duct bank.	I - 7, 9 C & D (5)	Generic Corrective Action - Drawings have been reviewed for possible effect of vertical duct bank restrictions in other areas. Ten areas resolved, one still in process.

ON

7/18/79

CO
O

Item No	Deficiency Description (Items of Concern)	Corrective Action 50.54(f) Discussion Items Located on Page No (Item)	Action Status
6.	Insufficient compactive effort used in backfill operation.	I - 11 C & D (1)	<ul style="list-style-type: none"> a. Re-evaluation of construction equipment used for compaction is still in process. b. Generic Corrective Action - The review of other construction specifications and procedures to identify equipment requiring qualifications is still under way.
7.	Insufficient technical direction in the field.	I - 11, 12 C & D (2)	<ul style="list-style-type: none"> a. An onsite geotechnical soils engineer and a Geo-Tech soils engineer have been assigned to the job. b. Generic Corrective Action - Field Procedure FPG-3.000 has been reviewed to assure clarity and completeness and found adequate. c. Consumers Power Company to implement over-inspection for soils placement and US Testing activities in the soils area.
8.	Inadequate Quality Control inspection of placement of fill.	I - 16, 18-20 C & D (1), D (5)	<ul style="list-style-type: none"> a. Project Quality Control Instruction C-1.02 has been revised to provide inspection rather than surveillance and to record daily inspection reports. b. Generic Corrective Action - All active PQCI's have been reviewed for surveillance vs inspection callouts and are now being evaluated. c. Generic Corrective Action - Bechtel is working to incorporate scientific sampling plans for inspection areas instead of using percentage sampling (being used now). d. Consumers Power Company to implement over-inspection for soils placement and US Testing activities in the soil area on a sampling basis.
9.	Inadequate soil moisture testing.	I - 16-20 C & D (2), D (5)	The use of the nuclear densometer has been discontinued.

~

7/18/79

CO
O

Item No	Deficiency Description (Items of Concern)	Corrective Action 50.54(f) Discussion Items Located on Page No (Item)	Action Status
10.	Incorrect soil test results.	I - 17-20 C & D (3), D (5)	<ul style="list-style-type: none"> a. The Project Quality Control Instruction C-1.02 has been revised from surveillance to inspection of the testing operation. b. The in-depth review of soil test results is still in process. c. Generic Corrective Action - The in-depth audit of US Testing has been completed. Two findings were a result of this audit. One, administrative problem by US Testing, the other by Bechtel Sub-contracts. These audit findings will be closed prior to soil placement. d. Generic Corrective Action - PQCI's have been reviewed for adequacy of documentation callouts and are being resolved. e. Consumers Power Company will implement an over-inspection of US Testing activities in the soils area. f. Bechtel has directed US Testing to check all field density tests for cohesive material against a zero-air-voids curve. Any field test results which plots on or to the right of the zero-air-voids curve shall be regarded as suspect and cause for re-test. g. Bechtel Geo-Tech has re-emphasized to US Testing the importance of taking accurate tests.
11.	Inadequate subcontractor test procedures.	I - 17-20 C & D (4), D (5)	<ul style="list-style-type: none"> a. Generic Corrective Action - An in-depth audit of US Testing has been completed with no problems found in the area of the test procedures.
12.	Inadequate corrective action for repetitive conditions.	I - 22 C & D (1)	<ul style="list-style-type: none"> a. An in-depth review of the Bechtel Trend Program Data has been performed by Bechtel QA Management with no items indicating trends found.

CO

7/18/79

O.C.

Item No	Deficiency Description (Items of Concern)	Corrective Action 50.54(f) Discussion Items Located on Page No (Item)	Action Status
12.	(Contd)		b. Training sessions have been held in Ann Arbor, Jackson, and Midland site to all Consumers and Bechtel QA Engineers and auditors to increase their awareness of the settlement problem and discuss auditing and monitoring techniques to increase audit effectiveness.
13.	The Bechtel Quality Assurance Audit and Monitor Program failed to identify the problems relating to the settlement.	I - 22 C & D (2)	Same as 12 above.
14.	Effect of ground water on DGB settlement - unresolved.	--	As discussed in the K-T Analysis, the effect of ground water on the Diesel Generator Building settlement would be insignificant had the compaction of the material been to the proper density.
15.	Inadequate subgrade preparation after winter freeze -	--	This also has been discussed in the K-T Analysis and has been eliminated as a cause to the Diesel Generator Building Settlement.
16.	(NRC Question No 362.2 on FSAR Section 2.5.4.5.1)	--	This has been addressed.
17.	(Cracks in concrete structural wall & footing in the DG Bldg)	--	This has been addressed in a previous presentation.
18.	(Air bubbles in Tank Farm Area and lack of action)	--	Air bubbles have been mapped as indicated in the sketch of the Tank Farm Area. An inspection pit has been dug from 628' ± to 616' ± in the Tank Farm Area indicated with 3 in the sketch. The pit was approximately 20'x20' @ 628' and approximately 10'x10' @ 616'. The material from 628' to 624' was soft wet and disturbed material. The material from 624' to 622' was a transition area. The material from 622' to 616' was very good hard stiff clay with some sand pockets. There was no evidence of undermining from the air bubbles. The air pipe is approximately @ elevation 611'. The excavation was discontinued due to the adequate material between 622' & 616'.

7/18/79

3.0

Corrective Action
50.54(f)
Discussion Items
Located in
Page No
(Item)

Item
No Deficiency Description
(Items of Concern)

18. (Contd)

Action Status

Four borings are proposed in the areas of bubbles indicated on the sketch. Two of the borings are located where previous borings were taken during the soils investigation, to correlate the effect of the air bubbles. Two are in progress at this time.

A new air line has been placed in the steam tunnel and the air line in the Tank Farm is no longer in use.

10

Corrective Actions on a Generic Basis


The final review and update of the PSAR commitment list continues and will be completed by January 1, 1980.





Review of Engineering Departmental Procedure 4.22 "Preparation and Control of Safety Analysis Reports" has been completed and no changes were required.

A review of sections of the FSAR is being performed.

A Quality Assurance audit will be made of these three activities.

7/18/79



-  Inspection Pit
-  Boring
-  Borings Proposed
-  Bubbles Mapped

TANK FARM BORING PLAN

3.2 Q-List Fill Resumption

The following figures (pages 14 through 19) describe those Consumers Power prerequisites which must be completed prior to resumption of Q-list backfill. Some of these prerequisites were referenced in IE Inspection Report 79-10 and are so indicated on these figures. Following these figures is a matrix showing the status of corrective action (Pages 20 through 22).

CPCo PREREQUISITES PRIOR TO RESUMPTION OF Q-LIST BACKFILL

<u>Item No.</u>	<u>Prerequisites</u>	<u>79-10</u>
1.	IDENTIFY CONFLICTS WITHIN FSAR	●
2.	IDENTIFY INCONSISTENCIES BETWEEN PSAR/ AND SPECIFICATIONS OR DRAWINGS	●
3.	IDENTIFY INCONSISTENCIES OR OMISSIONS WITHIN SPECIFICATIONS	
4.	RE-EVALUATE CONTINUED USE OF "RANDOM FILL" IN ZONE 2 AREAS	●

● = Located in Indicated Document

G UNUS 24

CPCo PREREQUISITES PRIOR TO RESUMPTION OF Q-LIST BACKFILL (Cont.)

Item No.

Prerequisites

79-10

5. PROVIDE:

Flow Diagram of Necessary Steps for Quality Control and Assurance of Soil Work

Specific Organization Responsible

Specific Procedure Used

Specific Acceptance Criteria

6. ASSURE THAT ALL "CLARIFICATIONS" AND "INTERPRETATIONS" ARE RESOLVED VIA OFFICIAL SPECIFICATION CHANGE NOTICES

● = Located in Indicated Document

Q 0895 25

8.0

CPCo PREREQUISITES PRIOR TO RESUMPTION OF Q-LIST BACKFILL (Cont.)

<u>Item No.</u>	<u>Prerequisites</u>	<u>70-10</u>
7.	APPOINT SINGLE INDIVIDUAL RESPONSIBLE FOR EACH OF THE FOLLOWING: Directing Construction Aspects of Soils Work Directing Design Aspects Directing Quality Control Aspects	●
8.	INSTITUTE 100% INSPECTION OF SOILS PLACEMENT WITH CORRESPONDING INSPECTION RECORD DOCUMENTATION OF SPECIFIC CHARACTERISTICS INSPECTED IN EACH CASE	

● - Located in Indicated Document

15

CPCo PREREQUISITES PRIOR TO RESUMPTION OF Q-LIST BACKFILL (Cont.)

<u>Item No.</u>	<u>Prerequisites</u>	<u>70-10</u>
9.	RE-EVALUATE CAPABILITY OF EQUIPMENT BEING USED IN RELATION TO MAXIMUM ALLOWABLE LIFT THICKNESS AND COMPACTION REQUIREMENTS	●
10.	RE-EVALUATE APPROPRIATENESS OF CONTINUED USE OF NUCLEAR DENSOMETER, WITH ITS MEASUREMENT ACCURACY BEING QUESTIONABLE RELATIVE TO MOISTURE CONTENT SPECIFICATION LIMITS OF "PLUS OR MINUS TWO PERCENT OF OPTIMUM"	

● = Located in Indicated Document

Q 0695 27

CPCo PREREQUISITES PRIOR TO RESUMPTION OF Q-LIST BACKFILL (Cont.)

<u>Item No.</u>	<u>Prerequisites</u>	<u>79-10</u>
11.	<p>RE-EVALUATE SARs, SPECIFICATIONS AND PROCEDURES RELATIVE TO THEIR ADEQUACY IN SPECIFYING:</p> <p style="padding-left: 40px;">Points In Process at which Measurements or Test are to be made</p> <p style="padding-left: 40px;">Frequencies of these Measurements or Tests</p> <p style="padding-left: 40px;">Conditions under which New Laboratory Standards Must Be Acquired</p>	●
12.	<p>ASSURE THAT METHOD EXISTS THREE DIMENSIONAL AND VOLUMETRIC FOR IDENTIFYING SPECIFIC LIFTS WHICH ARE INSPECTED AND TESTED</p>	●

● = Located in Indicated Document

8.0

CPCo PREREQUISITES PRIOR TO RESUMPTION OF Q-LIST BACKFILL (Cont.)

<u>Item No.</u>	<u>Prerequisites</u>	<u>79-10</u>
13.	ASSURE NONCONFORMANCE REPORTS ARE DISPOSITIONED	●
14.	ASSURE THAT FIELD DENSITY/MOISTURE TEST THAT PLOT TO RIGHT OF ZERO AIR VOID CURVE ARE UNDERSTOOD	

● = Located in Indicated Document

Q 0895 29

Consumers Power Company Item Number*	Action(s) and Status
1. Identify all conflicts within PSAR, within the FSAR, or between the PSAR and the FSAR, and correct these inconsistencies via official changes to the appropriate documents.	Project Engineering and Geo-Tech performed a review of subsections FSAR section 2.5 pertaining to backfill operations to eliminate inconsistencies, etc. Project Engineering and Geo-Tech performed a review of the Dames & Moore Soil Report. Resolved CPCo-PMO comments on FSAR Section 2.5. Completed via Rev 7 to Spec C-211.
2. Identify any inconsistencies between the PSAR/FSAR and the detailed specifications or drawings, and correct these inconsistencies via official changes to the appropriate documents.	Resolved CPCo-QA comments on Specifications C-210 and C-211. Completed via Rev 7 to Spec C-211.
3. Identify any inconsistencies or omissions within the specifications and correct these inconsistencies via official Specification Change Notices.	Same as Item #2 above.
4. Re-evaluate the appropriateness of the continued use of "random fill" in Zone 2 areas.	Specification C-211 revised to redefine random fill with special emphasis on soils supporting structure. Completed via REV 7 to Spec C-211. This will be accomplished through overview by the onsite geotechnical soils engineer.
5. Provide a flow diagram of the steps which are needed for the quality control and assurance of soils work and assure that for each step there is a designation as to the specific organization primarily responsible for the action; a designation of the specific procedure to be used; and a designation of the specific acceptance criteria for the step.	A combined flow chart has been prepared illustrating the backfill process and the responsibilities of the onsite geotechnical soils engineer, Geo-Tech soils engineer, Soils Quality Control Engineer and US Testing. This flow chart has been placed in Field Instruction FIC-1.100 "Q-Listed Soils Placement Job Responsibilities Matrix".

- *Per: (1) Meeting minutes from the April 24, 1979 Bechtel/CPCo meeting on resumption of Q-listed backfill.
(2) Added action items at the April 26, 1979 Diesel Generator Task Group Meeting.
(3) JFNewgen letter to TCCooke BCCC-3995 dated May 4, 1979.

Consumers Power Company Item Number*	Action(s) and Status
6. Assure that all "clarifications" and "interpretations" are resolved via official Specification Change Notices.	Engineering Departmental Procedure Instruction 4.49.1 has been revised to incorporate clarifications and instructions for use of Specification Change Notices.
7. Establish a single individual at the site to be responsible for each of the following: directing the construction aspects of the soil work; directing the design aspects; and directing the quality control aspects.	The following positions have been established: a) Onsite geotechnical soils engineer. b) Geo-Tech soils engineer. c) Soils QC Engineer. Their responsibilities are defined in the flow chart described in '5' above.
8. Institute 100 percent inspection of each lift placement with a corresponding Inspection Record documentation of the specific characteristics inspected in each case.	Bechtel QC has revised the Project Quality Control Instruction PQCI/QCIR for backfill placement. Revised PQCI/QCIR calls for inspection of backfill work by a full time Soils QC Engineer with generation of a daily report for each area of backfill worked.
9. Re-evaluate the capability of the equipment being used in relation to the maximum allowable lift thickness and the compaction requirements.	Hand held equipment has been qualified for the two sands to be used. Qualification of equipment to be used on cohesive materials are still in progress. All equipment will be qualified in specific soils prior to its use.
10. Re-evaluate the appropriateness of the continued use of the nuclear densometer, with its measurement accuracy being questionable relative to the moisture content specification limits of "plus or minus two percent of optimum".	The use of the nuclear densometer has been discontinued for record inspection use.
11. Re-evaluate the SAR's specifications and procedures relative to their adequacy in specifying the points in the process at which the measurements of tests are to be made, the frequencies of these measurements or tests, and the conditions under which new laboratory standards must be acquired.	Geo-Tech has performed this review. An audit has been performed on US Testing by Bechtel to determine the adequacy of their soils testing procedures. The Audit was performed on 4/25 - 26/79. Two findings on administrative policies were found. One against Subcontracts and one against US Testing. Corrective action will be taken prior to starting backfill.

- *Per: (1) Meeting minutes from the April 24, 1979 Bechtel/CPCo meeting on resumption of Q-listed backfill.
(2) Added action items at the April 26, 1979 Diesel Generator Task Group Meeting.
(3) JFNewgen letter to TCCooke BCCC-3995 dated May 4, 1979.


Consumers Power Company Item Number*	Action(s) and Status
12. Assure that there is a method, on a three dimensional and volumetric basis, for identifying the specific lifts which are inspected and tested.	Bechtel QC has revised the Project Quality Control Instruction PQCI/QCIR C-1.02 to cover this.
13. Assure that each nonconformance report (regardless of the type of report) is dispositioned.	For each Q-listed area all Discrepancy Reports and NCR's (Bechtel and CPCo) will be fully dispositioned and closed out prior to placement of backfill. This will be covered on case-by-case basis prior to backfill starting in a particular area. Additionally, P.E. will release areas for backfill which are listed in MCAR 24 as questionable areas on a case-by-case basis by memo or TWX.
14. Understanding the field density/moisture test in the Oily Waste Area that plotted to the right of the zero-air-void curve.	Bechtel has directed US Testing to check all field density tests for cohesive material against a zero-air-void curve. Any field test result which plots on, or to the right of the zero-air-voids curve, shall be regarded as suspect and cause for retest. Bechtel Geo-Tech has re-emphasized to US Testing the importance of taking accurate tests.

- *Per: (1) Meeting minutes from the April 24, 1979 Bechtel/CPCo meeting on resumption of Q-listed backfill.
(2) Added action items at the April 26, 1979 Diesel Generator Task Group Meeting.
(3) JFNewgen letter to TCCooke BCCC-3995 dated May 4, 1979.

9.0 LICENSING ACTIVITIES AND CHANGES TO FSAR


With respect to the Site Fill problems at Midland, Consumers Power Company has received several documents from the NRC requesting information. This includes questions via 50.54 and the FSAR. There are still some questions yet to be answered and it is our intent to answer these by amendments to these documents. We will be keeping the NRC informed by means of further 50.55e reports. Upon completion of the corrective actions and answering all questions, the FSAR will be changed to update it to the as built condition of the plant.

As indicated in reply to 50.54, the FSAR is being re-reviewed for technical consistency with respect to project design documents, consistency between FSAR subsections, and documenting the FSAR commitments have been dispositioned. The re-review is scheduled to be completed by January 1, 1980.




SYMBOLS AND ABBREVIATIONS

- 100V AC METER
- 200V AC METER
- 400V AC METER
- 600V AC METER
- 1000V AC METER
- 1500V AC METER
- 2000V AC METER
- 3000V AC METER
- 4000V AC METER
- 5000V AC METER
- 6000V AC METER
- 7000V AC METER
- 8000V AC METER
- 9000V AC METER
- 10000V AC METER



MELANG POWER PLANT	
DATE: 10/1/68	
DRAWN BY: [Signature]	
CHECKED BY: [Signature]	



LEGEND

- CLAY FILL
- SAND FILL
- SANDY GRAVEL (SW)
- CONCRETE
- CLAY GULL
- SAND (SP)
- SALT (ML)

EXPLANATION


- SOIL NUMBER
- SOIL SAMPLE LOCATION
- SOIL SAMPLE DEPTH
- SOIL SAMPLE NUMBER
- STANDARD PENETRATION
- SOIL SAMPLE NUMBER
- TOTAL DEPTH IN TEST

NOTES

1. SOILS P. 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100, 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 111, 112, 113, 114, 115, 116, 117, 118, 119, 120, 121, 122, 123, 124, 125, 126, 127, 128, 129, 130, 131, 132, 133, 134, 135, 136, 137, 138, 139, 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159, 160, 161, 162, 163, 164, 165, 166, 167, 168, 169, 170, 171, 172, 173, 174, 175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200, 201, 202, 203, 204, 205, 206, 207, 208, 209, 210, 211, 212, 213, 214, 215, 216, 217, 218, 219, 220, 221, 222, 223, 224, 225, 226, 227, 228, 229, 230, 231, 232, 233, 234, 235, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 1000.




MIDLAND POWER PLANT	
CROSS-SECTION P-1	
MAY 1951 (REVISED 1952)	
SCALE	1" = 100'
DATE	5/1/51







TURBINE BUILDING



LEGEND


- ⊕ POSITION OF READ-OUT UNIT
- DIRECTION TURBINE PROBE WAS HELD DURING READINGS

KEY PLAN
N 73



PROFILE 8"-1HBC-81
SCALE: VERT 1"=1'
HORIZ. 1"=10'

Figure 4



INSIDE DIAMETER OF CONDUIT = $4\frac{1}{4}$ "
OUTSIDE DIAMETER OF MANDREL = $3\frac{3}{4}$ "




DIAGRAM OF MANDREL (RABBIT) USED
TO CHECK CONDUITS

MIDLAND PLANT UNITS 1 & 2
CONSUMERS POWER COMPANY


RABBIT
FOR ELECTRICAL DUCT

FIGURE 5

DATE 4 24 79

1. RESULTS MEASUREMENTS OF THE AIR
 ANALYSIS SHOWN IN A TABLE AND IN THIS
 CASE SHALL BE OBTAINED IN ACCORDANCE
 WITH SPECIFICATION FED-C-202 (SECTION 2.0)



2. THESE MEASUREMENTS OF THE AIR SHALL BE
 MADE UNDER THE FOLLOWING CONDITIONS:
 (A) AIR SHALL BE SAMPLED AT INTERVALS OF
 15 MINUTES (TYPICAL) THROUGHOUT THE
 TEST.




LEGEND



- QUALITY OF AIR TO BE MONITORED (SEE NOTE #1)
- QUALITY OF AIR TO BE MONITORED (SEE NOTE #2)

Fig. 6



DIESEL GENERATOR BUILDING
AVERAGE PEDESTAL SETTLEMENT VS TIME





NOTES
 1. SEE NOTES ON FIG. 10-13

SECTION 4
 SECTION 5

DATE: 10/15/1913	BY: J. H. M.
CHECKED: 10/15/1913	BY: J. H. M.
SETTLEMENT DATA SHEET	
PIER NO.	9
ABUTMENT NO.	GR





FIGURE 10



DIESEL GENERATOR BUILDING
 SETTLEMENT VS LOG TIME
 SINCE COMPLETION OF SURCHARGE ON 4-6-79




DIESEL GENERATOR BUILDING

TOTAL SETTLEMENT OF WALLS FROM 7-14-78 TO 6-29-79 IN INCHES

(20 FEET OF SURCHARGE)

11
 10
 9
 8
 7
 6
 5
 4
 3
 2
 1



PLAN AT EL 634'-0"

7/20/50

EXPLANATION

- ☐ SONDEX INSTRUMENTS
- ⊠ APPROXIMATE PROPOSED LOCATION OF SONDEX
- BUILDING MOVEMENT MONITORING POINTS
- SETTLEMENT PLATE
- △ PIEZOMETER
- BORROS ANCHOR
- DEEP BORROS ANCHOR
- SETTLE ROD PEDESTAL







FIGURE 13



MIDLAND PLANT UNITS 1 & 2 CONSUMERS POWER COMPANY	
DIESEL GENERATOR BLDG PLAN & SECTIONS	
FIG:14	DATE: 4/24/73






FIG.15

PLAN



SECTION B-B

FIG. 16



PLAN
1/8" = 1'-0"

ELEVATION
1/8" = 1'-0"


DIESEL GENERATOR
PEDESTAL

MIDLAND PLANT UNITS 1 & 2
CONSUMERS POWER COMPANY

DIESEL GENERATOR
PEDESTAL


FIG. 17

DATE: 4. 24. 79



SERVICE WATER STRUCTURE
 PLAN AT EL. 634'-6"

FIG. 18




TYPICAL SECTION
 (LOOKING WEST)
SERVICE WATER
STRUCTURE

MIDLAND PLANT UNITS 1 & 2
 CONSUMERS POWER COMPANY

SERVICE WATER STRUCTURE
 TYPICAL SECTION

FIG. 19

DATE: 4/24/79



E SIM. ABOUT U.N.

PLAN AT EL. 634'-6"

FIG. 20

DL+LL+EQ = 2790K
16 PILES @ 100T^M/PILE = 3200K





FIG. 21

REDUCE CAPACITY OF A-510 BOLTS (T.S. = 105,000)
BY 25% TO ACCOUNT FOR STEEL RELAXING,
CONCRETE CREEP AND ELASTIC SHORTENING.



DETAIL ①

FIG.22







FIG.23



BORATED WATER STORAGE TANK
FOUNDATION & VALVE PIT

SECTION A-A

FIG. 24



PLAN

FIG. 25





FIG. 26

ELEVATION

EMERGENCY DIESEL FUEL OIL
STORAGE TANKS (Q)




PLAN OF THE



SECTION OF THE BUILDING
WITH THE FOUNDATION


KEY PLAN



PROFILE OF THE BUILDING

FIGURE 1

DUCT BANK DEFLECTION



CONSTANT RADIUS OF
CURVATURE IS ASSUMED

$$f'_c = 3000 \text{ PSI}$$


$$E_c = 1,734 \text{ KSI}$$

(MODIFIED FOR LONG TERM
DEFLECTION PER ACI 318-77
SECTION 9.5.2.5)

FOR A DUCT BANK 43" x 18" DEEP
 Δ WHEN STEEL YIELDS = 43"

FOR A DUCT BANK 54" x 35" DEEP
 Δ WHEN STEEL YIELDS = 15"


FIG.28



PLAN
SCALE: 1/8" = 1'-0"

ADMINISTRATION BUILDING
(ON UNIT 1 SIDE ONLY)

FIG. 29



TYPICAL SECT.

FIG 31








FIG. 37



STEP 1





STEP 2



sec a-a

STEP 3



sec a-a


STEP 4

PRESTRESS PROCEDURE

FIG. 33


<u>STRUCTURES</u>	<u>SUPPORTING SOIL TYPE</u>
A. AUXILIARY BUILDING	
1). CONTROL TOWER	Medium dense to very dense <u>sand</u> .
2). UNIT 1 ELECTRICAL PENETRATION AREA	Dense to very dense <u>sand</u> with layers of loose sand and soft <u>clay</u>
3). UNIT 2 ELECTRICAL PENETRATION AREA	Medium dense to dense <u>sand</u> with medium stiff <u>clay</u> layers.
4). RAILROAD BAY	Medium to very dense <u>sand</u> .
B. FEEDWATER ISOLATION VALVE PITS	
1). UNIT 1	Loose to dense <u>sand</u> and medium stiff to very stiff <u>clay</u> .
2). UNIT 2	As UNIT 1.
C. SERVICE WATER PUMP STRUCTURES	Soft to very stiff <u>clay</u> and loose to very dense <u>sand</u> .
D. BORATED WATER TANKS	Medium to stiff sandy <u>clay</u> to <u>clay</u> .
E. DIESEL FUEL TANKS	Medium to stiff sandy <u>clay</u> to <u>clay</u> .
F. DIESEL GENERATOR BUILDING	Soft to stiff <u>clay</u> and loose to dense <u>sand</u> .

SUMMARY OF PREDOMINANT FILL TYPE AND
 CONDITION BELOW VARIOUS CATEGORY I
 STRUCTURES SUPPORTED ON PLANT AREA FILL




CORRELATION BETWEEN STRESS RATIO CAUSING LIQUEFACTION IN THE FIELD AND PENETRATION RESISTANCE OF SAND. (after Seed et al)


FIGURE 35




STANDARD PENETRATION RESISTANCE VERSUS
 DEPTH FOR THE NORTHWEST AREA OF THE
 DIESEL GENERATOR BUILDING



STANDARD PENETRATION RESISTANCE VERSUS
DEPTH FOR THE NORTHEAST AREA OF THE
DIESEL GENERATOR BUILDING



STANDARD PENETRATION RESISTANCE VERSUS
DEPTH FOR THE AUXILIARY BUILDING
RAILROAD BAY




STANDARD PENETRATION BLOWCOUNT VERSUS
DEPTH FOR AUXILIARY BUILDING CONTROL TOWER

FIGURE 39A

50

u
E



MIDLAND - DIESEL GENERATOR BUILDING

FIGURE 39B




FIGURE 39C







FIGURE 39D

OF 280222





SECTION A-A



PUMP AND WELL
DETAIL - ①

Monitor **SNAPPY**

PITLESS ADAPTERS FOR SUBMERSIBLE PUMPS—4" & LARGER WELLS

In a Snappy submersible pump installation, the well casing is extended above ground, an excavation is made around the casing and a hole is cut in the casing below the frostline. The Snappy casing fitting is then attached to the casing around the hole to provide a delivery pipe. The pump, suspended from the Snappy drop pipe fitting, is lowered into the well with the neck of the drop pipe fitting pointed toward the casing fitting. When the neck reaches the level of the casing fitting, the Snappy actuator automatically inserts the neck with an O-ring seal into a socket in the casing fitting and locks it there thus providing both a support for drop pipe and pump within the well and a fluid tight conduit between the drop pipe and the discharge pipe. To remove the pump, the drop pipe fitting is first supported with a hoist. Then the neck of the drop pipe fitting is unlocked and withdrawn from the socket by a manual pull on the control cable thus releasing the drop pipe fitting from the casing fitting so that the pump can be lifted out with the hoist.

Snappy pitless adapters with weld-on casing fitting are approved by the Boards of Health of Michigan and Wisconsin. However, Wisconsin approval requires factory welding of the casing fitting to the well casing except for residential water systems serving no more than three families.

Snappy pitless adapters are certified water-tight under the standards of the Pitless Adapter Division of the Water Systems Council (PAS-1).

Snappy pitless adapters are available for well sizes from 4 to 8 inches I.D. and for drop and delivery pipe sizes of 1 and 1-1/4 inches I.D. with either clamp-on or weld-on casing fittings.

FEATURES

FROSTPROOF—No heating required. All water conduits are buried below frostline.



PUMP IS EASILY SET — by simply lowering pump into well suspended from drop pipe fitting with neck of the latter pointed in the casing fitting direction.

PUMP IS EASILY PULLED — by first supporting drop pipe with hoist, and then manually pulling control cable to free pump.

LOW COST — Regular well casing is used all the way. Extra cost of larger upper well casing used with spool-type units and expensive pit or well house construction are eliminated.

CORROSION PROTECTION — Clamp-on and weld-on casing fittings are galvanized gray iron and stainless steel respectively. All parts within the well casing are either hot-dipped galvanized or constructed of corrosion resistant materials.


Continued



RELATED U.S. PATENTS: 3,035,732 3,054,022 3,123,689 3,136,362 3,165,070 3,229,007 3,473,573 3,722,586 3,902,532

BAKER
monitor division

EVANSVILLE, WISCONSIN 53536
PHONE: (608) 882-5100



DETAIL (2)

FIGURE 44

STRUCTURAL INVESTIGATION

(1) ORIGINAL DESIGN

(2) SEISMIC RESPONSE

(3) NEW ANALYSES

SEISMIC ANALYSIS

GENERAL

- (1) RESPONSE SPECTRA PRESENTED IN FSAR
- (2) STICK MASS MODELS WITH FOUNDATION SPRINGS
- (3) MATERIAL DAMPING VALUES PRESENTED IN FSAR (MODAL DAMPING LIMITED TO 10% EXCEPT RIGID BODY MODES)
- (4) SPECTRUM RESPONSE AND TIME HISTORY MODAL ANALYSES

DIESEL GENERATOR BUILDING

- (1) ORIGINAL ($V_s = 1360$ FPS) - ONE ANALYSIS EQUIPMENT SPECTRA WIDENED BY $\pm 15\%$
- (2) NEW ($V_s = 500$ FPS) - NEW SPECTRA WILL ENVELOP BOTH $V_s = 500$ FPS AND 1360 FPS

SEISMIC ANALYSIS

SERVICE WATER BUILDING

- (1) ORIGINAL ($V_s = 1360$ FPS BASE CASE) THEN G VARIED BY $\pm 50\%$ - EQUIPMENT SPECTRA ENVELOP
- (2) NEW ($V_s = 1360$ FPS) - PILING IS MODELED FOR VERTICAL DIRECTION AND TORSION IS CONSIDERED

AUXILIARY BUILDING (INCLUDE CONTROL TOWER AND ELECTRICAL PENETRATION AREAS)

- (1) ORIGINAL - ONE ANALYSIS USING COMPOSITE FOUNDATION SPRINGS WITH EQUIPMENT RESPONSE SPECTRA WIDENED BY $\pm 15\%$
- (2) NEW - ONE ANALYSIS INCLUDING CAISSONS UNDER ELECTRICAL PENETRATION AREAS, EQUIPMENT RESPONSE SPECTRA WIDENED BY $\pm 15\%$

TYPES OF LOADS

PRIMARY

1. MECHANICAL (DEADLOAD, PRESSURE, WIND, ETC.)
2. SEISMIC INERTIA (BUT SHORT DURATION)
3. MISSILE IMPACT & PIPE RUPTURE (LIMITED ENERGY)

SECONDARY

1. INTERNAL SELF CONSTRAINT
 - (A) SEISMIC DISPLACEMENT (CYCLIC)
 - (B) THERMAL (CYCLIC)
2. SETTLEMENT (1/2 CYCLE)
3. FORMING (1/2 CYCLE)

MIDLAND DESIGN CRITERIA

FSAR

- (A) $1.4D + 1.7L$
- (B) $1.4 (D + L + E_0) + \dots$
- (C) $1.25 (D + L + W) + \dots$
- (D) $1.0D + 1.0L + 1.0E_{SS} + \dots$
- (E) $1.0D + 1.0L + 1.0W_T + \dots$


ADDITIONAL CRITERIA

- (A) $1.05D + 1.28L + 1.05 SET$
- (B) $1.4D + 1.4 SET$
- (C) $1.0D + 1.0L + 1.0W + 1.0 SET$
- (D) $1.0D + 1.0L + 1.0E_0 + 1.0 SET$

D:	DEAD LOAD	E_{SS} :	(SSE) EARTHQUAKE
L:	LIVE LOAD	W_T :	TORNADO
E_0 :	(OBE) EARTHQUAKE	SET:	SETTLEMENT
W:	DESIGN WIND		

EXPLANATION

- BUILDING SETTLEMENT MARKERS
- PEDESTAL SETTLEMENT RODS




DIESEL GENERATOR BUILDING

BUILDING AND PEDESTAL MOVEMENT
MONITORING EQUIPMENT
DIESEL GENERATOR BUILDING

FIGURE 50

EXPLANATION

- SURFACE SETTLEMENT PLATE
- SETTLEMENT BORROS ANCHORS
- ⊙ REFERENCE BORROS ANCHORS




DIESEL GENERATOR BUILDING

SOIL SETTLEMENT MONITORING EQUIPMENT
□ DIESEL GENERATOR BUILDING

FIGURE 51

EXPLANATION

▲ PIEZOMETER




DIESEL GENERATOR BUILDING

PORE WATER PRESSURE MONITORING
EQUIPMENT - DIESEL GENERATOR BUILDING

EXPLANATION



- ☑ SONDEX REBOUND INSTRUMENTS
- ⊠ PROPOSED LOCATIONS OF REBOUND SONDEX



DIESEL GENERATOR BUILDING

SOIL REBOUND MONITORING EQUIPMENT
DIESEL GENERATOR BUILDING

FIGURE 53



DIESEL GENERATOR BUILDING, AVERAGE VALUE OF SETTLEMENT, SURCHARGE, AND WATER LEVEL VS. TIME

<u>STRUCTURE</u>	<u>NO. of BORINGS</u>	<u>SUPPORTING FILL TYPE</u>	<u>PLANNED REMEDIAL MEASURES</u>
A. AUXILIARY BUILDING	1		
1). CONTROL TOWER	3	SAND	NONE *
2). UNIT 1 ELECTRICAL PENETRATION AREA	2	SAND & CLAY	UNDERPINNING
3). UNIT 2 ELECTRICAL PENETRATION AREA	2	SAND & CLAY	UNDERPINNING
4). RAILROAD BAY	3	SAND	NONE
B. FEEDWATER ISOLATION VALVE PITS			
1). UNIT 1	2	SAND & CLAY	UNDERPINNING
2). UNIT 2	3	SAND & CLAY	UNDERPINNING
C. SERVICE WATER PUMP STRUCTURE - PORTION ON FILL	9	CLAY & SAND	UNDERPINNING


* GROUTING IS PLANNED BELOW MUD NOT AT AX - 9.

SUMMARY OF FILL TYPE AND
PLANNED REMEDIAL ACTION

<u>STRUCTURE</u>	<u>NO. of BORINGS</u>	<u>SUPPORTING FILL TYPE</u>	<u>PLANNED REMEDIAL MEASURES</u>
D. TANKS			
1). DIESEL FUEL OIL STORAGE TANKS	7	CLAY	NONE
2). BORATED WATER STORAGE TANKS	6	CLAY	NONE
E. DIESEL GENERATOR BUILDING	32	SAND & CLAY	SURCHARGE
F. UTILITIES			
1). PIPING	50	SAND & CLAY	NONE
2). DUCT BANKS	38	SAND & CLAY	NONE
3). VALVE PITS	2	SAND & CLAY	NONE

SUMMARY OF FILL TYPE AND
PLANNED REMEDIAL ACTION

**BEARING PILES
FOR
SERVICE WATER PUMP STRUCTURE**



AND TIE-IN

FIGURE 10

UNIT 1 & 2 AUXILIARY BLDGS., ELECTRICAL PENETRATION AREAS
 AND
 UNIT 1 & 2 FEEDWATER ISOLATION VALVE PITS





FIGURE 56


AND 14-74

BOATED WATER STORAGE TANKS



78 100 50 24 50

PERMANENT PLANT DEWATERING SYSTEM



MAY 7-11-79

FIGURE 60

**CRITERIA FOR INSUFFICIENTLY
COMPACTED PLANT AREA FILL
(On a "To Date" Basis)**

- SETTLEMENT GREATER THAN EXPECTED
- RESULTS OF SOILS INVESTIGATION

G-0695-23

SEISMIC CATEGORY I STRUCTURES ON FILL

- **AUXILIARY BUILDING (Part)**
- **SERVICE WATER PUMP STRUCTURE (Part)**
- **RETAINING WALL AT SERVICE WATER PUMP STRUCTURE**
- **BORATED WATER TANKS**
- **EMERGENCY DIESEL GENERATOR FUEL OIL
STORAGE TANKS**
- **SERVICE WATER PIPE LINES AND VALVE PITS**
- **FW ISOLATION VALVE PITS**
- **DIESEL GENERATOR BUILDING**
- **ELECTRICAL DUCT BANKS (Part)**
- **EMERGENCY DIESEL FUEL OIL & BORATED WATER LINES**

INSUFFICIENTLY COMPACTED PLANT AREA FILL WHAT

Is	Is Not	Distinctions	Changes
DG Bldg	Aux Bldg Control Tower	Time Differential between Placement of Fill and Constr of Facility	
Diesel Tank Area	Plant Area Dikes	Plant Fill Not Dike	Placement Method Controlled
Borated Storage Tank Area		Specification C-211	Compaction Results Lift Thickness
SW Pipelines			
Aux Bldg Elec Pen Areas			Moisture Control
FW Isolation Vlv Pits			
SW Pump Structure (Part)			Frost Protection
Aux Bldg RR Bay		Materials	Structural Backfill Introduced (Spec C-211)
Emerg Diesel Fuel Lines Borated Water Lines			
Elect Duct Banks (Part)			
SW Vlv Pits		Acceptance Criteria	Relied on Testing

**INSUFFICIENTLY COMPACTED PLANT
AREA FILL
WHERE AND EXTENT**

<u>Is</u>	<u>Is Not</u>	<u>Distinctions</u>	<u>Changes</u>
Plant Fill Area	Plant Dike	Small Areas	<p>Increased Test Frequency and Location</p> <p>Different Contractor (Bechtel)</p> <p>Struct Backfill Introduced</p> <p>Hand-Held Equipment</p> <p>Nonuniform Compaction Methods</p>
		Open to Cooling Pond	Moisture Intrusion in Ground

G-0695-07

INSUFFICIENTLY COMPACTED PLANT AREA FILL WHEN

<u>Is</u>	<u>Is Not</u>	<u>Distinctions</u>	<u>Changes</u>
During Placement of Plant Fill		Pond Filled 3/78	Molsture Intrusion
		Used Stockpile for Borrow after 3/77	Weathered Material Initial Molsture Content Material In Stockpile?
		1977 Dry Year	Final Molsture Content
		Late In Sackfill Operation	Own Weight Settlement (Calcs)

**INSUFFICIENTLY COMPACTED PLANT
AREA FILL (Cont.)
WHEN**

<u>Is</u>	<u>Is Not</u>	<u>Distinctions</u>	<u>Changes</u>
During Placement of Plant Fill		QC Changed to Surveillance in Summer 1976	Inspection Procedures Personnel Qualifications
		Canonle QC Program Discontinued 9/77	
		Canonle Worked 8/77 - 9/77	
		Changed Moisture Control Method 8/77 - 3/78	
		1974-75 Slowdown	Personnel Mobilization Bechtel U. S. Testing
		Spec C-211 Issued & Revised to Include Clay Materials	

POSSIBLE CAUSES

<u>Distinction or Change</u>	<u>Possible Cause</u>	<u>Comments</u>
1. TIME DIFFERENCE BETWEEN PLACEMENT OF FILL AND CONSTRUCTION OF FACILITY	NO	Cannot Cause Insufficient Compaction
2. PLACEMENT METHOD		
Lift Thickness/Compactive Effort	YES	Equipment Capability Exceeded in Certain Areas
Compaction Equipment	YES	Equipment Capability Exceeded in Certain Areas
Type of Materials	NO	Compatibility Confirmed
Moisture Control	NO	Period of Inadequate Moisture Control Occurred after All but Top Few Feet Compacted
Compaction by Flooding	NO	Problem Occurs in Clays Also
3. ACCEPTANCE CRITERIA: THEORETICAL COMPARISON OF BMP COMPACTION VERSUS SETTLEMENT	NO	Testing to Confirm

POSSIBLE CAUSES (Cont.)

<u>Distinction or Change</u>	<u>Possible Cause</u>	<u>Comments</u>
4. SPECIFICATIONS	NO	
5. SOILS TESTING	YES	Investigation In Process
Methods		
Equipment		
Results/Reports		
Retests		
Reviews/Evaluations		
Personnel		
6. TEST FREQUENCY FOR SMALL AREAS	NO	Problem not Confined to Small Areas
7. DIFFERENT CONTRACTORS		
Personnel Qualifications	NO	See #16
Different Inspection Methods	YES	See #15
Placement Methods	YES	See #2