

memorandum


data
Idaho Operations Office
West Valley Project Office

*M-32
PDR/LPDR*

DATE: March 2, 1992
SUBJECT: Waste Tank Farm Processing Schedule
TO: T. W. McIntosh, EM-343
Project Manager for West Valley

Attached for your information is a Level II Schedule for Phase II activities related to Resumption of Waste Tank Farm Processing. This schedule will be issued on a weekly basis and dates, if any, which have changed by more than ten working days from the previous schedule are highlighted with a "number." This number corresponds to a brief explanation of the reason for the schedule change. This explanation is contained in an attachment to the schedule.

If you have any questions or comments, please call me at FTS 473-4780.


J. Alan Yeazel
Operations, Maintenance, and
Construction Manager

Attachment: Level II Schedule

cc: G. C. Comfort, NRC-HQ (w/att)
J. Roth, NRC, Region I (w/att)
J. L. Lyle, DOE-ID (w/att)
P. L. Piciulo, NYSEFDA (w/att)
P. J. Valenti, WVNS (w/o att)

AY:014:92 - 0061:92:01

AY/sl

110025

9203130121 920302
PDR PROJ PDR
M-32

NF73
1/0

IRTS PHASE II STATUS AS OF 02/26/92

NOTE	DESCRIPTION	* BARCHART NUMBER	ORIGINAL SCHEDULE DATE 12/04/91	PREVIOUS FORECAST DATE 02/19/92	NEW FORECAST DATE 02/26/92
	Complete engineering analysis after SMWS Operations	17	01/20/92	03/24/92	03/24/92
	Complete installation/turnover of decon supernatant line	--	03/24/92	03/13/92	03/13/92
	Complete Ti-zeolite testing and reporting (required for IRTS resumption 4/1)	27	03/25/92	03/23/92	05/23/92
	DOE issue release to run IRTS for controlled operations	5	03/30/92	03/27/92	03/27/92
	DOE concurrence with cement recipe	6	09/01/92	09/04/92	09/04/92

* See attached barchart schedule

EXPLANATION OF FORECAST CHANGES GREATER THAN 10 DAYS

 No forecast dates shown in the table above have changed by greater than 10 days since the previous update (2/19/92). However, note that all remaining WVNS ORRB activities (Barchart Items #8,9,10), supporting the DOE release to run the IRTS for controlled operations, have been reforecasted to be complete by 3/13. This is to allow for the completion of an external independent review scheduled to begin 3/9.

IRTS PHASE II SUMMARY SCHEDULE

ACTIVITY	DESCRIPTION	START	FINISH	1992														
				FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC				
1	CEMENT QUALIFICATION																	
2	CEM00110 IMPROVE 54 BAYS 2 SETS OF 3 T&E CORES IN DEMIN WATER AND SEA WATER	26-FEB-92	24-MAR-92															
3	CEM00111 ASSESS 54 BAY DIMENSION 21428 RESULTS ON T&E CORES	24-MAR-92	16-MAR-92															
4	CEM00112 ASSESS 705 T&E RECIPRO RESULTS	27-MAR-92	21-MAR-92															
5	DOE OPER READINESS REVIEW																	
6	DOE00113 DOE ORRS MEETING	9-FEB-92	13-MAR-92															
7	DOE00114 DOE RELEASE TO HIGH IRTS FOR CONTROLS OPERATIONS	27-MAR-92	27-MAR-92															
8	DOE00115 DOE CONCURRENCE WITH CEMENT RECIPRO	2-SEP-92	4-SEP-92															
9	4095 OPER READINESS REVIEW																	
10	DOE00116 WEEKLY MEETINGS																	
11	DOE00117 PIV ISSUE READINESS TEST TO ORRS	13-MAR-92	13-MAR-92															
12	DOE00118 ORRS ISSUE FINAL REPORT	13-MAR-92	13-MAR-92															
13	DOE00119 WANS P&IS ISSUE RESUME OFS REQUEST	13-MAR-92	13-MAR-92															
14	DOE00120 WEEKLY MEETINGS																	
15	DOE00121 WANS ISSUE RESUME OFS REQUEST	13-MAR-92	13-MAR-92															
16	DOE00122 PIV ISSUE READINESS TEST TO ORRS	24-MAR-92	24-MAR-92															
17	DOE00123 WANS ISSUE RESUME OFS REQUEST	13-MAR-92	13-MAR-92															
18	DOE00124 WANS ISSUE RESUME OFS REQUEST	13-MAR-92	13-MAR-92															
19	DOE00125 WANS ISSUE RESUME OFS REQUEST	13-MAR-92	13-MAR-92															
20	DOE00126 WANS ISSUE RESUME OFS REQUEST	13-MAR-92	13-MAR-92															
21	DOE00127 WANS ISSUE RESUME OFS REQUEST	13-MAR-92	13-MAR-92															
22	DOE00128 WANS ISSUE RESUME OFS REQUEST	13-MAR-92	13-MAR-92															
23	DOE00129 WANS ISSUE RESUME OFS REQUEST	13-MAR-92	13-MAR-92															
24	DOE00130 WANS ISSUE RESUME OFS REQUEST	13-MAR-92	13-MAR-92															

IRTS PHASE II SUMMARY SCHEDULE

ACTIVITY	DESCRIPTION	START	FINISH	1992												
				FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC		
14	MANE OPER READINESS REVIEW OP'S REQUEST	1-SEP-92	2-SEP-92													
15	CMS OPERATIONS															
16	SLURRIER RUN PUMPS #1 (FDVAL)	17-MAR-92	12-MAR-92													
17	SLURRIER CPLY SLUDGE JACK ENG ANALYSIS	16-MAR-92	24-MAR-92													
IRTS STARTUP																
18	SUPRIER PERFORM STS EQUIP C/O		7-FEB-92													
19	SUPRIER PREP STS ORRB PRESENTATION		16-FEB-92													
20	LOGAN PREP LUTS ORRB PRESENTATION		11-FEB-92													
21	CERRITOS PREP C.S. ORRB PRESENTATION		4-FEB-92													
22	SUPRIER PREP DRUM CELL ORRB PRESENTATION		4-FEB-92													
23	SUPRIER PERFORM DRUM CELL EQUIP C/O		26-FEB-92													
24	SUPRIER LOAD TI - ZEOLITE IN COLUMN		26-MAR-92													
25	SUPRIER BEGIN IRTS CONTROLLED OPERATIONS		31-MAR-92													
26	SUPRIER RESUME IRTS OPERATIONS WITH ONE APPROVED LEVANT RECIPE		9-SEP-92													

PREVIOUS CURRENT SCHEDULE ALTERNATE SCHEDULE PREPARED BY: T. B. GREEN STATUS DATE: 76-FEB-92 PAGE 1 OF 3

INTS PHASE II SUMMARY SCHEDULE

