

Docket Nos. 50-329/330 OM, OL

Distribution:
Document Control
NRC PDR
L PDR
NSIC
PRC System
LB#4 Rdg
MDuncan
DHood
OELD
ACRS (16)
ELJordan, IE
JHTaylor, IE

DRAFT

Mr. J. W. Cook
Vice President
Consumers Power Company
1945 West Parnall Road
Jackson, Michigan 49201

Dear Mr. Cook:

Subject: Caseload Forecast Panel Estimate of Construction Completion Schedule

On April 19-21, 1983, the NRC Caseload Forecast Panel visited the Midland Plant to evaluate construction completion schedules. The meeting discussed in detail the basis for Consumer's revised estimates of October 1984 (Unit 2) and February 1985 (Unit 1). On April 20, 1983 the Panel conducted an extensive tour of both units to observe construction progress. The Panel has now completed its own evaluation of construction completion schedules for Midland Plant, Units 1 & 2.

The Panel concludes that some months beyond the second quarter of 1986 is the earliest date that completion of Unit 2 can reasonably be expected. Unit 1 is expected to be completed about 6 to 9 months thereafter. The critical pathway involves reinspection and rework of pipe supports, followed by execution of preoperational and acceptance testing.

The Panel believes that Consumer's estimate of 14 months to complete preoperational and acceptance testing for both units is unduly optimistic. The record for a recent single unit to date has been about 24 months. Using a more realistic, but slightly optimistic, duration for two units and Consumer's present status results in a completion date in the second quarter of 1986. However, the Panel also believes that Consumer's forecast does not realistically account for large uncertainties in the work which must precede start of critical path testing, and that this can be expected to add some months to Consumer's schedule. The Panel believes that completion of reinspections of large and small bore pipe hangers and the amount of rework resulting from this effort is a notable example of the items expected to delay start of critical path testing by some months.

8408150648 840718
PDR FOIA
RICE84-96 PDR

OFFICE							
SURNAME							
DATE							

The Panel's estimate includes no provision for delay associated with future plant financing.

Sincerely,

Thomas M. Novak, Assistant Director
for Licensing
Division of Licensing
Office of Nuclear Reactor Regulation

cc: See next page

DRAFT

*of Harrison &
R. Novak
conferred by
phone DSH 5/25/83*

OFFICE	LB#4 <i>DSH</i>	LB#4	RM <i>CH</i>	RIII	AD/L		
SIGNATURE	DHood:ms	EAdensam	W Lovelace	JHarrison	TMNovak		
DATE	5/25/83	5/ /83	5/25/83	5/25/83	5/ /83		

CONSUMERS POWER COMPANY
SELECTED EXAMPLES OF TEST SCHEDULE EXPERIENCE

<u>PLANT</u>	<u>COLD HYDRO TO FUEL LOAD</u>	<u>PERCENT CONSTRUCTION</u>	<u>PERCENT TURNOVER</u>	<u>PERCENT CHECKOUT</u>	<u>PERCENT PREOP TEST</u>
MIDLAND 1*	11	95	85	70	40
MIDLAND 2*	9 ½	93	80	65	35
SONGS 2 (ACT)	17	N/A	85	40	17
SONGS 3 (ACT)	8	N/A	85	40	20
McGUIRE 2 (ACT)	10	N/A	75	HIGH	LOW
CALLAWAY	10	91	78	45	23
ST. LUCIE (ACT)	11	86	46	N/A	N/A
DAVIS BESSE (ACT)	8	N/A	70	65	17
SEQUOYAH (ACT)	9	N/A	70	70	30-35
TMI-II (ACT)	9	92	70	N/A	N/A
WOLF CREEK	10	88	56	53	30

* ALL DATA EXPRESSED IN TERMS OF TOTAL PLANT PERCENTAGES

REPORT ON REVISION 12 SCHEDULE

CONSUMERS POWER COMPANY

MIDLAND ENERGY CENTER

WHY CONSUMERS POWER COMPANY BELIEVES
THAT REV. 12 SCHEDULE IS ACHIEVABLE

I. COMPARISON OF NRC CASELOAD FORECAST PANEL VISITS

(See Transparency #1)

The results of the August 1981 Caseload Forecast Panel visit agreed reasonably well with CPCo's own estimate (3 month's difference). At that time, 164 System Turnover's (T/O's) had been accepted (or 19%), less than 7% of systems had been checked out, and no flushes, preoperational, acceptance, specific tests were completed. The time span between the 1st Test Milestone (2A-Fuel Handling Dry Index Test) and Unit 1 Fuel Load was 22 months.

When compared to the recent Caseload Forecast meeting (April 1983), it is apparent that CPCo has made considerable progress in the Test Program with 64% of System T/O's accepted, 45% of system checkouts completed, 4% of Preoperational/Acceptance/Flush/Specific Tests completed, and 17 Flushes and 23 Specific Tests in progress. Despite these achievements, we maintained the same time span (22 months) of the Test Program Schedule through Unit 1 Fuel Load. This indicates that the Rev 12 workload will be considerably less compared to Rev 11 within the same time frame of 22 months. Based upon the NRC Caseload Forecast Panel's conclusion in August 1981, we see no reason why the schedules that we projected then, cannot be reaffirmed by the NRC for Rev 12 of the Project Schedule.

Further breakdown of Test Program Status - Turnovers, Checkout, and Testing is shown on Transparency #2


II. TEST PROGRAM - PROCEDURE DEVELOPMENT STATUS

(See Transparency #3)

Procedure Development to support the Test Program is at least two months ahead of the Rev 12 Test scheduled start dates. Considerable progress has been made in Procedure Development (50% complete). This implies that, in terms of Procedure Development, we foresee no problem that could impact the Test Schedule. Note that progress in Procedure Development was recognized as a problem in support of the earlier schedule (Rev 11); but this is no longer the case with Rev 12.

III. PRE-OPERATIONAL & ACCEPTANCE TEST SCHEDULED START DATES

(See Transparency #4)



The graph shows the Preop and Acceptance Tests for Revision 12 of the Test Program. ^{Four} ~~Two~~ curves are shown:

- (1) The first curve depicts scheduled Early Test Start.
This curve represents the earliest time that tests can start based upon Rev 12 Forecast T/O dates. Therefore, the number of Test Starts are front-end loaded, i.e. it is an optimistic curve.
- (2) The second curve depicts LATE TEST START - i.e., the latest time that Tests can start without impacting the fuel load date. This curve is just the opposite of early starts. The number of Test Starts is very small in the front end, gradually slopes up, then becomes progressively steep as we conduct HFT and approach Fuel Load.
- (3) The ideal case is a curve that falls between the EARLY and LATE start curves. Our target @ Midland is to fall on this "middle" curve (#3 graph), since it will insure that prerequisites to Tests are met before starting the Test; will allow resource leveling; and will allow leeway (or slack) before the Tests will start to impact the Fuel Load date.
This goal is achievable, we believe, since plants that utilized this concept (ex. Davis-Besse), were able to achieve a time span of under 8 months between Cold Hydro and Fuel Load.

(continued)

III. PRE-OPERATIONAL & ACCEPTANCE TEST SCHEDULED START DATES (continued)

(4) The Fourth curve on the graph shows the Davis-Besse actual Test Completions. At Cold Hydro, 19% of Tests were completed; at RFT, 33% and prior to Fuel Load 75%. By scheduling RCS Cold Hydro at a later date, this will allow as much Turnovers as possible, Checkout, and Testing as possible, thus shortening the time span between Cold Hydro and Fuel Load. Midland's goal is on curve #3, which has a projected Test Schedule above the Davis-Besse Curve.

IV. SYSTEM TURNOVER (REV. 12)
(See Transparency #5, 6, 7)

1. There are 322 remaining System T/O's spread out over 15 months. Twenty Four (24) of these have already been accepted (shown in green, Transparency #5) vs two (2) required in May of 1983, and Fourteen (14) required in June of 1983.
2. Bechtel's performance in 1982 was 320 System T/O's in a 12 month period. Therefore, it is conceivable that Bechtel can meet Rev 12 T/O dates for the same number in 1982, but this time, spread over a 15 month period vs 12 month. For the Month of May-1983, alone, the number of required T/O's Two (2) was surpassed (13 T/O's). Therefore, we already have a good head start.
3. The Rev 12 T/O dates are levelized. The maximum number of T/O's in one month is 32, with an average of 22 T/O's per month. This is definitely achievable, considering that in 1982, Bechtel turned over an average of 27 T/O's per month; one month alone, there were 46 System T/O's (May 1982). In addition the levelized approach ensures that no more than 13 System T/O's per month is required for any Discipline (see Transparency #6). Levelization of T/O's have the affect of minimizing resource peaks and valleys, maintaining steady work load, and eliminating "crashing" of System T/O's close to the Milestone.

TURNOVER SCHEDULE CONCERNS:

4. Transparency #7 shows the Q Systems (highlighted in Red) for the months of May, June, July, and August. Since Q work was not released in accordance with our original projections, these turnovers are in jeopardy. We have attempted to relieve any possible schedule impact by partialing some of these systems. Additional steps can be taken when the full impact of this delay is determined. The critical concern however is still release of Q work to allow construction to finish these systems.

Curves are being updated

I. MAXER PUNCHLIST ITEMS.

At the time the NRC Caseload Forecast Panel met with CPCo (April 1983), the total open items in the Punchlist was 9500. Since then, the number of open items has dropped to 8676 (end of May 1983) indicating significant progress towards reducing the punchlist items to support the Test program.

Note that As you are aware the count of total open items in the Punchlist contains double and sometimes triple accounting of some items. This can occur when one type of item (ie a Turnover Exception) is being worked off using another type of document to authorize the work (ie a Contractor Work Request). Since both documents are tracked on the Punchlist they both get counted into the total open items number. In an effort to eliminate this ^{double-accounting} ~~inaccuracy~~ ^{the following approach has been} implemented, ~~the following plan~~ Total open items will be comprised of Turnover Exception items (TOE's), Design Change Packages (DCP's), and Corrective Action Report (CAR's). This then would reduce the total open items count to only those items which must be worked off and the item should be counted only once. Using this method Total Open Items at the end of June are _____. Attachment _____ shows the status of the above open punchlist items by type using the new method for the Total Open Item curve.

REASONS FOR ^{EXPECTING} ~~EXCEPTING~~ SIGNIFICANT PUNCHLIST REDUCTION

- A. Turnover Exceptions (TOE's) - This represents the largest number of open items. Attachment 5 shows a downward trend starting at the beginning of the year primarily due to lack of system T/O's pending implementation of the CCP.

We have reason to believe that despite the 322 remaining T/O's, the number of open TOE's will continue to decline because we predict that more items will be closed out than items being added (as more T/O's occur). We have seen the effect of this recently based upon 19 T/O's in 1983 - the average number of TOE's per System was 3, compared to 1982 System T/O's in which the average number was 29 TOE's per System.

"Cleaner" System T/O's can be directly attributed to the CCP and the basic premise that System T/O's will be free of ^{major} construction deficiencies as much as possible.

GSO's performance over the past 5 months has been 237 TOE close-outs per month on the average, despite the "hold" on Q-work. When the Q-work is fully released, we project that the number of TOE closeouts will increase. GSO is manned to support this work effort.

Significant number of TOE's on Mechanical Systems are due to insulation installation and adjustment of hangers during initial fill and vent or System Heatup. As the tempo of the Test Program increase, the number of TOE's that can be closed out will subsequently increase.

- B. CWR's - CWR's are not included in the count for total open items in Punchlist, these items represent double accounting of items since these are work related to TOE's, CAR's, DCP's, or NCR's.

- C. DCP's - Based upon the Hardware Configuration Task Force recommendations, DCP's on non-turned over Systems will be worked off prior to Turnover with minor exceptions. What this means is that there will be fewer DCP's issued in the future against Turned-over Systems.
- D. CAR's/NCR's - These types are projected to increase because of the nature of the Test Program. As more checkouts and Testing occur, deficiencies (if any) will be written and resolved. The Rev 12 Schedule has helped in providing more time to respond to CAR's/NCR's. Management attention on non-conformances has been increased. This increased awareness will lead to an effective control by Management in dealing with timely response of non-conformances by the respective action organization.

<u>PLANT NAME</u>	<u>RCS HYDRO START DATE</u>	<u>FUEL LOAD START DATE</u>	<u>Δ(MO)</u>	<u>COMMENTS (SEE ATTACH)</u>
SPYER VALLEY 2	1-28-85	12-31-85	11	✓
BELLEFONTE 1	3-84	5-85	14	
BELLEFONTE 2	4-85	5-86	14	
BRAIDWOOD 1	9-82	4-85	31	✓
BRAIDWOOD 2	6-83	4-86	34-	✓
BYRON 1	7-81 A	4-83	21	✓
BYRON 2	3-83	4-84	13	
CALLAWAY 1	6-23-82 A	4-84	10	✓
CATAWBA 1	2-84	10-84	8	✓
CATAWBA 2	1-86	10-86	9	✓
CHEROKEE 1	NOT GIVEN	NOT GIVEN	-	
CHEROKEE 2	" "	" "	-	
CHEROKEE 3	" "	" "	-	
COMANCHE PEAK 1	6-82	6-83	12	
COMANCHE PEAK 2	NOT GIVEN	NOT GIVEN	-	
DIABLO CANYON 1	6-75 A	" "	-	✓
DIABLO CANYON 2	NOT GIVEN	NOT GIVEN	-	
HARRIS 1	5-1-84	12-84	7	✓
HARRIS 2	11-1-87	6-1-88	7	✓
MARBLE HILL 1	8-85	6-86	13	
MARBLE HILL 2	2-87	12-87	10	
MCGUIRE 2	5-24-82 A	4-1-83	10	✓
MILLSTONE 3	3-85	12-85	9	✓
NORTH ANNA 3	9-2-88	4-89	6	✓
PALO VERDE 1	7-82 A	8-83	11	✓
PALO VERDE 2	7-83	8-84	13	✓
PALO VERDE 3	2-85	11-85	9	✓
SAN ONOFRE 3	3-10-82	11-1-82	8	✓
SEABROOK 1	7-83	11-30-83	5	✓
SEABROOK 2	5-85	2-28-86	5	✓
SOUTH TEXAS 1	6-86	12-86	6	✓
SOUTH TEXAS 2	6-88	12-88	6	✓
ST LUCIE 2	5-19-82 A	10-28-82	-	✓
SUMMER 1	11-1-79 A	8-82 A	33	✓
VOGTLE 1	3-1-86	9-1-86	6	✓
VOGTLE 2	9-1-87	3-1-88	6	✓
WASHINGTON NUCLEAR 1	6-85	NOT GIVEN	-	✓
WASHINGTON NUCLEAR 3	10-84	6-85	8	✓
WATERFORD 3	6-15-82	1-83	7	✓

WATTS BAR 1	10-15-81	8-83	22	✓
WATTS BAR 2	10-83	8-84	10	✓
WOLF CREEK 1	17-20-83	8-16-84	8	
YELLOW CREEK 1	11-30-87	7-1-89	19	
YELLOW CREEK 2	NOT GIVEN	NOT GIVEN	—	
FARLEY	7-74 A	3-91 A	21	✓

City State.

W.C. Feltner 6 30-53

FUEL LOAD DATE CHANGES - REASONS

PLANT NAME

REASONS

① LEAVER VALLEY 2

1. FINANCING PROBLEMS
2. SOIL FOUNDATION PROBLEMS
3. FINANCIAL PROBLEMS AND REDUCED LOAD FORECASTS
4. " " CAUSED REDUCED COSTR. LEVEL

3 RAIDWOOD 1

1. FINANCIAL CONSIDERATIONS

3 RAIDWOOD 2

1. " "

BYRON 1

1. REVISED LOAD DEMAND FORECAST

CALLAWAY 1

1. FINANCING IMPACT OF PROPOSITION 1 PASSAGE BY STATE OF MISSOURI VOTERS.
2. UNABLE TO MEET CONSTR. SCHEDULES. REAPPRAISAL OF WORK LEFT TO BE COMPLETED.

① CATAWBA 1
CATAWBA 2

1. FINANCIAL PROBLEMS
2. REVISED LOAD FORECASTS.
3. REASSESSMENT OF REMAINING WORK.

DIABLO CANYON 1

1. STRIKES BY UNIONS
2. RETUBING OF MAIN CONDENSER
3. REBLADING OF LOW PRESSURE TURBINES.

DIABLO CANYON 2

1. REASONS 1 AND 2 FROM ABOVE
2. ELECTRICAL INSTALLATION PROBLEMS

HARRIS 1

1. REVISED DEMAND FORECASTS.

HARRIS 2

1. " " " "
2. EXPANDED CONSERVATION AND LOAD MANAGEMENT PROGRAM.

① GUIRE 2

1. INITIAL CONSTR. DELAY BY MATERIAL DELIVER
2. FINANCIAL PROBLEMS
3. REGULATORY REQUIREMENTS CHANGED.
4. DESIGN MODS.

MILLSTONE 3

1. UNCERTAIN FUEL SUPPLY
2. CHANGES IN LOAD DEMAND
3. INCREASE IN PROJECT COST
4. MODS. IN LONG RANGE PLANNING

NORTH ANNA 3

1. ECONOMIC FACTORS
2. EFFORTS AT CONSERVATION AND LOAD MANAGEMENT

PALO VERDE 1

1. AUGMENTATION OF PLANTS EMERGENCY RESPONSE SYST. BECAUSE OF TMI.

PALO VERDE 2

1. DELAYS IN UNIT 1.

SAN ONOFRE 3

1. ISSUANCE OF PERMIT
2. LABOR PROBLEMS

SEABROOK 1
SEABROOK 2

1. EPA REVERSED APPROVAL OF ONCE THROUGH CIRC. WATER SYS. & SUBSEQ. NRC WITHDRAWAL OF CONSTR. PERMIT, & TIME TO REMOBILIZE

SOUTH TEXAS 1
SOUTH TEXAS 2

1. SCHEDULE REEVALUATION
2. CHANGE IN A/E AND CONSTRUCTOR

ST. LUCIE 2

1. LWA HALTED BY COURT ORDER
2. PROJECT AUTHORIZED TO USE TWO SHIFTS

SUMMER 1

1. POWER NEEDS DEFERRED; FINANCIAL PROBL.

VOGTLE 1
VOGTLE 2

1. FINANCIAL REASONS
2. OVERESTIMATED POWER NEEDS

WASHINGTON NUCLEAR 1

1. ENG. COMPL. DELAYED, LABOR PROBLEMS
2. POOR LABOR-PRODUCTIVITY.
3. INCREASE IN PLANNED DURATIONS FOR PREOP. TESTING TO COMMERCIAL OPER.

WASHINGTON NUCLEAR 3

1. LATE PIPING START.
2. REVISED PRODUCTIVITY AND QUANTITY ESTIMA
3. 4 MO. SCHEDULE RECOVERY BASED ON REASSESSMENT OF PROJECT CAPABILITY AND CONTRACT INCENTIVES FOR PRIME

ATERFORD 3

1. INORDINATELY LENGTHLY LICENSING PROCEEDING, CURRENTLY BEING PROLONGED BY ANTI-TRUST ISSUE.
2. REEVALUATION OF CONSTR. SCHEDULE.

WATTS BAR 1
WATTS BAR 2

1. INABILITY TO OBTAIN STEEL ANCHOR BOLTS AND REINFORCING RODS.
2. REDISIGN OF CONTAINMENT TO ACCOMMODATE HIGHER TRANSIENT PRESSURES. INCREASE IN TIME TO ERECT STEEL PLATE THICKER THAN ORIGINAL DESIGN.
3. LATE DELIVERY OF PRINCIPAL PIPING, VALVES, AND HANGERS WHICH FORCED IMPOSSIBLE PEAKS IN STEAMFITTER MANPOWER.
4. LATE DELIVERY OF ICE CONDENSER EMBEDMENTS.
5. STEAM GENERATOR PROBLEMS AND PIPING.

St Lucie II - Bob Dawson - Asst SU Supt

Steve Marshall - 305-464-7990 x 258

St Lucie II schedule logic is similar to our plans at Midland. Cold Hydro was performed after RCS support systems were checked out, shaken down, & in most cases prepped. Checkout & preps on systems not required to support Cold Hydro were completed prior to HFT (HVAC, piping supports, snubbers).

RV internals were inspected ^{& installed} prior to hydro, head installed & not removed until after HFT (our plan).

Hydro Complete 5/25/82 } → 5 month Δ - complete HFT support preps

HFT Start 10/21/82 Finish 11/15/82

Fuel Load 4/6/83 (5 months from finish of HFT)

Chuck Tomaszek - Byron I.

introduced conversation giving history. In '81 they were in the middle of licensing process & TMI mode were going to bite them. They made a Mgmt decision to reduce work force & slow down the job until that got sorted out. However, they had an RCS that would support hydro, so they did it. (Probably equivalent to us doing hydro on Dec 5, then stopping Q work on 12)

RCS Hydro

7/81

HFT

4/4/83 - began valve lineups

4/25/83 - began procedure - heatup

Presently still in it -

- 3 week outage - RCP bearings

- 1 week " MSIV problems

- must complete 28 day soak for corrosion layer

- Complete HFT ~ 7/10

Fuel Load → Nov '83

→ ILRT / Int EsFAS Testing - Between HFT & Fuel Load

→ Structural Steel Mode - delaying Fuel Load

For Hydro, they used normal systems, but their own procedures. Systems were not prepped.

Summer

Hydro 12/79 } 33 month Δ
Fuel Load 8/82 }

1/79 1st Hydro - Political - they knew this prior to performing it. They had some more work to do which would require another RCS Hydro.

HFT - Summer 1980 - lasted 100 days (complete in Aug '80)
They had major problems with R/B Bldg Cooling - 150°F in containment - 120°F limit - required major jury rig to complete.

2nd Hydro - 8/81 -

mini HFT - complete on 11/81 - complete left over items & to complete checkout of R/B Cooling mod work.

Major delays were due to seismic reanalysis hanger problems required mods & additions to 1/3 of 4000 hangers. This occurred from 8/81 -- 8/82.

Fuel Load 8/82.

TEST PROGRAM STATUS SUMMARY

	<u>AUGUST 1981*</u>	<u>APRIL 1983*</u>
SYSTEM TUPNOVERS	164 (19%)	543 (64%)
SYSTEM CHECKOUT	LESS THAN 7%	45%
TESTS COMPLETE (PREOP, ACCEPTANCE, FLUSH, SPECIFIC)	0	28 (4%) DOES NOT INCLUDE: 17 FLUSHES STARTED 23 SPECIFIC TESTS STARTED
TEST MILESTONES COMPLETED	0	4
TIME SPAN BETWEEN 1ST MILESTONE (UNIT 2 DRY INDEX TEST) AND UNIT 1 FUEL LOAD	22 MONTHS	22 MONTHS

* DATES REPRESENT NRC CASELOAD FORECAST PANEL VISITS.

TRANSPARENCY #1

BREAKDOWN OF TEST PROGRAM STATUS

	<u>AUGUST 1981</u>	<u>APRIL 1983</u>
ELECTRICAL SYSTEMS	-145 SYSTEM T/O's (39%) -30% ELECTRICAL SYSTEMS ENERGIZED	-321 T/O's (87%) -83% ENERGIZED
I & C	-3 SYSTEM T/O's (4%) -2% SYSTEM C/O COMPLETE	-36 T/O's (52%) -37% SYSTEM C/O COMPLETE -9 SPECIFIC TEST PROCEDURES COM- PLETE
NSSS	-0 SYSTEM T/O's -0 SYSTEM C/O	-14 T/O's (25%) -4% C/O COMPLETE -1 SPECIFIC TEST PROCEDURE COMPLETE
AUXILIARY	-0 T/O -0 C/O	-26 T/O's (31%) -8% C/O COMPLETE -2 FLUSHES COMPLETE -1 SPECIFIC TEST PROCEDURE COMPLETE -2 PREOP TESTS STARTED
FEEDWATER/CONDENSATE	-4 SYSTEM T/O (4%) -2% C/O COMPLETE	-55 T/O's (55%) -25% C/O COMPLETE -6 FLUSHES COMPLETE -1 SPECIFIC TEST PROCEDURE COMPLETE
TURBINE/HVAC	-12 SYSTEM T/O (8%) -2% C/O COMPLETE	-76 T/O's (50%) -24% C/O COMPLETE -7 FLUSHES COMPLETE -1 ACCEPTANCE TEST COMPLETE
PROCESS STEAM	-0	-12 T/O's (80%) -15% C/O COMPLETE -1 FLUSH COMPLETE

TRANSPARENCY # 2

TEST PROGRAM

PROCEDURE DEVELOPMENT STATUS

<u>PROCEDURE TYPE</u>	<u>CASELOAD F/C 8/81</u>	<u>CASELOAD F/C 4/83</u>	<u>PRESENTLY 5-30-83</u>
PRE-OPERATIONAL	0	21%	24%
ACCEPTANCE	0	33%	50%
FLUSH	3%	69%	72%
SPECIFIC	6%	66%	70%
% TOTAL	2%	45%	50%

3




EARLY START/ MONTH

LATE START/ MONTH

22	20	17	17	34	25	36	18	26	38	25	29	15	21	10	6	17	7	3
1				6		14	6	17	11	12	10	49	29	33	42	69	68	8

NUMBER OF PREOP & ACCEPTANCE TESTS



- 1 ■ - EARLY START
- 3 ■ - LEVELIZED (GOAL)
- 2 ○ - LATE START
- 4 ○ - DAVIS - BESSE ACTUAL TEST COMPLETIONS

#4

SYSTEM TURNOVER REV. 12 BY CPCo TECH DEPT DISCIPLINE

	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL
I & C	0	1	1	4	2	4	4	4	4	5	5	2	5	5	4
ELEC	0	7	2	4	2	5	2	4	1	2	4	2	0	1	0
AUX	0	0	1	1	5	11	0	11	9	5	7	5	0	0	0
PT/P	1	0	0	0	0	0	0	0	0	0	0	2	0	0	0
NSS	0	1	0	7	9	8	6	3	5	2	2	0	0	1	0
FW/CONT	1	3	11	7	5	0	1	7	1	2	2	0	1	6	1
PSS	0	1	4	0	0	0	0	0	0	0	0	0	0	0	0
TURB/HVAC	0	1	7	5	3	4	6	1	7	11	6	13	8	1	0
TOTAL	2	14	26	28	26	32	27	30	27	27	26	24	14	14	5


MAX. NO. of T/O'S /MONTH →

REV. 12 AVERAGE T/O /MONTH = 22

IN 1982.

ACTUAL AVERAGE T/O'S = 27


PEAK T/O (MAY '82) = 46




TOTAL

LIST OF Q-SYSTEMS TURNOVERS THROUGH AUGUST


SYSTEM DESIGNATOR	SYSTEM DESCRIPTION	REV 12 T/O DATE
1-QRA	ELECTRICAL PENETRATIONS	30 JUNE 83
2-QRA	ELECTRICAL PENETRATIONS	30 JUNE 83
2-AEA-3	Q-PORION OF FEEDWATER PIPING	15 JULY 83
2-FCB	MN. FEEDWATER PUMP TURBINE	26 JULY 83
2-ALA-2	AUX. FEEDWATER PUMP & LINE	14 AUG. 83
2-BGB	LETDOWN PURIFICATION SYSTEM	15 AUG. 83
2-SAB	ESFAS CABINET & CONTROLS	15 AUG. 83
0-SSA	MULTIPLE SYSTEM CONTROL PANELS	15 AUG. 83
0-DDA-1	HYPOCHLORATE STORAGE TANK	15 AUG. 83
1-AEA-2	Q PORTION OF FEEDWATER PIPING	21 AUG. 83
2-ABB-2	BALANCE OF MAIN STEAM ISOLATION	21 AUG. 83
2-BGA	LETDOWN	28 AUG. 83
2-BGE	HIGH PRES SAFETY INJECTION	31 AUG. 83
2-SFB-2	CRDC CABINETS/CNTLS/ MG SET	31 AUG. 83
2-BCA-3	BALANCE OF DECAY HEAT REMOVAL	31 AUG. 83
2-SAA	ECCAS CAB & CNTLS	31 AUG. 83
1-ALA-4	AFW PUMP & LINE	31 AUG. 83
1-BKA-1	R B SPRAY SYSTEM TO RING HEADER	31 AUG. 83
0-RGE	FIRE PROTECTION SUPERVISORY INST.	31 AUG. 83



CWR



TOE



CAR

DECON CHANGE PACKAGES (DCP)
 PUNCHLIST OPEN ITEMS VS. COMPLETION

MIDLAND ENERGY CENTER
 TECHNICAL DEPARTMENT
 PUNCHLIST CONTROL

AS OF: 6-27-83

MONTHLY OPEN ITEMS	1983												1984												1985																			
	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J				
1750																																												
1500																																												
1250																																												
1000																																												
750																																												
500																																												
250																																												
200																																												
400																																												
300																																												
100																																												

462 506 518

74
 32 33

DCP

TURNOVERS 573/870 = 66%

SYSTEM CHECKOUT BY DISCIPLINE

ELEC	91% T/O	85% Initially C/O Systems
I&C	52% T/O	37% Initially C/O Systems
NSSS	25% T/O	4% Initially C/O Systems
AUX	32% T/O	10% Initially C/O Systems
Feed/Cond	61% T/O	27% Initially C/O Systems
Turb/HVAC	59% T/O	28% Initially C/O Systems
Process Stm	80% T/O	15% Initially C/O Systems

PROCEDURES	51% Approved	87% In Review Cycle
Procedure Tests Complete		4%

MILESTONES

Unit 2

Process Stm	5 Partial to Go	Expect to maintain 9-1 Heat-up
-------------	-----------------	--------------------------------

Turbine Roll Unit 2 [82% ECO, 50% I&C, 40% Mech C/O, 30% Flushed]

Condensate Pump Runs	T/O's Complete	Complete Commencing
Feedwater/Condensate	1 System (AEA)	Flush Preparations
Flushs thru Demins		
Condenser Vacuum	2 Systems (AFD, ALA)	AFD FCST 8-4
Turbine Roll	13 Systems to go (2-Q)	Expect by 9-30 Non-Q

Auxiliary Flushes Unit 2 7 System to go
[90% ECO, 50% I&C, 40% Mech C/O, 10% Flushed]

RCS Hydro Unit 2 27 Systems to go

Unit 1

Unit 1 Turbine Roll

Condensate Pump Runs	1 System (1ADA)	FCST 7-22
Feed/Cond Flush Thru	2 Systems (1ADD, 1AEA)	1ADD FCST 7-29
Demin		
Condenser Vacuum	6 Systems (Non-Q, ALA)	Non-Q by 8-31
Turbine Roll	15 Systems (2-Q)	Expect Non-Q by 10-15

Auxiliary Flushes Unit 1	10 Systems to go
RCS Hydro Unit 1	21 Systems to go

MANPOWER

GSO	60 Non Manual
(current)	78 Mechanical
	32 Electrical

Operations

TEST PROGRAM STATUS
AND
REVISION 12 - TEST SCHEDULE

PREPARED BY: TECHNICAL DEPARTMENT
MIDLAND ENERGY CENTER
CONSUMERS POWER COMPANY
April 12, 1983

~~8311090069~~

117 pp.

TABLE OF CONTENTS

- I. INTRODUCTION
- II. TEST PROGRAM SCHEDULE STATUS (AS OF 3-31-83)
 - 1. System Turnovers
 - 2. Testing Activities Summary
 - a. Electrical
 - b. Instrumentation and Control
 - c. Nuclear Steam Supply Systems
 - d. Auxiliary Systems
 - e. Feedwater/Condensate
 - f. Turbine/HVAC
 - g. Process Steam
 - h. Programmatic Testing
 - 3. Procedure Development
 - a. Status - Procedure Development and Approval
 - b. Status - Tests Completed
- III. PROJECT TEST SCHEDULE - REVISION 12
 - A. Rev 12 Test Schedule Philosophy
 - 1. 95% of Unit 1 testing will be performed prior to Unit 2 Fuel Load
 - 2. Inherent time frames are built into the merged schedule to absorb Punchlist Open Items following major Milestone Testing.
 - 3. No two Unit 1 & 2 Milestone events are required to be performed simultaneously (except ILRT and HFT).
 - 4. Separation of Fuel Loads.
 - 5. LLRT/ILRT/SIT are performed nearly piggy-back during the same time frames.
 - 6. Integrated ESFAS Test would be a common Test Phase.
 - 7. Rev 11 disadvantages have become less significant in Rev 12
 - 8. Initial Turbine Roll - Milestone added to allow early testing prior to HFT.
 - B. Rev 12 Test Program Plans
 - 1. Planned Activities Leading to the Next Target Milestones
 - 2. Auxiliary System Flushes into Reactor Vessel
 - 3. Refueling Canal Hydro and Wet Fuel Handling Test
 - 4. Reactor Coolant System Cold Hydro
 - 5. Feedwater System Flush
 - 6. Condenser Vacuum
 - 7. Initial Turbine Roll
 - 8. Hot Functional Testing

9. Integrated Leak Rate Test
10. Integrated Safeguards Features Actuation System Test
11. Fuel Load

C. Manpower for Rev 12

List of Figures and Tables

- Figure 1 - Actual System Turnovers and Rev 12 Demand Turnover curve
- Table 1 - Procedure Development and Approval Status Report
- Figure 2 - Procedure Development - Curve of Actual vs Goal
- Table 2 - List of Tests Completed
- Figure 3 - Curve of Testing Completions - Actual and Rev 12 Projections
- Figure 4 - Plan for two unit startup, Rev 12
- Table 3 - Rev 12 Listing of Test Procedures and Time Frames for Completion.
- Figure 5 - Manpower Curves

INTRO.

CASE LOAD FORECAST REPORT - APRIL 1983

TEST PROGRAM

I. INTRODUCTION

This report contains;

1. The status of the Test Program Schedule as of March 31, 1983, and
2. Revision 12 of the Test Schedule based upon the Two-Unit startup concept.

The basic premise in the development of this schedule is to establish a safe, organized, and logical approach to meeting the Project Objectives in a timely manner without sacrificing quality.

II. TEST PROGRAM SCHEDULE STATUS

The status of the Test Program Schedule as of March 31, 1983 is presented in this section in terms of System Turnovers, what we have accomplished so far in the Test Program, and where we are relative to Test Program Milestones leading to initial fuel load.

1. System Turnovers - Summary

Total scoped Systems (approximate)	-	850	870
Total System Turnovers Accepted	-	<u>543</u>	<u>573</u>
Remaining System Turnovers	-	307	297
% complete	=	<u>543</u>	= 64% <u>66%</u>
850			

Figure 1 shows a graph of actual number of systems accepted thru March 31, 1983. It also shows the remaining system turnovers based upon Revision 12 Turnover demand dates. The numbers in parenthesis show ACTUAL % complete.

2. TESTING ACTIVITIES SUMMARY

The status of the Test Program Network as of 3-31-83 is presented below. It should be noted that "checkout complete" as reported in this Section may not be necessarily 100% complete due to remaining punchlist open items such as design changes, corrective actions, and turnover exceptions requiring checkout and/or retest.

a. ELECTRICAL SYSTEMS

321 of 371 Electrical Systems have been turned over to CPCo. (87 %).

83 % have been initially checked out and energized. No

Preoperational tests or Acceptance Tests have started.

Significant activities completed and/or in progress include:

- BOTH UNITS' MAIN POWER XFMRS and STATION POWER XFMRS have been turned over and checked out. The Common Startup Power XFMRS are energized and in operation. Final "Pre-energize" testing will be performed in 1983. Backfeed from 345 KV System is dependent on Turnover of Main Generator Protection and Microwave Systems.
- all 6.9 KV BUSSES, 4.16 KV Busses, have been energized; major portions of 480 VAC Load Control Centers, 460 VAC Motor Control Centers, 250 VDC Motor Control Centers, 125 VDC Control Power Panels, 120 VAC Instrument Power Panels, and 480 VAC Distribution Panels have also been energized and are in operation.
- QA overinspection of class 1E cable routing is 91% complete.
- Electrical Reactor Building penetration repairs and replacement resulting from rodent damage and faulty Bunker-RAYMO modules is 95% complete.

b. Instrumentation and Control (I&C) Systems

36 of 69 I&C Systems have been turned over to CPCo
(52 %).

37% of I&C Systems have been checked out.

No Pre-operations/Acceptance Tests have started. Six specific procedures have been completed.

Significant Activities completed and/or in progress include:

- Plant computer installation, checkout, energization, and vendor acceptance test are complete. Computer points input verification is in progress and will continue throughout the Preoperational Test Program.

- Unit Control Room Annunciator Cabinets (both Units), Evaporator Building Annunciator Logic cabinets, and Radwaste annunciator logic cabinet, have been energized and logic verification completed. The HVAC Annunciator logic cabinet has been energized.

- Non-Nuclear Instrumentation (NNI Cabinets and Modules both units)
 - The electrical checkout and initial energization of NNI cabinets are complete.

- Incore Monitor Remote Analog Peripherals (both units) - partial I&C checkout is complete. The Incore Guide Tube Clearance checks have been completed.

- CRD Stator Reinstallation check was completed on both Units.
- ICS cabinets and Modules (both units) - The electrical checkout is complete, the pre-turnover calibration of modules is complete; initial energization of ICS cabinets is in progress including the Evaporator System Development Demand (ESDD) Cabinets.
- Instrument Racks - (Note: Each instrument rack represents one system) - Electrical checkout and energization, of the following instrument racks are complete:

Balance of Plant Instr. Rack 1C-49, 2C-49
 1C-53, 2C-53
 1C-166, 2C-166
 OC-180 2C-146
 OC-343

Radwaste Instrument Rack OC-167
 Evaporator Instrument Rack OC-168
 OC-281

- Analog Isolation Cabinets 1C46, 2C46 - Electrical and I&C check-out are complete.

- 6
- Digital Isolation Cabinets 1C47, 2C47 - Electrical and I&C checkout are complete.

 - Process Steam Transfer Instrument Rack, including power supply and peripheral - electrical checkout, I&C checkout of power supply, and energization of Instrument Racks OC391 and OC386 are complete.

 - Boron Recovery and Liquid Waste Programmatic Controller System including remote I/O Cabinets - Prepower checks, and electrical checkout of I/O cabinets are complete, ladder checks are essentially complete except for design changes requiring retest.

 - Radwaste Gas System Programmatic Controller System including remote I/O cabinets - prepower checks, Part 1 - Power ON preliminary checks, and Part 2 Ladder checks are complete.

C. Nuclear Steam Supply Systems (NSSS)

14 of 56 systems have been turned over to CPGCo (or 25 %.)

No Preop or Acceptance Tests have been started. One specific procedure (Unit 2 Decay Heat Removal Initial Pump Run) has been completed.

Significant Activities completed or in progress include:

- Turbine Bypass Valves - Unit 1 Electrical and I&C checkout complete; Unit 2 electrical checkout complete.
- Unit 1 Reactor Vessel Internals Modification is in progress
- Unit 2 Reactor Vessel Internals Modification complete; the HFT Flow screen is installed/attached to the PLENUM; the CRD dummy guide assemblies being installed in the PLENUM.
- Unit 2 Reactor Coolant Pump Motors - partial electrical checkout complete; all 4 RCPM's have been bumped for proper rotation and anti-rotation devices have been installed. Preparations are underway for initial motor runs.
- Unit 2 Decay Heat Removal System (portions in the Auxiliary Building) - Electrical and I&C checkout are essentially complete; Initial Pump Runs-Recirc Mode, complete; Gravity flush to suction of DH Pumps and Velocity Flush of lines from pump discharge to BWST recirc lines complete.
- Unit 2 Makeup System (High Pressure Injection Pumps) - Gravity flush to MU pump suction complete; two of the 3 HPI pump motors have been run and preparations are underway to run the third HPI pump motor.

- Unit 1 & 2 Boronometer - Electrical checkout complete.
- Unit 2 - Boric Acid Addition - The mix tank has been cleaned; electrical and I&C checkout in progress
- Unit 1 & 2 Hydrazine and Lithium hydroxide - Electrical I&C, and mechanical checkouts complete. Nitrogen blow to hydrazine drums complete. Unit 2 flush to suction of LIOH and Hydrazine Pumps complete.
- Unit 2 RB Spray suction piping - partial flush complete.
- Unit 2 Borated Water Storage Tank Outlet Piping - Flush to suction of DH pumps complete. The BWST Circulation pump initial run complete.

d. AUXILIARY SYSTEMS

26 of 84 Auxiliary systems have been turned over to CPCo
(31 %).

Performance of two flush procedures (Unit 1 & 2 FH Bridge Air System Flush) and one Specific Procedure (Receipt of Dummy Fuel Assemblies and Control Rods) have been completed.

Significant Activities completed and/or in progress include:

- Service Water Sluice Gates - I&C checkout complete; electrical checkout in progress.
- component cooling water - Portions of the system (B-Loop) required to provide cooling water to the RCP motors have been checked out and flushed; this includes piping to the CCW and Decay Heat Coolers and DH Pump Seal Coolers.
- Reactor Building Vent Header - Electrical checkout of valves complete.
- Radwaste pump seal water/headers - electrical checkout complete.
- Filter Handling - Electrical checkout complete.
- Primary Mixed Bed demineralizer - Electrical checkout complete.
- New Fuel Elevator - electrical checkout complete.
- Spent Fuel Pool Handling Bridge - electrical checkout complete
- Unit 1 Reactor Building Fuel Handling (FH) - electrical and I&C checkout complete, portions associated with Dry Indexing Preoperational Test (Milestone 1A) complete

- Unit 2 Reactor Building Fuel Handling - Electrical and I&C checkout complete, portions associated with Dry Indexing Preoperational Test (MILESTONE 2A) complete
- Unit 1 FH Transfer Mechanism - I&C checkout complete; Fuel Transfer Hydraulic System Flush in progress
- Unit 2 FH Transfer Mechanism - Electrical and I&C checkout complete, FH Transfer Hydraulic System Flush in progress.
- Service Water System - electrical c/o Main Header valves in progress, I&C checkout of common Header to the Turbine Building Service Water complete; electrical checkout Unit 1 & 2 Turbine Building Service water complete; electrical checkout Unit 2 Turbine Building service water complete.
- Initial Pump and/or motor runs completed to date include: Primary Water Storage Transfer and Vacuum Pumps (Motor only), service water Travelling screens, four of the five service water pump motors, four of the five service water strainers, and one of the CCW pumps.

e. Feedwater/Condensate Systems

55 of 100 systems have been turned over to CPCo (55%).

Performance of one Specific Procedure (Aux Boiler Initial Operation and Boilout) and 6 Flush Procedures, described below, have been completed.

Significant Activities completed and/or in progress include:

- Unit 2 Condensate supply and Low Pressure Feedwater Heating - Electrical, I&C, and mechanical checkouts complete; condensate pumps initial run complete.
- Unit 1 & 2 Hotwell makeup and Rejection - Electrical and I&C checkout complete except for Unit 2 I&C checkout which is in progress.
- Unit 1 & 2 Main Condenser - I&C checkout complete.
- Unit 1 & 2 Condenser Hotwell sampling - Electrical checkout complete.
- Common Feedwater crossconnect - electrical C/O complete.
- Unit 2 Condensate Demineralizers and Associated Systems - Electrical and I&C C/O in progress.
- Makeup Demineralizers - all checkouts complete, system is functional.

- Demineralized Water Storage and Transfer - all checkout essentially complete; system is functional and providing primary source of Flush Water; Flushes associated with the storage and transfer header branch lines to all hose stations, and Unit 1 & 2 Reactor Building piping, complete.

- Makeup Demineralizer Chemical Storage and Transfer - all system checkout and flushes complete; system is functional.

- Condensate storage (common system) - partial electrical and I&C checkout complete, flush to Unit 1 & 2 Auxiliary Feedwater Pump recirc lines complete.

- Unit 1 Condensate Storage - Tank has been cleaned; I&C C/O complete.

- Unit 2 Condensate Storage - all system C/O complete except for electrical C/O; tank has been cleaned; flush from tank to Hotwell complete (Milestone 2E).

- Condensate Transfer - For the common system, all electrical and I&C C/O complete; condensate jockey and transfer pumps have been run; flush of the system is complete.
Unit 1 system electrical and I&C C/O complete.

- Ammonium Hydroxide Storage and Transfer - The common unit electrical and I&C C/O complete; chemical addition pumps have been coupled. The Unit 1 & 2 systems electrical and I&C C/O complete.
- Hydrazine Addition System - Unit 1 & 2 Electrical and I&C C/O complete.
- Hogging/Exhaust Piping Vacuum Relief - Unit 1 & 2 I&C C/O complete.
- Circulating Water Supply - Unit 1 & 2 initial motor run of circulating water pump motors complete.
- Water Box Scavenging - Unit 1 & 2 Electrical and I&C C/O complete.
- Acid Storage, Supply, Distribution - Electrical checkout complete; pumps have been coupled.
- Auxiliary Boiler - all system C/O complete; both boilers have been fired and Auxiliary System flushes completed; boiler tuning and load test is in progress.
- Auxiliary Boiler Steam Distribution - all system C/O complete steam blow of main headers complete.

- Air Compressors/Instrument Air Dryer - all system C/O complete; compressors are functional; presently clearing punchlist open items; air blows main header complete. -
- Service Air Distribution - all system C/O of the Unit 1, 2 and common headers complete; air blows to subheaders and branch lines in progress.
- Instrument Air Distribution - All system C/O complete; Instrument air is available to Evap Bldg, Miscellaneous Buildings, Dow pump house, Turbine Building (both units), and portions of the Auxiliary Building.
- Fire Water Supply/Distribution - System C/O complete; Diesel Fire and electric pump initial runs is complete. System is supplying site fire water protection.
- Transformer Deluge - I&C C/O complete.
- Carbon Dioxide Fire Protection - I&C and Electrical C/O in progress on those portions that are turned over.
- Building Deluge Protection - Electrical and I&C C/O for portions of the system turned over is complete.

- Hose Station Protection - Checkout of Hose Stations complete (to Warehouse 2, Turbine Building, Reactor Building, and Miscellaneous Buildings.
- Nitrogen System - System C/O complete; N₂ blow/purge of system complete; the distribution system is undergoing redesign work and therefore flushing will have to be done over.
- Natural Gas Evap Bldg Lab - System C/O complete; flush of system complete.
- Vacuum Fume Hood (Evap Bldg Lab) - Elect C/O and piping flush complete.
- Acid and Caustic Waste - Unit 2 sumps have been cleaned; I&C and electrical C/O complete; initial pump run of Neutralizing sump pump complete.

f. Turbine/HVAC Systems

76 of 150 systems have been turned over to CPCo (50%).

Performance of one Acceptance Test (D G Electric Heat Test) and 6 Flush Procedures as described below have been completed.

Significant activities completed or in progress include:

- Unit 1 & 2 Turbines - System C/O complete; Turbine has been placed on turning gear.
- Unit 1 & 2 Turbine Generator Bearing Lube Oil Supply - System C/O complete; Oil flush complete; system functional.
- Generator H₂ and CO₂ - Unit 1 & 2 I&C C/O complete; preparations under way to perform Generator Air Drop Test.
- Unit 1 & 2 Hydrogen Seal Oil - System C/O complete except for I&C C/O. Oil flush complete.
- Turbine Lube Oil Storage, Transfer, and Purification (Unit 1, 2, and Common) - All system C/O complete; oil flush complete; system functional.
- Cooling Pond Makeup Screens/Screen Wash - System C/O complete; system is functional.
- Cooling Pond Makeup, traveling screens, sluice gates, trash racks - Cooling Pond has been filled with water, checkout of screen wash pumps, screens, makeup pumps, sluice gate, valves complete. Cooling Pond blowdown system checkout is in progress.
- Hot Water Supply/Chemical Treatment - Electrical C/O complete; initial motor run of hot water pumps complete.

- Plant Hot Water Heat Systems - Unit 1 & 2 Turbine Building electrical C/O and initial motor runs complete; electrical C/O Auxiliary Bldg Hot Water heat complete; Unit 2 electrical, I&C C/O and initial motor runs complete; office, Service Building electrical, I&C C/O complete including initial motor runs; Intake, Hypochlorination, Service Water Building electric heat-system C/O complete; Unit 1 & 2 Diesel Generator Building electric heat - system C/O complete - The Diesel Generator Building Electric Heat Acceptance Test is complete.

Reactor Building Hot Water Heat (Unit 1, common) electrical C/O complete; Process Evaporator Hot Water Heat electrical C/O including initial motor runs complete; Auxiliary Building Safeguard Room Electric Heat - electrical and I&C C/O complete (common Unit; Unit 1 - electrical C/O in progress); Guard House electric Heat - I&C and electrical C/O complete.

- Turbine Building Chilled Water - Unit 1 & 2 I&C C/O complete; chilled water pump motors were run and coupled; the system flushes are in progress.
- Office/Service Building Chilled Water - Electrical and I&C C/O complete; startup of chillers and pumps complete; proof flush is complete.

- Office/Service Building HVAC - System C/O complete, air balancing and setting of dampers complete.

- Chlorination Building HVAC, Cooling Pond MU Building HVAC, Cooling Pond Intake Building HVAC, Guard House HVAC, and Pond Blowdown Building HVAC - System C/O is complete.

- Evaporator Building HVAC, Circulating Water Intake Building HVAC, Oily Waste Treatment Building HVAC, and Dow Condensate Return Pump House HVAC - electrical C/O in progress.

- Refuel Pool Air Supply (Unit 1) - electrical c/o in progress.

- Domestic Water Storage, Transfer, and Heating - System c/o complete and system is functional.

- Hydrogen Supply - Electrical and I&C C/O complete; purging H₂ system with nitrogen complete (common system); Unit 1 & 2 H₂ system is functional up to the Main Generator and to the RCS MU Tank.

- Oily Waste System - Common Unit electrical and I&C c/o complete. Unit 1 electrical and I&C c/o complete and flush is complete; Unit 2 electrical and I&C c/o complete.

- Turbine Bolt Heater Panels - Both Unit 1 heater panels have been turned over; one of the panels have been checked out. Four of the Unit 2 Heater panels have been turned over; of these 1 heater panel has been checked out.

g. Process Steam

12 of 15 Process Steam Systems have been turned over to CPCo (80%). Performance of one Flush Procedure (Demineralized Water Supply) has been completed.

Significant Activities completed and/or in progress include:

- Steam to HP Evaporator - I&C C/O complete, electrical C/O in progress.
- condensate Return/Unit 2 Condenser, HP steam to Dow Isolation Valves - I&C C/O complete
- LP Steam to Dow Isolation Valve - I&C C/O in progress.
- Process Steam Blowdown to Dow - Electrical and I&C C/O complete; motor run has been performed and coupling of pump to motors complete.

- condensate return from Dow - Electrical, mechanical and I&C C/O complete (for CPCo equipment only).

- Condensate Chemical addition - electrical c/o complete; HP chemical Feed flush, sodium sulfite chemical feed flush and associated pump runs complete.

- condensate Supply/Vacuum Deaerator - system c/o complete; Dow Demineralized Water Tank (2.5 million gal) is filled with water for flushes; initial demin pump run and flush complete, evap deaerator feed pump initial run complete.

- Feedwater Supply - Electrical, Mechanical, and I&C C/O is near completion; initial motor run of HP Feed Pump motor is complete.

- Iron removal (Condensate Return) - Mechanical and I&C c/o complete.

- Iron Removal sump - system c/o and iron removal sump pump run complete.

- HF Boilers - Initial checkout, start up, and testing complete, all 3 boilers have been fired up.

- Process steam plant sample - I&C c/o complete.

h. Programmatic Testing

3 of 5 systems were accepted by CPGC (60%)

Significant activities completed and/or in progress include:

- The Unit 1 & 2 Reactor Building Tendon Test Facility has been turned over as well as the Unit 2 RB Structural Integrity Test Facility.

3. Procedure Development

- a. The status of Procedure Development and Approval required for the Test Program is summarized below and detailed breakdown of each Procedure type and Discipline is shown on Table 1.

STATUS - PERCENT OF TOTAL

<u>Procedure Type</u>	<u>Total</u>	Drafts Not <u>Written</u>	In Review & Approval <u>Cycle</u>	<u>Approved</u>
Preoperational Test				
Procedure	268	23%	56%	21%
Acceptance Test Procedures	128	29%	38%	33%

Flush Procedures	168	2%	20%	69%
Specific Procedures	119	13%	21%	66%
Generic Procedures	<u>46</u>	<u>4</u>	<u>22%</u>	<u>74%</u>
	729	16%	33%	45%
	(Total)	(Not)	(in)	(Approved)
		(Written)	(Review)	

Our goal is to have all Procedures approved by March 1984. Figure 2 shows a curve of Procedure Development - Actual vs Scheduled. Based upon Rev 12 Test Schedule, we project that procedures required to support Testing Activities will be developed and approved at least 2 months before the scheduled test start date.

- b. The status of Test Program Procedure Performance completions is summarized below and shown in detail in TABLE 2 and Figure 3.

PROCEDURES COMPLETED

Preoperational Tests completed -	None
Preoperational Tests started/not complete -	2
Acceptance Tests completed -	1
Acceptance Tests started (not complete)	0
Flushes completed -	16

Flushes started (not complete) -	17
Specific Tests completed -	9
Specific Test started (not complete) -	23

Generic Tests/Checkout - Checkout procedures are performed for all components, subsystems, controls, and similar items to ensure that they function properly and are installed correctly prior to the start of system Preoperational or Acceptance Testing. Due to the nature of checkout (i.e. required for electrical, mechanical, and I&C), the status of checkout is presented below only as an approximate. The "completion" status is assumed that the checkout activity in itself is complete but there may be punchlist items that are still open and require checkout testing. In addition, the following guidelines were assumed in reporting checkout complete:

Electrical - system is checked out and energized

Mechanical System - electrical, I&C, and mechanical C/O are complete

I&C - electrical and I&C C/O are complete

<u>DISCIPLINE</u>	<u>Generic Checkout Percent Complete</u>
Electrical	83
I & C	37
Turbine/HVAC	24
Feedwater/Condensate	25
NSSS	4
Auxiliary System	8
Process Steam	<u>15</u>
Total	45%

In summary, 45% of the Systems (850) in the Plant have been initially checked out, and 4% of required Tests (Preop, Acceptance, Flush, and Specific) have been performed.

III. Project Test Schedule - Rev 12

A. Rev 12 Test Schedule Philosophy

The Rev 12 Test Schedule Philosophy is basically the same as Rev 11 relative to the dual Unit startup concept and is summarized in this section. Figure 4 shows Rev 12 Test sequence through commercial operation for both Units.

1. The majority (95%) of Unit 1 preoperational testing will be performed prior to Unit 2 Fuel Load.

This will relieve Unit 1 preoperational testing of restraints and delays due to Unit 2 license operating restrictions (technical specifications and surveillance testing). This will increase Unit 2 availability for power production owing to fewer interferences from Unit 1 preoperational testing.

2. Inherent timeframes are built into the merged schedule to absorb corrective design and/or maintenance following major periods of integrated initial plant operation and preoperational testing.

Historically, nuclear plant test programs have suffered lengthy delays immediately following the Cold Hydro Test Phase and the Hot Functional Test Phase due to equipment or other operational failures. These failures have in the past slowed and in many cases stopped critical path progression onto the next succeeding scheduled event(s) until repairs and/or design problems were resolved. These timeframes are shown on Figure 2 as "Resolve Punchlist Items---".

3. No two Unit 1 and Unit 2 milestone events are required to be performed simultaneously.

It is impractical to focus site activities on more than one (1) major Unit 1 and Unit 2 milestone activity at the same time. The Midland Site is currently being staffed to permit simultaneous component testing with each Unit but not for simultaneous integrated milestone testing. To do so would require two of every resource including the Testing Group, Operations Group, Bechtel, B&W, and CPCo Management support.

However, one major change in this philosophy is that, on Rev 12 the ILRT on one Unit is now scheduled to be performed simultaneously with HFT on the other unit. Since Testing manpower required to perform ILRT is different from HFT, and since there is no system nor technical relationship between ILRT on one unit and HFT on the other unit, we believe that these two events can occur in parallel.

4. Separation of Fuel Loads

Unit 1 and Unit 2 Fuel Loads are separated in time to support the Dow requirements with regard to process steam availability.

5. ILRT/ILRT/SIT are performed nearly piggy-back during the same timeframes.

Containment leak rate and structural integrity testing would benefit by capitalizing on the commonality of equipment, personnel, and vendor support required to perform these tests.

6. The integrated ESFAS Test would be a common test phase.

The safeguards system for the Midland Project is essentially a common system in that each plant is designed to respond to the others safeguards action. As such, this particular milestone test for each plant will include the other plant to the extent that neither could provide sustained power during conduct of the test. Thus, ESFAS testing will be performed for each plant at approximately the same timeframe to avoid duplication of effort and interruption of power production from the "on-line" plant.

7. Several disadvantages with the Rev 11 schedule at the time it was developed have become less significant in terms of the Rev 12 schedule. These are:

- a. The potential problem of Spent Fuel Pool area work interfering with fuel receipt would be less significant.

Receipt and storage of new fuel on site imposes a number of restrictions on the fuel storage facilities (spent fuel pool area). Typically, this means all activities are limited to either fuel handling itself or to routine maintenance of fuel handling related equipment. Usually, the license for receipt and storage of "special nuclear materials" (fuel) specifically prohibits construction activity or any other dirt generating or heavy maintenance work which could potentially affect cleanliness or structural integrity of the new fuel.

Based upon Rev 12, only 7 systems remain to be turned-over to support fuel receipt. The potential problem of receiving and storing Unit 2 fuel conflicting with construction of Unit 1 (construction access to the inside of the containment) is now much less significant due to large amount of construction work completed. There is no longer the problem associated with Tendon tensioning on the Unit 1 RB interfering with fuel receipt because the Tendon tensioning is complete.

- b. Construction has a better chance of achieving the turnover demand dates since there are only 307 of 850 turnovers remaining. In addition, the CCP concept is predicated on quality work which would result in a more complete system at the time of turnover, i.e. less construction deficiencies.
- c. The feedwater and condensate system will not have to be laid up for a long time between chemical cleaning and the start of HFT.
- d. We have more time to reduce backlog punchlist open items.

8. Initial Turbine Roll - Three temporary high pressure boilers were installed in 1982 and fully tested to primarily allow early testing of the Process Steam Systems which will result in considerable schedule gains during power escalation testing of Unit 1. The Temporary High Pressure Boilers will also be capable of supplying steam to support Secondary Plant Testing including Initial Turbine Roll. Early Testing of the Secondary Steam Side of the plant and the Main Turbine will result in overall test schedule gains in the secondary side of the Plant. A Turbine Roll Milestone (TR) has been added to the Test Sequence which is required to be accomplished approximately 1 to 2 months prior to HFT. The Pre HFT Schedule Gains is expected from being able to perform early testing of relief valves, initial steam leak tests, steam blows and flushes of Secondary Side Systems.

B. REV 12 TEST PROGRAM PLAN

This section describes the Test Program Plan Revision 12, both in narrative form discussing the Testing highlights and Tabular/Chart forms showing details of the Test Program.

Figure 4 shows the Rev 12 Test Program Schedule Sequence showing the major milestones leading to initial fuel load and commercial operation. Figure 5 shows the full-blown Test Schedule in Tabular form listing the projected start dates for Preoperational, Acceptance, and Specific tests as well as system flushes.

The narrative presented below pertain to Unit 2; however, due to similarities between the two units, it is applicable also to Unit 1.

1. Planned Activities Leading to the Next Target Milestones (B-Auxiliary System Flushes and G-Feedwater System Flushes)

The major thrust during this period is to complete system checkouts and flushes for the 543 systems now in the hands of CPCo (as of 3-31-83). In addition, approximately 60 System Turnovers and subsequent checkout and flushing activities are projected to occur during this time frame.

In the electrical area, turnover of the remaining electrical power systems and subsequent energization are scheduled to provide permanent power to run the mechanical systems. Backfeed from the 345 KV lines through the Station Transformers will be a major event to ensure that sufficient power is available to support major test events and their power load requirements, and allow testing of the electrical systems.

In the I&C area, the major effort will be devoted to completing I&C checkout of instrument racks, cabinets, modules, and annunciators that have been turned over to CPCo. The majority of the remaining I&C system turnovers are scheduled during this time frame to allow as much checkout as possible in support of Mechanical systems checkout and startup. Verification of input/output

signals to the plant computer, annunciators, indicators, and controls will be an on-going process.

In the primary systems area, seven (7) systems remain to be turned over to support Milestone B-Auxiliary System Flushes into the Reactor Vessel. The major objective during this period is to checkout and flush the individual auxiliary systems which support the Reactor Coolant System (RCS). These include the DH Removal, High Pressure Injection, RCP seal injection, RC makeup, Core Flood, RCS letdown, and portions of the Reactor Coolant System Cold leg piping.

In the secondary side of the plant, the major testing activities involve checkout and flushing of the entire Condensate system and the Deaerators. Seven (7) Systems remain to be turned over to allow the next target Milestone (G) to start, which is the Main Feedwater Flush.

In the Evaporator Building, major activities in 1983 will include complete checkout and flush of Secondary and Tertiary Systems; complete flushing after remaining five (5) systems are turned over to CPCo; complete Tunnel modifications, and initial piping heatup using the HP Boilers.

2. Milestone B-Auxiliary System Flushes into Reactor Vessel

This Milestone involves flushing of the low and high pressure injection, and Core Flooding lines into the Reactor Vessel. Other activities scheduled to be performed/completed during this period include:

- Reactor Vessel internals modification and final clean up
- Reactor Vessel internals pre-HFT baseline inspection
- Reactor Cooling Pump Motor initial runs, seal installation, alignment and coupling to pumps,
- After flushes to the RV, setting the Core Support Assembly and filling the RV up to the flange level.
- Conducting the Reactor internals Vent Valve Test, and surveillance specimen holder tube test.

3. Milestone C - Refueling Canal Hydro and Wet Fuel Handling Test

The Milestone will verify the integrity of the Refueling Canal and the seal plate, and the FH equipment and fuel index test with refueling canal water at its full level (simulating refueling operations).

Following CANAL Hydro, several key events take place in preparation for RCS COLD Hydro. Some of the activities include the following:

- Set Plenum in Reactor Vessel
- Install RV Head and Tension Studs
- Couple Control Rod Drive Mechanism lead screws and install closures.
- Fill and Vent Reactor Coolant System
- Draw Pressurizer Bubble, and Run Reactor Coolant Pumps.

4. Milestone D - RCS COLD HYDRO

During this test, the RCS is pressurized to 125% of design pressure to verify system integrity. During the Hydro phase, miscellaneous tests will be conducted such as:

- RCP Flow Tests
- MU/HPI/LPI/CF System Tests
- Secondary Side, Steam Generator Hydro Test

Following Unit 2 RCS depressurization, test and manpower emphasis will be shifted to Unit 1. At this point, resolution of punchlist open items will be vigorously pursued and remaining RCS insulation will be installed in preparation for Unit 2 HFT.

5. Milestone G - Feedwater System Flush

Following the Condensate System flushes and Turnover of the Feedwater System, the Deaerator will be filled and the Feedwater Booster Pumps will be used to flush the feedwater system including piping through the condensate demineralizers. Other activities during this time period include:

- Turnovers, checkout, and flush of remaining systems required for drawing vacuum in Condenser and initial Turbine roll.

6. Milestone H - Condenser Vacuum

Drawing a vacuum in the condenser involves the checkout and operation of the air ejectors, vacuum pumps, and the Circulating Water System. Any air inleakage to the condenser will be identified and required at this time prior to HFT. The permanent Auxiliary Boilers or temporary HP Boilers will be operated to provide steam to the gland seal steam system and blanketing steam on the Moisture Separator reheater, tube side. The HP Heater

Vents, drains and level control system will be in operation. The Turbine will be placed on turning gear with support systems such as Seal and Lube oil, and cooling water, in operation.

7. Milestone TR - Initial Turbine Roll

Due to the availability of the HP Boilers, the Main Turbine initial roll can be accomplished independent of the Reactor Coolant System and Steam Generators. To support initial Turbine roll the Condensate and portions of the Feedwater System have to be in operation and the Condenser in a vacuum. In addition, the following systems have to be functional:

- Main Turbine Steam Supply and drains.
- Moisture Separator Reheater supply and drains
- Stator Cooling
- Turbine EHC System
- Main Turbine Supervisory Instrumentation
- Main Generator Protection
- Microwave System

8. Milestone J - Hot Functional Testing

During HFT, operation of the NSSS and secondary systems is integrated for the first time: The test will be conducted at ambient conditions, heatup, hot shutdown conditions (2,155 psig and 532F), and cooldown. A significant number of Preoperational and Acceptance Tests will be conducted during this time.

9. Milestone K - Integrated Leak Rate Test

The ILRT involves pressurizing the Containment above the Design Bases Accident Pressure and conducting a leak integrity check to ensure that the building and penetrations are air tight and capable of isolating the structure in the unlikely event of an accident involving release of radioactivity. Prior to this test, the Local Leak Rate Test of all containment penetrations will be conducted. Based upon the two-Unit startup concept, the ILRT for Unit 1 will precede Unit 2 ILRT.

10. Milestone L - Integrated Safeguards Features Activation System Test

Upon completion of HFT and ILRT, the next major milestone is the SFAS Test. The prerequisites for this test involve:

- Reactor Vessel Head Removal

- RV internals removal

- Turnover, checkout, and testing of all system/components that receive a signal from the SFAS cabinets.

During the SFAS test, operation of all emergency core cooling systems is checked. An emergency condition will be simulated which will cause the plant's automatic safeguard systems to start in response to the signal. The Diesel Generators, HPI and LPI pumps, and containment spray pumps will be actuated. Required flow conditions will be verified as well as the order in which systems respond and the length of time elapsed before the response is initiated.

11. Milestone M thru O - Fuel Load and Post Fuel Load Activities

This phase of the Test Program is called the Startup phase and will not be described in this report. For planning purposes, Figure 2 shows the Major Milestone Target dates beyond Fuel Load, and shows a duration of approximately 4.5 months from Fuel Load to Commercial Operation (UNIT 2) and approximately 6 months for Unit 1.

C. Manpower Requirements - Revision 12

Figure 5 shows manpower resource curves for Test Engineers, operators, electrical checkout (ECO) personnel, I&C Technicians, Maintenance Mechanics, Maintenance electricians, and Chemistry and Health Physics Technicians required to support Revision 12 of the Test Schedule.

The Midland Plant has been staffed to support the Dual Unit Startup Plan. The resource availability for each of the above resources has been superimposed on the appropriate curves. It is also worth noting that a separate organization, Construction General Service Organization (CGSO), will perform the majority of work associated with Post Turnover Punchlist items. The present load of CGSO personnel is:

Non-Manual - 55

Manual (Crafts) 100

Breakdown of Manual:


Pipefitters and Welders - 55

Electricians - 35

Laborers - 10


In terms of shift work, the estimated durations in the Test Schedule were assumed as follows:

1. The majority of Post Turned-over activities were assigned a 5-day work week, 8 hrs/day.
2. Mainline Activities and Milestones (such as RCS initial fill and vent, RCS Hydro, HFT, etc.) AND key systems (such as Auxiliary Systems required to support RCS Hydro) were assigned a 7 day work week, 24 hrs/day.
3. The majority of System Flushes and initial fill and vent operations requiring Operations support were assigned a 7 day work week, 24 hours/day.



ACTUAL TURNOVERS AND REV. 12 DEMAND TURNOVER CURVE

FIGURE I




MIDLAND POWER PLANT TECHNICAL DEPARTMENT

PROCEDURE DEVELOPMENT-ACTUAL VS SCHEDULED

PERFORMANCE CURVE


DISCIPLINE	PROGRESS SUMMARY APPROVED										WT FACT	TEST %
	% COMPLETE											
	10	20	30	40	50	60	70	80	90	100		
AUXILIARY	[Bar chart showing 39% completion]										.060	44
ELECTRICAL	[Bar chart showing 35% completion]										.091	30
FEEDWATER / CONDENSATE	[Bar chart showing 50% completion]										.073	53
INSTRUMENT / CONTROL	[Bar chart showing 65% completion]										.118	86
NUCLEAR STEAM SUPPLY SYSTEM	[Bar chart showing 58% completion]										.078	57
PROCESS STEAM	[Bar chart showing 23% completion]										.015	11
PROGRAMATIC TESTING & PERFORMANCE	[Bar chart showing 6% completion]										.004	3
TURBINE / HVAC	[Bar chart showing 44% completion]										.060	44
											1.0	729
											371	328

AS OF 3-31-83



REV 1	10-27-82	DESIGNED	JRP	DR	JRP
REV 0	2-87	INITIAL ISSUE	JRP	DR	JRP
SCALE	NOVE	DESIGNED	JRP	DR	JRP
MIDLAND PLANT					
PROCEDURE DEVELOPMENT					
Consumers Power Company				DRAWING NO	REV
				TPS-5	2


FIGURE 2



MIDLAND POWER PLANT
TECHNICAL DEPARTMENT

PROCEDURE PERFORMANCE (LESS GP) - ACTUAL VS SCHEDULED


DISCIPLINE	PROGRESS SUMMARY COMPLETED									WT FACT	C/S
	% COMPLETE	1	2	3	4	5	6	7	8		
AUXILIARY										169	82
ELECTRICAL										095	65
FEEDWATER / CONDENSATE										150	103
INSTRUMENT / CONTROL										185	126
NUCLEAR STEAM SUPPLY SYSTEM										143	98
PROCESS STEAM										067	46
PROGRAMATIC TESTING & PERFORMANCE										059	40
TURBINE / HVAC										136	93
										10	683
										037	25




AS OF 3-31-83


REV	DATE	REVISIONS	BY	CHK	APPR	APPR
1	10-27-81	REVISED 3 SCHEDULED	JEP	JEP		
0	2-83	INITIAL SCHEDULE	JEP	JEP		
SCALE NOW		DESIGNED JEP	DRAWN K. K.			
MIDLAND PLANT						
PROCEDURE PERFORMANCE						
Consumers Power Company					DRAWING NO	REV
					TPS-6	2

FIGURE 3- TEST COMPLETIONS





MIDLAND PROJECT RESOURCE CURVE - REVISION 12 TESTING ENGINEERS LEVELIZED MANPOWER PROJECTIONS TOTAL SYSTEMS - 41 T.E. /DAY AVERAGE



MONTHLY RESOURCE USAGE
MANHOURS INCREASING BASE

CUMULATIVE RESOURCE USAGE
MANHOURS INCREASING BASE

- UNIT 2&0 TE FORECASTED MONTHLY MANHOURS
MANHRS RESOURCE 21000
TARG SCH 32 ES
- UNIT 1 TE FORECASTED MONTHLY MANHOURS
MANHRS RESOURCE 21000
TARG SCH 31 ES

- UNIT 2&0 TE CUMULATIVE MANHOURS
MANHRS RESOURCE 21000
TARG SCH 32 ES CUM
- UNIT 1 TE CUMULATIVE MANHOURS
MANHRS RESOURCE 21000
TARG SCH 31 ES CUM

MIDLAND PROJECT RESOURCE CURVE - REVISION 12
 OPERATORS
 LEVELIZED MANPOWER PROJECTIONS
 TOTAL SYSTEMS - 50 10ps /DAY AVERAGE

MONTH TARGET

CUMULATIVE RESOURCE USAGE


MANHOURS
250000

MONTHLY RESOURCE USAGE

CUMULATIVE APT. & CEREAL SEED OPERATOR
 AVAILABILITY - 83

99

89



CUMULATIVE RESOURCE USAGE
 MANHOURS INCREASING BASE

UNIT 2&0 OP CUMULATIVE MANHOURS
 MANHRS RESOURCE 31100
 TARG SCH 32 ES CUM


UNIT 1 OP CUMULATIVE MANHOURS
 MANHRS RESOURCE 31100
 TARG SCH 31 ES CUM

MONTHLY RESOURCE USAGE
 MANHOURS INCREASING BASE



UNIT 2&0 OP FORECASTED MONTHLY MANHOURS
 MANHRS RESOURCE 31100
 TARG SCH 32 ES

UNIT 1 OP FORECASTED MONTHLY MANHOURS
 MANHRS RESOURCE 31100
 TARG SCH 31 ES



MIDLAND PROJECT RESOURCE CURVE - REVISION. 12
 ELECTRICAL CHECKOUT TECHNICIANS
 LEVELIZED MANPOWER PROJECTIONS
 TOTAL SYSTEMS - 301 E.C.O./DAY AVERAGE



MONTHLY RESOURCE USAGE
 MANHOURS INCREASING BASE.

-  UNIT 2&0 E.C.O. FORECASTED MONTHLY MANHOURS
 MANHRS RESOURCE 21200
 TARG SCH 32 ES
-  UNIT 1 E.C.O. FORECASTED MONTHLY MANHOURS
 MANHRS RESOURCE 21200
 TARG SCH 31 ES

CUMULATIVE RESOURCE USAGE,
 MANHOURS INCREASING BASE.


-  UNIT 2&0 E.C.O. CUMULATIVE MANHOURS
 MANHRS RESOURCE 21200
 TARG SCH 32 ES CUM
-  UNIT 1 E.C.O. CUMULATIVE MANHOURS
 MANHRS RESOURCE 21200
 TARG SCH 31 ES CUM

MIDLAND PROJECT RESOURCE CURVE - REVISION 12

INSTRUMENTATION AND CONTROL TECHNICIANS

LEVELIZED MANPOWER PROJECTIONS

TOTAL SYSTEMS - 50 I&C /DAY. AVERAGE




MONTHLY RESOURCE USAGE
MANHOURS INCREASING BASE

- UNIT 2&0 I&C FORECASTED MONTHLY MANHOURS
 MANHRS RESOURCE 31300
 TARG SCH 32 ES
- UNIT 1 I&C FORECASTED MONTHLY MANHOURS
 MANHRS RESOURCE 31300
 TARG SCH 31 ES


CUMULATIVE RESOURCE USAGE
MANHOURS INCREASING BASE

- UNIT 2&0 I&C CUMULATIVE MANHOURS
 MANHRS RESOURCE 31300
 TARG SCH 32 ES CUM
- UNIT 1 I&C CUMULATIVE MANHOURS
 MANHRS RESOURCE 31300
 TARG SCH 31 ES CUM

MIDLAND PROJECT RESOURCE CURVE - REVISION 12
 MAINTENANCE MECHANICS
 LEVELIZED MANPOWER PROJECTIONS
 TOTAL * SYSTEMS - 13 MAINT/DAY



MIDLAND PROJECT RESOURCE CURVE - REVISION 12
 MAINTENANCE ELECTRICIANS
 LEVELIZED MANPOWER PROJECTIONS
 TOTAL SYSTEMS - 6 ELECT /DAY



MONTHLY RESOURCE USAGE
 MANHOURS INCREASING BASE

UNIT 2&0 ME FORECASTED MONTHLY MANHOURS
 MANHRS RESOURCE 31400
 TARG SCH 32 ES

UNIT 1 ME FORECASTED MONTHLY MANHOURS
 MANHRS RESOURCE 31400
 TARG SCH 31 ES

CUMULATIVE RESOURCE USAGE
 MANHOURS INCREASING BASE


UNIT 2&0 ME CUMULATIVE MANHOURS
 MANHRS RESOURCE 31400
 TARG SCH 32 ES CUM

UNIT 1 ME CUMULATIVE MANHOURS
 MANHRS RESOURCE 31400
 TARG SCH 31 ES CUM

MIDLAND PROJECT RESOURCE CURVE - REVISION 12
 CHEMICAL AND HEALTH PHYSICS TECHNICIANS
 LEVELIZED MANPOWER PROJECTIONS
 TOTAL SYSTEMS - 10 ICHP /DAY

RESOURCE AVAILABILITY AND C/HP IS BEYOND THIS SCALE I.E.

DATE	C/HP
6/4	6/4
7/4	7/4
8/4	8/4
9/4	9/4
10/4	10/4



MONTHLY RESOURCE USAGE
 MANHOURS INCREASING BASE

UNIT 2&0 C&H FORECASTED MONTHLY MANHOURS
 MANHRS RESOURCE 31900
 TARG SCH 32 ES

UNIT 1 C&H FORECASTED MONTHLY MANHOURS
 MANHRS RESOURCE 31900
 TARG SCH 31 ES

CUMULATIVE RESOURCE USAGE
 MANHOURS INCREASING BASE

UNIT 2&0 C&H CUMULATIVE MANHOURS
 MANHRS RESOURCE 31900
 TARG SCH 32 ES CUM

UNIT 1 C&H CUMULATIVE MANHOURS
 MANHRS RESOURCE 31900
 TARG SCH 31 ES CUM

	PROG	NSSS	AUX	TURB HVAC	FEED COND	ELEC	I & C	PS	TOTAL	REMARKS		
ESTIMATED TO BE DEVELOPED	TP	20	66	43	29	17	44	55	0	268	725 LAST REPORT	
	AP	1	0	5	37	34	10	1	40	128		
	FP	0	26	52	26	54	2	2	6	168		
	SP	19	6	12	1	4	9	68	1	119		
	GP	7	0	0	6	4	21	7	1	46		
TOTAL										729		
	SUB-TOTAL	47	98	112	99	107	86	133	47	729		
DRAFTS NOT SUBMITTED BY DISCIPLINES	TP	3	3	9	4	7	26	9	1	61	129 LAST REPORT	
	AP	0	—	2	2	13	10	1	9	37		
	FP	—	0	0	0	1	0	3	0	15		
	SP	11	0	0	1	0	3	0	0	15		
	GP	0	—	—	0	1	0	0	0	1		2
TOTAL										119		
	SUB-TOTAL	14	3	11	7	22	39	12	11	119		
PROCEDURES IN REVIEW & APPROVAL CYCLE	TP	14	9	21	14	4	5	5	—	72	217 LAST REPORT	
	AP	0	—	2	11	13	0	0	23	49		
	FP	—	3	21	8	13	1	0	2	48		
	SP	6	0	5	0	2	4	1	—	18		
	GP	3	—	—	4	0	0	0	1	0		8
TOTAL										195		
	SUB-TOTAL	23	12	49	37	32	10	7	25	195		
PROCEDURES IN TWG REVIEW CYCLE	TP	3	26	7	11	0	7	24	—	78	86 LAST REPORT	
	AP	—	—	—	—	0	—	—	—	0		
	FP	—	—	—	—	—	—	—	—	—		
	SP	2	0	1	0	0	0	0	4	—		7
	GP	2	—	—	0	0	0	0	0	0		2
TOTAL										87		
	SUB-TOTAL	7	26	8	11	0	7	28	0	87		
APPROVED TEST PROCEDURES	TP	0	28	6	0	0	6	17	—	57	293 LAST REPORT	
	AP	1	—	1	24	8	0	0	8	42		
	FP	—	23	31	18	40	1	0	3	116		
	SP	0	6	6	0	2	2	63	—	79		
	GP	2	—	—	2	3	21	6	0	34		
TOTAL										328		
	SUB-TOTAL	3	57	44	44	53	30	86	11	328		
PERCENT COMPLETE (APPROVED Vs EST. TOTAL)	TOTAL	6	58	39	44	50	35	65	23	45	40 LAST REPO.	
TOTAL										45%		

TABLE I

TESTS COMPL

TABLE 2 - TEST PROCEDURE PERFORMANCE COMPLETIONS

RESULTS
REVIEW
STATUS

PROCEDURE NO

TEST

PREOPERATIONAL TESTS

NONE

ACCEPTANCE TESTS

OAP-PTH.03	Diesel Bldg Electric Heating Acceptance Test
<u>FLUSHES</u>	
OFP-AN.01	Demineralized Water Storage and Transfer Header Flush
OFP-AN.02	Demineralized Water Hose Station Flush
OFP-AN.04	Demineralized Water Flush of Containment Piping
OFP-AT.02	Demineralized Water Supply Flush
1FP-CB.01	Turbine Generator Lube Oil And Hydrogen Seal Oil Flush
2FP-CB.01	Turbine Generator Lube Oil And Hydrogen Seal Oil Flush
OFP-CF.01	Lube Oil Storage Purification And Transfer System
1FP-CF.01	Unit 1 Lube Oil Purification System Flush
2FP-CF.01	Unit 2 Lube Oil Purification System Flush

DS/TE
Review

Approval
Cycle

Approval
Cycle

Approval
Cycle

Approval
Cycle
Approval
Cycle

DS/TE
Review

DS/TE
Review

Approval
Cycle

DS/TE
Review

TABLE 2 - TEST PROCEDURE PERFORMANCE COMPLETIONS

<u>PROCEDURE NO</u>	<u>TEST</u>	<u>RESULTS REVIEW STATUS</u>
OFF-FA.01	Aux Steam Boiler System	Approval Cycle
OFF-GB.02	Admin Bldg Cooling Tower System	Approved
1FP-KE.02	Fuel Handling Bridge Air System Flush	Approved
2FP-KE.02	Fuel Handling Bridge Air System Flush	Approved
OFF-KH.02	Hydrogen Supply System Flush	Approval Cycle
OFF-KH.06	Evaporator Building Lab Natural Gas	Approval Cycle
OFF-KH.07	Evaporator Building Lab Vacuum System Flush	Approved
<u>SPECIFIC TESTS</u>		
OSP-ANN.02	OC173 Annunciator Cab Energization	Approval Cycle
OSP-ANN.03	OC155 Annunciator Cab Energization	Approval Cycle
GSP-AXB.01	Aux Boiler Initial Operation And Boilout	Approval Cycle
1SP-CRD.03	Control Rod Drive Tech Stator Pre-Inst Check	Approval Cycle
2SP-CRD.03	Control Rod Drive Tech Stator Pre-Inst Check	Approval Cycle
2SP-DHR.01	Decay Heat Removal Initial Pump Run	Approval Cycle

TABLE 2 - TEST PROCEDURE PERFORMANCE COMPLETIONS

<u>PROCEDURE NO</u>	<u>TEST</u>	<u>RESULTS REVIEW STATUS</u>
OSP-FHS.06	Receipt of Dummy Fuel Assemblies and Control Rods	Approved
ISP-NNI.01	Non-Nuclear Instrumentation (NNI) Initial Energization	Approval Cycle
OSP-PIN.05	BOP Rack Power Supply Checkout	Approved

<p>W-C 00-00.1 PLC. IN FC-M. 1 SEC 7.1 (11/12)</p> <p>UNIT 2/COMMON</p>	<p>SLA 2SP-PIA.06 PS RACK C/E 2C-09</p> <p>UNIT 2/COMMON</p>	<p>ESH 2FP-EG.14 FLESH DCLUSTREX PH 1EG (11/12)</p> <p>UNIT 2/COMMON</p>

JAN

FEB

MAR

1983

	<p> 2RLC 2SP-PIN.76 RPP RACK C/O 2C-166 (F1V12E 2RLC 2SF-PIN.04 PT 2 LATER CHECKS (F1V12J UNIT 2/COMMON UNIT 1 1ALA 1SF-PIN.08 PS RACK C/O 1C-49 (P1V11F </p>	<p> 2ACA 2SP-AT.31 CMC RPP IFR/FLSH VIA "1" (FES10F 2ATC 2SP-AT.31 INST TEMP MDS (FES10I 2ATP 2FH-AT.31 TVAP FC FLSH TO DA (FES10J 2ATR 2SP-AT.31 FLUSH DA (FES10T UNIT 2/COMMON </p>
APR	MAY	JUN

1983

RPE DEP-AT.04 LOGIC VERIF (F)S12T
 LPL DEP-AT.01 SYSTEM FLUSH (F)S12T
 ATL DEP-AT.02 FLUSH LOOP 1 (F)S12T
 JAL DEP-AT.03 LP FD HOP FLUSH (F)S12T
 ATE DEP-AT.03 FLUSH LOOP 2 (F)S12T
 ATL DEP-AT.01 LP FD PYP SUCTION FLSH (F)S12T

UNIT 2/Common

CPED DEP-PHS.05 FUEL XFER TO C/ADJ (F)S12C
 CACL-2 DEP-AT.05 OPEN 3-F VAL F/LINE IN (F)S12T
 CPND DEP-ARD.06 LOGIC VERIFICATION (F)S12T
 DATA DEP-AT.05 HP STM FLSH LINE IN TUNNEL (F)S12T
 ATE DEP-AT.05 FLUSH LOOP 3 (F)S12T
 ATE DEP-AT.05 FLUSH LOOP 4 (F)S12T
 ATL DEP-AT.01 HP FD PYP SUCTION FLSH (F)S12T
 ATL DEP-AT.01 MISC FLUSH LP FD (F)S12T
 ATA DEP-AT.05 HP STM FLSH TO TUNNEL (F)S12T

UNIT 2/Common

UNIT 1

IKEL DEP-PHS.05 FUEL XFER C/O & ADJ (F)S12C
 IKSI DEP-RC.01 FUEL XFER MECH FLUSH (F)S12C
 IKAC DEP-RA.01 BLOW DOWN (F)S12F

ESAB DEP-ESA.01 IAC C/O (F)S12C
 FCA DEP-RC.01 TO PZR/NUFF F/MS/FX CANT (F)S12C
 ZPCE DEP-RC.02 VELOCITY FLUSH (F)S12C
 WCC DEP-PHS.05 ABFN BRIDGE IDNY IAC (F)S12C
 DATA DEP-AT.05 EVAP TUBE SIDE CLEANING (F)S12T
 DATA DEP-AT.05 HP STM FLSH FM PHV (F)S12T
 DATA DEP-AT.05 HP STM FLSP & CLGSE (F)S12T
 ATE DEP-AT.05 FLUSH LOOP 5 (F)S12T
 ATE DEP-AT.05 FLUSH LOOP 6 (F)S12T
 DATA DEP-AT.05 LP STM DEEP HER EXTRACTION (F)S12T
 ATE DEP-AT.05 FLUSH LOOP 7 (F)S12T

UNIT 2/Common

UNIT 1

IPLA DEP-PL.01 FLSH UNIT 1 FRIH WTR SYS (F)S12C
 IBNA DEP-BN.01 FLUSH BUST LINES (F)S12C
 IAFA-2 DEP-AT.05 OPEN RTVS F/MS (F)S12T

JUL

AUG

SEP

1983

20KH 2FP-FHS.05 MESH DRY PREOP & INCH (FFS12A)
 20AD 2FP-ESA.01 LOGIC PRE-CP (EES12C)
 20KE 2FP-FHS.04 FULL XFER FHE-CP (EFS12D)
 20GG 2SF-MEF.05 MU PUMP INIT PLS (EPL12E)
 20LF 2SP-PIT.06 DCP BACK C/O 2C-445 A&F (EFS12E)
 20AA 2SP-ESA.02 ECCAS LOGIC TEST (EFS12F)
 20FE 2SF-CRE.01 C/O C/D PG SET (EFS12G)
 20CA 2FP-CE.01 IPR & EXTERNAL FLUSH (EES12H)
 20GA 2FP-DE.01 FLSH W/CH PMP TO MU TANK (EPL12I)
 20GC 2FP-DE.01 FLSH MU TR TO MU PMP (EPL12J)
 20CC 2FP-DC.01 FLSH TO SUCT-OF FILL PMP (EPL12K)
 20GE 2FP-EG.01 FLUSH HPI LINES (EPL12L)
 20GC 2FP-EG.01 FLUSH MAKEUP SYS (EPL12M)
 20NA 2FP-EP.01 FLUSH MUST LINES (EFS12N)
 20GA 2FP-EG.01 FLUSH SEAL RETURN COOLERS (ECS12O)
 20GA 2FP-EG.01 MU PMP L/O CLRS 205A&F (ECS12P)
 20AI 2FP-CA.01 PRELIM FLUSH & HAL LOOP P (EFS12Q)
 20AI 2FP-CA.01 C/PLT IPR/CCGD SYS FLUSH (EFS12R)
 20EA 2FP-AC.01 IPR FLSH/PECCG FSH FM EA (EFS12S)
 20FA 2FP-AP.02 GRAY FLSH ELEC A&F SUCT (ECS12T)
 20ED 2FP-FHS.01 NEW FUEL ELEVATOR FHE-CP (EFS12U)
 20EG 2AP-FHS.03 FULL IPR SYS DRY ACCEPT (EFS12V)
 20LI 2AI-EP.01 FILL IT-10 (EPL12W)
 20AP 2AP-PA.03 HP AUX PMP INIT STARTUP (EFS12X)
 20AZ 2SP-SWD.02 INIT RUN B & D PUMPS (EFS12Y)
 20LP 2FP-EL.02 FLUSH TO DT-10 THRU X-ANCH (EPL12Z)
 20LD 2FP-EL.01 SYSTEM FLUSH (EPL12A)
 20CA 2FP-EC.01 VEL FLSH ENTIRE SYSTEM (EFS12B)
 20AT 2FP-AT.05 LP STM HPI INSPECT (EFS12C)

UNIT 2/COMMON

UNIT 1

10PI 1FP-FHS.04 FUEL XFER FHE-CP (EFS12C)
 10CA 1FP-EC.01 GRAY FLSH TO HPI SUCT (EPL12I)
 10GA 1FP-EG.01 IPR/FLSH COLICH HT EX LP (ECS12P)
 10GA 1FP-EG.01 FLSH/CLL/FILL SPGE TR LF (ECS12Q)
 10GA 1FP-EG.01 FLUSH DH PMP SEAL COOLERS (ECS12R)
 10GA 1FP-EG.01 GRAY FSH TO PMP SUCT LF (ECS12S)

OCT

20AK 2FP-AP.01 PARTIAL FLUSH FM 2 PMP (EPL12E)
 20AK 2FP-AP.01 IPR UP/CP-10420/CPLT FLSH (ECS12F)
 20GA 2FP-EG.01 2 FSH CLM/FIL SPGE TR LF (ECS12G)
 20GA 2FP-EG.01 GRAY FLUSH TO PMP SUCT (ECS12H)
 20AD 2FP-AL.01 DHM/CLM/12SP HTWELL/02 (EFS12I)
 20AE 2FP-AL.01 REC FLSH FM THRU COND DEM (ECS12J)
 20AG 2FP-AL.01 RECPC FLSH COND THRU C (ECS12K)
 20AKA 2FP-AP.01 SP IPR & COMPLETE FLUSH (EPL12L)
 20AA 2FP-AR.01 COLD DEM IN FLSH SM PIPE (EPL12M)
 20AA 2FP-AR.01 FLUSH TO POPE (EPL12N)
 20AA 2FP-AR.01 FLUSH TO DTEG (EPL12O)
 20AA 2FP-AR.01 FLSH AFRICYC CLNUP TO DA (EPL12P)
 20AA 2FP-AR.01 FSH TO 1" F DISCH FM A&F (EFS12Q)
 20HA 2FP-EP.01 HLCW H2 TO CF TMS (ECS12R)
 20AK 2FP-AR.01 COND DEM INST PPG AIF PLO (ECS12S)
 20AA 2FP-AR.01 COND DEM INST PPG AIF PLO (EFS12T)
 20AL 2FP-AT.01 HP-FU HCP FLUSH (EFS12U)
 20CC 2FP-AC.01 SYS FLUSH & C/O (EPL12V)
 20CE 2FP-AC.01 JACKET WATER FLUSH (EFS12W)
 20KH 2FP-FHS.05 VAC (TURB LAE) 20/FU/C (EFS12X)

UNIT 2/COMMON

UNIT 1

10HA 1FP-HCS.05 REMOVE CONE SUPPORT ASSY (ECS12O)
 10CA 1FP-CA.01 DH IPR & RECPC TO P&T (EPL12I)
 10GC 1SF-MEF.05 MU PUMP INIT PLS (EFS12D)
 10AR 1SF-ESA.01 IPR C/O (EFS12E)
 10LF 2SP-PIT.06 DCP BACK C/O 1C-445 A&F (EFS12E)
 10FE 1SF-CRE.01 C/O C/D PG SET (EFS12G)
 10CA 1FP-CE.01 FLSH-PZP/MUPP PPS&PX SAM (EPL12I)
 10GA 1FP-EG.01 FLSH W/CH PMP TO MU TANK (EPL12J)
 10GC 1FP-EG.01 FLUSH DOWNSTREAM PIPING (EPL12K)
 10GL 1FP-EG.02 VELOCITY FLUSH (EPL12L)
 10GS 1FP-EG.02 FILL IT-10 (EPL12M)
 10CC 1FP-EC.02 FLUSH TO 2 FILL IT-7.A&E (EPL12N)
 10GC 1FP-EG.01 FLUSH (EPL12O)
 10GC 1FP-EG.01 HMT FLUSH MU PMP SUCTION (EPL12P)
 10GC 1FP-EG.01 FLSH FR MU TANK TO MU PMP (EPL12Q)
 10GC 1FP-EG.01 GRAY FLSH TO RA ADD PMP S (EPL12R)
 10GC 1FP-EG.02 GRAY FLSH TO RA ADD PMP S (EPL12S)
 10CH 1FP-EG.04 FLUSH SUCTION OF 1P-A (EPL12T)
 10CH 1FP-EG.04 FLUSH SUCTION OF 1P-B (EPL12U)
 10GA 1FP-EG.01 MU PMP L/O CLRS 1P-5A&F (ECS12V)
 10GA 1FP-EG.01 FLUSH SEAL RETURN COOLERS (ECS12W)
 10EA 2FP-CA.01 PRELIM FLUSH & HAL LOOP P (EFS12Q)

NOV

1983

20AI 1FP-AG.01 PROOF FLUSH & CAP CHECK (EFS12H)
 20AG 2FP-AG.01 INST AIR BLOW (EFS12I)
 20AF 2FP-RA.02 BLOWDOWN SEC 7.1 (EFS12J)
 20CA 2FP-PC.01 PREOP TEST (EFS12K)
 20AE 2AP-PSS.01 INTERLOCK & CONT. TEST (EFS12L)
 20AA 2AP-PSS.03 HUP MU STM-XFER VLVS (EFS12M)
 20AA 2AP-PSS.03 HUP MU STM LIFE TO 100 (EFS12N)
 20AA 2AP-PSS.03 HUP LP LINE INIT HEATUP (EFS12O)
 20AA 2AP-PSS.03 HUP LP STEAP TO TURP (EFS12P)
 20AA 2AP-PSS.03 SET MN STM HANGERS (EFS12Q)
 20AA 2AP-PSS.03 INSPECT & CLEAN HEADER (EFS12R)
 20AA 2FP-AT.06 COND/VENT FLSH FM PSS BLEED (EFS12S)
 20AA 2FP-AT.05 NESC FLUSH HP FG (EFS12T)
 20AA 2FP-AT.05 COND/VENT FLSH 12/10PE BLEED (EFS12U)
 20GC 2FP-AT.01 FLUSH COOLING WATER LINES (EFS12V)
 20AA 2FP-AT.05 LP STM HOR CLOCE EXT (EFS12W)
 20AA 2FP-AT.05 FLUSH SAMPLE LINES (EFS12X)
 20AA 2FP-AG.01 IPR & FLUSH (EFS12Y)
 20AA 2FP-AG.01 FILL SYS W/14 CH (EFS12Z)
 20AA 2FP-AG.01 FILL & VENT SYSTEM (EFS12A)
 20AA 2FP-AG.01 DRAIN & FLOW DRY (EFS12B)

UNIT 2/COMMON

UNIT 1

10AD 1FP-ESA.01 ECCAS LOGIC PRE-CP (EFS12C)
 10GC 1FP-PCS.03 HCP IPR & LOGIC C/O (EFS12D)
 10AA 1SF-ESA.02 ECCAS LOGIC TEST (EFS12E)
 10FE 1SF-CRE.02 INIT ENER/CALE CRD SYS (EFS12G)
 10GE 1FP-EG.01 FLUSH HPI LINES (EPL12I)
 10GC 1FP-EG.01 FLSH-SUCT OF CF FILL PMP (EPL12J)
 10GC 1FP-EG.01 FLUSH SEAL INJECTION LINES (EPL12K)
 10GC 1FP-EG.01 FLSH CF FILL PMP TO CF 1P (EPL12L)
 10GA 1FP-EP.01 PM CF/DH/MU FLUSH TO HCE (EFS12M)
 10HA 1FP-EP.01 CF FLUSH TO HY VESSEL (EFS12N)
 10HA 1FP-EP.01 FLSH MU SUPPLY TO CF (EFS12O)
 10GA 2FP-EG.01 FLUSH RCP MOTOR COOLERS (ECS12P)
 10AA 1FP-AC.01 FLSH TO COND VIA M15 REC (ECS12Q)
 10AA 2FP-AP.01 PARTIAL FLUSH TO HOTWELL (EFS12R)
 10AA 1FP-AP.01 FLGP IPR/FL FM 0" TO CCH (EFS12S)
 10AD 1FP-AC.01 FILL DAY/COND PMP ON M15 (ECS12T)
 10AD 1FP-AC.01 COMPL CON SYS IPR/CCGD FL (ECS12U)
 10AA 2FP-AP.01 GRAVITY FL ELEC A&F SUCT (ECS12V)
 10AD 2FP-CA.01 PRELIM FLUSH & HAL LOOP P (EFS12Q)
 10HA 1FP-EP.01 BLOW H2 TO CF TMS (EFS12R)
 10AA 1FP-AR.04 CONE DEM IN INST AIR BLOW (ECS12S)

DEC

UNIT 2/COMMON

20BA 2TP-RCS 16 VENT VLV. SHT & DH TEST RCS12C
 20BA 2TP-CHP.01 RCS CHEM TEST PCS FILL 1FCS12C
 20BD 2TP-CHP.02 OTSG PREDR CHEM/OTSG FILL 1FCS12C
 20CA 2TP-MUP.01 NU/P/RX CHEM AG VV/TSHT 1FIP12C
 20EA 2TP-RCS.10 RX VESSEL STD HONL TEST 1FCS12C
 20EA 2TP-RCS.11 SET FLEAUP IN NV 1FCS12C
 20FA 2TP-RCS.14 PH RCS INITIAL FILL 1FCS12C
 20FA 2TP-RCS.15 SET H/FAD & TENSION 1FCS12C
 20GA 2TP-RCS.16 CISG FILL & LVL VERIFY 1FCS12C
 20HP 2TP-RCS.05 PZH LVL VERIFY PCS FILL 1FCS12C
 20DA 2TP-RCS.04 PRE-HFT INTER INSPI/FLSH 1FCS12C
 20AA 2TP-CLA.02 ECCAS LOGIC PRE-OP 1ECS12C
 20FH 2TP-CHP.02 CRD PRE-GP 1ECP12C
 20CP 2SP-NHI.06 POWEN SUPPLY CALIB. 1FPI12C
 20CD 2SP-NHI.05 PROB PROXIMETER CALIB. 1FPI12C
 20CB 2SP-NHI.10 DUAL PULSE SHAPER CALIB 1FPI12C
 20CP 2SP-NHI.07 DUAL RAD VIO HON CALIB 1FPI12C
 20CD 2SP-NHI.08 T5-4 TAPE RECORDER C/O 1FPI12C
 20CD 2SP-NHI.09 VENT HLY 4000 SERIES C/O 1FPI12C
 2AE 2SP-CHP.01 COLG/FW ALKALINE CLFAN 1FAS12H
 2AF 2SP-CHP.01 CHEM CLEAN COND & FW SYS 1ECS12H
 20FA 2FF-CH.01 FILL IPR 1 FLUSH 1ECS12H
 2AB 2FF-AT.05 CLOSE XS XFER VALVE 1ECS12H
 2AB 2FF-AL.01 CPWL DOWN STM LINE 1ECS12H
 2AYC 2FF-AR.01 COND DEMIN CHEM ADD FLUSH 1ECS12C
 2ARE 2FF-AR.02 FILL & FLUSH 1ECS12C
 2AXA 2FF-AR.02 COND DEMIN FLUSH LG PIPE 1ECS12C
 20BA 2FF-PR.01 INSPECT & CLEAN PCS 1FCS12C
 20CC 2FF-PR.01 TO SEAL FIN CLR/MU TK 1FPI12C
 20GD 2FF-EG.01 FLSH EQ VENTS/PCS W/ 2 1FPI12C
 2EAD 2FF-EG.01 PRELIM FLUSH & GAL LOOP B 1ECS12C
 2EGA 2FF-EG.01 IPR/FSH CCU/DH HT EXC LP 1ECS12C
 2EGA 2FF-EG.01 IPR CRD ESTP PH/F54 CPD 1ECS12C
 2EGA 2FF-EG.01 FSH OSTR PHF SUC/BYP CRD 1ECS12C
 2EGA 2FF-EG.01 FLUSH GAC COMPRESSORS 1ECS12C
 2EGA 2FF-EG.01 MCP SEAL CLFS 2P51A,2 1ECS12C
 2EGA 2FF-EG.01 FUEL PGOOL HT EXCHS 3E-7A 1ECS12C
 2EGA 2FF-EG.01 LETDOWN CLPS 2E-57 AXI 1ECS12C
 2EGA 2FF-EG.01 FLUSH RAL NST EVAP 3E-27 1ECS12C
 2EGA 2FF-EG.01 FLUSH HAC NST EVAP 3E-26 1ECS12C
 2EGA 2FF-EG.01 FLUSH DEGASIFIER DM-44B,C 1ECS12C
 2EGA 2FF-EG.01 SPR PHP SEAL CLFS 2P-2A 1ECS12C
 2SJA 2FF-SJ.01 IPR & FLUSH 1FCS12C
 2AQC 2FF-AG.01 FLUSH & PUMP CAP CHECKS 1FCS12H
 2AGC 2FF-AG.01 DRD TMS & REFL W/2H2 SGL 1FCS12H

UNIT 2/COMMON

20DA 2TP-RCS.04 PRE-HFT INTER INSPI/CLF 1FCS12C
 20CC 2TP-RCS.05 MCP IMV & LOGIC 1FCS12C
 20BA 2TP-RCS.04 PRE-HFT INTERN INSP (RV) 1FCS12C
 20FA 2SP-CHP.04 PI C/O 1ECS12C
 20FL 2SP-FIT.06 BOP PACK C/O 2C-31 1FPI12C
 20FH 2SP-CRD.02 INIT EMF/CALIB CNF SYS 1ECP12C
 20CA 2TP-CE.01 COMPLETE SYS FLUSH 1ECS12C
 20CC 2TP-EG.01 FLSH CF FILL IPR TO CF TK 1FPI12C
 20GD 2TP-EG.01 FLUSH SEAL INJECTION LINE 1FPI12C
 20BA 2FF-DH.01 FLSH MU SUPPLY TO CF 1ECS12C
 20BA 2FF-PH.01 CF FLUSH TO RX VESSEL 1ECS12C
 20BA 2FF-PR.01 PH CF/CH/PU FLUSH TO PCS 1ECS12C

OCT

NOV

DEC

1983 (CONT.)

		<p style="text-align: center;">UNIT 2/COMMON</p> <p>208A 2TP-CFS.31 CF CHK VLVE VV/SSPT 40FS32C 208A 2TP-FMS.30 CANAL HYDR/NET FH 40CS32C 208A 2TP-FPC.01+ FILL 41F CANAL 40FS32C 208A 2TP-FCS.XX SET CSA/INCR 40 POLAR 40FS32C</p>
OCT	NOV	DEC

1983 (CONT.)²

1EN4 ZFP-HE.01 FLSH SUCT PIPE TO RD SFRA (EFS)21
 1ENP ZFP-HE.01 FLUSH HYDRAZINE (EFS)21
 1ENR ZFP-HE.01 CLN 21-44/FFH HYD PMP SLC (EFS)21
 1ENA ZFP-HE.01 IPR & FLSH TO COOLG FOME (EFS)21
 1EPA ZFP-HE.01 FLSH TO VLV UPS OF LWS DPN (EFS)21
 1ERK ZFP-HE.01 EMER SUMP FLUSH (EFS)21
 1EPA ZFP-HE.01 STM BLOW MN STEAM LINES (EFS)21
 1CAA ZFP-HE.01 STEAM BLOW SEAL LINES (EFS)21
 1AKH ZFP-HE.01 COND LEM INST PPG AIR FLD (EFS)21
 1EHC ZFP-HE.02 AIR FLOW FIFING (EFS)21
 1EAP ZFP-HE.02 HF AUX VLV DEMONSTR LD TEST (EFS)21
 1ATE ZFP-HE.03 HANGER CHECK COLD (EFS)21
 1ATA ZFP-HE.04 RELIEF VALVE TESTING (EFS)21
 1ATA ZFP-HE.05 SET LP STM HNG HANGERS (EFS)21
 1ATE ZFP-HE.06 LP EVAL TULE INTEG CHECK (EFS)21
 1ATA ZFP-HE.07 PRV PMS 1 TE-9020.0 (EFS)21
 1ATE ZFP-HE.08 LP EVAL L HEATUP (EFS)21
 1ACH ZFP-HE.09 STM FLANT SAMPLE ACCEPT (EFS)21
 1SCA ZFP-HE.10 INITIAL ESCD ENERGIZATION (EFS)21
 1ATE ZFP-HE.11 CLN/INSP/FLCE LP HCR-DGW (EFS)21

UNIT 2/COMMON

UNIT 1

1EPA 1TP-PCS.01 CP CHM VLV VV/SHT (EFS)10
 1ECA 1TP-PCS.01 DNR PREV/V/SHT (EFS)10
 1OLA 1TP-PCS.01 FILL RIF CANAL/IC TK (EFS)10
 1ELA 1TP-PCS.01 PM PPE-FFT INTERNALS INSP (EFS)10
 1EPA 1TP-PCS.01 VENT VLV/SHT/CH TESTS (EFS)10
 1EBA 1TP-PCS.01 SET COA/INDEX FL CP/AL (EFS)10
 1ECP 1TP-PCS.01 CRD PRE CP (EFS)10
 1EPA 1TP-PCS.01 INIT ICS SLEP (EFS)10
 1EPA 1TP-PCS.01 FLSH/CLN/FILL SKEE TR LF (EFS)10
 1CCA 1TP-PCS.01 GRAVITY FLSH TO PMP SUCT (EFS)10
 1AE 1TP-PCS.01 REC FL FL THRU COND DEMIN (EFS)10
 1AC 1TP-PCS.01 REC FLSH COND TRNG DEPT (EFS)10
 1AKA 1TP-PCS.01 COND DEMIN FL SHALL FIF (EFS)10
 1ALA 1TP-PCS.01 IPR & COMPLETE FLUSH (EFS)10
 1ALA 1TP-PCS.01 FL AFW/CYC CLEARUP TO D (EFS)10
 1ALA 1TP-PCS.01 FLUSH TO DTSGS (EFS)10
 1AFB 1TP-PCS.01 FLUSH CONDENSATE XFEF FIC (EFS)10
 1EPA 1TP-PCS.01 FLSH-PMP DISCH FM AUX FW (EFS)10
 1AKC 1TP-PCS.01 COND DEMIN INST AIR FLOW (EFS)10
 1AKC 1TP-PCS.01 COND DEMIN INST AIR FLOW (EFS)10
 1KAP 1TP-PCS.02 PLOW EOMP (EFS)10

JAN

UNIT 1

1DEA 1TP-PCS.06 CANAL HYDRO/MET FN (EFS)10
 1PED 1TP-PCS.02 DTSG PREBLR CHM FILL (EFS)10
 1EEA 1TP-PCS.01 RCS CHEM TEST HCS FILL (EFS)10
 1EPA 1TP-PCS.01 MUP RND CHM AIDVV/SHT (EFS)10
 1EPA 1TP-PCS.01 PPECFE THEPP EXP RCS FILL (EFS)10
 1EPA 1TP-PCS.01 SET HEAD 1 TENSION (EFS)10
 1EPA 1TP-PCS.01 HX VESSEL STOD HCNL TEST (EFS)10
 1EPA 1TP-PCS.01 SET PLEUM IN RV (EFS)10
 1EAD 1TP-PCS.01 DTSG FILL/LEVEL VERIFY (EFS)10
 1EPA 1TP-PCS.01 PM RCS INITIAL FILL (EFS)10
 1EAE 1TP-PCS.01 PZ LEVEL VLV IF RCS FILL (EFS)10
 1EAA 1TP-PCS.01 ECCAS LOGIC PPEOP (EFS)10
 1ECC 1TP-PCS.01 NU SYS PPE-OP (PARTIAL) (EFS)10
 1EFA 1TP-PCS.01 PI C/O (EFS)10
 1ECP 1TP-PCS.01 POWER SUPPLY CALIB. (EFS)10
 1ECP 1TP-PCS.01 PPOH PPEX/PETER CALIB. (EFS)10
 1ECP 1TP-PCS.01 DUAL RAD VIG MON CALIB. (EFS)10
 1AE 1TP-PCS.01 COND/FW ALKALINE CLEAR. (EFS)10
 1CEA 1TP-PCS.01 COMPLETE SYS FLUSH (EFS)10
 1CEA 1TP-PCS.01 IPR & EXTERNAL FLUSH (EFS)10
 1CPA 1TP-PCS.01 FILL IPR & FLUSH (EFS)10
 1APR 1TP-PCS.01 FILL & FLUSH (EFS)10
 1AKC 1TP-PCS.01 IPR & COMPLETE FLUSH (EFS)10
 1AKC 1TP-PCS.01 COND DEMIN CHEM AND FLUSH (EFS)10
 1AKC 1TP-PCS.01 PARTIAL FLUSH FROM 1AKA (EFS)10
 1AKA 1TP-PCS.01 COND DEMIN FL LARGE PIPE (EFS)10
 1EBA 1TP-PCS.01 INSPECT & CLEAN RCS (EFS)10
 1ECP 1TP-PCS.01 FLSH EQ VENTS, PMS W/1 (EFS)10
 1ECC 1TP-PCS.01 FLUSH-SEAL RTR CLR & NU TK (EFS)10
 1EPA 1TP-PCS.01 FLSH BSTR PMP SUC/LYP C/O (EFS)10
 1EPA 1TP-PCS.01 SPR PMP SCAL CLRS 1E-CA (EFS)10
 1EPA 1TP-PCS.01 FLSH LTGMN CLNS 1E-97 AFW (EFS)10
 1EPA 1TP-PCS.01 IPR CRD 1STR PMP/FLSH CRT (EFS)10
 1EPA 1TP-PCS.01 4C PPE SEAL CLRS 1E-51AHC (EFS)10
 1EPA 1TP-PCS.01 IPR/FLSH CONDRN HT EX LP (EFS)10
 1EPA 1TP-PCS.01 FUEL POOL HT EXCHS DE-76 (EFS)10
 1EPA 1TP-PCS.01 IPR & FLUSH (EFS)10
 1EPA 1TP-PCS.01 FL/PRP HEAD CAPACITY C/O (EFS)10
 1EPA 1TP-PCS.01 FLUSH & PMP CAPACITY CN (EFS)10
 1EPA 1TP-PCS.01 DRAIN TK & REFILL W/WHIGH (EFS)10
 1EPA 1TP-PCS.01 DRAIN TNS & REFILL W/WHIGH (EFS)10
 1EPA 1TP-PCS.01 FLSH L/D TO RCS W/DH PUMP (EFS)10
 1EPA 1TP-PCS.01 PLOW/TIC HCR-AP VT SHAR (EFS)10

FEB

1984

1EPA 1TP-PCS.02 FL CHEM LST REC PMP SUCT (EFS)10
 1EPA 1TP-PCS.02 FL W/UTILITY WTP TO PBC (EFS)10
 1EPA 1TP-PCS.02 FL CHEM LST DMS TO REC TRAIL (EFS)10
 1EPA 1TP-PCS.02 GRAVITY FLUSH PUMP SUCTION (EFS)10
 1EPA 1TP-PCS.02 FL LIG NET SYS W/UTIL WTP (EFS)10
 1EPA 1TP-PCS.02 IPR/FLSH PMP L15-MIX BED (EFS)10
 1EPA 1TP-PCS.02 DEGAS INLET USING HEE PMP (EFS)10
 1EPA 1TP-PCS.02 GRAY LRM EDT PMP SUC LINE (EFS)10
 1EPA 1TP-PCS.02 GRAY FLSH PUMP SUCT LINE (EFS)10
 1EPA 1TP-PCS.02 FIL LEGAL-PLA IPR FSH-SRS (EFS)10
 1EPA 1TP-PCS.02 GRAY/PAK GAS FLOWS (EFS)10
 1EPA 1TP-PCS.02 N2 BLOW CRS VENT HCR (EFS)10
 1EPA 1TP-PCS.02 N2 BLOW FESIN VENT HCR (EFS)10
 1EPA 1TP-PCS.02 N2 BLOW W/ST GAS DEC TR (EFS)10

UNIT 2/COMMON

UNIT 1

1PED 1TP-PCS.03 NU SYS LTRMN CTL TRCFP (EFS)10
 1EPA 1TP-PCS.05 GRAM PZK BUBBLE (EFS)10
 1EPA 1TP-PCS.01 PM RCS HYDRO TEST (EFS)10
 1EPA 1TP-PCS.02 RCF IN-IT RUC (EFS)10
 1ALA 1TP-PCS.01 (PART) AUX FW PPE-OP (EFS)10
 1EPA 1TP-PCS.01 RCS RECIRC & FLOW ALARMS (EFS)10
 1EPA 1TP-PCS.01 LNST RECIRC DEMONSTRATION (EFS)10
 1EPA 1TP-PCS.01 (MS ISOLATION VALVE) (EFS)10
 1EPA 1TP-PCS.01 PM HPI ESAS TEST (EFS)10
 1EPA 1TP-PCS.01 SM DTSG HYDRO (EFS)10
 1EPA 1TP-PCS.02 PM RCP FLOW TEST (EFS)10
 1EPA 1TP-PCS.01 PZK LEVEL VERIFY RCS HYDRO (EFS)10
 1EPA 1TP-PCS.01 RCP START VOLT DOC TEST (EFS)10
 1EPA 1TP-PCS.01 BENT NEW 9000 SERIES C/O (EFS)10
 1EPA 1TP-PCS.01 COND/FW SYS FINE (EFS)10
 1EPA 1TP-PCS.01 PRELIM FLUSH & PAL LOOP A (EFS)10
 1EPA 1TP-PCS.01 HYDRAZINE SYS FLUSH (EFS)10
 1EPA 1TP-PCS.01 CLN 1E-44/FFH HYD PMP SU (EFS)10
 1EPA 1TP-PCS.01 FLSH SUCT PPG TO RP SPRAY (EFS)10
 1EPA 1TP-PCS.01 FLSP-VLV UPSTHM OF LWS TR (EFS)10
 1EPA 1TP-PCS.01 IPR AND FLSH TO COOLG FAD (EFS)10
 1EPA 1TP-PCS.01 EMER SUMP FLUSH (EFS)10
 1EPA 1TP-PCS.01 PRELIM FLUSH & PAL LOOP A (EFS)10
 1EPA 1TP-PCS.01 PRELIM FLUSH & PAL LOOP B (EFS)10
 1EPA 1TP-PCS.01 PRELIM FLUSH & PAL LOOP C (EFS)10
 1EPA 1TP-PCS.01 STM BLOW MN STEAM LINES (EFS)10
 1EPA 1TP-PCS.01 BLOW SERVICE AIR TO 7-HAI (EFS)10
 1EPA 1TP-PCS.02 PLOW N2 TO SHFG (EFS)10

MAR

UNIT 2/COMMON

2002 2TP-MHF.01 NO LTRW CNTL ZCP RUP (EFS)2L
 2003 2TP-ECU.01 PH FCT HYDR (EFS)2E
 2004 2TP-RCS.01 DRAW PZR RUP (EZF LVL V) (EFS)2F
 2005 2TP-RCS.02 INIT RC PUMP RUNS SEC 20 (EFS)2F
 2006 2TP-ATF.01 (PART) AUX FW PPE-OP (EFS)2I
 2007 2TP-PEF.01 DUMP TO SUMP FLW TEST (EFS)2I
 2008 2TP-PEF.01 RCS RECTRC & FLOW ALARMS (EFS)2I
 2009 2TP-LHF.01 GAST RECIRC DEMONSTRATION (EFS)2I
 2010 2TP-PEF.01 COMMON REPAIR MODE RECHG (EFS)2I
 2011 2TP-SSS.01 EMS ISOLATION VALVES (EFS)2I
 2012 2TP-SSS.01 PH EFFAS TEST (EFS)2I
 2013 2TP-MUF.01 PH SYSTEM PNEOF (EFS)2I
 2014 2TP-PEF.01 PZE LEVEL VENT RCS HYDR (EFS)2I
 2015 2TP-ICF.01 PY RCP FLOW TEST (EFS)2I
 2016 2TP-RCS.01 SY OTSG HYDR (EFS)2I
 2017 2TP-SSS.01 HEATUP HS LINE TO YCCR (EFS)2I
 2018 2TP-XXX.01 C/O OPER VALV/PEP C/O (EFS)2I
 2019 2TP-CGJ.01 GEN AIR LOOP TEST (EFS)2H
 2020 2TP-SSS.01 HYDROGEL SEAL CIL ACCEPT (EFS)2H
 2021 2TP-CHP.01 COLD/FW SYS RINSE (EFS)2I
 2022 2TP-CHP.02 HWT LINE LOSS TEST (EFS)2J
 2023 2TP-ICF.01 INIT ICS E/ER (EFS)2J
 2024 2TP-AG.01 CRAWL SIM LINE RET PSTV & TUCTR (EFS)2H
 2025 2TP-AL.01 DRAIN TH & REFILL (EFS)2I
 2026 2TP-PE.01 FLCH L/O TO RCS W/DH PNF (EFS)2I
 2027 2TP-TR.01 K INITIAL PPR RUP (EFS)2I

JAN

2028 2TP-CHP.01 PH OF C/ VLV OPRT TEST (EFS)2I
 2029 2TP-CHP.01 PH LPI ESFAS TESTS (EFS)2I
 2030 2TP-DMR.01 DMR ESAP TEST (EFS)2I
 2031 2TP-CHP.01 BACKUP SF COOLING CLPO (EFS)2I
 2032 2TP-CHP.01 EMER DEF STOR (EFS)2J
 2033 2TP-ICF.01 ICS OPER LOOP PNEOF (EFS)2J
 2034 2TP-GGS.01 GENERATOR GAS SYS ACCEPT (EFS)2H
 2035 2TP-GSS.01 STEAM SEAL SYS ACCEPT (EFS)2H
 2036 2TP-TGS.01 C/O/CFC PN TR L/O (EFS)2H
 2037 2TP-PE.01 PRELIM FLUSH & PAL LOOP A (EFS)2I
 2038 2TP-EC.01 FLUSH LINES TO SF POOL (EFS)2I
 2039 2TP-CJ.01 FILL FW PMP L/O SYS (EFS)2J
 2040 2TP-EP.01 IPR & P/COF FLUSH (EFS)2J
 2041 2TP-JF.01 IPR & FLUSH (EFS)2J
 2042 2TP-DE.01 DRAIN & CLEAN DAY TANKS (EFS)2J
 2043 2TP-PE.01 FLUSH F/A SYS (EFS)2J
 2044 2TP-PE.01 FLUSH F/C SYS (EFS)2J
 2045 2TP-NA.01 N2 FLOW PH & AUX FLOC VENT (EFS)2J
 2046 2TP-PA.01 HLOW/DWA SEC 7.5 (EFS)2J
 2047 2TP-FFC.01 PPEOF TEST (EFS)2J
 2048 2TP-LMS.01 SEAL WATER SYS PNEOF (EFS)2J
 2049 2TP-PKS.01 RESIN STOR & HOML PNEOF (EFS)2J
 2050 2TP-PKS.02 FILL/VIT SPENT RESIN SYS (EFS)2J
 2051 2TP-SSS.01 LP STM HDR SET HGRS HGT (EFS)2J
 2052 2TP-SSS.01 LEAK TEST IHA STEAM LINE (EFS)2H
 2053 2TP-DE.01 FLUSH (EFS)2H
 2054 2TP-HE.01 IPR/EL T/PPF FLANGES/FILL (EFS)2J
 2055 2TP-FC.01 FILL & FLUSH (EFS)2J
 2056 2TP-FC.01 IPR & FLUSH (EFS)2J
 2057 2TP-FC.01 IPR & FLUSH (EFS)2J
 2058 2TP-CC.01 FUEL OIL LINE FLUSH (EFS)2S
 2059 2TP-CC.01 DOMESTIC WATER FLUSH (EFS)2S

UNIT 2/COMMON

FEB

1984 (CONT.)

UNIT 2/COMMON

2060 2AP-AXT.01 FWF TIME NO LOAD TEST (EFS)2J
 2061 2AP-CAR.01 SM CNDOR EVAC ACCEPT (EFS)2J
 2062 2AP-FLD.01 FWRT LUFE OIL ACCEPT (EFS)2J
 2063 2SP-CWS.01 FUNCTIONAL TEST (EFS)2J
 2064 2SP-PEF.01 C/O AIR START SYS (EFS)2J
 2065 2SP-PEF.01 C/O AIR START SYS (EFS)2J
 2066 2SP-PE.01 FLUSH SAMPLE LINES (EFS)2J
 2067 2SP-CJ.01 FLUSH FWRT L/O SYSTEM (EFS)2J
 2068 2PP-EP.01 PRELIM FLUSH & PAL LOOP A (EFS)2J
 2069 2PP-EP.01 PRELIM FLUSH & PAL LOOP A (EFS)2J
 2070 2PP-EP.01 PRELIM FLUSH & PAL LOOP A (EFS)2J
 2071 2PP-GJ.01 SFGRO CHILL WTR TRN 2A (EFS)2J
 2072 2PP-GJ.01 SFGRO CHILL WTR TRN 2B (EFS)2J
 2073 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2074 2PP-PE.01 FLUSH S/A SYS (EFS)2J
 2075 2PP-PE.01 FLUSH L/O SYS (EFS)2J
 2076 2PP-PE.01 FLUSH L/O SYS (EFS)2J
 2077 2PP-PE.01 FLUSH S/A SYS (EFS)2J
 2078 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2079 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2080 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2081 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2082 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2083 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2084 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2085 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2086 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2087 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2088 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2089 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2090 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2091 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2092 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2093 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2094 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2095 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2096 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2097 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2098 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2099 2PP-PE.01 FLUSH J/W SYS (EFS)2J
 2100 2PP-PE.01 FLUSH J/W SYS (EFS)2J

MAR

		<p style="text-align: center;">UNIT 2/Common</p> <p> 2CKA 2TP-ENG.02 EMC ELECTRICAL PRE-UP (EMC2TP) 2ACA 2TP-IGS.02 INIT TUPH ROLL (TCS2TP) 2MHA 2TP-EEP.02 480 VAC MCC PRE-UP (EEP2TP) 2SGA 2TP-ICS.01 ICS INF:1 VERIF (ICS2TP) 2PAL 2AP-MCS.03 MN & STA XFRPS ACCEP (MCS2TP) 2MAA 2AP-MCS.01 MN GENER/EXCIT (MCS2TP) 2MAB 2AP-MCS.02 ISG-PHASE BUS COOL ACCEP (MCS2TP) </p>
JAN	FEB	MAR

1984 (CONT.)

1CHEZ JFP-PE.11 OTHER SYS FLSH TO RUCH (EFS)2J
 1CHEF JFP-PE.16 GRAVITY FLUSH EVAP (EFS)2J
 1CHEE JFP-HE.05 IPR FLSH TO DEBOR DEMHS (EFS)2J
 1CHCA JFP-HC.11 LMS CRN SYS DMSTM PMS TO (EFD)2J
 1CHGA JFP-HC.01 LMS CRN IN INPUT LINE TO F (EFD)2J
 1CHGA JFP-HC.11 GRAY FLSH EP TR PMP SUCT (EFL)2J
 1CACA JFP-PC.11 HYDRA PRECP FLOW VERIF (EFS)2J
 1CALC JFP-KC.14 GUARDHOUSE FLUSH (EWS)2J
 1CCT JFP-KC.12 FLUSH (EWS)2J
 1LCA JFP-LC.11 FLSH ACID & CAUSTIC VST (EWS)2J
 1HEZ-2 JFP-HE.11 FLSH DRUGS TO AN COLL HOP (EWS)2J
 1JHEF JFP-HE.06 AIR FLOW TUBE SIDE OF EVAP (EFS)2J
 1JHEE JFP-KH.14 OXY(TURB LAB) AB/FUNCT (ELC)2J
 1JHEE JFP-KH.12 OXY(AUX 616) AB/FUNCT (ELG)2J
 1JHED JFP-KH.03 PROP(TURE LAB) AB/FUNCT (ELG)2J
 1JHFE JFP-KH.17 ACCT(AUX 632) AB/FUNCT (ELG)2J
 1JHFE JFP-KH.05 ACCT(TURE LAB) AB/FUNCT (ELG)2J
 1JHFI JFP-KH.15 P-1C (AUX 632) AB/FUNCT (ELG)2J
 1JHJ JFP-KH.14 HEL (AUX 616) AB/FUNCT (ELC)2J
 1JHKE JFP-KH.11 PHOF(AUX 616) AB/FUNCT (ELG)2J
 1JHMD JFP-KH.16 PRCF(AUX 632) AB/FUNCT (ELG)2J
 1JHMF JFP-KH.15 ACCT(AUX 616) AB/FUNCT (ELG)2J

UNIT 2/COMMON

UNIT 1

1DHA JTP-CFC.01 PM CF CR VLV OPER TEST (EFS)1J
 1DFA JTP-CFF.12 PM LPI ESFAS TEST (EFS)1J
 1DCA JTP-CDS.01 COMP. REPAIR MOGE PEHC (EIR)1J
 1DCA JTP-CHE.11 BACKUP SF COOLING DEMO (EIR)1J
 1DCA JTP-CHE.11 RUNOUT ELFC ADD DEMO (EIR)1J
 1DCA JTP-CMR.03 DHP ESAT TEST (EIR)1J
 1DEZ JTP-CFO.11 FIL DGGC TRXCO LVL INST (EFC)1J
 1DCA JAP-CGS.02 GER AIR PRECP TEST (EGR)1J
 1DCA JFP-EC.11 FLUSH LINES TO SF POOL (ECP)1J
 1DFO JFP-CJ.11 FILL FM FMP L/O SYS (ELC)1J
 1DGA JFP-CG.11 IPR & FNOF FLUSH (ECP)1J
 1DJA JFP-CJ.12 SAFGRD CHILL WTR TRATH IP (ECP)1J
 1DJA JFP-CJ.11 SAFGRD CHILL WTR TRATH IA (ECP)1J
 1DCA JFP-JE.11 DRAIN & CLEAN DAY TANKS. (EFO)1J
 1DJA JFP-JC.11 IPR & FLUSH (EFO)1J
 1EAF JFP-EA.11 PRELIM FLUSH & BAL (EWS)2J
 1KLC JFP-KC.02 DOMESTIC WATER FLUSH (EWS)2J
 1KHC JFP-KH.01 AIR BLOW PIPING (EYCC)1J
 1LCA JFP-SL.11 AIR FLOW SAPPLE LINES (EY)1J

APR

UNIT 1

1DHA JTP-APP.01 AX FLMT PRESS (INST AIR) (EFP)1J
 1DHC JTP-APP.01 LK CHASE SYS LK TEST (EFP)1J
 1DGD JTP-RTF.03 (F) 1217/61/25/65/66 (EML)1J
 1DGA JTP-RTF.13 (F) 1246-MU (EPL)1J
 1DND JTP-RTF.03 (F) 1213 (EFS)1J
 1DLA JTP-RTF.03 (F) 1241 (EPL)1J
 1DEA JTP-RTF.03 12-19A/C20AB/35/45C-PZF (EFS)1J
 1DTC JTP-RTF.03 (F) 12-33 (EFS)1J
 1DSD JTP-RTF.03 (F) 12-62/PE (EFC)1J
 1DSC JTP-RTF.03 (F) 12-15PC/16PC (EFC)1J
 1DHA JTP-RTF.03 (F) 1244P/45AD (EFS)1J
 1DKA JTP-RTF.03 (F) 1229/30/53/56 (EFS)1J
 1DTE JTP-RTF.03 (F) 12-34 (EFC)1J
 1DSDA JTP-RTF.03 12-49A/E/52A/E/15A/16A (EAM)1J
 1DEGA JTP-RTF.03 (F) 123/7/9/10/68 (ECC)1J
 1DEGE JTP-RTF.13 (F) 121/47/60/67 (EPL)1J
 1DHEA JTP-RTF.03 (F) 12-22 (EFS)1J
 1DCH JTP-RTF.03 (F) 12-72/7P (EFC)1J
 1DTS JTP-RTF.03 (F) 12-80/21 (EFC)1J
 1DCA JAP-ENG.11 MN TUNG ENG ACCEPT (EFC)1J
 1DCA JAP-GEN.11 GENERATOR GAS SYS ACCEPT (ECS)1J
 1DAP JAP-PCS.02 ISC-PHASE BUS COOL ACCPT (EFS)1J
 1DHA JAP-PCS.01 MN GENEN & EXCITER (EFS)1J
 1DCH JAP-ART.11 FMP TUNE HG LOAD TEST (EFS)1J
 1DFO JAP-FLC.11 FLMT LUBE OIL ACCEPT (ECS)1J
 1DCA JSP-CMS.01 FUNCTIONAL TEST (EFS)1J
 1DFO JSP-PLS.11 C/O AIR START SYS (EFS)1J
 1DCA JSP-PES.11 C/O AIR START SYS (EFS)1J
 1DCA JFP-FC.11 FLUSH SAPPLE LINES (EFS)1J
 1DFO JFP-CJ.11 FLUSH FMP L/O SYSTEM (ELC)1J
 1DCA JFP-PE.03 FLUSH J/W SYS (EFS)1J
 1DHE JFP-PE.11 FLUSH F/O SYS (EFS)1J
 1DCE JFP-EL.11 FLUSH J/V COOL SYS (EFS)1J
 1DCA JFP-PE.11 FLUSH F/O SYS (EFS)1J
 1DCA JFP-PE.12 FLUSH S/A SYS (EFS)1J
 1DCE JFP-PE.02 FLUSH S/A SYS (EFS)1J
 1DTH JFP-BT.01 FLSH WTR LINES TO ISO VLV (EFP)1J
 1DHA JFP-HE.01 FINAL FLUSH (EFS)1J
 1DHA JFP-HE.11 INIT FLSH WCH WITH PMW (EFS)1J
 1DHA JFP-PE.01 OTHER SYS FLSH TO PCH (EFS)1J
 1DCA JFP-CA.11 STEAM BLOW SEL LINES (ECS)1J
 1DGB JFP-FE.11 STM FLOW AIR EJECT PPG (ECP)1J
 1DGA JFP-FE.11 STM BLOW AIR HOCGER PIPING (ECP)1J
 1DHA JFP-BT.11 BLOWDOWN PENET AIR LINES (EFP)1J
 1DTC JFP-BT.11 BLOW LINES TO PENETRATIONS (EFP)1J
 1DTC RUN COMPRESSORS & AIR BLOW (EFP)1J

MAY

UNIT 1

1SFA JTP-CFC.03 C/MP FUNCTIONAL TEST (EFC)1J
 1DHA JTP-EEP.12 4PC VAC MCC FRT-OP (EFC)1J
 1DJA JTP-SCF.01 SAFGRD LG CHIL WTR (EFP)1J
 1DTC JTP-PPP.11 VERIFY/FILL WTR PMS (EFP)1J
 1DTC JTP-PPP.11 VERIFY/FILL WTR SUFFLY (EFP)1J
 1DJA JTP-RTF.01 RX PENT PRES (H2) (EFP)1J
 1DHA JTP-RTF.03 (F) 12-8,11 (EFS)1J
 1DHA JTP-RTF.03 (F) 12-42/43 (EFS)1J
 1DGA JTP-RTF.11 & RTF.12 PM RB SET/ILRT (EFS)1J
 1DHA JTP-RTF.03 (F) 12-78 (ECP)1J
 1DCA JTP-RTF.12 (F) 1271 (EFS)1J
 1DHA JTP-RTF.03 (F) 1251P (EFS)1J
 1DHA JTP-RTF.03 (F) 12-6,4 (EFS)1J
 1DHA JTP-RTF.12 (F) 12-44 (EFS)1J
 1DHA JTP-RTF.03 (F) 12-76 (EFS)1J
 1DHA JTP-RTF.03 (F) 12-65 (EFS)1J
 1DHA JTP-RTF.03 (F) 12-51A (EFS)1J
 1DCA JAP-CAF.11 SP CHOSP EVAC ACCEPT (ECS)1J
 1DCA JAP-CDC.11 CONDENSATE DEMIN ACCEPT (ECS)1J
 1DGA JAP-CMG.11 TURB PLOG CHILL WTR TEST (EPL)1J
 1DHA JAP-CSS.11 C/O XREF ACCEPT (EFS)1J
 1DAA JAP-CWS.11 CIRC WATER SYS ACCEPT (ELC)1J
 1DCA JAP-FWS.11 C/D SATC/FW RECIRC ACCEPT (EFS)1J
 1DCA JAP-GSC.11 HYDROGEN SEAL OIL ACCEPT (EFS)1J
 1DCA JAP-SCS.11 STATOR COOLING ACCEPT (EFS)1J
 1DCA JAP-SPE.11 STM FLAKT SMLNG TEST (EFS)1J
 1DCA JSP-ME.11 DUAL PULSE S/P/PE CALIB (EFS)1J
 1DCA JSP-ME.12 PCC PMA-IX SIG COFD CALIB (EFS)1J
 1DCA JSP-ME.12 15-4 TAFE RECORDER C/O (EFS)1J
 1DCA JSP-ME.12 NEUTRON NOISE AND CALIB (EFS)1J
 1DCA JSP-PES.12 INITIAL RUN DIESEL ONLY (EFS)1J
 1DCA JSP-PES.12 1C-11 SIG ELFC C/O (EFS)1J
 1DCA JSP-PES.12 1C-12 SIG ELFC C/O (EFS)1J
 1DCA JSP-MIS.11 INIT RPS EMER/MOD CALIB (EFS)1J
 1DCA JFP-AP.12 GRAVITY FL TURB AFMP SUCT (EFS)1J
 1DCA JFP-PE.05 FLUSH INTAKE DUCTS (EFS)1J
 1DCA JFP-PE.05 FLUSH INTAKE DUCTS (EFS)1J
 1DCA JFP-PE.04 FLUSH L/O SYS (EFS)1J

JUN

1984

UNIT 2/COMMON

GATE DAP-PSS.24 LP EVAP G ALL VLVE TEST (PSS)2M
 GATE DAP-PSS.14 "G" EVAP BOILOUT (PSS)2M
 GATE DAP-PSS.14 "F" EVAP BOILOUT (PSS)2M
 GATE DAP-PSS.12 LP EVAP G HEATUP (PSS)2M
 GATE DAP-PSS.12 LP EVAP F HEATUP (PSS)2M
 DFLJ DSP-FIN.27 GDF RACK C/O DC-160 (FIN)2J
 PHEU DSP-EFS.31 VALVE LOGIC LOOP CHECK (EFS)2J
 LEGA DSP-CCV.31 COPP CLIC INIT PMP NUMS (CCV)2J
 LKCA DSP-FES.01 DIESEL FIRE PMP INIT RUN (FES)2J
 DAPP DFP-AN.05 FLUSH (AN)2J
 DPLP DFP-RL.02 CLA DT-15/FFH-AUX COLL (RL)2J
 DCLA DFP-EL.01 DT-14-AUX BLDG COLL HPH (EL)2J
 DRAA DFP-LA.01 FINAL FLUSH & GAL LOOF E (LA)2J
 DECA DFP-FA.01 FINAL FLUSH & GAL LOOF A (FA)2J
 DECA DFP-EG.31 GRAY FLSH TO PMP SUCT (EG)2J
 DHAH DFP-HA.04 LIQUID WASTE FLUSH (HA)2J
 DHEE DFP-HP.02 GRAVITY FL PMP SUCTION (HP)2J
 DHPA DFP-HH.02 FILL/1PH FL T/CHM WST DRN (HH)2J
 DHEE DFP-HB.02 FLUSH SYSTEM (HB)2J
 DHEA DFP-HU.32 FLUSH CHEM WASTE (HU)2J
 DHEE DFP-HH.02 FLUSH LWS FILTERS/SEEMNS (HH)2J
 DHEE DFP-HE.25 GRAY-REC TV PMP SUCT LINE (HE)2J
 DHEH DFP-HE.08 FLUSH TO HEA (HE)2J
 DHEG DFP-HE.07 FLUSH TO HEA-HEP (HE)2J
 DHEH DFP-HE.08 GRAVITY FLSH PUMP SUCTS (HE)2J
 DHEC DFP-HE.12 FLSH W/HEP PMP'S TO DECAF (HE)2J
 DHEF DFP-HE.16 GRAY FLUSH AHS TUR TO FLH (HE)2J
 DHEF DFP-HE.16 FILL COND W/PPM (HE)2J
 DHEH DFP-HE.18 FILL COND TR IPR & FLUSH (HE)2J
 DHEH DFP-HE.18 INLET COND TR W/LEMIP WIP (HE)2J
 DHEE DFP-HE.14 DRN R. TR/FIL W/PPM TP DFG (HE)2J
 DHEF DFP-HE.06 FILL CONDENSER W/PPM (HE)2J
 DHEH DFP-HE.14 AUX STM LINE TO REC TV (HE)2J
 DHEE DFP-HE.05 FLUSH GAS REC TANK INLET (HE)2J
 DHEF DFP-HE.06 IPR DIST PMP TO POLISH TX (HE)2J
 DHEH DFP-HE.06 FILL ADD TRK W/PPM (HE)2J
 DHEG DFP-HE.07 TO MIX REC TX (HEC) & FLC (HE)2J
 DHEG DFP-HE.04 COND PMP IPP/FLSH TO COND (HE)2J
 DHEF DFP-HE.06 GRAVITY FLSH COND TO FLH (HE)2J
 DHEF DFP-HE.06 IPP FSH TO REC/HSR NCR TX (HE)2J
 DHEF DFP-HE.06 TUFF SIDE OF EVAP W/CCV (HE)2J
 DHEF DFP-HE.06 FILL EVAP W/PPM (HE)2J
 DHEE DFP-HE.05 COMPLETC SYS FLUSH (HE)2J
 DHEE DFP-HE.05 FILL REC TR-PPM FM HED (HE)2J
 DHEG DFP-HE.07 FSH FM/2. TR PMP THRU HED (HE)2J
 DHEJ DFP-HE.09 FM REC TV PMP'S THRU HED (HE)2J

APR

LGAS DSP-DAS.15 LANYARD REDUCER CALIB (DAS)2J
 LHEC DSP-HEP.20 RCP MTR BRG PERF RGS532F (HEP)2J
 LSEA DSP-AIS.01 INIT RPS EMER/MOD CALIB (AIS)2J
 LADE DFP-AL.02 FLUSH SAPP SYS (AL)2J
 LFCA DFP-FC.01 STEAM HLOW PIPING (FC)2J
 LSCA DFP-SC.01 AIR HLOW SAMPLE LINES (SC)2J
 LSEF DFP-SF.01 AIR FLOW SAMPLE LINES (SF)2J
 LREG DFP-FPS.01 WET FH TEST (SFP SIDES) (FPS)2J
 LHEA DFP-PFS.02 BRS PHE-CP (PFS)2J
 LHEJ DFP-ERS.12 PRE-OP (PGST RESM LOAD) (ERS)2J
 LHEE DFP-PFS.12 PFE-CP (PFS)2J
 LHEG DFP-LRS.02 PRE-OP (POST RESIN LOAD) (LRS)2J
 LHEA DFP-ERS.03 BERON CTRL TEST RGS532F (ERS)2J
 LKCA DFP-FIS.12 FIRE PROT PHE-UP (FIS)2J
 LCAA DFP-ACV.01 EV BLD AC/CAUS WST SUMP (ACV)2J
 LKGC DFP-DWS.01 DOMESTIC WATER ACCEPT (DWS)2J
 LKHA DFP-FGR.01 MISC GAS/72 SUPPLY ACCEPT (FGR)2J
 LATE DFP-PFS.12 LP EVAP H POWER RUN UP (PFS)2M
 LATE DFP-PFS.26 LP EVAP K REL VLVE TEST (PFS)2M
 LATE DAP-PFS.14 "J" EVAP BOILOUT (PFS)2M
 LATE DAP-PFS.14 "K" EVAP BOILOUT (PFS)2M
 LATE DAP-PFS.12 LP EVAP J HEATUP (PFS)2M
 LATE DAP-PFS.26 LP EVAP J REL VLVE TEST (PFS)2M
 LATE DAP-PSS.12 LP EVAP J POWER RUN LP (PSS)2M
 LATE DAP-PSS.12 LP EVAP H HEATUP (PSS)2M
 LATE DAP-PSS.12 LP EVAP K POWER RUN UP (PSS)2M
 LATE DAP-PSS.14 "H" EVAP BOILOUT (PSS)2M
 LATE DAP-PSS.26 LP EVAP H REL VLVE TEST (PSS)2M
 LHEP DSP-FM1.03 NEW FUEL RACK INSPECTION (FM1)2J
 LHEE DFP-AP.03 FLUSH AUX INSTR & EQUIP (AP)2J
 LHEH DFP-HE.18 FLUSH COMPLETE (HE)2J
 LHEA DFP-HE.11 FINAL FLUSH (HE)2J
 LKHP DFP-AP.04 VAC (AUX-16)/FMC TEST (AP)2J
 LKHF DFP-PP.18 VAC (AUX-22)/FMC TEST (PP)2J
 LATE DFP-AT.21 FLUSH FMC STEAM BLOWDOWN (AT)2J

UNIT 2/COMMON

UNIT 1

LCHA ITP-EME.02 EHC ELECTRICAL PREOP (EME)1M
 LJCA ITP-TGS.02 INIT TANK ROLL (TGS)1J
 LJEA ITP-CFC.01 EMER DSL FULL STORAGE (CFC)1J
 LSQA ITP-ICS.01 ICS OPEN LOOP PREOP (ICS)1J
 LSQA ITP-ICS.01 ICS INPT VERIF (ICS)1J

MAY

1984 (CONT.)

DRTH DFP-BT.31 FSH MTR LINES TO ISO VLVS (BTR)2M
 DHTC DFP-LT.31 HLOW LINES TO PENETRATIONS (LTP)2M
 DHTA DFP-BT.31 HLOW PENETRATION AIR LINES (BTR)2M
 DHTD RUN COMPRESSORS & AIR BLOW (BTR)2M
 DHTB DFP-RTF.25 1&2 (F) 12-2 & 22-2 (RTF)1K
 DECE DFP-RTF.25 1&2 (F) 12-18 & 22-18 (RTF)1K
 DCLA DFP-RTF.33 22&1 (RTF)2M
 DHEA DFP-RTF.33 (F) 22-12 (RTF)2M
 DHEC DFP-RWS.03 FILL EXTR LUTE OIL SYS (RWS)2M
 DHEC DFP-RWS.02 SPNT RES DECT & RECRC P (RWS)2M
 DHEC DFP-RWS.02 LP THX STM QUAL "L" EVAP (RWS)2M
 DHEC DFP-PSS.23 LP SURCOND/2 PHASE FLOW (PSS)2M
 DHEC DAP-PSS.17 "C" EVAP QUALITY CHECK (PSS)2M
 DHEC DAP-PSS.12 LP EVAP A POWER RUN UP (PSS)2M
 DHEC DAP-PSS.12 LP STM QUALITY "E" EVAP (PSS)2M
 DHEC DAP-PSS.20 "F" EVAP QUALITY CHECK (PSS)2M
 DHEC DAP-PSS.20 "F" EVAP QUALITY CHECK (PSS)2M
 DHEC DAP-PSS.20 "D" EVAP QUALITY CHECK (PSS)2M
 DHEC DAP-PSS.16 LP EVAP PH VFR/02 COME (PSS)2M
 DHEC DAP-PSS.16 LP DEPH/RECOV PHASE 1 (PSS)2M
 DHEC DAP-PSS.26 LP EVAP A REL VLVE TEST (PSS)2M
 DHEC DAP-PSS.26 LP EVAP PRESS OFF ADAPAL (PSS)2M
 DHEC DAP-PSS.20 "C" EVAP QUALITY CHECK (PSS)2M
 DHEC DAP-PSS.14 "A" EVAP BOILOUT (PSS)2M
 DHEC DAP-PSS.02 BLE & SAPP ACCEPT C EVAP (PSS)2M
 DHEC DAP-PSS.02 BLE & SAPP ACCEPT H EVAP (PSS)2M
 DHEC DAP-PSS.02 BLE & SAPP ACCEPT E EVAP (PSS)2M
 DHEC DAP-PSS.02 BLE & SAPP ACCEPT D EVAP (PSS)2M
 DHEC DAP-PSS.02 BLE & SAPP ACCEPT G EVAP (PSS)2M
 DHEC DAP-PSS.02 BLE & SAPP ACCEPT F EVAP (PSS)2M
 DHEC DAP-PSS.02 BLE & SAPP ACCEPT L EVAP (PSS)2M
 DHEC DFP-HC.12 FLUSH & IPR RESIN GET (HC)2M
 DHEC DFP-HC.02 IPR/FSH CP-1&2,1&3,1&1&2 (HC)2M
 DHEC DFP-HC.02 FILL RES DET TANK (HC)2M
 DHEC DFP-HC.02 CLEAN ASPHALT TANK & FLUSH (HC)2M
 DHEC DFP-HC.02 FIL BLRS, CWIS, FLC ST, ALL (HC)2M
 DHEC DFP-HC.02 CLEAN/FLSH LUTE OIL TANK (HC)2M
 DHEC DFP-AT.06 "G" EVAP STEAM BLOW (AT)2M
 DHEC DFP-AT.06 "C" EVAP STEAM BLOW (AT)2M
 DHEC DFP-AT.06 "F" EVAP STEAM BLOW (AT)2M
 DHEC DFP-AT.06 "D" EVAP STEAM BLOW (AT)2M
 DHEC DFP-AT.06 "E" EVAP STEAM BLOW (AT)2M
 DHEC DFP-AT.06 "B" EVAP STEAM BLOW (AT)2M
 DHEC DFP-AT.06 "L" EVAP STEAM BLOW (AT)2M

UNIT 2/COMMON

JUN

UNITZ/COMMON

2PFA 2TP-ENC.71 CLASS 1E DC SYS PRE-OP (END)00
 2PMA 2TP-ENC.72 CLASS 1E MIN VOLTAGE PRE-OP 000
 2GLE 2TP-EML.72 STATION EMER DC CUT (EFL)00
 2AGA 2TP-FES.71 IMS X-COR VALVE (NES)00
 2REG 2TP-FUP.71 PURIFIER CHEM ADD PRE-OP (PLP)00
 2SCF 2TP-ALI.71 LSE PRIS MONIT SYS PART (AP)00
 2PFA 2TP-REC.72 RX BLDG SPRAY PREP (RES)00
 2SUF 2TP-FEX.71 POST ACC SAMPLE (EX)00
 2GJA 2TP-FCH.71 SAFGRD EQ CHILL WTR (EHI)00
 2CG 2AP-CAP.71 2CLA/B CROSS EVAC ACCEPT (CAP)00
 2APA 2AP-CEC.71 CONDENSATE DEMIS ACCEFT (CEG)00
 2ADP 2AP-CEC.71 CONDENSATE SYS ACCEFT (CIS)00
 2GLA 2AP-CHL.71 TURB BLDG CHILL WTR TEST (CHW)00
 2CAA 2AP-CLC.71 CIRC WATER SYS ACCEFT (CLW)00
 2AGE 2AP-FEC.71 FW CHEM ADD ACCEPT TEST (FEC)00
 2ACC 2AP-FVC.71 FW CHEM ADD ACCEPT TEST (FVC)00
 2AE 2AP-FLS.71 CHEMATE/FW RECIRC ACCEPT (FNS)00
 2AFB 2AP-HVE.72 LF HTR GNS/VNIC/LVL CTL (HVE)00
 2CGA 2AP-HVT.71 TURB BLD HVAC TEST (HVT)00
 2GCA 2AP-SCS.71 STATION COOLING ACCEPT (SCS)00
 2ACA 2AP-SPL.71 SIP PLANT SHPLIG TEST (SIS)00
 2AD 2SP-DAT.72 ACCELE TEST TRAIN CALIB 000
 2DA 2SP-DAT.74 LOAD SENSING TRAIN CALIB 000
 2DAS 2SP-DAS.71 DATA ACQ SETUP F/UNIT 2 HFT 000
 2DAS 2SP-DAS.72 INSTALL LARYARD NEUCO-C UNIT 000
 2DAS 2SP-DAS.74 INSTALL ACCELR IN UNIT 2 000
 2DAS 2SP-DAS.77 INSTALL LOAD CELLS IN UNITS 1&2
 2DHC 2SP-EFA.71 PCP START VOLT LOC TEST (EFC)00
 2DAA 2SP-ECA.71 2A21 FAST BUS REFR 000
 2SCE 2SP-NKI.72 P22 PMA-IX SIG COND CALP (NKI)00
 2SCE 2SP-NKI.74 MASTER DUAL AUDIO C/O (NKI)00
 2SCE 2SP-NKI.71 DUAL PULSE SHAPE COLL 000
 2SCE 2SP-NKI.74 NEUTRON PGISE K00 CALIB (NKI)00
 2SCE 2SP-TLI.72 T-4 TAPE RECORDER C/O (TLI)00
 2SCD 2SP-TLI.71 DIGIT LPM LOC C/O (TLI)00
 2PEB 2SP-FES.72 INITIAL HUP DIESEL ONLY 000
 2PDI 2SP-FES.72 INITIAL HUP DIESEL ONLY 000
 2PEA 2SP-FES.73 2G-11 EGG ELEC C/O 000
 2PEP 2SP-FES.74 2F-12 EEC ELEC C/O 000
 2PEL 2SP-FES.72 DIESEL GEN INIT RUN (FES)00
 2PEA 2SP-FES.72 DIESEL GEN INIT RUN (FES)00
 2APF 2FP-AP.72 GRAY FLSH TURE AFWP DUCT (AP)00
 2GPF 2FP-FC.71 FLUSH INLET & OUTLET PPG (MUP)00
 2EAF 2FP-EA.71 PRELIM FLUSH & BAL (FES)00
 2KDC 2FP-KE.72 DOMESTIC WATER FLUSH (KES)00
 2LCA 2FP-LC.71 ACID & CAUSTIC WASTE (KES)00

APR

MAY

JUN

1984 (CONT.)

UNIT2/COMMON

21P-2F1.01	2F-10A 500W ERDR PWR	111110J
21P-2F1.02	CREP FUNCTIONAL TEST	111110J
21P-2F1.03	CRS SYS INTEGRATED TEST	111110J
21P-2F1.04	HE MOD VOLT 16.5KV	111110J
21P-2F1.05	NON 1-E PFD VOLTEN.11KV	111110J
21P-2F1.06	480 VAC LCC PRE-OP	111110J
21P-2F1.07	1-E LOW VOLT 480VAC	111110J
21P-2F1.08	1-E LOW VLT 120VAC	111110J
21P-2F1.09	120V AC NO11-E	111110J
21P-2F1.10	120VAC-1APT PPF PWR	111110J
21P-2F1.11	120VAC 1-E PFD PWR	111110J
21P-2F1.12	NON 1-E CC SYS	111110J

APR

MAY

JUN

1984 (CONT.) 1

UNIT 1

1802 ITP-ICS.02 ICS TUNING 180-532 (ICS)11J
 180A ITP-PSS.01 EMS X-COM VALVES (PSS)11J
 180B ITP-MUP.02 MUPP SYS OPER 180-532 (MUP)11J
 180C ITP-MVE.01 NU SYS PRE-OP (MVE)11J
 180D ITP-PLE.02 MUPP SYS OPER PCKING (MUP)11J
 180E ITP-MUP.02 MUPP SYS OPER TO AMF (MUP)11J
 180F ITP-RLS.01 NOSH & ESS LITING PRE-OP (RLS)11J
 180G ITP-RNE.01 LOOSE PART MON SYS PART (RNE)11J
 180H ITP-PES.01 STORBY DIESEL GEN PRE-OP (PES)11J
 180I ITP-PES.01 STORBY DIESEL GEN PRE-OP (PES)11J
 180J ITP-PES.01 STORBY DIESEL GEN PRE-OP (PES)11J
 180K ITP-PV.01 PRM WTR STOP/TRANS (PV)11J
 180L ITP-PST.01 PWR CONV SYS EXP 180-532 (PST)11J
 180M ITP-PST.01 PWR CONV SYS EXP PCKING (PST)11J
 180N ITP-RS.02 RB SPRAY SYS PRE-OP (RS)11J
 180O ITP-RLS.01 PZR PWR VLV/GUF 180-532 (RLS)11J
 180P ITP-RS.01 RX PLANT SPPL PRE-OP (RS)11J
 180Q ITP-RS.03 POST ACCIDENT SAMPLE (RS)11J
 180R ITP-RS.02 RX PLANT SAMF PCKING (RS)11J
 180S ITP-RS.01 TUR 1-ACID/CAS WST STU (RS)11J
 180T ITP-CE.01 180GA BNDNR EVAC ACCEPT (CE)11J
 180U ITP-CE.02 HGTWELL SAMP ACCEPT (CE)11J
 180V ITP-CE.01 CONDENSATE SYS ACCEPT (CE)11J
 180W ITP-FC.01 FW CHEM ADJ TEST (FC)11J
 180X ITP-FC.01 FW CHEM ADJ ACCEPT (FC)11J
 180Y ITP-FC.01 STEAM SEAL SYS ACCEPT (FC)11J
 180Z ITP-HV.02 HP HT DRN/VMT/LVL CTL (HV)11J
 1810 ITP-HV.02 LP HT DRN/VMT/LVL CTL (HV)11J
 1811 ITP-HVT.01 TURB BLEG HVAC TEST (HVT)11J
 1812 ITP-PG.03 PA & STA XFMPS ACCEPT (PG)11J
 1813 ITP-TE.03 OJA/CFC IN TUR LUB OIL (TE)11J
 1814 ITP-EAS.01 LOAD SENSING TRAIN CALIB (EAS)11J
 1815 ITP-EAS.02 SETUP DATA ADJ FUGIT 1 IFT (EAS)11J
 1816 ITP-LAS.01 INSTALL LAYARD REDUCERS UNIT (LAS)11J
 1817 ITP-LCA.01 LAYE FAST BUS XFER (LCA)11J
 1818 ITP-RLS.02 DIGIT USE PART LOC OZO (RLS)11J
 1819 ITP-RLS.03 MASTER CUAL AUTO C/O (RLS)11J
 1820 ITP-PES.02 DIESEL GEN IMIT RUN (PES)11J
 1821 ITP-PES.02 DIESEL GEN IMIT RUN (PES)11J
 1822 ITP-FL.02 FLUSH SAMP SYS (FL)11J
 1823 ITP-FL.01 FLUSH INLET & GUILLET PFG (FL)11J
 1824 ITP-FC.01 CLEAN & FILL NEUT SUMP (FC)11J
 1825 ITP-FC.01 CLEAN & FILL NEUT SUMP (FC)11J
 1826 ITP-FC.01 NEUT SYS FLUSH (FC)11J
 1827 ITP-FL.01 BLOWDOWN PIPING (FL)11J
 1828 ITP-FL.01 AIR BLD SAMPLE LINES (FL)11J

JUL

UNIT 1

182A ITP-AFW.02 AUX F/L SYS TEST RCSS32F (AFW)11J
 182B ITP-AKT.02 AFWP TUNING NO LOAD TEST (AKT)11J
 182C ITP-PES.03 DORON CIAL RCSS32F (PES)11J
 182D ITP-CCM.03 FILL FLOW CAL CCV RCSS32F (CCM)11J
 182E ITP-CHM.03 RAD CHEM MON RCSS32F (CHM)11J
 182F ITP-CHM.03 RCS CHEM TEST RCSS32F (CHM)11J
 182G ITP-GRD.02 CPU SYS INTEG RCSS32F (GRD)11J
 182H ITP-EEA.02 CLASS 1E VOLT VARIATION (EEA)11J
 182I ITP-HEI.01 PM RCS 2 23CF (HEI)11J
 182J ITP-ICS.02 ICS TUNING RCSS32F (ICS)11J
 182K ITP-PSS.01 M/STEAM ISO VLV RCSS32F (PSS)11J
 182L ITP-MUP.02 MUPP OPER TEST RCSS32F (MUP)11J
 182M ITP-MUP.01 RX CHEM ADJ PART RCSS32F (MUP)11J
 182N ITP-PNT.01 L.P.M. RCSS32F (PNT)11J
 182O ITP-PES.02 16-11/12 ELSC PRE-OP (PES)11J
 182P ITP-PES.03 16-11/12 AUTO START PRE-OP (PES)11J
 182Q ITP-PST.01 PRECPE THERM EXP RCSS32F (PST)11J
 182R ITP-PST.02 FZR REL CIRC LIA RCSS32F (PST)11J
 182S ITP-REV.02 RK PLDC COOLING RCSS32F (REV)11J
 182T ITP-RCS.02 RCS HOT LEAK/VIS RCSS32F (RCS)11J
 182U ITP-RCS.01 PZR PWR VLV/GUF RCSS32F (RCS)11J
 182V ITP-RCS.01 PZR CHEM & SPRAY RCSS32F (RCS)11J
 182W ITP-PES.01 CELT KPS PRE THE RCSS32F (PES)11J
 182X ITP-RS.01 RX PLANT SAMF RCSS32F (RS)11J
 182Y ITP-RS.02 POST ACCIDENT SAMP (HFT) (RS)11J
 182Z ITP-NIS.03 NI PRE-OP CALIB TEST (NIS)11J
 1830 ITP-RAP.04 1-E AIR RAD MON (RAP)11J
 1831 ITP-RGC.03 H2 MONITORING PRE-OP (RGC)11J
 1832 ITP-RGC.03 H2 VENT SUPPLY/EXH PRE-OP (RGC)11J
 1833 ITP-RFS.02 RPS PRE-OP CALIB (RFS)11J
 1834 ITP-RAP.01 AREA RAD MON (NSR) (RAP)11J
 1835 ITP-RAP.05 LIQUID RAD MON PRE-OP (RAP)11J
 1836 ITP-RAP.06 AREA RAD MON (NSR) (RAP)11J
 1837 ITP-RAP.06 AIRBORN RAD MON (NSP) (RAP)11J
 1838 ITP-PVT.01 TURB BLEG HVAC ACCEPT (PVT)11J
 1839 ITP-ICS.01 MSR HTX TEST (ICS)11J
 1840 ITP-RFS.01 RCF PWR MON RESP TIME (RFS)11J
 1841 ITP-FC.01 CLEAN & FILL CLEAN SUMP (FC)11J
 1842 ITP-FC.01 STEAM BLOW FIRING (FC)11J
 1843 ITP-AC.01 BLOWDOWN INST AIR LINES (AC)11J
 1844 ITP-AC.01 BLOW DOWN INST AIR LINES (AC)11J

AUG

1984

1845 ITP-SES.02 FLOW&SAMP SYS F HP EVAP ACCIF11P
 1846 ITP-SES.02 SPS SYS ACCEPT SAMPLE SYS&PSS11P
 1847 ITP-SES.02 FLOW&SAMP SYS A HP EVAP ACCIF11P
 1848 ITP-GAL.01 GROUND GRIE PERSIST (GAL)11P
 1849 ITP-AT.04 STP BLOW B TRAIT (AT)11P
 1850 ITP-AT.02 FLUSH IFON REP COND REI (AT)11P
 1851 ITP-AT.01 FLUSH INGR REMOVAL SUMP (AT)11P
 1852 ITP-FA.02 CLIC TWP P/O & FUNC C/O (FA)11P
 1853 ITP-HH.01 FLUSH SYSTEM FMP DISCH (HH)11P
 1854 ITP-HH.02 VAC (EVAP LAB) AL/FUNC (HH)11P
 1855 ITP-HVAC PRE-OP (HVAC)11P

UNIT 2/COMMON

UNIT 1

1856 ITP-AMN.03 CMFLT C/O (AMN)11J
 1857 ITP-AFW.02 HFT PRECP TEST (AFW)11J
 1858 ITP-AFW.02 AUX F/L SYS TEST AMF (AFW)11J
 1859 ITP-AFL.01 COMPL (TUPE) DRIVEN PUMP (AFL)11J
 1860 ITP-CHM.01 RCS CHEM TEST TO AMF (CHM)11J
 1861 ITP-CHM.02 DMR (RCS C/O TO AMF) (CHM)11J
 1862 ITP-CHM.02 HET RCS C/O & PZR SPRAY (CHM)11J
 1863 ITP-HEI.01 COOL DOWN TO 20C DEG (HEI)11J
 1864 ITP-HEI.01 PM COOL DOWN TO AMBIENT (HEI)11J
 1865 ITP-ICS.02 ICS TUNING TC AMF (ICS)11J
 1866 ITP-MUP.02 MUPP SYS OPER TO AMF (MUP)11J
 1867 ITP-PST.01 PRECPE THERM EXP TO AMF (PST)11J
 1868 ITP-PST.02 PRECPE THERM EXP TO AMF (PST)11J
 1869 ITP-PVE.01 BOFATED WATER STOR PRECP (PVE)11J
 1870 ITP-DMP.01 DUMP TO SUMP FLOW TEST (DMP)11J
 1871 ITP-FSA.05 INTEGRATED ESFAS (FSA)11J
 1872 ITP-ESA.04 ESFAS RESPONSE TIME TEST (ESA)11J
 1873 ITP-ESA.07 TOT SFAS RESP TIME (ESA)11J
 1874 ITP-ESA.05 ECCAS LCP SEC PREOP (ESA)11J
 1875 ITP-PL.01 NU SYS PRE-OP (ERS) (PL)11J
 1876 ITP-RAP.02 1-E AREA RAD MON PRE-OP (RAP)11J
 1877 ITP-REV.01 RE AIR PUR/CLNUP/VMT (REV)11J
 1878 ITP-RGC.01 H2 RECUMR PRE-OP (RGC)11J
 1879 ITP-RFS.03 ARTS SYS PREOP (RFS)11J
 1880 ITP-RFS.01 RES PRECP/TIME RESP (RFS)11J
 1881 ITP-RAP.07 STACK HI RANGE RAD MON (RAP)11J
 1882 ITP-RAP.03 CIMP HI-RANGE RAD MON (RAP)11J
 1883 ITP-RFS.03 INITIAL ENERGIZATION (RFS)11J
 1884 ITP-BG.03 FLUSH RECIRC FLOW PATH (BG)11J
 1885 ITP-BG.03 FLUSH PHIP WTR TO EBS TR (BG)11J
 1886 ITP-BG.03 DRN EBS IN & PARTIAL FILL (BG)11J
 1887 ITP-BLOWDOWN FIRING (BLOWDOWN)11J

SEP

DATE	JAP-PSS.18	TUEE INTG EXPR LNA III	EPSS12P
DATE	JAP-PSS.24	LOS OF FEEDWTR LP EVAP	12P
DATE	JAP-PSS.13	HP EVAP R HEATUP	EPSS12P
DATE	JAP-SFS.02	BLD K SAPP ACCEPT K EVAP	12P
DATE	JAP-SFS.02	BLD K SAPP ACCEPT J EVAP	12P
DATE	JAP-SFS.02	BLD K SAPP ACCEPT A EVAP	12P
DATE	JAP-SFS.02	BLD K SAPP ACCEPT N EVAP	12P
DATE	JAP-PI.06	OPER NOV MOV	EPSS12P
DATE	JAP-AT.06	CLM TEST FSH HP STM-HGM	EPSS12P
DATE	JAP-AT.06	INSPECT LCR & CLEAN	EPSS12P
DATE	JAP-AT.06	OPER NOV HP STEAM TO DOW	EPSS12P
DATE	JAP-AT.06	CLSE HP STM TO DOW NOV	EPSS12P
DATE	JAP-AT.06	"M" EVAP STEAM BLOW	EPSS12P
DATE	JAP-AT.06	"A" EVAP STEAM FLOW	EPSS12P
DATE	JAP-AT.06	"H" EVAP STEAM BLOW	EPSS12P
DATE	JAP-AT.06	"J" EVAP STEAM FLOW	EPSS12P
JSPR	JAP-FF-01	AIR FLOW SAMPLE LINES	EPSS12P

UNIT 2/COMMON

UNIT 1

155A	1TP-APV.01	1F-55A HP HP EFOUR RUN	EPSS12P
155A	1TP-APV.02	1F5 PRE-UP	EPSS12P
155A	1TP-APV.03	CEL FLW BALANCE	EPSS12P
155A	1TP-CHP.01	WCS CHL TEST MCK1P0	EPSS12P
155A	1TP-CHP.02	CELT CRIP INTG 1P7-532	EPSS12P
155A	1TP-CHP.02	SYG INTEGRATED TEST	EPSS12P
155A	1TP-CHP.02	CRP TRIP A OPER 160-532	EPSS12P
155A	1TP-CHP.02	CELT CRIP FUNC RECKING	EPSS12P
155A	1TP-CHA.03	HI MOD VOLT 16.9KV	EPSS12P
155A	1TP-LL2.03	MOD 1E MOD VOLT 14.1KVP	EPSS12P
155A	1TP-CHA.03	1-E MOD VOLT 14.1KVP	EPSS12P
155A	1TP-CHA.03	HP VAP LCC PRE-OP	EPSS12P
155A	1TP-CHA.03	1-E LOW VLT 400VAC	EPSS12P
155A	1TP-CHA.03	1-E LOW VLT 1442VAC	EPSS12P
155A	1TP-CHA.03	120VAC MOD 1E	EPSS12P
155A	1TP-CHA.03	120VAC CR-INPT PREP FWP	EPSS12P
155A	1TP-CHA.03	120 VAC 1E PFEFAD PLK	EPSS12P
155A	1TP-CHA.03	MOD 1E CC SYS	EPSS12P
155A	1TP-CHA.03	CLASS 1E HVG VOLTAGE PRE-OP	EPSS12P
155A	1TP-CHA.03	CLASS 1E CC SYS PRE-OP	EPSS12P
155A	1TP-CHA.03	STATN EMER DC CRT	EPSS12P
155A	1TP-CHA.03	PM RCS CRIP	EPSS12P
155A	1TP-CHA.03	HP HEAT-UP RCS 1P0-537	EPSS12P

JUL

155A	1TP-APV.02	AUX BLDE HVAC PRE-OP	EPSS12P
155A	1TP-SWS.03	SW PREOP	EPSS12P
155A	1TP-SWS.03	SCR WATER TRAV SCRN PREGP	EPSS12P
155A	1TP-APV.03	FM AREA HVAC PRE-OP	EPSS12P
155A	1TP-APV.04	ACCESS ENTL/CMPTP AREA	EPSS12P
155A	1TP-CHP.01	EMER COOL FOPD PRE-OP	EPSS12P
155A	1TP-ESA.06	HAZ GAS MONT SYS PREOP	EPSS12P
155A	1TP-FPS.03	FIRE PROTECTION PREOP	EPSS12P
155A	1TP-FPS.03	CGZ FIRE PROT PRE-OP	EPSS12P
155A	1TP-FHV.03	SER WTR STRUCT HVAC PREOP	EPSS12P
155A	1TP-PAS.03	SOUND POWERED PHONES	EPSS12P
155A	1TP-PFX.03	EXTERNAL COMMUNICATIONS	EPSS12P
155A	1TP-PIR.03	ROOM WATER LVL MON SYS	EPSS12P
155A	1TP-FEP.03	PFCES STM RAD MON	EPSS12P
155A	1TP-RAP.03	AREA RAD MON (SSR)	EPSS12P
155A	1TP-RAP.03	AREA RAD MON (SSR)	EPSS12P
155A	1TP-RAP.03	AIR RAD MON (SSR)	EPSS12P
155A	1TP-RAP.03	LIQUID RAD MON PFT-OP	EPSS12P
155A	1TP-RWS.04	HAD WST ERUM HOML P-EOP	EPSS12P
155A	1TP-SVE.04	SM VORTEX FREOP	EPSS12P
155A	1TP-CHA.02	OFF BLDG CHILL WTR	EPSS12P
155A	1TP-APV.02	PROCS LVAF BLDE HVAC	EPSS12P
155A	1TP-FPS.03	HP EVAP A PEL VLV TST	EPSS12P
155A	1TP-PSS.07	HP EVAP FM VAN/CR CONT	EPSS12P
155A	1TP-PSS.07	HP EVAP PECCF SYS C/D	EPSS12P
155A	1TP-PSS.06	SUM COOLING TEST	EPSS12P
155A	1TP-PSS.07	HP EVAP FRESS OF 10RMAL	EPSS12P
155A	1TP-PIS.08	HP DEPR/RECOV PHASE 1	EPSS12P
155A	1TP-PSS.02	HP EVAP A HEAT-UP	EPSS12P
155A	1TP-PSS.04	HP VNT STAZ/IMP VLV ACC	EPSS12P
155A	1TP-PTH.01	1K7GAJ AE ELLC HEAT	EPSS12P
155A	1TP-PES.01	DRY WASTE COMPACTOR	EPSS12P
155A	1TP-SEA.01	DELATERING SYS ACCEPT	EPSS12P
155A	1TP-HAS.04	SUPPLY AIR TEST	EPSS12P
155A	1TP-ANE.05	11 CMPLT C/D	EPSS12P
155A	1TP-ATE.02	CMPLT C/D	EPSS12P
155A	1TP-ESA.06	EMT EARL HAZ GAS MON	EPSS12P
155A	1TP-RWS.04	FILTER HOML C/D	EPSS12P
155A	1TP-AT.06	SUCT PIPE TICS & CONNECT	EPSS12P
155A	1TP-AT.06	STM BLOW A TRAIL	EPSS12P
155A	1TP-HR.01	FLUSH TR SUCT & GRAY FL	EPSS12P
155A	1TP-SL.01	AIR BLOW SAMPLE LINES	EPSS12P
155A	1TP-SL.01	AIR FLOW SAMPLE LINES	EPSS12P

UNIT 2/COMMON

AUG

1984 (CONT.)

UNIT 2/COMMON

155A	2TP-LG.03	FLUSH RECIRO FLOW PATH	EPSS12P
155A	2TP-00.03	FLUSH OUT CUT PIPE	EPSS12P
155A	2TP-EG.03	FLUSH TO EGG	EPSS12P
155A	2TP-CHP.01	AUX BLDG CHASE PREOP	EPSS12P
155A	2TP-EPL.01	CHNL ROOM EMER LIGHTS	EPSS12P
155A	2TP-FCA.01	FIRE DET & ALARM PREOP	EPSS12P
155A	2TP-FPS.04	WFR DFLUGE PREOP	EPSS12P
155A	2TP-FFS.01	FIRE WTR SUPPLY & DIST	EPSS12P
155A	2TP-ALS.01	SCFM & LES LITING PRE-OP	EPSS12P
155A	2TP-PAS.02	INTERNAL COMMUNICATIONS	EPSS12P
155A	2TP-PAS.04	RFID COMM PRE-OP	EPSS12P
155A	2TP-RAP.05	CRIT HI RANGE RAD MON	EPSS12P
155A	2TP-RAP.05	LIQUID RAD MON PRE-OP	EPSS12P
155A	2TP-RWS.06	INTG SOLID RAD WST FROG	EPSS12P
155A	2TP-SIS.01	SEISMIC INST SYS PRE-OP	EPSS12P
155A	2TP-CPE.01	POND BLOWN/MAKUP ACCEPT	EPSS12P
155A	2TP-APV.02	AUX HLP ACCEPT F/CE-10A	EPSS12P
155A	2TP-AK6.02	AUX HLP ACCEPT F/TE-16B	EPSS12P
155A	2TP-CHA.01	TURBINE BLDG CHASE ACCEPT	EPSS12P
155A	2TP-HAF.01	GAS LEAK DETECT ACCEPT	EPSS12P
155A	2TP-PAL.02	LEAK TEST CONF STATE	EPSS12P
155A	2TP-HAS.06	SERV LEAK TEST FEEDWTR	EPSS12P
155A	2TP-HAS.11	MED URHM HIC SYS TEST	EPSS12P
155A	2TP-HAS.19	LEAK TEST HP CONDENSATE	EPSS12P
155A	2TP-HAS.14	CONF TO DA SER LEAK TEST	12P
155A	2TP-HAS.07	LEAK TEST PATH STEAM	EPSS12P
155A	2TP-HAS.12	N2 SUPPLY TEST	EPSS12P
155A	2TP-LEM.01	LABCOPY WASTE ACCEPT	EPSS12P
155A	2TP-HV.03	MISC PLEGS HVAC ACCEPT	EPSS12P
155A	2TP-PSS.11	SERV LV TST TO VALVE	EPSS12P
155A	2TP-PSS.11	LE24 TEST	EPSS12P
155A	2TP-PSS.22	LP PMP HEAD CURVE	EPSS12P
155A	2TP-PSS.13	HP EVAP E FOWER HUNDF	EPSS12P
155A	2TP-PSS.08	HP DEPR/RECOV PHASE 2	12P
155A	2TP-PSS.24	RELIEF VALVE TESTING	EPSS12P
155A	2TP-PSS.23	VACUUM PUMP PERFORMANCE	EPSS12P
155A	2TP-PSS.07	HP EVAP 1 COOLDOWN & REFEED	EPSS12P
155A	2TP-PSS.12	HP 1 LP PAG FILTER ACCEPTATION	EPSS12P
155A	2TP-PSS.19	TUNE INTG EXPR LEAKER 1E	EPSS12P
155A	2TP-PSS.11	DOW HP STM HTRP TO VALVE	EPSS12P
155A	2TP-PSS.19	HP THX STM QUAL "A" EVAP	EPSS12P
155A	2TP-PSS.21	HC FD PMP HEAD CURVE	EPSS12P
155A	2TP-PSS.13	THERMAL PERFORM HACHELIE	EPSS12P
155A	2TP-PSS.24	LOS OF FEEDWTR HP EVAPS	12P
155A	2TP-PST.01	HP BLR TEMP FPG EXAM	EPSS12P
155A	2TP-PTH.04	HOT WATER HEATING ACCEPT	EPSS12P

SEP

<p style="text-align: center;">UNIT2/ COMMON</p> <p> 0474 2TP-RFF.01 VERIFY/FILL F2 SUPPLY (KFF)2K 0475 2TP-RFF.01 RX PENT PRESS IN2) (KFF)2K 0476 2TP-RFF.01 VERIFY/FILL WTR TNS (KFF)2K 0477 2TP-RTF.03 (F) 22-42745 (KTH)2K 0478 2TP-RTF.03 (F) 22-P-11 (KSN)2K 0479 2TP-RTF.03 (F) 22-51A (KAS)2K 0480 2TP-RTF.03 (F) 22-7C (KLG)2K 0481 2TP-RTF.03 (F) 22-A-6 (KSN)2K 0482 2TP-RTF.03 (F) 22-71 (KSS)2K 0483 2TP-RTF.01 4 RTF.02 RM FD SET/ILRT (KFS)2K 0484 2TP-RTF.03 (F) 22-08 (KFR)2K 0485 2TP-RTF.03 (F) 22-85 (KSN)2K 0486 2TP-RTF.03 (F) 22-10 (KFF)2K 0487 2TP-RTF.03 (F) 22-54 (KSN)2K 0488 2TP-RIS.05 NI REC-CP CALIF TEST (KFS)2K 0489 2TP-RPP.02 RPS PRE-CP CALF (KFS)2K 0490 2TP-RIS.01 ICF ELLET TEST (KIS)2K 0491 2TP-RAP.05 LIQUID LAD MONT PRE-CP (KAP)2K 0492 2TP-RFC.01 DRAIN SEFT FUEL POOL (KFC)2K 0493 2TP-RPM.01 PRIM WTR STOP/THANCF (KPM)2K 0494 2TP-RAP.02 1-6 AREA RAD MONT PRE-CP (KAP)2K 0495 2TP-RAP.01 AREA RAD MONT (MSR) (KAP)2K 0496 2TP-RAS.03 FILL ASPHALT TANK (KAS)2K 0497 2TP-RAS.03 RAD LST SOLIDIFICATION (KAS)2K 0498 2TP-RAS.03 FILL STEAM CYCLE BOILERS (KAS)2K 0499 2TP-RPS.01 "K" LVAF QUALITY CHECK (KPS)2K 0500 2TP-RPS.02 "J" EVAF QUALITY CHECK (KPS)2K 0501 2TP-RPS.01 HP TEST STR HGR SET NOT (KPS)2K 0502 2TP-RPS.02 THERMAL PERFORM BASELINE (KPS)2K 0503 2TP-RPS.03 RECIRC SYS LP COOLDOWN (KPS)2K 0504 2TP-RPS.01 PSS INTERLCK & CTRL CHK (KPS)2K 0505 2TP-RPS.02 "H" EVAF QUALITY CHECK (KPS)2K 0506 2TP-RPS.02 "A" EVAF QUALITY CHECK (KPS)2K 0507 2TP-RPS.01 HP TRX STM QUAL" B EVAF" (KPS)2K 0508 2TP-RPS.03 LP DEPR/REC OV PHASE 2 (KPS)2K 0509 2TP-RPS.01 HATGER CHECK COLD (KPS)2K </p> <th data-bbox="776 123 1415 1148"> <p style="text-align: center;">UNIT2/ COMMON</p> <p> 0510 2TP-RWT.01 HEATED WATER STOP PRECP (KWT)2K 0511 2TP-RSA.04 ESFAS RESPONSE TIME TEST (KSA)2K 0512 2TP-RSA.07 TOT SFAS RESPONSE TIME (KSA)2K 0513 2TP-RSA.05 ENERGATED ESFAS LP (KSA)2K 0514 2TP-RSA.02 ECCAS LCF SEC PRECP (KSA)2K 0515 2TP-RAP.02 1-6 AREA RAD MONT PRE-CP (KAP)2K 0516 2TP-RAP.04 1-6 AREA RAD MONT (KAP)2K 0517 2TP-REV.01 RB AIR FUR/CLNDUP/VERT (REV)2K 0518 2TP-RGC.03 H2 MONITORING PRE-OP (KGC)2K 0519 2TP-RGC.02 H2 VENT SUPPLY/EXH PRE-OP (KGC)2K 0520 2TP-RGC.01 H2 REC"NR PRE-OP (KGC)2K 0521 2TP-RFS.01 RPS TIME RESPONSE (KFS)2K 0522 2TP-RHV.01 DG BLDG HVAC PRE-CP (KHV)2K 0523 2TP-RAP.01 AREA RAD MONT (RSP) (KAP)2K 0524 2TP-RHV.02 CMT HEAT REMOVAL PREOP (KHV)2K 0525 2SP-ANI.01 CMPLT C/O (ANI)2K 0526 2SP-AFN.02 CMPLT C/O (AFN)2K 0527 2SP-ANI.01 CMPLT C/O (ANI)2K 0528 2SP-PIT.04 CMPLT C/O (PIT)2K 0529 2SP-RPT.01 RCP PMW MGT RESPCTS TIME (KPS)2K 0530 2SP-RFS.02 INITIAL ENERGIZATION (KPS)2K 0531 2SP-EG.03 FLSH PRIM WTR INTO EPS TK (KPS)2K 0532 2SP-AG.01 INST AIR BLOW (KAG)2K 0533 2TP-APV.03 CTRL RM HVAC PRE-CP (KAPV)2K </p> <th data-bbox="1415 123 2053 1148"> <p style="text-align: center;">UNIT2/ COMMON</p> <p> 0534 2TP-CHF.04 POLAR CLANE TRF-OP (CHF)2K 0535 2TP-RFS.02 HALON FIRE PROTECTION PRE-CP (KFS)2K 0536 2TP-MUP.01 NU SYS PFE-OF (KES) (KES)2K 0537 2TP-RIS.04 NI DETECTOR PRE-CP (KIS)2K 0538 2TP-RIS.06 SR/IR INITIAL SETTINGS (KIS)2K 0539 2TP-RIS.02 ICM SYSTEM PRE-OP (KIS)2K 0540 2TP-RIS.03 NI DETECTOR CAULING TEST (KIS)2K 0541 2TP-RAP.03 CMT HI RANGE RAD MON (KAP)2K 0542 2TP-RAP.07 STACK HI RANGE RAD MON (KAP)2K 0543 2TP-RFS.01 RB SPRAY PER AIR TEST (KFS)2K 0544 2TP-RCS.04 PST HFT (TECH INSP/INVC) (KCS)2K 0545 2TP-RPS.03 ARTS SVC PREOP (KPS)2K 0546 2AP-ANV.01 TENDON GALLERY HVAC (KAV)2K 0547 2AP-CPS.01 CATHODIC PRPT ACCEPI (KCS)2K 0548 2SP-PIT.02 CMPLT C/O (PIT)2K 0549 2SP-PIT.03 CMPLT C/O (PIT)2K </p> </th></th>	<p style="text-align: center;">UNIT2/ COMMON</p> <p> 0510 2TP-RWT.01 HEATED WATER STOP PRECP (KWT)2K 0511 2TP-RSA.04 ESFAS RESPONSE TIME TEST (KSA)2K 0512 2TP-RSA.07 TOT SFAS RESPONSE TIME (KSA)2K 0513 2TP-RSA.05 ENERGATED ESFAS LP (KSA)2K 0514 2TP-RSA.02 ECCAS LCF SEC PRECP (KSA)2K 0515 2TP-RAP.02 1-6 AREA RAD MONT PRE-CP (KAP)2K 0516 2TP-RAP.04 1-6 AREA RAD MONT (KAP)2K 0517 2TP-REV.01 RB AIR FUR/CLNDUP/VERT (REV)2K 0518 2TP-RGC.03 H2 MONITORING PRE-OP (KGC)2K 0519 2TP-RGC.02 H2 VENT SUPPLY/EXH PRE-OP (KGC)2K 0520 2TP-RGC.01 H2 REC"NR PRE-OP (KGC)2K 0521 2TP-RFS.01 RPS TIME RESPONSE (KFS)2K 0522 2TP-RHV.01 DG BLDG HVAC PRE-CP (KHV)2K 0523 2TP-RAP.01 AREA RAD MONT (RSP) (KAP)2K 0524 2TP-RHV.02 CMT HEAT REMOVAL PREOP (KHV)2K 0525 2SP-ANI.01 CMPLT C/O (ANI)2K 0526 2SP-AFN.02 CMPLT C/O (AFN)2K 0527 2SP-ANI.01 CMPLT C/O (ANI)2K 0528 2SP-PIT.04 CMPLT C/O (PIT)2K 0529 2SP-RPT.01 RCP PMW MGT RESPCTS TIME (KPS)2K 0530 2SP-RFS.02 INITIAL ENERGIZATION (KPS)2K 0531 2SP-EG.03 FLSH PRIM WTR INTO EPS TK (KPS)2K 0532 2SP-AG.01 INST AIR BLOW (KAG)2K 0533 2TP-APV.03 CTRL RM HVAC PRE-CP (KAPV)2K </p> <th data-bbox="1415 123 2053 1148"> <p style="text-align: center;">UNIT2/ COMMON</p> <p> 0534 2TP-CHF.04 POLAR CLANE TRF-OP (CHF)2K 0535 2TP-RFS.02 HALON FIRE PROTECTION PRE-CP (KFS)2K 0536 2TP-MUP.01 NU SYS PFE-OF (KES) (KES)2K 0537 2TP-RIS.04 NI DETECTOR PRE-CP (KIS)2K 0538 2TP-RIS.06 SR/IR INITIAL SETTINGS (KIS)2K 0539 2TP-RIS.02 ICM SYSTEM PRE-OP (KIS)2K 0540 2TP-RIS.03 NI DETECTOR CAULING TEST (KIS)2K 0541 2TP-RAP.03 CMT HI RANGE RAD MON (KAP)2K 0542 2TP-RAP.07 STACK HI RANGE RAD MON (KAP)2K 0543 2TP-RFS.01 RB SPRAY PER AIR TEST (KFS)2K 0544 2TP-RCS.04 PST HFT (TECH INSP/INVC) (KCS)2K 0545 2TP-RPS.03 ARTS SVC PREOP (KPS)2K 0546 2AP-ANV.01 TENDON GALLERY HVAC (KAV)2K 0547 2AP-CPS.01 CATHODIC PRPT ACCEPI (KCS)2K 0548 2SP-PIT.02 CMPLT C/O (PIT)2K 0549 2SP-PIT.03 CMPLT C/O (PIT)2K </p> </th>	<p style="text-align: center;">UNIT2/ COMMON</p> <p> 0534 2TP-CHF.04 POLAR CLANE TRF-OP (CHF)2K 0535 2TP-RFS.02 HALON FIRE PROTECTION PRE-CP (KFS)2K 0536 2TP-MUP.01 NU SYS PFE-OF (KES) (KES)2K 0537 2TP-RIS.04 NI DETECTOR PRE-CP (KIS)2K 0538 2TP-RIS.06 SR/IR INITIAL SETTINGS (KIS)2K 0539 2TP-RIS.02 ICM SYSTEM PRE-OP (KIS)2K 0540 2TP-RIS.03 NI DETECTOR CAULING TEST (KIS)2K 0541 2TP-RAP.03 CMT HI RANGE RAD MON (KAP)2K 0542 2TP-RAP.07 STACK HI RANGE RAD MON (KAP)2K 0543 2TP-RFS.01 RB SPRAY PER AIR TEST (KFS)2K 0544 2TP-RCS.04 PST HFT (TECH INSP/INVC) (KCS)2K 0545 2TP-RPS.03 ARTS SVC PREOP (KPS)2K 0546 2AP-ANV.01 TENDON GALLERY HVAC (KAV)2K 0547 2AP-CPS.01 CATHODIC PRPT ACCEPI (KCS)2K 0548 2SP-PIT.02 CMPLT C/O (PIT)2K 0549 2SP-PIT.03 CMPLT C/O (PIT)2K </p>
JUL	AUG	SEP

1984 (CONT.)²

		<p style="text-align: right;">UNIT 1</p> <p style="text-align: right;">15EA 1TP-NIS-01 ICM ELECT TEST (1:15)M 15EP 1TP-NIS-04 NI DETECTOR PRE-OP (1:15)M</p>
OCT	NOV	DEC

1984

DATA DSP-000.00 DATA ALL SETUP FACILITY 2 FEB 1985

UNIT 2/COMMON

UNIT 1

000 DSP-AT.00 DEPIN LINE TO DOW POND (FES)10
001 DSP-AT.00 COND LINE FLUSH TO POND (FES)10
10FA 1TP-CHV.04 POLAR CHATE PRE-OP (CE)11P
10GA 1TP-CHV.01 DC BLEG HVAC PRE-OP (FHV)11P
10GA 1TP-FIA.01 FINE ECT & ALARM PREP (FIA)11P
10CC 1TP-FHC.01 CO2 FINE PHOT PRE-OP (FHC)11P
10CF 1TP-FPS.03 HALON FIRE PROTECTION PRE-OP 11P
10EF 1TP-FIS.03 HI DETECTOR CALIBR TEST (FIS)11P
10EA 1TP-KEV.00 ICP SYL PRE-OP (KEV)11P
10EA 1TP-KIS.00 SKYTR INITIAL SETTINGS (KIS)11P
10EA 1TP-KEV.01 RH SPRAY FDN AIR TEST (KEV)11P
10EA 1TP-REV.02 C/T T HEAT REMOVAL PREF (REV)11P
10EA 1TP-PCS.10 PH FLOW SCIS/INTFM INSP (PCS)11P
10LE 1AP-AHV.01 TLD GALLERY HVAC (AHV)11P
10HA 1AP-CEC.01 CATHODIC PROTECTION (CEC)11P
10KA 1SP-ARI.00 CRFLT P/O 11P
10KH 1FP-LG.05 FILL EDS TK COMPLETELY (LGP)11P
10KH 1FP-LG.05 FLUSH OUT CUI PIPE (LGP)11P
10KH 1FP-FC.05 BACK FLUSH FM/100 (FES)11P

10AD DSP-045.14 LOAD SENSING TRAIN CALIB 12P
10AD DSP-045.15 ACCELR TRAIN CALIB 12P
10AS DSP-045.06 INSTALL LANYARD REDUCERS 12P
10AL DSP-045.15 LANYARD REDUCER CALIB 12P

UNIT 2/COMMON

JAN

FEB

MAR

1985

<p style="text-align: center;">UNIT 1</p> <p>TAFA-170 RAU-PSS.14 INIT HTUP EXT LINE TO TURB10</p>		<p>DATE TAP-PSS.14 MODE 1 1115G. CPS 4 FOX 111511G DATE TE-9020.14 HP DOW LINE STEAM FLOW 111511G DATE TL-9020.14 LP DOW WEST STEAM FLOW 111511G DATE TE-9021.14 LP DOW EAST STEAM FLOW 111511G DATE TE-9021.14 LP DOW TUR LIE STM FLOW 111511G</p> <p style="text-align: center;">UNIT 2/COMMON</p>
APR	MAY	JUN

1985

		<p>UNIT 1</p> <p>ICAS 0SP-125.04 DATA ACU SETUP F/UNIT 1 FEE 31P IGAS 2SP-125.14 LOAD CELL CALIB 31P IDAS 2SP-045.06 INSTALL ACCEL IN UNIT 1 31P IGAS 0SP-045.14 ACCEL TRAIN CALIB 31P IGAS 1SP-045.08 INSTALL LARYARD MOUNTERS IN UNIT 1 IGAS 3SP-045.15 LARYARD REDUCER CALL 31P</p>
		<p>AUG</p> <p>1985</p>
		<p>SEP</p>

OCT

NOV

DEC

1985

VIEW GRAPHS

SEP

AUG

1985

UNIT 1


ICAS DSP-125.04 DATA ACQ SETUP F/UNIT 1 FEE JIP
 ICAL DSP-145.14 LOAD CELL CALIB JIP
 IDAS DSP-045.06 INSTALL ACCEL IN UNIT 1 JIP
 IDAS DSP-045.15 ACCEL 15" IN CALIB JIP
 IDAS DSP-045.09 INSTALL LARY AND RODCERS IN UN2 JIP
 ICAL DSP-045.12 LARY AND RODCERS CALIB JIP

JUL

SYSTEM


TURNOVER

STATUS



TOTAL SYSTEMS = 850
 TURNED OVER = 543
 REMAINING = 307
 % COMPLETE = 64

SYSTEM TURNOVERS BY DISCIPLINE - (3-31-83)




REMAINING SYSTEMS = 307

REMAINING SYSTEMS BY MILESTONES - (3-31-83)

••• REVISION 12 •••

SYSTEMS ACCEPTED= 544 OF 850 TOTAL



TEST STATUS


(REFER TO HANDOUT MATERIAL)

	<u>PAGE</u>
ELECTRICAL	2
I&C	3
NSSS	6
AUXILIARY	8
FEEDWATER/CONDENSATE	10
TURBINE/HVAC	15
PROCESS STEAM	19
PROGRAMMATIC	21

PROCEDURE DEVELOPMENT

AND


PERFORMANCE STATUS




TEST PROCEDURES - PROCEDURE TYPES

(729)


(5)




TEST PROCEDURE - STATUS 3-31-83 (729)




PREOPERATIONAL TEST PROCEDURES (268)




ACCEPTANCE PROCEDURES (128)



FLUSHING PROCEDURES (168)



SPECIFIC PROCEDURES (119)



GENERIC PROCEDURES (46)

	<u>COMPLETED</u>	<u>STARTED/NOT COMPLETE</u>
PRE-OPERATIONAL TESTS	0	2
ACCEPTANCE TESTS	1	0
SYSTEM FLUSHES	16	17
SPECIFIC TESTS	9	23
	<hr/>	<hr/>
TOTAL	26	42

TOTAL TESTS REQUIRED

(EXCLUDING GENERIC TESTS)

683

% TEST COMPLETE =

4

TESTS COMPLETED - (3-31-83)

DISCIPLINE

GENERIC CHECKOUT
PERCENT COMPLETE

ELECTRICAL

83

I & C

37

TURBINE/HVAC

24

FEEDWATER/CONDENSATE

25

NSSS

4

AUXILIARY SYSTEM

8

PROCESS STEAM

15

TOTAL SYSTEM CHECKOUT COMPLETE

45%

SYSTEM CHECKOUT STATUS - (3-31-83)

TEST SCHEDULE REV 12

(REFER TO BIG CHART - PLAN FOR
TWO UNIT STARTUP OR FIGURE 4
OF HANDOUT)

MANPOWER CURVES

REFER TO HANDOUT MATERIAL, FIGURE 5

POST TURNOVER EXCEPTION WORK
CONSTRUCTION GENERAL SERVICES ORGANIZATION MANPOWER

NON-MANUAL 55

MANUAL

PIPEFITTERS & WELDERS - 55

ELECTRICIANS - 35

LABORERS - 10

100

DAT
Send to
JAY Morrison
Dan

Midland Plant - Field Test Program

Some Statistical Considerations:

1. We plan to perform some 401 proportional and
acceptance tests for Unit 1 and/or Unit 2.
(Units 1, 2, and common)

a) Of these

- 6% (26 of 401) are planned for completion as to Unit 2 ^{and} _{tests}
- ~~15%~~ ^{4%} (15 of 401) " " " " " " Unit 1 "
- 22% (89 of 401) " " " " " " Unit 2 HFT
- 4% (17 of 401) " " " " " " ^{unit 2} _{decisions} HFT
- 17% (67 of 401) " " " " " " _{plans} to Unit 1 HFT
- 5% (21 of 401) " " " " " " during Unit 1 HFT
- 32% (127 of 401) " " " " " " _{plans} to Unit 2 F&E
- 10% (37 of 401) " " " " " " Unit 2 F&E

The above numbers are tabulated on Table 1.

TABLE 1

NUMBER AND PERCENTAGE OF PREOP AND ACCEPTANCE TEST COMPLETIONS

ALM 7-12-8

MILESTONE	UNIT 2			UNIT 1			UNIT 2			UNIT 1		
	No. of Tests	% of Total	Cumulative %	No. of Tests	% of Total	Cumulative %	No. of Tests	% of Total	Cumulative %	No. of Tests	% of Total	Cumulative %
2 COLD HYDRO	26	10%	10%	15	11%	11%	15	6%	6%	15	6%	6%
1 COLD HYDRO	89	34%	44%	67	47%	58%	89	22%	28%	67	17%	23%
2 HFT	17	7%	51%	21	15%	73%	17	4%	32%	21	5%	28%
1 HFT	127	49%	100%	39	27%	100%	127	32%	64%	39	10%	38%
2 F.L.												
1 F.L.												
TOTAL	259	100%		142	100%		259	100%		142	100%	

of 40%
TOTAL
UNIT 2/or
UNIT 1 -
COMBINED
CUMULATIVE
53%

2. The Prep (TP) and Acceptance (AP) Tests at Midland are written (51% completed) such that there are multiple TP's ^{or} AP's for a system. For example, the RCS has 16 TP's per Unit, Process Steam has 2 TP's and 25 AP's, Radiation Monitoring has 6 to 7 TP's per Unit, etc.

Table 2 shows a list of systems that have more than 1 TP/AP.

The point here is that the Midland Test Program is unique and different from other sites in that the total number of Tests (TP & AP) are generally much more than the typical Test Program; however the content or extent of the Test Program is not significantly different.

Therefore if the NRC Caseload Forecast panel is basing their schedule evaluation of the Midland Project from the number of Tests, the result would be an exaggeration or elongation of the Test program duration. This is an unfair evaluation because the number of ~~TP's~~ planned Tests per month ~~is based upon multiple, short duration Tests~~ would obviously be much larger and therefore misleading.

To put this number (Total Tests and/or Tests planned per month) in proper perspective, one must re-evaluate the schedule (duration) estimate as follows:

[Refer to Table 2 for data.]

	<u>Unit 2 & 0</u>	<u>Unit 1</u>
Number of Multiple TP's and AP's (i.e. more than 1 per System)	94	176
# of Systems with multiple TP's or AP's	24 <hr/> 70	43 <hr/> 133
Total Number of TP's + AP's	142	259
Adjusted Totals	72	126 = 198

Babcock & Wilcox

Therefore instead of 401 total, the adjusted
total should be 198, say 200.

NRC's estimate of 2 years beyond our Rev. 12 Fuel Load
dates (i.e. 2nd quarter of 1986 for Unit 2) should be
cut down by at least 1/2 OR 1st to 2nd quarter of 1985

TO: DBM

FROM REM

CASE LOAD FORECAST PANEL - PROOP TEST
SCHEM.

Down the bottom line of all the attached is if we wrote totally combined proops - i.e. rather than total function we would have it as follows

UNIT 200

Unit 1

Presently 259

142

Combined 126

72

TOTAL 198

Vice 401

This is about 1/2 if you use 5th NRC model for 10 yr with bring NRC date to summer '85 vice summer '86 much more in line with our estimates. Also from Unit 1 delay study we remove a major workload from before Unit 2 full load by delaying ~35%.

Table A

10-10-70

PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
1. In Monitoring - 7 T's		20. Condensate - 7 T's	
2. Aux. FW - 3 T's		21. Gross Steam - 2 T's	
3. CCW - 2 T's		22. In Monitoring - 5 T's	
4. Chemistry Tank - 3 T's		23. Refueling System - 5 T's	
5. CRA - 3 T's		24. Fuel Oil - 2 T's	
6. DHHS - 3 T's		25. Auxiliary Power - 2 T's	
7. ... - 2 T's		26. ... - 2 T's	
8. ... - 2 T's		27. ... - 2 T's	
9. ... - 4 T's		28. ... - 2 T's	
10. ... - 2 T's		29. ... - 2 T's	
11. ... - 2 T's		30. ... - 2 T's	
12. ... - 6 T's		31. ... - 2 T's	
13. ... - 3 T's		32. ... - 2 T's	
14. ... - 2 T's		33. ... - 2 T's	
15. ... - 4 T's		34. ... - 2 T's	
16. ... - 3 T's		35. ... - 2 T's	
17. ... - 3 T's		36. ... - 2 T's	
18. ... - 3 T's		37. ... - 2 T's	
19. ... - 1 T's		38. ... - 2 T's	
20. ... - 2 T's		39. ... - 2 T's	
21. ... - 2 T's		40. ... - 2 T's	
22. ... - 2 T's		41. ... - 2 T's	
23. ... - 2 T's		42. ... - 2 T's	
24. ... - 2 T's		43. ... - 2 T's	
25. ... - 2 T's		44. ... - 2 T's	
26. ... - 2 T's		45. ... - 2 T's	
27. ... - 2 T's		46. ... - 2 T's	
28. ... - 2 T's		47. ... - 2 T's	
29. ... - 2 T's		48. ... - 2 T's	
30. ... - 2 T's		49. ... - 2 T's	
31. ... - 2 T's		50. ... - 2 T's	
32. ... - 2 T's		51. ... - 2 T's	
33. ... - 2 T's		52. ... - 2 T's	
34. ... - 2 T's		53. ... - 2 T's	
35. ... - 2 T's		54. ... - 2 T's	
36. ... - 2 T's		55. ... - 2 T's	
37. ... - 2 T's		56. ... - 2 T's	
38. ... - 2 T's		57. ... - 2 T's	
39. ... - 2 T's		58. ... - 2 T's	
40. ... - 2 T's		59. ... - 2 T's	
41. ... - 2 T's		60. ... - 2 T's	
42. ... - 2 T's		61. ... - 2 T's	
43. ... - 2 T's		62. ... - 2 T's	
44. ... - 2 T's		63. ... - 2 T's	
45. ... - 2 T's		64. ... - 2 T's	
46. ... - 2 T's		65. ... - 2 T's	
47. ... - 2 T's		66. ... - 2 T's	
48. ... - 2 T's		67. ... - 2 T's	
49. ... - 2 T's		68. ... - 2 T's	
50. ... - 2 T's		69. ... - 2 T's	
51. ... - 2 T's		70. ... - 2 T's	
52. ... - 2 T's		71. ... - 2 T's	
53. ... - 2 T's		72. ... - 2 T's	
54. ... - 2 T's		73. ... - 2 T's	
55. ... - 2 T's		74. ... - 2 T's	
56. ... - 2 T's		75. ... - 2 T's	
57. ... - 2 T's		76. ... - 2 T's	
58. ... - 2 T's		77. ... - 2 T's	
59. ... - 2 T's		78. ... - 2 T's	
60. ... - 2 T's		79. ... - 2 T's	
61. ... - 2 T's		80. ... - 2 T's	
62. ... - 2 T's		81. ... - 2 T's	
63. ... - 2 T's		82. ... - 2 T's	
64. ... - 2 T's		83. ... - 2 T's	
65. ... - 2 T's		84. ... - 2 T's	
66. ... - 2 T's		85. ... - 2 T's	
67. ... - 2 T's		86. ... - 2 T's	
68. ... - 2 T's		87. ... - 2 T's	
69. ... - 2 T's		88. ... - 2 T's	
70. ... - 2 T's		89. ... - 2 T's	
71. ... - 2 T's		90. ... - 2 T's	
72. ... - 2 T's		91. ... - 2 T's	
73. ... - 2 T's		92. ... - 2 T's	
74. ... - 2 T's		93. ... - 2 T's	
75. ... - 2 T's		94. ... - 2 T's	
76. ... - 2 T's		95. ... - 2 T's	
77. ... - 2 T's		96. ... - 2 T's	
78. ... - 2 T's		97. ... - 2 T's	
79. ... - 2 T's		98. ... - 2 T's	
80. ... - 2 T's		99. ... - 2 T's	
81. ... - 2 T's		100. ... - 2 T's	

176

Total ...

Table 2

PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
	<u>C. T. 1</u>		
Multiple Probes per system			
1. As Air monitoring	6 Samps		
2. Air Fuel	6 TP's		
3. Chemistry Chemistry	3 TP's		
4. Control Rod	3 TP's		
5. Emergency Diesel	2 TP's		
6. Diesel Vent	3 FTL's		
7. 433VAC	4 TP's		
8. 120VAC	4 TP's		
9. D-System	3 TP's		
10. C/P's	6 TP's		
11. FH	3 TP's		
12. Tur Cool	2 TP's		
13. ZV	2		
14. Motor	4 TP's		
15. I. I	6 TP's		
16. D.C.	3 TP's		
17. RAS	2 TP's		
18. AA cooling	3 TP's		
19. RCS	15 TP's		
20. H ₂ Inertness	3 TP's		
21. A's	3 TP's		
22. Radioisotope Sampling	2 TP's		
23. Post H ₂ vent Sampling	2 TP's		
24. Compressor System	3 A's		
25.			

System...
 - 27
 ...
 ...
 ...

RUN DATE 120007 111700

PLANNING SCHEDULE

PROJECT START DATE 75

PROJECT TOTALS PLANT UNITS 1 AND 2

CODE 1 UNIT ACTIVITY

ACTIVITY	DESCRIPTION	UNIT/FC	PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD (UNIT 1)
1550016	1550 1550-10000-00 PRE-OP	CRAC		X		
1550017	1550 1550-10000-00 PRE-OP	CRAC		X		
1550018	1550 1550-10000-00 PRE-OP	CRAC				X
1550019	1550 1550-10000-00 PRE-OP	CRAC				X
1550020	1550 1550-10000-00 PRE-OP	CRAC				X
1550021	1550 1550-10000-00 PRE-OP	CRAC				X
1550022	1550 1550-10000-00 PRE-OP	CRAC				X
1550023	1550 1550-10000-00 PRE-OP	CRAC				X
1550024	1550 1550-10000-00 PRE-OP	CRAC				X
1550025	1550 1550-10000-00 PRE-OP	CRAC				X
1550026	1550 1550-10000-00 PRE-OP	CRAC				X
1550027	1550 1550-10000-00 PRE-OP	CRAC				X
1550028	1550 1550-10000-00 PRE-OP	CRAC				X
1550029	1550 1550-10000-00 PRE-OP	CRAC				X
1550030	1550 1550-10000-00 PRE-OP	CRAC				X
10100107	1010 1010-000-01 CRANKS AUX FM PRE-OP	CRAC	X (P)	X (P)		
10100108	1010 1010-000-01 CRANKS AUX FM PRE-OP	CRAC				
10100109	1010 1010-000-01 CRANKS AUX FM PRE-OP	CRAC				
10100601	1010 1010-000-02 APX FM SYS TEST APD	CRAC				
10100602	1010 1010-000-02 APX FM SYS TEST APD	CRAC				
10100110	1010 1010-000-02 PRE-OP TEST	CRAC				X (P)

DATE	ACTIVITY	DESCRIPTION	CODE
C 1410017	TEST 1TR-RTW. 2 RAMP TURBINE FC LOAD TEST (X)	PRECEDS 1170017 1410017 1410017	
	** FUEL OIL IGNEITED SYSTEM **		
	* 4 HOUR VIBRATION CHECK **		
	110-011		
C 1570020	TEST 1TR-RTW. 2 RAMP CTRL ROSS32F	PRECEDS 1170017 1570020	4PRS
1140020	TEST 1TR-RTW. 2 RAMP WATER STOP PREOP 4RBS	PRECEDS 1170017 1140020 1140020 1140020	
	1541020		
1350014	TEST 1TR-RTW. 2 RAMP FLOW BALANCE	PRECEDS 1350014 1350014 1940020	4CCW
C 1750030	TEST 1TR-RTW. 2 RAMP FLOW BAL CCW ROSS32F	PRECEDS 1170017 1750030	4CCW
C 1160012	TEST 1TR-RTW. 2 RAMP VLV OPER TEST	PRECEDS 1160012 1160012 1541020	4RCS
(1120020)	TEST 1TR-RTW. 2 RAMP VLV OPER TEST	PRECEDS 1160012 1160012	4RCS
1450014	TEST 1TR-RTW. 2 RAMP CRANE PRE-OP	PRECEDS 1160012 1450014	4CHE
C 1160020	TEST 1TR-RTW. 2 RAMP CHEM TEST TO APP	PRECEDS 1160012 1160020 1160020	4RCS
C 1160041	TEST 1TR-RTW. 2 RAMP CHEM TEST	PRECEDS 1160012 1160041	4RCS
C 1160049	TEST 1TR-RTW. 2 RAMP CHEM TEST	PRECEDS 1160012 1160049	4RCS
C 1160047	TEST 1TR-RTW. 2 RAMP CHEM TEST	PRECEDS 1160012 1160047	4RCS
C 1160021	TEST 1TR-RTW. 2 RAMP CHEM TEST	PRECEDS 1160012 1160021	4RCS
C 1160043	TEST 1TR-RTW. 2 RAMP CHEM TEST	PRECEDS 1160012 1160043	4RCS
1070010	TEST 1TR-RTW. 2 RAMP CHEM TEST	PRECEDS 1070010 1070010	4CRD

PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
	X		
	X		
			X
	X		
		X	
	X		X (M)
X (P)	X (P)	X (P)	
		X	
	X		

UNIT 2 ACTIVITY

ACTIVITY ELEMENT ID

ACTIVITY	ELEMENT ID	RCFE=C
C 19650304	10CA 1TP-DRD.02 CRD SYS INTEG RCSS32F	} (CRD
	PRECEDS 11-00125 19669108	
C 19650305	10CA 1TP-DRD.02 CRD TRIP & OPER 1FC-532	
	PRECEDS 11-00125 19669108	
19660100	15EP 1TP-DRD.02 SYS INTEGRATED TEST	} (CRD
CAL 5	PRECEDS 11-00225 19669108	
C 19650306	10CA 1TP-DRD.02 CRD TRIP INTEG 1FC-532	} (CRD
	PRECEDS 11-00125 19669108	
X 19650302	10CA 1TP-DRD.02 CRD FUNCTIONAL TEST	} (CRD
CAL 5	PRECEDS 1965022 19660106	
C 19650200	10CA 1TP-DRD.02 CRD CRM FUND RESKING	} (CRD
	PRECEDS 11-00125 19650202	
19650104	10CA 1TP-DRD.01 LFER DSL FUEL STORAGE	} (DFD
CAL 5	PRECEDS 10-05010 19650104	
19650105	10CA 1TP-DRD.01 FIL DCFD 18670 LVL INST	} (DFD
CAL 5	PRECEDS 10-05001 19650104	
C 11100111	10CA 1TP-DRD.01 RCS RECIRC & FLOW ALARMS	} (DHR
	PRECEDS 11100112 11100110	
	COPE.02	
	COPE.04	
	FULL FLOW PUMP VIBRATION CHECKS GPM.04 AND THE COOLER BYPASS LINE VIBRATION CHECKS (COLD + 2000GPM) STEADY STATE FLOW VIBRATION TESTING OF DIVERGE LINES TO RV	
11100114	10CA 1TP-DRD.01 PUMP TO SUMP FLOW TEST	} (DHR
	PRECEDS 11100117 11100110	
C 11100113	10CA 1TP-DRD.01 RUNOUT ELEC AIG LEMC	} (DHR
CAL 5	PRECEDS 11100116 11100316 11100701 11109	
C 11100100	10CA 1TP-DRD.01 RVST RECIRC DEMONSTRATION	} (DHR
	PRECEDS 11100113 11100110	
C 11100110	10CA 1TP-DRD.01 PACKUP OF COOLING DEMO	} (DHR
CAL 5	PRECEDS 11100205 11100110	
	FIRE SUPPORT INSTALLATION C/O	
	NOTE: THIS TEST IS ALSO TO BE DONE WITH THE UNIT 2 BCS (DHR) SYSTEM. HENCE 2PCA MUST BE AVAILABLE AT THE SAME TIME.	

Prior to RCS COLD HYDRO	Post RCS COLD Hydro PRE HFT	HFT	Post HFT PRE FUEL LOAD
	X (P)	X (P)	
	X (P)	X (P)	
	X		
X (P)	X (P)		X (P)

CODE	UNIT	ACTIVITY	NOTE	PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
C 1110010	1PCA	1TR-EMP. 21 TRK PLEVV/SSHT PRECEDES 1110011 1110010	4DHR				
C 1110011	1PCA	1TR-EMP. 21 COMP. REPAIR MODE RECD PRECEDES 1110012 1110010 REPLACE SECTION GAUGES (4) WITH LOWER RANGE GAUGES.	4DHR				
C 1110012	1PCA	1TR-EMP. 24 HET RCS C/D & PZR SPRAY PRECEDES 1110016 1110013 1110019 ALL PZR & PZR FILLER < 910 PSIG 275 DEG F < PZR TEMP < 230 DEG F PZR < 100 IN PZR LEVEL CF TANKS ISOLATED AND TAPPED PREPARED TO TIGHTEN DHR LINES FOR GROWTH AND VIBRATION DHR TO TRIPLESS VIA DISCS AND EXPANSION VALVES TWO DHR OPERATING PD PUMPS RACKED OUT & TAPED TWO PUMPS OPERATING (ONE MUST BE 20-510) TELEPHONIC REPRESENTATION AVAILABLE < THERMISTERS AND P PRESSURE GAUGES NOT FOR VIBRATION CHECKS DHR COOLER BYPASS LINE VIBRATION THERMAL EXPANSION (HOT = 2000 GPM) -OPN. 01 -OPN. 13 1TR-EST. 02 1TR-EST. 02 PERFORM ALGVE TESTING DURING HET COOLDOWN	4DHR		X		
C 1110013	1PCA	1TR-EMP. 22 DHR RCS C/D TO AMP PRECEDES 1110010 1110013 1110012	4DHR				
C 1110014	1PCA	1TR-EMP. 23 PZR TEST PRECEDES 1110014 1110019 1110005	4DHR 15410		X		
C 1110015	1PCA	1TR-EMP. 23 DE LPT ESFAS TEST PRECEDES 1110014 1110005	4RCS				
1475010	1PCA	1TR-EMP. 21 PG BLDG HVAC PRE-OP CAL 5 PRECEDES 1475015	4DHR		X		X
1701017	1PCA	1TR-EMP. 21 VI MGT VOLT (6.9KV) CAL 5 PRECEDES 1110025 1701017	4ECA		X		
C 1701020	1PCA	1TR-EMP. 22 CLASS II VOLT VARIATION PRECEDES 1110017 1110020 1705010	4ECA		X		

CCBF 1 UNIT ACTIVITY

ACTIVITY DESCRIPTION NOTE

PRIOR TO ACS COLD HYDRO	POST ACS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
17050107 IAEA 11P-EDA.1 100 1E MED VOLT(4.10KV) (EDA CAL 5 PRECEDES 1100025 17050107	X		
16010107 IAEA 11P-EDA.1 1-E MED VLT(4.10KV) (EDB CAL 5 PRECEDES 1100025 16010107 6-30 FIAP PROCEDURE APPROV & REL ITEMS	X		
17150107 IAEA 11P-EDA.1 400 VAC LCC PRE-OP (CEB CAL 5 PRECEDES 1100025 17150107	X		
17250107 IAEA 11P-EDA.2 400 VAC MCC PRE-OP (CEB CAL 5 PRECEDES 1100025 17250106	X		
18100107 IAEA 11P-EDA.1 1-E LOW VLT 400VAC (CEB CAL 5 PRECEDES 1100025 18100107	X		
18150106 IAEA 11P-EDA.1 1-E LOW VLT(400VAC) (CEC CAL 5 PRECEDES 1100025 18150106	X		
17500104 IAEA 11P-EDA.01 120VAC 500 1E (EGA CAL 5 PRECEDES 1100025 17500104	X		
17500104 IAEA 11P-EDA.01 120VAC DE-INT PREP PWR (EHA CAL 5 PRECEDES 1100025 17500104	X		
18350104 IAEA 11P-EDA.01 100 VAC 1E PREPRD PWR (EHR CAL 5 PRECEDES 1100025 18350104	X		
12450107 IAEA 11P-EDA.02 EDC ELECTRICAL PREOP (EHC CAL 5 PRECEDES 1100025 12450105	X		
17500106 IAEA 11P-EDA.1 100V 1E DC SYS (EKC CAL 5 PRECEDES 1100025 17500106	X		
18300104 IAEA 11P-EDA.01 CLASS 1E DC SYS PRE-OP (EKD PRECEDES 1100025 18300107 18300106	X		
18300107 IAEA 11P-EDA.02 CLASS 1E PIP VOLTAGE PRE-OP PRECEDES 1100025 18300107	X		
18710105 IAEA 11P-EDA.02 STATN EMER DC CTT (EML CAL 5 PRECEDES 1100025 18710105	X		
15410102 ISAP 11P-ESA.01 ESAS LOGIC PRE-OP (ESA CAL 5 PRECEDES 10910702 11100707 18500107 11060 11170108 11500105 11500102 11450 11500104 11500110 14100107 14500 14500106 14070104 14500106 15350 19000108 14000108 19410201 15410 19710102 343-0111 34300102 35040	X		

FORM 1. DATE: ACTIVITY

ACTIVITY	DESCRIPTION	MOFE=C
19410102	194A ITR-194.12 FLOAL LOGIC PREOP PRECEDS 1170013 1110011 1941012 1941013 1941014	194A
19410301	194A ITR-194.13 FLOAL LOGIC SEQ PREOP CAL 5 PRECEDS 1941014 19410301	194A
19410104	194A ITR-194.14 CSEAS RESONANCE TIME TEST CAL 5 PRECEDS 1941013 19410203	194A
C 11000177	194A ITR-194.15 INTEGRATED CSEAS PRECEDS 1170012 11000177 19410137 21600 21600242	194A
C 19410203	194A ITR-194.17 TGT SEAS RESO TIME CAL 5 PRECEDS 11000177 19410104	194A
16390107	163A ITR-163.11 FIRE DET & ALARM PREOP CAL 5 PRECEDS 16390104	163A
16390103	163A ITR-163.14 FUEL MFR PRE-OP CAL 5 PRECEDS 1150011 13810104 16390107 1710 23400119	163A
C 16390105	163A ITR-163.15 CHILT RR FH PREOP CAL 5 PRECEDS 11000110 11000342 11000102	163A
C 11000112	163A ITR-163.16 CANAL HYDRO/WET FH PRECEDS 11000114 11000112 11000112 REMOVE UNIT 3 TILT PIT AND CASK LOADING FIT CAPS. INSTALL GATES AFTER WET FUEL HANDLING TEST IS COMPLETE.	163A
C 11000111	163A ITR-163.18 FILL REF CATALYTIC TR PRECEDS 11000112 37400122 36390107 110-163.18 5.3.6	163A
16190105	161C ITR-161.11 CO2 FIRE PROT PRE-OP CAL 5 PRECEDS 16190104 16190105	161C
16200105	161C ITR-161.2 HALON FIRE DETECTION PRE-OP CAL 5 TIME ACTIVITY	161C

PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
	X		
			X
			X
			X
			X
X			
X			
X			
			X
			X

FILE 1 1111 1 ACTIVITY

ACTIVITY DESCRIPTION HOLD-0

	PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
C 11000100	100A 11P-100.01 100A 11P-100.01 PCS & SAPE PRECEDS 17105 1002001 1000110 1000		*	
	1000001 1100020 1100011 1100			
	1100015 1100022 1100023 1100			
	1100025 1100127 1100026 1100			
	1100021 1100119 1100121 1100			
	1100029 1100035 1100036 1050			
	1070020 1050020 1070020 1050			
	1050020 1060020 1060020 10850			
C 11000210	100A 11P-100.01 COOL DOWN TO 200 DEG PRECEDS 1100010 1100017 1100015			
C 11000120	100A 11P-100.01 PM HEAT-UP PCS 100-0320 PRECEDS 11000120 1100010 11000127 1100			
	1100020 1000010 1000030 1050			
	10700114 1070020 1070030			
C 11000127	100A 11P-100.01 PM PCS CIRCUIT PRECEDS 11000127 1100015 1100017 1100			
	11000127 1100030 1100020 1050			
	1050020 1070020			
C 11000130	100A 11P-100.01 1P COOL DOWN TO AMBIENT PRECEDS 11000130 11000127 20000104 --TESTS TO BE CONDUCTED DURING COOLDOWN-- 1. 1P-100.02 AUX FEED SYS TEST 2. 1P-100.01 RCS CHEM TEST 3. 1P-100.02 DEF SYS (RCS COOLDOWN VERIF) 4. 1P-100.01 FW CHEM ADD & CHEM PREOP 5. 1P-100.02 RCS TUNING 6. 1P-100.02 MHEF SYS OPERATIONAL TEST 7. 1P-100.06 PM 3P ISOL BLOCK VLV TEST 8. 1P-100.01 RECORE THERMAL EXPANSION & VIBR			
19850105	100A 11P-100.01 1CS OPEN LOOP PREOP CAL 5 PRECEDS 19850105 19850105		*	
	1-4 1100 PRECEDURE APPROVAL-ECD 9/83			
19850106	100A 11P-100.01 1CS INPUT VERIF CAL 5 PRECEDS 19850104 19850105			
C 19850300	100A 11P-100.02 1CS TUBING PRECEDS 11000120 19850108		A	
C 19850312	100A 11P-100.02 1CS TUNING TO AMP PRECEDS 11000130 11000131 19850106		2E	

CODE 1 UNIT ACTIVITY

ACTIVITY DESCRIPTION

CODE	DESCRIPTION	PRECEDS	SUCCEEDS	NOTE
C 109503	1095 1TR-100.02 RCS TUNING	1100130	1095108	RCS532F EICS
C 10620134	1062 1TR-155.01 RMS ISOLATION VALVE	10610100	10910100 10619000	1062000 EISS
C 10620211	1062 1TR-155.01 SYSTEM 150 VALV	10619200	11000130	1062000 EISS
10610212	1061 1TR-100.01 RMS X-COM VALVE	10619200	11000215 19410203	1061000 EISS
11240100	1124 1TR-100.01 MD SYS PRE-OP (ELC)	11000137	11175301 11240110	1124000 EERS
11220115	1122 1TR-100.01 MD SYS PRE-OP	11175301	11220116	1122000 EMUP
11170100	1117 1TR-100.01 MD SYS PRE-OP	11170120	11175301 19410203	1117000 EMUP
11176301	1117 1TR-100.01 MD SYS PRE-OP (PARTIAL)	11170120	11175301	1117000 EMUP
11150305	1115 1TR-100.01 MRPD KRK CHEM ADDVVZSSHT	11150116	11175301	1115000 EMUP
C 11150304	1115 1TR-100.01 EX CHEM ADD PART	11150117	11175301	1115000 EMUP
C 11150315	1115 1TR-100.02 MRPD OPER TEST	11150130	11150164	1115000 EMUP
C 11150306	1115 1TR-100.02 MRPD SYS OPER TO AME	11150130	11150131 11150165	1115000 EMUP
C 11150302	1115 1TR-100.02 MRPD SYS OPER	11150127	11150104	1115000 EMUP
C 11150301	1115 1TR-100.02 MRPD SYS OPER TO AME	11150128	11150104	1115000 EMUP
C 11150303	1115 1TR-100.02 MRPD SYS OPER	11150129	11150104	1115000 EMUP
C 11000701	1100 1TR-100.03 MD SYS LTWDW CTL	11000119	11000701	1100000 ECRS
C 11000120	1100 1TR-100.04 PE HPT ESEAS TEST	11000121	11000120	1100000 ECRS

PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
	X		
X (P)	X (P)	X (P)	
		X	
X			
	X		

CODE	UNIT	ACTIVITY	PULL=C
1960017	155A	11F-RTS.01 10P ELECT TEST	0115
1960018	155A	11F-RTS.02 10P SYS PRE-OP	0115
1960019	155B	11F-RTS.03 11 DETECTOR CABLING TEST	0115
1960020	155B	11F-RTS.04 11 DETECTOR PRE-OP	0115
1960021	155A	11F-RTS.05 11 PRE-OP CALIB TEST	0115
1960022	155A	11F-RTS.06 11/17/12 ELEC PRE-OP	
1960023	155A	11F-RTS.07 16-11/12 AUTO START PRE-OP	
11000416	100A	11F-RTS.01 10P CONV SYS EXP RSC180	0115
11000427	100A	11F-RTS.01 10P CONV SYS EXP RSC FIL	0115
11000428	100A	11F-RTS.01 10P CONV SYS EXP TO AMP	0115
11000418	100A	11F-RTS.01 10P CONV SYS EXP 180-130	0115

PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
			X
			X
			X
			X
			X
		X	X
	X (P)		X (P)
		X	
		X	
		X	
X (P)			X (P)
			X (P)
			X (P)

CODE UNIT ACTIVITY

ACTIVITY DESCRIPTION MOLEC

	PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
C 11100470				
C 11100480			X	
C 11100123				
11100202				X
11100125		X		
14100174				X
14750234			X	
14750185				X
C 11100127				
C 11100119	X			
C 11100118	X			
C 11100122	X			
C 11100117				

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

11100470 11100480 11100123 11100202 11100125 14100174 14750234 14750185 11100127 11100119 11100118 11100122 11100117

DATE: 11/01/77 ACTIVITY: 11/01/77

ACTIVITY DESCRIPTION

	NOTE=C.	PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
C 11000413	1100 110-RCS.05 1ZR LEVEL VERIF RCS FILL PRECEDS 11000117 11000117	X			
C 11000414	1100 110-RCS.05 1ZR LEVEL VERIF RCS HYDRO PRECEDS 11000120 11000117				
C 11000411	1100 110-RCS.06+ DTSG FILL/LEVEL VERIFY CAL " PRECEDS 11000118 11000102 11000410 11000118 11000118 110-RCS.07 DTSG PRE BOILER CHEM TEST	X			
C 11000302	1100 110-RCS.07 1ZR OPER & SPRAY RCS532F PRECEDS 11000126 11000105			X	
C 11000411	1100 110-RCS.07 RCS HOT LEAK/VIS RCS532F PRECEDS 11000120 11000104			X	
C 11000301	1100 110-RCS.11 1ZR PWR VLV/QUE 1100-532 PRECEDS 11000125 11000107			X	
C 11000301	1100 110-RCS.11 1ZR PWR VLV/QUE RCS532F PRECEDS 11000126 11000107			X	
C 11000121	1100 110-RCS.12 1P RCS FLOW TEST PRECEDS 11000122 11000125 11000121		X (P)	X (P)	
C 11000412	1100 110-RCS.12 1C PWR FLOW NEAR RCS532F PRECEDS 11000120 11000121				
C 11000127	1100 110-RCS.12 1P DTSG HYDRO PRECEDS 11000124 11000123 11000100 11000116 11000101 11000116		X		
C 11000210	1100 110-RCS.14+ 1P RCS INITIAL FILL PRECEDS 11000117 11000414 11000406 11000118 11000210 11000413 110-RCS.05 PRESSURIZER LEVEL VERIF 110-RCS.01 RCS CHEM TEST 7.110-RCS.01 PRECORE THERMAL EXPANSION & VIBR	X			
C 11000115	1100 110-RCS.15 REMOVE PLENUM & CSA PRECEDS 11000127 11000102 11000101	X (P)			X (P)
C 11000217	1100 110-RCS.16+ SET HEAL & TENSICK PRECEDS 11000218 11000218 11000412 11000118 11000209 14760104 19150102 19650 110-RCS.10 BK VESSEL STUD MODL TEST				
C 11000114	1100 110-RCS.15 SET PLENUM IN PV PRECEDS 11000217 11000104				

ELDF 1 UNIT 1 ACTIVITY

ACTIVITY DATE TIME

NOTICE

PRIOR TO RCS
COLD HYDRO

POST RCS COLD HYDRO
PRE HFT

HFT

POST HFT
PRE FUEL LOAD

C 11100117 100A 11P-FCS.16 VENT VLV/SHT/DR TESTS (PCS)
PRECEDS 11100117 11000117 11000117 11000117 11100
11100117 11100117 11100117 11100117
11P-FCS.16 DECAY HT REMOVAL PREOP
11P-FCS.16 RX CHEM ADI PREOP
11P-FCS.16 COOL FLOOD CHECK VALVE OPER

X

11000117 100A 11P-FCS.16 BY VESSEL STOP FUEL TEST (PCS)
PRECEDS 11100117 11000117

X

C 11001301 100A 11P-FCS.19 BY FLOW SENS/INTERM INSP (RCS)
PRECEDS 11001301 11001301

X

14050114 100A 11P-FCS.11 BY DECUMBER PRE-OP (RCS)
CAL 5 PRECEDS 11050117 14050104

X

14070114 100A 11P-FCS.11 BY VENT SUPPLY/EYE PRE-OP (RCS)
CAL 5 PRECEDS 14070114 14070103

X

14070114 100A 11P-FCS.12 BY MONITORING PRE-OP (RCS)
CAL 5 PRECEDS 14070104 14070103

X

C 11500114 100A 11P-FCS.11 BY PENT PRESS (RCS) (RPP)
CAL 5 PRECEDS 11500101 11500103

X

11500114 100A 11P-FCS.11 BY CHASE SYS LK TEST (RPP)
CAL 5 PRECEDS 11500104 11500103

11500114 100A 11P-FCS.11 BY VERIFY/FILL WIR INS (RPP)
CAL 5 PRECEDS 11500104 11500103

11500114 100A 11P-FCS.11 BY VERIFY/FILL N2 SUPPLY (RPP)
CAL 5 PRECEDS 11500104 11500103

C 11500114 100A 11P-FCS.11 BY PENT PRESS (INST AIR) (RPP)
CAL 5 PRECEDS 11500104 11500302 11500103 11410

C 10450203 100A 11P-FCS.11 (PLT RPS PRE TIME RCSS32) (RPS)
PRECEDS 11000117 10450105

X (r)

X (r)

10450205 100A 11P-FCS.11 FCS PREOP/TIME RESP (RPS)
CAL 5 PRECEDS 11000117 10450106 10450105

X

10450114 100A 11P-FCS.12 RPS PRE-OP CALID (RPS)
CAL 5 PRECEDS 10450105 10450104

10460105 100P 11P-FCS.13 RPS SYS PREOP (RPS)
CAL 5 PRECEDS 11000117 10460105

X

ACTIVITY	UNIT	DATE	DESCRIPTION	POST RC3 COLD HYDRO P/AE HFT	HFT	POST HFT P/AE FUEL LOAD
19740116	1000	11-01-74	PLANT START UP	X		
19740117	1000	11-02-74	PLANT START UP	X		
19740118	1000	11-03-74	PLANT START UP	X		
19740119	1000	11-04-74	PLANT START UP	X		
19740120	1000	11-05-74	PLANT START UP	X		
19740121	1000	11-06-74	PLANT START UP	X		
19740122	1000	11-07-74	PLANT START UP	X		
19740123	1000	11-08-74	PLANT START UP	X		
19740124	1000	11-09-74	PLANT START UP	X		
19740125	1000	11-10-74	PLANT START UP	X		
19740126	1000	11-11-74	PLANT START UP	X		
19740127	1000	11-12-74	PLANT START UP	X		
19740128	1000	12-01-74	PLANT START UP	X		
19740129	1000	12-02-74	PLANT START UP	X		
19740130	1000	12-03-74	PLANT START UP	X		
19740131	1000	12-04-74	PLANT START UP	X		
19740132	1000	12-05-74	PLANT START UP	X		
19740133	1000	12-06-74	PLANT START UP	X		
19740134	1000	12-07-74	PLANT START UP	X		
19740135	1000	12-08-74	PLANT START UP	X		
19740136	1000	12-09-74	PLANT START UP	X		
19740137	1000	12-10-74	PLANT START UP	X		
19740138	1000	12-11-74	PLANT START UP	X		
19740139	1000	12-12-74	PLANT START UP	X		
19740140	1000	12-31-74	PLANT START UP	X		

ACTIVITY	UNIT	DATE	DESCRIPTION	POST RC3 COLD HYDRO P/AE HFT	HFT	POST HFT P/AE FUEL LOAD
19740116	1000	11-01-74	PLANT START UP	X		
19740117	1000	11-02-74	PLANT START UP	X		
19740118	1000	11-03-74	PLANT START UP	X		
19740119	1000	11-04-74	PLANT START UP	X		
19740120	1000	11-05-74	PLANT START UP	X		
19740121	1000	11-06-74	PLANT START UP	X		
19740122	1000	11-07-74	PLANT START UP	X		
19740123	1000	11-08-74	PLANT START UP	X		
19740124	1000	11-09-74	PLANT START UP	X		
19740125	1000	11-10-74	PLANT START UP	X		
19740126	1000	11-11-74	PLANT START UP	X		
19740127	1000	11-12-74	PLANT START UP	X		
19740128	1000	12-01-74	PLANT START UP	X		
19740129	1000	12-02-74	PLANT START UP	X		
19740130	1000	12-03-74	PLANT START UP	X		
19740131	1000	12-04-74	PLANT START UP	X		
19740132	1000	12-05-74	PLANT START UP	X		
19740133	1000	12-06-74	PLANT START UP	X		
19740134	1000	12-07-74	PLANT START UP	X		
19740135	1000	12-08-74	PLANT START UP	X		
19740136	1000	12-09-74	PLANT START UP	X		
19740137	1000	12-10-74	PLANT START UP	X		
19740138	1000	12-11-74	PLANT START UP	X		
19740139	1000	12-12-74	PLANT START UP	X		
19740140	1000	12-31-74	PLANT START UP	X		

CODE 1 UNIT ACTIVITY

ACTIVITY	DESCRIPTION	PRECED.
14210305	1CAC 1TH-2TH. 2 (C) 12-42743	CPH
CAL 5	PRECEDS 1100111 1100012	
14500109	1C02 1TH-2TH. 1 SAFEGR. FC CHIL WTR	CSCH
CAL 5	PRECEDS 1100025 14505108 15410203	
C 10900204	1ACA 1TH-1CG. 2 3FT TURF ROLL	CTGS
	PRECEDS 1090009 10905009 10905025 1090	
	12110115	
10470209	1ACE 1AP-2CG. 1 FM CHM ADD TEST	CFWC
CAL 5	PRECEDS 1047016 11000225	
10460109	1ACE 1AP-2CG. 1 FM CHM ADD ACCEPT	CFWC
CAL 5	PRECEDS 1046016 11000125	
	6-16 1PM. 11 AVAILABILITY	
16700203	11CG 1AP-2CG. 1 TUR 1-ACH/CAUS WST STO	CACW
CAL 5	PRECEDS 11000225 16700203	
14505105	1C1E 1AP-2HV. 1 TEND GALLERY HVAC	CPHV
CAL 5	PRECEDS 14505105	
C 14110106	11CG 1AP-2CG. 1 RWP TURB NO LOAD TEST	CAXT
	PRECEDS 14110104 14110106 14119105	
12310104	1CG 1AP-2CG. 1 1CGA/R COND SR EVAC ACCEPT	CCAR
CAL 5	PRECEDS 11000225 12319104	
10250403	1AKA 1AP-2CG. 1 CONDENSATE DEMIN ACCEPT	CCDD
CAL 5	PRECEDS 10250403 11000225	
16110108	1ADA 1AP-2CG. 1 CONDENSATE SYS ACCEPT	CCDS
CAL 5	PRECEDS 10119108 11000225	
14150104	1ADE 1AP-2CG. 1 HOTWELL SAMP ACCEPT	CCDS
CAL 5	PRECEDS 14150104 11000225	
	6-16 1PM. 11 AVAILABILITY	
14300108	1C02 1AP-2CG. 1 TURB FLDG CHILL WTR TEST	CCHW
CAL 5	PRECEDS 11000225 14309108	
10200105	1GHA 1AP-2CG. 1 CATHODIC PROTECTION	CCPS
CAL 5	PRECEDS 10200105	
10410106	1APP 1AP-2CG. 1 END XFER ACCEPT	CCSS
CAL 5	PRECEDS 10410114 10419106	
C 13010404	1GAA 1AP-2CG. 1 CIRC WATER SYSTEM ACCEPT	
CAL 5	PRECEDS 13010410	

Prior to ACS COLD HYDRO	Post ACS COLD Hydro PRE HFT	HFT	Post HFT PRE FUEL LOAD
	X		
	X		
	X		
			X
	X		
	X		
	X		
	X		
	X		
			X
	X		
	X		

CYCLE 1 - HFT ACTIVITY

ACTIVITY DESCRIPTION REFERENCE

PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		
	X		

- 12400105 10KA IAF-ENC.01 AN INSP LTD ACCEPT (LHC
CAL 5 PRECEDES 12400104 12400106
- 12400111 10FD IAF-FLC.01 EVPT LUCH CTL ACCEPT (LGS
CAL 5 PRECEDES 12400110 12110103
- 12400207 10E IAF-FNS.01 CONDENSEM RECIRC ACCEPT (EWS
PRECEDES 12400206 11900126 12410207
- 121400104 10GZ IAF-FES.01 GENERATOR GAS SYS ACCEPT (GGS
CAL 5 PRECEDES 12400209 11900225 12100104
- 12100102 10CA IAF-FES.02 GEN AIR INOP TEST (GGS
CAL 5 PRECEDES 12100104 12100103
- 12100119 10PA IAF-FSO.01 HYDROGEN SEAL OIL ACCEPT (GSO
CAL 5 PRECEDES 11900225 12100119
- 12010108 10AA IAF-FSS.01 STEAM SEAL SYS ACCEPT (GSS
CAL 5 PRECEDES 11900225 12010108
- 12010109 10FE IAF-FVD.02 LE HT DRN/VHT/LVL CTL (HVD
CAL 5 PRECEDES 12010104 11000127
- 14450105 10EA IAF-FVT.01 TURB FLOG HVAC TEST (HVT
CAL 5 PRECEDES 11900225 14450105
- 16200107 10AA IAF-FGS.01 GE GENER & EXCITER (MGS
PRECEDES 16200106 16200107
- 1610104 10AP IAF-FGS.02 150-PHASE BUS COOL ACCEPT (MGS
CAL 5 PRECEDES 16200226 11900225 1610104
- 16200106 10AT IAF-FGS.03 MN.R STA XFRS ACCEPT (MGS
PRECEDES 11900225 16200106
- 12200109 10EA IAF-FOS.01 STATOR COOLING ACCEPT (SCS
CAL 5 PRECEDES 11900225 12200109
- 15010104 10CA IAF-FPS.01 SM PLANT SMELING TEST (SPS
CAL 5 PRECEDES 11900225 15010104
- 11900105 10CC IAF-FOS.01 MSR HTR TEST (TCS
PRECEDES 14000105 11900109
- 12400119 10E IAF-FGS.02 CRAZIC FR THR LUP OIL (PLC
CAL 5 PRECEDES 11900225 12400119
** GEN. 17 COUPLER SYSTEM **
1E-TRAD

FILE 1 1511 1 ACTIVITY

 ACTIVITY DESCRIPTION NOLE=F

	PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD	FILE NO.
1020051 17EA-172 CAR TEST, 16 INCH HTRF EXT LINE TO TOP PROTECTIVE 17-1711 10200512 30510220					
C 1020057 17EA-141 CAR, 1 VALVE LINEUP PRE-175 1020053		X			
C 1020056 17EA-141 CAR, 1 TRIP EVACUUM TEST PRE-175 1020057					

PROJECT TITLE : FLA 1116 G SCHEDULE

CELL : 2 UNIT ACTIVITY

ACTIVITY : ELECTION

MO:FC

21000906 2000 21000906 21000906 21000906

20000105 2000 20000105 20000105 20000105

20000106 2000 20000106 20000106 20000106

20000107 2000 20000107 20000107 20000107

20000108 2000 20000108 20000108 20000108

20000109 2000 20000109 20000109 20000109

20000110 2000 20000110 20000110 20000110

20000111 2000 20000111 20000111 20000111

20000112 2000 20000112 20000112 20000112

20000113 2000 20000113 20000113 20000113

20000114 2000 20000114 20000114 20000114

20000115 2000 20000115 20000115 20000115

20000116 2000 20000116 20000116 20000116

20000117 2000 20000117 20000117 20000117

20000118 2000 20000118 20000118 20000118

20000119 2000 20000119 20000119 20000119

20000120 2000 20000120 20000120 20000120

20000121 2000 20000121 20000121 20000121

20000122 2000 20000122 20000122 20000122

20000123 2000 20000123 20000123 20000123

20000124 2000 20000124 20000124 20000124

20000125 2000 20000125 20000125 20000125

20000126 2000 20000126 20000126 20000126

20000127 2000 20000127 20000127 20000127

20000128 2000 20000128 20000128 20000128

20000129 2000 20000129 20000129 20000129

20000130 2000 20000130 20000130 20000130

20000131 2000 20000131 20000131 20000131

20000132 2000 20000132 20000132 20000132

20000133 2000 20000133 20000133 20000133

20000134 2000 20000134 20000134 20000134

20000135 2000 20000135 20000135 20000135

20000136 2000 20000136 20000136 20000136

20000137 2000 20000137 20000137 20000137

20000138 2000 20000138 20000138 20000138

20000139 2000 20000139 20000139 20000139

20000140 2000 20000140 20000140 20000140

20000141 2000 20000141 20000141 20000141

20000142 2000 20000142 20000142 20000142

20000143 2000 20000143 20000143 20000143

20000144 2000 20000144 20000144 20000144

20000145 2000 20000145 20000145 20000145

20000146 2000 20000146 20000146 20000146

20000147 2000 20000147 20000147 20000147

20000148 2000 20000148 20000148 20000148

20000149 2000 20000149 20000149 20000149

20000150 2000 20000150 20000150 20000150

PREV TO ACS
COLD HYDRO

POST ACS COLD HYDRO
PRE HFT

HFT

POST HFT
PRE FUEL LOAD

X

X

X

X

X

X

X

X

X

X

X

20000107 2000 20000107 20000107 20000107

20000108 2000 20000108 20000108 20000108

20000109 2000 20000109 20000109 20000109

20000110 2000 20000110 20000110 20000110

20000111 2000 20000111 20000111 20000111

20000112 2000 20000112 20000112 20000112

20000113 2000 20000113 20000113 20000113

20000114 2000 20000114 20000114 20000114

20000115 2000 20000115 20000115 20000115

20000116 2000 20000116 20000116 20000116

20000117 2000 20000117 20000117 20000117

20000118 2000 20000118 20000118 20000118

20000119 2000 20000119 20000119 20000119

20000120 2000 20000120 20000120 20000120

20000121 2000 20000121 20000121 20000121

20000122 2000 20000122 20000122 20000122

20000123 2000 20000123 20000123 20000123

20000124 2000 20000124 20000124 20000124

20000125 2000 20000125 20000125 20000125

20000126 2000 20000126 20000126 20000126

20000127 2000 20000127 20000127 20000127

20000128 2000 20000128 20000128 20000128

20000129 2000 20000129 20000129 20000129

20000130 2000 20000130 20000130 20000130

20000131 2000 20000131 20000131 20000131

20000132 2000 20000132 20000132 20000132

20000133 2000 20000133 20000133 20000133

20000134 2000 20000134 20000134 20000134

20000135 2000 20000135 20000135 20000135

20000136 2000 20000136 20000136 20000136

20000137 2000 20000137 20000137 20000137

20000138 2000 20000138 20000138 20000138

20000139 2000 20000139 20000139 20000139

20000140 2000 20000140 20000140 20000140

20000141 2000 20000141 20000141 20000141

20000142 2000 20000142 20000142 20000142

20000143 2000 20000143 20000143 20000143

20000144 2000 20000144 20000144 20000144

20000145 2000 20000145 20000145 20000145

20000146 2000 20000146 20000146 20000146

20000147 2000 20000147 20000147 20000147

20000148 2000 20000148 20000148 20000148

20000149 2000 20000149 20000149 20000149

20000150 2000 20000150 20000150 20000150

CODE UNIT : ACTIVITY

ACTIVITY DESCRIPTION MOLE=C

21450105 22EA 2TR-ESL.1 LOCATED WATER STOP PREOP (RES
PRECEDS 21450107 21450107 21450202 21450
29410207

23500110 22EA 2TR-CCW.01 CCW FLOW BALANCE (CCW
PRECEDS 23500205 23500110 29410203

C 23500205 22EA 2TR-CCW.03 FPL FLOW BAL CCW 530F (CCW
PRECEDS 21000129 23500401

C 21000129 22EA 2TR-ESL.01 PH OF CK VLV OPEN TEST (RCS
PRECEDS 21000125 21000124 29410203

C 21000202 22EA 2TR-ESL.01 LF CHK VLV VVSSHT (CCFS
PRECEDS 21000111 21000124

26450104 22EA 2TR-CHL.04 POLAR CRATE PRE-OP (CHE
CAL 5 PRECEDS 21000202 26450104

C 21000418 22EA 2TR-CHM.01 RCS CHEM TEST POS532F (RCS
PRECEDS 21000136 21000501

C 21000419 22EA 2TR-CHM.01 RCS CHEM TEST POS418C (RCS
PRECEDS 21000138 21000401

C 21000425 22EA 2TR-CHM.01 RCS CHEM TEST RCS FILL (RCS
PRECEDS 21000117 21000401

C 21000416 22EA 2TR-CHM.01 RCS CHEM TEST 180-532 (RCS
PRECEDS 21000129 21000401

C 21000403 22EA 2TR-CHM.01 RCS CHEM TEST TO APP (RCS
PRECEDS 21000120 21000121 21000401

C 21000201 22ED 2TR-CHM.02 OTSG FREER CHEM/OTSG FIL (RCS
PRECEDS 21000214 21000412

C 21000422 22EA 2TR-CHM.03 RAD CHEM MONI POS532F (RCS
PRECEDS 21000120 21000402

29600103 22EE 2TR-ERD.01 ERD PRE-OP (CRD
PRECEDS 29600103 29600106 29600103

C 29600404 22EA 2TR-ERD.02 CLT CRIM INTEG 180-532 (CRD
PRECEDS 21000129 29600104

C 29600404 22EA 2TR-ERD.02 CRDM SYS INTEG RCS532F (CRD
PRECEDS 21000120 29600108

PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
			X
	X		
		X	
			X
X (P)	X (P)	X (P)	
X			
		X	
	X (P)	X (P)	

CODE ? UNIT ACTIVITY

ACTIVITY DESCRIPTION NOTE=C

2968010	2968010-000.02 COLD SYS INTEGRATED TEST	} (CRD PRECEDES 2110020 2968010R
2968015	2968015-000.02 COLD TRIP/OPER 180-552	
2968030	2968030-000.03 COLD FUNCTIONAL TEST	} (CRD PRECEDES 2968010 2968010C
2968045	2968045-000.03 COLD COLD FUNC RESKING	
2605020	2605020-000.01 OPER DEF STOP	(INFO PRECEDES 2605010 26050205
2110010	2110010-000.01 COMPOL REPAIR MODE RECRC	} (DHR PRECEDES 2110010 21100206 REPLACE SECTION GAUGES (4) WITH LOWER RATED GAUGES.
2110011	2110011-000.01 RCS RECIRC & FLOW ALARMS	
2110010	2110010-000.01 TEST RECIRC DEMONSTRATION	(DHR PRECEDES 2110011 21100206
2110010	2110010-000.01 DUMP TO DUMP FLOW TEST	(DHR PRECEDES 2110011 21100206
2110010	2110010-000.01 BACKUP SF COOLING DEMO	} (DHR PRECEDES 2110020 21100206 NOTE - THIS TEST IS ALSO TO BE DONE WITH THE UNIT 1 RCS (DHR) SYSTEM, HENCE JUCA MUST BE AVAILABLE AT THE SAME TIME.
2110010	2110010-000.01 HFT RCS C/O K PZR SPRAY	

PRIOR TO ACS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
	X(r)	X(r)	
	X		
	X		
			X

ACTIVITY	DESCRIPTION	MOFI=C	PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
	DEF 10: ENERGIES VIA DISC** ADD EXCESS/SHUT VALVES 150 LCM OPERATING PU PUMPS RACKED OUT & TAGGED TEMPORARY INSTRUMENTATION AVAILABLE 3 THERMOCouples AND 8 PRESSURE GAUGES HOT VIBRATION CELLS DIR COOLED BYPASS LINE VIBRATION THERMAL EXPANSION (HOT - 2000GPM) -CPM, 10 -CPM, 15 21P-RST, 02 21P-RST, 02 EFFECTIVE ABOVE TESTING DURING HFT COOLDOWN					
C 2110008	20CA 21P-RP, 02 DIR (RCS COOLDOWN TO APD) (OMP PRECEDES 2100010 2100011 21100119					
C 2100010	20CA 21P-RP, 03 PR LPI LEFAS TESTS PRECEDES 2100010 2110005	(RCS		X		
C 2110011	20CA 21P-RP, 03 DIR ESAP TEST CAL 5 PRECEDES 2100010 21100119 2110005	(OMP 25410				
24700105	20CA 21P-RV, 01 DG BLDG HVAC PRE-OP CAL 5 PRECEDES 247-9105	(OHV				X
2710107	21AA 21P-ICA, 01 HI MOD VOLT (6.9KV) CAL 5 PRECEDES 2100025 27619107	(ECA		X		
C 27010207	21AA 21P-ICA, 02 LF VOLT VAR RESSESEF PRECEDES 2100010 2100020 27059108	(ECA			X	
27150107	21AA 21P-ICA, 01 HIGH 1-E MED VOLT (4.16KV) CAL 5 PRECEDES 2100025 27059107	(EDA		X		
2810107	21AA 21P-IDC, 01 1-E MED VOLT (4.16KV) CAL 5 PRECEDES 2100025 2810107	(EDH		X		
27150107	21AA 21P-IDC, 01 400 VAC LCC PRE-OP CAL 5 PRECEDES 2100025 27150107	(EDB		X		
C 2720106	21AA 21P-IDC, 02 400 VAC HCC PRE-OP CAL 5 PRECEDES 2100025 2720106	(EDF		X		
28100107	20CA 21P-IDC, 01 1-E LOW VOLT 400VAC CAL 5 PRECEDES 2100025 2810107 6-22 52AD, PROCEDURAL APPROVAL	(EED		X		
28150106	20CA 21P-IDC, 01 1-E LOW VLT (400VAC) CAL 5 PRECEDES 2100025 28150106	(EED				

CODE UNIT ACTIVITY SORT EFFECT CODES EQ DEFILE DATA DATE 700122 PAGE 4

ACTIVITY	DESCRIPTION	NO. OF	PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
C 26200104	DRY 210-FHS. 0 FUEL XFER PRE-OP CAL 5 PRECED 21000111 23010104 26200103 27100 32000110 33000104	CEHS	X			
C 26200105	DRY 210-FHS. 05 CEPLT EB FH FREQ CAL 5 PRECED 21000110 21000102 21000108	CEHS	X			
C 21000112	DRY 210-FHS. 06 CANAL HYDRO/NET FH PRECED 21000110 21000112 21000112 REMOVE UNIT 2 TILT PIT AND CASK LOADING FIT GATES. INSTALL GATES AFTER WET FUEL HANDLING TEST IS COMPLETE.	CECS	X			
C 21000111	DRY 210-FHS. 04 FILL REF CANAL PRECED 21000112 33000121 210-FHS. 1 0.7.6	CECS	X			
26200105	DRY 210-FHS. 03 HALON FIRE PROTECTION PRE-OP CAL 5					X
C 21000120	DRY 210-FHT. 01 COOL DOWN TO 200F PRECED 21000120 21000127 21100119	CRCS			X	
C 21000120	DRY 210-FHT. 01 PH COOL DOWN TO AMBIENT PRECED 11000104 10000101 21000121 21001 21000127 --TESTS TO BE CONDUCTED DURING COOLDOWN-- 1. 10-FHT. 02 AUX FEED SYS TEST 2. 10-FHT. 01 RCS CHEM TEST 3. 10-FHT. 02 REP SYS (RCS COOLDOWN VERIFY) 4. 10-FHT. 01 FW CHEM ADD & CHEM PROOF 5. 10-FHT. 02 RCS TUNING 6. 10-FHT. 02 REP SYS OPERATIONAL TEST 7. 10-FHT. 06 RW SIM 150L BLOCK VLV TEST 8. 210-FHT. 01 FREQURE THERMAL EXPANSION & VIBR	CRCS				
C 21000120	DRY 210-FHT. 01 PH RCS @ 532F PRECED 7905 20020108 20000110 20500 21000120 21000412 21000416 21000 21000402 21000423 21000127 21020 21000104 21000420 21000302 21030 21100119 21100208 21100210 21150 21100207 21100008 22500205 20050 20700004 20010205 20000203 20010 20000004 20700104 20000108 20050	CRCS				

CODE SORT EJECT CODES PR PEOPLE DATE DATE 7JUL77 FALL 7

ACTIVITY	DESCRIPTION	MOFF=C	Prior to RCS COLD HYDRO	Post RCS COLD HYDRO PRE HFT	HFT	Post HFT PRE FUEL LOAD
C 21000128	255A 2TR MET. 14 PH HEAT-UP RCS	110-532				
	PRECEDS 21000125 21000416 21000417 21009					
	21006287 21150285 24100185 24650					
	2900405 29740114 29750158 29850					
C 21000127	255A 2TR MET. 14 PH RCS <180F	4RCS				
	PRECEDS 21000128 21000419 21000415 21009					
	21000127 21150283 21150284 24609					
	29000403 29750107					
25050104	250A 2TR ICS. 1 ICS INPUT VERIF	4ICS				
CAL 5	PRECEDS 25050104 29859105					
29850105	250A 2TR ICS. 01 ICS OPER LOOP PRECP	4ICS				
CAL 5	PRECEDS 29850106 29859105					
	4-23 FEED. PRECEDES REVISION ECL-9783					
	EX. ICS LEVELS					
C 29000117	250A 2TR ICS. 02 ICS TUNING	180-532				
	PRECEDS 21000129 29859108					
C 29000115	250A 2TR ICS. 12 ICS TUNING	10 AMP				
	PRECEDS 21000128 21000131 29859108					
C 29050108	250A 2TR ICS. 02 ICS TUNING	RCS532F				
	PRECEDS 21000130 29859108					
C 20020104	248B 2TR MSS. 1 (MS ISOLATION VALVE)	4MSS				
CAL 5	PRECEDS 20010103 20010508 20010202					
C 20000108	248B 2TR MSS. 1 (MS STE. 100 VLV RCS532F)	4MSS				
	PRECEDS 20010202 21000130					
20010202	248A 2TR MSS. 1 (MS X-COM VALVE)	4MSS				
CAL 5	PRECEDS 20010202 21000225 29410203					
21240108	212K 2TR PUP. 01 PU SYS PRE-OP (CRS)	4PUP				
CAL 5	PRECEDS 21140110 21240108					
C 21150206	206A 2TR PUP. 01 EX CHEM ADD(PRT RCS532F)	4PUP				
	PRECEDS 21150130 21240108					
C 21170102	206C 2TR PUP. 01 PU SYSTEM PREOP	4PUP				
CAL 5	PRECEDS 21160120 21000126 21240108 21410					
21210302	206C 2TR PUP. 01 PURSUITE CHEM ADD PRE-OP	4PUP				
CAL 5	PRECEDS 21150114 21240108					
21220115	206E 2TR PUP. 01 PU SYS PRE-OP	4PUP				
CAL 5	PRECEDS 21210110 21240108					

COE	ACTIVITY	PRISM TB RCS COLD HYDRO	POST RCS COLD HYDRO	HFT	POST HFT
		PRAE HFT	PRAE HFT		PRAE FUEL LOAD
	21150202	X(P)	X(P)	X(P)	X(P)
	21150204		X(P)	X(P)	
	21150203				
	21150207				
	21150205				
	21150208				
	21150206				
	21150209				
	21150214				
	21150071	X			
	21150126				
	25050102				X
	25050105				X
	25050108				X
	25050109				X
	25050112				X
	25050113				X
	25050114				X
	25050115				X
	25050116				X
	25050117				X
	25050118				X
	25050119				X
	25050120				X
	25050121				X
	25050122				X
	25050123				X
	25050124				X
	25050125				X
	25050126				X
	25050127				X
	25050128				X
	25050129				X
	25050130				X

FILE DATE ACTIVITY

 ACTIVITY RECEIPT MOLE=C

28050100 ZETA 3TP-FES.01 1STORY PHTEL GEL PRE-OP (RBS
 CAL 5 PRECETS 21000127 28050105 28050105 28410

28050102 ZETA 3TP-FES.02 28-11/12 ELEC PRE-OP
 CAL 5 PRECETS 28050105 28050102

28050104 ZETA 3TP-FES.03 28-11/12 AUTO START PRE-OP
 PRECETS 21000127 21000127 28050105

C 21000415 ZETA 3TP-EST.01 PER CONV SYS EXP RECK180 (RCS
 PRECETS 21000128 21000103

C 21000417 ZETA 3TP-EST.01 PREOP THER EXPAN 180-532 (RCS
 PRECETS 21000129 21000103

C 21000419 ZETA 3TP-EST.03 PREOP THER EXPAN RCS522F (RCS
 PRECETS 21000129 21000103

C 21000421 ZETA 3TP-EST.02 12R PLE DISCH LNE 532F (RCS
 PRECETS 21000129 21000104

C 21100210 ZETA 3TP-EST.02 RCS C/D (DHR
 PRECETS 21000129 21100104

21300200 ZETA 3TP-FES.01 1P SPRAY HDR AIR TEST (RBS
 CAL 5 PRECETS 21300202 21300104

21300105 ZETA 3TP-FES.02 1X HLTG SPRAY PREOP (RBS
 CAL 5 PRECETS 21300225 21300202 21300105 28410

C 24700106 ZETA 3TP-REV.01 1P AIR FUR/CLNUP/VENT (RBV
 CAL 5 PRECETS 24700106 24410203

C 24700206 ZETA 3TP-REV.02 1P COOLD OPER RCS532F (RBV
 PRECETS 21000129 24770108

C 24700105 ZETA 3TP-REV.03 CTMT HEAT REMOVAL PREOP (RBV
 PRECETS 24700105

C 21000117 ZETA 3TP-RCS.0X SET CSAZINDEX 1P FOLAR (RCS
 PRECETS 21000206 26380105 26450104

C 21000119 ZETA 3TP-FES.01 1P RCS HYDRO (RCS
 PRECETS 21000129 21000801 21005119 21000
 21005503 21020201 21100109 21100
 21000109
 3TP-FES.01 PRESSURIZER LEVEL VERIF

	PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
		X		
		X		
			X	
			X	
				X
			X	
				X
	X			

CODE 2 1 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 00

ACTIVITY 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 00

MULT=C

	PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
29720104 2972 2TR-REG. 1 NO RECORD PRE-OP (RGC) CAL 5 PRECEDES 21500107 29720104				X
29720106 2972 2TR-REG. 2 NO VENT SUPPLY/EXH PRE-OP (RGC) CAL 5 PRECEDES 29720106 29720106				X
29720108 2972 2TR-REG. 2 NO MONITORING PRE-OP (RGC) CAL 5 PRECEDES 29720104 29720108				X
21520105 2152 2TR-APP. 1 VERIFY/FILL WTR TKS CAL 5 PRECEDES 21520106 21520105				X
21520106 2152 2TR-APP. 1 VERIFY/FILL NO SUPPLY CAL 5 PRECEDES 21520106 21520105				
21520108 2152 2TR-APP. 1 LX PENT PRESS (MC) CAL 5 PRECEDES 21520101 21520105				
21520107 2152 2TR-APP. 1 LX CHASE SYS LX TEST CAL 5 PRECEDES 21520104 21520105				
21520109 2152 2TR-APP. 1 LX PENT PRESS (INST AIR) CAL 5 PRECEDES 21520106 21520102 21520107 29410				
29450105 2945 2TR-APP. 1 PLS TIME RESPONSE CAL 5 PRECEDES 21520107 29450106 29450105			X(P)	X(P)
29450103 2945 2TR-APP. 1 CFLT PLS TIME RESP RCS532F PRECEDES 21520107 29450105				
29450104 2945 2TR-APP. 2 EPS PRE-OP CALB CAL 5 PRECEDES 29450105 29450104				X
29450105 2945 2TR-APP. 2 ZRIS SYS FREOP CAL 5 PRECEDES 29450105				X
29750106 2975 2TR-EX. 1 EX PLANT SMPLE PRE-OP (RSX) CAL 5 PRECEDES 21520105 29750106		X		
29750108 2975 2TR-EX. 2 EX PLANT SMPLE RCS532F (RSX) PRECEDES 21520106 29750106			X	
29750107 2975 2TR-EX. 2 EX PLANT SMPLE RCS532F (RSX) PRECEDES 21520106 29750108				
29750109 2975 2TR-EX. 2 EX PLANT SMPLE RCS532F (RSX) PRECEDES 21520106 29750109				
29740110 2974 2TR-EX. 3 POST ACQ SAMPLE (RSX) CAL 5 PRECEDES 21520106 29740110 29740110		X		

CCFE HFT ACTIVITY
 MFECE
 ACTIVITY F E C P E T I O N
 2591607 2000 21P-FIF.02 OF 27-07-78 (HFC
 CAL 5 EXECUTES 21-01101 21009512
 2601807 2000 21P-FIF.02 OF 27-07-78 (PSS
 CAL 5 EXECUTES 21-01101 21009512
 2115117 2000 21P-FIF.02 OF 27-06-78 (RUF
 CAL 5 EXECUTES 20029 21001101 21009512
 2119011 2000 21P-FIF.02 OF 27-07-78 (RUF
 CAL 5 EXECUTES 21-01101 21009512
 2150020 2000 21P-FIF.02 OF 27-07-78 (RFF
 CAL 5 EXECUTES 21-01101 21009512
 2974022 2000 21P-FIF.02 OF 27-07-78 (RSX
 CAL 5 EXECUTES 21-01101 21009512
 2491020 2000 21P-FIF.02 OF 27-06-78 (RPV
 CAL 5 EXECUTES 20029 21001101 21009512
 2501021 2000 21P-FIF.02 OF 27-07-78 (RMG
 CAL 5 EXECUTES 21-01101 21009512
 2116012 2000 21P-FIF.02 OF 27-07-78 (RMR
 CAL 5 EXECUTES 21-01101 21009512
 1-21 FEND. PRODUCE APPROVAL & COMELL
 2350043 2000 21P-FIF.02 OF 27-07-78 (CCM
 CAL 5 EXECUTES 20029 21001101 21009512
 2421035 2000 21P-FIF.02 OF 27-07-78 (PTH
 CAL 5 EXECUTES 21-01101 21009512
 2150023 2000 21P-FIF.02 OF 27-07-78 (RPS
 CAL 5 EXECUTES 21-01101 21009512
 2450010 2000 21P-FIF.02 SAFEPD EG CHILL MTR (SCH
 CAL 5 EXECUTES 21-00223 24509106 2941020
 2000020 2000 21P-FIF.02 LEFT MTR POLL (TGS
 EXECUTES 2000223 20009225 21009512
 2040020 2000 21P-FIF.02 FR CHEP AID ACCEPT TEST (FMC
 CAL 5 EXECUTES 21-00223 20009225 21009512
 2040020 2000 21P-FIF.02 FR CHEP AID ACCEPT TEST (FMC
 CAL 5 EXECUTES 21-00223 20009225 21009512

Prior To ACS
COLD HYDRO

X(r)

POST ACS COLD HYDRO
PRE HFT

X(r)

HFT

POST HFT
PRE FUEL LOAD

X(r)

CFDE DATE ACTIVITY

ACTIVITY DESCRIPTION FREE=C

26700215 266A 2AF-ACV.01 TURB FLDG/CAUS MST ST (ACK
 CAL 5 PRECEDES 21500225 26700205

24500116 244E 2AF-CHV.01 TENDON GALLERY HVAC (AHV
 CAL 5 PRECEDES 24500104

24110115 240E 2AF-FXT.01 FXP TURB NO LOAD TEST (AXI
 PRECEDES 20500205 24110106 24110105

22100105 220E 2AF-CAK.01 20GAZE CHESR EVAC ACCEPT (CAR
 PRECEDES 20160216 21000205
 E-16 FEED. LOGIC CHANGE

20160017 200A 2AF-CAV.01 VALVE LINEUP
 PRECEDES 20160013

20160014 200A 2AF-EXP.01 FEEP F/VACUUM TEST
 PRECEDES 20160017

20050314 200A 2AF-CDD.01 CONDENSATE DRAIN ACCEPT (CDD
 CAL 5 PRECEDES 20050204 21000205

20110114 200A 2AF-CDS.01 CONDENSATE SYS ACCEPT (CDS
 PRECEDES 20110106 21000225

20150104 200E 2AF-CDS.02 HOTWELL SAMP ACCEPT (CDS
 CAL 5 PRECEDES 20150104 21000225
 K-16 FEED. TR AVAILABILITY

24300101 200A 2AF-CHW.01 TURB BLDG CHILL MTR TEST (CHW
 CAL 5 PRECEDES 21000215 24300100

20000105 200E 2AF-CDS.01 CATHODIC PROT ACCEPT (CPS
 CAL 5 PRECEDES 20000105

23110400 200A 2AF-CWS.01 CIRC WATER SYSTEM ACCEPT
 CAL 5 PRECEDES 23110400

22450100 200A 2AF-LHC.01 M TURB LHC ACCEPT (LHC
 PRECEDES 22450100 22450100

22100111 200E 2AF-LO.01 TURB LUBE OIL ACCEPT (LOS
 CAL 5 PRECEDES 22100111 24110103

20160204 200E 2AF-FWS.01 CONDENSATE/FW RECIRC ACCEPT (FWS
 CAL 5 PRECEDES 20160206 21000126 29410203

22100104 200A 2AF-605.01 GENERATOR GAS SYS ACCEPT (GGI
 CAL 5 PRECEDES 20060106 21000225 22100104

PRIOR TO ACS COLD HYDRO	POST ACS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
	X		
			X
	X		
	X		
	X		
	X		
	X		
	X		
			X
	X		
	X		
	X		
X			

CODE 2 UNIT ACTIVITY

ACTIVITY DESCRIPTION SOURCE

ACTIVITY	DESCRIPTION	SOURCE
22100117	200A 2AF-050.01 GEN AIR LOOP TEST CAL 5 PRECEES 22100104 22100105 6-16 PRELIMINARY AIR TEST IN PROGRESS	1065
22100119	200A 2AF-050.01 HYDROCEL SEAL BII ACCEPT CAL 5 PRECEES 22100105 22100105 22100114 6-16 READ. TO AVAILABILITY	1650
C 22100118	200A 2AF-050.01 STEAM SEAL SYS ACCLIT CAL 5 PRECEES 22100104 21900225 22100119	1055
20010104	2AF 2AF-1V1.02 LP HTR BRAS/VNIS/LVL CTL CAL 5 PRECEES 20010104 21000127	1400
C 24450211	200 2AF-1V1.01 TURB FLDG HVAC ACCEPT PRECEES 7005 21000130 21000230	24459
24450115	200A 2AF-1V1.01 TURB FLD HVAC TEST CAL 5 PRECEES 21000225 24450105	1400
C 26000107	200A 2AF-050.01 RE GENER/EXCIT PRECEES 26000106 26000107	1065
26100104	200A 2AF-050.02 ISO-PHASE BUS COHL ACCEPTING. CAL 5 PRECEES 20000206 21000225 26100104	1400
C 26130110	200A 2AF-050.02 RE & STA XFMRs ACCEPT PRECEES 26130106 21000225 26130109	1065
C 20010500	200A 2 2AF-050.03 HEATUP NS LINE TO XFER PRECEES 20010500 20510221	1065
22200111	200A 2AF-050.01 STATOR COOLING ACCEPT CAL 5 PRECEES 21000225 22200109	1065
20010104	200A 2AF-050.01 STR PLANT SPLNG TEST CAL 5 PRECEES 21000225 20010104	1065
20000115	200C 2AF-100.01 MSR HTR TEST PRECEES 20000105 21000129	1065
22100119	200 2AF-100.03 CE/ACIO RE TUR L.O. CAL 5 PRECEES 20000104 21000225 22100119 ** OFF. 17 COUPLED SYSTEM ** 6-22 READ. TO AVAILABILITY	1400

Prior to RCS COLD HYDRO	Post RCS COLD Hydr PRE HFT	HFT	Post HFT PRE FUEL LOAD
X			
X			
X			
		X	
		X	
		X	
		X	
		X	
		X	
		X	
		X	
		X	
		X	
		X	
		X	
		X	
		X	
		X	
X			

PROJECT TOTALS

PLANNING SCHEDULE

PROJECT START DATE

PROJECT TOTALS RELEASE PLANT UNITS 1 AND 2

CODE 2 - CONCRETE ACTIVITY

ACTIVITY DESCRIPTION PROJECT

PRIOR TO RCS
COLD HYDRO

POST RCS COLD HYDRO
PRE HFT

HFT

POST HFT
PRE FUEL LOAD

ACTIVITY	DESCRIPTION	PROJECT
2410010	CELL 101-AHV.01 TO AREA HVAC PRE-OP	CAHV
CAL 5	PRECEDS 2410010	
25170104	CELL 101-AHV.01 FILL W/ST SYS PRE-OP	
PRECEDS	25170104 25170104	
23200112	CELL 101-AHV.01 TO VORTEX PREGP	CSMS
CAL 5	PRECEDS 23200112	
24550108	CELL 101-AHV.02 AUX PLOG HVAC PRE-OP	CAHV
CAL 5	PRECEDS 21100127 24550108	
24000109	CELL 101-AHV.02 CTRL RR HVAC PRE-OP	CAHV
CAL 5	PRECEDS 21100127 24000109	
24000107	CELL 101-AHV.04 ACCESS CTRL/CMPTN AREA	CAHV
CAL 5	PRECEDS 24000107	
25200110	CELL 101-AHV.02 PRE-OP	EPPL
CAL 5	PRECEDS 21100225 25200110	
25400109	CELL 101-AHV.02 PRE-OP (POST RESV LOAD)	CHRS
CAL 5	PRECEDS 11000225 21000225 25400109	
25200105	CELL 101-AHV.02 FILL III W/DENIA WTR	CHRS
CAL 5	PRECEDS 25200104 25200105	
25400103	CELL 101-AHV.02 PRE-OP	CHRS
CAL 5	PRECEDS 25400106 25400105	
C 25200104	CELL 101-AHV.02 PRE-OP	CHRS
CAL 5	PRECEDS 21000225 24000107 25200105	
25400103	CELL 101-AHV.02 PRE-OP	CHRS
CAL 5	PRECEDS 25400105 25400106	
C 25200104	CELL 101-AHV.02 PRE-OP (GASIFIER)	CHRS
CAL 5	PRECEDS 11000225 21000225 25200105	
25200104	CELL 101-AHV.02 PRE-OP	CHRS
CAL 5	PRECEDS 11000225 21000225 25200105	
25400104	CELL 101-AHV.02 EVAPORATOR	CHRS
CAL 5	PRECEDS 21000225 25400105	

X

X

X

X

X

X

CODE Z CORRECT ACTIVITY

M00000

ACTIVITY DESCRIPTION

25400107	REF ID: EPS.02 PRE-OP (1ST FUEL LOAD)	CFPS
CAL	PRECEDS 2100020 2100020 25400107	
25400107	REF ID: EPS.02 PRE-OP	CFPS
CAL	PRECEDS 25400107 25400107	
25379105	REF ID: EPS.01 PRE-OP	CFPS
CAL	PRECEDS 25370107 25370107 25419105	
C 25350304	REF ID: EPS.03 MORON CTR TEST RC2532F	CFPS
PRECEDS	2100020	
36400105	REF ID: EPS.01 AUX LIFT CRANE PRE-OP	CFHE
CAL	PRECEDS 26400105	
23220103	REF ID: EPS.01 ENR COOL POND PRE-OP	CFPD
CAL	PRECEDS 23220103	
	10-M PREL PROCEDURE CFLT-LCD 10/P2	
36700104	REF ID: EPS.01 CTRL ROOM EMER LIGHTS	CEML
CAL	PRECEDS 36700104	
29700104	REF ID: EPS.01 HAZ GAS MONT SYS PREOP	CHGM
CAL	PRECEDS 29700104	
36300103	REF ID: EPS.01 NEW FUEL ELEVATOR PRE-OP	CFHS
CAL	PRECEDS 36300103 36329103	
	1. FREE - AUX LIFT CRANE AVAILABLE PART TIME	
36300206	REF ID: EPS.02 AEFN BRIDGE (DRY INCL)	CFHS
CAL	PRECEDS 36300103 36300104 36300101 36369	
36100107	REF ID: EPS.01 FIRE WTR SUPPLY & DIST	CFPS
CAL	PRECEDS 36100107	
36100104	REF ID: EPS.02 FIRE FIGHT PRE-OP	CFPS
CAL	PRECEDS 21000205 36100104	
	2-2 FIRE PROCEDURE APPROVAL ECD-B/RS	
36170106	REF ID: EPS.03 FIRE PROTECTION PREOP	CFPS
CAL	PRECEDS 36170106	
36100104	REF ID: EPS.04 XMR DELUGE PREOP	CFPS
CAL	PRECEDS 26100104	
35200104	REF ID: EPS.02 SEAL WATER SYS PREOP	CLWS
CAL	PRECEDS 35170104 35200105	
32700107	REF ID: EPS.03 SER WTR STRUCT EVAC PREOP	CFPS
CAL	PRECEDS 32700107	

PRIOR TO RCS
COLD HYDRO

POST RCS COLD HYDRO
PRE HFT

HFT

POST HFT
PRE FUEL LOAD

X

X

X

X

X

X

X

X

X

X

X

X

X

X

CELL CELLULAR ACTIVITY

ACTIVITY DESCRIPTION MOLEC

PRIOR TS RCS
COLD HYDRO

POST RCS COLD HYDRO
PRE HFT

HFT

POST HFT
PRE FUEL LOAD

38850104 CELL 11E-PAS.02 INTERNAL COMMUNICATIONS (PAS
CAL 5 PRECEDES 38850104

38850105 2600 11E-PAS.02 SOUND EQUIPPED PHONES (PAS
CAL 5 PRECEDES 38850104

38850106 2600 11E-PAS.04 RADIO COMM PRE-OP (PAS
CAL 5 PRECEDES 38850104

38750104 2600 11E-PBX.01 EXTERNAL COMMUNICATIONS (PBX
CAL 5 PRECEDES 38750104

39560104 2600 11E-FIN.01 ROOM WATER LVL MON SYS (FIN
CAL 5 PRECEDES 39560104

31250109 2600 11E-EMV.01 PRIM WTR STOR/TRANSF (EMV
PRECEDES 29410203 29410109
31250109 31250109 31250109
31250109 31250109 31250109

39810105 2600 11E-RSP.01 FROCK STR RAD MON (RSP
CAL 5 PRECEDES 39810105 39810105

C 30550104 2600 11E-ESS.02 CODE 1 INTEG. CFC & SCS (ESS
PRECEDES 30550104

C 34630105 2600 11E-EST.03 EVAP FLDG PIPE THERM EXP (EAS
PRECEDES 2470219 34630219

39560108 2600 11E-PAN.01 AREA RAD MONT (NSP) (PAN
PRECEDES 39560201 39560105

39570105 2600 11E-PAN.01 AREA RAD MON (MSP) (RAM
PRECEDES 39560201 39560105

39580104 2600 11E-PAN.01 AREA RAD MON (NSP) (RAM
PRECEDES 39560201 39560105

39560109 2600 11E-PAN.02 1-E AREA RAD MONT PRE-OP (PAN
PRECEDES 19410207 29410203 39560302 39560

39560110 2600 11E-PAN.02 2-INT HI TANGE RAD MONT (RAM
CAL 5 PRECEDES 29410203 39560105

39570104 2600 11E-PAN.02 LIQUID RAD MONT PRE-OP (RAM
PRECEDES 39560201 39560105

39560111 2600 11E-PAN.05 LIQUID RAD MONT PRE-OP (PAN
CAL 5 PRECEDES 39560201 39560105

> To 4
cell

X

X

X

X

X

X

X

X

X

X

X

X

CODE 2 - COLD HYDRO ACTIVITY

ACTIVITY DESCRIPTION

ACTIVITY	DESCRIPTION	NOTE
3910110	UCM 10-18.00 WTP RAD RAD MON 0 0	(EAF)
3240403	DECC 01P-RWS.02 182 (F) 12-18 & 02-18	(EPC)
3515030	DECC 01P-RWS.03 (F) 02-50	(ERC)
3010015	UCM 10-18.03 182 (F) 12-2 & 02-2	(EMV)
3514010	DECC 01P-RWS.01 RW GAS (DEPTH/2) PUR	(RWS)
3514010	DECC 01P-RWS.01 RW GAS (COR/DEC/CONF)	(RWS)
3525015	DECC 01P-RWS.01 RESIN STOR & HDML PREOP	(RWS)
3525015	DECC 01P-RWS.02 FILL/VIT SPENT RESIN SYS	(RWS)
3527010	DECC 01P-RWS.02 SERT RES DECONT & RECC P	(RWS)
3527010	DECC 01P-RWS.03 RAD WST SOLIDIFICATION	(RWS)
3527010	DECC 01P-RWS.03 FILL STEAM DOPE POILOUT	(RWS)
3527010	DECC 01P-RWS.03 FILL LXP LURE CIL SYS	(RWS)
3527010	DECC 01P-RWS.02 FILL ASPHALT TANK	(RWS)
3527010	DECC 01P-RWS.04 RAD WST DRUP HDML PREOP	(RWS)
3527010	DECC 01P-RWS.06 INTEG SOLID RAD WST PLEOP	(RWS)
3610010	DECC 01P-RWS.01 DEWATERING SYS ACCLIT	(SDW)

PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
			X
X (P)	X (P)		X (P)
		X	
		X	
	X (P)		X (P)
			X
			X
			X
			X

CCBP 7. RECENT ACTIVITY

ACTIVITY DESCRIPTION PAGE-C.

	PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
29190107				X
29710104				X
33290111				X
33190106				X
27490104				
33490102	X (P)			X (P)
28990107				X
26360102	X			
27490101	X			
26190105				X
28570104				X
31990503				
36790103		X		
24090105				X
39090107				

29190107 5605 210-SEC. 01 SECURITY SYS PRE-OP 4SEC
PRECEDS 21000140 30190106 39199107

29710104 0504 210-SEC. 01 PHYSIC INST SYS PRE-OP 4SIS
CAL 5 PRECEDS 30700114

33290111 2504 210-SWS. 01 SW PREOP 4SWS
CAL 5 PRECEDS 19910203 21000137 29910203 32300
33390111

33190106 4604 210-SWS. 02 SW WATER TRAV SERV PREOPXWS
CAL 5 PRECEDS 21100177 33100106

27490104 1004 210-SEC. 01 PATH SECT FULL POOL 4FC
CAL 5 PRECEDS 21000491 27400102

33490102 2504 210-SEC. 01 FREOP TEST 4FC
CAL 5 PRECEDS 11100112 11100110 19910203 32400
33400102

28990107 0604 210-EDA. 01 FIRE DET & ALARM PREOP 4EDA
CAL 5 PRECEDS 28900107

26360102 0804 210-INS. 04 VET FB TEST (SEE SIDE) 4FHS
CAL 5 PRECEDS 21100110 36360102

27490101 0504 210-SEC. 01 FREOP TEST 4FC
CAL 5 PRECEDS 21000112 21100110 29910203 32400
33900101

26190105 0505 210-FES. 01 ED2 FIRE F. 01 PRE-OP 4EPS
CAL 5 PRECEDS 26190104

28570104 0604 210-ALS. 01 FORM & ESS LITING PRE-OP 4HLS
CAL 5 PRECEDS 28570104

31990503 0604 210-PTH. 03 2201 (see p. 14) 4PTH
PRECEDS 22000 11001101 21001101 21000
6-21 FILE. PROCEDURE APPROVAL & COMPLET. P-111

36790103 1004 210-ALV. 01 EV REL AC/CAUS WET SUMP 4ACW
CAL 5 PRECEDS 21000025 36700103

24090105 2504 210-AXE. 01 AUX REL ACCEPT F/DE-16A 4AXD
CAL 5 PRECEDS 34910104 24010105

39090107 2504 210-AXE. 02 AUX REL ACCEPT F/DE-16B 4AXB
CAL 5 PRECEDS 39010107

ELDE 2. CRITICAL ACTIVITY

ACTIVITY	DESCRIPTION	NOTES
24010127	DEAR CAP-AXL. 0 AUX PWR INTEG ACCEL TEST	
CAL 5	PRECEDS 34010108 34010126	
24470119	PRIC CAP-CHL. 1 TURBINE BLDG CRANE ACCEPT/CHL	
CAL 5	SEEK ACTIVITY	
24510109	GGPR CAP-CHL. 2 OFF BLDG CHILL WTR	ICHW
CAL 5	PRECEDS 24510104	
24700108	GGRC CAP-CHL. 2 AUX PWR CHILL WTR ACCEPT/CHW	
CAL 5	PRECEDS 21000225 34200108	
33210105	EDFI CAP-CHL. 1 FOND FLDN/MAKEUP ACCEPT	ICPR
CAL 5	PRECEDS 23210105 33210105	}
33200110	DEFA CAP-CHL. 1 FOND FLDN/MAKEUP ACCEPT	
CAL 5	PRECEDS 33200117 33210105	
35010213	GRJA CAP-CHL. 2 COMPUTER PREOP TEST	ICPT
CAL 5	PRECEDS 21000215 35000213	
33100207	CEEA CAP-CHL. 1 CIRC WTR CHEN INJECT TEST/CHI	
CAL 5	PRECEDS 33100207	
33100206	CEEA CAP-CHL. 1 CIRC WTR CHEN INJECT TEST/CHI	
CAL 5	PRECEDS 33100207	
50250110	GENA CAP-CHL. 1 MAKEUP BEMIN SYS ACCEPT	ICMU
CAL 5	PRECEDS 21000225 50250119	
	1-25 FILE CHIT OF TOE*340501-ECO	
	1-25 FEME DOCUMENTATION REVIEW-ECO	
30360109	DEAR CAP-CHL. 2 BEMIN WTR STO/XFER ACCEPT/DMV	
	PRECEDS 21000225 30360109	
34270104	GGRC CAP-CHL. 1 DOMESTIC WATER ACCEPT	ICWS
CAL 5	PRECEDS 21000225 34270104 51410001 52200	
	52200102 54010001	
36330103	UNEE CAP-CHL. 3 FULL INSH SYS DRY ACCEPT	ICHS
CAL 5	PRECEDS 36330119 36321002 36330103	
35450114	GGRA CAP-CHL. 1 TR CHEN ADD ACCEPT	ICWC
CAL 5	PRECEDS 21000225	
34030005	DEAR CAP-CHL. 1 GAS LLAK DETECT ACCEPT	ICAS
CAL 5	PRECEDS 34030004 34030005	
34030100	DEAR CAP-CHL. 1 HP AUX REP INIT STARTUP	ICAS
CAL 5	PRECEDS 24700212 24030100	

PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE. HFT	HFT	POST HFT PRE FUEL LOAD
	X		X
			X
			X
	X		
	X		
	X		
			X
	X		
			X
	X		
			X
	X		
			X
	X		
			X
	X		
			X

CODE 1. DUMPER ACTIVITY

ACTIVITY DESCRIPTION

PRIOR TO ACS
COLD HYDRO

POST ACS COLD HYDRO
PRE HFT

HFT

POST HFT
PRE FUEL LOAD

PAGE=0

34030197 DEAF CAP-1AS.14 GAS SUPPLY AIR TEST
CAL 5 PRECEDES 34030197

34030198 DEAF CAP-1AS.15 HP AUX HTR COMPEN LD TEST HAS
CAL 5 PRECEDES 34030195 34030195 34030219 34030
34030217 34030218 34035221 34039

34030213 DEAF CAP-1AS.16 SLEV LEAK TEST FEEDWTR CHAS
CAL 5 PRECEDES 34030197 34039213

34030217 DEAF CAP-1AS.17 LEAK TEST MAIN STEAM CHAS
CAL 5 PRECEDES 34030195 34039217

34030222 DEAF CAP-1AS.18 LEAK TEST LP/HP STP HTR
PRECEDES 2110242 34039219 34039223
END TRNG. BOILER AVAILABLE

34030221 DEAF CAP-1AS.19 INVENTORY CNIL LEAK TEST HAS
CAL 5 PRECEDES 34030197 34039221

34030703 DEAF CAP-1AS.11 END DRDR HTR SYS TEST CHAS
CAL 5 PRECEDES 34030197 34039703
END HTR. CLEAR SUPPLY

34030803 DEAF CAP-1AS.17 H2 SUPPLY TEST CHAS
CAL 5 PRECEDES 34030197 34039803
6-14 PWD. COMPLETION OF CONSTRUCTION

34030219 DEAF CAP-1AS.14 LEAK TEST CONDENSATE CHAS
CAL 5 PRECEDES 34030197 34039219

34030222 DEAF CAP-1AS.14 COND TO DA SER LEAK TEST
CAL 5 PRECEDES 34030195

36550109 DEAF CAP-1AD.01 LAUNDRY WASTE ACCEPT (LDW
CAL 5 PRECEDES 36559104

36550108 DEAF CAP-1AD.01 MISC GAS/ER SUPPLY ACCEPT (MGN
CAL 5 PRECEDES 2110227 36559108
2-10 END CFLT OF DEPT'S, TOE'S & C/O-LED
*** NEED RESTRICTION INFO ***

34419117 DEAF CAP-1HV.11 END-L MISC BLDG HVAC (MHV
CAL 5 PRECEDES 2110227 34419117

34419115 DEAF CAP-1HV.12 PROCES EVAP BLDG HVAC (MHV
CAL 5 PRECEDES 34419105

32719117 DEAF CAP-1HV.02 HP CALTR FAC HVAC ACCEPT (MHV
CAL 5 PRECEDES 32719114

X

X

X

X

X

X

X

X

X

X

X

X

X

X

X

DATE: 3-1988 ACTIVITY: MUIE=C

ACTIVITY: P I S C P I I I I O N

	PRIOR TO ACS COLD HYDRO	POST ACS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
3072010 DATA CAP-ENV. 4 FLAP CSE STR HVAC (ENV) PRECEDS 3072005 3072015 5-15 PERM PROCEDURE APPROVAL-ICD 2753		X		
3072015 DATA CAP-ENV. 5 LOAD CEN TURN ROFF HVAC PRECEDS 2180002 2072010		X		
C 3055015 DATA CAP-ESS. 1 INTERLOCK & CONT. TEST (PSS) PRECEDS 3055010 3055013	X (P)			X (P)
3054010 DATA CAP-ESS. 1 ESS INTERLOCK & CTRL CHK (PSS) PRECEDS 3054005 3054013				X
3062005 DATA CAP-ESS. 2 HP & LP PAC FILTER ACCEPT/ISS PRECEDS 3062015 3062001				X
C 3051042 DATA CAP-ESS. 2 111 LE STR HDR HANGERS (PSS) PRECEDS 3051040 3051021 2-8 TRNG. HANGER REDESIGN 5-15 PERM. I/O 221A, 221B (ICD-8783)	X (P)	X (P)		
3051020 DATA CAP-ESS. 2 104 HANGER CHECK COLD (PSS) PRECEDS 3051011 3051021 3051022 6-20 PERM. TR SUPPORT & PROCEDURE APPROVAL				
C 3051041 DATA CAP-ESS. 2 HIUP MN STR-XFER VLVS (PSS) PRECEDS 3051044 3051021 2-8 TRNG. HANGER REDESIGN 5-15 PERM. I/O 221A				
3052040 DATA CAP-ESS. 3 HP/LP LINE INIT HEATUP (PSS) PRECEDS 3051021 3052015				
C 3051047 DATA CAP-ESS. 3 NET MN STR HANGERS (PSS) PRECEDS 3051044 3051021 2-8 TRNG. HANGER REDESIGN 5-15 PERM. I/O 221A & 221B				
C 3051048 DATA CAP-ESS. 3 HIUP LP STEAM TO TURB (PSS) PRECEDS 3051045 3051021 2-8 TRNG. HANGER REDESIGN 5-15 PERM. I/O 221A & 221B				
C 3051011 DATA CAP-ESS. 02 HIUP FR SIM LINE TO ISO (PSS) PRECEDS 3051019 3051009 3051021				
3055017 DATA CAP-ESS. 07 PERM. SYS IN COOLDWN (PSS) PRECEDS 3055019 3055017				X

CODE ELI 2000 ACTIVITY

ACTIVITY E L I 2 0 0 0 P E E E E I O N

NOTE#C

PRIOR TO RCS
COLD HYDRO

POST RCS COLD HYDRO
PRE HFT

HFT

POST HFT
PRE FUEL LOAD

30540216 DATE CAP-ESS.17 HE EVAP REGR. SYN. C/D } IPSS
PRECEDS 30540217 30540217

30540218 DATE CAP-ESS.17 HE EVAP T. COOLDOWN F. INS. IPSS
PRECEDS 30540219 30540217

30540217 DATE CAP-ESS.18 HE DEPR/RECOV PHASE 1 }
PRECEDS 30540218 30540217

30540218 DATE CAP-ESS.18 HE DEPR/RECOV PHASE 2 }
PRECEDS 30540219 30540217

30540176 DATE CAP-ESS.18 HE DEPR/RECOV PHASE 1 }
PRECEDS 30540177 30540176

30540177 DATE CAP-ESS.18 HE DEPR/RECOV PHASE 2 }
PRECEDS 30540178 30540176

30550562 DATE CAP-ESS.10 LF SIM HOP SET HOPS HOT } IPSS
PRECEDS 30550139 30550169

30550169 DATE CAP-ESS.10 HANDED CHECK COLD } IPSS
CAL 5 PRECEDS 30550168 30550169
0-10 FEED. IF AVAILABILITY
0-30 FEED. PRECEDS ATPV-ECO 7/82

30550177 DATE CAP-ESS.10 LEAK TEST THY STEAM LINES } IPSS
PRECEDS 30550188 30550169

30540116 DATE CAP-ESS.11 HANDED CHECK COLD } IPSS
CAL 5 PRECEDS 30540202 30540116

30540711 DATE CAP-ESS.11 LEW HE SIM HTRP TO VALVE } IPSS
PRECEDS 30540705 30540116

30540139 DATE CAP-ESS.11 LEAK TEST } IPSS
PRECEDS 30540139 30540116

30540710 DATE CAP-ESS.11 HE TEST SIM HGR SET HOT } IPSS
PRECEDS 30540717 30540116

30550112 DATE CAP-ESS.12 LF EVAP P. POWER RUN UP } IPSS
PRECEDS 30550113 30550212 30550412 30550112

30550119 DATE CAP-ESS.12 LF EVAP A. POWER RUN UP } IPSS
PRECEDS 30550120 30550105

30550115 DATE CAP-ESS.12 LF EVAP C. HEATUP } IPSS
PRECEDS 30550114 30550107 30550109 30550115
30550107 30550105

X

X

X

X

X

REF	ACTIVITY	DATE	TIME	DESCRIPTION	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
30550116	DATE 04F-ESS-12 LF EVAP D HEATUP PRECISE 30550117 30550118 30550119	04F-ESS-12	LF	EVAP D HEATUP	30550116		
30550120	DATE 04F-ESS-12 LF EVAP E POWER SUP UP PRECISE 30550121 30550122 30550123	04F-ESS-12	LF	EVAP E POWER SUP UP	30550120		
30550124	DATE 04F-ESS-12 LF EVAP F HEATUP PRECISE 30550125 30550126 30550127	04F-ESS-12	LF	EVAP F HEATUP	30550124		
30550128	DATE 04F-ESS-12 LF EVAP F POWER FLP UP PRECISE 30550129 30550130 30550131	04F-ESS-12	LF	EVAP F POWER FLP UP	30550128		
30550134	DATE 04F-ESS-12 LF EVAP G POWER FLN UP PRECISE 30550135 30550136 30550137	04F-ESS-12	LF	EVAP G POWER FLN UP	30550134		
30550138	DATE 04F-ESS-12 LF EVAP H HEATUP PRECISE 30550139 30550140 30550141	04F-ESS-12	LF	EVAP H HEATUP	30550138		
30550142	DATE 04F-ESS-12 LF EVAP H POWER RUP UP PRECISE 30550143 30550144 30550145	04F-ESS-12	LF	EVAP H POWER RUP UP	30550142		
30550146	DATE 04F-ESS-12 LF EVAP I HEATUP PRECISE 30550147 30550148 30550149	04F-ESS-12	LF	EVAP I HEATUP	30550146		
30550150	DATE 04F-ESS-12 LF EVAP J HEATUP PRECISE 30550151 30550152 30550153	04F-ESS-12	LF	EVAP J HEATUP	30550150		
30550154	DATE 04F-ESS-12 LF EVAP K HEATUP PRECISE 30550155 30550156 30550157	04F-ESS-12	LF	EVAP K HEATUP	30550154		
30550158	DATE 04F-ESS-12 LF EVAP L HEATUP PRECISE 30550159 30550160 30550161	04F-ESS-12	LF	EVAP L HEATUP	30550158		
30550162	DATE 04F-ESS-12 LF EVAP M HEATUP PRECISE 30550163 30550164 30550165	04F-ESS-12	LF	EVAP M HEATUP	30550162		
30550166	DATE 04F-ESS-12 LF EVAP N HEATUP PRECISE 30550167 30550168 30550169	04F-ESS-12	LF	EVAP N HEATUP	30550166		
30550170	DATE 04F-ESS-12 LF EVAP O HEATUP PRECISE 30550171 30550172 30550173	04F-ESS-12	LF	EVAP O HEATUP	30550170		
30550174	DATE 04F-ESS-12 LF EVAP P HEATUP PRECISE 30550175 30550176 30550177	04F-ESS-12	LF	EVAP P HEATUP	30550174		
30550178	DATE 04F-ESS-12 LF EVAP Q HEATUP PRECISE 30550179 30550180 30550181	04F-ESS-12	LF	EVAP Q HEATUP	30550178		
30550182	DATE 04F-ESS-12 LF EVAP R HEATUP PRECISE 30550183 30550184 30550185	04F-ESS-12	LF	EVAP R HEATUP	30550182		
30550186	DATE 04F-ESS-12 LF EVAP S HEATUP PRECISE 30550187 30550188 30550189	04F-ESS-12	LF	EVAP S HEATUP	30550186		
30550190	DATE 04F-ESS-12 LF EVAP T HEATUP PRECISE 30550191 30550192 30550193	04F-ESS-12	LF	EVAP T HEATUP	30550190		

REF	ACTIVITY	TIME	DESCRIPTION	STATUS	PRIOR TO RCS COLD HYDRO COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PAK FUEL LOAD
30540110	DATE CAP-ESS-12 FF EVAP HEATUP PRECEDS 30540117 30540119 30540121 30540123			FPSS				
30540115	DATE CAP-ESS-12 FF EVAP HEATUP PRECEDS 30540117 30540119 30540121 30540123			FPSS				
30540116	DATE CAP-ESS-12 FF EVAP HEATUP PRECEDS 30540117 30540119 30540121 30540123			FPSS				
30540119	DATE CAP-ESS-12 THERMAL PERFORM PASELPE PRECEDS 30540117 30540119 30540121 30540123			FPSS				
30540121	DATE CAP-ESS-12 THERMAL PERFORM PASELPE PRECEDS 30540117 30540119 30540121 30540123			FPSS				
30540125	DATE CAP-ESS-12 FF EVAP HEAT-UP PRECEDS 30540117 30540119 30540121 30540123			FPSS				
30540126	DATE CAP-ESS-12 FF EVAP P POWER PUMP PRECEDS 30540117 30540119 30540121 30540123			FPSS				
30550514	DATE CAP-ESS-14 "K" EVAP POILOUT PRECEDS 30550516 30550518			FPSS				
30550517	DATE CAP-ESS-14 "M" EVAP POILOUT PRECEDS 30550516 30550518			FPSS				
30550520	DATE CAP-ESS-14 "J" EVAP POILOUT PRECEDS 30550516 30550518			FPSS				
30550518	DATE CAP-ESS-14 "H" EVAP POILOUT PRECEDS 30550516 30550518			FPSS				
30550519	DATE CAP-ESS-14 "C" EVAP POILOUT PRECEDS 30550516 30550518			FPSS				
30550522	DATE CAP-ESS-14 "G" EVAP POILOUT PRECEDS 30550516 30550518			FPSS				
30550516	DATE CAP-ESS-14 "U" EVAP POILOUT PRECEDS 30550516 30550518			FPSS				
30550521	DATE CAP-ESS-14 "I" EVAP POILOUT PRECEDS 30550516 30550518			FPSS				

X

CELL	ACTIVITY	DESCRIPTION	MOLE-%
30550516	GATE LAP-ESS.14 "M" EVAP TOILOUT	PRECEDS 30550124 30550171	4PSS
30550532	GATE LAP-ESS.24 "M" EVAP TOILOUT	PRECEDS 30550120 30550171	4PSS
30550015	GATE LAP-ESS.34 SUP COOLING TEST	PRECEDS 30550117 30550215	4PSS
30550172	GATE LAP-ESS.17 LE SUP-COOLING PHASE FLOW	PRECEDS 30550170 30550175	4PSS
30550710	GATE LAP-ESS.18 TUBE INTEG EXPERLEAKER	PRECEDS 30550115	104PSS
30550174	GATE LAP-ESS.18 TUBE INTEG EXPER LKR ID	PRECEDS 30550702 30550140 30550178	4PSS
C 30550178	GATE LAP-ESS.18 LE EVAP TUBE INTEG CHECK	PRECEDS 30550115 30550178	4PSS
30550715	GATE LAP-ESS.18 HE THX STR QUALTY EVAP	PRECEDS 30550115 30550119	4PSS
30550119	GATE LAP-ESS.18 HE THX STR QUALTY EVAP	PRECEDS 30550201 30550703 30550119	4PSS
30550515	GATE LAP-ESS.28 "M" EVAP QUALITY CHECK	PRECEDS 30550238 30550175	4PSS
30550519	GATE LAP-ESS.28 "M" EVAP QUALITY CHECK	PRECEDS 30550208 30550170	4PSS
30550522	GATE LAP-ESS.28 "M" EVAP QUALITY CHECK	PRECEDS 30550204 30550170	4PSS
30550509	GATE LAP-ESS.28 "M" EVAP QUALITY CHECK	PRECEDS 30550214 30550170	4PSS
30550517	GATE LAP-ESS.28 "M" EVAP QUALITY CHECK	PRECEDS 30550226 30550170	4PSS
30550517	GATE LAP-ESS.28 "M" EVAP QUALITY CHECK	PRECEDS 30550228 30550170	4PSS
30550515	GATE LAP-ESS.28 LE STR QUALITY "M" EVAP	PRECEDS 30550212 30550179	4PSS
30550511	GATE LAP-ESS.28 "M" EVAP QUALITY CHECK	PRECEDS 30550214 30550170	4PSS

PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
			X
			X
			X
X (i)			X (i)
			X
			X

CODE	ACTIVITY	DATE	TIME	DESCRIPTION	PERFORMER	STATUS	REMARKS	PREV TO RCS COLD HYDRO	POST RCS COLD HYDRO	HFT	POST HFT
30550001	DATE	AP-ESS-20	11	EVAP QUALITY CHECK	APSS						
	PERFORMER	30550210		30550170							
30550002	DATE	AP-ESS-20	11	EVAP QUALITY CHECK	APSS						
	PERFORMER	30550160		30550170							
30550017	DATE	AP-ESS-20	11	100 STE QUALITY EVAP	APSS						
	PERFORMER	30550210		30550170							
30550028	DATE	AP-ESS-20	11	ED RPP HEAD CURVE	APSS						
	PERFORMER	30550111		30550208							
				R-P STE, HP FEEDLINE TR							
30550029	DATE	AP-ESS-20	11	RPP HEAD CURVE	APSS						
	PERFORMER	30550111		30550208							
				C-10 FINE, BUAB 45A FEEDPUMP (FCU-6/83)							
30550033	DATE	AP-ESS-20	11	RPP HEAD CURVE	APSS						
	PERFORMER	30550111		30550208							
				C-10 FINE, BUAB 45A FEEDPUMP (FCU-6/83)							
30550041	DATE	AP-ESS-20	11	VMT STP/DUMP VLV ACC	APSS						
	PERFORMER	30550213		30550105							
30550107	DATE	AP-ESS-20	11	TE-2020-0	APSS						
	PERFORMER	30550505		30550107							
30550125	DATE	AP-ESS-20	11	RCL VLV TEST	APSS						
	PERFORMER	30550110		30550124							
30550126	DATE	AP-ESS-20	11	RCL VLV TEST	APSS						
	PERFORMER	30550110		30550124							
30550127	DATE	AP-ESS-20	11	RCL VLV TEST	APSS						
	PERFORMER	30550110		30550124							
30550128	DATE	AP-ESS-20	11	RCL VLV TEST	APSS						
	PERFORMER	30550110		30550124							
30550129	DATE	AP-ESS-20	11	RCL VLV TEST	APSS						
	PERFORMER	30550110		30550124							
30550130	DATE	AP-ESS-20	11	RCL VLV TEST	APSS						
	PERFORMER	30550110		30550124							
30550131	DATE	AP-ESS-20	11	RCL VLV TEST	APSS						
	PERFORMER	30550110		30550124							
30550132	DATE	AP-ESS-20	11	RCL VLV TEST	APSS						
	PERFORMER	30550110		30550124							
30550133	DATE	AP-ESS-20	11	RCL VLV TEST	APSS						
	PERFORMER	30550110		30550124							
30550134	DATE	AP-ESS-20	11	RCL VLV TEST	APSS						
	PERFORMER	30550110		30550124							
30550135	DATE	AP-ESS-20	11	RCL VLV TEST	APSS						
	PERFORMER	30550110		30550124							
30550136	DATE	AP-ESS-20	11	RCL VLV TEST	APSS						
	PERFORMER	30550110		30550124							
30550137	DATE	AP-ESS-20	11	RCL VLV TEST	APSS						
	PERFORMER	30550110		30550124							
30550138	DATE	AP-ESS-20	11	RCL VLV TEST	APSS						
	PERFORMER	30550110		30550124							
30550139	DATE	AP-ESS-20	11	RCL VLV TEST	APSS						
	PERFORMER	30550110		30550124							

X
X
X
X

X

DATE 7. 000000 ACTIVITY

ACTIVITY	PRECEDS	SUCCEEDS	DESCRIPTION	WDE=
30550111	30550110	30550112	DATE 04P-ESS.76 LF EVAP B REL VLV TEST	CPSS
30550120	30550118	30550121	DATE 04P-ESS.76 LF EVAP B REL VLV TEST	CPSS
30550117	30550116	30550118	DATE 04P-ESS.76 LF EVAP B REL VLV TEST	CPSS
30540107	30540106	30540108	DATE 04P-ESS.76 RELIEF VALVE TESTING	CPSC
30540111	30540110	30540112	DATE 04P-ESS.76 LF EVAP A REL VLV TEST	CPSS
30550126	30540118	30550127	DATE 04P-ESS.76 LF EVAP G REL VLV TEST	CPSS
30540214	30540213	30540214	DATE 04P-ESS.77 LF EVAP PRESS OFF NORMAL	CPSS
30550174	30550173	30550174	DATE 04P-ESS.78 LF EVAP PRESS OFF NORMAL	CPSS
30540411	30540117	30540410	DATE 04P-ESS.78 LOS OF FEEDWTR HV EVAPS	}
30540410	30540117	30540410	DATE 04P-ESS.78 LOS OF FEEDWTR LV EVAPS	
34130144	34130143	34130144	DATE 04P-EST.01 LF RLR TEMP PPG EXAM	CHAS
34230104	34230103	34230104	DATE 04P-PTH.01 122GAW AN ELEC HEAT	CPTH
*** FEED DISCIPLINE RESTRAINT AND ECD ***				
34150113	34150210	34150110	DATE 04P-PTH.02 PISC BLDG ELECTRIC ACCEPT	CPTH
2-23 TEMP CPTL CE PREF FOR 04P-PTH.02-ECD				
34150111	34150108	34150111	DATE 04P-PTH.04 HET WATER HEATING ACCEPT	CPTH
35450111	35450105	35450111	DATE 04P-RWD.01 AUX BLDG SUPPS ACCEPT	CRWD
35270121	35270110	35270131	DATE 04P-RWS.01 DRY WASTE COMPACTOR	

PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
X (P)			X (P)
			X
			X
			X
			X
			X
		X	
			X
		X	

CFBE 3. RECORDS ACTIVITY

ACTIVITY DESCRIPTION

 MOIE=C

	PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
30150110 TRAP AF-1AS.11 TEST 1 SERVICE AIR ACCELETSAS CAL # PRECEES 2100205 30150116		X		
30350212 BOCA AF-1HV.1 TR1/SERV BLDG HVAC TEST 4SHV CAL # PRECEES 2100217 30350202		X		
30550311 DATE CAP-1PS.02 ELD & SAMP ACCEPT A EVAP PRECEES 30550241 30029104				X
30550312 DATE CAP-SPS.12 ELD & SAMP ACCEPT C EVAP PRECEES 30550214 30029104				
30550309 DATE CAP-SPS.12 ELD & SAMP ACCEPT J EVAP PRECEES 30550224 30029104				
30550310 DATE CAP-SPS.12 ELD & SAMP ACCEPT H EVAP PRECEES 30550224 30029104				
30550307 DATE CAP-SPS.12 ELD & SAMP ACCEPT G EVAP PRECEES 30550220 30029104				
30550311 DATE CAP-SPS.12 ELD & SAMP ACCEPT L EVAP CAL # PRECEES 30550210 30029104				
30550314 DATE CAP-SPS.12 STR FLANT SAMPLE ACCEPT 4ESX CAL # PRECEES 30550216 30029104				
30550302 DATE CAP-SPS.12 ELD & SAMP ACCEPT B EVAP PRECEES 30550212 30029104				
30550304 DATE CAP-SPS.12 ELD & SAMP ACCEPT D EVAP PRECEES 30550216 30029104				
30550316 DATE CAP-SPS.12 ELD & SAMP ACCEPT F EVAP PRECEES 30550220 30029104				
30550305 DATE CAP-SPS.12 ELD & SAMP ACCEPT E EVAP PRECEES 30550216 30029104				
30550317 DATE CAP-SPS.12 ELD & SAMP ACCEPT K EVAP PRECEES 30550228 30029104				
30550515 DATE CAP-SPS.12 BLDNGSAMP SYS B HP EVAP ACCEP PRECEES 30550221 30029104				
30550514 DATE CAP-SPS.12 BLDNGSAMP SYS A HP EVAP ACCE PRECEES 30550213 30029104				
30750109 BOCA CAP-SUT.01 XEMP 0X05A ACCEP CAL # PRECEES 21006225 30750108		X		

CODE 3 ACTIVITY

 ACTIVITY DESCRIPTION MOLE=C

	PRIOR TO RCS COLD HYDRO	POST RCS COLD HYDRO PRE HFT	HFT	POST HFT PRE FUEL LOAD
24185100 CAL 5 PRECEDS 2100025 26750100 REFD. JACKSON RESPONSE		X		
21260007 CAL 5 PRECEDS 21309105 21309108 2-10 REFD. TOE'S CAPL TR CLP/ZIRSULEY+ECO 10/83	X (P)	X (P)		
21360100 CAL 5 PRECEDS 21300225 21360108				
26750105 CAL 5 PRECEDS 2100025 26750105 58700001		X		
26410105 CAL 5 PRECEDS 20160112 26410105 2-10 REFD. COIT OF C/O AND TOE'S+ECO		X		
30640701 CAL 5 PRECEDS 30645116 30640705				X

CONSUMERS POWER CO
PROJECT STAFF 11/17/76

REVISION 12 *****
PLANNING SCHEDULE

DATE 12/17/76

PROJECT TOTAL PLANT UNIT 1 AND 2

OFFICE 4 TECHNICAL SUPPORT CENTER

ACTIVITY ELECTRICAL

45820100 ESC&T HVAC 11/17/76

CM 5 PROJECTS 21/06/76 65820106

MOLEC

RTSC

PRIM TO ACS
COLD HYDRO

POST ACS COLD HYDRO
PAE HFT

HFT

POST HFT
PAE FUEL LOAD

JJT 4

4/20/21/93

- MASTER Punch List Item effect on Schedule - CCP to Hopefully reduce Turn over total items.

- Oct, 1984 date -
"Comprehensive Plan"

- Rework as dictated by CCP.

- T/O relation to actual:

- Pre-op Test

- Fuel Load

1. ENG/:

CONST:

2. Testing:

walkDown

Turnover

Pre-OP Test

3. CCP - Inspect / Review / Verifications

Team - final Walkdown w/ QA - Turnover - Test etc.

4. IDCVP

5. Soils

6. Hanger - 45 days prior to HFT

22 critical systems

6 Large Bore to HFT

MAR - 84 target completed

added - 1 month - for late start / hold-up, etc.

• Hanger - (CCP)

- Rework -

- Previous inspection 82. 45% Nonconforming (No)
- NCR - 25% required rework. (800 Hangers)
- ~ 7300 Inspected mPOAO (B&W may Insp some)
closed IR Hangers
- 54 people required to inspect
- CCP to pick-up remainder

• CCP - Closed IR's

~ 139,000 - Closed IR's

• 20,000 - Previously Inspected (total non-inspected)

• ~ 9,000 - cables

• ~ 7,300 Hangers

• ~ 13,000 PQCI combined to total

• ~ 8,500 - IPINS

30,000

• 110,000 balance

- 30,000 RT

• ~110,000

100% basis to begin

• Acceptable Quality Level 95/95
by PACI basis.

• ~25,000 Inspection to reach 95/95

• ~85,000 - 20% failure = ~17,000

•
$$\begin{array}{r} 25,000 \\ 17,000 \\ \hline 42,000 \end{array} \approx = 45,000 +$$

• 180,000 man-hours (5 hours/day) @ 250 inspection

• 139,000 - total I.R.

* 75,000 - Total to be Inspected

• ~16,000 open I.R.'s

** Rework - CCD Total ?? (Time _____)
Cables

• 99% completed 9000 complete
500 to-go

CCP- Approval

- S&W Approval
- Mgt. Review (audit)
- Pilot Team - SA/AC - Field Eng. - Test Eng.
- Training
- Verification (status assessment) by Area (module)
incomplete work
nonconforming.
- To-Go work (area 51123)
nonconforming work
- Inspect
- Walkdown
Turn-over
- Test / Pre-op Test
-

"D" System Turned over

- Decay (Partial) Heat Removal (Suction only)
- Make-up - (H.P.I.) Purification (Partial) (Suction only)
- CRW - 1/2 (Partial)

- MASTER Punch List -

contains:

- Turn-over Exception (TOE - average 29 / sys.)
- NRC
- FOR
- CAR

AFW - 70 Complete
95 Mech
75-80 Elect

IDCVP - Walk-Down
Turn-over

*
[II / I]

BGC - Make-up

BGA - Decay Heat Removal -

EGA - CCW