

Georgia Power Company
Route 2, Box 299A
Waynesboro, Georgia 30830
Telephone 404 554-9961, Ext. 3360
404 724-8114, Ext. 3360



Georgia Power

the southern electric system

D. O. Foster
Vice President and Project
General Manager
Vogtle Project

June 1, 1984

Chief, Management Information Branch
Office of Management and Program Analysis
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

File: X7BG48
Log: GN-365


Reference: 50-424/50-425

Gentlemen:

Attached is the current status of Plant Vogtle, Units 1 and 2, through March 25, 1984, to be used for updating the NRC Construction Status Report (Yellow Book). This report reflects present construction plans and approved trends. The method for reporting percent complete for the various commodities has been changed from an earned manhour basis to an installed quantity basis. The overall percent complete is still based upon earned manhours against the Definitive Estimate total manhours with approved trends.

Should you have any questions pertaining to this report, please contact my office at (404) 724-8114.

Very truly yours,


D. O. Foster

REF/DOF/tam

Attachment

xc: James P. O'Reilly
R. E. Conway
W. T. Nickerson
G. Bockhold, Jr.
O. Batum
R. A. Thomas
L. T. Gucwa
H. H. Gregory, III
F. P. Castrichini

8409060298 840601
PDR ADDCK 05000424
A PDR

IE24
11

CONSTRUCTION STATUS REPORT
NUCLEAR POWER PLANTS

CONSTRUCTION STATUS:

APPLICANT'S CURRENT ESTIMATED FUEL LOADING DATE:	09-01-86	APPLICANT'S CONSTRUCTION COMPLETION	
APPLICANT'S PREVIOUS ESTIMATED FUEL LOADING DATE:	11-00-84	ESTIMATE AS DEFINED IN CP:	
APPLICANT'S ESTIMATED FUEL LOADING DATE AT CP ISSUANCE:	10-01-79	(EARLIEST)	03-01-86
APPLICANT'S CURRENT ESTIMATED COMMERCIAL OPERATION DATE:	03-01-87	(LATEST)	03-01-88

CURRENT ESTIMATED PERCENT CONSTRUCTION COMPLETE: 64.5%

DATE CONSTRUCTION STARTED: 08-01-76
CURRENT ESTIMATED CONSTRUCTION DURATION IN MONTHS: 126

COMMENTS REGARDING CURRENT CONSTRUCTION STATUS:

	<u>ESTIMATED START</u>	<u>ACTUAL START</u>	<u>ESTIMATED COMPLETION</u>	<u>ACTUAL COMPLETION</u>	<u>ESTIMATED % COMPLETE</u>
MOBILIZE AND PREPARE SITE:		08-01-76		09-15-77	100.0
PLACE STRUCTURAL CONCRETE: (Reforecast Finish For Radwaste Solidification Building)		08-01-78	01-01-85E		86.2
INSTALL REACTOR PRESSURE VESSEL:		02-21-83		03-16-83	100.0
INSTALLED LARGE BORE PROCESS PIPE:		09-01-80	05-01-86		77.0
INSTALL LARGE BORE PIPE HANGERS, RESTRAINTS AND SNUBBERS:		09-01-80	05-01-86		21.0
INSTALL SMALL BORE PIPE: w/o Hangers *Includes New Trend		07-01-81	05-01-86		45.9
INSTALL CABLE TRAY:		09-22-80	04-01-85		81.4
INSTALL EXPOSED METAL CONDUIT:		11-01-81	12-01-85		60.8
INSTALL POWER, CONTROL, INSTRUMENTATION AND SECURITY CABLE:		01-15-83	01-01-86		16.4
INSTALL ELECTRICAL TERMINATIONS:		09-30-83	02-01-86		0.0
CONDUCT REACTOR COLD HYDROSTATIC TEST:	03-01-86		04-01-86		0.0
CONDUCT HOT FUNCTIONAL TEST:	05-15-86		07-15-86		0.0
CONDUCT PREOP AND ACCEPTANCE TESTS NECESSARY FOR FUEL LOAD:	07-24-84		08-01-86		0.0

CONSTRUCTION STATUS REPORT

PAGE NO: 2-140

UNIT 1

NUCLEAR POWER PLANTS

STATUS AS OF: 03-25-84

PLANT CHARACTERISTICS:

DOCKET NO: 05000424
 CP NO. & DATE ISSUED: CPR-108/06-28-74
 CP EXPIRATION DATE: 03-01-88
 APPLICANT: GEORGIA POWER COMPANY
 PLANT LOCATION: BURKE COUNTY/GEORGIA
 II REGION: II
 AE: SOUTHERN SERVICES/BECHTEL
 NSSS: WESTINGHOUSE
 CONSTRUCTOR: GPC
 REACTOR TYPE: PWR
 DER (MWE): 1167

KEY PERSONNEL:

CORPORATE CONTACT: D. O. FOSTER, VICE PRESIDENT
 AND PROJECT GENERAL MANAGER
 CORPORATE ADDRESS: GEORGIA POWER COMPANY; RT. 2 BOX
 299A, WAYNESBORO, GA 30830
 CORPORATE PHONE NO: (404) 724-8114, EXT. 3360
 NRC LPM: M. MILLER
 IE PRINCIPAL INSPECTOR: V. PANCIERA
 -CONSTRUCTION:
 -TEST AND STARTUP:
 IE RESIDENT INSPECTOR: W. F. SANDERS

INSPECTION STATUS:

TIME PERIOD

<u>REPORT NUMBER</u>	<u>BEG DATE OF INSP.</u>	<u>END DATE OF INSP.</u>
----------------------	--------------------------	--------------------------

FUEL LOAD DATE CHANGES AS REPORTED BY UTILITY:

<u>REPORT DATE</u>	<u>NEW SCHEDULE</u>	<u>REASON FOR CHANGE REPORTED BY UTILITY</u>
09-27-74	Not Known	Construction Suspended For Financial Reasons
05-11-77	05-00-83	No Reason Given
01-09-78	05-01-84	Overestimated Projected Need For Power
07-17-80	11-00-84	No Reason Given
11-18-81	09-01-86	Schedule Reassessment

LOCAL PUBLIC DOCUMENT ROOM:

BURKE COUNTY LIBRARY
 4TH STREET
 WAYNESBORO, GEORGIA 30830

CONSTRUCTION STATUS REPORT

PAGE NO: 2-141

UNIT 2

NUCLEAR POWER PLANTS

STATUS AS OF: 03-25-84

CONSTRUCTION STATUS:

APPLICANT'S CURRENT ESTIMATED FUEL LOADING DATE:	03-01-88	APPLICANT'S CONSTRUCTION COMPLETION
APPLICANT'S PREVIOUS ESTIMATED FUEL LOADING DATE:	05-00-87	ESTIMATE AS DEFINED IN CP:
APPLICANT'S ESTIMATED FUEL LOADING DATE AT CP ISSUANCE:	10-01-80	(EARLIEST) 09-19-87
APPLICANT'S CURRENT ESTIMATED COMMERCIAL OPERATION DATE:	09-01-88	(LATEST) 09-19-89

CURRENT ESTIMATED PERCENT CONSTRUCTION COMPLETE: 21.9%

DATE CONSTRUCTION STARTED: 08-01-76
 CURRENT ESTIMATED CONSTRUCTION DURATION IN MONTHS: 147

COMMENTS REGARDING CURRENT CONSTRUCTION STATUS:

	<u>ESTIMATED START</u>	<u>ACTUAL START</u>	<u>ESTIMATED COMPLETION</u>	<u>ACTUAL COMPLETION</u>	<u>ESTIMATED % COMPLETE</u>
MOBILIZE AND PREPARE SITE:		08-01-76		09-15-77	100.0
PLACE STRUCTURAL CONCRETE:		08-01-78	06-01-86		62.3
INSTALL REACTOR PRESSURE VESSEL:	08-01-84		09-15-84		0.0
INSTALLED LARGE BORE PROCESS PIPE:		09-01-80	11-01-87		23.9
INSTALL LARGE BORE PIPE HANGERS, RESTRAINTS AND SNUBBERS:		09-01-80	11-01-87		1.2
INSTALL SMALL BORE PIPE: w/o Hangers * (Includes New Trend)		02-06-83	12-01-87		5.8
INSTALL CABLE TRAY:		09-22-80	10-01-86		15.7
INSTALL EXPOSED METAL CONDUIT:		04-08-83	04-01-87		12.8
INSTALL POWER, CONTROL, INSTRUMENTATION AND SECURITY CABLE:	09-01-84		05-01-87		0.0
INSTALL ELECTRICAL TERMINATIONS:	11-01-84		07-01-87		0.0
CONDUCT REACTOR COLD HYDROSTATIC TEST:	09-01-87		10-01-87		0.0
CONDUCT HOT FUNCTIONAL TEST:	12-15-87		02-15-88		0.0
CONDUCT PREOP AND ACCEPTANCE TESTS NECESSARY FOR FUEL LOAD:	01-24-86		02-01-88		0.0

UNIT 2

PLANT CHARACTERISTICS:

DOCKET NO: 05000424
 CP NO. & DATE ISSUED: CPR-108/06-28-74
 CP EXPIRATION DATE: 03-01-88
 APPLICANT: GEORGIA POWER COMPANY
 PLANT LOCATION: BURKE COUNTY/GEORGIA
 II REGION: II
 AE: SOUTHERN SERVICES/BECHTEL
 NSSS: WESTINGHOUSE
 CONSTRUCTOR: GPC
 REACTOR TYPE: PWR
 DER (MWE): 1167

KEY PERSONNEL:

CORPORATE CONTACT: D. O. FOSTER, VICE PRESIDENT
 AND PROJECT GENERAL MANAGER
 CORPORATE ADDRESS: GEORGIA POWER COMPANY; RT. 2 BOX
 299A, WAYNESBORO, GA 30830
 CORPORATE PHONE NO: (404) 724-8114, EXT. 3360
 NRC LPM: H. MILLER
 IE PRINCIPAL INSPECTOR: V. PANCIERA
 -CONSTRUCTION:
 -TEST AND STARTUP:
 IE RESIDENT INSPECTOR: W. F. SANDERS

INSPECTION STATUS:

TIME PERIOD

<u>REPORT NUMBER</u>	<u>BEG DATE OF INSP.</u>	<u>END DATE OF INSP.</u>
----------------------	--------------------------	--------------------------

FUEL LOAD DATE CHANGES AS REPORTED BY UTILITY:

<u>REPORT DATE</u>	<u>NEW SCHEDULE</u>	<u>REASON FOR CHANGE REPORTED BY UTILITY</u>
09-27-84	Not Known	Construction Suspended For Financial Reasons
05-11-74	05-00-84	No Reason Given
11-02-77	05-00-85	Overestimated Projected Need For Power
07-17-80	05-00-87	No Reason Provided
11-18-81	03-01-88	Schedule Reassessment

LOCAL PUBLIC DOCUMENT ROOM:

BURKE COUNTY LIBRARY
 4TH STREET
 WAYNESBORO, GEORGIA 30830

UNIT 1

PLANT CHARACTERISTICS:

DOCKET NO: 05000424
 CP NO. & DATE ISSUED: CPR-108/06-28-74
 CP EXPIRATION DATE: 03-01-88
 APPLICANT: GEORGIA POWER COMPANY
 PLANT LOCATION: BURKE COUNTY/GEORGIA
 II REGION: II
 AE: SOUTHERN SERVICES/BECHTEL
 NSSS: WESTINGHOUSE
 CONSTRUCTOR: GPC
 REACTOR TYPE: PWR
 DER (MWE): 1167

KEY PERSONNEL:

CORPORATE CONTACT: D. O. FOSTER, VICE PRESIDENT
 AND PROJECT GENERAL MANAGER
 CORPORATE ADDRESS: GEORGIA POWER COMPANY; RT.2 BOX
 299A, WAYNESBORO, GA 30830
 CORPORATE PHONE NO: (404) 724-8114, EXT. 3360
 NRC LPM: H. MILLER
 IE PRINCIPAL INSPECTOR: V. PANCIERA
 -CONSTRUCTION:
 -TEST AND STARTUP:
 IE RESIDENT INSPECTOR: W. F. SANDERS

INSPECTION STATUS:

TIME PERIOD

<u>REPORT NUMBER</u>	<u>BEG DATE OF INSP.</u>	<u>END DATE OF INSP.</u>
----------------------	--------------------------	--------------------------

FUEL LOAD DATE CHANGES
 AS REPORTED BY UTILITY:

<u>REPORT DATE</u>	<u>NEW SCHEDULE</u>	<u>REASON FOR CHANGE REPORTED BY UTILITY</u>
09-27-74	Not Known	Construction Suspended For Financial Reasons
05-11-77	05-00-83	No Reason Given
01-09-78	05-01-84	Overestimated Projected Need For Power
07-17-80	11-00-84	No Reason Given
11-18-81	09-01-86	Schedule Reassessment

LOCAL PUBLIC DOCUMENT ROOM:

BURKE COUNTY LIBRARY
 4TH STREET
 WAYNESBORO, GEORGIA 30830

PLANT CHARACTERISTICS:

DOCKET NO: 05000424
 CP NO. & DATE ISSUED: CPP-108/06-28-74
 CP EXPIRATION DATE: 03-01-83
 APPLICANT: GEORGIA POWER COMPANY
 PLANT LOCATION: BURKE COUNTY/GEORGIA
 II REGION: II
 AE: SOUTHERN SERVICES/BECHTEL
 NSSS: WESTINGHOUSE
 CONSTRUCTOR: GPC
 REACTOR TYPE: PWR
 DER (MWE): 1167

KEY PERSONNEL:

CORPORATE CONTACT: D. O. FOSTER, VICE PRESIDENT
 AND PROJECT GENERAL MANAGER
 CORPORATE ADDRESS: GEORGIA POWER COMPANY; RT. 2 BOX
 299A, WAYNESBORO, GA 30830
 CORPORATE PHONE NO: (404) 724-8114, EXT. 3360
 NRC LPM: M. MILLER
 IE PRINCIPAL INSPECTOR: V. PANCIERA
 -CONSTRUCTION:
 -TEST AND STARTUP:
 IE RESIDENT INSPECTOR: W. F. SANDERS

INSPECTION STATUS:

TIME PERIOD

<u>REPORT NUMBER</u>	<u>BEG DATE OF INSP.</u>	<u>END DATE OF INSP.</u>
----------------------	--------------------------	--------------------------

FUEL LOAD DATE CHANGES
 AS REPORTED BY UTILITY:

<u>REPORT DATE</u>	<u>NEW SCHEDULE</u>	<u>REASON FOR CHANGE REPORTED BY UTILITY</u>
09-27-84	Not Known	Construction Suspended For Financial Reasons
05-11-74	05-00-84	No Reason Given
11-02-77	05-00-85	Overestimated Projected Need For Power
07-17-80	05-00-87	No Reason Provided
11-18-81	03-01-88	Schedule Reassessment

LOCAL PUBLIC DOCUMENT ROOM:

BURKE COUNTY LIBRARY
 4TH STREET
 WAYNESBORO, GEORGIA 30830