



UNITED STATES
NUCLEAR REGULATORY COMMISSION
REGION V

1450 MARIA LANE, SUITE 210
WALNUT CREEK, CALIFORNIA 94596

APR 19 1984

J. O. Schuyler, Vice President
Nuclear Power Generation
Pacific Gas and Electric Company
77 Beale Street
San Francisco, CA 94106

DESIGNATED ORIGINAL
Certified By not noack

Dear Sir:

Title

SSER 22 identifies 31 allegations or concerns to be turned over to PG&E for evaluation, investigation, and response. The SSER 22 concerns are: 123, 129, 136, 137, 139, 140, 141, 143, 144, 145, 148, 149, 150, 151, 152, 153, 155, 168, 169, 170, 175, 188, 189, 191, 192, 193, 194, 195, 198, 200, 201.

The above mentioned allegations and concerns are identified within the enclosed attachments which include the applicable background information compiled by this office.

For each specific allegation or concern forwarded by this letter, the NRC must be apprised, in writing, of the results of the PG&E investigation, the necessary corrective action, and the expected completion date. We request that your responses be titled with the appropriate allegation or concern number. Your responses will be evaluated by the staff for clarity, comprehensiveness, and substance. You will be advised of the staff's position upon completion of the staff's evaluation. Your written response is required within 30 days of receipt of this letter.

We will be happy to answer any questions you may have regarding this matter.

Sincerely,

for /s/ D. F. Kirsch
T. W. Bishop, Director
Division of Reactor Safety & Projects

*FOR Release
PDR to*

8411280315 840419
PDR ADOCK 05000275
E PDR

FILE

H005

-84-397

-05/01/84-19

Attachments: A: #129
B: #136
C: #137, #140
D: #139
E: #143
F: #149
G: #150
H: #155
I: #175
J: #188
K: #189, #191, #192, #194, #195
L: #198
M: #200, #201
N: #123
O: #141
P: #144
Q: #145
R: #148
S: #151
T: #152
U: #153
V: #168
W: #169
X: #170

cc: w/o attachments
D. Kirsch
H. Canter
J. Martin

ATTACHMENT A

Concern #129

Task: Allegation or Concern No. 129

ATS No.: RV-83A-081

BN No.:

Characterization

Improper activities related to Pullman Welding.

Staff Position

The staff made a face value assessment of the several specific concerns identified by the allegor and made the judgement that several of these had already been dealt with during the evaluation of other allegations. The staff considered that there was a low potential that these concerns would identify any new management or significant quality performance issues. (Refer to Allegations 103 to 119 and 214 to 217).

Action Required

These specific allegations will be turned over to the licensee for response. The licensee will be required to provide written response of their findings and necessary corrective actions.

#1 ALLEGATION

(PHONE CONVERSATION)

Steve indicated: that in mid-Sept. 1983, he was reading ^{PG&E / Pullman} contracts 87-11 (pipe hangers) and 88-33-XR (rupture restraints) which defined the work Pullman was to do for PG&E. The contracts indicated that gas tungsten arc welding equipment was to have rheostat control and be of high frequency so that no base metal/electrode contact is necessary to initiate welding (which causes inclusions). This type of equipment has not been in use at Diablo for the last 5 years. The rheostat control permits the current to be turned off + on and adjusted. Without the rheostat control drawing and arc to begin welding and separating the electrode from the work to stop

welding causes defects. PGE indicated to Steve that they would change the contracts.

ALLEGATION

Steve indicated: that Pullman welding procedures^{7/8} for rupture restraints were qualified on ~~that~~ ^{PIPE} ~~plate~~ in accordance with the ASME Code. Using the same qualification information obtained by ASME methods, Pullman qualified the procedure to AWS standards. It is not correct to qualify the procedure to AWS standards using ASME methods, since joint design is "essential" to AWS standard qualification, whereas joint design is "not essential" to qualification in accordance with the ASME Code. The Procedure Qualification record (PQR) was based upon qualification using only one joint design. At Diablo, 8 or 9 joint designs are routinely being used. Steve wrote a memo to ? indicating that they would be getting into trouble with new joint designs as the AWS standard does not allow this to be done. During 11/83, Pullman welding engineers told Harold Karner, ^{the} Pullman Q.A Manager, that the welding procedures are OK. However, during 12/83, Steve noted that the welding procedures were being revised.

See
12/22/83
12/25
Does this mean
- OK?

ALLEGATION

Steve indicated: that while doing a receiving inspection on A-490 bolts, he noted that the bolts had cracks and forging laps on their heads. Steve consulted Pullman's inspection criteria [Engineering Specification - Diablo (ESD)] for receipt of bolts, ~~and~~ and the ESD did not contain bolt imperfection acceptance or rejection criteria. Accordingly, Steve was reviewing the AISC manual, ASTM standards and ^{the} AWS B 18 standard for guidance. Russ Nolle, the Pullman QC Supervisor, said that Steve was to only use the ESD, and not look into codes and standards. Russ said "Any condition outside the ESD would be considered acceptable. Steve said he would not abide by this, and if the ESD did not provide direction, he would look elsewhere for it.

Why would
ESD
have
requirements?

ALLEGATION

Steve indicated: that on 12/8/83 he noticed no QC participation in Pullman's welder qualification process. On 12/7/83, the QC Inspector, normally assigned that job quit. On 12/8/83, Steve walked through the welder qualification area several times and noticed that no QC inspector was in that area. Welder qualification was in progress. Steve talked with Art Savinic[?], the Pullman Production Foreman, who indicated that welders were being qualified without the presence of a QC inspector. Pullman's QA manual KFP-15 document (para. 15.2[?]) "Welder Qualification" specifies that the QA Manager shall assign a QC inspector to the welder qualification process. On 12/9/83 Steve again noted that no QC inspector was assigned to the welder qualification area. Steve wrote a memo to Pat Watson the Pullman QC "Lead Man" (Supv. in charge of welder qualification), expressing Steve's concerns on this matter. Steve informed Pat (in the memo) of the ASME Section 3 and KFP-15 requirements. Steve also indicated that 10 CFR 50, Appendix B indicates that production people are not to oversee the quality of work performed by other production people; that is, a QC person should oversee the quality of work of production people. Pat Watson refused to accept the memo and left the area, only to later return and accept the memo. By 12/13/83 Steve had not heard from Pat. Steve wondered if the memo was sufficient to get the necessary corrective action, and accordingly initiated a Deficiency Condition Notice (DCN). The DCN required a field engineer's signature, ^{however} ~~the~~ the field engineer permanently assigned to the "Area 10 fab. shop" (Mike ?) would not sign the DCN since "A hold point was not passed" and Steve didn't have sufficient documentation. On 12/14/83 Steve went to the fab. shop and asked the Production Foreman, Art Savinic[?], for the 12/7/83 → 12/9/83 Q.C. inspector records on welder qualifications. Art refused to show the records to Steve, and believes they don't exist. Art should not have refused to permit a QC inspector to see these records. These qualification records contain such things as

- 1) fit-up of weld joint (root gap, face and angle)
- 2) verification of correct electrode + weld process
- 3) correct base material
- 4) current and voltage
- 5) root pass

check

6) final visual

7) welder position (overhead, ...)

The QC inspector verifies that the above things were correctly done by the welder under going qualification.

1842 Johnson Avenue
San Luis Obispo, CA 93401

January 2, 1984

Mr. Mark Padovan
Resident USNRC
P. O. Box 369
Avila Beach, CA 93424

Dear Mr. Padovan:

This letter is the information we discussed in my Dec. 23 phone conversation with you. I was a quality control inspector for Pullman Power Products, Diablo Canyon from July 25 to Dec. 15 of 1983. During this time I worked in the rupture restraint and piping support programs performing visual, dimensional, and welding inspections in unit 1 and unit 2.

Dates mentioned in this report before Dec. are approximate because all paperwork including personal notes, inspection logs and memos were confiscated by Pullman. Information copies of the documents that I needed to properly make this report were flatly denied by Pullman. However, should you find that this report has no legal standing without that data: could the NRC make those papers available to me so that I may assemble a legal report?

The allegations in this report have serious consequences. The incidents are presented in a chronology to show how Pullman provided for evaluation of deviations presented by myself and others.

Sept 20

1. Deviation from the requirements of contract specification 8711
2. Failure to notify purchaser (PG&E) of past and present deviations.
3. Failure to notify the Commission as required by 10 CFR 21.21 b)

Addressed memo to Harold Karner, Pullman's QA manager, regarding PG&E's contract specification 8711, Sec. 1, Para 7.10.1. The contract stated that all GTAW shall be performed with a power supply equipped with 1) High frequency for arc initiation, 2) Rheostat for stepless control of current.

Research indicated that in the 1977 revision of weld procedures Pullman had failed to include this requirement in their updated Weld Procedure Specifications, WPSs. Further, PG&E approved of the Pullman changes to the weld procedures and in effect ceased to enforce PG&E's own procurement document.

In verbal discussion with Harold Karner I informed him that none of Pullman's GTAW machines could presently meet the specifications of 8711. Harold's reply was "if PG&E doesn't enforce the contract Pullman doesn't intend to." I then informed Harold that in lieu of the high frequency the welders were scratch starting each time the arc had to be initiated thus contaminating the weld with tungsten. I also told him of the defects I was seeing as a result of no current control devices and no off/on switch on the power supplies Pullman was using. The defects occur at the end of the weld cycle when the welder tries to extinguish the arc by pulling the tungsten electrode directly out of the area over the weld pool. The weld pool is kept molten as the arc elongates but then starts to freeze as the arc and magnetic field collapse, oscillating the still liquid pool, and creating a hole at the center point of the weld pool.

PG&E's contract writers were aware of these types of defects typical to GTAW when they wrote 8711 specifying the type of equipment to be used. Certainly a higher level of quality is obtained when using the proper equipment and if this higher level of quality was thought to be obtained when documents such as the FSAR were written: then a problem has occurred.

No reply to my memo has been recorded as of my termination date 12/15/83.

Sept 22

1. Failure to implement the quality assurance program as specified in 10 CFR 50, appendix B, criteria II & X.

A welder was going to start welding when I asked him to attach an argon flow meter near the torch in his GTAW process. The welder refused to cooperate saying that as long as there wasn't a holdpoint on the process sheet for it the inspector didn't have to check it. The welder's foreman and my QC supervisor were called in to mediate. The QC supervisor, Merle Edgerton, said he thought my inspection was a bit excessive. I reminded Merle that a 20 CFH flow rate was specified by the WPS and that if I was not allowed to check it, when I thought it necessary, then he could get someone else to do the job.

I was requested to perform inspections elsewhere and left.

Sept 26

1. Failure to issue and maintain adequate document control as required in 10 CFR 50, appendix B, criteria VI.

I requested a copy of Pullman's welding procedures at least five times from my superiors Gary Sawyer, Jim Cunningham, Russ Nole, Pat Watson, and Harold Karner. Mr. Karner's response was that too many copies of the weld procedures had already been issued and that the logistics of controlling them had become un-managable.

Oct. 4

1. Failure to provide adequate control over inspection and process monitoring as required in 10 CFR 50, appendix B, criteria X.

I was requested to inspect a full penetration weld attaching a stanchion to a pipe. Upon arriving I found the craft had welded the cover plate on the free end of the stanchion. I didn't accept the work because I was not given an opportunity to evaluate the profile of the back side of the weld. QC supervisor, Russ Nolle, instructed me to accept the work. I protested that the cover should be removed by breaking the tack welds and the back side of the weld inspected. Russ would not permit the cover to be removed saying that the visual inspector had limitations that sometimes did not allow the inspector to view the back side of full penetration welds.

Started to notice that the welding machines were not calibrated on a regular basis and that tong type portable amp meters were not issued and were rarely seen in the field.

Oct 6

1. Over-extension of weld procedure to situation outside scope of original qualification limits. Violation of 10 CFR 50, appendix B, criteria IX.

I was asked to inspect the fit-up of a threaded stud being welded to the containment liner. After looking at the weld procedure being used I determined that welding small diameter studs was not included in the scope of the procedure. I called Harold Karner and pointed out that there was almost no similarity between the

original procedure qualified on pipe and the present application.

Harold assured me that the 7/8 procedure was qualified for the situation and that they had welded thousands of the studs using that procedure. I replied to Harold that if Pullman had intended welding thousands of them perhaps a procedure should have been qualified which specifically included the solutions to problems unique to welded studs. It was decided that since I had such deep reservations about the procedure being used another inspector was asked to perform the inspection.

Later, QC supervisor Russ Nolle came out to explain how WPS 7/8 was used to weld studs. Russ told me that the backing strip could be deleted provided a back grind was used. I countered Russ by pointing out that if back grinding was intended then the procedure would have included direction as to what the requirements of the back grind would be.

Further research on this subject has shown that the stud material most often being used by Pullman is a bolt material, A 307. The stud is made by taking an A 307 bolt and cutting off the head, then the bolt is cut with a chisel point and subsequently called a stud. The problem is that A 307 is not a P1 material and can not be used in the present Pullman welding procedure 7/8. (See attachments 1 & 2 for information copy of part of WPS 7/8.)

Further, bolting material A 307 was never intended as a welded stud because the only chemical limitations on the product are phosphorus and sulfur contents. Lastly, the material can not be traced because individual heats of steel are not identified in the finished product. (See attachments 3, 4, & 5)

Oct. 10

1. Work performed without instructions, procedures, or drawing control in violation of 10 CFR 50, appendix B, criteria V & VI.

I had noted that in the rupture restraint work in unit two fillet welds originally performed by American Bridge had encroached on the areas around bolt holes that resulted in many bolts not seating properly. As a solution the fillet welds were ground back. However, I asked the RR engineer if measures were being taken to revise the weld sizes in the area of the bolts on the weld sheets. RR engineer, Dale Warren, replied that to his knowledge the drawings were not being revised.

Oct 12

1. Failure to update procedures to current criteria as required in procurement document 8833-XR, violation of 10 CFR 50, appendix B, criteria VI.

Upon rejection of out of tolerance washers to criteria set forth in ESD 243 pertaining to hardened steel washers, Dale Warren, the unit two RR engineer found that the information presented in the ESD was out of date. I relayed the information to Harold Karner, the QA manager, who then failed to notify other inspectors that the ESD was out of date and that new criteria was in effect. As of Dec. 15 ESD 243 had still not been revised and the other inspectors still did not know of the new criteria.

Oct. 17

1. Failure to provide for inspector evaluation of defects found in items verses the requirements of the procurement documents.
2. Misdirection to inspector by QC supervisor, denial to procurement documents, and intimidation for performing inspection activities as described in 10 CFR 50, appendix B, criteria I.

I had found defects in A-490 bolts sent to the field for installation in Rupture Restraint work being performed in unit two. The bolts had forging laps visible on the head and I had occasionally seen longitudinal quench cracks on the shaft. I consulted the procedures, ESD 243, and found that the ESD had no rejection criteria for the bolts.

I rejected the bolts and then proceeded to search for the procurements referenced in the ESD to find the proper status of the items in question. While making copies of an ASTM standard in the office Russ Nolle asked me outside for a discussion. Russ said that I would no longer be allowed to look at or make copies of: the AISC Construction Manual, the ANSI or ASTM Standards, or the ASME Codes. By seeking information in those documents you are beyond your scope as an inspector, "you have your ESDs."

I replied that ESD 243 did not address inspection criteria for A-490 bolts. Russ said to me "any conditions found outside of the scope of the ESDs shall be accepted." I told Russ that I would not be able to abide by that and if the ESDs did not cover the situation, then, I would seek inspection criteria elsewhere. Russ got pissed and said that he and Harold Karner have "had it up to here," pointing to his neck. "You got one foot out the door, Mr. Lockert, one more wrong move and you're gone."

Oct 20

1. Deviation from the technical requirements included in the procurement documents 8833-XR and AWS D1.0-69.
2. Failure of both PG&E and Pullman to regularly review the status and adequacy of the QA program in violation of 10 CFR 50, appendix B, criteria II.

I had reviewed Pullman's ESD 202, Welding Electrode Control, verses my own copy of AWS D1.1-83, Structural Welding Code. In the area of storage of low-hydrogen electrodes I had found a discrepancy in that Pullman's requirements were below those specified in the code.

I sent a memo to Frank Iyautey, assistant QA manager, telling him what I had found and asking him to check his copy of AWS D1.0-69, the document referenced in 8833-XR, to see if we really had a problem. Pullman's ESD stated that the minimum required storage temperature for low-hydrogen electrodes was 225° F while I had noticed that AWS required 250° F.

Some time later I was contacted by Frank and informed that I was correct in that the 59 version of the code also required the higher temperature. Frank went on to assure me that he had personally checked the logs and that no violations had occurred and that he was issuing a memo immediately to notify all other concerned parties.

Oct. 24

1. Over-extension of welding procedures outside the scope of original qualification limits. Misuse of prequalified procedures per AWS in violation of 10 CFR 50, appendix B, criteria IX.

I examined the procedure qualification requirements of AWS D1.1 and compared them to Pullman's Rupture Restraint welding program. It appeared to me that Pullman had taken a WPS qualified under the ASME Sec. IX criteria and transferred the qualification to the AWS criteria. To my knowledge this is permissible in that the mechanical requirements of the PQR (tension and bend tests) are transferable to both codes.

However, one of the main points in the application of the WPS to field welding is that joint design is an essential variable in the AWS D1.1 code while in ASME it is not. I started to look at the process sheets coming out to the field and noticed that

Pullman was welding a variety of seven different joint designs and calling it all out as one WPS 7/8.

A closer examination of Pullman's RR welding program revealed that they were working with two documents: WPS 7/8 and a Welding Technique Specification called AWS 1.1 (see attachments 6 thru 11 and 12 thru 14.) The welding procedure 7/8 when applied to AWS welding only qualifies the original joint design used in the PQR because joint design is an essential variable. The Welding Technique Specification AWS 1.1 has been used as some kind of prequalified procedure not able to stand on its own but in some way attached to WPS 7/8.

A close look at AWS 1.1 will show how the nature of this document changes:

1. The title of the document says "Welding Technique Specification" but notice that it also called a WPS on pages 2 & 3 (upper right corner).
2. Note that the supporting PQRs are prequalified. Why would a technique specification require any qualification record? A technique specification has no legal bearing under any code but a WPS surely would.
3. The permissible base metals listed include A-515 and A-588. The former is not listed under the steel specification requirements of AWS D1.1, Table 4.1.1 and the latter requires special welding procedures for impact loading or weathering applications (see note 6 of Table 4.1.1)

In order for Pullman to use prequalified joint designs for its use in rupture restraints all mandatory code requirements must be met as shown in AWS D1.1, Table E1, not to mention the least of which is a written WPS. Pullman can not use prequalified joint designs because "Welding Technique Specification AWS 1.1" is not a WPS nor does WPS 7/8 extend into the realm of prequalified procedures because it does not incorporate all aspects of D1.1 either.

My first comments on the apparent discrepancy were with Russ Nolle. Russ said not to get excited because someone had already caught it in an audit. (Could Russ be referring to audit # 35 performed by Harold Hudson back in March of 83?)

Oct. 25

1. Attempt to deceive Pullman QC inspector of PG&E's violation of its own procurement documents.
2. Failure to notify the Commission of deviation from procurement document 8711, violation of 10 CFR 21.21.

I was still concerned that work was being performed outside the scope of 8711, PG&E's contract with Pullman for piping and pipe supports. Recently, I had heard of 200 welds in schedule 10 stainless steel pipe that had failed to meet radiographic standards. I researched the problem by asking the reader of the radiographs, Pullman's Level III NDT Mike Mckray, what types of defects he was seeing. Mike told me that many of the defects appeared to be grouped either at the start or end of weld passes and that because of the thickness of the pipe defects (porosity mostly) larger than the head of a pin had to be rejected.

Thinking that the lack of dated GTAW equipment might be contributing to the problem I called PG&E's NPO Welding Engineer Dave Stupi. Dave had asked for several days to research the 8711 contract himself so that this was my second contact with him. Dave told me that 8711 was a very old document written at least ten years ago and that I had probably stumbled on an old copy that had never been updated. Dave referred me to another PG&E engineer and said I was not to include him in any more discussions on the matter.

Nov 2

Presented Harold Karner, Pullman QA Manager, written notification of my finding with regards to rupture restraint welding with the WPS 7/8 & AWS 1.1 combination.

Nov. 8

1. Failure to recognize a significant condition adverse to quality, failure to take corrective action, violation of 10 CFR 50, appendix B, criteria XVI.

I performed an inspection directly underneath the unit two pressurizer in which I observed old work that would be absolutely unacceptable under any code. Welds were on Rupture Restraints

originally built by another contractor, American Bridge, with the manual SAW or, possibly, FCAW process. I brought my concerns to Russ Nolle but he said no, nothing can be done about it because it was another contractor and already accepted.

Nov. 16

1. Failure to take corrective action to preclude repetition of significant condition adverse to quality in violation of 10 CFR 50, appendix B, criteria XVI.
2. Failure to provide evaluation in a timely manner and coercion to perform inspections to procedures shown to reasonably questionable, violation of 10 CFR 50, appendix B, criteria II.

Two weeks before I had informed Harold Karner the problems I was having justifying the welding being performed on rupture restraints. Now I was being asked to inspect again to procedures I had shown were questionable.

I told my leadman, Jim Cunningham, what I had found and that I had not received a proper response from Mr. Karner. Until I get one I don't feel I should go inspect. Jim told Russ Nolle and Russ accompanied me to Harold's office.

I explained to Harold my situation. Harold said I was entitled to my opinion but that PG&E had already approved the present procedures. Further, he said I had a choice: I could go out and inspect or I could look for a new job. I informed Harold that I had done everything in my power to get a quality problem corrected and that if he was going to threaten me with my job then I had no real choice but to go and inspect.

Dec. 8

Temporarily assigned to the area 10 fab shop. The area 10 fab shop also houses the welder qualification test bay so that I had the opportunity to witness some of the welders as they performed their tests. After some questions I had directed at the welders, I noticed that there were perhaps six or seven welders proceeding through the activities of the test with no QC interaction.

Later on, in the afternoon, after observing more testing with no QC participation I walked into the small office area and struck up a conversation with the production foreman, Art Savacou. I asked Art where the QC inspector was at. Art replied they didn't have one at the moment but that he and Pat Watson had "an understanding." I thought that was pretty interesting so I asked Art if he was qualified as an inspector. Art replied no.

Dec. 9

1. Failure to provide for assurance that all prerequisites for testing have been met, violation of 10 CFR 50, appendix B, criteria XI.

I learned this morning that the QC normally assigned to the welder qualification tests had quit on Dec. 7 at 09:00. After further observance of tests being performed with no QC interaction, I checked the requirements of Pullman's Quality Assurance Manual and reviewed the statements in ASME, Sec III.

Wrote memo to Pat Watson, the area 10 leadman/welding qualification supervisor, noting that Bill Bailey was gone and that I had observed an apparent lack of QC participation in the testing. I reminded Pat that the QA Manual's paragraph KFP 15.2 specifically stated that a field inspector shall be assigned to the test shop and that ASME, Sec III, paragraph NA 3764.1d would not allow a production foreman to determine the quality of production welders.

When Pat came on his walk through the fab shop I handed him the memo. Pat after reading the memo would not accept it and walked off. Sometime later Pat returned and finally accepted the memo.

At approximately 14:00, Frank Lyautey and Chris Neary appeared and wanted to know what was going on. Frank is the assistant QA manager and Chris is Pullman's welding engineer from Williamsport, PA. I related the story and told Frank that I had notified the proper person in the chain of command about the apparent discrepancy. Frank explained that Bill Bailey had quit and that a new inspector was scheduled to start in the welder qualifications on the 12th. In the absence of either inspector, Pat Watson was performing duties as field inspector in the test shop.

I admitted to Frank that I had seen Pat Watson in the test bay twice on Thursday, the 8th, but that for the majority of the time I had noted no QC at all. Frank assured me there

was no problem and then Pat Watson joined us and he assured me the inspections had been performed. I asked Pat what his intentions were regarding the welders I had seen qualifying with no QC around. Pat said he had no requalification tests in mind because there was no quality problem. Frank then asked me to join Chris Neary and add any comments I had to Chris' revision of Pullman's rupture restraint welding.

My discussion with Chris covered his intentions to:

1. Restrict application of WPS 7/8 to the original joint design shown in the PQR. (Note that there is no joint shown in the PQR but only a reference to sheet 2 of 10 ?)

2. Use of prequalified procedures for all other applications.

After examination of Chris' notes I brought up the point that he intended to use the same eight or nine prequalified joint designs they had been using before but that he was still grouping them all under one procedure number, AWS 1.1. I said this could be confusing and that it did not appear to satisfy the requirement of a written procedure for each procedure. For instance, how can a single bevel corner joint have the same written procedure and number as a double V butt weld that requires back grinding and welder access from both sides?

I reminded Chris that under AWS joint design is considered an essential variable. Chris did not see that this was a problem.

Dec. 12

I reviewed the events leading up to the confrontation on the 9th and determined that there still existed some doubt as to whether the qualification tests had been performed properly. Frank Lyautey and Pat Watson had personally assured me that there was no problem, yet, they had not willingly showed me evidence of the inspection records. In my own mind several questions remained to be answered:

1. Why had I observed the qualification tests being performed with no QC including Pat Watson present?

2. Why did Art Savacou the production foreman who had appeared to be running the show refer to an "understanding" with Pat Watson.

3. Did Harold Kerner know of the problems I had witnessed in the test shop.

I referred to the QA Manual and found instructions that said the QA manager was to be informed of problems affecting quality. I initiated DCN 1/1640-021 that told of what I had observed and that it appeared Pullman was performing work outside the scope of its own QA Manual. The Deficient Condition Notice required an engineers signature to be submitted so I asked Mike, the area 10 engineer, to cosign the DCN.

Mike declined to sign the DCN because it showed no hard evidence of a hold point being passed. Mike did say, however, that if I did provide evidence then he would sign the DCN.

Dec.13

1. Failure to provide inspector access to records showing that a function pertaining to quality was adequately performed, in violation of 10 CFR 50, appendix B, criteria I.

After informing RR engineer Dale Warren that I would not accept their previous performance of a stitch weld observed on the construction of square beams, I decided that I would inspect the records of the test shop during the time of Bill Bailey's absence.

I went to the test bay and explained to Art Savacou that I had reason to doubt that the welder qualification test surveillance inspections i.e. materials, process, position, fitup, root-pass, WPS parameter verification, final visual, bend tests had been performed.

Art refused me access to the records saying that only his direct supervision could look at the records. I informed Art that by doing so he was denying a QC inspector the right to inspect records. Art's reply was "what are they going to do - put me in jail?"

I left the test bay and contacted Pat Watson asking to see his records for Dec. 7, 8, & 9 concerning welder qualifications. After some discussion Pat showed me what he had, the records showed a summary of the welders who had qualified, who passed, who failed. I told Pat that this was just a summary and that the records did not show whether the required inspections had been performed. Upon leaving, I reminded Pat that I was still waiting for a written response to the memo.

Dec 14

1. Failure to notify authorized personnel of changes in Quality Assurance Program in violation of 10 CFR 50, appendix B, criteria VI.

For the events of the morning supposedly causing my termination see Pullman's Termination Notice to Payroll Dept., pages 1 and 2 and my grievance addressed to Mr. Stieger, pages 1-5. (Attachments 15 through 21)

In the afternoon after checking a portable rod oven that had yielded repeated violations of the minimum temperature allowable for low-hydrogen electrode storage, I asked the welder to get another rod can because this one appeared defective. The QA rod room attendant came over after checking the can and asked what the problem was. I replied that it was below the 250 F min. required by AWS D1.1.

He said that the ESD only required 225 F. I replied that ESD 202 had been changed back in October. The QA rod room attendant didn't believe me because he had n't recieved a memo on the subject. I showed him my copy of D1.1 and he agreed that was what the code read but that he couldn't change the rod oven temperatures until he recieved word from his supervisor.

Dec. 15

See page four of grievance (attachment number 21.)

The events I have presented have been shown to be in disregard of procurement documents, codes and standards, and Federal Regulations. Of course, only the Commission has the right to interpretation of the Federal Regulations but that does not mean that each person involved in the nuclear industry is denied their own inference.

I have provided what documentation I could and I ask that the NRC provide me access to the records on site so that I may provide you with the necessary hanger and rupture restraint numbers for your own investigation. All events and conversations are true and accurate to the best of my knowledge.

Respectfully, *J.J.*

PROCEDURE SPECIFICATION FOR: Carbon Steel
plates and pipe, with backing ring or bar butt
fillet welds. SMAW

BASE METAL THICKNESS: This procedure is
qualified to allow welding of unlimited thick-
ness on structural members under AWS require-
ments when welding to ASME requirements the
maximum qualified thickness shall be 3/16".
For PWT, the applicable code standard shall
govern maximum thickness in the as welded
condition.

BASE METAL: The base metal shall conform to
specifications for ASME, Section IX, P-1
materials.

FILLER METAL: The filler metal shall conform
to ASME Filler Metal Specification Number
E6010 for ferrous filler metal in Group
E60.

PREPARATION OF BASE MATERIAL: The edges
or surfaces of the parts to be joined by
welding shall be prepared by flame cutting,
plasma arc, grinding, machining, or any com-
bination of methods to essentially form the
geometry of the weld shown on Page 2 as de-
tailed on the attached sketches and shall
be cleaned of all oil or grease and excess-
ive amounts of scale or rust.

CHEMICAL COMPOSITION: The chemical composition of the weld deposit
shall fall within the limits of weld metal
analysis, Number A-1.

ELECTRICAL CHARACTERISTICS: The current
used shall be DC SMAW — Reverse Polarity

BACKING FOR TORCH SHIELD: None

BACKING FOR BACK-UP PURGE: None

JOINT WELDING PROCEDURE: The welding
technique, such as electrode sizes, and
voltages and currents for each electrode,
size of the welding tip and filler rods,
shall be substantially as shown on Page 2.

TEST WELDS FOR SET-UP: Same as for weld (see
Page 2).

APPEARANCE OF WELDING LAYERS: The weld-
ing current and manner of depositing the
weld metal shall be such that there shall
be practically no undercutting on the side
walls of the welding groove or the adjoin-
ing base material. See job specifications
for specific undercutting limitations.

POSITION: The welding may be done in all
positions.

CLEANING: All slag or flux remaining on
any bead of welding shall be removed before
laying down the next successive bead of
welding.

PREHEAT & INTERPASS: 50° F minimum. 175° F
minimum for material that has a carbon content
in excess of 0.30% and 1" thickness. (See ESD
for AWS Welding).

DEFECTS: Any cracks or blow holes that
appear on the surface of any bead of weld-
ing shall be removed by chipping, grinding,
or gouging before depositing the next suc-
cessive bead of welding.

POST HEAT TREATMENT: 1100°-1200° F, 1 hour
minimum (see Job specifications for
plate and thicknesses requiring post heat
treatment).


BACKING STRIP: The welded joints shall utilize
a backing strip.

TRAVEL SPEED: SMAW — 1" - 6" per minute.

This procedure is a rewrite of and com-
bines:
CODE NO. 7, PI-ER-F4-SMAW-12-2G
CODE NO. 8, PI-ER-F4-SMAW-12-5G

WELDING PROCESS: The welding shall be done
the SMAW process with a backing strip, using
manual equipment.

JOINT DETAILS AND WELDING TECHNIQUES



PASS NO. AND PROCESS	FILLER METAL TYPE OPTIONAL	FILLER METAL SIZE	AMPS	VOLT RANGE	POLARITY	TORCH SHIELD & FLO RATE (MIN.)	TUNGSTEN SIZE AND POLARITY
A11 SMAW	E7015, 16, or 18	3/32 1/8 5/32 3/16	65-110 90-165 140-180 180-275	26-34	Reverse	---	---

SPECIFICATION FOR LOW-CARBON STEEL EXTERNALLY AND INTERNALLY THREADED STANDARD FASTENERS



SA-307

(Identical with ASTM Specification A 307-74 except that Grade A Bolts and Nuts have been deleted.)

Scope

1.1(a) This specification covers the chemical and mechanical requirements of carbon steel externally and internally threaded standard fasteners, in sizes $\frac{1}{8}$ in. (6.35 mm) thru 4 in. (104 mm). This specification does not cover requirements for externally threaded fasteners having heads with slotted or recessed drives. The fasteners covered by this specification are frequently used for the following applications:

Grade B Bolts, for flanged joints in piping systems where one or both flanges are cast iron.

(b) Nonheaded anchor bolts, either straight or bent, to be used for structural anchorage purposes, shall conform to the requirements of the Specification for Structural Steel (ASTM Designation: A 36), with tension tests to be made on the bolt body or on the bar stock used for making the anchor bolts.

Materials and Manufacture

2. (a) Steel for bolts shall be made by the open-hearth, basic-oxygen, or electric-furnace process.

(b) Steel for nuts shall be made by the open-hearth, basic-oxygen, electric furnace, or Bessemer process.

(c) Bolts may be produced by hot or cold forging of the heads or machining from bar stock.

(d) Bolt threads may be rolled or cut.

(e) Nuts may be produced by hot pressing, cold punching, cold forging, or machining from bar stock.

Chemical Requirements

3. (a) Steel for bolts and nuts shall conform to the following chemical requirements:

	Grade B	
	Bolts	Nuts
Phosphorus, max. percent	0.04	0.10
Sulfur, max. percent	0.05	0.10

(b) Refluxed material is not subject to rejection based on chemical analysis for sulfur.

(c) Bolts and nuts are customarily furnished from stock, in which case individual heats of steel cannot be identified.

Mechanical Requirements

4. (a) Bolts shall meet the hardness requirements specified in Table I. This shall be the only requirement for bolts which are too short or which have insufficient threads for tension testing or which have drilled or undersize heads that are

TABLE I.—HARDNESS REQUIREMENTS FOR BOLTS

Bolt diam., in.	Grade	Hardness			
		Brinell		Rockwell B	
		Min.	Max.	Min.	Max.
All	B	121	207	95	95

weaker than the threaded portion of the bolt.

SECTION II - MATERIAL SPECIFICATIONS

(b) Bolts, other than those excepted in Paragraph (a), shall be subject to a tension test as specified in Section 6. Where both hardness and tension tests are performed, acceptance on the basis of the tensile requirements shall take precedence where the minimum requirements are the subject of controversy.

(c) Bolts 1 1/4 in. and under in diameter when tested in full size shall meet the requirements for tensile strength specified in Table II.

(d) Bolts 1 1/2 to 3 in. in diameter, inclusive, shall be tested preferably in full size and shall meet the requirements for tensile strength specified in Table II. But when equipment of sufficient capacity for such tests is not available, they

	Tensile Strength, psi	Elongation in 2 in., per cent
Grade B bolts.....	90 000 min 100 000 max	18 min ...

(e) Nuts shall meet the hardness requirement specified in Table III. Hardness shall be the only requirement for jam, slotted and castle nuts and for nuts larger than 1 1/2 in. in size.

(f) Nuts 1 1/2 in. and under in size shall meet the proof loads specified in Table III.

(g) Nuts 1 1/2 to 1 1/2 in., inclusive, in size shall preferably meet the requirements for proof load specified in Table III, but when equipment of sufficient capacity for such tests is not available they shall meet the hardness requirements specified in Table III.

Dimensions

5. (a) Unless otherwise specified, threads shall be the Coarse Thread Series as specified in the latest issue of the USA Standard for Unified Screw Threads (USAS B1.1), having a class 2A tolerance for bolts and class 2B tolerance for nuts.

(b) Unless otherwise specified, Grade B bolts shall be Heavy Hex Bolts with dimensions as given in the latest issue of USA Standard B18.2.1.

TABLE II - TENSILE REQUIREMENTS FOR FULL SIZE BOLTS

Bolt Size, in.	Threads per inch	Stress Area, in. ²	Tensile Strength, lb	
			Grade A min*	Grade B max*
1/4	20	0.3719	1 900	3 150
5/16	18	0.4621	3 100	3 240
3/8	16	0.5778	4 650	7 750
7/16	14	0.7063	6 350	10 620
1/2	12	0.8419	8 570	14 190
5/8	12	1.182	11 000	15 200
3/4	11	1.591	13 350	21 600
7/8	10	2.024	16 050	23 400
1	9	2.462	17 700	26 200
1 1/4	8	3.700	26 350	60 600
1 1/2	7	4.773	45 600	70 300
1 3/4	7	6.459	58 150	94 900
2	6	8.165	69 300	115 300
1 1/2	8	1.405	81 700	140 500
1 3/4	5	1.90	114 000	150 000
2	4 1/2	2.51	150 000	250 000
2 1/4	4 1/2	3.25	175 000	325 000
2 1/2	4	4.00	210 000	400 000
2 3/4	4	4.93	255 000	490 000
3	4	5.97	315 000	597 000
3 1/2	4	7.10	435 000	710 000
3 1/2	4	8.33	595 000	833 000
3 3/4	4	9.66	670 000	966 000
4	4	11.08	864 000	1 108 000

* Area calculated from the formula:

$$A_s = 0.7854 \left(D - \frac{0.9743}{n} \right)^2$$

where:

- A_s = stress area.
- D = nominal diameter of bolt, and
- n = threads per inch.
- * Based on 60 000 psi.
- * Based on 100 000 psi.

shall meet the following requirements on machined specimen tension tests:

TABLE III - HARDNESS AND PROOF LOAD REQUIREMENTS FOR NUTS

Nut Size, in.	Threads per inch	Proof Load, lb*	Brinell Hardness, min.
1/4	20	2 850	...
5/16	18	4 700	...
3/8	16	7 000	...
7/16	14	9 500	...
1/2	12	12 750	...
5/8	12	16 400	...
3/4	11	20 350	...
7/8	10	30 050	...
1	9	41 900	...
1 1/4	8	84 550	...
1 1/2	7	95 650	...
1 3/4	7	87 700	104
1 3/4	6	163 950	104
1 1/2	8	126 480	104
1 1/2 to 4, incl.	104

* Based on 90,000 psi tensile stress for nut class 1/4 to 2 1/4 in., inclusive; 77,000 psi for 3 in.; and 67,000 psi for 3 1/2 to 4 in., inclusive.

(c) Unless otherwise specified, nuts for Grade B bolts shall be Heavy Hex Nuts

with dimensions as given in the latest issue of USA Standard for Square and Hex Nuts (USAS B18.2.2).

Methods of Test

6. (a) The material shall be tested in accordance with Supplement III of the Methods and Definitions for Mechanical Testing of Steel Products, (ASTM Designation: A 370).

(b) Standard square and hexagon bolts only shall be tested by the wedge tension method. Fracture shall be in the body or threads of the bolt without any fracture at the junction of the head and body. Other headed bolts shall be tested by the axial tension method.

(c) Nuts shall be tested by the axial proof load method.

(d) Speed of testing as determined with a free running crosshead shall be a maximum of 1 in. per min for the tensile strength tests of bolts and the proof load determination on nuts.

Number of Tests and Retests

7. (a) The requirements of this specification shall be met in continuous mass production for stock, and the manufacturer shall make sample inspections to ensure that the product conforms to the specified requirements. Additional tests of individual shipments of material are not ordinarily contemplated. Individual tests of steel are not identified in the finished product.

(b) When specified in the order, the manufacturer shall furnish a test report certified to be the last completed set of mechanical tests for each stock size in each shipment.

(c) When additional tests are specified on the purchase order, a lot, for purposes of selecting test samples, shall consist of all material offered for inspection at one time that has the following common characteristics:

- (1) One type of item, that is, bolts or nuts,
 - (2) One nominal size, and
 - (3) One nominal length of bolts.
- (d) From each lot, the number of tests for each requirement shall be as follows:

Number of Pieces in Lot	Number of Samples
500 and under.....	1
501 to 8 000.....	2
8 001 to 22 000.....	3
Over 22 000.....	5

(e) If any machined test specimen shows defective machining it may be discarded and another specimen substituted.

(f) Should any sample fail to meet the requirements of a specified test, double the number of samples from the same lot shall be tested, in which case all of the additional samples shall meet the specification.

Marking

8. Bolt heads shall be marked (by raised or depressed mark at the option of the manufacturer) to identify the manufacturer. The manufacturer may use additional marking for his own use.

Inspection

9. (a) If the inspection described in Paragraph (b) is required by the purchaser it shall be specified in the inquiry, order, or contract.

(b) The inspector representing the purchaser shall have free entry, at all times while work on the contract of the purchaser is being performed, to all parts of the manufacturer's works that concern the manufacture of the material ordered. The manufacturer shall afford the inspector all reasonable facilities, without charge, to satisfy him that the material is being furnished in accordance with these specifications. All tests (except check analysis and inspection) shall be made at the place of manufacture prior to shipment, unless otherwise specified, and shall be so conducted as not to interfere unnecessarily with the operation of the works.

Rejection

10. Unless otherwise specified, any rejection based on tests specified herein shall be reported to the manufacturer within thirty working days from the receipt of samples by the purchaser.

By publication of this standard no person is taken with respect to the validity of any patent rights in connection therewith, and The American Society of Mechanical Engineers does not undertake to insure anyone utilizing the standard against liability for infringement of any Letters Patent nor assume any such liability.

PROCEDURE SPECIFICATION FOR: Carbon Steel
Welding on pipe, with backing ring or bar butt
fillet welds. SMAW

BASE METAL: The base metal shall conform to
specifications for ASME, Section IX, P-1
materials.

FILLER METAL: The filler metal shall conform
to ASME Filler Metal Specification Number
E-5.1 for ferrous filler metal in Group
E-5.1.

The chemical composition of the weld deposit
shall fall within the limits of weld metal
analysis, Number A-1.

GAS FOR TORCH SHIELD: None

GAS FOR BACK-UP PURGE: None

BACK WELDS FOR SET-UP: Same as for weld (see
Page 2).

POSITION: The welding may be done in all
positions.

PREHEAT & INTERPASS: 50° F minimum, 175° F
minimum for material that has a carbon content
in excess of 0.30% and 1" thickness. (See ESD
3 for AWS Welding).

POST HEAT TREATMENT: 1100°-1200° F, 1 hour
per inch minimum (see Job specifications for
cycle and thicknesses requiring post heat
treatment).

BACKING STRIP: The welded joints shall utilize
a backing strip.

TRAVEL SPEED: SMAW --- 1" - 8" per minute.

WELDING PROCESS: The welding shall be done
the SMAW process with a backing strip, using
manual equipment.

A BASE METAL THICKNESS: This procedure is
qualified to allow welding of unlimited thick-
ness on structural members under AWS require-
ments. When welding to ASME requirements, the
maximum qualified thickness shall be 3.18".
For PMT, the applicable code standard shall
govern maximum thickness in the as welded
condition.

PREPARATION OF BASE MATERIAL: The edges
or surfaces of the parts to be joined by
welding shall be prepared by flame cutting,
plasma arc, grinding, machining, or any com-
bination of methods to essentially form the
geometry of the weld shown on Page 2 as de-
tailed on the attached sketches and shall
be cleaned of all oil or grease and excess-
ive amounts of scale or rust.

ELECTRICAL CHARACTERISTICS: The current
used shall be DC SMAW --- Reverse Polarity

JOINT WELDING PROCEDURE: The welding
technique, such as electrode sizes, and
voltages and currents for each electrode,
size of the welding tip and filler rods,
shall be substantially as shown on Page 2.

APPEARANCE OF WELDING LAYERS: The weld-
ing current and manner of depositing the
weld metal shall be such that there shall
be practically no undercutting on the side
walls of the welding groove or the adjoin-
ing base material. See job specifications
for specific undercutting limitations.


CLEANING: All slag or flux remaining on
any bead of welding shall be removed before
laying down the next successive bead of
welding.

DEFECTS: Any cracks or blow holes that
appear on the surfaces of any bead of weld-
ing shall be removed by chipping, grinding,
or gouging before depositing the next suc-
cessive bead of welding.

This procedure is a rewrite of and com-
bines:
CODE NO. 7, P1-BR-F4-SMAW-12-2G
CODE NO. 8, P1-BR-F4-SMAW-12-5G

P-31-77

JOINT DETAIL AND WELDING TECHNIQUES



PASS NO. / AND PROCESS	FILLER METAL TYPE OPTIONAL	FILLER METAL SIZE	AMPS	VOLT RANGE	POLARITY	TORCH SHIELD & FLO RATE (MIN.)	TUNGSTEN SIZE AND POLARITY
All SMAW	E7015, 16, or 18	3/32	65-110	24-34	Reverse	-	-
		1/8	90-165				
		5/32	140-180				
		3/16	180-275				

Attach. /

RECOMMENDED FORM Q-1 MANUFACTURER'S RECORD OF WELDING PROCEDURE
 QUALIFICATION TESTS

AS WELDED

Specification No. PI-8R-2-SMA-2G Date 8/31/77
11/25/69, Revised 6/11/71
 Welding Process SMW Manual or Machine Manual
 Material Specification A-106-B or A-106-B of Pipe 1 or Plate 1
 Thickness (if pipe, diameter and wall thickness) 6" Sch. 160 (7.18)
 Thickness Range this test qualifies 3/16" thru 3/8"
 Filler Metal Group No. F-6 FLUX OR ATMOSPHERE
 Field Metal Analysis No. 1 Flux Trade Name or Composition _____
 Describe Filler Metal if not included in Table Q-1.2 Inert Gas Composition _____
 or QN-1.2 Trade Name _____ Flow Rate _____
 For oxyacetylene welding—Specify if Filler Metal is acetylene or aluminum filled. Is Backing Strip used? YES
 Preheat Temperature Range 50 F. MIN.
 Postheat Temperature Range _____
 Postheat Treatment NONE
 WELDING PROCEDURE
 Single or Multiple Pass Multiple
 Single or Multiple Arc Single
 Position of Groove Horizontal (2G pos.) (See Para. 8 Figs. Q-1 & Q-3, or QN-1 & QN-3)
 (Type, orientation, position, or coverage of material, shall identify groove or connection)

FOR INFORMATION ONLY
 Filler Wire—Diameter 1/8" and 5/32" WELDING TECHNIQUES
 Trade Name STON APC 7018 Joint Dimensions Agree with Sheet 2 of IC
 Type of Beading FINE 90-180 26-34 inches per min.
 Forward or Backward --- Current D.C. Polarity REVERSE

REDUCED SECTION TENSILE TEST (Figs. Q-6 and QN-6)

Specimen No.	Dimensions		Area	Yield Tens. Load, lb.	Ultimate Tens. Stress, psi	Character of Failure and Location
	Width	Thickness				
38-2-1	.561	.744	.417	29,000	69,500	Break in Base Metal
38-2-2	.561	.741	.416	29,600	71,200	Break in Base Metal

GUIDED BEND TESTS (Figs. Q-7.1, Q-7.2, QN-7.1, QN-7.2, QN-7.3)

Type and Figure No.	Bend	Type and Figure No.	Result
SIDE BEND SB-1	180° O.K.	" SB-3	180° O.K.
SIDE BEND SB-2	180° O.K.	" SB-4	180° O.K.

Review of Filletoid Tests, Fig. Q-9(a)
 Welder's Name E. Carve Card No. _____ Shop No. AL
 Was by virtue of these tests meeting welder performance requirements?
 Test Conducted by M.V. KELLOGG LAB Laboratory Test No. ML 9-39
 per J. Williams

We certify that the specimens in this record are correct and that the test welds were prepared, welded and tested in accordance with the requirements of Section IX of the ASME Code.

Signed THE M.V. KELLOGG COMPANY

Date 11/25/69 By F.J. Richards

(Detail of record of tests are illustrative only and may be certified in conformance to the type and number of tests required by the Code. Recommended Form Q-1 is available for purchase at ASME Headquarters.)
 NOTE: Any essential variables in addition to those shown shall be recorded.

HEAT TREATED

RECOMMENDED FORM Q-1 MANUFACTURER'S RECORD OF WELDING PROCEDURE
QUALIFICATION TESTS

Specification No. P1-GR-Flu-SMAW-2G Date 8/31/77
 Welding Process SWM Date 7/12/64, Rev/Ed 6/11/71
 Material Specification: A-106-C or A-106-C Material or Number RTM81
 Thickness (if pipe, diameter and wall thickness) 16" Sch. 160 (1.594) or 16"
 Thickness Range this test qualifies 3/16" thru 1.188
 Filler Metal Comp. No. F-6 FLUX OR ATMOSPHERE
 Weld Metal Analysis No. 1 Flux Trade Name or Composition _____
 Describe Filler Metal if not included in Table Q-11.1 or Q-11.2 _____
 For conventional wetting-base if Filler Metal is solution or aluminum killed. _____
 Single or Multiple Pass Multiple Inert Gas Composition _____
 Single or Multiple Arc Single Trade Name _____ Flow Rate _____
 Position of Groove HORIZONTAL (2G POS.) (See Para. 8 Figs. Q-2 & Q-3, or Q-2 & Q-3) Is Beading Strip used? YES
 Preheat Temperature Range 50 F. MIN.
 Postheat Temperature Range _____
 Postheat Treatment 1100°F-1200°F. w/3 hr. hold

FOR INFORMATION ONLY
 Filler Wire Diameter 1/8" and 5/32" WELDING TECHNIQUES
 Trade Name atom arc 7018 Joint Dimensions Agree with Sheet 2 of 10
 Type of Beading ring 90-180 26-34 inches per min.
 Forward or Backward _____ Cause O.C. Polarity REVERSE

REDUCED SECTION TENSILE TEST (Figs. Q-4 and Q-6)

Specimen No.	Dimensions		Area	Ultimate Tensile Load, lb.	Ultimate Unit Stress, psi	Character of Failure and Location
	Width	Thickness				
TT-2-1	0.755	.957	.7527	58,820	76,820	Broke in Weld
TT-2-2	0.755	.997	.7527	56,600	75,200	Broke in weld

GUIDED BEND TESTS (Figs. Q-7.1, Q-7.2, Q-7.3, Q-7.4, Q-7.5)

Type and Figure No.	Result	Type and Figure No.	Result
Side Bend 2-1	O.K.	2-3	O.K.
Side Bend 2-2	O.K.	2-4	O.K.

Results of Fillet Weld Tests, Fig. Q-10) _____
 Welder's Name R. PETERSON Class No. _____ Stamp No. CD
 Who by virtue of these tests meets welder performance requirements.
 Test Conducted by H.V.K. Lab Laboratory Test No. P1-Flu-GR-2G
 per C. Bieri

We certify that the specimens in this record are correct and that the test welds were prepared, welded and tested in accordance with the requirements of Section IX of the ASME Code.

Signed THE H. V. KELLOGG COMPANY

Date 6/17/71

By F.J. Richards

(Detail of record of tests are illustrative only and may be modified to conform to the type and number of tests required by the Code. Recommended Form Q-1 is available for purchase at ASME Headquarters.)

NOTE: Any essential variables in addition to those shown shall be recorded.

RECOMMENDED FORM Q-1 MANUFACTURER'S RECORD OF WELDING PROCEDURE
 AS WELDED QUALIFICATION TESTS

Specification No. PI-8R-2B-2N33-5G Date 8/3/77
11/25/69, Revised 6/11/71
 Welding Process SHAW Manual or Machine MANUAL
 Nominal Specification A-106-B or A-106-B of Plate 1 or Plate 1
 Thickness (if pipe, diameter and wall thickness) 6" Sch. 160 (.718)
 Thickness Range this test qualifies 3/16" thru .750"
 Filler Metal Group No. 6 * FLUX OR ATMOSPHERE
 Weld Metal Analysis No. 1 Flux Trade Name or Composition _____
 Describe Filler Metal if not indicated in Table Q-11.2 Base Gas Composition _____
 or QN-11.2 Trade Name _____ Flow Rate _____
 For conventional welding—State if Filler Metal is sub- Is Borning Soap used? Yes
 lime or aluminum added. Preheat Temperature Range 50 F., min.
 Interpass Temperature Range 50 F., min.
 Postheat Treatment none
 WELDING PROCEDURE
 Single or Multiple Pass Multiple
 Single or Multiple Arc Single
 Position of Groove VERTICAL 5G Upward (See Para. 2 Figs. Q-2 & Q-3, or QN-2 & QN-3)
(Type, horizontal, vertical, or overhead if vertical, shall be shown opposite or adjacent)

FOR INFORMATION ONLY
 Filler Pipe—Diameter 1/8 and 5/32 WELDING TECHNIQUES
 Trade Name ARON Arc #7018 Joint Dimensions Accord with Sheet 2 of 6
 Type of Borning Ring 50-170 25-74 inches per min. _____
 Forward or Backhand _____ Current D.C. Polarity REVERSE

REDUCED SECTION TENSILE TEST (Figs. Q-6 and QN-6)

Specimen No.	Dimensions		Area	Ultimate Tensile Load, lb.	Ultimate Tensile Stress, psi	Character of Failure and Location
	Width	Thickness				
TS-6-1	.561	.764	618	78 700	70 500	Break in Base metal
TS-6-2	.561	.764	617	62 700	68 800	Break in Base metal

GUIDED BEND TESTS (Figs. Q-7.1, Q-7.2, QN-7.1, QN-7.2, QN-7.3)

Type and Figure No.	Bevels	Type and Figure No.	Bevels
Side Bend SB-1	180° O.K.	SB-3	180° O.K.
Side Bend SB-2	180° O.K.	SB-4	180° O.K.

Results of Filler Metal Tests, Fig. Q-8 (*) _____
 Welder's Name J. Bucier Class No. _____ Stamp No. 9V
 Who by virtue of these tests assess welder performance requirements.
 Test Conducted by M.W. K LAB. Laboratory—Test No. 110-20
 per J. Williams

We certify that the specimens in this record are correct and that the test welds were prepared, welded and tested in accordance with the requirements of Section IX of the ASME Code.

Signed THE M.W. KELLOGG COMPANY
 By F.J. RICHARDS

Date 6/17/71
 (Detail of record of tests are illustrative only and may be modified in conformance with the type and number of tests required by the Code. Recommended Form Q-1 is available for purchase at ASME Headquarters.)
 NOTE: Any essential variation in addition to those above shall be recorded.

Attach 10

RECOMMENDED FORM Q-1 MANUFACTURER'S RECORD OF WELDING PROCEDURE
 QUALIFICATION TESTS

HEAT TREATED

Specification No. PI-ER-544-5G Date 6/17/71
 Welding Process SPAW Manual or Machine Manual
 Material Specification A-106-C or A-106-C of Plate 1 or Pipe 1
 Thickness (if pipe, diameter and wall thickness) 18" Sch. 160 (1.534)
 Thickness Range this test qualifies 3/16" thru 3/8"
 Filler Metal Comp. No. 6 FLUX OR ATMOSPHERE _____
 Weld Metal Analysis No. 1 Plus Trade Name or Composition _____
 Describe Filler Metal if not indicated in Table Q-1.1 or Q-1.2 Inert Gas Composition _____
 For cryogenic service - State if Filler Metal is suitable for aluminum alloyed. Trade Name _____ Flow Rate _____
 Is Backing Strip used? Yes Preheat Temperature Range 50°F, min.
 Postheat Temperature Range _____
 Postheat Treatment 1100°F-1200°F, w/1hr. hold

WELDING PROCEDURE
 Single or Multiple Pass Multiple
 Single or Multiple Arc Single
 Position of Groove Vertical 5G Upward (See Para. 6 Figs. Q-1 & Q-1, or Q-2 & Q-2)
(Plus, horizontal, vertical, or overhead if vertical, and overhead if horizontal)

FOR INFORMATION ONLY

Filler Wire - Diameter 1/8" and 5/32" WELDING TECHNIQUES
 Trade Name Atom Arc 7015 Joint Dimensions Accord with Sheet 2 of 10
 Type of Backing Ring 90-110 25-34 inches per min.
 Forward or Backward _____ Current D.C. Polarity Reverse

REDUCED SECTION TENSILE TEST (Figs. Q-6 and Q-6)

Specimen No.	Dimensions		Area	Ultimate Tensile Load, lb.	Ultimate Tensile Stress, psi	Character of Failure and Location
	Width	Thickness				
TT-5-1	.760	.996	.7669	57,670	75,200	Broke in Weld
TT-5-2	.760	.996	.7669	56,400	73,540	Broke in Weld

GUIDED BEND TESTS (Figs. Q-7.1, Q-7.2, Q-7.1, Q-7.2, Q-7.3)

Type and Figure No.	Result	Type and Figure No.	Result
Side Bend S-1	O.K.	Side Bend S-3	O.K.
Side Bend S-2	O.K.	Side Bend S-4	O.K.

Results of Filler Metal Tests, Fig. Q-1(c) _____
 Welder's Name R. PRISTON Class No. _____ Shop No.
 This by virtue of their work meets welder performance requirements.
 Test Conducted by H.V. K. LAB. Laboratory-Test No. PI-ER-544-5G
 per C. Diani

We certify that the specimens in this record are correct and that the test welds were prepared, welded and tested in accordance with the requirements of Section IX of the ASME Code.

Signed THE H.V. KELLOGG COMPANY

Date 6/17/71 By F.J. Richards

(Detail of record of tests are illustrative only and may be modified in relation to the type and number of tests required by the Code. Recommended Form Q-1 is available for purchase at ASME Headquarters.)
 NOTE: Any reasonable variations in addition to those above shall be recorded.



WELDING TECHNIQUE SPECIFICATION NO. AW 1-1

This document has been formulated to clarify the technique for applications of Weld Code 7/C procedures as applied to AWS welding only. This technique will be used in accordance with Pullman Power Products Process Sheet.

DATE: 5/17/79

REVISION: 4 DATE: 12-20-79

SUPPORTING PQR(s): Prequalified

Technique Specification For: Shielded Metal Arc Welding of ASTM A-36, A-441, A-572 Gr. 50, A-578, A-515 and A-516 in any applicable combination in accordance with AWS D1.1-79.

Base Metal: The base metal shall conform to those listed above. Other materials may be substituted with the approval of the Cognizant Welding Engineer.

Base Metal Thickness: This technique is qualified for welding of materials of unlimited thickness in accordance with AWS D1.1-79.

Filler Metal: The filler metal shall conform to AWS SpA 5.1, Type E-7018.

Position of Welding: Welding will be done in all positions. Weld progression will be vertical - up.

Preheat and Interpass Temperature: Preheat and interpass temperature shall conform to those specified below:

<u>BASE METAL THICKNESS</u> (Actual)	<u>MINIMUM PREHEAT</u> OF	<u>MAXIMUM INTERPASS</u> OF
Up to 3/4"	50°F.	500°F.
Over 3/4" through 1 1/2"	150°F.	500°F.
Over 1 1/2" through 2 1/2"	225°F.	500°F.
Over 2 1/2" — —	300°F.	500°F.

When metal temperature is below 70°F, material will be flame dried. The preheat requirement of a joint is established by the thickest member being joined. The preheat applies to both sides of the joint and to the entire length of the joint a minimum distance as shown below:

<u>TYPE OF WELD</u>	<u>MATERIAL THICKNESS (t)</u>	<u>MINIMUM DISTANCE FROM POINT OF WELD DEPOSIT</u>
Fillet, Partial Pen. \leq 1/4 t, and Base Metal Repairs 1/4 t	\leq 3 inches	3 inches
	$>$ 3 inches	(t) thickness of part
Full Penetration, Partial Pen. $>$ 1/4 t, Base Metal Repairs $>$ 1/4 t.	All Thickness	2 t

Cleanliness: All weld prep will be free of rust, scale, grease, and other contaminants for at least 1" from the weld prep edge.

Weld Parameters: Welding parameters are specified in the table on page 3 of 3.

Welding Technique: The welding technique shall be as follows:

- A) **BEAD WIDTH** - All welding will be accomplished using the stringer bead technique. Weaving is allowed on the cover pass only to a maximum of 5 times the electrode diameter.
- B) **INTERPASS CLEANING** - All weld beads will be free of all slag prior to continuation of welding. **NEEDLE GUNS** shall not be used for any cleaning operation.
- C) **DEFECTS** - All visible defects, i.e., porosity, crater cracks, cold lap, shall be removed prior to the continuation of welding by grinding or or filling.
- D) **RUN-OFF TABS AND BACKING STRAPS** - Run-off tabs and backing straps will be used whenever possible. Run-off tabs should be removed. Backing straps need not be removed unless specified by the owner or his designated representative. Removal of run-off tabs shall be accomplished by thermal cutting within 1/8" of the weldment and then blended into the base metal by grinding. Alternatively, removal may be entirely accomplished by grinding. Removal of backing straps will be accomplished by grinding or gouging to sound metal, and then back welded as needed. When any thermal process is used, the applicable preheat requirements are mandatory. Preheat may be maintained during grinding as desired.
- E) **BASE METAL BUILD-UPS** - Base metal build-ups will conform in all aspects to this procedure.
- F) **WELD PROFILES** - Weld profiles will be as follows:
 - 1) **Groove Welds** - maximum reinforcement of 1/8" and shall blend smoothly into the base metal in accordance with the typical joint details and weld profiles, page 3 of 3.
 - 2) **Fillet Welds** - size in accordance with the field drawing (+1/8, -1/16 for 10% of weld length) and profile in accordance with the typical joint details and weld profiles, page 3 of 3.
 - 3) The final surface will be smooth enough as not to interfere with N.D.E. operations. Preheat may be maintained during final surface conditioning operations.
 - 4) **T-Joints and Corner Joints Groove Welds** - maximum reinforcement of 1/8" and shall blend smoothly into the base metal with reentrant configurations in accordance with the typical joint details and profiles, page 3 of 3.

ATTACHMENT B

- Concern #136

Test: Allegation or Concern No. 136

ATS No.: RV-844-40

BN No.:

Characterization

Foley audit findings were not properly handled. (Two examples were provided by the allegor.) The alleged problem seems to be that Foley response to the audit did not really address the finding.

Assessment of Safety Significance

The staff conducted a face value assessment of the two audit findings and concluded that part of the concern was the result of a misinterpretation of the resolutions provided by the QA Director and the allegors apparent distrust of the Foley QA Director's motivations. The inspector concluded that since the two resolutions were written in rather general terms although there was not sufficient evidence to conclude that these were improperly handled. The staff concludes that exhaustive examination of this issue is unlikely to result in any new management or quality performance issues and, thus, the additional expenditure of staff resources is not warranted.

Staff Position

The staff concludes that an audit of the resolutions provided by Foley in response to QA audit findings would be in order to more fully evaluate the acceptability of resolutions provided. This action would provide the assurance needed to resolve this issue.

Action Required

This item will be turned over to PG&E for accomplishment of the above action. The licensee will be required to provide written response of their findings and necessary corrective action.

#136

UNITED STATES
NUCLEAR REGULATORY COMMISSION
REGION V
1990 N. CALIFORNIA BOULEVARD
SUITE 202, WALNUT CREEK PLAZA
WALNUT CREEK, CALIFORNIA 94598

CONFIDENTIAL SOURCE:
YES
NO

SUMMARY OF SPECIAL INSP. -RELATED INFORMATION

D CANYON

Diablo Canyon Co2 coils	DATE	11/3/84	TIME INITIATED	1:30p	TIME COMPLETED	4:45p
	PARTICIPANTS		NEC	ORGANIZATION	YES. ON SITE	
OTHER: NAME				Foley	4 AM	
LOCATION		Diablo Canyon site		CALLING NO.		
CALLED NO.						

INTERVIEW
TELEPHONE CALL
COLLECT () YES () NO
OTHER

QUESTION: ARE YOU, OR ARE YOU AWARE OF, IMPROPER MANAGEMENT PRESSURES AND/OR OUSIDAL: TO "CUT CORNERS" (i.e. sacrifice safety to meet schedules, etc)?:

Reply: Yes. has limited the identification of concerns. According to him if the hardware has been adversely affected, there is no nonconformance. Also, no NCRs are to be written on work not required to be inspected. Concerns are identified on inspection reports (IRs) that should be NCRs but they never get there.

- Requirements have been circumvented by purchasing to contract 8933XR and installing to 5422. Items have been installed to contract 5422 that should come under specification 8933XR.

There are design control problems - There is no evidence of proper interface controls between electrical and mechanical groups. Mechanical will design instruments one way but electrical will have requirements that conflict.

A lot of verbal instruction has been used to accomplish work that should have been handled by DCNs.

Sometimes the accepted "or skill" condition is not followed.

DATE	11/6/84	PAGE	OF
------	---------	------	----

AUDIT ACTIVITIES

1. Foley QA does not audit

a. Procedures for compliance to Codes, Standards and contract Specs. He is not aware of any requirement in this regard.

(1) Question to be answered is: How do we PSE assume that Foley procedures comply with license commitments and contract specifications or is Foley contractually obligated to assure this? This is a good idea because Foley is required to comply with their procedure set in the field.

SUMMARY OF SPECIAL INSP. -RELATED INFORMATION

COPY

DATE: 1/14/84 TIME INITIATED: 10 AM TIME COMPLETED: 11:22 a.m.

PARTICIPANTS: NONE

LOCATION CALLED NO. CALLING NO.

MEETING INTERVIEW * TELEPHONE CALL COLLECT () YES () NO OTHER

QUESTION: ARE YOU, OR ARE YOU AWARE OF, IMPROPER MANAGEMENT PRESSURES TO "CUT CORNERS" (i.e. sacrifice safety to meet schedules, etc)?

ANSWER: ARE THERE, OR DOES THERE EXIST, BIKES OF RECORDS WHICH ARE NOT BEING REVIEWED? Verbal instructions were issued from Ricki Wilson to limit the scope of the Foley document review to those Foley documents generated between Sept. 1981 through present. Boxes with pre-1981 records in Vault - these were reviewed but no procedures or instructions were used in the conduct of this review. Additional records exist in attic of Bldg. 10 in course of the comprehensive phase review - doesn't know whether good or bad, all document turnover audits done in Files.

QUESTION: DO YOU KNOW OF ANY PROBLEMS WHICH HAVE BEEN, OR WERE IDENTIFIED, WHICH ARE NOT BEING HANDLED (i.e. EVALUATED, CORRECTED OR RESOLVED) PROPERLY?
ANSWER: Management - known by NCR Volking via agreements. People in quality Control records (i.e. changing records to inspectors no longer employed.) records altered with new attachments, leaving the old record intact & attached.

DATE: 1/14/84 PAGE 1 OF 3

137

This advice was not heeded by Quality Director. .
 It was explained to him that changes made were not
 important and consisted only of minor corrections.
 No Foley audit was conducted of this activity because
 the Quality Director said the practice was acceptable;
 the Quality Director followed this up with . . .
 an Oct. 6, 1983 memo (attached) providing
 guidelines for correcting obvious discrepancies.

~~137~~

- In about June 1983, Quality Director limited QA audits
 badging for access to Unit 1. Only 2 Foley QA people
 are authorized Unit 1 access. Foley QA has 5 QA auditors
 at present. These 2 badges were only recently issued. Foley had not been authorized Unit 1
 access since about June 1983.
- In Sept 1983 QA Director authorized "correcting obvious discrepancies"
 on Quality documentation, without providing for management
 review of individual corrections, using only minimum, general
 guidelines.
- QA Director, in audit PA 125 finding 10, accepted the
 finding stating that both PPS are not signed by the
 traveler.
- Foley QA Audit program was halted for ^{about} 5 months
 (APRIL 83 to Sept. 83)
- NCR was not written in response to Audit PA 135,
 finding 12, regarding failure to perform daily & weekly
 inspections of Unit 1 welding electrode storage ovens.

#136

#135

CP-2, cont'd.

The Quality Director has allegedly verbally issued instructions to the effect that an NCR is only to be written to document hardware deficiencies, and not for failure to follow procedures, contrary to QCP-3.

ATTACHMENT C

Concerns #137 and #140

Task: Allegation or Concern No. 137

ATS No.: RV-84A-40

BN No.:

Characterization

Foley did not audit procedure adequacy.

Staff Position

This allegation is general in nature, but appears to be a restatement of concerns identified and examined in allegation 68. Also, on page 4 of Report 50-275/83-37 dated February 29, 1984, this issue appears to have been addressed. The issue of concern here does not represent a new significant management or quality performance issue which has not been previously addressed.

Action Required

This issue will be turned over to PG&E for response. The licensee will be required to provide a written response to their findings and corrective actions.

Task: Allegation or Concern No. 140

ATS No.: RV-84-A-0014

BN No.:

Characterization

Foley used material purchased for one contract on another. (No specific examples were provided)

Implied Significance to Plant Design, Construction, or Operation

The staff considers this issue to have minimal safety significance because Foley purchases were primarily restricted to commercial grade, off-the-shelf items.

Staff Position

The staff considers that exhaustive resolution of this issue will not result in any new significant management or quality performance issues.

Action Required

This item will be turned over to PG&E for evaluation and response. The licensee will be required to provide the results of their evaluation, and any necessary corrective actions, to the staff in writing.



137,140

UNITED STATES
NUCLEAR REGULATORY COMMISSION
REGION V
1990 N. CALIFORNIA BOULEVARD
SUITE 202, WALNUT CREEK PLAZA
WALNUT CREEK, CALIFORNIA 94598

CONFIDENTIAL SOURCE:
YES
NO

SUMMARY OF SPECIAL INSP. - RELATED INFORMATION

O CANYON

MEETING INTERVIEW ✓ TELEPHONE CALL COLLECT () YES () NO OTHER	DATE	TIME INITIATED	TIME COMPLETED																							
	11/3/84	1:30 p	4:45 p																							
	<table border="1"> <tr> <th colspan="2">PARTICIPANTS</th> <th>ORGANIZATION</th> <th>YRS. ON SITE</th> </tr> <tr> <td>NAME</td> <td>REC:</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>Foley</td> <td>4 mo.</td> </tr> <tr> <td colspan="2">LOCATION</td> <td>CALLING NO.</td> <td></td> </tr> <tr> <td colspan="2">Diablo Canyon site</td> <td></td> <td></td> </tr> <tr> <td colspan="2">CALLED NO.</td> <td></td> <td></td> </tr> </table>			PARTICIPANTS		ORGANIZATION	YRS. ON SITE	NAME	REC:					Foley	4 mo.	LOCATION		CALLING NO.		Diablo Canyon site				CALLED NO.		
PARTICIPANTS		ORGANIZATION	YRS. ON SITE																							
NAME	REC:																									
		Foley	4 mo.																							
LOCATION		CALLING NO.																								
Diablo Canyon site																										
CALLED NO.																										

QUESTION: ARE YOU, OR ARE YOU AWARE OF, IMPROPER MANAGEMENT PRESSURES AND QUESTIONS TO "CUT CORNERS" (i.e. sacrifice safety to meet schedules, etc)?

Reply: Yes. has limited the identification of concerns. According to him if the hardware has been adversely affected, there is no nonconformance. Also, no NCRs are to be written on work not required to be inspected. Concerns are identified on inspection reports (IRs) that should be NCRs but they never get there.

- Requirements have been circumvented by purchasing to contract 8833XR and installing to 5422. Items have been installed to contract 5422 that should come under specification 8833XR.

There are design control problems - There is no evidence of proper interface controls between electrical and mechanical groups. Mechanical will design instruments one way but electrical will have requirements that conflict.

A lot of verbal instruction has been used to accomplish items that should have been handled by DCNs.

Sometimes the accepted "as built" condition is not the true condition.

DATE	PAGE	OF
11/6/84		

Stainless Steel Tube welding & Bending by Foley.

1. Concern is that Foley didn't have a mechanism for verifying purging gas flow and verifying O₂ content in the line. Several instances were identified where the flow meter ~~and~~ ball would stop up when the needle valve was closed.

QC

The individual information is based upon conversations with Instrumentation O, C and not on first hand knowledge.

The individual has observed ~~stagnation~~ sputtering (≡ no purge) and constrictions in the weld area (due to burn through of the inner tubing) on welds which were cut out of these tubing systems.

- Examine also controls applied to other SS Tubing welding, eg: PZR Reference leg reworkings.

WISHES TO BE ANONYMOUS

1/14/83

An interview with Analyst indicated quality concerns and the system which addresses quality concerns with Foley. He stated that "the performance qualification of GTAW socket fillet welders WORKING on safety related instrumentation lines was insufficient to demonstrate their skill and ability to make sound welds" and that the PG&E document 8802 paragraph 2.62 commits to gas purge on these welds and this requirement is not being followed. He stated that the lines of concern were pressure tested and had passed PT examination, but he had seen evidence of gross melt through and "sugaring" in welds that had been removed. His specific concern was with the RYLIS.

He believed that Foley violated the SCIX performance qualification rules. He referenced a document trail of OW356 to OW403.16 to OW303.6 (not in 1980 or 1983 Code and not therefore applicable) to OW452.4. I informed him that the standard SCIX committee answers to this question

was that the qualification of welders with groove weld test assemblies qualifies welders to all fillets in all sizes which includes socket fillets and instrumentation tubing. This is the proper Codes and Standards interpretation, but does not properly address the welder's ability to weld sound welds which is the intent of SCIX.

Attached to show how this question was addressed. supplied two documents -

The question of removal of gas purge CW 408.B should be addressed along with the licensee commitment in BB02 para 2.62.

An engineering evaluation of the adequate performance of the tubing with unbroken weld quality (that passed pressure and PT tests) should be addressed.

A 2^d question was the ability of the Foley QC program to adequately control bending of tubing. He indicated that he had seen examples of tubing with 50% wall reduction in bend areas.

IN MY OPINION - Both of these questions should be addressed by the licensee's engineering and quality personnel

SD Reynolds Jr

PS - Rough cryptic notes also attached
comment by SDR

The Codes and Standards answer to 8802-1502 inspection report is logistically correct, but may not be a "good engineering" answer in this particular case. It is the intent of SCIX that welders be qualified by methods that can demonstrate their ability to make sound welds.

Original

THE HOWARD P. FOLEY COMPANY

NUMBER: 8802-1530

INSPECTION REPORT

Page 1 of 2

PREPARED BY: G. Herrmann/R.D. Risinger

ATTACHMENTS

DATE: 8-15-83

YES NO

ITEMS INSPECTED: QCP-5 App. I 8-08-83

UNIT I UNIT II

LOCATION: Various

INSPECTION CRITERIA

DRAWING:

SPECIFICATION:

PROCEDURE:

DOCUMENT TITLE AND NUMBER:

QCP-5 APPENDIX I

RESULTS OF INSPECTION:

1. PCN 7 deleted performance qualifications M-10 from QCP-5 App. I. (1/2" S.S. socket weld qualification.) Consequently there are no WP's in the procedure books to verify qualifications.
2. QW-303.5 fillet welds require that "welders who make fillet welds on pipe or tube less than 2 7/8 in. O.D. must pass the pipe fillet test per QW-452. 4-.....
Currently there are no welders qualified to weld on pipe or tubing less than 2 7/8 in. O.D.

ISSUE FILE _____

MAKE INTO NCR _____ OTHER _____

INITIATED BY: G. HERRMANN DATE: 8/15/83

By R.A. [Signature]

DISPOSITION: SEE ATTACHED SHEET.

BY: [Signature]

DATE: 8-16-83

QUALITY CONTROL SUPERVISOR REVIEW:

ACCEPT REJECT _____

SIGNATURE: [Signature]

DATE: 8/16/83

CLOSE OUT COMMENTS: PCN 12 RE-INSTATES M-10 (EFFECTIVE DATE 8/26/83)

Q.C. INSPECTOR: ACCEPT REJECT _____

SIGNATURE [Signature] QA

DATE 10/16/83

HOLD TAG# REMOVAL N/A

BY _____

DATE _____

Q.C. SUPERVISOR FINAL:

SIGNATURE [Signature] QA

DATE 10/16/83

THE HOWARD P. FOLEY COMPANY
INSPECTION REPORT - CONTINUATION SHEET

NO. 3802-1530

CONTINUATION OF:

RESULTS OF INSPECTION
PROPOSED DISPOSITION
CORRECTIVE ACTION TAKEN

PAGE 2 OF 2

DATE 8/16/83

1. With the deletion of WPS M-10 from Appendix I of QCP-5, two weld Procedure Specifications remain which are acceptable for Welder Performance Qualifications. Specifically, in QCP-5D, WPS M-01 and M-03 qualify a welder to make 1/4" ϕ tubing and larger socket welds. Additionally, WPS M-10 will be included in the next PCN to QCP-5D.

2. QW-303.5 no longer exists. (See Winter '82 addenda to ASME Sec. IX). QW-303.1 states, in part, "... welders who pass the required tests for groove welds shall also be qualified to make fillet welds in all thicknesses and pipe diameters of any size within the limits of the welding variables of QW-350." Included in QW-350 "Welding Variables for Welders", under GTAW Essential Variables, QW-403.16 requires conformance to QW-452. QW-452.6 "Fillet Qualification By Plate Or ^{PIPE} ~~The~~ Groove Weld Tests" qualifies fillet welds of all sizes, material thicknesses and diameters.

QW-482 SUGGESTED FORMAT FOR WELDING PROCEDURE SPECIFICATION (WPS)
 (See QW-201.1, Section IX, ASME Boiler and Pressure Vessel Code)


Company Name The H.P. Foley Company By: Z R Wil 8/14/83
 Welding Procedure Specification No. M-10 Date 4-18-83 Supporting PQR No.(s) M-10PQR
 Revision No. 1 Date _____
 Welding Process(es) GTAW (Stainless to Stainless) Type(s) Manual
(Automatic, Manual, Machine or Semi-Auto)

***JOINTS (QW-402)**

Joint Design Socket Weld
 Backing (Yes) _____ (No) XX
 Backing Material (Type) N/A

Sketches, Production Drawings, Weld Symbols or Written Description should show the general arrangement of the parts to be welded. Where applicable, the root spacing and the details of weld groove may be specified.

(At the option of the Mfr., sketches may be attached to illustrate joint design, weld layers and bead sequence, e.g. for notch toughness procedures, for multiple process procedures, etc.)



***BASE METALS (QW-403)**

P-No. 8 Group No. 1 to P-No. 8 Group No. 1

OR
 Specification type and grade ASTM A213 TP316
 to Specification type and grade ASTM A479 TP316

OR
 Chem. Analysis and Mech. Prop. N/A
 to Chem. Analysis and Mech. Prop. N/A

Thickness Range:
 Base Metal: Groove N/A Fillet 1/4" to Unlimited
 Deposited Weld Metal
 Pipe Dia. Range: Groove N/A Fillet 1/4" to Unlimited
 Other Fillet welds Ref. ASME Sec. IX Table 452.4

***FILLER METALS (QW-404)**

F-No. 6 Other N/A
 A-No. 8 Other N/A
 Spec. No. (SFA) 5.9
 AWS No. (Class) ER316
 Size of filler metals .045" to .125"

Electrode-Flux (Class) N/A (Electrode, Cold Wire, Hot Wire, etc.)
 Flux Trade Name N/A
 Consumable Insert N/A

*Each base metal-filler metal combination should be specified individually.

INFORMATION ONLY

WPE 1215 Rev. 1



NO. 9202-1261

DATE 12-21-83

PAGE 1 OF 1

ATTACHMENTS: YES

NO X

ITEMS INSPECTED:

1/4" SS Tubing welds

UNIT I LOCATION 85' BENCH

INSPECTION REPORT

INSPECTION CRITERIA DRAWING [] SPECIFICATION [] PROCEDURE [x]

DOCUMENT TITLE AND NUMBER: QCPM-1 WPS M-01 & M-10

RESULTS OF INSPECTION: WELDER UNABLE to MAINTAIN GAS BACKING PURGE DURING WELDING OF STAINLESS STEEL LINE, DUE TO WELDER AGAINST CLOSED SYSTEM. (Borrow Bellows) Flow could NOT BE MAINTAINED PER WPS. ARE REQUIRED. 15-20 CFH. FLOW RATE. (REF QCPM-1 4.3.4.5) FW# 6 LTHCO

ISSUE []

FILE []

INITIATED BY [Signature] DATE 12-21-83

QC SUPERVISOR REVIEW [Signature] DATE 12-21-83

DISPOSITION:

INFORMATION ONLY

DISPOSITION BY DATE

QUALITY REVIEW DATE

Q.C. INSPECTOR

ACCEPT REJECT HOLD TAG # QC SUPERVISOR FINAL: SIGNATURE REMOVAL BY SIGNATURE DATE DATE DATE

Instrumentation (1978) June 7c

Qualification of procedures and welders for instrumentation

- basically tubing 1" diameter to 3/16"

- stainless tubing

- socket fillet type welds (essentially) no butt

- current procedure qualification practice
and previous welder qualification

Doc WPS M-01 qualified by M-01 PQR

meets Code Rules

Electrical and Mechanical

~~WPS~~ PQR 8802 Para 2.22 commits to SCIX

2.62 commits to

gas purge.

? Does QW 408.8 apply to welders when
they have been qualified w/ gas backing
if they weld w/o gas

what is the welding and metallurgical significance

E.g. 3/16 x 1.049" wall tubing

has evidence that they delete backing

Gas purge is not a QC check off item for
socket fillets. Policy has no oxygen analysis
equipment. There is no way to verify the
purge.

Used Argon backing in welder procedure text

QW 356 reference 403.16

QW 403.16 references QW 303.6 (not in 1980 SCIX
QW 452

QW 452.4

< 3/4"

not less than size welded

* lack of adequate qualification to demonstrate welding skills and ability to make sound welds in operation

Problem continues that less than satisfactory welds are being made.

People have not available with tubing melt thru and sagging

Other concern - improper controls over bending of tubing. Examples has been shown that there are some tubing with 50% wall reduction.

Still have passed pressure tests and PT examinations

Reactor Vessel Level Indicating System

These items need to be reviewed to believe that is a definite concern of function of safety related system.

Interview 1/18/84 9:00 a.m. TO 10:50 a.m.

Design Control Issues

is Addressing The DCN Issue)

H.P. Foley completes discrete work activities (i.e. DCN) by PG&E issuing a work request. Foley completes this work & closes the work request. Subsequently, PG&E issues a DCN revision and re-open the previous work request, which had already been closed.

Foley tracks work by work request and not the DCN; PG&E is responsible for verifying that the DCN is complete and Foley completes the work statement of the work request.

Example was shown where one work request accomplished FT installations & later a 2nd W.R. was issued to accomplish the same thing. PG&E might not appear to be in control of the situation.

As-built Issue:

(1) During 8/82 time frame ^{support} HVAC as-built's were not returned to PG&E for verification of design adequacy. H.P.F. doesn't have as-built procedures for controlling as-built documentation and generation, as required by Foley QA manual.

(2) Specifics may be provided, QC Insp.

(3) PG&E has been provided HVAC ^{support} as-built's for about the last 4 months (late 83).

→ (4) :: PG&E has not been verifying the as-built condition vs compliance with the design calculations. :: PG&E Eng not in Full control 14

#140

HEAT LOG PROBLEM

- ① Several IRS/WERS document material / Heat Log problems.
- ② There is no QC present when material (steel, SS tubing) is cut and the Heat Number is transferred to the remaining piece.
- ③ His concern is that Heat No's have been applied to material in the field based on the production copy of the Heat Log, which references Heat No. to material shape and size.
His DETAILS)
- ④ Feels that crafts have a procedure requiring Heat No. Transfer but does it know if one is established.
- ⑤ Reference recent P&E audit on NYAC system which identifies the problem.
- * ⑥ He Feels that Production has engaged in falsification of heat records; in the field by stamping heat No's on steel after installation, and then logging these Heat No's onto documentation completed the falsification. Questions were answered
~~are~~ is: Are these practices required by Codes & Specs or is this something which the license merely committed to?

AUDIT ACTIVITIES

1. Foley Q A does not audit

a. Procedures for compliance to Codes, Standards and Contract Specs. He is not aware of any requirement in this regard.

(b) Question to be answered is: How does P&E assume that Foley procedures comply with license commitments and contract specifications or is Foley contractually obligated to assume this? This is a good idea because Foley is required to comply with their procedure set in the field.

ATTACHMENT D

Concern #139

Task: Allegation or Concern No. 139

ATS No.: RV-84-A-0013

BN No.:

Characterization

Foley Improperly Performed Tubing Fabrication (Socket Welding and Bending).

Assessment of Safety Significance

The allegations concern primarily involved Foley fabrication of the reactor vessel water level indication system tubing. The staff had previously examined the installation of this system and found nothing of particular significance or concern (See NRC Inspection Report Nos. 50-275/81-04 and 81-10). The staff requested that PG&E address this concern and evaluated PG&E's written response.

The staff's face value assessment indicates that this issue is of minimal safety significance.

Staff Position

The staff's evaluations indicate that this issue would not result in any new significant management or quality performance issues.

Action Required

This item will be turned over to PG&E for evaluation and resolution. The licensee will be required to provide the results of their evaluation, and any necessary corrective actions, to the staff in writing.



#139

UNITED STATES
NUCLEAR REGULATORY COMMISSION
REGION V
1990 N. CALIFORNIA BOULEVARD
SUITE 202, WALNUT CREEK PLAZA
WALNUT CREEK, CALIFORNIA 94598

CONFIDENTIAL SOURCE:
YES
NO

SUMMARY OF SPECIAL INSP. - RELATED INFORMATION

D CANYON

Diablo Canyon Co2 coils	DATE	11/3/94	TIME INITIATED	1:30 p	TIME COMPLETED	4:45 p																			
	<table border="1"> <thead> <tr> <th colspan="2">PARTICIPANTS</th> <th>NEC</th> <th>ORGANIZATION</th> <th>YES. ON SITE</th> </tr> </thead> <tbody> <tr> <td>OTHER:</td> <td>NAME</td> <td>404</td> <td>Foley</td> <td>4 m.</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>						PARTICIPANTS		NEC	ORGANIZATION	YES. ON SITE	OTHER:	NAME	404	Foley	4 m.									
PARTICIPANTS		NEC	ORGANIZATION	YES. ON SITE																					
OTHER:	NAME	404	Foley	4 m.																					
MEETING INTERVIEW <input checked="" type="checkbox"/> TELEPHONE CALL COLLECT () YES () NO OTHER		LOCATION		Diablo Canyon site																					
		CALLED NO.		CALLING NO.																					

QUESTION: ARE YOU, OR ARE YOU AWARE OF, IMPROPER MANAGEMENT PRESSURES AND OBSTACLES TO "CUT CORNERS" (i.e. sacrifice safety to meet schedules, etc)?

Reply: Yes. has limited the identification of Co2 coils.

According to him if the hardware has been adversely affected, there is a nonconformance. Also, no NCRs are to be written on work not required to be inspected. Concerns are identified on inspection reports (IRs) that should be NCRs but they never get there.

- Requirements have been circumvented by purchasing to contract 8933XR and installing to 5422. Items have been installed to contract 5422 that should come under specification 8933XR.

There are design control problems - There is no evidence of proper interface controls between electrical and mechanical groups. Mechanical will design instruments one way but electrical will have requirements that conflict.

A lot of verbal instruction has been used to accomplish work that should have been handled by DCNs.

Sometimes the accepted "or fail" condition is not the true condition.

Stainless Steel Tube welding & Bending by Foley.

- 1. Concern is that Foley didn't have a mechanism for verifying purging gas flow and verifying O₂ content in the line. Several instances were identified where the flow meter ~~and~~ ball would stop up when the needle valve was closed.

QC

The individual's information is based upon conversations with Instrumentation Q.C. and not on first hand knowledge.

The individual has observed ~~staying~~ sugging (⇒ no purge) and constrictions in the weld area (due to burn through of the thin tubing) on welds which were cut out of these tubing systems.

- Examine also controls applied to other SS Tubing welding, eg: PZR Reference leg reworkings.

1/14/83

WISHES TO BE
ANONYMOUS

139

An interview with Analyst indicated quality concerns and the system which addresses quality concerns with Foley. He stated that "the performance qualification of GTAW socket fillet welders WORKING on safety related instrumentation lines was insufficient to demonstrate their skill and ability to make sound welds" and that the PG&E document 8802 paragraph 2.62 commits to gas purge on these welds and this requirement is not being followed. He stated that the lines of concern were pressure tested and had passed PT examination, but he had seen evidence of gross melt through and "sugaring" in welds that had been removed. His specific concern was with the RYLIS.

He believed that Foley violated the SCIX performance qualification rules. He referenced a document trail of OW356 to OW403.16 to OW303.6 (not in 1980 or 1983 Code and not therefore applicable) to OW452.4. I informed him that the Standard SCIX committee answers to this question

was that the qualification of welders with groove weld test assemblies qualifies welders to all fillets on all sizes which includes socket fillets on instrumentation tubing. This is the proper Code and Standards interpretation, but does not properly address the welder ability to make sound welds which is the intent of SCIX.

supplied two documents —
Attached to show how this question was addressed.

The question of removal of gas purge CW 408.B should be addressed along with the licensee commitment in 8802 para 2.62.

An engineering evaluation of the adequate performance of the tubing with unbroken weld quality (that passed pressure and PT tests) should be addressed.

A 2^d question was the ability of the Foley QC program to adequately control bending of tubing. He indicated that he had seen examples of tubing with 50% wall reduction in bend areas.

IN MY OPINION - Both of these questions should be addressed by the licensee's engineering and quality personnel

SD Reynolds Jr

PS - Rough cryptic notes also attached
comment by SDR -

The Codes and Standards answer to 8802-1502 inspection report is legalistically correct, but may not be a "good engineering" answer in this particular case. It is the intent of SCIX that welders be qualified by methods that can demonstrate their ability to make sound welds.

Original

THE HOWARD P. FOLEY COMPANY

NUMBER: 8802-1530

INSPECTION REPORT

Page 1 of 1

PREPARED BY: G. Herrmann/R.D. Risinger

ATTACHMENTS

DATE: 8-15-83

YES NO

ITEMS INSPECTED: QCP-5 App. I 8-08-83

UNIT I UNIT II

LOCATION: Various

INSPECTION CRITERIA

DRAWING:

SPECIFICATION:

PROCEDURE:

DOCUMENT TITLE AND NUMBER:

QCP-5 APPENDIX I

RESULTS OF INSPECTION:

1. PCN 7 deleted performance qualifications M-10 from QCP-5 App. I. (1/2" S.S. socket weld qualification.) Consequently there are no WP's in the procedure books to verify qualifications.
2. QW-303.5 fillet welds require that "welders who make fillet welds on pipe or tube less than 2 7/8 in. O.D. must pass the pipe fillet test per QW-452. 4-.....
Currently there are no welders qualified to weld on pipe or tubing less than 2 7/8 in. O.D.

ISSUE FILE _____

MAKE INTO NCR _____ OTHER _____

INITIATED BY: G. HERRMANN DATE: 8/15/83

DISPOSITION: SEE ATTACHED SHEET.

QUALITY CONTROL SUPERVISOR REVIEW:

ACCEPT REJECT _____

BY: [Signature] DATE: 8.16.83

SIGNATURE: [Signature] DATE: 8/16/83

CLOSE OUT COMMENTS: PCN 12 RE-INSTATES M-10 (EFFECTIVE DATE 8/26/83)

Q.C. INSPECTOR:

ACCEPT REJECT _____

SIGNATURE [Signature] QA

DATE 10/16/83

HOLD TAG# N/A

REMOVAL BY _____

DATE _____

Q.C. SUPERVISOR FINAL:

SIGNATURE [Signature] QA

DATE 10/16/83

HPF/IR 6-28-83

Close to File (date) 10/16/83

THE HOWARD P. FOLEY COMPANY
INSPECTION REPORT - CONTINUATION SHEET

NO. 3802-1330

CONTINUATION OF:

RESULTS OF INSPECTION
PROPOSED DISPOSITION
CORRECTIVE ACTION TAKEN

PAGE 2 OF 2

DATE 8/16/83

1. With the deletion of WPS M-10 from Appendix I of QCP-5, two weld Procedure Specifications remain which are acceptable for Welder Performance Qualifications. Specifically, in QCP-5D, WPS M-01 and M-03 qualify a welder to make 1/4" ϕ tubing and larger socket welds. Additionally, WPS M-10 will be included in the next PCN to QCP-5D.

2. QW-303.5 no longer exists. (See Winter '82 addenda to ASME Sec. IX). QW-303.1 states, in part, "... welders who pass the required tests for groove welds shall also be qualified to make fillet welds in all thicknesses and pipe diameters of any size within the limits of the welding variables of QW-350." Included in QW-350 "Welding Variables for Welders", under GTAW Essential Variables, QW-403.16 requires conformance to QW-452. QW-452.6 "Fillet Qualification By Plate Or ^{PIPE A/B-16-83} Groove Weld Tests" qualifies fillet welds of all sizes, material thicknesses and diameters.

HPF/IR

QW-482 SUGGESTED FORMAT FOR WELDING PROCEDURE SPECIFICATION (WPS)
 (See QW-201.1, Section IX, ASME Boiler and Pressure Vessel Code)

Company Name The H.P. Foley Company By: ZRW 8/14/83
 Welding Procedure Specification No. M-10 Date 4-18-83 Supporting PQR No.(s) M-10PQR
 Revision No. 1 Date _____
 Welding Process(es) GTAW (Stainless to Stainless) Type(s) Manual
(Automatic, Manual, Machine or Semi-Auto)


JOINTS (QW-402)

Joint Design Socket Weld
 Backing (Yes) _____ (No) XX
 Backing Material (Type) N/A

Sketches, Production Drawings, Weld Symbols or Written Description should show the general arrangement of the parts to be welded. Where applicable, the root spacing and the details of weld groove may be specified.

(At the option of the Mfr., sketches may be attached to illustrate joint design, weld layers and bead sequence, e.g. for notch toughness procedures, for multiple process procedures, etc.)

Details



***BASE METALS (QW-403)**

P-No. 8 Group No. 1 to P-No. 8 Group No. 1

OR
 Specification type and grade ASTM A213 TP316
 to Specification type and grade ASTM A479 TP316

OR
 Chem. Analysis and Mech. Prop. N/A
 to Chem. Analysis and Mech. Prop. N/A

Thickness Range: _____
 Base Metal: Groove N/A Fillet 1/4" to Unlimited
 Deposited Weld Metal _____
 Pipe Dia. Range: Groove N/A Fillet 1/4" to Unlimited
 Other Fillet welds Ref. ASME Sec. IX Table 452.4

***FILLER METALS (QW-404)**

F-No. 6 Other N/A
 A-No. 8 Other N/A
 Spec. No. (SFA) 5.9
 AWS No. (Class) ER316
 Size of filler metals .045" to .125"

(Electrode, Cold Wire, Hot Wire, etc.)

Electrode-Flux (Class) N/A
 Flux Trade Name N/A
 Consumable Insert N/A

*Each base metal-filler metal combination should be specified individually.

INFORMATION ONLY

WIRE 1215 REV.1



NO. 8902-1861

DATE 12-21-83

PAGE 1 OF 1

ATTACHMENTS# YES

NO X

ITEMS INSPECTED:
1/4" SS Tubing welds

UNIT I LOCATION 85'
BEACH

INSPECTION REPORT

INSPECTION CRITERIA DRAWING SPECIFICATION PROCEDURE

DOCUMENT TITLE AND NUMBER: QCPM-1 WPS M-01 & M-10

RESULTS OF INSPECTION: Welder unable to maintain gas backing purge during welding of stainless steel line, due to weld against closed system. (Barlow Bellows) Flow could not be maintained per WPS. ARE REQUIRED). 15-20 CFH. Flow rate. (REF QCPM-1 4.3.4.5) FW# 6 LTHKO

ISSUE

FILE

[Signature] 12-21-83
INITIATED BY DATE

[Signature] 12-21-83
QC SUPERVISOR REVIEW DATE

DISPOSITION:

INFORMATION ONLY

DISPOSITION BY _____ DATE _____ QUALITY REVIEW _____ DATE _____

Q.C. INSPECTOR

ACCEPT _____ REJECT _____ HOLD TAG # _____ QC SUPERVISOR FINAL:

SIGNATURE _____ REMOVAL BY _____ SIGNATURE _____

DATE _____ DATE _____ DATE _____

Instrument. Inc. (1978) June 7c

Qualification of procedures and welders for instruments

- basically tubing 1" diameter to $3/16"$
- stainless tubing
- socket fillet type welds (essentially) no butt

- current procedure qualification practice
and previous welder qualification

Doc WPS M-01 qualified by M-01 PQR

Weld Code Rules

Electrical and Mechanical

~~WPS~~ PQR 8802 Para 2.22 commits to SCIX

2.62 commits to
gas purge.

? Does QW 408.8 apply to welders when
they have been qualified w/ gas backing
if they weld w/o gas
what is the welding ad metallurgical significance
e.g. $3/16 \times .049$ wall tubing
has evidence that they delete backing

Gas purge is not a QC check off item for
socket fillets. Policy has no oxygen analysis
equipment. There is no way to verify the
purge.

Used Argon backing in welder perform test;

QW 356 reference 403.16 1980
QW 403.16 references QW 303.6 (rat in 1983 SCIX
QW 452

QW 452.4

< 3/4" not less than size welded

* lack of adequate qualification to demonstrate, welding
skilled ability to make sound welds in operation

Problem continues that less than satisfactory
welds are being made.

People have welds available with tubing
melt thru and sugaring

Other concern - improper controls over
harding of tubing. Examples has been
shown that there are some tubing with
50% wall reduction.

Still have passed pressure tests and PT
examinations

Reactor Vessel Level Indicating System

These items need to be believed that
is a definite concern of function of
Safety related instrument

RESPONSE TO NRC CONCERNS ON
RVLIS TUBING DATED 1-14-84

CONCERN #1

A) ASME Section IX, Part QW Welding, Article I, Welding General Requirements, Paragraph QA-100.1

"The purpose of the WPS and PQR, is to determine that the weldment proposed for construction is capable of providing the required properties for its intended application. It is presupposed that the welder, or welding operator, performing the welding procedure qualification test is a skilled workman."

B) Paragraph QW-100.2

"In performance qualification, the basic criterion established for welder qualification is to determine the welder's ability to deposit sound metal. The purpose of the Performance Qualification Test for the welding operator is to determine the operator's mechanical ability to operate the welding equipment."

The Code (ASME Section IX) does not require the welder to qualify on the specific intended application and does allow welders who test on groove welds to also be qualified to make fillet welds of any size on base metals in all thicknesses and pipe diameters, within the limits of the welding variables in QW-350

C) The RVLIS is a closed capillary system constructed of 3/16" O.D. X 0.049" wall armored S.S. tubing. The completed system was hydrostatically tested to 2400 PSIG for 1 hour prior to evacuation and filling with demineralized water.

Thousands of small diameter tube to socket weld fittings have been installed in the plant and hydro tested to 3200 PSIG without failure. The welders who made those welds were qualified to the same groove weld procedure as those who made the RVLIS welds.

CONCERN #2

A) Specification 8802, Paragraph 2.62 states:

"During welding operations, the inside of the tubing shall be kept purged with regulated, clean, dry argon."

B) H. P. Foley Q.C. Procedure #QCPM-1, Installation of S.S. Tubing and fittings Paragraph 4.3.4.4 states:

"The inside of the tubing and fitting shall be purged with regulated, dry argon, during weld."

C) H. P. Foley Weld Procedure Specifications (WPS) M-01 & M-10, S.S. V Groove & Socket Weld both require 15-20 CFH argon purge.

D) ASME Section IX, Welding and Brazing Qualifications.

1) Article IV, Welding Data, WQ-400 variables, Paragraph QW-408.8 -

The omission of inert gas backing is permissible and WPS requalification is not required when the procedure is used only for a single-welded butt joint with a backing strip or a double-welded butt joint or a fillet weld.

Obviously the socket weld tube fittings in the RVLIS are fillet welds.

Based on the above:

While the 8802 Specification and H. P. Foley procedures require an argon purge, ASME Section IX identified the purge or inert gas backing as a non-essential variable for fillet welds.

Due to the configuration of the socket weld fitting there is no molten metal puddle on the underside of the weld during the weld process as with a groove or butt weld. Gas backing is only necessary to preclude "sugaring" that occurs when molten metal can come in contact with an oxygen atmosphere.

It has been recognized that the closure weld on capillary systems cannot be purged as far as being able to establish an argon flow rate. However, the tubing system is "packed" with argon prior to making the closure weld.

H. P. Foley Q.C. has not identified any procedure violations on the RVLIS concerning lack of purge, however, they have initiated NCR #8802-1016 on Lack of Purge on Unit 1 LT-460.

A specification change notice will change 8802, Section 4, Paragraph 2.62 to allow purge or lack of purge to be at the direction of the Constructor.

CONCERN #3

- A) Unable to locate any cases where a 50% wall thickness reduction was observed in RVLIS tubing bends.
- B) Re. attached letters, Mechanical and Nuclear Engineering has addressed the subject of short radius bends in instrument tubing at Diablo Canyon.

Attachment "A", Table 2 shows calculation for 316 S.S. tubing ASTM A-269. The tubing used in the RVLIS is 304L ASME SA 213, 3/16" O.D. (+.004" - 0.000") x .049 (+20% - 0) wall.

Engineering Department has accepted Table 2 for tubing applications with design conditions more severe than RVLIS.

- C) The second consideration, beside wall thinning, in bending small diameter tubing is possible closing of the tube inside diameter. The RVLIS tubing is a closed capillary system which had been filled, tested and calibrated verifying that all tubing is open and not blocking flow.

MEMORANDUM

T. CRAWFORD / JES CUCCH

LOCATION 45 / 9 / D 025214

M. R. TRESLER

DATE 7 / 7 / 83 026173

JOB NO. 15 320

SUBJECT INSTRUMENT TUBING WITH

FILE (5)

2 1/2 D-RADIUS BENDS

TO VERIFY THE INSTR. TUBING WITH 2 1/2 D-RADIUS TUBING BENDS AT DIABLO CANYON, WE NEED YOUR INPUT:

- (S.S. TYPE 316)
- ARE THERE ANY 2 1/2 D-RADIUS BENDS N.E.G. AT MOSS LANDING OR ANY OTHER OPERATING PG & E PLANT IN THE HIGH PRESSURE / TEMPERATURE STEAM AND FEEDWATER SYSTEM.


- IF YES, DID PG & E EXPERIENCE ANY DIFFICULTIES, OR ARE BENDS OPERATING SATISFACTORILY?

MAY WE HAVE YOUR RESPONSE BY 7/13/83. YOUR COOPERATION WILL BE APPRECIATED. THIS INFORMATION IS REQ'D FOR QUALIFICATION OF 2 1/2 D BENDS USED IN DCHE.

HRT/KFB/

RESPONSE REQUESTED YES

DATE DUE: 7/13/83



CC: M. R. TRESLER

J. ANTE

C. NICHOLS

K. BACHNIK

MEMORANDUM

026173

MR. TRESSLER / K. PALMNIK

LOCATION

45/0/

TU CRAWFORD / F. J. CUCCO

DATE

JULY 16

19 83

JOB NO.

15320

(4)

SUBJECT SHORT RADIUS BENDS IN

FILE

INSTRUMENT TUBING

THIS IS A COMPLETE RESPONSE TO YOUR MEMO OF JULY 7, 1983,
 CRAWFORD # 025214.

BEND RADII OF $2\frac{1}{2} D$ (AND AS SHORT AS $2D$ IN ACCORDANCE WITH
 TYPICAL RECOMMENDATIONS OF TUBE BENDER SUPPLIERS) FOR 316 SS TUBING
 ARE COMMONLY USED IN OTHER PGE OPERATING PLANTS INCLUDING THOSE
 AT PITTSBURGH & CONTRA COSTA. THE TUBING USED AT THESE FOSSIL FUEL
 PLANTS IS EXPOSED TO PRESSURES AS HIGH AS 3600 PSI. AS TUBING IS
 PRIMARILY USED FOR INSTRUMENT SENSING LINES IT IS NOT USUALLY EXPOSED
 TO HIGH TEMPERATURES.

FAILURES IN THE HIGH PRESSURE TUBING APPLICATIONS USUALLY OCCUR
 AT THE FITTINGS RATHER THAN AT THE TUBE BENDS ALTHOUGH THERE
 HAVE BEEN SOME FAILURES JUST DOWNSTREAM OF THE BENDS.

BENDING THE TUBING IMPROVES A TENSILE STRESS ON THE OUTSIDE OF
 OF THE BEND CAUSING IT TO BE STRAIN HARDENED. THIS IN COMBINATION
 WITH THE LARGE MARGIN OF SAFETY BETWEEN ALLOWABLE AND YIELD
 STRESSES IN PIPE/TUBING DESIGN PROBABLY ACCOUNTS FOR THE LOW
 FAILURE RATE.

IT IS ALSO NOTABLE THAT THE NOMINAL WALL THICKNESSES FOR
 TUBING USED AT PGE PLANTS OTHER THAN DGP IS .045" FOR $\frac{3}{8}$ " &
 $\frac{1}{2}$ " OD TUBING WHEREAS AT DIABLO CANYON IT IS .065" FOR $\frac{3}{8}$ " & $\frac{1}{2}$ " OD
 TUBING.

FJC/24
 NO RESPONSE REQ'D

T. J. Crawford 17

ATTACHMENT 'A'

29075

(3)

Table 1

Tube Dia. (in.)	Req'd t min (in.)	Actual Thickness (in.)	Excess (in.)	Min. Thickn. Recommended Prior to Bending (1.06 tm)	Required Allowance For Thinning (in.)	Wall Thickn. Tolerance Per ASTM 269 (in.)	Effective Wall Thickness After Bending (in.)
3/16	0.021	0.049	0.028	0.022	0.001	+0.003	0.045
1/8	0.014	0.035	0.021	0.015	0.001	+0.002	0.032
1/4	0.027	0.065	0.038	0.029	0.002	+0.004	0.059
3/8	0.041	0.065	0.024	0.043	0.002	+0.006	0.058
1/2	0.055	0.065	0.010	0.058	0.003	+0.006	0.056
3/4	0.082	0.095	0.013	0.087	0.005	+0.008	0.082
1"	0.11	0.095	0	0.117	0.007	+0.011	0.078

Table 2

Tube Dia. (in.)	Req'd t min (in.)	Actual Thickness (in.)	Excess (in.)	Min. Thickn. Recommended Prior to Bending (1.06 tm)	Required Allowance For Thinning (in.)	Wall Thickn. Tolerance Per ASTM 269 (in.)	Effective Wall Thickness After Bending (in.)
3/16	0.013	0.049	0.036	0.016	0.003	+0.002	0.044
1/8	0.008	0.035	0.027	0.010	0.002	+0.001	0.030
1/4	0.018	0.065	0.047	0.023	0.005	+0.003	0.057
3/8	0.026	0.065	0.039	0.033	0.007	+0.004	0.054
1/2	0.035	0.065	0.030	0.044	0.009	+0.004	0.052
3/4	0.053	0.095	0.042	0.066	0.013	+0.005	0.077
1"	0.071	0.095	0.024	0.089	0.018	+0.007	0.070

Table 1 is for 4500 psig @ 200°F and a bend radius of 6D. Conditions of the compressed breathing air system.

Table 2 is for pipe spec. design conditions (2500 psig @ 650°F) and a bend radius of 3D.

029075



②

INTEROFFICE MEMORANDUM

Diablo Canyon Project

**PACIFIC GAS AND ELECTRIC COMPANY
BECHTEL POWER CORPORATION**

To File
 from M. R. Tresler
 of M&NE Piping
 At 45/B/D37 Extension 8-3944

Date August 16, 1983

File No. 146,10

Subject Instrument Tubing With
Less Than 3 D Bends

Mr. T.W. Crawford's response (Chron #026173) to my IOM of 7/7/83 (Chron #26614), indicates that tubing bends with radii of 2D and 2-1/2D are being used successfully at similar operating conditions at other PG&E plants.

No failures at the tube bends caused by excessive hardness resulting from the cold bending process have been recorded. Failures have only occurred at fittings and just downstream of the bends, and are attributed to corrosion.

Based on the above and the information shown in Tables 1 and 2 (Attachment 'A'), the actual wall thickness is in excess of the minimum required wall thickness, except for 1" dia. Table 1. According to I&C, 1" dia. tubing is not being used at the compressed breathing air system, only 3/8" and 1/2".

It, therefore, can be concluded that the instrument tubing is acceptable for the service intended.

M. R. Tresler

Response Required: No
 MRT/KFBachnik/jic
 Attachment: Attachment 'A'

cc: T.W. Crawford w/a
 J. Ante w/a
 D. Tateosian w/a
 C. Nickols w/a
 D. Crosby w/a

Subj: RULIS Section, Instrument Line Socket
Welding and Bending.

Concerns have been expressed, related to the RULIS system, as follows:

1. The performance qualification of GTAW socket fillet welders may have been insufficient to demonstrate their skill and ability to make sound welds. While the qualification of welders with groove weld test assemblies qualifies welders to all fillets, on all sizes, which includes socket welds on instrumentation tubing, the DAC considers that the intent of Section IX is that the ability of a welder to make sound welds in the intended application should be demonstrated. It has been alleged that the failure to provide for the intent of Section IX has resulted in a significant number of RULIS tubing welds with melt through or near melt through conditions.
2. Allegedly, Foley did not use purge gas while making the stainless steel RULIS tubing welds, resulting in "slagging" of the socket fillet welds. This concern was accompanied with the 20 statements that the gas purge was not a QC checkoff item for socket fillets on this tubing. (2) Foley had no oxygen analysis equipment. Thus, there was no way to verify that purge was implemented in compliance with PSE specification 8802, paragraph 2.62.

3. The Foley QC program was, allegedly, not adequate to control the bending of the stainless steel RWIS tubing, as evidenced by cases being identified wherein up to 50% wall thickness reduction was observed in the bend areas.

Accordingly, Plot E is requested to address the above concerns with particular attention given to the following:

1. The question of removal of the geo surge (ref. QW. 408.5) should be evaluated for technical significance and compliance with Specification 8802, paragraph 2.6.2.
2. An engineering evaluation of the adequacy of performance of the subject tubing with unknown weld quality, is requested.

In order to support the NRC effort to resolve this issue, this response is requested to be provided by January 15, 1984, in writing.

V/R

D. V. Smith

RESPONSE TO NRC CONCERNS ON
RVLIS TUBING DATED 1-14-84

CONCERN #1

- A) ASME Section IX, Part QW Welding, Article I, Welding General Requirements, Paragraph QA-100.1

"The purpose of the WPS and PQR, is to determine that the weldment proposed for construction is capable of providing the required properties for its intended application. It is presupposed that the welder, or welding operator, performing the welding procedure qualification test is a skilled workman."

- B) Paragraph QW-100.2

"In performance qualification, the basic criterion established for welder qualification is to determine the welder's ability to deposit sound metal. The purpose of the Performance Qualification Test for the welding operator is to determine the operator's mechanical ability to operate the welding equipment."

The Code (ASME Section IX) does not require the welder to qualify on the specific intended application and does allow welders who test on groove welds to also be qualified to make fillet welds of any size on base metals in all thicknesses and pipe diameters, within the limits of the welding variables in QW-350

- C) The RVLIS is a closed capillary system constructed of 3/16" O.D. X 0.049" wall armored S.S. tubing. The completed system was hydrostatically tested to 2400 PSIG for 1 hour prior to evacuation and filling with demineralized water.

Thousands of small diameter tube to socket weld fittings have been installed in the plant and hydro tested to 3200 PSIG without failure. The welders who made those welds were qualified to the same groove weld procedure as those who made the RVLIS welds.

CONCERN #2

A) Specification 8802, Paragraph 2.62 states:

"During welding operations, the inside of the tubing shall be kept purged with regulated, clean, dry argon."

B) H. P. Foley Q.C. Procedure #QCPM-1, Installation of S.S. Tubing and fittings Paragraph 4.3.4.4 states:

"The inside of the tubing and fitting shall be purged with regulated, dry argon, during weld."

C) H. P. Foley Weld Procedure Specifications (WPS) M-01 & M-10, S.S. V Groove & Socket Weld both require 15-20 CFH argon purge.

D) ASME Section IX, Welding and Brazing Qualifications.

1) Article IV, Welding Data, WQ-400 variables, Paragraph QW-408.8 -

The omission of inert gas backing is permissible and WPS requalification is not required when the procedure is used only for a single-welded butt joint with a backing strip or a double-welded butt joint or a fillet weld.

Obviously the socket weld tube fittings in the RVLIS are fillet welds.

Based on the above:

While the 8802 Specification and H. P. Foley procedures require an argon purge, ASME Section IX identified the purge or inert gas backing as a non-essential variable for fillet welds.

Due to the configuration of the socket weld fitting there is no molten metal puddle on the underside of the weld during the weld process as with a groove or butt weld. Gas backing is only necessary to preclude "sugaring" that occurs when molten metal can come in contact with an oxygen atmosphere.

It has been recognized that the closure weld on capillary systems cannot be purged as far as being able to establish an argon flow rate. However, the tubing system is "packed" with argon prior to making the closure weld.

H. P. Foley Q.C. has not identified any procedure violations on the RVLIS concerning lack of purge, however, they have initiated NCR #8802-1016 on Lack of Purge on Unit 1 LT-460.

A specification change notice will change 8802, Section 4, Paragraph 2.62 to allow purge or lack of purge to be at the direction of the Constructor.

CONCERN #3

- A) Unable to locate any cases where a 50% wall thickness reduction was observed in RVLIS tubing bends.
- B) Re. attached letters, Mechanical and Nuclear Engineering has addressed the subject of short radius bends in instrument tubing at Diablo Canyon.

Attachment "A", Table 2 shows calculation for 316 S.S. tubing ASTM A-269. The tubing used in the RVLIS is 304L ASME SA 213, 3/16" O.D. (+.004" - 0.000") x .049 (+20% - 0) wall.

Engineering Department has accepted Table 2 for tubing applications with design conditions more severe than RVLIS.

- C) The second consideration, beside wall thinning, in bending small diameter tubing is possible closing of the tube inside diameter. The RVLIS tubing is a closed capillary system which had been filled, tested and calibrated verifying that all tubing is open and not blocking flow.

MEMORANDUM

TO T. CRAWFORD / JOE CUCCH

LOCATION AT / 9 / D

025214

FROM M. R. TRESLER

DATE 7 / 7 / 93

026173

JOB NO. 15 320

SUBJECT INSTRUMENT TUBING WITH
2 1/2 D - RADIUS BENDS

FILE

(5)


TO VERIFY THE INSTR. TUBING WITH 2 1/2 D - RADIUS
TUBING BENDS AT DIABLO CANYON, WE NEED YOUR
INPUT:

- (S.S. TYPE 316)
- ARE THERE ANY 2 1/2 D - RADIUS BENDS N.E.G.
AT MOSS LANDING OR ANY OTHER OPERATING
PG & E PLANT IN THE HIGH PRESSURE / TEMPERATURE
STEAM AND FEEDWATER SYSTEM.

- IF YES, DID PG & E EXPERIENCE ANY
DIFFICULTIES, OR ARE BENDS OPERATING
SATISFACTORILY?


MAY WE HAVE YOUR RESPONSE BY 7/13/93.
YOUR COOPERATION WILL BE APPRECIATED. THIS

INFORMATION IS REQ'D FOR QUALIFICATION OF
2 1/2 D BENDS USED IN DCH2.

MRT / KFB / 

RESPONSE REQUESTED YES

DATE DUE: 7/13/93



CC: M. R. TRESLER
J. ANTE
C. NICHOLS
K. BACHNIK

MEMORANDUM

026173

MR. TRESLER / K. BARNIK

LOCATION

45/B/

FROM: TN CRAWFORD / FJ CUCCO

DATE

JULY 16

19 83

JOB NO.

15320

(4)

SUBJECT: SHORT RADIUS BENDS IN

FILE

INSTRUMENT TUBING

THIS IS A COMPLETE RESPONSE TO YOUR MEMO OF JULY 7, 1983,
 CRAWFORD # 025214.

BEND RADII OF $2\frac{1}{2} D$ (AND AS SHORT AS $2D$ IN ACCORDANCE WITH TYPICAL RECOMMENDATIONS OF TUBE BENDER SUPPLIERS) FOR 316 SS TUBING ARE COMMONLY USED IN OTHER PGE OPERATING PLANTS INCLUDING THOSE AT PITTSBURGH & CONTRA COSTA. THE TUBING USED AT THESE FOSSIL FUEL PLANTS IS EXPOSED TO PRESSURES AS HIGH AS 3600 PSII. AS TUBING IS PRIMARILY USED FOR INSTRUMENT SENSING LINES IT IS NOT USUALLY EXPOSED TO HIGH TEMPERATURES.

FAILURES IN THE HIGH PRESSURE TUBING APPLICATIONS USUALLY OCCUR AT THE FITTINGS RATHER THAN AT THE TUBE BENDS ALTHOUGH THERE HAVE BEEN SOME FAILURES JUST DOWNSTREAM OF THE BENDS.

BENDING THE TUBING IMPOSES A TENSILE STRESS ON THE OUTSIDE OF THE BEND CAUSING IT TO BE STRAIN HARDENED. THIS IN CONJUNCTION WITH THE LARGE MARGIN OF SAFETY BETWEEN ALLOWABLE AND YIELD STRESSES IN PIPE/TUBING DESIGN PROBABLY ACCOUNTS FOR THE LOW FAILURE RATE.

IT IS ALSO NOTABLE THAT THE NOMINAL WALL THICKNESSES FOR TUBING USED AT PGE PLANTS OTHER THAN DCCP IS .043" FOR $\frac{3}{8}$ " & $\frac{1}{2}$ " O.D. TUBING WHEREAS AT DIABLO CANYON IT IS .065" FOR $\frac{3}{8}$ " & $\frac{1}{2}$ " O.D. TUBING.

FJC/
 NO RESPONSE REQ'D

T. G. Crawford 26

ATTACHMENT 'A'

29075

(3)

Table 1

Tube Dia. (in.)	Req'd t min (in.)	Actual Thickness (in.)	Excess (in.)	Min. Thickn. Recommended Prior to Bending (1.05 tm)	Required Allowance For Thinning (in.)	Wall Thickn. Tolerance Per ASTM 269 (in.)	Effective Wall Thickness After Bending (in.)
3/16	0.021	0.049	0.028	0.022	0.001	+0.003	0.045
1/8	0.014	0.035	0.021	0.015	0.001	+0.002	0.032
1/4	0.027	0.065	0.038	0.029	0.002	+0.004	0.059
3/8	0.041	0.065	0.024	0.043	0.002	+0.006	0.058
1/2	0.055	0.065	0.010	0.058	0.003	+0.005	0.056
3/4	0.082	0.095	0.013	0.087	0.005	+0.008	0.082
1"	0.11	0.095	0	0.117	0.007	+0.011	0.078


Table 2

Tube Dia. (in.)	Req'd t min (in.)	Actual Thickness (in.)	Excess (in.)	Min. Thickn. Recommended Prior to Bending (1.05 tm)	Required Allowance For Thinning (in.)	Wall Thickn. Tolerance Per ASTM 269 (in.)	Effective Wall Thickness After Bending (in.)
3/16	0.013	0.049	0.036	0.016	0.003	+0.002	0.044
1/8	0.008	0.035	0.027	0.010	0.002	+0.001	0.030
1/4	0.018	0.065	0.047	0.023	0.005	+0.003	0.057
3/8	0.026	0.065	0.039	0.033	0.007	+0.004	0.054
1/2	0.035	0.065	0.030	0.044	0.009	+0.004	0.052
3/4	0.053	0.095	0.042	0.066	0.013	+0.005	0.077
1"	0.071	0.095	0.024	0.089	0.018	+0.007	0.070

Table 1 is for 4500 psig @ 200°F and a bend radius of 6D. Conditions of the compressed breathing air system.

Table 2 is for pipe spec. design conditions (2500 psig @ 650°F) and a bend radius of 3D.

029075



2

INTEROFFICE MEMORANDUM

Diablo Canyon Project

PACIFIC GAS AND ELECTRIC COMPANY
BECHTEL POWER CORPORATION

To File
From M. R. Tresler
Of M&NE Piping
At 45/B/D37 Extension 8-3944

Date August 16, 1983
File No. 146,10
Subject Instrument Tubing With
Less Than 3 D Bends

Mr. T.W. Crawford's response (Chron #026173) to my IOM of 7/7/83 (Chron #26614), indicates that tubing bends with radii of 2D and 2-1/2D are being used successfully at similar operating conditions at other PG&E plants.

No failures at the tube bends caused by excessive hardness resulting from the cold bending process have been recorded. Failures have only occurred at fittings and just downstream of the bends, and are attributed to corrosion.

Based on the above and the information shown in Tables 1 and 2 (Attachment 'A'), the actual wall thickness is in excess of the minimum required wall thickness, except for 1" dia. Table 1. According to I&C, 1" dia. tubing is not being used at the compressed breathing air system, only 3/8" and 1/2".

It, therefore, can be concluded that the instrument tubing is acceptable for the service intended.

M. R. Tresler

Response Required: No
MRT/KFBachnik/jic
Attachment: Attachment 'A'

cc: T.W. Crawford w/a
J. Ante w/a
D. Tateosian w/a
C. Nickols w/a
D. Crosby w/a

ATTACHMENT E

Concern #143

Task: Allegation or Concern No. 143

ATS No.: RV-84-A-0015

BN No.:

Characterization

Foley did not torque beam clips at installation.

Assessment of Safety Significance

Lawrence Livermore National Laboratory inspectors, under contract to the NRC, have examined the tightness of beam clips bolts and have found no evidence that these have not been torqued. The staff considers that exhaustive examination of this allegation would not result in any new significant management or quality performance issues.

Action Required

This item will be turned over to PG&E for evaluation and response. The licensee will be required to provide the results of their evaluations, and any necessary corrective actions, to the staff in writing.

UNITED STATES
 NUCLEAR REGULATORY COMMISSION
 REGION V
 1390 N. CALIFORNIA BOULEVARD
 SUITE 202, WALNUT CREEK PLAZA
 WALNUT CREEK, CALIFORNIA 94596

CONFIDENTIAL SOURCE: 143
 YES
 NO

SUMMARY OF SPECIAL INSP - RELATED INFORMATION

WASLO CANYON

COPY

MEETING
 INTERVIEW
 TELEPHONE CALL
 COLLECT () YES () NO
 OTHER

DATE 11/17/84	TIME INITIATED 6:00 p	TIME COMPLETED 6:30 p
PARTICIPANTS OTHER: NAME	NEC: #04	ORGANIZATION
		YES. ON SITE
LOCATION CALLED NO.		CALLING NO.

QUESTION: ARE YOU, OR ARE YOU AWARE OF, IMPROPER MANAGEMENT PRESSURES TO "CUT CORNERS" (i.e. sacrifice safety to meet schedules, etc)?

--- No intimidations. No management pressures to cut corners. Did feel pushed to keep up with production which required some QC inspectors to work long hours; however, he did not feel any of his work had been compromised.

--- He is concerned with design control, i.e. standard supports being modified by several work requests. He is concerned with the use of beam clamps on SZS supports (Some require welding others are not). Concerned with the quality of existing work. He believes the "Red Head" anchors should be forgued. Doesn't feel that engineering is responsive to QC concerns. Had a concern with using Bechtel field as-builts to resolve Foley SZWS discrepancies.


--- Concerned with use of hex head bolts in cable trays. Also concerned with lack of criteria for edge distance on unistrut clamps (clamp could be at end of the strut)

TEN BY _____ DATE 11/18/84 PAGE 1 OF 1



TYPICAL JOINT DETAILS

RE-ENTRY FLEET WELD



± 0.005" TOLERANCE
 RE JOINT DESIGN FOR
 DETAIL SKETCH AS APPR
 BY CUSTOMER
 G-2 = 1/8" FOR 10% OF
 LENGTH

WELDING PARAMETERS

WELD LAYER OR PASS	PROCESS	FILLER METAL		CURRENT		VOLT RANGE*	TRAVEL SPEED RANGE**		
		CLASS.	SIZE	TYPE OR P.A.	AMP RANGE				
ALL	SHAW	E7018	3/32	DCSP	65-120	27	2	or Minimum or Maximum	
			1/8		100-165				31
			5/32		140-220				34
			3/16		180-275				36

APPROVALS:

Prepared by: *C. Casey* 12-20-79 Cognizant Welding Engineer

Approved by: *A. Khan* 12/20/79 Q. A. Manager

Approved by: *Randy P. Turner* DEC 21/79 P.G.C.E. Representative

ATTACHMENT F

Concern #149

1.0

Task: Allegation or Concern No. 149

ATS No.: RV 84A016

BN No.:

Characterization

Foley did not submit HVAC as-built information during 1981/82; as-built may not be checked against design.

Implied Significance to Plant Design, Construction, or Operation

If true this concern may result in instances where the HVAC system or supports may not perform as intended by the designer.

Assessment of Safety Significance

The staff requested that the licensee conduct an evaluation of this concern. The licensee found that the installed condition of the duct work conformed to design. This was further reinforced based upon satisfactory completion of flow balance and pressure differential testing. The licensee stated that the as-built conditions of support structures was in the process of evaluation. Therefore, the staff feels that further evaluation of this concern would not likely result in any new management or quality performance issues.

Action Required

This item will be turned over to PG&E for evaluation and response. The licensee will be required to provide the results of their evaluation, and any necessary corrective actions, to the staff in writing.

UNITED STATES
NUCLEAR REGULATORY COMMISSION
REGION V

1990 N. CALIFORNIA BOULEVARD
SUITE 202, WALNUT CREEK PLAZA
WALNUT CREEK, CALIFORNIA 94598

CONFIDENTIAL SOURCE:

YES

NO

SUMMARY OF SPECIAL INSP. -RELATED INFORMATION

D CANYON

DATE 1/13/84 TIME INITIATED 1:30p TIME COMPLETED 4:45p	PARTICIPANTS NEC:		
	OTHER: NAME ORGANIZATION Foley YES, ON SITE 4 hrs.		
LOCATION Diablo Canyon site CALLED NO.	CALLING NO.		

INTERVIEW
 TELEPHONE CALL
 COLLECT () YES () NO
 OTHER

QUESTION: ARE YOU, OR ARE YOU AWARE OF, IMPROPER MANAGEMENT PRESSURES
 AND CONDITIONS TO "CUT CORNERS" (i.e. sacrifice safety to meet schedules, etc)?

Reply: Yes. has limited the identification of concerns.
 According to him if the hardware has been adversely affected, there
 is no nonconformance. Also, no NCRs are to be written on work
 not required to be inspected. Concerns are identified on inspection
 reports (IRs) that should be NCRs but they never get there.
 - Requirements have been circumvented by purchasing to contract
 8833XR and installing to 5422. Items have been installed to
 contract 5422 that should come under specification 8833XR.
 There are design control problems - There is no evidence of
 proper interface controls between electrical and mechanical groups.
 Mechanical will design instruments one way but electrical will have
 requirements that conflict.
 A lot of verbal instruction has been used to accomplish
 work that should have been handled by DCNs.

Sometimes the accepted "as built" condition is not the true condition
 OVER

DATE
1/16/84
 PAGE OF
5

①

| Division 1/18/84 9:00 AM TO 10:50 a.m.

Design Control Issues

is ADDRESSING THE DND ISSUE

H.P. Foley completes discrete work activities (ie: DND) by PG&E Issuing a work request. Foley completes this work & closes the work request. Subsequently, PG&E issues a DND revision and re-open the previous work request, which had already been closed. Foley tracks work by work request and not the DND; PG&E is responsible for verifying that the DND is complete and Foley completes the work statement of the work request. Example was shown where one work request accomplished FT installations & later a 2nd W.R. was issued to accomplish the same thing. PG&E report doesn't appear to be in control of the situation.

As-built Issue:

- (1) During 81/82 time frame NVAC ^{support} as-built's were not returned to PG&E for verification of design alignment. H.P.F. doesn't have as-built procedures for controlling as-built documentation and generation, as required by Foley QA manual.
- (2) Specifics may be provided
- (3) PG&E has been provided NVAC support as-built's for about the last 4 months (late 83).
- ⇒ (4) PG&E has not been verifying the as-built conditions for compliance with the design calculations. PG&E can not in

ATTACHMENT G

Concern #150

Task: Allegation or Concern No. 150

ATS No.: RV 84A016

BN No.:

Characterization

Foley production may have falsified structural steel and tubing heat number records. (No specific examples were provided)

Implied Significance to Plant Design, Construction, or Operation

The staff's face value assessment is that this concern involves only minimal safety significance.

Assessment of Safety Significance

The allegor indicated that he knew of no specific examples of such falsification but stated that Foley production was in the process of assuring that quality documentation was in order. The allegor was told that one item being resolved by Foley production was in the area of steel and tubing traceability to material certifications and that in this process several instances required that a QC inspector inspect material in the field to verify that a material heat number was stenciled onto the installed piece. The allegor had heard that, if the material was not so stenciled, production would research the records and select a traceability number based upon material type, shape and time of issue. Thus, the allegor concluded that there was a possibility that traceability documentation of installed materials could be falsified.

The staff considers that, even if true, this concern involves only minimum safety significance because Foley structure steel was purchased as an off-the-shelf, commercial grade material which was supplied with, and receipt inspected for evidence of proper material physical and chemical properties. Stainless steel tubing is mainly 3/8 inch material which is similarly receipt inspected and supplied with evidence of conformance with specified chemical and physical properties and hydrostatically tested following installation.

Thus, the staff considers that exhaustive evaluation of this concern would not likely result in any new significant management or quality performance issues.

Action Required

This item will be turned over to PG&E for evaluation and response. The licensee will be required to provide the results of their evaluation, and any necessary corrective actions, to the staff in writing.



UNITED STATES
NUCLEAR REGULATORY COMMISSION
REGION V

1990 N. CALIFORNIA BOULEVARD
SUITE 202, WALNUT CREEK PLAZA
WALNUT CREEK, CALIFORNIA 94596

CONFIDENTIAL SOURCE:

YES

NO

SUMMARY OF SPECIAL INSP. -RELATED INFORMATION

DIABLO CANYON

DATE	1/13/84	TIME INITIATED	1:30 p	TIME COMPLETED	4:45 p
CONCERN	Diablo Canyon Concerns				
MEETING	INTERVIEW ✓				
TELEPHONE CALL					
COLLECT () YES () NO					
OTHER					
PARTICIPANTS	NEC:				
NAME	404	ORGANIZATION	Foley	YES, ON SITE	
				4 am.	
LOCATION	Diablo Canyon site				
CALLED NO.					CALLING NO.

QUESTION: ARE YOU, OR ARE YOU AWARE OF, IMPROPER MANAGEMENT PRESSURES TO "CUT CORNERS" (i.e. sacrifice safety to meet schedules, etc)?

Reply: Yes. has limited the identification of concerns. According to him if the hardware has been adversely affected, there is no nonconformance. Also, no NCRs are to be written on work not required to be inspected. Concerns are identified on inspection reports (IRs) that should be NCRs but they never get there. Requirements have been circumvented by purchasing to contract 8833XR and installing to 5422. Items have been installed to contract 5422 that should come under specification 8833XR. There are design control problems - There is no evidence of proper interface controls between electrical and mechanical groups. Mechanical will design instruments one way but electrical will have requirements that conflict. A lot of verbal instruction has been used to accomplish work that should have been handled by DCNs.

Sometimes the accepted "or built" condition is not the same as the original condition.

DATE 1/16/84 PAGE 3 OF 3

REGION V FORM: 112

HEAT LOG PROBLEM

- ① Several IRS/NERS Document material / Heat log problems.
- ② There is no QC present when material (Steel, SS Tubing) is cut and the Heat Number is transferred to the remaining piece.
- ③ His concern is that Heat No's have been applied to material in the field based on the Production copy of the Heat log, which references heat No. to material shape and size. (HAS DETAILS)
- ④ Feels that Crafts have a procedure requiring Heat No. Transfer but doesn't know if one is established.
- ⑤ Reference recent PGE audit on NYAC system which identifies the problem.
- * ⑥ He Feels that Production has engaged in falsification of heat records; in the field by stamping heat No's on steel after installation, and then logging these Heat No's onto documentation completed the falsification. Questions to be answered ~~is~~ is: Are these practices required by Codes & Specs or is this something which the license holder is committed to?

ATTACHMENT H

Concern #155

Task: Allegation or Concern No. 155

ATS No.: RV 84A018

BN No.:

Characterization

Welding on embed plates causes distortion, may damage plate or anchors.

Implied Significance to Plant Design, Construction, or Operation

Embed can sustain sufficient damage so that the anchoring capacity of the studs will be less than designed.

Staff Position

This allegation is an issue which appears to be a restatement of concerns identified in the past. The issue of concern here does not appear to represent a new significant management or technical situation which has not been previously addressed. Similar issues were discussed in the time frame of March 1979 when IE Bulletin 79-02 was issued.

Action Required

This issue will be turned over to PG&E for response. The licensee will be required to provide a written response to their findings and corrective actions.



Received 1-16-83
"thrown" into
hands
on site by
someone w/o
explanation
April 5, 1983

To:

Re: NCR's 5422-95, 96 & 97 (Attached)

The Disposition of above stated Non-Conformance Reports is somewhat questionable..

First of all, I don't feel that a repair in accordance with QCP-11 is adequate, unless the structural integrity of the embed plate has been verified prior to patching the concrete, as the patching is mainly a cosmetic repair. There is the possibility that as the embed plate warps that the nelson studs can be pulled off of the embed, i.e. the weld that attached the nelson stud to the embed plate breaks, it is also possible that the concrete behind the embed can sustain sufficient damage from excessive heat input that the anchoring capacity of the nelson studs will be considerably less than the intended design values.

Second, I do not believe that the disposition of these NCR's should instruct Quality Control inspectors not to generate further NCR's on this condition, this matter should be between the inspector and his/her supervisor. It should also be noted that these cases apply to a Class I structure and that this structure (Platform 68G) surrounds safety related equipment, i.e. Reactor coolant pump.

Third, The disposition states that this condition is "inevitable" when welding along the edges of embed plates, this is not the case through past experience on the same problem, it has been found the close adherence of a lowered interpass temperature (200° F. Max.) virtually eliminates the problem and concrete damage is kept to a minimum. It is also desirable to keep the weldment at least 1" from the edge of an embed plate to reduce distortion of the plate along the edges.

THE
HOWARD P. FOLEY
COMPANY

P. O. BOX 327,
AVILA BEACH, CALIF.
93424
805-595-7377

Offices:

- ALLENTOWN, PENNSYLVANIA
- BALTIMORE, MARYLAND
- CHICAGO, ILLINOIS
- DALLAS, TEXAS
- HARRISBURG, PENNSYLVANIA
- HOUSTON, TEXAS
- LOS ANGELES, CALIFORNIA
- MARTINEZ, CALIFORNIA
- MEMPHIS, TENNESSEE
- NEW ORLEANS, LOUISIANA
- PHILADELPHIA, PENNSYLVANIA
- PHOENIX, ARIZONA
- PITTSBURGH, PENNSYLVANIA
- RICHMOND, VIRGINIA
- SALT LAKE CITY, UTAH
- TAMPA, FLORIDA
- TUCSON, ARIZONA
- WASHINGTON, D.C.

Canadian Subsidiary:

EDMONTON, ALBERTA

I discussed this matter with _____ and
on 4-4-83, _____ stated: "That's
the way it's been done for 10 years" and that he
saw no reason to change now. _____ said he
would like to re-disposition the NCR's since he
had a non-class I work request to repair with.

I did not feel that either _____ or
response was adequate.

Sincerely,



THE
HOWARD P. FOLEY
COMPANY

NONCONFORMANCE REPORT

Page 1 of 1

5422-95

DESCRIPTION: C-6181, CONN. 319,
PLATFORM 68G, EXISTING EMBEDDED PLATE

YES NO

Date:

3/22/83

ATTACHMENTS

HOLD TAG # 5422-95

REMOVED

BY _____ DATE _____

REF. HPF/IR NUMBER N/A

UNIT I UNIT II / LOCATION CONTAINMENT EL. 110 CLASS I NON-CLASS I

INSPECTION CRITERIA: DRAWING SPECIFICATION PROCEDURE

DOCUMENT TITLE AND NUMBER: QCP-5A

DESCRIPTION OF NONCONFORMANCE: (Including Cause)

THE EXISTING EMBEDDED PLATE DISTORTED DUE TO WELD # 319 C. THIS CAUSED THE CONCRETE IN THIS AREA TO CRACK AND SEPARATE APPROX. 1/8".

[Signature] 3-22-83
INITIATED BY DATE

[Signature] 3-22-83
QUALITY MANAGER DATE

[Signature] 3-22-83
PROJECT MANAGER DATE

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENT:

Construction to repair cracked concrete as required in this area per QCP-11. In the future, Quality Control Inspectors to document this condition on an Inspection Report, as it is inevitable that this condition will occur on occasions when welding along edges of embedded plates.

[Signature] 3-24-83
DISPOSITION BY DATE

[Signature] 3-29-83
PROJECT MANAGER DATE

[Signature] 3-24-83
QUALITY MANAGER DATE

[Signature] 3-28-83
PACIFIC GAS AND ELECTRIC CO. DATE

DISPOSITION ACCOMPLISHED

INFORMATION ONLY

VERIFIED BY _____ DATE _____ SUPERINTENDENT _____ DATE _____ QUALITY MANAGER _____ DATE _____

THE HOWARD P. FOLEY CO. ACCEPTANCE

PACIFIC GAS AND ELECTRIC CO. ACCEPTANCE

PROJECT MANAGER DATE

SIGNATURE DATE

NONCONFORMANCE REPORT

Page 1 of 1

NUMBER:

5422-96

LOCATION: CG181, CONN 325
ATTORN 686, EXISTING EMBEDDED PLATE

YES NO
ATTACHMENTS

Date: 3/22/83

HOLD TAG #
 REMOVED

BY _____ DATE _____

HPF/IR NUMBER N/A

UNIT I UNIT II SECTION CONTAINMENT EL. 110' CLASS I NON-CLASS I

INSPECTION CRITERIA: DRAWING SPECIFICATION PROCEDURE

DOCUMENT TITLE AND NUMBER: QCP-5A

DESCRIPTION OF NONCONFORMANCE: (Including Cause)

THE EXISTING EMBEDDED PLATE DISTORTED DUE TO WELD # 325A. THIS CAUSED THE CONCRETE IN THIS AREA TO CRACK.

INITIATED BY [Signature] 3-22-83 DATE
QUALITY MANAGER [Signature] 3-22-83 DATE
PROJECT MANAGER [Signature] 3-22-83 DATE

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE:

Construction to repair cracked concrete as required per QCP-11. In the future, Quality Control Inspectors to document this condition on an Inspection Report, as it is inevitable that this condition will occur on occasions when welding along edges of embedded plates.

DISPOSITION BY [Signature] 3-24-83 DATE
PROJECT MANAGER _____ DATE
QUALITY MANAGER _____ DATE
PACIFIC GAS AND ELECTRIC CO. _____ DATE

DISPOSITION ACCOMPLISHED

INFORMATION ONLY

VERIFIED BY _____ DATE _____ SUPERINTENDENT _____ DATE _____ QUALITY MANAGER _____ DATE _____

THE HOWARD P. FOLEY CO. ACCEPTANCE

PACIFIC GAS AND ELECTRIC CO. ACCEPTANCE

PROJECT MANAGER _____ DATE _____ SIGNATURE _____ DATE _____

HPF/NCR 5-14-82

NONCONFORMANCE REPORT

Page 1 of 1

5422-97

DESCRIPTION: C-6181, CONN. 341
PLATFORM 68G, EXISTING EMBEDDED
PLATE.

YES NO

Date: 3/22/83

ATTACHMENTS

HOLD TAG #
 REMOVED

BY _____ DATE _____

F. HPF/IR NUMBER N/A

UNIT I UNIT II / LOCATION CONTAINMENT, EL 110 CLASS I NON-CLASS. I

INSPECTION CRITERIA: DRAWING SPECIFICATION PROCEDURE

DOCUMENT TITLE AND NUMBER: QCP-5A

DESCRIPTION OF NONCONFORMANCE: (Including Cause)

THE EXISTING EMBEDDED PLATE DISTORTED DUE TO WELD #341 B.
THIS CAUSED THE CONCRETE IN THIS AREA TO CRACK AND
SEPARATE APPROX. 1/8"

Chris Spang 3-22-83
INITIATED BY DATE

Chris Spang 3-22-83
QUALITY MANAGER DATE

Steve Brown 3-22-83
PROJECT MANAGER DATE

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE:

Construction to repair cracked concrete as required per QCP-11. In the future, Quality Control Inspectors to document this condition on an Inspection Report, as it is inevitable that this condition will occur on occasions when welding along edges of embedded plates.

J. Geo 3-24-83
DISPOSITION BY DATE

PROJECT MANAGER DATE

QUALITY MANAGER DATE

PACIFIC GAS AND ELECTRIC CO. DATE

DISPOSITION ACCOMPLISHED

INFORMATION ONLY

VERIFIED BY _____ DATE _____ SUPERINTENDENT _____ DATE _____ QUALITY MANAGER _____ DATE _____

THE HOWARD P. FOLEY CO. ACCEPTANCE

PACIFIC GAS AND ELECTRIC CO. ACCEPTANCE

PROJECT MANAGER DATE

SIGNATURE DATE

HPF/NCR 5-14-82

C.
P.F.
P.
M.W.
S.C.

WORK REQUEST

QC

C-6388

INITIATED BY: Kay W. Jones

DATE: March 21, 1983

DIRECTED TO: THE HOWARD P. FOLEY COMPANY
PROJECT MANAGER

REQUIRED DUE DATE: April 7, 1983

Please furnish personnel, materials and equipment to chip out all cracked & spalled concrete and patch concrete, per attached sketch. Containment Unit - 1 at elev 110'-0" RCP 1-3 room. Work shall be done in accordance with spec. 5422, and QCPG-10, 10A, or 11 which ever is applicable is required. There are two places that need to be patched.

CCO#18

Act. # 22-365-07

EGLE 86
QUALITY CONTROL
REVIEWED & APPROVED
<u>D. Bill</u>
DATE <u>3/21/83</u>

COMPLIANCE: Completed

DATE: _____


4 places
Open work request John Baller

APPROVED

PACIFIC GAS AND ELECTRIC COMPANY
RESIDENT ENGINEER APPROVAL

[Signature] 3-22-83
(Signature) (Date)

THE HOWARD P. FOLEY COMPANY
PROJECT MANAGER APPROVAL



*Paul
 Christie*

CIVIL

THE HOWARD P. FOLEY COMPANY
PRODUCTION ENGINEERING DEPT.
ENGINEERING DISPOSITION REQUEST

Anonymous Source

No 1408

Received 1-16-84
thrown into J. Fair
hands on site by
someone w/o
explanation

From Miller
Dave Jones

Subject Welding of
Embedded Plates

Problem Reference Letter DCC - 6013, Dated August 16, 1983 - Attached.

Please see attached sheet for H. P. Foley's proposed welding procedure
for welding to structural embed plates. ^① Is this acceptable?

Signed [Signature]

Date 8/29/83

Reply ^① Yes, item 7 may be revised at a ~~later~~ later date.

Signed [Signature]

Date 8-30-83

FOR INFORMATION ONLY

Ho Canyon Project

PACIFIC GAS AND ELECTRIC COMPANY
BECHTEL POWER CORPORATION

Distribution
D. A. Rockwell
General Construction
Jobsite Extension 3322

August 16

Due to problems arising from heat spalling of concrete the following requirements are effective this date.

1. Fillet welds $\frac{1}{2}$ inch and smaller, "skip welding", is required to reduce heat build up and minimize distortion of supports, stiffeners etc. to imbeded plates.
2. For partial and full penetration welds or when preheat is required for welding of imbeded plates a welding sequence plus a maximum inner pass temperature is required. This sequence procedure to be approved by a PTGC Welding Engineer prior to all welding operations.
3. Protection of the concrete is mandatory during flame cutting operations for protection from molten slag. Wet insulation blankets are acceptable.

Questions regarding welding sequences, inner pass temperatures, preheat requirements, or special problems are to be directed thru the Lead Discipline Engineer to the PTGC Lead Welding Engineer for approval in this position. CIVIL

EDR 1408
REF.

D.A. Rockwell
D.A. Rockwell
Project Team Engineer

JAMiller:css

- cc: J. Arnold
G. Glascock
G. Johnson
R. Leiber
J. Macias
L. Rossetta
F. Russell
- G. Karner - Pullman Power Products
R. Wilson - Foley

PROJECT DIRECTOR'S ROUTING	
Original	FILE
Copies:	
<input checked="" type="checkbox"/>	P. BOURQUE, Proj. Dir.
<input checked="" type="checkbox"/>	S. MOSES, Sr. Proj. Mgr.
<input checked="" type="checkbox"/>	G. BROWN, Asst. P.M.
<input checked="" type="checkbox"/>	J. TILLMAN, Night P.M.
<input checked="" type="checkbox"/>	R. WILSON, Oral Dir.
<input checked="" type="checkbox"/>	F. LEE, Sched. Mgr.
<input checked="" type="checkbox"/>	C. NEEDHAM, Eng. Mgr.
<input checked="" type="checkbox"/>	D. GOGGIN, Struc. Mgr.
<input checked="" type="checkbox"/>	R. PETERS, Elec. Mgr.
<input checked="" type="checkbox"/>	PIPPIN, Mech. Mgr.
<input checked="" type="checkbox"/>	I. DUTRA, Off. Mgr.
Action By: _____	
Date Due: _____	

DCC 6013

HOWARD P. FOLEY COMPANY
INTER-OFFICE COMMUNICATION

G. Glascock

Date = 9-1-83

R. Knowles


Ref DC1 EC 13560

A 3/8" full Pen Weld is required to an Embed plate (TYP attached), 3 to 4 passes will be made with a maximum interpass temperature of 600°F.

Locations as per DC1 EC 13560


R. Knowles

OK -- D.J. Glascock 9-3-83



ATTACHMENT I

Concern #175



Task: Allegation or Concern No. 175

ATS No. RV-84-A-007

BN No.

Characterization:

Changes from Interim "As Built" Drawings to Final Drawing - Inadequate Control has been exercised over the transition from Interim Drawings to Final Drawings of the station as actually constructed. No specifics were provided.

Assessment of Safety Significance

A face value assessment on the part of the staff indicates this issue is not of major significance in terms of public health and safety or management breakdown. Also, this issue appears to be a restatement of concerns identified and examined in allegation 61. The issue is a known issue and is being responsibly handled.

Staff Position

The issues of concern here do not appear to represent any new significant management or quality performance issues which have not been previously addressed.

Action Required

This issue will be turned over to PG&E for response. The licensee will be required to provide a written response to their findings and corrective actions.

#175
NUCLEAR REGULATORY COMMISSION
ADVISORY COMMITTEE ON REACTOR SAFEGUARDS
WASHINGTON, D. C. 20555

January 23, 1984

RECEIVED
1984 JAN 27 PM 12:34
REGISTRATION

MEMORANDUM FOR: Ben B. Hayes, Director
Office of Investigations
FROM: *Jesse C. Ebersole*
Jesse C. Ebersole, Chairman, ACRS

SUBJECT: ALLEGATIONS REGARDING CONSTRUCTION PRACTICES AT THE
DIABLO CANYON NUCLEAR POWER STATION

This memorandum is to confirm conversations between you and Mr. Raymond F. Fraley, Executive Director, ACRS, regarding allegations received by me concerning the Diablo Canyon Nuclear Power Station.

On January 16, 1984, Dr. Henry Myers, Science Advisor to Congressman Morris K. Udall set up a conference call between himself, me, and an unnamed person who appeared to be a person knowledgeable with respect to electrical work at the Diablo Canyon Nuclear Station. He desired to bring to my attention various allegations which had been identified by this unnamed allegor. I am bringing them to your attention so that they may be considered and resolved with the numerous other allegations identified with respect to this project. It may be that you already have some of these allegations under consideration. The items discussed are as follows:

AS

175 SAME (61)

Changes from interim "as built" drawings to final drawings -- inadequate control has been exercised over the transition from interim drawings to final drawings of the station as actually constructed.

ATTACHMENT J

Concern #188

1.1.4

1.1

Task: Allegation or Concern No. 188

ATS No.: RV-84-A-0024

BN No.:

Characterization

QA breakdown at Pullman.

Assessment of Safety Significance

The staff's assessment of this issue is that the allegor has identified issues which have been addressed and extensively examined in previous allegations 57, 68, and 103-119.

Staff Position

The issue of concern here does not appear to represent a new significant management or quality performance issue which has not been previously addressed.

Action Required

This issue will be turned over to PG&E for response. The licensee will be required to provide written response to their findings and corrective actions.

HC

AFFIDAVIT

Covers
re-inspection
pet - in
to (page 2)
#188
abc

REC'D FROM T. DEVINE
(OF GAP) on 2/3/84
5:20PM.
-13

My name is Harold Hesson. I am submitting this affidavit freely and voluntarily without any threats, inducements, or coercion, to Mr. Thomas Devine, who has identified himself to me as the Legal Director of the Government Accountability Project of the Institute for Policy Studies. I am submitting this statement to evidence my concern over a comprehensive quality assurance (QA) breakdown for the work of Pullman Power Products at the Diablo Canyon Nuclear Power Plant. There is no possible justification for allowing this nuclear power plant to go critical until the Nuclear Regulatory Commission (NRC) confirms the full scope of QA breakdown; identifies the causes; and monitors completion of a corrective action program, including a full reinspection of safety-related work at the plant. In many instances, the reinspection may be the first legitimate quality control coverage the hardware has had.

I base this conclusion on my four and a half years experience at Diablo Canyon in Pullman's quality assurance/quality control (QC) program, including two and a half years, through 1982, during which I was the Internal Auditor. The basic lesson I learned is that the conclusions of a Nuclear Service Corporation audit of Pullman are more true today than when first published in 1977--the program does not meet the requirements of 10C.F.R. 50, Appendix B; and it does not have an operative corrective action system. The latter has been demonstrated by the further deterioration in corrective action from 1979-1983. While before, the system was merely failing to identify and solve problems, now it is actively covering them up. This has been especially true with respect to welding, non-destructive examination procedures (NDE), and hydrostatic tests--all of which I learned were consistently uncontrolled, and that some of the procedures for the first two items were not qualified by a testing process which proves the procedures actually work as claimed.

The system also broke down for vendor quality assurance, where Pacific Gas and Electric (PG&E) management ordered Pullman inspectors to stop reporting cracked welds found in structural steel restraints supplied by vendors such as Boston Bergen and American Bridge.

As an auditor trying to work within the Pullman site and corporate QA system, I learned the cause of the QA breakdown and why it has not been corrected. Pullman QA Management does not want to know about QA/QC violations. Management's corrective action has been to harass, threaten, and intimidate QA/QC personnel who identify problems, and to dismiss those who persist. Although I exhaustively reported deficiencies, the major effect of my disclosures was to prompt orders from the QA manager to only look where I was told, and his angry threats to "get rid of me." During one such exchange, he exclaimed Pullman's bottom line: we're not committed to building this plant to 10 C.F.R. 50, Appendix B. In that case, I do not see any legal basis for the NRC to allow this plant to operate.

I am not opposed to nuclear power. Rather, I believe in the technology enough to insist that it receive the proper respect. I began working in the nuclear power industry in 1974 at the Trojan Plant and have worked at the Humboldt Bay Plant. With the exception of two months in 1979, I worked at Diablo Canyon for Pullman from September, 1978 until Friday the 13th, 1984, when I was laid off. The layoff occurred the day after I finished a two-month series of disclosures to the NRC.

For my first three to four months on site, I was a documents reviewer. For nineteen months I worked as a weld inspector in the pipe rupture restraint program. In August, 1980, I was promoted to QA Internal Auditor.

My responsibility was to evaluate and monitor the entire QA/QC program for compliance with our legal obligations. This is how I learned that Pullman does not consider 10 C.F.R. 50 a legal obligation for work at Diablo Canyon.

In January, 1983, I was removed as internal auditor, but remained in the QA program to help close out Discrepancy Reports (DR) and Deficient Condition Notices (DCN), as well as to complete my pending audits. QA Manager, Harold Karner, restricted me to carrying out his specific assignments. The harassment was so intense that in mid-May, I resigned. Through my union, the next day I return to Diablo Canyon as a pipefitter. There simply had been too many headaches attempting to work within the corporate system. On my own time, at home, I finished organizing and summarizing my evidence of QA violations. In November, I completed an initial report. On November 28, I sent it to NRC Commissioner, Victor Gilinsky. On December 6, 1983, his office wrote that I would be contacted by the Office of Investigations (OI). Although OI never called, on January 6, 9, and 12, I was interviewed extensively by a series of NRC inspectors from Region V. On January 13, I was laid off.

This statement will summarize the information and list the allegations in three written reports already disclosed to the NRC. My affidavit also is to submit a written record for allegations which I have only described to the NRC in interviews and identify allegations not yet described to the NRC.

I. QUALITY ASSURANCE BREAKDOWN FOR WELDING

With a few exceptions, from the onset of construction, the welding program for structural steel essentially has been uncontrolled--in violation of legal requirements, as well as contract and design specifications. The techniques to circumvent quality assurance included unqualified welders;

unqualified welding procedures; use of welding procedures so irrelevant for the assigned work that, in effect, safety-related welding was widely conducted without procedures; reliance upon unqualified inspection procedures to check the quality of the welds; informal changes of contract specifications without the required administrative review or distribution; falsification of records; and harassment and intimidation of QA personnel who identified and attempted to obtain corrective action against the violations. The abuses occurred both during original construction, and during the current modifications due to the Bechtel/PG&E seismic design review program.

The list below represents a more detailed summary of the allegations and evidence that form the basis for the above conclusions.

1. Weld procedure Code 7/8 for piping and plates has been used improperly to weld numerous forms of structural steel on pipe supports. What happened is that Pullman substituted American Society of Mechanical Engineers (ASME) pipe welding procedures for the American Welding Society (AWS) structural steel procedures, as implemented. This practice exceeded the legally-approved limitations for use of the procedure. The limits were logical, since the two types of jobs have little in common. Pipe welding involves working around a circumference. In structural steel welding the axis of the weld is on a straight plane (Exhibit 1, at 2).

2. Code 7/8 has been used improperly to weld tube steel on pipe supports. Tube steel involves a different type of metal than the P-1 material covered by ASME procedures. This is significant, because the NRC has identified

use of the same metals as a precondition to use ASME procedures for AWS work. In fact, tube steel welding is so unique that the AWS Code has a special section for it (Id., at 2-3).

3. Code 7/8 was improperly used to weld threaded weld studs which bolt plates to civil steel on Class I safety-related pipe supports. The type of welding used for these studs is not listed within Code 7/8, and it bears almost no resemblance to the work legally covered by Code 7/8 (Id., at 2).

4. The welding for threaded studs did not even honor the requirements of Code 7/8, which calls for the use of a backing bar. Instead, process sheets operated by the construction department imposed backgrinding, which is a totally different operation (Id.).

5. Code 7/8 has been used to weld at least eight pipe support joint configurations, including flare bevel groove welds, and double bevel groove welds, not covered by Code 7/8. Each of these configurations represents a unique welding task and legally must have its own approved weld procedure specification detailing the joint configuration (Id., at 3).

6. Process sheets that guide quality control coverage did not consistently call for inspection to verify the fitup of flare bevel groove welds; one of the joint configurations not covered by the 7/8 procedure in the first place. That leaves the quality of the ensuing welds doubly unreliable. This uncontrolled work has been occurring as part of the current design modification construction work (Id.). I have read a PG&E memorandum asserting that QC fitup inspections are not required for flare bevel welds. That memorandum is not sufficient to overrule engineering

specification ESD 264, which requires inspections of groove welds and full penetration welds.

7. Code 7/8 has been improperly used on pipe rupture restraints to weld five types of metal different from the ASME approved P-1 material. These restraints prevent a pipe ruptured during an earthquake from whipping back and forth, which could damage the rest of the equipment (Id., at 4).

8. Code 7/8 was improperly used to weld two structural steel shapes on pipe rupture restraints that are not covered by the procedure--W shapes and tube steel (Id.).

9. Code 7/8 was improperly used for at least 11 joint configurations not covered by the procedure itself. These joint configurations were not generically prequalified per the AWS Code and were without Procedure Qualification Records and/or were not detailed on the Weld Procedure Specification (Id., at 4-5).

10. The result of the procedural breakdown was uncontrolled welding. To illustrate, in one example, pipe rupture restraint square groove welds were conducted without any established or documented procedure that applied to the work in question. In some instances, welds had been completely removed without any QC record of their disappearance. The records reflected QC accepted welds where none existed. For documented repairs, there was only erratic QC coverage due to unexplained procedural changes that deleted the requirement for nondestructive examinations (Id., Attachment 2).

11. Pullman has recognized the error of applying ASME welding procedures to AWS work in an uncontrolled manner and issued Welding Technique Specification No. AWS 1-1, in an attempt to clarify the proper use of Code 7/8 on AWS work. But the scope of corrective action was inadequate. It only covered the work in a weld crack repair program on pipe rupture restraints (Id., at 5-6). The misuse of Code 7/8 far exceeds the use of AWS 1.1. The crack repair program only covered about one-fourth of the pipe rupture restraints, and none of the pipe supports.

12. AWS 1-1 failed to fully correct the improper use of Code 7/8 for welding in the weld crack repair program. The procedure uses a steel not contained in the list of acceptable AWS base metals, without evidence that it had been individually qualified to prove its reliability (Id., at 6).

13. The above violation was approved on December 20, 1979, by V. J. Casey, who signed off as Cognizant Welding Engineer. Sixteen days earlier, however, he had been appointed Pullman's Assistant QA/QC manager, according to an interoffice memorandum. To my knowledge, Mr. Casey has never been listed on the Pullman organizational chart as a Cognizant Welding Engineer. The only way his approval would not represent a false statement is if he were simultaneously a construction and QA official. That would be a violation of the NRC's requirement for a QA program independent of construction (Id., at 6-7).

14. I also have serious reservations about Mr. Casey's qualifications, based on his judgment in the field.

He instructed me to measure fillet welds by the throat, when the AWS Code requires the measurements from

the leg of the weld. For approximately two months, I inspected welds to the wrong standard, because Mr. Casey gave me a makeshift gauge not designed to measure fillet welds. Other inspectors informed me that Mr. Casey has changed the rules on the spot for equipment anchor modifications in the containment. They stated his instructions were to work to a "relaxed" engineering specification ESD 243.

15. Through loopholes in its Engineering Specification ESD 223, Pullman improperly exempted itself from AWS design, fabrication, and erection requirements for all structural steel pipe support welding. Writing off the rules in this fashion violated the PG&E contract specifications. To my knowledge, there is no documented authorization from PG&E to deviate from the Code requirement, which is still in the contract (Id., at 7-9).

16. PG&E contract specifications on welder qualifications were changed without required review and authorized approval. The rules were changed through a cryptic, unexplained note. The changes involved the qualifications standard for all rupture restraint welders before July 10, 1979. The use of ASME qualification standards for welders doing unrelated AWS work mirrors the breakdown in welding procedures. Again, however, the 1979 corrective action only applied to rupture restraints (Id., at 9-12).

17. The PG&E contract requirement for Charpy, or notch impact strength tests, was waived for Code 7/8 and other welding procedures. Charpy tests are necessary to be sure the welds installed under the procedure can meet relevant design and professional code requirements for strength. Deleting this requirement was a serious step, which should have gone through the Contract Specification Change Notice process to assure proper engineering review and approval. Instead, in January, 1974, a PG&E piping superintendent

removed this significant QA check with a one-word penciled response, "No", when Pullman asked in a letter if weld procedures for rupture restraints required Charpy impact tests (Id., at 12-13).

18. In violation of still unrevised contract specifications, specific corrective action commitments on relevant Nonconformance Reports (NCR), and relevant procedures for the weld crack repair program, none of the full penetration welds less than 9/16 in. thick among rupture restraints were ultrasonically tested. This means that the welds in rupture restraints since July, 1979, were not fully covered by quality control tests in a significant number of cases. PG&E engineers accepted the loopholes to Pullman's program in July, 1979, again without the required review and approval, and without revising the relevant contract specification that was being ignored (Id., at 13-15).

19. Another weld procedure, Code 88/89 for carbon steel piping, has been used to weld pipe support structural steel shapes and plates during both original construction and repair work in the current design modifications. Structural steel shapes and plates are not covered by Code 88/89 (Id., at 16).

20. In violation of the contract specification, Code 88/89 has been used to weld carbon steel plates and structural steel shapes to rupture restraints with two welding processes, Shielded Metal Arc Welding (SMAW) and Gas Tungsten Arc Welding (GTAW). GTAW is not covered by the relevant AWS Code (Id.)

21. In August, 1979, PG&E issued Welding Technique Specification No. AWS 1-3 to clarify the use of Code 88/89 for AWS welding. Unfortunately, the "solution" again repeated the problem. AWS 1-3 covers a welding process, (GTAW) and a base metal (A-515) not covered by the relevant AWS code provision (Id., at 16-18).

22. Pullman also substituted welding procedure Code 92/93 for pipe rupture restraints when the process sheets specified that the work would be done to Code 7/8. The Pullman Assistant QA manager accepted the switch in an August 15, 1978, memorandum without changing the process sheets-- which left a record of work to a different procedure than was actually used. (Id. at 18). The only records accurately reflecting the weld procedure used were the weld rod requisition forms (Id., at 21-22).

23. The informal approval of the welding procedure switch was based on a false premise--that both procedures were qualified to unlimited thickness and were technically equivalent. In fact, they only bear a passing resemblance. For example, Code 7/8 does not include a type of welding in Code 92/93 that is only universally approved by the AWS for welds up to 1/4 in. thickness. Nor did Code 92/93 have its own procedure qualification test to verify its reliability on the welds greater than 1/4 in. thick. In effect, that welding was uncontrolled and its quality is legally indeterminate. The two welding procedures are also different with respect to joint configurations, joint details, tacking the joints, weld processes to be used, backing bar requirements, and welding techniques, such as the allowable heat input from AMPS and maximum volts. The controls for clearly distinct special processes cannot be legally intermingled through a memorandum (Id., at 18-21).

24. Contrary to contract specifications, welders qualified to ASME-based Code 92/93 were used for structural steel welding without being properly qualified to the AWS Code. The switch was accepted on August 15, 1978, Interoffice Correspondence, rather than through an accountable procedure with review, authorized approval and a Contract Specification Change Notice (Id., at 20-21).

25. An April 14, 1983, Discrepancy Report on 1972 welding in the Spray Ring Piping System for the Unit No. 1 containment dome, DR #4713, failed to identify an organizational breakdown far more significant than the issue it disclosed (variations between the SMAW weld process used and the process reported in the process sheets). DR #4713 also revealed that the process sheets and rod requisition forms referenced different weld rods than had, in fact, been used. The response of the QA/QC manager was to accept the violation as is. The DR did not mention one of the most significant violations: the production department substituted an unauthorized, unapproved procedure and process for the procedure which had been properly selected and approved by the QA system and the third party authorized inspector from the State of California. This was done in order to avoid delays when QA issued the wrong weld rod for Weld Procedure 128. Production could not wait to correct the weld rods, so the foreman just changed the procedure. In other words, the production department's "solution" was to achieve compatibility by making the procedure as wrong as the weld rod. DR #4713 endorsed the procedure switch (Id., at 23-25). If production can overrule the QA system so easily on such casual grounds, it means that controlled welding procedures occurred only when tolerated by the construction department. Under the circumstances there can be no basis for confidence that the quality of the welding was controlled. Most significant, in April, 1983 Diablo Canyon management was still satisfied with this result.

26. DR #4713 missed another equally significant violation: QC inspectors had approved all the welds after visual examination, although the GTAW and SMAW welding procedures do not look the same. The 1972 failure raises serious questions about the reliability of QC inspections at the

time. The failure of DR #4713 to even note the QC inspection failure demonstrates that 11 years later, the acceptance standards have not yet become realistic. Significantly, before it was issued, this DR was reviewed three times by Bechtel and PG&E management, which must assume responsibility for a QA report that failed to disclose, at all, the most significant QA violations (Id., at 25-28).

27. The breakdown in records for the weld rod and weld process sheets render it impossible to verify the qualifications of early welders by reconstructing weld rod and process records, as asserted by Pullman in response to 1977 Nuclear Services Corporation findings that the qualifications could not be established for welders in late 1972. I demonstrated this effect of DR #4713 by applying its findings to a case study on a welder whose qualifications were challenged in the original NSC audit (Id., at 28-30).

28. My attempts to perform my audit duties on welding led to sustained management hostility, including restrictions on my organizational freedom, harassment and intimidation, and retaliation through personnel actions. On January 28, 1983, the harassment reached a climax. I had already been removed as internal auditor on pretextual grounds (infra, at 23-4) and was doing research for pending audit reports that I had issued, in this case Unscheduled Internal Audit #35 on pipe rupture restrainers. I was at my desk reviewing the records on three full penetration welds that had been tested to the wrong nondestructive examination process. Mr. Karner approached and wanted to know what I was doing. When I told him, he asked if I had been directed to identify those problems. Because I was completing a pending audit of which Mr. Karner disapproved, I accurately answered, "No." He then shouted at me that I was no longer the internal auditor and could no longer identify

discrepancies unless he specifically ordered me to. At the time, I was still a quality assurance employee, helping to close out DCN's and DR's. Mr. Karner's orders to restrict my inquiries violated the requirement for organizational freedom in 10 C.F.R. 50, Appendix B.

29. During the January 28, 1983, confrontation, Mr. Karner also threatened that if I repeated this type of behavior, he would "get rid of me." From his demeanor, I was unsure whether he was referring to my presence on the job, or my presence--period. Mr. Karner's threats eventually convinced me to resign and to take a pipefitting job. The pervasive atmosphere of intimidation was too counter-productive for an employee to successfully uphold required QA/QC standards within Pullman's quality assurance program.

30. Although Pullman has gotten rid of me, the company has kept the problem of unqualified welding procedures. When I left in January, 1984, we were still working to the same welding procedures I had audited. Nothing has changed except that after all the notice, it is clear that Pullman and PG&E's violations are deliberate. There can be no excuse of ignorance. Corrective action has been nonexistent or ineffective. There were discussions on-site of attempting to qualify Code 7/8 after the fact, which would have been ineffective anyway since it was the sponsoring procedure for considerable work that it did not describe. As of my departure, however, even that halfway step had not occurred.

- II. QUALITY ASSURANCE BREAKDOWN IN NONDESTRUCTIVE EXAMINATIONS

- Nondestructive examinations to test the welds and other hardware were as unreliable as the procedures to conduct the welding in the first place. The indeterminate quality of the testing process leaves the quality of the

hardware in the same status--indeterminate, at best. In some cases, NDE results were compromised due to simple manipulation at management direction. This phenomenon allegedly occurred when Bechtel and PG&E had the NDE personnel do certain ultrasonic tests (UT) over with a different approach, after the tests had identified a large number of rejectable welds.

A good illustration of the quality assurance breakdown involves 1972 tests used to measure Seismic Class I valves on the reactor coolant pressure boundary for minimum wall thickness in response to an Atomic Energy Commission (AEC) directive. The UT procedure was not qualified by tests to determine its reliability, which was questionable anyway, because the procedure did not measure the entire surface of the valves. There is serious question whether all relevant valves were examined, in part due to conflicting information in the records. Not all the equipment used to measure the valves was traceable and calibrated. The former violation invalidates usage of the equipment. The latter affects the accuracy of UT results by up to 48 percent, when the AEC required 98 percent accuracy. Informal changes of contract specifications, without the required review and approval, again facilitated the QA violations. To my knowledge, corrective action has not occurred.

The unreliability of valve measurements was representative of a general QA breakdown for nondestructive examinations. In Internal Audit 101, I checked 21 such procedures--seven were deficient, representing three forms of nondestructive exams. To date, the most significant problem remain. The basic flaw was that records were not available to demonstrate that test procedures were qualified. After I traced the use of one procedure back to the steam generator feedwater nozzle, the QA manager ordered me not to find out where a related test procedure was used. The response to my disclosure of these problems was to sit on them for over a year. In some instances, there still

has not been effective corrective action. QA management reneged on solutions to which we had agreed. The situation became so frustrating, that I conducted an audit on corrective action and sent the results to Pullman corporate headquarters. The response was to reprimand me for breaking ranks, while the QA violations continued to be ignored. Below is a more detailed listing of related allegations.

31. In some instances, the unreliability of nondestructive examinations is due to manipulation of the test results in order to mask deficiencies. This allegedly occurred in 1982, with respect to tests involving around 230 Unit I full penetration welds--some in the containment--where UT examinations revealed large numbers of rejectable conditions. Witnesses described the defects to me as voids, slag, and lack of fusion in the roots of the welds--which raise questions about weld bonding. I was also informed that Bechtel and PG&E management responded by manipulating the UT procedure in a manner that would lower the number of rejected indications. The welds were then "accept(ed) as is" (Id., at 15).

In other instances, the QA violations are more deeply rooted. The case of Engineering Specification ESD 234 for ultrasonic measurement of valves on the reactor coolant pressure boundary is a microcosm of the breakdown. On January 18, 1982, I initially reported QA violations through Internal Audit #101. I tried again in November, with unscheduled Internal Audit #34. On January 2, 1984, I finished a report to Commissioner Gilinsky on this still uncorrected problem, which I have since forwarded to the NRC inspectors at Diablo Canyon. It is enclosed as Exhibit 2.

32. There is no evidence that the ultrasonic thickness measurement

procedure was qualified through tests to demonstrate the 98 percent level of accuracy required by the AEC. The valve measurements were conducted with an uncontrolled procedure, and therefore cannot be accepted as the basis for conclusions about the quality of the valves. In my audit, I could neither find evidence of a Procedure Qualification Record (PQR), nor a Procedure Qualification Test (PQT) (Exhibit 2, at 2-3).

33. There is no evidence of "procedure verification tests," required by ESD 236 for the transducers, that take into account the curves, ridges, and irregularities that exist on every valve and significantly affect the measurements (Id., at 3).

34. Management appears to have conducted the measurements without any qualification test, despite prior warning that the procedure was too unreliable to support its findings. An April 17, 1973, "Interoffice Correspondence" had disclosed:

3. The transducers available are adequate for flat smooth surfaces. There are no adapters, shoes or wedges available should they become necessary.
4. At this time, it appears the transducers supplied may not be the correct type for thickness readings. If this is true, we will have to order new transducers.
5. The effect of surface contour and roughness must be tested prior to making any reportable results.
6. There is no available equipment on the U.T. equipment for review.

It is doubtful that any meaningful results can be obtained at this time and it is definite that none can be reported until the above-mentioned problems are solved.

(Id., and related attachments)

35. Pullman QA manager Harold Karner improperly refused to take corrective action in January, 1982, when I disclosed the lack of procedure qualification records or tests for ESD 236 and ESD 244, the UT Thickness Gauge Procedure. The problem remains uncorrected. His excuse was that these procedures were only nondestructive measurements rather than nondestructive tests, and therefore did not represent "special processes" whose quality must be controlled (Id., at 4).

That semantic distinction is irrelevant. The reason to require reliable, controlled procedures is to assure the quality of sensitive, safety-related hardware. Indeed, in 10 C.F.R. 50, Appendix B, Criterion X, the terms "examinations, measurements, or tests" are used interchangeably. The safety-related purpose for qualified NDE procedures is magnified for ESD 236. ESD 236 was instituted in response to an AEC directive to the nuclear industry after discovery of valve problems at a series of plants.

36. Mr. Karner's manipulation of definitions is wrong. UT measurements constitute a special process which must be qualified. They are a special process because they are uniquely created to perform a specific quality-related function. Further, PG&E contract specifications and 10 C.F.R. 50, Appendix B, Criteria IX, "Control of Special Processes," identify nondestructive testing as an example of special processes, not as the boundary of the concept.

37. UIA #34 of 254 Valve Wall Thickness Data Reports demonstrated that the Data Reports are incomplete and, therefore, are not traceable, as required. For example, none listed the size, shape, or manufacturer's designation for the transducers that performed the wall thickness. The ESD

236 Documentation Packages do not provide any information on the testing equipment beyond the serial numbers. In some cases, there were not even serial numbers for the UT machines and the micrometers used as a mechanical backup measuring device (Id., at 5-6).

38. The Data Reports offered unreliable, inconsistent information. For instance, 19 reports listed two different UT machines as having conducted the same valve measurement. Serial numbers for UT thickness equipment and micrometers could not be verified independently. Ten percent of the valves checked physically had serial numbers different from those listed in the Data Reports. In many Data Reports, original information had been whited-out and altered without signature or explanation (Id., at 6).

39. Necessary records to demonstrate calibration of the measuring equipment were not consistently available. To demonstrate the potential effects, on three UT measurements whose accuracy was tested, the pre- and post-calibration checks showed variations of 10 percent, 48 percent, and 2.6 percent (Id., UIA #34, Attachment 5). The maximum error permitted by the AEC was 2 percent.

40. The AEC acceptance standards were violated when valve measurements from equipment that failed minimum reliability standards (#39, supra) were used to accept the valves as sufficiently thick (Id.).

41. Forty-two Data Reports disclosed that the valves were below the minimum thickness, but on the paperwork they were marked as "accepted" without explanation (Id.).

42. In 11 cases, the measurements were incomplete. The records simply skip results for required areas of the valve, such as the flat pad at the bottom (Id.).

43. In 14 valve locations, there was no documented evidence that the valves had been examined at all (Id.).

44. There was no documentation to indicate that weld repairs on the valves were controlled, as required by the AEC. To illustrate the absence of verifiable controls, the Data Reports do not have a requirement to list whether valves were weld-repaired, or the weld procedure used (Id., at 7).

45. During my research for UIA #34, I discovered that none of the valves meet AEC and PG&E design requirements. Westinghouse, the manufacturer, had explicitly declared that they "were not designed to meet the minimum wall thickness requirements of ANSI B16.5"--one of the relevant professional codes listed by the AEC in 1972. By comparing Westinghouse's communication with PG&E contract specifications, I learned that the valves also do not meet the design requirements in the contract (Id.).

46. To my knowledge, there still has not been any corrective action on this problem. If there had been good faith attempts, I should have been contacted as the originator of the audit. I remain available to help follow through.

47. Similar to UT thickness measurement procedures, nondestructive test procedures lacked documentation of Procedure Qualification Records or Tests. In IA #101, I found this flaw in seven procedures out of 21 examined. Beyond the UT thickness procedures, there were five cases where no evidence existed that NDE procedures had been qualified. As a result, the quality of work examined under those procedures remains indeterminate. These included: 1) ESD 234, for UT Inspection of Groove Welds on pipe rupture restraints prior to 1979; ESD 241, for UT examination of Safety Yoke Rods on Safety

Valves; ESD 246, for Magnetic Particle testing, with unknown use; ESD 247, for Magnetic Particle examination of welds in the crack repair program on Unit #1 Steam Generator Feedwater Nozzles; and ESD 270, for Liquid Penetrant examinations, with unknown use. On January 12, 1984, I completed and delivered to NRC inspectors, a draft report to Commissioner Gilinsky on IA 101. It is enclosed as Exhibit 3.

48. The corrective action for procedure ESD 234, consisted of unreliable, "after-the-fact" Procedure Qualification Tests, whose use was not controlled and accomplished using qualified procedures. Ironically, this is the same flaw the late PQT were supposed to correct. Further, there is no evidence that management reviewed and approved the procedures for the PQT (Id., at 2-3).

49. QA Manager Harold Karner improperly prevented any corrective action for the lack of procedure qualification records on ESD 270. Instead, he directed that the Procedure Qualification Records for a similar procedure, ESD 210, should be used for ESD 270. That is unacceptable. If the two procedures have separate numbers, there are at least some dissimilarities. Those unique features of ESD 270 inherently will not have a proven demonstration of their ability to identify defects. This QA violation remains ignored.

50. No investigation was performed to determine where ESD 270 was used. Instead, the QA manager told me to just write up what I had learned already as an audit finding.

51. ESD 241 for UT of the safety valve yoke rods involves the most significant violations. In addition to the lack of a PQR, the hardware was tested from December 17-20, 1973, before the UT procedure itself was even issued on December 26, 1973, and prior to approval of the UT procedure

by PG&E on February 12, 1974. The testing was totally uncontrolled for the yoke rods on these valves, which I believe control the release of radiation from the containment (Id., 8 at 4).

52. ESD 241 was deficient because it violated instructions from Dresser, the vendor for bolts and studs. The Dresser instructions required the rods to be examined prior to threading. At Diablo Canyon, the UT's were conducted after the threading. Further, ESD 241 did not use the Dresser instructions to determine the reference point for sensitivity and the criteria to report questionable items (Id., at 4-5).

53. The existing documentation for the tests fails to meet the standards both of ESD 241 and the Dresser Instructions. Required information on the testing surface and instrument calibration was not included (Id., at 5).

54. Both ESD 241 and the UT inspection records failed to reflect compliance with a PG&E-imposed requirement for backup inspection "with the liquid dye penetrant technique to check the yoke rod ends for indications of cracking that might extend into the threaded area of the yoke ends" (Id., at 5-6).

55. No DR was issued to PG&E on ESD 241, although this corrective action had been agreed to both by Mr. Karner and the NDE supervisor. Mr. Karner improperly reneged on the basis of a memorandum from John Guyler,

Mr. Guyler dismissed the detailed, documented DR which I had proposed with the following assertion: "PPP has accomplished this per instruction from PG&E. It is evident that a nonconformance does not exist and a DR is not necessary" (Id., at 3-4). Mr. Guyler's response was inadequate. First, the procedure violated PG&E instructions (see #54, supra). Second,

even PG&E does not have the authority to validly instruct Pullman to violate 10 C.F.R. 50, Appendix B, Criterion IX--"Special Processes." Third, Mr. Guyler did not document his asserted conclusion.

56. Overall, Pullman violated NRC reporting requirements and PG&E contract specifications by only reporting the deficiencies for two out of the seven nondestructive procedures to PG&E on Discrepancy Reports (Id., at 6).

57. PG&E dispositioned the DR for ESD 246 "accept as is", although there is no information indicating where the nondestructive test was conducted. Since the identity of the affected hardware could also impact on the evaluation criteria, PG&E's acceptance was premature (Id., at 7).

58. The reason the location of work tested under ESD 246 could not be identified is that Mr. Karner improperly prevented me from looking. After I learned that ESD 247 was used for welds in the crack repair program on feedwater nozzles in the Unit I Steam Generator, he ordered me not to check where ESD 246 had been used (Id., at 6).

59. PG&E improperly dispositioned the DR on ESD 247 "accept as is", although the Magnetic Tests in the procedure were referenced to ANSI standards, rather than the relevant ASME Code Section I; and although the qualifications of the MT personnel conducting the test cannot be verified from the records available (Id.).

60. The corrective action for ESD 246 and 247 involved procedure qualifications after-the-fact (Id., at 7). After-the-fact procedure qualifications should not excuse PG&E from accountability under NRC rules. At best, it means that the damage has been minimized. But it also inherently means that

10 C.F.R. 50, Appendix B, was violated, because special processes were conducted under uncontrolled conditions.

61. Even if it is acceptable to conduct procedure qualification tests after the fact, the tardy test must be performed under controlled circumstances. In this case, PQT's were conducted with different equipment than had been used originally (Id.). No documentation was supplied to support the asserted Corrective Action Response that the new equipment made the results more conservative.

62. QA Manager Karner was responsible for the deliberate failure to provide reasonably prompt corrective action for IA 101. On January 18, 1982, I initially disclosed IA 101; on March 23, 1982, it was finalized after I provided Mr. Karner with additional information which he had requested. On April 6, 1982, corrective action for the first finding in the audit on lack of procedure qualification tests was approved. Before implementation, however, he changed his mind. Although the official time limit for corrective action is ten days, the audit was not closed out for over another year, despite my repeated memoranda and attempts to formally notify Mr. Karner of his obligation to address the issue of unqualified NDE procedures (Id., at 8-11).

63. Pullman corporate QA Director A. Eck was notified of the failure to take corrective action and improperly refused to help. Instead, he reprimanded me for bringing the matter to his attention. On June 14, 1982, I notified Mr. Eck, through an Interoffice Correspondence, of the overdue corrective action. He did not respond. On July 6, 1982, I performed and submitted Unscheduled Internal Audit #31 to Mr. Eck on the lack of corrective action required by ESD 263 within 10 days. This time I received a response. Both Mr. Eck and Mr. Karner reprimanded me for submitting the audit to Mr. Eck directly, rather than letting it proceed through the chain of command.

This violated ESD 263, they explained. My audit was voided. Both individuals neglected to mention the violation of ESD that I had raised - the QA violations were not getting fixed (Id., at 9-10).

64. In January 1983, I was further punished for Mr. Karner's improprieties. I was removed as internal auditor because only 5 instead of the required 18 audits had been closed out. Part of the problem was due to circumstances beyond my control. Mr. Karner or supervisors were sitting on some of my audits beyond the required deadline. Mr. Karner also was loading me down with ancillary assignments and unscheduled audits were not counted.

65. On January 28, 1983, during the meeting in which Mr. Karner threatened to get rid of me for looking at quality -related issues without being assigned (Supra, Nos. 27-28), I informed Mr. Karner that he had violated 10 C.F.R. 50, Appendix B. He responded twice that we are not committed to 10 C.F.R. 50, Appendix B, and that it was "O.K." for him to violate the Code of Federal Regulations and related contract specifications.

III. BREAKDOWN IN QUALITY ASSURANCE FOR HYDROSTATIC TESTS.

Hydrostatic testing at Diablo Canyon from 1975 to 1978 does not have the necessary QA documentation to prove the reliability of the tests. In hydrostatic tests, water is run through the plant at higher pressures than normal to see if the piping is reliable.

In February 1981, I conducted Internal Audit 36, in which I learned that nearly all hydrostatic piping tests for a year, during 1980 and 1981 were conducted without required QC documentation. - In April 1982 NRC inspection identified that documentation problems identified

in Internal Audit-86 were not properly-corrected. I became convinced that serious problems may exist with the hydrostatic tests. In March 1983 I completed Internal Audit 106, which examined the records for 79 original hydrostatic tests and 118 retests conducted from 1975 onward. I learned that the test documentation did not have evidence of required QC oversight, QA records, consistent procedures, or controlled test conditions. In short, there has been a generic breakdown in the QA requirements for hydrostatic tests. They must be redone. Internal Audit 106 is enclosed as Exhibit 4. My specific allegations follow.

66. The procedures for hydrostatic tests conducted before January 27, 1975 are fundamentally inadequate, due to their failure to include documentation requirements, and due to lost pages, the inability to even entirely reconstruct the procedure requirement.

67. Almost all hydrostatic tests and retests from 1975 onward lack required QA documentation. The most significant omission involves QC coverage documented on a piping system closeout - F98 Department Release. This activity is necessary to assure that departments performing the test comply with procedure checklists. Unfortunately, departments only complied sporadically with the requirement to complete and maintain the form which demonstrates compliance with the test procedure. In other cases, there is not necessary backup documentation to verify the conclusions in the release. (Exhibit 4, AAR #1).

68. From December 1977 - April 1978, in 28 cases Pullman test requirement forms did not have information necessary under the

procedure ESD 229. Fundamental data, such as the type of fluid, pressure and temperature, simply is missing (Id., AAR #2).

69. In 28 cases, Pullman's HT procedure data form ~~does~~ not match PG&E requirements. This form is the guide used to conduct the test, so the distinctions translated into different test conditions that disqualify the results from Pullman's hydrostatic test. To illustrate, in one test Pullman's procedure only had a pressure of 2485 PSIG, when PG&E's acceptable minimum was 2812 PSIG.

70. The absence of backup documentation continued after 1978. From March 1978 to April 1980, there were 14 hydrostatic retests without a signed QC field pipe release, despite the conclusion by Quality Engineering in the test records that QC had verified the results (Id. AAR #3).

71. The problems with hydrostatic tests offer another example of management harassment of QA personnel. During the May 1982 NRC inspection, I spoke extensively with NRC representatives. After the interview Mr. Karner expressed anger at the length of the meeting. At a later meeting, during this general time frame, he threaten to get rid of me.

IV. BREAKDOWN IN VENDOR QUALITY ASSURANCE.

Although I was not as actively involved with vendor QA as with special process and hydrostatic test procedures, I observed the symptoms of a generic QA breakdown after becoming familiar with two examples of QA violations involving vendors. One case involved a vendor that calibrates micrometers, a precision measuring device for Pullman tools and the impact of weld repairs, among other functions. Although the vendor had a clean bill of health and was on the Approved Vendors

List (AVL) until my October 1981 audit, there was virtually no quality assurance program. Unfortunately, corrective action was solely prospective - to remove the firm from the AVL. The damage that already has been done will remain.

The second case involves 1980 and 1982 orders by PG&E for Pullman inspectors to stop reporting the large number of cracked shops welds found in Boston Bergen and American Bridge work. These hardware defects should have been reported on DR's, but instead were ordered to be ignored because they came from a vendor. Specific allegations follow.

72. The reliability of Pullman's Approved Vendors List is indeterminate, due to the inclusion of Microsurface Engineering. This firm only had a token quality assurance program, yet had been approved and passed previous vendor audits. My audit demonstrated that Microsurface did not conduct audits, did not have a written procedure for calibration, conducted uncontrolled inspections, lacked traceability for use on Pullman tools, failed to disclose laboratory standards for calibration, and did not have required documentation for training of laboratory personnel. The violations were so ingrained and pervasive that it is not credible to conclude they only sprang up since the vendor passed an audit the previous year.

73. Corrective action for the Microsurface QA violation improperly was restricted to the prospective step of removing the firm from the AVL. This was inadequate, because the accuracy of measurements made with Microsurface tools is indeterminate. The effects of previous violations will remain undisturbed.

74. In July 1979 Pullman inspectors began finding significant quantities of cracks in welds received from two vendors, Boston Bergen and American Bridge. Until 1980 Pullman inspectors wrote 19 Discrepancy Reports on the welds, which displayed a consistent pattern of linear indication. The DR's are enclosed as Exhibits 5-24. On April 3, 1980, however, Mr. Marvin Leppke of PG&E issued a memorandum directing Pullman to stop issuing Discrepancy Reports on these "shop" welds. The memorandum is enclosed as Exhibit 25.

75. In 1982 PG&E repeated the improper restrictions on QA enforcement against the same shop welds. This time PG&E instructed Pullman to delete shop welds from the formal walkdown program that represents a final visual check on quality. Relevant supporting documentation is enclosed as Exhibit 26.

V. RECORDS FALSIFICATION

Beyond instances of contradictory and impossible information in the records, in some cases I am sufficiently familiar with the circumstances of false records to state that they were intentionally falsified. Examples involve the qualifications tests for QC inspectors. As a prospective welding inspector I failed one of my initial test and was then given a copy of the test to study to assure passing on the second attempt. Another inspector was certified after taking a test which upon review months later he was found to have failed. He was retested at that time and passed with the assistance of coaching. The test was backdated to the original test date to cover work performed during the intermin period. The latter example occurred in 1980.

VI. CAUSES OF THE QUALITY ASSURANCE BREAKDOWN.

77. The most significant cause for the QA breakdown is the environment of repression and the predictable retaliation against QA personnel who diligently try to identify and correct QA violations. The problem goes well beyond the loss of organizational freedom. Upholding the Atomic Energy Act at Diablo Canyon can represent professional suicide. Most significant, the sacrifice is for nothing. The violations remain, uncorrected. My own experience is a case study. Mr. Karner threatened to "get rid of" me on three occasions when I persisted in attempts to obtain corrective action. Mr Karner restricted my freedom as an inspector until I could only look at specific problems assigned by him. I was reprimanded, verbally and in writing, for communicating with corporate QA management about such a fundamental violation as the failure to take corrective action against unqualified NDE procedures on safety related work. To add insult to injury, in January 1983 I was demoted for not finishing enough assignments. The demotion was due in part to Mr. Karner's refusal to act on my audits, which made it impossible in some cases for me to finish my assignments.

78. The final act of reprisal against me occurred on January 13, 1984. I was laid off from my job as a pipefitter, the day after making my third disclosure to the Nuclear Regulatory Commission. NRC inspectors already had told me that site management had a copy of my first report on welding procedures, and that Bechtel was studying it. On Friday, 50 pipefitters were laid off, supposedly due to a lack of parking space. The usual practice for these layoffs is to let workers from the local union stay until last. In this instance 46 out of the 50 employees laid off were "travel cards"

from out-of-town unions. Although more travelers were available, four employees from the local were swept out with the travelers. One of the four was having conflicts with his supervisor and one had an absenteeism problem. The other two were my partner and myself. My foreman protested to the supervisor not to lay off my partner and me, and asked for permission to pick someone else. The supervisor referred him to the resident construction manager, who refused the request and told the job steward that we had to be the ones laid off. My foreman and the job steward recounted these events to me on the day of the layoff. That day the job steward also informed me of the perception of site that my layoff was due to "politics" and was decided "higher up". On January 25, 1984, the day after retaliation was widely discussed at Congressional hearings, management called me back to work but not my partner. The pattern represented by my case illustrates why a significant number QA violations have gone unreported, and why the quality of Diablo Canyon is indeterminate. Those who persist in reporting the violations are dismissed, or harassed relentlessly until they resign, or give up and stop trying.

79. Another cause for the QA breakdown is subordination of PG&E's and Pullman's QA department to construction. Until recently, PG&E site QC did not review Pullman Discrepancy Reports. PG&E's Resident Mechanical Engineer, a construction official, reviewed and approved corrective action to discrepancies. As of May 1983, Pullman Internal Audits were not submitted to PG&E site QC for review but instead submitted to the Resident Mechanical Engineer.

80. Another cause for the QA violations was lack of resources. To illustrate, from August 1980 to September 1982, Mr. Karner was the only permanent employee in the QA/QC site management. He did not have an assistant QA Manager, and the QC Supervisor was a temporary employee.


81. The QA breakdown was not due to PG&E ignorance. On

repeated occasions, I identified many of the issues in this affidavit to a variety of officials within the PG&E supervisory and management staff. Although some officials listened and expressed agreement and/or sympathy, none of the violations were corrected. I believe that PG&E and Pullman have been gambling that the NRC will not enforce the QA laws, even if they are caught. For the sake of the public's health and safety, I hope that the NRC calls their bluff.

I have read the above 31 page affidavit, and it is true, accurate and complete to the best of my knowledge and belief.

Harold C. Hudson
Harold Hudson

SUBSCRIBED AND SWORN this 1st day of January, 1984, in San Diego, California.



Peggy M. Zatt
NOTARY PUBLIC
My Commission Expires: J

ATTACHMENT K

-
-
-
-
-
Concerns #189, #191, #192, #193, #194, and #195

South
191
192
193
194
195

Task: Allegation or Concern No. 189

ATS No.: RV-84-A-0025

BN No.:

Characterization

Magnaflux weld verification program accepted bad welds.

Assessment of Safety Significance

The staff's assessment of this issue is that the allegation is a known issue which has been responsibly handled in the past.

Staff Position

This allegation is an issue which appears to be a restatement of concerns identified in allegations 123 and 192. The issue of concern here does not appear to represent a new significant management or quality performance issue which has not been previously addressed.

Action Required

This issue will be turned over to PG&E for response. The licensee will be required to provide a written response to their findings and corrective actions.

Task: Allegation or Concern No. 191

ATS No.: RV-84-A-0025

BN No.:

Characterization:

PG&E has the attitude that QC finds too many problems. PG&E has directed that shop welds are not to be inspected. No specifics were provided.

Staff Position

This allegation is an issue which appears to be a restatement of concerns identified in the past. The issue of concern here does not appear to represent a new significant management or technical situation which has not been previously addressed.

Action Required

This allegation will be turned over to PG&E for response. The licensee will be required to provide a written response to their findings and corrective actions.

Task: Allegation or Concern No. 192

ATS No.: RV-84-A-0025

BN No.:

Characterization

Acceptance criteria changed to decrease weld failure rate.

Assessment of Safety Significance

The staff's assessment of this issue is that the allegation is a known issue which is being responsibly handled.

Staff Position

This allegation is an issue which appears to be a restatement of concerns identified in allegations 123 and 189. The issue of concern here does not appear to represent a new significant management or quality performance issue which has not been previously addressed.

Action Required

This issue will be turned over to PG&E for response. The licensee will be required to provide a written response to their findings and corrective actions.

Task: Allegation or Concern No. 193

ATS No.: RV-84-A-0025

BN No.:

Characterization

Poor QC inspector selection and training

Staff Position

This allegation is an issue which appears to be a restatement of concerns identified in the past and also identified and extensively reviewed in allegations 57 and/or 58. The issue of concern here does not appear to represent a new significant management or technical situation which has not been previously addressed.

Action Required

This issue will be turned over to PG&E for response. The licensee will be required to provide a written response to their findings and corrective actions.

Task: Allegation or Concern No. 194

ATS No.: RV-84-A-0025

BN No.:

Characterization

Document control is informal (rules made up as they go along).

Staff Position

This allegation is an issue which appears to be a restatement of concerns identified in the past and also identified and extensively reviewed in allegations 61 and 102. The issue of concern here does not appear to represent a new significant management or technical situation which has not been previously addressed.

Action Required

This issue will be turned over to PG&E for response. The licensee will be required to provide a written response to their findings and corrective actions.

Task: Allegation or Concern No. 195

ATS No.: RV-84-A-0025

BN No.:

Characterization

Document control stamps are not controlled.

Staff Position

This allegation is an issue that is vague and is one of minor significance in terms of the health and safety of the public. It does not represent a new significant management or technical situation which has not been previously addressed.

Action Required

This issue will be turned over the PG&E for response. The licensee will be required to provide written response to their findings and corrective actions.

189, 191-195

AFFIDAVIT

My name is _____ I am giving this affidavit freely, without threats or inducements, to John Clewett, who has identified himself to me as a lawyer with the Government Accountability Project (GAP) of the Institute for Policy Studies (IPS) in Washington D.C. I am making this statement because I believe there are widespread quality control/quality assurance (QC/QA) deficiencies in the QC/QA Program as it now exists at the Pullman Power Products Company at the Diablo Canyon Nuclear Power Plant, and because this raises serious questions about the overall level of quality required by the owner of the plant, Pacific Gas and Electric (PG&E) and by the Bechtel Company. I am concerned that this QA/QC breakdown may affect the public health and safety if the plant is allowed to go critical.

I am currently employed by the Pullman Power Products Corporation, one of PG&E's primary subcontractors, as a QC Inspector, Level II. I have worked for

My concerns about the quality control program at Diablo Canyon fall into several main categories, including inadequate training, lack of support of QC inspectors by QC management, actual threats and intimidation of QC inspectors by construction personnel and by our own management, and reprisals against those QC inspectors who follow the code too closely.

was held by John Ryan until last summer, and is now held by Paul Steiger) in terms of deadlines by which QC must finish its work.

Similarly, when Mr. Karner's assistant, Frank Lyautey, gave merit raises to almost everyone in the fall of 1983, he bypassed a few individuals. One of the ones who didn't get a merit raise was Craig Meagher, our Union Steward, a very competent and thorough worker. Craig told me that when he asked Mr. Lyautey why he hadn't gotten a merit raise, Mr. Lyautey said that it was because the production foremen had complained that he was holding them up in their work, and not being "cooperative" enough with the craft workers. From incidents like this, it is clear that Pullman's QA/QC department wants us to give the production workers the benefit of all possible doubts, perhaps in the belief that if QC finds too many problems with production, it might affect Pullman's contract with PG&E.

(A) This attitude toward quality is not limited to Pullman, though, and is shared by PG&E. There has for a long time been a problem with welds in structures supplied by vendors. These "shop welds" are often very poorly done, in a fashion where no QC Inspector could possibly accept the work if done on site. In particular, some of the earlier work supplied by Bostrom/Bergmen Co. and by American Bridge Co. is truly abominable. Some of the welds are so ragged that they will tear your clothing if you get too close.

In response to a series of questions about this situation, PG&E sent a memorandum in 1982 saying that we were not supposed to inspect shop welds at all. The memo said that since the plant was "over-designed", welds that looked defective were not a problem, and had in fact already been accepted, and so we should ignore them. PG&E said we are not supposed to grind, weld, inspect or otherwise be concerned with shop welds, without specific PG&E approval.

This situation has caused some friction with the craft workers, who resent being told by QC that they have to meet standards that are much higher than those

of the shop welds on a structure immediately next to the work they are doing. And the QC Inspectors feel as though we're expected to put on our "QC blinders" when we go out to inspect work, so we don't notice a non-conforming condition that we're not supposed to.

192 I also question how "over-designed" the plant is, based on an incident involving an ultrasonic test that the Magnaflux Corporation did about a year ago on some welding in Unit 1. From discussions with Magnaflux employees while the testing was occurring, I learned that approximately 90% of the welds were failing. In response to that, Bechtel employees directed Magnaflux to change the "acceptance criteria" on which the welds were to be accepted or rejected. That dropped the failure rate to 40%, after which Bechtel changed the acceptance criteria again, lowering the rejected welds to 10%. When they got it down to 10%, they took those welds and put them into production to be fixed.

In my opinion, for QC to improve at Pullman, the focus on schedule rather than quality must change, QC inspectors shouldn't be bullied and retaliated against by either the production workers or the QA/QC management, and the managers at Pullman and at PG&E must become much more willing to be told about the actual QA/QC problems we see. In addition, other changes need to be made, in training and in document control.

197 The selection and training process for QC Inspectors is very poor. Most newly-hired QC Inspectors (roughly 2/3 to 3/4 of them) have no previous experience in welding inspection. A new QC inspector is given a crash course that takes about a week. This course doesn't even cover how to write a DCN. There are, however, some written materials that say how to prepare a DCN. On the other hand, we have never been told, orally or in writing, about how to fill out a Non-Conformance Report (NCR), nor would I have any idea where to get a blank form for an NCR. Until the NRC came out to interview people last week, I didn't even know, after

being a Pullman QC Inspector for
the right to prepare an NCR.

that QC Inspectors had

When training is given on some subject, it is done by handing the individual some written materials, and then having him sign a statement that he has read them. Unfortunately, very often the individuals will sign these statements without having read the materials very thoroughly.

104 Another major problem is document control. The idea behind building a nuclear power plant is that you design it first, and then build it to those specifications, using controlled documents. But at Diablo Canyon they seem to be making up the rules as they go along. With the pipe supports, for example, there are more than 80 pages of ESD's with various acceptance criteria, but then there are a whole series of totally uncontrolled memoranda that we get through Mr. Karner that tell us to disregard certain portions of the ESD's and work to different standards. And in addition, because the ESD's and the design drawings sometimes conflict, Pullman's ESD's specify that the design drawing takes precedence over the ESD's. But the design drawings themselves have many hand-drawn changes that used to be called "Quick Fixes" and now are called "Design Tolerance Clarifications". These Quick Fixes are done by a Field Engineer if there is a problem doing the work as it was originally designed. The Quick Fixes are very poorly controlled, are often voided or removed from the work packages we get. The idea behind the quick fixes, which have not been analyzed before they are implemented, is that subsequent re-analysis of the whole structure will catch any problems that exist. I feel that the situation with the quick fixes is one of the worst aspects of the whole system at Diablo Canyon.

105 Another problem that I am personally aware of that has impact on document control is the control of the various stamps that must be stamped onto drawings


to show approvals. These are not systematically controlled for access. I once saw an abandoned desk that had a whole set of stamps lying on top of it, where anyone could have used them to make a drawing look more official than it really was.

I want to clarify that I am not making these statements because I am in any way anti-nuclear. I believe that nuclear power can be a viable source of energy if nuclear plants are built with strict compliance to QA/QC principles, and with a desire to do the job well. But with Diablo Canyon, being built the way it is, I seriously doubt that it will ever be safe to operate, at least in the absence of a complete investigation into the QA/QC breakdown that now exists at Diablo Canyon.

I have read the above 10-page affidavit, and it is true and correct to the best of my knowledge and belief.

Subscribed and sworn before me
on this 17th day of January, 1984.

Holly Larson
Notary Public



My Commission expires 9-5-87.

AFFIDAVIT

My name is _____ I am giving this sworn statement freely, without any threat or inducement, to John Clewett, who has identified himself to me as an attorney working with the Government Accountability Project (GAP) of the Institute for Policy Studies (IPS) in Washington, D.C. I have decided to speak openly about the safety-related problems at Diablo Canyon because I fear that the Nuclear Regulatory Commission may otherwise take the premature action of allowing the startup of Diablo Canyon before it has been shown to be safe to operate.

I am currently working at Diablo Canyon for Pullman Power Products as a Quality Control Inspector, Level II.

As an individual trained and experienced in quality control inspection, I have found serious quality-control problems at Diablo Canyon. These QC failures affect safety-related structures and systems that are crucial to the safe operation of the Diablo Canyon nuclear reactors.

My particular concerns include the following practices:

- 189
1. In October or November of 1982, while I was working for Pullman Power Products as a QC inspector, Magnaflux Corporation was brought in by Bechtel/PG&E for a weld reverification program on butt welds on Unit 1 rupture restraints using ultrasonic testing. It was apparent after the testing was done, that an unacceptable percentage of the welds were bad.

There were some truly pathetic welds. In one particularly vivid case, I observed a butt weld, which is required by professional welding codes to incorporate a backing bar as an integral part of the welded joint. However, the backing bar was only held on in this case by the tack-welds meant to hold the bar in position while the weld itself is completed. It was on so weakly (no penetration) that a light tap with a hammer knocked it off completely. This weld was on a steel rupture restraint that was probably also structural, holding up a pipe rack at Unit 1.

Later, I was told by one of the Magnaflux inspectors that a

a PG&E engineer from San Francisco declared that in spite of the ultrasonic testing results, the welds were acceptable, on a volumetric basis. What this means is that the number of defects in the welds doesn't matter because the remaining acceptable weld volume is sufficient. The problem with this analysis is that ultrasonic testing is unable to determine what type of discontinuity exists in the weld. For certain discontinuities, such as trapped gas or slag, the volumetric size can be a valid consideration. But if the weld is internally cracked, there is a good chance that the crack will propagate, causing the weld to fail. For this reason, the acceptance of these welds on a volumetric basis is completely improper, because the welds could still be bad.

I am concerned that the specific welding of the ^Puture restraints and pipe supports may not be adequate to insure safety. But beyond that I am concerned that the actions of the Bechtel/PG&E officials who tampered with the ultrasonic testing showed contempt for the very concept of quality assurance, which presupposes reliable testing of components, systems and structures so that they have been honestly shown to comply with applicable principles of quality assurance.



1842 Johnson Avenue
San Luis Obispo, CA 93401

January 2, 1984

Mr. Mark Padovan
Resident USNRC
P. O. Box 369
Avila Beach, CA 93424

Dear Mr. Padovan:

This letter is the information we discussed in my Dec. 23 phone conversation with you. I was a quality control inspector for Pullman Power Products, Diablo Canyon from July 25 to Dec. 15 of 1983. During this time I worked in the rupture restraint and piping support programs performing visual, dimensional, and welding inspections in unit 1 and unit 2.

Dates mentioned in this report before Dec. are approximate because all paperwork including personal notes, inspection logs and memos were confiscated by Pullman. Information copies of the documents that I needed to properly make this report were flatly denied by Pullman. However, should you find that this report has no legal standing without that data: could the NRC make those papers available to me so that I may assemble a legal report?

The allegations in this report have serious consequences. The incidents are presented in a chronology to show how Pullman provided for evaluation of deviations presented by myself and others.

Sept 20

1. Deviation from the requirements of contract specification 8711
2. Failure to notify purchaser (PG&E) of past and present deviations.
3. Failure to notify the Commission as required by 10 CFR 21.21 b)

Addressed memo to Harold Karner, Pullman's QA manager, regarding PG&E's contract specification 8711, Sec. 1, Para 7.10.1. The contract stated that all GTAW shall be performed with a power supply equipped with 1) High frequency for arc initiation, 2) Rheostat for stepless control of current.

Research indicated that in the 1977 revision of weld procedures Pullman had failed to include this requirement in their updated Weld Procedure Specifications, WPSs. Further, PG&E approved of the Pullman changes to the weld procedures and in effect ceased to enforce PG&E's own procurement document.

In verbal discussion with Harold Karner I informed him that none of Pullman's GTAW machines could presently meet the specifications of 8711. Harold's reply was "if PG&E doesn't enforce the contract Pullman doesn't intend to." I then informed Harold that in lieu of the high frequency the welders were scratch starting each time the arc had to be initiated thus contaminating the weld with tungsten. I also told him of the defects I was seeing as a result of no current control devices and no off/on switch on the power supplies Pullman was using. The defects occur at the end of the weld cycle when the welder tries to extinguish the arc by pulling the tungsten electrode directly out of the area over the weld pool. The weld pool is kept molten as the arc elongates but then starts to freeze as the arc and magnetic field collapse, oscillating the still liquid pool, and creating a hole at the center point of the weld pool.

PG&E's contract writers were aware of these types of defects typical to GTAW when they wrote 8711 specifying the type of equipment to be used. Certainly a higher level of quality is obtained when using the proper equipment and if this higher level of quality was thought to be obtained when documents such as the FSAR were written: then a problem has occurred.

No reply to my memo has been recorded as of my termination date 12/15/83.

Sept 22

1. Failure to implement the quality assurance program as specified in 10 CFR 50, appendix B, criteria II & X.

A welder was going to start welding when I asked him to attach an argon flow meter near the torch in his GTAW process. The welder refused to cooperate saying that as long as there wasn't a holdpoint on the process sheet for it the inspector didn't have to check it. The welder's foreman and my QC supervisor were called in to mediate. The QC supervisor, Merle Edgerton, said he thought my inspection was a bit excessive. I reminded Merle that a 20 CFH flow rate was specified by the WPS and that if I was not allowed to check it, when I thought it necessary, then he could get someone else to do the job.

I was requested to perform inspections elsewhere and left.

Sept 26

1. Failure to issue and maintain adequate document control as required in 10 CFR 50, appendix B, criteria VI.

I requested a copy of Pullman's welding procedures at least five times from my superiors Gary Sawyer, Jim Cunningham, Russ Nole, Pat Watson, and Harold Karner. Mr. Karner's response was that too many copies of the weld procedures had already been issued and that the logistics of controlling them had become un-managable.

Oct. 4

1. Failure to provide adequate control over inspection and process monitoring as required in 10 CFR 50, appendix B, criteria X.

I was requested to inspect a full penetration weld attaching a stanchion to a pipe. Upon arriving I found the craft had welded the cover plate on the free end of the stanchion. I didn't accept the work because I was not given an opportunity to evaluate the profile of the back side of the weld. QC supervisor, Russ Nolle, instructed me to accept the work. I protested that the cover should be removed by breaking the tack welds and the back side of the weld inspected. Russ would not permit the cover to be removed saying that the visual inspector had limitations that sometimes did not allow the inspector to view the back side of full penetration welds.

Started to notice that the welding machines were not calibrated on a regular basis and that tong type portable amp meters were not issued and were rarely seen in the field.

Oct 6

1. Over-extended of weld procedure to situation outside scope of original qualification limits. Violation of 10 CFR 50, appendix B, criteria IX.

I was asked to inspect the fit-up of a threaded stud being welded to the containment liner. After looking at the weld procedure being used I determined that welding small diameter studs was not included in the scope of the procedure. I called Harold Karner and pointed out that there was almost no similarity between the

original procedure qualified on pipe and the present application.

Harold assured me that the 7/8 procedure was qualified for the situation and that they had welded thousands of the studs using that procedure. I replied to Harold that if Pullman had intended welding thousands of them perhaps a procedure should have been qualified which specifically included the solutions to problems unique to welded studs. It was decided that since I had such deep reservations about the procedure being used another inspector was asked to perform the inspection.

Later, QC supervisor Russ Nolle came out to explain how WPS 7/8 was used to weld studs. Russ told me that the backing strip could be deleted provided a back grind was used. I countered Russ by pointing out that if back grinding was intended then the procedure would have included direction as to what the requirements of the back grind would be.

Further research on this subject has shown that the stud material most often being used by Pullman is a bolt material, A 307. The stud is made by taking an A 307 bolt and cutting off the head, then the bolt is cut with a chisel point and subsequently called a stud. The problem is that A 307 is not a PI material and can not be used in the present Pullman welding procedure 7/8. (See attachments 1 & 2 for information copy of part of WPS 7/8.)

Further, bolting material A 307 was never intended as a welded stud because the only chemical limitations on the product are phosphorus and sulfur contents. Lastly, the material can not be traced because individual heats of steel are not identified in the finished product. (See attachments 3, 4, & 5)

Oct. 10

1. Work performed without instructions, procedures, or drawing control in violation of 10 CFR 50, appendix B, criteria V & VI.

I had noted that in the rupture restraint work in unit two fillet welds originally performed by American Bridge had encroached on the areas around bolt holes that resulted in many bolts not seating properly. As a solution the fillet welds were ground back. However, I asked the RR engineer if measures were being taken to revise the weld sizes in the area of the bolts on the weld sheets. RR engineer, Dale Warren, replied that to his knowledge the drawings were not being revised.

Oct 12

1. Failure to update procedures to current criteria as required in procurement document 8833-XR, violation of 10 CFR 50, appendix B, criteria VI.

Upon rejection of out of tolerance washers to criteria set forth in ESD 243 pertaining to hardened steel washers, Dale Warren, the unit two RR engineer found that the information presented in the ESD was out of date. I relayed the information to Harold Karner, the QA manager, who then failed to notify other inspectors that the ESD was out of date and that new criteria was in effect. As of Dec. 15 ESD 243 had still not been revised and the other inspectors still did not know of the new criteria.

Oct. 17

1. Failure to provide for inspector evaluation of defects found in items verses the requirements of the procurement documents.
2. Misdirection to inspector by QC supervisor, denial to procurement documents, and intimidation for performing inspection activities as described in 10 CFR 50, appendix B, criteria I.

I had found defects in A-490 bolts sent to the field for installation in Rupture Restraint work being performed in unit two. The bolts had forging laps visible on the head and I had occasionally seen longitudinal quench cracks on the shaft. I consulted the procedures, ESD 243, and found that the ESD had no rejection criteria for the bolts.

I rejected the bolts and then proceeded to search for the procurements referenced in the ESD to find the proper status of the items in question. While making copies of an ASTM standard in the office Russ Nolle asked me outside for a discussion. Russ said that I would no longer be allowed to look at or make copies of: the AISC Construction Manual, the ~~ASME~~ ASTM Standards, or the ASME Codes. By seeking information on these documents you are beyond your scope as an inspector, "you have your ESDs."

I replied that ESD 243 did not address inspection criteria for A-490 bolts. Russ said to me "any conditions found outside of the scope of the ESDs shall be accepted." I told Russ that I would not be able to abide by that and if the ESDs did not cover the situation, then, I would seek inspection criteria elsewhere. Russ got pissed and said that he and Harold Karner have "had it up to here," pointing to his neck. "You got one foot out the door, Mr. Lockert, one more wrong move and you're gone."

Oct 20

1. Deviation from the technical requirements included in the procurement documents 8833-XR and AWS D1.0-69. —
2. Failure of both PG&E and Pullman to regularly review the status and adequacy of the QA program in violation of 10 CFR 50, appendix B, criteria II.

I had reviewed Pullman's ESD 202, Welding Electrode Control, verses my own copy of AWS D1.1-83, Structural Welding Code. In the area of storage of low-hydrogen electrodes I had found a discrepancy in that Pullman's requirements were below those specified in the code.

I sent a memo to Frank Lyautey, assistant QA manager, telling him what I had found and asking him to check his copy of AWS D1.0-69, the document referenced in 8833-XR, to see if we really had a problem. Pullman's ESD stated that the minimum required storage temperature for low-hydrogen electrodes was 225° F while I had noticed that AWS required 250° F.

Some time later I was contacted by Frank and informed that I was correct in that the 69 version of the code also required the higher temperature. Frank went on to assure me that he had personally checked the logs and that no violations had occurred and that he was issuing a memo immediately to notify all other concerned parties.

Oct. 24

1. Over-extension of welding procedures outside the scope of original qualification limits. Misuse of prequalified procedures per AWS in violation of 10 CFR 50, appendix B, criteria IX.

I examined the procedure qualification requirements of AWS D1.1 and compared them to Pullman's Rupture Restraint welding program. It appeared to me that Pullman had taken a WPS qualified under the ASME Sec. IX criteria and transferred the qualification to the AWS criteria. To my knowledge this is permissible in that the mechanical requirements of the PQR (tension and bend tests) are transferable to both codes.

However, one of the main points in the application of the WPS to field welding is that joint design is an essential variable in the AWS D1.1 code while in ASME it is not. I started to look at the process sheets coming out to the field and noticed that

Pullman was welding a variety of seven different joint designs and calling it all out as one WPS 7/8.

A closer examination of Pullman's RR welding program revealed that they were working with two documents: WPS 7/8 and a Welding Technique Specification called AWS 1.1 (see attachments 6 thru 11 and 12 thru 14.) The welding procedure 7/8 when applied to AWS welding only qualifies the original joint design used in the PQR because joint design is an essential variable. The Welding Technique Specification AWS 1.1 has been used as some kind of prequalified procedure not able to stand on its own but in some way attached to WPS 7/8.

A close look at AWS 1.1 will show how the nature of this document changes:

1. The title of the document says "Welding Technique Specification" but notice that it also called a WPS on pages 2 & 3 (upper right corner).

2. Note that the supporting PQRs are prequalified. Why would a technique specification require any qualification record? A technique specification has no legal bearing under any code but a WPS surely would.

3. The permissible base metals listed include A-515 and A-588. The former is not listed under the steel specification requirements of AWS D1.1, Table 4.1.1 and the latter requires special welding procedures for impact loading or weathering applications (see note 6 of Table 4.1.1.)

In order for Pullman to use prequalified joint designs for its use in rupture restraints all mandatory code requirements must be met as shown in AWS D1.1, Table E1, not to mention the least of which is a written WPS. Pullman can not use prequalified joint designs because "Welding Technique Specification AWS 1.1" is not a WPS nor does WPS 7/8 extend into the realm of prequalified procedures because it does not incorporate all aspects of D1.1 either.

My first comments on the apparent discrepancy were with Russ Nolle. Russ said not to get excited because someone had already caught it in an audit. (Could Russ be referring to audit # 35 performed by Harold Hudson back in March of 83?)

Oct. 25

1. Attempt to deceive Pullman QC inspector of PG&E's violation of its own procurement documents.
2. Failure to notify the Commission of deviation from procurement document 8711, violation of 10 CFR 21.21.

I was still concerned that work was being performed outside the scope of 8711, PG&E's contract with Pullman for piping and pipe supports. Recently, I had heard of 200 welds in schedule 10 stainless steel pipe that had failed to meet radiographic standards. I researched the problem by asking the reader of the radiographs, Pullman's Level III NDT Mike Mckray, what types of defects he was seeing. Mike told me that many of the defects appeared to be grouped either at the start or end of weld passes and that because of the thickness of the pipe defects (porosity mostly) larger than the head of a pin had to be rejected.

Thinking that the lack of dated GTAW equipment might be contributing to the problem I called PG&E's NPO Welding Engineer Dave Stupi. Dave had asked for several days to research the 8711 contract himself so that this was my second contact with him. Dave told me that 8711 was a very old document written at least ten years ago and that I had probably stumbled on an old copy that had never been updated. Dave referred me to another PG&E engineer and said I was not to include him in any more discussions on the matter.

Nov 2

Presented Harold Karner, Pullman QA Manager, written notification of my finding with regards to rupture restraint welding with the WPS 7/8 & AWS 1.1 combination.

Nov. 8

1. Failure to recognize a significant condition adverse to quality, failure to take corrective action, violation of 10 CFR 50, appendix B, criteria XVI.

I performed an inspection directly underneath the unit two pressurizer in which I observed old work that would be absolutely unacceptable under any code. Welds were on Rupture Restraints

originally built by another contractor, American Bridge, with the manual SAW or, possibly, FCAW process. I brought my concerns to Russ Nolle but he said no, nothing can be done about it because it was another contractor and already accepted.

Nov. 16

1. Failure to take corrective action to preclude repetition of significant condition adverse to quality in violation of 10 CFR 50, appendix B, criteria XVI.
2. Failure to provide evaluation in a timely manner and coercion to perform inspections to procedures shown to reasonably questionable, violation of 10 CFR 50, appendix B, criteria II.

Two weeks before I had informed Harold Karner the problems I was having justifying the welding being performed on rupture restraints. Now I was being asked to inspect again to procedures I had shown were questionable.

I told my leadman, Jim Cunningham, what I had found and that I had not received a proper response from Mr. Karner. Until I get one I don't feel I should go inspect. Jim told Russ Nolle and Russ accompanied me to Harold's office.

I explained to Harold my situation. Harold said I was entitled to my opinion but that PG&E had already approved the present procedures. Further, he said I had a choice: I could go out and inspect or I could look for a new job. I informed Harold that I had done everything in my power to get a quality problem corrected and that if he was going to threaten me with my job then I had no real choice but to go and inspect.

Dec. 8

Temporarily assigned to the area 10 fab shop. The area 10 fab shop also houses the welder qualification test bay so that I had the opportunity to witness some of the welders as they performed their tests. After some questions I had directed at the the welders, I noticed that there were perhaps six or seven welders proceeding through the activities of the test with no QC interaction.

Later on, in the afternoon, after observing more testing with no QC participation I walked into the small office area and struck up a conversation with the production foreman, Art Savacou. I asked Art where the QC inspector was at. Art replied they didn't have one at the moment but that he and Pat Watson had "an understanding." I thought that was pretty interesting so I asked Art if he was qualified as an inspector. Art replied no.

Dec. 9

1. Failure to provide for assurance that all prerequisites for testing have been met, violation of 10 CFR 50, appendix B, criteria XI.

I learned this morning that the QC normally assigned to the welder qualification tests had quit on Dec. 7 at 09:00. After further observance of tests being performed with no QC interaction, I checked the requirements of Pullman's Quality Assurance Manual and reviewed the statements in ASME, Sec III.

Wrote memo to Pat Watson, the area 10 leadman/welding qualification supervisor, noting that Bill Bailey was gone and that I had observed an apparent lack of QC participation in the testing. I reminded Pat that the QA Manual's paragraph KFP 15.2 specifically stated that a field inspector shall be assigned to the test shop and that ASME, Sec III, paragraph NA 3764.1 d would not allow a production foreman to determine the quality of production welders.

When Pat came on his walk through the fab shop I handed him the memo. Pat after reading the memo would not accept it and walked off. Sometime later Pat returned and finally accepted the memo.

At approximately 14:00, Frank Lyautey and Chris Neary appeared and wanted to know what was going on. Frank is the assistant QA manager and Chris is Pullman's welding engineer from Williamsport, PA. I related the story and told Frank that I had notified the proper person in the chain of command about the apparent discrepancy. Frank explained that Bill Bailey had quit and that a new inspector was scheduled to start in the welder qualifications on the 12th. In the absence of either inspector, Pat Watson was performing duties as field inspector in the test shop.

I admitted to Frank that I had seen Pat Watson in the test bay twice on Thursday, the 8th, but that for the majority of the time I had noted no QC at all. Frank assured me there

was no problem and then Pat Watson joined us and he assured me the inspections had been performed. I asked Pat what his intentions were regarding the welders I had seen qualifying with no QC around. Pat said he had no requalification tests in mind because there was no quality problem. Frank then asked me to join Chris Neary and add any comments I had to Chris' revision of Pullman's rupture restraint welding.

My discussion with Chris covered his intentions to:

1. Restrict application of WPS 7/8 to the original joint design shown in the PQR. (Note that there is no joint shown in the PQR but only a reference to sheet 2 of 10 ?)

2. Use of prequalified procedures for all other applications.

After examination of Chris' notes I brought up the point that he intended to use the same eight or nine prequalified joint designs they had been using before but that he was still grouping them all under one procedure number, AWS 1.1. I said this could be confusing and that it did not appear to satisfy the requirement of a written procedure for each procedure. For instance, how can a single bevel corner joint have the same written procedure and number as a double V butt weld that requires back grinding and welder access from both sides?

I reminded Chris that under AWS joint design is considered an essential variable. Chris did not see that this was a problem.

Dec. 12

I reviewed the events leading up to the confrontation on the 9th and determined that there still existed some doubt as to whether the qualification tests had been performed properly. Frank Lyautey and Pat Watson had personally assured me that there was no problem, yet, they had not willingly showed me evidence of the inspection records. In my own mind several questions remained to be answered:

1. Why had I observed the qualification tests being performed with no QC including Pat Watson present?

2. Why did Art Savacou the production foreman who had appeared to be running the show refer to an "understanding" with Pat Watson.

3. Did Harold Karner know of the problems I had witnessed in the test shop.

I referred to the QA Manual and found instructions that said the QA manager was to be informed of problems affecting quality. I initiated DCN 1/1640-021 that told of what I had observed and that it appeared Pullman was performing work outside the scope of its own QA Manual. The Deficient Condition Notice required an engineers signature to be submitted so I asked Mike, the area 10 engineer, to cosign the DCN.

Mike declined to sign the DCN because it showed no hard evidence of a hold point being passed. Mike did say, however, that if I did provide evidence then he would sign the DCN.

Dec.13

1. Failure to provide inspector access to records showing that a function pertaining to quality was adequately performed, in violation of 10 CFR 50, appendix B, criteria I.

After informing RR engineer Dale Warren that I would not accept their previous performance of a stitch weld observed on the construction of square beams, I decided that I would inspect the records of the test shop during the time of Bill Bailey's absence.

I went to the test bay and explained to Art Savacou that I had reason to doubt that the welder qualification test surveillance inspections i.e. materials, process, position, fitup, root-pass, WPS parameter verification, final visual, bend tests had been performed.

Art refused me access to the records saying that only his direct supervision could look at the records. I informed Art that by doing so he was denying a QC inspector the right to inspect records. Art's reply was "what are they going to do - put me in jail?"

I left the test bay and contacted Pat Watson asking to see his records for Dec. 7, 8, & 9 concerning welder qualifications. After some discussion Pat showed me what he had, the records showed a summary of the welders who had qualified, who passed, who failed. I told Pat that this was just a summary and that the records did not show whether the required inspections had been performed. Upon leaving, I reminded Pat that I was still waiting for a written response to the memo.

Dec 14

1. Failure to notify authorized personnel of changes in Quality Assurance Program in violation of 10 CFR 50, appendix B, criteria VI.

For the events of the morning supposedly causing my termination see Pullman's Termination Notice to Payroll Dept., pages 1 and 2 and my grievance addressed to Mr. Stieger, pages 1-5. (Attachments 15 through 21)

In the afternoon after checking a portable rod oven that had yielded repeated violations of the minimum temperature allowable for low-hydrogen electrode storage, I asked the welder to get another rod can because this one appeared defective. The QA rod room attendant came over after checking the can and asked what the problem was. I replied that it was below the 250 F min. required by AWS D1.1.

He said that the ESD only required 225 F. I replied that ESD 202 had been changed back in October. The QA rod room attendant didn't believe me because he had n't recieved a memo on the subject. I showed him my copy of D1.1 and he agreed that was what the code read but that he couldn't change the rod oven temperatures until he recieved word from his supervisor.

Dec. 15

See page four of grievance (attachment number 21.)

The events I have presented have been shown to be in disregard of procurement documents, codes and standards, and Federal Regulations. Of course, only the Commission has the right to interpretation of the Federal Regulations but that does not mean that each person involved in the nuclear industry is denied their own inference.

I have provided what documentation I could and I ask that the NRC provide me access to the records on site so that I may provide you with the necessary hanger and rupture restraint numbers for your own investigation. All events and conversations are true and accurate to the best of my knowledge.

Respectfully, *JJ*



1 of 6
Weld Procedure Code No. 7/8
Spec. No. P1-8R-F4-SMAW-2G-5G
Date 11/25/69
Revision Dates: 11/20/70 6/11/71
Retyped: 6/19/73 Retyped 11/28/73
Revised: 10/15/76 9-31-77

PROCEDURE SPECIFICATION FOR: Carbon Steel
welding and pipe, with backing ring or bar butt
fillet welds. SMAW

BASE METAL: The base metal shall conform to
specifications for ASME, Section IX, P-1
materials.

FILLER METAL: The filler metal shall conform
to ASME Filler Metal Specification Number
E-5.1 for ferrous filler metal in Group Number
F-4.

The chemical composition of the weld deposit
shall fall within the limits of weld metal
analysis, Number A-1.

SHIELD FOR TORCH: None

SHIELD FOR BACK-UP PURGE: None

BACK WELDS FOR SET-UP: Same as for weld (see
Page 2).

POSITION: The welding may be done in all
positions.

PREHEAT & INTERPASS: 50° F minimum. 175° F
minimum for material that has a carbon content
in excess of 0.30% and 1" thickness. (See ESD
3 for AWS Welding).

POST HEAT TREATMENT: 1100°-1200° F, 1 hour
per inch minimum (see Job specifications for
size and thicknesses requiring post heat
treatment).

BACKING STRIP: The welded joints shall utilize
a backing strip.

TRAVEL SPEED: SMAW --- 1" - 8" per minute.

WELDING PROCESS: The welding shall be done
by the SMAW process with a backing strip, using
manual equipment.

BASE METAL THICKNESS: This procedure is
qualified to allow welding of unlimited thick-
ness on structural members under AWS require-
ments. When welding to ASME requirements, the
maximum qualified thickness shall be 5.18".
For PWT, the applicable code standard shall
govern maximum thickness in the as welded
condition.

PREPARATION OF BASE MATERIAL: The edges
or surfaces of the parts to be joined by
welding shall be prepared by flame cutting,
plasma arc, grinding, machining, or any com-
bination of methods to essentially form the
geometry of the weld shown on Page 2 as de-
tailed on the attached sketches and shall
be cleaned of all oil or grease and excess-
ive amounts of scale or rust.

ELECTRICAL CHARACTERISTICS: The current
used shall be DC SMAW --- Reverse Polarity

JOINT WELDING PROCEDURE: The welding
technique, such as electrode sizes, and
voltages and currents for each electrode,
size of the welding tip and filler rods,
shall be substantially as shown on Page 2.

APPEARANCE OF WELDING LAYERS: The weld-
ing current and manner of depositing the
weld metal shall be such that there shall
be practically no undercutting on the side
walls of the welding groove or the adjoin-
ing base material. See job specifications
for specific undercutting limitations.


CLEANING: All slag or flux remaining on
any bead of welding shall be removed before
laying down the next successive bead of
welding.

DEFECTS: Any cracks or blow holes that
appear on the surface of any bead of weld-
ing shall be removed by chipping, grinding,
or gouging before depositing the next suc-
cessive bead of welding.

This procedure is a rewrite of and com-
bines:
CODE NO. 7, P1-8R-F4-SMAW-12-2G
CODE NO. 8, P1-8R-F4-SMAW-12-5G



JOINT DETAILS AND WELDING TECHNIQUES



PASS NO. AND PROCESS	FILLER METAL TYPE OPTIONAL	FILLER METAL SIZE	AMPS	VOLT RANGE	POLARITY	TORCH SHIELD & FLOW RATE (MIN.)	TUNGSTEN SIZE AND POLARITY
A11 SMAW	E7015, 16, or 18	3/32	65-110	26-34	Reverse	---	---
		1/8	90-165				
		5/32	140-180				
		3/16	180-275				

SPECIFICATION FOR LOW-CARBON STEEL EXTERNALLY AND INTERNALLY THREADED STANDARD FASTENERS



SA-307

(Identical with ASTM Specification A 307-74 except that Grade A Bolts and Nuts have been deleted.)

Scope

1.1(a) This specification covers the chemical and mechanical requirements of carbon steel externally and internally threaded standard fasteners, in sizes $\frac{1}{4}$ in. (6.35 mm) thru 4 in. (104 mm). This specification does not cover requirements for externally threaded fasteners having heads with slotted or recessed drives. The fasteners covered by this specification are frequently used for the following applications:

Grade B Bolts, for flanged joints in piping systems where one or both flanges are cast iron.

(b) Nonheaded anchor bolts, either straight or bent, to be used for structural anchorage purposes, shall conform to the requirements of the Specification for Structural Steel (ASTM Designation: A 36), with tension tests to be made on the bolt body or on the bar stock used for making the anchor bolts.

Materials and Manufacture

2. (a) Steel for bolts shall be made by the open-hearth, basic-oxygen, or electric-furnace process.

(b) Steel for nuts shall be made by the open-hearth, basic-oxygen, electric furnace, or Bessemer process.

(c) Bolts may be produced by hot or cold forging of the heads or machining from bar stock.

(d) Bolt threads may be rolled or cut.

(e) Nuts may be produced by hot pressing, cold punching, cold forging, or machining from bar stock.

Chemical Requirements

3. (a) Steel for bolts and nuts shall conform to the following chemical requirements:

	Grade B	
	Bolts	Nuts
Phosphorus, max. per cent	0.04	0.12
Sulfur, max. per cent	0.05	0.15

(b) Reinforced material is not subject to rejection based on chemical analysis for sulfur.

(c) Bolts and nuts are customarily furnished from stock, in which case individual heats of steel cannot be identified.

Mechanical Requirements

4. (a) Bolts shall meet the hardness requirements specified in Table I. This shall be the only requirement for bolts which are too short or which have insufficient threads for tension testing or which have drilled or undersize heads that are

TABLE I.—HARDNESS REQUIREMENTS FOR BOLTS

Bolt size, in.	Grade	Hardness			
		Brinell		Rockwell B	
		Min.	Max.	Min.	Max.
All	B	121	207	95	95

weaker than the tensile section of the bolt.

(b) Bolts, other than those excepted in Paragraph (a), shall be subject to a tension test as specified in Section 6. Where both hardness and tension tests are performed, acceptance on the basis of the tensile requirements shall take precedence where the minimum requirements are the subject of controversy.

(c) Bolts 1 1/4 in. and under in diameter when tested in full size shall meet the requirements for tensile strength specified in Table II.

(d) Bolts 1 1/2 to 3 in. in diameter, inclusive, shall be tested preferably in full size and shall meet the requirements for tensile strength specified in Table II. But when equipment of sufficient capacity for such tests is not available, they

Tensile Strength, Elongation in
psi in. per cent

Grade B bolts	60 000 min	18 min
	100 000 max	...

(e) Nuts shall meet the hardness requirement specified in Table III. Hardness shall be the only requirement for jam, slotted and castle nuts and for nuts larger than 1 1/2 in. in size.

(f) Nuts 1 1/2 in. and under in size shall meet the proof loads specified in Table III.

(g) Nuts 1 1/2 to 1 1/2 in., inclusive, in size shall preferably meet the requirements for proof load specified in Table III, but when equipment of sufficient capacity for such tests is not available they shall meet the hardness requirements specified in Table III.

Dimensions

5. (a) Unless otherwise specified, threads shall be the Course Thread Series as specified in the latest issue of the USA Standard for Unified Screw Threads (USAS B1.1), having a class 2A tolerance for bolts and class 2B tolerance for nuts.

(b) Unless otherwise specified, Grade B bolts shall be Heavy Hex Bolts with dimensions as given in the latest issue of USA Standard B18.2.1.

TABLE II - TENSILE REQUIREMENTS FOR FULL SIZE BOLTS.

Bolt Size, in.	Threads per inch	Stress Area, sq. in.*	Tensile Strength, lb	
			Grade A min ^b	Grade B max ^c
1/4	20	0.0319	1 900	3 150
5/16	18	0.0674	3 100	5 240
3/8	16	0.0776	4 650	7 750
7/16	14	0.1063	6 350	10 620
1/2	13	0.1412	8 350	14 100
5/8	12	0.182	11 000	18 200
3/4	11	0.226	13 550	22 000
7/8	10	0.274	20 050	33 400
1	9	0.462	27 700	46 200
1 1/8	8	0.706	36 350	60 600
1 1/4	7	0.973	45 600	76 300
1 3/8	7	0.969	59 150	96 900
1 1/2	6	1.155	69 300	115 300
1 3/4	6	1.405	81 000	140 600
1 7/8	5	1.69	111 000	190 000
2	4 1/2	2.51	150 000	250 000
2 1/4	4 1/2	3.25	175 000	325 000
2 1/2	4	4.00	210 000	400 000
2 3/4	4	4.93	255 000	495 000
3	4	5.97	314 000	597 000
3 1/4	4	7.10	426 000	710 000
3 1/2	4	8.33	500 000	833 000
3 3/4	4	9.68	579 000	968 000
4	4	11.08	664 300	1 108 000

* Area calculated from the formula:

$$A_s = 0.7854 \left(D - \frac{0.9743}{n} \right)^2$$

where:

- A_s = stress area.
- D = nominal diameter of bolt, and
- n = threads per inch.
- ^b Based on 60 000 psi.
- ^c Based on 100 000 psi.

shall meet the following requirements on machined specimen tension tests:

TABLE III - HARDNESS AND PROOF LOAD REQUIREMENTS FOR NUTS.

Nut Size, in.	Threads per inch	Proof Load, lb ^a	Brinell Hardness, min
1/4	20	2 850	...
5/16	18	4 700	...
3/8	16	7 000	...
7/16	14	9 850	...
1/2	13	12 750	...
5/8	12	16 400	...
3/4	11	20 350	...
7/8	10	30 050	...
1	9	41 900	...
1 1/8	8	54 550	...
1 1/4	7	68 650	...
1 3/8	7	87 200	104
1 1/2	6	103 050	104
1 3/4	6	126 450	104
1 7/8 to 4, incl.	106

^a Based on 90,000 psi mandrel stress for nut sizes 1/4 to 2 1/4 in., inclusive; 77,000 psi for 3 in.; and 67,000 psi for 3 1/4 to 4 in., inclusive.

(c) Unless otherwise specified, nuts for Grade B bolts shall be Heavy Hex Nuts

with dimensions as given in the latest issue of USA Standard for Square and Hex Nuts (USAS B18.2.2).

Methods of Test

6. (a) The material shall be tested in accordance with Supplement III of the Methods and Definitions for Mechanical Testing of Steel Products, (ASTM Designation: A 370).

(b) Standard square and hexagon bolts only shall be tested by the wedge tension method. Fracture shall be in the body or threads of the bolt without any fracture at the junction of the head and body. Other headed bolts shall be tested by the axial tension method.

(c) Nuts shall be tested by the axial proof load method.

(d) Speed of testing as determined with a free running crosshead shall be a maximum of 1 in. per min for the tensile strength tests of bolts and the proof load determination on nuts.

Number of Tests and Retests

7. (a) The requirements of this specification shall be met in continuous mass production for stock, and the manufacturer shall make sample inspections to ensure that the product conforms to the specified requirements. Additional tests of individual shipments of material are not ordinarily contemplated. Individual tests of steel are not identified in the finished product.

(b) When specified in the order, the manufacturer shall furnish a test report certified to be the last completed set of mechanical tests for each stock size in each shipment.

(c) When additional tests are specified on the purchase order, a lot, for purposes of selecting test samples, shall consist of all material offered for inspection at one time that has the following common characteristics:

- (1) One type of item, that is, bolts or nuts,
 - (2) One nominal size, and
 - (3) One nominal length of bolts.
- (d) From each lot, the number of tests for each requirement shall be as follows:

Number of Pieces in Lot	Number of Samples
500 and under.....	1
501 to 8 000.....	2
8 001 to 22 000.....	3
Over 22 000.....	5

(e) If any machined test specimen shows defective machining it may be discarded and another specimen substituted.

(f) Should any sample fail to meet the requirements of a specified test, double the number of samples from the same lot shall be tested in which case all of the additional samples shall meet the specification.

Marking

8. Bolt heads shall be marked (by raised or depressed mark at the option of the manufacturer) to identify the manufacturer. The manufacturer may use additional marking for his own use.

Inspection

9. (a) If the inspection described in Paragraph (b) is required by the purchaser it shall be specified in the inquiry, order, or contract.

(b) The inspector representing the purchaser shall have free entry, at all times while work on the contract of the purchaser is being performed, to all parts of the manufacturer's works that concern the manufacture of the material ordered. The manufacturer shall afford the inspector all reasonable facilities, without charge, to satisfy him that the material is being furnished in accordance with these specifications. All tests (except check analysis and inspection) shall be made at the place of manufacture prior to shipment, unless otherwise specified, and shall be so conducted as not to interfere unnecessarily with the operation of the works.

Rejection

10. Unless otherwise specified, any rejection based on tests specified herein shall be reported to the manufacturer within thirty working days from the receipt of samples by the purchaser.

By publication of this standard no position is taken with respect to the validity of any patent rights in connection therewith, and The American Society of Mechanical Engineers does not undertake to insure anyone utilizing the standard against liability for infringement of any Letters Patent nor assume any such liability.

PROCEDURE SPECIFICATION FOR: Carbon Steel
piping and plate, with backing ring or bar butt
d fillet welds. SMAW

A BASE METAL THICKNESS: This procedure is
qualified to allow welding of unlimited thick-
ness on structural members under AWS require-
ments. When welding to ASME requirements, the
maximum qualified thickness shall be 3.18".
For PART, the applicable code standard shall
govern maximum thickness in the as welded
condition.

BASE METAL: The base metal shall conform to
the specifications for ASME, Section IX, P-1
materials.

FILLER METAL: The filler metal shall con-
form to ASME Filler Metal Specification Number
FA-5.1 for ferrous filler metal in Group Num-
ber F4.

PREPARATION OF BASE MATERIAL: The edges
or surfaces of the parts to be joined by
welding shall be prepared by flame cutting,
plasma arc, grinding, machining, or any com-
bination of methods to essentially form the
geometry of the weld shown on Page 2 as de-
tailed on the attached sketches and shall
be cleaned of all oil or grease and excess-
ive amounts of scale or rust.

The chemical composition of the weld deposit
shall fall within the limits of weld metal
analysis, Number A-1.

ELECTRICAL CHARACTERISTICS: The current
used shall be DC SMAW — Reverse Polarity

GAS FOR TORCH SHIELD: None

GAS FOR BACK-UP PURGE: None

JOINT WELDING PROCEDURE: The welding
technique, such as electrode sizes, and
voltages and currents for each electrode,
size of the welding tip and filler rods,
shall be substantially as shown on Page 2.

TACK WELDS FOR SET-UP: Same as for weld (see
page 2).

APPEARANCE OF WELDING LAYERS: The weld-
ing current and manner of depositing the
weld metal shall be such that there shall
be practically no undercutting on the side
walls of the welding groove or the adjoin-
ing base material. See job specifications
for specific undercutting limitations.

POSITION: The welding may be done in all
positions.

PREHEAT & INTERPASS: 50° F minimum. 175° F
minimum for material that has a carbon content
in excess of 0.30% and 1" thickness. (See ESD
243 for AWS Welding).

CLEANING: All slag or flux remaining on
any bead of welding shall be removed before
laying down the next successive bead of
welding.

POST HEAT TREATMENT: 1100°-1200° F, 1 hour
per inch minimum (see Job specifications for
cycle and thicknesses requiring post heat
treatment).

DEFECTS: Any cracks or blow holes that
appear on the surface of any bead of weld-
ing shall be removed by chipping, grinding,
or gouging before depositing the next suc-
cessive bead of welding.


BACKING STRIP: The welded joints shall util-
ize a backing strip.

TRAVEL SPEED: SMAW — 1" - 8" per minute.

WELDING PROCESS: The welding shall be done
the SMAW process with a backing strip, us-
ing manual equipment.

This procedure is a rewrite of and com-
bines:
CODE NO. 7, P1-8R-F4-SMAW-12-2G
CODE NO. 8, P1-8R-F4-SMAW-12-5G

JOINT DETAIL AND WELDING TECHNIQUES



PASS NO. AND PROCESS	FILLER METAL TYPE OPTIONAL	FILLER METAL SIZE	AMPS	VOLT RANGE	POLARITY	TORCH SHIELD & FLO RATE (MIN.)	TUNGSTEN SIZE AND POLARITY
All SMAW	E7015, 16, or 18	3/32	65-110	26-34	Reverse	---	---
		1/8	90-165				
		5/32	140-180				
		3/16	180-275				

RECOMMENDED FORM Q-1 MANUFACTURER'S RECORD OF WELDING PROCEDURE
QUALIFICATION TESTS

AS WELDED

Specification No. P1-8R-Flu-SMAW-2G Date 8/31/77
 Welding Process SMAW Date 11/25/69, Revised 6/11/71
 Material Specification A-106-B Manual or Machine Manual
 of P-No. 1 of P-No. 1
 Thickness (if pipe, diameter and wall thickness) 6" Sch. 160 (.718)
 Thickness Range and test qualification 3/16" thru .750"
 Filler Metal Group No. 6 * FLUX OR ATMOSPHERE
 Weld Metal Analysis No. 1 Flux Trade Name or Composition _____
 Describe Filler Metal if not included in Table Q-1.2 Low Gas Composition _____
 or QN-1.2 Trade Name _____ Flow Rate _____
 For oxyacetylene welding—State if Filler Metal is silicon or aluminum killed. Is Backing Strip used? Yes
 Preheat Temperature Range 50 F. Min.
 Interpass Temperature Range _____
 Postheat Treatment NONE

WELDING PROCEDURE
 Single or Multiple Pass Multiple
 Single or Multiple Arc Single
 Position of Groove HORIZONTAL (2G POS.) (See Para. 8 Figs. Q-1 & Q-3, or QN-2 & QN-4)
 (Flux, horizontal, vertical, or overhead, if overhead, state whether overhead or circumferential)

FOR INFORMATION ONLY
 Filler Wire—Diameter 1/8" and 5/32"
 Trade Name ACON arc 7018
 Type of Backing ring
 Forehand or Backhand _____

WELDING TECHNIQUES
 Joint Dimensions Accord with Sheet 2 of 10
 temp 90-180 min 25-34 inches per min. _____
 Current D.C. Polarity REVERSE

REDUCED SECTION TENSILE TEST (Figs. Q-6 and QN-6)

Specimen No.	Dimensions		Area	Yield Point Load, lb.	Ultimate Tensile Stress, psi	Character of Failure and Location
	Width	Thickness				
39-2-1	.561	.746	.417	29,000	69,500	Broke in Base Metal
39-2-2	.561	.741	.416	29,600	71,200	Broke in Base Metal

GUIDED BEND TESTS (Figs. Q-7.1, Q-7.2, QN-7.1, QN-7.2, QN-7.3)

Type and Figure No.	Result	Type and Figure No.	Result
SIDE BEND SB-1	180° O.K.	" SB-3	180° O.K.
SIDE BEND SB-2	180° O.K.	" SB-4	180° O.K.

Revision of Filler Metal Tests, Fig. Q-1.2
 Welder's Name E. Carve Cert. No. _____ Temp. No. AW
 Who by virtue of these tests meets welder performance requirements.
 Test Conducted by M.W. KELLOGG LAB Laboratory Test No. HL 9-30
 per J. Williams

We certify that the specimens in this record are correct and that the test welds were prepared, welded and tested in accordance with the requirements of Section IX of the ASME Code.

Signed THE H.W. KELLOGG COMPANY

Date 11/25/69 By F.J. Richards

(Detail of record of tests are illustrative only and may be modified in content as the type and number of tests required by the Code. Recommended Form Q-1 is available for purchase at ASME Headquarters.)

NOTE: Any essential variables in addition to those above shall be recorded.



HEAT TREATED

RECOMMENDED FORM Q-1 MANUFACTURER'S RECORD OF WELDING PROCEDURE
QUALIFICATION TESTS

Specification No. PI-BR-Flu-SMAW-2G Date 8/31/77
Welding Process SPAW Manual or Machine Manual
Essential Specification A-106-C or A-106-C of P-No. 1 or P-No. 1
Thickness (id pipe, diameter and wall thickness) 16" Sch. 160 (1.594)
Thickness Range for this test condition 3/16" thru 3.188

Filler Metal Group No. F-6 FLUX OR ATMOSPHERE
Weld Metal Analysis No. 1 Flux Trade Name or Composition _____
Describe Filler Metal if not included in Table Q-1.1 or QN-1.1 Inert Gas Composition _____
For oxyacetylene welding—state if Filler Metal is silicon or aluminum killed. Trade Name _____ Flow Rate _____
In Beating Strip used? YES Preheat Temperature Range 50 F. MIN.
Interpass Temperature Range " " _____
Postheat Treatment 1100°F-1200°F. w/3 hr. hold
WELDING PROCEDURE
Single or Multiple Pass Multiple
Single or Multiple Arc Single
Position of Groove HORIZONTAL (2G pos.) (See Para. & Figs. Q-1 & Q-3, or QN-1 & QN-3)
(Flat, horizontal, vertical, or overhead if vertical, shall specify position or comment)

FOR INFORMATION ONLY
Filler Wire—Diameter 1/8" and 5/32" WELDING TECHNIQUES
Trade Name STON ARC 7018 Joint Dimensions Accord with Sheet 2 of 10
Type of Beaking FLNG 90-180 25-34 inches per min. _____
Forehand or Backhand _____ Current D.C. Polarity REVERSE

REDUCED SECTION TENSILE TEST (Figs. Q-4 and QN-6)

Specimen No.	Dimensions		Area	Ultimate Tensile Load, lb.	Ultimate Unit Stress, psi	Character of Failure and Location
	Width	Thickness				
TT-2-1	0.755	.997	.7527	58,820	76,820	Break in Weld
TT-2-2	0.755	.997	.7527	56,600	75,200	Break in weld

GUIDED BEND TESTS (Figs. Q-7.1, Q-7.2, QN-7.1, QN-7.2, QN-7.3)

Type and Figure No.	Result	Type and Figure No.	Result
Side Bend 2-1	O.K.	2-3	O.K.
Side Bend 2-2	O.K.	2-4	O.K.

Results of Fillet Weld Tests, Fig. Q-9(a)
Welder's Name R. Peterson Clerk No. _____ Stamp No. CD
Who by virtue of these tests meets welder performance requirements.
Test Conducted by M.W.K. Lab Laboratory-Test No. PI-Flu-BR-2G
per C. Diani

We certify that the specimens in this record are correct and that the test welds were prepared, welded and tested in accordance with the requirements of Section IX of the ASME Code.

Signed THE M.W. KELLOGG COMPANY
(Manufacturer)
Date 6/17/71 By F.J. Richards

(Detail of record of tests are illustrative only and may be modified to conform to the type and number of tests required by the Code. Recommended Form Q-1 is available for purchase at ASME Headquarters.)
NOTE: Any essential variables in addition to those above shall be recorded.

RECOMMENDED FORM Q-1 MANUFACTURER'S RECORD OF WELDING PROCEDURE
 AS WELDED QUALIFICATION TESTS

8/31/77

Date 11/25/69, Revised 6/11/71

Specification No. PI-SR-Flu-SMAW-5G

Welding Process SMW Manual or Machine Manual

Manual Specification A-106-B or A-106-B of P-No. 1 or P-No. 1

Thickness (if pipe, diameter and wall thickness) 6" Sch. 160 (.718)

Thickness Range this was qualified 3/16" thru .75"

Filler Metal Group No. F-4 * FLUX OR ATMOSPHERE

Filler Metal Analysis No. A-1 Flux Trade Name or Composition _____

Describe Filler Metal if not included in Table Q-11.2 Inert Gas Composition _____

or QN-11.2 Trade Name _____ Flow Rate _____

For any other welding—Specify if Filler Metal is sub- In Backing Strip used? Yes

lim or aluminum filled. Preheat Temperature Range 50° F. min.

WELDING PROCEDURE Interpass Temperature Range 50° F. min.

Single or Multiple Pass Multiple Postheat Treatment NONE

Single or Multiple Arc Single

Position of Groove Vertical 5G Upward (See Para. & Figs. Q-2 & Q-3, or QN-2 & QN-3)

(Flu, SMAW, vertical, or overhead if vertical, SMAW, vertical or overhead)

FOR INFORMATION ONLY

Filler Wire—Diameter 1/8 and 5/32 WELDING TECHNIQUES

Trade Name ARON Arc #7018 Joint Dimensions Accord with Sheet 2 of 6

Type of Backing Ring Amps 90-170 Volts 26-34 inches per min. _____

Forehand or Backhand _____ Current D.C. Polarity Reverse

REDUCED SECTION TENSILE TEST (Figs. Q-6 and QN-6)

Specimen No.	Dimensions		Area	Ultimate Tensile Load, lb.	Ultimate Unit Stress, psi	Character of Failure and Location
	Width	Thickness				
TS-R-1	.561	.765	.418	78,700	70,500	Broke in Base metal
TS-R-2	.561	.764	.417	67,700	64,800	Broke in Base metal

GUIDED BEND TESTS (Figs. Q-7.1, Q-7.2, QN-7.1, QN-7.2, QN-7.3)

Type and Figure No.	Results	Type and Figure No.	Results
Side Bend SB-1	180° O.K.	SB-3	180° O.K.
Side Bend SB-2	180° O.K.	SB-4	180° O.K.

Examples of Filler Metal Tests, Fig. Q-R(4) _____

Welder's Name J. Butler Class No. _____ Stamp No. 3V

This by virtue of these tests meets welder performance requirements.

Test Conducted by M.W. K LAB. Laboratory—Test No. MIG-70

per J. Williams

We certify that the specimens in this record are correct and that the test welds were prepared, welded and tested in accordance with the requirements of Section IX of the ASME Code.

Signed THE M. W. KELLOGG COMPANY
(Official stamp)
 By F. J. RICHARDS

Date 6/17/71

(Detail of record of tests are illustrative only and may be modified in conformity to the type and number of tests required by the Code. Recommended Form Q-1 is available for purchase at ASME Headquarters.)

NOTE: Any essential variables in addition to those shown shall be recorded.

Printed in U.S.A. (11/66) This Form is obtainable from the ASME, 345 E. 47th St., New York, N.Y. 10017

Attach 10

RECOMMENDED FORM Q-1 MANUFACTURER'S RECORD OF WELDING PROCEDURE
 QUALIFICATION TESTS

HEAT TREATED

Specification No. PI-8R-Flu-SMAW-5G
 Welding Process SMAW Date 8/31/71
 Manual or Machine Manual
 Material Specification A-106-C as A-106-C of P-No. 1 as P-No. 1
 Thickness (if pipe, diameter and wall thickness) 18" Sch. 160 (1.554)
 Thickness Range this test qualification 3/16" thru 3.188

Filler Metal Group No. F-4
 Weld Metal Analysis No. 1
 Describe Filler Metal if not included in Table Q-11.2
 or QN-11.2
 For oxyacetylene welding—State if Filler Metal is solution or aluminum killed.

FLUX OR ATMOSPHERE
 Flux Trade Name or Composition _____
 Inert Gas Composition _____
 Trade Name _____ Flow Rate _____
 Is Backing Strip used? YES
 Preheat Temperature Range 50°F. min.
 Interpass Temperature Range _____
 Postheat Treatment 150°F-1200°F, w/3hr. hold

WELDING PROCEDURE
 Single or Multiple Pass Multiple
 Single or Multiple Arc Single
 Position of Groove Vertical 5G Upward (See Figs. & Figs. Q-2 & Q-3, or QN-2 & QN-3)
(Flux, interpass, preheat, or postheat, if specified, is optional, shall be stated when used.)

FOR INFORMATION ONLY
 Filler Wire—Diameter 1/8" and 5/32"
 Trade Name Atom Arc 7018
 Type of Backing Ring
 Forehand or Backhand _____

WELDING TECHNIQUES
 Joint Dimensions Accord with Sheet 2 of 10
 Speed 90-170 25-34 inches per min.
 Current 0.C. Polarity Reverse

REDUCED SECTION TENSILE TEST (Figs. Q-4 and QN-6)

Specimen No.	Dimensions		Area	Ultimate Tensile Load, lb.	Ultimate Unit Stress, psi	Character of Failure and Location
	Width	Thickness				
TT-5-1	.760	.996	.7669	57,670	75,200	Broke in Weld
TT-5-2	.760	.996	.7669	56,400	73,540	Broke in Weld

GUIDED BEND TESTS (Figs. Q-7.1, Q-7.2, QN-7.1, QN-7.2, QN-7.3)

Type and Figure No.	Result	Type and Figure No.	Result
Side Bend 5-1	O.K.	Side Bend 5-3	O.K.
Side Bend 5-2	O.K.	Side Bend 5-4	O.K.

Review of Filler Weld Tests, Fig. Q-8a) _____
 Welder's Name R. Peterson Class No. _____ Stamp No. 03
 Who by virtue of these tests meets welder performance requirements.
 Test Conducted by M.W.K. LAB. Laboratory—Test No. PI-Flu-8R-5G
 per C. Oieni

We certify that the statements in this record are correct and that the test welds were prepared, welded and tested in accordance with the requirements of Section IX of the ASME Code.

Signed THE M.W. KELLOGG COMPANY
(Manufacturer)

Date 6/17/71 By F.J. Richards

(Detail of record of tests are illustrative only and may be modified to conform to the type and number of tests required by the Code. Recommended Form Q-1 is available for purchase at ASME Headquarters.)

NOTE: Any essential variables in addition to those above shall be recorded.
 Printed in U.S.A. (11/66) This Form is obtainable from the ASME, 345 E. 47th St., New York, N.Y. 10017

Attach. 11

WELDING TECHNIQUE SPECIFICATION NO. AWS 1-1

This document has been formulated to clarify the technique for applications of Weld Code 7/C procedures as applied to AWS welding only. This technique will be used in accordance with Pullman Power Products Process Sheet.

DATE: 5/17/79

REVISION: 4 DATE: 12-20-79

SUPPORTING PQR(s): Premqualified

Technique Qualification Code: Shielded Metal Arc Welding of ASTM A-36, A-441, A-572 Gr. 50, A-500, A-515 and A-516 in any applicable combination in accordance with AWS D1.1-79.

Base Metal: The base metal shall conform to those listed above. Other materials may be substituted with the approval of the Cognizant Welding Engineer.

Base Metal Thickness: This technique is qualified for welding of materials of unlimited thickness in accordance with AWS D1.1-79.

Filler Metal: The filler metal shall conform to AWS SpA 5.1, Type E-7018.

Position of Welding: Welding will be done in all positions. Weld progression will be vertical - up.

Preheat and Interpass Temperature: Preheat and interpass temperature shall conform to those specified below:

<u>BASE METAL THICKNESS</u> (Actual)	<u>MINIMUM PREHEAT</u> °F	<u>MAXIMUM INTERPASS</u> °F
Up to 3/4"	50°F.	500°F.
Over 3/4" through 1 1/2"	150°F.	500°F.
Over 1 1/2" through 2 1/2"	225°F.	500°F.
Over 2 1/2" — —	300°F.	500°F.

When metal temperature is below 70°F, material will be flame dried. The preheat requirement of a joint is established by the thickest member being joined. The preheat applies to both sides of the joint and to the entire length of the joint a minimum distance as shown below:

<u>TYPE OF WELD</u>	<u>MATERIAL THICKNESS (t)</u>	<u>MINIMUM DISTANCE FROM POINT OF WELD DEPOSIT</u>
Fillet, Partial Pen. \leq 1/4 t, and Base Metal Repairs 1/4 t	\leq 3 inches	3 inches
	$>$ 3 inches	(t) thickness of part
Full Penetration, Partial Pen. $>$ 1/4 t, Base Metal Repairs $>$ 1/4 t.	All Thickness	2 t

Cleanliness: All weld preps will be free of rust, scale, grease, and other contaminants for at least 1" from the weld prep edge.

Weld Parameters: Welding parameters are specified in the table on page 3 of 3.


Welding Technique: The welding technique shall be as follows:

- A) **BEAD WIDTH** - All welding will be accomplished using the stringer bead technique. Weaving is allowed on the cover pass only to a maximum of 5 times the electrode diameter.
- B) **INTERPASS CLEANING** - All weld beads will be free of all slag prior to continuation of welding. **NEEDLE GUNS** shall not be used for any cleaning operation.
- C) **DEFECTS** - All visible defects, i.e., porosity, crater cracks, cold lap, shall be removed prior to the continuation of welding by grinding or filling.
- D) **RUN-OFF TABS AND BACKING STRAPS** - Run-off tabs and backing straps will be used whenever possible. Run-off tabs should be removed. Backing straps need not be removed unless specified by the owner or his designated representative. Removal of run-off tabs shall be accomplished by thermal cutting within 1/8" of the weldment and then blended into the base metal by grinding. Alternatively, removal may be entirely accomplished by grinding. Removal of backing straps will be accomplished by grinding or gouging to sound metal, and then back welded as needed. When any thermal process is used, the applicable preheat requirements are mandatory. Preheat may be maintained during grinding as desired.
- E) **BASE METAL BUILD-UPS** - Base metal build-ups will conform in all aspects to this procedure.
- F) **WELD PROFILES** - Weld profiles will be as follows:
 - 1) **Groove Welds** - maximum reinforcement of 1/8" and shall blend smoothly into the base metal in accordance with the typical joint details and weld profiles, page 3 of 3.
 - 2) **Fillet Welds** - size in accordance with the field drawing (+1/8, -1/16 for 10% of weld length) and profile in accordance with the typical joint details and weld profiles, page 3 of 3.
 - 3) The final surface will be smooth enough as not to interfere with M.D.E. operations. Preheat may be maintained during final surface conditioning operations.
 - 4) **T-Joints and Corner Joints Groove Welds** - maximum reinforcement of 1/8" and shall blend smoothly into the base metal with reentrant configurations in accordance with the typical joint details and profiles, page 3 of 3.



TYPICAL JOINT DETAILS

RE-ENTRY FLLET WELD



± 1/16 - 0" TOLERANCE
 RE JOINT DESIGN &
 DETAIL SKETCH AS APPT
 BY CUSTOMER
 K-K2 - 1/16" FOR 10% OF W-
 LENGTH

WELDING PARAMETERS

WELD LAYER OR PASS	PROCESS	FILLER METAL		CURRENT		VOLT RANGE*	TRAVEL SPEED RANGE**	
		CLASS.	SIA.	TYPE POL.	AMP RANGE			
All	SHAW	E7018	3/32	DCLP	65-120	27	2	** Minimum * Maximum
			1/8		100-165	31	2	
			5/32		140-220	34	3	
			3/16		180-275	36	3	

APPROVALS:

Prepared by: R. Casen 12-20-79 Cognizant Welding Engineer
 Approved by: [Signature] 12/20/79 Q. A. Manager
 Approved by: Ramji P. Patil DEC 21 1979 P.G. & E. Representative

ATTACHMENT L

Concern #198

11/1/11

Task: Allegation or Concern No. 198

ATS No.: RV-84-A-0027

BN No.:

Characterization

- Foley QC person incorrectly handles work packages.

Staff Position

This allegation is an issue which appears to be a one of minor significance in terms of the health and safety of the public. It does not represent a new significant management or technical situation which has not been previously addressed.

Action Required

This issue will be turned over to PG&E for response. The licensee will be required to provide a written response to their findings and corrective actions.

198
Squashes Work Packages in file
cabinets, causing QC items to be overlooked.
(This may not have been passed-on on the
hotline)

ATTACHMENT M

Concerns #200 and #201

11/18/84

11

Task: Allegation or Concern No. 200

ATS No: RV-84-A-030

BN No:

Characterization:

NDE reports inconsistent with contractors inspection reports of welds.

Staff Position

This allegation is an issue which appears to be a restatement of concerns identified in the past. The issue of concern here does not appear to represent a new significant management or quality performance issue which has not been previously addressed.

Action Required

This issue will be turned over to PG&E for response. The licensee will be required to provide a written response to their findings and corrective actions.

Task: Allegation or Concern No. 201

ATS No: RV-84-A-030

BN No:

Characterization:

NDE reports improperly changed without proper approvals

Staff Position

This allegation is an issue which appears to be a restatement of concerns identified in the past. The issue of concern here does not appear to represent a new significant management or quality performance issue which has not been previously addressed.

Action Required

This issue will be turned over to PG&E for response. The licensee will be required to provide a written response to their findings and corrective actions.



UNITED STATES
NUCLEAR REGULATORY COMMISSION
REGION V

1990 N. CALIFORNIA BOULEVARD
SUITE 202, WALNUT CREEK PLAZA
WALNUT CREEK, CALIFORNIA 94598

CONFIDENTIAL SOURCE:
YES
NO

atc

DIABLO CANYON

SUMMARY OF SPECIAL INSP. -RELATED INFORMATION

ISSUE: DOCUMENTS INCONSISTENT; RECORD FALSIFICATION;	DATE 12/7/84	TIME INITIATED 4:30 PM	TIME COMPLETED 5:15 PM
TYPE MEETING INTERVIEW <input checked="" type="checkbox"/> TELEPHONE CALL COLLECT () YES () NO () OTHER	PARTICIPANTS OTHER: NAME		YES ON SITE
	ANNONAMUS	?	?
	LOCATION CALLED NO.	CALLING NO.	
	LOCAL	N/A	

SUMMARY:

ARE YOU, OR ARE YOU AWARE OF, IMPROPER MANAGEMENT PRESSURES
STANDARD QUESTION: TO "CUT CORNERS" (i.e. sacrifice safety to meet schedule, etc)?:

CONCERNED INDIVIDUAL WANTS US TO EXAMINE A SITUATION
WITHOUT INDICATING IT IS AN ALLEGATION - CONCERNED FOR
FUTURE EMPLOYMENT.

CONCERN IS THAT NDE REPORTS OF WELDS ARE INCONSISTENT
WITH CONTRACTORS INSPECTION REPORTS AND THAT CONTRACTOR
PERSONNEL CHANGED NDE REPORTS WITHOUT CONSENT OF
ORGANIZATION COMPLIANT NDE. OUR ATTENTION IS DIRECTED TO
FOLEY NCRs 8833XR60 AND 8833XR75 AND DWGS. (FOLEY)
6180 F1-13-001, CONNECTION BH, DETAIL 2-006 (REV 7)
6180 F2-13-002, CONNECTION CF & FG
WE SHOULD ALSO LOOK AT NCRs 8833XR66 AND
8833XR81 FOR SIMILAR SITUATIONS.

WRITTEN BY _____

DATE 2/7/84	PAGE OF 1 / 1
----------------	------------------

BY FULL-USE SOURCE (2) SECTION (1) ON (1) ACT. 10

NONCONFORMANCE REPORT

Page 1 of 2

DESCRIPTION:
153' Elevation Hot Shop Connections
ET, EU, EV, BP, BQ, BR, BS

Yes No
ATTACHED DATE 4-12-83

REV. HPF. ID NUMBER N/A

WELD TAG
 APPROVED BY Langley DATE 1/83

UNIT UNIT LOCATION CLASS NON-CLASS

INSPECTION CRITERIA: DRAWING SPECIFICATION PROCEDURE
DOCUMENT TITLE AND NUMBER: 6180-F1-13-018 006-007 QCP-5A

DESCRIPTION OF NONCONFORMANCE: (Including Cause) Results on nondestructive testing U.T. (ultrasonic test) on the foregoing connections revealed flaws. (See attached examination records.)
Cause:
1. Improper interpass cleaning and/or back gouging. May also involve improper technique for depositing root side pass after back gouging.

Robert A. Cat 4/12/83 INITIATED BY DATE
Robert A. Cat 4/14/83 QUALITY MANAGER DATE
James J. Robinson 4-12-83 PROJECT MANAGER DATE

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE: Repair weld per QCP-5A. Remove weld metal a minimum of 2" each side of the indication. Reweld and reinspect visually and ultrasonically.
Means to prevent recurrence: 1. Hold training meeting with production supervision regarding welding technique as well as proper interpass weld cleaning and back gouging. (CONTINUED NEXT PAGE)

James J. Robinson 4-12-83 DISPOSITION BY DATE
Robert A. Cat 4/12/83 QUALITY MANAGER DATE
James J. Robinson 4-12-83 PROJECT MANAGER DATE
Lawrence M. Bruner 4-12-83 PACIFIC GAS AND ELECTRIC CO. DATE
ZCB

DISPOSITION ACCOMPLISHED
Work has been accomplished in accordance with disposition and training meetings have been held
FOR INFORMATION ONLY

J. R. ... 4/27/83 VERIFIED BY DATE
Robert A. Cat 4/27/83 SUPERINTENDENT DATE
Robert A. Cat 4/27/83 QUALITY MANAGER DATE

THE HOWARD P. FOLEY CO. ACCEPTANCE
[Signature] 6-28-83 PROJECT MANAGER DATE

PACIFIC GAS AND ELECTRIC CO. ACCEPTANCE
[Signature] 6-27-83 SIGNATURE DATE

INFORMATION ONLY

ORIGINAL . THE HOWARD P. FOLEY COMPANY
NONCONFORMANCE REPORT - CONTINUATION SHEET

NO.
8833VP-66

CONTINUATION OF: DESCRIPTION OF NONCONFORMANCE
PROPOSED DISPOSITION
DISPOSITION ACCOMPLISHED

PAGE 2 OF 2

DATE
4-12-83

MEANS TO PREVENT RECURRENCE:

2. Hold training meeting with Q.C. supervision to discuss
nondestructive testing requirements and interpass weld cleaning.

FOR INFORMATION ONLY

INFORMATION ONLY



10CFR21 NONCONFORMANCE REPORT

Pacific Gas and Electric Company has reviewed The Howard P. Foley Company Nonconformance Report Number 8833XR-75 ^① in accordance with the requirements of the U.S. Nuclear Regulatory Commission's Code of Federal Rules and Regulations, Title 10, Part 21 and determines it

is _____
Initiating Document

is not

reportable to the U.S. Nuclear Regulatory Commission.

THE
HOWARD P. FOLEY
COMPANY
P O BOX 327
AVILA BEACH CALIF.
95424
805-595-2322

Offices

- ALLENTOWN PENNSYLVANIA
- BALTIMORE MARYLAND
- CHICAGO ILLINOIS
- DALLAS TEXAS
- HARRISBURG PENNSYLVANIA
- HOUSTON TEXAS
- LOS ANGELES CALIFORNIA
- MARTINEZ CALIFORNIA
- MEMPHIS TENNESSEE
- NEW ORLEANS LOUISIANA
- PHILADELPHIA PENNSYLVANIA
- PHOENIX ARIZONA
- PITTSBURGH PENNSYLVANIA
- RICHMOND VIRGINIA
- SALT LAKE CITY UTAH
- TAMPA FLORIDA
- TUCSON ARIZONA
- WASHINGTON D.C.
- ANCHORAGE ALASKA

Scott M. R... 5-12-83
The Pacific Gas and Electric Company Date

FOR INFORMATION ONLY

PG&E G.C.
QUALITY CONTROL
REVIEWED
<i>D. Bell</i>
DATE <u>5/12/83</u>

Canadian Subsidiary
EDMONTON ALBERTA

HPF/10CFR21

NIGHT SHIPT

NONCONFORMANCE REPORT

Original

Page 1 of 2	Number: 8833XR-75 REV. 1
YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	Date: 5-5-83
ATTACHMENTS	
HOLD TAG # 8833XR-75 REV. 1	
<input checked="" type="checkbox"/> REMOVED	
BY <u>L. Fisher</u> <u>8/1/83</u>	DATE <u>8-1-83</u>

DESCRIPTION: Fuel Handling Building
 Weld repair per NCR 8833XR-66
 CONN. BR (Weld #3) WPS-19

W.R. #6180

REF. HPF/IR NUMBER

UNIT I UNIT II / LOCATION FHB Elev. 153' S⁹ 16.7 CLASS I NON-CLASS I

INSPECTION CRITERIA: DRAWING SPECIFICATION PROCEDURE

DOCUMENT TITLE AND NUMBER: 6180-F1-13-007 REV. 7; 6180-F1-13-001 REV. 12 QCP-5A

DESCRIPTION OF NONCONFORMANCE: (Including Cause)

There is a crack at the end of Weld #3 that extends into adjacent Weld #1 and base metal. Weld #1 has been Q.C. accepted.

INITIATED BY R. Scite 5-10-83 DATE

QUALITY MANAGER [Signature] 5-10-83 DATE

PROJECT MANAGER [Signature] 5-11-83 DATE

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE:

1. Remove defined crack by mechanical means per QCP-5A.
2. M.T. Welds and/or base metal at excavated area to assure crack removal.

(CONTINUED ON PAGE 2)

DISPOSITION BY [Signature] MAY 11 1983 DATE

PROJECT MANAGER [Signature] 5-12-83 DATE

QUALITY MANAGER [Signature] 5-11-83 DATE

PACIFIC GAS AND ELECTRIC CO. [Signature] 5-12-83 DATE

DISPOSITION ACCOMPLISHED.

Weld #1 repaired per Disposition, and Weld #3 repaired per Disposition - MT, UT, VT were all acceptable.

FOR INFORMATION ONLY

VERIFIED BY [Signature] 7-26-83 DATE

SUPERINTENDENT [Signature] 7-27-83 DATE

QUALITY MANAGER [Signature] 7/27/83 DATE

THE HOWARD P. FOLEY CO. ACCEPTANCE

PROJECT MANAGER [Signature] 7-30-83 DATE

PACIFIC GAS AND ELECTRIC CO. ACCEPTANCE

SIGNATURE [Signature] 7-28-83 DATE

HPF/NCR 5-14-82

Close to File (date) 8-1-83

THE HOWARD P. FOLEY COMPANY
NONCONFORMANCE REPORT CONTINUATION SHEET

Original

NO.
BB33XR-75 REV.1
PAGE <u>2</u> OF <u>2</u>
DATE 5-5-83

CONTINUATION OF: DESCRIPTION OF NONCONFORMANCE
PROPOSED DISPOSITION
DISPOSITION ACCOMPLISHED

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE: (CONTINUED FROM PAGE 1)

3. Weld up excavation to meet original base metal and weld requirements per current revision of design detail.
4. Perform Visual Inspection on repaired area. Provide final NDE on Welds 1 & 3 (M.T. for Weld #1, and M.T. & U.T. for Weld #3).

FOR INFORMATION ONLY

WELD INSPECTION SHEET

WELD NO.: DR conn BR WELD PROC. SPEC(S) USED _____ LOC/COORD 16² S²
 DRAWING: W180E113007 R2 DCP-SA, WPS-10 UNIT I ELEV. 153' 7"
 INSPECTOR: B BERG TYPE OF WELDING ELECTRODE _____ PIECE 006 TO 006
 DATE: 12-22-82 USED E7018 INITIATING DOC.: W180E113007 R1

ACPT	RJCT	EDGE PREP AND FITUP	ACPT	RJCT	TACKING
BB		edge preparation	BB		Rod heat # <u>32682</u>
BB		fitup	BB		Rod diameter <u>1/8</u>
<u>N/A</u>		N.D.E. (where applicable)	BB		Fitup
			BB		Welder ID <u>CQ</u>
			BB		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
BB		Rod heat # <u>32682</u>	RDM		Rod heat # <u>32682</u>
BB		Rod diameter <u>1/8</u>	RDM		Rod diameter <u>1/8" Ø</u>
BB		Visual inspection	RDM		Visual inspection
<u>N/A</u>		N.D.E. type	<u>NA NA</u>		N.D.E. type
BB		Welder ID <u>CQ</u>	RDM		Welder ID <u>CQ</u>
BB		Preheat	RDM		Preheat <u>70°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A
 MATERIAL P.O. or HEAT NUMBER C006 Ht. 210147 to D006 Ht. 3250653

ADDITIONAL REMARKS: WELDS 12 CONNECTION BR

WELDER OF THESE TESTS ONLY
FOR NCR BE332R TESTS ONLY

INFORMATION ONLY

This is to certify that the above weld(s) have been inspected per AWS D1.1 and the Howard P. Foley Company Quality Procedures, and have been found to be acceptable.

DATE: 12-28-82 Q.C. INSPECTOR Roger D. Meek

WELD INSPECTION SHEET

WELD NO. ③4 CON BR WELD PROC. SPEC(S) USED _____ LOC/COORD 16² 6 S²
 DRAWING: 6180 F113007 R2 DCP-SA, WPS-19 UNIT I ELEV. 153'7"
 INSPECTOR: B BEAG TYPE OF WELDING ELECTRODE _____ PIECE COOG TO EXISTING
 DATE: 12-22-82 USED E7018 INITIATING DOC.: WR 6180 R1

ACPT	RJCT	EDGE PREP AND FITUP	ACPT	RJCT	TACKING
BB		edge preparation	BB		Rod heat # 32682
BB		fitup	BB		Rod diameter 1/8
N/A		N.D.E. (where applicable)	BB		Fitup
			BB		Welder ID <u>CQ</u>
			BB		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
RDM		Rod heat # 32682	RDM		Rod heat # 32682
RDM		Rod diameter 1/8	RDM		Rod diameter 1/8
RDM		Visual Inspection	RDM		Visual Inspection
N/A		N.D.E. type	N/A		N.D.E. type
RDM		Welder ID <u>CQ</u>	RDM		Welder ID <u>CQ</u>
RDM		Preheat	RDM		Preheat

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A

MATERIAL P.O. or HEAT NUMBER COOG Ht 210147 TO EXISTING

ADDITIONAL REMARKS FOR WELDS 34 CONNECTION BR

WELDER - J. ESTES
BY: N.P. 8853 X.P. 75 **INFORMATION ONLY**

INFORMATION ONLY

This is to certify that the above weld(s) have been inspected per AWS D1.1 and the Howard P. Foley Company Quality Procedures, and have been found to be acceptable.

DATE: 12-28-82 Q.C. INSPECTOR Roger D. Mack


PG ²/₃ E

NONDESTRUCTIVE EXAMINATION MANUAL

Page 1 of 1

Form N-MT-1A

Revision 0



DRY POWDER MAGNETIC PARTICLE EXAMINATION DATA SHEET

Location DCPP Unit I Procedure N-MT-1 Revision 0 Revision Date 1-1-83
 Examiner W. G. C. Level II Examiner O'Connor Level II Exam'n Date 7-25-83
 Surface Temperature Ambient Surface Prep. Used Grinder Demag. Reg'd NA
 Technique Used Prods AC HWAC X Magnetic Part. Type RA Rod Mfr Magnaflux
 Magnetizing Unit P-90 S.N. 751847 Last Calibration 5-5-83 Calibr Due 11-5-83
 Test Block S.N. NA Weight NA
 Acceptance Criteria Appendix B
 Light Level N. G. C.

CONN./PACKAGE NO. # BR DETAIL DRAWING NO. # 6180-F1-13-007 REFERENCE DRAWING NO. # 6180-F1-13-001

Weld # Component	Prod/Leg Spacing	Current	Indication Description	Accept		Remarks
				Yes	No	
<u>3</u>	<u>5"</u>	<u>500 Amps</u>	<u>Per NCR8833X-R-75</u>	<input checked="" type="checkbox"/>		
<u>1</u>	<u>5"</u>	<u>500 Amps</u>	<u>NRI on Weld #3 and repair area of Weld #1</u>	<input checked="" type="checkbox"/>		


FOR INFORMATION ONLY

INFORMATION ONLY

M.T. Level III Review _____ Date _____

PG&E
NONDESTRUCTIVE EXAMINATION MANUAL

Page 1 of 1



**DRY POWDER MAGNETIC PARTICLE
 EXAMINATION DATA SHEET**

Form N-MT-1A

Revision 0

Location D/CP Unit Two Procedure N-MT-1 Revision 0 Revision Date 1-1-83
 Examiner J. E. H. G. Level II Examiner J. E. H. G. Level I Exam'n Date 5-31-83
 Surface Temperature 85° Surface Prep. Used Wire Wheel Demag. Req'd N/A
 Technique Used PRODS AC HWAC X Magnetic Part. Typed BA Mfr Magu-Flux
 Magnetizing Unit Magu-Flux S.N. 751847 Last Calibration 5-9-83 Calibr Due 4-5-85
 Test Block S.N. N/A Weight N/A
 Acceptance Criteria APPENDIX B
 Light Level N.G.C. Batch # 82H050

CONN./PACKAGE NO. # <u>BR</u>	DETAIL DRAWING NO. # <u>6180-FI-13-007</u>	REFERENCE DRAWING NO. # <u>6180-FI-13-001</u>
----------------------------------	---	--

Weld Component	I	Prod/Leg Spacing	Current	Indication Description	Accept		Remarks
					Yes	No	
<u>#3</u>		<u>5"</u>	<u>500 amps</u>	<u>Indication was at end of weld #3 that extended into weld #1 and base metal. Indication was removed and re-examined.</u> <u>(Ref. N.C.R. # 8853XR-75)</u> <u>Base Metal Exam only</u>	<u>X</u>		<u>NRI</u>

FOR INFORMATION ONLY

INFORMATION ONLY

M.T. Level III Review _____ Date _____

Plant DCPD		Unit I	Component Seismic Molds	Location Fuel Handling Bldg.			Date 6-2-83	Ref. Dwg. No. G190-F2-13-001
Block Type/No. 11-2-783149		S.U. Cable Type/Length Pmc = Em / Amp = M'xT; 6'x6'		Couplant Type/Visc. Ultragel II 7220			Exam. Proc/Rev. Date N-UT-51014-4-83	
Instrument Nortec-131D		Straight Beam	Straight Beam	Angle Beam 70° Non.	Angle Beam	Angle Beam	Cal. Checks Time/Initials'	
Serial No. D-271	Search Unit Acetech Gamma	N/A	N/A	Acetech Gamma	N/A	N/A	(L) 1010	
Rej. Damp. Off	Serial No.	M1949	}	F05944	}	}	(S) in 10:5	
Rep. Rate 3K	S.U. Size	.75" φ		.50" φ			(S) out 10:30	
Filter (+)	S.U. Freq.	2.25 MHz		2.25 MHz				
Imp. N/A	Wedge Type	N/A		Lucite				
Beam Angle/Mode		0°	}	70° meas.	}	}		
L-WAVE				5-wave				
Basic Ref. Level, Amp. % Screen/Db		50db @ 70% FSH		60db @ 90% FSH				
Scan Sensitivity, Db		50db		74db / 79db				
Screen Distance, in.		2.5"	}	5"	}	}		
Calib. Blocks, Type/No.		Barenatal		RX-5 110-20 783.68.				

Gain, Linearity, and Resolution Verification B.U

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Face a or b	Beam Face c	Angle Beam Face/Angle/Result	
153 al.		FP	butt	3/4	12"	N/A	A/NRI	N/A	A70°	N/A
153 al.		FP	butt	3/4	12"	N/A	A/NRI	N/A	A70°/NRI	N/A

FOR INFORMATION ONLY

Continuation Sheets	Cal By: P. Welch E R. G. Chingame III	Level	Exam By: P. Welch E R. G. Chingame III	Level	Data Reviewed By:	Level
---------------------	--	-------	---	-------	-------------------	-------

WELD INSPECTION SHEET

INFORMATION ONLY

CONN. NO. BR
 WELD NO. 193 WELD PROC. SPEC(S) USED WPS 19 LOC/COORD. 167 & 59
 DRAWING G180-F1-13-007 A QCP SA UNIT I ELEV. 153
 INSPECTOR D. Turley TYPE OF WELDING ELECTRODE Duob TO Existing
 DATE 6/2/83 USED E 7018 INITIATING DOC. C 6180

ACPT	RJCT	EDGE PREP AND FIT-UP <u>6/2/83</u>	ACPT	RJCT	TACKING
<u>Q77</u>		Edge preparation	<u>n/a</u>		Rod heat #
<u>Q77</u>		Fit-up			Rod diameter
<u>n/a</u>		N.D.E. (where applicable)			Fit-up
Material		<u>Existing steel</u>			Welder I.D.
P.O.&HT#					Preheat

ACPT	RJCT	ROOT PASS INSPECTION <u>6/2/83</u>	ACPT	RJCT	FINAL PASS INSPECTION <u>6/2/83</u>
<u>Q77</u>		Rod heat # <u>2AC2</u>	<u>Q77</u>		Rod heat # <u>2AC2</u>
<u>Q77</u>		Rod diameter <u>1/8</u>	<u>Q77</u>		Rod diameter <u>1/8</u>
<u>Q77</u>		Visual Inspection	<u>Q77</u>		Visual Inspection
<u>Q77</u>		N.D.E. type <u>mt OK</u>	<u>Q77</u>		N.D.E. type <u>UP OK</u>
<u>Q77</u>		Welder I.D. <u>QB</u>	<u>Q77</u>		Welder I.D. <u>QB</u>
<u>Q77</u>		Preheat <u>50°</u>	<u>Q77</u>		Preheat <u>50°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: Welder "QB" IS Ramirez

~~WELD~~ **FOR INFORMATION ONLY** ~~REPAIR~~ RTX-25

This is to certify that the above weld(s) have been inspected per AWS D1.1 and The Howard P. Foley Company Quality Procedures, and have been found to be acceptable.

DATE 6/2/83 Q.C. INSPECTOR Donald S. Turley

DESCRIPTION: Fuel Handling Building
 Weld repair per NCP 8833XR-66
 CONN. BR (Weld #3) WPS-19

W.R. #6180

YES NO

ATTACHMENTS Date: 5-5-83

HOLD TAG # 8833XR-75 REV. 1
 REMOVED

REF. HPF/IR NUMBER BY DATE

UNIT I UNIT II / LOCATION FHB Elev. 153' S⁹ 16.7 CLASS I NON-CLASS I

INSPECTION CRITERIA: DRAWING SPECIFICATION PROCEDURE

DOCUMENT TITLE AND NUMBER: 6180-F1-13-007 REV. 7; 6180-F1-13-001 REV. 12 QCP-5A

DESCRIPTION OF NONCONFORMANCE: (Including Cause)

There is a crack at the end of Weld #3 that extends into adjacent Weld #1 and base metal. Weld #1 has been Q.C. accepted.

INITIATED BY FOR R. Seitz DATE 5-10-83

QUALITY MANAGER [Signature] DATE 5-10-83

PROJECT MANAGER [Signature] DATE 5-11-83

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE:

1. Remove defined crack by mechanical means per QCP-5A.
2. M.T. Welds and/or base metal at excavated area to assure crack removal.

(CONTINUED ON PAGE 2)

DISPOSITION BY [Signature] DATE MAY 11 1983

QUALITY MANAGER [Signature] DATE 5-11-83

PROJECT MANAGER [Signature] DATE 5-12-83

PACIFIC GAS AND ELECTRIC CO. [Signature] DATE 5-12-83

DISPOSITION ACCOMPLISHED.

Weld #1 repaired per Disposition, and Weld #3 repaired per Disposition - MT, UT, VT were all acceptable.

FOR INFORMATION ONLY

VERIFIED BY [Signature] DATE 7-26-83

SUPERINTENDENT [Signature] DATE 7-27-83

QUALITY MANAGER [Signature] DATE 7/27/83

THE HOWARD F. FOLEY CO. ACCEPTANCE

PACIFIC GAS AND ELECTRIC CO. ACCEPTANCE

PROJECT MANAGER DATE SIGNATURE DATE

THE HOWARD P. FOLEY COMPANY
NONCONFORMANCE REPORT - CONTINUATION SHEET

Original

NO.

8833XR-75 REV.1

CONTINUATION OF: DESCRIPTION OF NONCONFORMANCE
PROPOSED DISPOSITION
DISPOSITION ACCOMPLISHED

PAGE 2 OF 2

DATE
5-5-83

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE: (CONTINUED FROM PAGE 1)

3. Weld up excavation to meet original base metal and weld requirements per current revision of design detail.
4. Perform Visual Inspection on repaired area. Provide final NDE on Welds 1 & 3 (M.T. for Weld #1, and M.T. & U.T. for Weld #3).

FOR INFORMATION ONLY

INFORMATION ONLY



10CFR21 NONCONFORMANCE REPORT

Pacific Gas and Electric Company has reviewed
The Howard P. Foley Company Nonconformance Report
Number 883337R-75 in accordance with
the requirements of the U.S. Nuclear Regulatory
Commission's Code of Federal Rules and Regulations,
Title 10, Part 21 and determines it

is _____
Initiating Document

is not

reportable to the U.S. Nuclear Regulatory Commission.

THE
HOWARD P. FOLEY
COMPANY
P. O. BOX 327
AVILA BEACH CALIF
95404
805-595-2322

Offices

- ALLENTOWN PENNSYLVANIA
- BALTIMORE MARYLAND
- CHICAGO ILLINOIS
- DALLAS TEXAS
- HARRISBURG PENNSYLVANIA
- HOUSTON TEXAS
- LOS ANGELES CALIFORNIA
- MARTINEZ CALIFORNIA
- MEMPHIS TENNESSEE
- NEW ORLEANS LOUISIANA
- PHILADELPHIA PENNSYLVANIA
- PITTSBURGH PENNSYLVANIA
- RICHMOND VIRGINIA
- SALT LAKE CITY UTAH
- TAMPA FLORIDA
- TULSA OKLAHOMA
- WASHINGTON D.C.
- ANCHORAGE ALASKA

Scott M. Rimmer 5-12-83
The Pacific Gas and Electric Company Date

PG&E GC INFORMATION ONLY
 QUALITY CONTROL
 REVIEWED D. Bell
 DATE 5/12/83

FOR INFORMATION ONLY

Canadian Subsidiary
EDMONTON ALBERTA

HPF/10CFR21

WELD INSPECTION SHEET

WELD NO.: 12 CORR BR WELD PROC. SPEC(S) USED _____ LOC/COORD 16² 6 S⁹
 DRAWING: W180 E113007 R2 QCP-5A, WPS-10 UNIT I ELEV. 152' 2"
 INSPECTOR: B BERG TYPE OF WELDING ELECTRODE _____ PIECE 0006 TO 0006
 DATE: 12-22-82 USED E7018 INITIATING DOC.: WRG180 R1

ACPT	RJCT	EDGE PREP AND FITUP	ACPT	RJCT	TACKING
BB		edge preparation	BB		Rod heat # <u>32682</u>
BB		fitup	BB		Rod diameter <u>1/8</u>
<u>N/A</u>		N.D.E. (where applicable)	BB		Fitup
			BB		Welder ID <u>CQ</u>
			BB		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
BB		Rod heat # <u>32682</u>	RDM		Rod heat # <u>32682</u>
BB		Rod diameter <u>1/8</u>	RDM		Rod diameter <u>1/8" Ø</u>
BB		Visual Inspection	RDM		Visual Inspection
<u>N/A</u>		N.D.E. type	<u>N/A</u>	<u>N/A</u>	N.D.E. type
BB		Welder ID <u>CQ</u>	RDM		Welder ID <u>CQ</u>
BB		Preheat	RDM		Preheat <u>70°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A

MATERIAL P.O. or HEAT NUMBER 0006 HT 210147 to 0006 HT 3250653

ADDITIONAL REMARKS: WELDS 12 CONNECTION BR

WELDER - J. ESTES

PER NCR FE30XR TESTING

FOR INFORMATION ONLY

This is to certify that _____
 Howard P. Foley Company quality procedures, and have been found to be acceptable.

DATE: 12-28-82 I.C. INSPECTOR: [Signature]

FOR INFORMATION ONLY

WELD INSPECTION SHEET

WELD NO. 34 conn BR WELD PROC. SPEC(S) USED _____ LOC/COORD 1/2" S
 DRAWING: 6180F113007 R2 QCP-SA, WPS-19 UNIT I ELEV. 153'7"
 INSPECTOR: B BEAG TYPE OF WELDING ELECTRODE _____ PIECE COOG TO EXISTING
 DATE: 12-22-82 USED E7018 INITIATING DOC.: WR 6180 R1

ACPT	RJCT	EDGE PREP AND FITUP	ACPT	RJCT	TACKING
BB		edge preparation	BB		Rod heat # 32682
BB		fitup	BB		Rod diameter 1/8
N/A		N.D.E. (where applicable)	BB		Fitup
			BB		Welder ID <u>CQ</u>
			BB		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
RDM		Rod heat # 32682	RDM		Rod heat # 32682
RDM		Rod diameter 1/8	RDM		Rod diameter 1/8
RDM		Visual inspection	RDM		Visual inspection
N/A		N.D.E. type	N/A		N.D.E. type
RDM		Welder ID <u>CQ</u>	RDM		Welder ID <u>CQ</u>
RDM		Preheat	RDM		Preheat

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A

MATERIAL P.O. or HEAT NUMBER COOG H# 210147 TO EXISTING

ADDITIONAL REMARKS: WELDS 34 CONNECTION BR

WELDER - J. ESTES
PET. N.P. 853 X.P. 75


FOR INFORMATION ONLY

This is to certify that the above welds have been inspected per AWS D1.1 and the Howard P. Foley Company Quality Procedures, and have been found to be acceptable.

DATE: 12-28-82 I.C. INSPECTOR Roger D. Mink

PGW

NONDESTRUCTIVE EXAMINATION MANUAL



**DRY POWDER MAGNETIC PARTICLE
EXAMINATION DATA SHEET**

Page 1 of 1

Form N-MT-1A

Revision 0

Location DEPP Unit I Procedure N-MT-1 Revision 0 Revision Date 1-1-83
 Examiner W. C. ... Level IV Examiner D. C. ... Level II Exam'n Date 7-25-83
 Surface Temperature Ambient Surface Prep. Used Grinder Demag. Reg'd NA
 Technique Used Prods AC HWAC X Magnetic Part. Type BA Rod Mfr Magnalux
 Magnetizing Unit P-90 S.N. 751847 Last Calibration 5-5-83 Calibr Due 1-5-83
 Test Block S.N. NA Weight NA
 Acceptance Criteria Appendix B
 Light Level N. G. C.

CONV./PACKAGE NO. #	DETAIL DRAWING NO. #	REFERENCE DRAWING NO. #
<u>BR</u>	<u>6180-F1-13-007</u>	<u>6180-F1-13-001</u>

Weld # Component	T	Prod/Leg Spacing	Current	Indication Description	Accept		Remarks
					Yes	No	
<u>3</u>		<u>5"</u>	<u>500 Amps</u>	<u>Per NCR 8833X-R-75</u>	<input checked="" type="checkbox"/>		
<u>1</u>		<u>5"</u>	<u>500 Amps</u>	<u>NRI on Weld #3</u>	<input checked="" type="checkbox"/>		
				<u>and repair area of</u>			
				<u>Weld #1</u>			

INFORMATION ONLY

INFORMATION ONLY

M.T. Level III Review _____ Date _____


NONDESTRUCTIVE EXAMINATION MANUAL

DRY POWDER MAGNETIC PARTICLE EXAMINATION DATA SHEET

Page 1 of 1

Form N-MT-1A

Revision 0



Location DCPP Unit Two Procedure N-MT-1 Revision 0 Revision Date 1-1-83
 Examiner D Lee Level II Examiner J Ewen Level I Exam'n Date 5-31-83
 Surface Temperature 85° Surface Prep. Used Wire Wheel Demag. Req'd N/A
 Technique Used PRODS AC HWAC X Magnetic Part. Typed RA Mfr Magniflex
 Magnetizing Unit Magniflex S.N. 751847 Last Calibration 5-9-83 Calibr Due N-5-83
 Test Block S.N. N/A Weight N/A
 Acceptance Criteria APPENDIX B Batch # 82H050
 Light Level N.G.C.

CONN./PACKAGE NO. # <u>BR</u>	DETAIL DRAWING NO. # <u>6180-FI-13-007</u>	REFERENCE DRAWING NO. # <u>6180-FI-13-001</u>
----------------------------------	---	--

Weld Component	I	Prod/Leg Spacing	Current	Indication Description	Accept		Remarks
					Yes	No	
<u>#3</u>		<u>5"</u>	<u>500 amps</u>	<u>Indication was at end of Weld #3 that extended into Weld #1 and base metal. Indication was removed and re-examed. (Ref. N.G.C. # 8833XR75)</u>	<u>X</u>		<u>NRI</u>
				<u>Base Metal Exam only</u>			

FOR INFORMATION ONLY

INFORMATION ONLY

N.T. Level III Review _____ Date _____

GENERAL						Date 6-2-83	Ref. Dwg. No. 1190-F2-13-001
Plant DCFD	Unit I	Component Seismic Motor	Location Fuel Handling Bldg		Cal. Proc/Rev. Date N-07-5/014-4-93		
Block Type/No. 1190-F2-13-001	S.U. Cable Type/Length P-100-01/100' Meter		Couplant Type/Visc. Ultrasound II #7220		Exam. Proc/Rev. Date N-07-5/014-4-93		
Instrument Nortec 1310	Straight Beam	Straight Beam	Angle Beam 70° NCA	Angle Beam N/A	Angle Beam N/A	Cal. Checks Time/Initials	
Serial No. D-271	Search Unit A-1000 Gamma	N/A	A-1000 Gamma	N/A	N/A	(L) 1010	
Rej. Damp. off	Serial No. 011149	}	F05744	}	}	(S) in 1015	
Rep. Rate 3K	S.U. Size .75"		.50"			(S) out 1030	
Filter (+)	S.U. Freq. 2.25 MHz		2.25 MHz				
Temp. N/A	Wedge Type N/A	}	Lucite	}	}		
	Beam Angle/ Mode 0° L-WAVE		70° MEAS. S-WAVE				
Basic Ref. Level, Amp. (% Screen)/Db	50 db @ 70% FSH		60 db @ 90% FSH				
Scan Sensitivity, Db	50 db	}	74 db 79 db	}	}		
Screen Distance, in.	2.5"		5"				
Calib. Blocks, Type/No.	Base Metal		DC-5 1190-20 703.00				

Noise, Linearity, and Resolution Verification B2

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Face a or b	Beam Face c	Angle Beam Face/Angle/Result	
3015	153' 21"	FP	butt	3/4	12"	N/A	A/NRI	N/A	A70°/NRC	N/A
4015	153' 21"	FP	butt	3/4	12"	N/A	A/NRI	N/A	A70°/NRI	N/A

FOR INFORMATION ONLY

INFORMATION ONLY

INFORMATION ONLY

Continuation Sheets	Level Cal By: B. Welch I R. G. Chingame III	Level Exam By: B. Welch I R. G. Chingame III	Data Reviewed By:	Level
---------------------	---	--	-------------------	-------

WELD INSPECTION SHEET

INFORMATION ONLY

CONV. NO. BR
 WELD NO. 163 WELD PROC. SPEC(S) USED WPS19 LOG/ORD. 167 59
 DRAWING G180-F1-13-007 A QCP SA UNIT I ELEC. 153
 INSPECTOR D. Tugley TYPE OF WELDING ELECTRODE D026 TO Existing
 DATE 6/2/83 USED E7018 INITIATING DOC. C6180

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKING
<u>OK</u>		Edge preparation <u>OK</u>	<u>OK</u>		Rod heat #
<u>OK</u>		Fit-up			Rod diameter
<u>OK</u>		N.D.E. (where applicable)			Fit-up
Material		<u>Existing steel</u>			Welder I.D.
P.O.&HT#					Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
<u>OK</u>		Rod heat # <u>2AC2</u>	<u>OK</u>		Rod heat # <u>2AC2</u>
<u>OK</u>		Rod diameter <u>1/8</u>	<u>OK</u>		Rod diameter <u>1/8</u>
<u>OK</u>		Visual Inspection	<u>OK</u>		Visual Inspection
<u>OK</u>		N.D.E. type <u>mt OK</u>	<u>OK</u>		N.D.E. type <u>UP OK</u>
<u>OK</u>		Welder I.D. <u>QB</u>	<u>OK</u>		Welder I.D. <u>QB</u>
<u>OK</u>		Preheat <u>50°</u>	<u>OK</u>		Preheat <u>50°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: Welder "QB" IS Ramirez

FOR INFORMATION ONLY

This is to certify that the above weld(s) have been inspected per AWS D1.1 and The Howard P. Foley Company Quality Procedures, and have been found to be acceptable.

DATE 6/2/83 O.C. INSPECTOR Donald L. Tugley

DESCRIPTION: Fuel Handling Building
 Weld repair [REDACTED]
 CONN. BR (Weld #3) WPS-19
 W.R. #6180

YES NO
 ATTACHMENTS Date: 5-5-83

HOLD TAG # 8833XR-75 REV. 1
 REMOVED
 BY _____ DATE _____

REF. HPF/IR NUMBER
 UNIT I UNIT II / LOCATION FHB Elev. 153' S⁹ 16.7 CLASS I NON-CLASS I

INSPECTION CRITERIA: DRAWING SPECIFICATION PROCEDURE
 DOCUMENT TITLE AND NUMBER: 6180-F1-13-007 REV. 7; 6180-F1-13-001 REV. 12 QCP-5A

DESCRIPTION OF NONCONFORMANCE: (Including Cause)
 There is a crack at the end of Weld #3 that extends into adjacent Weld #1 and base metal. Weld #1 has been Q.C. accepted.

WORK COPY OCE:

FOR R. SEITZ
 INITIATED BY [Signature] DATE 5-10-83
 QUALITY MANAGER [Signature] DATE 5-10-83
 PROJECT MANAGER [Signature] DATE 5-11-83

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE:
 1. Remove defined crack by mechanical means per QCP-5A.
 2. M.T. Welds and/or base metal at excavated area to assure crack removal.

(CONTINUED ON PAGE 2)

DISPOSITION BY [Signature] DATE MAY 11 1983
 PROJECT MANAGER [Signature] DATE 5-12-83
 QUALITY MANAGER [Signature] DATE 5-11-83
 PACIFIC GAS AND ELECTRIC CO. [Signature] DATE 5-12-83

DISPOSITION ACCOMPLISHED
 BY 6/1/83
 Weld #1 repaired per disposition
 Weld #1's were repaired per this disposition
 mt, ut, vt were all o.c.c.

FOR INFORMATION ONLY

VERIFIED BY [Signature] DATE _____ SUPERINTENDENT _____ DATE _____
 PROJECT MANAGER _____ DATE _____

THE HOWARD P. FOLEY CO. ACCEPTANCE
 PACIFIC GAS AND ELECTRIC CO. ACCEPTANCE
 PROJECT MANAGER _____ DATE _____ SIGNATURE _____ DATE _____

HPF/NCR 5-14-82

THE HOWARD P. FOLEY COMPANY
NONCONFORMANCE REPORT - CONTINUATION SHEET

Original

NO.	BB33XR-75 REV.1
PAGE	2 OF 2
DATE	5-5-83

CONTINUATION OF: DESCRIPTION OF NONCONFORMANCE
PROPOSED DISPOSITION
DISPOSITION ACCOMPLISHED

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE: (CONTINUED FROM PAGE 1)

3. Weld up excavation to meet original base metal and weld requirements per current revision of design detail.
4. Perform Visual Inspection on repaired area. Provide final NDE on Welds 1 & 3 (M.T. for Weld #1, and M.T. & U.T. for Weld #3).

WORK COPY QCE:

FOR INFORMATION ONLY

HPF/NC

Referenced By NCR8833XR-75 A

NONCONFORMANCE REPORT

153' Elevation Hot Shop Connections ET, EU, EV, EP, EQ, EF, ES	1	2	[Redacted]
DATE: 4-12-83			
PROJECT TITLE NO. NUMBER: 6180-P1-13-016 006-007			QCP-5A

DESCRIPTION OF NONCONFORMANCE: (including Cause) Results on nondestructive testing U.T. (ultrasonic test) on the foregoing connections revealed flaws. (See attached examination records.)

Cause:
1. Improper interpass cleaning and/or back gouging. May also involve improper technique for depositing root side pass after back gouging.

Robert A. Cat 4/12/83 *Robert A. Cat* 4/14/83 *James J. Johnson* 4-12-83
 INITIATED BY DATE QUALITY MANAGER DATE PROJECT MANAGER DATE

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE: Repair weld per QCP-5A. Remove weld metal a minimum of 2" each side of the indication. Reweld and reinspect visually and ultrasonically.
 Means to prevent recurrence: 1. Hold training meeting with production supervision regarding welding technique as well as proper interpass weld cleaning and back gouging. (CONTINUED NEXT PAGE)

James J. Johnson 4-12-83 *James J. Johnson* 4-12-83
 DISPOSITION BY DATE PROJECT MANAGER DATE
Robert A. Cat 4/12/83 *Lawrence M. Russell* 4-12-83
 QUALITY MANAGER DATE PACIFIC GAS AND ELECTRIC CO. DATE

WORK HAS BEEN ACCOMPLISHED IN ACCORDANCE WITH DISPOSITION ABOVE, AND TRAINING MEETING HAS BEEN HELD.

FOR INFORMATION ONLY

<i>Lawrence M. Russell</i> 6-27-83 INFORMATION ONLY	[Redacted] <i>Lawrence M. Russell</i> 6-27-83
--	--

THE HENRIED P. FOLEY COMPANY
NONCONFORMANCE REPORT - CONTINUATION SHEET

NO.
2000-46
4-1-83

CONTINUATION OF: DESCRIPTION OF NONCONFORMANCE
PROPOSED DISPOSITION
DISPOSITION ACCOMPLISHED

MEANS TO PREVENT RECURRENCE:

2. Hold training meeting with Q.C. supervision to discuss nondestructive testing requirements and interpass weld cleaning.

FOR INFORMATION ONLY

INFORMATION ONLY

153' Elevation Hot Shop Connections
 (ET) (EU) (EV) (BP) (PC) (BS)

DATE: 4-12-83

REF. HPF/IN NUMBER N/A

WELD TYPE: REMOVED REFERENCED BY
 DATE: 4-12-83

UNIT 1 UNIT 11 LOCATION: CLASS 1 NON-CLASS 5
 INSPECTION CRITERIA: DRAWING SPECIFICATION PROCEDURE
 DOCUMENT TITLE AND NUMBER: 6160-F1-13-01 ← 575
 007 QCP-5A

DESCRIPTION OF NONCONFORMANCE: (Including use) Results on nondestructive testing U.T. (ultrasonic test) on the foregoing connections revealed flaws. (See attached examination reports.)
 Cause:
 1. Improper interpass cleaning and/or back gouging. May also involve improper technique for depositing hot side pass after back gouging.

Initiated by: Robert A. Cat 4/12/83
 DATE
 Quality Manager: Robert A. Cat 4/14/83
 DATE
 Project Manager: James J. Johnson 4-12-83
 DATE

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE: Repair weld per QCP-5A. Remove weld metal a minimum of 2" each side of the indication. Reweld and reinspect visually and ultrasonically.
 Means to prevent recurrence: 1. Hold training meeting with production supervision regarding welding technique as well as proper interpass weld cleaning and back gouging. (CONTINUED NEXT PAGE)

Disposition by: James J. Johnson 4-12-83
 DATE
 Quality Manager: Robert A. Cat 4/12/83
 DATE
 Project Manager: James J. Johnson 4-12-83
 DATE
 Pacific Gas and Electric Co.: Lawrence M. Rasmussen 4-12-83
 DATE

DISPOSITION ACCOMPLISHED
 Repaired per Disposition weld IS GCC

FOR INFORMATION ONLY

INFORMATION ONLY
 RECEIVED BY: Donald J. Taylor 6/6/83
 DATE
 SUPERINTENDENT: _____
 DATE
 QUALITY MANAGER: _____
 DATE

THE HOWARD P. FOLEY CO. ACCEPTANCE
 PACIFIC GAS AND ELECTRIC CO. ACCEPTANCE
 INFORMATION ONLY
 PROJECT MANAGER: _____
 DATE
 HPF NCR 5-1

THE HOWARD P. FOLEY COMPANY
NONCONFORMANCE REPORT - CONTINUATION SHEET

NO.
8833XR-66

CONTINUATION OF: DESCRIPTION OF NONCONFORMANCE
PROPOSED DISPOSITION
DISPOSITION ACCOMPLISHED

PAGE 2 OF 2

DATE
4-12-83

MEANS TO PREVENT RECURRENCE:

2. Hold training meeting with Q.C. supervision to discuss
nondestructive testing requirements and interpass weld cleaning.

FOR INFORMATION ONLY

WORK COPY OCE:

INFORMATION ONLY

GENERAL							Date	Ref. Dwg. No.
Plant DCFD	Unit I	Component Seismic Muds	Location Fuel Handling Bldg.				3-2-93	0190-F2-93-001
Block Type/No. 11W-2-783.64	S.U. Cable Type/Length Paco C-1 / Paco M-100 / 6'0"		Couplant Type/Visc. Ultragel II #7220				Cal. Proc/Rev. Date N-07-51014-4-93	Exam. Proc/Rev. Date N-07-51014-4-93
Instrument Nortec 1310	Straight Beam	Straight Beam	Angle Beam 70° NCA	Angle Beam N/A	Angle Beam N/A	Cat. Checks Time/Initials		
Serial No. D-271	Search Unit Acoustic Gamma	N/A	Acoustic Gamma	N/A	N/A	(L) 1010		
Rej. Damp. OFF	Serial No.	011949	Fusion			(S) in 1015		
Rep. Rate 3K	S.U. Size	.75"	.5"			(S) out 1030		
Filter (+)	S.U. Freq.	2.25 MHz	2.25 MHz					
Temp. N/A	Wedge Type	N/A	Lucite					
	Beam Angle/Mode	0° L-WAVE	70° MEAS. S-WAVE					
Basic Ref. Level, Amp. (% Screen)/Db	50 db 70% FSH		60 db 90% FSH					
Scan Sensitivity, Db	50 db		74 db 79 db					
Screen Distance, in.	2.5"		5"					
Calib. Blocks, Type/No.	Rosemount		DC-5 11W-2-783.64					

Noise, Linearity, and Resolution Verification (B)


Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Beam Face a or b	NRI or RI Face c	Angle Beam Face/Angle/Result	
3 fw	153' al.	FP	0.4	3/4	12"	N/A	A/NRI	N/A	A70°/NRC	N/A
4 fw	153' al.	FP	0.4	3/4	12"	N/A	A/NRI	N/A	A70°/NRI	N/A

FOR INFORMATION ONLY

Continuation Sheets	Level Cal By: B. Welch I R. G. [unclear] III	Level Exam By: B. Welch I R. G. [unclear] III	Level Data Reviewed By:	Level
---------------------	--	---	----------------------------	-------

INFORMATION ONLY

NONDESTRUCTIVE EXAMINATION MANUAL



DRY POWDER MAGNETIC PARTICLE EXAMINATION DATA SHEET

Page 1 of 1
Form N-MT-1A
Revision _____

Location OCB Unit 1 Procedure d.m.f. Revision 0 Revision Date 1-1-83
 Examiner J. Petero Level II Examiner R. Petero Level T Exam'n Date 9-21-83
 Surface Temperature 64°F Surface Prep. Used Grinding Wheel Demag. Req'd N/A
 Technique Used Prod AC _____ HWAC Magnetic Part. Type RAAd Mir magnallyx
 Magnetizing Unit Magnatech S.N. 71120 Last Calibration 11-19-82 Calibr Due 5-9-83
 Test Block S.N. N/A Weight N/A
 Acceptance Criteria Speedil B
 Light Level N.G.C.

CONN./PACKAGE NO. #	DETAIL DRAWING NO. #	REFERENCE DRAWING NO. #
<u>BR</u>	<u>6180-FI-13-007</u>	<u>6180-FI-13-001</u>

Weld Component	T	Prod/Leg Spacing	Current	Indication Description	Accept		Remarks
					Yes	No	
<u>192</u>		<u>4"</u>	<u>500amps</u>	<u>Base Metal Exam After UT defect removal</u>	<input checked="" type="checkbox"/>		<u>NRI</u>

FOR INFORMATION ONLY

INFORMATION ONLY

M.T. Level III Review _____

Date _____



DRY POWDER MAGNETIC PARTICLE EXAMINATION DATA SHEET

Form N-MT-1A

Revision 0

Location DC?? Unit II Procedure N-MT-1 Revision 0 Revision Date 1-1-83
 Examiner M. W. J. Level II Examiner T. O. G. Level I Exam'n Date 4-25-83
 Surface Temperature N/A Surface Prep. Used wire wheel Demag. Req'd N/A
 Technique Used Yoke AC HWAC N/A Magnetic Part. Type RED BA Mfr MAGNAFLUX
 Magnetizing Unit PARKER S.N. 7707 Last Calibration 4-25-83 Calibr Due N/A
 Test Block S.N. N-MT-1 Weight 10 lbs.
 Acceptance Criteria Appendix B
 Light Level NGC

CONN./PACKAGE NO. #	DETAIL DRAWING NO. #	REFERENCE DRAWING NO. #
<u>BR</u>	<u>6180-FI-13-007</u>	<u>6180-FI-13-001</u>

Weld Component	T	Prod/Leg Spacing	Current	Indication Description	Accept		Remarks
					Yes	No	
<u>3</u>		<u>5"</u>	<u>N/A</u>	<u>EXCAVATION</u>	<input checked="" type="checkbox"/>		<u>NRI</u>
<u>3</u>		<u>5"</u>	<u>N/A</u>	<u>ROOT PASS</u>	<input checked="" type="checkbox"/>		<u>NRI</u>

FOR INFORMATION ONLY

M.T. Level III Review _____

Date INFORMATION ONLY



DRY POWDER MAGNETIC PARTICLE
EXAMINATION DATA SHEET

Form N-MT-1A

Revision 0

Location DCPP Unit TWO Procedure N-MT-1 Revision 0 Revision Date 1-1-83
 Examinee D Lee Level II Examiner J Ewen Level I Exam'n Date 5-31-83
 Surface Temperature 85° Surface Prep. Used Wire Wheel Demag. Req'd N/A
 Technique Used PRODS AC HWAC X Magnetic Part. Typed RA Mfr Magnaflux
 Magnetizing Unit Magnaflux S.N. 751847 Last Calibration 5-5-83 Calibr Due H-5-88
 Test Block S.N. N/A Weight N/A
 Acceptance Criteria APPENDIX B Batch # 82H050
 Light Level N.G.C.

CONN./PACKAGE NO. #	DETAIL DRAWING NO. #	REFERENCE DRAWING NO. #
<u>BR</u>	<u>6180-FI-13-007</u>	<u>6180-FI-13-001</u>

Weld Component	I	Prod/Leg Spacing	Current	Indication Description	Accept		Remarks
					Yes	No	
<u>#3</u>		<u>5"</u>	<u>500 amps</u>	<u>Indication was at end of weld #3 that extended into weld #1 and base metal. Indication was removed and re-examined.</u> <u>(Ref. N.C.E. #8833XR75)</u> <u>Base Metal Exam only</u>	<u>X</u>		<u>NRI</u>

FOR INFORMATION ONLY

INFORMATION ONLY

N.T. Level III Review _____ Date _____

WELD INSPECTION SHEET

CONV. NO. BR
 WELD NO. 4-3 WELD PROC. SPEC(S) USED WPS-19 LOC/COORD. 167 3 59
 DRAWING 6180-F1-13-01A10 CCO-TA UNIT I ELEV. 153'
 INSPECTOR Dale TYPE OF WELDING ELECTRODE Existing TO Existing
 DATE 6/1/83 USED E7018 INITIATING DOC. C6180

ACPT	RECT	EDGE PREP AND FIT-UP	ACPT	RECT	TACKING
<u>NA</u>		Edge preparation	<u>NA</u>		Rod heat
		Fit-up			Rod diameter
		N.D.E. (where applicable)			Fit-up
					Welder I.D.
					Preheat

ACPT	RECT	ROOT PASS INSPECTION <u>6-1-83</u>	ACPT	RECT	FINAL PASS INSPECTION <u>6/1/83</u>
<u>Dale</u>		Rod heat <u>2AC2</u>	<u>PT</u>		Rod heat <u>2AC2</u>
<u>Dale</u>		Rod diameter <u>7/8</u>	<u>PT</u>		Rod diameter <u>7/8</u>
<u>Dale</u>		Visual Inspection	<u>PT</u>		Visual Inspection
<u>Dale</u>		N.D.E. type <u>MT CK</u>	<u>PT</u>		N.D.E. type <u>UT OK</u>
<u>Dale</u>		Welder I.D. <u>KG</u>	<u>PT</u>		Welder I.D. <u>KG</u>
<u>Dale</u>		Preheat <u>225°</u>	<u>PT</u>		Preheat <u>225°</u>

MULTIPASS 10% INSPECTION: ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: Welder Khastain KG

Field weld of final or root on 3/4" dia. pipe

Re-paired per NCR 88334P-CC

FOR INFORMATION ONLY

This is to certify that the above welds have been inspected by INFORMATION ONLY
 The Howard P. Folger Company Quality Procedures, and have been found to be acceptable.

DATE 6/2/83 INSPECTOR Dale J. Turley

WELD NO.: 34 CONN BR WELD PROC. SPEC. NO. USED _____ LOC/COORD 16.7 5.9
 DRAWING: 618CF113007 R2 SCP-51, WPS-19 UNIT I ELEV. 153' 2"
 INSPECTOR: B BERG TYPE OF WELDING ELECTRODE _____ PIECE COG TO EXISTING
 DATE: 12-22-82 USED E-70-18 INITIATING DOC.: WR 6180 R1

ACPT	REJECT	EDGE PREP AND FITUP	ACPT	REJECT	TACKING
		edge preparation			rod heat # 32682
BB		fitup	BB		rod diameter 1/8
BB		N.D.E. (where applicable)	BB		fitup
			BB		welder ID CG
			BB		preheat

ACPT	REJECT	ROOF PASS INSPECTION	ACPT	REJECT	FINAL PASS INSPECTION
RDM		rod heat # 32682	RDM		rod heat # 32682
RDM		rod diameter 1/8	RDM		rod diameter 1/8
RDM		visual inspection	RDM		visual inspection
N/A		N.D.E. type	N/A		N.D.E. type
RDM		welder ID CG	RDM		welder ID CG
RDM		preheat	RDM		preheat

MULTIPASS FOR INSPECTION ACCEPT REJECT
 MATERIAL P.D. OR HEAT NUMBER COG HT 15177 TO EXISTING
 ADDITIONAL REMARKS: WELDS 34 CONNECTION BR

WELDER - CL ESTES

FOR INFORMATION ONLY
FOR INFORMATION ONLY
FOR INFORMATION ONLY

DATE: 12-28-82 INSPECTOR: Robert J. Wick

GENERAL

Plant <i>Diablo Canyon</i>		Unit <i>1</i>	Component <i>Seismic Mads</i>	Location <i>Hot Shop Fuel Handling Building</i>			Date <i>4-7-83</i>	Ref. Dwg. No. <i>6180-FI-13-001 Rev.10</i>
Block Type/No. <i>11W-2 and DC</i>		S.U. Cable Type/Length <i>BNC-Mdot/BNC-BNC 6ft</i>		Couplant Type/Visc. <i>Ultragel II - 9226</i>		Cal. Proc/Rev. Date <i>N-UT-5 4/4/83</i>		
Instrument <i>Nortec 131D</i>		Straight Beam	Straight Beam	Angle Beam <i>70° nom</i>	Angle Beam	Angle Beam	Cal. Checks Time/Initials'	
Serial No. <i>276</i>	Search Unit <i>Aerotech Gamma</i>			<i>Aerotech Gamma</i>		<i>1425 (L) D.J.</i>		
Rej. Damp. <i>off off</i>	Serial No. <i>D11949</i>			<i>A20738</i>		<i>1434 (S) D.J.</i>		
Rep. Rate <i>1K</i>	S.U. Size <i>3/4" φ</i>			<i>1/2" φ</i>		<i>1449 D.J.</i>		
Filter <i>(+)</i>	S.U. Freq. <i>2.25</i>			<i>2.25</i>				
Temp. <i>not applicable</i>	Wedge Type <i>none</i>			<i>Lucite</i>				
	Beam Angle/Mode <i>Contact 0° longitudinal</i>			<i>70° mcas. shear</i>				
Basic Ref. Level, Amp. (% Screen)/D ₀		<i>70% 42db</i>		<i>80% 59db</i>				
Scan Sensitivity, Db		<i>42db</i>		<i>73db</i>				
Screen Distance, in.		<i>2 1/2"</i>		<i>5"</i>				
Calib. Blocks, Type/No.		<i>Base Metal</i>		<i>DC-1 11W-2-729168</i>				

Noise, Linearity, and Resolution Verification

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Face a or b	Beam Face c	Angle Face/Result	
<i>BR-4</i>	<i>157'-7"</i>						<i>URI</i>		<i>A/70/RI</i>	<i>1</i>
<i>BR-3</i>	<i>157'-7"</i>						<i>URI</i>		<i>A/70/RI</i>	<i>2</i>

FOR INFORMATION ONLY

Continuation Sheets	Cal. By: <i>[Signature]</i>	Level	Exam By: <i>[Signature]</i>	Level	Data Reviewed By:	Level
---------------------	-----------------------------	-------	-----------------------------	-------	-------------------	-------

INFORMATION ONLY

REPORT OF INDICATIONS
CORRESPONDING EXAMINATION RECORD SHEET NO.

Indication Number	Transducer Angle	Path, V. W. etc.	Decibels				Length/Direct. (x and/or y)	Defect (see Figure 11)	Discontinuity Evaluation	Zone No.	Remarks Including Weld No., Dwg. No., Sketch No.					
			Indication Level	Reference Level	Attenuation Factor	Indication Rating										
1	70°	\	62	59	0	3	0.0 12.0	A	1.25	0.40	A	X	Y			GR-Y
2	70°	\	62	59			0.0 12.0	A								RA-3
Indication 2 intermittent high amplitude (Class A) depth varies 0.37-0.51 B-side inaccessible for accurate measurement.																

FOR INFORMATION ONLY


INFORMATION ONLY

4-7-63

Date 4-7-83

Package No. BR

Detail Drawing No. 6180-FI-13-C07



FOR INFORMATION ONLY

X-0

INFORMATION ONLY

GENERAL						Date	Ref. Dwg. No.
Item	Unit	Component	Location			6-2-83	6190-F2-13-001
100	PP	Seismic Mode	Fuel Handling Bldg.				Cal. Proc/Rev. Date
100-2	DC-5	S.U. Cable Type/Length	Couplant Type/Visc.				N-UT-5/c/4-4-83
Instrument		Straight Beam	Straight Beam	Angle Beam	Angle Beam	Angle Beam	Exam. Proc/Rev. Date
Nortec 131D							N-UT-5/c/4-4-83
Serial No.	Search Unit	Acoustic Gamma	N/A	Acoustic Gamma	N/A	N/A	Cal. Checks Time/Initials
5-271							(L) 1010
Damp. Off	Serial No.	011147		FOSTAD			(S) in 1015
Ed. Rate 1/2	S.U. Size	.75"		.50"			(S) out 1030
Filter (+)	S.U. Freq.	2.25 MHz		2.25 MHz			
Temp. N/A	Wedge Type	N/A		Lucite			
	Beam Angle/Mode	0°		70° MEAS.			
		L-WAVE		S-WAVE			
Basic Ref. Level, Amp. (Screen)/Db		50db @ 70%FSH		60db @ 80%FSH			
Scan Sensitivity, Db		50db		74db			
Screen Distance, in.		2.5"		5"			
Calib. Blocks, Type/No.		Raseneval		DC-5			
				11w-20			

Gain, Linearity, and Resolution Verification R2

6190-F1-13-007		Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
BR / Col. 167	Additional Ident. & Elev. (ft.)						NRI or RI		Angle Beam Face/Angle/Result	
Weld Ident. No.						Straight Beam Face a or b	Beam Face c			
BR 1	153' al.	FP	butt	3/4	12"	N/A	A/NRI	N/A	A70°/NRC	N/A
BR 2	153' al.	FP	butt	3/4	12"	N/A	A/NRI	N/A	A70°/NRC	N/A

INFORMATION ONLY
FOR INFORMATION ONLY

Continuation Sheets	Cal. By: B. Walsh I P. G. Kingame III	Exam. By: B. Walsh I P. G. Kingame III	Data Reviewed By:	Level
---------------------	--	---	-------------------	-------

GENERAL

Date 6-2-93

Ref. Dwg. No. U190-F2-13-001

Plant <u>DCFD</u>	Unit <u>I</u>	Component <u>Seismic Murds</u>	Location <u>Fuel Handling Bldg</u>			Cal. Proc/Rev. Date <u>N-07-51014-4-93</u>
Block Type/No. <u>DL-2</u>	S.U. Cable Type/Length <u>Para-Cable / Para-Mixer 6'0"</u>	Couplant Type/Visc. <u>Ultracel II</u>		Exam. Proc/Rev. Date <u>N-07-51014-4-93</u>		
Instrument <u>Nortec 131D</u>	Straight Beam	Straight Beam	Angle Beam	Angle Beam	Angle Beam	Cal. Checks Time/Initials
Serial No. <u>D-271</u>	Search Unit <u>Acadren Gamma</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>KL-1010</u>
Rej. Damp. <u>off</u>	Serial No. <u>011909</u>	}	<u>F03744</u>	}	}	<u>(S) in 1015</u>
Rep. Rate <u>3K</u>	S.U. Size <u>.75"</u>		<u>.50"</u>			<u>(S) out 1030</u>
Filter (+)	S.U. Freq. <u>2.25 MHz</u>		<u>2.25 MHz</u>			
Temp. <u>N/A</u>	Wedge Type <u>N/A</u>		<u>Lucite</u>			
	Beam Angle/Mode <u>0° L-WAVE</u>		<u>70° MEAS. S-WAVE</u>			
Basic Ref. Level, Amp. (% Screen)/Db	<u>50db @ 70% FSH</u>	}	<u>60db @ 90% FSH</u>	}	}	
Scan Sensitivity, Db	<u>50db</u>		<u>74db</u>			<u>79db</u>
Screen Distance, in.	<u>2.5"</u>		<u>5"</u>			
Calib. Blocks, Type/No.	<u>Basenatal</u>		<u>DL-5</u>			<u>110-20 703160</u>

Noise, Linearity, and Resolution Verification BD

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							NRI or RI		Angle Beam Face/Angle/Result	
<u>3</u>	<u>153'01</u>	<u>FP</u>	<u>butt</u>	<u>3/4</u>	<u>12'</u>	<u>N/A</u>	<u>A/NRI</u>	<u>N/A</u>	<u>A70/NRI</u>	<u>N/A</u>
<u>4</u>	<u>153'01</u>	<u>FP</u>	<u>butt</u>	<u>3/4</u>	<u>12'</u>	<u>N/A</u>	<u>A/NRI</u>	<u>N/A</u>	<u>A70/NRI</u>	<u>N/A</u>

INFORMATION ONLY

INFORMATION ONLY

FOR INFORMATION ONLY

Continuation Sheets Cal Exam By: R. G. Chugone III Data Reviewed By: Level:

GENERAL

Plant DCFD		Unit I	Component Seismic Murds	Location Fuel Handling Bldg			Date 6-2-83	Ref. Dwg. No. G190-F2-4-001
Block Type/No. 11W-2-793.64		S.U. Cable Type/Length P-100-200/400-11'6"		Couplant Type/Visc. Ultragel II 7220			Cal. Proc/Rev. Date N-07-5/014-4-93	
Instrument Nortec 131D		Straight Beam	Straight Beam	Angle Beam 70° NCA	Angle Beam	Angle Beam	Exam. Proc/Rev. Date N-07-5/014-4-93	
Serial No. D-271	Search Unit	Acoustic Gamma	N/A	Acoustic Gamma	N/A	N/A	Cal. Checks Time/Initials (L) 1010	
Rej. Damp. off	Serial No.	M11949	}	F05144	}	}	(S) in 1015	
Rep. Rate 3K	S.U. Size	.75"		.50"			(S) out 1030	
Filter (+)	S.U. Freq.	2.25 MHz		2.25 MHz				
Imp. N/A	Wedge Type	N/A		Lucity				
Beam Angle/Mode		0° L-WAVE		70° MEAS. S-WAVE				
Basic Ref. Level, Amp. (% Screen)/Db		50db @ 70%FSH		60db @ 90%FSH				
Scan Sensitivity, Db		50db		74db 79db				
Screen Distance, in.		2.5"		5"				
Calib. Blocks, Type/No.		Baseneval		DC-5 11W-2-793.64				

Noise, Linearity, and Resolution Verification R

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Face a or b	Beam Face c	Angle Beam Face/Angle/ Result	
3-D-115	153' 01"	FP	2x4	3/4	12'	N/A	A/NRI	N/A	A70°/NRC	N/A
4-D-115	153' 01"	FP	2x4	3/4	12'	N/A	A/NRI	N/A	A70°/NRI	N/A

INFORMATION ONLY

FOR INFORMATION ONLY

Continuation Sheets	Cal Level	Level	Level	Level
---------------------	-----------	-------	-------	-------

GENERAL						Date	Ref. Dwg. No.
Plant DCPD	Unit I	Component Seismic Murks	Location Fuel Handling Bldg.			6-2-93	U190-F2-43-001
Block Type/No. D.C.S. 11W-2 #783.64	S.U. Cable Type/Length Panco Bnc / Ampco Midge 16'0" x 6		Couplant Type/Visc. Ultragel II #7220			Cal. Proc/Rev. Date N-UP-510/4-4-93	
Instrument Nortec 1310	Straight Beam	Straight Beam	Angle Beam 70° Non.	Angle Beam	Angle Beam	Cal. Checks Time/Initials	
Serial No. - D-271	Search Unit Acasreen Gamma	N/A	70° Meas.	N/A	N/A	(L) 1010	
Rej. Damp. off off	Serial No.	D11949	F05944			(S) in 10:5	
Rep. Rate 3K	S.U. Size	.75" x	.50" x			(S) out 10:30	
Filter (+)	S.U. Freq.	2.25 MHz	2.25 MHz				
Temp. N/A	Wedge Type	N/A	Lucite				
	Beam Angle/Mode	0° L-WAVE	70° Meas. S-WAVE				
Basic Ref. Level, Amp. (% Screen)/Db		50 db @ 70% FSH	60 db @ 90% FSH				
Scan Sensitivity, Db		50 db	74 db 79 db				
Screen Distance, in.		2.5"	5"				
Calib. Blocks, Type/No.	Basemetal		DC-5 11W-2 #783.64				

Noise, Linearity, and Resolution Verification (B)

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Face a or b	Beam Face c	Angle Beam Face/Angle/ Result	
3 BW	153' 01"	FP	butt	3/4	12'	N/A	A/NRI	N/A	A70°/NRC	N/A
4 BW	153' 01"	FP	butt	3/4	12'	N/A	A/NRI	N/A	A70°/NRI	N/A
FOR INFORMATION ONLY										

Continuation Sheets Level
 Cal By: B. Welch E
 P. G. Chingame III

Exam By: B. Welch E
 P. G. Chingame III

Data Reviewed By: Level

GENERAL							Date	Ref. Des. No.
Plant DCPD	Unit I	Component Seismic Mode	Location Fuel Handling Bldg.				6-2-83	6180-FI-13-001
Block Type/No. DC-5 11W-20 783169	S.U. Cable Type/Length Phos. Cbr / 9' x 1/4" dia / 6' 0"	Couplant Type/Visc. Ultragel II 7226		Exam. Proc/Rev. Date N-UT-5/0/4-4-83			Cal. Proc/Rev. Date N-UT-5/0/4-4-83	
Instrument Nortec 131D	Straight Beam	Straight Beam	Angle Beam 70° Non.	Angle Beam	Angle Beam	Cal. Checks Time/Initials		
Serial No. D-271	Search Unit Aristech Gamma	N/A	Aristech Gamma	N/A	N/A	(L) 1010		
Gain 3K	Serial No. M1949	}	FOFHM	}	}	(S) in 1015		
Rep. Rate	S.U. Size .75" φ		.50" φ			(S) out 1030		
Filter (+)	S.U. Freq. 2.25 MHz		2.25 MHz					
Temp. N/A	Wedge Type N/A		Lucite					
	Beam Angle/Mode 0° L-WAVE		70° MEAS. S-WAVE					
Basic Ref. Level, Amp. (% Screen)/Db	50db @ 70% FSH	}	60db @ 80% FSH	}	}			
Scan Sensitivity, Db	50db		74db 79db					
Screen Distance, in.	2.5"		5"					
Calib. Blocks, Type/No.	BR-EN-101		DC-5 11W-20 783169					

Gain, Linearity, and Resolution Verification (K)

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Face a or b	Beam Face c	Angle Beam Face/Angle/Result	
BR / Col. 167	153' el.	FP	butt	3/4	12"	N/A	A/NRI	N/A	A70°/NRC	N/A
R-4	153' el.	FP	butt	3/4	12"	N/A	A/NRI	N/A	A70°/NRI	N/A

FOR INFORMATION ONLY

Continuation Sheets	Cal. By: P. Welch I R. Schweigone III	Exam. By: P. Welch I R. Schweigone III	Data Reviewed By:	Level
---------------------	--	---	-------------------	-------

GENERAL						Date 4-7-83	Ref. Dwg. No. 6180-F1-13-001 Rev. 10
Plant Diablo Canyon	Unit 1	Component Seismic Mats	Location Hot Shop				Cal. Proc/Rev. Date N-VT-5 4/4/83
Block Type/No. 11W-2 and DG	S.U. BMC-Mdot	Cable Type/Length BMC-BMC 6ft	Couplant Type/Visc. Ultragel II #226				Exam. Proc/Rev. Date N-VT-5 4/4/83
Instrument Nortec 131D	Straight Beam	Straight Beam	Angle Beam 70° nom	Angle Beam	Angle Beam	Cal. Checks Time/Initials	
Serial No. 276	Search Unit Acotach Gamma	Serial No. D11949	Serial No. A20738			1425 (L) D.J.	
Rel. Damp. off	Serial No.					1434 (S) D.J.	
Rep. Rate 1K	S.U. Size 3/4" φ		1/2" φ			1449 D.J.	
Filter (+)	S.U. Freq. 2.25		2.25				
Temp. not applicable	Wedge Type none		Lucite				
	Beam Angle/ Mode Contact 0° longitud.		70° Meas. 94bar				
Basic Ref. Level, Amp. (% Screen)/Db	7090 42db		80% 59db				
Scan Sensitivity, Db	42db		73db				
Screen Distance, in.	2 1/2"		5"				
Calib. Blocks, Type/No.	Base Metal		DC-1 11W-2-72316P				

Noise, Linearity, and Resolution Verification

BR Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							MRI or RI	Straight Face a or b	Beam Face c	
BR-14	157'-7"	FP Butt	34"	3/4"	12"	N/A	NR20		A/70/R2	1
BR-25	157'-7"	FP Butt	34"	3/4"	12"	N/A	NR30		A/70/R2	2

FOR INFORMATION ONLY

INFORMATION ONLY

Continuation Sheets	Cal by: <i>[Signature]</i>	Level	Exam By: <i>[Signature]</i>	Level	Data Reviewed By:	Level
---------------------	-------------------------------	-------	--------------------------------	-------	-------------------	-------


REPORT OF INDICATIONS
CORRESPONDING EXAMINATION RECORD SHEET NO.

Indication Number	Transducer Angle	Path, V. W. etc.	Decibels				Defect (see Figure 11)						Discontinuity Evaluation	Zone No.	Remarks Including Weld No., Dwg. No., Sketch No.	
			Indication Level	Reference Level	Attenuation Factor	Indication Rating	Length/Direct. (x and/or y)	Indication Class	Sound Path Distance	Depth from Surface/a, b, or c	Distance					
											Scan Face	X				Y
1	70°	\	62	59	0	3	0.0 12.0	A	1.24	0.40	A	7.0	1.3	RI		BR-4
2	70	\	62	59			0.0 12.0	A						RI		BR-3
Indication 2 intermittent high amplitude (Class A) depth varies 0.87-0.51 B-side inaccessible for accurate measurement.																
<p>FOR INFORMATION ONLY</p> <p>INFORMATION ONLY</p>																
															JFW 4-7-83	

Date 4-2-83

Package No. BR-344 ^{file}

Detail Drawing No. 6180-FI-13-007



FOR INFORMATION ONLY
INFORMATION ONLY

X-0

WELD INSPECTION REPORT

JOB NO. BP
 WELD NO. 4-3 WELD TYPE was 15 WELD SIZE 1/8" - 3/4"
 DRAWING 6180-FI-13-01430 DATE T REV. 153'
 INSPECTOR J. Dale STATUS Existing Existing
 DATE 8/1/83 WELD ID E101E WELD NO. 56100

ACPT	R'CT	EDGE PREP AND FIT-UP	WELD TYPE	WELD SIZE
<u>NA</u>		Edge preparation	<u>NA</u>	
		Fit-up		
		S.W.F. when applicable		

WELD	WELD	WELD	WELD	WELD	WELD
<u>Weld</u>		<u>2 AC 2</u>			
<u>Weld</u>		<u>1/8</u>			
<u>Weld</u>					
<u>Weld</u>					
<u>Weld</u>					
<u>Weld</u>					

MULTIPASS JOINT INSPECTION: ACCEPT REJECT P.A.
 WELDER QUALIFICATION INTERPASS (Ref. Sec. 7.1): ACCEPT REJECT P.A.
 ADDITIONAL REMARKS: Welder Khastain KG
Established level of work on 8/1/83
Re-inspected per NCF

This is a copy of the original report. The original report is the only valid copy.
FOR INFORMATION ONLY
[Signature]

WELD NO. 167 59
 PROJECT 6150-F1-13-007 55 I 153
 INSPECTOR D. Taylor TYPE OF WELDING Deck Existing
 DATE 6/2/83 UNIT 1211 INSPECTION BY CCH

WELD	ROOT PASS AND FIT-UP	WELD	WELD
WELD	Root preparation	WELD	WELD
WELD	Fit-up	WELD	WELD
WELD	N.D.E. (where applicable)	WELD	WELD
Material	<u>Existing steel</u>	Welder I.D.	
P.O.M.T.		Preheat	

ACPT	REJECT	ROOT PASS INSPECTION	ACPT	REJECT	FINAL PASS INSPECTION
57		Root heat <u>20-2</u>			Root heat <u>20-2</u>
57		Root diameter <u>1/8</u>			Root diameter <u>1/8</u>
57		Visual Inspection			Visual Inspection
57		N.D.E. type <u>mt OK</u>			N.D.E. type <u>mt OK</u>
57		Welder I.D. <u>QB</u>			Welder I.D. <u>QB</u>
57		Preheat <u>50°</u>			Preheat <u>50°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: Welder "QB" IS Ramirez

WELD 163 were repaired per "718"

This is to certify that the work was inspected in accordance with the provisions of the contract and the work is acceptable.
FOR INFORMATION ONLY
INFORMATION ONLY

INSPECTOR D. Taylor

DESCRIPTION:
 Fuel Handling Building
 Weld repair per NCR 8833XR-66
 CONN. BR (Weld #3) WPS-19
 W.R.#6180

REF. HPF/IR NUMBER

UNIT I UNIT II / LOCATION FHB Elev. 153' S⁹ 16.7 CLASS I NON-CLASS I

INSPECTION CRITERIA: DRAWING SPECIFICATION PROCEDURE

DOCUMENT TITLE AND NUMBER: 007 REV. 7 CAS503
6180-F1-13-006 REV. 6; 6180-F1-13-001 REV. 12 QCP-5A

DESCRIPTION OF NONCONFORMANCE: (Including Cause)
 There is a crack at the end of Weld #3 that extends into adjacent weld ~~(#2)~~ and base metal. Weld ~~#2~~ has been Q.C. accepted.
 #1
 CAS503

CAUSE:
 Defect propagation.

INFORMATION ONLY

Robert W. King 4-30-83 INITIATED BY DATE
Craig Lynch 4-30-83 QUALITY MANAGER DATE
James Brown 4-30-83 PROJECT MANAGER DATE

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE:
 1. Remove defined crack by mechanical means per QCP-5A.
 2. M.T. welds and/or base metal at excavated crack area to assure crack removal.
 3. Weld up excavation to meet original base metal and weld requirements per current revision of design detail.
 (CONTINUED ON PAGE 2)

DISPOSITION BY _____ DATE _____ PROJECT MANAGER _____ DATE _____

QUALITY MANAGER _____ DATE _____ PACIFIC GAS AND ELECTRIC CO. _____ DATE _____

DISPOSITION ACCOMPLISHED

FOR INFORMATION ONLY
 Superseded by NCR 8833XR-77 Date 5-5-83
 RCB

VERIFIED BY _____ DATE _____ SUPERINTENDENT _____ DATE _____ QUALITY MANAGER _____ DATE _____
 THE HOWARD P. FOLEY CO. ACCEPTANCE PACIFIC GAS AND ELECTRIC CO. ACCEPTANCE

Original

THE HOWARD P. FOLEY COMPANY
NONCONFORMANCE REPORT - CONTINUATION SHEET

NO.	8833XR-75
PAGE	2 OF 2
DATE	4-26-83

CONTINUATION OF: DESCRIPTION OF NONCONFORMANCE
 PROPOSED DISPOSITION
 DISPOSITION ACCOMPLISHED

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE: (CONTINUED)

4. Perform Visual Inspection on repaired area. Provide final NDE on Welds 3 & 7 (M.T. for Weld 7, and M.T. & U.T. for Weld 3.)

MEANS TO PREVENT RECURRENCE:

Not applicable.

INFORMATION ONLY

Superseded by NCR 8833XR-75 A Date 5-5-83

FOR INFORMATION ONLY

H.P. FOLEY
QUICK FIX DESIGN CHANGE
FOR STRUCTURAL STEEL

QFDC NUMBER 1-257

SUBJECT WELD REPAIRS PER NCR 8833 XR-60 CLASS I

LOCATION FUEL HANDLING BLDG. UNIT 1

DESCRIPTION: REFERENCE EDRs No. 1008, AND 819.

PROBLEM: DUE TO PROBLEMS OF WELDING ^{ADDITIONAL # 4-12-83} CHANNEL TO CONNECTION # AS ADDRESSED ON EDR 1008, WELDS CANNOT BE MADE WITHOUT FUSING CHANNELS TO #'S.

SOLUTION: REMOVE ALL BOLTS HOLDING EXISTING CIS'S IN PLACE. MOVE CIS'S OUT OF THE WAY TO MAKE WELDS PER NCR 8833 XR-60. INSTALL NEW BOLTS AND TORQUE.

FOR REFERENCE ONLY: THIS QFDC PERTAINS TO CONNECTIONS REN. ED. & BM

REFERENCE DRAWING 6180-F1-13-006 & -007 REV'S 7 (BOTH DWG'S)

ATTACHMENTS YES NO PAGES (INCLUDE THIS SHEET) 1

CONSTRUCTION MAY PROCEED David Collier DATE 4/13/83

PARTIES INVOLVED HPF Field Eng. Dennis Hundert DATE APRIL 12 1983

HPF PROD. FOREMAN Bill McCleary DATE 4-13-83

HPF-Q/C SUPERVISOR R. Duke DATE 4-13-83

P.G. & E. GC INSPECTOR M. R. ... DATE 4/12/83

P.G. & E. PROJ. ENG. REV.: _____ DATE _____

DISTRIBUTION:

Original - OCE
Copy - OPEG
- P.G. & E. (1)
- Production (1 "work copy", 1 "info copy")
- HPF-E (1)
- Q/C (1)

WORK COPY ONLY

CIVIL

No 1008

UNIT 1
UNIT 2

THE HOWARD P. FOLEY COMPANY
PRODUCTION ENGINEERING DEPT.
ENGINEERING DISPOSITION REQUEST

To F. M. Russell/P. Palomo Subject Repair per WCR 8833XR-60
From Dennis Humbert WR C-6180

Problem Reference EDR 819. Some full Penetration welds detailed on dwgs.
6180-F1-13-006 & 007 have defects and require repair per WCR 8833XR-60. Some of these
welds that require repair are on plates that were raised in elevation per EDR 819.
Repair of these welds will cause C15 to be fused to these H'S & to existing WTs. Is this
condition acceptable? If this condition is not acceptable, please advise on how to
proceed.

Signed Dennis Humbert

Date APRIL 09 1983

Reply

Not acceptable. Either install to prevent
fusion to channel or loosen & spread channel
as required to prevent the fusion. Submit
proposed method for approval.

Signed

E.H. Eyster

Date


4/11/83

Forrest M. Brown


4-11-83

Noted **FOR INFORMATION ONLY**
ORIGINAL LOST.

APRIL 09, 1983



2 PARTIAL DETAIL
006




DUE TO WT BEING
 OUT FLUSH WITH
 BOTTOM OF CIS, WHEN
 REMOVING DEFECTIVE WELD
 METAL & REPLACING, WELD
 METAL WILL TIE CIS TO
 WT.

FOR INFORMATION ONLY

WELD TO BE REMOVED
& REPLACED PER
NCR 535-17-60

PL ADDED

TYPICAL SEC A-A



CIVIL

HM
BP
VT
RR
BL
LF-4
BB-4

No.

819

FEB 7 1983

THE HOWARD P. FOLEY COMPANY
PRODUCTION ENGINEERING DEPT.
ENGINEERING DISPOSITION REQUEST

To Russell/B. Gragg Subject F.M.B. Modifications
From B. Price W/R #C-6180

Problem Ref. EDR #792. At Col. 14¹ and S², Connection BM, the existing
WT was cut flush with the bottom of the existing 2[15. This will
result in pieces B006 and 2006 being raised about 1" in elevation.

1) Is this acceptable? 2) Will this be acceptable in other locations?

Signed [Signature]

Date 2-7-83

Reply 1.) YES
2.) YES


Provide As built as req'd.

Signed [Signature]

Date 2-8-83

FOR INFORMATION ONLY

27



HM
BP
VT
RR-
ZF-6
BC-6
BB-6

CIVIL

2x

THE HOWARD P. FOLEY COMPANY
PRODUCTION ENGINEERING DEPT.
ENGINEERING DISPOSITION REQUEST



From Russell/S. Gragg Subject F.P.B. Modifications
From B. Price W/R #C-6180

Problem At Col. 12' on V'Line, Connection EN, the existing WT was cut flush with the
bottom of the existing 2[15. This will result in pieces E006 and E006 being
raised about 1" in elevation. Is this acceptable?

AN

FOR INFORMATION ONLY

Signed _____ Date 1/29/83
Reply Yes

Signed James M. Russell Date 2-3-83

DESCRIPTION: CONNECTIONS: FH, BL, BM, BN & BI
W.R. #6190

YES NO
ATTACHMENTS
 RECEIVED

Date: 4-6-83
8833XR-60
DATE

REF. FILE NUMBER N/A

UNIT I UNIT II LOCALITY: Fuel Handling Building CLASS I NON-CLASS I

INSPECTION CRITERIA: DRAWING SPECIFICATION PROCEDURE

DOCUMENT TITLE AND NUMBER: 6180-FI-13-006 & 007

DESCRIPTION OF NONCONFORMANCE: (Including Cause)

1. Nondestructive Testing (Ultrasonic Test) U.T. on the foregoing connections revealed flaws. (See attached Examination Reports)
2. N.D.E. Column on Q.C. Weld Inspection Sheets was marked N/A.
 1. ~~Suspect weld shrinkage.~~
 2. N.D.E. Column inadvertently marked.

Robert A. Cates 4/6/83 Robert A. Cates 4/6/83 Lawrence Brown 4-6-83
 INITIATED BY DATE QUALITY MANAGER DATE PROJECT MANAGER DATE

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE:

Repair welds per OCP-5A. Remove weld metal a minimum of 2" each side of the indication re-weld and reinspect visually and ultrasonically. Annotate original WIS to indicate this nonconformance.

Means to prevent recurrence: 1. Hold training meeting with production supervision regarding ~~distortion and shrinkage control as well as proper interpass weld cleaning~~ ^{welding techniques as well as} and interpass weld cleaning. 2. Hold training meeting with QC supervision to discuss non-destructive testing requirements.

DISPOSITION BY: Robert A. Cates 4/7/83 Lawrence Brown 4-7-83
 QUALITY MANAGER DATE PROJECT MANAGER DATE

PACIFIC GAS AND ELECTRIC CO. DATE

DISPOSITION ACCOMPLISHED

INFORMATION ONLY

Superseded by NCR 8833XR-60 Δ Date 4/7/83

THE HOWARD P. FOLEY COMPANY
INTER-OFFICE COMMUNICATION

To _____ Date _____
From _____

1. To forward a signed copy of the 1983 Form for the Department of Defense
to the Office of the Inspector General, DOD, 1215 Jefferson Davis Highway, Arlington, VA 22202.

2nd NOTICE SENT 5/13/83
E

LIST OF MISSING DOCUMENTATION
SENT TO FIELD ON 5-18-83
" " " " 5-31-83
" " " " 6-8-83

Signature _____
E. Dowling, JCF

FOR INFORMATION ONLY



THE HOWARD P. FOLEY COMPANY
INTER OFFICE COMMUNICATION

6-17-83

Clarification of weld numbers for connections (BH) (BS) & (EV) on drawing 6180-F1-13-001 Rev (12) & detail 2 on drawing 6180-F1-13-006 Rev (7)
connections (CF) & (FG) on drawing 6180-F2-13-002 Rev (12) & detail 2 on drawing 6180-F1-13-006 Rev (7)

The following are applicable weld numbers per Howard P. Foley QC Inspectors interpretation of these drawings. This will help to document the difference of interpretation opinions between Howard P. Foley Inspection Reports. A copy of this memo will be filed with each of the following Performance Reports when closed to file.

NCR-8833xR-60 DWG#6180-F1-13-001 CONN(BH) S⁹ COL 9⁷
DETAIL #2-006 Δ South side only
WELDS #1 & 2

NCR-8833xR-66 DWG #6180-F1-13-001 CONN (BS)& (EV)
DETAIL #2-006 7 North side only
(BS) WELDS #3 & 4 S¹ COL 17⁵
(EV) WELDS #1 & 2 V¹ COL 17⁵

NCR-8833xR-81 DWG #6180-F2-002 CONN(CF) & (FG)
DETAIL # 2-006 Δ North side₃ only
(CF) WELDS #3 & 4 S¹ COL 26³
(FG) WELDS #1 & 2 V¹ COL 25⁶

Weld # Interpretation By *R.G. Carter* DATE 6/17/83

FOR INFORMATION ONLY

TO: B. CARTER

FROM: QCE

SUBJECT: Missing Documentation for NCR 8833XR-60 Rev. 1 Written on 4-7-83
Against Unit I Fuel Handling Building.

We still require the following documents prior to closure.

NOTE: The original is completely signed off including
Hold Tag Removal on 5-5-83.

(A) FIX-IT WIS: For Connection BM Welds 3,4

~~EO 1,2~~ REC 7-29-83

See Attached Info Copy.

T. D. Eversult

cc: J. Rothstein

FOR INFORMATION ONLY

THE HOWARD P. FOLEY COMPANY
INTER-OFFICE COMMUNICATION

Date

[Redacted]


REC 7-29-83 E

△ 7-27-83 E

[Redacted]

△
E 7-22-83

M. J. [Signature]



FOR INFORMATION ONLY

ULTRASONIC EXAMINATION OF GROOVE WELDS EXAMINATION RECORD

N-VT-5
Rin 0

Page 1 of 2

GENERAL

Plant <i>Diablo Canyon</i>		Unit <i>1</i>	Component <i>Seismic Mads</i>	Location <i>Fuel Handling Bldg</i>			Date <i>4-5-83</i>	Ref. Dwg. No. <i>6180-FI-13-001 Rev.10</i>
Block Type/No. <i>11W-2 and DC</i>		S.U. Cable Type/Length <i>BNC-Mdot/BNC-BNC 6ft</i>		Couplant Type/Visc. <i>Ultragel II # 8226</i>			Cal. Proc/Rev. Date <i>N-VT-5 4/4/83</i>	Exam. Proc/Rev. Date <i>N-VT-5 4/4/83</i>
Instrument <i>Nortec 131D</i>		Straight Beam	Straight Beam	Angle Beam <i>70° nom.</i>	Angle Beam	Angle Beam	Cal. Checks Time/Initials	
Serial No. <i>276</i>	Search Unit <i>Amotech Gamma</i>			<i>Amotech Gamma</i>			<i>1000/DJ</i>	
Rep. Rate <i>1K</i>	S.U. Size <i>3/4" φ</i>			<i>1/2" φ</i>			<i>1025/DJ</i>	
Filter <i>(none)</i>	S.U. Freq. <i>2.25</i>			<i>2.25</i>				
Temp. <i>not applicable</i>	Wedge Type <i>none</i>			<i>Lucite</i>				
	Beam Angle/Mode <i>Constant 0° longitud.</i>			<i>70° shear</i>				
Basic Ref. Level, Amp. (% Screen)/Db		<i>7570</i>		<i>8070</i>				
		<i>42db</i>		<i>60db</i>				
Scan Sensitivity, Db		<i>42db</i>		<i>44db</i>				
Screen Distance, in.		<i>2 1/2"</i>		<i>5"</i>				
Calib. Blocks, Type/No.		<i>Base Metal</i>		<i>DC-1</i>			<i>11W-2-783/68</i>	

Noise, Linearity, and Resolution Verification

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Beam Face a or b	Angle Beam Face c	Angle Beam Face/Result	
<i>BH-3</i>	<i>153'</i>	<i>Weld Accessible</i>					<i>NRI</i>		<i>A/70/61</i>	<i>320</i>

FOR INFORMATION ONLY

Continuation Sheets Cal By: *Dr. Tack II* Level Exam By: *Dr. Tack II* Level Data Reviewed By: Level

REPORT OF INDICATIONS

CORRESPONDING EXAMINATION RECORD SHEET NO.

G/80-FI-13-001/R10

Indication Number	Transducer Angle	Path, V. W. etc.	Decibels				Length/Direct. (x and/or y)	Indication Class	Sound Path Distance	Depth from Surface/a, b, or c	Scan Face	Distance		Discontinuity Evaluation	Zone No.	Remarks Including Weld No., Dwg. No., Sketch No.
			a	b	c	d						X	Y			
1	70°	\	70	60	2	8	D	1.65								
2	70°	\	73	60	2	11	D	1.66								
3	70°	\	63	60	1	4	A	1.29	.47	A	7/8	1.2				SM 4490 1120


FOR INFORMATION ONLY

4/5/82
RIT I

Date 4/5/83

Package No. BH-~~2~~ 2 ^{@ 4/1/83}

Detail Drawing No. 6180-FI-B-006



FOR INFORMATION ONLY

X-0

GENERAL						Date	Ref. Dwg. No.
Plant: <u>DCPP</u>	Unit: <u>1</u>	Component: <u>Seismic Mads</u>	Location: <u>Fuel Handling Bldg</u>			<u>4-13-83</u>	<u>6180-F1-13-001</u>
Block Type/No. <u>HW-2 7B3/6B DC</u>	S.U. Cable Type/Length <u>AWG-MDOT/AWG-AWG 6ft</u>		Couplant Type/Visc. <u>Ultracel II #3226</u>				Cal. Proc/Rev. Date <u>N-4T-5 4-4-83</u>
Instrument	Straight Beam	Straight Beam	Angle Beam	Angle Beam	Angle Beam	Exam. Proc/Rev. Date <u>N-4T-5 4-4-83</u>	
Serial No. <u>276</u>	Search Unit <u>Aerotech Gamma</u>					Cal. Checks Time/Initials:	
Rej. Damp. <u>OFF OFF</u>	Serial No. <u>D11952</u>					<u>1500 (s) 91LT</u>	
Rep. Rate <u>1000</u>	S.U. Size <u>3/4" φ</u>					<u>1513 (s) 91LT</u>	
Filter <u>+</u>	S.U. Freq. <u>2.25</u>						
Temp. <u>N/A</u>	Wedge Type <u>N/A</u>						
	Beam Angle/Mode <u>0° longitudinal</u>						
Basic Ref. Level, Amp. <u>70%</u>							
% Screeer /Db <u>36db</u>							
Scan Sensitivity, Db <u>36db</u>							
Screen Distance, in. <u>2.5"</u>							
Calib. Blocks, Type/No. <u>Base Metal</u>							

Noise, Linearity, and Resolution Verification

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results & Indication		
							Straight Beam Face a or b	Angle Beam Face c	Indication Number (Corresp. to Rept. of Ind.)
<u>BH-31</u>		<u>PP</u>	<u>B-TT</u>	<u>3/4"</u>					<u>B inaccessible</u>
<u>BH-42</u>		<u>PP</u>	<u>B-TT</u>	<u>3/4"</u>					<u>A1701</u>
<p>RE-EXAM/REPAIR - 1</p> <p>FOR REPAIR ONLY</p>									


Continuation Sheets	Cal By: <u>[Signature]</u> Level <u>II</u>	Exam By: <u>[Signature]</u> Level <u>II</u>	Data Reviewed By: _____ Level _____
---------------------	--	---	-------------------------------------

Date 4-13-83

Package No. BH 204/203

Detail Drawing No. 6180-F1-B-006

"A" class Flaw
Flaw is 0.4" deep from A face



GENERAL						Date 4-16-83	Ref. Dwg. No. 6180-FI-73-001
Plant DCPP	Unit	Component SEISMIC MONS	Location FUEL HANDLING BLDG			Cal. Proc/Rev. Date N-UT-5 4-4-83	
Block Type/No. 11WZ-783168DC	S.U. Cable Type/Length BNC-MDOT/BNC-BUD 6'		Couplant Type/Visc. ULTRAZEL II #8226			Exam. Proc/Rev. Date N-UT-5 4-4-83	
Instrument NORTON 131-D		Straight Beam	Straight Beam	Angle Beam	Angle Beam	Angle Beam	Cal. Checks Time/Initials
Serial No. 271	Search Unit ASURTECH GAMMA			70°/10M ASURTECH GAMMA			9:12 (S) u/c
Damp. OFF	Serial No. D11949			A20758			9:30 (S) u/c
Imp. Rate 1K	S.U. Size 3/4" φ			1/2" φ			
Filter +	S.U. Freq. 2.25 MHz			2.25 MHz			
Imp. N/A	Wedge Type NONE			LUCITE			
	Beam Angle/Mode 0° Long			70° HEAS SHAR			
Sens. Ref. Level, Amp. (Screen)/Db				80%			
Gain Sensitivity, Db				63DB			
Probe Distance, in.				71DB			
Block Distance, in.		2.5"		5.0"			
Block Type/No.		BASS METAL		DC-11WZ 783168			
Linearity, and Resolution Verification <input checked="" type="checkbox"/>							

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Face a or b	Beam Face c	NRI or RI	
BH-42	153'	FP	2/11	3/4"	12 1/4"	N/A			A70°/NRI	
BH-3	153'	FP	2/11	3/4"	12 1/2"	N/A			B70°/CANNOT GET TO	

FOR INFORMATION ONLY

Re-exam/Repair 2

ONLY

Continuation Sheets	Cal. By: <i>[Signature]</i> Level	Exam By: <i>[Signature]</i> Level	Data Reviewed By: _____ Level
---------------------	-----------------------------------	-----------------------------------	-------------------------------

WELD NO. CONN 3A
1.2 WELD P.C.D. SPEC. OF USED _____ LOC. OR NO. 97 8
 DRAWING: G120-F1-13-066 Rev 5 WPS-14 CCP 5A UNIT I ELEV. 53'
 INSPECTOR: Charles House TYPE OF WELDING ELECTRODE _____ PIECE E606 TO ENCL. C6
 DATE: 2-5-83 USED E-7018 INITIATING DOC. CCP 5A

ACPT	REJECT	EDGE PREP AND FITUP	ACPT	REJECT	2-5-83 TAILING
CH		edge preparation	CH		Pre heat = 32504
CH		Fitup	CH		Pre diameter $\frac{1}{8}$ "
CH		N.D.E. (where applicable)	CH		Fitup
			CH		welder ID <u>A4</u>
			CH		Preheat <u>50°</u>

ACPT	REJECT	ROOT PASS INSPECTION	ACPT	REJECT	FINAL PASS INSPECTION
CH		Pre heat = 32504	CH		Pre heat = 32504
CH		Pre diameter $\frac{1}{8}$ "	CH		Pre diameter $\frac{1}{8}$ "
CH		Visual inspection	CH		Visual inspection
CH	NA	N.D.E. (where applicable)	CH	NA	N.D.E. (where applicable)
CH		welder ID <u>A4</u>	CH		welder ID <u>A4</u>
CH		Preheat <u>50°</u>	CH		Preheat <u>50°</u>

MULTIPASS 100% INSPECTION ACCEPT REJECT
 MATERIAL P.C.D. or HEAT NUMBER HT# 62487 MK F006

ADDITIONAL REMARKS: Welder Jim Anstadt A4

INFORMATION ONLY
FOR INFORMATION ONLY

This is to certify that the above welds have been inspected for compliance with the Howard P. Foley Company Quality Procedures, and that the welds are acceptable.

DATE 2-7-83 I.C. INSPECTOR Charles House

WELD INSPECTION SHEET

CONTRACT NO. BH RJB 6283
 WELD NO. 41#2 WELD PROC. SPEC(S) USED _____ LOC/COORD. 97 59
 DRAWING 6180-H-13-006(A) WPS-19/QCP-5A UNIT 1 ELEV. 153
 INSPECTOR Bob Bankraet TYPE OF WELDING ELECTRODE _____ PIECE E006 TO EXISTING STEEL
 DATE 4-11-83 USED E7018 INITIATING DOC. C6180 A

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKLING
<u>RJB</u>		Edge preparation	<u>N/A</u>		Rod heat #
<u>RJB</u>		Fit-up	<u>N/A</u>		Rod diameter
<u>N/A</u>		N.D.E. (where applicable)	<u>N/A</u>		Fit-up
Material		<u>CW 050144</u>	<u>N/A</u>		Welder I.D.
P.O. SHEET#		<u>HT 624877</u>	<u>N/A</u>		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
<u>RJB</u>		Rod heat # <u>3KK1</u>	<u>RJB</u>		Rod heat # <u>3KK1</u>
<u>RJB</u>		Rod diameter <u>1/8</u>	<u>RJB</u>		Rod diameter <u>1/8</u>
<u>RJB</u>		Visual Inspection	<u>RJB</u>		Visual Inspection
<u>N/A</u>		N.D.E. type			N.D.E. type
<u>RJB</u>		Welder I.D. <u>T5</u>	<u>RJB</u>		Welder I.D. <u>T5</u>
<u>RJB</u>		Preheat <u>150°</u>	<u>RJB</u>		Preheat <u>150°</u>

MULTIPASS 100% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: DARRELL BOHN T5
REF NCR 8833XR-60A REMOVED AREA AS
REQUIRED 2" EACH SIDE OF DEFECTIVE AREA
AND REPLACED

This is to certify that the above welds, have been inspected by _____
 The Howard P. Foley Company Quality Procedures _____
 acceptable.

FOR INFORMATION ONLY

DATE _____

THE HOWARD P. FOLEY COMPANY

INTER-OFFICE COMMUNICATION

MAURFFEN McLEAN/PRODUCTION - CIVIL MECHANICAL

KARIN BURNS/PRODUCTION - ELECTRICAL

K. CALHOUN: M. McALLISTER/RECEIVING & M. ALEXIS/CALIBRATION

ELEANOR SMULLEN/QUALITY CONTROL STATUS

CHARISSE CRAVATH/MECHANICAL ENGINEERING

Date 8-1-83

OCE DEPT.

PLEASE BE ADVISED THAT:

(IR / NCR) # _____ SEE LISTED BELOW _____ REV. _____ HAS BEEN

WRITTEN AGAINST (SEE COPIES ATTACHED) _____

ON: (See copies attached) _____

(IR / NCR) # _____ REV. _____ WRITTEN

AGAINST _____

ON: _____ HAS BEEN CLOSED AS OF _____

INFORMATION COPY ATTACHED:

HAS BEEN SUPERSEDED AS OF _____

BY _____

THANK YOU,

OCE DEPT.

FOR INFORMATION ONLY

THE HOWARD P. FOLEY COMPANY

TRANSMITTAL

DATE 8-1-83
 JOB NO. NY-77
 SPEC. NO. 8802 & 8833XR
 ATTN: J. BRATTON

I HEREBY TRANSMIT - FOR YOUR APPROVAL _____
 FOR YOUR INFORMATION XXX
 FOR YOUR DISPOSITION _____
 OTHER _____

PLEASE FIND ATTACHED:

NCR # 8802-851

FOR PROPOSED DISPOSITION

8833XR-60 Rev 1

8833XR-121 Rev 1

APPROVAL OF PROPOSED DISPOSITION

FINAL APPROVAL

CLOSED TO VAULT ON 8-1-83 - INFORMATION COPIES ATTACHED.

INFORMATION ONLY

THANK YOU

RECEIVED _____
 RECEIVED BY _____
 RETURN ORIGINAL SIGNED AND DATED TO _____

FOR INFORMATION ONLY

Original NONCONFORMANCE REPORT

Page 1 of 3

Number: 8833XR-60

DESCRIPTION:

CONNECTIONS - BL, LL, LI, EN, BI, EN, EO, EP, EQ

W.R. #6180

YES [X] NO []

ATTACHMENTS

Date: 4-7-83

HOLD TAG # 8833XR-60 REV. 1

BY: [Signature] DATE: 5-5-83

REF. HPF/IR NUMBER N/A

UNIT I [X] UNIT II [] / LOCATION FUEL HANDLING BLDG. CLASS I [X] NON-CLASS I []

INSPECTION CRITERIA: DRAWING [X] SPECIFICATION [X] PROCEDURE [X]

DOCUMENT TITLE AND NUMBER: 6180-F1-13-006 & 007 8833XR QCP 5-A

DESCRIPTION OF NONCONFORMANCE: (Including Cause)

- 1. Nondestructive testing (Ultrasonic Test) U.T. on the foregoing connections revealed flaws. (See attached examination reports.)
- 2. N.D.E. Column on Q.C. Weld Inspection Sheets was marked N/A.

CAUSE:

- 1. Improper interpass cleaning and/or back gouging. May also involve improper technique for depositing root side pass after back gouging.
- 2. N.D.E. Column inadvertently marked.

Robert A. Carter 4/7/83 Robert A. Carter 4/7/83 [Signature] 4-7-83
 INITIATED BY DATE QUALITY MANAGER DATE PROJECT MANAGER DATE

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE:

Repair welds per QCP-5A. Remove weld metal a minimum of 2" each side of the indication. Reweld and reinspect visually and ultrasonically. Annote original WIS to indicate this nonconformance.

Means to prevent recurrence: 1. Hold training meeting with production (cont.)

R. A. Carter 4/7/83 [Signature] 4-7-83
 DISPOSITION BY DATE PROJECT MANAGER DATE
Robert A. Carter 4/7/83 [Signature] 4-7-83
 QUALITY MANAGER DATE PACIFIC GAS AND ELECTRIC CO. DATE

DISPOSITION ACCOMPLISHED

Corrective Action Accomplished per above Disposition.

REFERENCE NCR 8833XR-121 A THAT ACCEPTS MISSING DOCUMENTATION
 RE REPAIR WIS FOR WELDS 374. CONNECTION REPAIR WIS
 FOR WELDS 1 & 2 ARRIVED AFTER NCR 8833XR-121 WAS ISSUED. E
 8-1-83

SEE PB 3 SEE PB 3 Robert A. Carter 5/2/83
 VERIFIED BY DATE SUPERINTENDENT DATE QUALITY MANAGER DATE

THE HOWARD P. FOLEY CO. ACCEPTANCE

PACIFIC GAS AND ELECTRIC CO. ACCEPTANCE

[Signature] 5-4-83
 PROJECT MANAGER DATE

[Signature] 5-4-83
 SIGNATURE DATE

HPF/NCR 5-14-82

CLOSED TO FILE 8-1-83

Original

THE HOWARD P. FOLEY COMPANY
NONCONFORMANCE REPORT - CONTINUATION SHEET

NO.	8833XR-60 Δ
PAGE	2 OF 30
DATE	4-7-83

CONTINUATION OF: DESCRIPTION OF NONCONFORMANCE
PROPOSED DISPOSITION
DISPOSITION ACCOMPLISHED

Continued:

supervision regarding welding technique as well as proper interpass weld cleaning and back gouging.

2. Hold training meeting with Q.C. supervision to discuss nondestructive testing requirements and interpass weld cleaning.

FOR INFORMATION ONLY

HPF/NCR

THE HOWARD P. FOLEY COMPANY
INDOCTRINATION AND TRAINING

DATE 6-6-83

TIME 8:40 PM

PERSONNEL ATTENDING: Asst. Dir.
La. + staff
Ed. Steyer

MEETING CONDUCTED BY: L. F. ...

SUBJECTS PRESENTED:

1. _____
2. _____
3. _____

REMARKS: DISCUSSED NON DESTRUCTIVE TEST REQUIREMENTS AND INTERPASS W/CCA PLANNING
FOR NCR #133XAL60

FOR INFORMATION ONLY

HPF/QI&T 12-7-82

REVIEWED BY R.A. ... DATE: 6/6/83

NONCONFORMANCE REPORT

Page 3 of 3 8833XR-60

DESCRIPTION:

CONNECTIONS - BH, BL, BM, BN, BI, EN, EO, EP, EQ

W.R. #6180

YES [X] NO []

Date:

ATTACHMENTS

4-7-83

HOLD TAG # 8833XR-60 REV. 1

[] REMOVED

BY

DATE

REF. HPF/IR NUMBER N/A

UNIT I [X] UNIT II [] / LOCATION FUEL HANDLING BLDG. CLASS I [X] NON-CLASS I []

INSPECTION CRITERIA: DRAWING [X] SPECIFICATION [X] PROCEDURE [X]

DOCUMENT TITLE AND NUMBER: 6180-F1-13-006 & 007 8833XR QCP 5-A

DESCRIPTION OF NONCONFORMANCE: (Including Cause)

- 1. Nondestructive testing (Ultrasonic Test) U.T. on the foregoing connections revealed flaws. (See attached examination reports.)
- 2. N.D.E. Column on Q.C. Weld Inspection Sheets was marked N/A.

CAUSE:

- 1. Improper interpass cleaning and/or back gouging. May also involve improper technique for depositing root side pass after back gouging.
- 2. N.D.E. Column inadvertently marked.

Robert A. Carter 4/7/83 INITIATED BY DATE

Robert A. Carter 4/7/83 QUALITY MANAGER DATE

[Signature] 4-7-83 PROJECT MANAGER DATE

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE:

Repair welds per QCP-5A. Remove weld metal a minimum of 2" each side of the indication. Reweld and reinspect visually and ultrasonically. Annote original WIS to indicate this nonconformance.

Means to prevent recurrence: 1. Hold training meeting with production (cont.)

R.A. Brown 4/7/83 DISPOSITION BY DATE

[Signature] 4-7-83 PROJECT MANAGER DATE

Robert A. Carter 4/7/83 QUALITY MANAGER DATE

[Signature] 4-7-83 PACIFIC GAS AND ELECTRIC CO. DATE

DISPOSITION ACCOMPLISHED

2nd issue 4/28/83

WORK COPY

DUE TO WELD CONFIGURATION REPAIRS TO WELDS WOULD REPAIR WELDS 2 OR 4

FOR INFORMATION ONLY

[Signature] 4-28-83 VERIFIED BY DATE

[Signature] 4-28-83 SUPERINTENDENT DATE

QUALITY MANAGER DATE

THE HOWARD P. FOLEY CO. ACCEPTANCE

PACIFIC GAS AND ELECTRIC CO. ACCEPTANCE

PROJECT MANAGER DATE

SIGNATURE DATE

HPF/NCR '5-14-82

THE HOWARD P. FOLEY COMPANY
NONCONFORMANCE REPORT - CONTINUATION SHEET

NO.
8833XR-60 Δ

CONTINUATION OF: DESCRIPTION OF NONCONFORMANCE
PROPOSED DISPOSITION
DISPOSITION ACCOMPLISHED

PAGE 2 OF 2

DATE 4-7-83

Continued:

supervision regarding welding technique as well as proper interpass weld cleaning and back gouging.

2. Hold training meeting with Q.C. supervision to discuss nondestructive testing requirements and interpass weld cleaning.

WORK COPY QCE:

FOR INFORMATION ONLY

PLEASE DO NOT DISTURB THE ORDER OF THIS PACKAGE.
IF FURTHER DOCUMENTATION IS RECEIVED, PLACE IT
IN IT'S RESPECTIVE PLACE AND MARK IT OFF THE
ATTACHED LIST. WHEN ALL DOCUMENTATION HAS BEEN
RECEIVED FOR AN INDIVIDUAL WELD, MARK IT
COMPLETE ON THE LIST.

FOR INFORMATION ONLY

= IN PACKAGE
= STILL REQ

REMARKS
NCR-8833XR-60 Δ

CONN	WELD	UT ORIG	ORIG-WIS	FIXIT WIS	UT-REPAIR #1	UT-REPAIR #2	UT-REPAIR #3	MT-BASE/ MET	MT-ROOT	GC-QIT	PROD QIT
BH	BH-1	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
	BH-2										
BL	BL-1										
	BL-2										
	BL-3										
	BL-4										
BM	Bm-3										
	Bm-4										
BN	BN-3										
	BN-4										
BI	BI-3										
	BI-4										
EN	EN-3										
	EN-4										
EO	EO-1										
	EO-2										
	EO-3										
	EO-4										
EP	EP-3										
	EP-4										
EQ	EQ-3										
	EQ-4										

~~NO WELDS~~

2-4 PAGE OF ORIG UT REPORT MISSING

WAS BI WAS ACCEPTABLE ON ORIG UT ?
RESTRICTED Repair #1

ONLY

FOR INFORMATION ONLY

FIDLER NOTIFIED 5-31-83

GENERAL

Plant Diable Canyon		Unit 1	Component Seismic Mads	Location Fuel Handling Bldg			Date 4-5-83	Ref. Dwg. No. 6180-F1-13-001 Rev.10
Block Type/No. 11W-2 and DC		S.U. Cable Type/Length BNC-Mdot/BNC-BNC 6ft		Couplant Type/Visc. Ultragel II #8226			Cal. Proc/Rev. Date N-UT-5 4/4/83	
Instrument Nortec 131D		Straight Beam	Straight Beam	Angle Beam 70° nom.	Angle Beam	Angle Beam	Exam. Proc/Rev. Date N-UT-5 4/4/83	
Serial No. 276	Search Unit Aerotech Gamma					Cal. Checks Time/Initials		
Rej. off	Damp. off	Serial No. D11949					1102 DJ in	
Rep. Rate 1K	S.U. Size 3/4" φ			A20738		1130 DJ		
Filter (+)	S.U. Freq. 2.25			1/2" φ		1155 DJ out		
Temp. not applicable	Wedge Type none			2.25		1250 DJ in		
	Beam Angle/Mode Contact 0° Longitud.			Lucite		1300 DJ out		
Basic Ref. Level, Amp. (% Screen)/Db		75%		80%				
		42 db		60 db				
Scan Sensitivity, Dh		42 db		74 db				
Screen Distance, in.		2 1/2"		5"				
Calib. Blocks, Type/No.		Base Metal		DC-1		11W-2-783168		

Noise, Linearity, and Resolution Verification

6180-F1-13-006		Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
BL Weld Ident. No.	Additional Ident. & Elev. (ft.)						Straight Face a or b	Beam Face c	Angle Face/Result	
BL-1	153'						NRI	B/70°/RI	1	
BL-2	153'						NRI	A/70°/RI	2	
BL-4	153'						NRI	A/70°/RI	3	
BL-3	153'						NRI	B/70°/RI	4	

FC... ONLY

Continuation Sheets	Cal By: J. G. Wilson II	Level	Exam By: J. G. Wilson II	Level	Data Reviewed By:	Level
---------------------	--------------------------------	-------	---------------------------------	-------	-------------------	-------

REPORT OF INDICATIONS

CORRESPONDING EXAMINATION RECORD SHEET NO.

Indication Number	Transducer Angle	Path, V. W. etc.	Decibels				Length/Direct. (x and/or y)	Defect (see Figure 11)				Discontinuity Evaluation	Zone No.	Remarks Including Weld No., Dwg. No., Sketch No.	
			a	b	c	d		Sound Path Distance	Depth from Surface/a, b, or c	Scan Face					Distance
1	90°	\	67	60	1	6	2 3/8 14.0	B	1.57	0.52	B	X 2 3/8 Y 1.0			
2	90°	\	57	60	0	-3	2 3/8 14.0	A	1.1	0.33	A	X 5.0 Y 0.75			
3	90°	\	55	60	0	-5	2.0 14.0	A	1.24	0.41	A	X 5 3/8 Y 1.2			
4	90°	\	56	60	1	-5	2.0 14.0	A	1.37	0.45	B	X 1 1/2 Y 1.25			


FOR INFORMATION ONLY

DOT 4/5/85

Date 4/5/83

Package No. B1-1

Detail Drawing No. 6180-FI-13-006




FOR INSPECTION ONLY

X-0

Date 4/5/83

Package No. B1-2

Detail Drawing No. 6/FO-F1-13-006




X-0
FOR INFORMATION ONLY

Date 4/5/83

Package No. B2-3

Detail Drawing No. 6FD-FI-13-006




FOR INFORMATION ONLY

Date 4/5/83

Package No. BL-4

Detail Drawing No. 6180-F1-13-006



FOR INFORMATION ONLY

WELD INSPECTION SHEET

CONN. NO. BL
 WELD NO. 1 WELD PROC. SPEC(S) USED _____ LOC/COORD. 12E & S2
 DRAWING G180-FI-13-006 WPS-19 / QCP-5A UNIT 1 ELEV. 153
 INSPECTOR Bob Bankroft TYPE OF WELDING ELECTRODE _____ PIECE E006 TO EXISTING STEEL
 DATE 4-11-83 USED E 7018 INITIATING DOC. C6180 △

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKING
<u>RJB</u>		Edge preparation	<u>N/A</u>		Rod heat #
<u>RJB</u>		Fit-up	<u>N/A</u>		Rod diameter
<u>N/A</u>		N.D.E. (where applicabe)	<u>N/A</u>		Fit-up
Material			<u>N/A</u>		Welder I.D.
P.O.SHT#			<u>N/A</u>		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
<u>RJB</u>		Rod heat # <u>20531</u>	<u>RJB</u>		Rod heat # <u>3KK1</u>
<u>RJB</u>		Rod diameter <u>3/32</u>	<u>RJB</u>		Rod diameter <u>1/8</u>
<u>RJB</u>		Visual Inspection	<u>RJB</u>		Visual Inspection
<u>N/A</u>		N.D.E. type			N.D.E. type
<u>RJB</u>		Welder I.D. <u>PX</u>	<u>RJB</u>		Welder I.D. <u>PX</u>
<u>RJB</u>		Preheat <u>150°</u>	<u>RJB</u>		Preheat <u>150°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: C. SIHOTA - PX
REF N.C.R 8833 XR-60 △ REMOVED OLD WELD AS REQUIRED AND REPLACED

INFORMATION ONLY

This is to certify that the above weld(s) have been inspected
 The Howard P. Foley Company Quality Procedures
 acceptable.

FOR INFORMATION ONLY

DATE _____ I.C. INSPECTOR _____

WELD NO.: _____ WELD PROC. SPEC. NO. USED _____ DOC/COORD _____
 DRAWING: _____ UNIT _____ FLEV _____
 INSPECTOR: _____ TYPE OF WELDING ELECTRODE _____ WELD _____ TO _____
 DATE: _____ USED _____ INITIATING DOC. _____

ACPT	RJCT	EDGE PREP AND FITUP	ACPT	RJCT	TACKING
		edge preparation			Rod heat #
		fitup			Rod diameter
		N.D.E. (where applicable)			Field
					Welder ID
					Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
		Rod heat #			Rod heat #
		Rod diameter			Rod diameter
		Visual inspection			Visual inspection
		N.D.E. type			N.D.E. type
		welder ID			welder ID
		Preheat			Preheat

MULTIPASS IOR INSPECTION ACCEPT REJECT N/A

MATERIAL P.O. or HEAT NUMBER _____

ADDITIONAL REMARKS: _____

INFORMATION ONLY

FOR INFORMATION ONLY

DATE: _____

AWI 01

INSPECTION SHEET

WELD NO.: 344 WELD PROC. SPEC(S) USED _____ LOG/CLORE 18-2-51
 DRAWING: 6180-FI-13-006 R/S WPS-17 GCP-SA UNIT 1 REV 153-7
 INSPECTOR: JIM MICHEL TYPE OF WELDING ELECTRODE _____ PIECE E-14 TO PART 02
 DATE: 1-27-83 USED E-7018 INITIATING DOC. 6180

ACPT	RJCT	EDGE PREP AND FITUP	ACPT	RJCT	TACKING
<u>JM</u>		edge preparation	<u>N/A</u>	<u>N/A</u>	Rod heat #
<u>JM</u>		fitup			Rod diameter
<u>N/A</u>	<u>N/A</u>	N.D.E. (where applicable)			Fitup
			<u>Y</u>	<u>Y</u>	Welder ID <u>A-9</u>
			<u>N/A</u>	<u>N/A</u>	Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
<u>JM</u>		Rod heat # <u>32809</u>	<u>JM</u>		Rod heat # <u>32809</u>
<u>JM</u>		Rod diameter <u>1/8</u>	<u>JM</u>		Rod diameter <u>1/8</u>
<u>JM</u>		Visual inspection	<u>JM</u>		Visual inspection
<u>N/A</u>	<u>N/A</u>	N.D.E. type	<u>N/A</u>	<u>N/A</u>	N.D.E. type
<u>JM</u>		Welder ID <u>A-9</u>	<u>JM</u>		Welder ID <u>A-9</u>
<u>JM</u>		Preheat <u>50°</u>	<u>JM</u>		Preheat <u>50°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A

MATERIAL P.O. or HEAT NUMBER HT# 314-0646

ADDITIONAL REMARKS: WELDER ANGSTADT A-9

INFORMATION ONLY

FOR INFORMATION ONLY
 This is to certify that the above described work inspected per AWS D1.1 and the Howard P. Foley Company Quality Procedures, and have been found to be acceptable.

DATE: 1-31-83 Q.C. INSPECTOR Jim Michel 26

GENERAL						Date	Ref. Dwg. No.
Plant DCP	Unit 1	Component Seismic Molds	Location Fuel Hand Bldg.			4-13-83	6180-F1-13-001
Block Type/No. 11W-2,783/68 DC	S.U. Cable Type/Length BNC-M804/24K-24K 6ft		Couplant Type/Visc. Ultrageel/D 8226			Cal. Proc/Rev. Date N-UT-5 4-4-83	
Instrument Nortex 131 D	Straight Beam	Straight Beam	Angle Beam 70° Horn	Angle Beam	Angle Beam	Exam. Proc/Rev. Date N-UT-5 4-4-83	
Serial No. 271	Search Unit		Acrotach			Cal. Checks Time/Initials	
Rej. Damp. off off	Serial No.		GA 420738			1R18(S) MLT	
Rep. Rate 1K	S.U. Size		1/2" φ			1037(S) MLT	
Filter (+)	S.U. Freq.		2.25				
Temp. N/A	Wedge Type		Lucite				
	Beam Angle/Mode		70° Meas 3kV				
Basic Ref. Level, Amp. (% Screen)/Db			8070				
Scan Sensitivity, Db			66db				
Screen Distance, in.			80db				
Calib. Blocks, Type/No.			5-D DC				
			11W-2,783/68				
Noise, Linearity, and Resolution Verification <input checked="" type="checkbox"/>							

6180-F1-13-006		Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
Weld Ident. No.	Additional Ident. & Elev. (ft.)						MRI or RI		Angle Beam	
						Straight Face a or b	Beam Face c	Face/Angle/Result		
L-1	153'	FP	6M	3/4				B/70/NRI		
L-2	153'	FP	6M	3/4				A/70/NRI		
RE-EXAM/REPAIR 1										

Continuation Sheets	Cal By: <i>J. G. [Signature]</i> Level I	Exam By: <i>J. G. [Signature]</i> Level II	Data Reviewed By:	Level
---------------------	--	--	-------------------	-------

GENERAL						Date 7-16-83	Ref. Dwg. No. 6180-F-73-001
Plant DCPP	Unit 1	Component SEISMIC MONS	Location FUEL HANDLING BLDG			Cal. Proc/Rev. Date N-UT-5 4-4-83	
Block Type/No. 11WZ-783168DC	S.U. Cable Type/Length BNC-MDOT / BNC-BUO 6'	Couplant Type/Visc. ULTRAGEL II #8226			Exam. Proc/Rev. Date N-UT-5 4-4-83		
Instrument NORTEC 131-D	Straight Beam	Straight Beam	Angle Beam	Angle Beam	Angle Beam	Cal. Checks Time/Initials	
Serial No. 271	Search Unit AERARCH CANNA		70°/10M			8:29 IN /u	
Rej. Damp. OFF OFF	Serial No. 011949		AZ0758			8:50-T /u	
Rep. Rate 1K	S.U. Size 3/4" φ		1/2" d				
Filter +	S.U. Freq. 2.25 MHz		2.25 MHz				
Temp. N/A	Wedge Type NONE		LUCITE				
	Beam Angle/Mode 0° Long		70° HEAS SHBAR				
Basic Ref. Level, Amp. (% Screen)/Db				80% 63dB			
Scan Sensitivity, Db				710B			
Screen Distance, in.			2.5"	5.0"			
Calib. Blocks, Type/No.			BASE METAL	DC- 11WZ 783168			
Noise, Linearity, and Resolution Verification <input checked="" type="checkbox"/>							

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Face a or b	Beam Face c	Angle Beam Face/Angle/Result	
BL -4	153'	FP	B/TI	3/4"	12'14"	N/A			A70°/NRI	
BL -3	153'	FP	B/TI	3/4"	12'9"	N/A			B70°/NRI	


Reviewed by: [Signature]
DCP

Continuation Sheets	Cal By: <i>[Signature]</i> Level	Exam By: <i>[Signature]</i> Level	Data Reviewed By: <i>[Signature]</i> Level
---------------------	----------------------------------	-----------------------------------	--

Date 4-12-83

Package No. B L

Detail Drawing No. 6180-F1-B-006



Plant DCPP		Unit 1		Component Seismic Molds		Location Fuel Handling Bldg		Date 4-12-83	Ref. Dwg. No. 613-FI-13-001
Block Type/No. 11W-2 783/68		S.U. Cable Type/Length 6NC-R007/6NC-6NC		Couplant Type/Visc. Ultracote # 8226		Cal. Proc/Rev. Date N-UT-5 4-4-83		Exam. Proc/Rev. Date N-UT-5 4-4-83	
Instrument Nortec - 131-D		Straight Beam		Straight Beam		Angle Beam 70°		Angle Beam	
Serial No. 276		Search Unit Aerofon Gamma		Serial No. D11952		Angle Beam 70°		Angle Beam	
Rej. Damp. OFF OFF		Serial No. D11952		S.U. Size 3/4" φ		Angle Beam 70°		Angle Beam	
Rep. Rate 1000		S.U. Size 3/4" φ		S.U. Freq. 2.25		Angle Beam 70°		Angle Beam	
Filter +		S.U. Freq. 2.25		Wedge Type N/A		Angle Beam 70°		Angle Beam	
Temp. N/A		Wedge Type N/A		Beam Angle/Mode 0° longitudinal		Angle Beam 70°		Angle Beam	
Basic Ref. Level, Amp. (% Screen)/Db 70% 36db		70%		80% 56db		Angle Beam 70°		Angle Beam	
Scan Sensitivity, Db 36db		36db		70db		Angle Beam 70°		Angle Beam	
Screen Distance, in. 2.5"		2.5"		5.0"		Angle Beam 70°		Angle Beam	
Calib. Blocks, Type/No. Baso Metal		Baso Metal		11W-2-α		Angle Beam 70°		Angle Beam	

Noise, Linearity, and Resolution Verification

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Face a or b	Beam Face c	Angle Beam Face/Angle/Result	
L-3	153	FA	BUTT	1/4"			NRE		B/70/RE	1
L-4	153	FA	BUTT	3/4"			NRE		A/70/RE	2

RE-EXAM/REPAIR - 1

FOR INFORMATION ONLY

Continuation Sheets	Cal By: [Signature] Level II	Exam By: [Signature] Level II	Data Reviewed By: [Signature] Level II
---------------------	--	---	--

GENERAL					Date	Ref. Dwg. No.
					4-16-83	6180-FI-73-001
Plant	Unit	Component	Location		Cal. Proc/Rev. Date	
DCPP		SEISMIC HOLES	FUEL HANDLING BLDG		N-UT-5 4-4-83	
Block Type/No.	S.U. Cable Type/Length	Couplant Type/Visc.		Exam. Proc/Rev. Date		
1W2-78316DC	BNC-MDOT/BNC-8006	ULTRAGEL #8226		N-UT-5 4-4-83		
Instrument	Straight Beam	Straight Beam	Angle Beam	Angle Beam	Angle Beam	Cal. Checks Time/Initials
WANTED 131-D			70°/M			
Serial No.	Search Unit	Serial No.	Serial No.	Cal. Checks		
271	AFRUTCH CANHA		AFRUTCH CANHA	8:29 IN /U		
Damp.	Serial No.	Serial No.	Serial No.	Cal. Checks		
OFF		D11949	A20758	8:50-T/U		
Imp. Rate	S.U. Size	S.U. Size	S.U. Size	Cal. Checks		
1K	3/4" φ	3/4" φ	1/2" φ			
Filter	S.U. Freq.	S.U. Freq.	S.U. Freq.	Cal. Checks		
+	2.25 MHz	2.25 MHz	2.25 MHz			
Imp. N/A	Wedge Type	Wedge Type	Wedge Type	Cal. Checks		
	NONE	NONE	LCRTE			
	Beam Angle/Mode	Beam Angle/Mode	Beam Angle/Mode	Cal. Checks		
	0° Long	0° Long	70° HEAS SHEAR			
Basic Ref. Level, Amp. (Screen)/Db				Cal. Checks		
			80% 630B			
Scan Sensitivity, Db				Cal. Checks		
			770B			
Probe Distance, in.				Cal. Checks		
	2.5"	2.5"	5.0"			
Calib. Blocks, Type/No.				Cal. Checks		
	BASE METAL	BASE METAL	DC-1W278316B			

Gain, Linearity, and Resolution Verification

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Face a or b	Beam Face c	NRI or RI Angle Beam Face/Angle/Result	
BL -4	153'	FP	2UT	3/4"	12'1/2"	N/A			A70°/NRI	
BL -3	153'	FP	2UT	3/4"	12'9"	N/A			B70°/NRI	

FOR INFORMATION ONLY

Re-exam/Repair 2

Continuation Sheets	Cal. By: <i>[Signature]</i>	Level	Exam By: <i>[Signature]</i>	Level	Data Reviewed By:	Level
---------------------	-----------------------------	-------	-----------------------------	-------	-------------------	-------

WELD INSPECTION SHEET

CONN. NO. BL
 WELD NO. 4 WELD PROC. SPEC(S) USED _____ LOC/COORD. 12 E, S 2
 DRAWING 6180-F143-006 A QCP-5A / WPS-19 UNIT 1 ELEV. 153
 INSPECTOR Bob Bancroft TYPE OF WELDING ELECTRODE _____ PIECE E006 TO EXISTING STEEL
 DATE 4-12-83 USED E7018 INITIATING DOC. C 6180 A

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKING
<u>RJB</u>		Edge preparation	<u>NA</u>		Rod heat #
<u>RJB</u>		Fit-up	<u>NA</u>		Rod diameter
<u>N/A</u>		N.D.E. (where applicable)	<u>NA</u>		Fit-up
Material		<u>CW 050 850</u>	<u>NA</u>		Welder I.D.
P.C.SHT#		<u>HT 314-0646</u>	<u>NA</u>		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
<u>RJB</u>		Rod heat # <u>20531</u>	<u>RJB</u>		Rod heat # <u>2H3</u>
<u>RJB</u>		Rod diameter <u>3/32</u>	<u>RJB</u>		Rod diameter <u>1/8</u>
<u>RJB</u>		Visual Inspection	<u>RJB</u>		Visual Inspection
<u>N/A</u>		N.D.E. type			N.D.E. type
<u>RJB</u>		Welder I.D. <u>PX</u>	<u>RJB</u>		Welder I.D. <u>PX</u>
<u>RJB</u>		Preheat <u>150°</u>	<u>RJB</u>		Preheat <u>150°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: C SIHOTA - PX
REF NCR 8833 XR-60 A REMOVED OLD WELD

AND
 FOR INFORMATION ONLY
 This is the how to accept and have

DATE _____ I.C. INSPECTOR _____

REF NCR 3-31-83

FOR INFORMATION ONLY

GENERAL

Plant Diable Canyon		Unit 1	Component Seismic Mads	Location Fuel Handling Bldg			Date 4-5-83	Ref. Dwg. No. 6180-F1-13-001 Rev. 10
Block Type/No. 11W-2 and DC		S.U. Cable Type/Length BNC-Mdot/BNC-BNC 6ft		Couplant Type/Visc. Ultragel II = 8226			Cal. Proc/Rev. Date N-UT-5 4/4/83	
Instrument Nortec 131D		Straight Beam	Straight Beam	Angle Beam 70° nom.	Angle Beam	Angle Beam	Exam. Proc/Rev. Date N-UT-5 4/4/83	
Serial No. 276	Search Unit	Aerotech Gamma		Aerotech Gamma			Cal. Checks Time/Initials	
Rep. Rate 1K	S.U. Size	3/4" φ		1/2" φ			1310 DJ	
Filter (+)	S.U. Freq.	2.25		2.25			1325 DJ	
Temp. not applicable	Wedge Type	none		Lucite			1335 DJ	
	Beam Angle/Mode	Contact 0° longitud.		70° meas. show				
Basic Ref. Level, Amp. (% Screen)/Db		75 70		80 70				
		42 db		69 db				
Scan Sensitivity, Db		42 db		73 db				
Screen Distance, in.		2 1/2"		5"				
Calib. Blocks, Type/No.		Base Metal		DC-1 11W-2-789168				

Noise, Linearity, and Resolution Verification

6180-F1-13-007		Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
BM Weld Ident. No.	Additional Ident. & Elev. (ft.)						NRI or RI		Angle Beam	
						Straight Face a or b	Beam Face c	Face/Angle/Result		
BM-4	153'					NRI		A/70°/RI	1	
BM-3	123'					NRI		A/70°/RI	2	

Continuation Sheets Cal By: DeJacks II Level Exam By: DeJacks II Level Data Viewed By: _____ Level

INFORMATION ONLY

11W. RM REINFORCING STEEL - WELD REPORT

WELD NO.: 101 WELD PROC. SPEC(S) USED _____ LOCATION: _____
 DRAWING: 11W. RM UNIT: _____ ELEV. 153'
 INSPECTOR: [Signature] TYPE OF WELDING ELECTRODE _____ PIECE: _____ TO _____
 DATE: 2/17/54 USED _____ INITIATING DOC.: _____

ACPT	RJCT	EDGE PREP AND FITUP	ACPT	RJCT	TACKING
		edge preparation			Rod heat #
		fitup			Pod diameter
		N.D.E. (where applicable)			Fitup
					welder ID
					Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
		Rod heat #			Rod heat #
		Rod diameter			Pod diameter
		Visual inspection			Visual inspection
		N.D.E. (where applicable)			N.D.E. (where applicable)
		welder ID			welder ID
		Preheat			Preheat

MULTIPASS 100% INSPECTION ACCEPT REJECT

MATERIAL P.D. or HEAT NUMBER M1 314-014

ADDITIONAL REMARKS: WELDER: RICHARDS E1
CONFIRM

FOR INFORMATION ONLY

This is to certify that the above welds have been inspected per AWS D1.1 and the Howard P. Foley Company Quality Control and have been found to be acceptable.

DATE: 2/17/54 35

ULTRASONIC EXAMINATION OF GROOVE WELDS EXAMINATION RECORD

Rev 0

GENERAL

Plant DCFP		Unit SEISMIC HOLES	Component FUEL HANDLING BLDG	Location N-UT-5	Date 4-16-83	Ref. Dwg. No. 6180-FI-73-001
Block Type/No. 11112-783163DC		S.U. Cable Type/Length BNC-MDOT/BNC-8106'		Couplant Type/Visc. ULTRAGEL #8226	Cal. Proc/Rev. Date N-UT-5 4-4-83	
Instrument NORTEC 131-D		Straight Beam	Straight Beam	Angle Beam	Angle Beam	Angle Beam
Serial No. 271	Search Unit ARMSCH CANNA			70°/M		
Rep. Rate 1K	S.U. Size 3/4" φ			1/2" φ		
Filter +	S.U. Freq. 2.25 MHz			2.25 MHz		
Temp. N/A	Wedge Type NONE			LCUTB		
	Beam Angle/Mode 0° Long			70° HEAS SHOAK		
Basic Ref. Level, Amp. (% Screen)/Db				80% 63db		
Scan Sensitivity, Db				77db		
Screen Distance, in.		2.5"		5.0"		
Calib. Blocks, Type/No.		BASE METAL		DC-1142		

Gain, Linearity, and Resolution Verification

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Beam Face a or b	Beam Face c	Angle Beam Face/Angle/Result	
BM-4	153'	FP	271	3/4" 12"	N/A			A70°/NRI		
BM-3	153	FP	271	3/4" 12"	N/A			B70°/NRI		


FOR INFORMATION ONLY - exam/Repair I

Continuation Sheets	Cal By: <u>[Signature]</u> Level II	Exam By: <u>[Signature]</u> Level II	Data Reviewed By: <u>[Signature]</u> Level II
---------------------	-------------------------------------	--------------------------------------	---

Date 4-5-83

Package No. BM-4

Detail Drawing No. 6180-FI-13-007




~~FOR INFORMATION ONLY~~

X-0

Date 4-5-83

Package No. BM-3

Detail Drawing No. 6180-FI-13-007



WELD INSPECTION SHEET

CONTR. NO. BL
 WELD NO. 4* WELD PROC. SPEC(S) USED _____ LOC/COORD. 12 E, S 2
 DRAWING 6180-FH3-006A QCP-5A / WPS-19 UNIT 1 ELEV. 153
 INSPECTOR Bob Bancroft TYPE OF WELDING ELECTRODE _____ PIECE E006 TO EXISTING STEEL
 DATE 4-12-83 USED E 7018 INITIATING DOC. C-6180 A

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKING
RJB		Edge preparation	NA		Rod heat #
RJB		Fit-up	NA		Rod diameter
N/A		N.D.E. (where applicable)	NA		Fit-up
Material		<u>CW 050 850</u>	NA		Welder I.D.
P.C.SHT#		<u>HT 314-0646</u>	NA		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
RJB		Rod heat # <u>20531</u>	RJB		Rod heat # <u>2H3</u>
RJB		Rod diameter <u>3/32</u>	RJB		Rod diameter <u>1/8</u>
RJB		Visual Inspection	RJB		Visual Inspection
N/A		N.D.E. type			N.D.E. type
RJB		Welder I.D. <u>PX</u>	RJB		Welder I.D. <u>PX</u>
RJB		Preheat <u>150°</u>	RJB		Preheat <u>150°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: C SIHOTA - PX

REF NCR 8833 XR-60 A Removal of weld
AND REPLACED.

* #3 WAS REPAIRED
FOR INFORMATION ONLY

This is to certify that the above weld(s) have been inspected in accordance with the Howard P. Fole Company Quality Procedures, and have been found acceptable.

Requires NPE

DATE _____ I.C. INSPECTOR _____

WELD INSPECTION SHEET

JOB NO. BL
 WELD NO. 1 * WELD PROC. SPEC. BY USED _____ LOG NO. 12E 54
 DRAWING G180-F1-13-006 WPS-19 / QCP-51 UNIT 1 ELEV. 153
 INSPECTOR Bob Bancroft TYPE OF WELDING ELECTRODE _____ PIECE E006 TO EXISTING
 DATE 4-11-83 USED E7018 INITIATING DOC. C6180 1

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKLING
RJB		Edge preparation	N/A		Rod heat
RJB		Fit-up	N/A		Rod diameter
N/A		N.D.E. (where applicable)	N/A		Fit-up
Material:		<u>C61050450</u>	N/A		Welder I.D.
P.D. W/T:		<u>HT 3/4 - 200</u>	N/A		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	ROOT PASS INSPECTION
RJB		Rod heat <u>20531</u>	RJB		Rod heat <u>3KK1</u>
RJB		Rod diameter <u>3/32</u>	RJB		Rod diameter <u>1/8</u>
RJB		Visual Inspection	RJB		Visual Inspection
N/A		N.D.E. type			N.D.E. type
RJB		Welder I.D. <u>PX</u>	RJB		Welder I.D. <u>PX</u>
RJB		Preheat <u>150°</u>	RJB		Preheat <u>150°</u>

MULTIPASS 100% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 610°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: C SIGHTA - PX
REF N.C.R 8833XR-60 1 REMOVED OLD WELD AS
REQUIRED AND REPLACED

* #2 was corrected as #1 was being repaired RLB 6-24-83

This is to certify that the above work was inspected and found acceptable.
 The Howard P. Jolley Company, Inc.

FOR INFORMATION ONLY

DATE _____

3-3-83

ULTRASONIC EXAMINATION OF GROOVE WELDS EXAMINATION RECORD

N-UT-5

Rev 0

Page 1 of 3

GENERAL

Date 4-5-83

Ref. Dwg. No. 6180-FI-13-001 Rev. 10

Plant <i>Diable Canyon</i>	Unit 1	Component <i>Seismic Mads</i>	Location <i>Fuel Handling Bldg</i>				Cal. Proc/Rev. Date <i>N-UT-5 4/4/83</i>
Block Type/No. <i>11W-2 and DC</i>	S.U. Cable Type/Length <i>BNC-Mdot/BNC-BNC 6ft</i>		Couplant Type/Visc. <i>Ultragel II #8226</i>				Exam. Proc/Rev. Date <i>N-UT-5 4/4/83</i>
Instrument <i>Nortec 131D</i>	Straight Beam	Straight Beam	Angle Beam <i>70° nom.</i>	Angle Beam	Angle Beam	Cal. Checks Time/Initials	
Serial No. 276	Search Unit <i>Aerotech Gamma</i>		<i>Aerotech Gamma</i>			<i>0840 / DJ, JW</i>	
Rej. Damp. off off	Serial No. <i>D11949</i>		<i>A20738</i>			<i>0940 / UJ</i>	
Rep. Rate <i>1K</i>	S.U. Size <i>3/4" φ</i>		<i>1/2" φ</i>			<i>0940 / DJ</i>	
Filter <i>(+)</i>	S.U. Freq. <i>2.25</i>		<i>2.25</i>				
Temp. <i>not applicable</i>	Wedge Type <i>none</i>		<i>Lucite</i>				
	Beam Angle/Mode <i>Contact 0° longitud.</i>		<i>70° Machined skew</i>				
Basic Ref. Level, Amp. (% Screen)/Db	<i>7590</i>		<i>8090</i>				
	<i>42db</i>		<i>60db</i>				
Scan Sensitivity, Db	<i>42db</i>		<i>74</i>				
Screen Distance, in.	<i>2 1/2"</i>		<i>5"</i>				
Calib. Blocks, Type/No.	<i>Base Metal</i>		<i>DC-1 11W-2-783168</i>				

Noise, Linearity, and Resolution Verification

6180-FI-13-007		Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
BI Weld Ident. No.	Additional Ident. & Elev. (ft.)						NRI or RI		Angle Beam	
						Straight Face a or b	Beam Face c	Face/Angle/Result		
<i>BI-4</i>						<i>NRI</i>		<i>A/70°/RI</i>	<i>1</i>	
<i>BI-4</i>						<i>NRI</i>		<i>A/70°/NRI</i>	<i>2</i>	
<i>BI-4</i>						<i>NRI</i>		<i>A/70°/NRI</i>	<i>3</i>	
<i>BI-3</i>						<i>NRI</i>		<i>B/70°/NRI</i>		

FOR INFORMATION ONLY

Continuation Sheets	Cal By: <i>Dr. Fuchs II</i>	Level	Exam By: <i>Dr. Fuchs II</i>	Level	Data Reviewed By:	Level
---------------------	-----------------------------	-------	------------------------------	-------	-------------------	-------

REPORT OF INDICATIONS

CORRESPONDING EXAMINATION RECORD SHEET NO.

Indication Number	Transducer Angle	Path, V. W. etc.	Decibels				Length/Direct. (x and/or y)	Indication Class	Sound Path Distance	Depth from Surface/a, b, or c	Distance		Discontinuity Evaluation	Zone No.	Remarks Including Weld No., Dwg. No., Sketch No.
			a	b	c	d					X	Y			
1	70°	\	61	60	2	-1	A	2.12	0.71	A	6 3/4	2 1/2			GI-4
2	70°	\	73	60	2	11	D	1.64							GI-Y
3	70°	\	68	60	2	6	B	1.76	0.56	A	1 1/4	2.0			GI-4


FOR INFORMATION ONLY

42

Date 4-5-83

Package No. BI-4

Detail Drawing No. 6180-F1-13-00



FOR INFORMATION ONLY

X-0

CEAN U I Rev B

INSPECTION REPORT



Field Handling

WELD NO.: 3, 4 WELD PROC. SPEC. TO USED _____ LOG/COORD 10° 5 39
 DRAWING: WIPU-FI-13-027 Rev 6 WPS-27 SP-54 UNIT I :LEV. 10 3
 INSPECTOR: Charlie Hove TYPE OF WELDING ELECTRODE _____ PIECE 100% TO CODE 100%
 DATE: 2-23-63 USED 2-23-63 INITIATING 100%

ACPT	RECT	2-23-63 EDGE PREP AND FITUP	ACPT	RECT	2-23-63 TACKING
CH		edge preparation	CH		rod heat # 4-8-12
CH		fitup	CH		rod diameter 5/16
M	M	N.D.E. (where applicable)	CH		fitup
			CH		welder ID <u>PK-15-1000 CH</u>
			CH		preheat <u>5</u>

ACPT	RECT	RECT	REJECT	IN	ACPT	RECT	RECT	REJECT	IN
CH					CH				
CH					CH				
CH					CH				
M	M				M	M			
CH					CH				
CH					CH				

MULTIPASS 10% INSPECTION ACCEPT REJECT
 MATERIAL P.O. or HEAT NUMBER 47# 319-06-1 AK & CH

ADDITIONAL REMARKS:
Welder P.G. Cass - #5 P5 - Root Weld # 4
Welder R. Warren - #5

INFORMATION ONLY

FOR INFORMATION ONLY
 Charlie Hove

WELD INSPECTION SHEET

CONN. NO. B1

WELD NO. 4

WELD PROC. SPEC(S) USED _____

LOC/COORD. 105 & 52

DRAWING 6180-FI-B-007

WPS-10 / QLP-5A

UNIT 1 ELEV. 153

INSPECTOR Bob Bankroft

TYPE OF WELDING ELECTRODE _____

PIECE E006 TO EXISTING STEEL

DATE 4-11-83

USED E7018

INITIATING DOC. 6180

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKING
RJB		Edge preparation	N/A		Rod heat #
RJB		Fit-up	N/A		Rod diameter
N/A		N.D.E. (where applicabe)	N/A		Fit-up
Material		<u>CW 050850</u>	N/A		Welder I.D.
P.O.SHI#		<u>H7 314-0648</u>	N/A		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
RJB		Rod heat # <u>3KK1</u>	RJB		Rod heat # <u>3KK1</u>
RJB		Rod diameter <u>1/8</u>	RJB		Rod diameter <u>1/8</u>
RJB		Visual Inspection	RJB		Visual Inspection
N/A		N.D.E. type			N.D.E. type
RJB		Welder I.D. <u>T5</u>	RJB		Welder I.D. <u>T5</u>
RJB		Preheat <u>150°</u>	RJB		Preheat <u>150°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: DARRELL BOHN - T5
REF N.C.R. 8833XR-60 A
REMOVED AREA AS REQUIRED 2" PAST EACH END OF
DEFECTIVE AREA AND REPLACED

This is to certify that the above weld(s) have been inspected and found to be acceptable and The Howard P. Foley Company Quality Control Department has been notified of the results.
 accepted by _____

FOR INFORMATION ONLY

DATE _____ Q.C. INSPECTOR _____

GENERAL

Date	4-12-83	Ref. Dwg. No.	6180-FI-13-001
		Cal. Proc/Rev. Date	NUT-5 4-4-83
		Exam. Proc/Rev. Date	NUT-5 4-4-83

Plant	DCPP	Unit	1	Component	Scraping Machine	Location	Front Headline Bldg.
Block Type/No.	11W-27926B DC	S.U. Cable Type/Length	BAX-MDOT/BNC BAX 6R	Couplant Type/Visc.	Ultrasound II		
Instrument	Noiter 131-0		Straight Beam	Straight Beam	Angle Beam	Angle Beam	Angle Beam
Serial No.	276	Search Unit	Herotech		70° N/A		
Req. Damp.	OFF OFF	Serial No.	D11952		Herotech		
Rep. Rate	1000	S.U. Size	3/4" φ		605948		1415 (L) OMLT
Filter	+	S.U. Freq.	2.25		1/2" φ		1427 (S) OMLT
Temp.	N/A	Wedge Type	N/A		2.25		1450 (S) OMLT
		Beam Angle/Mode	0° Longitud.		Lucite		
					68°		
					max.		
					show		
Basic Ref. Level, Amp. (% Screen)/Db			70%		80%		
			36 DB		56db		
Scan Sensitivity, Db			36 db		70db		
Screen Distance, in.			2.5"		5.0"		
Calib. Blocks, Type/No.			Base Metal		DC		
					11W-2		

Noise, Linearity, and Resolution Verification

6180-FI-13-007		Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
Weld Ident. No.	Additional Ident. & Elev. (ft.)						NRI or RI		Angle Beam Face/Result	
I-3		FP	B/T	3/4"			NRI	B/70/ RI		1
I-4		PP	B/T	3/4"			NRI	A/70/ RI	2	
RE-EXAM/REPAIR I										
REPAIR ONLY										


Continuation Sheets	Cal By: <i>[Signature]</i> Level II	Exam By: <i>[Signature]</i> Level II	Data Reviewed By: _____ Level I
---------------------	-------------------------------------	--------------------------------------	---------------------------------

Date _____

Package No. BI

Detail Drawing No. 6180-F1-B-
0

"A" Class flaw
Flaw is 0.3" deep from B face



"A" Class flaw
Flaw is 0.6" from A face

FOR INFORMATION ONLY

X-0

GENERAL						Date	Ref. Dwg. No.
						9-16-83	6180-FI-73-001
Ant	Unit	Component	Location			Cal. Proc/Rev. Date	
DCPP		SEISMIC MONS	FUEL HANDLING BLDG			N-UT-5 4-4-83	
Block Type/No.	S.U. Cable Type/Length	Couplant Type/Visc.		Exam. Proc/Rev. Date			
WZ-78318DC	BIG-MDOT/BIG-BUD 6'	ULTRAGEL II #8226		N-UT-5 4-4-83			
Instrument	Straight Beam	Straight Beam	Angle Beam	Angle Beam	Angle Beam	Cal. Checks Time/Initials	
NORTEC 131-D			70°/10M				
Serial No.	Search Unit	Serial No.	Serial No.				9:00 (S) IN // L(S)
771	ASUTCH CANHA		JA106A				
Damp.	Serial No.	Serial No.	Serial No.				9:15 (S) OUT // L(S)
OFF	D11249		A20758				
Imp. Rate	S.U. Size						
1K	3/4" φ		1/2" φ				
Filter	S.U. Freq.						
+	2.25 MHz		2.25 MHz				
Imp. N/A	Wedge Type						
	NONE		SCRTB				
	Beam Angle/Mode						
	0°-L		70° HEAS SHAR				
Sonic Ref. Level, Amp. Screen)/Db							
			80%				
			63DB				
Sensitivity, Db							
			77DB				
Probe Distance, in.							
2.5"							
Cal. Blocks, Type/No.							
BASE METAL							
			DC-				
			IRWE-783169				
Linearity, and Resolution Verification <input checked="" type="checkbox"/>							

6180-FI-13-007		Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
Weld Ident. No.	Additional Ident. & Elev. (ft.)						MRI or RI			
						Straight Face a or b	Beam Face c	Angle Beam Face/Angle/Result		
BI-4	153'	FP	2UT	3/4"	2 1/2"	N/A		A70°/NEE		
BI-3	153'	FP	2UT	3/4"	12 1/2"	N/A		B70°/NICE		

FOR INFORMATION ONLY
re-exam/Repair 2

Continuation Sheets	Cal By <i>[Signature]</i> Level	Exam By <i>[Signature]</i> Level	Data Reviewed By: _____ Level
---------------------	---------------------------------	----------------------------------	-------------------------------

WELD INSPECTION SHEET

CONTR. NO. B1
 WELD NO. 4 * WELD PROC. SPEC(S) USED _____ LOC/COORD. 105 & 52
 DRAWING 6150-FI-13-007 WPS 10 / QCSA UNIT 1 ELEV. 153
 INSPECTOR Bob Bankroft TYPE OF WELDING ELECTRODE E006 TO EXISTING STEEL
 DATE 4-11-83 USED E7018 INITIATING DOC. C6150 Δ

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT
<u>RJB</u>		Edge preparation	<u>N/A</u>	
<u>RJB</u>		Fit-up	<u>N/A</u>	
<u>N/A</u>		N.D.E. (where applicable)	<u>N/A</u>	
Material		<u>CW 020850</u>	<u>N/A</u>	
P.O. SHT#		<u>HT 314-0648</u>	<u>N/A</u>	

NDE Required

*4
2*

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
<u>RJB</u>		Rod heat # <u>3KK1</u>	<u>RJB</u>		Rod heat # <u>3KK1</u>
<u>RJB</u>		Rod diameter <u>1/8</u>	<u>RJB</u>		Rod diameter <u>1/8</u>
<u>RJB</u>		Visual Inspection	<u>RJB</u>		Visual Inspection
<u>N/A</u>		N.D.E. type			N.D.E. type
<u>RJB</u>		Welder I.D. <u>T5</u>	<u>RJB</u>		Welder I.D. <u>T5</u>
<u>RJB</u>		Preheat <u>150°</u>	<u>RJB</u>		Preheat <u>150°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: DARRELL BOHN - T5
REF N.C.R. 8833XR-60 Δ * #3 REQUIRED when 4 was fixed RJB 4-29-83
REMOVED AREA AS REQUIRED 2" RST EACH END OF DEFECTIVE AREA AND REPLACED

FOR INFORMATION ONLY

This is to certify that the work inspected per AWS D11.1 and The Howard O. Woodruff Welding Procedures, and have been found to be acceptable.

DATE _____ I.C. INSPECTOR _____

GENERAL						Date 4/6/83	Ref. Dwg. No. 6180-FI-13-001 Rev.10
Plant Diable Canyon	Unit 1	Component Seismic Mats	Location Fuel Handling Bldg			Cal. Proc/Rev. Date N-UT-5 4/4/83	
Block Type/No. 11W-2 and DC	S.U. Cable Type/Length BNC-Mdot/BNC-BAC 6ft	Couplant Type/Visc. Ultragel II R226			Exam. Proc/Rev. Date N-UT-5 4/4/83		
Instrument Nortec 131D	Straight Beam	Straight Beam	Angle Beam 70° nom.	Angle Beam	Angle Beam	Cal. Checks Time/Initials	
Serial No. 276	Search Unit Aerotech Gamma	Aerotech Gamma	Aerotech Gamma			1300 (k. and JGW)	
Rej. Damp. eff eff	Serial No. D11949		A20738			307 (S. W. JGW)	
Rep. Rate 1K	S.U. Size 3/4" φ		1/2" φ			1332 " JGW	
Filter (+)	S.U. Freq. 2.25		2.25				
Temp. not applicable	Wedge Type none		Lucite				
	Beam Angle/ Mode Contact 0° longitud.		70° meas. shear				
Basic Ref. Level, Amp. (% Screen)/Db	70%		80%				
	43dB		59dB				
Scan Sensitivity, Db	43dB		73dB				
Screen Distance, in.	2 1/2"		5"				
Calib. Blocks, Type/No.	Base Metal		DC-1 11W-2-729168				

Noise, Linearity, and Resolution Verification

G180-FI-13-007 EP Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Beam Face a or b	Angle Beam Face/Result	NRI or RI	
EP-3	153'						NRI	70°A/EI		1
EP-4	153'						NRI	70°A/EI		2

FOR INFORMATION ONLY

Continuation Sheets	Cal By: <u>J. H. Wilson II</u> Level	Exam By: <u>J. H. Wilson II</u> Level	Data Reviewed By: _____ Level
---------------------	--------------------------------------	---------------------------------------	-------------------------------

REPORT OF INDICATIONS

CORRESPONDING EXAMINATION RECORD SHEET NO.

Indication Number	Transducer Angle	Path, V. W. etc.	Decibels				Length/Direct. (x and/or y)	Indication Class	Defect (see Figure 11)				Discontinuity Evaluation	Zone No.	Remarks Including Weld No., Dmg. No., Sketch No.
			a	b	c	d			Indication Level x	Reference Level x	Attenuation Factor x	Indication Rating x			
1	78	✓	59	59	0	0	A	1.07	0.35	A	7 1/8"	0.9'			EP-3
2	70	✓	55	59	0	-4	A	1.14	0.37	B	2 1/8"	1.0			EP-4


FOR INFORMATION ONLY

1-6-55

Date 4/6/83

Package No. EP-3

Detail Drawing No. 6180-FI-13-007




~~FOR INFORMATION ONLY~~

Date 4/6/83

Package No. EP-4

Detail Drawing No. 6180-FI-13-007



FOR INFORMATION ONLY

X-0

INSPECTION SHEET

WELD NO: ENVL FP 3.4 WELD PROC. SPEC(S) USED _____ LOC/COORD 11' x 11'
 DRAWING: 6150 51-13-007A WPS 19 QCP 5A UNIT I ELEV. 153'-7
 INSPECTOR: Roger D Meek TYPE OF WELDING ELECTRODE _____ PIECE E006 TO EXT. W.
 DATE: 1.27.83 USED ETCIE INITIATING DOC. C1150A

ACPT	RJCT	EDGE PREP AND FITUP	ACPT	RJCT	TACKING
<u>RDm</u>		edge preparation	<u>RDm</u>		rod heat # <u>32809</u>
<u>RDm</u>		fitup	<u>RDm</u>		rod diameter <u>1/8" Ø</u>
<u>N/A</u>	<u>N/A</u>	N.D.E. (where applicable)	<u>RDm</u>		Fitup
			<u>RDm</u>		welder ID <u>D3</u>
			<u>RDm</u>		Preheat <u>50°</u>

INFORMATION ONLY

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
<u>RDm</u>		rod heat # <u>32809</u>	<u>RDm</u>		rod heat # <u>32809</u>
<u>RDm</u>		rod diameter <u>1/8" Ø</u>	<u>RDm</u>		rod diameter <u>1/8" Ø</u>
<u>RDm</u>		Visual Inspection	<u>RDm</u>		Visual Inspection
<u>N/A</u>	<u>N/A</u>	N.D.E. type	<u>N/A</u>	<u>N/A</u>	N.D.E. type
<u>RDm</u>		welder ID <u>D3</u>	<u>RDm</u>		welder ID <u>D3</u>
<u>RDm</u>		Preheat	<u>RDm</u>		Preheat <u>50°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A

MATERIAL P.O. or HEAT NUMBER HA# 324-0412 (E006)

ADDITIONAL REMARKS: Welder: George STAHLING D3

FOR INFORMATION ONLY

This is to certify that the above weld(s) have been inspected per AWS D1.1 and the Howard P. Foley Company Quality Procedures, and have been found to be acceptable.

DATE: 1.27.83 Q.C. INSPECTOR Roger D Meek

WELD INSPECTION SHEET

CONV. NO. EP

WELD NO. 3

WELD PROC. SPEC(S) USED WPS-10/ACP-5A

LOC/COORD. 14' & V'

DRAWING G180-FI-13-007



UNIT 1 ELEV. 153

INSPECTOR Bob BANKRIFT TYPE OF WELDING ELECTRODE

PIECE E006 TO EXISTING STEEL

DATE 4-11-83

USED E7018

INITIATING DOC. G180

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKING
<u>RJB</u>		Edge preparation	<u>N/A</u>		Rod heat #
<u>RJB</u>		Fit-up	<u>N/A</u>		Rod diameter
<u>N/A</u>		N.D.E. (where applicable)	<u>N/A</u>		Fit-up
Material		<u>CW 050845</u>	<u>N/A</u>		Welder I.D.
P.O.SHT#		<u>HT 324-0412</u>	<u>N/A</u>		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
<u>RJB</u>		Rod heat # <u>3KK1</u>	<u>RJB</u>		Rod heat # <u>3KK1</u>
<u>RJB</u>		Rod diameter <u>1/8</u>	<u>RJB</u>		Rod diameter <u>1/8</u>
<u>RJB</u>		Visual Inspection	<u>RJB</u>		Visual Inspection
<u>N/A</u>		N.D.E. type			N.D.E. type
<u>RJB</u>		Welder I.D. <u>BE</u>	<u>RJB</u>		Welder I.D. <u>BE</u>
<u>RJB</u>		Preheat <u>150°</u>	<u>RJB</u>		Preheat <u>150°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: DON SAVORY
REF NCR 8833XR-60A REMOVED OLD WELD
AND REPLACED

FOR INFORMATION ONLY

This is to certify that the weld(s) have been inspected per AWS D1.1 and the Howard Kohn Company Quality Procedures, and have been found to be acceptable.

DATE _____ I.C. INSPECTOR _____

GENERAL

Date 9-11-83 Ref. Dwg. No. 6180-FI-13-001

Plant DCPP	Unit 1	Component SEISMIC HOOPS	Location FUEL HANDLING BLDG.	Cal. Proc/Rev. Date N-V T-5-4-4-83		
Block Type/No. UW2	S.U. Cable Type/Length DC	Couplant Type/Visc. BNC-MICROTEK/BNC-BNC ULTRAGEL E*		Exam. Proc/Rev. Date N-V T-5-4-4-83		
Instrument HORTEC 131D	Straight Beam	Straight Beam	Angle Beam	Angle Beam	Angle Beam	Cal. Checks Time/Initials
Serial No. 271	Search Unit AEROTECH SAMNA		70°/AM AEROTECH SAMNA			1325 (4) //u
Rej. Damp. OFF OFF	Serial No. D11949		A 2.758			1330 (5) //u
Rep. Rate 1K	S.U. Size 3/4" φ		1/2" φ			1400 //u
Filter (-)	S.U. Freq. 2.25MHZ		2.25DWC			1412 //u
Temp. N/A	Wedge Type NANE		NANITE			
	Beam Angle/ Mode 0° LONGITUD		65° TRANS SHAKE			
Basic Ref. Level, Amp. (% Screen)/Db	70% 47DB		80% 62DB			
Scan Sensitivity, Db	47DB		76DB			
Screen Distance, in.	2.5"		5.0"			
Calib. Blocks, Type/No.	BASE METAL		DCI 11w2 783/68			

Noise, Linearity, and Resolution Verification

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Face a or b	Beam Face c	Angle Beam Face/Angle/Result	
EP-3	153'	FP	BUTT	3/4		N/A	NRI		A70° RI	1+2
EP-4	153'	FP	BUTT	3/4		N/A	NRI		B70° RI	1

RE-EXAM/REPAIR 1
FOR INFORMATION ONLY

Continuation Sheets Cal By: [Signature] Level II Exam By: [Signature] Level II Data Reviewed By: _____ Level

REPORT OF INDICATIONS

CORRESPONDING EXAMINATION RECORD SHEET NO.

Indication Number	Transducer Angle	Path, V. W. etc.	Decibels				Defect (see Figure 11)				Discontinuity Evaluation	Zone No.	Remarks Including Weld No., Dwg. No., Sketch No.				
			a	b	c	d	Length/Direct. (x and/or y)	Indication Class	Sound Path Distance	Depth from Surface/a, b, or c				Scan Face	Distance		
1	70	-	63	62	0	1	3/4	A	.88	0.28	A	11.0	X	1	Y	RI	EP-3
2	70	-	67	62	0	5	1/4	A	.90	0.31	A	5.0	4 3/4	1	1	RI	EP-3
1	70	-	69	62	1	6	3/4	B	1.3	0.43	B	11.0	10 3/4	1	1	RI	EP-4

REF-EXAM/REPAIR 2


INFORMATION ONLY

Wilson 9-11-83

Date 4-11-83

Package No. EP

Detail Drawing No. 6180-F1-B-007



~~FOR INFORMATION ONLY~~

X-0

GENERAL							Date	Ref. Dwg. No.
Plant	DCPP	Unit	1	Component	Seismic Mods.	Location	4-13-83	6180-FI-13-001
Block Type/No.	11W-2, 783168	S.U. Cable Type/Length	DC	6ft	Couplant Type/Visc.	Ultrasound	8226	Cal. Proc/Rev. Date
Instrument	Novtec 131D	Straight Beam		Straight Beam		Angle Beam		Exam. Proc/Rev. Date
Serial No.	271	Search Unit		Angle Beam	70° Non	Angle Beam		Cal. Checks
Rej. Damp.	off	Serial No.		Angle Beam	Aerotech	Angle Beam		Time/Initials
Rep. Rate	1K	S.U. Size		Angle Beam	Gamma	Angle Beam		
Filter (+)		S.U. Freq.		Angle Beam	A20788	Angle Beam		
Temp.	N/A	Wedge Type		Angle Beam	1/2 d	Angle Beam		
Basic Ref. Level, Amp.		Beam Angle/Mode		Angle Beam	±.25	Angle Beam		
(% Screen)/Db				Angle Beam	Lucite	Angle Beam		
Scan Sensitivity, Db				Angle Beam	70°	Angle Beam		
Screen Distance, in.				Angle Beam	Meas.	Angle Beam		
Calib. Blocks, Type/No.				Angle Beam	shear	Angle Beam		
				Angle Beam	80°	Angle Beam		
				Angle Beam	66db	Angle Beam		
				Angle Beam	80db	Angle Beam		
				Angle Beam	5.0"	Angle Beam		
				Angle Beam	DC	Angle Beam		
				Angle Beam	11W-2, 783168	Angle Beam		

Noise, Linearity, and Resolution Verification

6180-FI-13-007		Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results		Indication Number	
EP Weld Ident. No.	Additional Ident. & Elev. (ft.)						Straight Face a or b	Beam Face c	Angle Face/Result	(Corresp. to Rept. of Ind.)
P-3	153'	FP	3/4	3/4					A/70 RI	1, 2
P-4	153'	FP	3/4	3/4					B/70 RI	3

RE-EXAM / REPAIR ?

FOR INFORMATION ONLY

Continuation Sheets	Cal By: <u>[Signature]</u> Level <u>II</u>	Exam By: <u>[Signature]</u> Level <u>II</u>	Data Reviewed By: _____ Level _____
---------------------	--	---	-------------------------------------

REPORT OF INDICATIONS

CORRESPONDING EXAMINATION RECORD SHEET NO.

Indication Number	Transducer Angle	Path, V. W. etc.	Decibels				Length/Direct. (x and/or y)	Indication Class	Sound Path Distance	Depth from Surface/a, b, or c	Scan Face	Distance		Discontinuity Evaluation	Zone No.	Remarks Including Weld No., Dwg. No., Sketch No.
			a	b	c	d						x	y			
1	70	\	67	66	6	5	A	1.2	0.4	A	13/14	1/4	RI		EP-3	
2	70	\	66	66	1	-1	A	1.25	0.4	A	9 3/4	1 1/8	RI		EP-3	
3	70	\	68	66	1	1	A	1.29	0.42	B	7 1/2	1	RI		EP-4	

FOR INFORMATION ONLY


41385

61

Date 4-13-83

Package No. EP

Detail Drawing No. 6180-F1-B-007



FOR INFORMATION ONLY

GENERAL						Date 4-17-83	Ref. Dwg. No. 6180-FI-13-001
Plant DCPP	Unit 1	Component Seismic Mods Fuel	Location Headings Bldg.		Cal. Proc/Rev. Date N-UT-5 4-4-83		
Block Type/No. 11W-279872 OC	S.U. Cable Type/Length BNV/BAL BNLMOOT 6ft		Couplant Type/Visc. Ultrasel II #8226		Exam. Proc/Rev. Date N-UT-5 4-4-83		
Instrument Nortec 131-D	Straight Beam	Straight Beam	Angle Beam 20° nom	Angle Beam	Angle Beam	Cal. Checks Time/Initials	
Serial No. 276	Search Unit Gamma Aerotech		Angle Beam Gamma Aerotech			1510 (S) 9/27	
Rej. Damp. OFF OFF	Serial No. 011952		Angle Beam F05993			1530 (S) 9/27	
Rep. Rate 1000	S.U. Size 3/4" φ		Angle Beam 1/2" φ				
Filter +	S.U. Freq. 2.25		Angle Beam 2.25				
Temp. N/A	Wedge Type N/A		Angle Beam Kusite				
	Beam Angle/Mode 0° Long		Angle Beam 70° max shear				
Basic Ref. Level, Amp. (% Screen)/Db	70%		Angle Beam 80%				
	49 db		Angle Beam 58 db				
Scan Sensitivity, Db	49 db		Angle Beam 72 db				
Screen Distance, in.	2.5"		Angle Beam 5.0"				
Calib. Blocks, Type/No.	Base Metal		Angle Beam 11W-2 OC				

Noise, Linearity, and Resolution Verification

6180-FI-13-007		Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
Weld Ident. No.	Additional Ident. & Elev. (ft.)						Straight Face a or b	Beam Face c	Angle Face/Result	
-3	153'	FP	B/T	3/4	12 1/2		NRI	B	NRI	
-4	153'	FP	B/T	3/4	12 1/2		NRI	A	NRI	

Re-exam/Repair **DAILY**
FOR INFO.

Continuation Sheets	Cal By: <u>[Signature]</u> Level <u>II</u>	Exam By: <u>[Signature]</u> Level <u>II</u>	Data Reviewed By: _____ Level _____
---------------------	--	---	-------------------------------------

WELD INSPECTION SHEET

CONTRACT NO. EP
 WELD NO. 4 WELD PROC. SPEC(S) USED _____ LOC/COORD. 141 V1
 DRAWING 6180-R-13-007 WPS-10/QCP-5A UNIT 1 ELEV. 153
 INSPECTOR BUB BANCROFT TYPE OF WELDING ELECTRODE _____ PIECE E006 TO EXISTING STEEL
 DATE 4-11-83 USED E-7018 INITIATING DOC. _____

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKLING
<u>RJB</u>		Edge preparation	<u>N/A</u>		Rod heat #
<u>RJB</u>		Fit-up	<u>N/A</u>		Rod diameter
<u>N/A</u>		N.D.E. (where applicable)	<u>N/A</u>		Fit-up
Material		<u>CW 050645</u>	<u>N/A</u>		Welder I.D.
P.C.SHT#		<u>HT 324-0412</u>	<u>N/A</u>		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
<u>RJB</u>		Rod heat # <u>2H3</u>	<u>RJB</u>		Rod heat # <u>2H3</u>
<u>RJB</u>		Rod diameter <u>1/8</u>	<u>RJB</u>		Rod diameter <u>1/8</u>
<u>RJB</u>		Visual Inspection	<u>RJB</u>		Visual Inspection
<u>N/A</u>		N.D.E. type			N.D.E. type
<u>RJB</u>		Welder I.D. <u>BE</u>	<u>RJB</u>		Welder I.D. <u>BE</u>
<u>RJB</u>		Preheat <u>150°</u>	<u>RJB</u>		Preheat <u>150°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: DON SAVORY - BE
REF NCE 8833XR-601 Removed old weld & REPAIRED
WITH NEW WELD

This is to certify that the above weld(s) have been inspected per AWS D1.1 and are acceptable.
 The Howard P. Foley Company Quality Control Dept.

FOR INFORMATION ONLY

DATE _____ I.C. INSPECTOR _____

REF NCE 3-21-83

FOR INFORMATION ONLY

GENERAL

Plant <i>Diablo Canyon</i>		Unit <i>1</i>	Component <i>Seismic Mads</i>	Location <i>Fuel Handling Bldg</i>			Date <i>4-5-83</i>	Ref. Dwg. No. <i>6180-FI-13-001 Rev. 10</i>
Block Type/No. <i>W-2 and DC</i>		S.U. Cable Type/Length <i>BNC-Mdot/BNC-BNC 6ft</i>		Couplant Type/Visc. <i>Ultragel II # 8226</i>			Cal. Proc/Rev. Date <i>N-UT-5 4/4/83</i>	
Instrument <i>Nortec 131D</i>		Straight Beam	Straight Beam	Angle Beam 70° nom.	Angle Beam	Angle Beam	Exam. Proc/Rev. Date <i>N-UT-5 4/4/83</i>	
Serial No. <i>276</i>	Search Unit <i>Aerotech Gamma</i>			<i>Aerotech Gamma</i>			Cal. Checks Time/Initials <i>1335 DJ</i>	
Rej. Damp. <i>off</i>	Serial No. <i>D11949</i>			<i>A20738</i>			<i>1342 DJ</i>	
Rep. Rate <i>1K</i>	S.U. Size <i>3/4" φ</i>			<i>1/2" φ</i>			<i>1353 DJ</i>	
Filter <i>(+)</i>	S.U. Freq. <i>2.25</i>			<i>2.25</i>				
Temp. <i>not applicable</i>	Wedge Type <i>none</i>			<i>Lucite</i>				
	Beam Angle/Mode <i>Contact 0° longitud.</i>			<i>70° M.L.S. shear</i>				
Basic Ref. Level, Amp. (% Screen)/Db		<i>75% 42db</i>		<i>80% 59db</i>				
Scan Sensitivity, Db		<i>42db</i>		<i>73db</i>				
Screen Distance, in.		<i>2 1/2"</i>		<i>5"</i>				
Calib. Blocks, Type/No.		<i>Base Metal</i>		<i>DC-1 11W-2-729168</i>				

Noise, Linearity, and Resolution Verification

6180-FI-13-007		Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
BN Weld Ident. No.	Additional Ident. & Elev. (ft.)						NRI or RI		Angle Beam	
						Straight Face a or b	Beam Face c	Face/Angle/ Result		
<i>BN-4</i>	<i>153'</i>					<i>URI</i>		<i>A/70°/RI</i>	<i>1</i>	
<i>BN-3</i>	<i>153'</i>					<i>URI</i>		<i>B/70°/RI</i>	<i>2</i>	


FOR INFORMATION ONLY

Continuation Sheets	Cal By: <i>Stack II</i>	Level	Exam By: <i>Stack II</i>	Level	Data Reviewed By:	Level
---------------------	-------------------------	-------	--------------------------	-------	-------------------	-------

Date 4-5-83

Package No. BN-4

Detail Drawing No. 6180-FI-13-007




FOR INFORMATION ONLY

X-0

Date 4-5-83

Package No. BN-3

Detail Drawing No. 6180-F1-13-



FOR INFORMATION ONLY

X-0

WELD INSPECTION SHEET

CONV. NO. BN
 WELD NO. 3 WELD PROC. SPEC(S) USED _____ LOC/COORD. 147 & S1
 DRAWING 6180-FI-13-007 WPS-19/QCP-5A UNIT 1 ELEV. 153
 INSPECTOR Rob Bankoff TYPE OF WELDING ELECTRODE _____ PIECE E606 TO EXISTING STEEL
 DATE 4-13-83 USED E7018 INITIATING DOC. C6180 A

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKLING
<u>RJB</u>		Edge preparation	<u>NA</u>		Rod heat #
<u>RJB</u>		Fit-up	<u>NA</u>		Rod diameter
<u>NA</u>		N.D.E. (where applicab	<u>NA</u>		Fit-up
Material		<u>CW050186 CW051180</u>	<u>NA</u>		Welder I.D.
P.O.SMT#		<u>HT 624-877</u>	<u>NA</u>		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
<u>RJB</u>		Rod heat # <u>2H3</u>	<u>RJB</u>		Rod heat # <u>2H3</u>
<u>RJB</u>		Rod diameter <u>1/8</u>	<u>RJB</u>		Rod diameter <u>1/8</u>
<u>RJB</u>		Visual Inspection	<u>RJB</u>		Visual Inspection
<u>NA</u>		N.D.E. type			N.D.E. type
<u>RJB</u>		Welder I.D. <u>PX</u>	<u>RJB</u>		Welder I.D. <u>PX</u>
<u>RJB</u>		Preheat <u>150°</u>	<u>RJB</u>		Preheat <u>150°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: C SIGHTA - PX

REF NCR 8833XR-60A REWELDED DEFECTIVE AREA

INFORMATION ONLY

This is to certify that the above results have been inspected and approved by the Quality Control Department and are acceptable. **FOR INFORMATION ONLY**

DATE _____ Q.C. INSPECTOR _____

File No. 12-19

WELD NO. 3,4 WELD PROC. SPEC(S) USED _____ LOC/COORD 14' 5'
 DRAWING: U180-F1-13-607 4/7 Wps-19 Dep-54 UNIT I ELEV. 15'3"
 INSPECTOR: Charles House TYPE OF WELDING ELECTRODE _____ PIECE E006 TO EXIST. 606
 DATE: 3-5-63 USED E-7016 INITIATING DOC.: C-6160

ACPT	REJECT	3-5-63 EDGE PREP AND FITUP	ACPT	REJECT	3-5-63 TACKING
CA		edge preparation	CA		Pre heat # 775 77644
CA		Fitup	CA		rod diameter 3/32 3/32"
NA	NA	N.D.E. (where applicable)	CA		Fitup
			CA		Welder ID H7
			CA		Preheat 50'

ROOT PASS INSPECTION		ROOT PASS INSPECTION	
CA		CA	
	Pre heat # 775 77644		Pre heat # 775 77644
	rod diameter 3/32 3/32"		rod diameter 3/32 3/32"
	Visual inspect		Visual inspect
NA	NA	NA	NA
CA	Welder ID H7	CA	Welder ID H7
CA	Preheat 50'	CA	Preheat 50'

MULTIPASS 10% INSPECTION ACCEPT REJECT _____
 MATERIAL P.D. or HEAT NUMBER HT 62487 mk 600

ADDITIONAL REMARKS: _____

INFORMATION ONLY

Welder C. Rector H7

FOR INFORMATION ONLY

This is to certify that the above weld(s) have been inspected in accordance with the requirements of the American Society of Mechanical Engineers, Section V, Part 5, and have been found to be satisfactory.

DATE: 3-7-63 I.C. INSPECTOR Charles House

WELD INSPECTION SHEET

CONN. NO. BN RJB
BAA 4-11-83

WELD NO. 3 WELD PROC. SPEC(S) USED _____ LOC/COORD. S2 & 147

DRAWING G180-FL13007 WPS-19 / QCP-5A UNIT 1 ELEV. 153

INSPECTOR Bob Bancroft TYPE OF WELDING ELECTRODE _____ PIECE E006 TO EXISTING

DATE 4-9-83 USED E7018 INITIATING DOC. G180 Δ

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKING
RJB		Edge preparation	NA		Rod heat #
RJB		Fit-up	NA		Rod diameter
NA		N.D.E. (where applicable)	NA		Fit-up
Material		<u>CW 051180</u>	NA		Welder I.D.
P.O. SHT#		<u>HT 624877</u>	NA		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
RJB		Rod heat # <u>3WF2</u>	RJB		Rod heat # <u>3WF2</u>
RJB		Rod diameter <u>1/8</u>	RJB		Rod diameter <u>1/8</u>
RJB		Visual Inspection	RJB		Visual Inspection
N/A		N.D.E. type			N.D.E. type
RJB		Welder I.D. <u>PX</u>	RJB		Welder I.D. <u>PX</u>
RJB		Preheat <u>50°</u>	RJB		Preheat <u>50°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A

MAXIMUM 500°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: C SHIOTA PX REF NCR 893342-60A

WELD BACK gouged out AND ALL DEFECTIVE AREA REMOVED AND REPLACED

FOR INFORMATION ONLY

This is to certify that the above weld(s) have been inspected per AWS D1.1 and The Howard P. Foley Company Quality Procedures, and have been found to be acceptable.

DATE _____ J.C. INSPECTOR _____

GENERAL

Date 4-12-83					Ref. Dwg. No. 6180-FI-13-001	
Plant DCPP 1	Unit 1	Component Seismic Molds	Location Fuel Hand. Bldg.			Cal. Proc/Rev. Date N-UT-5 4-4-83
Block Type/No. 11W-2 DC	S.U. Cable Type/Length BNC-Micro/BNC-9NC 6'	Couplant Type/Visc. Ultragel A 8226		Exam. Proc/Rev. Date N-UT-5 4-4-83		
Instrument Nortec 131D	Straight Beam	Straight Beam	Angle Beam 70° _{nom}	Angle Beam	Angle Beam	Cal. Checks Time/Initials
Serial No. 276	Search Unit Acrotech Gamma		Acrotech Gamma			1610 (L) <i>ALT</i>
Rej. Damp. off	Serial No. D11452		F05743			1615 (S) <i>ALT</i>
Rep. Rate 1K	S.U. Size 3/4" φ		1/2" φ			1630 (S) <i>ALT</i>
Filter (+)	S.U. Freq. 2.25		2.25			
Temp. N/A	Wedge Type None		Lucite			
	Beam Angle/Mode 0° Longitud		68° Mech Shear			
Basic Ref. Level, Amp. (% Screen)/Db	7090 36 db		8090 56 db			
Scan Sensitivity, Db	36 db		70 db			
Screen Distance, in.	2 1/2"		5.0"			
Calib. Blocks, Type/No.	Base Metal		DCI NW-7E3169			

Noise, Linearity, and Resolution Verification

6180-FI-13-007 BN Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							NRI or RI	Straight Beam Face a or b	Angle Beam Face/Angle/ Result	
N-3	153'	FP	2H	3/4			NRI		B / 70 / RI	2
N-4	153'	FP	2H	3/4			NRI		A / 70 / RI	2

FOR REPAIR ONLY
RE-EXAM/REPAIR - I


Continuation Sheets
 Cal By: *[Signature]* Level II
 Exam By: *[Signature]* Level II
 Data Reviewed By: _____ Level

Date 4-12-83

Package No. BN

Detail Drawing No. 6180-F1-B-007

" " less Flaw
Flaw is 0.4" deep from A face



FOR INFORMATION ONLY

GENERAL						Date 4-16-83	Ref. Dwg. No. 6180-FI-13-001
Plant D.C.P.P.	Unit 1	Component Seismic Molds	Location Fuel Handling Bldg			Cal. Proc/Rev. Date NUTS 4-4-83	
Block Type/No. 12-7511A	S.U. Cable Type/Length BNC/BNC BK/MSD 6ft		Couplant Type/Visc. Ultrasound II EB226		Exam. Proc/Rev. Date NUTS 4-4-83		
Instrument Nortec-131-0		Straight Beam	Straight Beam	Angle Beam	Angle Beam	Angle Beam	Cal. Checks Time/Initials
Serial No. 271	Search Unit Gamma Acetech			Gamma Acetech			1505 (als) MCT
Gain Damp. OFF	Serial No. 011949			A2073B			1522 (als) MCT
Gain Rate 1000	S.U. Size 3/4" φ			1/2" φ			
Filter +	S.U. Freq. 2.25			2.25			
Temp. N/A	Wedge Type N/A			Lucite			
	Beam Angle/Mode 0° Long			70° near shear			
Basic Ref. Level, Amp. Screen/Db	70%			80%			
	49db			63db			
Gain Sensitivity, Db	49db			77db			
Probe Distance, in.	2.5"			5.0"			
Probe Blocks, Type/No.	Base metal			11W-2 CL			

Gain, Linearity, and Resolution Verification

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							NRI or RI			
						Straight Face a or b	Beam Face c	Angle Beam Face/Angle/Result		
-3	153'	FP	BUTT	3/4	12%		NRI		B/70/NRI	
-4	153'	FP	BUTT	3/4	12%		NRI		A/70/NRI	

FOR INFORMATION ONLY

RE-Exam/Repair L

Continuation Sheets	Cal By: <u>[Signature]</u> Level <u>II</u>	Exam By: <u>[Signature]</u> Level <u>II</u>	Data Reviewed By: <u>[Signature]</u> Level <u>II</u>
---------------------	--	---	--

WELD INSPECTION SHEET

CONTR. NO. 614
 WELD NO. 3 * WELD PROC. SPEC(S) USED _____ LOG CODES. 1+2 & 51
 DRAWING C150-FI-13-007 A WPS-19/CLP-5A UNIT 1 ELEV. 153
 INSPECTOR R. J. BAKER TYPE OF WELDING ELECTRODE _____ PIECE 5006 TO EXISTING
 DATE 4-13-83 USED 6708 INITIATING DOC. C150 A

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKING
<u>NA</u>		Edge preparation	<u>NA</u>		Rod heat #
<u>RJB</u>		Fit-up	<u>NA</u>		Rod diameter
<u>NA</u>		N.D.E. (where applicable)	<u>NA</u>		Fit-up
Material		<u>CW050150 CW051150</u>	<u>NA</u>		Welder I.D.
P.O.SHT:		<u>HT 624-877</u>	<u>NA</u>		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
<u>RJB</u>		Rod heat # <u>2H3</u>	<u>RJB</u>		Rod heat # <u>2H3</u>
<u>RJB</u>		Rod diameter <u>1/8</u>	<u>RJB</u>		Rod diameter <u>1/8</u>
<u>RJB</u>		Visual Inspection	<u>RJB</u>		Visual Inspection
<u>NA</u>		N.D.E. type			N.D.E. type
<u>RJB</u>		Welder I.D. <u>PX</u>	<u>RJB</u>		Welder
<u>RJB</u>		Preheat <u>150°</u>	<u>RJB</u>		Preheat

MULTIPASS 10% INSPECTION ACCEPT REJE
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT

ADDITIONAL REMARKS: C SIGHTA - PX

REF NCR 9833XR-60A REWELDED DEFECTIVE AREA

THIS WAS DONE AGAIN BECAUSE MORE DEFECTS WERE FOUND
B+O AREAS WERE REWELDED AND THIS WAS DONE
RJB 62983

FOR INFORMATION ONLY

This is to certify that the above weld(s) have been inspected per AWS D1.1 and The Howard P. Foley Company Quality Procedures, and have been found to be acceptable.

DATE _____ I.C. INSPECTOR _____

APP NO: 3-31-83

WELD INSPECTION SHEET

W. NO. BN RJB
377 4-14-83

WELD NO. 3 WELD PROC. SPEC(S) USED _____ LOG NO. S9 147

DRAWING G180-FL13007 WPS-19 / QCP-57 UNIT 1 ELEC. 153

INSPECTOR Bob Bancroft TYPE OF WELDING ELECTRODE _____ PIECE E006 TO EXISTING

DATE 4-9-83 USED E7018 INITIATING DOC. G180 A

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TITLING
RJB		Edge preparation	NA		
RJB		Fit-up	NA		
NA		N.D.E. (where applicable)	N		
Material		<u>CW 051180</u>	NA		
P.C. SHT#		<u>HT 624877</u>	NA		

NDE Required
NCR 8833XR-60

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
RJB		Rod heat # <u>3WF2</u>	RJB		Rod heat # <u>3WF2</u>
RJB		Rod diameter <u>1/8</u>	RJB		Rod diameter <u>1/8</u>
RJB		Visual Inspection	RJB		Visual Inspection
N/A		N.D.E. type	RJB		N.D.E. type <u>*</u>
RJB		Welder I.D. <u>PX</u>	RJB		Welder I.D. <u>PX</u>
RJB		Preheat <u>50°</u>	RJB		Preheat <u>50°</u>

MULTIPASS LOG INSPECTION ACCEPT REJECT N/A

MAXIMUM 500°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: C SHIOTA PX REF NCR 8833XR-60A

WELD BACK gouged out AND ALL DEFECTIVE AREA REMOVED AND REPLACED

* SEE WPS FOR INTERPASS TEMPERATURES FOR NEW BANCO RJB

FOR INFORMATION ONLY

This is to certify that the above work was inspected in accordance with the AWS D11.1 and The Howard P. Foley Company Quality Procedures, and have been found to be acceptable.

DATE 4-17-83 I.C. INSPECTOR Robert Bancroft

GENERAL

Date 4-5-83 Ref. Dwg. No. 6180-FI-13-001 Rev. 10

Plant Diablo Canyon	Unit 1	Component Seismic Mods	Location Fuel Handling Bldg	Cal. Proc/Rev. Date N-UT-5 4/4/83		
Block Type/No. 11W-2 and DC	S.U. Cable Type/Length BNC-Mdot/BNC-BNC 6ft	Couplant Type/Visc. Ultragel II #8226		Exam. Proc/Rev. Date N-UT-5 4/4/83		
Instrument Nortec 131D	Straight Beam	Straight Beam	Angle Beam 70° nom	Angle Beam	Angle Beam	Cal. Checks Time/Initials
Serial No. 276	Search Unit Acrotech Gamma		Acrotech Gamma			1500 D.J.
Ref. Damp. off	Serial No. D11949		A20738			1510 D.J.
Rep. Rate 1K	S.U. Size 3/4" φ		1/2" φ			1540 D.J.
Filter ⊕	S.U. Freq. 2.25		2.25			1603 D.J.
Temp. not applicable	Wedge Type none		Lucite			
	Beam Angle/ Mode Contact 0° longitud.		70° sh 40V			
Basic Ref. Level, Amp. (% Screen)/Db	75 90 42 db		59 db 80 90			
Scan Sensitivity, Db	42 db		72 db			
Screen Distance, in.	2 1/2"		5"			
Calib. Blocks, Type/No.	Base Metal		DC-1 11W-2-723168			

Noise, Linearity, and Resolution Verification

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							NRI or RI		Angle Beam	
							Straight Face a or b	Beam Face c	Face/Angle/ Result	
EN-3							NRI		A/70°/RI	1
EN-3							NRI		A/70°/RI	2
EN-3							NRI		A/70°/RI	3
EN-4							NRI		A/70°/RI	4
									A B	

FOR INFORMATION ONLY

Continuation Sheets Cal By: *DR Tech II* Exam By: *DR Tech II* Data Reviewed By: _____ Level _____

REPORT OF INDICATIONS

CORRESPONDING EXAMINATION RECORD SHEET NO.


Indication Number	Transducer Angle	Path, V. W. etc.	Decibels				Length/Direct. (x and/or y)	Indication Class	Sound Path Distance	Depth from Surface/a, b, or c	Scan Face		Discontinuity Evaluation	Zone No.	Remarks Including Weld No., Dwg. No., Sketch No.
			a	b	c	d					X	Y			
1	70°	\	60	59	2	-1	A	2.06	0.69	A	3 7/8	2.0			EN-3
2	70°	\	66	59	0	7	C	0.94	0.80	A	3 7/8	1.0			EN-3
3	70°	\	61	59	1	1	A	1.5	0.50	A	12 3/4	1 3/4			EN-3
4	70°	\	68	59	0	4	A	0.98	0.31	B	11 7/8	1.0			EN-4

FOR INFORMATION ONLY

Date 4/5/83

Package No. EN-3

Detail Drawing No. 6180-FI-13-007




FOR INFORMATION ONLY

Date 4/5/83

Package No. EN-4

Detail Drawing No. 6180-FI-13-007



FOR INFORMATION ONLY

X-0

CONN. EN ^{R/S} WELD INSPECTION SHEET

FUEL HANDLING

WELD NO.: 314 WELD PROC. SPEC(S) USED _____ LOC/COORD 12' ± V'
 DRAWING: G180-F1-13-007^{R/S} WPS-19 QCP-5A UNIT 1 ELEV. 153'
 INSPECTOR: JIM MICHEL TYPE OF WELDING ELECTRODE _____ PIECE E006 TO D006
 DATE: 2-7-83 USED E-7018 INITIATING DOC.: C-6130^{R/S}

2-7-83		2-7-83	
ACPT	REJECT	ACPT	REJECT
EDGE PREP AND FITUP		TACKING	
<u>JM</u>		<u>JM</u>	rod heat # <u>32807</u>
<u>JM</u>		<u>JM</u>	rod diameter <u>1/8</u>
<u>N/A</u>	<u>N/A</u>	<u>JM</u>	Fitup
	N.D.E. (where applicable)	<u>JM</u>	welder ID <u>N3</u>
		<u>JM</u>	Preheat <u>50°</u>

2-8-83		2-11-83	
ACPT	REJECT	ACPT	REJECT
ROOT PASS INSPECTION		FINAL PASS INSPECTION	
<u>JM</u>		<u>JM</u>	rod heat # <u>32809</u>
<u>JM</u>		<u>JM</u>	rod diameter <u>1/8</u>
<u>JM</u>		<u>JM</u>	Visual inspection
<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>
	N.D.E. type		N.D.E. type
<u>JM</u>		<u>JM</u>	welder ID <u>N3</u>
<u>JM</u>		<u>JM</u>	Preheat <u>50°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A

MATERIAL P.Q. or HEAT NUMBER HT# 314-0646 MK E006

ADDITIONAL REMARKS: WELDER-FREEMAN-N3

CONNECTION EN REV.5

HT-(D006) 3250653

INFORMATION DIV.

This is to certify that the above weld(s) have been inspected per AWS D1.1 and the Howard P. Foley Company Quality Procedures, and have been found to be acceptable.

DATE: 2-4-83

FOR INSPECTION ONLY

PP-113 12/10/81

I.C. CLERICAL

GENERAL							Date 9-16-83	Ref. Dwg. No. 6180-FI-73-001
Plant DCPP	Unit 1	Component SEISMIC MONS	Location FUEL HANDLING BLDG			Cal. Proc/Rev. Date N-UT-5 4-4-83		
Block Type/No. 11W2-783168DC	S.U. Cable Type/Length BNC-MDOT (BNC-3106)		Couplant Type/Visc. ULTRAGEL II #8226		Exam. Proc/Rev. Date N-UT-5 4-4-83			
Instrument NORTEC 131-D	Straight Beam	Straight Beam	Angle Beam 70°/10M	Angle Beam	Angle Beam	Cal. Checks Time/Initials		
Serial No. 271	Search Unit RESEARCH CANNA		RESEARCH CANNA			9:53 /w ins		
Damp. OFF	Serial No. D11949		A20758			10:15 /w outs		
Rep. Rate 1K	S.U. Size 3/4" φ		1/2" φ					
Filter +	S.U. Freq. 2.25 MHz		2.25 MHz					
Temp. N/A	Wedge Type NONE		LUCITE					
	Beam Angle/ Mode 0° Long		70° HEAS SHEAR					
Basic Ref. Level, Amp. (% Screen)/Db				86%				
				63DB				
Scan Sensitivity, Db				77DB				
Screen Distance, in.		2.5"		5.0"				
Calib. Blocks, Type/No.		BASE METAL		DC- 11W2783168				

Gain, Linearity, and Resolution Verification

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results		Indication Number (Corresp. to Rept. of Ind.)
							Straight Beam Face a or b	Angle Beam Face/Result	
EN-4	153'	FP	RT	3/4"	12 1/2"	N/A		A70°/NRI	
EN-3	153'	FP	RT	3/4"	12 1/2"	N/A		B70°/NRI	

FOR INFORMATION ONLY

Re-exam/Repair

Continuation Sheets	Cal By: <u>[Signature]</u> Level <u>II</u>	Exam By: <u>[Signature]</u> Level <u>II</u>	Data Reviewed By: _____ Level _____
---------------------	--	---	-------------------------------------

WELD INSPECTION SHEET

CONTR. NO. EN

WELD NO. 3 WELD PROC. SPE. (S) USED _____ LOC/COORD. 12' & V-

DRAWING G180-F/13-007 WPS-19 / QCP-51 UNIT 1 ELEV. 153

INSPECTOR Bob Bancroft TYPE OF WELDING ELECTRODE _____ PIECE E006 TO EXISTING STEEL

DATE 4-13-83 USED E7018 INITIATING DOC. G6180

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKING
RJB		Edge preparation	N/A		Rod heat #
RJB		Fit-up	N/A		Rod diameter
N/A		N.D.E. (where applicable)	N/A		Fit-up
Material		<u>MS44183</u>	N/A		Welder I.D.
P.O. SHT#		<u>H7 314-0646</u>	N/A		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
RJB		Rod heat # <u>2H3</u>	RJB		Rod heat # <u>2H3</u>
RJB		Rod diameter <u>1/8</u>	RJB		Rod diameter <u>1/8</u>
RJB		Visual Inspection	RJB		Visual Inspection
N/A		N.D.E. type			N.D.E. type
RJB		Welder I.D. <u>BE</u>	RJB		Welder I.D. <u>BE</u>
RJB		Preheat <u>150°</u>	RJB		Preheat <u>150°</u>

MULTIPASS JOINT INSPECTION ACCEPT

MAXIMUM 600°F INTERPASS (Ref. Sec. 7.3)

ADDITIONAL REMARKS: DON SAVORY - B

Removed old weld AND REPLACED REF NCR 8833XR-60A

REF E.D.2 1008 REF Q.E.D.C. 1-257

Finished FINAL PASS ON 4-14-83 * (HEAT NO 1 P/NO. GROUND OFF)

FOR INFORMATION ONLY

DATE _____ S.I. INSPECTOR _____

REF W. 3-21-83

FOR INFORMATION ONLY

WELD INSPECTION SHEET

CONTRACT NO. EN

WELD NO. 3 WELD PROC. SPEC(S) USED _____ LOC/COORD. 12' & V'

DRAWING 6180-FI-13-007 WPS-19/ACP-SA UNIT 1 ELEV. 153

INSPECTOR Bob Bancroft TYPE OF WELDING ELECTRODE _____ PIECE E006 TO EXISTING STEEL

DATE 4-13-83 USED E7018 INITIATING DOC. C6180

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKLING
RJB		Edge preparation	N/A		Rod heat #
RJB		Fit-up	N/A		Rod diameter
N/A		N.D.E. (where applicable)	N/A		Fit-up
Material		<u>MS44155</u>	N/A		Welder I.D.
P.O. SHT #		<u>H7 314-0646</u>	N/A		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
RJB		Rod heat # <u>2H3</u>	RJB		Rod heat # <u>2H3</u>
RJB		Rod diameter <u>1/8</u>	RJB		Rod diameter <u>1/8</u>
RJB		Visual Inspection	RJB		Visual Inspection
N/A		N.D.E. type			N.D.E. type
RJB		Welder I.D. <u>BE</u>	RJB		Welder I.D. <u>BE</u>
RJB		Preheat <u>150°</u>	RJB		Preheat <u>150°</u>

MULTIPASS 100% INSPECTION ACCEPT

MAXIMUM: 600°F INTERPASS (Ref. Sec. 7.5)

ADDITIONAL REMARKS: DON SAVORY - B

Removed old weld AND Replaced REF NCR 8833XR-60A
REF E.O.2-1008 REF Q.E.D.C. 1-257 * #4 REPAIR ALONG WITH #3 RJB 629-87
 Finished Final Pass on 4-14-83 (NOT NO. 1 P/NO. GROUND OFF)

Handwritten: RJB NCR required NDE

N/A
 ON OLD W.I.S.)

This is to certify that the above work was done in accordance with AWS D11.1 and The Howard P. Foley Company Quality Procedures and shall be acceptable.

INFORMATION ONLY

DATE _____ BY INSPECTOR _____

GENERAL

Date 4-6-83 Ref. Dwg. No. 6180-FI-13-001 Rev.10

Plant Diablo Canyon	Unit 1	Component Seismic Mods	Location Fuel Handling Bldg			Cal. Proc/Rev. Date N-UT-5 4/4/83
Block Type/No. 11W-2 and DC	S.U. Cable Type/Length BNC Mod / BNC-BNC 6ft	Couplant Type/Visc. Ultragel II = 8226			Exam. Proc/Rev. Date N-UT-5 4/4/83	
Instrument Nortec 131D	Straight Beam	Straight Beam	Angle Beam 70° nom	Angle Beam	Angle Beam	Cal. Checks Time/Initials
Serial No. 276	Search Unit Aerotech Gamma		Aerotech Gamma			1025 (LW) DJ
Rej. off Damp. off	Serial No. D11949		A20738			in 1037 (S) DJ
Rep. Rate 1K	S.U. Size 3/4" φ		1/2" φ			1107 DJ
Filter (+)	S.U. Freq. 2.25		2.25			1124 (LW) DJ
Temp. not applicable	Wedge Type none		Lucite			1129 (S) in DJ
	Beam Angle/Mode Contact 0° longitud.		70° meas. shear			1143 out DJ
Basic Ref. Level, Amp. (% Screen)/Db	75 70 43 db		80 59 db			
Scan Sensitivity, Db	43 db		73 db			
Screen Distance, in.	2 1/2"		5"			
Calib. Blocks, Type/No.	Base Metal		DC-1 11W-2-783168			

Noise, Linearity, and Resolution Verification

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Face a or b	Beam Face c	Angle Face/Angle/Result	
EO-1	153'						A/NRI		A/70/R1	1
EO-2	153'						B/NRI		B/70/R1	2
EO-3	153'						NRI		A/70/R1	3
EO-4	153'						NRI		B/70/R1	4

FOR INFORMATION ONLY


Continuation Sheets Cal By: Level Exam By: Level Data Reviewed By: Level

BoJack II *BoJack II*

Date 4-6-83

Package No. EO-1-2-3-4

Detail Drawing No. 6180-FI-13-006




FOR INFORMATION ONLY

Date 4-6-83

Package No. EO-2

Detail Drawing No. 6180-F1-13-006




FOR INFORMATION ONLY

Date 4/6/83

Package No. EO-3

Detail Drawing No. 6180-FI-13-006




FOR INFORMATION ONLY

Date 4/6/83

Package No. EO-4

Detail Drawing No. 6180-EL-13-006



FOR THE DIRECTOR OF THE BUREAU OF MARITIME SAFETY

WELD INSPECTION SHEET

WELD NO. COM E0 L₁2 WELD PROC. SPEC(S) USED _____ LOC/COORD V' : 12⁸
 DRAWING: 6180 FI-12-006 A WPS 19 QCP SA UNIT I ELEV. 153'-7
 INSPECTOR: Roger D. Meek TYPE OF WELDING ELECTRODE _____ PIECE E006 TO 0006'
 DATE: 1-20-83 USED E7018 INITIATING DOC. UR 619 CL

ACPT	RJCT	EDG	PREP AND FITUP	ACPT	RJCT	TACKING
<u>ROM</u>		<u>edg</u>	<u>preparation</u>	<u>ROM</u>		<u>Rod heat # 32809</u>
<u>ROM</u>		<u>fit</u>		<u>ROM</u>		<u>Rod diameter $\frac{1}{8}" \phi$</u>
<u>ROM</u>	<u>NA</u>	<u>N.D.</u>	<u>... (where applicable)</u>	<u>ROM</u>		<u>Fitup</u>
				<u>ROM</u>		<u>weilder ID D3</u>
				<u>ROM</u>		<u>Preheat 50°</u>

ACPT	RJCT	OCT PASS INSPECTION		ACPT	RJCT	FINAL PASS INSPECTION	
<u>ROM</u>		<u>Rod</u>	<u>heat # 32809</u>	<u>ROM</u>		<u>Rod heat # 32809</u>	
<u>ROM</u>		<u>Rod</u>	<u>diameter $\frac{1}{8}"$</u>	<u>ROM</u>		<u>Rod diameter $\frac{1}{8}" \phi$</u>	
<u>ROM</u>		<u>Visual</u>	<u>Inspection</u>	<u>ROM</u>		<u>Visual Inspection</u>	
<u>NA</u>	<u>NA</u>	<u>N.D.</u>	<u>... type</u>	<u>NA</u>	<u>NA</u>	<u>N.D.E. type</u>	
<u>ROM</u>		<u>weilder</u>	<u>ID D3</u>	<u>ROM</u>		<u>weilder ID D3</u>	
<u>ROM</u>		<u>Preheat</u>	<u>50°</u>	<u>ROM</u>		<u>Preheat 50°</u>	

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A
 MATERIAL P.O. or PART NUMBER HT # 624 877 (E006)
 ADDITIONAL REMARKS: Welder: George Staehling D3

INFORMATION ONLY
OPERATION ONLY

This is to certify that the above weld(s) have been inspected per AWS D1.1 and the Howard P. Fox Company Quality Procedures, and have been found to be acceptable.

DATE: 1-20-83 I.S. INSPECTOR: Roger D. Meek
 FULL TIME CLERICAL: _____

WELD INSPECTION SHEET

CONV. NO. E 0

WELD NO. 4 WELD PROC. SPEC(S) USED _____ LOC/COORD. 12³ & V¹

DRAWING C6180-FH3-006 WPS-19 / QCP-54 UNIT 1 ELEV. 153

INSPECTOR Bob Bancroft TYPE OF WELDING ELECTRODE _____ PIECE E006 TO EXISTING STEEL

DATE 4-8-83 USED E7018 INITIATING DOC. C6180 A

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKING
RJB		Edge preparation	N/A		Rod heat #
RJB		Fit-up	N/A		Rod diameter
N/A		N.D.E. (where applicable)	N/A		Fit-up
Material		<u>CW 050850</u>	N/A		Welder I.D.
P.O.SHT#		<u>H7 314 0646</u>	N/A		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
RJB		Rod heat # <u>3WF2</u>	RJB		Rod heat # <u>3WF2</u>
RJB		Rod diameter <u>1/8"</u>	RJB		Rod diameter <u>1/8</u>
RJB		Visual Inspection	RJB		Visual Inspection
N/A		N.D.E. type			N.D.E. type
RJB		Welder I.D. <u>BE</u>	RJB		Welder I.D. <u>BE</u>
RJB		Preheat <u>50°</u>	RJB		Preheat <u>50°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: DON SAVORY / BE
REF NCR 8833XR-60A
WELD COMPLETELY REMOVED AND REPLACED

This is to certify that the above weld(s) have been inspected per AWS D1.1 and The Howard P. Foley Company Quality Procedures and have been found acceptable.

FOR INFORMATION ONLY

DATE _____ I.C. INSPECTOR _____

WELD NO.: 3,4 WELD PROC. SPEC(S) USED _____ LOC/COORD 12° s V'
 DRAWING: 6180-FI-13-006 R/S WPS 19 QCP-5A UNIT 1 ELEV. 153'
 INSPECTOR: JIM MICHEL TYPE OF WELDING ELECTRODE _____ PIECE E006 TO D006-2
 DATE: 3-3-83 USED E-7C18 INITIATING DOC. C-6180

ACPT	RJCT	3-3-83 EDGE PREP AND FITUP	ACPT	RJCT	3-4-83 TACKING
<u>Jim</u>		edge preparation	<u>Jim</u>		Rod heat # <u>20993</u>
<u>Jim</u>		fitup	<u>Jim</u>		Rod diameter <u>1/8</u>
<u>N/A</u>	<u>N/A</u>	N.D.E. (where applicable)	<u>Jim</u>		Fitup
			<u>Jim</u>		Welder ID <u>K6</u>
			<u>Jim</u>		Preheat <u>50°</u>

ACPT	RJCT	3-4-83 ROOT PASS INSPECTION	ACPT	RJCT	3-4-83 FINAL PASS INSPECTION
<u>Jim</u>		Rod heat # <u>20993</u>	<u>Jim</u>		Rod heat # <u>20993</u>
<u>Jim</u>		Rod diameter <u>1/8</u>	<u>Jim</u>		Rod diameter <u>1/8</u>
<u>Jim</u>		Visual inspection	<u>Jim</u>		Visual inspection
<u>N/A</u>	<u>N/A</u>	N.D.E. type	<u>N/A</u>	<u>N/A</u>	N.D.E. type
<u>Jim</u>		Welder ID <u>K6</u>	<u>Jim</u>		Welder ID <u>K6</u>
<u>Jim</u>		Preheat <u>50°</u>	<u>Jim</u>		Preheat <u>50°</u>

MULTIPASS 10% INSPECTION ACCEPT REJECT N/A
 MATERIAL P.O. or HEAT NUMBER HT#3140646 (MKE006) HT#3250653 (MK-D006-2)
 ADDITIONAL REMARKS: WELDER MEL GRIGGS K6

CONN. EO R/S
 P.T. REPORT FOR 9933 XR5 ACCEPTABLE

FOR INFORMATION ONLY

This is to certify that the above welder has been inspected and the
 Howard P. Foley Company Quality Control Department has found to be
 acceptable.

DATE: 3-4-83 Q.C. INSPECTOR Jim Michel

GENERAL

Plant DCPP		Unit	Component <i>Sosmic Mods.</i>	Location <i>Fuel Hand Bldg</i>		Date <i>4-13-83</i>	Ref. Dwg. No. <i>6180-F1-13-001</i>
Block Type/No. <i>11W-2,783/68</i>		S.U. Cable Type/Length <i>DC</i>		Couplant Type/Visc. <i>Ultrage 1/2 8226</i>		Cal. Proc/Rev. Date <i>N-UT-5 4-4-83</i>	
Instrument <i>Nortec 121D</i>		Straight Beam	Straight Beam	Angle Beam <i>70° Norm</i>	Angle Beam	Angle Beam	Cal. Checks Time/Initials
Serial No. <i>271</i>	Search Unit			<i>Acrotan</i>			<i>0.933 (5) MCT</i>
Rej. Dump. <i>off off</i>	Serial No.			<i>Gamma</i>			<i>1001 (5) MCT</i>
Rep. Rate <i>1K</i>	S.U. Size			<i>1/2" d</i>			
Filter <i>(+)</i>	S.U. Freq.			<i>2.25</i>			
Temp. <i>N/A</i>	Wedge Type			<i>Lucite</i>			
	Beam Angle/Mode			<i>70° Mech Shear</i>			
Basic Ref. Level, Amp. (% Screen)/Db						<i>80%</i>	
						<i>66db</i>	
Scan Sensitivity, Db						<i>80db</i>	
Screen Distance, in.						<i>5-0"</i>	
Calib. Blocks, Type/No.						<i>DC 11W-2,783/68</i>	

Noise, Linearity, and Resolution Verification

6180-13-F1-006		Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
Weld Ident. No.	Additional Ident. & Elev. (ft.)						NRI or RI		Angle Beam	
						Straight Beam Face a or b	Angle Beam Face c	Face/Angle/Result		
<i>0-3</i>	<i>157'</i>	<i>FP</i>	<i>B-1</i>	<i>3/4</i>				<i>MCT</i>		
<i>0-4</i>	<i>153'</i>	<i>FP</i>	<i>B-1</i>	<i>3/4</i>				<i>A 70 / R1</i>	<i>1</i>	
								<i>B 70 / R1</i>	<i>3</i>	
								<i>MCT</i>		


RE-EXAM/REPAIR 1

Continuation Sheets	Cal By: <i>[Signature]</i> Level II	Exam By: <i>[Signature]</i> Level II	Data Reviewed By: <i>[Signature]</i> Level II
---------------------	-------------------------------------	--------------------------------------	---

Date 4-13-83

Package No. EO

Detail Drawing No. 6180-F-13-006



"A" Class flaw
Flaw is 0.4" deep from A face

"A" Class flaw
Flaw is 0.5" deep from B face

~~FOR INFORMATION ONLY~~

Y-Z

ULTRASONIC EXAMINATION OF GROOVE WELDS EXAMINATION RECORD

REV 0

GENERAL							Date	Ref. Dwg. No.
							4-19-83	480-FI-13-0076-9
Plant	Unit	Component	Location			Cal. Proc/Rev. Date		
DCPP		STEAM HEADS	FUEL HANDLING BLDG.			N-UT-5	4-9-83	
Block Type/No.	S.U. Cable Type/Length		Couplant Type/Visc.			Exam. Proc/Rev. Date		
N-UT-5	BIG-HEAD / 3/4" - 6'					N-UT-5-4-9-83		
Instrument	Straight Beam	Straight Beam	Angle Beam	Angle Beam	Angle Beam	Cal. Checks Time/Initials		
NOITEC 131-D			70°/HM					
Serial No.	Search Unit				Cal. Checks			
276	ADAPTOR GAMMA				8:40 (4) / /			
Ref. Damp.	Serial No.				Cal. Checks			
OFF OFF	D1999				8:20 (5) / /			
Rep. Rate	S.U. Size				Cal. Checks			
1K	3/4" φ				8:35 (5) / /			
Filter +	S.U. Freq.							
	2.25 MHz							
Temp. N/A	Wedge Type							
	NONE							
	Beam Angle/Mode							
	0° LONGITUD							
Basic Ref. Level, Amp. % Screen/Db	70% 42DB		80% 57DB					
Scan Sensitivity, Db	42DB		71DB					
Screen Distance, in.	2.5"		5.0"					
Calib. Blocks, Type/No.	BASE METAL		DC-WR					

Noise, Linearity, and Resolution Verification

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results & Indication		
							Straight Face a or b	Beam Face c	Angle Face/Angle/Result
E-0-1	153'	FP	butt	1/4"	12"		NRI	B70°/RI	1
E-0-2	153'	FP	butt	1/4"	12"		NRI	A70°/NRF	

REPAIR EXAM. NO. 1


FOR INFORMATION ONLY

Continuation Sheets	Level	Exam By:	Level	Data Reviewed By:	Level

Date 4-19-83

Package No. EO

Detail Drawing No. G/80-F1-13-



FOR INFORMATION ONLY

X-0

GENERAL						Date 4-17-83	Ref. Dwg. No. 6180-FI-13-001
Plant DCPP	Unit 1	Component Seismic Mods	Location Fuel Handling Bldg			Cal. Proc/Rev. Date N-UT-5 4-4-83	
Block Type/No. 11W-2783179 DC	S.U. Cable Type/Length BNC-BNC-BNC-MPT 60ft		Couplant/Type/Visc. Ultragel II B226			Exam. Proc/Rev. Date N-UT-5 4-4-83	
Instrument Nortec 131-D	Straight Beam	Straight Beam	Angle Beam	Angle Beam	Angle Beam	Cal. Checks Time/Initials	
Serial No. 276	Search Unit Herotech Gamma		70° ang			15:49 (in) GME	
Rej. Damp. OFF OFF	Serial No. D11952		F05943			15:59 out GME	
Rep. Rate 1000	S.U. Size 3/4" φ		1/2" φ				
Filter +	S.U. Freq. 2.25		2.25				
Temp. N/A	Wedge Type N/A		Lucite				
	Beam Angle/Mode 0° Long		70° mas shear				
Basic Ref. Level, Amp. (% Screen)/Db	70%		80%				
Scan Sensitivity, Db	49 db		58 db				
Screen Distance, in.	49 db		72 db				
Calib. Blocks, Type/No.	2.5"		5.0"				
	Base Metal		11W-2 DC				

Noise, Linearity, and Resolution Verification

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Face a or b	Beam Face c	Angle Beam Face/Angle/Result	
-3	153'	FP	B,TT	3/4	12 1/2		NRE		B/20/NRE	
-4	153'	FP	B,TT	3/4	12 1/2		NRE		A/20/NRE	

Re-exam/Repair 2

Continuation Sheets Cal By: Level Exam By: Level Reviewed By: Level

~~FOR INFORMATION ONLY~~

GENERAL							Date F-22-83	Ref. Dwg. No. REV-10 6180-FI-13-001
Plant DCPP	Unit 1	Component SEISMIC MISC FUEL HANDLING BLDG.	Location					Cal. Proc/Rev. Date N-UT-5/0 9-4-83
Block Type/No. DC- 11W/73/3	S.U. Cable Type/Length BUC-ADOT/BUC-3K. 6	Couplant Type/Visc. ULTRACOUPLANT 8226		Exam. Proc/Rev. Date N-UT-5/0 9-4-83			Cal. Checks Time/Initials	
Instrument NORTEC-131-D	Straight Beam	Straight Beam	Angle Beam	Angle Beam	Angle Beam			
Serial No. 276	Search Unit NORTEC RAMINA		70°/10M RAMINA			14:00 (2) <i>W</i>		
rej. Damp. OFF OFF	Serial No. D1952		F 05943			14:15 (3) <i>W</i>		
Rep. Rate 1K	S." Size 3/4" DIA		1/2" DIA			14:45 (3) <i>W</i>		
Filter +	S.U. Freq. 2.25MHz		2.25MHz					
Temp. <i>1/4</i>	Wedge Type NONE		LONGTS					
	Beam Angle/ Mode 0° LONGTUD		69° NERS SHEAR					
Basic Ref. Level, Amp. (% Screen)/Db	70% 42 DB		80% 57 DB					
Scan Sensitivity, Db	42 DB		71 DB					
Screen Distance, in.	2.5"		5.0"					
Calib. Blocks, Type/No.	BASE METAL		DC 11W-733169					

Gain, Linearity, and Resolution Verification

Weld Ident. No.	Additional Ident. & Elev. (ft.)	Joint Type	Joint Conf.	T (in)	Weld Length	TF (in)	Examination Results			Indication Number (Corresp. to Rept. of Ind.)
							Straight Face a or b	Beam Face c	Angle Beam Face/Angle/Result	
F-0-1	153'	FP	BUTT	3/4"	12"		B/NRI		370°/NRI	1
F-0-2	153'	FP	BUTT	3/4"	12"		A/NRI		A70°/NRI	

RE EXAM. / REPAIR NO-2

FOR INFORMATION ONLY

Continuation Sheets	Cal By: <i>[Signature]</i>	Exam By: <i>[Signature]</i>	Data Reviewed By: <i>[Signature]</i>
---------------------	----------------------------	-----------------------------	--------------------------------------

REPORT OF INDICATIONS

CORRESPONDING EXAMINATION RECORD SHEET NO.

Indication Number	Transducer Angle	Path, V. W. etc.	Decibels				Length/Direct. (x and/or y)	Indication Class	Sound Path Distance	Depth from Surface/a, b, or c	Scan Face	Distance		Discontinuity Evaluation	Zone No.	Including Weld No., Dwg. No., Sketch No.	Remarks
			a	b	c	d						X	Y				
170			53	57	3	-3	3 1/8	A	2.25	.75	3	5 1/2	1 1/2	NDI	3/8	E-0-1.	EO
<p>NOTE: INDICATION NO. 1 IS BASE METAL ON SIDE "A" AND ONLY BEING WIPED ON SIDE "A" SURFACE. STRAIGHT BEAM EXAM. OF BESS SHOWED SLIGHT TIME SHIFT ON THIS BACK-WARD ECHO.</p>																	

FOR INFORMATION ONLY


JE 102

PACIFIC GAS AND ELECTRIC COMPANY
GENERAL COMPUTATION SHEET

SHEET NO. 3 OF 3 SHEET
JOB FILE NO. _____
LOCATION _____

SUBJECT ED-1

MADE BY [Signature] DATE 4-27-33 CHECKED BY _____ APPROVED BY _____



INDICATION NO. 1
 Y = 1 1/4" X = 5 1/4"
 LENGTH OF INDICATION
 IS 5' 1/8" TO 5' 1/2"
 INDICATION IS A BASE
 METAL LAP AND
 CAN BE DAMPED
 ON SIDE "A" SURFACE

B' SIDE
 BLDG. SIDE

FOR INFORMATION ONLY

WELD INSPECTION SHEET

JOINT NO. E 0
 WELD NO. 4 * WELD PROC. SPEC(S) USED _____ LOC/COORD. 12° V
 DRAWING C6180-FH3-006 WPS-19/QCP-5A UNIT 1 ELE. 153
 INSPECTOR Bob Bancroft TYPE OF WELDING ELECTRODE _____ PIECE E006 TO EXISTING STEEL
 DATE 4-8-83 USED E7018 INITIATING DOC. C6180 A

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKING
RJB		Edge preparation	N/A		Rod heat #
RJB		Fit-up	N/A		Rod diameter
N/A		N.D.E. (where applicable)	N/A		Fit-up
Material P.O. #HT#		CW 050850	N/A		Welder I.D.
		H7 3140646	N/A		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
RJB		Rod heat # <u>3WFZ</u>	RJB		Rod heat # <u>3WFZ</u>
RJB		Rod diameter <u>1/8"</u>	RJB		Rod diameter <u>1/8</u>
RJB		Visual Inspection	RJB		Visual Inspection
N/A		N.D.E. type			N.D.E. type
RJB		Welder I.D. <u>BE</u>	RJB		Welder I.D. <u>BE</u>
RJB		Preheat <u>50°</u>	RJB		Preheat <u>50°</u>

MULTIPASS 100% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: DON SAVORY / BE
REF NCR 8833XR-60 A * #3 REPAIRED WITH #4 RJB 6-29-83
WELD COMPLETELY REMOVED AND REPLACED
2ND REPAIR MADE PER QCP-5A & NCR 8833XR-60 4/17/83 Jm

This is to certify that the above welds have been inspected in accordance with the procedures of The Howard P. Foley Company, Quality Procedures, and have been found acceptable.


FOR INFORMATION ONLY

DATE _____ I.C. INSPECTOR _____

Date 4-11-83

Package No. EQ

Detail Drawing No. 6180-F1-B-007



WELD INSPECTION SHEET

CONTR. NO. EG

WELD NO. 4 WELD PROC. SPEC(S) USED _____ LOC/COORD. 142 5 V¹

DRAWING W180-FH3-006A WPS-19 / QCP-5-A UNIT 1 ELEV. 153

INSPECTOR Bob BANCROFT TYPE OF WELDING ELECTRODE _____ PIECE E006 TO EXISTING STEEL

DATE 4-13-83 USED E7018 INITIATING DOC. C-650A

ACPT	RJCT	EDGE PREP AND FIT-UP	ACPT	RJCT	TACKING
RJB		Edge preparation	NA		Rod heat #
RJB		Fit-up	NA		Rod diameter
NA		N.D.E. (where applicable)	NA		Fit-up
Material		<u>CW 050950</u>	NA		Welder I.D.
P.O. SHT#		<u>HT 340646</u>	NA		Preheat

ACPT	RJCT	ROOT PASS INSPECTION	ACPT	RJCT	FINAL PASS INSPECTION
RJB		Rod heat # <u>2H3</u>	RJB		Rod heat # <u>2H3 / 20531*</u>
RJB		Rod diameter <u>1/8</u>	RJB		Rod diameter <u>1/8 / 3/32</u>
RJB		Visual Inspection	RJB		Visual Inspection
NA		N.D.E. type			N.D.E. type
RJB		Welder I.D. <u>W5</u>	RJB		Welder I.D. <u>W5</u>
RJB		Preheat <u>150°</u>	RJB		Preheat <u>150°</u>

MULTIPASS 100% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: D. BALLENGER - W5 REF. M.C.R. P833XR-60 Δ

THIS WELD WAS MADE TO REPAIR DEFECT FOUND THRU NDE INSP.
AND 2" EACH SIDE OF DEFECT WAS REMOVED AND REPAIRED
(* 1 STITCH AT TOP OF WELD ADJACENT TO CHANNEL)
FOR INFO

This is to certify that the above weld(s) have been inspected per AWS D1.1 and The Howard P. Foley Company Quality Procedures, and have been found to be acceptable.

DATE _____ I.C. INSPECTOR _____

REF. VTS 3-31-83

INFORMATION ONLY

THE HOWARD P. FOLEY COMPANY
INDOCTRINATION AND TRAINING

DATE 4.30.83

TIME 8:00

PERSONNEL ATTENDING:

See attached

MEETING CONDUCTED BY: Andy Kridle

SUBJECTS PRESENTED:

- 1. QCP-5A, interpass cleaning and Backgauging.
- 2. 8835XR-60A
- 3. _____

REMARKS: Discussed: par. 7.5, Yachest and interpass temp par 8.10 Backgauging of full pen joints.

FOR INFORMATION ONLY

HPF/QIGT 12-7-82

REVIEWED BY R.A. Cato DATE: 4/30/83

H.P. FCLEY
QUICK FIX DESIGN CHANGE
FOR STRUCTURAL STEEL

QFDC NUMBER 1-257

SUBJECT WELD REPAIRS PER. NCR 8833 XR-60 CLASS I

LOCATION FUEL HANDLING BLDG. UNIT 1

DESCRIPTION: REFERENCE EDRs NO. 1008, AND 819.

PROBLEM: DUE TO PROBLEMS OF WELDING CONNECTION ~~AS~~ AS ADDRESSED ON EDR 1008, WELDS CANNOT BE MADE WITHOUT FUSING CHANNELS TO CIS'S. ADDITIONAL RE 4-12-83

SOLUTION: REMOVE ALL BOLTS HOLDING EXISTING CIS'S IN PLACE. MOVE CIS'S OUT OF THE WAY TO MAKE WELDS PER NCR 8833 XR-60. INSTALL NEW BOLTS AND TORQUE.

FOR REFERENCE ONLY: THIS QFDC PERTAINS TO CONNECTIONS VEN ED. & BM

REFERENCE DRAWING 6180-F1-13-006 & -007 REV'S 7 (BOTH DWG'S)

ATTACHMENTS YES NO PAGES (INCLUDE THIS SHEET) 1

CONSTRUCTION MAY PROCEED David Collier DATE 4/13/83

PARTIES INVOLVED HFF Field Eng. Dennis Hundert DATE APRIL 12/1983

HFF PROD. FOREMAN Bill McCleary DATE 4-13-83

HFF-Q/C SUPERVISOR [Signature] DATE 4-13-83

P.G.& E. GC INSPECTOR [Signature] DATE 4/12/83

P.G.& E. PROJ. ENG. REV.: _____ DATE _____

DISTRIBUTION:

- Original - OCE
- Copy - OPEG
- P.G.& E. GC (1)
- Production (1 "work copy", 1 "info copy")
- HFF-E (1)
- Q/C (1)

WORK COPY

UNIT 1
UNIT 2

THE HOWARD P. FOLEY COMPANY
PRODUCTION ENGINEERING DEPT.
ENGINEERING DISPOSITION REQUEST

To F. M. Russell/P. Palomo Subject Repair per NCR 8833XR-60
From Dennis Humbert WR C-6180

Problem Reference EDR 819. Some full Penetration welds detailed on dwgs.
6180-F1-13-006 & 007 have defects and require repair per NCR 8833XR-60. Some of these
welds that require repair are on plates that were raised in elevation per EDR 819.
Repair of these welds will cause C15 to be fused to these H'S & to existing WTs. Is this
condition acceptable? If this condition is not acceptable, please advise on how to
proceed.


Signed Dennis Humbert Date April 09 1983

Reply Not acceptable. Either install to prevent
fusion to channels or loose & spread channel
as required to prevent the fusion. Submit
proposed method for approval.

Signed E.H. Guter Date 4/11/83

Tom M. Brown 4-11-83

NOT FOR INFORMATION ONLY
ORIGINAL LOST.



TYPICAL BOLTED CONNECTION

A
A

2 PARTIAL DETAIL
006



CIS'S EXISTING

WT EXISTING

FOR INFORMATION ONLY

DUE TO WT BEING
OUT FLUSH WITH
BOTTOM OF CIS WHEN
REMOVING DEFECTIVE WELD
METAL & REPLACING, WELD
METAL WILL TIE CIS TO
WT.

WELD TO BE REPAIRED
& REPLACED PER
NCR 5.35.11-62

PL ADDED -

TYPICAL SEC A-A


CIVIL *78*

HM
BP
VT
RR
BC
LF-4
GB-4

No.

819

FEB 7 1983



THE HOWARD P. FOLEY COMPANY
PRODUCTION ENGINEERING DEPT.
ENGINEERING DISPOSITION REQUEST

To Russell/S. Gragg Subject F.C.B. Modifications
From B. Price W/R 6C-6180

Problem Ref. EDR #792. At Col. 14¹ and S^S, Connection BM, the existing
WT was cut flush with the bottom of the existing 2(15). This will
result in pieces B006 and E006 being raised about 1" in elevation.

11

1) Is this acceptable? 2) Will this be acceptable in other locations?

Signed *[Signature]*

Date 2-7-83

Reply 1.) YES
2.) YES

Provide As built as req'd.

Signed *[Signature]*

Date 2-8-83

FOR INFORMATION ONLY




HM
BP
VT
RR-
ZF-6
BC-6
BB-6

CIVIL

2A

THE HOWARD P. FOLEY COMPANY
PRODUCTION ENGINEERING DEPT.
ENGINEERING DISPOSITION REQUEST



From Russell/B. Gragg Subject F.H.B. Modifications
B. Price W/R #C-6180

Problem At Col. 12' on V'Line, Connection EN, the existing WT was cut flush with the
bottom of the existing 2[15]. This will result in pieces 3006 and 2006 being
raised about 1" in elevation. Is this acceptable?

NR

FOR INFORMATION ONLY

Signed [Signature] Date 1/29/83
Reply Yes

Signed [Signature] Date 2-3-83

PERFORMANCE	Page 1 of 1	8833XR-60
RELATIONSHIP:	YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	Date: 4-6-83
CONNECTIONS: FH, BL, BM, BN & BI	ATTACHMENTS	
W.R. #6190	WELD TYP # 8833XR-60	
REF. SPEC. NUMBER N/A	<input type="checkbox"/> REMOVED	DATE

UNIT I <input checked="" type="checkbox"/> UNIT II <input type="checkbox"/>	LOCATION Fuel Handling Building	CLASS I <input checked="" type="checkbox"/> NON-CLASS I <input type="checkbox"/>
INSPECTION CRITERIA: DRAWING <input checked="" type="checkbox"/>	SPECIFICATION <input type="checkbox"/>	PROCEDURE <input type="checkbox"/>
DOCUMENT TITLE AND NUMBER: 6190-FI-13-006 & 007		

DESCRIPTION OF NONCONFORMANCE: (Including Cause)

1. Nondestructive Testing (Ultrasonic Test) U.T. on the foregoing connections revealed flaws. (See attached Examination Reports)
2. N.D.E. Column on Q.C. Weld Inspection Sheets was marked N/A.

1. ~~Suspect weld shrinkage.~~
2. N.D.E. Column inadvertently marked.

Robert A. Cates 4/6/83 Robert A. Cates 4/6/83 James Brown 4-6-83
 INITIATED BY DATE QUALITY MANAGER DATE PROJECT MANAGER DATE

DISPOSITION INCLUDING MEANS TO PREVENT RECURRENCE:

Repair welds per OCP-5A. Remove weld metal a minimum of 2" each side of the indication re-weld and reinspect visually and ultrasonically. Annotate original WIS to indicate this nonconformance.

Means to prevent recurrence: 1. Hold training meeting with production supervision regarding ~~distortion and shrinkage control~~ welding techniques as well as proper interpass weld cleaning ~~background~~ and interpass weld cleaning. 2. Hold training meeting with QC supervision to discuss non-destructive testing requirements.

Robert A. Cates 4/7/83 James Brown 4/7/83
 DISPOSITION BY DATE PROJECT MANAGER DATE

Robert A. Cates 4/7/83 _____
 QUALITY MANAGER DATE PACIFIC GAS AND ELECTRIC CO. DATE


INFORMATION ONLY

Superseded by NC2 8833XR-60 Δ Date 4/7/83

Date 4-11-83

Package No. EQ

Detail Drawing No. 6180-F1-B-007



WELD INSPECTION SHEET

CONV. NO. EA

WELD NO. 4 WELD PROC. SPEC(S) USED _____ LOC/COORD. 142 & V-1

DRAWING C-650-FH3-006 WPS-19 / QCP-5-A UNIT 1 ELEV. 153

INSPECTOR Bob BANCROFT TYPE OF WELDING ELECTRODE _____ PIECE E606 TO EXISTING STEEL

DATE 4-13-83 USED E7018 INITIATING DOC. C-650

ACPT	REJECT	EDGE PREP AND FIT-UP	ACPT	REJECT	TACKLING
RJB		Edge preparation	NA		Rod heat #
RJB		Fit-up	NA		Rod diameter
NA		N.D.E. (where applicable)	NA		Fit-up
Material		<u>CW 050950</u>	NA		Welder I.D.
P.O. SHT#		<u>HT 340646</u>	NA		Preheat

ACPT	REJECT	ROOT PASS INSPECTION	ACPT	REJECT	FINAL PASS INSPECTION
RJB		Rod heat # <u>2H3</u>	RJB		Rod heat # <u>2H3 / 20531*</u>
RJB		Rod diameter <u>1/8</u>	RJB		Rod diameter <u>1/8 / 3/32</u>
RJB		Visual Inspection	RJB		Visual Inspection
NA		N.D.E. type			N.D.E. type
RJB		Welder I.D. <u>W5</u>	RJB		Welder I.D. <u>W5</u>
RJB		Preheat <u>150°</u>	RJB		Preheat <u>150°</u>

MULTIPASS 100% INSPECTION ACCEPT REJECT N/A
 MAXIMUM 600°F INTERPASS (Ref. Sec. 7.5) ACCEPT REJECT N/A

ADDITIONAL REMARKS: D. BALLENGER - W5 REF N.C.R. 9833 XR-60 Δ

THIS WELD WAS MADE TO REPAIR DEFECT FOUND THRU NDE INSP.

AND 2" EACH SIDE OF DEFECT WAS REMOVED AND REPAIRED

(* 1 STITCH AT TOP OF WELD JOINT TO SIGNAL)
FOR INFORMATION

This is to certify that the above weld(s) have been inspected per AWS D1.1 and The Howard P. Foley Company Quality Procedures, and have been found to be acceptable.

DATE _____ I.C. INSPECTOR _____

HFF VTE 3-31-83

INFORMATION ONLY

THE HOWARD P. FOLEY COMPANY
INDOCTRINATION AND TRAINING

DATE 4:30 83

TIME 8:00

PERSONNEL ATTENDING:
See attached

MEETING CONDUCTED BY: Andy Kruidle

SUBJECTS PRESENTED:

- 1. QCP-5A, interpass cleaning and Backgauging.
- 2. 8835XR-60A
- 3. _____

REMARKS: Discussed: par. 7.5, Yachest and interpass temp par 8.10 Backgauging of full pen joints.

FOR INFORMATION ONLY

HPF/QI&T 12-7-82

REVIEWED BY R.A. Cat DATE: 4/30/83

THE HOWARD P. FOLEY COMPANY
TRAINING PROGRAM ATTENDANCE

DATE: 4-30-83
TIME: 8:00

F.H.
OCISA 1260 7.5, 8.10

CLASSIFICATION

CLASSIFICATION

NAME

Don P. [unclear] Foreman
C. Smith In. W. Dept.

FOR INFORMATION ONLY

Attachment V

Concern #168

Task: Allegation or Concern No. 168

ATS No.: RV-84-A-0022

BN No.:

Characterization

Foley did not properly grout base plate anchor bolts.

Implied Significance to Plant Design, Construction, or Operation

The staff's face value assessment is that this concern is of minimal safety significance and even if true would not seriously degrade the operability of the diesel fuel oil transfer system.

Assessment of Safety Significance

The allegor specifically referred to support No. 20/85R in the diesel generator fuel oil vault of Unit 1. Specifically, the allegor referred to an instance where a U-Bolt hole had been drilled through a weld attaching a shim plate to the support. Also, he stated that one of four anchor bolts in a baseplate had allegedly been improperly grouted, as evidenced by an excessively large amount of grout which had leaked out of the grout cap onto the surrounding floor area. Thus, the allegor concluded that the anchor bolt hole was not properly filled with grout. The allegor states that the first condition was wrongly accepted by field engineering and that Foley improperly accepted the anchor bolt grouting.

The staff considers that extensive evaluation of this concern is not likely to result in any significant new management or quality performance issues.

Action Required

This item will be turned over to PG&E for evaluation and response. The licensee will be required to provide the results of their evaluations, and any necessary corrective actions, to the staff in writing.

Attachment U

Concern #153

Task: Allegation or Concern No. 153

ATS No.: RV 84A017

BN No.:

Characterization

Foley specifies 1/8" welds on 3/32 clamp material.

Implied Significance to Plant Design, Construction, or Operation

The staff's initial assessment indicates that this issue is of minimal safety significance.

Assessment of Safety Significance

The allegor's concern is that an oversize weld is being specified (i.e. 4/32" (1/8) to 3/32 clamp material). The staff had previously examined welding in this area (uni-strut/superstrut) and found no significant problems.

The staff's evaluation indicate that this issue would not result in any new significant management or quality performance issue.

Action Required

This item will be turned over to PG&E for evaluation and response. The licensee will be required to provide the results of their evaluation and the necessary corrective action to the staff in writing.

P1331 90° CLAMP FOR RACEWAY SUPPORTS IS REQUIRED TO BE TORQUED TO 85 FT-LBS WHICH: (1) CANNOT BE ACHIEVED FOR THE INNER BOLTS, (2) RELAXES AFTER SEVERAL DAYS, (3) APPEARS EXCESSIVE

Attachment T

Concern #152

Task: Allegation or Concern No. 152

ATS No.: RV 84A017

BN No.:

Characterization

Concerns with installation of P1331 conduit clamps (torque achievement, relocation, excess).

Staff Position

The allegor stated in a group meeting on January 17, 1984 that P1331, a 90° clamp for raceway supports is required to be torqued to 85 ft. lbs which: (1) cannot be achieved for the inner bolts, and (2) relaxes after several days, and (3) appears excessive.

The staff's face valve assessment of this issue indicates that there is not a major significant problem in terms of public health and safety or management breakdown. Also, clamp issues in general are known issues that have been responsibly handled.

Action Required

This issue will be turned over to PG&E for response. The licensee will be required to provide a written response to their findings and corrective actions.

1/8" WELDS ARE SPECIFIED TO WELD 3/32" CLAMPS TO 1/4" STRUT
MATERIAL FOR RAILWAY HOLD-DOWNS. ie: DCN DC2-EC-18034 , WOR:
REQUEST E-5195, SUPPORT 2G-91-5-247

Attachment S

Concern #151

Task: Allegation or Concern No. 151

ATS No.: RV 84A017

BN No.:

Characterization

(1) Foley installs too many conduits on supports; (2) inspection reject rate is too high for supports. (No specifics were provided)

Implied Significance to Plant Design, Construction, or Operation

The staff's face value assessment of this issue is that it constitutes minimal safety significance.

Assessment of Safety Significance

The staff's review determined: (1) The licensee has specified definitive design and installation criteria for the maximum number and size of conduits that may be installed on a particular support, and (2) this allegation is vague, with no specific examples provided. The alleged did not provide any documentation, conduit support locations, or other information to support this allegation. The staff and NRC consultants (Lawrence Livermore Laboratory) have examined several hundred conduit supports in the past without identifying any significant problems.

Staff Position

The staff's evaluations indicate that this issue would not result in any new significant management or quality performance issues.

Action Required

This item will be turned over to the licensee for evaluation and response. The licensee will be required to provide the results of their evaluation and any necessary corrective actions to the staff in writing.

CRAFTSMEN DO NOT FOLLOW CONTRACTOR DIRECTIONS. i.e.: TOO MANY CONDUITS ARE OFTEN PLACED ON A SUPPORT. INSPECTION REJECT RATE IS TOO HIGH FOR RACEWAY SUPPORTS.

Attachment R

Concern #148

Task: Allegation or Concern No. 148

ATS No.: RV 84A015

GN No.:

Characterization

Foley Q.C. identifying unsatisfactory work in progress were told to wait until completion, then reject. (No specific examples were provided by the allegor)

Assessment of Safety Significance

The staff considers that this concern, albeit excessively costly if implemented, would not necessarily result in an unacceptable final product. The PG&E and Foley philosophy regarding in process inspection has been that a hold point is assigned on a work process sheet if an inspection, critical to final quality and unobservable after work completion, is necessary and required by procedure. Based upon the staff's knowledge of past practices and philosophy in this area and the vague nature of the allegation, the staff considers that exhaustive evaluation of this issue would not likely result in any new management or quality performance issues.

Action Required

This item will be turned over to PG&E for evaluation and response. The licensee will be required to provide the results of their evaluations, and any necessary corrective actions, to the staff in writing.

No Number.

148

1/17/84

QC INSPECTORS IDENTIFYING UNSATISFACTORY WORK IN PROGRESS
HAVE BEEN TOLD TO WAIT UNTIL THE WORK IS COMPLETE, THEN
REJECT THE WORK.

Attachment P

Concern #144

Task: Allegation or Concern No. 144

ATS No.: RV-84-A-0015

BN No.

Characterization

Foley installs P110 conduit clamps too close to channel edges and they may slip out.

Implied Significance to Plant Design, Construction, or Operation

Disengagement of the conduit clamp would result in a conduit being not supported as required by design criteria and may invalidate the assumptions of the seismic analysis.

Assessment of Safety Significance

The staff was aware of this concern. During plant tours conducted in the examination of other allegations, the "staff" examined the installed condition of over 100 P110 conduit clamps. This examination did not identify any instances of obvious concern for the clamp slipping out of the channel. Thus the staff's face value assessment does not indicate that this issue would result in any new significant management or quality performance issue.

Action Required

This item will be turned over to PG&E for evaluation and response. The licensee will be required to provide the results of their evaluation, and any necessary corrective actions, to the staff in writing.

No Number

1/17/84

144

P1100 CONDUIT CLAMPS ARE TOO CLOSE TO THE EDGE OF
STRUT SUPPORTS AND MAY SLIP OFF. THIS WAS AN ISSUE AT
ONE OF THE WNP PLANTS

Attachment 0

Concern #141

Task: Allegation or Concern No. 141

ATS No.: RV-84-A-0015

BN No.:

Characterization

Foley performed transverse welding across beams (Installation of Unistrut).
(No specifics were provided)

Assessment of Safety Significance

This allegation is extremely vague. The alleger could provide no specific examples. Based upon the depth of examination and the associated findings of other welding related allegations, the staff's face value assessment is that exhaustive examination of this allegation would not result in any new management or quality performance issues.

Action Required

This item will be turned over to PG&E for evaluation and response. The licensee will be required to provide the results of their evaluation, and any necessary corrective actions, to the staff in writing.

No Number
141

1/17/84

GENERAL QUESTION: IS TRANSVERSE WELDING OF UNISTRUT ACROSS THE TOP OR BOTTOM OF A BEAM ALLOWABLE? IT DOES NOT APPEAR CONSISTENT WITH THE AWS CODE.

Attachment N

Concern #123

Task: Allegation or Concern No. 123

ATS No.: RV-83-074

BN No.:

Characterization

Improper acceptance of welder qualification tests.

Staff Position

The staff considered this concern and observed that the allegor references a specific time period wherein a QC inspector was not present in the Pullman welder qualification area observing the conduct of welder qualification tests. The allegation is very narrow in scope and the staff considers that exhaustive staff examination would have a low potential for yield of any new management significant quality performance issue.

The staff had previously examined the general conduct of the welder qualification program (See NRC Report 50-275/83-37). These examinations likewise failed to yield any new management, quality performance or technical issues.

Action Required

This issue will be turned over to PG&E for resolution. The licensee will be required to provide written response of their findings and any necessary corrective actions.

No. 103

RV-83-74(123)
(111) 12/14/83

RAE did not receive authorization from the Building Commissioner to accept evidence of previous welder qualification test.

Attachment X

Concern #170

Allegation or Concern No. 170

Characterization

Pullman may have lost pipe traceability due to inadequate training of Fab Shop Inspectors.

It was alleged that a Pullman shop inspector was given an assignment and didn't know that copies of the Field Warehouse Requisition (FWR) form were to be routed to QA, and it was his perception that FWR's were being reconstructed by field inspection to verify material traceability.