

APPENDIX B

NOTICE OF DEVIATION

Duquesne Light Company
Beaver Valley Power Station, Unit 2

Docket No. 50-412
License No. CPPR-105

As a result of the inspection conducted on July 24 - August 24, 1984, it appears that several of your activities were not conducted in accordance with your commitments made in a meeting on May 17, 1984, and followup letters documenting your commitments dated May 17, 1984 and May 24, 1984.

The following examples have been identified as a deviation from your commitments:

1. Your commitment required revision to Stone and Webster Document 2 BVM 88 to establish overfill criteria for cable raceways. You committed to complete and issue this revision by June 29, 1984.

Contrary to the above, as of August 1, 1984, this document was not revised.

2. Your commitment required revision to Stone and Webster Specification 2BVS-931 to address requirements and controls on visible cable tray overfill. You committed to complete and issue this revision by June 8, 1984.

Contrary to the above, as of August 1, 1984, this document was not revised.

3. Your commitment required revision to Stone and Webster Field Construction Procedure FCP 431 to provide information to construction for control of cable raceway fill. You committed to complete and issue this revision by July 30, 1984.

Contrary to the above, as of August 1, 1984, this document was not revised.

4. Your commitment required revision to Duquesne Light Inspection Procedure IP 8.4.1 to establish inspection criteria for cable tray overfill. You committed to complete and issue this revision by July 30, 1984.

Contrary to the above, as of August 1, 1984, this document was not revised.

You are requested to reply to this Notice of Deviation within thirty days and your reply should address your plans to revise and implement these documents.

OFFICIAL RECORD COPY

DL50-412/84-09 - 0004.0.0
09/12/84

8410260133 840926
PDR ADDCK 05000412
Q PDR