

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401
400 Chestnut Street Tower II

84 NOV 2 October 31, 1984
All: 12

BLRD-50-438/84-37
BLRD-50-439/84-34

U.S. Nuclear Regulatory Commission
Region II

Attn: Mr. James P. O'Reilly, Regional Administrator
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30323

Dear Mr. O'Reilly:

BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2 - FAILURE OF SSD ANCHORS IN CONCRETE
WALLS - BLRD-50-438/84-37, BLRD-50-439/84-34 - SUPPLEMENTAL REPORT


The subject deficiency was initially reported to NRC-OIE Inspector
P. E. Fredrickson on May 15, 1984 in accordance with 10 CFR 50.55(e) as
NCR 1885. This was followed by our final report dated June 12, 1984.
Below is our supplemental report.

As discussed with NRC-OIE Inspector P. E. Fredrickson on October 12, 1984,
the date of October 15, 1984 for completion of corrective actions indicated
in our final report on this matter would not be met. TVA is still in the
process of fabricating the anchors needed to replace the expansion shell
anchors. The corrective action on this matter will be completed by
December 1, 1984.

If you have any questions concerning this matter, please get in touch with
R. H. Shell at FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY



L. M. Mills, Manager
Nuclear Licensing

cc: Mr. Richard C. DeYoung, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Records Center
Institute of Nuclear Power Operations
1100 Circle 75 Parkway, Suite 1500
Atlanta, Georgia 30339

8411160092 841031
PDR ADOCK 05000438
S PDR