

MONTHLY PROGRESS REPORT

from the

KG&E QUALITY BRANCH

for period ending:

June 30, 1984

*20 July 84*  
DATE

*R.M. Grant*  
R.M. GRANT - DIRECTOR

8503070439 840831  
PDR FOIA  
VARRICC84-676 PDR

## 8.1 SUMMARY

The overall Quality Branch (Quality Assurance, Quality Control and Quality First) expenditures through May are within 3.7% (below) of budget.

A new revision to the Project Procurement Policy has been formulated and sent out for initial review and comment. This is an involved undertaking due to the complexity of the procurement process, and the many organizational elements involved. A final draft of the Policy should be available by August 17.

The WCGS QA organization has developed, implemented and is responsible for the company's Quality First (Q-1) Program. The intent of the Q-1 Program is to provide all personnel working on the Wolf Creek Project with an independent, confidential avenue to bring quality related concerns to the attention of the utility for subsequent investigation, corrective action (if required) and reporting. The individual who brings the concern(s) to the attention of Q-1 is provided a final written summary of the actions taken to address the concern.

Startup Quality Control activities are of necessity dependent on the completion of Startup activities and project milestones. The attached activity schedule reflects a Hot Functional start date of mid July and a subsequent fuel load of mid October 1984. Any change to the scheduled milestone dates will be directly reflected in this schedule. Thus far 101 of 138 Flush Operation Reviews, 120 of 300 Hydro Test Reviews, and 7 of 87 Safety-Related Pre-op Test Reviews have been completed.


## 8.2 SCHEDULE PERFORMANCE

The Quality Branch consists of four (4) major suborganizational groupings:


- Quality Assurance - Home Office
- Quality Assurance - WCGS
- Quality Control (Operations)
- Quality Control (Startup)

Each of these organizations are periodically involved in significant schedular activities. Those for this reporting period are reported by the Quality Control sections:

8.2.1 Quality Control (Operations) has prepared a schedule for a major area of the group's responsibility. This schedule pertains to ASME Section XI preservice visual inspection. Visual preservice inspections are required by ASME Section XI to commence after initiation of hot functional testing (HFT). The following graph provides the schedule for completion of the visual preservice inspections for pipe supports.




8.2.2 Quality Control (Startup) is performing primary inspection/surveillance and results review of plant activities preceding and following hot functional testing prior to fuel loading as shown:



### 8.3 BUDGET PERFORMANCE

A graph providing Quality Branch budget versus actual expenditure data follows. This data is for the latest report ending May 31, 1984. Through May of this year, actual expenditures for direct hire labor is 1.7% over the budget while consultants and subcontract labor is presently 10.6% under. The total combined budget is now running 3.7% under the budget.

WOLF CREEK GENERATING STATION - BUDGET COMPARISON  
 QUALITY BRANCH  
 \$X 1000 - CUMMULATIVE PLOT



#### 8.4 SIGNIFICANT ACCOMPLISHMENTS

Each of the Quality Branch sections has contributed to the achievement of significant milestones during the reporting period:

- Qualified Suppliers List is now at 149 vendors compared with 127 three months ago.
- The conceptualization, development and implementation of the Quality First Program.
- Twenty-six percent (26%) of the Startup Testing program was completed, and monitored by Startup Quality Control during the first six months of 1984.
- The nonconformance reporting and conditional release programs were developed and implemented.
- A new program for receipt inspection of materials at the WCGS has been developed and implemented.
- Restructuring of the WCGS audit and surveillance program resulting in an increase in the number of audits and surveillances being performed; A broader coverage of audit topics and surveillance activities; A significant (approx. 300%) decrease in the amount of time between the identification; corrective action and closure of audit/surveillance findings; An increase in the number of certified lead auditors and a renewed positive disposition toward quality performance.
- The creation and staffing of a Quality Engineering Section for the purposes of providing quality control inspection planning, quality overview of material procurement, quality acceptance of services, review of A/E and vendor field change, rework and purchase documents; interface with ANII, ASME and other technical organizations and establishment of the Quality Division's (WCGS) position on technical matters.
- The preparation, revision and conversion of all Home Office QA and WCGS QA procedures from the "KP" format to the "QAP" format in concert with the creation of the Quality Program Manual (QPM).
- The addition of two previously licensed Senior Reactor Operators (SRO's) to the WCGS QA staff in addition to the development and implementation of a power plant systems training course taught by a previously licensed SRO.
- Development of the Quality Control Procedures (QCP) manual for the conduct of activities for the QC organization (operation).

## 8.5 PROBLEM AREAS

- On July 16, a meeting was held with QA, Legal Counsel, and Purchasing to discuss ongoing problems with regard to implementing 10CFR Part 21 on vendors. General consensus was that a company policy addressing Part 21 is needed in order to provide more exact guidance for dealing with a regulation which is very general in nature. Failure to develop such guidance could lead to an inability to procure items from vendors who refuse to accept Part 21 but are capable of providing an acceptable product.
- Electrical expertise is lacking in the Quality Control group. The QC Inspection Supervisor is currently the only person certified in the electrical discipline. Startup Quality Control is temporarily providing inspection coverage whenever electrical inspections need to be performed. Offers have been extended to two electrical inspectors and others are being considered. A certification plan is under development.
- Equipment Qualification Verification program is on hold pending Nuclear Plant Engineering reassessment of program requirements and methodology. NPE has been requested to reexamine the scope of these verifications in view of Construction, Engineering and QC inspections performed over the last two years. QC Inspection Supervisor is currently working with NPE in order to determine the scope of the revised program. A possible reduction of over 6,000 man hours of site inspection time may be realized.
- The shifting of WCGS QA personnel from the Quality Evaluations Group into the Quality First Program has reduced the resources available to cover the projected audit/surveillance schedule. All mandatory audits, however were completed. Additional contractor personnel are being acquired for the Quality First Program. Full compliment should be reached by August 1, 1984.

8.6 STAFFING


8.6.1 The Startup Quality Control group is presently staffed with 18 Engineers. All of them are Bechtel employees on loan to KG&E. This number of Engineers may increase slightly for a short time to insure that close out of QC activities do not become a fuel load restraint.

The present man power level will begin to decrease at fuel load with the objective of close out of all Startup QC activities six months after attaining that milestone. The present schedule places that date in February of 1985. Staffing requirements are based on a 55 hr/wk/man average and an anticipated reduction in hours per week worked after fuel load. This schedule is also directly dependent on meeting the project milestones as presently planned.

The authorized level of the WCGS Quality Control group during operations is 19 KG&E employees. Current staffing consists of 12 employees and 25 contractors. The following figure includes the projected rise and decline of the total Quality Control staff with consideration given to the increase in KG&E direct hire personnel and the overall decrease in contract personnel.

The authorized level of the WCGS QA organization during Operations is 33 KG&E personnel. Current staffing consists of 27 employees and 24 contractors. An additional 15 contractor (13 technical, 2 clerical) personnel are being hired to supplement the Quality First Program.

The following figure includes the projected rise and decline of the total WCGS QA staff with consideration given to the increase in KG&E direct hire personnel and the overall decrease in contractor personnel.



48 HOUR WORKLIST  
(TEST ACTIVITIES)

From 1700 8/08/84 to 1700 8/10/84

DISTRIBUTION:

Shift Test Supervisor (3)  
OPS Shift Supervisor  
Gardner  
Glover  
Handfinger  
Quiggle  
Arnold  
Mayes  
Faist (2)  
Murphy  
Ohanian  
Cameron  
Moldenhauer  
Alderson  
Molnar  
Harrell  
Campbell 100  
McLaurin 100  
Kichton (12) 97  
Early 55  
Phillips (Civil Trailer)  
Andersen (3) B  
~~George B~~  
Hadder (2) B  
Heinz B  
Whelan -B  
Franklin B  
Semmes C  
Ferguson B  
LeCroy C  
Oakley (5) C  
Broadwater C  
Martin/Veglia C  
Chawla B  
Thorin B  
Kurtz C  
Mitchell C  
Landstrom C  
Featherson C  
Trickovic C  
Guimbello (2) HVAC  
Tarwater HVAC  
Gilmore HVAC  
Jamieson H  
Cunningham H  
Vaux H  
McKinney (12) IC  
Scott (Maint)  
Lytle (NNI #30)  
Kozkowski SUET  
Rhodes OP  
Williams OP  
Zeil OP

Wagner OP  
Stevens (T.S.)  
Oricle (3) Maint  
Calabro #71 #71  
Jurrus #37  
McBride (DCC)  
Dempster (QC) (3)  
Reekie (QA)  
Hough (QA)  
Bundy (NRC) (2)  
~~NRC Trailer #62~~  
Hollingsworth (P/W)  
Peterson (P/W) (3)  
Gerling (P/W)  
Stricklin (P/W)  
Payne (DCM)  
Arora (DCE) (2)  
Overturf (W)  
Glasbergen (W) (2)  
Dorn (KG&E Constr)  
Haines (DCH)  
Becker (KG&E Contracts)  
Choquette (KG&E Contracts)  
Schedulers (4)

HYDRO ENGINEERS:

Mukes  
Grimes (2)  
Wood  
White  
Gibson  
George  
Ehrgott  
Cox

See Outage Notices,



ACCESS CONTROL

The following areas have restricted access control and entrance into these areas can be facilitated through the Shift Test Supervisor:

<u>AREA</u>	<u>ROOM</u>	<u>BLDG</u>	<u>ELEV</u>
1. Auxiliary Feedwater Pump Rooms (Motor driven pumps & valve rooms)	1324 1327 1328 1330 1325 1326 1331	Turbine	2000'
NOTE: 1329 is not restricted			
2. Centrifugal Charging Pump Room	1107 (B) 1114 (A)	Auxiliary	1974'
3. Reactor Coolant Pump Cavities	---	Containment	---
4. Reactor Vessel	---	Containment	2047'
5. NK Battery Room	---	Control	2016'
6. PK-1 Battery Room	NW Corner	Turbine	2033'
7. PJ Battery Room	SE Corner	Turbine	2033'
8. EBG06	1103	Auxiliary	1974'
9. Letdown RE Exchanger	1104	Auxiliary	1974'
10. BG Valves	1105	Auxiliary	1974'
11. Mod. Heat Exchanger	1106	Auxiliary	1974'
12. "B" Safety Injection "A" Safety Injection	1108 1113	Auxiliary Auxiliary	1974' 1974'
13. "B" RHR "A" RHR	1109 1111	Auxiliary Auxiliary	1974' 1974'
14. Positive Displace. Pump	1115	Auxiliary	1974'
15. "B" BA Tank	1116	Auxiliary	1974'
16. N. Penetration Room (Partial)	1410	Auxiliary	2026'
17. Entire Bldg.	---	Fuel Bldg.	All
18. Diesel Gen. Rooms	A B	Diesel Gen.	2000'
19. TA Transformer	N Corner	Turbine	---

Date: July 5, 1984

To: K.G. & E. QA/QC Dept.

From: Jeffrey A. Winkel, A.N.I.I.

Regarding A.N.I.I. Coverage

This memo is to aid QA/QC Dept. in contacting myself when needed for Section XI activities. I can usually be reached at ext. 1575 ( trailer #5 west of the powerblock ). In the event I cannot be reached at this ext., try ext. 1333 (Westinghouse QA) and ask for the Kemper A.N.I.I., if one answers they should have an idea where I'm located. If this does not work, and it is after working hours, contact me at my house, 913-862-2258. In the event of a A.N.I.I. "hold point", and I cannot be reached, other Kemper A.N.I.I.'s on site at the time may act on my behalf. If I can be of any further help, please do not hesitate to contact me.

Ramon Howard 1-913-273-3571  
Westinghouse ANI

GROUP          SIGNATURE          DATE

H - Designates HPT Restraint

SYSTEM	S	RESPONSIBLE	8/08		8/09		8/10		ACTIVITY	Req'd Date	STATUS/COMMENTS	STARTUP	DIC	KG&E	O						
			H	ENGINEER	N	D	N	D								N	D	E	L	I	Q
5 H	AB	D	LeRoy	X	X	X	X		CWP-AB-255-I - Test steam dump valves (Open until stroke time problem resolved)	ongoing	KSJ/KSM SFR AB-							X			
5 H	AB	D	LeRoy						CWP-AB-262-M - Rework hydraulic leak HV-14, RCI-RC-ME-2092-AB (Awaiting oil mist eliminator filters)	on hold	KM (FMR-SU-2097) Need Parts by 8/15/84				X						
5 H	AB	D	LeRoy						CWP-AB-276-M - Rework HV20 Four Way Valve (Need Paper)	8/7/84	KM FMR-2135				X						
5 H	AB	D	LeRoy	X	X	X			CWP-AB-278-I - Tubing Rework	8/9/84	W										
5 H	AC	D	McGregor		X				AC02 Retest	8/9/84					X					X	
5 H	AC	D	McGregor	X					CWP-AC-159-E - Test discrep. on turning gear	ongoing	KSE <del>SFR AC-38-E</del>	X									
5 H	AC	D	McGregor						CWP-AC-164-I - PS124 CS04 (Need paper)	8/12/83	KSJ				X						
5 H	AB	D	LeRoy	X	X	X	X		CWP-AB-281-M - INSTALL FLEX HOSES FROM KH TO AB SYSTEM PER TOE # X0048	8/10/84	K55										

H N VEGLIA

K55







48 HOUR WORK LIST

P R I O R.

Scheduling Startup August 8, 1984

SIGNATURE DATE

H - Designates HFT Restraint

DATES 8/08 to 8/10/84 Sheet 6 of 17

SUPPORT REQUIRED

Estimate Number and  
Type of support Required

STARTUP	E L E C	I & C	Q C C H	M L E C E	D I C	K G & E	M C A H O I E P N M S	O T H E R S

SYSTEM DESCRIPTION		RESPONSIBLE ENGINEER	8/08	8/09	8/10	ACTIVITY	Req'd Date	STATUS/COMMENTS
S	H		N	D	N	D		
10	EN	Gerardine	X	X		X	ongoing	Mech
10	EN	Gerardine STS	X	X	X		8/8/84	KM
10	EN	Gerardine STS	X	X			8/10/84	DCX
10	EN	Gerardine STS	X	X			8/10/84	DCX
10	EN	Gerardine STS					8/10/84	DCX
10	EN	Gerardine STS	X	X			8/10/84	NNI
5	EP	Saunderson Mitchell	X	X	X		8/7/84	NNI - Tech Manual Problem
2	EP	Saunderson STS	X	X			8/9/84	W
2	EP	Saunderson STS	X				8/8/84	KSJ





48 HOUR WORK LIST

P R Scheduling Startup August 8, 1984 DATES 8/08 to 8/10/84 Sheet 9 of 17

I GROUP SIGNATURE DATE

O R. H - Designates HPT Restraint

SUPPORT REQUIRED  
Estimate Number and  
Type of support Required

SYSTEM DESCRIP	S H	RESPONSIBLE ENGINEER	8/08		8/09		8/10		ACTIVITY	Req'd Date	STATUS/COMMENTS	O T H E P R S
			N	D	N	D	N	D				
13 H	HB D N	Bannister Reed							CWP-HB-266-P - Remake connection at suction and discharge of PHB01B (HB04 FP-1)	on hold	DCX For flush	
13 H	HB D N	Bannister Reed							CWP-HB-264-M - Reinstall PHB01B (HB04 FP-1)	on hold	DCM For flush	X
13 H	HB D N	Bannister Reed							CWP-HB-262-M - Reinstall bonnet and internals on HBV267 complete (HB03 FP-4) (Need Paper)	on hold	NNI For flush	X
13 H	HB D N	Bannister Reed							CWP-HB-267-M - HBV268 reinstalled bonnet and internals complete (HB03 FP-4)	on hold	NNI For flush	X
13 H	HB D N	Bannister Reed	<del>X</del>	<del>X</del>	<del>X</del>	<del>X</del>	<del>X</del>		CWP-HB-268-M - Reinstall bonnet and internals HBV309 (HB04 FP-1)	on hold	NNI For flush	X
13 H	HB D N	Bannister Reed	<del>X</del>	<del>X</del>	<del>X</del>	<del>X</del>	<del>X</del>		CWP-HB-269-M - Reinstall bonnet and internals HBV269 (HB04 FP-1)	on hold	NNI For flush	X
13 H	HB D N	Bannister Reed	<del>X</del>	<del>X</del>	<del>X</del>	<del>X</del>	<del>X</del>		CWP-HB-265-P - Reweld drain piping on PHB01B (HB04 FP-1)	on hold	DCX For flush	
13 H	HB D N	Bannister Reed	X	X	X	X	X		CWP-HB-263-M - Remove bonnet and internals HBV319 (HB04 FP-1)	8/19/84	NNI	X

48 HOUR WORK LIST

P  
R  
I  
O  
R.

Scheduling Startup August 8, 1984

DATES 8/08 to 8/10/84 Sheet 10 of 17

GROUP SIGNATURE DATE

H - Designates HPT Restraint

SUPPORT REQUIRED									
Estimate Number and ...									
Type of support Required									
STARTUP			DIC			KG&E			O
E	L	I	E	M	M	C	H	O	T
&	I	Q	L	E	Q	A	H	O	H
C	C		E	C	C	I	E	P	R
			C	H	N	M	S	S	

SYSTEM DESCRIP	S H	RESPONSIBLE ENGINEER	8/08		8/09		8/10		ACTIVITY	Req'd Date	STATUS/COMMENTS
			N	D	N	D	N	D			
13 H	HB N	D Guarino STS							CWP-HB-248-M - Reinstall manway after CWP-HB-247-M clears	8/10/84	DCM
13 H	HB N	D Guarino STS	X	X	X	X			CWP-HB-247-M - Realign pump and motor PHB04	8/10/84	DCM
13 H	HB N	D Guarino STS	X	X	X	X			CWP-HB-251-M - Reinstall internals in HBV396, 405, and 406	8/10/84	NNI
13 H	HB N	D Guarino STS	X	X	X	X			CWP-HB-250-P - Reconnect Flanges PHB04	8/10/84	DCX
13 H	HB N	D Guarino STS	X	X	X	X			CWP-HB-249-P - Hand clean tank THB04	8/10/84	DCV

DCX  
DCV



















48 HOUR WORK LIST

P R I O R. Hydro Startup August 8, 1984 DATES 8/08 to 8/10/84 Sheet 17 of 17  
 GROUP SIGNATURE DATE  
 H - Designates HFT Restraint

SUPPORT REQUIRED  
 Estimate Number and  
 Type of support Required

SYSTEM DESCRIP	S H	RESPONSIBLE ENGINEER	8/08		8/09		8/10		ACTIVITY	Req'd Date	STATUS/COMMENTS	STARTUP				DIC				KG&E				O T H E R S
			N	D	N	D	N	D				N	D	E & C C	I C	Q C	L E C H	M C	Q C	A H N	O I M S	H O P R S		
5 AF	D N	Cox Gibson							SU6 ME10, AF02, Prep	On Hold	Need Insulation Removed				X	X	X				X			
3 BG	D N	Cox Gibson	X	X	X	X			SU6 ME10, BG44, Prep	8/10/84					X	X	X				X			
3 BG	D N	Cox Gibson	X	X	X	X			SU6 ME10, BG44A, Prep	8/10/84					X	X	X				X			
3 BG	D N	Cox Gibson		X	X	X			SU6 ME10, BG45, Prep	8/11/84					X	X	X				X			
3 BG	D N	Cox Gibson		X	X	X			SU6 ME10, BG46, Prep	8/11/84					X	X	X				X			
3 BG	D N	Cox Gibson			X	X			SU6 ME10, BG47, Prep	8/12/84					X	X	X				X			
3 BG	D N	Cox Gibson			X	X			SU6 ME10, BG48, Prep	8/12/84					X	X	X				X			
4 HB	D N	Cox Gibson							SU6 ME10, HB15, Prep (SFR-HB-49-M, CWP-HB-259-M) FMR-SU-2129 - ESD 8/13/84	on hold	On hold Repair Manway leaks FHB04				X	X	X				X			
5 HB	D N	Cox Gibson							SU6 ME10, HB01 Prep	on hold	For Flush				X	X	X				X			
4 HC	D N	Cox Gibson	X	X	X	X			SU6 ME10, HC11, Prep	8/10/84					X	X	X				X			
4 HC	D N	Cox Gibson	X	X	X	X			SU6 ME10, HC10, Prep	8/10/84					X	X	X				X			
4 HE	D N	Cox Gibson	X	X					SU6 ME10, HE13R, Retest	ongoing	Repair leaks on Misaligned Pump Suction Flanges				X	X	X				X			

48 HOUR WORK LIST

Hydro GROUP Signature DATE 8/08 8/09 8/10 DATES 8/08 to 8/10/84 Sheet 17 of 17

H - Designates HFT Restraint

P R I O R.	SYSTEM DESCRIP	S H	RESPONSIBLE ENGINEER	8/08 DATE			8/09 DATE			8/10 DATE			ACTIVITY	Req'd Date	STATUS/COMMENTS
				N	D	N	D	N	D	N	D				
5	AF	D N	Cox Gibson										On Hold	Need Insulation Removed	
3	BG	D N	Cox Gibson	X	X	X	X	X	X	X	X		8/10/84		
3	BG	D N	Cox Gibson	X	X	X	X	X	X	X	X		8/10/84		
3	BG	D N	Cox Gibson		X	X	X	X	X	X	X		8/11/84		
3	BG	D N	Cox Gibson		X	X	X	X	X	X	X		8/11/84		
3	BG	D N	Cox Gibson		X	X	X	X	X	X	X		8/12/84		
3	BG	D N	Cox Gibson		X	X	X	X	X	X	X		8/12/84		
4	HB	D N	Cox Gibson										on hold	On hold Repair Manway leaks FHB04	
5	HB	D N	Cox Gibson										on hold	For Flush	
4	HC	D N	Cox Gibson	X	X	X	X	X	X	X	X		8/10/84		
4	HC	D N	Cox Gibson	X	X	X	X	X	X	X	X		8/10/84		
4	HE	D N	Cox Gibson	X	X	X	X	X	X	X	X		ongoing	Repair leaks on Misaligned Pump Suction Flanges	

SUPPORT REQUIRED  
Estimate Number and  
Type of support Required

STARTUP	DIC		KG&E		O
	E	L	M	C	
I	Q	L	Q	A	H
&	C	E	C	I	E
C	C	C	H	N	S

HFT ACTIVITIES SCHEDULE  
August 4, 1984

DISTRIBUTION:

DUDDY  
GARDNER  
GLOVER  
HANDFINGER  
CAMERON  
ELLISON  
FAIST  
MAYES  
ARNOLD  
QUIGGLE  
McLAURIN  
CAMPBELL #100  
HARRELL #86  
MURPHY  
  
EARLY #55  
KICHTON (4) #97  
  
ANDERSEN  
HADDER  
  
OAKLEY  
SEMME

HFT DIRECTORS:

HEINZ  
ALDERSEN - TS/CONTROL RM  
MOLNAR - TS/CONTROL RM

GUIMBELLOT HVAC  
VAUX F/H  
JAMIESON F/H  
  
McKINNEY I&C  
ORIOLE  
  
HALL, OPS QC #80  
HELWIG, KG&E CONST  
HERBST, (B) in DIC  
BAILEY, NPE #89  
HARVEY DIC  
  
SCHEDULERS (5)  
S.T.S.  
OP.S.S.  
  
BISHOP, KCP&L, DIC  
ZELL (OPS-SE)  
~~SUNDY, NRC~~  
NRC #62  
  
HFT CENTER (10)

BB05 Engineers:

WHITE - B  
KOHLEH - B  
MITCHELL - C

Organization

Bechtel Design  
Bechtel Procurement  
GE  
NPE (KG&E)  
KG&E Licensing  
Plant Operations  
Westinghouse  
Westinghouse (Const.)  
Westinghouse NSSS  
Westinghouse (Instr.)  
DIC Mechanical  
DIC Electrical  
DIC Civil  
DIC Hangers  
DIC Piping  
DIC QC  
DIC S/U Support  
Quality Assurance (KG&E)  
Construction (KG&E)  
Startup (KG&E)  
Electrical  
I&C  
QC  
KG&E Maint.

Single Point Contact

Alan Eckmyre  
Bill Mondl  
Dick Todd  
John Bailey  
Otto Maynard  
Brad Norton  
Gene Glasbergen  
George Hansrote  
Mike Corcoran  
R. Malone  
Leon Payne  
Suraj Arora  
Dave Harris  
Keith Hollingsworth  
Jim Grill  
Lew Easterwood  
Dan Peterson  
Stewart Boston  
Ron Holloway  
  
Tom Kozkowski  
Glendall Bramlett  
Tom Dempster  
Dean Rich/Paul Waldrop

85 copies

POST: "A", KG&E, C.R., HFT, DIC

DATE: 01/16/84  
TIME: 08:00

H-T ACTIVITY SCHEDULE

SYSTEM/ACTIVITY	RESP.
REACTOR BLDG INSULATION HANGERS FOR THERMAL EXPANSION	SECKER LAWRENCE
CRMT COOLING / CRDM COOLING	POLESE
RHR	STEWART/JANDSTED STEWART
EGS THERMAL EXPANSION (SUB-0004)	SWANSON / NEDLER
RCS THERMAL EXPANSION (BROW)	PETERSON
ACCUMULATOR	SDS / SAUNDERSON
STEAM GENERATORS	MEDATIONS
STEAM GENERATOR FLOWDOWN	GEORGE
LOW VOLTAGE SYSTEMS	PLATHERTON
ESSENTIAL SERVICE WATER	REYNOLDS / HIGGS
COMPONENT COOLING WATER	WOODS / GENTY
SERVICE WATER	VEGLIA
DIESEL ENGINES	KELLY
DIESEL GENERATOR	LERMA

- NOTES
- SUBNBO/INSO LOW VOLTAGE PREOPS SCHEDULED 2200 HRS 8/5 THRU 2200 HRS 8/7.
  - Rx BLDG INSULATION PIC COMPLETE B15
  - RHB INSULATION PIC COMPLETE B15
  - ACCESS CONTROL IS SCHEDULED TO BEGIN 0700 HRS ON 8/7
  - EF&IG SYS. VALVES ADJUSTED PER INITIAL FLOW BAL. TO BE TRIGGERED OUT AND VALVE POSITION IDENTIFIED FOR REFERENCE.

PLANT CONDITIONS

RCS TEMP (MR) = 48 ° F PRESSURE = 0 PSIG PZR LEVEL 0

LETDOWN: FLOW 0 GPM TEMP = N/A ° F DEMIN IN SERVICE (I.D.) = None

CHARGING FLOW = 0 GPM CHEMISTRY IN SPDC (Y/N): PRI Y SEC Y

RCP STATUS/SEAL FLOW: A = OFF B = OFF C = OFF D = OFF

PUMP STATUS: POP A OFF POP FW A OFF BORON CONC. PPM  
 CCP A OFF CCP FW B OFF  
 CCP B OFF S/U FW OFF

TANK LEVELS: RWT 88 % RMT 69 % HUT 0 % CST 64 %

S/G (LEVEL/RANGE): A 92 / NR B 96 / NR C 94 / NR D 94 / NR

	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
B-3																	
B-4																	
B-5																	
1	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	AIR BALANCE	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
2	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
3	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
4	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
5	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
6	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
7	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
8	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
9	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
10	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
11	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
12	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
13	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
14	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
15	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
16	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
17	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES
18	ADJUST HANGER SETTINGS FOR THERMAL EXPANSION TESTING	ADJUST SPRING	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES	REMOVE HUNGERS/TUBES

STARTUP ACTIVITIES SCHEDULE  
(Three Week Schedule)

August 3, 1984

F. DUDDY

T. GARDNER		I. JAMIESON (2)	
B. GLOVER		R. VAUX (2)	
H. HANDFINGER			
K. ELLISON		B. MCKINNEY (11)	I&C
W. ROSS (2)		J. ORIOLE	Maint
P. CAMERON		A. SCOTT (2)	Maint
F. McLAURIN			
L. ARNOLD		T. KOZKOWSKI (2)	EL.T.
T. MAYES		H. BUNDY (2)	NRC <u>BOX</u>
F. FAIST		NRC #62	
T. QUIGGLE			
E. HILL (2)	#55	E. GLASBERGEN (3)	W
J. KICHTON (5)	#98	J. HOLLETT (3)	DIC-Cost
J. HARRELL (6)	#86	J. HARVEY	DIC
		B. BROWN	DIC
R. ANDERSON (2)		C. HERBST (5)	DIC
E. HEINZ (2)		G. FOUTS (5)	DIC
J. HADDER (2)		G. GINN (2)	DIC
J. JOHNSON		L. CAMPBELL	#100
SCHEDULERS (10)		G. BOYER (3)	OPS
S. SEMMES (2)		F. RHODES (2)	OPS
C. OAKLEY (2)		J. ZELL	OPS
		V. MACTAGGART (3)	OPS
T. DEMPSTER	QC		
C. GUKEISEN	DIC	M. JOHNSON (2)	Const.Bx
		J. MILLER	OPS/KCPL
J. GUIMBELLOT (2)			
		S.T.S.	
W. RUDOLPH	QA	OPS S.S.	
S. BOSTON	QA		

110 copies  
98% reduction  
Original to Bennett

# START-UP 3 WEEK ACTIVITY SCHEDULE

## LEGEND

- ON GOING ACTIVITY
- ACTIVITY NOT WORKING
- ||||| INTERMITTENT ACTIVITY
- - START/STOP ACTIVITY
- - ACTIVITY COMPLETED
- ◇ TURNOVER
- ◇/◇ TRANSFER TO OPERATIONS
- \* - REFER TO NOTES
- M - MECHANICAL
- E - ELECTRICAL
- I - INST. & CONTROL
- W - WESTINGHOUSE
- FWD - FINAL WALKDOWN
- TOP - TURNOVER PACKAGE

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	NOTES:																																																																																													
	7/30	31	8/1	2	3	4/5	6	7	8	9	10	11/12	13	14	15	16	17																																																																																														
PARMING																		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th rowspan="2">COMP TEST</th> <th rowspan="2">FWD</th> <th rowspan="2">TOP</th> <th colspan="3">STATUS</th> </tr> <tr> <th>ACTIVITY</th> <th>SCHED START</th> <th>ACTUAL START</th> </tr> </thead> <tbody> <tr> <td>M</td> <td>W</td> <td>W</td> <td>FLUSH</td> <td>-----</td> <td>-----</td> </tr> <tr> <td>100</td> <td>W</td> <td>W</td> <td>HYDRO</td> <td>-----</td> <td>-----</td> </tr> <tr> <td>E</td> <td>E</td> <td>E</td> <td>PREOP.</td> <td>5/10/84</td> <td>5/24/84</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="3">PREOP PKG VAULTED   XFR/PKG VAULTED</td> </tr> <tr> <td>100</td> <td>W</td> <td>W</td> <td colspan="3">NOTES: PRE W/D 0700 8/25</td> </tr> <tr> <td>I</td> <td></td> <td></td> <td colspan="3">XFR W/D 0700 8/30</td> </tr> <tr> <td>100</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>M</td> <td>W</td> <td>W</td> <td>FLUSH</td> <td>10/17/83</td> <td>10/17/83</td> </tr> <tr> <td>100</td> <td>W</td> <td>W</td> <td>HYDRO</td> <td>2/25/84</td> <td></td> </tr> <tr> <td>E</td> <td>E</td> <td>E</td> <td>PPEOP.</td> <td>5/25/84</td> <td>5/14/84</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="3">PREOP PKG VAULTED   XFR/PKG VAULTED</td> </tr> <tr> <td>100</td> <td>W</td> <td>W</td> <td colspan="3">NOTES:</td> </tr> <tr> <td>I</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>100</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>	COMP TEST	FWD	TOP	STATUS			ACTIVITY	SCHED START	ACTUAL START	M	W	W	FLUSH	-----	-----	100	W	W	HYDRO	-----	-----	E	E	E	PREOP.	5/10/84	5/24/84				PREOP PKG VAULTED   XFR/PKG VAULTED			100	W	W	NOTES: PRE W/D 0700 8/25			I			XFR W/D 0700 8/30			100						M	W	W	FLUSH	10/17/83	10/17/83	100	W	W	HYDRO	2/25/84		E	E	E	PPEOP.	5/25/84	5/14/84				PREOP PKG VAULTED   XFR/PKG VAULTED			100	W	W	NOTES:			I						100					
	COMP TEST	FWD	TOP	STATUS																																																																																																											
ACTIVITY				SCHED START	ACTUAL START																																																																																																										
M	W	W	FLUSH	-----	-----																																																																																																										
100	W	W	HYDRO	-----	-----																																																																																																										
E	E	E	PREOP.	5/10/84	5/24/84																																																																																																										
			PREOP PKG VAULTED   XFR/PKG VAULTED																																																																																																												
100	W	W	NOTES: PRE W/D 0700 8/25																																																																																																												
I			XFR W/D 0700 8/30																																																																																																												
100																																																																																																															
M	W	W	FLUSH	10/17/83	10/17/83																																																																																																										
100	W	W	HYDRO	2/25/84																																																																																																											
E	E	E	PPEOP.	5/25/84	5/14/84																																																																																																										
			PREOP PKG VAULTED   XFR/PKG VAULTED																																																																																																												
100	W	W	NOTES:																																																																																																												
I																																																																																																															
100																																																																																																															
AB △	<p style="text-align: center;">PREPARE FOR SUB ABC4</p> <p style="text-align: center;">REVIEW RESULTS SUB ABC3      ○      PREP XFR PKG.</p> <p style="text-align: center;">SYSTEM COMPLETION W/D</p>																																																																																																														
AC △	<p style="text-align: center;">PREP/SUBMIT SUB ABC3      ○      TECH SUPPORT REVIEW      RESOLVE COMMENTS      EXTERNAL REVIEW</p> <p style="text-align: center;">PREP/SUBMIT SUB ABC2      ○      TECH SUPPORT REVIEW      RESOLVE COMMENTS</p> <p style="text-align: center;">PREP FOR SUB ABC1</p>																																																																																																														



SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	7/30	31	8/1	2	3	4/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START
AD △																		M	W	W	FLUSH	3/12/83	3/8/83
																		100	W	W	HYDRO	9/21/83	9/28/83
																		E	W	W	PREOP	10/19/83	10/27/83
																		100	W	W	PREOP PKG VAULTED XFR PKG VAULTED		
																		I	W	W	NOTES:		
																	100	W	W	(SEE ATTACHED RESULTS PKG. STATUS)			
AE △	RESOLVE FIV DRIPPING PROB (REWORK HV LEAK)																	M	W	W	FLUSH	3/12/83	3/8/83
	RESOLVE LIFT SWITCH + SOL'S (FIR-S-2070)																	99	W	W	HYDRO	11/7/83	1/12/84
	RESOLVE AIR PUMPS ACCESS (FIR-S-2110)																	E	W	W	PREOP	3/12/84	3/12/84
	REWORK HV-17 + HV-18																	100	W	W	PREOP PKG VAULTED XFR PKG VAULTED		
	PERFORM SUB-2007 (AE) (PREOP SECTION)																	I	W	W	NOTES:		
																	98	W	W	REPLACE LIFT SWITCH U-10			
																		W	W	INSTALL			
																		W	W	FILL SIGS FOR HET HI AT UP			
																		W	W	LANDLEADS FTG			
																		W	W	FINAL REVW SUB-AE01			
																		W	W	LEFM - PRELIM OHKOUT (VENDOR ON SITE)			
																		W	W	REPAIR HYDRO TUBING FT-1A2B			
																		W	W	RESOLVE COMMENTS C-4 AF01			
																		W	W	EXTERNAL REVIEW			
																		W	W	CP W/D ; COMMENT RESOLUTION			
																		W	W	PRE W/D WERTING			
																		W	W	1300			
																		W	W	(SEE ATTACHED RESULTS PKG. STATUS)			
AF-1 AF-2 △																		M	W	W	FLUSH	8/6/83	8/7/83
																		100	W	W	HYDRO	8/20/83	9/24/83
																		E	W	W	PREOP	5/16/84	5/2/84
																		100	W	W	PREOP PKG VAULTED XFR PKG VAULTED		
																		I	W	W	NOTES:		
																	100	W	W	(SEE ATTACHED RESULTS PKG. STATUS)			
AL △	RESOLVE SUB AL02/R-2 EXTERNAL REVIEW																	M	W	W	FLUSH	2/5/83	2/18/83
	COMMENTS																	15	W	W	HYDRO	6/25/83	6/28/83
	FIR-S-2016 90° ELBOW																	E	W	W	PREOP	3/8/84	4/20/84
	PREP SYSTEM SUPPORT HET																	100	W	W	PREOP PKG VAULTED XFR PKG VAULTED		
	SUB-AL02/R-2																	I	W	W	NOTES:		
																		W	W	RESOLVE COMMENT			
																		W	W	REMOVE EFF PIPE AT SECTION			
																		W	W	SUB-MEDG			
																		W	W	PRE W/D			
																		W	W	RESOLVE COMMENTS			
																		W	W	PRE W/D			
																		W	W	XFR W/D			
																		W	W	1000			
																		W	W	(SEE ATTACHED RESULTS PKG. STATUS)			

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMB TEST	FWD	TOP	STATUS				
																					ACTIVITY	SCHED START	ACTUAL START		
A0	7/3/83		8/1	2	3	4/5	6	7	8	9	10	11/12	13	14	15	16	17	M	M	M		FLUSH	7/2/83	7/2/83	
		SUPPORT																E	E	E		HYDRO	7/9/83	7/9/83	
																			E	E	E		PREOP	2/24/84	3/20/84
																			I	I	I		PREOP PKG VAULTED	XFR/PKG VAULTED	NOTES:
AX-1																			M	M	M		FLUSH	1/29/83	1/29/83
		SUPPORT																	E	E	E		HYDRO	2/18/83	2/8/83
																			E	E	E		PREOP	9/10/83	10/10/83
																			I	I	I		PREOP PKG VAULTED	XFR/PKG VAULTED	NOTES:
BB																			M	M	M		FLUSH	11/13/83	12/15/83
		EXTERNAL																	99	99	99		HYDRO	12/25/83	2/13/84
		SUB-BIBO5																	E	E	E		PREOP	12/21/83	1/21/84
																			I	I	I		PREOP PKG VAULTED	XFR/PKG VAULTED	NOTES:
BG																			M	M	M		FLUSH	7/23/83	9/5/83
		TECH SUPPORT																	99	99	99		HYDRO	11/6/83	11/28/83
		SUB-BIBO5																	E	E	E		PREOP	5/17/84	6/8/84
																			I	I	I		PREOP PKG VAULTED	XFR/PKG VAULTED	NOTES:

SYST COMPARATION W/D 0700 8/20  
 PRE XFR MTS 0700 8/24  
 XFR W/D 0700 8/31

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	7/30	31	8/11	2	3	4/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START
BM △	RESTORE FROM REIMBED TEST																	M	W	W	FLUSH	9/10/83	9/11/83
	DRY RUN SU4-BM01 (CWP-BM-307M)																	90	W	W	HYDRO	3/3/84	6/20/84
	SU6 ME01 & ME04																	E	E	E	PREOP.	5/27/84	
																		100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		100	W	W	NOTES:		
CC △	PREP FOR TRANSFER																	M	W	W	FLUSH	-----	-----
	TRANSFER TO OPS																	100	W	W	HYDRO	-----	-----
	PRE XFR MTC																	E	E	E	PREOP.	5/20/84	6/13/84
	0900																	100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		100	W	W	NOTES:		
CF △	RESOLVE W/D COMMENTS																	M	W	W	FLUSH	7/5/82	7/5/82
	TRANSFER PACKAGE IN RE-REVIEW																	100	W	W	HYDRO	3/27/83	3/27/83
	PRE XFR W/D MTC																	E	E	E	PREOP.	9/17/84	9/14/84
	0900																	100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		100	W	W	NOTES:		
CG △	(SEE ATTACHED RESULTS PKG. STATUS)																	M	W	W	FLUSH	9/3/83	9/5/83
																		100	W	W	HYDRO	9/17/83	9/21/83
																		E	E	E	PREOP.	10/1/83	11/8/83
																		100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		100	W	W	NOTES:		

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	7/8	8	8/1	2	3	9/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START
CII △																		M	<del>W</del>	<del>W</del>	FLUSH	2/7/83	2/7/83
																		100	<del>E</del>	<del>E</del>	HYDRO	2/8/83	2/18/83
																		E	<del>W</del>	<del>W</del>	PREOP.	3/7/84	3/7/84
																		100			PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I			NOTES:		
																		100					
																		M	M	M	FLUSH		
																					HYDRO		
																		E	E	E	PREOP.		
																					PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I			NOTES:		
CQ △																		M	<del>W</del>	<del>W</del>	FLUSH	-----	-----
																		100	<del>E</del>	<del>E</del>	HYDRO	-----	-----
																		E	<del>W</del>	<del>W</del>	PREOP.	4/27/84	4/24/84
																		100			PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I			NOTES:		
																		100					
																		M	M	M	FLUSH		
																					HYDRO		
																		E	E	E	PREOP.		
																					PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I			NOTES:		

(SEE ATTACHED RESULTS PKG. STATUS)

PRE XFR MD  
MTG


1000

PREOP COMPLETE

PREP RESULTS PKG

TO TECH SUPPORT

PREP XFR F



SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	1/3	31	8/1	2	3	1/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START
CW DA △																		M	W	W	ACTIVITY	SCHED START	ACTUAL START
																		100	W	W	FLUSH	3/19/83	4/15/83
																		E	W	W	HYDRO	3/12/83	3/16/83
																		I	W	W	PREOP	5/17/83	6/17/83
																					PREOP PKG VAULTED	XFR/PKG VAULTED	
																					NOTES:		
EA △																		M	W	W	FLUSH	-----	-----
																		100	W	W	HYDRO	-----	-----
																		E	W	W	PREOP	3/18/84	1/18/84
																		I	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																					NOTES:		
																					WS XFR TO OPS		
EC △																		M	W	W	FLUSH	10/17/83	10/24/83
																		95	W	W	HYDRO	10/28/83	5/29/84
																		E	W	W	PREOP	5/16/84	5/11/84
																		I	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																					NOTES:		
EF-1 EF-2 △																		M	W	W	FLUSH	7/1/83	7/1/83
																		100	W	W	HYDRO	10/3/83	2/5/84
																		E	W	W	PREOP	5/1/84	
																		I	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																					NOTES:		
																					PRE XFR W/D MTG 0700 8/22		
																					XFR W/D 0700 8/29		

SUPPORT HFI  
(SEE ATTACHED RESULTS PKG. STATUS)

PRE-XFR W/D  
MTG  
0600

EA FLOW BALANCE

(IN SERVICE TO SUPPORT PLANT TESTING)

PRE-XFR W/D  
MTG  
1300

NMI WORKING NCR INH 7849 PR

CWP-EC-172M, 173M, 175M

PRE-XFR  
W/D MTG  
1300

TOM APPELJAL  
AND INCRP  
TO SUB-EFOI

PREOPS

SUB-EFOI




SYST. COMPLETION  
W/D  
0700

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	1/30	31	2/1	2	3	4/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START
EG △	PREP FOR DYNAMIC RUN SUB-EG01																M	W	W	FLUSH	8/18/83	8/19/83	
	PREOP																100	W	W	HYDRO	4/6/84	5/1/84	
																	E	W	W	PREOP	5/23/84		
																	100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED		
																100	W	W	NOTES: PRE XFR W/D MTG 0700 8/21 XFR W/D 0700 8/28				
																100	W	W					
EJ △	INTERNAL REVIEW SUB-EJ01																M	W	W	FLUSH	11/3/83	9/27/83	
	PRE TEST SUB-EJ01																100	W	W	HYDRO	11/21/83	1/20/84	
	PREP/SUBMIT TEST RESULTS																E	W	W	PREOP	5/11/84		
	PRE XFR W/D MTG 0700																100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED		
																100	W	W	NOTES:				
EM △	PREP COMMENTS TO SUB-EM02																M	W	W	FLUSH	10/10/83	10/10/83	
	PREP/SUBMIT PKG SUB-EM04																90	W	W	HYDRO	11/5/83	2/27/84	
	EXTERNAL REVIEW SUB-EM01																E	W	W	PREOP	3/14/84	4/20/84	
	PREP/HET SUPPORT																100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED		
																100	W	W	NOTES:				
EN △	1/2 E E TEST																M	W	W	FLUSH	10/3/83	10/3/83	
	COMPLETE SOG ENOY FA-1																80	W	W	HYDRO	3/15/84	5/11/84	
	CALLAWAY REV TO SUB-ENO1																E	W	W	PREOP	3/20/84	3/31/84	
																	87	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED		
																100	W	W	NOTES:				

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	7/30	31	8/1	2	3	4/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START
EP △	CLOSE CITS																	M	W	W	FLUSH	-----	-----
	XFER XFER TO OPS MITG																	99	W	W	HYDRO	1/24/84	3/5/84
	PRE-XFR W/D MITG 0700																	E	W	W	PREOP	5/10/84	
																		100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I	W	W	NOTES:		
FA FB △	RETEST																	M	W	W	FLUSH	-----	-----
	SUB-MEIC -2FRC 3A																	100	W	W	HYDRO	-----	-----
	(SEE ATTACHED RESULTS PKG. STATUS) -2FRC 4A																	E	W	W	PREOP	4/14/84	4/19/84
	PRE-XFR W/D MITG 1430 FA																	100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
	PRE-XFR W/D MITG 1300 FB																	I	W	W	NOTES:		
FC-1 △	RESOLVE OPS XFR PKG COMMENTS																	M	W	W	FLUSH	9/10/83	1/18/84
																		100	W	W	HYDRO	9/3/83	12/6/84
																		E	W	W	PREOP	4/30/84	5/3/84
																		100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
	PRE-XFR W/D MITG 1430																	I	W	W	NOTES:		
																		M	M	M	FLUSH		
																		E	E	E	HYDRO		
																		100	W	W	PREOP		
																		I	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																					NOTES:		

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	7/30	8/20	9/11	2	3	4/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START
FP-3 △																		M	W	M	FLUSH HYDRO PREOP PREOP PKG VAULTED	XFR/PKG VAULTED	NOTES:
	(SEE ATTACHED RESULTS PKG. STATUS)																	100	W	M			
	PRE-XFR W/O MTG																	E	E	E			
	10800																	100	W	W			
																		I					
GA △																		M	W	M	FLUSH HYDRO PREOP PREOP PKG VAULTED	XFR/PKG VAULTED	NOTES:
	TRANSFERRED TO OPS																	100	W	M			
	(SEE ATTACHED RESULTS PKG. STATUS)																	E	E	E			
	PRE-XFR W/O MTG																	100	W	W			
	1000																	I					
GB △																		M	W	M	FLUSH HYDRO PREOP PREOP PKG VAULTED	XFR/PKG VAULTED	NOTES:
	TRANSFERRED TO OPS 7-26-84																	100	W	M			
																		E	E	E			
																		100	W	W			
																		I					
																		M	W	M	FLUSH HYDRO PREOP PREOP PKG VAULTED	XFR/PKG VAULTED	NOTES:
																		E	E	E			
																		100	W	W			
																		I					




SYSTEM	DATE														COMP TEST	FWD	TOP	STATUS					
	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T				W	ACTIVITY	SCHED START	ACTUAL START		
GE 	7/30	31	1	2	3	4/15	6	7	8	9	10	11/12	13	14	15	16	17	M	<del>M</del>	<del>M</del>	FLUSH	-----	-----
																		99	<del>M</del>	<del>M</del>	HYDRO	-----	-----
																		E	<del>F</del>	<del>E</del>	PREOP.	3/9/84	3/12/84
																		I	<del>M</del>	<del>M</del>	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		100			NOTES:		
GG 																		M	M	M	FLUSH		
																		E	E	E	HYDRO		
																		I			PREOP		
																		100			PREOP PKG VAULTED	XFR/PKG VAULTED	
																					NOTES:		
GI 																		M	<del>M</del>	<del>M</del>	FLUSH	-----	-----
																		92	<del>M</del>	<del>M</del>	HYDRO	-----	-----
																		E	<del>F</del>	<del>E</del>	PREOP	8/14/84	
																		98	<del>M</del>	<del>M</del>	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		100			NOTES:		

RESOLVE EXTERNAL REVIEW  
 COMMENTS: TOP PREOP  
 (SEE ATTACHED RESULTS PKG. STATUS)  
 TRANSFERRED TO OPS 7/19/84

(SEE ATTACHED RESULTS PKG. STATUS)

SUC MEDI 4 FOR LANOIA, B  
 SUC MEDI 5G H01  
 SUC M E 13  
 DYNAMIC / UN  
 S44G401

PRE-XFR  
 VMD MEG  


SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	7/30	31	8/1	2	3	4/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START
GK △			SUBOCCS															M	<del>W</del>	<del>W</del>	FLUSH	-----	-----
																		99	<del>E</del>	<del>E</del>	HYDRO	-----	-----
																		E	<del>E</del>	<del>E</del>	PREOP.	4/30/84	6/29/84
																		100	<del>W</del>	<del>W</del>	PREOP PKG VAULTED		XFR PKG VAULTED
																		99	<del>W</del>	<del>W</del>	NOTES:		
GL △																	M	<del>W</del>	<del>W</del>	FLUSH	-----	-----	
																	99	<del>E</del>	<del>E</del>	HYDRO	-----	-----	
																	E	<del>E</del>	<del>E</del>	PREOP.	4/30/84	5/9/84	
																	100	<del>W</del>	<del>W</del>	PREOP PKG VAULTED		XFR/PKG VAULTED	
																	98	<del>W</del>	<del>W</del>	NOTES:			
GN-1 GN-2 △																	M	<del>W</del>	<del>W</del>	FLUSH	-----	-----	
																	100	<del>E</del>	<del>E</del>	HYDRO	-----	-----	
																	E	<del>E</del>	<del>E</del>	PREOP.	6/28/84		
																	100	<del>W</del>	<del>W</del>	PREOP PKG VAULTED		XFR PKG VAULTED	
																	98	<del>W</del>	<del>W</del>	NOTES:			

SYSTEM	DATE												TOP	STATUS												
	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S		ACTIVITY	SCHED START	ACTUAL START										
GP	7/30		31	8/1	2	3	4/5	6	7	8	9	10	11/12	13	14	15	16	17	CO	EST	TOP	FLUSH	-----	-----		
																				80			HYDRO	-----	-----	
																				E			PREOP	6/22/84		
																				100			PREOP PKG VAULTED	XFR/PKG VAULTED		
																				53			NOTES:			
																				60			FLUSH	-----	-----	
																				E			HYDRO	-----	-----	
																				93			PREOP	8/12/84		
																				90			PREOP PKG VAULTED	XFR/PKG VAULTED		
																							NOTES:			
	G5																			M			FLUSH	-----	-----	
																					E			HYDRO	-----	-----
																				93			PREOP	8/27/84		
																				E			PREOP PKG VAULTED	XFR/PKG VAULTED		
																							NOTES:			
G7/GR																				M			FLUSH	-----	-----	
																					E			HYDRO	-----	-----
																					85			PREOP	8/27/84	
																					E			PREOP PKG VAULTED	XFR/PKG VAULTED	
																					96			NOTES:		
		HA																			M			FLUSH	-----	-----
																						E			HYDRO	-----
																					76			PREOP	9/10/84	
																					E			PREOP PKG VAULTED	XFR/PKG VAULTED	
																					54			NOTES:		

SYSTEM

GP

G5

G7/GR

HA

LLRT PEN. 6/5/81  
 LLRT PEN. LF 32  
 LLRT PEN. 10/1/81  
 LLRT SJ HV-12  
 LLRT 6/7/80  
 161  
 INSTALL ILRT PANELS / TERMIN.  
 306 MELL-6P01  
 LLRT GP 344  
 51  
 I/C & ELEC. TESTING  
 G5-61-P  
 G5-60-P  
 LLRT VALVES  
 I/C AND ELEC. TEST  
 306-ME09 RE TEST  
 LLRT PEN. 11/01/81  
 LLRT PEN. 11/2  
 ME04 & ME01 ON STOP 1/2 & 1/2  
 ME04 ON STOP & CE TOZ  
 REPLACE LMT SWITCH  
 PNL RT CO VALVE  
 PREP / PERFORM SLI-HAOI  
 1/2 AND ELEC TEST


SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	7/30	31	8/1	2	3	4/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START
HB △				1/2	AND													M			FLUSH	2/11/83	2/11/84
																		82			HYDRO	4/28/84	5/14/84
																		E			PREOP	5/25/84	5/15/84
																		92			PREOP PKG VAULTED   XFR/PKG VAULTED		
																		I			NOTES:		
																		98					
HC △				#	1/2	ELECT, MECH TEST	#											M			FLUSH	4/21/84	
																		E			HYDRO	5/3/84	
																		I			PREOP	7/1/84	
																					PREOP PKG VAULTED   XFR/PKG VAULTED		
																					NOTES:		
HD △			1/2	E	M	TEST												M			FLUSH	6/30/84	3/29/84
																		67			HYDRO	7/20/84	
																		E			PREOP	9/14/84	
																		I			PREOP PKG VAULTED   XFR/PKG VAULTED		
																		100			NOTES:		
HE △			1/2	E	M	TEST												M			FLUSH	3/16/84	3/19/84
																		10			HYDRO	4/26/84	5/11/84
																		E			PREOP	6/2/84	
																		94			PREOP PKG VAULTED   XFR/PKG VAULTED		
																		I			NOTES:		
																		99					

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	7/30	7/31	8/1	8/2	8/3	8/5	8/6	8/7	8/8	8/9	8/10	8/11	8/13	8/14	8/15	8/16	8/17				ACTIVITY	SCHED START	ACTUAL START
HF-1 HF-2 HF-3 △	TEST PKG., RESULTS (INTERNAL) REVIEW																	M	W	W	FLUSH	4/19/83	4/19/83
	X-FER PKG., TECH. SUPPORT REVIEW																	100	E	E	HYDRO	4/30/83	1/28/84
	PREP/PERF SUB-MEII, HFO4, FA-1																	100	W	W	PREOP.	5/7/84	6/8/84
	PRE XFR WD MTG 5700																	I			PREOP PKG VAULTED	XFR PKG VAULTED	NOTES:
HF-4 △	1/2, E & M TEST																	M	M	M	FLUSH		
	PREP FLUSH																	SD	E	E	HYDRO		
	FLUSH																	62	W	W	PREOP.		
																		I			PREOP PKG VAULTED	XFR PKG VAULTED	NOTES:
JE △	PREOP SUBJECT IN EXTERNAL REVIEW																	M	W	W	FLUSH	10/1/83	12/15/83
	WORKING COMMENTS ON OPS WALKDOWN																	100	E	E	HYDRO	11/9/83	12/7/83
	(SEE ATTACHED RESULTS PKG. STATUS)																	100	W	W	PREOP.	3/7/84	3/29/84
	PRE XFR WD MTG 1530																	I			PREOP PKG VAULTED	XFR/PKG VAULTED	NOTES:
																		M	M	M	FLUSH		
																		E	E	E	HYDRO		
																		W	W	W	PREOP.		
																		I			PREOP PKG VAULTED	XFR/PKG VAULTED	NOTES:

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS			
	1/3	31	8/1	2	3	1/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START	
KC1B △																		M			FLUSH	-----	-----	
	PERFORM SW4-KC01B																		78			HYDRO	-----	-----
																			E			PREOP	5/12/84	6/18/84
																			100			PREOP PKG VAULTED		XFR/PKG VAULTED
NOTES:																								
KC3 △																		M			FLUSH	-----	-----	
	1/2 AND ELECT TEST																		NA			HYDRO	-----	-----
	SW4-KC03 ON HOLD																		E			PREOP	5/24/84	6/29/84
	PERFORM SW4-KC03 SECTION 7.5 SVC ASSIGNED TO EG, HFT RESTRAINTS																		100			PREOP PKG VAULTED		XFR/PKG VAULTED
NOTES:																								
KC-4 KC-5 KC-6 KC-7 KC-8 KC-9 KC-10 △																		M			FLUSH	-----	-----	
	1/2 AND ELECT TEST																		100			HYDRO	-----	-----
	PERFORM SW4-KC02																		E			PREOP	5/1/84	6/2/84
																			100			PREOP PKG VAULTED		XFR/PKG VAULTED
NOTES: *TEST COMPLETION OF SECTIONS 7.1 THRU 7.4 REMAINDER OF SECTION 7.5 AFTER COMPLETION HFT																								
KD △																		M			FLUSH	-----	-----	
	1/2, E & M TEST																		80			HYDRO	-----	-----
																			E			PREOP	-----	-----
																			75			PREOP PKG VAULTED		XFR/PKG VAULTED
NOTES:																								






SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	7/30	31	8/1	2	3	9/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START
KE-1 KE-2 △	RESOLVE COMMENTS W/ KE-4 G EXTERNAL REFIELD																	M	W	W	FLUSH	-----	-----
	PRE XFR W/O MTG (SEE ATTACHED RESULTS PKG STATUS)																	E	E	E	HYDRO	-----	-----
	XFR W/O (10700 KE-2)																	100	W	W	PREOP	2/19/84	2/18/84
																		I			PREOP PKG VAULTED	XFR/PKG VAULTED	NOTES:
KE-3 △	SUB-KE-05, 0																	M	M	M	FLUSH	-----	-----
	PERFORM SUB-KE-05, SECTION 7.9 (AS POLAR CRANE IS AVAILABLE)																	E	E	E	HYDRO	-----	-----
																		100	W	W	PREOP		
																		I			PREOP PKG VAULTED	XFR/PKG VAULTED	NOTES:
KF △	ELECT TEST																	M	M	M	FLUSH	-----	-----
	VENDOR CERTIFY HKFOA+B																	20	E	E	HYDRO	-----	-----
	PERFORM HKFOA+B																	61	W	W	PREOP	8/27/84	
																		I			PREOP PKG VAULTED	XFR/PKG VAULTED	NOTES:
KH △	TECH SUPPORT REVIEW																	M	W	W	FLUSH	3/17/84	3/16/84
	PREP XFR PKG																	100	E	E	HYDRO	3/30/84	5/27/84
																		100	W	W	PREOP	4/30/84	5/28/84
																		90	I		PREOP PKG VAULTED	XFR/PKG VAULTED	NOTES:

SYSTEM	DATE												COMP TEST	FWD	TOP	STATUS								
	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S				ACTIVITY	SCHED START	ACTUAL START						
KJ $\Delta$	7/30	7/31	8/1	8/2	8/3	4/5	8/6	8/7	8/8	8/9	8/10	11/12	8/13	8/14	8/15	8/16	8/17	M	<del>M</del>	<del>W</del>	FLUSH	11/9/83	11/9/83	
			SU3-KJ01				"A"		DIESEL									100	<del>E</del>	<del>W</del>	HYDRO	10/29/84	1/12/84	
																		E	<del>E</del>	<del>W</del>	PREOP	5/9/84	6/22/84	
																		100	<del>M</del>	<del>W</del>	PREOP PKG VAULTED	XFR/PKG VAULTED		
																		I	<del>E</del>	<del>W</del>	NOTES:			
																		100	<del>M</del>	<del>W</del>				
	LA $\Delta$																		M	M	E	FLUSH	-----	-----
				1/2	E	M	TEST												M/A	M	E	HYDRO	-----	-----
																			E	E	E	PREOP	-----	-----
																			7/6	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I	W	W	NOTES:			
																		100	W	W				
LD $\Delta$																			M	<del>M</del>	<del>W</del>	FLUSH	-----	-----
																			36	<del>E</del>	<del>W</del>	HYDRO	-----	-----
																			E	<del>E</del>	<del>W</del>	PREOP	6/15/84	
																			78	<del>M</del>	<del>W</del>	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I	<del>E</del>	<del>W</del>	NOTES:			
																		0	<del>M</del>	<del>W</del>				
	LE $\Delta$																		M	M	M	FLUSH	1/24/84	
																			36	M	M	HYDRO	1/24/84	
																			E	<del>E</del>	<del>W</del>	PREOP	5/25/84	
																			97	<del>M</del>	<del>W</del>	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I	<del>E</del>	<del>W</del>	NOTES:			
																		58	<del>M</del>	<del>W</del>				





SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	7/30	31	8/1	2	3	4/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START
LF △	COMPONENT RELEASES																	M	M	M	FLUSH	-----	-----
	GROOM CONTAINMENT SUMPS & PUMPS																	11			HYDRO	-----	-----
	MECH & PIPE																	E	E	E	PREOP	8/12/84	
	T/O W/D																	59	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		62			NOTES:		
MA △	PRE WFR W/O MTG																	M	W	W	FLUSH	-----	-----
	1430																	N/A			HYDRO	-----	-----
	(SEE ATTACHED RESULTS PKG. STATUS)																	E	E	E	PREOP	4/30/84	5/8/84
																		100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		100			NOTES:		
NE △	CONTINUE SUB-NFOI "B" SIDE																	M	W	W	FLUSH	-----	-----
																		100			HYDRO	-----	-----
																		E	E	E	PREOP	5/29/84	
																		100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		100			NOTES:		
NF △	CONTINUE DEY RUN SUB-NFOI (COORDINATE W/NE)																	M	W	W	FLUSH	-----	-----
																		100			HYDRO	-----	-----
																		E	E	E	PREOP	8/12/84	
																		100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		100			NOTES:		

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	7/30	31	8/1	2	3	4/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START
NB/NG 						COORDINATE NB/NG PREOP W/HFT												M	M	M	FLUSH		
																		N/A	E	E	HYDRO		
																		E	E	E	PREOP.		
																		100			PREOP PKG VAULTED	XFR PKG VAULTED	
																		I	W	W	NOTES:		
																		100					
NK PK PJ 						(SEE ATTACHED RESULTS PKG. STATUS)												M	<del>W</del>	<del>W</del>	FLUSH	-----	-----
							PRE XFR W/A MTG											N/A	<del>E</del>	<del>E</del>	HYDRO	-----	-----
																		E	<del>W</del>	<del>W</del>	PREOP.	11-19-82	11-20-82
																		100			PREOP PKG VAULTED	XFR PKG VAULTED	
																		I	<del>W</del>	<del>W</del>	NOTES:		
																		N/A					
NT 						(SEE ATTACHED RESULTS PKG. STATUS)												M	<del>W</del>	<del>W</del>	FLUSH	10/22/83	2/11/84
																		100	<del>E</del>	<del>E</del>	HYDRO	2/10/84	
																		E	<del>W</del>	<del>W</del>	PREOP.	2/29/84	4/5/84
																		100			PREOP PKG VAULTED	XFR PKG VAULTED	
								NO	ACTIVITY									I	<del>W</del>	<del>W</del>	NOTES:		
																		100					
QJ-2 QJ-3 		E	TEST															M	<del>W</del>	<del>W</del>	FLUSH	-----	-----
																		N/A	<del>E</del>	<del>E</del>	HYDRO	-----	-----
																		E	<del>W</del>	<del>W</del>	PREOP.	2/29/84	2/20/84
																		43			PREOP PKG VAULTED	XFR PKG VAULTED	
																		I	<del>W</del>	<del>W</del>	NOTES:		
																		N/A					

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	7/30	31	8/1	2	3	4/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START
RL △																		M N/A E 100 I N/A	<del>M</del> <del>W</del> <del>W</del>	<del>M</del> <del>W</del> <del>W</del>	FLUSH	-----	-----
																					HYDRO	-----	-----
																					PREOP	-----	-----
																					PREOP PKG VAULTED	XFR PKG VAULTED	
																					NOTES:		
RM △																		M 95 E 100 I 98	<del>M</del> <del>W</del> <del>W</del>	<del>M</del> <del>W</del> <del>W</del>	FLUSH	3/28/84	6/15/84
																					HYDRO	7/1/84	-----
																					PREOP	7/20/84	
																					PREOP PKG VAULTED	XFR/PKG VAULTED	
																					NOTES:		
RP-1 RP-2 △																		M E I	<del>M</del> <del>W</del> <del>W</del>	<del>M</del> <del>W</del> <del>W</del>	FLUSH	-----	-----
																					HYDRO	-----	-----
																					PREOP	-----	-----
																					PREOP PKG VAULTED	XFR/PKG VAULTED	
																					NOTES:		
SA △																		M N/A E 100 I 98	<del>M</del> <del>W</del> <del>W</del>	<del>M</del> <del>W</del> <del>W</del>	FLUSH	-----	-----
																					HYDRO	-----	-----
																					PREOP	7/2/84	7/4/84
																					PREOP PKG VAULTED	XFR/PKG VAULTED	
																					NOTES:		

(SEE ATTACHED RESULTS PKG. STATUS)

1/2 TEST  
PREP/REVIEW SUB- RMOI PROCEDURE

RESOLVE/INCORPORATE COMMENTS SUB-SA03  
PERF. SECT 7.1, 7.3 & 7.4 SUB-SA03  
PERF. SUB-SA01

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	7/30	31	8/1	2	3	4/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START
SB △																		M	M	M	FLUSH	-----	-----
																		E	E	E	HYDRO	-----	-----
																					PREOP	8-15-84	
																					PREOP PKG VAULTED	XFR/PKG VAULTED	
																					NOTES:		
																		100					
SD-2 △		1/2	1/2	E	TEST													M	M	M	FLUSH		
																		N/A			HYDRO		
																		E	E	E	PREOP		
																					PREOP PKG VAULTED	XFR/PKG VAULTED	
																					NOTES:		
																		71					
SE-1 △		1/2	TEST															M	M	M	FLUSH	-----	-----
																		N/A			HYDRO	-----	-----
																		E	E	E	PREOP	7/16/84	
																					PREOP PKG VAULTED	XFR/PKG VAULTED	
																					NOTES:		
																		100					
SF △		1/2	1/2	E	TEST													M	M	M	FLUSH	-----	-----
																		E	E	E	HYDRO	-----	-----
																					PREOP	9/18/84	
																					PREOP PKG VAULTED	XFR/PKG VAULTED	
																					NOTES:		
																		64					
																		61					

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	7/30	31	8/1	2	3	4/5	6	7	8	9	10	11/12	13	14	15	16	17				ACTIVITY	SCHED START	ACTUAL START
SJ △		1/2	TEST															M	<del>M</del>	M	FLUSH	2/29/84	5/28/84
																		100	<del>E</del>	E	HYDRO	6/15/84	6/20/84
																		E	<del>W</del>	W	PREOP	7/11/84	
																		100	<del>I</del>	I	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		98	<del>W</del>	W	NOTES:		
SK △																		M	<del>M</del>	M	FLUSH	-----	-----
																		100	<del>E</del>	E	HYDRO	-----	-----
																		E	<del>W</del>	W	PREOP	4/2/84	4/24/84
																		100	<del>I</del>	I	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		100	<del>W</del>	W	NOTES:		
SP △																		M	<del>M</del>	M	FLUSH	-----	-----
																		N/A	<del>E</del>	E	HYDRO	-----	-----
																		E	<del>W</del>	W	PREOP	9/18/84	
																		100	<del>I</del>	I	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		53	<del>W</del>	W	NOTES:		
SR △																		M	<del>M</del>	M	FLUSH		
																			<del>E</del>	E	HYDRO		
																		E	<del>W</del>	W	PREOP		
																		30	<del>I</del>	I	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		64	<del>W</del>	W	NOTES:		

Overall  
Walkdown and Transfer Packages Status  
As of 8/01/84 1100

NO.	SYSTEM	PACKAGE STATUS	STATUS
1	AB-1	W/D & Transfer Package Built	W/D Scheduled 8/30
2	AB-2	W/D & Transfer Package Built	W/D Scheduled 8/30
3	AC-1	Transfer Package at S.U.E. 7/24	Need W/D Comments Resolved
4	AC-2	Transfer Package at S.U.E. 7/24	Need W/D Comments Resolved
5	AE	W/D & Transfer Package Built	Need W/D Scheduled
6	AF-1	Transfer Package at S.U.E. 7/13	Need W/D Comments Resolved
7	AF-2	Transfer Package at S.U.E. 7/13	Need W/D Comments Resolved
8	AL	Transfer Package at S.U.E. 6/25	W/D Scheduled 8/17
9	AX-1	Transfer Package Built	Need Retest on Pre-Op Completed
10	BB	W/D & Transfer Package Built	Need W/D Scheduled
11	BG-1	Transfer Package Built W/D 7/18	Need W/D Comments Resolved
12	BG-2	W/D & Transfer Package Built	W/D Scheduled 8/31
13	BG-3	W/D & Transfer Package Built	W/D Scheduled 8/31
14	BM	W/D & Transfer Package Built	Need W/D Scheduled
15	BL	W/D & Transfer Package Built	Need W/D Scheduled
16	CC	Transfer Package at S.U.E. 7/5	Need W/D Comments Resolved
17	CF	Transfer Package at S.U.E. 7/24	Need W/D Comments Resolved
18	CH	Transfer Package at S.U.E. 6/8	Need W/D Comments Resolved
19	CQ-1	W/D & Transfer Package Built 7/19	Need W/D Scheduled
20	CQ-2	W/D & Transfer Package Built	Need W/D Scheduled
21	CW	Transfer Package at S.U.E. 4/20	Need W/D Comments Resolved
22	DA	Transfer Package at S.U.E. 4/20	Need W/D Comments Resolved
23	EA	Transfer Package at S.U.E. 7/15	Need W/D Comments Resolved
24	EC-2	W/D & Transfer Package Built	Need W/D Comments Resolved
25	EF-1	W/D & Transfer Built	W/D Scheduled 8/29
26	EF-2	W/D & Transfer Built	W/D Scheduled 8/29
27	EG	W/D & Transfer Package Built	W/D Scheduled 8/28
28	EJ	Transfer Package at S.U.E. 7/23	Need W/D Comments Resolved
29	EM-1	Transfer Package at S.U.E. 7/20	Need W/D Comments Resolved
30	EM-2	Transfer Package at S.U.E. 7/20	Need W/D Comments Resolved
31	EN	W/D & Transfer Package Built	Need W/D Scheduled
32	EP	Transfer Package at S.U.E. 7/16	Comments Resolved S.U.E to Camp.
33	FA	Transfer Package at S.U.E. 5/25	Need W/D Comments Resolved
34	FB-1	Transfer Package at S.U.E. 5/25	Need W/D Comments Resolved
35	FB-2	Transfer Package at S.U.E. 5/25	Need W/D Comments Resolved
36	FB-3	Transfer Package at S.U.E. 5/25	Need W/D Comments Resolved
37	FC-1	Transfer Package at S.U.E. 5/25	Need W/D Comments Resolved
38	FP-3b	Transfer Package at S.U.E. 5/15	Limit Switches Not Inst. & Tested
39	GA	Transfer Package at S.U.E. 7/9	Need W/D Comments Resolved
40	GH	Transfer Package at S.U.E. 7/30	Need W/D Comments Resolved
41	GK	Transfer Package at S.U.E. 7/11	Need W/D Comments Resolved
42	GN-1	W/D & Transfer Package Built	W/D Scheduled 8/8
43	GN-2	W/D & Transfer Package Built	W/D Scheduled 8/8
44	GP	W/D & Transfer Package Built	Need W/D Scheduled
45	GR	W/D & Transfer Package Built	Need W/D Scheduled
46	GS	W/D & Transfer Package Built	Need W/D Scheduled

Walkdown and Transfer Packages Status

NO.	SYSTEM	PACKAGE STATUS	STATUS
47	GT	W/D & Transfer Package Built	Need W/D Scheduled
48	GX-1	Transfer Package Ready	Need Ground Grid Tested (By KG&E)
49	*GX-2	Not T/O	
50	HA	W/D & Transfer Package Built	Need W/D Scheduled
51	HB-1	W/D & Transfer Package Built	Need W/D Scheduled
52	HB-2	W/D & Transfer Package Built	Need W/D Scheduled
53	HB-3	W/D & Transfer Package Built	Need W/D Scheduled
54	HB-4	W/D & Transfer Package Built	Need W/D Scheduled
55	HC-1	W/D & Transfer Package Built	Need W/D Scheduled
56	HC-2	W/D & Transfer Package Built	Need W/D Scheduled
57	HC-3	W/D & Transfer Package Built	Need W/D Scheduled
58	HD	W/D & Transfer Package Built	Need W/D Scheduled
59	HE	W/D & Transfer Package Built	Need W/D Scheduled
60	HF-1	Transfer Package at S.U.E. 7/12	Need W/D Comments Resolved
61	HF-2	Transfer Package at S.U.E. 7/12	Need W/D Comments Resolved
62	HF-3	Transfer Package at S.U.E. 7/12	Need W/D Comments Resolved
63	HF-4	W/D & Transfer Package Built	Need W/D Scheduled
64	JE	Transfer Package at S.U.E. 5/20	Need W/D Comments Resolved
65	KA-2	Transfer Package at S.U.E. 5/17	Comments Resolved S.U.E. to Complete
66	KB	Transfer Package at S.U.E. 7/25	Need W/D Comments Resolved
67	KC-1B	W/D & Transfer Package Built	Need W/D Scheduled
68	KC-2A	W/D & Transfer Package Built	Need W/D Scheduled
69	KC-3	W/D and Transfer Package Built	Need W/D Scheduled
70	KC-4	W/D and Transfer Package Built	Need W/D Scheduled
71	KC-5	W/D and Transfer Package Built	Need W/D Scheduled
72	KC-6	W/D and Transfer Package Built	Need W/D Scheduled
73	KC-7	W/D and Transfer Package Built	Need W/D Scheduled
74	KC-8	W/D and Transfer Package Built	Need W/D Scheduled
75	KC-9	W/D and Transfer Package Built	Need W/D Scheduled
76	KC-10	W/D and Transfer Package Built	Need W/D Scheduled
77	KD	W/D and Transfer Package Built	Need W/D Scheduled
78	KE-2	W/D & Transfer Package Built	W/D Scheduled 8/17
79	KE-3	W/D & Transfer Package Built	Need W/D Scheduled
80	*KF	Not T/O	
81	KH	W/D & Transfer Package Built	W/D Scheduled 8/9
82	KJ	W/D & Transfer Package Built	Need W/D Scheduled
83	LA	W/D & Transfer Package Built	Need W/D Scheduled
84	*LB	Not T/O	
85	LD	W/D & Transfer Package Built	Need W/D Scheduled
86	LE	W/D & Transfer Package Built	Need W/D Scheduled
87	LF	Not T/O	
88	MA-1	Transfer Package at S.U.E. 7/19	Need W/D Comments Resolved
89	MA-2	Transfer Package at S.U.E. 7/19	Need W/D Comments Resolved
90	NE	W/D & Transfer Package Built	Need W/D Scheduled
91	NF	W/D & Transfer Package Built	Need W/D Scheduled
92	NK	Transfer Package at S.U.E. 5/15	Need W/D Comments Resolved
93	NT	Transfer Package at S.U.E. 5/15	In Approval Cycle
94	PJ	Transfer Package at S.U.E. 5/15	Resolving Battery Problem
95	PK-2	W/D & Transfer Package Built	W/D Scheduled 8/2

Walkdown and Transfer Packages Status

NO.	SYSTEM	PACKAGE STATUS	STATUS
96	*QA	Not T/O	
97	*QB	Not T/O	
98	*QG	Not T/O	
99	QJ-2	W/D & Transfer Package Built	Need W/D Scheduled
100	*QJ-3	Not T/O	
101	*QJ-4	Not T/O	
102	QN	Drawings Ordered 7/23	Need W/D Scheduled
103	RL-1	Transfer Package at S.U.E. 7/13	Need W/D Comments Resolved
104	RL-2	Transfer Package at S.U.E. 7/13	Need W/D Comments Resolved
105	RM	W/D & Transfer Package Built	Need W/D Scheduled
106	RP-1	Transfer Package at S.U.E. 6/8	Need W/D Comments Resolved
107	RP-2	Transfer Package at S.U.E. 6/8	Need W/D Comments Resolved
108	SA	W/D & Transfer Package Built	Need W/D Scheduled
109	SB	W/D & Transfer Package Built	Need W/D Scheduled
110	SD-2	W/D & Transfer Package Built	Need W/D Scheduled
111	SE-1	W/D & Transfer Package Built	Need W/D Scheduled
112	SE-2	W/D & Transfer Package Built	Need W/D Scheduled
113	SF	W/D & Transfer Package Built	Need W/D Scheduled
114	SG	W/D & Transfer Package Built	Need W/D Scheduled
115	SJ	W/D & Transfer Package Built	Need W/D Scheduled
116	SK	Transfer Package at S.U.E. 5/31 (Safe Guard)	Need Package Comments Resolved
117	SP	W/D & Transfer Package Built	Need W/D Scheduled
118	SR	W/D & Transfer Package Built	Need W/D Scheduled
119	*ST-2	Not T/O	
120	*Z-1	Not T/O	
121	*Z-2	Not T/O	
122	*Z-3	Not T/O	
123	*Z-4	Not T/O	
124	Z-5	Transfer Package at S.U.E. 7/13	Need W/D Comments Resolved
125	*Z-7	Not T/O	

125 Remaining

* 15	System Not Turned Over to S/U
154	Transferred to Operations
110	In S/U House
279	Total Systems

UPDATE	PREVIOUS	
	53	Need W/D Scheduled
	0	Need W/D Comments From Operations
	13	W/D Scheduled
	36	Need W/D Comments Resolved
	7	Comments Resolved S.U.E. To Complete
	1	In Approval Cycle
	110	Total



To: Bob Smith

STARTUP ACTIVITIES SCHEDULE  
(Three Week Schedule)

July 13, 1984

F. DUDDY

T. GARDNER		I. JAMIESON (2)	
B. GLOVER		R. VAUX (2)	
H. HANDFINGER			
K. ELLISON		B. MCKINNEY (11)	I&C
W. ROSS (2)		J. ORIOLE	Maint
P. CAMERON		A. SCOTT (2)	Maint
F. McLAURIN			
L. ARNOLD		T. KOZKOWSKI (2)	EL.T.
T. MAYES		H. BUNDY (2)	NRC <u>BOX</u>
F. FAIST			
T. QUIGGLE		E. GLASBERGEN (3)	<u>W</u>
E. HILL (2) #55		J. HOLLETT (3)	DIC-Cost
J. KICHTON (5) #98		J. HARVEY	DIC
J. HARRELL (6) #86		B. BROWN	DIC
		C. HERBST (5)	DIC
R. ANDERSON (2)		G. FOUTS (5)	DIC
E. HEINZ (2)		G. GINN (2)	DIC
J. HADDER (2)		L. CAMPBELL	#100
J. JOHNSON			
		G. BOYER (3)	OPS
SCHEDULERS (10)		F. RHODES (2)	OPS
S. SEMMES (2)		J. ZELL	OPS
C. OAKLEY (2)		V. MACTAGGART (3)	OPS
T. DEMPSTER	QC	M. JOHNSON (2)	Const.Bx
C. GUKEISEN	DIC	J. MILLER	OPS/KCPL
J. GUIMBELLOT (2)		S.T.S.	
		OPS S.S.	
W. RUDOLPH	QA		
S. BOSTON	QA		

110 copies  
98% reduction  
Original to Bennett





# AC-2 MAIN TURB

11 GILGROCK  
2064

11-11-62  
2078

NO.	DATE	DESCRIPTION	BY
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			
31			
32			
33			
34			
35			
36			
37			
38			
39			
40			
41			
42			
43			
44			
45			
46			
47			
48			
49			
50			
51			
52			
53			
54			
55			

DESCRIPTION FOR TEST RESULTS PACKAGE

DESCRIPTION FOR SYSTEM TRAINER PACKAGE

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
AD																		M			FLUSH	3/12/83	3/8/83
																		100			HYDRO	9/21/83	9/28/83
																		E			PREOP	10/19/83	10/27/83
																		100			PREOP PKG VAULTED		XFR PKG VAULTED
																		I			NOTES:		
																		100					
AE																		M			FLUSH	3/12/83	3/8/83
																		84			HYDRO	11/7/83	1/12/84
																		E			PREOP	3/12/84	3/12/84
																		100			PREOP PKG VAULTED		XFR PKG VAULTED
																		I			NOTES:		
																		97					
AF-1 AF-2																		M			FLUSH	8/6/83	8/7/83
																		100			HYDRO	8/20/83	9/24/83
																		E			PREOP	5/16/84	5/2/84
																		100			PREOP PKG VAULTED		XFR PKG VAULTED
																		I			NOTES:		
																		100					
AL																		M			FLUSH	2/5/83	2/18/83
																		100			HYDRO	6/25/83	6/28/83
																		E			PREOP	3/8/84	4/20/84
																		100			PREOP PKG VAULTED		XFR PKG VAULTED
																		I			NOTES:		
																		100					

(SEE ATTACHED RESULTS PKG. STATUS)

(SEE ATTACHED RESULTS PKG. STATUS)

(SEE ATTACHED RESULTS PKG. STATUS)

AE Mini Feeder

Gabriel 2075

Heinz X 2078

DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM TRANSFER PACKAGE
1		18	
2		19	
3		20	
4		21	
5		22	
6		23	
7		24	
8		25	
9		26	
10		27	
11		28	
12		29	
13		30	
14		31	
15		32	
16		33	
17		34	
18		35	
19		36	
20		37	
21		38	
22		39	
23		40	
24		41	
25		42	
26		43	
27		44	
28		45	
29		46	
30		47	
31		48	
32		49	
33		50	
34		51	
35		52	
36		53	
37		54	
38		55	
39		56	
40		57	
41		58	
42		59	
43		60	
44		61	
45		62	
46		63	
47		64	
48		65	
49		66	
50		67	
51		68	
52		69	
53		70	
54		71	
55		72	
56		73	
57		74	
58		75	
59		76	
60		77	
61		78	
62		79	
63		80	
64		81	
65		82	
66		83	
67		84	
68		85	
69		86	
70		87	
71		88	
72		89	
73		90	
74		91	
75		92	
76		93	
77		94	
78		95	
79		96	
80		97	
81		98	
82		99	
83		100	

DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM TRANSFER PACKAGE
1		18	
2		19	
3		20	
4		21	
5		22	
6		23	
7		24	
8		25	
9		26	
10		27	
11		28	
12		29	
13		30	
14		31	
15		32	
16		33	
17		34	
18		35	
19		36	
20		37	
21		38	
22		39	
23		40	
24		41	
25		42	
26		43	
27		44	
28		45	
29		46	
30		47	
31		48	
32		49	
33		50	
34		51	
35		52	
36		53	
37		54	
38		55	
39		56	
40		57	
41		58	
42		59	
43		60	
44		61	
45		62	
46		63	
47		64	
48		65	
49		66	
50		67	
51		68	
52		69	
53		70	
54		71	
55		72	
56		73	
57		74	
58		75	
59		76	
60		77	
61		78	
62		79	
63		80	
64		81	
65		82	
66		83	
67		84	
68		85	
69		86	
70		87	
71		88	
72		89	
73		90	
74		91	
75		92	
76		93	
77		94	
78		95	
79		96	
80		97	
81		98	
82		99	
83		100	

AF-14C

HTR. DRAIN PMP TANKS PIPING

LEADS 2475

HEINE 2078U

REV	DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM TAKEOFF PACKAGE
1	2	COMPLETE TEST REPORT TEST RESULTS PACKAGE	18	TEST REPORT
2	3		19	
3	4		20	
4	5		21	
5	6		22	
6	7		23	
7	8		24	
8	9		25	
9	10		26	
10	11		27	
11	12		28	
12	13		29	
13	14		30	
14	15		31	
15	16		32	
16	17		33	
17	18		34	
18	19		35	
19	20		36	
20	21		37	
21	22		38	
22	23		39	
23	24		40	
24	25		41	
25	26		42	
26	27		43	
27	28		44	
28	29		45	
29	30		46	
30	31		47	
31	32		48	
32	33		49	
33	34		50	
34	35		51	
35	36		52	
36	37		53	
37	38		54	
38	39		55	
39	40		56	
40	41		57	
41	42		58	
42	43		59	
43	44		60	
44	45		61	
45	46		62	
46	47		63	
47	48		64	
48	49		65	
49	50		66	
50	51		67	
51	52		68	
52	53		69	
53	54		70	
54	55		71	
55	56		72	
56	57		73	
57	58		74	
58	59		75	
59	60		76	
60	61		77	
61	62		78	
62	63		79	
63	64		80	
64	65		81	
65	66		82	
66	67		83	
67	68		84	
68	69		85	
69	70		86	
70	71		87	
71	72		88	
72	73		89	
73	74		90	
74	75		91	
75	76		92	
76	77		93	
77	78		94	
78	79		95	
79	80		96	
80	81		97	
81	82		98	
82	83		99	
83	84		100	

REV	DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM TAKEOFF PACKAGE
1	2		18	
2	3		19	
3	4		20	
4	5		21	
5	6		22	
6	7		23	
7	8		24	
8	9		25	
9	10		26	
10	11		27	
11	12		28	
12	13		29	
13	14		30	
14	15		31	
15	16		32	
16	17		33	
17	18		34	
18	19		35	
19	20		36	
20	21		37	
21	22		38	
22	23		39	
23	24		40	
24	25		41	
25	26		42	
26	27		43	
27	28		44	
28	29		45	
29	30		46	
30	31		47	
31	32		48	
32	33		49	
33	34		50	
34	35		51	
35	36		52	
36	37		53	
37	38		54	
38	39		55	
39	40		56	
40	41		57	
41	42		58	
42	43		59	
43	44		60	
44	45		61	
45	46		62	
46	47		63	
47	48		64	
48	49		65	
49	50		66	
50	51		67	
51	52		68	
52	53		69	
53	54		70	
54	55		71	
55	56		72	
56	57		73	
57	58		74	
58	59		75	
59	60		76	
60	61		77	
61	62		78	
62	63		79	
63	64		80	
64	65		81	
65	66		82	
66	67		83	
67	68		84	
68	69		85	
69	70		86	
70	71		87	
71	72		88	
72	73		89	
73	74		90	
74	75		91	
75	76		92	
76	77		93	
77	78		94	
78	79		95	
79	80		96	
80	81		97	
81	82		98	
82	83		99	
83	84		100	

AL U. FEED WATER

BEHEN 2530

OAKLEY 207U

DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM TRANSFER PACKAGE
1		18	VLT
2		19	SA
3		20	SO
4		21	APPROVAL
5		22	SUB ULTS
6		23	LISTS
7		24	APPROVAL
8		25	SITE
9		26	VAULT
10		27	ACCEPT
11		28	RECORD
12		29	ACCEPT
13		30	RECORD
14		31	ACCEPT
15		32	RECORD
16		33	ACCEPT
17		34	RECORD
18		35	ACCEPT
19		36	RECORD
20		37	ACCEPT
21		38	RECORD
22		39	ACCEPT
23		40	RECORD
24		41	ACCEPT
25		42	RECORD
26		43	ACCEPT
27		44	RECORD
28		45	ACCEPT
29		46	RECORD
30		47	ACCEPT
31		48	RECORD
32		49	ACCEPT
33		50	RECORD
34		51	ACCEPT
35		52	RECORD
36		53	ACCEPT
37		54	RECORD
38		55	ACCEPT

DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM TRANSFER PACKAGE
5/29	X'fer pkg prep	20	
6/4	Request sys. X'fer	21	
6/5	W/D mtg	22	
6/7	W/D	23	
6/8		24	
6/9		25	
6/10		26	
6/11		27	
6/12		28	
6/13		29	
6/14		30	
6/15		31	
6/16		32	
6/17		33	
6/18		34	
6/19		35	
6/20		36	
6/21		37	
6/22		38	
6/23		39	
6/24		40	
6/25		41	
6/26		42	
6/27		43	
6/28		44	
6/29		45	
6/30		46	
7/1		47	
7/2		48	
7/3		49	
7/4		50	
7/5		51	
7/6		52	
7/7		53	
7/8		54	
7/9		55	
7/10		56	
7/11		57	
7/12		58	
7/13		59	
7/14		60	
7/15		61	
7/16		62	
7/17		63	
7/18		64	
7/19		65	
7/20		66	
7/21		67	
7/22		68	
7/23		69	
7/24		70	
7/25		71	
7/26		72	
7/27		73	
7/28		74	
7/29		75	
7/30		76	
7/31		77	
8/1		78	
8/2		79	
8/3		80	
8/4		81	
8/5		82	
8/6		83	
8/7		84	
8/8		85	
8/9		86	
8/10		87	
8/11		88	
8/12		89	
8/13		90	
8/14		91	
8/15		92	
8/16		93	
8/17		94	
8/18		95	
8/19		96	
8/20		97	
8/21		98	
8/22		99	
8/23		100	



SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
AQ △																		M	W	W	FLUSH	7/2/83	7/2/83
																		100	E	E	HYDRO	7/9/83	7/9/83
																		E	E	E	PREOP	2/24/84	3/20/84
																		100	W	W	PREOP PKG VAULTED		XFR/PKG VAULTED
																		100	I		NOTES:		
AX-1 △																		M	W	W	FLUSH	1/29/83	1/29/83
																		100	E	E	HYDRO	2/18/83	2/8/83
																		E	E	E	PREOP	9/10/83	10/10/83
																		100	W	W	PREOP PKG VAULTED		XFR/PKG VAULTED
																		100	I		NOTES:		
BB △																		M	W	W	FLUSH	11/13/83	12/15/83
																		99	E	E	HYDRO	12/25/83	2/13/84
																		E	E	E	PREOP	12/21/83	1/21/84
																		85	W	W	PREOP PKG VAULTED		XFR/PKG VAULTED
																		96	I		NOTES:		
BG △																		M	W	W	FLUSH	7/23/83	9/5/83
																		97	E	E	HYDRO	11/6/83	11/28/83
																		95	E	E	PREOP	5/17/84	6/8/84
																		100	W	W	PREOP PKG VAULTED		XFR/PKG VAULTED
																		100	I		NOTES:		

Gerardine 2479 Haddad 2486

DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR TEST RESULTS PACKAGE
1		1	
2		2	
3		3	
4		4	
5		5	
6		6	
7		7	
8		8	
9		9	
10		10	
11		11	
12		12	
13		13	
14		14	
15		15	
16		16	
17		17	
18		18	
19		19	
20		20	
21		21	
22		22	
23		23	
24		24	
25		25	
26		26	
27		27	
28		28	
29		29	
30		30	
31		31	
32		32	
33		33	
34		34	
35		35	

4/9 4/11 4/12 4/13 4/14 4/15 4/16 4/17 4/18 4/19 4/20 4/21 4/22 4/23 4/24 4/25 4/26 4/27 4/28 4/29 4/30 4/31 5/1 5/2 5/3 5/4 5/5

4/9 SUE RESOLVING COMMENTS  
4/6 Awaiting OPS comments  
4/20 APM 14-203 CONTROLS NO JTG  
4/24 OPS comments REC

4/9 4/10 4/11 4/12 4/13 4/14 4/15 4/16 4/17 4/18 4/19 4/20 4/21 4/22 4/23 4/24 4/25 4/26 4/27 4/28 4/29 4/30 4/31 5/1 5/2 5/3 5/4 5/5

4/9 4/10 4/11 4/12 4/13 4/14 4/15 4/16 4/17 4/18 4/19 4/20 4/21 4/22 4/23 4/24 4/25 4/26 4/27 4/28 4/29 4/30 4/31 5/1 5/2 5/3 5/4 5/5

4/9 4/10 4/11 4/12 4/13 4/14 4/15 4/16 4/17 4/18 4/19 4/20 4/21 4/22 4/23 4/24 4/25 4/26 4/27 4/28 4/29 4/30 4/31 5/1 5/2 5/3 5/4 5/5

REV. 0	DATE 4/5-84	APPROVE.
4/9	Transfer consideration memo	
4/10	W.D meeting	
4/11	W.D.	
4/12	W.D. comments	
4/13	Prepare X'fer package	
4/14	Transfer Package @ SUE	



B6-1 User addition

Woodfin X 2526

Oakley X 2070

	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35		
1			SYSTEM TEST IN 2 MONTHS	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35
2			2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	
3			3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35		
4			4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35			
5			5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35				
6			6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35					
7			7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35						
8			8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35							
9			9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35								
10			10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35									
11			11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35										
12			12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35											
13			13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35												
14			14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35													
15			15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35														
16			16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35															
17			17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35																
18			18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35																	
19			19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35																		
20			20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35																			
21			21	22	23	24	25	26	27	28	29	30	31	32	33	34	35																				
22			22	23	24	25	26	27	28	29	30	31	32	33	34	35																					
23			23	24	25	26	27	28	29	30	31	32	33	34	35																						
24			24	25	26	27	28	29	30	31	32	33	34	35																							
25			25	26	27	28	29	30	31	32	33	34	35																								
26			26	27	28	29	30	31	32	33	34	35																									
27			27	28	29	30	31	32	33	34	35																										
28			28	29	30	31	32	33	34	35																											
29			29	30	31	32	33	34	35																												
30			30	31	32	33	34	35																													
31			31	32	33	34	35																														
32			32	33	34	35																															
33			33	34	35																																
34			34	35																																	
35			35																																		

DATE	DESCRIPTION FOR FED- RESULTS PACKAGE	DESCRIPTION FOR SYSTEM TRANSFER PACKAGE
12/11	INTERNAL REVIEW & COMMENT RESOLUTION	COMMENT RESOLUTION & JTS APPROVAL
12/12	INTERNAL REVIEW & COMMENT RESOLUTION	
12/13	INTERNAL REVIEW & COMMENT RESOLUTION	
12/14	INTERNAL REVIEW & COMMENT RESOLUTION	
12/15	INTERNAL REVIEW & COMMENT RESOLUTION	
12/16	INTERNAL REVIEW & COMMENT RESOLUTION	
12/17	INTERNAL REVIEW & COMMENT RESOLUTION	
12/18	INTERNAL REVIEW & COMMENT RESOLUTION	
12/19	INTERNAL REVIEW & COMMENT RESOLUTION	
12/20	INTERNAL REVIEW & COMMENT RESOLUTION	
12/21	INTERNAL REVIEW & COMMENT RESOLUTION	
12/22	INTERNAL REVIEW & COMMENT RESOLUTION	
12/23	INTERNAL REVIEW & COMMENT RESOLUTION	
12/24	INTERNAL REVIEW & COMMENT RESOLUTION	
12/25	INTERNAL REVIEW & COMMENT RESOLUTION	
12/26	INTERNAL REVIEW & COMMENT RESOLUTION	
12/27	INTERNAL REVIEW & COMMENT RESOLUTION	
12/28	INTERNAL REVIEW & COMMENT RESOLUTION	
12/29	INTERNAL REVIEW & COMMENT RESOLUTION	
12/30	INTERNAL REVIEW & COMMENT RESOLUTION	
12/31	INTERNAL REVIEW & COMMENT RESOLUTION	

REV D | DATE: 4/5-84 | APPROVE: [Signature]



B6-3 CORON THERMAL REGENERATION KALFIN Y2S26 DAKLEY W70

DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM TRAINING PACKAGE
1	1	1	1
2	2	2	2
3	3	3	3
4	4	4	4
5	5	5	5
6	6	6	6
7	7	7	7
8	8	8	8
9	9	9	9
10	10	10	10
11	11	11	11
12	12	12	12
13	13	13	13
14	14	14	14
15	15	15	15
16	16	16	16
17	17	17	17
18	18	18	18
19	19	19	19
20	20	20	20
21	21	21	21
22	22	22	22
23	23	23	23
24	24	24	24
25	25	25	25
26	26	26	26
27	27	27	27
28	28	28	28
29	29	29	29
30	30	30	30
31	31	31	31
32	32	32	32
33	33	33	33
34	34	34	34
35	35	35	35

DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM TRAINING PACKAGE
1	1	1	1
2	2	2	2
3	3	3	3
4	4	4	4
5	5	5	5
6	6	6	6
7	7	7	7
8	8	8	8
9	9	9	9
10	10	10	10
11	11	11	11
12	12	12	12
13	13	13	13
14	14	14	14
15	15	15	15
16	16	16	16
17	17	17	17
18	18	18	18
19	19	19	19
20	20	20	20
21	21	21	21
22	22	22	22
23	23	23	23
24	24	24	24
25	25	25	25
26	26	26	26
27	27	27	27
28	28	28	28
29	29	29	29
30	30	30	30
31	31	31	31
32	32	32	32
33	33	33	33
34	34	34	34
35	35	35	35

4/4 Xfer PK9 prep

DATE 4/5-84 APPROVE [Signature]

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
BM △	ELECTRICAL COMPONENT TESTING																M	<del>W</del>	<del>W</del>	FLUSH	9/10/83	9/11/83	
	PREPARE CWP <sub>2</sub> /RESIN BED TEST																82	<del>W</del>	<del>W</del>	HYDRO	3/3/84	6/20/84	
	SUG-MEET, ME02, 2 MED4																E	<del>E</del>	<del>E</del>	PREOP	5/27/84		
	CWP BM-277M HYDRO																99	<del>W</del>	<del>W</del>	PREOP PKG VAULTED	XFR/PKG VAULTED		
NOTES:																							
CC △	TEST PACKAGE RESULTS (INTERNAL) REVIEW																M	<del>W</del>	<del>W</del>	FLUSH	-----	-----	
	X-FER PACKAGE TECH SUPPORT REVIEW																100	<del>E</del>	<del>E</del>	HYDRO	-----	-----	
	RESOLVE W/D COMMENTS																E	<del>E</del>	<del>E</del>	PREOP	5/20/84	6/13/84	
																	100	<del>W</del>	<del>W</del>	PREOP PKG VAULTED	XFR/PKG VAULTED		
NOTES:																							
CF △	RESOLVE W/D COMMENTS																M	<del>W</del>	<del>W</del>	FLUSH	7/5/82	7/5/82	
																	100	<del>E</del>	<del>E</del>	HYDRO	3/27/83	3/27/83	
																	E	<del>E</del>	<del>E</del>	PREOP	9/17/84	9/14/84	
																	100	<del>W</del>	<del>W</del>	PREOP PKG VAULTED	XFR/PKG VAULTED		
NOTES:																							
CG △	PREOP RE-TEST* AIR FLOW BALANCE**																M	<del>W</del>	<del>W</del>	FLUSH	9/3/83	9/5/83	
	(SEE ATTACHED RESULTS PKG. STATUS)																100	<del>E</del>	<del>E</del>	HYDRO	9/17/83	9/21/83	
																	E	<del>E</del>	<del>E</del>	PREOP	10/1/83	11/8/83	
																	100	<del>W</del>	<del>W</del>	PREOP PKG VAULTED	XFR/PKG VAULTED		
NOTES:																							

BM STM GEN. BLDG

COLMAN X2481

HEINE 4078

REV	DATE	DESCRIPTION FOR TEST RESULTS PACKAGE
1	2	1
2	3	2
3	4	3
4	5	4
5	6	5
6	7	6
7	8	7
8	9	8
9	10	9
10	11	10
11	12	11
12	13	12
13	14	13
14	15	14
15	16	15
16	17	16
17	18	17
18	19	18
19	20	19
20	21	20
21	22	21
22	23	22
23	24	23
24	25	24
25	26	25
26	27	26
27	28	27
28	29	28
29	30	29
30	31	30
31	32	31
32	33	32
33	34	33
34	35	34
35	36	35
36	37	36
37	38	37
38	39	38
39	40	39
40	41	40
41	42	41
42	43	42
43	44	43
44	45	44
45	46	45
46	47	46
47	48	47
48	49	48
49	50	49
50	51	50
51	52	51
52	53	52
53	54	53
54	55	54
55	56	55

DESCRIPTION FOR TEST RESULTS PACKAGE

DATE

DESCRIPTION FOR SYSTEM TRAILER PACKAGE

10/19 x'fer pkg prep

REV 0

DATE 4/5/94

APPROVE: JMM



# CC GENERATOR HYDROGEN

WAKEL  
2481

2078

DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM VARIABLES PACKAGE
1		1	
2		2	
3		3	
4		4	
5		5	
6		6	
7		7	
8		8	
9		9	
10		10	
11		11	
12		12	
13		13	
14		14	
15		15	
16		16	
17		17	
18		18	
19		19	
20		20	
21		21	
22		22	
23		23	
24		24	
25		25	
26		26	
27		27	
28		28	
29		29	
30		30	
31		31	
32		32	
33		33	
34		34	
35		35	

DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM VARIABLES PACKAGE
1		1	
2		2	
3		3	
4		4	
5		5	
6		6	
7		7	
8		8	
9		9	
10		10	
11		11	
12		12	
13		13	
14		14	
15		15	
16		16	
17		17	
18		18	
19		19	
20		20	
21		21	
22		22	
23		23	
24		24	
25		25	
26		26	
27		27	
28		28	
29		29	
30		30	
31		31	
32		32	
33		33	
34		34	
35		35	

DATE 4-5-21

TIME 1:11

11-20-11 2078

IN 110-111  
2064

CF L.O. STG, TRANSF & PURIF.

NO.	DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR TEST RESULTS PACKAGE
1	1		1	
2	2		2	
3	3		3	
4	4		4	
5	5		5	
6	6		6	
7	7		7	
8	8		8	
9	9		9	
10	10		10	
11	11		11	
12	12		12	
13	13		13	
14	14		14	
15	15		15	
16	16		16	
17	17		17	
18	18		18	
19	19		19	
20	20		20	
21	21		21	
22	22		22	
23	23		23	
24	24		24	
25	25		25	
26	26		26	
27	27		27	
28	28		28	
29	29		29	
30	30		30	
31	31		31	
32	32		32	
33	33		33	
34	34		34	
35	35		35	

NO.	DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR TEST RESULTS PACKAGE
1	1		1	
2	2		2	
3	3		3	
4	4		4	
5	5		5	
6	6		6	
7	7		7	
8	8		8	
9	9		9	
10	10		10	
11	11		11	
12	12		12	
13	13		13	
14	14		14	
15	15		15	
16	16		16	
17	17		17	
18	18		18	
19	19		19	
20	20		20	
21	21		21	
22	22		22	
23	23		23	
24	24		24	
25	25		25	
26	26		26	
27	27		27	
28	28		28	
29	29		29	
30	30		30	
31	31		31	
32	32		32	
33	33		33	
34	34		34	
35	35		35	

11-20-11 2078

IN 110-111 2064

CF L.O. STG, TRANSF & PURIF.

11-20-11 2078


IN 110-111 2064

CF L.O. STG, TRANSF & PURIF.

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
CH △																		M	W	W	FLUSH	2/7/83	2/7/83
																		100	E	E	HYDRO	2/8/83	2/18/83
																		E	E	E	PREOP.	3/7/84	3/7/84
																		100	W	W	PREOP PKG VAULTED		XFR/PKG VAULTED
																		I			NOTES:		
CO △																		M	W	W	FLUSH	-----	-----
																		100	E	E	HYDRO	-----	-----
																		E	E	E	PREOP.	5/4/84	5/25/84
																		100	W	W	PREOP PKG VAULTED		XFR/PKG VAULTED
																		I			NOTES:		
CQ △																		M	W	W	FLUSH	-----	-----
																		100	E	E	HYDRO	-----	-----
																		E	E	E	PREOP.	4/27/84	4/24/84
																		100	W	W	PREOP PKG VAULTED		XFR/PKG VAULTED
																		I			NOTES:		
																		M	M	M	FLUSH		
																			E	E	HYDRO		
																		E	E	E	PREOP.		
																			W	W	PREOP PKG VAULTED		XFR/PKG VAULTED
																		I			NOTES:		

(SEE ATTACHED RESULTS PKG. STATUS)

RESOLVE W/D COMMENTS



PERFORM S44-CQ01

CH Main Turbine Control Oil Bob Knight 2064 Heine 2078

REV	DATE	DESCRIPTION FOR TEST RESULTS PACKAGE
1	2	TEST RESULTS PACKAGE
2	3	TEST RESULTS PACKAGE
3	4	TEST RESULTS PACKAGE
4	5	TEST RESULTS PACKAGE
5	6	TEST RESULTS PACKAGE
6	7	TEST RESULTS PACKAGE
7	8	TEST RESULTS PACKAGE
8	9	TEST RESULTS PACKAGE
9	10	TEST RESULTS PACKAGE
10	11	TEST RESULTS PACKAGE
11	12	TEST RESULTS PACKAGE
12	13	TEST RESULTS PACKAGE
13	14	TEST RESULTS PACKAGE
14	15	TEST RESULTS PACKAGE
15	16	TEST RESULTS PACKAGE
16	17	TEST RESULTS PACKAGE
17	18	TEST RESULTS PACKAGE
18	19	TEST RESULTS PACKAGE
19	20	TEST RESULTS PACKAGE
20	21	TEST RESULTS PACKAGE
21	22	TEST RESULTS PACKAGE
22	23	TEST RESULTS PACKAGE
23	24	TEST RESULTS PACKAGE
24	25	TEST RESULTS PACKAGE
25	26	TEST RESULTS PACKAGE
26	27	TEST RESULTS PACKAGE
27	28	TEST RESULTS PACKAGE
28	29	TEST RESULTS PACKAGE
29	30	TEST RESULTS PACKAGE
30	31	TEST RESULTS PACKAGE
31	32	TEST RESULTS PACKAGE
32	33	TEST RESULTS PACKAGE
33	34	TEST RESULTS PACKAGE
34	35	TEST RESULTS PACKAGE

REV	DATE	DESCRIPTION FOR TEST RESULTS PACKAGE
1	5/20	Request Transfer Consideration Pre w D mtg.
2	4/17	System w/D
3	4/16	Trans for Package Prop @ SUE
4	5/18	Package on hold - Preop needs complete retest

CØ Carbon Dioxide

TOMMENSEN 2578

VAUX 251U

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	
<p>STATION # 102-23</p> <p>WALKDOWN COMMENTS</p> <p>SUE CLOSE BUT OITS UNACCEPTABLE ITEMS</p>												<p>VAULT</p> <p>APPROVAL</p> <p>WALKDOWN COMMENTS</p> <p>SUE CLOSE BUT OITS UNACCEPTABLE ITEMS</p>												<p>APPROVAL</p> <p>WALKDOWN COMMENTS</p> <p>SUE CLOSE BUT OITS UNACCEPTABLE ITEMS</p>											
<p>DATE TESTED: 10/23/88</p> <p>TEST PACKAGE</p> <p>INTERNAL REVIEW &amp; COMMENT RESOLUTION</p>												<p>DATE TESTED: 10/23/88</p> <p>TEST PACKAGE</p> <p>INTERNAL REVIEW &amp; COMMENT RESOLUTION</p>												<p>DATE TESTED: 10/23/88</p> <p>TEST PACKAGE</p> <p>INTERNAL REVIEW &amp; COMMENT RESOLUTION</p>											

DATE	DESCRIPTION FOR SYSTEM TESTER'S PACKAGE
6/11	X'fer PKg prep
6/14	X'fer request
6/15	W/O MIA
6/15	W/D
6/17	X'fer PKg @ SUE

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
CW DA △	<p>FILL TUNNEL</p> <p>INSTALL AXIS RUN 'B' PUMP (SEE ATTACHED RESULTS PKG. STATUS)</p>																	M	W	W	STATUS		
	100	E	E	FLUSH	3/19/83	4/15/83																	
	100	E	E	HYDRO	3/12/83	3/16/83																	
	100	E	E	PREOP	5/17/83	6/17/83																	
	100	E	E	PREOP PKG VAULTED	XFR/PKG VAULTED																		
NOTES:																							
ER WS △	<p>W/O RESOLVE W/D COMMENTS</p> <p>COMPLETE SU4EA01</p> <p>(IN SERVICE TO SUPPORT PLANT TESTING)</p>																	M	W	W	STATUS		
	100	E	E	FLUSH	-----	-----																	
	100	E	E	HYDRO	-----	-----																	
	100	E	E	PREOP	3/18/84	1/18/84																	
	100	E	E	PREOP PKG VAULTED	XFR/PKG VAULTED																		
NOTES:																							
EC △	<p>FLUSH RESTORE (MINI-TEST)</p>																	M	W	W	STATUS		
	100	E	E	FLUSH	10/17/83	10/24/83																	
	100	E	E	HYDRO	10/28/83	5/29/84																	
	100	E	E	PREOP	5/16/84	5/11/84																	
	100	E	E	PREOP PKG VAULTED	XFR/PKG VAULTED																		
NOTES:																							
EF-1 EF-2 3	<p>ROUGH GAL. "B" TRAIN</p> <p>OPERATE "B" TRAIN</p> <p>PREP/PERF EF RETESTS</p> <p>PROOF FLUSH JUI-E F 100</p>																	M	W	W	STATUS		
	100	E	E	FLUSH	7/1/83	7/1/83																	
	100	E	E	HYDRO	10/3/83	2/5/84																	
	100	E	E	PREOP	5/7/84																		
	100	E	E	PREOP PKG VAULTED	XFR/PKG VAULTED																		
NOTES:																							



EA SERVICE WTR

2528

2523

DATE	DESCRIPTION	DATE	DESCRIPTION	DATE	DESCRIPTION
1		1		1	
2		2		2	
3		3		3	
4		4		4	
5		5		5	
6		6		6	
7		7		7	
8		8		8	
9		9		9	
10		10		10	
11		11		11	
12		12		12	
13		13		13	
14		14		14	
15		15		15	
16		16		16	
17		17		17	
18		18		18	
19		19		19	
20		20		20	
21		21		21	
22		22		22	
23		23		23	
24		24		24	
25		25		25	
26		26		26	
27		27		27	
28		28		28	
29		29		29	
30		30		30	
31		31		31	
32		32		32	
33		33		33	
34		34		34	
35		35		35	
36		36		36	
37		37		37	
38		38		38	
39		39		39	
40		40		40	

REVISION FOR TEST METABOLIC PACKAGE

PACKING LOG

REVISION FOR SYSTEM TESTER PACKAGE



SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
EG △					LLRT													M	W	W	FLUSH	8/18/83	8/19/83
																		90	W	W	HYDRO	4/6/84	5/1/84
																		E	E	E	PREOP	5/23/84	
																		100	W	W	PREOP PKG VAULTED: XFR/PKG VAULTED		
																		I	W	W	NOTES: * HYDRO AS AVAILABLE		
EJ △																		M	W	W	FLUSH	11/3/83	9/27/83
																		100	E	E	HYDRO	11/21/83	1/20/84
																		E	W	W	PREOP	5/11/84	
																		100	I	I	PREOP PKG VAULTED: XFR/PKG VAULTED		
EM △																		M	W	W	FLUSH	10/10/83	10/10/83
																		90	E	E	HYDRO	11/5/83	2/27/84
																		E	W	W	PREOP	3/14/84	4/20/84
																		100	I	I	PREOP PKG VAULTED: XFR/PKG VAULTED		
EN △																		M	W	W	FLUSH	10/3/83	10/3/83
																		11	E	E	HYDRO	3/15/84	5/11/84
																		E	W	W	PREOP	3/20/84	3/31/84
																		87	I	I	PREOP PKG VAULTED: XFR/PKG VAULTED		

EG COMP CLG. WTR

2527

2523

2527

2523

LINE NO.	DATE	DESCRIPTION	VALUATION FOR TEST RESULTS PACKAGE	VALUATION FOR SYSTEM TOPOLOGY PACKAGE
1	2			
2	3			
3	4			
4	5			
5	6			
6	7			
7	8			
8	9			
9	10			
10	11			
11	12			
12	13			
13	14			
14	15			
15	16			
16	17			
17	18			
18	19			
19	20			
20	21			
21	22			
22	23			
23	24			
24	25			
25	26			
26	27			
27	28			
28	29			
29	30			
30	31			
31	32			
32	33			
33	34			
34	35			

LINE NO.	DATE	DESCRIPTION	VALUATION FOR TEST RESULTS PACKAGE	VALUATION FOR SYSTEM TOPOLOGY PACKAGE
36	36			
37	37			
38	38			
39	39			
40	40			
41	41			
42	42			
43	43			
44	44			
45	45			
46	46			
47	47			
48	48			
49	49			
50	50			
51	51			
52	52			
53	53			
54	54			
55	55			
56	56			
57	57			
58	58			
59	59			
60	60			

DATE 4/5/24 DRAWING 1/11

FJ RESIDUAL HEAT REMOVAL

Stewart X2530

OAKLEY X 6070

DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM TRANSFER PACKAGE
1		19	
2		20	
3		21	
4		22	
5		23	
6		24	
7		25	
8		26	
9		27	
10		28	
11		29	
12		30	
13		31	
14		32	
15		33	
16		34	
17		35	
18		36	
19		37	
20		38	
21		39	
22		40	
23		41	
24		42	
25		43	
26		44	
27		45	
28		46	
29		47	
30		48	
31		49	
32		50	
33		51	
34		52	
35		53	
36		54	
37		55	
38		56	
39		57	
40		58	
41		59	
42		60	
43		61	
44		62	
45		63	
46		64	
47		65	
48		66	
49		67	
50		68	
51		69	
52		70	
53		71	
54		72	
55		73	
56		74	
57		75	
58		76	
59		77	
60		78	
61		79	
62		80	
63		81	
64		82	
65		83	
66		84	
67		85	
68		86	
69		87	
70		88	
71		89	
72		90	
73		91	
74		92	
75		93	
76		94	
77		95	
78		96	
79		97	
80		98	
81		99	
82		100	

DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM TRANSFER PACKAGE
1		19	
2		20	
3		21	
4		22	
5		23	
6		24	
7		25	
8		26	
9		27	
10		28	
11		29	
12		30	
13		31	
14		32	
15		33	
16		34	
17		35	
18		36	
19		37	
20		38	
21		39	
22		40	
23		41	
24		42	
25		43	
26		44	
27		45	
28		46	
29		47	
30		48	
31		49	
32		50	
33		51	
34		52	
35		53	
36		54	
37		55	
38		56	
39		57	
40		58	
41		59	
42		60	
43		61	
44		62	
45		63	
46		64	
47		65	
48		66	
49		67	
50		68	
51		69	
52		70	
53		71	
54		72	
55		73	
56		74	
57		75	
58		76	
59		77	
60		78	
61		79	
62		80	
63		81	
64		82	
65		83	
66		84	
67		85	
68		86	
69		87	
70		88	
71		89	
72		90	
73		91	
74		92	
75		93	
76		94	
77		95	
78		96	
79		97	
80		98	
81		99	
82		100	

DATE 10/14 X'fer PKg prep

REV 0 DATE 4/5/24 APPROVE: [Signature]



EM-2 man injection

Mitchell 2531

Oakley 201

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35					

DATE																																											

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
EP △ 4	CLOSE DITS																	M			FLUSH	-----	-----
	COMPLETE PROOF FLUSH																	99			HYDRO	1/24/84	3/5/84
	W/D																	E			PREOP.	5/10/84	
	FOR T/O TO OPS																	100			PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I			NOTES:		
FA FB4 △	RESOLVE COMMENTS																	M			FLUSH	-----	-----
	TECH SUPPORT REVIEW																	100			HYDRO	-----	-----
	APPROVAL																	E			PREOP	4/14/84	4/19/84
	(SEE ATTACHED RESULTS PKG. STATUS)																	100			PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I			NOTES:		
FC-1 △																		100					
																		M			FLUSH	9/10/83	1/18/84
																		100			HYDRO	9/3/83	12/6/84
																		E			PREOP.	4/30/84	5/3/84
																		100			PREOP PKG VAULTED	XFR/PKG VAULTED	
																		100			NOTES:		
																		I					
																		100					
																		M			FLUSH		
																		E			HYDRO		
																	E			PREOP.			
																	100			PREOP PKG VAULTED	XFR/PKG VAULTED		
																	I			NOTES:			

FA AUXILIARY STEAM GEN.

WARD 2583

BROADWATER 2579

REV	DATE	DESCRIPTION	BY	CHKD
1				
2		REVISION TO SYSTEM		
3		REVISION TO SYSTEM		
4		REVISION TO SYSTEM		
5		REVISION TO SYSTEM		
6		REVISION TO SYSTEM		
7		REVISION TO SYSTEM		
8		REVISION TO SYSTEM		
9		REVISION TO SYSTEM		
10		REVISION TO SYSTEM		
11		REVISION TO SYSTEM		
12		REVISION TO SYSTEM		
13		REVISION TO SYSTEM		
14		REVISION TO SYSTEM		
15		REVISION TO SYSTEM		
16		REVISION TO SYSTEM		
17		REVISION TO SYSTEM		
18		REVISION TO SYSTEM		
19		REVISION TO SYSTEM		
20		REVISION TO SYSTEM		
21		REVISION TO SYSTEM		
22		REVISION TO SYSTEM		
23		REVISION TO SYSTEM		
24		REVISION TO SYSTEM		
25		REVISION TO SYSTEM		
26		REVISION TO SYSTEM		
27		REVISION TO SYSTEM		
28		REVISION TO SYSTEM		
29		REVISION TO SYSTEM		
30		REVISION TO SYSTEM		
31		REVISION TO SYSTEM		
32		REVISION TO SYSTEM		
33		REVISION TO SYSTEM		
34		REVISION TO SYSTEM		
35		REVISION TO SYSTEM		

DESCRIPTION FOR TEST RESULTS PACKAGE

ISSUE LOG

DESCRIPTION FOR SYSTEM TESTS & PACKAGES

Rev W/D M/TG  
59 Prep x'fer Package  
: 5/84 system W/D

REV D

DATE: 4/5/84

BY: J.M.





FB-2 MISC PIPING

WARD 2583

BROADWATER 2579

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35			
5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19	5/19		

DESCRIPTION FOR TEST RESULTS PACKAGE	
DATE	5/19
58	Pre WD Meter
59	Prep for Package
60	System WD
DESCRIPTION FOR SYSTEM TEST PACKAGE	
DATE	
REV 0	DATE 4/5-84
ATTN:	Bill

FB-3 Reboiler  
 WARD 2583  
 BROADWATER 2579

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35				

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35					

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35						

DESCRIPTION FOR TEST RESULTS PACKAGE  
 DATE  
 5/79  
 5/79  
 5/84

DESCRIPTION FOR SYSTEM TRANSFER PACKAGE  
 Pre W/D mtr  
 Prep Xfer package  
 system W/D

FC-1 (Feed Pop Inquiries)

Jenkins 2573

Vaux 2511

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56				

DATE DESCRIPTION FOR TEST RESULTS PACKAGE

DATE

DESCRIPTION FOR SYSTEM TRANSFER PACKAGE

DATE

DESCRIPTION FOR TEST RESULTS PACKAGE

8/31 X'fer PKg prep  
 8/13 X'fer request  
 8/19 W D mfg  
 8/20 W D

REV 0

DATE 4/5/24

BY JH

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
FP-3 △	COMPLETE CWF-FP-3558 TEST ELO7-01 1446 F2V & 1446 F3V (SEE ATTACHED RESULTS PKG. STATUS)													FINISH PREOP		M	W	W	FLUSH	-----	-----		
														100	E	E	HYDRO	-----	-----				
														E	E	E	PREOP	7/16/83	10/17/83				
														100	W	W	PREOP PKG VAULTED	XFER/PKG VAULTED					
														100	I	I	NOTES:						
GA △														XFER TO OPS		M	W	W	FLUSH	10/6/82	10/6/82		
														100	E	E	HYDRO	10/23/82	10/23/82				
														E	E	E	PREOP	11/14/83	11/22/83				
														100	W	W	PREOP PKG VAULTED	XFER PKG VAULTED					
														100	I	I	NOTES:						
GB △	SU416B01													REVIEW/PREP PKG		TECH SUPPORT REVIEW		M	W	W	FLUSH	10/4/83	10/4/83
														100	E	E	HYDRO	10/25/83	10/25/83				
														E	E	E	PREOP	4/30/84	5/23/84				
														100	W	W	PREOP PKG VAULTED	XFER PKG VAULTED					
														100	I	I	NOTES:						
																M	W	W	FLUSH				
														E	E	E	HYDRO						
														E	E	E	PREOP						
														100	W	W	PREOP PKG VAULTED	XFER PKG VAULTED					
														100	I	I	NOTES:						




U

GA PLANT HEATING SYS.

NUCKOLS 1528

SEMME 2523

REV	DATE	DESCRIPTION	BY	CHKD	APP'D
1	5/1	TEST RESULTS PACKAGE			
2	5/2	TEST RESULTS PACKAGE			
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
26					
27					
28					
29					
30					
31					
32					
33					
34					
35					



REV	DATE	DESCRIPTION	BY	CHKD	APP'D
1	5/1	Request Transfer Consideration			
2	5/2	Prep w/d package			
3	5/14	w/d			
4	5/21	w/d			
5	6/6	w/d			
6	6/29	w/d			

# CSB CENTRAL CHLD WTR

MINUTE SHEET

MIN: 25.78

25.78

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50





Wet Ubine Bldg. HVAC

B. Hill 2590

Guimbellot Job 89

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35
[Handwritten notes and diagrams in the top section of the grid, including 'SUE CLOSE OUT OF UNACCEPTABLE ITEMS' and 'EXTERNAL REVIEW & COMMENT RESOLUTION']															[Handwritten notes and diagrams in the bottom section of the grid, including 'EXTERNAL REVIEW & COMMENT RESOLUTION' and 'COMMIT RESOLUTION']																			

DESCRIPTION FOR TEST RESULTS PACKAGE

DESCRIPTION FOR SYSTEM TRANSFER PACKAGE

7/11 X'fer PKg prep




7/11 Sys X'fer request


7/16 UWP mtg.

7/30 WD

7/21 WD comments resolution

8/28 X'fer PKg @ SUE

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS			
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START	
GK 	SU3-GK01																		M	W	W	FLUSH	-----	-----
																98			E	E	E	HYDRO	-----	-----
																						PREOP.	4/30/84	6/29/84
																						PREOP PKG VAULTED		XFR PKG VAULTED
																100			I	W	W	NOTES:	-NEED sheave to complete ME13 ON SGK04A	
GL 	RESOLVE W/D COMMENTS																		M	W	W	FLUSH	-----	-----
	RESOLVE TEST PKG REVIEW COMMENTS (TECH SUPPORT)															99			E	E	E	HYDRO	-----	-----
	EXTERNAL REVIEW																					PREOP.	4/30/84	5/9/84
	RESOLVE EXTERNAL REVIEW COMMENTS																					PREOP PKG VAULTED		XFR/PKG VAULTED
																100			I	W	W	NOTES:		
GN-1 GN-2 	PREP, PERFORM DYNAMIC TEST / PREOP SU3-GN01 & GN02																		M	W	W	FLUSH	-----	-----
																			E	E	E	HYDRO	-----	-----
																						PREOP.	6/28/84	
																						PREOP PKG VAULTED		XFR PKG VAULTED
	(SEE ATTACHED SCHEDULE)															97			I	W	W	NOTES:		



GL AUX. BLDG HVAC

2592

CU/MILE 407

2059





DATE	DESCRIPTION	BY	DATE	DESCRIPTION	BY
1			18		
2			19		
3			20		
4			21		
5			22		
6			23		
7			24		
8			25		
9			26		
10			27		
11			28		
12			29		
13			30		
14			31		
15			1		
16			2		
17			3		
18			4		
19			5		
20			6		
21			7		
22			8		
23			9		
24			10		
25			11		
26			12		
27			13		
28			14		
29			15		
30			16		
31			17		
1			18		
2			19		
3			20		
4			21		
5			22		
6			23		
7			24		
8			25		
9			26		
10			27		
11			28		
12			29		
13			30		
14			31		
15			1		
16			2		
17			3		
18			4		
19			5		
20			6		
21			7		
22			8		
23			9		
24			10		
25			11		
26			12		
27			13		
28			14		
29			15		
30			16		
31			17		
1			18		
2			19		
3			20		
4			21		
5			22		
6			23		
7			24		
8			25		
9			26		
10			27		
11			28		
12			29		
13			30		
14			31		
15			1		
16			2		
17			3		
18			4		
19			5		
20			6		
21			7		
22			8		
23			9		
24			10		
25			11		
26			12		
27			13		
28			14		
29			15		
30			16		
31			17		

RESOLUTION FOR TEST RESULTS PAGES





ISSUE LOG

RESOLUTION FOR SYSTEM CHANGE PAGES

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
B △																		M	W	W	FLUSH	-----	-----
																		E	E	E	HYDRO	-----	-----
																		100	W	W	PREOP	6/22/84	
																		I			PREOP PKG VAULTED	XFR/PKG VAULTED	
																		16			NOTES:		
GS △																		M	W	M	FLUSH	-----	-----
																		E	E	E	HYDRO	-----	-----
																		100	W	W	PREOP	8/12/84	
																		I			PREOP PKG VAULTED	XFR/PKG VAULTED	
																		27			NOTES:		
GT/GR △																		M	W	M	FLUSH	-----	-----
																		65	E	E	HYDRO	-----	-----
																		E	E	E	PREOP	8/27/84	
																		0/100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I			NOTES:		
HA △																		M	W	M	FLUSH	4/1/84	3/24/84
																		0	E	E	HYDRO	5/19/84	
																		E	E	E	PREOP	9/10/84	
																		72	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I			NOTES:		





SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
IIB 	I & C, ELECTRICAL AND MECHANICAL TESTING (ME024)																	M			FLUSH	2/11/83	2/11/84
	SUG-ME11 HB03, FP-2																	60			HYDRO	4/28/84	5/14/84
	SUG-ME11 HB03, FP-3																	E			PREOP	5/25/84	5/15/84
	SUG-ME06 ME01 & ME04 PHB02A SUG-ME10 PHB02B SUG-ME01 & ME04 SUI-ME06																	91			PREOP PKG VAULTED   XFR/PKG VAULTED		
																	I			NOTES:			
																	1/33						
																	2/96						
																	4/72						
IIC 	I & C, ELECTRICAL, ME02 (INTERMITTENT) TESTING																	M			FLUSH	4/21/84	
	SUG-ME11 HQ01 FP-1 & FP-2																	70			HYDRO	5/3/84	
	SUG-ME10 HC-1 -> 20																	E			PREOP	7/1/84	
																	79			PREOP PKG VAULTED   XFR/PKG VAULTED			
																	I			NOTES:			
																	2/39						
																	3/67						
IID 	I & C, ELECTRICAL & MECHANICAL TESTING																	M			FLUSH	6/30/84	3/29/84
	PREP/PERFORM SUI-HD01																	-			HYDRO	7/20/84	
	PREP/PERFORM SUG-ME01 HQ01, FP-1																	E			PREOP	9/14/84	
																	4			PREOP PKG VAULTED   XFR/PKG VAULTED			
																	I			NOTES:			
																	0						
IIB 	I & C, ELECTRICAL & MECH TESTING																	M			FLUSH	3/16/84	3/19/84
	SUG-ME11 HE01, FP-3																	82			HYDRO	4/26/84	5/11/84
	SUG-ME11 HB01, FP-7																	E			PREOP	6/2/84	
	SUG-ME11 HE01, FP-8																	94			PREOP PKG VAULTED   XFR/PKG VAULTED		
PREP/PERFORM SUG-ME10 HE01, 6, 6A, 9, 10, 11, 13, 16, 17, 18																	I			NOTES:			
																	97						

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
IIF-1 IIF-2 IIF-3  △	TEST PKG, RESULTS (INTERNAL) REVIEW																	M	W	W	FLUSH	4/19/83	4/19/83
	XFER PKG, TECH SUPPORT REVIEW																	100	E	E	HYDRO	4/30/83	1/28/84
																		E	E	E	PREOP.	5/7/84	6/8/84
																	100	W	W	PREOP PKG VAULTED XFER PKG VAULTED			
																	I	W	W	NOTES:			
																	100						
IIV  △	RESOLVE I/O PKG COMMENTS																	M	W	W	FLUSH	3/30/84	4/9/84
																		100	E	E	HYDRO	4/2/84	5/18/84
																		E	E	E	PREOP.	5/1/84	5/28/84
																	100	W	W	PREOP PKG VAULTED XFER/PKG VAULTED			
																	I	W	W	NOTES:			
																	100						
JE  △	COMPLETE CWP-JE-76 GEO TEST (ON HOLD - Post HFT)																	M	W	W	FLUSH	10/1/83	12/15/83
	RESOLVE W/D COMMENTS																	100	E	E	HYDRO	11/9/83	12/7/83
																		E	E	E	PREOP.	3/7/84	3/29/84
																	100	W	W	PREOP PKG VAULTED XFER/PKG VAULTED			
																	I	W	W	NOTES:			
																	100						
KA  △	CLEAR TOE, XFER TO OPS																	M	W	W	FLUSH	9/15/82	9/15/82
																		100	E	E	HYDRO	5/12/83	5/12/83
																		E	E	E	PREOP.	9/18/83	9/18/83
																	100	W	W	PREOP PKG VAULTED XFER/PKG VAULTED			
																	I	W	W	NOTES: KA-1			
																	100						



HF-1, 2-3 SEC. WASTE

2478

INTEG. 2486

	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25

	26	27	28	29	30	31	32	33	34	35

HY HYDROGEN

WINNELL  
2-481

PLANNED  
7078

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35

RESOLUTION FOR TEST RESULTS PURCHASE

RESOLUTION FOR TEST RESULTS PURCHASE

RESOLUTION FOR TEST RESULTS PURCHASE

DATE 4/5-24

DATE 4/5-24

DATE 4/5-24


**JE BMER. FUE OIL**  
**JENKINS 2573**  
**BROADWATER 2571**

REV	DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	REV	DATE	DESCRIPTION FOR TEST RESULTS PACKAGE
1	5/13	WALKDOWN COMMENTS	1	18	WALKDOWN COMMENTS
2	5/16	WALKDOWN COMMENTS	2	21	WALKDOWN COMMENTS
3	5/17	WALKDOWN COMMENTS	3	24	WALKDOWN COMMENTS
4	5/17	WALKDOWN COMMENTS	4	27	WALKDOWN COMMENTS
5	5/18	WALKDOWN COMMENTS	5	30	WALKDOWN COMMENTS
6	5/18	WALKDOWN COMMENTS	6	31	WALKDOWN COMMENTS
7	5/18	WALKDOWN COMMENTS	7	32	WALKDOWN COMMENTS
8	5/18	WALKDOWN COMMENTS	8	33	WALKDOWN COMMENTS
9	5/18	WALKDOWN COMMENTS	9	34	WALKDOWN COMMENTS
10	5/18	WALKDOWN COMMENTS	10	35	WALKDOWN COMMENTS
11	5/18	WALKDOWN COMMENTS	11	36	WALKDOWN COMMENTS
12	5/18	WALKDOWN COMMENTS	12	37	WALKDOWN COMMENTS
13	5/18	WALKDOWN COMMENTS	13	38	WALKDOWN COMMENTS
14	5/18	WALKDOWN COMMENTS	14	39	WALKDOWN COMMENTS
15	5/18	WALKDOWN COMMENTS	15	40	WALKDOWN COMMENTS
16	5/18	WALKDOWN COMMENTS	16	41	WALKDOWN COMMENTS
17	5/18	WALKDOWN COMMENTS	17	42	WALKDOWN COMMENTS
18	5/18	WALKDOWN COMMENTS	18	43	WALKDOWN COMMENTS
19	5/18	WALKDOWN COMMENTS	19	44	WALKDOWN COMMENTS
20	5/18	WALKDOWN COMMENTS	20	45	WALKDOWN COMMENTS
21	5/18	WALKDOWN COMMENTS	21	46	WALKDOWN COMMENTS
22	5/18	WALKDOWN COMMENTS	22	47	WALKDOWN COMMENTS
23	5/18	WALKDOWN COMMENTS	23	48	WALKDOWN COMMENTS
24	5/18	WALKDOWN COMMENTS	24	49	WALKDOWN COMMENTS
25	5/18	WALKDOWN COMMENTS	25	50	WALKDOWN COMMENTS
26	5/18	WALKDOWN COMMENTS	26	51	WALKDOWN COMMENTS
27	5/18	WALKDOWN COMMENTS	27	52	WALKDOWN COMMENTS
28	5/18	WALKDOWN COMMENTS	28	53	WALKDOWN COMMENTS
29	5/18	WALKDOWN COMMENTS	29	54	WALKDOWN COMMENTS
30	5/18	WALKDOWN COMMENTS	30	55	WALKDOWN COMMENTS
31	5/18	WALKDOWN COMMENTS	31	56	WALKDOWN COMMENTS
32	5/18	WALKDOWN COMMENTS	32	57	WALKDOWN COMMENTS
33	5/18	WALKDOWN COMMENTS	33	58	WALKDOWN COMMENTS
34	5/18	WALKDOWN COMMENTS	34	59	WALKDOWN COMMENTS
35	5/18	WALKDOWN COMMENTS	35	60	WALKDOWN COMMENTS

REV	DATE	DESCRIPTION FOR TEST RESULTS PACKAGE
5/3		
5/4		
5/7		
5/6		

Request Transfer with consideration  
Prepare w/B package  
w/B conference  
system w/B

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
KC1B △																		M	W	W	FLUSH	-----	-----
																		98	E	E	HYDRO	-----	-----
																		E	E	E	PREOP	5/12/84	6/18/84
																		100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I	W	W	NOTES:		
KC3 △																		99	M	W	FLUSH	-----	-----
																		N/A	E	E	HYDRO	-----	-----
																		E	E	E	PREOP	5/24/84	6/29/84
																		88	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I	W	W	NOTES:		
KC-4 KC-5 KC-6 KC-7 KC-8 KC-9 KC-10 △																		M	W	W	FLUSH	-----	-----
																		100	E	E	HYDRO	-----	-----
																		E	E	E	PREOP	5/1/84	6/2/84
																		100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I	W	W	NOTES:		
KD △																		99	M	W	FLUSH	-----	-----
																		O	E	E	HYDRO	-----	-----
																		E	E	E	PREOP	-----	-----
																		O	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED	
																		I	W	W	NOTES:		



PERFORM SU4KCO1B

I/C & E TEST

SU4KCO3  
PRE-REQ

PERFORM SU4KCO3 (SECT 7)

I/C & E TEST

PERFORM SU4KCO4

I/C & E TEST

T/O ACCEPT & REVIEW

COMPONENT TAGGING

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
KE-1 KE-2 △	RESOLVE SU3-KE01 W/C COMBUTS																	M	W	W	FLUSH	-----	-----
	PRE X-FER PKG																	100	E	E	HYDRO	-----	-----
	REVIEW/PROP TEST PACKAGE																	E	E	E	PREOP.	2/19/84	2/18/84
	TECH SUPPORT REVIEW																	100	W	W	PREOP PKG VAULTED   XFER/PKG VAULTED		
RESULTS REVIEW																	100	W	W	NOTES:			
(SEE ATTACHED RESULTS PKG. STATUS)																	100						
KE-3 △	COMP TEST / LOAD TEST																	M	M	M	FLUSH	-----	-----
	ELECTRICAL TESTING																	—	E	E	HYDRO	-----	-----
	PERF SU3-KE05 SECT. 7.9 (AS AVAILABLE)																	E	E	E	PREOP		
	PERF SU3-KE05 SECT. 7.9 (AS AVAILABLE)																	79	W	W	PREOP PKG VAULTED   XFER/PKG VAULTED		
I/C & E TEST																	0			NOTES:			
KF △	Re-write SU4KFO1,2																	M	M	M	FLUSH	-----	-----
	COMP TEST BY RELEASE																	15	E	E	HYDRO	-----	-----
	PERFORM HKFO4A8B																	E	E	E	PREOP.	8/27/84	
	PERFORM HKFO4A8B																	45	W	W	PREOP PKG VAULTED   XFER/PKG VAULTED		
I/C & E TEST																	0			NOTES:			
KH △	PERFORM SU4KH02																	M	W	W	FLUSH	3/17/84	3/16/84
	PREP PKG																	90	E	E	HYDRO	3/30/84	5/27/84
	PERFORM SU4KH02																	E	E	E	PREOP.	4/30/84	5/28/84
	PREP PKG																	100	W	W	PREOP PKG VAULTED   XFER/PKG VAULTED		
I/C & E TEST																	93			NOTES:			



SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
KJ △																		M	<del>W</del>	<del>W</del>	FLUSH	11/9/83	11/9/83
																		E	<del>E</del>	<del>E</del>	HYDRO	10/29/84	1/12/84
																		100	<del>W</del>	<del>W</del>	PREOP.	5/9/84	6/22/84
																		100			PREOP PKG VAULTED		XFR/PKG VAULTED
LA △																		M	M	M	FLUSH	-----	-----
																		0	E	E	HYDRO	-----	-----
																		E	E	E	PREOP	-----	-----
																		0	W	W	PREOP PKG VAULTED		XFR/PKG VAULTED
LD △																		M	<del>W</del>	<del>W</del>	FLUSH	-----	-----
																		E	<del>E</del>	<del>E</del>	HYDRO	-----	-----
																		78	<del>W</del>	<del>W</del>	PREOP	6/15/84	
																		0			PREOP PKG VAULTED		XFR/PKG VAULTED
LE △	ISC, ELECTRICAL AND MECH TESTING																	M	<del>W</del>	<del>M</del>	FLUSH	1/24/84	
																		23	<del>E</del>	<del>E</del>	HYDRO	1/24/84	
																		E	<del>W</del>	<del>W</del>	PREOP.	5/25/84	
																		93			PREOP PKG VAULTED		XFR/PKG VAULTED
																		9			NOTES:		

I/C & E TEST

E TEST

PREP SUI LDO1  
PERFORM

PREP/PERF SUI-LE01

PREP/PERF  
SUI-LE02

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS			
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START	
LF △	OBTAIN COMPONENT RELEASES *																	M	M	M	FLUSH	-----	-----	
																			-	-	-	HYDRO	-----	-----
																			E	E	E	PREOP	8/12/84	
																			54	E	E	PREOP PKG VAULTED	XFR/PKG VAULTED	
																			I	W	W	NOTES: * 10 Releases outstanding.		
																			22					
MA △	REVIEW RESULTS																	M	W	W	FLUSH	-----	-----	
	PREP PACKAGE (S04MA01)																	N/A	E	E	HYDRO	-----	-----	
	TECH SUPPORT REVIEW																	E	E	E	PREOP	4/30/84	5/8/84	
	PREP FOR XFER W/D																	100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED		
																		I			NOTES:			
																		100						
NE △	DRY RUN SUBNEQ																	M	W	W	FLUSH	-----	-----	
																		N/A	E	E	HYDRO	-----	-----	
																		E	E	E	PREOP	5/29/84		
																		100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED		
																		I			NOTES:			
																		100						
NF △	WRITE/APPROVE NF SYSTEM PROCEDURES																	M	W	W	FLUSH	-----	-----	
																		N/A	E	E	HYDRO	-----	-----	
																		E	E	E	PREOP	8/12/84		
																		100	W	W	PREOP PKG VAULTED	XFR/PKG VAULTED		
																		I			NOTES:			
																		100						



MA-1, -2 MAIN GEN.

2595

2523

NO.	DATE	DESCRIPTION	BY
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			
31			
32			
33			
34			
35			




NO.	DATE	DESCRIPTION	BY
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			
31			
32			
33			
34			
35			

DESCRIPTION FOR TEST RESULTS PACKAGE

DESCRIPTION FOR SYSTEM TRAINING PACKAGE

DATE 4/5/21

BY [Signature]

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP. TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
NB/NG																		M	M	M	FLUSH		
																		N/A	E	E	HYDRO		
																		E	E	E	PREOP.		
																		100	W	W	PREOP PKG VAULTED	XFR PKG VAULTED	
																		I			NOTES:		
																		N/A					
NK PK PJ 	REVIEW/PROP PKG 1																	M	W	W	FLUSH	-----	-----
	RESULTS PACKAGE (SUSYK01'R/R)																	N/A	E	E	HYDRO	-----	-----
	PREP XFER TECH SUPPORT REVIEW																	E	E	E	PREOP.	11-19-82	11-20-82
	PKG (NK01) (SEE ATTACHED RESULTS PKG. STATUS)																	100	W	W	PREOP PKG VAULTED	XFR PKG VAULTED	
	PREP FOR SUPPK02 ON PK13 PERFORM SUPPK02 PREP PKG FOR CK LIST																	I			NOTES:		
	LOAD BOX TO VENDOR FOR REPAIR & CALIBRATION																	N/A					
	* RETURN TO NORM SERV																	M	W	W	FLUSH	10/22/83	2/11/84
NT 	NO ACTIVITY (SEE ATTACHED RESULTS PKG. STATUS)																	E	E	E	HYDRO	2/10/84	
	LEAK TEST																	100	W	W	PREOP.	2/29/84	4/5/84
	SUS-NT01 (POST HFT)																	I			PREOP PKG VAULTED	XFR/PKG VAULTED	
																		100			NOTES:		
																		M	W	W	FLUSH	-----	-----
QJ-2 QJ-3 QJ-4 	IAC TESTING																	E	E	E	HYDRO	-----	-----
	QJ-4 CWP-QJ-34 I																	83	W	W	PREOP.	2/29/84	2/28/84
	QJ-1 CWP-QJ-35 E																	I			PREOP PKG VAULTED	XFR/PKG VAULTED	
	QJ-2 SYSTEM OPERATIONAL FOR HFT																	100			NOTES:		
																		I					

NK 25 Volt DC

HAIRFIELD 2525

SEMMES 2523

D

5/14  
5/10  
Request for proposal  
System Upgrade

5/11

5/10

NO	DATE	DESCRIPTION FOR TEST RESULTS PACKAGE
1	5/14	Request for proposal System Upgrade
2	5/10	Request for proposal System Upgrade
3	5/11	Request for proposal System Upgrade
4	5/11	Request for proposal System Upgrade
5	5/11	Request for proposal System Upgrade
6	5/11	Request for proposal System Upgrade
7	5/11	Request for proposal System Upgrade
8	5/11	Request for proposal System Upgrade
9	5/11	Request for proposal System Upgrade
10	5/11	Request for proposal System Upgrade
11	5/11	Request for proposal System Upgrade
12	5/11	Request for proposal System Upgrade
13	5/11	Request for proposal System Upgrade
14	5/11	Request for proposal System Upgrade
15	5/11	Request for proposal System Upgrade
16	5/11	Request for proposal System Upgrade
17	5/11	Request for proposal System Upgrade
18	5/11	Request for proposal System Upgrade
19	5/11	Request for proposal System Upgrade
20	5/11	Request for proposal System Upgrade
21	5/11	Request for proposal System Upgrade
22	5/11	Request for proposal System Upgrade
23	5/11	Request for proposal System Upgrade
24	5/11	Request for proposal System Upgrade
25	5/11	Request for proposal System Upgrade
26	5/11	Request for proposal System Upgrade
27	5/11	Request for proposal System Upgrade
28	5/11	Request for proposal System Upgrade
29	5/11	Request for proposal System Upgrade
30	5/11	Request for proposal System Upgrade
31	5/11	Request for proposal System Upgrade
32	5/11	Request for proposal System Upgrade
33	5/11	Request for proposal System Upgrade
34	5/11	Request for proposal System Upgrade
35	5/11	Request for proposal System Upgrade

DESCRIPTION FOR TEST RESULTS PACKAGE

DATE

DESCRIPTION FOR SYSTEM TRANSFER PACKAGE

NO	DATE	DESCRIPTION FOR SYSTEM TRANSFER PACKAGE
36	5/11	Request Transfer Consideration
37	5/10	Prepare WD package
38	5/11	WD conference
39	5/11	System WD
40		
41		
42		
43		
44		
45		
46		
47		
48		
49		
50		
51		
52		
53		
54		
55		

NT WITROGEN

VEGIA 2556

SEMMES 2523

DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM TRAINING PACKAGE
5/4	Request System Transfer Consideration	5/8	Request System Transfer Consideration
5/11	Prepare WP Package	5/14	Prepare WP Package
5/15	WP conference	5/15	WP conference

5/4

5/11

5/15

5/8

5/14

5/15

5/4

5/11

5/15

5/8

5/14

5/15

5/4

5/11

5/15

5/8

5/14

5/15

5/4

5/11

5/15

5/8

5/14

5/15

5/4

5/11

5/15

5/8

5/14

5/15

5/4

5/11

5/15

5/8

5/14

5/15

5/4

5/11

5/15

5/8

5/14

5/15

5/4

5/11

5/15

5/8

5/14

5/15

5/4

5/11

5/15

5/8

5/14

5/15

5/4

5/11

5/15

5/8

5/14

5/15

5/4

5/11

5/15

5/8

5/14

5/15

DESCRIPTION FOR TEST RESULTS PACKAGE

TRACES LOG

DESCRIPTION FOR SYSTEM TRAINING PACKAGE

DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM TRAINING PACKAGE
5/8	Request System Transfer Consideration	5/8	Request System Transfer Consideration
5/14	Prepare WP Package	5/14	Prepare WP Package
5/15	WP conference	5/15	WP conference

REV 0

DATE 4/5/84

APPROVE: [Signature]

PJ 650 VOLT DC  
 HAIRFIELD ISLS  
 SEMMES 2523

DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM TRAUDEF PACKAGE
1	RECEIVED FROM... SYSTEM...	18	EXTERNAL REVIEW COMMENTS T D SMITH S KELT-22
2		19	
3		20	
4		21	
5		22	
6		23	
7		24	
8		25	
9		26	
10		27	
11		28	
12		29	
13		30	
14		31	
15		32	
16		33	
17		34	
18		35	
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			
31			
32			
33			
34			
35			

TRAUDEF LOG  
 DATE: 5/3 Pre WD mfg  
 5/10 System WD  
 5/23 PKg @ SUE  
 DESCRIPTION FOR TEST RESULTS PACKAGE  
 DESCRIPTION FOR SYSTEM TRAUDEF PACKAGE  
 REV D DATE 4/15/84 ATTORNE: SUE

SYSTEM	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T	W	TH	F	COMP TEST	FWD	TOP	STATUS		
	9	10	11	12	13	14/15	16	17	18	19	20	21/22	23	24	25	26	27				ACTIVITY	SCHED START	ACTUAL START
RL △	ELECTRO SWITCH CHANGE OUTS ON HOLD - NEED SA-2 OUTAGE																	M	W	W	FLUSH	-----	-----
	CLOSE OUT OPEN ITEMS																	N/A	W	W	HYDRO	-----	-----
	(SEE ATTACHED TRANSFER PKG. STATUS)																	E	W	W	PREOP	-----	-----
																		100	W	W	XFR PKG VAULTED		
																		I	W	W	NOTES:		
RM △																		N/A	W	W	FLUSH	3/28/84	6/15/84
																		M	W	W	HYDRO	7/1/84	-----
																		O	W	W	PREOP	7/20/84	-----
																		E	W	W	PREOP PKG VAULTED   XFR/PKG VAULTED		
																		100	W	W	NOTES:		
RP-1 RP-2 △	PREP AND REVIEW TRANSFER PACKAGE																	M	W	W	FLUSH	-----	-----
																		N/A	W	W	HYDRO	-----	-----
																		E	W	W	PREOP	-----	-----
																		100	W	W	XFR/PKG VAULTED		
																		I	W	W	NOTES:		
SA △	PERFORM SUB-SAD1 SECTIONS 7.7 & 7.9																	M	W	W	FLUSH	-----	-----
	EXTERNAL REV. SUB-SAD3																	N/A	W	W	HYDRO	-----	-----
	RESOLVE & INCORP. COMMENTS SUB-SAD3																	E	W	W	PREOP	7/2/84	7/4/84
																		100	W	W	PREOP PKG VAULTED   XFR/PKG VAULTED		
																		I	W	W	NOTES:		

RL-142 Main Contract Board

HAYES 2476

ANDERSEN 1113

DATE	DESCRIPTION FOR TEST RESULTS PACKAGE	DATE	DESCRIPTION FOR SYSTEM TRANSFER PACKAGE
1		18	WTE
2		19	WTE
3		20	WTE
4		21	WTE
5		22	WTE
6		23	WTE
7		24	WTE
8		25	WTE
9		26	WTE
10		27	WTE
11		28	WTE
12		29	WTE
13		30	WTE
14		31	WTE
15		32	WTE
16		33	WTE
17		34	WTE
18		35	WTE
19		36	WTE
20		37	WTE
21		38	WTE
22		39	WTE
23		40	WTE
24		41	WTE
25		42	WTE
26		43	WTE
27		44	WTE
28		45	WTE
29		46	WTE
30		47	WTE
31		48	WTE
32		49	WTE
33		50	WTE
34		51	WTE
35		52	WTE
36		53	WTE
37		54	WTE
38		55	WTE
39		56	WTE
40		57	WTE
41		58	WTE
42		59	WTE
43		60	WTE
44		61	WTE
45		62	WTE
46		63	WTE
47		64	WTE
48		65	WTE
49		66	WTE
50		67	WTE
51		68	WTE
52		69	WTE
53		70	WTE
54		71	WTE
55		72	WTE
56		73	WTE
57		74	WTE
58		75	WTE
59		76	WTE
60		77	WTE
61		78	WTE
62		79	WTE
63		80	WTE
64		81	WTE
65		82	WTE
66		83	WTE
67		84	WTE
68		85	WTE
69		86	WTE
70		87	WTE
71		88	WTE
72		89	WTE
73		90	WTE
74		91	WTE
75		92	WTE
76		93	WTE
77		94	WTE
78		95	WTE
79		96	WTE
80		97	WTE
81		98	WTE
82		99	WTE
83		100	WTE

DATE: 8/31, 9/1, 9/6, 9/7

DESCRIPTION FOR TEST RESULTS PACKAGE

DESCRIPTION FOR SYSTEM TRANSFER PACKAGE

TRANSFER PKG prep  
 X'fer request  
 WRD mfg.  
 WRD

DATE: 4/5-24 APPROVE: fill

BP-14c Misc. Control Panels

WYNES 2474

Andersen 2113

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35				

DATE																	DESCRIPTION FOR TEST RESULTS PACKAGE																						
DATE																	DESCRIPTION FOR DATA TRANSFER PACKAGE																						
07/31																																							
08/04																																							
07/16																																							
07/16																																							

X'fer PK9 prep  
X'fer request  
WD mfg  
WD

DATE: 4/5-24  
APPROVE: [Signature]

REV 0





SYSTEM	DATE														COMD TEST	FWD	TOP	STATUS						
	M	T	W	TH	F	S/S	M	T	W	TH	F	S/S	M	T				W	ACTIVITY	SCHED START	ACTUAL START			
SJ △	9	10	11	12	13	14/15		16	17	18	19	20	21/22	23	24	25	26	27	M	M	M	FLUSH	2/29/84	5/28/84
																			98	M	M	HYDRO	6/15/84	6/20/84
																			E	E	E	PREOP	7/11/84	
																			100	W	W			
SK △																			I					
																			99					
																			M	M	M	FLUSH		
																			E	E	E	HYDRO		
SP △																			100			PREOP	4/2/84	4/24/84
																			I					
																			M	M	M	FLUSH		
																			E	E	E	HYDRO		
SR																			52			PREOP	9/18/84	
																			I					
																			4					
																			W	W	W			
SR																			M	M	M	FLUSH		
																			E	E	E	HYDRO		
																			30			PREOP		
																			I	W	W			

IFC COMPONENT TESTING  
 APPROVE S41-SJ01  
 CLEAR NCR'S & OITS ITEMS 4.1 & BELOW  
 PREP/PERFORM S46-ME10 S4XX (AS AVAILABLE)  
 S41 VENDOR REFS  
 PREP S45 S45

PERFORM S44-SK01

IFC AND ELECTRICAL TESTING  
 VENDOR WORK PLAN - PERFORM ATP  
 PERFORM PREREQUISITE TESTING

ELECTRICAL SCHEME CHECKS  
 IFC COMPONENT TESTING

NOTES:

NOTES:

NOTES:

NOTES:



X

45

SYSTEMS TURNED OVER TO STARTUP  
SYSTEMS TRANSFERRED TO OPERATIONS

Systems by Sort

8/14/84

DISTRIBUTION:

GLOVER  
HANDFINGER  
CAMERON  
McLAURIN  
GARDNER

CRAWFORD  
MILLER  
CREEL

HILL, E.  
JOHNSON, J.

WAGNER  
S.T.S  
OPS.S.S.

ARNWINE  
FOSTER  
BUNDY (NRC)  
NRC #62  
ZELL  
RESULTS

CARDEN  
BISHOP  
BROWN  
HERBST  
HOLLAWAY  
KVETON  
SMITH, J.H. B  
BAILEY (NPE)  
JOHNSON, M. (NPE)  
GUKEISEN (NPE)

DEVARGAS  
OPERATIONS SUPPORT

35 copies

DATE 14 AUG 84 10:51:33

ROSE

SYSTEM TURNOVER INDEX

SYS	SYSTEM	T/O	OPS	Q
RID. DES	DESCRIPTION	DATE	T/O	N.A&E.

SYSTEM TURNOVER INDEX

AUGUST 14, 1984

1	AB-1	MAIN STEAM (SEC HYDRO BOUNDRIES) (WESTINGHOUSE-830723)	830723		Q	B
2	AB-2	MAIN STEAM (BALANCE OF SYST.) (ELECTRICAL-840210) (WESTINGHOUSE-840217) (MECHANICAL-840221)	840221		N	B
3	AC-1	MAIN TURBINE (GE SCOPE) (GENERAL ELECTRIC - 831001 FULL T/O)	831001		N	B
4	AC-2	MAIN TURBINE (BECHTEL SCOPE) (GENERAL ELECTRIC - 830812) (WESTINGHOUSE-831201) (ELECTRICAL-831129)	831201		N	B
5	AD	CONDENSATE (GENERAL ELECTRIC-830107) (WESTINGHOUSE-830107)	830107	840420	N	B
6	AE	MAIN FEEDWATER (WESTINGHOUSE-830128)	830128		Q	B
7	AF-1	HEATER DRAIN PUMPS & TANK (WESTINGHOUSE-821214)	821214		N	B
8	AF-2	MISC PIPING TANKS, IIX, ETC. (GENERAL ELECTRIC - 830810) (MECHANICAL-830810) (ELECTRICAL-830928) (WESTINGHOUSE-840203)	840203		N	B
9	AK	MAIN COND PIPING (WESTINGHOUSE-821112)	821112	840531	N	B
10	AL	AUXILIARY FEEDWATER (WESTINGHOUSE-821123)	821123		Q	B
11	AN-1	STORAGE TANKS & TRANSFER SYSTEM	820614	840427	N	B
12	AN-2	DEGASSIFIER & DEGASSIFIER PUMPS	820507	840427	N	B
13	AP	CONDENSATE TRANSFER & STORAGE	820527	821230	N	B
14	AQ	CONDENSATE & FEEDWATER CHEM. CONTROL (ELECTRICAL - 830603) (WESTINGHOUSE - 830711) (MECHANICAL - 830801)	830801	840531	N	B
15	AX-1	ACID FEED (CWSH)	820824		N	S&L
16	AX-2	ACID FEED (COND. DEMIN)	820823	840427	N	S&L
17	BB	REACTOR COOLANT (WESTINGHOUSE-NSSS-840127) (WESTINGHOUSE-INSTR-840104) (MECHANICAL-840103)	840127		Q	B

SYSTEM TURNOVER INDEX

* . SYS .	SYSTEM	* T/O	* OPS	* Q .
* RID. DES .	DESCRIPTION	* DATE	* T/O	* / .
*=====	*=====	*=====	*=====	*=====
* 18 BG-1	(ELECTRICAL-840103) BORON ADDITION TO CHG PUMP SUCTION	840103 831122		Q B
*	(ELECTRICAL-831111)	831111		
*	(WESTINGHOUSE-831112)	831112		
*	(MECHANICAL-831122)	831122		
* 19 BG-2	CHARGING & LETDOWN	831122		Q B
*	(WESTINGHOUSE-831112)	831112		
*	(MECHANICAL-831121)	831121		
*	(ELECTRICAL-831122)	831122		
* 20 BG-3	BORON THERMAL REGENERATION	840405		Q B
*	(WESTINGHOUSE-840405)	840405		
*	(MECHANICAL-840209)	840209		
*	(ELECTRICAL-840210)	840210		
* 21 BL	REACTOR MAKEUP WATER	821019	840420	Q B
*	(WESTINGHOUSE-821019)	821019		
* 22 BM	STEAM GENERATOR BLOWDOWN	830203		Q B
*	(WESTINGHOUSE-830203)	830203		
* 23 BN	REFUELING WATER STORAGE	821027		Q B
*	(WESTINGHOUSE-821027)	821027		
* 24 CA-1	STEAM SEALS (GE SCOPE)	830810	840412	N B
*	(WESTINGHOUSE - 830719)	830719		
*	(GENERAL ELECTRIC - 830810)	830810		
* 25 CA-2	STEAM SEALS (BECHTEL SCOPE)	821230	840410	N B
*	(WESTINGHOUSE-821230)	821230		
* 26 CB	MAIN TURBINE & GENERATOR LUBE. OIL	820614	840416	N B
*	(GENERAL ELECTRIC - 830826)	830826		
* 27 CC	GENERATOR HYDROGEN	830215		N B
*	(GENERAL ELECTRIC -831109 )	831109		
* 28 CD	GENERATOR SEAL OIL	820614	840412	N B
*	(GENERAL ELECTRIC -830906 )	830906		
* 29 CE	STATOR COOLING	820427	840612	N B
*	(DIC PORTION-820427)	820427		
*	(GENERAL ELECTRIC -831116 )	831116		
* 30 CF	LUBE OIL STORAGE, TRANSFER & PURIF.	820614		N B
* 31 CG	CONDENSER AIR REMOVAL	830829	840412	N B
* 32 CH	MAIN TURBINE CONTROL OIL	820614		N B
*	(GENERAL ELECTRIC -831018)	831018		
* 33 CL-1	CHLORINE	820929	840613	N S&L
* 34 CL-2	CHLORINATION SYSTEM	821130	840613	N S&L
* 35 CO	CARBON DIOXIDE	830722	840725	N S&L
* 36 CQ-1	SITE SECURITY (S&L)	821117		N S&L
* 37 CQ-2	SITE SECURITY (HOAD)	840215		N S&L
* 38 CS-1	SITE COMMUNICATION-TELEPHONE	810618	810909	N S&L
* 39 CS-2	SITE COMMUNICATION-ADMIN. BLDG.	810728	810909	N S&L
* 40 CS-3	SITE COMMUNICATIONS-SHOP BLDG	811019	820921	N S&L
* 41 CS-4	SITE COMM.-CHLOR. HOUSE & F.O. PMPHOUSE	811019	820818	N S&L
* 42 CS-5	SITE COMM.-CIRCUL WATER SCREEN HOUSE	811027	820930	N S&L
* 43 CS-6	SITE COMM-MKUP SCREEN HOUSE	810618	810909	N S&L
* 44 CS-7	SITE COMM.-SEWAGE TREATMENT PLANT	820209	820818	N S&L
* 45 CS-9	SITE COMM.-H/2 & CO/2 STORAGE AREA	820209	820818	N S&L
* 46 CS10	SITE COMMUNICATION-BLDG.INTERCONNECT.	820323	820918	N S&L

SYSTEM TURNOVER INDEX

* RID.	* SYS.	* SYSTEM DESCRIPTION	* T/O DATE	* OPS T/O DATE	* Q. / .N.	* A&E.
47	CS11	SITE COMM.-GUARDHOUSE & SECUR. D/G BLD.	831003	840531	N	S&L
48	CW	CIRC WATER SYSTEM	820831		N	S&L
49	CZ	CAUSTIC HANDLING	820928	840427	N	S&L
50	DA	CIRCULATING WATER	821029		N	B
*		(WESTINGHOUSE-821029)	821029			
51	DC-1	BATTERY & DC DIST (MUSH)	800319	800908	N	S&L
52	DC-2	BATTERY & DC DIST (SHOP ADMIN, CWSH)	811012	820716	N	S&L
53	DM-1	EQUIP & FLOOR DRAINS (MUSH)	801222	810416	N	S&L
54	DM-2	EQUIP & FLOOR DRAINS (SHOP BLDG)	820111	820218	N	S&L
55	DM-3	EQUIP & FLOOR DRAINS (CWSH)	820831	820921	N	S&L
56	DM-4	EQUIP & FLOOR DRAINS (FUEL OIL BLDG)	811221	820215	N	S&L
57	DO	DIESEL FIRE PUMP FUEL OIL	820505	840525	Q	S&L
58	EA	SERVICE WATER	820614		N	B
*		(WESTINGHOUSE-820622)	820622			
59	EB	TURBINE BLDG CLOSED COOLING WATER	820716	821223	N	B
*		(WESTINGHOUSE-820719)	820719			
60	EC-1	SPENT FUEL POOL, PUMPS, ETC.	831111	840711	Q	B
*		(MECHANICAL-831111)	831111			
*		(ELECTRICAL-831109)	831109			
*		(WESTINGHOUSE-831109)	831109			
61	EC-2	REFUEL POOL	831111		Q	B
*		(ELECTRICAL-831111)	831111			
*		(MECHANICAL-831111)	831111			
*		(WESTINGHOUSE-831111)	831111			
62	EC-3	FUEL TRANSFER TUBE & UPENDING MACHINE	831118	840720	Q	B
*		(CIVIL-831118)	831118			
*		(MECHANICAL-831118)	831118			
*		(WESTINGHOUSE-831118)	831118			
63	EF-1	ESW (PIPING)	831103		Q	B
*		(WESTINGHOUSE-831028)	831028			
*		(ELECTRICAL-831103)	831103			
*		(MECHANICAL-831103)	831103			
64	EF-2	ESW (PUMPS)	831109		Q	B
*		(MECHANICAL-831102)	831102			
*		(ELECTRICAL-831109)	831109			
*		(WESTINGHOUSE-831028)	831028			
65	EG	COMPONENT COOLING WATER	831206		Q	B
*		(MECHANICAL-831123)	831123			
*		(ELECTRICAL-831130)	831130			
*		(WESTINGHOUSE-831206)	831206			
66	EJ	RESIDUAL HEAT REMOVAL	831202		Q	B
*		(WESTINGHOUSE-831121)	831121			
*		(ELECTRICAL-831202)	831202			
*		(MECHANICAL-831201)	831201			
*		(CIVIL-831201)	831201			
67	EM-1	HIGH PRESSURE INJECTION	831202		Q	B
*		(WESTINGHOUSE-831123)	831123			
*		(ELECTRICAL-831202)	831202			
*		(MECHANICAL-831122)	831122			
68	EM-2	BORON INJECTION	831128		Q	B
*		(WESTINGHOUSE-831119)	831119			

SYSTEM TURNOVER INDEX

* . SYS .	SYSTEM	. T/O .	. OPS .	. Q .
* RID. DES .	DESCRIPTION	. DATE .	. T/O .	. / .
-----				
			DATE	N. A. S. E.
*	(MECHANICAL-831121)	831121		
*	(ELECTRICAL-831128)	831128		
69 EN	CONTAINMENT SPRAY	840330		Q B
*	(WESTINGHOUSE-831227)	831227		
*	(ELECTRICAL-831226)	831226		
*	(MECHANICAL-840330)	840330		
70 EP	ACCUMULATOR SAFETY INJECTION	831206		Q B
*	(WESTINGHOUSE-831116)	831116		
*	(ELECTRICAL-831117)	831117		
*	(MECHANICAL-831206)	831206		
71 FA	AUXILIARY STEAM GENERATOR	820707		N B
72 FB-1	AUX BOILER FEEDWATER SYSTEM	820630		Q B
73 FB-2	MISC PIPING	820520		N B
74 FB-3	REBOILER	820630		N B
75 FC-1	AUXILIARY FEED PUMP TURBINES	831024		Q B
*	(WESTINGHOUSE-831024)	831024		
*	(ELECTRICAL-831022)	831022		
*	(MECHANICAL-831022)	831022		
76 FC-2	STEAM GENERATOR FEED PUMP TURBINE	830914	840612	N B
*	(GENERAL ELECTRIC-830914)	830914		
77 FC-3	AUX. TURBINES (SGFP TURBINES A&B)	831005	840612	N B
*	(WESTINGHOUSE - 831005)	831005		
78 FE	AUXILARY STEAM CHEMICAL ADDITION	820212	840607	N B
79 FO	FUEL OIL	820316	821110	N S&L
80 FP1A	FIRE PROTECTION (ADMIN)	810528	821230	N S&L
81 FP1B	FIRE PROTECTION (SHOP)	821202	821230	N S&L
82 FP3A	FIRE PROTECTION PUMPS	821029	840511	Q S&L
83 FP3B	FIRE PROTECTION ( MAINS AND HYDRANTS)	830203		Q S&L
84 FP-4	FUEL OIL FOAM	820213	830621	N S&L
85 GA	PLANT HEATING	820909		N B
86 GB	CENTRAL CHILLED WATER	830808	840726	N B
*	(WESTINGHOUSE-830808)	830808		
87 GD	ESW PUMPHOUSE BLDG HVAC	820827	840427	Q B
88 GE	TURBINE BLDG HVAC	830922	840719	Q B
*	(WESTINGHOUSE-830922)	830922		
89 GF-1	AUXILIARY BOILER AIR	820209	830111	N B
*	(WESTINGHOUSE-830827)	830827		
90 GF-2	TENDON ACCESS	830804	840427	N B
91 GF-3	MAIN STEAM ENCLOSURE	830929	840516	N B
*	(WESTINGHOUSE-830929)	830929		
92 GF-4	AUXILIARY FEEDWATER PUMP ROOM COOLERS	820714	840427	Q B
93 GF-5	MISC UNIT HEATERS	821005	830111	N B
94 GG	FUEL HANDLING BLDG HVAC	830808	840501	Q B
*	(WESTINGHOUSE - 830808)	830808		
95 GH	RADWASTE BUILDING HVAC	840501		N B
*	(ELECTRICAL-840116)	840116		
*	(MECHANICAL-840116)	840116		
*	(WESTINGHOUSE-840501)	840501		
*	(GENERAL ELECT-840430)	840430		
96 GK	CONTROL BUILDING HVAC	830929		Q B
*	(WESTINGHOUSE-830929)	830929		



SYSTEM TURNOVER INDEX

* . SYS .	SYSTEM	* . OPS . Q .	* .
* RID. DES .	DESCRIPTION	* T/O . T/O . / .	* .
-----	-----	* DATE . DATE . N . A&E .	-----
97 GL	AUXILIARY BLDG HVAC (WESTINGHOUSE - 831001)	831001 840726	Q B
98 GM	DIESEL BLDG HVAC (WESTINGHOUSE-830921)	830926 840410	Q B
99 GN-1	CONTAINMENT COOLING (ELECTRICAL-840312) (MECHANICAL-840312 (WESTINGHOUSE-840312)	830921 840312 840312 840312	Q B
100 GN-2	H2 MIXING AND CRDM COOLERS (ELECTRICAL-840320) (MECHANICAL-840312) (WESTINGHOUSE-840725)	840725 840320 840312 840725	Q B
101 GP	ILRT/SIT (ELECTRICAL-840524) (MECHANICAL-840608)	840608 840524 840608	Q B N B
102 GR	CONTAINMENT ATMOSPHERE (ELECTRICAL-840424) (GENERAL ELECTRIC-840501) (MECHANICAL-840430)	840501 840424 840501 840430	
103 GS	CONTAINMENT HYDROGEN CONTROL (WESTINGHOUSE-840614) (ELECTRICAL-840606) (MECHANICAL-840618)	840618 840614 840606 840618	Q B
104 GT	CONTAINMENT AIR PURIFICATION & CLEANUP (WESTINGHOUSE-840629) (MECHANICAL-840208) (ELECTRICAL-840215)	840629 840629 840208 840215	Q B
105 GX-1	GROUNDING (ELECTRICAL-840515-COMPLETE)	840515 840515	N S&L
106 GX-2	CATHODIC PROTECTION		N S&L
107 HA	GASEOUS RADWASTE (ELECTRICAL-840516) (WESTINGHOUSE-840516) (MECHANICAL-840514)	840516 840516 840516 840514	Q B
108 HB-1	REACTOR COOLANT DRAIN TANKS (ELECTRICAL-831205) (MECHANICAL-831205) (WESTINGHOUSE-831206)	831206 831205 831205 831206	Q B
109 HB-2	WASTE EVAPORATOR AND BALANCE (WESTINGHOUSE-840503) (ELECTRICAL-840106) (MECHANICAL-840414)	840503 840503 840106 840414	Q B
110 HB-3	CHEMICAL DRAIN TANKS AND PUMPS (WESTINGHOUSE-840420) (ELECTRICAL-840323) (MECHANICAL-840427)	840427 840420 840323 840427	Q B
111 HE-4	REVERSE OSMOSIS UNIT (MECHANICAL-840116) (ELECTRICAL-840131) (WESTINGHOUSE-840326)	840326 840116 840131 840326	Q B
112 HC-1	RESIN CHARGING TANKS	840330	Q B

SYSTEM TURNOVER INDEX

* . SYS .	SYSTEM	T/O	OPS	Q.
* RID. DES .	DESCRIPTION	DATE	DATE	.N.ASE.
*	(WESTINGHOUSE-840330)	840330		
*	(MECHANICAL-840301)	840301		
113 HC-2	SPENT RESIN TANKS AND PUMPS	840501		Q B
*	(ELECTRICAL-840420)	840420		
*	(MECHANICAL-840424)	840424		
*	(WESTINGHOUSE-840501)	840501		
114 HC-3	DECANTING, DRUMMING AND COMPACTOR	840323		Q B
*	(WESTINGHOUSE-840322)	840322		
*	(MECHANICAL-840315)	840315		
*	(ELECTRICAL-840323)	840323		
115 HD	DECONTAMINATION	840615		Q B
*	(MECHANICAL-840615)	840615		
*	(ELECTRICAL-840602)	840602		
116 HE	BORON RECYCLE	840330		Q B
*	(WESTINGHOUSE-840330)	840330		
*	(ELECTRICAL-840110)	840110		
*	(MECHANICAL-840330)	840330		
117 HF-1	TDS TANKS AND PUMPS	820928		Q B
*	(WESTINGHOUSE-821013)	821013		
118 HF-2	WASTE MONITOR TANKS AND PIPING	820929		Q B
*	(WESTINGHOUSE-821012)	821012		
119 HF-3	DRAIN COLLECTOR TANKS	820930		Q B
*	(WESTINGHOUSE-821012)	821012		
120 HF-4	SECONDARY LIQUID WASTE EVAPORATOR	840726		Q B
*	(WESTINGHOUSE-840508)	840508		
*	(MECHANICAL-840726)	840726		
*	(ELECTRICAL-840718)	840718		
*	(GENERAL ELECT-840508)	840508		
121 HT-1	HEAT TRACING- CIRC. WTR SCREEN HOUSE	830426	840228	N S&L
122 HT-2	HEAT TRACING-SHOP BLDG	830426	840228	N S&L
123 HX-1	HOISTS, CRANES & ELEVATORS (SHOP & ADMIN)	820622	820702	N S&L
124 HX-2	HOISTS, CRANES & ELEVATORS (CWSH)	820826	830511	N S&L
125 HY	HYDROGEN	830722	840719	N S&L
126 JE	EMERGENCY FUEL OIL	831026		Q B
*	(WESTINGHOUSE-831026)	831026		
*	(DANIEL ELECTRICAL-831018)	831018		
*	(DANIEL MECHANICAL-831018)	831018		
127 KA-1	AIR COMPRESSORS AND DRYERS	820518	840423	Q B
128 KA-2	INSTRUMENT AIR PIPING	820812		Q B
*	(WESTINGHOUSE-820812)	820812		
129 KA-3	PLANT SERVICE AIR PIPING	820825	840719	Q B
130 KB	CONTAINMENT BREATHABLE AIR	840509		Q B
131 KC1A	FIRE PROTECTION WET SYS. TURB. & COMM. COR	821230	840516	N B
132 KC1B	F.P. WET-SYS. REMAINDER OF POWER BLOCK	840313		Q B
*	(ELECTRICAL-840203)	840203		
*	(WESTINGHOUSE-840312)	840312		
*	(MECHANICAL-840313)	840313		
133 KC-2	TRAN. DEL., XNB01, XNB02, XPB03, XPB04, XMR01	820930	840516	N B
134 KC2A	FIRE PROTECTION (MULTIPLEXERS)	820416		Q B
135 KC-3	FIRE PROTECTION (DETECTORS AND ALARMS)	840220		Q B
*	(ELECTRICAL-840220)-FULL TURNOVER	840220		

SYSTEM TURNOVER INDEX

* RID.	* SYS . DES .	* SYSTEM DESCRIPTION	* T/O DATE	* OPS T/O DATE	* Q. /.	* N.A&E.
136	KC-4	F.P. SYS-HALON 1301 (COMPUTER RM)	820422			N B
137	KC-5	F.P. SYS-HALON 1301 (LD CENT&MG SET RM)	831219			Q B
*		(MECHANICAL-831219)	831219			
*		(ELECTRICAL-831219)	831219			
138	KC-6	F.P. SYS-HALON 1301 (ELECT PENE RM NO.1)	840405			Q B
*		(ELECTRICAL-840227)	840227			
*		(MECHANICAL-840405)	840405			
139	KC-7	F.P. SYS-HALON 1301 (ELECT PENE RM NO.2)	840417			Q B
*		(ELECTRICAL-840323)	840323			
*		(MECHANICAL-840417)	840418			
140	KC-3	F.P. SYS-HALON 1301 (SWITCHGEAR RMS)	840323			Q B
*		(MECHANICAL-840323)	840223			
*		(ELECTRICAL-840209)	840209			
141	KC-9	F.P. SYS-HALON 1301 (ESF SWTGR RM NO 1&2)	840322			Q B
*		(ELECTRICAL-840203)	840203			
*		(MECHANICAL-840322)	840322			
142	KC10	F.P. SYS-HALON 1301 CONT. RM. CBL. TRENCHES	840418			Q B
*		(ELECTRICAL-840313)	840313			
*		(MECHANICAL-840418)	840418			
143	KD	DOMESTIC WATER (POWER BLOCK)	840720			N B
*		(GENERAL ELECTRIC-840720)	840720			
*		(ELECTRICAL-840531)	840531			
*		(MECHANICAL-840720)	840720			
144	KE-1	FUEL HANDLING SYSTEM	830923	840720		Q B
*		(WESTINGHOUSE-830923)	830923			
145	KE-2	REACTOR VESSEL SERVICE	831026			Q B
*		(ELECTRICAL-831026)	831026			
*		(MECHANICAL-831026)	831026			
*		(WESTINGHOUSE-831026)	831026			
146	KE-3	REACTOR BLDG. POLAR CRANE	840704			Q B
*		(ELECTRICAL-840618)	840618			Q B
*		(MECHANICAL-840629)	840629			Q B
*		(CIVIL-840704)	840704			Q B
147	KF	CRANES, HOISTS & ELEVATORS	840803			Q B
*		(MECHANICAL-840712)	840712			
*		(ELECTRICAL-840727)	840727			
*		(CIVIL-840803)	840803			
148	KH	SERVICE GASES	831215			N B
*		(WESTINGHOUSE-831213)	831213			
*		(ELECTRICAL-831214)	831214			
*		(MECHANICAL-831215)	831215			
149	KJ	STANDBY DIESEL ENGINES	831122			Q B
*		(MECHANICAL-831118)	831118			
*		(ELECTRICAL-831118)	831118			
*		(WESTINGHOUSE-831122)	831122			
150	LA	SANITARY DRAINAGE	840627			N B
*		(WESTINGHOUSE-831207)	831207			
*		(ELECTRICAL-831216)	831216			
*		(MECHANICAL-840627)	840627			
151	LB	ROOF DRAIN				N B
*		(MECHANICAL- )				

SYSTEM TURNOVER INDEX

* . SYS .	SYSTEM	. OPS .	. Q .	. .
* RID. DES .	DESCRIPTION	. T/O .	. T/O .	. / .
=====	=====	. DATE .	. DATE .	. N. A. S. E. .
152 LD	CHEMICAL WASTE	840320		N B
*	(MECHANICAL-840320)	840320		
*	(WESTINGHOUSE-840307)	840307		
*	(ELECTRICAL-840307)	840307		
153 LE	OILY WASTE	840626		Q B
*	(WESTINGHOUSE-840330)	840330		
*	(ELECTRICAL-840618)	840618		
*	(MECHANICAL-840626)	840626		
154 LF	FLOOR & EQUIPMENT DRAINS			Q B
*	(WESTINGHOUSE- )			
*	(MECHANICAL- )			
*	(ELECTRICAL- )			
155 LL-1	LIGHTING (MUSH)	800328	810416	N S&L
156 LL2A	LIGHT (ADMIN)	810311	810515	N S&L
157 LL2B	LIGHTING (SHOP)	811123	820215	N S&L
158 LL-3	LIGHTING (CWSH)	811119	820528	N S&L
159 LL-4	LIGHTING (FENCE & ROADWAY)	830415	840508	N S&L
160 LL-5	LIGHTING (CHLORINE BLDG)	810708	820215	N S&L
161 LL-6	LIGHTING (GUARDHOUSE)	830927	840524	N
*	(ELECTRICAL-830927)	830927		
162 LV-1	LOW VOLTAGE (MUSH)	800328	810416	N S&L
163 LV2A	LOW VOLTAGE (ADMIN)	810310	810515	N S&L
164 LV2B	LOW VOLTAGE (SHOP)	811123	820218	N S&L
165 LV-3	LOW VOLTAGE (CWSH)	811119	820528	N S&L
166 MA-1	MAIN GENERATOR (GE SCOPE)	831018		N B
167 MA-2	MAIN GENERATOR	840106		N B
*	(ELECTRICAL-840106)	840106		
168 MB-1	EXCITATION & VOLTAGE REGUL.(GE SCOPE)	831018	840516	N B
169 MB-2	EXCITATION & VOLT. REGULATION	831103	840516	N B
*	(ELECTRICAL-831103)	831103		
170 MR	STARTUP TRANSFORMER	810729	821022	N B
171 NB	LOWER MEDIUM VOLTAGE (IE) 4.16KV	820414	830107	Q B
172 NE	STANDBY GENERATION	831024		Q B
*	(ELECTRICAL-FULL TURNOVER)	831024		
173 NF	LOAD SHEDDING & EMERGENCY LOAD SEQUENCE	831128		Q B
174 NG	LOW VOLTAGE SYSTEM (IE)	820503	820913	Q B
175 NK	125 VOLT DC	810729		Q B
176 NN	INSTRUMENT AC (IE)	820311	820930	Q B
177 NT	NITROGEN	830801		N S&L
178 OX	OXYGEN	830719	840607	N S&L
179 PA	HIGHER MEDIUM VOLTAGE 13.8KV	810729	821022	N B
180 PB	LOWER MEDIUM VOLTAGE 4.16KV	811209	821004	N B
181 PG	LOW VOLTAGE SYSTEM	820122	821007	Q B
182 PJ	250 VOLT DC	820430		Q B
183 PK-1	125 VOLT DC	810618	840622	Q B
184 PK-2	125 VOLT DC (COMM CORRIDOR)	840501		Q B
185 PN	INSTRUMENT AC POWER	810722	820716	Q B
186 PQ	UNINTERRUPTABLE AC	820223	821110	Q B
187 QA	NORMAL LIGHTING			N B
188 QB	STANDBY LIGHTING AC			Q B
189 QD	STANDBY LIGHTING DC	840405	840612	Q B

SYSTEM TURNOVER INDEX

* RID.	* SYS .	* SYSTEM DESCRIPTION	* T/O DATE	* OPS T/O DATE	* Q. / .N.	* .#3E.
*		(ELECTRICAL-840405) FULL TURNOVER	840405			
190	QE	TELEPHONE SYSTEM	830825	830906	N	B
191	QF-1	PUBLIC ADDRESS SYSTEM-MAINT.JACKS	821110	840612	N	B
192	QF-2	INTERCOM-PUBLIC ADDRESS SYSTEM	840330	840612	N	B
*		(ELECTRICAL-840330)	840330			
193	QF-3	ESW PUMP HOUSE-PUBLIC ADDRESS SYS.	821027	840612	N	B
194	QG	GROUNDING PERSONNEL SAFETY			N	B
195	QJ-1	HEAT TRACE (FREEZE PROTECTION)	830929	840427	Q	B
*		(ELECTRICAL-830929)	830929			
196	QJ-2	HEAT TRACE (BORON)	840412		Q	B
*		(ELECTRICAL-840412) FULL TURNOVER	840412			
197	QJ-3	HEAT TRACE (RADWASTE PROCESSING SYSTEM)			N	B
198	QJ-4	HEAT TRACE (CAUSTIC SODA, AIRBORNE				
199	QN	WELDING RECEPICAL	840605		N	B
*		(ELECTRICAL-COMPL. 840605)	840605			
200	RC	RAD CHEMISTRY COMPUTER	840312	840424	N	B
201	RG-1	ADMIN BLDG A/C AND HUMID	810220	810515	N	S&L
202	RG-2	SHOP BLDG A/C AND HUMID	810414	810909	N	S&L
203	RJ-1	PLANT COMPUTER (BOP)	820629	840607	N	B
204	RJ-2	PLANT COMPUTER (NSSS)	820507	840622	N	B
205	RK	PLANT ANNUNCIATOR	810720	840622	N	B
206	RL-1	MAIN CONTROL BRD (INTERNAL)	810717		Q	B
207	RL-2	MAIN CONTROL BRD (EXTERNAL)	840323		Q	B
*		(ELECTRICAL-840323)	840323			
208	RM	PROCESS SAMPLING	830623		Q	B
*		(WESTINGHOUSE-830623)	830623			
209	RP-1	MISCELLANEOUS CONTROL PANELS	810805		Q	B
210	RP-2	MISCELLANEOUS CONTROL PANELS	820415		Q	B
211	RR	RRIS COMPUTER SYSTEM	840113	840613	N	B
*		(ELECTRICAL--840113)-(FULL TURNOVER)	840113			
212	RT	ERFIS COMPUTER SYSTEM	831114	840531	N	B
*		(ELECTRICAL-831114)	831114			
213	SA	ENGINEERED SAFETY FEATURE ACTUATION	820922		Q	B
214	SB	REACTOR PROTECTION	821222		Q	B
215	SC	REACTOR INSTRUMENTATION	830325	840516	Q	B
216	SD-1	AREA RAD MONIT (FUEL BLDG) COMPLETE T/O	840126	840410	Q	B
217	SD-2	AREA RAD MONIT (BOP)	840621		Q	B
*		(ELECTRICAL-COMPL-840621)	840621		Q	B
218	SE-1	NEUTRON MONITORING (EX-CORE)	840319		Q	B
*		(ELECTRICAL-840319)(COMPLETE T/O)	840319			
219	SE-2	NEUTRON MONITORING (EX-CORE)	840423			
*		(ELECTRICAL-840423)(COMPLETE T/O)	840423			
220	SF	REACTOR CONTROL	840430		Q	B
*		(ELECTRICAL-840430)(COMPLETE T/O)	840430			
221	SG	SEISMIC INSTRUMENTATION	840725		Q	B
222	SJ	NUCLEAR SAMPLING	840516		Q	B
*		(WESTINGHOUSE-840516)	840516			
*		(MECHANICAL-831220)	831220			
*		(ELECTRICAL-840110)	840110			
223	SK	PLANT SECURITY	831226		Q	B
224	SL-1	SITE AUX POWER (MUSH/MUDS)	800425	810308	N	S&L

SYSTEM TURNOVER INDEX

* RID.	SYS . DES .	SYSTEM DESCRIPTION	T/O DATE	OPS T/O DATE	.Q. ./.	.N. .A3E.
225	SL-2	SITE AUX POWER (BDDS)	800523	810416	N	S&L
226	SL-3	SITE AUX POWER (SHOP AND ADMIN)	810122	810923	N	S&L
227	SL-4	SITE AUX POWER (FUEL OIL PUMPHOUSE)	810909	820215	N	S&L
228	SL-5	SITE AUX POWER (CWSH)	811012	821022	N	S&L
229	SP	PROCESS RADIATION MONITORING (ELECTRICAL-840703) COMPLETE T/O	840703		Q	B
230	SQ	LOOSE PARTS MONITORING (ELECTRICAL-831128)	831128	840510	Q	B
231	SR	IN-CORE NEUTRON MONITORING (ELECTRICAL-840606)	840606		Q	B
232	ST-1	SEWAGE TREATMENT (SHOP & ADMIN)	811019	820218	N	S&L
233	ST-2	SEWAGE TREATMENT			N	S&L
234	SW-1	SCREEN WASH (MUSH)	800724	810416	N	S&L
235	SW-2	SCREEN WASH (CWSH)	820216	830128	N	S&L
236	SY	SITE AUX POWER (SWITCHYARD)	810729	821006	N	S&L
237	SZ-1	SERVICE AIR (MUSH)	800717	810304	N	S&L
238	SZ-2	SERVICE AIR (CWSH)	820122	820913	N	S&L
239	SZ-3	SERVICE AIR (SHOP BLDG)	810729	821109	N	S&L
240	UU-1	SUPERVISORY SYSTEM (MUSH, MUDS, BDDS)	800922	830107	N	S&L
241	UU-2	SUPERVISORY SYSTEM (CWSH)	820329	830107	N	S&L
242	UU-3	SUPERVISORY SYSTEM (SWITCHYARD)	810724	830107	N	S&L
243	VH-1	HEATING & VENTILATION (MUSH)	800424	810416	N	S&L
244	VH-2	HEATING & VENTILATION (CWSH)	820715	831017	N	S&L
245	VJ	HEATING & VENTILATION (MACHING SHOP)	810513	820317	N	S&L
246	VL	HEATING & VENTILATION (SHOP BLDG OFFICE)	810414	810909	N	S&L
247	VS	HEATING & VENTILATION (ADMIN BLDG)	810220	810515	N	S&L
248	VV-1	HEATING & VENTILATION (BDDS)	800714	810416	N	S&L
249	VV-2	HEAT & VENT (SHOP BLDG WATER TREAT AREA)	810501	820318	N	S&L
250	VV-3	HEAT & VENT (FUEL OIL PUMPHOUSE)	810909	820215	N	S&L
251	WD-1	DOMESTIC WATER ADMIN BLDG	810416	810515	N	S&L
252	WD-2	DOMESTIC WATER SHOP	820630	830128	N	S&L
253	WG	GLAND WATER	820305	821210	N	S&L
254	WL-1	COOL. LAKE MU (FOR UHS FILL)	800430	810416	N	S&L
255	WL-2	COOL. LK MU & BLOWDOWN	800925	810416	N	S&L
256	WM-1	DEMINERALIZED WATER	800502	810304	N	S&L
257	WM-2	DEMINERALIZED WATER	810817	830128	N	S&L
258	WS	SERVICE WATER	820604	840719	N	S&L
259	WZ	RADIOACTIVE LIQUID RELEASE	830405	830428	N	S&L
260	ZA	ULT. HEAT SINK & ESWS DISCH STRUCTURE	820426	820706	Q	S&L
261	ZB	BLOWDOWN DISCHARGE STRUCTURE	810113	820304	N	S&L
262	ZC	CIRC WATER SCREENHOUSE	820831	820920	N	S&L
263	ZD	CIRC WATER DISCHARGE STRUCTURE	820413	820513	N	S&L
264	ZE	ESWS PUMPHOUSE (ELECTRICAL-840307)	840409	840531	Q	B
		(CIVIL-840409)	840409			
265	ZH	FO PUMPHOUSE	820415	821022	N	S&L
266	ZK	MAKEUP DISCHARGE STRUCTURE	810113	810304	N	S&L
267	ZL	LAKE AND SLUDGE POND	810121	810304	N	S&L
268	ZM	MAKEUP SCREENHOUSE	810119	810423	N	S&L
269	ZN	ADMINISTRATION BUILDING	810403	810515	N	S&L
270	ZP-1	SHOP BUILDING	810617	810630	N	S&L


SYSTEM TURNOVER INDEX

SYS RID. DES	SYSTEM DESCRIPTION	OPS		Q	N	A&E
		T/O DATE	T/O DATE			
271 ZP-2	CHLORINE BLDG	811221	820218	N	S&L	
272 ZR	SITE RAILROAD	800828	810304	N	S&L	
273 Z-1	AUXILIARY BUILDING (CIVIL- )			Q	B	
*	(ELECTRICAL- )					
274 Z-2	REACTOR BUILDING (CIVIL-830810)	000000		Q	B	
*	(ELECTRICAL- )	840810				
275 Z-3	CONTROL BUILDING (CIVIL- )			Q	B	
*	(ELECTRICAL- )					
276 Z-4	TURBINE BUILDING (CIVIL- )			N	B	
*	(ELECTRICAL- )					
277 Z-5	DIESEL GENERATOR BUILDING (CIVIL-840417)	840420		Q	B	
*	(ELECTRICAL-840420)	840417				
278 Z-6	FUEL BUILDING (CIVIL-840227)	840420		Q	B	
*	(ELECTRICAL-840315)	840315	840410			
279 Z-7	RADWASTE BUILDING (CIVIL- )	840227		N	B	
*	(ELECTRICAL- )	840315				

..... END REPORT .....

HFT ACTIVITY SCHEDULE DATE 8-17 TIME

SYSTEM/ACTIVITY	RESP.	8/16					8/17								
		2	4	6	8	10	2	4	6	8	10				
SU3-BB05 (RCS OPERATING CONDITIONS)	HFT DIRECTOR														
SUB-0010 RVLIS	LUCAS/ESPEY														
SU3-0004 POWER CONV. & ECCS THERMAL EXP.	PETERSON														
SU3-BB06 RCS THERMAL EXP.	PETERSON														
SUB-0011 CORE SUB-COOLING MONITORING	HOTSTREAM/PICKETT														
SU9-0013 INSTRUMENT CORRELATION	WILSON/HULETT														
SU9-0024 EX-CORE NEUTRON MONITORING	BRUNELL/FARIAS														
SU3-BB16 RTD/TC CROSS CALIBRATION	ESPEY/HICKS														
SU3-SJ01 PRIMARY SAMPLING	HICKS														
SUB-0007.1 PLANT PERFORMANCE	PETERSON/MALLOY														
OPERATIONS SURVEILLANCE TEST															



PLANT CONDITIONS

RCS TEMP (NR) = 193 ° F PRESSURE = 361 PSIG PZR LEVEL 34 %

LETDOWN: FLOW 104 GPM TEMP = 91 ° F DEMIN IN SERVICE (I.D.) = NONE

CHARGING FLOW = 96 GPM

RCP STATUS/SEAL FLOW: A = ON / 7.8 C = ON / 8.4  
 (ON/OFF) / (GPM) B = ON / 7.5 D = ON / 6.9

PUMP STATUS: PDP OFF AUX FW A OFF BORCN CONC. 0 PPM  
 (ON/OFF) CCP A ON AUX FW B OFF  
 CCP B OFF S/U FW OFF

TANK LEVELS: RWT 77 % RMWT 92 % HUT 55 % CST 96 %

S/G (LEVEL/RANGE): A 48 / NR B 50 / NR C 52 / NR D 54 / NR

INFO ONLY



HFT ACTIVITIES SCHEDULE  
August 6, 1984

DISTRIBUTION:

DUDDY  
GARDNER  
GLOVER  
HANDFINGER  
CAMERON  
ELLISON  
FAIST  
MAYES  
ARNOLD  
QUIGGLE  
McLAURIN  
CAMPBELL #100  
HARRELL #86  
MURPHY

EARLY #55  
KICHTON (4) #97

ANDERSEN  
HADDER  
HEINZ  
OAKLEY  
SEMMES

HFT DIRECTORS:  
~~HEINZ SAUSMAN - T/S~~  
ALDERSEN - TS/CONTROL RM  
MOLNAR - TS/CONTROL RM

GUIMBELLOT HVAC  
VAUX F/H  
JAMIESON F/H

McKINNEY I&C  
ORIOLE

HALL, OPS QC #80  
HELWIG, KG&E CONST  
HERBST, (B) in DIC  
BAILEY, NPE #89  
HARVEY DIC

SCHEDULERS (5)  
S.T.S.  
OP.S.S.

BISHOP, KCP&L, DIC  
~~BELL (OPS-SE)~~  
~~BARRETT, NRC~~  
NRC #62

HFT CENTER (10)

BB05 Engineers:  
WHITE - B  
KOHLER - B  
MITCHELL - C

Organization  
Bechtel Design  
Bechtel Procurement  
GE  
NPE (KG&E)  
KG&E Licensing  
Plant Operations  
Westinghouse  
Westinghouse (Const.)  
Westinghouse NSSS  
Westinghouse (Instr.)  
DIC Mechanical  
DIC Electrical  
DIC Civil  
DIC ~~Hangers~~ Piping  
DIC ~~Piping~~ Hangers  
DIC QC  
DIC S/U Support  
Quality Assurance (KG&E)  
Construction (KG&E)  
Startup (KG&E)  
Electrical  
I&C  
QC  
KG&E Maint.

Single Point Contact  
Alan Eckmyre  
Bill Mondt  
Dick Todd  
~~John Bailey~~  
Otto Maynard  
Brad Norton  
Gene Glasbergen  
George Hansrote  
Mike Corcoran  
R. Malone  
Leon Payne  
Suraj Arora  
Dave Harris  
Keith Hollingsworth  
Jim Grill  
Lew Easterwood  
Dan Peterson  
Stewart Boston  
Ron Holloway  
  
Tom Kozkowski  
Glendall Bramlett  
Tom Dempster  
Dean Rich/Paul Waldrop

85 copies  
POST: "A", KG&E, C.R., HFT, DIC

SYSTEM/ACTIVITY	RESP.	8-5					8-6					8-7					
		1	2	3	4	5	1	2	3	4	5	1	2	3	4	5	
1) ELECTRICAL INSULATION	BECKER	INSTALL	PERFECT	WIRE	INSULATION	INSTALL	TEST	PERFECT	INSULATION	INSTALL	TEST	PERFECT	INSULATION	INSTALL	TEST	PERFECT	INSULATION
2) WAREHOUSE THERMAL EXP. COOLERS	PERISSA	ADJUST	HAIR	TEMP.	F.C. THERMAL	ADJUST	HAIR	TEMP.	F.C. THERMAL	ADJUST	HAIR	TEMP.	F.C. THERMAL	ADJUST	HAIR	TEMP.	F.C. THERMAL
3) SUB-COOL COOL SUB-COOLING MON.	FRANZ/ESPY	PERFECT	COOL	COOL	COOL	PERFECT	COOL	COOL	COOL	PERFECT	COOL	COOL	COOL	PERFECT	COOL	COOL	COOL
4) SUB-COOL COOL THERMAL EXP.	WARRA/BALDIE	INSTALL	INSULATION	INSULATION	INSULATION	INSTALL	INSULATION	INSULATION	INSULATION	INSTALL	INSULATION	INSULATION	INSULATION	INSTALL	INSULATION	INSULATION	INSULATION
5) SINE	TEWJACT	COMPLETE	TEST	TEST	TEST	COMPLETE	TEST	TEST	TEST	COMPLETE	TEST	TEST	TEST	COMPLETE	TEST	TEST	TEST
6) PUMP OPERATIONS	TEWJACT	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR
7) SUB-COOL PLANT PERFORMANCE	HIGINE	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT
8) STEAM GENERATOR BLACKOUT	YOUNG	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT
9) CONDENSERS	ANDERSON	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR
10) VOLTAGE SYSTEMS	MITCHELL	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT
11) CONDENSATE CONDENSER WATER	YOUNG/KEENE	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT
12) CONDENSER WATER	BERNARD/ROSE	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT
13) CONDENSER WATER	ONE	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT
14) CONDENSER WATER	ONE	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT
15) CONDENSER WATER	ONE	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT
16) CONDENSER WATER	ONE	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT
17) CONDENSER WATER	ONE	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT
18) CONDENSER WATER	ONE	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT
19) CONDENSER WATER	ONE	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT
20) CONDENSER WATER	ONE	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT	PERFECT

RCS TEMP (MIN) = 48 ° F PRESSURE = 0 PSIG PZR LEVEL = 11.1  
 LETXAN: FLOW 0 GPM TEMP = 11.3 ° F DEMIN IN SERVICE (L.D.) = 1.0  
 CHARGING: FLOW = 0 GPM CHEMISTRY IN SPEC (Y/N): PRI PH low, missing  
 MCP STATUS/SEAL FLOW: A = 0.0 / B = 0.0 / C = 0.0 / D = 0.0  
 (OUT/IN) / (GPM)  
 PWR STATUS: TOP OK MIX EW A OK BORON CONC. OK PPH  
 (ON/OFF) (OR/OFF) MIX EW B OK  
 (OR/OFF) MIX EW C OK  
 (OR/OFF) S/U EW OK  
 TANK LEVELS: RT OK REPT OK HPT OK CST OK  
 S/G (LEVEL/RANGE): A OK / 4.4 B OK / 4.4 C OK / 4.4 D OK / 4.4

PLANT CONDITIONS  
 ACCESS GATED TO RUBIN AUGUST 7<sup>th</sup> 0700 HRS  
 SUBMIT REQUESTED IN PROGRESS 0800 HRS BLS  
 THRU 2700 HRS BLS  
 HFT WORKDOWNS BEGAN BLS AT 0800 HRS AND  
 ARE CONTINUING

NOTES  
 CARD VAC ✓ IN/AG ✓

HFT ACTIVITY SCHEDULE

DATE: 8-5-78 TIME: 0700

PREOP RESTRAINT MEETING ACENDA  
August 16, 1984

DISTRIBUTION:

\*GARDNER  
\*GLOVER  
\*HANDFINGER  
\*ELLISON  
\*SUBRAMANIAN  
\*CAMERON  
\*QUIGGLE  
\*ARNOLD  
\*MAYES  
\*FAIST  
\*MURPHY  
\*ANTONINICH (5)  
\*HARRELL #86  
\*CAMPBELL #100  
\*MCLAURIN #100  
MILLER OPS/KCPL  
  
\*EARLY (8) #55  
HILL #55  
\*KICHTON (2) #97  
  
\*ANDERSEN  
\*GEORGE  
\*HADDER  
\*COSTELLO  
  
\*OAKLEY  
\*SEMMES  
\*KURTZ  
\*LECROY  
  
\*GUIMBELLOT HVAC  
\*VAUX F/H  
\*JAMIESON (4) F/H  
\*WHITE F/H  
REEKIE QA  
  
\*MCKINNEY I&C  
\*ROBERTSON (8) I&C  
\*ORIOLE/WESTBROOK Maint.(2)  
  
\*KOZKOWSKI (3) EL.T.  
HAWK #65  
  
\*SCHEDULERS (10)  
S.T.S.  
OP.S.S.

\*PETERSON, DIC Adm  
\*HELWIG, KG&E Const  
\*WELLS/CHOQUETTE, W-DIC (3)  
\*HERBST, (B) in DIC Bldg  
\*MONDI, (B)  
\*BAILEY, NPE #89  
  
\*BIGGI (KGE REC'G) upstairs  
\*STEWART (DIC REC'G) upstairs  
  
\*CORCORAN, W  
\*KELTNER, W  
\*GLASBERGEN, W  
\*MERRIMAN, W

SYSTEM ENGINEERS:

Scott (HE01,HE02) } B  
Reynolds (EF01)  
Gerardine (EN01,EN02)  
George (EM01)  
Guarino (HB01,HB02)  
Gabriel (AE01)  
Armstrong (SE01)  
  
Saunderson (EP01,SJ01)  
Woods (EG01) } C  
Featherson (NB01,NG01)  
Trickovic (SU3 0004, BB06)  
  
Polese (GN01,GN02) } HVAC  
Lema (NE01) } F/H  
Thuett (GP01)  
  
BERRA, J. (DIC) (2)  
BISHOP, KCP&L, DIC  
  
STEVENS (TS)  
LATTA (SJ01) #65  
ZELL (OPS-SE)  
██████████  
NRC #62

HFT DIRECTOR

\*hand deliver  
TOTAL 110

SU3 AB01: FEEDWATER (Arnold/Pike)

Preop Scheduled:

MAJOR RESTRAINTS:

- Gardn/Mondi 46) FMR-SU-2040, air/oil pump & access. ESD 9/7. DDD 8/15. NEED TO EXPEDITE.  
 Corcoran 47) FDR 11026, return TT508 to factory for repair. ESD return to site 8/31.

SU3 EB01: STEAM GENERATOR BLOWDOWN (Arnold/Pike)

Preop Scheduled:

No Major Restraints:

SU3 EN02: CONTAINMENT SPRAY (WET TEST) (Arnold/Pike)

Preop Scheduled: 8/25 - 9/06/84

MAJOR RESTRAINTS:

- Gardner 16) Complete flush restoration F/C 8/10  
 Mondi 17) FMR-BPC-E-058, relays. DDD 8/23. ESD 10/19. NEED TO EXPEDITE. S/U to evaluate.  
 Mondi 18) FMR-SU-1500, train gear limit switches. ESD 8/17.  
 Herbst 19) SFR-EN-15, valve OP motor sizing. Need F/C date.

SU4 GH01: RADWASTE BUILDING VENTILATION (Arnold/Pike)

Preop Scheduled: 9/09 - 9/22/84

NO MAJOR RESTRAINTS

SU3 GP01: INTEGRATED LEAK RATE TEST AND SU3 GP02: STRUCTURAL INTEGRITY TEST (Mayes/Waldo)

Preop Scheduled: (GP01) 9/17 - 9/23/84; (GP02) 9/13 - 9/16/84

MAJOR RESTRAINTS:

- Early 1) CWP-GP-28E, install ILRT equipment. (Restrained by items 7 & 9)  
 Mondi 7) FMR-BPC-E075, cable adaptors. NEED TO EXPEDITE. ESD ~~9/7~~, 8/16 restrains 73 TOE items.  
 Mondi 9) FMR-SU-2110, 3 pin connector for RTDs, 1000' cable V114 for Dewcells; 3000' cable V138 for RTDs. Need 8/20. ESD 8/20.  
 Oriole 11) MR-849, (PO#45707), Atlas-Copco deliver compressors, after coolers and dryers. DDD 8/19. Shipments start 8/14. 3 comp. EDD 8/17, 8 additional 8/19.  
 Mondi 13) FMR-SU-2114, volumetrics to assist with final calibration on site. F/C 8/28.  
 b) FMR-SU-2159, replacement parts panel 6P347. F/C 8/28.  
 c) Keys for volumetrics panels. F/C 8/28.  
 Oriole 14) Extensionmeters and calibration data sheets. DDD 8/22. F/C 8/22.  
 Oriole 15) PO#88970 SUP.1, Bechtel supply 4 crack mappers. 4 from S.F., 4 from site. Need names and resumes. Need on site 9/3. F/C 9/3.  
 Early 16) Erect scaffolding or crane in crack mapping areas. Need 8/30. F/C 8/30.  
 Oriole 20) PO#88970 SUP.1, Bechtel ILRT rep. on site. F/C ~~8/23~~, 8/22.  
 Mondi 22) FMR-SU-2113, spare parts for air locks. Need 9/3. Partial F/C 9/3. Need ESD for balance.  
 Mondi 27) FMR-SU-2152, 120 V 30A breaker for personnel hatch. Need 9/3.

GT: CONTAINMENT PURGE (Arnold/Pike)

Preop Scheduled: 9/25 - 10/10/84

No Major Restraints:

SU4 HA01: GASEOUS RADWASTE (Mayes/Waldo)

Preop Scheduled: 9/22 - 10/13/84

MAJOR RESTRAINTS:

- Oriole/Matt 2) MR-1093, FMR-SU-1776, ref. CWP-HA-9E, replace broken terminal block. Ref. P.O. 27000-13-011. ESD 9/12. NEED TO EXPEDITE. DDD 8/15. ESD 8/21.  
 Gardner/Handf 6) Flush & hydro activities restrain all mechanical testing. F/C 8/18.  
 Gardner 12) NCF-HB-02, ref. FCR-1-1796M. SUE to close. Need F/C date.  
 Anton/Merrimal 3) TOE-W-22, ref. FCN-10511. Need F/C date.

SU4 HB01 & SU4 HB02: LIQUID RADWASTE (Arnold/Pike)

Preop Scheduled: (HB01) 9/3 - 9/17/84; (HB02) 9/18 - 9/27/84

MAJOR RESTRAINTS:

- Gardn/Handf 12) Completion of flushes, F/C 8/19. Hydro F/C 9/1. NEED TO EXPEDITE.  
 Matt 27) FMR-SU-1744, P.I.-340, restrains CWP-HB-1201. (Blanket order 27000-13-003, PO506937). DDD 8/15. ESD 8/30.  
 Gardner/Mondi 28) FMR-SU-1994, tag #PI0001. Restrains CWP-HB-2151. (16 weeks - NEED TO EXPEDITE.) DDD 8/21. (Evaluate repair - vendor response by 8/6 - return ESD 9/28 (repair) and 11/23 (new). NEED TO EXPEDITE.  
 Oriole/Mondi 29) FMR-SU-2054, nuts and bolts. ESD ~~8/6~~, 8/17.

Mat. 33) FMR-SU-2158, (PO27000-13305), FHB10 filter bolts. Restrains hydro HB01. NEED TO EXPEDITE. Material on site. Need to identify and release.

SU4 HC01/SU4 HC02/SU4 HC03: SOLID RADWASTE (Arnold/Pike)  
Preop Scheduled: (HC03) 9/13 - 9/26/84; (HC02) 9/27 - 10/10/84; (HC01) 10/11 - 10/24/84.

## MAJOR RESTRAINTS:

- Mondi/Gardn 1) FMR-BPC-J062 (CWP-HC-53E), temp switch changeout, will need set points and completion of component testing after switch installation. DDD 9/16. NEED TO EXPEDITE.
- Mondi/Early 2) CWP-HC-36P, implement IDCP-M-120P (DCX), restrains flush & hydro in subscope HC-3. (M135 resin sample station internals.) Material EDD 8/15.
- Antoninich 6) CWP-HC-201; ref. rejected items RC-IC-1455, 1456 & 1457-HC. F/C 8/16.
- Gard/Anton 8) CWP-HC-33M, ref. RCET-2898-HC. Troubleshoot DPHC05 high vibration. (On going.)
- Gardn/Handf 11) Flush & hydro restrains pump runs and MES. F/C 8/24.

SU4 HE01/HE02: BORON RECYCLE (Arnold/Pike)

Preop Scheduled: (HE01) 9/09 - 9/22/84.

## MAJOR RESTRAINTS:

- Gardn/Handf 15) Flush completion, F/C 8/13. Hydro completion F/C 9/1. DDD 9/1.
- Corcoran 16) FDR-SAPM 10449, send material to Crosby for repair. Need F/C date.

SU3 NN01: INSTRUMENT AC SYSTEM CLASS IE PREOP (Mayes/Waldo)

Preop Scheduled: 8/26 - 8/28/84.

## MAJOR RESTRAINTS:

- Gardner/Matt 1) PO 44501, transformer and wire. Wire, (Emory PIT 53494) Need release. Need ESD for transformer. (Need info from S/U) NEED TO EXPEDITE.
- Matt 2) PO 27000-13-291, capacitors. NEED TO EXPEDITE. Need one capacitor. Need F/C date. Resolve documentation situation and release, 5 capacitors.

SU4 PK02: 125 V DC SYSTEM (Mayes/Waldo)

Preop Scheduled: 8/25 - 8/29/84.

## NO MAJOR RESTRAINTS

SU8 SE01: NEUTRON MONITORING (ex-core) (Andersen/Schoefer)

Preop Scheduled: 9/17 - 9/23/84.

## MAJOR RESTRAINTS:

- Corcoran 3) FCN 10670, connectors. ESD 8/30.
- Mondi 10) FMR-SU-1702, rev. 1, - permanent material. ESD 8/17.

SU3 SJ01: NUCLEAR SAMPLING (Oakley/Sapp)

Preop Scheduled:

## MAJOR RESTRAINTS:

- Oriole 3) PO 44863, SJ-PI-30, out of spec. gauge. EDD 8/18.
- Gardner 6) SJE identify material, ref. FMR-SU-2089. Crane and dewars.
- Gardner/Mondi 7) Vendor due on 8/17 (SAI) J352 spec. (Need additional info on work scope)

SU3 SP01: PROCESS RADIATION MONITORING (Andersen/Schoefer)

Preop Scheduled: 10/11 - 10/23/84.

## MAJOR RESTRAINTS:

- Mondi 3) FMR-SU-1975, (GE) relays. ESD 8/17.
- Mondi 5) FMR-SU-2062, rotameter. DDD 8/20. NEED TO EXPEDITE. ESD 8/31.
- Mondi/Oriole 8) FMR-SU-1796, spare boards and subassemblies. Shipments continuing.
- Mondi/Early 9) FMR-BPC-E056, DCP-E-1v4, install connectors. F/C 8/24.
- Mondi 12) FMR-SU-2139, rad. monitor system disk pack. F/C 9/1.

SU4 SG01: SEISMIC INSTRUMENT (Andersen/Schoefer)

Preop Scheduled: 10/07 - 10/16/84.

## Major restraints.

- Mondi 2) FMR-SU-2151, components back to vendor 8/11. Return ESD 8/31.

SU4 GS01: CONTAINMENT H. CONTROL (Arnold/Pike)

Preop Scheduled: 9/22 - 10/04/84.

## MAJOR RESTRAINTS:

- Oriole 2) MR-1083, calibration gas bottle, F/C 8/14. DDD 8/14. (N<sub>2</sub> here, O<sub>2</sub> here) Need release.
- Mondi/Anton 5) FMR-SU-2142, Dow Corning grease. CWP-GS-651, replace housing "O" ring. ESD 8/24. NEED TO EXPEDITE. (Also needed for SJ) EDD 8/18.
- Mondi 6) FMR-2017, vendor needed 8/23.

SU4 GX#1: CATHODIC PROTECTION/GX-1 GROUNDING (Andersen/Schoefer)

Preop Scheduled: 9/07 - 9/23/84.

## MAJOR RESTRAINTS:

- Early \_\_\_\_\_ 1) CWP-GX-2E, repair damaged ground cables. F/C 8/20.  
 Early \_\_\_\_\_ 2) CWP-GX-3E, install ground cables, TOEs. F/C 8/20.

SU4 HP#2: SECONDARY WASTE (Arnold/Pike)

Preop Scheduled: 9/18 - 9/29/84.

## NO MAJOR RESTRAINTS:

SU4 KP#1/SU4 KP#2: CRANES, HOISTS, ELEVATORS (Mayes/Waldo)

Preop Scheduled: 9/02 - 9/08/84.

## MAJOR RESTRAINTS:

- Antoninich \_\_\_\_\_ 2) CWP-KF-30E, replace breaker 52 PG-1403. (Wrong size breaker) F/C 8/15.  
 Early \_\_\_\_\_ 3) CWP-KF-18M, vendor inspection/recertification. F/C date 9/7.  
 Antoninich \_\_\_\_\_ 4) CWP-KF-19M, install aux. hoist overload relay HKF#1A. (Need to locate CWP)  
 Restrained by item #8.  
 Mond \_\_\_\_\_ 8) FMR-SU-2073, W relay. (Relay obsolete) Need ESD.

SU4 LD#1: CHEMICAL WASTE (Mayes/Waldo)

Preop Scheduled: 9/14 - 9/22/84.

## NO MAJOR RESTRAINTS:

SU4 LE#1: OILY WASTE (Arnold/Pike)

Preop Scheduled: 9/04 - 9/26/84.

## MAJOR RESTRAINTS:

- Mond \_\_\_\_\_ 1) FMR-SU-1995, shorting bar. ESD 8/17.  
 Antoninich \_\_\_\_\_ 3) CWP-LE-43M, need electrical testing. Need F/C date.

SU4 LP#1: FLOOR & EQUIPMENT DRAINS (Arnold/Pike)

Preop Scheduled: 9/06 - 10/01/84.

## MAJOR RESTRAINTS:

- Early \_\_\_\_\_ 1) System turnover, work system under releases. F/C 8/24.

SU3 NP#1/SU3 NP#2/SU3 NP#3: LOAD SHED/EMERG. LOAD SEQ. (Mayes/Waldo)

Preop Scheduled: (NP#1) 9/22 - 10/10/84; (NP#2) 10/27 - 10/31/84; (NP#3) 10/21 - 10/26/84.

## NO MAJOR RESTRAINTS:

SU4 QJ#3/QJ-4: HEAT TRACE/FREEZE PROTECTION (Anderson/Schoefer)

Preop Scheduled: 10/17 - 10/24/84.

## MAJOR RESTRAINTS:

- Early \_\_\_\_\_ 1) System turnover. Need F/C date.

SU3 SA#1: ENGRD SAFEGUARDS VERIFICATION (Anderson/Schoefer)

Preop Scheduled: 10/11 - 10/20/84.

## NO MAJOR RESTRAINTS:

SU3 SB#1: REACTOR PROTECTION (Andersen/Schoefer)

Preop Scheduled: 9/06 - 10/13/84.

## MAJOR RESTRAINTS:

- Corcoran \_\_\_\_\_ 1) FCN 10630, undervoltage trip attachments for DS-416 breakers. PO#490012, 490084. CWP SB-174. ESD 8/15. EDD 8/16.  
 To be worked with:  
 Corcoran \_\_\_\_\_ 2) FCN 10680, installation of shunt trip device. PO# 500414. CWP-SB-173, ESD 8/10. Need ESD for qualified coil. Need 8/1. ESD 8/15. EDD 8/16.  
 Antoninich \_\_\_\_\_ 4) CWP-SB-172, ref. FCN 10661, install shunt coil test panels. F/C 8/23.

SU8 SP#2: ROD POSITION INDICATION (Andersen/Schoefer)

Preop Scheduled: 10/13 - 10/19/84.

## NO MAJOR RESTRAINTS

SU8 SR#1: IN-CORE NEUTRON MONITORING (Andersen/Schoefer)

Preop Scheduled: 10/01 - 10/15/84.

## MAJOR RESTRAINTS

- Matt \_\_\_\_\_ 1) FMR-SU-2034, triax cable end. (PO 27000-13-283). ESD 8/23.  
 Matt \_\_\_\_\_ 2) FMR-SU-2055, triax cable plug. (PO 27000-13-284). ESD 8/23.

GENERAL SECTION

<u>Antoninich</u> 156)	(EM)	CWP-EM-133M, replace cap screw. F/C 8/11, 8/13, 8/14, 8/15.
<u>Mondi</u> 157)	(HF)	FMR-BPC-M038, stem and disc assembly. ESD 9/15. (acceptable)
<u>Mondi</u> 158)	(BG)	FMR-SU-1678, Borg-Warner check valves. ESD 9/30. <u>NEED TO EXPEDITE.</u> (Have one spare on site.)
<u>Matt</u> 174)	(BB)	FMR-WE-058, replacement TEs. (27000-13022, PO#506994) FMR-SU-1833, (27000-11763, PO#50783) and FMR-WE-065, (27000-13021, PO#50783) spare RTDs, ESD 8/27.
<u>Mondi</u> 175)	(GT)	FMR-1740, limit switch for containment isolation valves. ESD 8/3, 8/20, 8/17.
<u>Mondi/Oriole</u> 208)	(NE)	FMR-BPC-E065, contacts, F/C 9/30.
<u>Matt</u> 212)	(BB)	FMR-SU-1936, TCCM parts. (PO#27000-11704, W.I. 52769.) Need Partial shipments. ESD 7/31 continuing thru til September.
<u>Mondi</u> 213)	(BM)	FMR-SU-1935, BMV153 valve. ESD 11/18. Restrains CWP-BM-269. <u>NEED TO EXPEDITE.</u> (Need firm date in September.)
<u>Matt</u> 221)	(EP)	FMR-SU-1880, limitorque, EP HV 88080. ESD 10/4. (Blanket order 27000-13025, PO#507824.) On site, need release. (Outstanding items: terminal block and torque switch) (spare)
<u>Mondi</u> 224)	(EG)	FMR-SU-1979, wedge for EG-V071, cracked seat, restrains CWP-EG-431M. ESD 11/16.
<u>Oriole</u> 232)	(SE)	PO#45717, spare source range preamps (3) ESD 11/20.
<u>Hand/Corc</u> 234)	(BB)	FDR-11009, missing shim plates. PO 506409. Need ESD.
<u>Corcoran</u> 255)	(BB)	PO#500568, incore isolation valves. DDD 8/20. ESD 11/15. <u>NEED TO EXPEDITE.</u> ESD 11/2.
<u>Corcoran</u> 236)	(BB)	WI-52870, (ref. 27000-13031), 24 level "B" Rosemount transmitters. ESD 10/1. <u>NEED TO EXPEDITE.</u> ESD 11/2.
<u>Mondi</u> 240)	(SA)	FMR-SU-2047, 10 additional power supplies. ESD 10/15. <u>NEED TO EXPEDITE.</u>
<u>Mondi</u> 241)	(EC)	FMR-BPC-M-039, ship pump to Gould, return ESD 8/24.
<u>Hand/Corc</u> 242)	(BB)	FDR-11020, broken T/C connectors. PO 506410. ESD 9/30. <u>NEED TO EXPEDITE.</u>
<u>Gar/Mer/Earl</u> 245)	(LF)	After HFT, Need W to install LFLE9B & 10B, restrains DCP-E-104.
<u>Mondi</u> 254)	(AE)	FMR-SU-1908, Rosemount Transmitter (spare) ESD 10/31.
<u>Mondi</u> 255)	(EF)	FMR-SU-1348, Rosemount level transmitter (spare). ESD 3/31.
<u>Mondi</u> 256)	(SE)	FMR-SU-1855, permanent jacks for Triax penetrations. ESD 9/30.
<u>Mondi</u> 261)	(GK)	Workplan 1-FJ-110-017, restrains SFR-1-GK-50, two cards... DDD 8/20. Material F/C 8/31.
<u>Mondi</u> 262)	(GK)	FMR-SU-1588, transmitter. ESD 11/16. <u>NEED TO EXPEDITE.</u> ESD on new 10/15, and ESD on repaired 9/21. DDD 9/21.
<u>Mondi</u> 271)	(LF)	FMR-BE-1185, power cable. ESD 9/14.
<u>Mondi</u> 275)	(EG)	FMR-SU-1699, protectors & covers. F/C 8/15, 8/22.
<u>Mondi</u> 276)	(EG)	FMR-SU-1715, stem prot. & dust cp. F/C 8/15, 8/22.
<u>Mondi</u> 277)	(EG)	FMR-SU-2013, wedge disc. F/C 8/24.
<u>Mondi</u> 278)	(EG)	FMR-SU-2042, wedges pin & stem. ESD 9/7.
<u>Oriole</u> 279)	(EG)	MR-613, solenoid valves. F/C 8/27.
<u>Mondi/Early</u> 280)	(EG)	PO#223C-1, rel#10, gaskets, restrains TOE 2845. ESD 8/17, 8/24.
<u>Mondi/Early</u> 283)	(VAR)	FMR-BPC-045, clips. DDD 8/1. Evaluate alternatives, F/C 9/7. <u>NEED TO EXPEDITE.</u>
<u>Herbst/Mondi</u> 288)	(KH/KA)	NCR-M-213, rust on valve parts, ref. FMR-SU-2138. Need F/C date.
<u>Mondi</u> 289)	(QA)	FMR-SU-2138, breakers. Need date 8/15. CWP-QA-52 53, 54E to install breakers. ESD 8/24, 9/21. (Evaluate) <u>NEED TO EXPEDITE.</u>
<u>Mondi</u> 291)	(AB)	FMR-SU-2018, solenoid. <u>NEED TO EXPEDITE.</u> ESD 7/27. ESD 10/1. DDD 8/10.
<u>Mondi</u> 292)	(AB)	FMR-SU-2097, oil demister. DDD 8/15. <u>NEED TO EXPEDITE.</u> Check alternate sources. ESD 8/23.
<u>Mondi/Early</u> 294)	(KJ)	FMR-SU-2091, cable. F/C 8/17.
<u>Mondi</u> 295)	(GK)	FMR-BM-454, seal boot. Need F/C date.
<u>Mondi</u> 296)	(GK)	FMR-BM-455, name plate. ESD 8/20.
<u>Mondi</u> 297)	(GK)	FMR-SU-1799, registers. ESD 8/17.
<u>Corcoran</u> 298)	(EJ)	FCN 10639, torque switch limiter plate. ESD 9/14. <u>NEED TO EXPEDITE.</u>
<u>Mondi</u> 299)	(FC1)	FMR-SU-1684, control box. ESD 10/12.
<u>Antoninich</u> 301)	(FB3)	NCF-FB1-0015, ref. design change 2 FC-611J. Need F/C date.
<u>Antoninich</u> 302)	(FB3)	NCF-FB-0018, ref. DCN M-02FB01-13-1. Need F/C date.
<u>Oriole</u> 306)	(AC)	MR-___, switch, restrains CWP. Need F/C date.
<u>Mondi</u> 307)	(KJ)	FMR-SU-2091, cable for water jacket. Need EDD. ESD 8/17.
<u>Mondi</u> 308)	(KJ)	FMR-SU-2064, heater element. Need EDD. ESD 8/17.
<u>Mondi</u> 309)	(KJ)	FMR-SU-1581, "y" strainer gaskets. Need F/C date.
<u>Mondi</u> 310)	(KJ)	FMR-SU-1723, seal, gasket, pin. Need F/C date.
<u>Mondi</u> 311)	(KJ)	FMR-SU-1725, valve parts. Need F/C date.
<u>Mondi</u> 312)	(KJ)	FMR-SU-1793, pal nuts. Need F/C date.

Mondi 313) (KJ) FMR-SU-1864, jumpers. Need F/C date.  
 Mondi 315) (KJ) FMR-SU-1944, seal ring. Need F/C date.  
 Mondi 316) (KJ) FMR-SU-2022, float. Need F/C date.  
 Mondi 317) (KJ) FMR-SU-2032, temp. switch. Need F/C date.  
 Mondi 318) (KJ) FMR-SU-2090, dipstick. Need F/C date.  
 Mondi 319) (KJ) FMR-SU-2094, lockwasher & nut. Need F/C date.  
 Mondi 320) (KJ) FMR-SU-2098, relays. F/C 9/20. (Return temp for credit.)  
 Oriole 321) (KJ) MR-1034, packing rings. F/C 9/3.  
 Antoninich 322) (KJ) (After HPT), IDP-M-0128, SWR-KJ-0011, and SWR-KJ-0012.  
 Matt 323) (EP) FMR-SU-2165, valve parts, EP-HV8950C (main disk, pilot disk and gaskets) Need ESD. NEED TO EXPEDITE. Check Callaway.  
 Matt 324) (EP) FMR-SU-2164, (PO 27000-13307), cover bolts & nuts. NEED TO EXPEDITE.  
 Matt 325) (SF) FMR-SU-1783, rod group step counter (spare). ESD 10/26.  
 Mondi 326) (GS) FMR-BE-1242, Need ESD.  
 Corcoran 327) (AB) NCR-19891, steam generator shim plate doc. Need F/C date.  
 Herbst 328) (EG) NCR-20037, restrains CWP-EG-622P. Need 8/15. Need F/C date.  
 Herbst 329) (KJ) NCR-\_\_\_\_, D/G QC witness points. Need F/C date.

## PREOPS IN PROGRESS

N/A 22) SU4 SK01, started 4/24. Major Restraints:  
 Mondi/Herbst b) Vendor supplied software (ALMSTK) per SMR-150, 151 & 152 for CWP-EJ-133A-004, vendor on site to resolve situation by 8/15.  
 Mondi f) FMR-SU-1992, latch mod kit & mounting bracket, Need ASAP. EDD 10/5. NEED TO EXPEDITE.  
 N/A 32) SU4 AC03, started 5/14. No major restraints.  
 N/A 36) SU3 KE07, started 5/22. On hold: post HPT  
 N/A 45) SU4 KC02, started 6/2. No major restraints:  
 N/A 51) SU3 EC01, started 6/20. On hold: post HPT.  
 N/A 52) SU4 KC01B, started 6/19. No major restraints:  
 N/A 53) SU3 KJ01, started 7/4. Major restraints:  
 Matt 56) SU3 KE05, started 6/28. Major restraints:  
 Gard/Matt a) FMR-SU-1824, indicator light. (W.I. 52859)  
 N/A 57) SU4 KC03, started 6/29. Major restraints:  
 Gardner/Earlya) TOEs 4,70,72 workplan FM-651-002, rev. F2, ref. OITS KC3-57,58, install 3500 ft of protectowire in Rx building. Post HPT. Restrains prep completion.  
 N/A 62) SU3 BB05: HPT, started 7/17. Major restraints:  
 Handf/Corc d) SFR-BB-150, evaluation of discrepancies in RTD computer program which provides temp. vs resistance. (Current paper gives 3 resistance for one temp.) Ship 1 inst., back to vendor for evaluation 7/21. Interim response complete 8/2.  
 Handf/Corc j) NCR-15N 18177P, need W response to NCR change sheet. Need ASAP. (1 weld - boron injection surge tank to be replaced/repared) NCR close 8/17, thermal weld. F/C 9/15.  
 N/A 66) SU3 0004, started 7/19. No major restraints.  
 Oriole a) MR-1052, Selesco Lanyards. EDD 8/15.  
 Mondi 68) SU3 NE03, started 7/25. Major restraints:  
 Mondi a) FMR-SU-2092, terminal block. ESD 8/17.  
 Mondi c) FMR-SU-1975, synch check relay, new or repaired from Canada. ESD 8/17. NEED TO EXPEDITE.  
 N/A 70) SU4 EA01, started 1/18. Major restraint - held for completion of EF.  
 N/A 71) SU8 GP01, started 9/2/83. No major restraints.  
 N/A 72) SU8 KE03, started 7/16. No major restraints. (Evaluate Callaway SFR-KE-069A)  
 N/A 73) SU3 KE06, started 10/27/83. Major restraint - held for HPT.  
 N/A 75) SU8 RJ01, started 6/11. No major restraints.  
 N/A 76) SU8 RJ02, started 6/6. No major restraints.  
 N/A 78) SU8 0005, as required. No major restraints.  
 N/A 80) SU3 EG01, started 7/31. No major restraints.  
 N/A 81) SU8 0010, started 7/27. No major restraints.  
 N/A 82) SU3 SA02, started 8/1. Major restraints: On hold for HPT.  
 Oriole b) PO#45552, 100 point recorder. ESD 9/13. NEED TO EXPEDITE.  
 Oriole/Mondi c) FMR-\_\_\_\_, Ronan simulator. Need F/C date.  
 N/A 83) SU3 EF01, started 8/2. No major restraints.  
 N/A 84) SU3 BB06, started 7/24. No major restraints:  
 Herbst 85) SU3 0009, started 8/8. Major restraint:  
 Herbst a) SFR-1-KH-10, gasket material. Need 8/15. Need F/C date.