J. A. JONES CONSTRUCTION COMPANY

SITE INSPECTION AND TEST PROCEDURE

FOR

.

WATERSTOP INSPECTION

WATERFORD SES UNIT NO. 3 CONTRACT NO. W3-NY-4

REV.	DATE	ENG INEER ING REVIEWED BY	DATE	CONSTRUCTION REVIEWED BY	DATE	QUALITY ASSURANCE APPROVED BY	DATE
ö	10/13/75	d Prince	10/14/25	Les Turn	10/14/75	Phillip 2. I Solome ale	10/14/75
1			10/27/75			AA ((AA))	12/27/75
2		alfric	11/14/75-	11 -	11/19/5-	NACINA NI	11/14/2
				0			

REVIEWED W/ COMMENTS . W/O COLCENTS . FIJICIED ELASCO QUALITY ASSURANCE IY: A DATE: 11-24-

8506220161 850222 PDR FOIA GARDE84-455 PDM PDR FREEDOW OF MINURMAINN ACT REQUEST

84 - 455

c/658

J. A. JONES CONSTRUCTION COMPANY

PAGE 1 OF 3

SITE INSPECTION AND TEST PROCEDURE:	PROCEDURE NO. W-SITP-8
TITLE: WATERSTOP INSPECTION	REV. NO. 2 DATE: 11/13/75
PROJECT TITLE: WATERFORD SES UNIT NO. 3 CONTRACT NO. W3-NY-4	

1.0 PURPOSE

To specify the inspections and examinations that will be performed by J. A. Jones Quality Assurance personnel to assure that waterstops are in accordance with contract drawings and specifications.

2.0 SCOPE

This procedure covers the handling and installation of waterstops for Waterford SES Unit No. 3, Phase I, Concrete Construction.

- 3.0 REFERENCES
 - 3.1 Ebasco Services, Inc. Specification No. LOU-1564.476, latest revision, "Waterstops".
 - 3.2 J. A. Jones Construction Work Procedure No. W-WP-8, "Handling and Installation of Waterstops".

4.0 RESPONSIBILITIES

- 4.1 Ebasco is responsible for supplying factory spliced waterstops and the materials for field made splices, with the proper certifications as required by Reference 3.1.
- 4.2 J. A. Jones is responsible for the proper handling, splicer training, splicing and installation of waterstops as required by Reference 3.1 and 3.2 and in accordance with approved construction drawings. J. A. Jones is also responsible for field testing in accordance with Reference 3.1.
- 4.3 J. A. Jones Engineering and Construction Supervisory personnel are responsible to train the craftsman (splicer) who will be making production splices prior to the performance of the work.
- 4.4 J. A. Jones Engineering and Construction Supervisory personnel are responsible to complete and maintain all records as required by Reference 3.2.

J. A. JONES CONSTRUCTION COMPANY PAGE 2 OF 3

1

*

SITE INS	SPECTION	AND TES	ST PROCEDURE:	PROCEDURE NO. W-SITP-8
TITLE:	WATER	STOP IN	SPECTION	REV. NO. 2 DATE: 11/13/75
PROJECT	TITLE:	WATERF	ORD SES UNIT NO. 3 CONTRACT NO. W3-NY-4	
	4.5	complia that or	Jones Quality Assurance personnel are respon ance with this procedure and Reference 3.2. nly trained personnel (craftsmen) are used f plices.	Also, to assure
5.0	DEFIN	ITIONS		
	5.1	across	tops - A continuous sheet of material design either a closed or an open joint in concret ssage of water through the joint.	ed to bridge te to prevent
	5.2	Test U	nit - Shall be as defined in Reference 3.1.	
6.0	INSPE	CTION		
	6.1	The as: minimum	signed Quality Verification Inspector(s) sha m, perform and document the following inspec	all, as a ctions.
		6.1.1	Assure that only trained splicers are used job-made splices.	for making
		6.1.2	Assure that the proper equipment is used f and that the equipment is in good working	for making splices condition.
		6.1.3	Assure that splice joint configuration is	correct.
		6.1.4	Assure that the technique specified in Par and 9.5 of Reference 3.2 for joining is for craftsmen.	ragraphs 9.3, 9.4 bllowed by
		6.1.5	Assure that factory-made waterstops, job- splices and waterstop materials are nandle manner as to prevent damage or contaminati deleterous materials.	ed in such a
		6.1.6	Assure that waterstops are installed in an approved construction drawings.	ccordance with
		6.1.7	Assure that the testing frequency specific 7.0 below is complied with.	ed in Paragraph

J. A. JONES CONSTRUCTION COMPANY PAGE 3 OF 3

SITE INS	PECTION	AND TEST PROCEDURE:	PROCEDURE NO. W-SITP-8
TITLE:	WATERS	STOP INSPECTION	REV. NO. 2 DATE: 11/13/75
PROJECT	TITLE:	WATERFORD SES UNIT NO. 3 CONTRACT NO. W3-NY-4	
7.0	TESTI	ING :	
	Test	units shall be made to meet the following requirement	nts:
	7.1	Three (3) test units shall be made by each splicer tion. In addition, one (1) test unit shall be made reason to question the quality of work or as may be necessary by Ebasco.	s if there is
	7.2	One (1) test unit shall be made for each ten (10)	field splices.
	7.3	Test units may be taken from splices made as product from a companion splice placed alongside the actual be used for the sole purpose of obtaining test samp splices shall be made under actual field conditions	l waterstop to ples. Companion
	7.4	The assigned Quality Verification Inspector(s) sha test splices with the splicer's J. A. Jones badge of delivery to the testing agency.	
	7.5	J. A. Jones shall furnish Ebasco one (1) copy of the report. J. A. Jones will document the acceptability waterstop splices on the Waterstop Splice Log, Atta	ty of job-made
8.0	RECOR	RDS AND DOCUMENTATION	
	8.1	The assigned Quality Verification Inspector(s) sha inspections listed in Paragraph 6.0 and record the Attachment 9.1, Waterstop Splice Log.	
	8.2	All records, upon completion of the work or as othe will be turned over to the Ebasco Senior Quality Co for the purchaser's records.	
9.0	ATTA	CHMENTS	
	9.1	Waterstop Splice Log (Form No. W-SITP-8.1.)	

RZ

Attachment 9.1 Inspectors Signature and	Attachment 9.1 Inspectors Signature and Initials		J. A. JONES CONSTRUCTION COMPANY WATERFORD UNIT NO. 3 WATERSTOP SPLICE LOG	JONES CONSTRUCTION CO WATERFORD UNIT NO. 3 WATERSTOP SPLICE LOG	UCTION IT NO.	COMPANY 3		RZ Sheet_of_
SPLICER'S ID	SPLICE NUMBER	P=Production Splice C=Companion Splice T=Test Splice	PRODUCTION SPLICE ACCEPTED YES NO	PRODUCTION SPLICE ACCEPTED ES NO	TEST SPLICES ACCEPTED YES NO	TEST SPLICES ICCEPTED SS NO	SPLICE LOCATION	COMMENTS
			+					
			_					
								Form No. U-CITP-8.1