



## Duquesne Light

Nuclear Construction Division  
Robinson Plaza, Building 2, Suite 210  
Pittsburgh, PA 15205

2NRC-5-158  
(412) 787-5141  
(412) 923-1960  
Telecopy (412) 787-2629  
January 3, 1986

United States Nuclear Regulatory Commission  
Washington, DC 20555

ATTENTION: Mr. Lester S. Rubenstein, Director  
PWR Project Directorate No. 2  
Office of Nuclear Reactor Regulation

SUBJECT: Beaver Valley Power Station - Unit No. 2  
Docket No. 50-412  
Mechanical Engineering Branch Questions Dated November 26, 1985

Gentlemen:

This letter forwards responses to the additional Mechanical Engineering Branch (MEB) questions dated November 26, 1985.

Duquesne Light Company, along with Stone & Webster Engineering Corporation, discussed the attached responses with MEB and its consultants, Mr. E. C. Rodabaugh and Mr. S. E. Moore, in a telecon on September 13, 1985. Based on this conversation, it is our understanding that all questions have been answered satisfactorily.

Upon completion of your review of the enclosed documentation, please provide written confirmation that all questions are closed.

DUQUESNE LIGHT COMPANY

By *J. J. Carey*  
J. J. Carey  
Vice President

JJS/wjs  
Attachment

cc: Mr. B. K. Singh, Project Manager (w/a)  
Mr. J. Walton, NRC Resident Inspector (w/a)

*Add: PWR A/PAD-2/MEB* *Ltr Encl*

8601090166 860103  
PDR ADOCK 05000412  
A PDR

*Handwritten:* *Noted Dist* *5001* *1/1*

AD - J. KNIGHT (ltr only)  
EB (BALLARD)  
EICSB (ROSA)  
PSB (GAMMILL)  
RSB (BEHLINGER)  
FOB (BENAROYA)

*Handwritten:* *Ltr Encl*

MECHANICAL ENGINEERING BRANCH  
REQUEST FOR ADDITIONAL INFORMATION

Service Water Pumps

- (1) 2BVS-224, pp. 1-28 and 1-29, prescribe certain stress limits; e.g., for (1/2) SSE plus Design loads, the membrane stress limit is 1.0s. The Spec., p. 2-3, specifies a design pressure of 130 psig. The Seismic Analysis does not appear to address stresses due to the design pressure of 130 psig. Please provide, in particular for the portion of the pressure boundary at the outlet which appears to be like a mitered joint, your checks made to assure that the stress limits shown on p. 1-28 of 2BVS-224 are met.
- (2) The hydrostatic test, and its witness by an Authorized Nuclear Inspector, is deemed to be an important part of assuring pressure boundary adequacy. To complete our audit, please provide the completed form which shows that the test has been run and witnessed.
- (3) The Seismic Report refers to 2BVS-224, Rev. 2, 12/9/80. The copy of 2BVS-224 furnished us is Rev. 3, 8/27/82, with Addendas 1-4, Addenda 4, dated 2/17/83. Please describe the procedure used to assure that Seismic Reports are appropriate for current Specifications

Motor Operated Butterfly Valves

- (4) The "Seismic Analysis" refers to "Spec. No. 2BVS-76A". We find no further reference to that specification in the Seismic Analysis; in particular; it is not included in the references. Please identify the particular 2BVS-76A revision/addenda that you think was used in the Seismic Analysis and explain why you think so.

- (5) We have found no obvious tie-in between the Seismic Analysis and the valve identifications given in 2BVS-76A. The Stone & Webster cover sheet appears to have a tie-in by the S&W Equip. I.D. Code; 2SWS\*MOV107. This would seem to imply that Spec. pages 1-12 and 2-6 are applicable to the particular valve covered by the Seismic Analysis. In this particular case, the tie-in indicated by the S&W cover sheet appears to be appropriate. However, in general, how do you make sure that a Seismic Analysis is applicable to a specific valve(s) identified in the valve specification?
- (6) The Seismic Analysis, p. 11, shows a valve torque of 21068 in-lb. How does this torque correlate with the torques shown on p. 2-6 of 2BVS-76A?
- (7) The Stress Analysis, p. 17, appears to ignore the stem shear stress due to the specified (2BVS-76A, p. 1-12) differential pressure of 153 psi. If this is true, why was it ignored?
- (8) The drawing with the Stress Analysis indicates the stem is reduced in diameter and is keyed at the connection with the actuator. How was this addressed in the Seismic Analysis?
- (9) Page 3 of the Stress Report shows a column headed "Allow Stress". A footnote seems to indicate that the listed allowable stress is 1.5 times the allowable stress listed in ASME Section III for the particular material/temperature involved.
- (a) Describe the correlation between the allowable stresses given on p. 1-54 of 2BVS-76A with those used in the Seismic Analysis.
- (b) Provide the specifics of the allowable stress of 52500 for the valve stem; i.e., material identification, temperature, Code edition/addenda, Code Table number.

- (10) Addendum B of the Stress Analysis states that "... modified bracket by increasing width from 3.25" to 8" long". The Stress Analysis does not say that the valve drawings were changed to reflect the analytical change. Please furnish the appropriate drawings that will provide assurance that the analytical change was incorporated into the valve construction.
- (11) The Seismic Analysis does not cover the analysis of the bolted-flanged joint connecting the valve to the piping. This is acceptable provided the adequacy of the joint is checked as some part of the evaluation. To complete our audit on this aspect, please provide the documentation (perhaps a Pipe Stress Calculation package) which includes evaluation of the flanged joint for the valve covered by the Seismic Analysis.
- (12) The Seismic Functional Procedure includes a form, "Seismic Functional Test Record". Please provide a completed form for the valve covered by the Seismic Analysis.

#### Piping

- (13) Minimum wall thickness of girth butt welds:
- 2BVS-939, p. 2-11, appears to define and control minimum thickness of field welds by the ' $t_m$ ' shown on STD-SP-1056-1-5 and -3-5. 2BVS-58, p. 1-53, appears to similarly define and control minimum thickness of shop welds.
- (a) Is our interpretation correct?
- (b) What are the minimum wall thicknesses used for pipe with diameter greater than 24 inch?
- (c) Do the minimum wall thicknesses apply to plate-pipe; e.g., SA1557
- (d) Please provide documentation (e.g., shop travelers with minimum allowable and minimum measured wall thicknesses entered thereon) which demonstrates the control of minimum wall thicknesses at (a) shop welds, (b) field welds.



- (14) 2EVS-59, p. 1-16, states: "For attachments which are designed by the Seller, the Seller shall be responsible for determining that the design assures total stress levels within code allowable values not only in the support parts, but also in the piping to which the support parts are attached". Because we are not sure what is meant by 'code allowable values' in the piping, please provide examples of this determination for (a) nonintegral attachment and (b) integral attachment.

(15) 2EVS-939A, Pipe Classes

This document is deemed to be significant because it appears to be the major and, in many cases, the only pathway through which the compliance of Beaver Valley piping with the very important requirements of Code NB/NC/ND-3640 are checked.

- (a) As a comment (no response needed), the "Memo describing how maximum Design Conditions are determined for Pipe Classes" would be clearer if the relative simple equations used to determine P by "equation (4) of NC-3641" were written out. Eq. (4) of NC-3641 depends upon which Code Edition/Addenda is being used and there is a minor ambiguity in the Code definition of "d". (Are diameter tolerances to be included?)
- (b) Applying the zero-corrosion/erosion-allowance equation for P:

$$P = 2St_m / (D_o - 2yt_m)$$

to Pipe Class 151 for 42-inch, 3/8 inch nominal wall, SA155 Grade C55, Class 1 pipe, gives

$$P = 2 \times 13,700 \times 0.365 / (42 - 0.8 \times 0.365)$$

$$= 240 \text{ psi}$$

This calculated allowable pressure, even with zero corrosion/erosion allowance, is less than the 275 psi shown in the Class 151 Table. Your comments on this calculation are requested.

(c) NC-3641.2 is on straight pipe under external pressure. How is this Code requirement checked? For example, 2BVS-76A, p. 1-26, indicates a possibility of a 45 psi pressure existing inside containment, which implies a possibility of a 45 psi external pressure on piping inside containment. 2BVS-939A, for Class 151, includes pipe up to 42-inch size with 3/8-inch wall. The Code allowable external pressure for that pipe is about 15 psi. We do not find any restriction or warning that this pipe may not be suitable for use inside containment.

(d) Tables for Pipe Classes 302 and 601 do not invoke the use of B16.9 for butt weld and fittings. Accordingly, fittings purchased to meet the requirements of these two Tables would not provide fittings in accordance with NC-3649. While most of the Pipe Class Tables include a heading "Not applicable for ASME III", Pipe Class Tables 302 and 602 do not have that heading. Your explanation as to why B16.9 is not invoked in Tables 302 and 602 is requested.

(16) Conformance to ANSI B16.9,

Your Piping Data Item 7 involves a purchase order for elbows; Item 8 involves a purchase order for a tee. Neither of these purchase orders invoke B16.9. For Item 7, the inclusion of 'L/R' appears to provide sufficient assurance that NC-3649 has been met. However, it is not apparent that the tee in Item 8 meets the requirements of NC-3649.

The center-to-end dimension of the 10NPS tee is given as 8-9/32". The center-to-end dimension of a B16.9 10NPS tee is 8-1/2". Accordingly, the tee has non-standard dimensions. From the standpoint of meeting the pressure-design requirements of NC-3649, this is not necessarily a trivial deviation because it controls the space available to provide reinforcement of the opening.

SA-403 says: "Fittings different from these standards (e.g., B16.9) may be

furnished in accordance with S9." S9 says that, if so furnished, they must be marked with S9. We see no evidence that S9 was invoked in the P.O. or the tee is so marked.

However, even if the tee were marked S9 in formal compliance with SA403, the requirements of NC-3649 would not necessarily be met. While B16.9 also permits non-standard dimensions (with the WP marking deleted), it does not waive the requirement of Par. 9, Design Proof Test. This is the significant difference between B16.9 and SA403 (or SA234) from the standpoint of adequacy of pressure design. Note that the Code Dimensional Standard Table invokes ANSI B16.9; not SA403 or SA234.

In view of the preceding, we require:

- (a) A list of butt welding end tees used, or to be used, in Beaver Valley Code Class 1, 2 or 3 piping that have dimensions not in accordance with B16.9.
- (b) Data (calculations or tests) which demonstrate that each of these tees meets the requirements of NB/NC/ND-3640, as appropriate.

(17) Seeming Anomalies in Piping Data, Item 8

- (a) The package includes Custom Alloy sheets for two tees which, seemingly, differ in Heat Code (D-7110, D-9983) and end bevels. Which one of these tees is actually the tee described by the NPP-1 form?
- (b) The shop fabrication sheet shows two "Min. wall", 0.319" and 0.519". The in-process control sheet shows "Minimum wall, .400/.419 and .403/.415. What is the significance of these minimum walls?

(18) Witness of Hydrostatic Tests by ANI

2BVS-920, pp. 1-114 and 1-115, discusses hydrostatic tests. We see no mention of the witness of these tests by the ANI as required by the Code. This also seems to be the case with your pump specification and your valve specification. Please describe the procedure you have that assures that the ANI will be notified of a pending hydrostatic test and that he is present during those tests to the extent required by the Code.

## (19) The f-factor

We note that ZBVM-45, p. 12, discusses the dependence of  $f$  on number of cycles. Your Stress Analysis Data Package RM-100A lists a number of system conditions but we find no indication that any consideration was given to this Code requirement. For example, P. 6 of RM-100A describes "a large temperature swing" with no indication of how many times this might occur. Please identify that portion of your specifications which provides the basis for the not including the number of times the "large temperature swing" occurs.

## (20) SIF for branch connections

Your Pipe Stress Calculation, X99K, on p. 8 states:

"At points 41, 45, 56 and 35, (Pt. of intersection with small bore piping), the stress intensification factor for the run pipe is assumed to be 1.5. This is conservative."

On p. 36 of X99K, the SIF for point 6 is appropriately calculated by the Code equation:

$$SIF = 0.9(R/T)^{2/3} = 0.9(1.25/0.375)^{2/3} = 2.009$$

For points 41, 45, 56 and 35, the Code equation gives:

$$SIF = 0.9(1.6/0.300)^{2/3} = 2.747$$

Noting that the Code SIF is 1.8 times as high as your assumed 1.5, what is the basis for your "This is conservative"?

(21) The steam generator blow-down line covered by Stress Analysis Data Package RM-100A would seem to be potentially subject to water hammer and erosion valves and piping. Please describe how these aspects were considered in your evaluations.

### Response to MEB Questions

1. The mitered joint is internal of the structural assembly and is not considered the critical element of the pump discharge head.

A supplement to the seismic report has been submitted addressing nozzle loads and develops an equivalent design pressure to show acceptability of the nozzle.

See Attachment "A" for verification of pump discharge elbow wall thickness.

2. Hydro test report S&W File No. 2702.540-224-009A (See Attachment "B").
3. Yes. (Informal procedure of routing spec. through EMD for approval.)

BVM-122 Eng. Confirmation/Updated Program

BVM-166 SQRT and PVORT

(SQRT = seismic qualification review team)

(PVORT = Pump and valve operability review team)

BVM-176 Seismic Qualification Task Group Organization & Procedure

4. Specification used was the purchase specification dated May 20, 1977 confirmed with vendor by telecon and substantiated by the Seismic Analysis report date which was November 5, 1977 (SWEC File No. 2605.450-76A-111B)
5. By SWEC equipment mark numbers. Tie-in in this case is the Posi Seal reference number 15245 and the item number six (6). Both the seismic report and drawing reference these numbers. The drawing also contains the equipment (SWEC) mark number of 2SWS\*MOV107.
6. The correlation with the seismic report torque valve of 21068 in. lb is with item "A" on pages 2-6 (Valve seating torque = 1725 ft lb or 20700 in. lb).

The Seismic Report provides a conservative value of 21008 in. lb or 1,755 ft lb.

7. Shear stress in the stem due to differential pressure was accounted for in the calculation. The stem was analyzed for the combined action of twisting due to operating torque (T) plus bending due to the forces produced by 153 psi differential pressure across the valve seat plus SSE seismic loading (3 g). The radical in the principle stress equation represents the maximum shearing stress in the stem due to the combined action of twisting and bending.

8. The integrity of the keyed connection under the most severe seismic loading condition was demonstrated during operability testing of the valve assembly (See Operability Test Results, SWEC File No. 2606.450-076A-114G). The valve was subjected to an SSE static loading at an angle and location on the valve so as to produce worst case stresses in the valve. Simultaneously, a differential pressure of 160 psi was applied across the valve seat. The valve was then operated (cycled) under the combined loading. Valve was then operated (cycled) under the combined loading. There was no evidence of any physical damage to the valve. The valve operated within specified opening/closing times.

See Attachment "C" for Operability Test Results.

9. a. The allowable stress limits used in the POSI-SEAL seismic analysis were derived using a factor of 1.5S, which is the allowable membrane stress limit ( $S_m$ ) for the Emergency Plant Condition Condition (in accordance with ASME III). The stresses calculated in the seismic analysis are representative of faulted plant condition stresses (i.e., normal + SSE seismic). All faulted stress levels are shown in the analysis to be below the emergency membrane stress allowables.

In 2BVS-76A, the appropriate allowable membrane stress limit specified is defined as Design Condition II (which is analogous to the faulted plant condition allowable stress limits from ASME III). The allowable limit is 2.0S.

The vendor's approach is conservative since 2.0 S could have been utilized for the analysis instead of 1.5S.

- b. Valve Stem Material: SA-564 GR630; ASME III Subsection ND 1974 Edition through S 1976 Addenda

Minimum yield: 115 ksi Minimum ult 140

Allowable stress at 100°F to 300°F = 35 ksi

1.5S is the allowable membrane stress limit ( $S_m$ ) for the Plant Emergency condition. This stress limit was incorporated in the W 76 Addenda to the code. They were originally specified in ASME code case 1607, which was annuled in 1976 and incorporated into the winter 1976 Addenda of the code.

10. Manufacturer valve drawing SWEC File No. 2006.450-76A-072K, Attachment "D."
11. SWEC evaluates moment loadings on all flanged joints in ASME III piping as part of pipe stress analysis. These particular flanges are evaluated in pipe stress calc 12241-NP(T)-257-X9, Attachment "E."



12. Seismic Functional Test Report with test results included SWEC File No. 2606.450-76A-114G, Attachment "C."

13a. Yes. SWEC standard STD-SP-1056-1-5 and 3-5 was used in specifications 2BVS-58 and 2BVS-939 to define and control minimum pipe wall thickness at shop and field butt welds.

13b. The minimum wall thicknesses for piping with diameters greater than 24 in. are either identified in the notes of the appropriate pipe class or in the tabulation of Special Wall Pipe in Specification 2BVS-939A (Stone & Webster pipe classes).

The minimum wall thickness for piping, if not specifically identified in Specification No. 2BVS-939A, is the manufacturer's minimum wall thickness as identified in the material specification (i.e., SA106, SA312, SA155, etc). If the Vendor finds a violation of the manufacturer's minimum wall, his quality control procedure, approved by the Engineers, has a method to address and resolve this violation to comply with specification and/or code requirements. If the violation is found by the Purchaser's Shop Inspector (PSI), the PSI issues a Nonconformance and Disposition Report (N&D), which identifies the violation. The Engineers resolve this matter by dispositioning the N&D for specification and/or code requirements.

See Nonconformance Control on page 1-25 of Specification No. 2BVS-58, Rev. 4.

13c. No. The minimum wall thickness in STP-SP-1056-1-5 and 3-5 do not apply to plate-pipe. STD-SP-1056-1-5 and 3-5 are applicable to piping 24 in. through 24 in. only. The use of plate-pipe is limited to sizes over 24 in. The minimum wall thickness for plate-pipe will be found in the notes of the appropriate pipe class or in the tabulation of Special Wall Pipe in Specification 2BVS-939.

13d. The shop traveler documentation for shop fabricated piping identifies the design minimum pipe wall thickness and actual wall thickness measurement for both shop and field weld end preps. Similar documentation exist for pipe end preps prepared in the field, see Attachment "F" for additional shop travelers.

14. Code allowable values in the piping are as shown in ASME III for attachments to ASME piping; and values for SWEC Class 4 (non-ASME) piping are as shown in ANSI B31.1 code.

a. Code allowable values for nonintegral attachments are taken from the AISC code (used for the support structure members).

- b. Code allowable values for integral attachments are taken from the ASME III or B31.1 code (depending on the pipe) for the attachment weld and member.

AISC code allowables are used for the supporting members of the pipe support structure.

The applicability of these codes is described in the specification sections "Technical Requirements" and also in sub-section "Attachments to Piping."

All codes to be used are listed in the "Applicable Documents" section of the specification.

All pipe support calculations and designs are reviewed for structural adequacy by SWEC.

- 15b. Pipe class 151 needs clarification. The pipe class states for 26 in. through 42 in. pipe the wall thickness is  $3/8$  in. Also, makes reference to Note 9. Note 9 states that the 42 in. purge line through the containment wall will be  $1/2$  in. wall. This is the only 42 in. piping at BVPS-2. Therefore, the pipe class should clearly indicate that 42 in. pipe has  $1/2$  in. wall thickness. Inputting  $1/2$  in. nominal wall thickness into Eq(4) of NC-3641 P now becomes 323 psi. Therefore, the design pressure of 275 psi in the pipe class is conservative.
- 15c. As indicated in our response to Question 15(b), the 42 in. purge line through the containment wall is the only 42 in. piping at BVPS-2. Applying Paragraph NC-3461.2 to this piping, it was determined that this piping can withstand 109 psi of external pressure, see Attachment "G" for calculation.
- 15d. It is an oversight that pipe classes 302 and 602 do not reference ANSI B16.9 for fittings. However, the material specification for stainless steel fitting is SA403. SA403 states that dimensional requirement for butt weld end fittings shall be to ANSI B16.9.
16. Although the purchase order (Item 7) did not state ANSI B16.9, it did, by inference, invoke ANSI B16.9. The purchase order identified the size, wall thickness, material and grade, and type of fitting as well as identifying it would be used in an ASME III construction. SA403 (the material specification) invokes ANSI B16.9. Item 8 (documentation package for power piping spool QSS-64-9 which is a 10 in. Sch. 80 Tee) indicates that the 10 in. Tee is not in compliance with ANSI B16.9. This is a special fitting. The dimensions and weight of this tee has been factored into the piping system design and found acceptable.

The fact that the center-to-end dimension is 8 9/32 in. in lieu of 8 1/2 in. (center-to-end dimension of 10 in. ANSI 16.9 Tee) has no impact on the space available for reinforcement of the opening. The slight deviation is in the weld end prep area.

These 10 in. tees are certified to ASME III, 1971 Edition through Winter 1972 Addenda. The material specification (SA403) to this edition/addenda does not have the supplementary requirement S9. Therefore, to mark the fittings to S9 would be inappropriate.

This tee, although not in compliance with ANSI B16.9, is properly factored into our piping system design.

- 17a. Neither tee, with heat code D-7110 or D-9983, is describle on the NPP-1 form. The correct tee for spool QSS-64-9 has heat code D-7112 and is referenced on the NPP-1 form and the spool shop traveler, see Attachment "H" for CMTR.
- 17b. The 0.319 in. and 0.519 in. minimum wall dimensions are the manufacturer's minimum wall for 10 in. Sch. 40S and 10 in. Sch. 80 fittings, respectively. The 0.400/0.419 in. and 0.403/0.415 in. dimensions are measured wall thickness a distance back from the weld end ( 1 in.).
18. The pump and valve specifications (2BVS-224 and 2BVS-76A) require the pumps and valves be hydrotested to ASME III code requirements in the shop and witnessed by the manufacturer's ANI. This is confirmed by the ANI signature on the test report and the Code Data Report (NPV-1 form). The piping installation specification (2BVS-920) does not specifically state the ANI should witness the hydrotest of piping. The ASME III code and SWEC mechanical test procedure (MTP) for hydrotesting requires the ANI inspect the joints during pressure testing and sign the test report and N-5.

See Attachments "E" and "C" for pump and valve hydrotest results. For procedure of piping system hydrotesting and ANI requirements refer to Mechanical Test Procedure (2MTP-4) and Field Construction Procedure (FCP-216), Attachment "J."

19. See "General Notes" page 4 of 28 of SI-RM-100A1-0 dated August 22, 1984 which supercedes SI-RM-100A-1.

Note reads: The anticipated number of cycles for conditions 1 through 14 is 7,000 or less.

Refer to Project Procedure No. 2BVM-45, Rev. 10, dated September 25, 1984, (Attachment "K").

20. The calculated SIF's based on the ASME III equation shown on Fig. NC-3672.9(a)-1 of the code are conservative and are based on full size connections.

The connections in question in stress calculation X99K are boss type reduced outlets. Using paragraph NC-3673.2 of the ASME code results in SIF's that do not exceed the 1.5 which was used in the stress calculation for the decoupled branches.

The SIF used for Pt. 6 was conservatively calculated by the NUPIPE-SW computer program based on a full size connection using code equations because this branch line was not decoupled from the run pipe analysis.

21. Water Hammer. All ASME systems are reviewed by SWEC EMD and Power groups for the potential of "Water Hammer". Systems which are identified to be subject to Water Hammer are listed in Appendix IV of 2BVM-45 Rev. 10 dated September 25, 1984 (Attachment "K"). NUREG 0582 was used as a guide in the determination of system transient conditions.


Note: Stroke times of containment isolation valves range from 3.2 to 3.8 sec. to open and 8.6 to 9.2 sec. to close (Reference Specification 2BVS-651).

Erosion. Class 1502 (1500 lb stainless steel) piping was specifically added to this system as an erosion consideration (see note 4 on flow diagram RM-100A). This 1502 piping is provided through the containment penetration and including the outside containment isolation values. At that point, a pipe class and QA category change is provided (Class 901 Q.A. Category II) and a feedwater injection line is provided for subcooling.

ATTACHMENT A

PUBLISHED BY THE UNIVERSITY MICROFILMS INTERNATIONAL, 300 NORTH ZEEB RD., ANN ARBOR, MI 48106-1500, U.S.A.

PAGE NO. \_\_\_\_\_



P.O. NO. 25V-1224

PROJECT Beaver Valley Power Co.

IO. NO. 2SWS-P2/A Unit 2

RC NO. 153919

ITEM NO. 465

DRG. NO. E3A05PART NO. 6-1-2

BYRON JACKSON SER. NO.

731-N-9027

# KAISER STEEL

LANES STEEL CORPORATION  
STEEL MANUFACTURING DIVISION  
500 CHERRY AVE. FONTANA, CA. 92335  
U.S.A.

## TEST REPORT

CLASS		DATE/TIME		P.A.S. NO.		FACILITY		PORTAL		TIME		DE. CODE		USE NUMBER	
63-09899-X		08/27/76		MILL		X		10/76		10 15				11-5 29993	
RECEIVED												REQ			
X		CUST TRK				080		X		1/23 10TH 25TH NET 30				//	
OUCOMMUN. INC. OUCOMMUN METALS & SUPPLY CO DIV. P.O. BOX 2117 TERM ANNEX LOS ANGELES CA 90054		E S D		OUCOMMUN. INC. OUCOMMUN METALS & SUPPLY CO DIV. 4890 SO. ALAMEDA ST. LOS ANGELES CA 90058		HZ-235		085T-101							

140 JOBBER STR - SUBJ TO BLANCHARD GRIND		09/27/76	PM 09096 2/2
KAISER HR STL PLATE CARB		CUST	13322
ASME-SA-515-74B-GR.70-PVO-AOC-TEST-PER 34.1		CUST TRUCK	NO CHARGE

## TEST REPORT

CERTIFIED REPORT OF  
CHEMICAL ANALYSIS  
AND/OR PHYSICAL  
PROPERTIES.

SEP 10 1974

I CERTIFY THE FOLLOWING TEST INFORMATION TO BE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

*[Signature]*  
Sergeant, Boston Post

[illegible]

PROJECTED TEST REPORT - CHANGED ITEM BILLED FROM ITEM 41 TO ITEM 43 2-1-77



Byron Jackson Pump Division

P.O. BOX 2117 TERMINAL ANNEX, LOS ANGELES, CALIFORNIA 90081 - TEL. 467-4171

PAGE NO. \_\_\_\_\_



CUSTOMER Augenstein Light Co.  
P.O. NO. 284-224  
PROJECT Beachwalkers Condominiums  
I.D. NO. 2SWS-P210 Unit # 2

RC NO. 159887

ITEM NO. \_\_\_\_\_

DRG. NO. E98039

PART NO. ELC 1000 2 1/2

BYRON JACKSON SER. NO.

731-N-0038

**KAISER  
STEEL**

KAISER STEEL CORPORATION  
STEEL MANUFACTURING DIVISION  
400 CHERRY AVE., FONTANA, CA. 92335  
U.S.A.

**TEST REPORT**

CUSTOMER ORDER		08/27/76	P.L. NO.		MILL		ITEM NO.		10/76		16 15		11-5 29993	
CUST. TRK		080		X		1/23 12TH NET 30		REQ						
DUCCOMMUN. INC.		DUCCOMMUN. METALS & SUPPLY CO DIV.		DUCCOMMUN. INC.		DUCCOMMUN. METALS & SUPPLY CO DIV.		4890 30. ALAMEDA ST.		LOS ANGELES		CA90058		
P.O. BOX 2117 TERM ANNEX		CA90054		P.O. BOX 2117 TERM ANNEX		CA90054		4890 30. ALAMEDA ST.		LOS ANGELES		CA90058		
255050 11 1/2				MZ-235		TEST-101								

140 JOBBER STK - SUBJ TO BLANCHARD GRIND		09/27/76		PM 09096	
KAISER HR STL PLATE CARB		CUST		13322	
ASME-SA-515-748-GR.70-PVC-ADC-TEST-PER S4.1		CUST TRUCK		NO CHARGE	

ITEM	HEAT OR LOT NUMBER	SIZE	YIELD POINT	TENSILE STRENGTH	ELONGATION	CHARPY	TEST	REMARKS
1	SE C/L	1/2" X 120" X 240"						
2	SE C/L	1/2" X 120" X 240"						
3								
4								

**TEST REPORT**

CERTIFIED REPORT OF  
CHEMICAL ANALYSIS  
AND/OR PHYSICAL  
PROPERTIES

SEP 19 1976

I CERTIFY THE FOLLOWING  
TEST INFORMATION  
TO BE CORRECT AS CON-  
TAINED IN THE RECORDS  
OF THE COMPANY.

*[Signature]*  
Inspector, Physical Test

ITEM	HEAT OR LOT NUMBER	SIZE	YIELD POINT	TENSILE STRENGTH	ELONGATION	CHARPY	TEST	REMARKS
2	02943	3-1	63.4	75.8	21		29 67	011 023 20
			63.9	74.4	20			
		3-2	66.2	75.6	21			
			65.2	75.2	27			


CORRECTED TEST REPORT - CHANGED FROM 311111 FROM ITEM 11 TO ITEM 12 2-1-77.

*[Signature]*  
P.L. 11

Byron Jackson Pump Division

P.O. BOX 2517 TERMINAL ANNEX LOS ANGELES, CALIFORNIA 90001 • TEL 567-4171

PAGE NO. \_\_\_\_\_



CUSTOMER Augenstein Light Co.  
P.O. NO. 724-1224  
PROJECT Beaumont Harbor Power Sta.  
I.D. NO. 2SWS-P21C Unit # 2

RC NO. 158888  
ITEM NO. \_\_\_\_\_  
DRG. NO. E88239  
PART NO. Elliptical Flange

BYRON JACKSON SER. NO.  
731-N-0029

**KAISER  
STEEL**

KAISER STEEL CORPORATION  
STEEL MANUFACTURING DIVISION  
5800 CHERRY AVE., FONTANA, CA. 92330  
U.S.A.

**TEST REPORT**

DATE ORDERED 08/27/76		DATE RECEIVED 10/76		DATE TESTED 10/76		DATE REPORTED 11-5 29993	
ORDER NO. 63-05899-K		MILL HILL		SPECIFICATION X		REMARKS REQ	
CUST TRK		Q80		X		1/2X 12M 25TH NET 30	
DUCOMMUN, INC. DUCOMMUN METALS & SUPPLY CO DIV. P.O. BOX 2117 TERM ANNEX LOS ANGELES CA 90054				DUCOMMUN, INC. DUCOMMUN METALS & SUPPLY CO DIV. 4890 SO. ALAMEDA ST. LOS ANGELES CA 90058			
255050 11/26				MZ-235 TEST-101			
140 JOBBER STK - SUBJ TO BLANCHARD GRIND				DATE RECEIVED 09/27/76		PH 09096	
KAISER HR STL PLATE CARB				CUST		13322	
ASME-SA-515-748-GR.70-PVO-AOC-TEST-PER 34.1				CUST TRUCK		NO CHARGE	

ITEM	HEAT OR LOT NUMBER	BLANK	LOC.	YIELD POINT (KSI)	TENSILE STRENGTH (KSI)	% ELONG.	WELD TEST	C	Mn	P	S	Si	Cu	Ni	Cr	Mo	Va	Ca
1	SE C/L																	
	1/2M X 12M X 24M																	
2	SE C/L																	
	1/2M X 72M X 24M																	
3																		
4																		

**TEST REPORT**  
CERTIFIED REPORT OF  
CHEMICAL ANALYSIS  
AND/OR PHYSICAL  
PROPERTIES  
SEP 29 1976  
I CERTIFY THE FOLLOWING  
TEST INFORMATION  
TO BE CORRECT AS CONTAINED  
IN THE RECORDS  
OF THE COMPANY.  
*[Signature]*  
SUPERVISOR, PHYSICAL TEST

ITEM	HEAT OR LOT NUMBER	BLANK	LOC.	YIELD POINT (KSI)	TENSILE STRENGTH (KSI)	% ELONG.	WELD TEST	C	Mn	P	S	Si	Cu	Ni	Cr	Mo	Va	Ca
2	62943	3-1		63.4	75.6	21		29	67	011	023	20						
				63.2	76.4	20												
		3-2		64.2	75.6	21		"	"	"	"	"						
				65.2	76.2	27												

CORRECTED TEST REPORT - CHANGED ITEM NUMBER FROM ITEM 41 TO ITEM 42 2-3-77.

SEP 29 1976

ATTACHMENT B

FORM NPV-1 N CERTIFICATE HOLDERS' DATA REPORT FOR NUCLEAR PUMPS OR VALVES\*  
As Required by the Provisions of the ASME Code, Section III, Div. 1

1. Manufactured by BYRON JACKSON PUMP DIV. 2700 E VERNON AVE. VERNON, CALIF. 90053  
(Name and Address of N Certificate Holder)

2. Manufactured for STONE AND WEBSTER ENG. CORP. BOSTON, MASS. 02107  
(Name and Address of Purchaser or Owner)

\* 3. Location of Installation BEAVER VALLEY POWER STATION, Piquette, OHIO, 44134  
(Name and Address)

4. Pump or Valve Pump Nominal Inlet Size N/A Outlet Size 24  
(Inch) (Inch)

(a) Model No.	(b) N Certificate Holder's Series No. or Type	(c) Canadian Serial No.	(d) Drawing Registration No.	(e) Drawing No.	(f) Nat'l Class	(g) Year Built
(1) <u>36RXM</u>	<u>731-N-0027</u>	<u>N/A</u>	<u>IF-7511</u>	<u>3</u>	<u>N/A</u>	<u>1982</u>
(2) <u>2 STG. VCT.</u>			<u>REV. D</u>			
(3)						
(4)						
(5)						
(6)						
(7)						
(8)						
(9)						
(10)						

5. SERVICE WATER PUMPS FOR COMPONENT/SYSTEM COOLING.  
(Brief description of service for which equipment was designed)

6. Design Conditions 130 psi 100 °F or Valve Pressure Class N/A (1)  
(Pressure) (Temperature)

7. Cold Working Pressure N/A psi at 100°F

8. Pressure Retaining Pieces

Mark No.	Material Spec. No.	Manufacturer	Remarks
(a) Castings			
<u>TOP CASE</u>	<u>SA-216 GR. WCB</u>		<u>R/S 162395</u>
<u>SERIES CASE</u>	<u>SA-216 GR. WCB</u>		<u>R/S 162332</u>
<u>SUCTION BELL</u>	<u>SA-216 GR. WCB</u>		<u>R/S 154430</u>
<u>WHEEL BOX</u>	<u>SA-216 GR. WCB</u>		<u>R/S 47179A</u>
(b) Forgings			
<u>HALE COUPLING</u>	<u>SA-105 GR. 2</u>		<u>R/S 43969</u>

\* For manually operated valves only

\* Supplemental sheets in form of lists, sketches or drawings may be used provided (1) size is 8-1/2" x 11" (2) information in items 1, 2 and 3 on this Data Report is included on each sheet, and (3) each sheet is numbered and number of sheets is recorded at top of this form.

Mark No.	Material Spec. No.	Manufacturer	Remarks
(c) Bolting			
STUDS	SA-193 GR. B7		RIS 115041
HEX. HD. CAP SCR.	SA-193 GR. B7		RIS 115037
HEX. NUT	SA-194 GR. 7		RIS 97736
(d) Other Parts			
COL. FLANGE	SA-515 GR. 70		RIS 47948
ELBOW PIPE	SA-515 GR. 70		RIS 153339
THROTTLE SUPPORT	SA-515 GR. 70		RIS 158690
SUPPORT PIPE	SA-106 GR. B		RIS 158235
UPPER FLANGE	SA-515 GR. 70		RIS 158641
LOWER FLANGE	SA-515 GR. 70		RIS 158641
COL. PIPE	SA-515 GR. 70		RIS 158871
COL. PIPE	SA-515 GR. 70		RIS 158870
COL. PIPE	SA-515 GR. 70		RIS 158869

9. Hydrostatic test 200 psi. Disk Differential test pressure N/A psi.

## CERTIFICATE OF COMPLIANCE

We certify that the statements made in this report are correct and that this pump, or valve, conforms to the rules of construction of the ASME Code for Nuclear Power Plant Components, Section VIII, Div. 1, Edition 1971, Addenda WINTER 1972, Code Case No. N-146-1, Date Oct. 1982.

Signed Byron Jackson Pump Div.  
(In Certificate Holder)

by

C.W. J. Lane

Our ASME Certificate of Authorization No. 1130

to use the

N

(N)

symbol expires

16 JUNE 1994

(Date)

## CERTIFICATION OF DESIGN

Design information on file at Byron Jackson Pump Div.

Stress analysis report (Class 1 only) on file at N/A

Design specifications certified by (1) STEPHEN A. SHUMAN

PE State PENNSYLVANIA Reg. No. PE-30264-E

Stress analysis certified by (1) N/A

PE State N/A Reg. No. N/A

(1) Signature not required. List name only.

## CERTIFICATE OF SHOP INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of CALIFORNIA and employed by ABC DIEG. MUTUAL INS. CO. of WALTHAM, MASS. have inspected the pump, or valve, described in this Data Report on OCT. 1<sup>ST</sup> 19 82 and state that to the best of my knowledge and belief, the N Certificate Holder has constructed this pump, or valve, in accordance with the ASME Code, Section III.

By signing this certificate, neither the inspector nor his employer makes any warranty, expressed or implied, concerning the equipment described in this Data Report. Furthermore, neither the inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

October 1<sup>ST</sup> 1982

California

CERTIFICATE OF AUTHORIZATION NO. M-1130  
 EXPIRES: 16 JUNE 1994  
 BY: C.W. J. Lane  
 ANI: Thompson N. Canfield DATE: 2-7-83







## FORM NPV-1 IN CERTIFICATE HOLDERS' DATA REPORT FOR NUCLEAR PUMPS OR VALVES\*

As Required by the Provisions of the ASME Code, Section III, Div. 1

1. Manufactured by BYRON JACKSON PUMP DIV. 2700 E. VERNON AVE. VERNON CALIF. 92553  
(Name and Address of Manufacturer)
2. Manufactured for STONE AND WHARTER ENG. CORP. BOSTON MASS. 02107  
(Name and Address of Purchaser or Owner)
3. Location of installation BEAVER VALLEY POWER STATION, ~~ATTSBURGH~~ SCRIPPSBORO, PENNSYLVANIA  
(Name and Address)
4. Pump or Valve PUMP Nominal Inlet Size N/A Outlet Size 24  
(inch) (inch)

(a) Model No., (b) N Certificate Holder's (c) Canadian

Series No.  
or Type

Serial  
No.

Registration  
No.

(d) Drawing No.

9) CLASS

(f) Nat'l  
Ed. No.

9/ Year  
9unit

- |      |           |            |     |         |   |     |      |
|------|-----------|------------|-----|---------|---|-----|------|
| (1)  | 36RXIN    | 731-N-0023 | N/A | 1F-7511 | 3 | N/A | 1932 |
| (2)  | 2 STG.VCT |            |     | REV-D   |   |     |      |
| (3)  |           |            |     |         |   |     |      |
| (4)  |           |            |     |         |   |     |      |
| (5)  |           |            |     |         |   |     |      |
| (6)  |           |            |     |         |   |     |      |
| (7)  |           |            |     |         |   |     |      |
| (8)  |           |            |     |         |   |     |      |
| (9)  |           |            |     |         |   |     |      |
| (10) |           |            |     |         |   |     |      |

9. SERVICE WATER PUMPS FOR COMPONENT/SYSTEM COOLING  
(Brief description of service for which equipment was designed)

6. Design Conditions 130 psi 100 °F or Valve Pressure Class N/A  
(Pressure) (Temperature)
7. Cold Working Pressure N/A psi at 100°F
8. Pressure Retaining Pieces

Mark No.	Material Spec. No.	Manufacturer	Remarks
a) Castings			
TCP CASE	SA-216 GR. WCB		R/S 154472
SERIES CASE	SA-216 GR. WCB		R/S 162833
SUCTION GRI	SA-216 GR. WCB		R/S 156977
STUFF. BOX	SA-216 GR. WCB		R/S 161194
b) Forgings			
HAIF COUPLING	SA-105 GR. 2		R/S 48969

1) For manually created values only

\* Supplemental sheets in form of lists, sketches or drawings may be used provided (1) size is 8-1/2" x 11"; (2) information in items 1, 2 and 3 in this Data Report is included on each sheet; and (3) each sheet is numbered and number of sheets is recorded at top of this form.

Mark No.	Material Spec. No.	Manufacturer	Remarks
(c) Bolting			
STUDS	SA-193 GR. B7		R/S 115041
HEX HEAD CAP SCB.	SA-193 GR. B7		R/S 115037
HEX NUT	SA-194 GR. 7		R/S 97736
(d) Other Parts			
CCK. FLANGE	SA-515 GR. 70		R/S 47949
ELBOW PIPE	SA-515 GR. 70		R/S 153937
THROTTLE SUPPORT	SA-515 GR. 70		R/S 153690
SUPPORT PIPE	SA-106 GR. B		R/S 153895
UPPER FLANGE	SA-515 GR. 70		R/S 153641
LOWER FLANGE	SA-515 GR. 70		R/S 153641
CCK. PIPE	SA-515 GR. 70		R/S 153368
CCK. PIPE	SA-515 GR. 70		R/S 153379
CCK. PIPE	SA-515 GR. 70		R/S 153377

9 Hydrostatic test 200 psi. Disk Differential test pressure N/A psi

### CERTIFICATE OF COMPLIANCE

We certify that the statements made in this report are correct and that this pump, or valve, conforms to the rules of construction of the ASME Code for Nuclear Power Plant Components, Section III, Div. 1, Edition 1971  
Addenda WINTER 1972, Code Case No. N-146-1 Date 1 Oct. 1982

Signed BYRON JACKSON Pump Div.  
(N Certificate Holder)

by

C. M. Johnson

Our ASME Certificate of Authorization No. 1130 to use the N symbol expires 16 JUNE 1984  
(Date)

### CERTIFICATION OF DESIGN

Design information on file at BYRON JACKSON Pump Div.

Stress analysis report (Class 1 only) on file at N/A

Design specifications certified by (1) STEPHEN A. SHULMAN

PE State PENNSYLVANIA Reg. No. PE-30264-E

Stress analysis certified by (1) N/A

PE State N/A Reg. No. N/A

(1) Signature not required. List name only.

### CERTIFICATE OF SHOP INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of CALIFORNIA and employed by ABC MFG. MUTUAL INS. CO. at WALTHAM MASS. have inspected the pump, or valve, described in this Data Report on 10-1- 19 82 and state that to the best of my knowledge and belief, the N Certificate Holder has constructed this pump, or valve, in accordance with the ASME Code, Section III.

By signing this certificate, neither the inspector nor his employer makes any warranty, expressed or implied, concerning the equipment described in this Data Report. Furthermore, neither the inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

Date 10-1-82  
Richard N. Contro Inspector  
Commissions Calif-1405 Penn-402457  
Natl Bd. State Regs. and No.

CERTIFICATE OF AUTHORIZATION FOR THE  
 ASME CODE FOR NUCLEAR POWER PLANT COMPONENTS  
 BY: C. M. Johnson DATE: 10-1-82  
 AUTH. NO. 1130



FORM NPV-1 N CERTIFICATE HOLDERS' DATA REPORT FOR NUCLEAR PUMPS OR VALVES  
As Required by the Provisions of the ASME Code, Section III, Div. 1

1. Manufactured by BYRON JACKSON PUMP DIV. 23006 VERNON AVE. VERNON, CALIF. 90008  
(Name and Address of N Certificate Holder)  
2. Manufactured for STONE AND WEBSTER ENG. CORP. BOSTON, MASS. 02107  
(Name and Address of Purchaser or Owner)  
\* 3. Location of Installation BEAVER VALLEY POWER STATION, PITTSBURGH, PENNSYLVANIA  
(Name and Address)  
4. Pump or Valve PUMP Nominal Inlet Size N/A Outlet Size 24  
(inches) (inches)

(a) Model No. (b) N Certificate Holder's (c) Canadian  
Series No. Serial Registration (d) Drawing (f) Nat'l (g) Year  
or Type No. No. No. No. (e) Class Bd. No. Built

(1)	36 RXH	731-N-0029	N/A	1F-7511	3	N/A	1982
(2)	2 STG. VGT			REV. D			
(3)							
(4)							
(5)							
(6)							
(7)							
(8)							
(9)							
(10)							

5. SERVICE WATER PUMPS FOR COMPONENT/SYSTEM COOLING  
(Brief description of service for which equipment was designed)

6. Design Conditions 130 psi 100 °F or Valve Pressure Class N/A (1)  
(Pressure) (Temperature)  
7. Cold Working Pressure N/A psi at 100°F  
8. Pressure Retaining Pieces

Mark No.	Material Spec. No.	Manufacturer	Remarks
(a) Castings			
TOP CASE	SA-216 GR. WCB		R/S 162324
SERIES CASE	SA-216 GR. WCB		R/S 154431
SUCTION BELL	SA-216 GR. WCB		R/S 156976
STUFF BOX	SA-216 GR. WCB		R/S 161195A
(b) Forgings			
HALE COUPLING	SA-105 GR. 2		R/S 48969

1) For manually operated valves only

Supplemental sheets in form of lists, sketches or drawings may be used provided (1) size is 8-1/2" x 11" (2) information in items 1, 2 and 5 on this Data Report is included on each sheet, and (3) each sheet is numbered and number of sheets is recorded at top of this form



## FORM NPV-1 (Back)

Mark No.	Material Spec. No.	Manufacturer	Remarks
(c) Bolting			
STUDS	SA-193 GR. B7		R/S 115041
HEX HD. CAP SCR.	SA-193 GR. B7		R/S 115037
HEX NUT	SA-194 GR. 7		R/S 97736
HEX HD. CAP SCR.	SA-193 GR. B7		R/S 55455
(d) Other Parts			
COL. FLANGE	SA-515 GR. 70		R/S 47948
ELBOW PIPE	SA-515 GR. 70		R/S 158888
THRUSTLE SUPPORT	SA-515 GR. 70		R/S 158690
SUPPORT PIPE	SA-106 GR. B		R/S 158885
UPPER FLANGE	SA-515 GR. 70		R/S 158641
LOWER FLANGE	SA-515 GR. 70		R/S 158641
COL. PIPE	SA-515 GR. 70		R/S 158876
COL. PIPE	SA-515 GR. 70		R/S 158875
COL. PIPE	SA-515 GR. 70		R/S 158873

3. Hydrostatic test 200 psi. Disk Differential test pressure N/A psi.

## CERTIFICATE OF COMPLIANCE

We certify that the statements made in this report are correct and that this pump, or valve, conforms to the rules of construction of the ASME Code for Nuclear Power Plant Components, Section III, Div. 1, Edition 1971  
 Addenda WINTER 1972 (Date) Code Case No. N-146-1 Date 10 Dec 1982

Signed BYRON JACKSON PUMP DIV. by C.W. Guma  
 (N Certificate Holder)

Our ASME Certificate of Authorization No. 1130 to use the N symbol expires 16 JUNE 1984  
 (Date)

## CERTIFICATION OF DESIGN

Design information on file at BYRON JACKSON PUMP DIV.  
 Stress analysis report (Class 1 only) on file at N/A

Design specifications certified by (1) STEPHEN A. SHUMAN  
 PE State PENNSYLVANIA Reg. No. PE-30264-E  
 Stress analysis certified by (1) N/A  
 PE State N/A Reg. No. N/A

(1) Signature not required. List name only.

## CERTIFICATE OF SHOP INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of CALIFORNIA and employed by ABO MFG. MUTUAL INS. CO. of WALTHAM, MASS. have inspected the pump, or valve, described in this Data Report on 10 Dec, 19 82 and state that to the best of my knowledge and belief, the N Certificate Holder has constructed this pump, or valve, in accordance with the ASME Code, Section III.

By signing this certificate, neither the inspector nor his employer makes any warranty, expressed or implied, concerning the equipment described in this Data Report. Furthermore, neither the inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

Date 10 Dec, 19 82  
Michael S. N. Carter (Inspector) Commissions Calif-1408 Penn. W/C-2457  
 (Not Bd. State Prov. and No.)

\* ARK WRIGHT - BOSTON MFG. MUTUAL INS. CO. (FACTORY MUTUAL INS. CO.)

CERTIFICATE OF AUTHORIZATION NO. 1130  
 BY: Michael S. N. Carter  
 DATE: 10 Dec 1982  
 PE STATE: PENNSYLVANIA  
 REG. NO.: PE-30264-E  
 EXPIRATION DATE: 16 JUNE 1984

## FORM NPV-1 (Back)

Mark No.	Material Spec. No.	Manufacturer	Remarks
(c) Bolting			
STUDS	SA-193 GR.B7		R/S 115041
HEX HD. CAP SCR.	SA-193 GR.B7		R/S 115037
HEX NUT	SA-194 GR.7		R/S 97736
HEX HD. CAP SCR.	SA-193 GR.B7		R/S 55455
(d) Other Parts			
COL. FLANGE	SA-515 GR.70		R/S 47948
ELBOW PIPE	SA-515 GR.70		R/S 158288
TARGETLE SUPPORT	SA-515 GR.70		R/S 158690
SUPPORT PIPE	SA-106 GR.B		R/S 158885
UPPER FLANGE	SA-515 GR.70		R/S 158641
LOWER FLANGE	SA-515 GR.70		R/S 158641
COL. PIPE	SA-515 GR.70		R/S 158876
COL. PIPE	SA-515 GR.70		R/S 158875
COL. PIPE	SA-515 GR.70		R/S 158873

3. Hydrostatic test 200 psi. Disk Differential test pressure N/A psi.

## CERTIFICATE OF COMPLIANCE

Verify that the statements made in this report are correct and that this pump, or valve, conforms to the rules of construction of the ASME Code for Nuclear Power Plant Components, Section III, Div. 1, Edition 1971.  
 Addenda WINTER 1972 Code Case No. N-146-1 Date 10 Dec 1982  
 Signed BYRON JACKSON PUMP DIV. by G.W. Lyman  
 (N Certificate Holder)  
 Our ASME Certificate of Authorization No. 1130 to use the N symbol expires 16 JUNE 1984  
 (Date)

## CERTIFICATION OF DESIGN

Design information on file at BYRON JACKSON PUMP DIV.  
 Stress analysis report (Class 1 only) on file at N/A

Design specifications certified by (1) STEPHEN A. SHUMAN  
 PE State PENNSYLVANIA Reg. No. PE-30264-E  
 Stress analysis certified by (1) N/A  
 PE State N/A Reg. No. N/A

(1) Signature not required. List name only.

## CERTIFICATE OF SHOP INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of CALIFORNIA and employed by BBC MFG. MUTUAL INS. CO.  
 of WALTHAM, MASS. have inspected the pump, or valve, described in this Data Report on 10 Dec 1982 and state that to the best of my knowledge and belief, the N Certificate Holder has constructed this pump, or valve, in accordance with the ASME Code, Section III.

By signing this certificate, neither the Inspector nor his employer makes any warranty, expressed or implied, concerning the equipment described in this Data Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

Date 10 Dec 1982  
 Inspector Michael S. N. Contarato Commissions Calif-1465 Penn. W/C-2457  
 (National Bd., State Prov. and No.)

WRIGHT - BOSTON MFG. MUTUAL INS. CO. (FACTORY MUTUAL SYSTEM)



NUCLEAR

POSI-SEAL INTERNATIONAL, INC.

NUCLEAR

## FINAL TEST REPORT

Page 1 of 3-4

Traveler No.

PSI Serial No.

Customer

Purchase Order No.

Item

Tag No.

Stone and Visbster

2BV-76A

6

25WSA MAX107C

Valve Size

ANSI Rating

Body Type

24"

150 Lb.

Single Flange

Shell Test per PSI Specification

15245 TP-6

Test Medium

Air

Seat Test per PSI Specification

Test Medium

Allowable Leakage: Shell

None

Seat

## TEST RESULTS

## Shell Test

Disc Position	Pressure	Time	Leakage	Accept	Reject	Remarks
Open	425 PSIG	10 min.	0	✓		Para. 5.3 of ST-1

## Seat Test

Flow Direction	Pressure	Time	Leakage	Accept	Reject	Remarks
Into Seal						
Away From Seal						

Seat Test per PSI Specification:

Test Medium

Allowable Leakage: Seat

Flow Direction	Pressure	Time	Leakage	Accept	Reject	Remarks
Into Seal						
Away from Seal						

Tested By:

Date

Inspected By:

Date

P. Randall

6-13-78

F. Rom

6-13-78

Comments:

DUQUESNE LIGHT COMPANY Page 71  
 REAVER VALLEY POWER STATION #2  
 P.O. NO. 2BV-76A J.O. NO. 1224  
 MOTOR OPERATOR BUTTERFLY VALVES  
 FLANGED AND WAFER TYPE CAT. I

Posi-Seal International, Inc.  
 Rts. 49 & U.S. 95  
 North Stonington, Conn. 06359

Witnessed By:

Date

Authorized Inspector

Date

## SEISMIC FUNCTIONAL TEST RECORD

POSTI-SEAL REFERENCE NO. 15245

VALVE SIZE	ANSI RATING	SERIAL NUMBER	ITEM NO.	NUCLEAR CLASS	ASSEMBLY DWG. NO.	REV.	VALVE TAG NUMBER
<u>24"</u>	<u>150 Lb</u>	<u>15245-6-C</u>	<u>6</u>	<u>3</u>	<u>15245-6</u>	<u>J</u>	<u>23WS#MOV107C</u>

## MOTOR OPERATOR DATA:

Manufacturer: Limitorque Model H2BC 3MB 0015 Pos. 2  
 Serial No. 261651  
 Motor Rating: HP .33 Phase 3 Frequency 60 Hz Full Load Current 2.3  
 Voltage 460 Volt Locked Rotor Current 11.9 amps


## GIVEN DATA:

Diff. Pressure Across Seat (Applied) 153 PSI (TABLE I) Specified Opening/Closing Time 60/60  
 Equivalent Seismic Force (FR) (Applied) 1700 LB  
 Voltage/Fluid Press.

## TEST DATA (ACTUAL):

Diff. Pressure Across Seat (Applied) 160 PSI  
 Equivalent Seismic Force (FR) (Applied) 1700 LB

ACTUATOR MOUNTING SURFACE



	REQUIRED	ACTUAL
(in.) $L_1$	<u>2.25</u>	<u>2.25</u>
(in.) $L_2$	<u>7.0</u>	<u>7.0</u>
(in.) $L_3$	<u>4.5</u>	<u>4.5</u>
(deg.) $\theta$	<u>4.5°</u>	<u>4.5°</u>

NOTE:  $\theta$  is the angle of the seismic force that causes the worst stresses in the valve member.

	First Cycle	Second Cycle	Third Cycle
Cycle Time	Open: <u>59</u> Close: <u>59</u>	Open: <u>59</u> Close: <u>59</u>	Open: <u>59</u> Close: <u>59</u>
Voltage	Open: <u>470</u> Close: <u>470</u>	Open: <u>470</u> Close: <u>470</u>	Open: <u>470</u> Close: <u>470</u>
Max. Current	Open: <u>15amp</u> Close: <u>5amp</u>	Open: <u>15amp</u> Close: <u>5amp</u>	Open: <u>15amp</u> Close: <u>5amp</u>

COMMENTS: (ie. describe impairment of operability, excessive operating times, or visual damage)

Posi-Seal International, Inc.  
 Rts. 49 & U.S. 95  
 North Stonington, Conn. 06359

Test Supervised By: Ronald A. OlsenData Recorded By: F. Rose + J. E.Witnessed By: G.M. Van Vleet DLG 6-13-78PSI Inspector: Frank Rose

REAR VALVE  
 P.O. NO. 28V-76A  
 MOTOR OPERATOR BUTTERFLY VALVES  
 FLANGED AND WAFER TYPE CAT. I

NUCLEAR

NUCLEAR

## FINAL TEST REPORT

Sheet 3 of 4

Traveler No.

77-15245-06-0800

PSI Serial No.

15245-6-C

Customer

Stone and Webster

Purchase Order No.

2BV-76A

Item

6

Tag No.

25WS2MAY107C

Valve Size

24"

ANSI Rating

150 lb.

Body Type

Single Flange

Shell Test per PSI Specification

15245 TP-6

Test Medium

Demineralized Water

Seat Test per PSI Specification

15245 TP-3

Test Medium

Demineralized Water

Allowable Leakage: Shell

None

Seat

None

## TEST RESULTS

## Shell Test

Disc Position	Pressure	Time	Leakage	Accept	Reject	Remarks
Open	425 PSIG	10 min.	0	✓		Para. 5.12 of ST-1

## Seat Test

Flow Direction	Pressure	Time	Leakage	Accept	Reject	Remarks
Into Seal						
Away From Seal	80 PSIG	10 min.	0	✓		Para. 5.12 of ST-1

Seat Test per PSI Specification:

Test Medium

Allowable Leakage: Seat

Flow Direction	Pressure	Time	Leakage	Accept	Reject	Remarks
Into Seal						
Away from Seal						

Tested By:

Date

Inspected By:

Date

H. WAY

9/2/78

J. J. J.

9/2/78

Comments:

Posi-Seal International, Inc.  
 Rts. 49 & U.S. 95  
 North Stonington, Conn. 06359

DUCUESNE LIGHT COMPANY Page 73  
 BEAVER VALLEY POWER STATION #2  
 P.O. NO. 2BV-76A J.O. NO. 1224  
 MOTOR OPERATOR BUTTERFLY VALVES  
 FLANGED AND WAFER TYPE CAT. I

Witnessed By:

Date

Authorized Inspector

Date

NUCLEAR

## FINAL TEST REPORT

Page 2 1100000000  
4 044

Traveler No.

PSI Serial No.

Customer

77-15245-06-0800

Purchase Order No.

Item

15245-6-C

Tag No.

Stone and Webster

Valve Size

24"

2BV-76A

ANSI Rating

150 Lb.

Body Type

Single Flange

25WS#MOV127C

Shell Test per PSI Specification

See Page 1

Test Medium

Seat Test per PSI Specification

15245 TP-8

Test Medium Demineralized Water

Allowable Leakage: Shell

None

Seat

None

## TEST RESULTS

## Shell Test

Disc Position	Pressure	Time	Leakage	Accept	Reject	Remarks
Open						

Flow Direction	Pressure	Time	Leakage	Accept	Reject	Remarks
Into Seal						
Away From Seal	153 PSIG	2 min.	0	✓		

Disc Test per PSI Specification:

15245 TP-7

Test Medium

Demineralized Water

Allowable Leakage: None

Flow Direction	Pressure	Time	Leakage	Accept	Reject	Remarks
Into Seal						
Away from Seal	275 PSIG	1 min.	0	✓		

Tested By:

J. Lewis

Date

6-15-78

Inspected By:

J. Row

Date

6-15-78

Comments:

DUQUESNE LIGHT COMPANY Page 73A  
 BEAVER VALLEY POWER STATION #2  
 P.O. NO. 2BV-76A J.O. NO. 1224  
 MOTOR OPERATOR BUTTERFLY VALVES  
 FLANGED AND WAFER TYPE CAT. I

Posi-Seal International, Inc.  
 Rte. 49 & U.S. 95  
 North Stonington, Conn. 06359

Seal &amp; Disc Test.

Witnessed By:

Date

Authorized Inspector

Date

ATTACHMENT C



NUCLEAR

POST-SEAL INTERNATIONAL, INC.

NUCLEAR

## FINAL TEST REPORT

Page 1 of 8-4

Traveler No.		PSI Serial No.	
77-15245-06-0800		15245-6-C	
Customer	Purchase Order No.	Item	Tag No.
Stone and Webster	2BV-76A	6	25WS# MAX107C
Valve Size	ANSI Rating	Body Type	
24"	150 Lb.	Single Flange	

Shell Test per PSI Specification	15245 TP-6	Test Medium	Air
Seat Test per PSI Specification		Test Medium	
Allowable Leakage: Shell	None	Seat	

## TEST RESULTS

## Shell Test

Disc Position	Pressure	Time	Leakage	Accept	Reject	Remarks
Open	425 PSIG	10 min.	0	✓		Para. 5.2 of ST-1

## Seat Test

Flow Direction	Pressure	Time	Leakage	Accept	Reject	Remarks
Into Seal						
Away From Seal						

Seat Test per PSI Specification:				Test Medium		
Allowable Leakage: Seat						
Flow Direction	Pressure	Time	Leakage	Accept	Reject	Remarks
Into Seal						
Away from Seal						
Tested By:		Date	Inspected By:		Date	
P. Randall		6-13-78	F. Rom		6-13-78	

Comments:

DUQUESNE LIGHT COMPANY Page 71  
 REAVER VALLEY POWER STATION #2  
 P.O. NO. 2BV-76A J.O. NO. 1224  
 MOTOR OPERATOR BUTTERFLY VALVES  
 FLANGED AND WAFER TYPE CAT. I

Posi-Seal International, Inc.  
 Rts. 49 & U.S. 95  
 North Stonington, Conn. 06359

Witnessed By:	Date	Authorized Inspector	Date
---------------	------	----------------------	------



## SEISMIC FUNCTIONAL TEST RECORD

POSI-SEAL REFERENCE NO. 15245

VALVE SIZE	ANSI RATING	SERIAL NUMBER	ITEM NO.	NUCLEAR CLASS	ASSEMBLY DWG. NO.	REV.	VALVE TAG NUMBER
<u>24"</u>	<u>150 LB.</u>	<u>15245-6-C</u>	<u>6</u>	<u>3</u>	<u>15245-6</u>	<u>J</u>	<u>23WS*MAV127C</u>

## MOTOR OPERATOR DATA:

Manufacturer: Limitorque Model H2BC SMB 0015 Pos. A  
 Serial No. 261651  
 Motor Rating: HP .33 Phase 3 Frequency 60 Hz Full Load Current 2.3  
 Voltage 460 Volt Locked Rotor Current 11.9 amps


## GIVEN DATA:

Diff. Pressure 153 PSI (TABLE I) Specified Opening/Closing Time 60/60  
 Equivalent Voltage/Fluid Pressure

## TEST DATA (ACTUAL):

Diff. Pressure Across Seat (Applied) 160 PSI  
 Equivalent Seismic Force (FR) (Applied) 1700 LB

ACTUATOR MOUNTING SURFACE



	REQUIRED	ACTUAL
(in.) L <sub>1</sub>	<u>2.25</u>	<u>2.25</u>
(in.) L <sub>2</sub>	<u>7.0</u>	<u>7.0</u>
(in.) L <sub>3</sub>	<u>4.5</u>	<u>4.5</u>
(deg.) $\theta$	<u>4.5°</u>	<u>4.5°</u>

NOTE:  $\theta$  is the angle of the seismic force that causes the worst stresses in the valve member.

	First Cycle	Second Cycle	Third Cycle
Cycle Time	Open: <u>59</u> Close: <u>59</u>	Open: <u>59</u> Close: <u>59</u>	Open: <u>59</u> Close: <u>59</u>
Voltage	Open: <u>470</u> Close: <u>470</u>	Open: <u>470</u> Close: <u>470</u>	Open: <u>470</u> Close: <u>470</u>
Max. Current	Open: <u>15amp</u> Close: <u>5amp</u>	Open: <u>15amp</u> Close: <u>5amp</u>	Open: <u>15amp</u> Close: <u>5amp</u>

COMMENTS: (ie. describe impairment of operability, excessive operating times, or visual damage)

Posi-Seal International, Inc.  
 Rts. 49 & U.S. 95  
 North Stonington, Conn. 06359

Test Supervised By: Ronald A. HansenData Recorded By: F. Rose & J. R.Witnessed By: GM Van VleetPSI Inspector: Frank Rose

BEAVER VALLEY  
 P.O. NO. 28V-76A  
 J.O. NO. 1224  
 MOTOR OPERATOR BUTTERFLY VALVES  
 FLANGED AND WAFER TYPE CAT. I

NUCLEAR

NUCLEAR

## FINAL TEST REPORT

Sheet 3 of 4

Traveler No.

PSI Serial No.

Customer

Purchase Order No.

Item

Tag No.

Stone and Webster

2BV-76A

6

ASWS#MAY107C

Valve Size

ANSI Rating

Body Type

24"

150 lb.

Single Flange

Shell Test per PSI Specification

15245 TP-6

Test Medium

Demineralized Water

Seat Test per PSI Specification

15245 TP-3

Test Medium

Demineralized Water

Allowable Leakage: Shell

None

Seat

None

## TEST RESULTS

## Shell Test

Disc Position	Pressure	Time	Leakage	Accept	Reject	Remarks
Open	425 PSIG	10 min.	0	✓		Para. 5.12 of ST-1

## Seat Test

Flow Direction	Pressure	Time	Leakage	Accept	Reject	Remarks
Into Seal						
Away From Seal	80 PSIG	10 min.	0	✓		Para. 5.12 of ST-1

Seat Test per PSI Specification:

Test Medium

Allowable Leakage: Seat

Flow Direction	Pressure	Time	Leakage	Accept	Reject	Remarks
Into Seal						
Away from Seal						

Tested By:

Date

Inspected By:

Date

H. WAY

9/24/78

J. F. Fink

9/24/78

Comments:

Posi-Seal International, Inc.  
 Rts. 49 & U.S. 95  
 North Stonington, Conn. 06359

DUQUESNE LIGHT COMPANY Page 13  
 BEAVER VALLEY POWER STATION #2  
 P.O. NO. 2BV-76A J.O. NO. 1224  
 MOTOR OPERATOR BUTTERFLY VALVES  
 FLANGED AND WAFER TYPE CAT. I

Witnessed By:

Date

Authorized Inspector

Date

NUCLEAR

## FINAL TEST REPORT

Page 2 15245-6-C

Traveler No.

PSI Serial No.

Customer

77-15245-06-0800

Purchase Order No.

15245-6-C

Stone and Webster

2BV-76A

Item

Tag No.

Valve Size

24"

ANSI Rating

150 lb.

Body Type

Single Flange

25WS4MOV107C

Shell Test per PSI Specification

See Page 1

Test Medium

Seat Test per PSI Specification

15245 TP-8

Test Medium Demineralized Water

Allowable Leakage: Shell

None

Seat

None

## TEST RESULTS

## Shell Test

Disc Position	Pressure	Time	Leakage	Accept	Reject	Remarks
Open						

Flow Direction	Pressure	Time	Leakage	Accept	Reject	Remarks
Into Seal						
Away From Seal	153 PSIG	2 min.	0	✓		

Disc Test per PSI Specification:

15245 TP-7

Test Medium

Demineralized Water

Allowable Leakage: None

Flow Direction	Pressure	Time	Leakage	Accept	Reject	Remarks
Into Seal						
Away from Seal	275 PSIG	1 min.	0	✓		

Tested By:

J. Lewis

Date

6-15-78

Inspected By:

J. Row

Date

6-15-78

Comments:

DUQUESNE LIGHT COMPANY Page 2 73A

BEAVER VALLEY POWER STATION #2

P.O. NO. 2BV-76A J.O. NO. 1224

MOTOR OPERATOR BUTTERFLY VALVES

FLANGED AND WAFER TYPE CAT. I

Posi-Seal International, Inc.  
Rte. 49 & U.S. 95  
North Stonington, Conn. 06359

Seal &amp; Disc Test.

Witnessed By:

Date

Authorized Inspector

Date

ATTACHMENT D

9 CENTER OF GRAVITY OF ACTUATOR  
85 RECOMMENDED LARGE PARTS

G	28	4	HEX HD BOLT 3/4-10 UNC-2A-7L3	CS	ASTM A193 GRB7
A	27	1	LIMITORQUE MOTOR OPERATOR	H2BC 5MB 00/5	
A	23	1	KEY 3/8-16-3 1/2		AISI 1018
G	24	8	LOCKWASHER 3/8-16		C1060
A	25	1	HEX HD BOLT 3/4-10 UNC-2A-7L3		ASTM A 500
A	22	1	MTG BRACKET		ASTM A 500
	21	1	GASKET RETAINER		ASTM A 500
	20	1	CH. SET 3/4-10-1/2 THK		ASTM A 500
	19	8	DISC STOP	CS	ASTM A 193 GRB7
A	18	4	KEY 2-1/2-10-1/2	31055	ASTM A 193 GRB7
C	17	4	LOCKWASHER 3/8-16	31055	ASTM A 276 TY 316
	16	2	HEX HD BOLT 3/8-16 UNC-2B-7L3	CS	ASTM A 193 GRB7
	15	2	HEX NUTS 1/2-13 UNC-2B	31055	ASTM A 193 GRB7
A	14	2	GLAND STUD COATED TEFLON 620	31055 (STEN WEN)	ASTM A 193 GRB7
	13	1	PACKING TRUSS 3/8-16-2 1/2 DIA	ASTM A 193 GRB7	JOHN CRANE 1018
	12	1	PACKING GLAND	31055	ASTM A 193 GRB7
	11	2	GLAND FOLLOWER	31055	ASTM A 193 GRB7
	10	2	THRUST WASHER	31055	ASTM A 193 GRB7
	9	2	LOWER BEARING	31055	ASTM A 193 GRB7
A	8	2	UPPER BEARING	31055	ASTM A 193 GRB7
	7	1	BACKUP RING	BFR	ASTM A 193 GRB7
	6	1	SEAL RING	URETHANE	ASTM A 193 GRB7
	5	3	STEM/DISK DIA	17-40H 1/2-10-1/2	ASTM A 193 GRB7
A	4	1	LOWER STEM 2 1/2 DIA	17-40H 1/2-10-1/2	ASTM A 193 GRB7
	3	1	UPPER STEM 2 1/2 DIA	17-40H 1/2-10-1/2	ASTM A 193 GRB7
	2	1	RETAINING RING	CS	ASTM A 193 GRB7
	1	1	DISC	31055	ASTM A 193 GRB7
	1	1	BODY	CS	ASTM A 193 GRB7
PCNG QTY. QWS NO. DESCRIPTION MATERIAL MATL SPECIFICATION					

LIST OF MATERIAL FOR ONE ASSY.

DIMENSIONS CERTIFIED CORRECT		DRAWN DW		DATE 4-3-77		POSITIVE SEAL INTERNATIONAL INC.	
BY: [Signature]		CHECKED LC		DATE 5-10-77		NORTH STONINGTON, CT. 06358	
CUSTOMER P.O. # SEE ABOVE		APPROVED [Signature]		DATE 5-10-77		ASSY TITLE	
POSITIVE SEAL REF. # 15245-6		APPROVED [Signature]		DATE 5-10-77		24" CLASS 150/175 SINGLE FLG VALVE ASSY	
TAG NO. SEE ABOVE		DATE 5-10-77		DRAWING NUMBER		REV J	
DIMENSIONS ARE IN INCHES		D		15245-6		15245-6 045-12K	

F. B. WESSTER ENGINEERING CORPORATION 561 VER VALLEY POWER STATION - UNIT 2 DUQUESNE LIGHT COMPANY P.O. 12241		MANUFACTURER'S DRAWING DATA FORM	
1. APPROVED 2. RELEASED FOR FABRICATION 3. RELEASED FOR MATERIAL PURCHASE 4. REVISED PRINTS 5. REVISED MATERIAL 6. REVISED TIME 7. FOR REVIEW 8. FOR RECORD 9. NONE REQUIRED		1. RESPONSE 2. RESPONSE 3. RESPONSE 4. RESPONSE 5. RESPONSE 6. RESPONSE 7. RESPONSE 8. RESPONSE 9. RESPONSE	
1. DATE OF DESIGN 2. 7/5/78 3. REQUIRED RETURN DATE 4. 7/19/78		1. DESIGNER'S DATE STAMP (D) 2. 7/5/78 3. 7/19/78	
1. DESIGNED BY 2. 2006.450.76A.072J 3. AS BUILT 4. ZSWSKHAY107 5. 15245-6 REV J 6. POSITIVE SEAL 7. 070578 8. 24" 150 C.S. BUTTERFLY VALVE 9. 4" NTR OPERA - CAT. I 10. 2006.450.76A.072K 11. 12241 00		1. REQUIRED 2. PRINT 3. MAC 4. 1 5. 1 6. 1 7. 1 8. 1 9. 1	

ATTACH TO OTHER DRAWING



ATTACHMENT E



## CALCULATION TITLE PAGE

\*SEE INSTRUCTIONS ON REVERSE SIDE

A 5010 54 (FRONT)

CLIENT & PROJECT DUQUESNE LIGHT CO. - BEAVER VALLEY UNIT NO. 2				PAGE 1 OF 241 TOTAL PAGES - 242	
CALCULATION TITLE (indicative of the Objective):  PIPE STRESS CALCULATION FOR SERVICE WATER PIPING W/ AUXILIARY BUILDING AND BURIED PPG UP TO VALVE PIT AND WASTE HANDLING BUILDING.				QA CATEGORY (✓)  <input checked="" type="checkbox"/> I - NUCLEAR SAFETY RELATED  <input type="checkbox"/> II <input type="checkbox"/> III <input type="checkbox"/> OTHER	
CALCULATION IDENTIFICATION NUMBER					
J.O. OR W.O. NO.	DIVISION & GROUP	CURRENT CALC. NO.	OPTIONAL TASK CODE	OPTIONAL WORK PACKAGE NO.	
12241	NP(T)	257	X9	66C	
* APPROVALS - SIGNATURE & DATE			REV. NO. <del>OR NEW</del> <del>CALC NO.</del>	SUPERSEDES * CALC. NO. OR REV. NO.	CONFIRMATION * REQUIRED (✓) YES NO
PREPARER'S NAME SIGNED & DATE PRINTED	REVIEWER'S NAME SIGNED & DATE PRINTED	INDEPENDENT REVIEWER'S NAME SIGNED & DATE PRINTED			
<i>H. Solanky</i> JUNE 29, 1983 HEMANT SOLANKY	<i>KT Chow</i> JUNE 30, 1983 KT CHOW	<i>S. ESMail</i> JUNE 30, 1983 S. ESMail	0	12241-NP(N) -X19D, 12241-NP(T) 193-X9-4 12241-NP(T)- 268-X9-0	✓ REFER TO PAGE 11
<i>R. Luck</i> 11.28.84 R. LUCK	<i>S. ESMail</i> 11/28/84 S. ESMail	<i>S. ESMail</i> 11/28/84 S. ESMail	1	0	✓ SEE P. 11a
<b>RECONCILED</b>					

## DISTRIBUTION


\*\* FIREFILE-MICROFILM ARCHIVES DISTRIBUTED BY BV 2 PROJECT RECORDS MANAGEMENT

GROUP	NAME & LOCATION	COPY SENT (✓)	GROUP	NAME & LOCATION	COPY SENT (✓)
BV-2 Project Records Mangmt. (Firefile Micro- film Archives)**	R. Washington 245/8	0 1 2 ✓ ✓	EMD-SEG Principal Stress Engineer	C. Houmiller SEG	0 1 2 ✓ ✓
Power Division Lead Engineer	A. Florenta 245/8	✓ ✓	SWCL BV#2 Project	R. Luck (Toronto)	✓ ✓
EMD-Principal Mech. Engineer	J. Spizucolo 245/8	✓ ✓	EMD-SWEC-NY BV-2 Proj. Engr.	H. Moscow -NY/37	✓ ✓
			Structural Div. Lead Engineer	P. Talbot 245/7	✓ ✓
EMD-Lead Engr/ SRC	R. Obadiah- 245/8 (Job Book 211-NP-D)	✓			

- ▲ INDICATES H POINT
- INDICATES L POINT
- INDICATES CL AT TYPE
- INDICATES ANCHOR
- INDICATES INFORMATION ON POINT
- INDICATES DIRECTION OF FLOW

- CS - CONSTANT SUPPORT
- VS - VERTICAL SUPPORT
- VC - VERTICAL CONSTRAINT
- LC - LATERAL CONSTRAINT
- AC - AXIAL CONSTRAINT
- NS - NORTH SOUTH CONSTRAINT
- EW - EAST WEST CONSTRAINT


- SH - SPRING HANGER (VARIABLE)
- RH - RIGID HANGER
- VSS - VERTICAL SHOCK SUPPRESSOR
- LSS - LATERAL SHOCK SUPPRESSOR
- ASS - AXIAL SHOCK SUPPRESSOR
- NSS - NORTH SOUTH SHOCK SUPPRESSOR
- ESS - EAST WEST SHOCK SUPPRESSOR



STONE & WEBSTER ENGINEERING CORPORATION  
PIPE STRESS SKETCH

CLIENT DUNSMUIR LIGHT CO LOCATION B.V.2  
 SYSTEM SERVICE WATER PIPING (AUX. BLDG. & BURIED) SHEET 1 OF 4  
 CALCULATION NO. 12241-NP(T) X 257-X9 REV: 0

THE INFORMATION ON THIS DRAWING MAY NOT BE COPIED OR USED FOR OTHER THAN THE LICENSING CONSTRUCTION OPERATION  
 REPAIR OR MAINTENANCE OF THE PLANT FACILITY DESCRIBED IN THIS TITLE BLOCK




INTERSECTION TYPES	
NODE #	MIN REQUIREMENT FOR STRESS
59, 98	UNREINFORCED TEES
152, 154	
28, 92, 60, 96	WELDOLET
99, 150, 158	
24	REINFORCED TEE

## CALCULATION SHEET

▲ 5010 65

CALCULATION IDENTIFICATION NUMBER				PAGE <u>22</u>
J.O. OR W.O. NO.	DIVISION & GROUP	CALCULATION NO.	OPTIONAL TASK CODE	
12241	NP (T)	257	X9	

REFERENCES

1. ASME Boiler and Pressure Vessel Code, Section III, 1971 Edition and all applicable addenda up to and including winter 1972 addendum.
- 1a. American National Standards Institute, ANSI B31.1.0, 1967 and all addenda thereto including addenda dated 6/30/72.
2. NUPIPE-SW USERS MANUAL, Rev. 14 dated 7/82 which corresponds to NUPIPE-SW PROGRAM, Version 3, Level 14.
3. Stress Analysis Data Package SI-RM-47A, 47B dated 1/7/81 & 3/19/81.  
REV. 0
4. S & W Drawing No.:  
12241-RP-198-6K  
12241-RP-207A-8N , 207C-7G , 207D-5K , 207E-6P , 207H-8F
5. Line designation table for Beaver Valley Power Station Unit No. 2, Rev. 28 dated 3/15/83.
6. Determination of Coefficient of Vertical and Horizontal Modulus of Subgrade Reaction for Buried Pipes. S & W Calculation #12241-211A-G-36 dated 8/13/76.
7. 2BVM-150: Analysis of Buried Safety-Related Nuclear Plant piping and recommendations for its structural penetration, unissued.  
(REFER TO ASSUMPTION #9)
8. Amplified response spectrum calculation with displacements profile data for the AUXILIARY BUILDING  
Diskfile: NUPIPE.SEISMIC.A0112241 CURVE SET NO. 11, 12  
Calculation #12241-NP(N)-1009-X6-0 DATED 4/8/81.
9. Specification for piping engineering and design for Beaver Valley Power Station Unit No. 2, 2BVS-939, dated 6/29/84 AND E10CR 2P-4489A 
10. Specification for Stone & Webster pipe classes for Beaver Valley Power Station Unit No. 2, 2BVS-939A, dated 12/15/82.
11. Power Piping Company, Pipe Hangers and Support, Catalogue 77.
12. "Stiffness Representation of supports, anchors and restraints for Pipe Stress Analysis and Pipe Support Design", EMD-80-02 Rev. 0 dated 3/5/80.
13. NOT USED.
14. NOT USED

STONE & WEBSTER ENGINEERING CORPORATION  
CALCULATION SHEET

▲ 5010 55

CALCULATION IDENTIFICATION NUMBER				PAGE <u>23</u>
J.O. OR W.O. NO. 12241	DIVISION & GROUP NP (T)	CALCULATION NO. 257	OPTIONAL TASK CODE X9	

REFERENCES (continued)

15. 10C - FROM DANIAL TO R. LORANGER : ROLLED & WELDED  
PLATE PIPE MINIMUM WALL VIOLATION - DATED 11-3-80. (ATT. #1)
16. Equipment Seismic Requirements - EMTP-10.16-0 dated 3/30/81.
17. Preparation of system design information required for pipe stress analysis  
for Beaver Valley Power Station Unit No. 2, 2BVM-45, dated 1/25/93.
18. Seismic classification for structures, systems and component, 2BVM-116,  
dated 12/3/82.
19. Design and analysis for protection against piping system rupture,  
EMTR-608-0, dated 7/29/77.
20. ASME Boiler and Pressure Vessel Code, Section III, 1980 Edition - For  
flange qualification method and stress intensification data.
21. NOT USED.
22. NOT USED.
23. Design and erection tolerances for pipe supports, EMD-81-02 dated 11/12/81.
24. Preparation, Review and Control of Manual and Computerized Calculations -  
EMTP-8.26-0 dated 3/30/81.
25. Tube Turns, Welding Fittings/Flanges, Catalogue 311.
26. Specification for Excavation and Placement of Fill under Structures and  
Final Backfilling around Structures - Beaver Valley Power Station Unit No. 2,  
2BVS-928, dated 5/22/78, and including all addenda up to addenda dated 4/22/81.
27. J.M.W. Audibert and K.J. Nyman, "Coefficients of Subgrade Reaction for  
the Design of Buried Piping," Second ASCE Specialty Conference on  
Structural Design of Nuclear Plant Facilities," Vol. I-A, pp. 109-141,  
New Orleans, 1975.
28. Vendor Drawing Reference:

<u>EQUIPMENT NAME</u>	<u>MARK NO.</u>	<u>S &amp; W MFG. FILE NO.</u>
PRIMARY C.C.W. EXCHANGERS	2-CCP-E21A,B,C	2004.110.012.001F
24" MOTOR OPERATED VALVE	2SWS-MOV 107 A,B,C,D	2006.460.76A.072K
20" BUTTERFLY VALVE (V31,V313 & V315)	VVF-016-A-3	2006.390.069.044F
24" BUTTERFLY VALVE (V320,V321)	VVF-015-A-3	2006.390.069.0518
6" VALVE - V370	VGF-015-B-3	2006.310.073.023D
6" GATE VALVE - V392	VGN-060-A-3	2006.310.073.027E

STONE & WEBSTER ENGINEERING CORPORATION  
CALCULATION SHEET

▲ 5010 65

CALCULATION IDENTIFICATION NUMBER				PAGE <u>204</u>
J.O. OR W.O. NO. 12241	DIVISION & GROUP NP (T)	CALCULATION NO. <b>257</b>	OPTIONAL TASK CODE X 9	

FLANGE QUALIFICATION

\* REFERENCE NO 20 (PAR. NC-3658 and PAR. ND-3658)

REF.	FLANGE DATA
4	FLANGE LOCATIONS (POINT NUMBERS) <u>30, 31, 56, 57, 112, 114, 118, 119, 172, 173, 174</u>
5	PIPE CLASS TO WHICH FLANGE IS ATTACHED <u>151</u>
10	FLANGE SIZE, TYPE, AND ANSI PRESSURE RATING <u>24", WN, 150 LB RF.</u>
3	DESIGN TEMPERATURE <u>340</u> °F DESIGN PRESSURE <u>150</u> PSIG
10	FLANGE MATERIAL <u>SA 101 GRI</u> BOLT MATERIAL <u>SA 193 GR B7</u>
25	C = <u>29.5</u> IN. A <sub>b</sub> = <u>17.796</u> IN. <sup>2</sup> D <sub>f</sub> = <u>27.25</u> IN.
1	S <sub>y</sub> = <u>30</u> KSI

A. MAXIMUM ALLOWABLE MOMENTS\*

1. Normal and Upset Conditions

Sustained Loading

$$M_{fsa} = \frac{3125 \left( \frac{S_y}{36} \right) C A_b}{12} = \underline{113\ 928} \text{ Ft. Lbs.}$$

Sustained + Occasional Loading

$$M_{fda} = \frac{6250 \left( \frac{S_y}{36} \right) C A_b}{12} = \underline{227\ 857} \text{ Ft. Lbs.}$$

2. Faulted Condition

$$M_{ffa} = \frac{\left[ 11250 A_b - \frac{\pi D_f^2}{16} P \right] C \left( \frac{S_y}{36} \right)}{12} = \underline{365\ 339} \text{ Ft. Lbs.}$$

S<sub>y</sub> = yield strength (ksi) of flange material at design temp. (from table 1-2 of appendix 1 of reference no. 1) S<sub>y</sub> not to exceed 36 ksi

C = diameter of flange bolt circle (in.)

A<sub>b</sub> = total (no. of bolts x cross sectional area of 1 bolt) cross sectional area of bolts taken at root of thread (in.<sup>2</sup>)

P = design pressure (psi)

D<sub>f</sub> = outside diameter of raised face of flange (in.)



STONE & WEBSTER ENGINEERING CORPORATION  
CALCULATION SHEET

A 5010 65

CALCULATION IDENTIFICATION NUMBER

J.O. OR W.O. NO.  
12241

DIVISION & GROUP  
NP (T)

CALCULATION NO.  
257

OPTIONAL TASK CODE  
X9

PAGE 205

FLANGE QUALIFICATION (Cont'd)  
(TO SATISFY OBJECTIVE NO. 9)

**B. Flange Loading Conditions NODE 177**

Normal & Upset (Sustained Loading)

Condition	Torsion		Bending	
	$M_x$ (Ft. Lbs.)	$M_y$ (Ft. Lbs.)	$M_z$ (Ft. Lbs.)	
Maximum 1	-1134	-9004	-1058	
Deadweight	368	257	4467	
BUILDING SETTLEMENT				
Other Sustained	-5547	-366	-36430	
* Total Sustained (Algebraic)	$M_{xs} = -6313$	$M_{ys} = -9113$	$M_{zs} = -33021$	

Maximum Torsional Moment  $M_{xs} = 6313$  Ft. Lbs.

Maximum Bending Moment  $M_{fs} = \sqrt{M_{ys}^2 + M_{zs}^2}$   
 $M_{fs} = 34255$  Ft. Lbs.

Are  $M_{xs}$  and  $M_{fs} \leq M_{fsa}$  ? Yes ☒ No ☐

Normal & Upset (Sustained + Occasional)

Condition	Torsion		Bending	
	$M_x$ (Ft. Lbs.)	$M_y$ (Ft. Lbs.)	$M_z$ (Ft. Lbs.)	
OBE (WAVE + INERTIA)	2774	3154	2733	
Other Occasional	-	-	-	
(1) $\sqrt{OBE^2 - OCCAS^2}$	2774	3154	2733	
(2) OBEA	1858	3362	5842	
(3) Total Sustained *	$M_{xs} = -6313$	$M_{ys} = -9113$	$M_{zs} = -33021$	
Total Absolute (1) + (2) + (3)	$M_{xd} = 10945$	$M_{yd} = 15629$	$M_{zd} = 41596$	

Maximum Torsional Moment  $M_{xd} = 10945$  Ft. Lbs.

Maximum Bending Moment  $M_{fd} = \sqrt{M_{yd}^2 + M_{zd}^2}$   
 $M_{fd} = 44435$  Ft. Lbs.

Are  $M_{xd}$  and  $M_{fd} \leq M_{fda}$  ? Yes ☒ No ☐

\* Not to be less than Deadweight alone.



# CALCULATION SHEET

▲ 5010 AS

CALCULATION IDENTIFICATION NUMBER			
J.O. OR W.O. NO. 12241	DIVISION & GROUP NP(T)	CALCULATION NO. 257	OPTIONAL TASK CODE X9
			PAGE <u>206</u>

FLANGE QUALIFICATION (Cont'd)  
(TO SATISFY OBJECTIVE NO. 9)

NODE 177

Faulted Condition


	Torsion		Bending	
	M <sub>x</sub> (Ft Lbs)	M <sub>y</sub> (Ft Lbs)	M <sub>z</sub> (Ft Lbs)	
Thermal	-1134	-9004	-1845	
Deadweight	368	257	4467	
BUILDING SETTLEMENT				
Other Sustained	-5547	-366	-36430	
(1) * Total Sustained (Algebraic)	-6313	-9113	-33808	
SSE(WAVE + INERTIA)	5092	6226	5105	
Other Occasional	-	-	-	
(2) $\sqrt{SSEI^2 + OCCAS^2}$	5092	6226	5105	
(3) SSEA	3682	6624	11689	
Total (Absolute) (1) + (2) + (3)	M <sub>xf</sub> = 15087	M <sub>yf</sub> = 21963	M <sub>zf</sub> = 50602	

Maximum Torsional Moment  $M_{xf} = 15087$  Ft Lbs

Maximum Bending Moment  $M_{ff} = \sqrt{M_{yf}^2 + M_{zf}^2}$

$M_{ff} = 55163$  Ft Lbs

Are  $M_{xf}$  and  $M_{ff} \leq M_{ffa}$ ? Yes ☒ No ☐



FROM VISUAL EXAMINATION, THE FLANGE AT  
NODE 177 HAD THE HIGHEST MOMENTS.

NOTE:  
ALL MOMENTS ARE  
LOCAL AXIS

\* Not to be less than Deadweight alone.

ATTACHMENT F



# POWER PIPING COMPANY

P. O. BOX 11

DONORA, PA. 15033

November 22, 1978

## CERTIFICATE OF COMPLIANCE FOR ASME SECTION III, DIVISION 1

DUQUESNE LIGHT COMPANY  
BEAVER VALLEY UNIT NO. 2  
PURCHASE ORDER 2BV-58  
J. O. NO. 12241  
POWER PIPING AUTHORIZATION NO. N-1141

This is to certify that the piping fabrication as identified below:

ISO. NO. 110703

MARK NO. CCP-95-2

SHOP SHEET NO. 1107-095-10 REV. NO. 0

SERIAL NO. N-1141-3482

conforms to the material, fabrication, assembly and test requirements of Stone & Webster Specification Number 2BV-58, dated October 31, 1972, and all revisions and addenda thereto including Addendum No. 5, dated June 24, 1978, for Class 3 piping as specified in Division 1, 1972, and all addenda thereto.

POWER PIPING COMPANY

BY: L.R. Leach

DATE: Nov 22, 1978

Distribution:  
1 - With Shipment  
1 - Chief Inspector

### RECEIVED

NOV 30 1978

Stone & Webster  
Engineering Corporation  
Document Review

# FORM NPP-1 DATA REPORT FOR FABRICATED NUCLEAR PIPING SUBASSEMBLIES\*

As Required by the Provisions of the ASME Code Rules, Section III, Div. 1 **N-1141-3482**

Fabricated by Power Piping Company, Donora, PA 15033 Order No. N-1141  
 Fabricated for Beaver Valley Power Station, Unit #2 Order No. 2BV-58, J.O. No. 12241  
 Owner Duquesne Light Company, Pittsburgh, PA Location of Plant Shippingport Borough, PA  
 Piping System Identification Primary Component Cooling Annulus Piping MK CCP-95-2/1107-095-10 L80 YLC  
 (a) Drawing No. RP-107 D, F, M Prepared by Stone & Webster Engineering Corp  
 (b) National Board No. N/A Boston, Massachusetts  
 The material, design, construction, and workmanship complies with ASME Code Section III, Class 3  
 Edition 1971 Addenda Date Winter 1972 Case No. N/A  
 Remarks: Manufacturers' Data Reports properly identified and signed by Commissioned Inspection have been furnished for the following items of this report:

- \* Shop Hydrostatic Test By Field psi
8. Description of piping inspected:
- | QTY | SIZE | MATERIAL   | WELD | WELD TYPE | WELD SIZE | WELD SCHEDULE | WELD LENGTH | WELD THICKNESS | WELD FLANGE |
|-----|------|--|------|-----------|-----------|---------------|-------------|----------------|-------------|
| 1   | 18"  | Std. Wt. Smls. Stl. Pipe, SA 106, Gr. B, Item No. 3, Lgth.-4'-10 5/16"lg., L.C. No. P-1096, Ht. ID L-62721 |      |           |           |               |             |                |             |
| 1   | 18"  | 150# F.S. W/M Flg., KF Std. Wt. Bore, SA 105, Item No. 10, L.C. No. M-3039, Ht. ID UJ2HL                   |      |           |           |               |             |                |             |
| 2   | 18"  | Std. Wt. Smls. Stl. O.D. Build-up (FT) P-782551  |      |           |           |               |             |                |             |
| 1   | 18"  | Std. Wt. Smls. Stl. Buttweld (FT) P-782551   |      |           |           |               |             |                |             |
| 1   |      | Task Weld Code Plate   |      |           |           |               |             |                |             |

NOTE: Welding Electrodes L.C. No. E-44, E-47, E-50

**RECEIVED**  
 NOV 30 1978  
 Stone & Webster Engineering Corp.  
 Document Review

I certify that the statements made in this report are correct and that the fabrication of the described piping conforms with the requirements of SECTION III of the BOILER AND PRESSURE VESSEL CODE.

22-78 Signed Power Piping Company By [Signature]  
 Expires January 7, 1980 Certificate of Authorization No. N-1623

STATE OF SHOP INSPECTION **N-1141-3482**

Inspector [Signature] State of PENNSYLVANIA and HARTFORD STEAM BOILER INSPECTION & INSURANCE COMPANY of HARTFORD, CONN.

I inspected the piping described in this Data Report on 11/22/78 and state that to the best of my knowledge and belief, the NPP Certificate Holder has constructed this piping in accordance with the applicable Subsections of ASME Code, Section III.

By signing this certificate, neither the Inspector nor his employer makes any warranty, expressed or implied, concerning the piping in this Data Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage of a loss of any kind arising from the use of this report.

11/22/78  
[Signature] PA 2.07

## QUALITY CONTROL

[illegible]


**RECEIVED**

NOV 3 0 1978

Shimizu & Co.  
Engineering Corporation  
Document Review

NO	BY	DATE	DESCRIPTION
----	----	------	-------------





✓ 11/27/75

ONE (1) REQUIRED

# NUCLEAR CL. 3

BBW CLASS 151

PRIMARY COMPONENT COOLING  
NUCLEAR PIPING

DESIGN PHASE - NA  
ASME SECT III D 2  
WINTER 72

REVISION 1

110703

QUONSETT LIGHT COMPANY  
BEAVER VALLEY - UNIT NO 2  
P.O. NO. 10000  
10000

FAE MARK		NO - 110703	
		CCB-95-2	
		110703-10	
CODE SERIAL NO.	3482	NO. 639	
		100 BEAVER AVENUE PITTSBURGH, PA. 15222	
		QUONSETT LIGHT COMPANY	
QUONSETT LIGHT COMPANY			
DESIGNER	McDONOUGH	REV. NO.	103
CHECKED	CUPTAK	AUTH. NO.	N-7141
DATE	APR 11 '78	REV.	0
PROJ. NO.	JANASZEK	PAGE	1 OF 2

ITEM NO.		QUANTITY		UNIT		DATE		BY		CHECKED		APPROVED	
1		18" STD WT. SCH 40S FLG		SA-104 GR B		15879		P-1098		L-62721		VJ2HL	
2		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
3		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
4		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
5		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
6		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
7		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
8		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
9		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
10		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
11		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
12		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
13		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
14		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
15		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
16		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
17		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
18		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
19		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
20		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
21		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
22		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
23		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
24		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
25		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
26		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
27		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
28		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
29		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	
30		18" J BEV EAND PROT'R		18" FLANGE PROT'R (PLYWOOD)		13770		M-3039		Lgdish Co		11-2-70 REL	

18" GRIND O.D. 5/M

18" REV DEOXYALUMINATE

18" LIQ. PENETRANT BUILD-UPS

18" LIQ. PENETRANT 5/9

639 13-4801 ELAST WHITE METAL N-114-P-3

STEEL PLATE MARK 50

MARKING INSTRUCTION

ONE SAND PLATE 5/9

ON 10/10/54

DECONTAMINATION INSTRUCTIONS

QC RESULTS (SEE WELD DATA)

REWORKED FOR TRACEABILITY

ION SHEET

CODE SERIAL  
NO  
3482

AUTH. NO.  
N-1141

SPR NO.  
1107 095 10

PAGE  
200 2

REV  
0

# QUALITY CONTROL

END PREPARAT

END IDENT.		A PIPE		B PIPE			
SKETCH NO		101 R 5	QC/DATE 10/19/78	101 R 5	QC/DATE 10/19/78		
MINIMUM WALL		39.2	ANI	39.2	ANI		
COUNTERBORE		17.301	CI	17.301	CI		
MICROMETER NO		B. 2513		P. 2513			
Q. D. BUILDUP	WELD PROCEDURE NO.	1041A R 0	QC/DATE 10/19/78	1041A R 0	QC/DATE 10/19/78		
	WELDING PROCESS	SAW	ANI	SAW	ANI		
	MIN. PREHEAT /	60°F		60°F			
	WELDERS NO.	80	CI	80	CI		
	FILLER METAL NO.	E 44		E 44			
I. D. BUILDUP	WELD PROCEDURE NO.		QC/DATE		QC/DATE		
	WELDING PROCESS		ANI		ANI		
	MIN. PREHEAT /						
	WELDERS NO.		CI		CI		
	FILLER METAL NO.						
HOLD	HOLD	ANI	CI	ANI	CI		
	PT REPORT NO.	* SEE BELOW		* SEE BELOW			
	HOLD	ANI N/R	CI	ANI N/R	CI		
	RT REPORT NO.		QC/DATE		QC/DATE		
	PROCEDURE NO.		QC/DATE		QC/DATE		
P. W. N. T.	BEFORE/AFTER N.D.E.		ANI		ANI		
	TEMPERATURE (ACTUAL)						
	HOLDING TIME (ACTUAL)		CI		CI		
	HEAT CHART NO						
			QC/DATE		QC/DATE		
NON-CONFORMANCE			QC/DATE		QC/DATE		

FIELD EN

END IDENT.		B PIPE					
SKETCH NO		101 R 5	QC/DATE 11/17/78		QC/DATE		QC/DATE
MINIMUM WALL		42.2	ANI		ANI		ANI
COUNTERBORE		17.293	CI		CI		CI
MICROMETER NO		P. 2543					
NON-CONFORMANCE			QC/DATE		QC/DATE		QC/DATE

\* P-782551 -  
Before Grinding  
10.19.78 BF  
After Grinding  
11.17.78 C-8

\* P-782551 /  
Before Grinding  
10.19.78 BF  
After Grinding  
11.17.78 C-8

U.S. NAVY SHIP



# S - POWER PIPING

R	QC/DATE	R	QC/DATE	R	QC/DATE	R	QC/DATE
	ANI		ANI		ANI		ANI
	CI		CI		CI		CI
R	QC/DATE	R	QC/DATE	R	QC/DATE	R	QC/DATE
	ANI		ANI		ANI		ANI
*P		*P		*P		*P	
	CI		CI		CI		CI
R	QC/DATE	R	QC/DATE	R	QC/DATE	R	QC/DATE
	ANI		ANI		ANI		ANI
*P		*P		*P		*P	
	CI		CI		CI		CI
ANI	CI	ANI	CI	ANI	CI	ANI	CI
	QC/DATE		QC/DATE		QC/DATE		QC/DATE
ANI	CI	ANI	CI	ANI	CI	ANI	CI
	QC/DATE		QC/DATE		QC/DATE		QC/DATE
R	QC/DATE	R	QC/DATE	R	QC/DATE	R	QC/DATE
	ANI		ANI		ANI		ANI
*P		*P		*P		*P	
	CI		CI		CI		CI
	QC/DATE		QC/DATE		QC/DATE		QC/DATE
	QC/DATE		QC/DATE		QC/DATE		QC/DATE

## PREPARATIONS

R	QC/DATE	R	QC/DATE	R	QC/DATE	R	QC/DATE
	ANI		ANI		ANI		ANI
	CI		CI		CI		CI
	QC/DATE		QC/DATE		QC/DATE		QC/DATE





# POWER PIPING COMPANY

DONORA PA 15033

CERTIFICATE OF COMPLIANCE  
FOR  
ASME SECTION III, DIVISION 1

DUQUESNE LIGHT COMPANY  
BEAVER VALLEY UNIT NO. 2  
PURCHASE ORDER 2BV-58  
J. O. NO. 12241  
POWER PIPING AUTHORIZATION NO. N-1141

This is to certify that the piping fabrication as identified below:

ISO. NO. 101704  
MARK NO. FWS-17-2  
SHOP SHEET NO. 1017-017-12 REV. NO. 3  
SERIAL NO. N-1141-5312

conforms to the material, fabrication, assembly and test requirements of Stone & Webster Specification Number 2BVS-58, Revision 2, Add. 5, dated June 17, 1982, for Class 2 piping and ASME Section III, Division 1 - 1971, and all addenda thereto including Winter 1972.

POWER PIPING COMPANY

BY:

M. J. Pastore

DATE:

Nov. 1, 1982

Distribution:

- 1 - With Shipment
- 4 - Duquesne Light Inspector

**RECEIVED**

DEC 21 1982

Stone & Webster  
Engineering Corporation  
Document Review

# FORM NPP-1 DATA REPORT FOR FABRICATED NUCLEAR PIPING SUBASSEMBLIES\*

As Required by the Provisions of the ASME Code Rules, Section III, Div. 1 N-1141-5312

1 Fabricated by Power Piping Company, Donora, PA 15033 Order No N-1141  
 2 Fabricated for Beaver Valley Power Station, Unit #2 Order No 78V-58, J.O. No. 12241  
 3 Owner Duquesne Light Company, Pittsburgh, PA 4 Location of Plant Shippingport Borough, PA  
 5 Piping System Identification Steam Generator Feedwater MK-FWS-17-2/1017-017-12 ISO 101704  
 (a) Drawing No RP-17 A Prepared by Stone & Webster Engineering Corp.  
 (b) National Board No N/A Boston, Massachusetts  
 6 The material, design, construction, and workmanship complies with ASME Code Section III, Class 2  
 Edition 1971 Addenda Date Winter 1972 Case No N-292  
 Remarks: Manufacturers Data Reports properly identified and signed by Commissioned Inspectors have been furnished for the following items of this report: \_\_\_\_\_  
 (Name of Pipe, Item number, Manufacturer's name, and the testing agency)

7 Shop Hydrostatic Test By Field psi

8 Description of piping inspected \_\_\_\_\_  
 (Include Marking, Material spec., Item number, Schedule or thickness, length, fittings, flanges, etc.)

- 1 Pc. - 16" Sch. 80 Smls. C.S. Pipe, SA 106, Gr. B, Item #3, L.C. No. P-1576, Ht. ID 68681, Tube #1-6750, Lgth. = 6'-2" Lg.
- 1 - 4" X-Stg. Smls. C.S. Pipe, SA 106, Gr. B, Item #7, L.C. No. P-1235, Ht. ID L64414, Lgth. = 0'-6" Lg.
- 1 - 16" Sch. 80 Smls. CS. L/R 90° Ell, SA 234, WP-B, Item #11, L.C. No. M-96, Ht. ID UX3J
- 1 - 16" Sch. 80 Smls. C.S. S/R 90° Ell, SA 234, WP-B, Item #12, L.C. No. M-101, Ht. ID WA3AH
- 1 - 4" on 16" X-Stg. F.S. W-O-L, SA 105, Item #14, L.C. No. M-4843, Ht. ID 417AA

NOTE: Welding Electrode L.C. No. E-49, E-59, E-69, E-83, E-88, E-89, E-111, E-112, E-113, E-115

**RECEIVED**

DEC 21 1982

Stone & Webster  
Engineering Corporation  
Document Review

We certify that the statements made in this report are correct and that the fabrication of the described piping conforms with the requirements of SECTION III of the ASME BOILER AND PRESSURE VESSEL CODE

Date Oct. 29, 1982 Signed Power Piping Company By Alvin E. Antella

Certificate of Authorization Expires January 7, 1983 Certificate of Authorization No N-1623

## CERTIFICATE OF SHOP INSPECTION

N-1141-5312

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and/or the State or Province of PENNSYLVANIA and employed by Lumbermens Mutual Casualty Co. of Long Grove, IL, have inspected the piping described in this Data Report on 10-29-82 at BE and state that to the best of my knowledge and belief, the NPT Certificate Holder has constructed this piping in accordance with the applicable Subsections of ASME Code, Section III.


By signing this certificate, neither the Inspector nor his employer makes any warranty, expressed or implied, concerning the piping in this Data Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

Date 10-29-82 By [Signature]  
 Commissioner PA 2063  
 National Board, State, Province, and C.

3869

SHOP SPEC.	SK-100
CUSTOMER INSPECTION	YES
REQUIRED	YES
END PREP	PIPE - (A) & (B) SK-103 (C) & (G) SK-101 FTGS. SK-101
MIN. WALL	16" - .738" 4" - .295"
BACKING RINGS	N/R
GTAW ROOT	YES
PREHEAT	ALL WELDS 200°F MIN. PER N-1141-P-3
PWHT	N/R

WELD IDENT. MARKINGS  
REQ'D ON ALL PIPE ENDS  
BEVELED PER SK-103



RADIOGRAPH	BUTTWELDS & BUILD-UPS
WELD PENET.	TACKWELDS & W.O.L ATT.
DRAG PART.	
ULTRASONIC	N/R

INSTALL CORROSION  
INHIBITOR / N-1141-P-14

CLEANING O.D.	N/R
CLEANING I.D.	SHOT BLAST WHITE N-1141-P-3
PAINTING	DECATALINUM WARE ENDS SK-100
DR CODE	N/R
MARKING	SK-100
GAPPING	SK-100

NO.	BY	DATE	DESCRIPTION	REVISION
3	J. H. H.	1-30-80	CORRECTED 16" MIN WALL	
2	J. C. H.	1-31-80	ADDED MESA P.O. No.	
	J. C. H.	1-31-80	ON INT. 2 OF 3	
1	J. C. H.	1-7-80	RELOCATE 4" W.O.L ALSO REMOVE	
	SEVAKO	11-27-79	HOLD ACH-P140 PER EDCR 2P-2825	


QUALITY CONTROL

*Job 2/4/81*

**RECEIVED**

DEC 21 1982

Stille & Webster  
Engineering Corporation  
Document Review



GRIND O.D. OF B/W'S  
A & B PER SK-107

2-1017-12-A  
7-30-82

*1/29/82*

ONE (1) REQUIRED

**NUCLEAR CL. 2**

SBW CLASS - 601


ITEM STEAM GENERATOR FEEDWATER

IGN-PRESS N/A PSIG. TEMP. N/A °F

ASME SECT. III CL. 2 WINTER 72

EX-17A REV. 6C ISOMETRIC 101704

TOMER DUQUESNE LIGHT COMPANY  
BEAVER VALLEY - UNIT NO. 2  
P.O. NO. 25V-58  
J.O. NO. 12241

FAB. MARK	ISO - 101704	FWS-17-2 1017/017/12	
CODE SERIAL NO.	N-1141-5312	FAB. WEIGHT	1591#
		829 BEAVER AVENUE PITTSBURGH, PA. 15233	
SHOP FABRICATION SHEET			
OWN. MCGRAIL	SYS. NO. 017	AUTH. NO. N-1141	
CHKD. LUPTAK	SHEET NO. 1		REV. 3
DATE OCT 11 1979	1017 017 12		
PROJ. ENG. JANASZEN	PAGE 1		OF 2



# NUCLEAK CL. L

NUCLEAR CL. L		DESCRIPTION	MFR.	P.O. NO.	UNIT	TOTAL		DISC.		NET TOTAL
ITEM	QUAN.					QUALITY ASSURANCE		HEAT/IDENT.		
					LCN	MFR.				
1		16" SCH 80 SMLS C.S. PIPE								
2		SA-106 GR-B								
3	1	PIECE 6'-2" LG. BBE/SK-103	P.6	19063	P-1576		See Rev-2			
4										
5		4" X-STR. SMLS C.S. PIPE								
6		SA-106 GR-B								
7	1	PIECE 0'-6" LG. BBE/SK-101	XP.4	15879		See Rev-2				
8										
9		SCH 80 SMLS C.S. B/W FTGS.								
10		SA-234 WP-B BEV/SK-101								
11	1	16" L/R 90° ELL	P.2	3257		See Rev-2				
12	1	16" S/R 90° ELL	P.2			See Rev-2				
13										
14	1	4" ON 16" X-STR. F.S.W.O.L	P.5	19078		See Rev-2				
15		SA-105 BEV/SK-101								
16										
17	15'-0"	CORROSION INHIBITOR PIPE STRIP	M.13	22951						
18		PS-2 (G.D. DEVICES)								
19	2	16" L-BEV END PROTR W/ HYDRO DISC								
20	1	4" END PROTR								
21	1	16" FAE CUT								
22		16" BUILD-UP I.D. (2")								
23		16" BUILD-UP O.D. (2")								
24	2	16" INTERNAL MACH. (1 3/4")								
25		16" MACH. O.D. (2")								
26	2	16" J-BEV								
27	2	16" BEV DEONALUMINATE								
28		16" BUILD-UP FAE-HEAT								
A. D. A										



RECEIVED

DEC 21 1982

Engineering Corporation  
Document Review

31	4" Build-Up I.D.	
32	4" Build-Up O.D.	
33	4" Internal Mach.	
34	4" Mach. O.D.	
35	4" J. BEV	
36	4" DEORLUMINATE BEV.	
37	4" Pre-Heat Build-Up	
38		
39	4" TIG Root / Argon Purge	
40	4" B/W	
41	4" Grind O.D. of B/W	
42	4" B/W Pre-Heat	
43		
44	16" TIG Root / Argon Purge	
45	16" B/W	
46	16" Grind O.D. of B/W (FLAT FINISH)	
47	16" Pre-Heat B/W	
48	INSTALL Corrosion INHIBITOR	
49	Pin Strip	
50	WELD IDENT. MARKINGS	
51	1697 16S. SHOT BLAST WHITE METAL /	
52	N-1141-P-3	
53		
54	1 CODE NAME PLATE	
55		

# END PREPARATIONS

END IDENT.	A PIPE (3)		B PIPE (3)		C PIPE (7)	
SKETCH NO.	103 R	QC/DATE	103 R	QC/DATE	101 R	QC/DATE
MINIMUM WALL		ANI		ANI		ANI
COUNTERBORE		CI		CI		CI
MICROMETER NO.						
WELD PROCEDURE NO.	R	QC/DATE	R	QC/DATE	R	QC/DATE
WELDING PROCESS		ANI		ANI		ANI
MIN. PREHEAT / MIN. INTERPASS						
WELDERS NO.		CI		CI		CI
FILLER METAL NO.						
WELD PROCEDURE NO.	R	QC/DATE	R	QC/DATE	R	QC/DATE
WELDING PROCESS		ANI		ANI		ANI
MIN. PREHEAT / MIN. INTERPASS						
WELDERS NO.		CI		CI		CI
FILLER METAL NO.						
HOLD	ANI N/R	CI -	ANI N/R	CI -	ANI N/R	CI -
PT/MT REPORT NO.		QC/DATE		QC/DATE		QC/DATE
HOLD	ANI	CI	ANI	CI	ANI	CI
REPORT NO.	R-107-12A	QC/DATE 8-7-82	R-107-12B	QC/DATE 8-2-83	R-107-12C	QC/DATE 10-26-82
PROCEDURE NO.	N/R	QC/DATE	N/R	QC/DATE	N/R	QC/DATE
BEFORE/AFTER N.D.E.		ANI		ANI		ANI
TEMPERATURE (ACTUAL)						
HOLDING TIME (ACTUAL)		CI		CI		CI
HEAT CHART NO.						
WELD LOG. MARNINGS	101 R	QC/DATE 8-2-82	101 R	QC/DATE 8-2-82	N/R	QC/DATE
NON-CONFORMANCE	100R909	QC/DATE 10/18/82	100R909	QC/DATE 10/11/82	100R909	QC/DATE 10/11/82

## FIELD END PREPARATIONS

END IDENT.	E		F		GV	
SKETCH NO.	101 R 9	QC/DATE	101 R 9	QC/DATE	101 R 9	QC/DATE
MINIMUM WALL	847 9/10	ANI	875 9/10	ANI	330 33P	ANI
COUNTERBORE	14.577	CI	14.577	CI	3.862 3.865	CI
MICROMETER NO.	P-2536		P-2536		P-2535	
NON-CONFORMANCE	P-2539	QC/DATE	N-1141-902	QC/DATE 9-3-82	N-1141-902	QC/DATE 9-3-82

LAUD END G 064-065 CH 9-2-81 ✓  
 LAUD END E 063-065 CH 8-6-82 ✓  
 LAUD END F 048-949 CH 9-18-82 (N-1245) ✓

## QUALITY CONTROL

1000

REPARATIONS

**RECEIVED**

DEC 21 1982

State & Webster  
Engineering Corporation  
Document Review

## CONTROL SHEET

CODE SERIAL

AUTH. NO.

IPC NO.

PAGE

REV



# POWER PIPING COMPANY

P O BOX 11

DONORA, PA. 15033

TELEPHONE  
AREA 101 4 2  
39 2761

CERTIFICATE OF COMPLIANCE  
FOR  
ASME SECTION III, DIVISION 1

DUQUESNE LIGHT COMPANY  
BEAVER VALLEY UNIT NO. 2  
PURCHASE ORDER 2BV-58  
J. O. NO. 12241  
POWER PIPING AUTHORIZATION NO. N-1141

This is to certify that the piping fabrication as identified below:

ISO. NO. 101933  
MARK NO. SW-453-10  
SHOP SHEET NO. 1019-453-207 REV. NO. 0  
SERIAL NO. N-1141-5285

conforms to the material, fabrication, assembly and test requirements of Stone & Webster Specification Number 2BVS-58, Revision 2, Add. 2, dated June 16, 1960, for Class 3 piping and ASME Section III, Division 1 - 1971, and all addenda thereto including Winter 1972.

POWER PIPING COMPANY

BY:

DATE:

(Handwritten Signature)  
August 27 1980

**RECEIVED**

OCT 2 1980

Stone & Webster  
Engineering Corporation  
Document Review

**RECEIVED**

OCT 2 1980

Stone & Webster  
Engineering Corporation  
Document Review



94 1957

28. 58 JO No 1224

Sept 12, 1964

Stone & Webster Engineering Corp.

Boston Massachusetts

N/A

By Field

One year later, the record

[illegible]

$\frac{1}{2} \times \frac{1}{2} = \frac{1}{4}$

**RECEIVED**

OCT 2 1980

Webster

reputation

1. 1941-1942

Power Pump Company

N 1623

CERTIFICATE OF SHOP INSPECTION

214

2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018 2019 2020 2021 2022 2023 2024 2025 2026 2027 2028 2029 2030 2031 2032 2033 2034 2035 2036 2037 2038 2039 2040 2041 2042 2043 2044 2045 2046 2047 2048 2049 2050 2051 2052 2053 2054 2055 2056 2057 2058 2059 2060 2061 2062 2063 2064 2065 2066 2067 2068 2069 2070 2071 2072 2073 2074 2075 2076 2077 2078 2079 2080 2081 2082 2083 2084 2085 2086 2087 2088 2089 2090 2091 2092 2093 2094 2095 2096 2097 2098 2099 2100 2101 2102 2103 2104 2105 2106 2107 2108 2109 2110 2111 2112 2113 2114 2115 2116 2117 2118 2119 2120 2121 2122 2123 2124 2125 2126 2127 2128 2129 2130 2131 2132 2133 2134 2135 2136 2137 2138 2139 2140 2141 2142 2143 2144 2145 2146 2147 2148 2149 2150 2151 2152 2153 2154 2155 2156 2157 2158 2159 2160 2161 2162 2163 2164 2165 2166 2167 2168 2169 2170 2171 2172 2173 2174 2175 2176 2177 2178 2179 2180 2181 2182 2183 2184 2185 2186 2187 2188 2189 2190 2191 2192 2193 2194 2195 2196 2197 2198 2199 2200 2201 2202 2203 2204 2205 2206 2207 2208 2209 2210 2211 2212 2213 2214 2215 2216 2217 2218 2219 2220 2221 2222 2223 2224 2225 2226 2227 2228 2229 2230 2231 2232 2233 2234 2235 2236 2237 2238 2239 2240 2241 2242 2243 2244 2245 2246 2247 2248 2249 2250 2251 2252 2253 2254 2255 2256 2257 2258 2259 2260 2261 2262 2263 2264 2265 2266 2267 2268 2269 2270 2271 2272 2273 2274 2275 2276 2277 2278 2279 2280 2281 2282 2283 2284 2285 2286 2287 2288 2289 2290 2291 2292 2293 2294 2295 2296 2297 2298 2299 2300 2301 2302 2303 2304 2305 2306 2307 2308 2309 2310 2311 2312 2313 2314 2315 2316 2317 2318 2319 2320 2321 2322 2323 2324 2325 2326 2327 2328 2329 2330 2331 2332 2333 2334 2335 2336 2337 2338 2339 2340 2341 2342 2343 2344 2345 2346 2347 2348 2349 2350 2351 2352 2353 2354 2355 2356 2357 2358 2359 2360 2361 2362 2363 2364 2365 2366 2367 2368 2369 2370 2371 2372 2373 2374 2375 2376 2377 2378 2379 2380 2381 2382 2383 2384 2385 2386 2387 2388 2389 2390 2391 2392 2393 2394 2395 2396 2397 2398 2399 2400 2401 2402 2403 2404 2405 2406 2407 2408 2409 2410 2411 2412 2413 2414 2415 2416 2417 2418 2419 2420 2421 2422 2423 2424 2425 2426 2427 2428 2429 2430 2431 2432 2433 2434 2435 2436 2437 2438 2439 2440 2441 2442 2443 2444 2445 2446 2447 2448 2449 2450 2451 2452 2453 2454 2455 2456 2457 2458 2459 2460 2461 2462 2463 2464 2465 2466 2467 2468 2469 2470 2471 2472 2473 2474 2475 2476 2477 2478 2479 2480 2481 2482 2483 2484 2485 2486 2487 2488 2489 2490 2491 2492 2493 2494 2495 2496 2497 2498 2499 2500 2501 2502 2503 2504 2505 2506 2507 2508 2509 2510 2511 2512 2513 2514 2515 2516 2517 2518 2519 2520 2521 2522 2523 2524 2525 2526 2527 2528 2529 2530 2531 2532 2533 2534 2535 2536 2537 2538 2539 2540 2541 2542 2543 2544 2545 2546 2547 2548 2549 2550 2551 2552 2553 2554 2555 2556 2557 2558 2559 2560 2561 2562 2563 2564 2565 2566 2567 2568 2569 2570 2571 2572 2573 2574 2575 2576 2577 2578 2579 2580 2581 2582 2583 2584 2585 2586 2587 2588 2589 2590 2591 2592 2593 2594 2595 2596 2597 2598 2599 2600 2601 2602 2603 2604 2605 2606 2607 2608 2609 2610 2611 2612 2613 2614 2615 2616 2617 2618 2619 2620 2621 2622 2623 2624 2625 2626 2627 2628 2629 2630 2631 2632 2633 2634 2635 2636 2637 2638 2639 2640 2641 2642 2643 2644 2645 2646 2647 2648 2649 2650 2651 2652 2653 2654 2655 2656 2657 2658 2659 2660 2661 2662 2663 2664 2665 2666 2667 2668 2669 2670 2671 2672 2673 2674 2675 2676 2677 2678 2679 2680 2681 2682 2683 2684 2685 2686 2687 2688 2689 2690 2691 2692 2693 2694 2695 2696 2697 2698 2699 2700 2701 2702 2703 2704 2705 2706 2707 2708 2709 2710 2711 2712 2713 2714 2715 2716 2717 2718 2719 2720 2721 2722 2723 2724 2725 2726 2727 2728 2729 2730 2731 2732 2733 2734 2735 2736 2737 2738 2739 2740 2741 2742 2743 2744 2745 2746 2747 2748 2749 2750 2751 2752 2753 2754 2755 2756 2757 2758 2759 2760 2761 2762 2763 2764 2765 2766 2767 2768 2769 2770 2771 2772 2773 2774 2775 2776 2777 2778 2779 2780 2781 2782 2783 2784 2785 2786 2787 2788 2789 2790 2791 2792 2793 2794 2795 2796 2797 2798 2799 2800 2801 2802 2803 2804 2805 2806 2807 2808 2809 2810 2811 2812 2813 2814 2815 2816 2817 2818


442:20 194

р.д. 24/3




JUN 11 1961

SHOP SPEC	SK 100
CUSTOMER INSPECTION	YES
IPC REQUIRED	YES
BND PREP	STD BEVEL
MIN. WALL	3" - 0.189"
BACKING RINGS	NR
GTAW ROOT	YES
PREHEAT	NR
PWHT	NR
RADIOGRAPH	NR
LIQ. PENET	NR
MAG PART	NR
ULTRASONIC	NR
CLEANING OD	NR
CLEANING ID	STD CLEAN / SK-100
PAINTING	DEOXYALUMINATE ENDS / SK-100
COLOR CODE	NR
MARKING	SK-100
CAPPING	SK-100



NO	BY	DATE	DESCRIPTION
REVISION			



**RECEIVED**

OCT 2 1980

Stone & Webster  
Engineering Corporation  
Document Review

927/r

ONE (1) REQUIRED

**NUCLEAR CL. 3**

S&W CLASS - 151

FAB MARK ISO - 11,14 - 5

SWS-45-14

1019/45-1-7

CODE SERIAL NO N-1141-5283

FAB WEIGHT 5.1



629 BEAVER AVENUE  
PITTSBURGH, PA. 15233

**SHOP FABRICATION SHEET**

DESIGN PRESS 150 PSIG TEMP 24 F

CODE ASME SECT III CL 3

WINTER 72

REF NO RP-HE REV 33

ISOMETRIC 1014-5

OWN SHAFER

SYS NO 019

AUTH NO N-1141

CHKD MCGRATH

SHEET NO

DATE 3/22/79

1019/45

PROJ ENG JANASTEK

PAGE 1 OF 2

CUSTOMER

DUQUESNE LIGHT COMPANY  
BEAVER VALLEY - UNIT NO 2  
P O NO 28V 68  
J O NO 12241

J.A.H. 12/14/79

WONDA DUP

1019-453-207

NUCLEAR CL. 3

NUCLEAR CL. 3					BILLING				NET TOTAL
ITEM	QUAN	DESCRIPTION	MFR	P.O. NO	UNIT	TOTAL	DNBC	QUALITY ASSURANCE	
					HEAT/IDENT				
					LCN	MFR			
1		3" STD. 10' SMLS CO. PIPE							
2		SA-105 FLANGES							
3	1	PIECE 11 9/16" LG BBE	SA-3	15079	P-1590	4 S S	N 94597		300 6-11-80
4	1	PIECE 63 BBE			P-1590	4 S S	N 94597		300 6-11-80
5	1	PIECE 7 1/4" LG BBE			P-1590	4 S S	N 94597		300 6-11-80
6									
7									
8		STD WEL. SMLS CS FTG.							
9		SA 2-4 WFL.							
10	1	3" 4K 90° ELL	P-17	22564	M-6620	LADISH	BK65		300 8/5/80
11	1	3" 4K 90° ELL			M-6621	LADISH	BK6T		300 8/5/80
12	1	3" 4K 90° ELL			M-6622	LADISH	BK6T		300 8/5/80
13	1	3" 4K 90° ELL			M-6623	LADISH	BK65		300 8/5/80
14									
15									
16	2	3" END FLTR.							
17									
18									
19									
20	3	3" PIPE CUT							
21	6	3" PIPE BEVEL							
22	6	3" TIG ROOT ARGON ARG							
23	6	3" ELL							
24									
25									
26									

# ATION SHEET

CODE SERIAL  
NO.  
5283

AUTH. NO.  
N-H41

SPE NO.  
101945

PAGE 2  
OF 2

1 STEEL STAMP MARK NO  
1 HARTFORD INSPECTION  
1 COPE NAME PLATE  
1 QA TRAVELER  
43 DOCUMENTATION ELEMENTS  
7 QC REPORTS (SEE WELDED DATA)  
7 MARKINGS FOR TRACEABILITY

RECEIVED

OCT 2 1980

Stone & Webster  
Engineering Corporation  
Document Review

END IDENT		A PIPE 3		C PIPE 2		E PIPE 4	
SKETCH NO		NA R	QC/DATE	NA R	QC/DATE	NA R	QC/DATE
MINIMUM WALL		ANI		ANI		ANI	
COUNTERBORE		NA	CI	NA	CI	NA	CI
MICROMETER NO							
O. D. BUILDUP	WELD PROCEDURE NO.	NA R	QC/DATE	NA R	QC/DATE	NA R	QC/DATE
	WELDING PROCESS		ANI		ANI		ANI
	MIN PREHEAT / MAX INTERPASS	F		F		F	
	WELDERS NO.		CI		CI		CI
	FILLER METAL NO						
I. D. BUILDUP	WELD PROCEDURE NO.	R	QC/DATE	R	QC/DATE	R	QC/DATE
	WELDING PROCESS		ANI		ANI		ANI
	MIN PREHEAT / MAX INTERPASS	F		F		F	
	WELDERS NO.		CI		CI		CI
	FILLER METAL NO						
N D E	HOLD	ANI	CI	ANI	CI	ANI	CI
	RT/MT REPORT NO		QC/DATE		QC/DATE		QC/DATE
	HOLD	ANI	CI	ANI	CI	ANI	CI
	RT REPORT NO		QC/DATE		QC/DATE		QC/DATE
P W H T	PROCEDURE NO	R	QC/DATE	R	QC/DATE	R	QC/DATE
	BEFORE AFTER N D E.		ANI		ANI		ANI
	TEMPERATURE (ACTUAL)	F		F		F	
	HOLDING TIME (ACTUAL)		CI		CI		CI
	HEAT CHART NO						
			QC/DATE		QC/DATE		QC/DATE
NON-CONFORMANCE			QC/DATE		QC/DATE		QC/DATE

FIELD EN

END IDENT		G		H			
SKETCH NO		NA R	QC/DATE	NA R	QC/DATE	R	QC/DATE
MINIMUM WALL		ANI		ANI		ANI	
COUNTERBORE		NA	CI	NA	CI		CI
MICROMETER NO		P. 22		P. 22			
NON-CONFORMANCE			QC/DATE		QC/DATE		QC/DATE



L-FILE 4			E-FILE			F-FILE 5		
TE	NI R	QC/DATE	NI R	QC/DATE	NI R	QC/DATE	R	QC/DATE
		ANI		ANI		ANI		ANI
		CI		CI		CI		CI
TE	NI R	QC/DATE	NI R	QC/DATE	NI R	QC/DATE	R	QC/DATE
		ANI		ANI		ANI		ANI
		CI		CI		CI		CI
TE	R	QC/DATE	R	QC/DATE	R	QC/DATE	R	QC/DATE
		ANI		ANI		ANI		ANI
		CI		CI		CI		CI
TE	ANI	CI	ANI	CI	ANI	CI	ANI	CI
TE		QC/DATE		QC/DATE		QC/DATE		QC/DATE
	ANI	CI	ANI	CI	ANI	CI	ANI	CI
TE		QC/DATE		QC/DATE		QC/DATE		QC/DATE
TE	R	QC/DATE	R	QC/DATE	R	QC/DATE	R	QC/DATE
		ANI		ANI		ANI		ANI
		CI		CI		CI		CI
TE		QC/DATE		QC/DATE		QC/DATE		QC/DATE
TE		QC/DATE		QC/DATE		QC/DATE		QC/DATE

**END PREPARATIONS**

TE	R	QC/DATE	R	QC/DATE	R	QC/DATE	R	QC/DATE
		ANI		ANI		ANI		ANI
		CI		CI		CI		CI
TE		QC/DATE		QC/DATE		QC/DATE		QC/DATE

**RECEIVED**

OCT 2 1980  
 Stone & Webster  
 Engineering Corporation  
 Document Review

ATTACHMENT G

# CALCULATION SHEET

▲ 5010 85

CALCULATION IDENTIFICATION NUMBER				PAGE 1 of 3
J.O. OR W.O. NO.	DIVISION & GROUP	CALCULATION NO.	OPTIONAL TASK CODE	
12241	POWER	15 (1)	—	

## OBJECTIVE:

To determine if the wall thickness of the piping can withstand external design pressure.

## METHOD:

ASME III, 1971 Edition thru Winter 1972 Addenda.  
Paragraph NC-3641.2

## GIVEN:

- 1) Piping - 42" O.D. x 1/2" Wall SA155, Gr. C55 Pipe (ASME II, Class 2)
- 2) Mfg. Min. Wall ( $t_m$ ) - 0.490"
- 3) External Design Pressure - 45 psi
- 4) Length (L) - 120' or 120"
- 5) Outside Diameter ( $D_o$ ) - 42.0"
- 6) Temperature (T) = 275°F

## CALCULATION:

Paragraph NC-3641.2 address straight pipe under external pressure and indicates that the rules of Paragraph NB-3133 may be used. Paragraph NB-3133.3 (a) addresses the minimum thickness of tubular products under external pressure.

Paragraph NB-3133.3 (a) -

$$\text{Step 1: } L/D_o = 120'/42' = 2.857$$

$$D_o/t_m = 42.0'/0.490' = 85.714$$

Steps 2 thru 6 involve the use of Figure VII-1100(2.1), attached, and determination of Factor B  $\approx 7,000$ . Therefore

$$P = \frac{4B}{3 D_o/t_m} = \frac{(4)(7,000)}{(3)(42.0)/0.490} = 109.37$$

$$P \approx 109 \text{ psi}$$

# CALCULATION SHEET

▲ 5010.68


CALCULATION IDENTIFICATION NUMBER				PAGE <u>2 of 3</u>
J.O. OR W.O. NO. <u>12241</u>	DIVISION & GROUP <u>POWER</u>	CALCULATION NO. <u>15 (c)</u>	OPTIONAL TASK CODE <u>—</u>	

CONCLUSION:

This 42" O.D. x 1/2" Wall SA155, Gr. C55 pipe can withstand the external design pressure of 45 psi.

By R F Blah 9/17/85

Chk'd By M. D. Lynch 9/20/85



This figure is not applicable for temperatures in excess of 300°F.

Figure VII-1100(2.1) Chart for Determining Shell Thickness of Cylindrical and Spherical Vessels Under External Pressure.

See VII-1102 1172

221



ATTACHMENT H

Heat Code: D-7112

\*\* Revised 4/14/80

**CUSTOM ALLOY CORPORATION**

ROUTE 513, CALIFON, N. J. 07830

PRODUCT DESCRIPTION		CUSTOMER DATA	
Item	<u>Straight Tee</u> *	Name	<u>Capitol Pipe &amp; Steel Products</u>
Size	<u>10" NPS</u>	P.O. No.	<u>D-13333-00N</u>
Wall	<u>Sch 80 (594)</u>	Tag No.	<u>23679-N-1141</u>
Grade	<u>WP-304</u> <u>Seamless</u>	Job No.	<u>PN-13309-2</u>

Specifications: \*\* ASME SA-403 WP-304 Seamless Section III Class 2, 1971 Edition thru Winter 1972 Addenda and Power Piping Spec. N-1141-01 Rev. 4

\* Runs beveled per SK-79-P-37A Branch beveled per SK-79-P-37C

CHEMICAL ANALYSIS										
	C	Mn	P	S	Si	Cr	Ni	Mo	Cb	
Ladle	.06	.93	.023	.005	.70	18.36	8.45			
Check										

MECHANICAL PROPERTIES							Starting Material conforms to the chemical and tensile requirements of		
Yield Point PSI	Tensile Strength PSI	Elong. in 2" %	Red of Area %		Starting Material Control No.				
37,624	81,832	63.0	73.3		CAC 10256		ASME SA-182		

MILL HEAT NO: 30224 - Carpenter Technology Corporation

REMARKS: (A) Heat Treatment: 1950 ± 50°F 1 hour per inch (15 minutes minimum Solution annealed unsensitized and water quenched to below 800°F in less than 3 minutes.

(B) We certify that these fittings were manufactured under a Quality Assurance Program meeting the requirements of ASME Section III Par. NCA-3800.

**RECEIVED**  
JUN 09 1980Jones & Webster  
Engineering Corporation  
Inspection Review

JANET P. SMITH

NOTARY PUBLIC OF NEW JERSEY

My Commission Expires May 13, 1982

State of New Jersey  
County of Hunterdon

CUSTOMER Power Plant  
P.O. NO. 23679-N-1141  
S.O. NO. PN-1164-HO  
ITEM NO. 1  
CHARGE NO. NA

CAPITOL PIPE  
QUALITY  
ASSURANCE  
4

ACCEPTED

APR 21 1980

DUQ. LIGHT CO. BEAVER VALLEY NO. 2 Acceptance and Approval by Customer Representative/Inspector  
P.O. NO. 2 BV-58, J.O. NO. 12241, PIPE FAB.

born and subscribed before me this

day of April 19 80  
Janet P. Smith  
NOTARY PUBLIC OF NEW JERSEY

4/1/80

2F-032280-1

I certify the above product has been manufactured in accordance with all applicable parts of the above order and specifications.

David A. Ross  
DIRECTOR OF QUALITY ASSURANCE

ATTACHMENT J

# MECHANICAL TEST PROCEDURE

Title:

PRESSURE TEST REQUIREMENTS FOR ASME  
SECTION III, ANSI B31.1, NFPA AND  
NATIONAL STANDARD PLUMBING CODE  
PIPING AND TUBING SYSTEMS AND  
COMPONENTS

Number:

2MTP-4

Revision:

7

Date:

09/06/84

Prepared by:

R.I. SAMSON

Applicability:

BEAVER VALLEY POWER STATION-UNIT NO. 2  
DUQUESNE LIGHT COMPANY

Supersedes:

2MTP-4, Rev. 6	2MTP-6, Rev. 3
2MTP-1, Rev. 0	2MTP-7, Rev. 0
2MTP-2, Rev. 0	2MTP-8, Rev. 3
2MTP-3, Rev. 8	

Reviewed:

James W. Allen  
Lead Test/Advisory Engineer

Date:

8/28/84

Reviewed:

A. L. Larkin  
AOD Supervisor Mechanical Systems

Date:

8/29/84

Reviewed:

W. L. Larkin  
Chief Engineer, QSD

Date:

8/30/84

Reviewed:

N/A  
Vendor

Date:

Approved:

W. L. Larkin  
Project Engineer

Date:

9-6-84



STONE & WEBSTER  
ENGINEERING CORPORATION

2MTP-4

Rev. 7

Page iii of iii

TABLE OF CONTENTS	1.10
COVER SHEET	1.14
REVISION SHEET	1.15
TABLE OF CONTENTS	1.16
1.0 PURPOSE AND SCOPE	1.17
2.0 REFERENCES	1.18
3.0 GENERAL TEST METHOD	1.19
4.0 TEST EQUIPMENT	1.20
5.0 PREREQUISITES	1.21
6.0 INITIAL CONDITIONS	1.22
7.0 PRECAUTIONS AND LIMITATIONS	1.23
8.0 PROCEDURE	1.24
9.0 POST TESTING REQUIREMENTS	1.25
10.0 ACCEPTANCE CRITERIA	1.26
11.0 ENCLOSURES/ATTACHMENTS	1.27



2MTP-4

Rev. 7

Page 19 of 24

attached shall not exceed 6 square inches at the surface of the pressure boundary material; 10.17  
(3) welds shall be restricted to fillet welds not exceeding 3/8 inch throat thickness, and 10.18  
to full penetration welds attaching materials not exceeding 1/2 inch in thickness; and  
(4) welds shall be examined as required by 10.19  
ASME III NX-5000.

7.12.2 Temporary or minor permanent attachment welds 10.20  
to NSPC piping systems will not require  
retesting provided that the criteria of this 10.21  
MTP, paragraph (7.12.1) are met.

## 8.0 PROCEDURE 10.24

8.1 For all pressure tests, the test parameters shall be 10.27  
as indicated on the Pressure Test Boundary Drawings.

8.1.1 For a pneumatic test, a preliminary test for 10.30  
leakage shall be conducted by pressurizing the 10.31  
system or subsystem to not more than 25 psig  
and isolating the pressure source. If 10.33  
pressure drops more than 5 psig in 5 min, then  
an inspection shall be conducted to locate the 10.34  
leakage source. Leaks detected shall be 10.35  
repaired before proceeding further as  
determined by the Test Supervisor.

8.1.2 Following completion of the preliminary test, 10.36  
pneumatic pressure shall be increased to not 10.37  
more than one-half of the test pressure, after  
which pressure shall be slowly increased in 10.38  
steps of approximately one-tenth of the test  
pressure until the required test pressure has 10.39  
been reached, within the allowable tolerance.

8.1.3 For a hydrostatic test on an ANSI B31.1 10.40  
system, the preliminary test using the same  
grade of water as specified on the Pressure 10.41  
Test Boundary Drawing to 100+0/-10 psig or  
design pressure whichever is less is optional.  
For a Hydrostatic Test on an ASME III system 10.42  
the preliminary test using air or nitrogen is  
optional in accordance with Section 8.1.1. 10.43

8.1.4 Following completion of the preliminary test 10.44  
if one is conducted, hydrostatic pressure 10.45  
should be raised to test pressure if it is 10.46  
500 psig or less. If the test pressure is 10.47




A

2MTP-4

Rev. 7

Page 20 of 24




greater than 500 psig, the pressure should be raised in increments of approximately 500 psig until the test pressure is reached. 10.48

- 8.2 The test pressure shall be maintained for a minimum of 10 min for ASME III, ANSI B31.1 (except insulated initial service leak tested or pressure tested joints), and NFPA (Carbon Dioxide type) piping. For NFPA water type piping the pressure shall be maintained for a minimum of 2 hours. 10.50 10.51 10.52 
- 8.2.1 The test pressure for ANSI B31.1 piping that is to be initial service leak tested or pressure tested and has been insulated prior to any previous test being performed shall be held for a period of 4 hours. 10.54 10.55
- 8.3 For ASME III piping (Safety Class 1, 2, and 3), at the completion of Step 8.2, the pressure shall be reduced to a value equal to the greater of the design pressure or 0.75 times the test pressure (+5/-0 percent). A visual inspection of all welds, welded joints, and connections shall then be conducted by SQC and witnessed by the Authorized Nuclear Inspector. Instrument sensing lines equipped with braided hose shall also have the hose and braid inspected to see if any water will leak, seep or flow thru the previous braid cover if a leak occurs. The test shall be witnessed by the DLC Startup Group. The reduced pressure shall be maintained for such additional time as may be necessary to complete the inspection. Portions of the drain and vent connections, although non-nuclear safety related, should also be inspected at this time. 10.57 10.58 11.1 11.3 11.4 11.5 11.6 11.7 11.8 11.9 11.10 
- 8.4 For ANSI B31.1 piping (Safety Class 4), at the completion of Step 8.2, a visual inspection of all welds, welded joints, and connections shall be conducted by SQC. Instrument sensing lines equipped with braided hose shall also have the hose and braid inspected to see if any water will leak, seep or flow thru the previous braid cover if a leak occurs. The test shall be witnessed by the DLC Startup Group. The pressure shall be maintained for such additional time as may be necessary to complete the inspection. 11.11 11.12 11.13 11.14 11.15 11.16 11.17 
- 8.5 For NFPA piping, ten minutes into the pressure maintenance period specified in paragraph 8.2, a visual inspection of all joints and connections shall be conducted by SQC and witnessed by the authority 11.18 11.19

2MTP-4

Rev. 7

Page 21 of 24

- having jurisdiction. The test shall be witnessed by the DLC Startup Group. The authority having jurisdiction may at his option waive the requirements for witnessing the test. The pressure shall be maintained for such additional time as may be necessary to complete the inspection. In no case shall the test pressure be held for less than 2 hours. 11.20 |  11.22
- 8.6 For National Standard Plumbing Code piping (except water supply systems), the test shall be accomplished by temporarily closing all openings to the system, except the highest opening, and filling the system with water to the point of overflow. For nonwelded pipe the test pressures shall normally not exceed 40 ft of water. When the stacks are higher, they shall be tested in sections of 40 ft maximum heights. On cast iron lines, cleanouts (Zurn Z-144S, Tosam S8510, JR Smith 4510 or 4515 Series, Wade Div. W8560-A,B,D,E) shall be used for purposes of damming at 40 ft stack intervals. No section shall be tested with less than a 10 ft head of water. For welded pipe the piping shall be tested with a maximum of 404 ft head of water and a minimum of 10 ft. A pneumatic test may be substituted using a maximum of 15 psig and a minimum of 5 psig. The test pressure shall be maintained for a minimum of 15 minutes (30 minutes in potentially radioactive areas). Then a visual inspection of all joints and connections shall be conducted by SQC. The test shall be witnessed by the DLC Startup Group. 11.25 11.26 11.27 11.29 11.30 11.31 11.33 11.34 11.35 11.36 11.37 11.38 11.39 |  11.40
- 8.7 For National Standard Plumbing Code water supply piping, a hydrostatic test shall be performed on the system. The test pressure shall be maintained for 15 minutes. Then a visual inspection of all joints and connections shall be conducted by SQC. The test shall be witnessed by the DLC Startup Group. 11.41 11.42 11.43 11.44 11.45 |  11.46
- 8.8 When a static head test is required by the Pressure Test Boundary Drawing, the test shall be accomplished by isolating or plugging the system from the lowest points to the highest points in elevation during filling to ensure elimination of entrapped air. The highest point in elevation shall be vented to the atmosphere. The head of water shall be maintained as specified on the Pressure Test Boundary Drawing, after which time, SQC shall conduct a visual inspection of all welds, welded joints, and connections. The level maintained during the Static Head Test should be recorded in the 11.47 11.48 11.49 11.50 11.51 11.52 11.53 11.54

Remarks/Evaluations section of the Pressure Test 11.55  
Report (see enclosure of Reference 2.11).

8.9 When an initial service leak test is required by the 11.56  
Pressure Test Boundary Drawing, the system shall be  
brought up to normal operating pressure during system 11.57  
initial operation. A visual inspection of all welds, 11.58  
welded joints and connections shall be conducted by  
the DLC Startup Group if they are exposed. If the 12.1  
piping is insulated at the time of the test then the  
insulation shall be inspected for leakage. When an 12.2  
initial service leak test is required for NFPA piping,  
the inspection shall be performed by SQC. The initial 12.3  
service leak test shall be performed using DLC/SUG  
approved procedures.

8.10 When a drop test is required by the Pressure Test 12.4  
Boundary Drawing, the system shall be pressurized to 12.5  
the specified test pressure. The system shall then be 12.6  
isolated from the pressure source and held for the  
specified time period. Pressure and temperature shall 12.7  
be monitored at 10 minute intervals for the duration  
of the test and shall be recorded in the 12.8  
Remarks/Evaluations section of the Pressure Test 12.9  
Report (see enclosure of Reference 2.11).

8.11 When a pneumatic test is performed, the system shall 12.10  
be pressurized to the specified test pressure. To 12.12  
facilitate inspecting the system, a bubble formation  
inspection shall be performed on all welds and welded  
joints.

8.12 The Test Supervisor or his designee shall also hi-lite 12.13  
the applicable flow diagrams, RM/RB and isometrics to 12.14  
indicate piping tested, including boundaries such as  
weld joints, flanged joints, valves, etc. 12.17

## 9.0 POST TESTING REQUIREMENTS

9.1 Following system inspection, pressure shall slowly (to 12.19  
avoid pressure surges) be reduced to atmospheric 12.20  
pressure. If a gas other than air has been used as 12.22  
the test medium, the gas shall be conducted to the  
outside atmosphere via ventilation exhaust ducts or 12.23  
other acceptable means. Ensure that lines upstream 12.24  
and downstream of check valves are depressurized.

9.2 If systems and/or components are to be drained either 12.25  
for freeze protection or lay-up requirements, proper  
venting shall be employed to prevent the possibility 12.26

STONE & WEBSTER ENGINEERING CORPORATION

FIELD CONSTRUCTION PROCEDURE

RECEIVED

FOR

CONTROL LEVEL 1

APR 19 1985

E58504190002

S & W ENGR CORP  
12241

HYDROSTATIC TESTING

BEAVER VALLEY POWER STATION - 2

J.O. NO. 12241 FCP- 216 Date 2/12/81, Page 1 of 20

Prepared by E. Mullins/J. Whitlatch Organization SWEC/SPC

Change Number 1 / 2 / 3 / 4 / 5 / 6 /

Date 10/6/82 / 2/7/83 / 4/6/83 / 8/24/83 / 4/11/84 / 11/5/84 /

Change Number 7 / 8 /

Date 12/20/84 / 4/18/85 /

Overall Responsibility for Coordination Duquesne Light Company

APPROVED FOR USE

<u>Organization</u>	<u>Signature</u>	<u>Date</u>
SWEC - Construction	<u>[Signature]</u>	<u>4-16-85</u>
SWEC - Engineering	<u>[Signature]</u>	<u>3/21/85</u>
DLC - Const. Department Nuclear	<u>[Signature]</u>	<u>4/18/85</u>
DLC - Site Quality Control	<u>[Signature]</u>	<u>3/29/85</u>
Site Contractors		
Schneider Power Corporation	<u>[Signature]</u>	<u>4/16/85</u>

NOTICE

There shall be NO deviations to the instructions contained in this procedure. Modification, deletion, addition or any other change to these instructions shall only be implemented when authorized by distribution of an approved change to the procedure.



3. Equipment/Component Removal Record.

4.0 RESPONSIBILITIES

4.1 The Contractor has the overall responsibility for assigning qualified test personnel in accordance with FCP-17.1 (Reference 2.2). He is also responsible for ensuring that testing is conducted in accordance with this procedure and the Engineering requirements (Reference 2.1).

4.2 The Contractors Pressure Test Supervisor is responsible for performance of pressure testing installed piping and preparation of the required documentation in accordance with this procedure and the Engineering Requirements. He is also responsible for establishing test boundaries, as identified by DLC/SUG, obtaining water samples, when required, and ensuring that test requirements are satisfactorily performed to protect personnel and equipment. He is responsible to ensure the presence of the SWEC Engineering, SQC, DLC/SUG, and the ANI, as applicable.

4.3 Site Quality Control shall prepare inspection plans to verify compliance with this procedure and the Engineering requirements.

4.4 The Contractors Pressure Test Supervisor shall assure that cleanness is maintained on verified clean systems during preparation, restoration and pressure testing as required.

4.5 DLC/SUG shall be responsible for identifying test boundaries, scheduled time, posting safety clearances, witnessing pressure tests and verifying that cleanness has been maintained during pressure testing.

4.6 SWEC Engineering shall witness all ASME III System pressure testing.

5.0 PREREQUISITES AND PRECAUTIONS

5.1 Installed permanent plant equipment/components which are removed to facilitate pressure testing shall be controlled by FCP-302 (Reference 2.8) and FCP-208 (Reference 2.13) and, in addition, shall be itemized on the Equipment/Component Removal Record (Attachment 3.7).

5.2 The Contractors Pressure Test Supervisor shall conduct a task orientation to ensure that all testing personnel are familiar with the requirements of this procedure and the Engineering requirements.

5.3 Temporary equipment required shall be in accordance with FCP-14 (Reference 2.5).

5.4 The Contractors Pressure Testing Supervisor shall ensure that the test gages are calibrated before and after the test in accordance with FCP-501 (Reference 2.6).

5.5 When any gas other than air is used as the test medium, the following precautions apply:

5.5.1 Occupied areas are ventilated.

5.5.2 Test personnel are acquainted with the hazards involved.

5.5.3 Entrance to confined or enclosed spaces shall be in accordance with FCP-12 (Reference 2.7).

6. The Contractors Pressure Test Supervisor signs his name and enters the date in the applicable space indicating that the test gages and relief valves have been calibrated.
7. Entries in this section may be made by a representative of any organization specified in 9. Entries shall be signed and dated by the individual marking the entry.
8. Enter a check mark beside the applicable item. This entry signifies that the test was/was not satisfactory or Engineering evaluation or results is required. Entries other than satisfactory require explanation in remarks.
9. The Contractors Pressure Test Supervisor will sign and date appropriate block indicating the pressure test has been performed to the required procedures and results are as stated on Pressure Test Results Form.
  - 9.1 Site Quality Control will sign and date the appropriate block indicating that all joints within the inspection boundaries have been inspected and results are as stated on Pressure Test Results Form.
  - 9.2 The Authorized Nuclear Inspector (ANI) will sign and date appropriate block indicating code requirements have been met as stated on Pressure Test Results Form.
  - 9.3 DLC/SUG will sign and date the applicable block to signify that the test results are as stated on Pressure Test Results Form.
  - 9.4 The SWEC Engineer shall sign all ASME III system pressure test reports indicating concurrence with results.
  - 9.5 It will be the Pressure Test Supervisor's responsibility to obtain the signatures of SQC, DLC Start-up Group and the ANI, when applicable, in the "Test Results Concurrence" block 9 on Part B of the Pressure Test Report Form.

SQC enters a check mark beside the applicable block, signs his name and enters the date in the applicable block after the test gage has been recalibrated. This recalibration shall be noted on the same Pressure Test Issue and use form (Para. 6.1.2). The test report shall be signed by all parties at the time of testing.

10. The Contractors Pressure Test Supervisor enters a check mark in the applicable space to indicate whether or not a Mechanical Leakage Record Sheet is required.

Part C

1. Site Quality Control enters signature and date verifying (when applicable) Cleanness has been maintained in accordance with FCP-201.

PRESSURE TEST REPORT TEST RESULTS

① WATER SAMPLE REPORT: NUMBER \_\_\_\_\_

② INITIAL CONDITIONS & PREREQUISITES COMPLETE: TEST SUPERVISOR \_\_\_\_\_ DATE \_\_\_\_\_

③ TESTING:  
 DATE PERFORMED \_\_\_\_\_  
 TIME STARTED \_\_\_\_\_  
 TIME ENDED \_\_\_\_\_  
 ACTUAL DURATION \_\_\_\_\_

④ TEST PRESSURE:  
 PRIMARY ACTUAL \_\_\_\_\_ CORRECTED \_\_\_\_\_  
 SECONDARY ACTUAL \_\_\_\_\_ CORRECTED \_\_\_\_\_

⑤ INSPECTION PRESSURE:  
 PRIMARY ACTUAL \_\_\_\_\_ CORRECTED \_\_\_\_\_  
 SECONDARY ACTUAL \_\_\_\_\_ CORRECTED \_\_\_\_\_

⑥ TEST GAGES AND RELIEF VALVES CALIBRATED: TEST SUPERVISOR \_\_\_\_\_ DATE \_\_\_\_\_

⑦ REMARKS/EVALUATION: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

⑧ ACCEPTANCE CRITERIA DURING TEST:  
 \_\_\_\_\_ SATISFACTORY  
 \_\_\_\_\_ UNSATISFACTORY  
 \_\_\_\_\_ NEEDS ENGINEERING EVALUATION

⑨ TEST RESULTS CONCURRENCE:  
 \_\_\_\_\_ TEST SUPERVISOR \_\_\_\_\_ DATE \_\_\_\_\_  
 9.1 \_\_\_\_\_ SQC \_\_\_\_\_ DATE \_\_\_\_\_  
 9.2 \_\_\_\_\_ ANI \_\_\_\_\_ DATE \_\_\_\_\_  
 9.3 \_\_\_\_\_ DLC/SUG \_\_\_\_\_ DATE \_\_\_\_\_  
 \_\_\_\_\_ GAGE RECALIBRATION AFTER TEST  
 \_\_\_\_\_ ACCEPT \_\_\_\_\_ REJECT  
 \_\_\_\_\_ SQC \_\_\_\_\_ DATE \_\_\_\_\_  
 9.4 \_\_\_\_\_ SWEC ENGINEERING \_\_\_\_\_ DATE \_\_\_\_\_

⑩ MECHANICAL LEAKAGE CN-216-8 \_\_\_\_\_  
 \_\_\_\_\_ YES \_\_\_\_\_ NO

IF YES, REFER TO MECHANICAL LEAKAGE RECORD SHEET \_\_\_\_\_

PART C POST HYDRO

① CLEANNESS MAINTAINED: SQC \_\_\_\_\_ DATE \_\_\_\_\_

② SYSTEM LAYED-UP AS DIRECTED BY DLC/SUG:

REMARKS: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

③ \_\_\_\_\_  
 TEST SUPERVISOR \_\_\_\_\_ DATE \_\_\_\_\_  
 \_\_\_\_\_ DLC/SUG \_\_\_\_\_ DATE \_\_\_\_\_

TEST DOCUMENTATION COMPLETE:  
 \_\_\_\_\_ YES \_\_\_\_\_ NO REMARKS: \_\_\_\_\_  
 \_\_\_\_\_

SQC \_\_\_\_\_ DATE \_\_\_\_\_

ATTACHMENT K