



Log # TXX-88371
File # 10110
903.7
Ref # 10CFR50.55(e)

William G. Council
Executive Vice President

March 30, 1988

U. S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D.C. 20555

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)
DOCKET NOS. 50-445 AND 50-446
ORIGINAL DESIGN OF CONTROL ROOM CEILING
SDAR: CP-86-54 (SUPPLEMENTAL REPORT)

Gentlemen:

On October 3, 1986, we notified you by our letter logged TXX-6007, of a deficiency involving the design and installation of the control room ceiling which we deemed reportable under the provisions of 10CFR50.55(e). Our corrective action and completion schedules were contained in TXX-88207 dated February 8, 1988. This report is being submitted to provide you with a revised engineering/construction completion schedule.

The structural modifications required as a result of the Design Basis Consolidation Program (DBCP) validation will be completed by June 1, 1988, as stated in TXX-88207. The engineering evaluation of lighting and conduit supports (originally scheduled for April 1, 1988) will be completed by May 31, 1988, with any resulting construction rework completed by July 1, 1988.

Very truly yours,

A handwritten signature in cursive script that reads "W. G. Council".

W. G. Council

JCH/mgt

c - Mr. R. D. Martin - Region IV
Resident Inspectors, CPSES (3)

IE27
1/0