



Log # TXX-88135
File # 10068
10010

TU ELECTRIC

William G. Counsil
Executive Vice President

February 1, 1988

U. S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, D. C. 20555

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)
DOCKET NOS. 50-445 AND 50-446
STATUS OF RESPONSE TO NRC COMMENTS
ON CPSES CORRECTIVE ACTION EFFORTS

REF: Letter from W. G. Counsil to the NRC, logged TXX-7099
dated December 18, 1987

Gentlemen:

Attached is the status of actions identified in our December 18, 1987 response to comments on the CPSES corrective action effort made by the NRC Staff during the December 9, 1987 public meeting (see referenced letter).

Very truly yours,

W. G. Counsil

By: John W. Beck
John W. Beck
Vice President,
Nuclear Engineering

JDS/grr
Attachment

c - Mr. R. D. Martin, Region IV
Resident Inspectors, CPSES (3)

8802040364 880201
PDR ADDCK 05000445
A PDR

30029
11

COMMENT 1:

The NRC Staff indicated that TU Electric will be required to submit an evaluation of the nature of design deficiencies identified in the Corrective Action Program (CAP) to better enable the NRC Staff to reach conclusions concerning project corrective and preventative actions.

RESPONSE 1:

We are continuing our evaluation of the nature of the design deficiencies identified in the Corrective Action Program and anticipate submitting the results of that evaluation by February 26, 1988.

COMMENT 2:

The NRC Staff indicated that the Post Construction Hardware Validation Program (PCHVP) logic (as described in the July 29 and 30, 1987 meeting) relies on previous findings to determine the attributes requiring reinspection. Attributes not being reinspected during the Post Construction Hardware Validation Program (PCHVP), should be grouped and justification provided.

RESPONSE 2:

Attributes not reinspected during Post-Construction Hardware Validation Program are being grouped by engineering specification. Documentation for accepting an attribute that has not been reinspected will be available on site as the technical disposition is completed.

COMMENT 3:

The NRC Staff indicated that in order to clearly understand changes at CPSES, TU Electric should establish a procedure for early identification of potential FSAR changes and provide the staff with prompt notification when a change to the CPSES licensing basis is needed.

RESPONSE 3:

TU Electric has completed a review of procedures used to process FSAR Change Requests and has identified an improved method for tracking potential changes to the FSAR. A summary list of potential changes to the FSAR will be available on site beginning February 15, 1988 and will be updated periodically. TU Electric will also keep the NRC Staff apprised as to the status of upcoming Amendments to the FSAR.

COMMENT 4:

The AISC and ACI codes allow the user, in certain instances, to either meet a specific requirement or to establish an alternative basis for acceptance. The NRC Staff indicated that TU Electric should develop a catalogue to track all code exceptions or alternative approaches to facilitate NRC review.

RESPONSE 4:

A review of the code and standards applicable to the electrical, instrumentation and control and equipment qualification portion of the Corrective Action Program is complete. Enclosure 1 provides the results of that review. TU Electric believes that the enclosed results along with the results of the review of code requirements conducted on Cable Tray Hangers and Conduit portions of the Corrective Action Program (submitted in letter logged TXX-7068, dated December 15, 1987) provides the information requested.

COMMENT 5:

The NRC Technical Review Team previously raised issues concerning CPSES in the Safety Evaluation Report (NUREG-0797) Supplements 7 through 11 along with a number of specific requirements. The NRC Staff indicated that TU Electric should develop a matrix of each issue and identify where the resolution of the issue is addressed within the Comanche Peak Response Team (CPRT) program documentation or the Corrective Action Program (CAP) documentation.

RESPONSE 5:

Enclosure 2, "Comanche Peak Steam Electric Station (CPSES) TRT Issues--SSERs 7, 8, 10 and 11" is a listing of open TRT items (SSERs 7, 8, 10 and 11) and provides the results of our review. Documentation supporting the results will be available on site.

COMMENT 6:

The NRC Staff indicated that TU Electric should repeat the pre-operational tests for CPSES Unit 1 unless specific justification is established for not retesting or for an alternative approach.

RESPONSE 6:

TU Electric's response to this comment was provided in a previous submittal. See Attachment to TXX-7099 dated December 15, 1987.

COMMENT 7:

The NRC Staff indicated that TU Electric should provide written confirmation that corrective actions identified as a result of NRC Staff inspections of CPRT activities have been applied to CPRT activities conducted prior to such NRC Staff inspections.

RESPONSE 7:

The NRC Staff began inspecting CPRT activities in June 1985, as evidenced by NRC inspection reports 445/85-11 and 446/85-06.

The corrective actions taken by CPRT as a result of NRC Staff inspection findings have been documented in TU Electric's responses to NRC Notices of Deviation (NOD). The majority of corrective actions and actions taken to prevent recurrence have been verified by the NRC and subsequently closed.

February 1, 1988

Page 3 of 3

To assure that corrective actions resulting from issues identified through the aforementioned NRC Staff inspections have been applied to prior CPRT activities, CPRT again reviewed all CPRT NODs, categorizing the findings and identifying the corrective action implemented. As a result of this review, a database was developed that related the NRC finding and subsequent corrective action to the applicable CPRT Issue-Specific Action Plan (ISAP).

Based on the responses to NODs and the NOD review discussed above, CPRT has concluded that corrective actions resulting from NRC Staff inspections have been applied to CPRT inspection activities predating such NRC Staff inspections. Documentation supporting this conclusion is available at CPSES.

COMMENT 8:

The NRC Staff indicated that TU Electric should explain the applicability of the Corrective Action Program (CAP) to CPSES Unit 2. Specifically, the Staff sought an explanation concerning corrective actions that are applied directly to Unit 2 and corrective actions that are incorporated as part of the formal construction management process given the current construction status of Unit 2.

RESPONSE 8:

The preparation of TU Electric's response is in progress. TU Electric expects to complete and submit the response by March 31, 1988.

COMMENT 9:

The NRC Staff indicated they are looking into the basis for corrective and preventive actions with respect to design. Regarding implementation and adequacy of corrective and preventative actions for the TU Electric corrective action effort, the NRC Staff indicated they will monitor, audit, and inspect administrative and procedural controls to ensure proper implementation of corrective and preventative actions including training activities for new organizations that will be assuming responsibility for design from engineering contractors, testing from vendors and similar activities.

RESPONSE 9:

TU Electric's response to this comment was provided in a previous submittal. See Attachment to TXX-7099 dated December 18, 1988.

ENCLOSURE 1 TO TXX-88135

FEBRUARY 1, 1988

STANDARD ACCEPTANCE	ALTERNATIVE	REFERENCE
PARAMETER	ACCEPTANCE PARAMETER	CONTACTOR
CODE REG. GUIDE	CODE REG. GUIDE	DOCUMENT
D.G. CAPACITY	D.G. 1.9	FSAR LA(B)

THE OPSES DIESEL GENERATOR SETS COMPLY WITH THE REQUIREMENTS OF SAFETY GUIDE 9 WITH THE FOLLOWING COMMENT: THE VOLTAGE MAY DIP BELOW 75% OF NOMINAL VOLTAGE WHEN THE D-G BREAKER CLOSES AND ENERGIZES THE TWO 2000/2666 KVA, 6.4KV/480V UNIT SUBSTATION TRANSFORMERS. THE VOLTAGE DIP IS DUE TO MAGNETIZING IN RUSH CURRENT WHICH EXISTS FOR TWO TO THREE CYCLES. THE D-G SETS ARE DESIGNED TO RECOVER TO 90% OF NOMINAL VOLTAGE WITHIN 10 CYCLES.

COMPONENTS OF THE ACUMULATOR SUBSYSTEM AND THE REFUELING WATER SUBSYSTEM ARE PLACED IN A HIGHER CLASSIFICATION. THE EFFECT OF THIS HIGHER CLASSIFICATION IS TO PRODUCE THE SAME QUALITY LEVELS FOR ALL COMPONENTS AS IS ACHIEVED BY THE APPLICATION OF THE 1973 VERSION OF NIB-2, AS FINALLY ACCEPTED BY ANSI.

FSAR LA(N)-14
FSAR LA(N)-26
FSAR LA(B)-19

QUALITY GROUP CLASSIFICATION AND STANDARDS FOR WATER, STEAM, AND INDUSTRY-FACTORY CONTAINERS, COMPONENTS OF NUCLEAR POWER PLANTS

D.G. 1.26
D.G. 1.44

UPPER LIMIT TEMPERATURE FOR DISSOLVED OXYGEN CONCENTRATION ABOVE 0.1 PARTS PER MILLION (PPM) SHOULD BE INCREASED TO 25% FROM 20%, TO PROVIDE FOR MUCH QUICKE REDUCTION OF THE OXYGEN CONCENTRATION BY REACTION WITH HYDRAULINE. THE INTERGRANULAR CORROSION TESTS ARE ELIMINATED BECAUSE THE WELD ARC HEAT INPUT IS CONTROLLED AS DESCRIBED IN FSAR SECTION 6.1B.1.1.2, ITEM 1e, EXCEPTION TO THIS REQUIREMENT POSITION IS ALSO TAKEN FOR SOME EQUIPMENT AS DESCRIBED IN FSAR SECTION 6.1B.1.1.2, ITEM 2.

COMPLIES WITH THE INTENT OF R.G. 1.6.3. THE ELECTRICAL DESIGN INCORPORATES BACKUP PROTECTION DEVICES FOR ALL POWER CIRCUITS. CONTROL CIRCUITS HAVE ALSO BEEN PROVIDED WITH BACKUP PROTECTION DEVICES WHEN REQUIRED.

FSAR LA(B)

6-2, 1-63

ELECTRIC PENETRATION ACCEPTANCE

STANDARD ACCEPTANCE PARAMETER	ALTERNATIVE CODE SEC. CODE	ACCEPTANCE PARAMETER CODE SEC. GUIDE	CONTRACTOR DOCUMENT	REFERENCE DOCUMENT(S)	REFERENCED IN PSR RIL/DAP	PROJECT
QUALIFICATION TESTING OF VALVE OPERATORS	R.G. 1.73 IEEE-393	IEEE-393-1972	FSAR LA(N)-42 FSAR LA(B)-43	FSAR LA(N)-42 FSAR LA(B)-43	PILES OR STICLUE LINES WITHIN 2' PENETRATION ASSEMBLIES ARE NOT INCORPORATED IN THE DESIGN BECAUSE OF THE PHYSICAL LIMITATIONS OF THE STANDARD PENETRATION DESIGNS AVAILABLE.	

QUALIFICATION TESTING OF VALVE OPERATORS	R.G. 1.73 IEEE-393	IEEE-393-1972	FSAR LA(N)-42 FSAR LA(B)-43	SAFETY RELATED MOTOR OPERATED VALVES INSIDE CONTAINMENT COMPLY WITH THE GUIDANCE OF R.G. 1.73 (1/74) WITH THE EXCEPTION THAT STEIN-MOUNTED LIMIT SWITCHES ARE TESTED SEPARATELY IN ACCORDANCE WITH THE REQUIREMENT OF IEEE 393-1972.	THE CPSES ELECTRICAL SEPARATION CRITERIA MEETS THE INTENT OF R.G. 1.75 AND IEEE-393-1974 WITH THE EXCEPTIONS/CLARIFICATIONS LISTED IN FSAR APPENDIX LA(B).	
SEY ADAPTATION	R.G. 1.75 IEEE-393		WCAP-3937	FSAR LA(N)-48	THE WETTINGHOUSE APPROACH TO SATISFY THESE GUIDELINES OF R.G. 1.89 ARE DOCUMENTED IN WCAP-3937. THIS IS BEING CURRENTLY SERVICED. UPON RESOLUTION OF THE OUTSTANDING ISSUES, THIS PROGRAM WILL BE IMPLEMENTED FOR THE CPSES.	
QUALIFICATION THROUGH TESTING	R.G. 1.89		WCAP-3937	FSAR LA(N)-48	RESULTS ARE OBTAINED BY ANALYSIS OF SAMPLES OR FROM PORTABLE MONITORS. DIRECT DISPLAY IN THE CONTROL ROOM IS NOT PRACTICAL FOR CPSES.	
ANALYSIS OF SPENT FUEL CONTAINMENT ACCIDENT SAMPLING	R.G. 1.97 REV. 2				AN EQUIVALENT MEASURE OF CONTAINMENT BREACH IS INDICATED IN THIS AREA BY MEANS OF A PROCESS MONITOR WITH A RANGE OF 10(-4) TO 10(0) uCi/L/SC.	

AREA POLLUTION LEVELS ADVANCED CONTAMINANT	R.G. 1.97 REV. 2				THE SPENT FUEL POOL AREA MONITORS FUNCTION AS NORMAL AREA MONITORS IN THE FUEL BUILDING. THE RANGE OF THESE MONITORS (10(-1) TO 10(1.4)uCi/hr) IS SUITABLE FOR MONITORING AREAS ADJACENT TO THE CONTAINMENT BUILDING.	

STANDARD ACCEPTANCE PARAMETER	ALTERNATIVE ACCEPTANCE PARAMETER	CONTRACTOR DOCUMENT	REFERENCE DOCUMENT(S)	REFERENCED IN REG.	REMARKS
ITEM	CODE REG. GUIDE	CODE REG. GUIDE	RIL,DAP		

TABLE 2 TO REG. GUIDE 1.97 REV. 2, DESIGNATES THE VARIABLE, AREA RADIATION LEVELS ADJACENT TO CONTAINMENT, AS CATEGORY 2 AND AS A TYPE C VARIABLE UNDER CONTAINMENT. IN THE CPSES PLANT SPECIFIC ANALYSIS (SEE THE CPSES 87AK, SECTION 7.5) THE KEY TYPE C VARIABLES FOR CONTAINMENT BOUNDARY ARE CONTAINMENT PRESSURE (MPA) AND CONTAINMENT HYDROGEN CONCENTRATION. ADJACENT BUILDING RADIATION IS CONSIDERED A SCAFFOLD VARIABLE FOR MONITORING THE CONTAINMENT BOUNDARY. THEREFORE THIS VARIABLE IS CATEGORY 3.

THESE INSTRUMENT RANGES DEViate FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REG. GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSES SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.

FSAR TABLE 032.110-4

R.G. 1.97 REV. 2

BORIC ACID CHARGING FLOW

TABLE 2 TO REG. GUIDE 1.97, REV. 2, LISTS THE VARIABLE, BORIC ACID CHARGING FLOW, AS A TYPE D VARIABLE UNDER SAFETY INJECTION SYSTEMS ALONG WITH THE OTHER VARIABLES SUCH AS FLOW IN HEL SYSTEM AND FLOW IN LP1 SYSTEM. THE EQUIPMENT FOR THESE THREE VARIABLES AT CPSES ARE CENTRIFUGAL CHARGING PUMP FLOW, SAFETY INJECTION PUMP FLOW AND RHR PUMP FLOW. THESE THREE VARIABLES ARE INCLUDED IN THE CPSES ACCIDENT MONITORING DESIGN. FOR THE CPSES DESIGN, BORIC ACID CHARGING FLOW IS NOT A MEASURE OF SAFETY INJECTION AND THEREFORE IS NOT AN ACCIDENT MONITORING VARIABLE.

FSAR TABLE 032.110-4

R.G. 1.97 REV. 2

BORIC ACID CHARGING FLOW

COMPLIANCE WITH REG. GUIDE 1.118 IS AS DISCUSSED IN SECTION 1A(B) OF THE CPSES FSAR. THE SURVEILLANCE REQUIREMENTS FOR ACCIDENT

FSAR TABLE 032.110-6

R.G. 1.97 REV. 2
R.G. 1.118
[POSITION C1.4b]

CHOKING, TESTING, CALIBRATION - ACC
CALIBRATION VERIFICATION

STANDARD ACCEPTANCE PARAMETER	ALTERNATIVE CODE/REG. GUIDE	ACCEPTANCE PARAMETER CONDUCTOR DOCUMENT	REFERENCE DOCUMENT(S)	REPRESENTED IN PSR, RIL/DAP	REMARKS
PSAR, GUIDE 1.97, RCN, 2	R.G. 1.97 REV. 2	PSAR TABLE 012.110-4	PSAR TABLE 012.110-4	MONITORING CHANNELS WILL COMPLY WITH THE CPSRS TECH. SPECS (3.3.1.6 AND 4.3.3.6) AS IMPLEMENTED BY CPSRS TEST PROCEDURES (SEE PSAR SECTION 1.1-5.2-2.5)	
CONDENSER OFF-GAS RADIATION	R.G. 1.97 REV. 2	PSAR TABLE 012.110-4	PSAR TABLE 012.110-4	THESE INSTRUMENT RANGES DEVIATE FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REG. GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSRS'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSRS SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.	
CONTAMINANT SOURCE LEVEL	R.G. 1.97 REV. 2	PSAR TABLE 012.110-4	PSAR TABLE 012.110-4	ADDITIONAL INFORMATION IS NOT AVAILABLE AS CONTAMINANT WATER LEVEL TRANSMITTERS ARE GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSRS'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSRS SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.	
CONTAMINANT SOURCE LEVEL	R.G. 1.97 REV. 2	PSAR TABLE 012.110-4	PSAR TABLE 012.110-4	ADDITIONAL INFORMATION IS NOT AVAILABLE AS CONTAMINANT WATER LEVEL TRANSMITTERS ARE MULTIPOINT SENSORS AND FAULTURE OF ANY ONE SENSOR WOULD NOT CAUSE AMBIGUITY AND HENCE WILL NOT HAVE ANY ADVERSE EFFECT ON THE MONITORING OF CONTAINMENT WATER LEVEL.	
CONTAMINANT ISOLATION VALUE (THERM.)	R.G. 1.97 REV. 2	PSAR TABLE 012.110-4	PSAR TABLE 012.110-4	TABLE 2 TO REG. GUIDE 1.97, REV. 2, DESIGNATES THE VARIABLE, CONTAINMENT ISOLATION VALUE POSITION, AS CATEGORY 1 AND AS A "TYPE B" VARIABLE UNDER MAINTAINING CONTAINMENT INTEGRITY. IN THE CPSRS PLANT SPECIFIC ANALYSIS (SEE THE CPSRS PSAR, SECTION 7.5) THE KEY TYPE B VARIABLES FOR CONTAINMENT ENVIRONMENT ARE CONTAINMENT PRESSURE (API), CONTAINMENT RADIATION LEVEL, CONTAINMENT WATER LEVEL, AND CONTAINMENT HYDROGEN CONCENTRATION. CONTAINMENT	

STANDARD ACCEPTANCE	ALTERNATIVE	REFERENCED
PARAMETER	ACCEPTANCE PARAMETERS	REFERENCE DOCUMENTS
CODE REV. GUIDE	CODE/CGC, GUIDE	RIL, O&P

ISOLATION VALVE STATUS WAS CONSIDERED A "THE C BACKUP VARIABLE FOR MONITORING CONTAINMENT BOUNDARY INTEGRITY. THEREFORE, CONTAINMENT ISOLATION VALVE STATUS IS CATEGORY 2 FOR CPSES. EACH PENETRATION INTO THE CONTAINMENT HAS TWO ISOLATION BOUNDARIES.

REDUNDANCY DIVERSITY IS NOT REQUIRED BASED ON THE CATEGORY ASSIGNED AT THE CPSES PLANT SPECIFIC ANALYSIS (SEE THE CPSES FSAR, SECTION 7.5).

THESE INSTRUMENT RANGES DEVIATE FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REG. GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSES-SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL, OCCURRENCES, AND ACCIDENT CONDITIONS.

CONTAINMENT PRESSURE (PSI) R.G. 1.97 REV. 2
THESE INSTRUMENT RANGES DEVIATE FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REG. GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSES-SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.

CONTAINMENT TEMPERATURE (DEG F) R.G. 1.97 REV. 2
THE VARIABLE, CONTAINMENT SURFACE WATER TEMPERATURE, IS NOT MONITORED AT CPSES AND WAS NOT CONSIDERED A REQUIRED VARIABLE PER

FSAE TABLE Q32.110-4

CONTAINMENT TEMPERATURE (DEG F)

FSAE TABLE Q32.110-4

CONTAINMENT TEMPERATURE (DEG F)

FSAE TABLE Q32.110-4

CONTAINMENT SURFACE WATER TEMPERATURE (DEG F)

STANDARD ACCEPTANCE PARAMETER CODE REG. GUIDE	ALTERNATIVE PARAMETER CODE/REG. GUIDE	CONTRACTOR DOCUMENT	REFERENCE DOCUMENT(S)	REFERRED IN FOR, RIL, CAP	REMARKS
THE OPSSES PLANT SPECIFIC ACCIDENT MONITORING ANALYSIS (SEE THE OPSSES FSAP, SECTION 7.5). IN ADDITION, IT SHOULD BE NOTED THAT DIVERSE INFORMATION CAN BE OBTAINED BY MONITORING CONTAINMENT ATMOSPHERIC TEMPERATURE AND RHR HEAT EXCHANGER DISCHARGE TEMPERATURE.					
CONTAINMENT RADIATION	R.G. 1-97 REV. 2	FSTAR TABLE 032.110-4	THESE INSTRUMENT RANGES ARE REDUNDANT CHANNELS BUT ADDITIONAL INFORMATION IN THE FORM OF A DIVERSE CHANNEL DOES NOT EXIST. AMBIGUITIES CAN BE RESOLVED USING PORTABLE INSTRUMENTS OUTSIDE CONTAINMENT AND PROMPT COMMUNICATIONS TO THE CONTROL ROOM. AMBIGUITIES WILL NOT LEAD OPERATORS TO DEFEAT OR FAIL TO ACCOMPLISH A REQUIRED SAFETY FUNCTION.		
CONTAINMENT RADIATION					
CR AREA RADIATION	R.G. 1-97 REV. 2	FSTAR TABLE 032.110-4	THESE INSTRUMENT RANGES DEVIATE FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REG. GUIDE 1-97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR OPSSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE OPSSES SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.		
CR VENT LUMPER POSITION					
WATER LEVEL	R.G. 1-97 REV. 2	FSTAR TABLE 032.110-4	CST WATER LEVEL HAS REDUNDANT CHANNELS BUT ADDITIONAL INFORMATION IN THE FORM OF ANOTHER IDENTICAL CHANNEL OR A DIVERSE CHANNEL DOES NOT EXIST AS A QUALIFIED DISPLAY IN THE CONTROL ROOM. LOCAL INDICATION, SUCH AS INDICATION GAUGE LEVEL AND PUMP SUCTION PRESSURE INDICATIONS ARE AVAILABLE TO RESOLVE		

ITEM	STANDARD ACCEPTANCE PARAMETER CODE/REG. GUIDE	ALTERNATIVE ACCEPTANCE PARAMETER CODE/REG. GUIDE	CONTRACTOR DOCUMENT	REFERENCE DOCUMENT(S)	REFERENCED IN PSR, RIL, DAF	REMARKS
ENVIRONMENTAL QUALIFICATION (EQ)	R.G. 1.97 REV. 2 R.G. 1.99 AND NUREG-0588 (POSITIONS C1.3.1a AND C1.3.2a)			FSAR TABLE 032.110-6		AMBIGUITIES. SUFFICIENT TIME IS AVAILABLE TO RESOLVE AMBIGUITIES BEFORE THE OPERATOR MUST ACT ON CST WATER LEVEL INFORMATION.
ENVIRON. RADIATION	R.G. 1.97 REV. 2			FSAR TABLE 032.110-4		EQ AT CPSES IS DISCUSSED IN THE CPSES FSAR, SECTION 3.11 AND APPENDIX IA. DEVIATIONS ARE MINOR AND ARE BEING REVIEWED BY THE NRC STAFF AS PART OF THE CPSES OL REVIEW.
EQ FOR CATEGORY 2 VARIABLES	R.G. 1.97 REV. 2 (POSITION C1.1.2a)			FSAR TABLE 032.110-6		RESULTS ARE OBTAINED BY ANALYSIS OF SAMPLES OR FROM PORTABLE MONITORS. DIRECT DISPLAY IN THE CONTROL ROOM IS NOT PRACTICAL FOR CPSES.
HEAT REMOVAL BY CONTAINMENT FAN HEAT REMOVAL SYSTEM	R.G. 1.97 REV. 2			FSAR TABLE 032.110-4		CATEGORY 2 INSTRUMENTATION IS ENVIRONMENTALLY QUALIFIED WHEN IT IS SUBJECTED TO ADVERSE ENVIRONMENTS CAUSED BY THE CEA DURING THE TIME IT MUST SERVE ITS INTENDED FUNCTION. THIS POSITION IS COMPATIBLE WITH THE EQ RULE, 10 CFR 50.49.
HIGH-LEVEL RADIOACTIVE LIQUID TANK LEVEL	R.G. 1.97 REV. 2			FSAR TABLE 032.110-4		THE CPSES DESIGN DOES NOT INCLUDE A FAN HEAT REMOVAL SYSTEM, INSIDE CONTAINMENT, THAT IS DESIGNED TO OPERATE FOLLOWING A DESIGN BASIS ACCIDENT.
HOT LAB AREA RADIATION	R.G. 1.97 REV. 2			FSAR TABLE 032.110-4		THE ONLY IMMEDIATE CONCERN OF THE CONTROL ROOM OPERATOR FOLLOWING AN ACCIDENT WITH RESPECT TO THE LEVEL IN THE HIGH LEVEL RADIONUCLIDES GAS HOLDUP TANK AND THE PRESSURE IN THE RADIONUCLIDES GAS HOLDUP TANK IS INADVERTENTLY OVER-FILLING THESE TANKS. THIS IS PREVENTED BY PROVIDING AN ALARM IN THE CONTROL ROOM WHEN THERE IS A POTENTIAL FOR OVER-FILLING ONE OF THE TANKS.
						THESE INSTRUMENT RANGES DEVIATE FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REG. GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSES SPECIFIED

ITEM	STANDARD ACCEPTANCE PARAMETER	ALTERNATIVE ACCEPTANCE PARAMETER	CONTRACTOR CODE/REG. GUIDE	REFERENCE DOCUMENT	REFERENCE DOCUMENT(S)	REFERRED IN PSR, REL. CAP	REMARKS
INSTRUMENT IDENTIFICATION	R.G. 1-97 REV. 2 (POSITION C1 4D)			FIGAR TABLE 012-110-6			RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.

ALL CATEGORY 1 INDICATORS IN THE CONTROL ROOM
HAVE UNIQUE COLOR CODING. UNIQUE
IDENTIFICATION OF CATEGORY 2 INDICATION IN
THE CONTROL ROOM WOULD VIOLATE HUMAN FACTOR
GUIDELINES AND MAY EVEN REDUCE SAFETY.

THE CPSES DESIGN MEETS THIS REQUIREMENT WHEN
THE POWER SOURCE FOR THE CHANNEL IS CLASS 1E.
THE USE OF ISOLATION DEVICES IS ONLY
JUSTIFIED FOR CLASS 1E CIRCUITS.

THESE INSTRUMENT RANGES DEVIATE FROM THE
SPECIFIC RANGES LISTED IN TABLE 2 OF REC.
GUIDE 1-97, REV. 2, BUT HAVE BEEN FOUND
ACCEPTABLE FOR CPSSES'S SPECIFIC REQUIREMENTS
BASED ON THE FINDING THAT THE CPSSES SPECIFIED
RANGES COVER THE ANTICIPATED RANGES FOR
NORMAL OPERATION, ANTICIPATED OPERATIONAL
OCCURRENCES AND ACCIDENT CONDITIONS.

TABLE 2 TO REV. GUIDE 1-97, REV. 2, INCLUDES
VENT FLOW RATE AS A VARIABLE TO BE MEASURED
FOR ALL IDENTIFIED RELEASE POINTS. CPSSES
COMPLIES WITH THIS REQUIREMENT EXCEPT FOR THE
STEAM GENERATOR RELIEF AND SAFETY VALVE
DISCHARGE PATH. FOR THIS PATH, MC IN
STEAMLINE RADIATION IS MEASURED AND THE
VOLUME RELEASED IS CALCULATED BASED ON THE
DURATION FOR WHICH THE VALUES ARE OPEN AND
THE PHYSICAL PARAMETERS INVOLVED. THIS IS
THE BEST WAY TO MEASURE SUCH AN INTERMITTENT,
HIGH ENERGY RELEASE.

CATEGORY 2 INSTRUMENTATION IS ENVIRONMENTALLY
QUALIFIED WHEN IT IS SUBJECTED TO ADVERSE
ENVIRONMENTAL EVENTS CAUSED BY THE DRA DURING THE
TIME IT MUST SERVE ITS INTENDED FUNCTION.

FIGAR TABLE 012-110-6

FIGAR TABLE 012-110-4

FIGAR TABLE 012-110-6

R.G. 1-97 REV. 2
IEEE STANDARD 279
FOR CONT. 1 OR TECH
STANDARDS POSITION

OPERABILITY

STATE-ID	ACCEPTANCE PARAMETER	ALTERNATIVE ACCEPTANCE PARAMETER COM. - TOR	REFERENCE DOCUMENT(S)	REMARKS
1729	CODE PL2- GUIDE	R.G. 1.97 REV. 2	FYAR TABLE 032.110-4	THIS POSITION IS CONSISTENT WITH THE EQ RATE. 10 CFR 50.49.
PASS ROOM AREA RADACTOR	PLATE VENT STACK AREA RADACTOR	R.G. 1.97 REV. 2	FYAR TABLE 032.110-4	THESE INSTRUMENT RANGES DEVIATE FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REC-GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSSES SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.
POST ACCIDENAL SAMPLING	POST ACCIDENAL SAMPLING	R.G. 1.97 REV. 2	FYAR TABLE 032.110-4	THESE INSTRUMENT RANGES DEVIATE FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REC-GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSSES SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.
PRESSURIZATION LEVEL	PRESSURIZATION LEVEL	R.G. 1.97 REV. 2	FYAR TABLE 032.110-4	RESULTS ARE OBTAINED BY ANALYSIS OF SAMPLES OR FROM PORTABLE MONITORS. DIRECT DISPLAY IN THE CONTROL ROOM IS NOT PRACTICAL FOR CPSSES.

ITEM	STEWARD ACCEPTANCE PARAMETER CODE REG. GUIDE	ACCEPTANCE PARAMETER CONTRACTOR CODE REG. GUIDE	REFERENCE DOCUMENT(S)	REFERRED TO
TEMPERATURE PRESSURIZER RELIEF TANK	R.G. 1.97 REV. 2	R.G. 1.97 REV. 2	FSAR TABLE 032.110-4	SPECIFIC RANGES LISTED IN TABLE 2 OF REG. GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSES'S SPECIFIC FSIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSES SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCURRENCES AND ACCIDENT CONDITIONS.

ITEM	STEWARD ACCEPTANCE PARAMETER CODE REG. GUIDE	ACCEPTANCE PARAMETER CONTRACTOR CODE REG. GUIDE	REFERENCE DOCUMENT(S)	REFERRED TO
QUALITY ASSURANCE TEMPERATURE	R.G. 1.97 REV. 2	R.G. 1.97 REV. 2	FSAR TABLE 032.110-4	SPECIFIC LIST OF REGULATORY GUIDES POSITIONS C1.3.1e 4, C1.3.2d

ITEM	STEWARD ACCEPTANCE PARAMETER CODE REG. GUIDE	ACCEPTANCE PARAMETER CONTRACTOR CODE REG. GUIDE	REFERENCE DOCUMENT(S)	REFERRED TO
RADIATION LEVEL IN CIRCULATOR PRIMARY COOLANT	R.G. 1.97 REV. 2	R.G. 1.97 REV. 2	FSAR TABLE 032.110-4	SPECIFIC LIST OF REGULATORY GUIDES POSITIONS C1.3.1e 4, C1.3.2d

ITEM	STEWARD ACCEPTANCE PARAMETER CODE REG. GUIDE	ACCEPTANCE PARAMETER CONTRACTOR CODE REG. GUIDE	REFERENCE DOCUMENT(S)	REFERRED TO
RADIATION LEVEL IN CIRCULATOR PRIMARY COOLANT	R.G. 1.97 REV. 2	R.G. 1.97 REV. 2	FSAR TABLE 032.110-4	SPECIFIC LIST OF REGULATORY GUIDES POSITIONS C1.3.1e 4, C1.3.2d

ITEM	STEWARD ACCEPTANCE PARAMETER CODE REG. GUIDE	ACCEPTANCE PARAMETER CONTRACTOR CODE REG. GUIDE	REFERENCE DOCUMENT(S)	REFERRED TO
RADIATION LEVEL IN CIRCULATOR PRIMARY COOLANT	R.G. 1.97 REV. 2	R.G. 1.97 REV. 2	FSAR TABLE 032.110-4	SPECIFIC LIST OF REGULATORY GUIDES POSITIONS C1.3.1e 4, C1.3.2d

ITEM	STEWARD ACCEPTANCE PARAMETER CODE REG. GUIDE	ACCEPTANCE PARAMETER CONTRACTOR CODE REG. GUIDE	REFERENCE DOCUMENT(S)	REFERRED TO
RADIATION LEVEL IN CIRCULATOR PRIMARY COOLANT	R.G. 1.97 REV. 2	R.G. 1.97 REV. 2	FSAR TABLE 032.110-4	SPECIFIC LIST OF REGULATORY GUIDES POSITIONS C1.3.1e 4, C1.3.2d

RELIABILITY IS NOT REQUIRED BASED ON THE
RECOMMENDATION FOR CPSES.

ITEM	STANDARD ACCEPTANCE PARAMETER CODE/REV. GUIDE	ALTERNATIVE ACCEPTANCE PARAMETER CONTRACTOR CODE/REV. GUIDE	REFERENCE DOCUMENT(S)	REFERRED IN FSAR, RIL/DAP	REMARKS
			CATEGORY ASSIGNED BY THE CPSES PLANT SPECIFIC ANALYSIS (SEE THE CPSES FSAR, SECTION 7.5).		

THESE INSTRUMENT RANGES DEViate FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REG. GUIDE 1.97, REV. 1, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSES SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.

RESULTS ARE OBTAINED BY ANALYSIS OF SAMPLES OR FROM PORTABLE MONITORS. DIRECT DISPLAY IN THE CONTROL ROOM IS NOT PRACTICAL FOR CPSES.

RADIATION EXPOSURE METERS ARE NOT REQUIRED AT CPSES RADIATION MONITORING FOLLOWING AN ACCIDENT. THIS IS COVERED BY THE CPSES EMERGENCY PLAN. IMPLEMENTATION OF THE REQUIREMENT FOR RADIATION EXPOSURE METERS WAS POSTPONED INDEFINITELY BY THE ERRATA DATED JULY 1991 TO R.G. 1.97, REV. 2.

THE ONLY IMMEDIATE CONCERN OF THE CONTROL ROOM OPERATORS FOLLOWING AN ACCIDENT WITH RESPECT TO THE LEVEL IN THE HIGH LEVEL RADIONUCLIDE GAS HOLDUP TANK AND THE PRESSURE IN THE RADIONUCLIDE GAS HOLDUP TANK IS INADEQUATELY OVER-FILLING THESE TANKS. THIS IS PREVENTED BY PROVIDING AN ALARM IN THE CONTROL ROOM WHEN THERE IS A POTENTIAL FOR OVER-FILLING ONE OF THE TANKS.

THESE INSTRUMENT RANGES DEViate FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REG. GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSES SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL

FSAR TABLE 032.110-4

R.G. 1.97 REV. 2

RADIATION EXPOSURE METERS

FSAR TABLE 032.110-4

R.G. 1.97 REV. 2

RADIATION GAS HOLDUP TANK
PRESSURE

ITEM	STANDARD ACCEPTABILITY	ALTERNATIVE	REFERENCE DOCUMENT(S)	REFERRED IN PAR. RIL, DAF	RANGES
RECS SOLUBLE BORON CONCENTRATION	R.G. 1.97 REV. 2	YEAR TABLE 032, 110-4	THESE INSTRUMENT RANGES DEVIATE FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REC. GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSSES SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.		
REACTOR BUILDING AMBIENT EFFLUENT	R.G. 1.97 REV. 2	YEAR TABLE 032, 110-4	RESULTS ARE OBTAINED BY ANALYSIS OF SAMPLES OR FROM PORTABLE MONITORS. DIRECT DISPLAY IN THE CONTROL ROOM IS NOT PRACTICAL FOR CPSSES.	NOT IN CPSSES DESIGN	
REACTOR VESSEL WATER LEVEL	R.G. 1.97 REV. 2	YEAR TABLE 032, 110-4	THESE INSTRUMENT RANGES DEVIATE FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REC. GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSSES SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.		
STIR HEAT EXCHANGER DISPLACEMENT TEMPERATURE	R.G. 1.97 REV. 2	YEAR TABLE 032, 110-4	THESE INSTRUMENT RANGES DEVIATE FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REC. GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSSES SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.		
ST. ACCUMULATOR TANK LEVEL	R.G. 1.97 REV. 2	YEAR TABLE 032, 110-4	TABLE 2 TO REC. GUIDE 1.97, REV. 2, ESTIMATES THE VARIABLE ACCUMULATOR TANK LEVEL, AS CATEGORY 2 AND AS A TYPE C VARIABLE UNDER SAFETY INJECTION SYSTEMS. IN THE CPSSES PLANT, SPECIFIC ANALYSIS (SEE THE CPSSES FSAR,		

STANDARD ACCEPTANCE PARAMETER CODE / REC. GUIDE	ALTERNATIVE ACCEPTANCE PARAMETER CODE / REC. GUIDE	CONTRACTOR DOCUMENT	REFERENCE DOCUMENTS	REFERENCED IN PIP, RIL, DAP	REMARKS
1739					

SECTION 7.5: THE TYPE D KEY VARIABLES FOR MONITORING BOCS ARE RUST LEVEL, SAFETY INLET/OUTLET PUMP FLOW, RHR PUMP FLOW, COMPENSATOR CHARGING PUMP INJECTION FLOW, CONTAINMENT WATER LEVEL, ECO5 VALVE STATUS, SI ACCUMULATOR ISOLATION VALVE STATUS, AND SI ACCUMULATOR DOME PRESSURE. THE BACKUP VARIABLE IS SI ACCUMULATOR TANK LEVEL. THEREFORE, SI ACCUMULATOR TANK LEVEL IS CATEGORY 3 FOR CPSES.

THESE INSTRUMENT RANGES DEVIATE FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REG. GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSES-SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.

QA AND QUALIFICATION IS NOT REQUIRED BASED ON THE CATEGORY ASSIGNED BY THE CPSES PLANT SPECIFIC ANALYSIS (SEE THE CPSES FSAR, SECTION 7.5).

FIND TABLE 012.110-4

R.G. 1.97 REV. 2

SI ACCUMULATOR TANK PRESSURE

THESE INSTRUMENT RANGES DEVIATE FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REG. GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSES-SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.

R.G. 1.97 REV. 2
SI ACCUMULATOR ISOLATION VALVE
STATUS

FIND TABLE 012.110-4

THESE INSTRUMENT RANGES DEVIATE FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REG. GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSES'S

STANDARD ACCEPTANCE	ALTERNATIVE	REFERENCE DOCUMENT	ITEM
PARAMETER CODE REG. GUIDE	ACCEPTANCE PARAMETER CODE REG. GUIDE	C-003-ACTOR	1724

STEAM GENERATOR WATER LEVEL (WR)

FIGAR TABLE 032.110-4

R.G. 1.97 REV. 2

SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSES SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.

T (COLD) (RGS) (WR)

FIGAR TABLE 032.110-4

R.G. 1.97 REV. 2

STEAM GENERATOR WATER LEVEL (WR) IS ONLY USED AS A BACKUP VARIABLE TO DETERMINE LOSS OF SECONDARY HEAT SINK AND LOW STEAM GENERATOR LEVEL. FOR THESE EVENTS STEAM GENERATOR WATER LEVEL (WR) AND AUXILIARY FEED FLOW ARE USED AS THE KEY VARIABLES. THEREFORE STEAM GENERATOR (WR) IS A DI VARIABLE.

T (HOT) (RGS) (WR)

FIGAR TABLE 032.110-4

R.G. 1.97 REV. 2

ADDITIONAL INFORMATION IS NOT REQUIRED BASED ON THE CATEGORY ASSIGNED BY THE CPSES PLANT SPECIFIC ANALYSTS (SEE THE CPSSES FEAR, SECTION 7.5).

PELICIC TESTING (WF D.G. 091700)

R.G. 1.103 REV. 1

THE REQUIREMENTS OF POSITION C.1B.4 ARE SATISFIED AS DESCRIBED IN FSAR APPENDIX 1A, B)

STANDARD ACCEPTANCE	ALTERNATIVE	REFERENCE DOCUMENT	ITEM
PARAMETER CODE REG. GUIDE	ACCEPTANCE PARAMETER CODE REG. GUIDE	C-003-ACTOR	1724

SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSES SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.

THE INSTRUMENT RANGES DEVIATE FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REC. GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSSES SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.

THE INSTRUMENT RANGES DEVIATE FROM THE SPECIFIC RANGES LISTED IN TABLE 2 OF REC. GUIDE 1.97, REV. 2, BUT HAVE BEEN FOUND ACCEPTABLE FOR CPSSES'S SPECIFIC REQUIREMENTS BASED ON THE FINDING THAT THE CPSSES SPECIFIED RANGES COVER THE ANTICIPATED RANGES FOR NORMAL OPERATION, ANTICIPATED OPERATIONAL OCCURRENCES AND ACCIDENT CONDITIONS.

THE REQUIREMENTS OF POSITION C.1B.4 ARE SATISFIED AS DESCRIBED IN FSAR APPENDIX

STANDARD ACCEPTANCE PARAMETER	ALTERNATIVE ACCEPTANCE PARAMETER	CONTRACTOR DOCUMENT	REFERENCE DOCUMENT (S)	REFERRED IN FSAR, WIL, DAP	REMARKS
PERIODIC TESTING OF ELECTRIC PROTECTION SYSTEMS	0-3. 1. 1.10	FSAR 1A.9.			
QUALIFICATION TESTS OF BLASTERS, CABLES, FIELD SPlices, AND CORROSION	F.G. A.1.11	FSAR 1A.9.			
STRUCTURAL STEEL SHAPES FOR INSTRUMENT INSULATING, VACUUM AND FITTING SUPPORTS.	AISC 7TH EDITION 1989.	AISC 8TH EDITION 1978	NEC	LOC8 F3.9B-10 2323-1-601/002.	
INFLATE TRIPPING VALUES AND PATTERNS SUBJECTS.	A36 111. N7, SA 4000, SA 5000, AND SA 8000.	STRUCTURE, APP. B	SPEC SPECIFICATION 2323-85-20, IEEE-IEE-015		
ELECTRICAL PENETRATION ON-LINE TESTABILITY	IEEE-239	FSAR 8. 3. 1.2.1 ITEM 6.			
COMINGLASS INTERLOCKS	ITEM 279-1971	FSAR AMENDMENT 1A 3.1.2.1.5			
MOTOR PUMP CONTROL	ITEM 279-1971	FSAR 7. 7-21			
					THE TRIPPING OF THE MAIN FEEDWATER PUMP INTERACTS WITH THE PROTECTION SYSTEM BY STARTING THE MOTOR DRIVEN AUXILIARY FEEDWATER
					THE IMPLEMENTATION OF THE REG. GUIDE DATED JUNE 1976 DOES NOT INCLUDE CPSES. THE CPSES ELECTRICAL POWER SYSTEMS ARE TESTABLE TO THE EXTENT DESCRIBED IN FSAR SECTION 8.2.1.2.2, 8.3.1.1.11 ITEM 3 AND 8.3.2 ITEM 6.
					THE IMPLEMENTATION OF THIS REG. GUIDE, DATED AUGUST 1976, DOES NOT INCLUDE CPSES. HOWEVER, CPSES MEETS MOST OF THE REQUIREMENTS, EXCEPT FOR THOSE NOTED IN FSAR APPENDIX LABI.
					SWEC ENGINEERS CALCULATION DATA AS SHOWN ON 2323-1-601/002.
					INCORPORATION OF ONLINE TESTABILITY, BYPASSING, MANUAL INITIATION, AND OTHER REQUIREMENTS OF IEEE 279 FOR ELECTRICAL PENETRATION ASSEMBLY CIRCUIT IS EXTREMELY DIFFICULT TO IMPLEMENT AND IS NOT REQUIRED. THE APPLICATION OF BACKUP PROTECTION DEVICES IS SUFFICIENT TO ENSURE THAT THE PENETRATION ASSEMBLY INTERFACE IS NOT VIOLATED IF ONE DEVICE FAILS TO OPERATE.
					COMINGLASS INTERLOCKS ARE NOT SAFETY-RELATED. THEREFORE, THEY HAVE NOT BEEN SPECIFICALLY DETAILED TO MEET THE REQUIREMENT OF IEEE.

ITEM	STANDARD ACCEPTANCE			ALTERNATIVE			REFERENCE DOCUMENT(S)	REFERENCE
	PARAMETER	ACCEPTABLE PARAMETER	CONTRACTOR	CODE, REG., GUIDE	DOCUMENT	TESTING		
ITEM 1	ITEM 1.1.10 REV. 7	SUBMIT TO S.J.	YERKINLOUD LTD.	5/21/84 TEC-4171	ATTACH			SECTION 902.03 THE LIFTING OF SOME LEADS FOR TESTING.
ITEM 2								THIS DEVIATION WAS CONSIDERED ACCEPTABLE BY THE NBC AS DOCUMENTED IN NUREG-0797: STPP- 6, PG. 22-11.

IDENTIFICATION OF DOCUMENTS
RELATED TO CLASS 1E EQUIPMENT

FAR 6.3.1.4

THE WORDS "CLASS 1" ARE USED IN PLACE OF
"NUCLEAR SAFETY RELATED" TO IDENTIFY SAFETY
RELATED DRAWINGS AND DOCUMENTS.

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 AND 11

ENCLOSURE 2 TO TXX-88135

FEBRUARY 1, 1988

EXPLANATION OF TRT ISSUES MATRIX

The attached matrix contains a listing of the issues not closed by the TRT in SSER's 7, 8, 10 and 11. SSER 9 (protective coatings) addresses a non-safety related subject and, therefore, is not included in this matrix.

The matrix consists of four columns. The first column, Issue Source, contains a computer code (e.g. **07, 07.01, **07 07.04A-2) utilized for sorting purposes, the SSER number, allegation number, and associated item number. The item number is used within the computer data base for referencing purposes, and is not sequential due to the exclusion of issues closed by the TRT within the subject SSER's.

The second column, Issue, is a restatement of the allegation/concern from the associated SSER.

The third column, TRT Issue Summary, is a restatement of the test from the associated SSER relative to the TRT conclusion/position regarding the allegation/concern.

The fourth column, TUE/CPRT Resolution Documents, is a listing of the principle documents that address the issue.

TUE/CPRT RESOLUTION DOCUMENT ACRONYMS

CAR	Corrective Action Request
CER	Collective Evaluation Report
DIR	Discrepancy/Issue Report
FSAR	Final Safety Analysis Report
ISAP	Issue Specific Action Plan
NCR	Nonconformance Report
PSR	Project Status Report
SDAR	Significant Deficiency Analysis Report
STIR	Specific Technical Issue Report

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 07 07.01 SSER: 07 ALLEG: AQE-12 ITEM: 07.01	AQE-12 FAILURE TO FOLLOW PROCEDURES, SPECIFICATIONS AND DRAWINGS. (AQE-25, AQE-40, AND PART OF AQE-12). SEE PG. J-48.	TRT --- BASED ON REVIEWS OF PERTINENT DOCUMENTATION, EXAMINATION OF NCR's, AND INFORMATION OBTAINED FROM INTERVIEWS, TRT CONCLUDED THAT ADEQUATE PROCEDURES, CONTROLS, AND PROCESS CHECKS EXISTED FOR THE GENERATION AND DISPOSITION OF REPORTED ITEMS OF NONCONFORMANCE AS RELATED TO THE CONCERNs RAISED BY THE ALLEGATIONS. THE FINAL ACCEPTABILITY OF THIS ITEM BY TRT WILL BE PREDICATED ON THE SATISFACTORY RESULT OF THE PROGRAMMATIC REVIEW OF QA/QC CATEGORY 5, NONCONFORMANCE REPORTS, AND QA/QC CATEGORY 6, QC INSPECTION.	(REFER TO ITEM 11.84E AND 11.84F FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE "RT PROGRAMMATIC CATEGORIES")

COPARCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSER# 97, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
** 07 07.01A SSER: 07 ALLEGRO: APE-12 ITEM#: 07.01A	APE-12 CABLE TERMINATIONS NOT IN CONFORMANCE WITH DRAWINGS MORE ACCEPTED BY QUALITY CONTROL (QC) PERSONNEL. REF. PG J-27	TRT TRT INSPECTED 1860 TERMINATIONS AND FOUND SIX CABLES, FIVE OF WHICH WERE SAFETY RELATED, NOT TERMINATED IN ACCORDANCE WITH CURRENT DRAWINGS. TRT CONCLUDED THAT CONCERNED EXISTED ABOUT SAFETY RELATED TERMINATIONS NOT BEING IN CONFORMANCE WITH CURRENT DRAWINGS.	LSAP(8) VII.C.3; I.A.1; I.A.2; I.A.4; I.D.1 PSB: ELECTRICAL CARIB: 87-076, 87-039, 87-049, 106 CARIB(8) CP-85-37, 87-81, 87-49, 87-96

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 07 07.01B	AQE-12 SSER: 07 ALLEG: AQE-12 ITEM: 07.01B	SOME ELECTRICAL TERMINATIONS WERE ACCEPTED BY INADEQUATELY QUALIFIED INSPECTORS. THESE TERMINATIONS DID NOT CONFORM WITH THE DRAWINGS. REF. PG J-55	See 7.07A PSR: ELECTRICAL (REFER TO ITEM 11.84C AND 11.83L FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

CONCRETE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT /CPRT RESOLUTION DOCUMENTS
** 07 07.02A	AE-15 ITEM: 07 ALSO: AE-15 ITEM: 07.02A SEPARATION CRITERIA: REF. PAGE 3-37	INSTALLED SAFETY RELATED CABLE AND CONDUITS IN THE REACTOR CONTROL PANEL IN THE CONTROL ROOM DID NOT CONFORM TO GENERAL, NOT ESTABLISHED SEPARATION REQUIREMENTS. EXCEPT FOR CERTAIN SAFETY RELATED CABLES AND FLEXIBLE CONDUITS INSIDE CONTROL ROOM PANELS WHICH DID NOT MEET MINIMUM SEPARATION REQUIREMENTS. THE TRT FOUND NO EVIDENCE THAT THE LACK OF SEPARATION WAS JUSTIFIED BY AUGMENTED SEPARATION MAY BE AN INDICATION OF WEAKNESS IN THE QA/QC PROGRAM CONCERNING DESIGN CONTROL. THIS AREA IS ADDRESSED IN QA/QC CATEGORY 1, DESIGN CONTROL.	ISMAP(s) I.B.1; I.B.2; I.B.8; VII.C. APPENDIX I; VII.C. APPENDIX 2 PSR: ELECTRICAL SUBM(s) CP 87-092, 87-102 CAR(s) 87-005, 102, 103 STIR CPRT-E-006 (REFER TO ITEM 11.8AA FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMATIC CATEGORIES)

CORANCHE PEAK STEAM ELECTRIC STATION (CPES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	THE/CPET RESOLUTION DOCUMENTS
<p>Demonstrate by analysis the acceptability of the conduit as a barrier for each case where the minimum separation is not met. This analysis shall be accomplished in accordance with the requirements specified in section 5.6.2 of IEEE Standard 384-1974. Furthermore, in the event that the acceptability of the conduit as a barrier cannot be demonstrated, TU ELECTRIC SHALL CORRECT THE ENGINEERING DRAWINGS AND RELATED DOCUMENTS TO INDICATE THE REVISED MINIMUM SEPARATION OF CONDUITS INSIDE THE PANEL FOR EACH CASE.</p> <p>5. EITHER CORRECT EACH OF THE VIOLATIONS OF SEPARATION CRITERIA CONCERNING SEPARATE CABLES AND CABLES WITHIN FLEXIBLE CONDUITS FOUND IN CONTACT WITH EACH OTHER INSIDE MAIN CONTROL ROOM PANELS OR DEMONSTRATE BY ANALYSIS THE ADEQUACY OF THE FLEXIBLE CONDUIT AS A BARRIER. TU ELECTRIC SHALL ALSO REINSPECT ALL REMAINING PANELS IN THE CONTROL ROOM AND OTHER AREAS OF THE PLANT CONTAINING SEPARATE CABLES AND CABLES WITHIN FLEXIBLE CONDUIT AND SHALL MAINTAIN SEPARATION CRITERIA OR DEMONSTRATE BY ANALYSIS THE ADEQUACY OF THE FLEXIBLE CONDUIT AS A BARRIER. THIS ANALYSIS SHALL BE ACCOMPLISHED IN ACCORDANCE WITH SECTION 5.6.2 OF IEEE STANDARD 384-1974. IN THE EVENT THAT THE ACCEPTABILITY OF THE CONDUIT AS A BARRIER CANNOT BE DEMONSTRATED, TU ELECTRIC SHALL SEPARATE CABLES AND CABLES WITHIN FLEXIBLE CONDUITS BY A MINIMUM DISTANCE OF 6 INCHES, AS REQUIRED BY SECTION 5.6.2 OF IEEE STANDARD 384. FURTHERMORE, TU ELECTRIC SHALL CORRECT ALL APPROPRIATE DRAWINGS AND DOCUMENTS TO INDICATE THE REVISED MINIMUM SEPARATION.</p>			

COMMENCE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
** 07 07-02B-1 AE-20 SSER: 07 ALLEG: AE-20 ITEM: 07-02B-1	SEPARATION REQUIREMENTS IN ELEC EFFECT SPEC FOR CABLE SPREAD IN WERE INCONSISTENT W/REPTS OF REG GUIDE (NU) 1.75. INSTAL OF INHER SAFETY RELATED CABLE TRAYS & COMBUST BTWN SAFETY-RELATED & W/RC SAFETY-RELATED RACHTWAY DIGN CONFORM W/R G. 1.75. REF PG J-37.	TRT TRT FOUND NO EVIDENCE THAT THE EXISTING GIBBS & HILL (G&H) ANALYSIS FOR ESTABLISHING THE CRITERIA FOR A 1-INCH SEPARATION BETWEEN RIGID CONDUIT AND CABLE TRAYS, AS STATED IN CPSES ELECTRICAL ERECTION SPECIFICATION 2323-ES-109, HAD BEEN EVALUATED BY THE NRC STAFF FOR COMMENCE PEAK. THIS ANALYSIS SHOULD HAVE BEEN REFERENCED IN THE FSR.	ISAP(s) 1.B.3 PSR: ELECTRICAL FSAR AMENDMENT 6A CAR(s) 87-005, 06A, 102, 103 SUDR(s) CP 86-83, 87-092, 87-102 STIR CPRIT-E-006

CORIANNE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES - ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT /CPRT RESOLUTION DOCUMENTS
--------------	-------	-------------------	--------------------------------

** 07 07-02B-2 AE-20
ISSUE: 07 SEPARATION CRITERIA BETWEEN
ALLEG: AE-20 REDUNDANT CABLE TRAYS AND
ITEM: 07-02B-2 CONDUITS IN THE CABLE SPREADING
ROOM WERE NOT CONSISTENT WITH
THE REQUIREMENTS OF THE
IN-PROCESS INSPECTION PROCEDURES
FOR VERIFYING ELECTRICAL
SEPARATION. REF. PG. J-63.

TRT
...
BASED ON THE REVIEW OF PROCEDURES FOR IN-PROCESS,
POST-CONSTRUCTION AND TURNOVER INSPECTIONS, TRT
CONCLUDED THAT NO SIGNIFICANT CONCERN EXISTED WITH
ELECTRICAL PROCEDURES. HOWEVER, EQUIPMENT INSTALLATION
PROBLEMS, AS RELATED TO NONCONFORMANCE WITH
PROCEDURES, ARE BEING ADDRESSED IN THE
HARDWARE-RELATED ELECTRICAL AND INSTRUMENTATION
CATEGORIES. TRT, THEREFORE, CONCLUDED THAT THESE
ELECTRICAL PROCEDURE-RELATED ALLEGATIONS COULD NOT BE
SUBSTANTIATED.

(REFERS TO ITEM 11-83L FOR LISTING OF RESOLUTION DOCUMENTS RELATED
TO THE TRT PROGRAMMATIC CATEGORIES)

THE RESULTS OF THIS EVALUATION WILL BE FURTHER
ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW
CONCERNING THE POST-CONSTRUCTION VERIFICATION PROGRAM
AUTHORIZED UNDER GA/OC CATEGORY B, AS BUILT. THEREFORE,
THE FINAL ACCEPTABILITY OF THIS EVALUATION WILL BE
PREDICATED ON THE SATISFACTORY RESULTS OF THE OVERALL
PROGRAMMATIC REVIEW ON THIS SUBJECT.

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TNT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TNT/CPR/T RESOLUTION DOCUMENTS
** 07 07 02C-2 AOE-06 SSER: 07 ALLEG: AOE-06 ITEM: 07 02C-2	ELECTRICAL INSPECTORS WERE DIRECTED BY A QC SUPERVISOR NOT TO FOLLOW INSPECTION PROCEDURES. REF. PG. J-63.	TNT ----- BASED ON THE REVIEW OF PROCEDURES FOR IN-PROCESS INSPECTIONS, POST-CONSTRUCTION, AND TURNOVER INSPECTIONS, TNT CONCLUDED THAT NO SIGNIFICANT CONCERN EXISTED WITH ELECTRICAL PROCEDURE(S). HOWEVER, EQUIPMENT INSTALLATION PROBLEMS, AS RELATED TO NON-COMPFORMANCE WITH PROCEDURES, ARE BEING ADDRESSED IN THE HARDWARE-RELATED ELECTRICAL AND INSTRUMENTATION CATEGORIES. TNT, THEREFORE, CONCLUDED THAT THESE ELECTRICAL PROCEDURE-RELATED ALLEGATIONS COULD NOT BE SUBSTANTIATED.	(REFER TO ITEM 11, RSL FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TNT PROGRAMMATIC (CATEGORIES))

CORPORATE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY
--------------	-------	-------------------

** 07 07-02F AE-51
SSER: 07 A CONDUIT WAS ABOUT 3 FEET BELOW
ALLEG: AE-51 A CABLE TRAY IN THE CONTROL ROOM
ITEM: 07-02F BUILDING, PERHAPS VIOLATING
SEPARATION CRITERIA. REF. PG.
J-37

TRT DETERMINED THAT NO INFORMATION WAS INCLUDED IN THE FORM THAT SUPPORTED THE ONE INCH SEPARATION BETWEEN CABLE TRAYS AND CONDUITS. TRT DID, HOWEVER, REVIEW AN EC-5116 (JIBBS & BILL) (GAGE) ANALYSIS, INCLUDING TEST RESULTS, THAT WAS USED TO ESTABLISH THE REQUIREMENT IN SPECIFICATION 2323-ES-100 FOR THE ONE INCH SEPARATION. THE ANALYSIS CONCLUDED THAT RIGID CONDUITS CONSTITUTED AN ACCEPTABLE BARRIER BETWEEN CABLES INSIDE CONDUIT AND CABLES INSIDE LADDER OR OPEN-TYPE TRAYS.

TRT FOUND NO EVIDENCE THAT THE EXISTING GAGE ANALYSIS HAD BEEN EVALUATED BY THE NRC STAFF FOR CORRECTNESS. THE ANALYSIS SHOULD HAVE BEEN REFERENCED IN THE FSAR.

CHINESE MIGRATION

卷之三

THE LOST

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY
ASR: 07 SSR: 07 MILEG: AS2-54 ITEM: 07-02H	ASR: 07-02H LADDER TYPE CABLE TRAYS SHOULD NOT QUALIFY AS BARRIERS. THEREFORE, THE 1-INCH SEPARATION CRITERIA BETWEEN LADDER TYPE TRAYS AND CONDUITS MOUNTED UNDER THE TRAYS SHOULD NOT APPLY. REF. PG. J-37.	<p>TRT</p> <p>REQUIREMENTS IN CPSSES SPECIFICATION 2323-85-100 WERE ALLEGED TO BE INCONSISTENT WITH THE CRITERIA IN IEEE STANDARD 384-1974 AS AUGMENTED BY RG 1-75 PARTICULARLY REGARDING THE SEPARATION OF CABLE TRAY AND CONDUIT.</p> <p>TRT FOUND A REQUIREMENT IN THE SPECIFICATION THAT PERMITTED NONSAFETY-RELATED RIGID CONDUITS TO HAVE A MINIMUM SEPARATION OF ONE INCH FROM THE TOP OF OPEN SAFETY-RELATED TRAYS. THIS REQUIREMENT APPEARED TO BE INCONSISTENT WITH IECZ STANDARD 384-1974 AND RG 1-75.</p> <p>TRT DETERMINED THAT NO INFORMATION WAS INCLUDED IN THE PSAN THAT SUPPORTED THE ONE INCH SEPARATION BETWEEN CABLE TRAYS AND CONDUITS. TRT DID, HOWEVER, REVIEW AN EXISTING GIBBS & HILL (G&H) ANALYSIS, INCLUDING TEST RESULTS, THAT WAS USED TO ESTABLISH THE REQUIREMENT IN SPECIFICATION 2323-85-100 FOR THE ONE INCH SEPARATION. THE ANALYSIS CONCLUDED THAT RIGID CONDUITS CONSTITUTED AN ACCEPTABLE BARRIER BETWEEN CABLES INSIDE CONDUIT AND CABLES INSIDE LADDERS OR OPEN-TYPE TRAYS.</p> <p>TRT FOUND NO EVIDENCE THAT THE EXISTING G&H ANALYSIS HAD BEEN EVALUATED BY THE NBC STAFF FOR COMPARISON. THE ANALYSIS SHOULD HAVE BEEN REFERENCED IN THE PSAN.</p>

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	THE/CPRT RESOLUTION DOCUMENTS
*** 07 07-03A SSER: 07 ALLEG: AOE-36 ITEM: 07-03A	AOE-36 VENDOR INSTALLED TERMINAL LUGS IN GE MOTOR CONTROL CENTERS WERE EXCESSIVELY BENT, AND THE RESULTING NCR'S HAD NOT BEEN PROPERLY DISPOSITIONED. REF. PG. 3-27.	TRT TRT DISCOVERED 16 NCRs THAT ADDRESSED THE ALLEGATION REGARDING EXCESSIVELY BENT VENDOR-INSTALLED APC TERMINAL LUGS IN ITE GOULD-BROWN BOVERI 6.9KV SWITCHGEAR. MANY OF THE DISPOSITIONS OF THE NONCONFORMANCE REPORTS (NCRs) DID NOT INDICATE THAT AN ENGINEERING EVALUATION HAD TAKEN PLACE, AND NEITHER MECHANICAL STRENGTH NOR ELECTRICAL CHARACTERISTICS WERE ADDRESSED FOR TWISTED LUGS. TRT CONCLUDED THAT CONCERN EXISTED ABOUT THE ACCEPTABILITY OF VENDOR-INSTALLED TERMINAL LUGS IN ITE GOULD-BROWN BOVERI SWITCHGEAR.	ISAP(•), I.A.5; VII.C, APPENDIX 3 PSR: ELECTRICAL (REFER TO ITEM 11.84E FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

COPANCIE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUR/CPRT &ESOLUTION DOCUMENTS
** 07 07-04A-2 AE-13 SSER: 07 IMPROPER CABLE SPLICES EXISTED WITHIN VARIOUS PANELS. REF. PG ALLEG. AE-13 ITEM: 07-04A-2 J-27	TRT ---- THE ALLEGATION INVOLVED THE USE OF INCORRECT SIZE AND TYPE OF TERMINAL LUGS FOR CABLES IN VARIOUS PANELS AND THE USE OF BUTT SPLICES IN PANELS THAT COULD BE IN VIOLATION OF REGULATORY REQUIREMENTS AND SITE PROCEDURES. THE CONCERN ABOUT TERMINAL LUGS IS DISCUSSED UNDER ITEM 07-04A-1. THE CONCERN ABOUT BUTT SPLICES IS DISCUSSED BELOW.	ISAF(*) I.A.2; I.A.3, VII.C, APPENDIX 3 PSR: ELECTRICAL CAR(*) 050, 063, 092 SDAR CP-86-03	

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 15 and 11.

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRTR RESOLUTION DOCUMENTS
** 07 07 048-1 AE-18 SSER: 07 CABLES WERE BUTT SPLICED INSIDE ALLEG: AE-18 PANELS IN VIOLATION OF ITEM: 07 048-1 PROCEDURES. REF. PG. J-27.	TRT THE ALLEGATION INVOLVED BUTT SPLICES IN PANELS THAT COULD BE IN VIOLATION OF REGULATORY REQUIREMENTS AND SITE PROCEDURES. AMENDMENT 44 TO THE FSAR ALLOWED BUTT SPLICES IN PANELS ON A LIMITED BASIS. THE NRC STAFF REVIEWED TU ELECTRIC'S JUSTIFICATION FOR PERMITTING BUTT SPLICES IN PANELS AND CONCLUDED THAT THE PRACTICE IS ACCEPTABLE ON A LIMITED BASIS PROVIDED THE OPERABILITY OF THE CIRCUITS IS VERIFIED. SPLICES ARE QUALIFIED, AND SPLICES ARE STAGGERED WITHIN PANELS.	ISAP(s) I.A.2; I.A.3; VII.C, APPENDIX J FSR: ELECTRICAL CAR(s) 063, 050 SDAR(s) CP-86-036, 87-113, STIR CPE-E-004	

CODANACHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 07 07.04C-1 AE-22 SSER: 07 ALLEG: AE-22 ITEM: 07.04C-1	CABLE BUTT SPLICES EXISTED IN PANELS WITHOUT AUTHORIZATION OR DOCUMENTATION ON DRAWINGS. REF. PG. J-27.	TRT --- THE ALLEGATION INVOLVED BUTT SPLICES IN PANELS THAT COULD HAVE BEEN INSTALLED WITHOUT AUTHORIZATION OR DOCUMENTATION ON DRAWINGS. AMENDMENT 44 TO THE FSAR ALLOWED BUTT SPLICES IN PANELS ON A LIMITED BASIS. THE NRC STAFF REVIEWED TU ELECTRIC'S JUSTIFICATION FOR PERMITTING BUTT SPLICES IN PANELS AND CONCLUDED THAT THE PRACTICE IS ACCEPTABLE ON A LIMITED BASIS PROVIDED THE OPERABILITY OF CIRCUITS IS VERIFIED, SPLICES ARE QUALIFIED, AND SPLICES ARE STAGGERED WITHIN PANELS.	ISAP(a) I.A.2; VII.C, APPENDIX 3 PSR: ELECTRICAL CAR(s) 050, 063, STIR CPE-E-004

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
** 07 07 .04C-3 AE-13 SSER: 07 ALLEG: AE-13 ITEM: 07 .04C-3	ALL SPLICES INSPECTED WERE MISSING NUCLEAR HEAT-SHRINKABLE CABLE INS SLEEVES AS REQ. BY PROCEDURE FOR 600-V CONTROL & INSTR CONN. REF PG J-29	TRT IN THE PROCESS OF INVESTIGATING AE-13, AE-18, AND AE-22, TRT FOUND THAT SPLICES WERE MISSING HEAT-SHRINKABLE CABLE INSULATION SLEEVES WHICH WERE REQUIRED FOR 600 VOLT CONTROL AND INSTRUMENTATION CONNECTIONS.	TSAP(8) I.A.3; I.A.8; VII.C, APPENDIX 3 PSR: ELECTRICAL CAR(8) 063, 050, 092, SDAR(8) CP-86-38 STIR CPRIT-E-003

CYANACHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TU/C/PRT RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

** 07 07-05A AOE-10
USER: 07 CRAFTSMEN INSTALLING CONDUIT
ALLEG: AOE-10 SUPPORTS WERE NOT PROPERLY
ITEM: 07-05A TRAINED, THUS NECESSITATING
EXTENSIVE WORK. REF. PG.
J-33.

TRT

TRT CONCLUDED THAT THIS CONCERN MAY BE INCLUSIVE OF
POOR TRAINING IN THE AREA OF PROCEDURAL REQUIREMENTS.

ACTIONS REQUIRED

TU ELECTRIC SHALL EVALUATE THE ADEQUACY OF CRAFT
PERSONNEL TRAINING IN THE USE OF INSTALLATION MANUALS
TO ESTABLISH ROOT CAUSES AND APPROPRIATE CORRECTIVE
ACTIONS. THIS ACTION SHALL BE INTEGRATED WITH OTHER
ACTIONS CONCERNING CRAFT PERSONNEL TRAINING ADDRESSED
UNDER QA/QC CATEGORY 8, AS BUILT.

(REFER TO ITEM 11-84D AND 11-83L FOR LISTING OF RESOLUTION
DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)
COLLECTIVE EVALUATION REPORT PART III

CORONACHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE

TRT ISSUE SUMMARY

TRT/CPR/T RESOLUTION DOCUMENTS

** 07 07.06 AE-17
SSER: 0/
ALLEG: AE-17 FIELD RUN CONDUIT, DRYWALL, AND
BURN PANELS WERE CLASSIFIED
NONSEISMIC AND INADEQUATELY
SUPPORTED. REF. PG. J-45

TRT INSPECTED THE CONDUIT INSTALLATION ABOVE THE
CONTROL ROOM CEILING AND DETERMINED THAT
SAFETY-RELATED CONDUIT WAS FASTENED BY SEISMIC
CATEGORY I SUPPORTS TYPICAL OF THOSE IN OTHER AREAS OF
THE PLANT. NONSAFETY-RELATED CONDUIT THAT WAS NOT
GREATER THAN TWO INCHES IN DIAMETER, WAS NOT SUPPORTED
BY SEISMIC CATEGORY I SUPPORTS AND DID NOT HAVE
SEISMIC CATEGORY II CABLE RESTRAINTS. THIS
INSTALLATION WAS CONSISTENT WITH OTHER SUCH
NONSAFETY-RELATED CONDUIT IN THE PLANT. THE
APPLICABLE DRAWING DID NOT REQUIRE SEISMIC CATEGORY II
CABLE RESTRAINTS FOR THIS TYPE OF CONDUIT
INSTALLATION.

TRT FOUND THAT THE SUSPENDED CEILING ABOVE THE CENTRAL
PART OF THE CONTROL ROOM WAS SUPPORTED BY A METAL
FRAMING ATTACHED TO PRIMARY BUILDING CONCRETE. THE
FRAMING WAS ALSO ATTACHED TO THE CONCRETE WITH A
SYSTEM OF STEEL CABLES. THE CABLES WOULD HOLD THE
WEIGHT OF THE FRAMING AND DRYWALL IF THE FRAMEWORK
FAILED DURING A SEISMIC EVENT.

TRT FOUND THAT LIGHTING FIXTURES WERE SUPPORTED FROM
AN INTERMEDIATE SUBSTRUCTURE BY LIGHT-WEIGHT CONDUIT
THE SUBSTRUCTURE WAS ALSO SUPPORTED FROM THE PRIMARY
BUILDING CEILING BY LIGHT-WEIGHT -INUILT PARALLEL
WITH EACH SUPPORT CONDUIT WERE TWO STEEL CABLES WHICH
WOULD ASSUME THE LOAD IF THE SUPPORT CONDUIT OR ITS
ATTACHMENT WERE TO FAIL.

TRT CONCLUDED THAT THE INSTALLATION OF
NONSAFETY-RELATED CONDUIT IN THE CONTROL ROOM APPEARED
TO BE INCONSISTENT WITH RG 1.29. THE ACCEPTABILITY OF
THE SUSPENDED CEILING AND LIGHTING SUPPORTS WAS
DEPENDENT ON THE ANALYSIS OF SEISMIC CATEGORY II
RESTRAINTS TO BE PROVIDED BY THE ELECTRIC.

ACTION REQUIRED

TO ELECTRIC SHALL

CORIANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE TRT ISSUE SUMMARY

TUE/CPR/T RESOLUTION DOCUMENTS

1. PROVIDE THE TRT WITH ANALYSES THAT SUBSTANTIATE (1) THE ADEQUACY OF THE OVERALL SEISMIC SUPPORT SYSTEM INSTALLATION FOR ALL THE ITEMS LOCATED ABOVE THE CEILING IN THE CONTROL ROOM, INCLUDING NONSAFETY-RELATED CONDUIT, SUSPENDED CEILING, AND LIGHTING FIXTURES AND (2) THE ADEQUACY OF THE SEISMIC SUPPORT SYSTEM INSTALLATION FOR NONSAFETY-RELATED CONDUIT IN SEISMIC CATEGORY I AREAS OF THE PLANT OTHER THAN THE CONTROL ROOM. THIS ACTION SHALL BE INTEGRATED AS APPROPRIATE WITH OTHER ACTIONS ADDRESSED UNDER CIVIL AND STRUCTURAL CATEGORY 1A, SEISMIC DESIGN OF CONTROL ROOM CEILING ELEMENTS.
2. EVALUATE THE ADEQUACY OF THE QA/QC PROGRAM RELATED TO THE DEFICIENCIES IDENTIFIED ABOVE TO ESTABLISH ROOT CAUSES AND APPROPRIATE ACTIONS. THESE ACTIONS SHOULD BE INTEGRATED WITH OTHER ACTIONS ADDRESSED UNDER THE QA/QC CATEGORY I, DESIGN PROCESS.
3. PROVIDE THE RESULTS OF SEISMIC DESIGN THAT DEMONSTRATE THAT THE NONSEISMIC ITEMS IN THE CONTROL ROOM (OTHER THAN THE SLOPING SUSPENDED DRYWALL CEILING) SATISFY THE PROVISIONS OF REGULATORY GUIDE 1.29 AND FSAR SECTION 3.7B.2.B.
4. PROVIDE AN EVALUATION OF SEISMIC DESIGN ADEQUACY OF SUPPORT SYSTEMS FOR THE LIGHTING FIXTURES (SEISMIC CATEGORY II) AND THE SUSPENDED DRYWALL CEILING (NONSEISMIC ITEM WITH MODIFICATION WHICH ACCOUNTS FOR PERTINENT FLOOR RESPONSE CHARACTERISTICS OF THE SYSTEM).
5. VERIFY THAT THOSE ITEMS IN THE CONTROL ROOM CEILING NOT INSTALLED IN ACCORDANCE WITH THE REQUIREMENTS OF REGULATORY GUIDE 1.29 SATISFY APPLICABLE DESIGN REQUIREMENTS.
6. PROVIDE THE RESULTS OF AN ANALYSIS THAT JUSTIFY THE ADEQUACY OF THE NONSAFETY-RELATED CONDUIT SUPPORT SYSTEM IN THE CONTROL ROOM FOR CONDUIT WHOSE DIAMETER IS TWO INCHES OR LESS.
7. PROVIDE THE RESULTS OF AN ANALYSIS THAT

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
		Demonstrate that the foregoing problems are not applicable to other category II and nonseismic structures, systems, and components elsewhere in the plant.	

Demonstrate that the foregoing problems are not applicable to other category II and nonseismic structures, systems, and components elsewhere in the plant.

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

** 07 07-07A AOE-06
SSER: 07 SOME ELECTRICAL INSPECTORS WERE
ALLEG: AOE-08 NOT ADEQUATELY QUALIFIED, WERE
ITB# 07-07A GIVEN HELP TO PASS TRIBIR
CERTIFICATION TESTS, AND BAD
INACCURATE DESCRIPTIONS OF INSPECTOR
ELECTRICAL OR INSPECTION
EXPERIENCE ON THEIR EMPLOYMENT
APPLICATIONS. REF. PG. J-55.

TRT CONCLUDED THAT EVIDENCE INDICATED THAT
BASED ON A REVIEW OF PERTINENT DOCUMENTATION AND
INTERVIEWS, TRT CONCLUDED THAT EVIDENCE INDICATED THAT
THE ELECTRICAL OR INSPECTOR QUALIFICATION PROGRAM
LACKED PROGRAMMATIC CONTROLS WHICH MAY BE INDICATIVE
THAT THE REQUIRED LEVEL OF QUALIFICATION WAS NOT
OBTAINED FOR SOME ELECTRICAL OR INSPECTORS, BECAUSE
THE TRAINING AND CERTIFICATION PROGRAM WAS THE SAME
FOR ALL DISCIPLINES, EXCEPT ASME. TRT CONCLUDED THAT
THE DEFICIENCIES IN PROCEDURAL REQUIREMENTS AND
GUIDELINES IN THE TESTING PROGRAM AND THE LACK OF
DOCUMENTATION IN ISOLATED CASES HAVE GENERIC
IMPLICATIONS TO OTHER CONSTRUCTION DISCIPLINES. THE
IMPLICATIONS OF TRT FINDINGS WILL BE FURTHER ASSESSED
AS PART OF THE OVERALL PROGRAMMATIC REVIEW OF QC
INSPECTOR TRAINING AND QUALIFICATION UNDER QA/QC
CATEGORY 4, TRAINING AND QUALIFICATION.

ACTIONS REQUIRED

TU ELECTRIC SHALL:

1. JUSTIFY THE ALLOWANCES IN THE PROCEDURE FOR
ADMINISTERING SEPARATE (WAIVER) VISION TESTS IN LIEU
OF EXAMINATIONS ADMINISTERED BY AN INDEPENDENT
PROFESSIONAL EYE SPECIALIST.
2. EVALUATE THE QC TESTING PROGRAM FOR QC
ELECTRICAL INSPECTOR QUALIFICATIONS AND DEVELOP A
TESTING PROGRAM WHICH OPTIMIZES ADMINISTRATIVE
GUIDELINES, PROCEDURAL REQUIREMENTS, AND TEST
FLEXIBILITY (* * - COMPUTER-GENERATED TESTS) TO ASSURE
THAT SUITABLE PROFICIENCY IS ACHIEVED AND MAINTAINED.
THESE GUIDELINES AND/OR PROCEDURES SHALL INCLUDE SUCH
ITEMS AS SCORING, RETESTS, AND QUESTION
DISQUALIFICATION.
3. REVIEW ALL ELECTRICAL QC INSPECTOR TRAINING,
QUALIFICATION, CERTIFICATION AND RECERTIFICATION FILES
AGAINST THE PROJECT REQUIREMENTS AS DOCUMENTED IN THE
PSAR, AND PROVIDE THE INFORMATION IN SUCH A FORM THAT
EACH REQUIREMENT IS CLEARLY SHOWN TO HAVE BEEN MET BY

COPASHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
		EACH INSPECTOR, IF AN INSPECTOR IS FOUND TO NOT MEET THE TRAINING, QUALIFICATION, CERTIFICATION, OR RECERTIFICATION REQUIREMENTS, TU ELECTRIC SHALL THEN REVIEW THE RECORDS TO DETERMINE THE ADEQUACY OF INSPECTIONS MADE BY UNQUALIFIED INDIVIDUALS AND PROVIDE A STATEMENT ON THE IMPACT OF THE DEFICIENCIES NOTED ON THE SAFETY OF THE PROJECT.	
		4. INTEGRATE ACTIONS UNDER PARAGRAPH 1, 2, AND 3 ABOVE, AS APPROPRIATE, WITH OTHER ACTIONS ADDRESSED UNDER QA/QC CATEGORY 4, TRAINING AND QUALIFICATIONS.	

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
** 07 07-07B-2 AQE-04 ISSER: 07 UNQUALIFIED INSPECTORS WERE TOLD AL:RG: AQE-04 TO CLOSE-OUT NCR'S. REF: PG. ITEM: 07-07B-2 J-55.	TRT	BASED ON A REVIEW OF PERTINENT DOCUMENTATION AND INTERVIEWING, TRT CONCLUDED THAT EVIDENCE INDICATED THAT THE ELECTRICAL QC INSPECTOR QUALIFICATION PROGRAM LACKED PROGRAMMATIC CONTROLS WHICH MAY BE INDICATIVE THAT THE REQUIRED LEVEL OF QUALIFICATION WAS NOT OBTAINED FOR SOME ELECTRICAL QA INSPECTORS. BECAUSE THE TRAINING AND CERTIFICATION PROGRAM WAS THE SAME FOR ALL DISCIPLINES, EXCEPT ASME, TRT CONCLUDED THAT THE DEFICIENCIES IN PROCEDURAL REQUIREMENTS AND GUIDELINES IN THE TESTING PROGRAM AND THE LACK OF DOCUMENTATION IN ISOLATED CASES HAVE GENERIC IMPLICATIONS TO OTHER CONSTRUCTION DISCIPLINES. THE IMPLICATIONS OF TRT FINDINGS WILL BE FURTHER ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW OF QC INSPECTOR TRAINING AND QUALIFICATION UNDER QA/QC CATEGORY 4, TRAINING AND QUALIFICATION	TSAP(s) I.D.1, I.D.2 (REFER TO ITEM 11, 84C FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

CORIANNE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE

TUE/CPT RESOLUTION DOCUMENTS

TRT ISSUE SUMMARY

- ** 07 07 OSA AGE-01
SSER: 07 AN ELECTRICAL INSPECTOR WAS TRT
ALLEG: AGE-01 PRESSURED NOT TO WRITE THE ALLEGATION OF IMPROPER DOCUMENTATION OF CABLE
ITEM: 07 OSA REINF-COMPFORMANCE REPORTS (MCRS) IN REMOVAL COULD NOT BE SUBSTANTIATED. BECAUSE IN ITS
SEVERAL INSTANCES. IN ONE CASE, REVIEW OF A RANDOM SAMPLE OF 75 MCRS ON THESE ISSUES,
A QC SUPERVISOR INSTRUCTED HIM TRT COULD NOT IDENTIFY ANY INCONSISTENCIES OR
NOT TO WRITE AN MCR FOR CONTROL DEFICIENCIES THAT WOULD RAISE A SAFETY QUESTION.
ROOM CABLES THAT WERE REMOVED
WITHOUT PROPER DOCUMENTATION
- REF: PG. J-50
- (REFER TO ITEM 11.BAE AND 11.BAF FOR LISTING OF RESOLUTION
DOCUMENTS RELATED TO THE TRT PROGRAMMATIC (CATEGORIES))
- THE RESULTS OF THIS EVALUATION WILL BE FURTHER
ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW OF
ALL MCRs. ADDRESSED UNDER QA/QC CATEGORY 5.
NONCONFORMANCE REPORTS, AND UNDER QA/QC CATEGORY 6. QC
INSPECTION. THEREFORE, THE FINAL ACCEPTABILITY OF THIS
EVALUATION WILL BE PREDICATED ON THE SATISFACTORY
RESULT OF THE OVERALL PROGRAMMATIC REVIEW ON THESE
SUBJECTS.

CORNICHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPBT RESOLUTION DOCUMENTS
** 07 SSER: 07 ALLEG: 1704:	AQE-02 A CABLE WAS REMOVED FROM THE SAFEGUARDS BUILDING WITHOUT PROPER DOCUMENTATION. AN NCR WAS PREPARED, BUT IT WAS UNCERTAIN WHETHER NCR WAS FULLY GENERATED, PROCESSED, AND DISPOSITIONED. REF. PG. J-50.	TRT THE ALLEGATION OF IMPROPER DOCUMENTATION OF CABLE ALLEGATION COULD NOT BE SUBSTANTIATED. BECAUSE IN THE REVIEW OF A RANDOM SAMPLE OF 75 NCRs ON THESE 11 ISSUES, TRT COULD NOT IDENTIFY ANY INCONSISTENCIES OR DEFICIENCIES THAT WOULD RAISE A SAFETY QUESTION. TRT CONCLUDES THAT ADEQUATE PROCEDURES, CONTROLS, AND PROCESS CHECKS EXISTED FOR THE GENERATION AND DISPOSITION OF REPORTED ITEMS OF NONCONFORMANCE AS RELATED TO THE CONCERN RAISED BY THE ALLEGATION.	(REFER TO ITEM 11 84E AND 11.84F FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

CORNUCOPIA PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRT RESOLUTION DOCUMENTS
SSER: 07 ALIEN: AGE-03 ITEM: 07.08C	AGE-03	AN INSPECTOR WAS TOLD TO CLOSE-OUT AN NCR THAT DESCRIBED REPAIR OF A FLEXIBLE BUILDING WHEN THE CONDUIT HAD BEEN REPLACED RATHER THAN REPAIRED. REF. PG. 3-49.	(REFER TO ITEM 11.8AE AND 11.8AF FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

TRT
TRT INTERVIEWED A TU ELECTRICAL ENGINEER ABOUT DISPOSITIONS OF NONCONFORMANCE REPORTS (NCRs) WITH RESPECT TO REPLACE VERSUS REPAIR AND "COMPROMISED WORKMANSHIP" (AGE-48). TRT DETERMINED THAT REPLACING A REPORTED ITEM INSTEAD OF REPAIRING IT AS ORIGINALLY DISPOSITIONED WOULD REQUIRE A REVISION TO THE ORIGINAL NCR. THE DISPOSITION OF THE NCR FOR REPLACEMENT WOULD BE BASED ON AN ENGINEERING EVALUATION. TRT DETERMINED THAT ON A CASE-BY-CASE BASIS WHERE WORKMANSHIP MIGHT HAVE BEEN COMPROMISED, THE INSPECTING ENGINEER WOULD APPLY ENGINEERING JUDGMENT TO DETERMINE THAT THE QUALITY OF WORKMANSHIP DID NOT DEGRADE THE INSTALLATION BELOW AN ACCEPTABLE LEVEL. FROM THE '75 NCR EXAMINED, TRT COULD NOT FIND ANY EVIDENCE OF UNACCEPTABLE INSTALLATION. TRT CONCLUDED THAT ADEQUATE PROCEDURES, CONTROLS, AND PROCESS CHECKS EXISTED FOR THE GENERATION AND DISPOSITION OF REPORTED ITEMS OF NONCONFORMANCE AS RELATED TO THE CONCERN RAISED BY THE ABOVE ALLEGATION.

THE RESULTS OF THIS EVALUATION WILL BE FURTHER ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW OF ALL NCRs ADDRESSED UNDER OA/OC CATEGORY 5. NONCONFORMANCE REPORTS, AND UNDER OA/OC CATEGORY 6, OC INSPECTION. THEREFORE, THE FINAL ACCEPTABILITY OF THIS EVALUATION WILL BE PREDICATED ON THE SATISFACTORY RESULT OF THE OVERALL PROGRAMMATIC REVIEW ON THESE SUBJECTS.

CONFIDENCE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES --- SSERS 07, 08, 20 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
--------------	-------	-------------------	--------------------------------

** 07 07.08E AGE-25
SSER: 07
ALLEG: AGE-25
ITEM: 07.08E
ELECTRICAL QC INSPECTORS WERE
REQUIRED TO SUBMIT DRAFT WORK TO
THEIR SUPERVISORS FOR APPROVAL
IN CONTRADICTION OF SITE
PROCEDURES. REF PG. J-49.

TRT

THE ALLEGATION OF FAILURE TO FOLLOW PROCEDURES AND
SPECIFICATIONS (AGE-25 AND AGE-40) COULD NOT BE
SUBSTANTIATED. BECAUSE IN THE REVIEW OF A RANDOM
SAMPLE OF 75 NONCONFORMANCE REPORTS (NCR's) ON THESE
ISSUES, TRT COULD NOT IDENTIFY ANY INCONSISTENCIES OR
DEFICIENCIES THAT WOULD RAISE A SAFETY QUESTION. TRT
UNCLASSED THAT APPROPRIATE PROCEDURES, CONTROLS, AND
PROCESS CHECKS EXISTED FOR THE GENERATION AND
DISPOSITION OF REPORTED ITEMS OF NONCONFORMANCE
REPORTS, AS RELATED TO THE CONCERN'S RAISED BY THIS
ALLEGATION.

THE RESULTS OF THIS EVALUATION WILL BE FURTHER
ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW OF
ALL NCR's ADDRESSED UNDER QA/QC CATEGORY 5.
NONCONFORMANCE REPORTS, AND UNDER QA/QC CATEGORY 6, QC
INSPECTION. THEREFORE, THE FINAL ACCEPTABILITY OF THIS
EVALUATION WILL BE PREDICATED ON THE SATISFACTORY
RESULT OF THE OVERALL PROGRAMMATIC REVIEW ON THESE
SUBJECTS.

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES ... SSERs 07, 08, 10 and 11

ISSUE SOURCE ISSUE TRT ISSUE SUMMARY

ITEM: 07 07.08F AGE-33
SOURCE: 07
ALLEG: AGE-33
ITEM: 07.08F AGE-33
THREE WIRE PREVALENT USE-AS-15
DISPOSITIONS WRITTEN FOR NCRs
GENERATED WITH RESPECT TO THE
ELECTRICAL ERECTION
SPECIFICATION, REF. PG. J-49.

(REFER TO ITEM 11.8AE AND 11.8AF FOR LISTING OF RESOLUTION
DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES.)

TRT
...
CONCLUDED IDENTIFY NO USE-AS-IS DISPOSITIONS THAT DEVIATED
FROM APPLICABLE DESIGN REQUIREMENTS, EXCEPT FOR THOSE
IDENTIFIED IN ELECTRICAL AND INSTRUMENTATION CATEGORY
1, ELECTRICAL CABLE TERMINATIONS, AND ELECTRICAL AND
INSTRUMENTATION CATEGORY 2, ELECTRICAL CABLE TRAY AND
CONDUIT INSTALLATION. THE EXCEPTIONS CONCERNED WERE ON
BERT THERMAL LIMS IN MOTOR CONTROL CENTERS (PART OF
AGE-36) AND TWO LOOSE CONDUIT ELBOW FITTINGS (PART OF
AE-27). TRT CONCLUDED THAT ADEQUATE PROCEDURES,
CONTROLS, AND PROCESS CHECKS EXISTED FOR THE
GENERATION AND DISPOSITION OF REPORTED ITEMS OF
NONCONFORMANCE AS RELATED TO THE CONCERNS RAISED BY
THE ABOVE ALLEGATION.

THE RESULTS OF THIS EVALUATION WILL BE FURTHER
ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW OF
ALL NCRs, ADDRESSED UNDER QA/OC CATEGORY 1.
NONCONFORMANCE REPORTS, AND UNDER QA/OC CATEGORY 6, QC
INSPECTION. THEREFORE, THE FINAL ACCEPTABILITY OF THIS
EVALUATION WILL BE PREDICATED ON THE SATISFACTORY
RESULT OF THE OVERALL PROGRAMMATIC REVIEW ON THESE
SUBJECTS.

COMMERCIAL PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TNT/CPT RESOLUTION DOCUMENTS
--------------	-------	-------------------	------------------------------

** 07 07 086 ACE-34
SSER: 07 A CABLE JACKET WAS DAMAGED WHEN
ALLEG: ACE-34 A BISCO SEAL WAS REMOVED USING A
ITEM: 07 086 THREADED ROD. THE RESULTING WIRE
WAS DISPOSITIONED USE-AS-13.
REF: PG. J-49.

TRT
...
OF THE 75 NONCONFORMANCE REPORTS (NCRs) EXAMINED, TRT
COULD IDENTIFY NO USE-AS-13 DISPOSITIONS WHICH
DEVIATED FROM APPLICABLE DESIGN REQUIREMENTS, EXCEPT
FOR THOSE IDENTIFIED IN ELECTRICAL AND INSTRUMENTATION
CATEGORY 1, ELECTRICAL CABLE TERMINATIONS, AND
ELECTRICAL AND INSTRUMENTATION CATEGORY 2, ELECTRICAL
CABLE TRAY AND CONDUIT INSTALLATION. THE EXCEPTIONS
CONCERNED WIRE ON BENT TERMINAL LUGS IN MOTION CONTROL
CENTERS (PART OF ACE-36) AND TWO LOOSE CONDUIT ELBOW
FITTINGS (PART OF AE-27). TRT CONCLUDED THAT ADEQUATE
PROCEDURES, CONTROLS, AND PROCESSES EXISTED FOR
THE GENERATION AND DISPOSITION OF REPORTED ITEMS OF
NONCONFORMANCE AS RELATED TO THE CONCERNs RAISED BY
THE ABOVE ALLEGATION.

THE RESULTS OF THIS EVALUATION WILL BE FURTHER
ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW OF
ALL NCRs, ADDRESSED UNDER QA/OC CATEGORY 5,
NONCONFORMANCE REPORTS, AND UNDER QA/OC CATEGORY 6, QC
INSPECTION. THEREFORE, THE FINAL ACCEPTABILITY OF THIS
EVALUATION WILL BE PREDICATED ON THE SATISFACTORY
RESULT OF THE OVERALL PROGRAMMATIC REVIEW ON THESE
SUBJECTS.

THE RESULTS OF THE TRT REVIEW OF NEW INFORMATION
CONCERNING ALLEGATION ACE-34, WILL ALSO BE REPORTED IN
A SUPPLEMENT TO THIS SSER. (CLOSED BY NRC IN ITS
JANUARY 21, 1986 LETTER)

CORPORATION PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SCRS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRN RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

AE-07 07-088 AE-35
ISSR: 07 NON-FUSE BLOCKS WERE INSTALLED
ALLEG: AE-35 WHERE 0 BLOCKS WERE REQUIRED.
STRN: 07-088 THE NON-FUSE DISPOSITIONS
WERE AS-IS BECAUSE BOTH TYPES OF
BLOCKS WERE ORDERED UNDER THE
SAME MATERIAL SPECIFICATION.
REF: NO. J-49.

TRT
(OF THE 75 NONCONFORMANCE REPORTS (NCRs) EXAMINED, TRT
COULD IDENTIFY NO USE-AS-IS DISPOSITIONS THAT DEVIATED
FROM APPLICABLE DESIGN REQUIREMENTS, EXCEPT FOR THOSE
IDENTIFIED IN ELECTRICAL AND INSTRUMENTATION CATEGORY
3. ELECTRICAL CABLE TERMINATIONS, AND ELECTRICAL AND
INSTRUMENTATION CATEGORY 2, ELECTRICAL CABLE TRAY AND
CONDUIT INSTALLATION. THE EXCEPTIONS CONCERNED WERE ON
BENT TERMINAL LUGS IN MOTION CONTROL CENTRES (PART OF
AE-36) AND TWO LOOSE CONDUIT ELBOW FITTINGS (PART OF
AE-27). TRT CONCLUDED THAT ADEQUATE PROCEDURES,
CONTROLS, AND PROCESS CHECKS EXISTED FOR THE
GENERATION AND DISPOSITION OF REPORTED ITEMS OF
NONCONFORMANCE AS RELATED TO THE CONCERNS RAISED BY
THE ABOVE ALLEGATION.

THE RESULTS OF THIS EVALUATION WILL BE FURTHER
ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW OF
ALL NCRs, ADDRESSED UNDER OA/UC CATEGORY 5,
NONCONFORMANCE REPORTS, AND UNDER OA/UC CATEGORY 6, QC
INSPECTION. THEREFORE, THE FINAL ACCEPTABILITY OF THIS
EVALUATION WILL BE DETERMINED ON TYP. SATISFACTORY
RESULT OF THE OVERALL PROGRAMMATIC REVIEW ON THESE
SUBJECTS.

THE RESULTS OF THE TRT REVIEW OF NEW INFORMATION
CONCERNING ALLEGATION AE-35 WILL ALSO BE REPORTED IN
A SUPPLEMENT TO THIS ISSUE. (CLOSED BY NBC IN ITS
JANUARY 21, 1986 LETTER.)

CORPORATE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
44 07 07 081 SUBN: 07 ALLEG: AOE-37 ITEM: 07 081 PG: 2-56	AOE-37 THE DISPOSITIONS OF NUCRS INVOLVING REMOVAL OF TERMINAL BLOCKS MORE QUESTIONABLE. REF ITEM ALLEGATION OF REMOVAL OF TERMINAL BLOCKS (AOE-37) COULD NOT BE SUBSTANTIATED. BECAUSE IN THE REVIEW OF A RANDOM SAMPLE OF 75 NONCONFORMANCE REPORTS (NCRs) ON THESE ISSUES, TRT COULD NOT IDENTIFY ANY INCONSISTENCIES OR DEFICIENCIES THAT WOULD RAISE A SAFETY QUESTION. THESE FINDINGS WERE DISCUSSED WITH SOME OF THE INDIVIDUALS RESPONSIBLE FOR RAISING THESE CONCERNs - ONE OF WHOM DISAGREED WITH THE TRT DETERMINATION CONCERNING AOE-37 AND PROVIDED ADDITIONAL INFORMATION. TRT IS CURRENTLY EVALUATING THIS NEW INFORMATION AND WILL REPORT THE RESULTS IN A SUPPLEMENT TO THIS ISSUE. TRT CONCLUDED THAT ADEQUATE PROCEDURES, CONTROLS, AND PROCESS CHECKS EXISTED FOR THE GENERATION AND DISPOSITION OF REPORTED ITEMS OF NONCONFORMANCE AS RELATED TO THE CONCERNs RAISED BY THE ABOVE ALLEGATION.	(REFER TO ITEM 11-84E AND 11-84F FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)	

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPST RESOLUTION DOCUMENTS
** 07 07.0MK SUBJ: 07 ALLEG: A2E-40 ITEM: 07.0MK	A2E-40 SOME WORDS WERE CLOSED OUT BY STATING THAT THE NONCONFORMING CONDITION WAS NOT ACKNOWLEDGED IN THE ELECTRICAL INSPECTION SPECIFICATION. REF. PG. J-49.	TRT THE ALLEGATIONS OF FAILURE TO FOLLOW PROCEDURES AND SPECIFICATIONS (A2E-25 AND A2E-40) COULD NOT BE SUBSTANTIATED. BECAUSE IN THE REVIEW OF A RANDOM SAMPLE OF 75 NONCONFORMANCE REPORTS (NCRs) ON THESE ISSUES, TRT COULD NOT IDENTIFY ANY INCONSISTENCIES OR DEFICIENCIES THAT WOULD RAISE A SAFETY QUESTION. TRT CONCLUDED THAT APPROPRIATE PROCEDURES, CONTROLS, AND PROCESS CHECKS EXISTED FOR THE GENERATION AND DISPOSITION OF REPORTED ITEMS OF NONCONFORMANCE AS P-RELATED TO THE CONCERNs RAISED BY THE ABOVE ALLEGATION.	(REFER TO ITEM 11. B4E AND 11. B4F FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

CORPORATE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CINT RESOLUTION DOCUMENTS
** 07 07 08N ISSUE: 07 ALLEG: ALLEG: AGE-45 ITEM: 07.08N	AGE-45 THERE WERE QUESTIONABLE DISPOSITIONS FOR WORK INVOLVING INADEQUATE THREAD ENGAGEMENT BETWEEN A CIRCUIT FITTING AND DAMAGED CABLE. REF. PG. J-48.	TRT THE ALLEGATIONS OF DAMAGED CABLE DUE TO INADEQUATE THREAD ENGAGEMENT ON A CONDUIT (AGE-45) AND REMARK OF TERMINAL BLOCKS (AGE-37) COULD NOT BE SUBSTANTIATED. BECAUSE IN THE REVIEW OF A RANDOM SAMPLE OF 75 NONCONFORMANCE REPORTS (INCRA) ON THESE ISSUES, TRT COULD NOT IDENTIFY ANY INCONSISTENCIES OR DEFICIENCIES THAT WOULD RAISE A SAFETY QUESTION. TRT CONCLUDED THAT ADSPRIATE PROCEDURES, CONTROLS, AND PROCESS CHECKS EXISTED FOR THE GENERATION AND DISPOSITION OF REPORTED ITEMS OF NONCONFORMANCE AS RELATED TO THE CONCERNs RAISED BY THE ABOVE ALLEGATION.	(REFER TO ITEM 11.84E AND 11.84F FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

THE RESULTS OF THIS EVALUATION WILL BE FURTHER
ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW OF
ALL INCRA, ADDRESSED UNDER QA/OC CATEGORY 5,
NONCONFORMANCE REPORTS, AND UNDER QA/OC CATEGORY 6, QC
INSPECTION. THEREFORE, THE FINAL ACCEPTABILITY OF THIS
EVALUATION WILL BE PREDICATED ON THE SATISFACTORY
RESULT OF THE OVERALL PROGRAMMATIC REVIEW ON THESE
SUBJECTS.

THE RESULTS OF THE TRT REVIEW OF NEW INFORMATION
CONCERNING ALLEGATIONS AGE-37 WILL ALSO BE REPORTED IN
A SUPPLEMENT TO THIS ISSUE. (CLOSED BY NMC IN ITS
JANUARY 21, 1998 LETTER.)

CHARENCE STEAM STEAM ELECTRIC STATION (CPSES)

TNT ISSUES ... ISSUES 07-, 08-, 10 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TNT/CPT RESOLUTION DOCUMENTS
--------------	-------	-------------------	------------------------------

** 07 07 080 AE-47
SISTER: 07 MANY WORKS WERE DISPOSITIONED.
ALLEGED: AE-47 REF. PG. J-49.
ITEM: 07 080 USE-AE-15-

TNT
OF THE 75 NONCONFORMANCE REPORTS (NCR's) EXAMINED, TNT
COULD IDENTIFY NO USE AS IS DISPOSITIONS THAT DEViated
FROM APPLICABLE DESIGN REQUIREMENTS, EXCEPT FOR THREE
IDENTIFIED IN ELECTRICAL AND INSTRUMENTATION CATEGORY
1, ELECTRICAL CABLE TERMINATIONS, AND ELECTRICAL AND
INSTRUMENTATION CATEGORY 2, ELECTRICAL CABLE TRAY AND
CONDUIT INSTALLATION. THE EXCEPTIONS CONCERNED WERE ON
BERT TERMINAL LINES IN MOTOR CONTROL CENTERS (PART OF
AE-16) AND TWO LOOSE CONDUIT ELBOW FITTINGS (PART OF
AE-21). TNT CONCLUDED THAT ADEQUATE PROCEDURES,
CONTROLS, AND PROCESS CHECKS EXISTED FOR THE
GENERATION AND DISPOSITION OF REPORTED ITEMS OF
NONCONFORMANCE AS RELATED TO THE CONCERNS RAISED BY
THE ABOVE ALLEGATION.

THE RESULTS OF THIS EVALUATION WILL BE FURTHER
ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW OF
ALL WORKS ADDRESSED UNDER QA/OC CATEGORY 5,
NONCONFORMANCE REPORTS, AND UNDER QA/OC CATEGORY 6, QC
INSPECTION. THEREFORE, THE FINAL ACCEPTABILITY OF THIS
EVALUATION WILL BE PREDICATED ON THE SATISFACTORY
RESULT OF THE OVERALL PROGRAMMATIC REVIEW ON THESE
SUBJECTS.

CONANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TNT ISSUES -- SCREENS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TNT/CPT RESOLUTION DOCUMENTS
--------------	-------	-------------------	------------------------------

** 07 07 07.08P AGE-48
SCREEN: 07 SOME INCORRECT EVALUATIONS
ALLEG: AGE-48 INACCURATELY DESCRIBED
ITEM: 07.08P UNDERSHIPS AS "NOT COMPENSATED"
WHEN IT HAD BEEN FOUND. REF. PG.
J-49.

TNT INTERVIEWED L. TU ELECTRIC ELECTRICAL ENGINEER
ABOUT DISPOSITIONS OF NONCOMPLIANCE REPORTS (INCORRECT)
WITH RESPECT TO COMPENSATED UNDERSHIPS. TNT
DETERMINED THAT REPLICATING A REPORTED ITEM INSTEAD OF
REPAIRING IT AS ORIGINALLY DISPOSITIONED WOULD REQUIRE
A REVISION TO THE ORIGINAL NOR. THE DISPOSITION OF THE
NCR FOR REPLACEMENT SHOULD BE BASED ON AN ENGINEERING
EVALUATION. TNT DETERMINED THAT ON A CASE-BY-CASE
BASIS WHERE UNDERSHIP MIGHT HAVE BEEN COMPROMISED,
THE INSPECTING ENGINEER WOULD APPLY ENGINEERING
JUDGMENT TO DETERMINE THAT THE QUALITY OF UNDERSHIPS
DID NOT GRAVE THE INSTALLATION BELOW AN ACCEPTABLE
LEVEL. FROM THE TS WORK DRAFTED, TNT COULD NOT FIND
ANY EVIDENCE OF UNACCEPTABLE INSTALLATION. TNT
CONCLUDED THAT APPROPRIATE PROCEDURES, CONTROLS, AND
PROCESS CHECKS EXISTED FOR THE GENERATION AND
DISPOSITION OF REPORTED ITEMS OF UNCOMPLIANCE AS
RELATED TO TNT CONCERN RAISED BY THE ABOVE
ALLEGATIONS.

THE RESULTS OF THIS EVALUATION WILL BE FURTHER
ASSESS AS PART OF THE OVERALL PROGRAMMATIC REVIEW OF
ALL NCRs, ASSESSED UNDER ON/OC CATEGORY 5,
NONCOMPLIANCE REPORTS, AND UNDER ON/OC CATEGORY 6, OC
INSPECTION. THEREFORE, THE FINAL ACCEPTABILITY OF THIS
EVALUATION WILL BE PREDICATED ON THE SATISFACTORY
RESULT OF THE OVERALL PROGRAMMATIC REVIEW ON THESE
SUBJECTS.

CONCRETE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES --- ISSUES 07, 08, 10 and 11.

ISSUE SOURCE	ISSUE	TRT ISSUE SUBJECT	TRT/CPT RESOLUTION DOCUMENTS
4W 07 07.080 USER: 07 ALLEG: AE-2A ITEM: 07.080	AE-2A A CABLE TRAY SUPPORTED BY A TEMPORARY BANGER STELL, DAMAGING INSTRUMENTATION CABLES IDENTIFIED THE CONTROL ROOM. REF. PG. J-49.	TRT THE ALLEGATIONS OF IMPACTED CABLE AS A RESULT OF A FALLEN CABLE TRAY (AE-2A); FAILURE TO FOLLOW PROCEDURES AND SPECIFICATIONS (AE-25 AND AE-40); INADEQUATE THREAD ENCAPSULATION ON A CONDUIT (AE-45); AND REMOVAL OF TERMINAL BLOCKS (AE-37) COULD NOT BE SUBSTANTIATED, BECAUSE IN THE REVIEW OF A RANDOM SAMPLE OF 75 NONCONFORMANCE REPORTS (NCRs) ON THESE ISSUES, TRT COULD NOT IDENTIFY ANY INCONSISTENCIES OR DEFICIENCIES THAT WOULD RAISE A SAFETY QUESTION. TRT CONCLUDED THAT APPROPRIATE PROCEDURES, CONTROLS, AND PROCESS CHECKS EXISTED FOR THE GENERATION AND DISPOSITION OF REPORTED TYPES OF NONCONFORMANCE AS RELATED TO THE CONCERNING RAISED BY THE ABOVE ALLEGATIONS.	(REFER TO ITEM 11.08 AND 11.09 FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMATIC CATEGORIES)

CHAMOISE PEAK STEAM ELECTRIC STATION (CPSES)

TBT ISSUES --- SITES 07, 08, 10 and 11

TBT ISSUE SUMMARY

TBT/CONT. RESOLUTION DOCUMENTS

ISSUE SOURCE

ISSUE

** 07 07 08T-2 AE-50
USER: 07 CABLES IN THE CABLE SPREADING
ALLEG: AE-50 BURNED WHERE SPLICED IN VIOLATION
ITEM: 07 08T-2 OF REGULATORY REQUIREMENTS
REF.: PG. J-56.

(REFER TO ITEM 11, B3, FOR LISTING OF RESOLUTION DOCUMENTS RELATED
TO THE TBT PROGRAMMATIC CATEGORIES)

ALLEGATION AE-50 INVOLVED THE ALLEGED SPLICING OF
CABLES RELATED TO RACINHAT IN VIOLATION OF
REGULATORY REQUIREMENTS. NRC TECHNICAL REVIEW TEAM
(TBT) REVISED NRC REGION IV (RIV) INSPECTION REPORT
83-03 (NUMBERED 8, 1982) AND FOUND THAT THE RIV
INVESTIGATION OF THE TWO CABLES SPECIFICALLY
IDENTIFIED BY THE ALLEGED APPROPRIATE AUTHORITY THIS
ALLEGATION. THE RIV INVESTIGATION DETERMINED THAT ONE
CABLE NO LONGER PERFORMS A SAFETY RELATED FUNCTION,
AND THE OTHER CABLE BECAME A SPARE AND WAS REMOVED
FROM THE RACINHAT. TBT DETERMINED THAT
SIMILAR APPEARING ITEMS IN THE SAME AREA WERE NOT
SPLICES, BUT WERE, IN FACT, ACCEPTABLE METHODS OF
REPAIRING MINOR CABLE JACKET DAMAGE. TBT CONCURRED
WITH THE RIV DETERMINATION, BUT NOTED THAT REGULATORY
REQUIREMENTS DISCOURAGE THE USE OF SPLICES IN
RACINHATS, AS STATED IN POSITION B OF REGULATORY GUIDE
(RG) 1-75, PHYSICAL INDEPENDENCE OF ELECTRICAL
SYSTEMS. IF SPLICES ARE MADE, THE RESULTING DESIGN
SHOULD BE JUSTIFIED BY ANALYSIS. THIS AREA IS FURTHER
ADDRESSED UNDER DA/FC CATEGORY 8, AS BUILT.

CHAMONIX PEAK STEAM ELECTRIC STATION (COPPER)

TBT ISSUES --- ISSUES 07, 08, 10 and 11

ISSUE SOURCE

ISSUE

TBT ISSUE SUMMARY

TBT/CPT RESOLUTIONS DOCUMENTS

** 07 07-0986 AE-28
ISSUE: 07 CABLES WERE NOT TRAINED BY USE
OF GOOD WORKMANSHIP IN UNIT 1
ALLEGED: AE-28
CABLE SPREADING, BUNDLING AND
JUNCTION BOXES 1056-1059. AN NCR
DISPOSITIONED THIS CONDITION AS
ACCEPTABLE BECAUSE OF PROPER
CABLE BUNDLING, BUT WORKMANSHIP
PROBLEM WASN'T ADDRESSED. REF.
PG J-59

TBT
ALLEGATION AE-28 INVOLVED INSTANCES OF IMPROPER CABLE
TRAINING (IN BUNDLING) AND POOR WORKMANSHIP IN CABLE
INSTALLATION, JUNCTION BOXES 1058 AND 1059. ACNE
INSPECTED BY TBT TO CHECK FOR IMPROPER TRAINING OF
CABLES AND POOR WORKMANSHIP. JUNCT.-28 BOXES 1058 AND
1059 WERE INSPECTED BY TBT TO CHECK FOR IMPROPER
TRAINING OF CABLES AND POOR WORKMANSHIP. TBT FINDINGS
AGREED WITH THE PREVIOUS NRC REVIEW IN DETERMINATION
THAT THESE CABLES, WHICH ARE MARGARITY RELATED, WERE
PROPERLY TRAINED AND THAT THEY EXHIBITED AN ACCEPTABLE
DEGREE OF WORKMANSHIP. THESE FINDINGS WERE DISCUSSED
WITH THE ALLEGEE WHO INDICATED THAT THE JUNCTION BOX
NUMBERS MAY NOT HAVE BEEN CORRECT AND PROVIDED
ADDITIONAL INFORMATION CONCERNING THE LOCATION OF THE
BOXES IN THE PLANT. TBT IS CURRENTLY EVALUATING THIS
NEW INFORMATION AND WILL REPORT THE RESULTS IN A
SUPPLEMENT TO THIS ISSUE.

COMMERCIAL PEAK STEAM ELECTRIC STATION (CPSES)

TEN ISSUES -- 100E& 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TEN ISSUE SUMMARY	TEN/CNET RESOLUTION DOCUMENTS
** 07 07-108 SODIN 07 ALLIED AT-02 STBNE 07-108	AT-02 SIGNIFICANT MODIFICATIONS HAVE BEEN MADE ON PLANNED WHICH INSTALLABLES THE NOT FUNCTIONAL TEST. REF. NO. 2-46.	TEN FOUND THAT WHILE SOME COMPONENTS AND EQUIPMENT WERE NOT INSTALLED DURING THE INITIAL NOT FUNCTIONAL TEST, THEY WERE DOCUMENTED AND TRACED TO BE INCLUDED IN THE DESCRIBED PREOPERATIONAL TESTING. ALSO SOME 7% MODIFICATIONS, MOSTLY TO MANUFACTURERS, SHIPPERS, AND OTHER FILE SUPPORTS, REQUIRED BY PLANT CONDITIONS FOR VALID RETESTING.	TSAP(1a) 111.A.2

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE ISSUE TRT ISSUE SUMMARY

** 07 07.100 AT-04 NEITHER TUEC NOR NRC REGION IV
SSER: 07 STAFF NOTICED THAT MAJOR
ALL WG: AT-04 COMPONENTS AND EQUIPMENT WERE
ITEM: 07.100 NOT INSTALLED PRIOR TO THE HOT
FUNCTIONAL TEST. REF. PG. J-62.

TRT
.....

TRT FOUND THAT THERE WAS NO EVIDENCE THAT EITHER TU
ELECTRIC OR THE NRC REGION IV STAFF WAS WILLING TO
ACCEPT DEFICIENT TEST RESULTS OR THAT EITHER HAD
EXHIBITED A LACK OF CANDOR IN IDENTIFYING PROBLEMS
DURING THE HOT FUNCTIONAL TEST.

TRT DETERMINED THAT ABOUT 50 PERCENT OF THE MONITORING
LOCATIONS STILL REQUIRED MEASUREMENTS AFTER THE
THERMAL EXPANSION TEST WAS COMPLETED. THIS WAS DUE TO
TEST POINTS FAILING ACCEPTANCE CRITERIA. EQUIPMENT
REMOVED OR MISSING DURING THE TEST. AND EQUIPMENT
MODIFIED AFTER THE TEST. ALSO, THE SPECIFIC MEASURING
DEVICE USED AT EACH MONITORING LOCATION WAS NOT
IDENTIFIED IN THE TEST DATA PACKAGE BUT WAS CONTAINED
IN A LOG HELD BY TU ELECTRIC. TRT ADVISED TU ELECTRIC
THAT THE INFORMATION RELATING MEASURING DEVICES TO
MONITORING LOCATIONS MUST BE IN THE DATA PACKAGE.

TUE/CPRIT RESOLUTION DOCUMENTS

TSAP(s) III A.4

.....

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPST RESOLUTION DOCUMENTS
** 07 SSER: 07 ALI SG: AT-06 ITEM: 07.10F	AT-06 THE WILLINGNESS OF BOTH THE APPLICENT AND THE NRC REGION IV STAFF TO ACCEPT BOTH FUNCTIONAL TEST RESULTS WHICH ARE DEFICIENT MAKES IT IMPOSSIBLE TO RELY ON THE TEST RESULTS TO PROVE CPSES IS SAFE. REF. PG. J-69.	TRT FOUND NO EVIDENCE THAT EITHER TU ELECTRIC OR THE NRC REGION IV STAFF WAS WILLING TO ACCEPT DEFICIENT TEST RESULTS OR THAT EITHER HAD EXHIBITED A LACK OF CARE IN IDENTIFYING PROBLEMS DURING THE HOT FUNCTIONAL TEST (HFT).	ISAP(s) III.A.1

ACTIONS REQUIRED

SECTION 4(6), PGJ-73 THROUGH J-76 SSER-7, REFERS TO THREE PREOPERATIONAL TESTS CONDUCTED DURING HFT THAT TRT DETERMINED WERE NOT COMPLETED TO THE EXTENT REQUIRED BY THE OBJECTIVES STATED IN THE TEST PROCEDURES. ACCORDINGLY, TU ELECTRIC SHALL REVIEW ALL COMPLETED PREOPERATIONAL TEST DATA PACKAGES TO ENSURE THERE ARE NO OTHER INSTANCES WHERE TEST OBJECTIVES WERE NOT MET, OR PREREQUISITE CONDITIONS WERE NOT SATISFIED. THE FOUR ITEMS IDENTIFIED BY THE TRT STAFF SHALL BE ADDRESSED, WITH APPROPRIATE RESOLUTION, IN THE DEFERRED PREOPERATIONAL TESTS.

COWANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSESRS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TNT/CPR RESOLUTION DOCUMENTS
** 07 07.10L-1 AT-17 SSER: 07 TRACEABILITY OF MEASURING ALLEG: AT-17 DEVICES FOR THERMAL EXPANSION ITEM: 07.10L-1 TEST WAS LOST. REF. PG J-72.	TRT ALTHOUGH TEMPERATURES WERE TAKEN AND LOGGED DURING ICP-PT-55-11, THERMAL EXPANSION, THE SPECIFIC MEASURING DEVICE USED AT ZACH MONITORING LOCATION WAS NOT AVAILABLE IN THE TEST DATA PACKAGE. HOWEVER, INFORMATION THAT TIED THE DEVICES TO SPECIFIC MONITORING LOCATIONS WAS AVAILABLE IN A LOG THAT WAS NOT PART OF THE TEST DATA PACKAGE.	TRT SPECIFIED THAT TU ELECTRIC INCORPORATE THE INFORMATION FROM THE LOG IN THE OFFICIAL ICP-PT-55-11 DATA PACKAGE AND ESTABLISH ADMINISTRATIVE CONTROLS TO ASSURE APPROPRIATE TEST AND MEASURING EQUIPMENT TRACEABILITY DURING FUTURE TESTING AND PLANT OPERATIONS.	ISAP(b) III.A.4

COPANACHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11.

ISSUE SOURCE TRT ISSUE SUMMARY TRT/CPRR RESOLUTION DOCUMENTS

** 07 07.11 AT-07
SSER: 07 PROBLEMS REVEALED BY THE BOT
ALLEG: AT-07 FUNCTIONAL TEST. *RE:* RELATED
ITEM: 0, 11 CONTAINMENT AND LEAK-RATE TESTS.
ARE SO EXTENSIVE AND OF SUCH
MAGNITUDE THAT THEY MUST BE
CORRECTED BEFORE FUEL LOAD.
REF. PG. J-81.

TRT REVIEWED THE PROCEDURE FOR THE CONTAINMENT
INTEGRATED LEAK RATE TEST (CLRT) AND THE RESULTANT
TEST DATA TO DETERMINE IF THE TEST WAS IN COMPLIANCE
WITH 10CFR50, APPENDIX J, AND PROPOSED TECHNICAL
SPECIFICATIONS. TRT DETERMINED THAT, AS ALLEGED,
NUMEROUS LEAKS WERE DETECTED DURING THE FIRST TWO
ATTEMPTS TO MEASURE THE CONTAINMENT BUILDING LEAKAGE
RATE. THESE LEAKS WERE CORRECTED, EXCEPT FOR THREE
ELECTRICAL PENETRATIONS WHICH WERE ISOLATED. THE
THIRD ATTEMPT WAS CONSIDERED SATISFACTORY. THE
MEASURED LEAKAGE RATES FROM THE THREE REPAIRED
ELECTRICAL PENETRATIONS AND THE FOUR PENETRATIONS USED
TO CONDUCT THE TEST WERE ADDED TO THE MEASURED LEAKAGE
RATE FROM THE CLRT. THE TOTAL RESULTANT LEAKAGE RATE
WAS LESS THAN THAT ALLOWED BY 10CFR50, APPENDIX J, AND
PROPOSED TECHNICAL SPECIFICATIONS.

TRT, HOWEVER, WAS CONCERNED THAT THE METHOD OF
CALCULATING THE LEAKAGE RATE WAS IN ACCORDANCE WITH
ANSI / ANSI 'S-1-1984 INSTEAD OF ANSI N65.4-1972 AS
PREScribed BY THE FSAR, AND THAT THE THREE ELECTRICAL
PENETRATIONS WERE ISOLATED WITHOUT NRC APPROVAL.
THESE ITEMS, WHICH WERE TECHNICALLY INSIGNIFICANT WITH
RESPECT TO THE TEST RESULTS, WERE REFERRED TO THE
OFFICE OF NUCLEAR REACTOR REGULATION (NRR). NRR
REQUESTED ADDITIONAL INFORMATION FROM TU ELECTRIC BY
FSAR QUESTION 0922.22. TU ELECTRIC PROVIDED THAT
INFORMATION AND APPROPRIATE CHANGES TO THE FSAR IN
AMENDMENT 54 BY LETTER OF DECEMBER 21, 1984. NRR
CONCLUDED THAT THESE MATTERS WERE RESOLVED AS
REFLECTED IN ITEM (36), SECTION 1.7, OF COPANCHE FEAK
SSER-6.

TRT STATED THAT THE FAILURE TO REPORT THE DEVIATION
FROM AN FSAR COMMITMENT TO NRC COULD BE INDICATIVE OF
A GENERIC WEAKNESS.

ACTION REQUIRED

PRIOR TO FUEL LOADING, TU ELECTRIC SHALL IDENTIFY ALL

CORANCHE PEAK STEAM ELECTRIC STATION (CPSE)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

OTHER DEVIATIONS FROM FSAR COMMITMENTS WHICH HAVE NOT
BEEN IDENTIFIED PREVIOUSLY TO THE NRC.

COPANACHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE ISSUE TRT ISSUE SUMMARY TUE/CPRT RESOLUTION DOCUMENTS

** 07 07.12 AT-14 UNQUALIFIED CRAFT PERSONNEL
SSER: 07 PERFORMED PREREQUISITE TESTING.
ALLEG: AT-14 SITE SIGNED FOR TESTS NOT
ITEM: 07.12 OBSERVED, AND DOCUMENTATION MADE
TO APPEAR THAT SITE INSTEAD OF
CRAFT PERSONNEL PERFORMED TESTS.
REF. PG J-85

TRT
PREREQUISITE TESTING IS PERFORMED TO VERIFY THE
COMPLETE INSTALLATION, CLEANLINESS, AND INITIAL
OPERABILITY OF INDIVIDUAL PLANT COMPONENTS. THIS
TESTING INVOLVES CHECKS OF ELECTRICAL RESISTANCE,
TRANSFORMER POLARITY, RELAY AND CIRCUIT BREAKER
OPERATION, MOTOR ROTATION, INITIAL PUMP OPERATION,
SYSTEM CLEANLINESS, AND PIPE SUPPORT ADJUSTMENTS.

CRAFT PERSONNEL WHO WERE NOT QUALIFIED TO ANSI N45.2-6
STANDARDS WERE USED TO ASSIST WITH PREREQUISITE
TESTING ACTIVITIES. THIS IS PERMITTED BY ANSI N45.2-6
AS AMENDED BY REGULATORY GUIDE (RG) 1.58. THESE
PEOPLE CAN TAKE DATA AND OPERATE EQUIPMENT PROVIDED
THEY ARE SUPERVISED BY QUALIFIED INDIVIDUALS AND HAVE
SUFFICIENT KNOWLEDGE TO ENSURE AN ACCEPTABLE LEVEL OF
PERFORMANCE. TRT FOUND THAT THE CRAFT PERSONNEL USED
TO ASSIST WITH PREREQUISITE TEST ACTIVITIES WERE
APPROPRIATELY INDUCTRINATED IN THE ADMINISTRATIVE AND
PREREQUISITE TEST PROCEDURES APPLICABLE TO THEIR WORK,
PERFORMED WORK UNDER SYSTEM TEST ENGINEER (STE)
SUPERVISION, AND PERFORMED WORK THAT WAS WITHIN
JOURNEYMAN LEVEL OF EXPERTISE.

CRAFT PERSONNEL MAY NOT HAVE BEEN UNDER THE CONSTANT
SUPERVISION OF AN STE DURING PREREQUISITE TESTING, BUT
THIS IS NOT REQUIRED BY ANSI N45.2-6 OR RG 1.58. TRT
CONSIDERED THAT ADEQUATE TECHNICAL SUPERVISION AND
OVERSIGHT WERE BEING EXERCISED.

TRT DID NOT FIND THAT TEST DOCUMENTATION WAS MADE TO
LOOK AS IF AN STE PERFORMED THE TEST WHEN THE TEST WAS
ACTUALLY PERFORMED BY CRAFT PERSONNEL. TRT FOUND THAT
WHEN CRAFT PERSONNEL TOOK AND RECORDED TEST DATA, THEY
SIGNED THE ENTRIES. THE SIGNATURES OF SITE'S ON DATA
SHEETS INDICATED THAT THE DATA HAD BEEN EVALUATED
AGAINST ACCEPTANCE CRITERIA BY THE SITE AND WAS FOUND
TO BE SATISFACTORY.

TRT CONSIDERED THE PRACTICE OF USING CRAFT PERSONNEL
TO ASSIST WITH PREREQUISITE TESTING TO BE CONSISTENT

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 19 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRIT RESOLUTION DOCUMENTS
		WITH APPLICABLE INDUSTRY GUIDES AND STANDARDS AND IN CONFORMANCE WITH FSAR COMPLIANCE.	

TRT WILL FURTHER ASSESS THE CONCERN ABOUT THE INADEQUATE QUALIFICATIONS OF PREOPERATIONAL TEST PERSONNEL AS PART OF THE OVERALL PROGRAMATIC REVIEW CONCERNING PROCEDURES ADDRESSED UNDER QA/QC CATEGORY 4, CONSTRUCTION AND TESTING.

TRT FOUND SOME DATA SHEETS THAT CRAFT PERSONNEL HAD SIGNED VERIFYING INITIAL CONDITIONS FOR SOME PREREQUISITE TESTS INSTEAD OF SITE'S AS WAS REQUIRED BY PROCEDURE. FURTHER INVESTIGATION REVEALED A MEMORANDUM ISSUED BY THE LEAD STARTUP ENGINEER THAT ALLOWED CRAFT PERSONNEL TO VERIFY INITIAL CONDITIONS ACTIONS REQUIRED

TU ELECTRIC SHALL RESCIND MEMORANDUM STM-83084 OF MARCH 31, 1983, WHICH WAS ISSUED IN CONFLICT WITH CP-SAP-21, AND TAKE ACTION TO ENSURE THAT THERE ARE NO OTHER MEMORANDA ISSUED THAT CONFLICT WITH APPROVED PROCEDURES. TU ELECTRIC SHALL ALSO CONDUCT A REVIEW OF ALL OTHER PREREQUISITE TEST RECORDS TO DETERMINE THOSE THAT HAD PREREQUISITES SIGNED BY CRAFT PERSONNEL, AND ASSESS THE IMPACT OF THOSE IMPROPER VERIFICATIONS ON SUBSEQUENT TESTING.

CORINNCE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** J7 07.13G SSER: 07 ALLEG: AT-15 ITME: 07.13G	AT-15 PREOPERATIONAL TEST PROGRAM IS FLAMED BECAUSE: (1) STE's ARE NOT PROVIDED WITH CURRENT DESIGN INFORMATION AND, THEREFORE, MUST SPEND TOO MUCH TIME RESEARCHING AND VALIDATING DRAWINGS. REF. PG. J-91.	TRT --- THE ALLEGATION INVOLVED THE USE OF OUTDATED DRAWINGS BY SYSTEM TEST ENGINEERS (STE's). SUPPOSEDLY, OUTDATED DRAWINGS WERE BEING PROVIDED BY THE DOCUMENT CONTROL CENTER (DOC). ALSO, PROCEDURAL GUIDANCE DID NOT EXIST TO ENSURE THAT STE's HAD CURRENT DRAWINGS AND OTHER DESIGN INFORMATION TO CONDUCT TESTS.	ISAP(s) III.D

TRT INTERVIEWED SEVERAL STE's. THE INTERVIEWS INDICATED THAT THE PROBLEM OF RECEIVING OUTDATED DRAWINGS EXISTED IN THE PAST BUT IMPROVEMENTS HAVE BEEN MADE. PREVIOUSLY, STE's WERE REQUIRED TO GO TO THE DOC TO UPDATE DOCUMENTS. THIS WAS VERY TIME-CONSUMING. TO IMPROVE THIS SITUATION, A SATELLITE DOCUMENT CONTROL CENTER HAS BEEN ESTABLISHED CLOSE TO THE SITE WORK AREA, AND CONTROLS HAVE BEEN IMPROVED TO ENSURE THAT DRAWINGS ARE UP-TO-DATE. ALSO, STE's STATED THAT THEY HAVE ALWAYS BEEN RESPONSIBLE FOR PROCEDURE FOR ENSURING THAT THE LATEST VERSION INFORMATION WAS USED IN TESTING. TRT CONFIRMED THAT A PROCEDURE DOES ASSIGN THAT RESPONSIBILITY TO STE's.

DURING THE REVIEW OF THE TEST PROGRAM, TRT COULD FIND NO INDICATION OF DEFICIENT TESTING ACTIVITIES THAT COULD BE ATTRIBUTED TO THE USE OF OUTDATED DRAWINGS, EITHER PAST OR PRESENT.

ACTIONS REQUIRED

TU ELECTRIC SHALL ESTABLISH MEASURES TO PROVIDE GREATER ASSURANCE THAT STE's AND OTHER RESPONSIBLE TEST PERSONNEL ARE PROVIDED WITH CURRENT DESIGN DOCUMENTS AND CHANGE NOTICES. ADDITIONALLY, TU ELECTRIC SHALL PROVIDE NRC WITH REASONABLE ASSURANCE THAT PAST DOCUMENT CONTROL SYSTEM PROBLEMS DID NOT ADVERSELY AFFECT THE TESTING PROGRAM.

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 07 SSER: 07 ALLEG: AOE-07 ITEM: 07-14A	AOE-07 A QC SUPERVISOR INSTRUCTED ELECTRICAL INSPECTORS NOT TO PERFORM REQUIRED IN-PROCESS INSPECTIONS, BUT ONLY TO INSPECT COMPLETED WORK. REF. PG. J-67.	TRT EXAMINED CURRENT AND PAST INSPECTION PROCEDURES IN THE ELECTRICAL AREA TO DETERMINE THE NUMBER OF IN-PROCESS INSPECTIONS REQUIRED. TRT FOUND ONLY ONE ELECTRICAL INSPECTION PROCEDURE THAT DEFINED A SPECIFIC NUMBER OF REQUIRED IN-PROCESS INSPECTIONS. THAT PROCEDURE COVERED CABLE TERMINATIONS AND REQUIRED A MINIMUM OF TEN IN-PROCESS INSPECTIONS PER SHIFT. THE FREQUENCY OF INSPECTION WAS CHANGED IN AUGUST 1980 WEEKLY IN-PROCESS INSPECTION.	ISAF(s) I.A.2; I.A.4; VII.C, APPENDIX 3 PSR: ELECTRICAL CARS 87-039, 87-049, 87-073 (REFER TO ITEM 11, SAE FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMATIC CATEGORIES)

COPANACHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CIPRT RESOLUTION DOCUMENTS
--------------	-------	-------------------	--------------------------------

SHALL ADDRESS CONCERNS WITH REGARD TO REDUCTION IN
CABLE TERMINATION INSPECTIONS.

CORPORATION PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPMT RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

** 07 07.17A AQE-23
SSER: 07 MANY REQUIREMENTS WERE DELETED
ALLEG: AQE-23 BY REVISIONS TO
ITEM: 07.17A POST-CONSTRUCTION ELECTRICAL
INSPECTION PROCEDURES. REF. PG.
J-63.

TRT FOUND NO OMISSIONS IN REQUIREMENTS FOR THE
INSPECTION OF ELECTRICAL EQUIPMENT AND RACEMATS.

BASED ON THE REVIEW OF PROCEDURES FOR IN-PROCESS,
POST-CONSTRUCTION, AND TURNOVER INSPECTIONS, TRT
CONCLUDED THAT NO SIGNIFICANT CONCERN EXISTED WITH
ELECTRICAL PROCEDURES. HOWEVER, EQUIPMENT INSTALLATION
PROBLEMS, AS RELATED TO NONCONFORMANCES WITH
PROCEDURES, ARE BEING ADDRESSED IN THE
HARDWARE-RELATED ELECTRICAL AND INSTRUMENTATION
CATEGORIES. TRT, THEREFORE, CONCLUDED THAT THESE
ELECTRICAL PROCEDURE-RELATED ALLEGATIONS COULD NOT BE
SUBSTANTIATED.

THE RESULTS OF THIS EVALUATION WILL BE FURTHER
ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW
CONCERNING THE POST-CONSTRUCTION VERIFICATION PROGRAM
ADDRESSED UNDER QA/GC, CATEGORY 8, AS BUILT.

THEREFORE, THE FINAL ACCEPTABILITY OF THIS EVALUATION
WILL BE PREDICATED ON THE SATISFACTORY RESULTS OF THE
OVERALL F...-GRAMMATIC REVIEW ON THIS SUBJECT.

(REFER TO ITEM 11.83L FOR LISTING OF RESOLUTION DOCUMENTS RELATED
TO THE TRT PROGRAMMATIC CATEGORIES)

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 07 07.17B ISSER: 07 ALLEG: 07.17B ITEM: 07.17B	AQE-32 BECAUSE OF COMPLAINTS FROM CRAFT PERSONNEL, FOUR REVISIONS WERE MADE TO QI-QP 11.14-12 THAT DELETED INSPECTION REQUIREMENTS. REF. PG. J-63.	TRT TRT FOUND NO OMISSIONS IN REQUIREMENTS OF ELECTRICAL EQUIPMENT.	(REFER TO ITEM 11.63L FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

BASED ON THE REVIEW OF PROCEDURES FOR IN-PROCESS,
POST-CONSTRUCTION, AND TURNOVER INSPECTIONS, TRT
CONCLUDED THAT NO SIGNIFICANT CONCERN EXISTED WITH
ELECTRICAL PROCEDURES. HOWEVER, EQUIPMENT INSTALLATION
PROBLEMS, AS RELATED TO NON-COMPLIANCE WITH
PROCEDURES, ARE BEING ADDRESSED IN THE
BASINWATER-RELATED ELECTRICAL AND INSTRUMENTATION
CATEGORIES. TRT, THEREFORE, CONCLUDED THAT THIS
ELECTRICAL PROCEDURE-RELATED ALLEGATION COULD NOT BE
SUBSTANTIATED.

THE RESULTS OF THIS EVALUATION WILL BE FURTHER
ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW
CONCERNING THE POST-CONSTRUCTION VERIFICATION PROGRAM
ADRESSED UNDER QA/OC, CATEGORY 8, AS BUILT.

COWANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	YUE/CPRT RESOLUTION DOCUMENTS
** 07 07.1/C SSER: 07 ALLEG: AOE-52 ITEM: 07.1/C	AOE-52 REVISION 15 TO A POST-CONSTRUCTION INSPECTION PROCEDURE ELIMINATED THE REQUIREMENT TO INSPECT LARGE PIECES OF EQUIPMENT SUCH AS 6.9 KV MOTORS. REF. PG. J-63.	TRT ... TRT FOUND NO OMISSIONS IN REQUIREMENTS FOR INSPECTION OF ELECTRICAL EQUIPMENT AND RACERADS. BASED ON THE REVIEW OF PROCEDURES FOR IN-PROCESS, POST-CONSTRUCTION, AND TURNOVER INSPECTIONS, TRT CONCLUDED THAT NO SIGNIFICANT CONCERN EXISTED WITH ELECTRICAL PROCEDURES. HOWEVER, EQUIPMENT INSTALLATION PROBLEMS, AS RELATED TO NONCONFORMANCES WITH PROCEDURES, ARE BEING ADDRESSED IN THE HARDWARE-RELATED ELECTRICAL AND INSTRUMENTATION CATEGORIES. TRT, THEREFORE, CONCLUDED THAT THESE ELECTRICAL PROCEDURE-RELATED ALLEGATIONS COULD NOT BE SUBSTANTIATED.	(REFER TO ITEM 11.831 FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

CORPORATE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

** 07 A-02 J-118 TRT DID NOT FIND ANY DOCUMENT
SSER: 07 PROVIDING ASSURANCE THAT TU
ALLEG: J-118 ELECTRIC WOULD HAVE JTG, OR
ITEM: A-02 SIMILARLY QUALIFIED GROUP,
APPROVE DATA FOR PROPOSED
POST-REFUELING, DEFERRED
PREOPERATIONAL SFT PRIOR TO
PROCEEDING TO CRITICALITY.
REF. PG. J-118

TRT
...
TRT STATED THAT TU ELECTRIC SHALL COMMIT TO HAVING A
JTG, OR SIMILARLY QUALIFIED GROUP, REVIEW AND APPROVE
ALL POST-FUELING PREOPERATIONAL TEST RESULTS PRIOR TO
DECLARING THE SYSTEM OPERABLE IN ACCORDANCE WITH
TECHNICAL SPECIFICATIONS.

ISAP(s) 111.A.2

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 07 A-03 SSER: 07 ALLEG: J-118 ITEM: A-03	J-118 TO CONDUCT PREOPERATIONAL TESTS AT NECESSARY TEMPERATURES AND PRESSURES AFTER FUEL LOAD CERTAIN LIMITING CONDITIONS OF THE PROPOSED TECH. SPECIF. CANNOT BE MET. * & ALL SNUBBERS WILL NOT BE OPERATIONAL SINCE SOME WILL NOT HAVE BEEN TESTED REF PG. J-118	TRT STATED THAT TU ELECTRIC SHALL EVALUATE REQUIRED PLANT CONDITIONS FOR DEFERRED PREOPERATIONAL TESTS AGAINST LIMITING CONDITIONS IN THE PROPOSED TECHNICAL SPECIFICATIONS AND OBTAIN NRC APPROVAL WHERE DEVIATIONS FROM THE TECHNICAL SPECIFICATIONS ARE NECESSARY. THIS REQUIREMENT BECAME INAPPLICABLE WHEN TU ELECTRIC INFORMED TRT THAT THE DEFERRED TESTS WOULD BE CONDUCTED PRIOR TO FUEL LOAD. (PG J-18)	TSAP(s) 111 A.3

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPR RESOLUTION DOCUMENTS
--------------	-------	-------------------	------------------------------

** 11 11.27A AQ-055
ISSER: 11 FUEL TRANSFER CANAL LINER
ALLEG: AQ-055 DOCUMENTATION WAS FALSIFIED.
11729: 11.27A REQUIRED WELD RADIOGRAPHY WAS
NOT COMPLETED. REF. PG. O-199.

TRT
THE ALLEGATION THAT REQUIRED RADIOGRAPHY WAS NOT
COMPLETED IS NOT SUBSTANTIATED, SINCE THE TRT FOUND
RECORDS SHOWING THE RESULTS OF RADIOGRAPHY OF THOSE
WELDS FOR WHICH RADIOGRAPHY WAS REQUIRED. THE PRIMARY
SUBJECT OF THIS ALLEGATION WAS THE FALSIFICATION OR
IMPROPER SIGN-OFF OF RECORDS I.E., INSPECTION
TRAVELERS. THE TRT COULD NOT CONCLUDE THAT THE
IRREGULARITIES NOTED CONSTITUTED FALSIFICATION, PER
SE. APPARENTLY, THESE IRREGULARITIES OCCURRED BECAUSE
OF POOR PRACTICES AND INADEQUATE INSPECTION FORCES.
SOME TRAVELERS ALSO APPEARED TO HAVE BEEN SIGNED OFF
IMPROPERLY.

TRT CONCLUDED THAT THERE ARE RECORD ANOMALIES APPARENT
IN THE LINER PLATE TRAVELERS WHICH ARE NOT ADEQUATELY
EXPLAINED ON THE FACE OF THE TRAVELERS (E.G., DATES
CHANGED). WHICH VIOLATE PROCEDURES (E.G., FAILURE TO
TRANSFER SIGN-OFF FROM CHITS TO TRAVELERS DAILY), AND
WHICH EMPLOY INADEQUATE PROCEDURES (I.E., CONFUSION
OVER THE USE OF THE FIVE-LINE TRAVELER).

IT APPEARS TO THE TRT THAT THE QC DOCUMENTATION
RELATING TO THE LINER PLATE WELDS DID NOT MEET THE
STANDARDS EXPECTED OF AN EFFECTIVE QA/QC PROGRAM, OR
THE STANDARDS REQUIRED BY GIBBS & HILL SPECIFICATION
2323-SS-18, AND 10 CFR 50 APPENDIX B.

CUMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TUE ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 11 11.27B AQ-078	SSER: 11 HOLD POINTS FOR INSPECTION ON TRAVELERS FOR THE FUEL BUILDING WHERE SIGNED OFF IMPROPERLY. ALLEG: AQ-078 ITEM: 11.27B REF. PG O-199	TRT TU ELECTRIC REPRESENTATIVES INDICATED THAT IT WAS COMMON PRACTICE FOR THE MILLBRIGHT DEPARTMENT TO WRITE "SAT" AND, IN SOME INSTANCES, THE SCHEDULED DATE FOR INSPECTION OF THE COMPLETED WELD ON THE TRAVELER, WITH THE INTENTION OF OBTAINING THE INSPECTOR'S SIGNATURE WHEN THE WELD WAS COMPLETED AND INSPECTED. HOLDING PRIORITIES APPARENTLY WERE THEN RESCHEDULED AND THE PRE-ENTERED DATES WERE CORRECTED WHEN THE TRAVELER WAS SLIGHED.	ISAP(s) VII.A.6 CAR 76X, 77X

CORPORATION PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 11 11.288 SSER: 11 ALLBS: AQ-126 ITEM: 11.288	AQ-126 BETWEEN DECEMBER 1983 AND FEBRUARY 1984, FORMER CRAFTSMEN AND INSPECTORS WERE PERFORMING A RECORD VERIFICATION OF DOCUMENT PACKAGES THAT CONTAINED RECORDS OF THEIR OWN WORK OR INSPECTIONS. REF. PG. O-209.	TRT SAYMAN & ROOT ACKNOWLEDGED THAT THERE WERE INSTANCES IN THE PAST WHERE THIS SITUATION HAD OCCURRED. BUT THEY COULD IDENTIFY NO SPECIFIC INSTANCE OF THIS PRACTICE. TRT INTERVIEWED THE AUTHORIZED NUCLEAR INSPECTORS (ANI's) WHO STATED THAT WHEN THEY FOUND INSPECTORS VERIFYING THEIR OWN WORK AT UNIT 1, THEY RETURNED THE PACKAGES TO THEM FOR REVERIFICATION BY ANOTHER PERSON. TRT ATTEMPTED TO IDENTIFY INSTANCES OF THIS TYPE OF POTENTIAL CONFLICT OF INTEREST, BUT WAS UNABLE TO DO SO. TRT REVIEWED ALL 66 FIELD WELD DATA CARD PACKAGES TRANSMITTED BY THE N-5 GROUP TO THE PERMANENT PLANT RECORDS VAULT FROM NOVEMBER 1, 1983, TO MARCH 31, 1984. TRT COULD IDENTIFY NO SPECIFIC INSTANCE WHERE THE DOCUMENT REVIEWER WAS THE SAME PERSON AS THE QC INSPECTOR, WELDER, OR WELD FILLER METAL ISSUER.	SAFETYTEAM CONCERN 11013G, 11014G TU/MEDO CQA 0816

COMMERCIAL PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 11 11 30A ISSN: 11 ALLEG: AQ-069 ITEM: 11 30A	AQ-069 THERE WAS A LACK OF JOB COORDINATION AS EVIDENCED BY SHODDY WORKMANSHIP, POOR SUPERVISION, WASTE OF MATERIALS, AND HUNDREDS OF DEFECTS THAT WERE NOT REPORTED. REF. NO. 0-219.	TRT ... IN THE EVIDENCE PRESENTED, THE CONCERN THAT THERE WAS A LACK OF JOB COORDINATION WAS SUBSTANTIATED ONLY IN THE AREA OF CARELESS WORKMANSHIP. THE DETAILS FOUND BY TRT INDICATING CARELESS WORKMANSHIP ARE OUTLINED IN THE RESULTS REPORTED IN QA/OC CATEGORY 8. TRT CONCLUDED THAT TU ELECTRIC HAD ADEQUATE MEASURES TO ASSURE GOOD SITE COORDINATION.	(REFER TO ITEM 11-63L FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES.)

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	Y0.2 ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 11 11.31 SSER: 11 ALLEG: AQ-113 ITEM: 11.31	AQ-113 TEXAS UTILITIES ELEC. CO. (TUEC) MANAGEMENT LACKED COMMITMENT TO AN ADEQUATE QUALITY ASSURANCE AND CONTROL PROGRAM IN THE UNTIMELY REPORTING OF TRANSFORMER FAILURES TO THE NRC. REF. PG. O-223.	TRT --- BASED ON THE ASSESSMENT OF TUEC'S UNTIMELY REPORTING OF THE FERREORESONANT TRANSFORMER FAILURES, THE TRT CONCLUDES THAT THE ALLEGATION IS SUBSTANTIATED, AND THAT THIS VIOLATION COULD INDICATE A LACK OF MANAGEMENT COMMITMENT TO AN EFFECTIVE QA/QC PROGRAM. IT AFFIARS THAT THIS PARTICULAR VIOLATION WAS CAUSED BY INEFFECTIVE PROCEDURAL IMPLEMENTATION. THIS EXAMPLE OF INEFFECTIVE 10 CFR 50.55(E) REPORTING, WHICH IS NOT AN ISOLATED OCCURRENCE, HAS POTENTIAL GENERIC IMPLICATIONS, AS NOTED IN QA/QC CATEGORY 2. ALLEGATION AQ-102. TU ELECTRIC PROCEDURES FOR REPORTING SIGNIFICANT CONSTRUCTION DEFICIENCIES LACK SPECIFICITY. THE NRC PREPARED NOTICE OF VIOLATION 445/84-22-V-02 FOR THIS FAILURE TO REPORT AS REQUIRED AND CLOSED IT ON MARCH 6, 1986; 445/85-14 AND 446/85-11.	ISAP(s) VII.A.2

CIMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 11 14.33 SSER: 11 ALLEG: AQ-132 ITEM: 11.33	AQ-132 TEXAS UTILITIES ELECTRIC COMPANY'S (TUEC'S) QUALITY ASSURANCE AUDITS AND AUDITORS WERE NOT INDEPENDENT OF THE AREA BEING AUDITED, AND AUDIT REPORTS WERE CHANGED TO REFLECT WHAT MANAGEMENT WANTED THEM TO STATE.	TRT SUBSTANTIATED THE ALLEGATION TO THE EXTENT THAT A QA SUPERVISOR HAD REWRITTEN TU ELECTRIC AUDIT REPORT TCP-46. HOWEVER, AFTER AN IN-DEPTH REVIEW OF THE REPORT, TRT CONCLUDES THAT THE BASIS FOR THE REWRITE WAS APPROPRIATE. REF. PG. 6-233.	ISAP(+) VII.A.4

TRT FINDS A WEAKNESS IN THE QUALIFICATIONS OF THE TU
ELECTRIC AUDIT PERSONNEL IN THAT THEY HAD ONLY MINIMAL
TECHNICAL EDUCATION AND EXPERIENCE.

BASED ON INTERVIEWS WITH TU ELECTRIC QA MANAGEMENT AND
REVIEWS OF QA AUDIT REPORTS, TRT CONCLUDES THAT NO
INDEPENDENT MANAGEMENT AUDITS OF TU ELECTRIC QA
PROGRAM AT CPSES WERE CONDUCTED.

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 97, 08, 10 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TUE/CPR/T RESOLUTION DOCUMENTS
** 11 11.34	AQ-133	MANAGEMENT OF TUEC'S PERSONNEL EXIT INTERVIEW PROGRAM WAS INADEQUATE AND THE PROGRAM WAS NOT EFFECTIVE. REF. PG. 9-237.	TRT TSAP(s) VII.A.6.

MANAGEMENT OF TUEC'S PERSONNEL EXIT INTERVIEW PROGRAM WAS INADEQUATE AND THE PROGRAM WAS NOT EFFECTIVE. REF. PG. 9-237.

TRT
TSAP(s) VII.A.6.

TU ELECTRIC INITIATED AN EXIT INTERVIEW PROGRAM IN OCTOBER 1983. IN APRIL 1984, TU ELECTRIC ALSO INITIATED A QUALITY AWARENESS PROGRAM THAT INCLUDED A BOUTLINE FOR EMPLOYEES TO CALL IN QUALITY MATTERS. TRT SUBSTANTIATED THE CONCERN REGARDING THE ADEQUACY AND EFFECTIVENESS OF THE EXIT INTERVIEW PROGRAM. THE EXIT INTERVIEW QUESTIONNAIRE AND FOLLOWUP DID NOT APPEAR TO MEET PROGRAM OBJECTIVES.

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

** 11 11.386A-4 AQ-050 DEFICIENCIES SUCH AS LOOSE BOLTS OR BAD WELDS WERE NOT REPORTED. REF. PG. 0-243.

USER: 11 TRT
ALLEG: AQ-050
ITEM: 11.386A-4

IDENTIFYING THESE TYPES OF DEFICIENCIES WAS NOT THE PRINCIPAL PURPOSE OF THE IEB 78-14 PROGRAM. HOWEVER, THESE TYPES OF DEFICIENCIES, WHEN DETECTED, SHOULD HAVE BEEN REPORTED TO THE INSTALLATION QC INSPECTOR. WHEN THE QC INSPECTOR WAS NOTIFIED OF ANY DEFICIENCIES, NONCONFORMANCE REPORTS SHOULD HAVE BEEN PROCESSED BY THE QC INSPECTOR AS APPROPRIATE. NO SPECIFIC DETAILS WERE PROVIDED BY THE ALLEGEE. HOWEVER, AN INDEPENDENT INSPECTION BY TRT, USING QC INSTALLATION INSPECTION CRITERIA, IS DISCUSSED IN SECTION 4.8 OF THE TRT ASSESSMENT OF AQ-50.

ISAP(s) VII.B.3; VII.C, APPENDIX 25, 26, 27
(REFER TO ITEM 11.84E FOR LISTING OF RESOLUTION DOCUMENTS RELATED
TO THE TRT PROGRAMMATIC CATEGORIES)
PSR: LARGE BORE PIPING AND PIPE SUPPORTS
SMALL BORE PIPING AND PIPE SUPPORTS

OMAHA PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSER# 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
** 11 11.368-1 AQ-050	IN THE COURSE OF INSPECTING 42 PIPE SUPPORTS, TRT FOUND POTENTIALLY GENERIC DEFICIENCIES. REF. PG 9-253.	TRT STRUT AND SNUBBER LOAD PIN SPHERICAL BEARING CLEARANCE WITH WASHERS WAS EXCESSIVE. B&K PROCEDURE Q1-GAP-11.1-28, SEC. 3-7.3.1, REV. 25 DEFINED BEARING GAP AS THE SPACE BETWEEN THE OUTSIDE SURFACE OF THE BEARING RACE AND THE INSIDE SURFACE OF THE CLEVIS BRACKET AND MAY NOT BE MORE THAN ONE THICKNESS OF THE VENDOR-SUPPLIED SPACER WASHER TO PREVENT BEARINGS FROM DISLODGING FROM THEIR SEATS. BEARING DISLOCATION COULD CAUSE SNUBBER OR STRUT MISALIGNMENT AND CHANGE ITS MOMENT RANGE, OR ANGLE OF LOADING, THUS DEGRADING THE SNUBBER'S OR STRUT'S LOADING CAPACITY.	ISAP(6) VII.C, APPENDIX 25, VII.C, APPENDIX 26; APPENDIX 27, VII.B.3 PSR: LARGE BORE PIPING PIPE SUPPORTS SMALL BORE PIPING PIPE SUPPORTS CAR 6.0X

COMMENCER PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRT RESOLUTION DOCUMENTS
** 11 368-3 AQ-050 USER: 111 ALLEG: AQ-050 ITEM: 11 368-3	IN THE COURSE OF INSPECTING 42 PIPE SUPPORTS, THE TRT FOUND POTENTIALLY GENERIC DEFICIENCIES. REF. PG 0-253.	TRT PIPE CLAMP HALVES ON THE LOAD SIDE WERE NOT PARALLEL. (REF. Q1-QAP-11.1-28, SEC. 3.7.3.1, REV. 25.)	ISAP(8) VII C, APPENDIX 25; VII C, APPENDIX 26; VII C, APPENDIX 27; VII B, 3 PSR: LARGE BORE PIPING AND PIPE SUPPORTS SMALL BORE PIPING AND PIPE SUPPORTS CAR 060K

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES --- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
** 11. 11. 368-4 AQ-050	STEN: 11. IN THE COURSE OF INSPECTING #2 ALLEG: AQ-050 PIPE SUPPORTS, TRT FOUND ITEM: 11. 368-4 POTENTIALLY GENERIC DEFICIENCIES. REF. PG 0-253.	TRT THREAD ENGAGEMENT OF BOLTS INTO TAPPED HOLES OF SCREWED ADAPTER PLATE WAS LESS THAN FULL. (REF. ASME SEC. 111, NF 4711.)	ISAP(s) VII.8.3 PSA: LARGE BORE PIPING AND PIPE SUPPORTS SMALL BORE PIPING AND PIPE SUPPORTS CAR 66K PROCEDURE: AQP 11.3

COMANCHE PEAK STEAM ELECTRIC STATION (CPSRS)

TRT ISSUES --- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPT RESOLUTION DOCUMENTS
--------------	-------	-------------------	------------------------------

** 11 11.368-5 AQ-050
ISSUE: 11 IN THE COURSE OF INSPECTING 42
ALLEG: AQ-050 PIPE SUPPORTS, TRT FOUND
ITEM: 11.368-5 POTENTIALLY GENERIC
DEFICIENCIES. REF PG 0-253.
ISAP(8) VII B.4; VII C, APPENDIX 32
TRT
"HILTI KNAK" BOLTS (CONCRETE EXPANSION ANCHORS) AS
INSTALLED DID NOT MEET MINIMUM EFFECTIVE SPECIFICATION
CRITERIA. (REF. Q1-QP-11.2-1, SEC. 3.5.1, REV. 16).

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CINT RESOLUTION DOCUMENTS
** 11 11.348-6 AQ-050	IN THE COURSE OF INSPECTING 42 PIPE SUPPORTS, TRT FOUND POTENTIALLY GENERIC DEFICIENCIES. REF. PG 0-253.	TRT LOCKING DEVICES FOR THREADED FASTENERS WERE MISSING OR OF A NON APPROVED TYPE. (REF. ASME SEC. NF 4725.)	ISAP(s) VII.B, APPENDIX 3; VII.C, APPENDIX 25; VII.C, APPENDIX 26; VII.C, APPENDIX 27 FOR: LARGE BORE PIPING AND PIPE SUPPORTS SMALL BORE PIPING AND PIPE SUPPORTS CAR 66X, 67X
** 11 11.348-6 AQ-050	ALLEG: AQ-050	ITEM: 11.348-6	

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 11 11 36B-7 AQ-050 SSER: 111 ALLEG: AQ-050	THE AS-BUILT VERIFICATION EFFORT CONDUCTED BY THE TRT (OF THE ELECTRICAL STACKEY SUPPORTS) PROVIDES EVIDENCE OF FAULTY CONST. B/C CRAFT, INSTALLED HARDWARE THAT DOES NOT MATCH AS-BUILT DRAWINGS, AND INACTIVE QA AND QC INSPECTIONS. REF. PG 0-264	TRT BASED ON INSPECTION FINDINGS IN CLASS II ELECTRICAL SUPPORTS AND THE HIGH RATE OF REJECTABLE CHARACTERISTICS PERHAPS UNIGE TO ELECTRICAL SUPPORTS. THE TRT CONCLUDED THAT B&W INSPECTION OF THESE ELECTRICAL CABLE TRAY AND CONDUIT SUPPORTS WAS UNSATISFACTORY AND THAT OBJECTIVE EVIDENCE OF COMPLIANCE WITH SPECIFIED ENGINEERING AND CONSTRUCTION CRITERIA WAS NOT PROVIDED.	ISAP(8) VII.C, APPENDIX 32; VII.B.4; VII.C, APPENDIX 35 PSR: CABLE TRAY AND CABLE TRAY HANGERS CONDUIT SUPPORTS TRAIN A & B AND TRAIN C LARGER THAN 2 INCH DIAMETER

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPR RESOLUTION DOCUMENTS
** 11 11.36B-0 AQ-050	TR ELECTRIC FAILED TO REPORT VIOLATION OF ASME CODE TO NRC.	TRT * FINDINGS WITH REGARD TO TR ELECTRIC's OMISSION OF LOCKING DEVICES FOR NF SUPPORT THREADED FASTENERS WERE THAT QA/QC FAILED TO REPORT THE VIOLATION OF THE REQUIREMENTS OF ASME III, NF SUBARTICLE A725, BY A FORMAL NONCONFORMANCE REPORT (NCR). FURTHER, TO ELECTRIC FAILED TO REPORT THE ASME CODE VIOLATION TO THE NRC AND WAS, THEREFORE, IN NONCOMPLIANCE WITH THE REQUIREMENTS OF 10CFR50.55(a).	(REFER TO ITEM 11.36E FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TR PROGRAMMATIC CATEGORIES)

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSRS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 11	11.36C-1 AQ-050 SSER: 11 POTENTIAL EXISTED FOR EXCESSIVE ALLEG: AQ-050 RADIAL WELD SHRINKAGE, ITEM: 11.36C-1 ESPECIALLY FOR THIN-WALLED STAINLESS STEEL PIPE. REF. PG. 0-263.	TRT TRT MEASURED SHRINKAGE IN A WELD JOINT OF A 12 INCH DIAMETER SAFETY INJECTION LINE THAT EXCEEDED THE 3/16 INCH CRITERIA THAT WAS INCORPORATED BY ICA IN THE GIBBS & BILL PIPING ERECTION SPECIFICATION IN 1982. TRT ACKNOWLEDGED THAT THE OC INSPECTION CRITERIA FOR THE WELD JOINT INVOLVING RADIAL WELD SHRINKAGE WAS NOT VIOLATED AT THE TIME OF THE VISUAL TEST INSPECTION AND THAT THE ASME CODE PRIOR TO 1987 DID NOT SPECIFICALLY ADDRESS ACCEPTANCE CRITERIA FOR WELD SHRINKAGE. TRT REQUESTED THAT TU ELECTRIC ASSESS THE SAFETY SIGNIFICANCE OF WELD SHRINKAGE, ESPECIALLY FOR THIN WALLED STAINLESS STEEL PIPE.	ISAP VII.C., APPENDIX 12 PSR: MECHANICAL CAM 87-029

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 11 11.37A AQ-135 SSER: 11 ALLEG: AQ-135 ITEM: 11.37A	AQ-135 PCVP FAILED TO ADEQUATELY PROCESS THE RESULTS OF QC INSPECTIONS AS REQUIRED BY 10CFR50, APPENDIX B, REF. PG 0-274	TRT --- THE TRT CONCLUDES THAT THE PCVP MEETS THE REQUIREMENTS OF IEEE-338. MOST ASPECTS OF THE ALLEGATION WERE NOT SUBSTANTIATED AND HAD NO GENERIC IMPLICATION. HOWEVER, THE ALLEGATION OF INADEQUATE REVIEW OF IDENTIFIED DEFICIENCIES LED THE TRT TO DETERMINE A PROGRAMMATIC WEAKNESS INVOLVING THE LACK OF GUIDANCE ON THE LEVEL OF DEFICIENCY NEEDED TO INITIATE AN NCR. THIS FINDING HAS GENERIC IMPLICATIONS FOR TU ELECTRIC AND OTHER INSPECTION AND CORRECTIVE ACTION PROGRAMS, FOR THE DESIGN AND CONSTRUCTION OF CPSES. REVIEW OF THIS ALLEGATION ALSO LED THE TRT TO CONCLUDE THAT TU ELECTRIC'S PROGRAM FOR TRENDING NONCONFORMANCES WAS WEAK.	ISAP(s) VII.A.2

CONFANCIE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CINT RESOLUTION DOCUMENTS
** 11 11.37B SSER: 11 ALLEG: AQ-135 ITEM: 11.37B	AQ-135 THE PCVP HAD INADEQUATE SCOPE & DEPTH.	TRT CONCLUDED THAT THE POST CONSTRUCTION VERIFICATION PROGRAM (PCVP) MET THE REQUIREMENTS OF IEEE-336. MOST ASPECTS OF THE ALLEGATION WERE NOT SUBSTANTIATED AND HAD NO GENERIC IMPLICATIONS. HOWEVER, THE ALLEGATION OF INADEQUATE REVIEW OF IDENTIFIED DEFICIENCIES LED TRT TO DETERMINE A PROGRAMMATIC WEAKNESS INVOLVING THE LACK OF GUIDANCE ON THE LEVEL OF DEFICIENCY NEEDED TO INITIATE A NONCONFORMANCE REPORT. THIS FINDING HAS GENERIC IMPLICATIONS FOR TU ELECTRIC'S OTHER INSPECTION AND CORRECTIVE ACTION PROGRAMS FOR THE DESIGN AND CONSTRUCTION OF CPSES. REVIEW OF THIS ALLEGATION ALSO LED TRT TO CONCLUDE THAT TU ELECTRIC'S PROGRAM FOR TENDING NONCONFORMANCES WAS WEAK.	ISAP(n) VII.A.2

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRTR RESOLUTION DOCUMENTS
** 11 11.41 SSER: 11 ALLEG: AQ-008 ITRP: 11.41	AQ-008 THERE WAS AN INTENTIONAL COVERUP OF UNKNOWN DEFICIENCIES IN THE DOCUMENT CONTROL SYSTEM. REF. PG. 0-21.	TRT ... TRT REFERRED THIS ALLEGATION TO NRC OFFICE OF INVESTIGATIONS.	ISAP(s) VII.A.3

CORIANNE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPT RESOLUTION DOCUMENTS
** 11 11.83A SSER: 11 ALLEG: TRT-P1 ITEM: 11.83A	TRT-P1 DESIGN PROCESS, REF PG P-27	CONTENTS FIELD ----- TRT DESCRIPTION AND CPT RESOLUTION OF THIS ISSUE IS CONTAINED IN ITEM 11.83A, TRT-P1, DESIGN PROCESS ISSUES.	TUE PROCEDURE (a) EOE: 5.01-03, 5.09-01 CAR 87-073 TASK DESCRIPTION: CPE-ID-SMEC-061 SDAR CP-87-10

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRIT RESOLUTION DOCUMENTS
--------------	-------	-------------------	--------------------------------

** 11 11.838	TRT-02 SSER: 11 ALLEG: TRT-02 ITEM: 11.838	DOCUMENTED CONTROL ISSUES (REF PG 0-9)	TRT OF THE 30 ALLEGATIONS AND CONCERN'S PERTAINING TO DOCUMENT CONTROL, 11 COULD NOT BE SUBSTANTIATED, 13 WERE SUBSTANTIATED, AND 6 WERE PARTIALLY SUBSTANTIATED. THOSE THAT WERE SUBSTANTIATED IN WHOLE OR PART RELATED TO PROCEDURAL DEVIATIONS OR ADMINISTRATIVE FLAWS IN THE DOCUMENT CONTROL FUNCTION, AS IT EXISTED AT THE TIME WHEN THE ALLEGATIONS ORIGINATED.
--------------	---	--	---

THE QA/QC GROUP FOUND THAT PRIOR TO 1984, THERE WERE NUMEROUS RECURRING ADMINISTRATIVE AND PROCEDURAL DEVIATIONS IN THE DOCUMENT CONTROL FUNCTION. MANY OF THESE RECURRING DEFICIENCIES WERE IDENTIFIED BY INTERNAL AND EXTERNAL AUDITS. BUT THERE WAS LITTLE FOLLOW-UP OR VERIFICATION BY THE ELECTRIC MANAGEMENT THAT EFFECTIVE CORRECTIVE ACTIONS WERE TAKEN, UNTIL EARLY IN 1984 WHEN THE DOCUMENT CONTROL CENTER (DCC) MONITORING TEAM BEGAN REPORTING TO SENIOR MANAGEMENT. THE CURRENT DOCUMENT CONTROL PROGRAM, WITH AN ESTIMATED ERROR RATE OF ONE PERCENT OR LESS, WAS FOUND TO BE ADEQUATELY STAFFED AND EFFECTIVE. THE PROBLEM OF INCORRECT AND INCOMPLETE DRAWING PACKAGES APPEARS TO HAVE BEEN CORRECTED.

THE QA/QC GROUP FOUND THAT THE ELECTRIC DID NOT REPORT THE IDENTIFIED DEFICIENCIES WITHIN THE DDC TO THE NRC AS REQUIRED BY 10 CFR 50.551(*). ONLY DEFICIENCIES IDENTIFIED BY THE ENGINEERING, CRAFT, AND TESTING DISCIPLINES WERE SUBMITTED TO THE NRC AS 10 CFR 50.551(*) ITEMS. (SEE ATTACHMENT 2, QA/QC CATEGORY 2.)

ALTHOUGH IT WAS ASSUMED BY QC THAT PAST FINAL INSPECTIONS AND ACCEPTANCE OF COMPLETED WORK WERE PERFORMED USING THE LATEST ISSUE OF DESIGN DRAWINGS, THE POTENTIAL EXISTED FOR ISSUING INCOMPLETE DOCUMENT PACKAGES TO CRAFT PERSONNEL, THUS THE LATEST REVISION OF DOCUMENTS MAY NOT ALWAYS HAVE BEEN USED. ACCORDINGLY, THE QA/QC GROUP PHYSICALLY COMPARED A SAMPLE OF INSTALLED HARDWARE TO THE AS-BUILT DOCUMENTATION IN THE PLANT PERMANENT RECORDS VAULT.

CIPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSIERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRTR RESOLUTION DOCUMENTS
		<p>THE RESULTS OF THIS COMPARISON AS PRESENTED IN CATEGORY 8 OF ATTACHMENT 2 (AQ-2a) GIVES EXAMPLES OF WHERE THE HARDWARE CONSTRUCTION DOES NOT MATCH THE DRAWINGS.</p> <p>IN SUMMARY, THE QA/QC GROUP FOUND THE CURRENT DOCUMENTATION CONTROL PROGRAM TO BE ACCEPTABLE. HOWEVER, PRIOR TO 1984, AS IDENTIFIED BY CAT AND TU ELECTRIC, THERE WAS A DOCUMENT CONTROL BREAKDOWN. ALTHOUGH MANY OF THE DOCUMENT CONTROL DEFICIENCIES HAVE BEEN CORRECTED, THE IMPLICATION OF PAST INADEQUACIES ON CONSTRUCTION AND INSPECTION HAVE POTENTIAL GENERIC SIGNIFICANCE WHICH HAS NOT YET BEEN FULLY ANALYZED BY TU ELECTRIC.</p>	

COPANACHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPT RESOLUTION DOCUMENTS
** 11 11.83C	TRT-03	ELEVEN ALLEGATIONS PERTAINED TO RECORDS; THREE WERE SUBSTANTIATED. THE THREE SUSTAINABLE ALLEGATIONS (AQ 49, 78, 125) PERTAIN TO THE LOSS OF CONSTRUCTION, FABRICATION, INSTALLATION AND INSPECTION RECORDS, WHICH WERE SUBSEQUENTLY FOUND, RECONSTRUCTED, OR REPLACED IN ACCORDANCE WITH APPROVED PROCEDURES. THE QA/QC GROUP CONCLUDES THAT THE RECORDS SYSTEM IS ADEQUATE AND ACCEPTABLE.	

COMPANIE PEAK STEAM ELECTRIC STATION (CPSES)

TNT ISSUES --- SERIES 07, 08, 10 and 11

ISSUE SUBJECT

TNT ISSUE SUMMARY

TNT/CPR1 RESOLUTION DOCUMENTS

* * 11 11-03B TNT-04 TRAINING AND QUALIFICATION ISSUES (REF PG 0-10)
SER: 11 TNT-04
ALLEG: TNT-04
ITEM: 11-03B

TNT

OF EIGHT ALLEGATIONS IN THIS CATEGORY, THREE COULD NOT BE SUBSTANTIATED. FIVE ALLEGATIONS WERE SUBSTANTIATED, OR WERE OF SUFFICIENT SUBSTANCE TO CAUSE CONCERN. THE QA/QC GROUP FOUND NUMEROUS DEFICIENCIES IN THE SITE INSPECTOR QUALIFICATION AND CERTIFICATION PROGRAM, INCLUDING THE FOLLOWING: AN IDENTICAL CERTIFICATION TEST COULD BE TAKEN AFTER FAILING THE FIRST ONE, AND THERE WAS NO LIMIT ON HOW MANY TIMES AN EXAMINATION COULD BE RETAKEN; TWENTY PERCENT OF THE 102 TRAINING RECORDS REVIEWED CONTAINED NO VERIFICATION OF EDUCATION OR WORK EXPERIENCE. THERE WERE NO GUIDELINES PROVIDED FOR THE USE OF WAIVERS FOR ON-THE-JOB TRAINING, ALTHOUGH WAIVERS WERE FREQUENTLY USED. SEVEN INSPECTORS WERE IDENTIFIED AS HAVING QUESTIONABLE QUALIFICATIONS, AND WHITE-OUT WAS USED ON CERTIFICATION TESTS.

THERE ALSO WERE NUMEROUS PROBLEMS IN THE NON-ASME (TU ELECTRIC) INSPECTOR CERTIFICATION TESTING, SUCH AS: NO REQUIREMENTS FOR ADDITIONAL TRAINING BETWEEN A FAILED TEST AND THE RETEST; NO TIME LIMITATION BETWEEN A FAILED TEST AND A RETEST; DIFFERENT SCORING METHODS TO GRADE THE ORIGINAL TEST AND THE RETEST; NO GUIDELINES ON HOW A TEST QUESTION SHOULD BE DISQUALIFIED; NO PROGRAM FOR PERIODICALLY ESTABLISHING NEW TESTS, EXCEPT WHEN PROCEDURES CHANGED, AND NO DETAILS ON HOW THE ADMINISTRATION OF TESTS SHOULD BE MONITORED. THE TNT ALSO FOUND THAT THERE WERE FIVE CHART PERSONNEL WHO TRANSFERRED INTO QC INSPECTION THAT HAD NO PRIOR BACKGROUND OR EXPERIENCE IN INSPECTION, AND ALSO WERE FOUND TO HAVE QUESTIONABLE QUALIFICATIONS. THESE PROBLEMS AMOUNT TO A PATTERN OF ACTIVITIES INDICATING INADEQUATE CONTROLS TO ENSURE CORRECT APPLICATION OF QC TRAINING AND QUALIFICATION PROGRAM, I.E., TO ASSURE THAT THE PROGRAM ACHIEVES, IMPLEMENTS, AND MAINTAINS REQUIREMENTS AS SET FORTH BY 10 CFR PART 50, APPENDIX B.

ALTHOUGH ON PAPER THE ASME (BAR) PERSONNEL TRAINING AND CERTIFICATION PROGRAM, AS ESTABLISHED BY THE

(REFER TO ITEM 11-84C FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TNT PROGRAMMATIC CATEGORIES)

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CRT RESOLUTION DOCUMENTS
		<p>ELECTRIC AND B&W PROCEDURES, MET THE REQUIREMENTS OF ANSI N45.2-6, AND REGULATORY GUIDE 1.5B. IN PRACTICE THESE GUIDELINES WERE NOT FOLLOWED. INSTEAD, THE PROGRAM, IN PRACTICE, FOLLOWED THE "EXCEPTION TO THE RULE" AND USED "OTHER FACTORS" AS THE NORMAL METHOD OF QUALIFICATION. OF THE 102 INSPECTOR RECORDS SAMPLED, MORE THAN 80 PERCENT OF THE INSPECTORS WERE QUALIFIED UNDER THE "EXCEPTION TO THE RULE" FACTOR.</p> <p>THE QA/OC GROUP NOTES THAT NOT ALL QC INSPECTORS HAD DOUBTFUL QUALIFICATIONS. FOR EXAMPLE, IN SOME SMALL GROUPS, SUCH AS THE DESIGN CHANGE VERIFICATION GROUP (DCVG), THE TRT QA/OC GROUP FOUND ONLY ONE OF 19 INSPECTORS THAT HAD QUESTIONABLE QUALIFICATIONS. BUT, THE QA/OC GROUP ALSO NOTES THAT OVER 80 PERCENT OF ALL SITE LINE QC INSPECTORS WERE QUALIFIED TO THE SECONDARY "EXCEPTION TO THE RULE" CLAUSE; AND THEN TO MAJOR MATTERS MORE SERIOUS, THIS SECONDARY PROGRAM HAD MANY DEFICIENCIES AND FORESEESES (PREVIOUSLY NOTED) THAT FURTHER DEPRAVED THE CREDIBILITY OF THE QUALIFICATIONS.</p> <p>THE TRT QA/OC GROUP CONCLUDES THAT THE WEAK QC QUALIFICATION PROGRAM MAY HAVE RESULTED IN THE NON-DETECTION OF OR FAILURE TO REPORT THE MAJOR DEFICIENCIES IDENTIFIED IN QA/OC CATEGORY 8, 8Q-50, AND IN TRT SSERS 7 THROUGH 10. THE QA/OC GROUP CONCLUDES THAT THE WIDESPREAD DEFICIENCIES AND MINIMAL REQUIREMENTS IN THE QC INSPECTOR QUALIFICATION PROGRAM HAVE POTENTIAL QUALITY AND GENERIC IMPLICATIONS.</p>	

Page No. 374
01/30/88

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERN 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPT RESOLUTION DOCUMENTS

THIS PAGE INTENTIONALLY LEFT BLANK

CIMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
--------------	-------	-------------------	--------------------------------

* * 11 11.83E TRT-05A
ISSUE: 11 REPAIR, REWORK AND MAINTENANCE
ALLEG: TRT-05A
ITEM: 11.83E

TRT

APPENDIX O --
(SED. 3.2.5, PG 0-111F)
OF 13 ALLEGATIONS IN THIS CATEGORY, 10 MORE
SUBSTANTIATED.

THE QA/OC GROUP FOUND THAT WELDERS FOLLOWED SPECIFIC WRITTEN PROCEDURES THAT DEFINED THE CRITERIA FOR DETERMINING WHEN DEFECTS REQUIRED INPROCESS WELDING REPAIRS FOR EACH TYPE OF WELD FABRICATION. WELD REPAIRS WERE MADE IN ACCORDANCE WITH REPAIR PROCESS SHEETS, WHICH DEFINED OPERATIONAL STEPS FOR MAKING REPAIRS.

TR ELECTRIC FIELD WELDS ON THE AUXILIARY FEEDWATER AND COMPONENT COOLING WATER SYSTEMS, ALTHOUGH NOT REQUIRED BY ASME CODE SECTION III, CLASSES, WERE EXAMINED RADIOGRAPHICALLY. THE RADIOGRAPHS WERE NOT INTERPRETED PROMPTLY, WHICH RESULTED IN DELAYED REPAIRS OF IDENTIFIED DEFECTIVE WELDS. THERE ARE NO ASME ACCEPTANCE CRITERIA FOR PROMPTNESS FOR WELDS THAT THE ASME CODE DOES NOT REQUIRE TO BE RADIOGRAPHED, ACCEPTED, DOCUMENTED AND SIGNED OFF PRIOR TO HYDROSTATIC TESTING OF THESE SYSTEMS. THE QA/OC GROUP FOUND NO OTHER EXAMPLES OF EXTENSIVE DELAYS IN THE REPAIR OF ASME RADIOGRAPHED MATERIAL.

ALTHOUGH ALLEGATIONS CONCERNING MISSED PERIODIC MAINTENANCE, AND CRAFT WORKERS "BOOTLEGGING" REMOTE WERE SUBSTANTIATED, THESE OCCURRENCES WERE DOCUMENTED ON NCRs (IN PERMANENT EQUIPMENT TRANSFERS (PETs)). AS ALLEGED, A DUPLICATION OF PAPERWORK ON FLANGE TRAVELERS DID OCCUR, BUT WAS IDENTIFIED BY TR ELECTRIC AND CORRECTED BY THE PAPER FLOW GROUP (PFG). THE QA/OC GROUP FOUND THAT THE VALVE DISC NUMBER ON THE TRAVELER DIFFERRED FROM THAT ON THE DATA REPORT; BUT THIS MISMATCH OF NUMBERS WAS ONLY A NOMENCLATURE ERROR, AND THE VALVE IN QUESTION HAD THE PROPER DISC INSTALLED. NO OTHER SPECIFIC EXAMPLES WERE FOUND.

THE QA/OC GROUP FOUND THAT THE VALVE DISASSEMBLY AND

CHAMOISE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES --- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
		REASSEMBLY PROCESS FOR INSTALLATION, MAINTENANCE AND TESTING HAS RESULTED IN COMPONENTS BEING LOST, DAMAGED, OR INTERCHANGED. THE RECURRENTNES DOCUMENTED IN NONCONFORMANCE REPORTS (NCR) AND PERMANENT EQUIPMENT TRANSFERS (PET) WERE INDICATIVE OF A PROBLEM WITH QUALITY IMPLICATIONS; HOWEVER, THE QA/OC GROUP COULD FIND NO EVIDENCE THAT CORRECTIVE ACTION WAS INITIATED TO DETERMINE THE ROOT CAUSE AND PREVENT RECURRENTNE OF THE PROBLEM. THE QA/OC GROUP CONCLUDES THAT THE FAILURE OF THE CORRECTIVE ACTION SYSTEM TO ADEQUATELY ADDRESS THIS RECURRING PROBLEM HAS QUALITY AND GENERIC IMPLICATIONS BECAUSE GALLING OR EVEN VALVE FAILURE MAY OCCUR IF VALVE BONNETS AND BODIES OF DIFFERENT PRESSURE AND TEMPERATURE RATINGS WERE MIXED.	

TR SUMMARY. ALTHOUGH 10 ALLEGATIONS WERE CONFIRMED, THE ITEMS WERE IDENTIFIED AND CORRECTED BY TU ELECTRIC. THE MAJOR EXCEPTION WAS THE RECURRING PROBLEM WITH VALVE PARTS BEING LOST, DAMAGED, OR INTERCHANGED AND THE FAILURE TO DETERMINE ROOT CAUSE AND PREVENT RECURRENTNE. AS STATED, THIS ITEM HAS QUALITY AND GENERIC IMPLICATIONS.

COPASHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE

ISSUE

TRT ISSUE SUMMARY

TUE/CPR/T RESOLUTION DOCUMENTS

** 11 11.63F TRT-03B
SSER: 11 ONSITE FABRICATION ISSUES (REF
ALLEG: TRT-03B PG 0-13)
ITEM: 11.63F

TRT
APPENDIX O -
(SEC. 3.2.6, PG 0-13)

THREE ALLEGATIONS WERE ASSESSED: ONE ALLEGATION CONSISTING OF 12 ITEMS OF CONCERN, WAS PARTICULARLY SUBSTANTIATED. THE QA/OC GROUP'S ASSESSMENT SUBSTANTIATED THE EXISTANCE OF PROCEDURAL NONCOMPLIANCES WHICH CREATE CONDITIONS POTENTIALLY ADVERSE TO QUALITY, AND WHICH HAVE GENERIC IMPLICATIONS. THE SUBSTANTIATED CONCERN ARE IDENTIFIED AS FOLLOWS.

THE QA/OC GROUP FOUND THAT THE IRON FABRICATION SHOP FABRICATED ITEMS BASED ON MATERIAL REQUISITIONS USING A WORD OR A SKETCH INSTEAD OF THE HANGER PACKAGE, CONTROLLED DRAWING, OR TRAVELER, AS REQUIRED BY PROCEDURES, AND THAT THE FABRICATION SHOP PERSONNEL WERE NOT FAMILIAR WITH THE FABRICATION PROCEDURES THAT CONTROLLED THE WORK PERFORMED UNDER THEIR SUPERVISION. ADDITIONALLY, FABRICATION PROCEDURES DID NOT IDENTIFY THE DESIGN SPECIFICATION REQUIREMENT OR A STANDARD FOR THREADS FABRICATED ON SITE. SITE OF SURVEILLANCES OF MISCELLANEOUS STEEL STORAGE AREAS WERE NOT PERFORMED. THERE WAS INADEQUATE CONTROL OF THE SCRAP/SALVAGE MATERIAL IN THE IRON FABRICATION SHOP LAYDOWN YARD. IN THAT THE MATERIAL WAS NOT IDENTIFIED AS SCRAP NOR WAS THE AREA RESTRICTED TO ACCESS, AND UNIDENTIFIED MATERIAL, RETURNED FROM THE FIELD, WAS MINGLED WITH SAFETY- AND INSURGENCY-RELATED MATERIAL. ALTHOUGH THE QA/OC GROUP DID NOT FIND ANY EXAMPLES OF THE LOSS OF MATERIAL TRACEABILITY, THE MATERIAL REQUISITIONS PREPARED IN THE IRON FABRICATION SHOP DID NOT COMPLY WITH THE APPLICABLE PROCEDURE BECAUSE THE INTENDED USE DESCRIPTIONS WERE VAGUE, AND IN MANY CASES THE CODE CLASS WAS NOT IDENTIFIED.

THE QA/OC GROUP FOUND THAT THE SUBSTANTIATED CONCERN CONSISTED OF NONCOMPLIANCES WITH SITE PROCEDURES; HOWEVER, THE QA/OC GROUP, IN ITS REVIEW, OBSERVATIONS AND WALKAROUNDS DID NOT FIND ANY EVIDENCE OF POOR WORKMANSHIP OR UNACCEPTABLE QUALITY OF THE FABRICATED

(REFER TO ITEM 11 AND FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMATIC CATEGORIES)

COMMERCIAL PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SERIES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
		ITEMS RELEASED TO CONSTRUCTION.	

THE QA/OC GROUP FINDS THAT THE NONCOMPLIANCES INDICATE A LACK OF PROCEDURAL AND MANAGEMENT CONTROL OF WORK FUNCTIONS IN THE IRON FABRICATION SHOP AND THE POTENTIAL FOR HARDWARE FABRICATION ERRORS PRESENTS A QUALITY CONCERN OF POSSIBLE GENERIC IMPLICATIONS.

CERANICHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY		TRT/CPT RESOLUTION DOCUMENTS
		TRT	REF ID	
** 11 11.832 TRT-05C SSER: 11 ALLEG: TRT-05C-0-13) ITEM: 11.842	HOUSEKEEPING ISSUES (REF ID: APPENDIX 0 (SSC: 3.2.7, PGS 0 - 13 & 0 - 14))	TRT ---- APPENDIX 0 (SSC: 3.2.7, PGS 0 - 13 & 0 - 14)	----	(REFER TO ITEM 11.842 FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT (PROGRAMMATIC CATEGORIES))

TWO ALLEGATIONS WERE INVESTIGATED BY THE TRT. THE ALLEGATION RELATING TO INADEQUATE CLEANLINESS CONTROLS DURING THE EARLY STAGES OF CONSTRUCTION (AQ-54) WAS SUBSTANTIATED. TU ELECTRIC'S OR SURVEILLANCE INSPECTIONS REPORTED A SUBSTANTIAL NUMBER OF CLEANLINESS PROCEDURE VIOLATIONS, WHICH WERE SUBSEQUENTLY CORRECTED. THE OTHER ALLEGATION, CONCERNING A SUPERVISION & INSTRUCTIONS TO DISREGARD SOME REACTOR VESSEL CLEANLINESS CONTROL REQUIREMENTS (AQ-65), COULD NOT BE SUBSTANTIATED.

THE TRT ASSESSED THE CURRENT HOUSEKEEPING SYSTEM OF CLEANLINESS AND EQUIPMENT PROTECTION. PERFORMED A MAJOR SURVEILLANCE OF UNITS 1 AND 2, AND REVIEWED CLEANLINESS CONTROL PROCEDURES, AND FOUND THAT THE OVERALL PROGRAM FOR DETECTION AND CORRECTION OF HOUSEKEEPING DEFICIENCIES APPEARED TO BE SATISFACTORY.

DURING THE TRT'S ASSESSMENT, TWO ITEMS WERE IDENTIFIED THAT REQUIRE TU ELECTRIC'S ACTION. THE FIRST PERTAINS TO THE NUMBER OF SWIPE TESTS REQUIRED BY DRAFT PROCEDURE FP-55-06 TO ASSURE THAT THE REACTOR VESSEL HAD BEEN ADQUATELY CLEARED. THE SECOND PERTAINED TO AN OBSERVATION THAT NOT ALL PLATE SUPPORT SURFACES WERE PROTECTED FROM UNLOADING CONSTRUCTION ACTIVITY.

Page No. 180
01/30/86

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SITES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPT RESOLUTION DOCUMENTS
** 11 11.038	TRT-050 NON-COMPLIANCE REPORT ISSUES (REF PG 0-14.)	THE TRT DESCRIPTION AND CPT RESOLUTION OF THIS ISSUE IS CONTAINED IN ITEM 11.048. TRT-F-5. NONCOMPLIANCES AND CORRECTIVE ACTIONS	REFER TO ITEM 11.048 FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT NONCOMPLIANCES

CORPORATE PEAK STEAM ELECTRIC STATION (CPSES)

TBT ISSUES --- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TBT ISSUE SUMMARY	TBT/CPT RESOLUTION DOCUMENTS
--------------	-------	-------------------	------------------------------

** 11	11.83.3	TBT-06 QC INSPECTION ISSUES (REF PG 0-15)	TBT SIX ALLEGATIONS WERE REVIEWED BY THE QA/OC GROUP. ONE ALLEGATION WAS PARTIALLY SUBSTANTIATED (AO-75). THE ALLEGATION THAT AN INSPECTOR WAS TOLD TO IGNORE PROBLEMS WITH PIPE WRAP RESTRAINTS WAS SUBSTANTIATED (AO-36).
-------	---------	---	---

NUMEROUS VENDOR WELD IRRREGULARITIES WERE IDENTIFIED BY
SITE QA INSPECTORS ON CHICAGO BRIDGE AND IRON (CBI)'
PIPE WRAP RESTRAINTS. GIBBS & WILL (G&W) STRUCTURAL
ENGINEERING EVALUATED THE SERIOUSNESS OF DEFECTS IN
EACH RESTRAINT. BASED ON THIS REVIEW, G&W
DISPOSITIONED 67 RESTRAINTS AS HAVING INSIGNIFICANT
DEFECTS. OF THE 48 REMAINING RESTRAINTS, 21 WERE
SELECTED AS MOST CAUSE AND THE WELDS ON THESE 21
RESTRAINTS WERE REINSPECTED THROUGH PAINT IN SOME
CASES. A STRESS ANALYSIS WAS ALSO REVIEWED FOR THESE 21
RESTRAINTS, AND BASED ON THIS INSPECTION AND ANALYSIS,
ALL RESTRAINTS WERE FOUND ACCEPTABLE. THE QA/OC GROUP
FOUND THAT THE SELECTION OF MOST CASE WELDS AND THEIR
MEANANLIS WAS NOT ACCURATELY DOCUMENTED TO PERMIT
REVIEW. ACCORDINGLY, THE QA/OC GROUP CONCLUDED THAT
THE TECHNICAL CONCERN RELATED TO THIS ISSUE HAD BEEN
SUBSTANTIATED AND HAS POTENTIAL QUALITY AND GENERIC
IMPLICATIONS.

THE ALLEGATION THAT FUEL POOL WELD RADIGRAPHY WAS NOT
COMPLETED WAS NOT SUBSTANTIATED (PART OF AO-55).

THE QA/OC GROUP FOUND AN EXCESSIVE NUMBER OF
IRREGULARITIES IN THE INSPECTION TRAVELERS FOR THE
FUEL POOL LINER. THESE DOCUMENTATION ANOMALIES DID
NOT APPEAR TO BE FALSIFICATIONS, BUT OCCURRED BECAUSE
OF POOR QA PRACTICES. THE QA/OC GROUP CONCLUDES THAT
DOCUMENTATION ANOMALIES RESULTED FROM A POOR SYSTEM
FOR CONTROL OF THESE PARTICULAR TRAVELERS, AND FROM
THAT OF A POORLY IMPLEMENTED QC INSPECTION PROGRAM.

OPWANNE PEAK STEAM ELECTRIC STATION (CPSE)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CINT RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

** 11 11.03K TRT-07
SOUR: 11 QA SCOPE ISSUES (REP. PG 0-16)
ALLEG: TRT-07
TRTB: 11.03K

TRT

APPENDIX P -
(SEC. 3.2.11, PG 0-16 AND 0-17)
THE TRT REVIEWED 13 ALLEGATIONS IN THIS CATEGORY. FOUR
ALLEGATIONS WERE SUBSTANTIATED (AO-20, -126, -113,
-133), THREE WERE PARTIALLY SUBSTANTIATED (AO-69,
-12-, -132) AND SIX WERE NOT (AO-6, -9, -25, -112,
-122, -127). BASED ON REVIEWS AND INTERVIEWS CONDUCTED
BY THE TRT, THE ALLEGATION AND CONCERN THAT QC WAS
RELUCTANT TO REPORT DEFICIENCIES IN THE PAST COULD NOT
BE SUBSTANTIATED OR REFUTED. IN REGARDS TO THE
ALLEGATION OF CARELESS MANUFACTURE, DURING ITS
AS-BUILT INSPECTIONS THE TRT FOUND OBVIOUS CARELESS
MANUFACTURE THAT QC FAILED TO IDENTIFY.

WITH RESPECT TO THE RECEIPT OF "NONCONFORMING" MATERIAL
AT CPSE, THE QA/QC GROUP FOUND THAT THE RECEIVING
INSPECTION SYSTEM USED AT CPSE WAS APPROPRIATE TO
PRECLUDE INSUFFICIENTLY INSPECTED OR NONCONFORMING
MATERIAL FROM BEING RELEASED FOR INSTALLATION.

THE TRT COULD NOT SUBSTANTIATE THE ALLEGATION AND
CONCERN IN REGARDS TO THE QUALIFICATIONS OF BROWN &
ROOT OR CONSTRUCTION MANAGERS. BROWN & ROOT OR
MANAGEMENT AND ENGINEERS JOB CLASSIFICATIONS/POSITIONS
PREDOMINANTLY INCLUDED SPECIFIC EDUCATION AND
EXPERIENCE REQUIREMENTS. BASED ON THE REVIEW OF
SELECTED MANAGERS QUALIFICATIONS (EDUCATION/TRAINING),
IT WAS NOTED THAT THE EDUCATION REQUIREMENTS FOR A
UPPER MANAGEMENT POSITION WERE WAITED USING AN
EXCLUSION CLAUSE. THIS PERMITTED WORK EXPERIENCE TO BE
WHOLLY SUBSTITUTED FOR EDUCATION REQUIREMENTS. THE
ALTERATION OF MANAGEMENT POSITION PREREQUISITES IS NOT
A VIOLATION OF QC REQUIREMENTS. NEVERTHELESS, SUCH
PRACTICE IS ANOTHER EXAMPLE OF BROWN & ROOT OVERUSE OF
THE "EXCEPTION TO THE RULE" CLAUSE."

THE TRT SUBSTANTIATED THE ALLEGATION AND CONCERN OF
THE POTENTIAL FOR CRAFT PERSONNEL AND QC INSPECTORS
REVISING RECORDS OF THEIR OWN WORK. BOTH BROWN & ROOT
AND THE AUTHS ACKNOWLEDGED THAT PAST INSTANCES OCCURRED

COMMERCIAL STEAM ELECTRIC STATION (CPES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE ISSUE TRT ISSUE SUMMARY

TUE/CPT RESOLUTION DOCUMENTS

IN WHICH RECORD REVIEWERS VERIFIED/ACCEPTED INSPECTION RECORDS THAT CONTAINED THE RESULTS OF THEIR OWN QC INSPECTIONS. THE ANI REQUIRED SUCH RECORDS TO BE INDEPENDENTLY REVIEWED SINCE RECORD REVIEWERS WERE PLACED IN POSITION TO REVIEW THEIR OWN WORK. THE INDEPENDENCE OF RECORD REVIEWERS IN THE PAST IS SUSPECT.

THE ALLEGATION AND CONCERN THAT QA LACKED ORGANIZATIONAL INDEPENDENCE FROM CONSTRUCTION COULD NOT BE SUBSTANTIATED OR REFUSED.

THE TRT ALSO CONCLUDES THAT IMPROVEMENTS NEED TO BE MADE IN THE MANAGEMENT OF TU ELECTRIC's EXIT INTERVIEW PROGRAM, WHICH APPEARED TO LACK OBJECTIVITY AND EFFECTIVENESS.

WITH RESPECT TO TU ELECTRIC's AUDITS AND AUDITORS, THE TRT FOUND THAT DURING THE PEAK CONSTRUCTION PERIOD (1981-1982), THE AUDIT GROUP CONSISTED OF ONLY FOUR AUDITORS WITH RESPECT TO THE ALLOCATION AND CONCERN THAT THE AUDIT REPORTS WERE CHANGED, THE QA/GC GROUP FOUND THAT THE IDENTIFIED AUDIT REPORT WAS BASED ON INCORRECT REGULATORY REQUIREMENTS. THE CHANGES MADE BY THE QA SUPERVISOR WERE APPROPRIATE. THE TRT NOTES THAT WHAT IS IMPROVANT IS THAT THE AUDITORS WERE INADEQUATELY TRAINED AND DID NOT HAVE ADEQUATE PROCEDURES TO PERFORM THEIR AUDIT TASK CORRECTLY.

THE ALLEGATION AND CONCERN THAT TU ELECTRIC MANAGEMENT LACKED COMMITMENT TO AN ADEQUATE QA/GC PROGRAM WAS SUBSTANTIATED. * & - FAILURE TO PERFORM MANAGEMENT ASSESSMENT AND REVIEW OF THE EFFECTIVENESS OF THE QA PROGRAM AND UNIFORMLY REPORTING OF SIGNIFICANT DEFICIENCIES AS REQUIRED BY 10 CFR 50.551(e). ALTHOUGH TU ELECTRIC's DOCUMENTED QUALITY PROGRAM MANUAL MET THE NRC's REQUIREMENTS, THE TRT FOUND THAT THE IMPLEMENTATION OF THE QA PROGRAM IN A NUMBER OF AREAS WAS INEFFECTIVE. BECAUSE THERE WAS A LACK OF SENIOR TU ELECTRIC MANAGEMENT COMMITMENT TO AND VERIFICATION OF, AN EFFECTIVELY IMPLEMENTED QA PROGRAM.

IN SUMMARY, THE TRT CONCLUDES THAT THE SIGNIFICANCE AND CRITICAL IMPLICATIONS OF AN INEFFECTIVE QA PROGRAM

CHAMONIX PEAK STRAIN ELECTRIC STATION (CPSES)

TNT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	TNT ISSUE SUMMARY	TNT/CERT RESOLUTION DOCUMENTS
	IMPLEMENTATION AND REFLECTION IN THE RESULTS OF THE TNT - EVALUATION OF THE GALIC PROGRAM AS CPSES, INCLUDING AD-BUILT INSPECTIONS OF COMPLETED SYSTEMS OR COMPONENTS, WHICH HAD BEEN INSPECTED AND ACCEPTED BY TU ELECTRIC	

IMPLEMENTATION AND REFLECTION IN THE RESULTS OF THE TNT - EVALUATION OF THE GALIC PROGRAM AS CPSES, INCLUDING AD-BUILT INSPECTIONS OF COMPLETED SYSTEMS OR COMPONENTS, WHICH HAD BEEN INSPECTED AND ACCEPTED BY TU ELECTRIC

CORPORATE PEAK STEAM ELECTRIC STATION (CPSER)

TRT ISSUES -- SITES 07, 08, 10 and 11

ISSUE SOURCE TRT ISSUE SUMMARY

** 11 11.03L TRT-08 AS BUILT ISSUES (REF PG 0-17)
SITES: 11
ALLEG: TRT-08
ITEM: 11.03L

TRT

THE QA/OC GROUP REVIEWED FOUR ALLEGATIONS IN THIS CATEGORY. TWO ALLEGATIONS WERE NOT SUBSTANTIATED AND TWO WERE PARTIALLY SUBSTANTIATED.

WITH RESPECT TO THE ALLEGATION AND CONCERN THAT CRAFT PERSONNEL WOULD MAKE THINGS FIT, AND WORK WOULD BE VOLVED BY ENGINEERS WRITING AS BUILT ON USE AS-IS ON THEM, THE QA/OC GROUP FOUND THAT MODIFICATIONS TO VENDOR-CERTIFIED DRAWINGS, WHICH REFLECTED THE AS-BUILT CONDITION, WERE PROBABLY INCORRECTED BY THE VENDOR. * ONSITE REPRESENTATIVE IN ACCORDANCE WITH SITE PROCEDURES, THE QA/OC GROUP REVIEWED 72 WORK THAT WERE DISPOSITIONED USE AS-IS AND FOUND NONE THAT WERE TEMPORARILY DISPOSITIONED.

THE POST-CONSTRUCTION VERIFICATION PROGRAM (PCPP) WALKAROUNDS WERE MADE AFTER FINAL INSPECTIONS AND PRIOR TO A PLANT AREA BEING TURNED OVER TO THE TU ELECTRIC STARTUP TESTING ORGANIZATION. WALKAROUNDS BY PLANT OPERATIONS PERSONNEL WERE NOT CONSIDERED TO BE INSPECTIONS, BUT SERVED TO IDENTIFY AND CORRECT ANY REMAINING DEFICIENCIES. THE QA/OC GROUP COULD NOT SUBSTANTIATE MOST OF THE ALLEGATIONS AND CONCERNS RELEVANT TO THE PCPP. DURING THE COURSE OF ITS REVIEW, THE QA/OC GROUP FOUND CERTAIN PROGRAMMATIC WEAKNESSES DUE TO A LACK OF GUIDANCE WITH RESPECT TO THE LEVEL OF DEFICIENCY REQUIRED TO INITIATE AN NCR, AND WITH RESPECT TO TRENDING NONCONFORMANCES. THE MAIN WEAKNESS APPEARED TO BE IN HOW TO DETERMINE WHETHER AN IDENTIFIED NONCONFORMANCE WARRANTED MORE EXTENSIVE CORRECTIVE ACTION OR WARRANTED A BROADER ASSESSMENT FOR GENERIC CONCERN.

THE QA/OC GROUP POSSESSED SEVEN PRINCIPAL CONCERNS WITHIN ONE ALLEG. --78 (AQ-30) ABOUT THE AS-BUILT INSPECTION PROGRAM USED BY TU ELECTRIC TO ADDRESS THE NCR. * INSPECTION AND ENFORCEMENT BULLETIN (IEB) 79-14, WHICH INVOLVED VERIFICATION OF INPUT USED IN SEISMIC ANALYSES FOR AS-BUILT SAFETY-RELATED PIPING SYSTEMS. THE QA/OC GROUP CONDUCTED FIELD INSPECTIONS

TRT/CPPR RESOLUTION DOCUMENTS

FOR: COMBUSTION SUPPORTS TRAIN A & B AND TRAIN C LARGER THAN 2 INCH DIAMETER.
FOR: COMBUSTION SUPPORTS TRAIN C 2 INCH DIAMETER AND LESS
FOR: CABLE TRAY AND CABLE TRAY HANGERS
FOR: LARGE BORE PIPING AND PIPE SUPPORTS
FOR: SMALL BORE PIPING AND PIPE SUPPORTS
FOR: EQUIPMENT QUALIFICATION
FOR: ELECTRICAL
FOR: INSTRUMENT AND CONTROL
FOR: HVAC
FOR: CIVIL STRUCTURAL
FOR: MECHANICAL

CHURONNE PEAK STEAM ELECTRIC STATION (CP200)

TBT ISSUES -- SORBS 07, 08, 10 and 11

ISSUE SOURCE TBT ISSUE DATE TBT ISSUE SUBJECT

TBT/CPT RESOLUTION DOCUMENTS

IN UNIT 1 IN AN EFFORT TO DETERMINE WHETHER THE ELECTRIC & AS-BUILT INSPECTION PROGRAM FUNCTIONED IN PROPER RESPONSE TO APPLICABLE CRITERIA OF 10 CFR PART 50, APPENDIX B, AND THE REQUIREMENTS OF IEB 79-14, PERTAINING TO THE CONCERN'S OF THE PRINCIPAL ALLEGATIONS, AND TO VERIFY WHETHER THE PLANT'S AS-BUILT CONDITION FOR PIPE SUPPORTS WAS CONFIRMED IN THE FINAL DESIGN, THE QA/QC GROUP CONCLUDED THAT THE ALLEGATIONS AND CONCERN'S INVOLVING THE IEB 79-14 ISSUES WERE NOT SUBSTANTIATED.

AS A FOLLOW-UP TO THE IEB 79-14 ISSUE, THE QA/QC GROUP MADE AN INSPECTION OF 42 PIPE SUPPORTS AND 5 ELECTRICAL RACKEY RANGERS AND CONDUIT SUPPORTS AND SELECTED ATTRIBUTES ON 92 ADDITIONAL PIPE SUPPORTS IN UNIT 1 AND FOUND NUMEROUS DEFICIENCIES. THESE INSPECTIONS WERE OF COMPLETED SYSTEMS OR COMPONENTS THAT HAD BEEN PREVIOUSLY INSPECTED AND ACCEPTED BY QC AS MEETING THE RESPECTIVE CONSTRUCTION AND INSTALLATION REQUIREMENTS. THE AREAS INSPECTED HAD BEEN CLEARED AND SECURED READY FOR FUEL LOAD.

ALTHOUGH THE AS-BUILT ASSESSMENT DID NOT SPECIFICALLY ASSOCIATE THE IDENTIFIED HARDWARE PROBLEMS WITH DESIGN OR DOCUMENT CONTROL DEFICIENCIES, SOME OF THE PROBLEMS IDENTIFIED COULD HAVE RESULTED FROM NOT USING THE LATEST DOCUMENT FACILITIES FOR CONSTRUCTION AND INSPECTION. THE QA/QC GROUP AS-BUILT IDENTIFICATION INSPECTION OF PIPE SUPPORTS AND ELECTRICAL RACKEY RANGERS AND CONDUIT SUPPORTS FOUND SOME EXAMPLES OF FAULTY CONSTRUCTION BY CRAFT PERSONNEL, INSTALLED HARDWARE THAT DID NOT MATCH THE AS-BUILT DRAWINGS, AND UNPREDICTIVE QC INSPECTIONS IN THE FIELD. ALSO, TWO OF THE QC INSPECTION PROCESSES HAD SEVERAL PROBLEMS:

- (1) A LACK OF DEFINITION OF TOLERANCE RANGE FOR TWO INSPECTION CRITERIA, (2) THE TABLE FOR MINIMUM THREAD ENGAGEMENT OF BOLTS IN SPANNER ADAPTER PLATES HAS IN POTENTIAL CONFLICT WITH ASME CODE REQUIREMENTS; AND
- (3) INSPECTION REQUIREMENTS FOR THREADED FASTENERS AND FOR LOAD PINS OR NY SUPPORTS FOUND IN THE PLANT WERE NOT APPLIED.

THE OMISSION OF LOCKING DEVICES OR NY SUPPORT THREADED

COMMERCIAL STEAM ELECTRIC STATION (CPOSE)

TNT ISSUED -- SURES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TNT/CPO/TN RESOLUTION DOCUMENTS
		<p>FASTENERS IN UNIT 1 WAS NOT REPORTED ON AN NOR BY QC FOR DISPOSITIONING BY ENGINEERING AND WAS NOT REPORTED TO NMC UNDER 10 CFR PART 50.551(w). INSTEAD, TUSCO ENGINEERING STATED BY MEMORANDUM THAT EXISTING PAINT ON THE THREADS WAS ACCEPTABLE AS A LOCKING DEVICE. THE QUALITY ASSURANCE SPECIFICATION FOR PAINTING OF SUPPORTS WAS INADEQUATE IN THE AREA OF INSPECTION OF PAINTED THREADS, WHICH ACCORDING TO TU ELECTRIC SHOULD BE LOCKING DEVICES ON NY SUPPORTS.</p> <p>IN THE LIMITED INSPECTION BY THE QA/OC GROUP, THE FREQUENCY AND REPEATABILITY OF DEFICIENCIES RELATED TO PIPE SUPPORTS WERE MOST NOTABLE WITH RESPECT TO: EXCESSIVE FREE GAP AT THE SUPERICAL BEARINGS OF SNUBBERS AND SWAY STRUTS, STRUT AND SNUBBER FASTENERS NOT PROPERLY SECURED, AND INSUFFICIENT THREADS ENGRAVED ON BOLTS IN SHOCK ARRESTER PLATES. THE QA/OC GROUP ALSO FOUND A HIGH RATE OF REJECTABLE CHARACTERISTICS ON CLASS 1E ELECTRICAL RACDAY BANDELS AND CONDUIT SUPPORTS.</p> <p>THE QA/OC GROUP CONCLUDES THAT FOR PIPE SUPPORTS IN THESE SYSTEMS AND COMPONENTS INSPECTED, SOME CORE REQUIREMENTS, QUALITY ACCEPTANCE STANDARDS, DESIGN OBSERVATIONS, AND SITE OF INSPECTION WERE NOT FOLLOWED CONSISTENTLY. THE QA/OC GROUP ALSO CONCLUDES THAT THE QC INSPECTION OF CERTAIN ELECTRICAL RACDAY BANDELS AND CONDUIT SUPPORTS WAS UNSATISFACTORY IN THAT VARIOUS UNACCEPTABLE FABRICATION AND INSTALLATION CHARACTERISTICS WERE NOT REPORTED. BASED ON THE QA/OC GROUP INSPECTION OF 42 PIPE SUPPORTS, 5 ELECTRICAL SUPPORTS AND SELECTED ATTRIBUTES ON 92 ADDITIONAL PIPE SUPPORTS, AND CONSIDERING THE RATE OF OCCURRENCE OF NONCOMPLIANCE, THE QA/OC GROUP CONCLUDES THAT SOME TYPES OF DEFICIENCIES MAY BE GENERIC IN NATURE. THROUGHOUT UNIT 1, DEFICIENCIES IN LOAD PIN LOCKING DEVICES FOR SWAY STRUTS AND SNUBBERS, THREE-PIECE ENGRAVEMENT OF BOLTS IN SNUBBER ADAPTER PLATES, BILLET BOLT MOUNTATION, AND INADEQUATE LOCKING DEVICES ON NY SUPPORT THREADS, EACH HAS POTENTIAL QUALITY AND SAFETY IMPLICATIONS. (SEE ATTACHMENT 2, CATEGORY B, AQ-59.)</p> <p>IN SUMMARY, THE QA/OC GROUP MADE A LIMITED INSPECTION</p>	

CHARLOTTE PEAK STEAM ELECTRIC STATION (CPSES)

TBT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TBT ISSUE SUMMARY	TUE/CPRIT RESOLUTION DOCUMENTS
		OF INSTALLED OR ACCEPTED PIPE SUPPORTS, ELECTRICAL BANDELS, AND CIRCUIT SUPPORTS AND CONCLUDED, IN GENERAL, THAT THE FINAL QC INSPECTIONS WERE INADEQUATE BECAUSE THE FREQUENCY OF RECORDED DEFICIENCIES IS IDENTIFIED DURING THE INSPECTION WERE EXCESSIVE.	
		THE QA/QC GROUP CONCLUDES THAT THE MOST IMPORTANT OA CONCERN RESULTING FROM THE AS-BUILT INSPECTION EFFORT IS THAT QC DID NOT DETECT AND REPORT THESE OBVIOUS NONCOMPLYING CONDITIONS.	

COMMERCIAL STEAM ELECTRIC STATION (COPPER)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/COPR RESOLUTION DOCUMENTS
** 11 11.04A SOUR: 12 DESIGN PROCESS ISSUES REF ID: ALL 10: TRT-01 ITEM: 11.04	TRT-01 TRT APPENDIX D COPR: 3-2-1, PG 0-91	TRT RECEIVED SIX ALLEGATIONS PERTAINING PRINCIPALLY TO DESIGN CHANGE ISSUES THAT WERE SUBSTANTIATED IDENTIFIED DRAWINGS HAD ERRORS IN MOLD SIZE AND LOCATION. CERTIFIED DRAWINGS WERE REVISED TO REFLECT AS-BUILT CONDITIONS, AND VARIOUS DOCUMENTS WERE NOT CONTROLLED.	THE PROCEDURE(S) SCE: 5-01-03, 5-08-01 CAR: 87-073 TASK DESCRIPTION: CPE-TD-SMRC-061 SMAR: CP-87-10

ELEVEN SUPPORTS WERE INSPECTED BY THE QA/QC GROUP TO ESTABLISH WHETHER THE AS-BUILT CONDITIONS OF THESE PIPE SUPPORTS WERE FOUND TO HAVE MOLD PROBLEMS (COMBINED AND OVERLOADING OF MOLDS). BOTH CONDITIONS REQUIRED ENGINEERING DISPOSITION TO ACCEPT AS-IS, OR TO REPAIR. NOT ALL THIRTEEN CONDITION WOULD HAVE REQUIRED A DRAWING CHANGE. THEREFORE, IN THIS SAMPLE NO DISAGREEMENT WAS IDENTIFIED BETWEEN THE CERTIFIED DRAWINGS AND THE AS-BUILT SUPPORTS.

TRT FOUND THAT CHANGES TO DESIGN DRAWINGS AND VERSION-CERTIFIED DRAWINGS WERE MADE AFTER THE PIPE SUPPORTS HAD BEEN INSTALLED, AND THE SUPPORTS WERE INSPECTED AFTER THE DRAWINGS WERE VENDEO CERTIFIED. THESE ACTIONS, ALTHOUGH THEY MAY HAVE APPEARED TO BE UNCONTROLED DID NOT VIOLATE PROCEDURES OR NAC REQUIREMENTS AND THE ANALYSIS OF THESE CHANGES WAS IN ACCORDANCE WITH PROCEDURES.

TRT'S ASSESSMENT OF THE ITERATIVE DESIGN PROCESS RELATING TO PROCESSING DESIGN FIELD CHANGES DID NOT IDENTIFY ANY GEOMETRICAL DEFICIENCIES THAT COULD CAUSE A BREAKDOWN IN THE DESIGN PROCESS. HOWEVER, AN IN DEPTH ASSESSMENT OF THE OVERALL DESIGN PROCESS WILL BE INCLUDED IN A FUTURE STUDY PERTAINING TO THE CYBER INDEPENDENT ASSESSMENT PROGRAM (IAP). APPENDIX F OF SUDR-11 PROVIDED A CUMULATIVE ASSESSMENT OF THE DESIGN PROCESS BASED ON THE FINDINGS OF THE ENTIRE TRT.

APPENDIX F -
(COPR: 4-1, PG 9-27)

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRIT RESOLUTION DOCUMENTS
		<p>THE ASSESSMENT OF DESIGN PROCESS GENERALLY FOCUSED ON A REVIEW OF CONTROL OF CHANGES TO DESIGN DOCUMENTS, PRINCIPALLY VENDOR DESIGNS, INCORPORATION OF FIELD CHANGES IN THE DESIGN, AND DESIGN INTERACTION WITH PLANT ORGANIZATIONS. FROM THE QA/QC POINT OF VIEW, TRT FINDS THAT THE DESIGN PROCESS FOR CORANCHE PEAK IS BASED ON PROCEDURES CONSISTENT WITH MAC REQUIREMENTS AND THAT THESE PROCEDURES WERE IMPLEMENTED. ACTUAL DESIGN PROCESS PERFORMANCE, HOWEVER, DISPLAYED SOME DEFICIENCIES. DESIGN CHANGES (DCAs AND CMCs) WERE PERMITTED TO ACCUMULATE AGAINST BASIC DESIGN DOCUMENTS WITH NO PROGRAM REQUIREMENT FOR THEIR TIMELY INCORPORATION INTO THE DRAWINGS. MEASURES HAVE NOW BEEN ESTABLISHED TO QUICKEEN THE INCORPORATION OF CHANGES AND TO LESSEN THE CONTROL PROBLEMS AND DELAYS PREVIOUSLY EXPERIENCED.</p> <p>TRT FOUND EXAMPLES OF INEFFECTIVE INTERACTION AMONG THE ENGINEERING, CONSTRUCTION, AND QUALITY CONTROL GROUPS THAT WAS EVIDENT BECAUSE OF INCOMPLETE OR INADEQUATE WORK INSTRUCTIONS FOR CRAFT PERSONNEL, DESIGN ACCEPTANCE OF QUESTIONABLE CONSTRUCTION PRACTICES, INADEQUATE DESIGN ANALYSES OF FIELD CHANGES, AND INCOMPLETE SEISMIC ANALYSES. INCR DISPOSITIONS BY ENGINEERS WERE SOMETIMES POOR IN JUDGMENT AND LACKING IN ANALYSIS AND IN TECHNICAL DEPTH.</p> <p>BECAUSE A BASIC PREMISE IN DESIGNING A PIPING SYSTEM INCLUDES THE FACT THAT SUPPORT DESIGNS WILL REFLECT THE ASSUMPTIONS MADE IN THE ANALYSIS OF THAT PIPING, THE FAILURE OF THE DESIGN PROCESS TO REQUIRE GIBBS & HILL TO REVIEW DESIGNS AND MODIFICATIONS OF PIPE SUPPORTS PRIOR TO FABRICATION AND INSTALLATION, IS OF CONCERN.</p> <p>THERE WERE INSTANCES OF FAILURE TO CONTROL QUALITY STANDARDS IN DESIGN DOCUMENTATION (SEE SSER 8 AND 10). THERE WAS ALSO FAILURE TO NOTIFY THE NRC OF CHANGES TO THE FSAR (SEE SSER 10).</p> <p>WITHIN THE SCOPE OF TRT QA/QC GROUP's ASSESSMENT OF THE DESIGN PROCESS, THE INTERACTIONS AMONG THE ENGINEERING, CONSTRUCTION AND QC GROUPS, AND PROGRAM</p>	

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
		DEFICIENCIES PRESENTED, APPEAR TO BE THE ONLY DEFICIENT AREAS ADDRESSED BY TU ELECTRIC. A MORE COMPREHENSIVE ASSESSMENT OF THIS DESIGN PROCESS WILL BE INCLUDED IN FUTURE SER SUPPLEMENTS DEALING WITH THE NRC's REVIEW OF FINDINGS FROM THE CYGNA INDEPENDENT ASSESSMENT PROGRAM.	

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

** 11 11.848 TRT-P2
SSER: 11 DOCUMENT CONTROL (REF PG P-27) TRT
ALLEG: TRT-P2
ITEM: 11.848

THE TRT ASSESSMENT OF THE DOCUMENT CONTROL FUNCTION FOR THE PERIOD FOLLOWING JULY 1984, INDICATES THAT THE PREPARATION, ISSUANCE AND CHANGES TO DOCUMENTS THAT SPECIFY QUALITY REQUIREMENTS OR PRESCRIBE ACTIVITIES AFFECTING QUALITY ARE ADEQUATELY CONTROLLED. DOCUMENTATION PACKAGES REVIEWED AT THE POINT OF ISSUE, AND IN THE FIELD WHERE PRESCRIBED ACTIVITIES WERE BEING PERFORMED, WERE FOUND TO BE COMPLETE AND CURRENT. FURTHER, A SAMPLE OF SAFETY-RELATED QUALITY RECORDS STORED IN THE PERMANENT PLANT RECORDS VAULT (PPRV) WAS REVIEWED AND FOUND TO BE ACCEPTABLE. INCLUDED IN THE DOCUMENTATION PACKAGES WERE COMPLETED RECORDS OF PIPING, PIPING SUPPORTS (HANGERS), ASSEMBLED AND/OR INSTALLED COMPONENTS, FABRICATION AND INSPECTION/TESTING DATA, INCLUDING WALKDOWN INSPECTION CHECK LISTS AND THE APPLICABLE N-3 DATA REPORTS. IN-PROCESS AND FINAL INSPECTION AND ACCEPTANCES FOR COMPLETED RECORD PACKAGES APPEARED TO HAVE BEEN PERFORMED TO THE LATEST REVISION OF DRAWINGS AND SPECIFICATIONS.

HOWEVER, THE HISTORY OF RECURRING DOCUMENT CONTROL DEFICIENCIES PRIOR TO JULY 1984 RAISES CONCERN ABOUT CERTAIN ASPECTS OF THE QUALITY OF CONSTRUCTION. FOR EXAMPLE, THE TRT OBSERVED DEFICIENCIES IN COATING INSPECTION REPORTS WHICH INCLUDED: INADEQUATE DESCRIPTION OR LOCATION OF AREAS OR ITEMS COATED; IMPROPER CHANGES AND CORRECTIONS; LACK OF SIGNATURES OR ACCEPTANCE FOR IN-PROCESS AND FINAL INSPECTIONS; AND MISSING DATES AND TIMES. THESE DEFICIENCIES WERE SIGNIFICANT ENOUGH TO RENDER THE INSPECTION REPORTS UNACCEPTABLE AS QUALITY RECORDS AND INADEQUATE TO PROVIDE DOCUMENTATION OF MATERIAL TRACEABILITY. ONE SPECIFIC TRACEABILITY AND RECORDS PROBLEM WAS THAT PAINT MIXING SLIPS WERE NOT RETAINED AS PERMANENT RECORDS, BUT WERE DISCARDED AFTER THE INSPECTOR IN THE COATING APPLICATIONS AREA TRANSCRIBED THE INFORMATION ONTO HIS OWN REPORT. THUS, THE ORIGINAL RECORD OF THE MIXING INSPECTION, INCLUDING INSPECTION ACCEPTANCE, WAS LOST. IN PROCEDURAL CONTROL, THE TRT MECHANICAL

ISAP VII.A.3
CER PART IV SEC. 3.6.3
TUE AUDIT ATP 87-513

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/PRT RESOLUTION DOCUMENTS
--------------	-------	-------------------	------------------------------

AND PIPING GROUP OBSERVED THAT UNCONTROLLED AND
UNAUTHORIZED PROCEDURES WERE USED TO PERFORM
COLD-SPRINGING (REALIGN PIPING) DURING ITS
INSTALLATION.

WITH RESPECT TO DRAWING CONTROL PRIOR TO 1984, THE TRT
FOUND DEFICIENCIES THAT INCLUDED: DISTRIBUTION OF
INCOMPLETE OR OBSOLETE DRAWING PACKAGES TO THE CRAFT
AND QC PERSONNEL; INADEQUATE DRAWING CONTROL; HIGH DCC
GATELLITE ERROR RATES; AND PROCEDURAL NON-COMPLIANCE.
THE TRT QA/QC GROUP CONCLUDES THAT ALTHOUGH MANY OF
THE DOCUMENT CONTROL INADEQUACIES HAVE BEEN CORRECTED,
THE IMPLICATIONS OF PAST INADEQUACIES ON CONSTRUCTION
AND INSPECTION HAVE POTENTIAL GENERIC SIGNIFICANCE
WHICH HAS NOT YET BEEN FULLY ANALYZED BY TU ELECTRIC.

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 11 11.84C SSER: 11 ALLO: TRT-P3 ITEM: 11.84C	TRT-P3 TRAINING AND QUALIFICATIONS (REF PG P-28)	<p>TRT</p> <p>---</p> <p>THE TRT QA/QC GROUP FOUND A PATTERN OF INADEQUACIES WITH THE TRAINING, CERTIFICATION AND QUALIFICATION PROGRAM AT CPSES, BECAUSE OF THE MANY DEFICIENCIES IDENTIFIED. THESE PROBLEMS CAN BE DIRECTLY TRACEABLE TO TEC ELECTRIC'S AND B&W'S "MINIMAL REQUIREMENT" TRAINING, CERTIFICATION, AND QUALIFICATION PROGRAM; THE LACK OF OR FAILURE TO FOLLOW PROCEDURES AND GUIDELINES; AND A LACK OF PROGRAMMATIC CONTROLS TO ASSURE THAT THE PROGRAM ACHIEVED AND MAINTAINED REQUIREMENTS AS SET FORTH BY 10 CFR PART 50, APPENDIX B.</p> <p>THE TRT ELECTRICAL AND INSTRUMENTATION, PROTECTIVE COATINGS, AND CIVIL AND STRUCTURAL GROUPS ALSO ASSESSED ALLEGATIONS AND CONCERN ABOUT ELECTRICAL INSPECTORS, COATINGS INSPECTORS, AND CONCRETE INSPECTORS. THESE INSPECTORS WERE ALL TRAINED, CERTIFIED, AND QUALIFIED UNDER THE SAME PROGRAM (NON-ASME) AS THE INSPECTION PERSONNEL REVIEWED BY THE QA/QC GROUP. EACH TRT GROUP FOUND EXAMPLES OF THE SAME KINDS OF DEFICIENCIES: NO VERIFICATION OF EDUCATION OR WORK EXPERIENCE; AN IDENTICAL CERTIFICATION TEST TAKEN AFTER THE EXAMINEE FAILED THE FIRST ONE; NO GUIDELINES PROVIDED FOR THE USE OF WAIVERS FOR OJT; NO TIME LIMIT ON HOW MANY TIMES AN EXAMINATION COULD BE RETAKEN; AND INSPECTORS WITH QUESTIONABLE QUALIFICATIONS.</p> <p>THERE WERE ALSO MANY PROBLEMS WITH THE CERTIFICATION TESTING PROGRAM FOR THE NON-ASME INSPECTORS. THERE WAS NO TIME LIMIT BETWEEN A FAILED TEST AND A RETEST. THERE WERE DIFFERENT SCORING METHODS TO GRADE THE ORIGINAL TEST AND THE RETEST. THERE WERE NO GUIDELINES ON HOW A TEST QUESTION SHOULD BE DISQUALIFIED, AND THERE WERE NO DETAILS ON HOW THE ADMINISTRATION OF TESTS SHOULD BE MONITORED.</p> <p>THE TRT ALSO FOUND THAT MANY CRAFTSMEN THAT TRANSFERRED INTO QC INSPECTION HAD NO PRIOR BACKGROUND OR EXPERIENCE IN INSPECTION. THIS WAS ESPECIALLY TRUE</p>	ISAP I.D.1; I.D.2; I.D.3 CAR(s) 90X, 111, 87-013, 87-042, 87-045, 87-067 SDAR(s) CP-85-54, CP-87-32, CP-86-63, CP-86-48

CORPORATE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
		<p>IN THE COATINGS AREA WHEN PAINTERS WERE MADE "INSTANT" QC PAINT INSPECTORS.</p> <p>B&R HAD PROCEDURES FOR ASME PERSONNEL TRAINING AND CERTIFICATION THAT MINIMALLY MET THE REQUIREMENTS OF ANSI N45.2, 6 AND REGULATORY GUIDE 1-58. BUT IN PRACTICE THESE GUIDELINES WERE NOT ALWAYS FOLLOWED. ALTHOUGH TU ELECTRIC AND B&R HAD COMMITTED TO FOLLOW THE REQUIREMENTS SET FORTH IN ANSI N45.2, 6 AND REGULATORY GUIDE 1-58, BOTH CHOSE TO FOLLOW IT'S "EXCEPTION TO THE RULE" AND USED "OTHER FACTORS" AS THE NORMAL METHOD OF QUALIFICATION. MORE THAN 80 PERCENT OF THE INSPECTION PERSONNEL (BOTH ASME AND NON-ASME) WERE QUALIFIED UNDER THE "EXCEPTION TO THE RULE" FACTOR.</p> <p>THE TRT QA/QC GROUP ALSO FOUND THAT SOME QA AUDITORS LACKED EXPERIENCE, WERE INADEQUATELY TRAINED, OR HAD QUESTIONABLE QUALIFICATIONS.</p>	<p>THE TRT QA/QC GROUP CONCLUDES THAT DEFICIENCIES IN PROCEDURAL REQUIREMENTS AND GUIDELINES IN TU ELECTRIC'S TRAINING, CERTIFICATION, AND QUALIFICATION PROGRAMS HAVE POTENTIAL QUALITY SIGNIFICANCE. FURTHER EVALUATION BY TU ELECTRIC IS REQUIRED IN ORDER TO DETERMINE THE IMPACT OF THE DEFICIENCIES ON THE SAFETY OF THE PROJECT.</p>

CIMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES --- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
--------------	-------	-------------------	--------------------------------

** 11 11.840 TRT-P4
SSER: 11 CONSTRUCTION AND TESTING (REF PG TRT
ALLIED: TRT-94 P-29)
ITEM: 11.840

CER PART IV SECTION 3.2, 3.5, 3.7, 3.9, 3.11

FOLLOWING IS A LIST OF THESE RECURRING PRACTICES FOR WHICH CONSTRUCTION CRAFT PERSONNEL WAS EITHER A PRIMARY OR CONTRIBUTING FACTOR AND HAD A PLANT-WIDE IMPACT.

- (1) CRAFT PERSONNEL FAILED TO FOLLOW DESIGN DOCUMENTS OR INSTALLATION PROCEDURES.
- (2) UNAUTHORIZED WORK WAS PERFORMED IN ABSENCE OF PROCEDURES.
- (3) HOUSEKEEPING PROCEDURES WERE NOT FOLLOWED.
- (4) USE AND RETURN OF EQUIPMENT, TOOLS, AND MATERIALS WERE NOT PER REQUIREMENTS.
- (5) THERE WAS LOSS, DAMAGE, AND INTERCHANGE OF VALVE PARTS.
- (6) THERE WAS IMPROPER TRANSFER OF HEAT WORMERS ONTO SCRAP METAL WHICH WAS USED IN A PIPE SUPPORT.
- (7) EQUIPMENT REPAIRS AND REMARKS WERE PERFORMED WITHOUT PROPER DOCUMENTATION.

IN CONCLUSION, THESE TYPES OF IMPROPER WORKMANSHIP BY CRAFT PERSONNEL, COUPLED WITH LACK OF PROPER SUPERVISION OF CRAFT PERSONNEL DURING CONSTRUCTION, HAVE POTENTIAL FOR SIGNIFICANT QUALITY AND SAFETY IMPACT ON CRITICAL PLANT SYSTEMS AND STRUCTURES.

THERE WERE ALLEGATIONS OR CONCERN INVOLVING CONSTRUCTION PRACTICE THAT WERE NEITHER SUBSTANTIATED NOR REFUTED. THESE WERE NOT INCLUDED IN THE ABOVE CONCLUSION, BUT ARE UNRESOLVED QA/QC ISSUES.

THERE WERE ONLY TWO ISSUES CONSIDERED WHICH INVOLVED THE AREA OF TESTING. BOTH OF THESE ENTRIES INDICATED THAT THE DEFICIENT PRACTICE WAS NOT FREQUENT ENOUGH AS TO IMPLY A GENETIC PROBLEM. ONE CONCERN INVOLVED

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS: 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRTR RESOLUTION DOCUMENTS
		SEVERAL NOT FUNCTIONAL TEST OBJECTIVES THAT WERE NOT MET. THE OTHER DEFICIENT PRACTICE WAS THAT TU ELECTRIC'S METHOD FOR CALCULATING LEAK RATE WAS NOT CONSISTENT WITH TU ELECTRIC'S FSAR COMMITMENT.	

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 11 11.84E SSER: 11 ALLEG: TRT-P5 ITEM: 11.84E	TRT-P5 NONCONFORMANCES AND CORRECTIVE ACTIONS (REF PG P-30)	<p>TRT</p> <p>---</p> <p>APPENDIX O (SEC. 3.2.8, PG 0-14)</p> <p>OF THE 20 ALLEGATIONS AND CONCERN RELATING TO NONCONFORMANCE REPORT (NCR) ISSUES; FOUR ALLEGATIONS AND CONCERN WERE SUBSTANTIATED, AS FOLLOWS: ALLEGATIONS AQ-24; HOWEVER, THE ACTIVITY HAS BEEN CORRECTED; ALLEGATION AQ-97; HOWEVER, THE ACTIVITY WAS DONE IN ACCORDANCE WITH PROCEDURES. ALLEGATION AQ-114, AND ALLEGATION AQ-124, AND THESE MAY HAVE GENERIC IMPLICATIONS PERTAINING TO A PARTIAL QA/QC BREAKDOWN. TRT FOUND THAT DURING THE EARLY YEARS OF THE CPSES PROJECT, QC INSPECTORS KEPT LOGS OF ALL JOBS THAT THEY INSPECTED. ADDITIONALLY, A PERSONAL LOG WAS DISCOVERED THAT NOTED SOME ITEMS, IN THE EARLY YEARS, WHICH SHOULD HAVE BEEN DOCUMENTED IN INSPECTION REPORTS (IRs) OR NCRs; BUT BECAUSE OF THE LIMITED INFORMATION IN THE LOG, SUCH DOCUMENTATION COULD NOT BE VERIFIED. ALTHOUGH ONLY ONE LOG OF THIS TYPE WAS FOUND, THIS ITEM MAY HAVE GENERIC IMPLICATIONS AS EVALUATED BY THE TRT. THE TRT ALSO FOUND THAT IN THE PAST, VOIDED NCRs HAD BEEN DESTROYED. ALTHOUGH SOME PROCEDURAL CLARIFICATION IS NEEDED, THE PRACTICE HAS BEEN CORRECTED. WITH RESPECT TO REVIEWS AND CHANGES TO N-5 (ASME) DOCUMENTS IN THE PERMANENT RECORDS VAULT, THE TRT FOUND THAT SUCH REVIEWS AND CHANGES TO OCCUR, BUT ARE CONDUCTED ACCORDING TO PROCEDURE. THE TRT ALSO FOUND A LACK OF GUIDANCE IN REGARD TO THE LEVEL OF DEFICIENCY REQUIRED TO WRIT AN NCR. THE TRT ALSO FOUND INSTANCES OF IMPROPER DISPOSITIONING OF NCRs.</p> <p>THE TRT ALSO FOUND THAT ALTHOUGH SPECIFIC NONCONFORMANCE SYSTEM IN RELATION TO CORRECTLY DOCUMENTING PROBLEMS, QA REVIEW OF DOCUMENTATION AND ENTRIES INTO THE CORRECTIVE ACTION SYSTEM IN ORDER TO PREVENT RECURRENT.</p> <p>APPENDIX P (SEC. 4.5, PG 30 AND 31): THE TRT IDENTIFIED DEFICIENCIES DURING ITS OVERALL REVIEW OF THE N NONCONFORMANCE SYSTEM. MOST OF THE</p>	<p>ISAP(s) VII.A.2 CAR(s) 62, 108, 110, 87-003, 87-067, 87-073 TASK DESCRIPTION: CPE-TD-SWEC-034 SDAR CP 86-48, CP 86-63, CP 85-27</p>

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUR/CPRT RESOLUTION DOCUMENTS
		<p>DEFICIENCIES RELATED TO IMPLEMENTATION OF THE NCR SYSTEM IN SPECIFIC AREAS; FOR EXAMPLE, COATINGS NCRs THAT WERE DISPOSITIONED "USE-AS-IS" LACKED SUFFICIENT ENGINEERING JUSTIFICATION, AND SOME INSTANCES WERE NOTED IN THE MECHANICAL AND PIPING AREA IN WHICH NCR CORRECTIVE ACTION WAS NOT CONSIDERED TO BE SATISFACTORY. THERE WAS ALSO AN INSTANCE OF THE USE OF PIECES OF NONCONFORMING PIPING WHILE ON NCR HOLD. IMPROPER DISPOSITION OF THE NCR ALLOWED THE INSTALLATION OF THE PIPE.</p> <p>THE TRT ALSO NOTED A GENERIC DEFICIENCY IN THE CORRECTIVE ACTION SYSTEM. SOME OF THE SPECIFIC DEFICIENCIES NOTED ARE:</p> <p>a. THE BAR CORRECTIVE ACTION SYSTEM WAS GENERALLY BYPASSED, AS SHOWN IN THE FOLLOWING EXAMPLES:</p> <p>(1) THERE WERE NO DEFINITIVE INSTRUCTIONS TO DESCRIBE THE TYPES OF PROBLEMS THAT REQUIRED CORRECTIVE ACTION. MINIMAL PROCEDURAL INSTRUCTIONS RESULTED IN CORRECTIVE ACTION DECISIONS FREQUENTLY BEING LEFT TO THE JUDGEMENT OF THE QA MANAGER.</p> <p>(2) SINCE JUNE 1983, BAR HAD ISSUED NO CORRECTIVE ACTION REQUESTS (CARs), AND WAS SUBSTITUTING MEMOS AND LETTERS OF CONCERN FOR THIS FUNCTION. THIS SHORTCUT HAD BECOME A REGULAR METHOD OF OPERATION AND APPEARED TO BYPASS THE CAR SYSTEM.</p> <p>b. THE TU ELECTRIC CORRECTIVE ACTION SYSTEM WAS POORLY STRUCTURED AND INEFFECTIVE IN THAT:</p> <p>(1) CONTROLLING PROCEDURES WERE BRIEF AND GENERAL.</p> <p>(2) THERE WAS NO TRANSLATION OF FSAR REQUIREMENTS ON TRENDING AND NO DETAILS ON HOW TREND ANALYSES WERE TO BE ACCOMPLISHED.</p> <p>(3) QUARTERLY REPORTS WERE NOT ISSUED IN A TIMELY MANNER.</p> <p>(4) THE METHOD OF CATEGORIZING 17's AND NCRs BY BUILDING DID NOT ASSURE MEANINGFUL TREND ANALYSIS.</p> <p>(5) A 1084 CAR REPORT IDENTIFIED THREE ITEMS THAT APPEARED TO REQUIRE ACTION; HOWEVER, NONE HAD BEEN TAKEN.</p>	

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE ISSUE TRT ISSUE SUMMARY

TUE/CPRT RESOLUTION DOCUMENTS

(6) CAR 029 WAS USED AS A VEHICLE FOR A SPECIFIC
DISPOSITION RATHER THAN FOR GENERIC ACTION, AS
INTENDED BY THE CAR SYSTEM.

THE TRT ALSO NOTED THAT APPROXIMATELY 40 DIFFERENT
FORMS AND REPORTS (OTHER THAN NCR's) WERE USED FOR
RECORDING DEFICIENCIES. MANY OF THESE FORMS AND
REPORTS DID NOT APPEAL TO PROVIDE INFORMATION ENTRY
INTO THE CORRECTIVE ACTION SYSTEM TO PREVENT PROBLEM
RECURRENCE.

IN CONCLUSION, THE TRT FOUND DEFICIENCIES IN NCR
IMPLEMENTATION, AND IN SOME CASES NOR CORRECTIVE
ACTIONS WAS UNSATISFACTORY. THE TRT FOUND BAR AND TU
ELECTRIC CORRECTIVE SYSTEMS POORLY STRUCTURED,
INEFFECTIVE, AND POORLY APPLIED.

CORANCHE PW & STEAM ELECTRIC STATION (CPSES)

T-4 ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TTR ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 11 11.84F SSER: 11 ALLEG: TTR-P6 ITEM: 11.84F	TTR-P6 QC INSPECTION (REF PG P-31)	TTR ... OF PARTICULAR CONCERN WERE THOSE ITEMS FOR WHICH QC INSPECTION WAS INDICATED AS BEING PRIMARILY RESPONSIBLE AND HAVING A GENERIC IMPACT LEVEL OF 4 (FREQUENT OCCURRENCES THAT HAVE PLANT-WIDE IMPACT). THERE ARE EIGHT ITEMS, OF LESSER CONCERN WERE THE 27 ADDITIONAL ITEMS THAT INDICATED QC INSPECTION AS A CONTRIBUTING FACTOR FOR LEVEL 4 ITEMS, OR AS EITHER A PRIMARY OR CONTRIBUTING FACTOR FOR LEVEL 3 ITEMS (FREQUENT OCCURRENCES, BUT APPARENTLY CONFINED TO A PARTICULAR AREA OR ITEM ^(a)). THE ABOVE 35 ITEMS INDICATED TO THE TTR THAT QC INSPECTION WAS PARTICULARLY DEFICIENT IN THE AREAS OF COATINGS AND MECHANICAL HARDWARE, AND THAT QC INSPECTORS MADE SIGNIFICANT ERRORS IN A NUMBER OF ADDITIONAL SPECIFIC ITEMS. FURTHER, QC INSPECTION PROBLEMS ARE GENERALLY ACCOMPANIED BY AND ASSOCIATED WITH CONSTRUCTION/TESTING PROBLEMS (SEE ITEM 11.84D).	CAB(s) 46, 50, 63, 65X, 66X, 67X, 68X, 69X, 70X, 71X, 72X, 77X, 80X, 86, 93X, 96X, 111, 87-002, 87-005, 87-009, 87-009, 87-011, 87-012, 87-013, 87-014, 87-015, 87-016, 87-017, 87-018, 87-022, 87-028, 87-030, 87-031, 87-033, 87-034, 87-035, 87-039, 87-041, 87-042, 87-043, 87-045, 87-051, 87-056, 87-067, 87-068 SDAR(s) CP-85-27, CP-87-71, CP-85-54, CP-87-67, CP-86-38, CP-87-113, CP-88-112, CP-85-39, CP-87-81, CP-87-70, CP-87-63, CP-87-78, CP-86-63, CP-86-50, CP-87-56, CP-87-23, CP-86-04, CP-96-59, CP-87-75 DR C-87-4331 STIR CPRT-S-001; CPRT-S-010; CPRT-E-006

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPR RESOLUTION DOCUMENTS
** 11 11 84G SSER: 11 ALLEG: TRT-P7 ITEM: 11.24G	TRT-P7 AUDITS AND REPORTING (REF PG P-31)	TRT ... APPENDIX P - (GFC 4.7, PG P-31 THRU P-34): IN 1982 TRT'S OVERALL ASSESSMENT OF TU ELECTRIC'S AUDIT PROGRAM, EMPHASIS WAS PLACED ON EVALUATING THE ADMINISTRATION OF THE AUDIT PROGRAM. MANAGEMENT'S ACTION TO REVIEW THE STATUS AND ADEQUACY OF THE QA PROGRAM, AND FOLLOWUP ON FINDINGS IDENTIFIED BY INTERNAL (TUEC) AND EXTERNAL AUDIT TEAMS (NRC AND CONSULTANTS).	ISAP(s) VII.A.4; VII.A.5; VII.A.6 CAR(s) 86-0020, 86-0060, 86-0070 CER PART IV SEC 3.16

TU ELECTRIC'S AUDIT PROGRAM CONSISTED OF INTERNAL AND EXTERNAL AUDITS OF DESIGN, CONSTRUCTION, ENGINEERING, AND PROCUREMENT ACTIVITIES. TU ELECTRIC ASSUMED THE RESPONSIBILITY FOR EXTERNAL AUDITS OF VENDORS.

REGION IV FOUND THAT TU ELECTRIC'S AUDIT PROCEDURES DID NOT COMPLY WITH NRC REQUIREMENTS, AND THAT THE PROGRAM WAS NOT IMPLEMENTED IN ACCORDANCE WITH PROCEDURES. THE LACK OF AN ESTABLISHED AUDIT PROGRAM HAS ALSO SUBSTANTIATED BY REGION IV. FOR EXAMPLE, REGION IV REPORT NO. 50-445/84-32 CITED TU ELECTRIC FOR FAILURE TO ESTABLISH AND IMPLEMENT A COMPREHENSIVE SYSTEM OF PLANNED AND PERIODIC AUDITS. NON-COMPRAHENSIVE IDENTIFIED WERE: ANNUAL AUDITS WERE NOT ADEQUATELY ADDRESSED BY AUDIT IMPLEMENTATION PROCEDURES; PLANNING AND STAFFING TO PERFORM 1983 AUDITS WERE INADEQUATE; THE WESTINGHOUSE SITE ORGANIZATION PERFORMING NUCLEAR STEAM SUPPLY SYSTEM (NSSS) ENGINEERING SERVICES WAS NOT AUDITED BY TU ELECTRIC FROM 1977 THROUGH 1981; AND AUDITS OF VENDORS THAT MANUFACTURE OR FABRICATE PARTS, COMPONENTS, AND EQUIPMENT FOR SAFETY-RELATED SYSTEMS WERE NOT CONDUCTED IN COMPLIANCE WITH ANNUAL OR OTHER APPLICABLE REQUIREMENTS DATING BACK TO AUGUST 1978. ASSESSMENTS BY THE MISCELLANEOUS AND MECHANICAL AND PIPING GROUPS CONCURRED WITH THE QA/C GROUP THAT THE AUDIT FREQUENCY OF VENDORS DID NOT COMPLY WITH ANSI N45.2.1.2 REQUIREMENTS.

REVIEW OF THE PAST ADMINISTRATION OF THE AUDIT PROGRAM DISCLOSED THAT DURING 1981 AND 1982, THE HEIGHT OF

CORANACHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TUE/CPNT RESOLUTION DOCUMENTS
		<p>CONSTRUCTION, THE AUDIT STAFF CONSISTED OF FOUR AUDITORS. FROM 1982 TO 1984, THE AUDIT STAFF HAS INCREASED FROM 4 TO 12. ALSO, ON OCCASIONS, INDIVIDUALS PARTICIPATING ON THE AUDIT TEAMS WERE NOT QA AUDITORS AS SUCH. A POTENTIAL EXISTED TO COMPROMISE THEIR INDEPENDENCE. THE TRT REVIEWED THE TECHNICAL BACKGROUND, EXPERIENCE, AND TRAINING OF AUDITORS, AS WELL AS THE QUALITY OF AUDIT REPORTS. THE TRT DETERMINED AUDITOR STAFFING AND QUALIFICATIONS TO BE QUESTIONABLE, WHICH RENDERED THE AUDIT RESULTS FOR 1981 THROUGH 1983 POTENTIALLY EFFECTIVE.</p> <p>THE TRT AND REGION IV REVIEWED THE SCOPE OF THE QA PROGRAM AUDITED DURING 1983, OF APPROXIMATELY 620 SAFETY-RELATED PROCEDURES, 165 (25% OVERALL) WERE AUDITED. IN LOOKING AT QUALITY PROCEDURES, TU ELECTRIC AUDITED 241 FOR TUGCO; IMPLEMENTING PROCEDURES AND 394 FOR BROWN & ROOT; PROCEDURES FOR A COMPOSITE 321 AUDIT DATE. ALTHOUGH AUDITS ON A SAMPLING BASIS ARE ACCEPTABLE, THERE WAS NO EVIDENCE THAT ALL SAFETY-RELATED AREAS WERE AUDITED. THE AUDITS DID NOT ENCOMPASS ALL ASPECTS OF THE QA PROGRAM IN ORDER TO DETERMINE EFFECTIVENESS.</p> <p>WITH RESPECT TO AUDIT CORRECTIVE ACTION FOLLOWUP, IT WAS LEARNED THAT TU ELECTRIC QA HAD NOT BEEN VERIFYING THAT CORRECTIVE ACTION ON PREVIOUS AUDIT FINDINGS WAS ACCOMPLISHED. FOR EXAMPLE, AUDIT TCP-111, INITIATED TO VERIFY CORRECTIVE ACTIONS ON PREVIOUS AUDIT FINDINGS, WAS STARTED PRIOR TO THE TRT'S REVIEW TU ELECTRIC EMPHASIZED THAT TCP-111 BE CONSIDERED A "PUNCH LIST OF COMPLETION TASKS" TO VERIFY THAT CORRECTIVE ACTION HAD BEEN IMPLEMENTED AND NOT AN ATTEMPT TO REWRITE OR CHANGE PREVIOUS AUDIT FINDINGS. ANOTHER SPECIFIC EXAMPLE OF INEFFECTIVE FOLLOWUP ACTION WAS FOUND THAT PERTAINED TO A DEFICIENCY IDENTIFIED IN AUDIT TCP-23, PERFORMED IN SEPTEMBER 1981. AUDIT TCP-68, CONDUCTED IN MARCH 1983, ATTEMPTED TO VERIFY CORRECTIVE ACTION OF TCP-23; AUDIT FINDING, BUT LOGS THAT WOULD DOCUMENT THE CORRECTIVE ACTION HAD BEEN DESTROYED. A NEW DEFICIENCY WAS WRITTEN AT THAT TIME AND THE RESPONSE WAS ACCEPTED, BUT THE CORRECTIVE ACTION IMPLEMENTATION IS STILL UNVERIFIED.</p>	

COPANCHE PEAK STEAM ELECTRIC STATION / CIRENCO

10

TET ISSUES AND CONCERN

MISSISSIPPI

THE MASTERS

卷之三

THE JOURNAL OF CLIMATE VOL. 17, NO. 10, OCTOBER 2004

IN CORRELATING NONCONFORMANCE REPORTING TO THE AUDIT FINDING/CORRECTIVE ACTION REPORTING TRACKING SYSTEM, THE TRT NOTED THAT DURING 1983, 18 NCRs IDENTIFIED THE NEED TO RETRAIN CONSTRUCTION PERSONNEL IN THE CONTENT AND REQUIREMENTS OF QA PROCEDURES. THE TRT FOUND THAT TU ELECTRIC CORRECTIVE ACTION REQUEST CAR-024, WHICH DEALT WITH INADEQUATE CONSTRUCTION TRAINING AND RECORDS, WAS OPEN FOR 12 MONTHS. AGENT CAR-024 WAS CLOSED. FIVE OTHER CARs IDENTIFIED INADEQUATE TRAINING OF CONSTRUCTION PERSONNEL. THE TU ELECTRIC CONSTRUCTION, STARTUP/TURNOVER SURVEILLANCE GROUP IDENTIFIED THE ABOVE CONDITIONS IN CAR-009, DATED APRIL 9, 1984, WHICH HAD NOT BEEN CLOSED AT THE TIME OF THE TRT INSPECTION. THIS FURTHER SUPPORTS THE TRT FINDING OF INADEQUATE FOLLOWUP AND CORRECTIVE ACTION

THE TRT FOUND THAT TU ELECTRIC MANAGEMENT HAD FAILED TO PERIODICALLY REVIEW THE STATUS AND ADEQUACY OF THEIR QA PROGRAM. THIS WAS CONFIRMED BY REGION IV (10 CFR 50-445/84-322). TU ELECTRIC REPRESENTATIVES STATED THAT THERE HAVE BEEN NO REGULAR ASSESSMENTS OR REVIEWS OF THE ADEQUACY OF THE TOTAL QA PROGRAM BY UPPER MANAGEMENT, AS REQUIRED IN CRITERION II OF 10 CFR 50.

WITH RESPECT TO FOLLOW-UP CORRECTIVE ACTION FOR PREVIOUS FINDINGS CITED AGAINST THE AUDIT PROGRAM BY NSC AND TU ELECTRIC CONSULTANT AUDIT/INSPECTION TEAMS, THE TRT FOUND TU ELECTRIC'S CORRECTIVE ACTION FOLLOWUP TO BE NOT FULLY EFFECTIVE. THE FRED LOBBIN REPORT (A TU ELECTRIC CONSULTANT), DATED FEBRUARY 1982, IDENTIFIED FOUR MAJOR FINDINGS: (1) LEVEL OF EXPERIENCE WITHIN THE TUOCO QA ORGANIZATION IS LOW; 1. • COMMERCIAL NUCLEAR PLANT DESIGN AND CONSTRUCTION QA EXPERIENCE; (2) STAFFING FOR THE AUDIT AND SURVEILLANCE FUNCTIONS IS INADEQUATE; (3) THE NUMBER AND SCOPE OF DESIGN AND CONSTRUCTION AUDITS CONDUCTED BY TUOCO QA TO DATE HAD BEEN LIMITED; AND (4), QA MANAGEMENT HAS NOT DEFINED CLEARLY THE OBJECTIVES FOR THE SURVEILLANCE PROGRAM RESULTING IN A PROGRAM WHICH, IN THE AUTHOR'S OPINION "IS PRESENTLY INEFFECTIVE." TO DATE, FINDINGS (2), (3) AND (4) HAVE NOT BEEN ADDRESSED. APPENDIX B CONTAINS A COPY OF THE FRED LOBBIN REPORT.

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

104

TBT ISSUES -- SSRS 07 08 10 and 11

卷之三

卷之三

卷二 32

FOLLOWING THE LORRIN REPORT, THE NRC PERFORMED A CAT INSPECTION (IR 445/83-18, 446/83-12, DATED APRIL 11, 1983) AND INCLUDED A REVIEW OF 18 AUDITS (CONDUCTED BETWEEN 1978 AND EARLY 1983), AUDITOR QUALIFICATIONS, AUDIT PLANNING AND SCHEDULING, AUDIT REPORTING AND FOLLOWUP, AND AUDIT PROGRAM EFFECTIVENESS. THE REPORT CONCLUDED THAT WEAKNESSES EXISTED IN THE ESTABLISHED QA AUDIT PROGRAM WHICH INCLUDED THE SCHEDULING AND FREQUENCY OF AUDITS, THE LACK OF EFFECTIVE MONITORING OF THE CONSTRUCTION PROGRAM, AND THE LACK OF EFFECTIVE RESOLUTION OF CERTAIN FINDINGS. THE INSPECTION ALSO INDICATED THAT THE QA PROGRAM SHOULD HAVE BEEN MORE EFFECTIVE.

DURING THE TRI's EVALUATION OF ALLEGATIONS AND CONCERN'S, IT WAS OBSERVED THAT THE AUDIT FUNCTION DID NOT ALWAYS IDENTIFY QA PROGRAM BREAKDOWNS, OR IF REPORTED, EFFECTIVE CORRECTIVE ACTION WAS NOT INSTITUTED TO PREVENT RECURRENTURE. TYPICAL EXAMPLES OF DEFICIENCIES: (1) UNTIMELY REPORTING OF SIGNIFICANT CONSTRUCTION DEFICIENCIES FOR 10 CFR 50.55(4) ITEMS. (2) QA BREAKDOWN IN DOCUMENT CONTROL FOR SATELLITE 306 WHICH WAS NOT REPORTED TO THE NRC. AND (3) RECORD KEEPING BY CONTRACTORS/EMPLOYERS, THEY PREVIOUSLY PERFORMED AS INSPECTORS

BASED ON ITS FINDINGS AND OBSERVATIONS, THE TRT CONCLUDES THAT THE QA AUDIT AND REPORTING PROGRAM HAS BEEN INADEQUATE AND CONTINUES TO EMBARRASS DEFICIENCIES OVER A SIGNIFICANT PERIOD OF TIME, RECURRING DEFICIENCIES INCLUDE: INADEQUATE STAFFING DURING PEAK PERIODS; INEFFECTIVENESS; PROCEDURAL AND IMPLEMENTATION INADEQUACIES; QUESTIONABLE QUALIFICATIONS AND CAPABILITIES; INCOMPLETE ASSESSMENT OF THE QA PROGRAM ON AN ANNUAL BASIS; INADEQUATE CORRECTIVE ACTION TO PREVENT RECURRANCE OF UNIDENTIFIED DEFICIENCIES AND INSUFFICIENT MANAGEMENT DIRECTION AND UNDERSTANDING. IN SUMMARY, THE TRT FINDS THE PAST AUDIT AND REPORTING SYSTEM LESS THAN ADEQUATE, AND THE CURRENT AUDIT AND REPORTING PROGRAM AT THE TIME OF THE TRT

CORANACHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE _____ ISSUE _____ TRT ISSUE SUMMARY _____

TUE/CPRT RESOLUTION DOCUMENTS

THIS PAGE INTENTIONALLY LEFT BLANK

CUMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SECRs 07, 08, 10 and 11

ISSUE SOURCE ISSUE TRT ISSUE SUMMARY TRT/CPR RESOLUTION DOCUMENTS

** 11 11-848 TRT-P8
ISSR: 11 INADEQUATE PROCEDURES (REF PG
ALLEG: TRT-P8 P-34)
1798: 11-848

TRT

CRITERION V TO 10 CFR 50, APPENDIX B REQUIRES THAT
QA/QC PROCEDURES BE WRITTEN TO PRESCRIBE ACTIVITIES
AFFECTING QUALITY. THE TRT FOUND THAT PROCEDURES IN
SOME AREAS DID NOT COMPLY WITH THIS GUIDELINE. FOR
EXAMPLE, MATERIAL CONTROL PROCEDURES DID NOT
ADEQUATELY ADDRESS REQUIREMENTS FOR PHYSICAL INVENTORY
CONTROL, MATERIAL TRACEABILITY, MATERIAL HANDLING, AND
SEGREGATION OF PAINTS. THE ELECTRIC REQUIREMENTS FOR
AUTORIALIZED NUCLEAR INSPECTOR INVOLVEMENT IN THE TU
ELECTRIC INSPECTION PROCESS WERE UNCLEAR. QUALITY
CONTROL PERSONNEL INSPECTED IN-PILE, BUT WRITTEN PROCEDURES
ON FORMAL ACCEPT/REJECT CRITERIA, SOME INSPECTION
PROCEDURES (LACKED) COMPREHENSIVE INSPECTION AND
REINSPECTION CRITERIA FOR INSPECTORS. REQUIREMENTS FOR
REINSPECTION OF REPAIR WORK WERE NOT CLEAR.

THE TRT FOUND THAT CONSTRUCTION PROCEDURES PROVIDED
INADEQUATE INSTRUCTIONS TO CRAFT AND QA PERSONNEL FOR
INSTALLATION OF TEMPORARY SUPPORTS, STEAM GENERATOR
BOLTING, JAW NUTS, THREAD ENGAGEMENT, EICHHORN ANCHOR
BOLT INSERTS, REPAIR OF MISMILLED HOLES/PLUG WELDING,
MIXING OF PAINTS, AND PROTECTION OF UNPAINTED THREADS
AND SURFACES. PROCEDURES DO NOT SPECIFY DESIGN
STANDARDS FOR FABRICATED THREADS, INTERCHANGEABILITY
OF VALVE PARTS, AND REACTOR VESSEL CLEANLINESS
REQUIREMENTS. THESE WERE INADEQUATE WELDING PROCEDURES
FOR WELDING OF THIN WALL STAINLESS STEEL PIPE FOR
PREVENTING HOOP SHRINKAGE. PROCEDURES DID NOT PROVIDE
CLEAR PRECAUTIONARY DIRECTIONS REGARDING PROHIBITED
CONSTRUCTION METHODS, SUCH AS UNAUTHORIZED WELDING TO
REBAR, AND RESTRICTED USE OF VARIOUS TOOLS.
REQUIREMENTS TO PAINT THE THREADS OF COMPONENT SUPPORT
BOLTING CONTRADICT REQUIREMENTS OF ANOTHER PROCEDURE
TO MAINTAIN THREADS FREE OF EXTRANEous MATERIALS.

IN SUMMARY, THE TRT QA/QC GROUP CONCLUDES THAT
CONSTRUCTION AND INSPECTION PROCEDURES IN SOME AREAS
WERE INADEQUATE, CONTRADICTORY, UNCONTROLLED, OR
INCONSISTENT.

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE

ISSUE

TUE/CPR1 RESOLUTION DOCUMENTS

TRT ISSUE SUMMARY

THIS PAGE INTENTIONALLY LEFT BLANK

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSES#s 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRIT RESOLUTION DOCUMENTS
** 11 11.841 USER: 11 ALLEG: .387-.79 ITEM: 11.841	TRT-1/79 OVERALL ASSESSMENT AND CONCLUSIONS (REF PG P-34)	TRT CER PART IV APPENDIX P CONSOLIDATES ALL QUALITY ISSUES IDENTIFIED BY ALL TRT GROUPS IN RELATION TO EIGHT QUALITY ATTRIBUTES. AS NOTED IN THE INTRODUCTION, THE SCOPE OF THE TRT REVIEW AND INSPECTION WAS LIMITED TO THE QA/QC CONCERN'S RAISED BY THE ALLEGATIONS. APPENDIX P FOCUSES ON PROBLEM AREAS THAT NEED FURTHER IDENTIFICATION. THIS IDENTIFICATION OF PROBLEM AREAS WILL FACILITATE THE PREPARATION OF A CORRECTIVE ACTION PLAN, WHICH SHOULD PROVIDE REASONABLE ASSURANCE THAT THE FACILITY HAS BEEN PROPERLY CONSTRUCTED.	BASED ON ITS ASSESSMENT OF THE TOTAL TRT REPORT, THE QA/QC GROUP FINDS THAT QA/QC PROBLEMS AT CORANCHE PEAK APPEAR TO BE THE RESULT OF THE FOLLOWING CONDITIONS THAT EXISTED PRIOR TO 1984: a. TU ELECTRIC SENIOR MANAGEMENT WAS NOT ACTIVELY INVOLVED IN SITE QA/QC ACTIVITIES. b. THE TRAINING AND QUALIFICATION OF QA/QC CRAFT, AND OTHER PERSONNEL WERE NOT ADMINISTERED AND MONITORED EFFECTIVELY. c. DESIGN ENGINEERING ACTIVITIES WERE NOT EFFECTIVE IN PROVIDING CRAFT AND QA PERSONNEL WITH APPROPRIATE PROCEDURES, INSTRUCTIONS, AND OTHER DESIGN DOCUMENTS. d. THE CONTROL OF DOCUMENTS, AND SUBSEQUENTLY OF RECORDS, WAS REPLETE WITH RECURRENT DEFICIENCIES. e. SOME CRAFT PERSONNEL APPEARED TO BE INSENSITIVE TO QA/QC CONCERN'S AT TIMES, POSSIBLY BECAUSE OF LACK OF TRAINING, TIGHT SCHEDULES, AND EXCESSIVE SCHEDULE EMPHASIS BY CONSTRUCTION MANAGEMENT. f. QUALITY MANAGEMENT WAS LAX IN ITS RESPONSIBILITIES TO DIRECT AND OVERSEE AN EFFECTIVE SITE QUALITY PROGRAM.

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

4. SOME QC PERSONNEL EXHIBITED REPEATED LAPSES IN EFFECTIVELY EXECUTING THEIR RESPONSIBILITIES FOR INSPECTION ACTIVITIES.

THE PATTERN OF FAILURES BY QA AND QC PERSONNEL TO DETECT AND DOCUMENT DEFICIENCIES SUGGESTS AND INEFFECTIVE BAR AND TUGOC INSPECTION SYSTEM. THIS PATTERN, COUPLED WITH (a) THE PAST PROBLEMS IN THE DOCUMENT CONTROL SYSTEM, (b) DEFICIENCIES IN THE QC QUALIFICATION PROGRAM, (c) INEFFECTIVENESS OF THE QUALITY AUDIT AND SURVEILLANCE SYSTEMS, (d) A RUDIMENTARY AND INEFFECTIVE TRENDING AND CORRECTIVE ACTION SYSTEM, (e) QC PROBLEMS AS SHOWN IN QA/QC CATEGORY 8, AQ-50, AND (f) INSTANCES OF IMPROPER MEMBERSHIP OF BARNSHARE AS FOUND BY ALL OF THE TRT GROUPS, CHALLENGES THE ACCURACY OF THE QC INSPECTION PROGRAM AT CPSES ON A SYSTEM-WIDE BASIS.

CORRECTIVE ACTION WILL REQUIRE HIGH-LEVEL MANAGEMENT ATTENTION AND A NEW MANAGEMENT EMPHASIS ON THE IMPORTANCE OF QUALITY AS A VITAL ELEMENT OF AN APPROPRIATE CONSTRUCTION PROGRAM.

TU ELECTRIC ACTIONS

AS THE TRT QA/QC GROUP HAS NOTED PREVIOUSLY, ITS RESULTS ARE BASED ON A BIASED SAMPLE IN THE SENSE THAT THE SAMPLE WAS INITIALLY DEVELOPED FROM ALLEGATIONS, ADDITIONAL ITEMS BROUGHT TO THE TRT's ATTENTION, AND ITEMS FOUND BY THE TRT. NEVERTHELESS, THE TRT BELIEVES THE RESULTS ARE MEANINGFUL. TU ELECTRIC SHALL EVALUATE THE TRT QA/QC FINDINGS AND CONSIDER THE IMPLICATIONS OF THESE FINDINGS ON THE QUALITY OF CONSTRUCTION AT COMANCHE PEAK. TU ELECTRIC SHALL THEN SUBMIT TO THE NBC A PROGRAM PLAN AND SCHEDULE FOR COMPLETING A DETAILED AND THOROUGH ASSESSMENT OF THE QA ISSUES PRESENTED IN THE ENCLOSURE TO THIS SUPPLEMENT. THE PROGRAMMATIC PLAN AND THE PLANS FOR ITS IMPLEMENTATION WILL BE REVIEWED AND EVALUATED BY THE NBC STAFF.

THE TRT CONSIDERS THE FINDINGS TO BE GENERIC TO BOTH UNITS 1 AND 2, AND THE PROGRAM PLAN AND SCHEDULE SHOULD ADDRESS BOTH UNITS. THIS PROGRAM PLAN SHOULD:

- (1) ADDRESS THE ROOT CAUSE OF EACH FINDING AND ITS GENERIC IMPLICATIONS ON SAFETY-RELATED SYSTEMS,

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TU/CPRIT RESOLUTION DOCUMENTS
		<p>PROGRAMS, OR AREAS. (2) ADDRESS THE COLLECTIVE SIGNIFICANCE OF THESE DEFICIENCIES. (3) ADDRESS THE TOTAL IMPACT OF ONE DISCIPLINE-RELATED FINDING IN OTHER DISCIPLINES. AND (4) PROPOSE AN ACTION PLAN THAT WILL CORRECT ALL PROBLEMS IDENTIFIED AND ENSURE SUCH PROBLEMS DO NOT OCCUR IN THE FUTURE.</p> <p>THE PLAN SHOULD ALSO ASSURE THAT THE FOREGOING MATTERS ARE ADDRESSED SO AS TO PROVIDE REASONABLE ASSURANCE THAT NO SAFETY-SIGNIFICANT DEFICIENCIES REMAIN UNDETECTED AND UNRESOLVED. TU ELECTRIC EXAMINATION OF THE POTENTIAL QUALITY IMPLICATIONS OF THE TRT FINDINGS SHALL INCLUDE, BUT NOT BE LIMITED TO THE AREAS OR ACTIVITIES SELECTED BY THE TRT. THE PROGRAM PLAN MUST DESCRIBE THE DEPTH AND BREADTH OF TU ELECTRIC's APPROACH IN SUFFICIENT DETAIL TO PERMIT AN INDEPENDENT EVALUATION OF THE PLANT. THIS EVALUATION MUST CONCLUDE THAT THE PLAN IS COMPREHENSIVE AND SELF-SUFFICIENT AND WILL PROVIDE REASONABLE ASSURANCE THAT THE QUALITY OF THE CONSTRUCTION CAN BE DEMONSTRATED.</p> <p>THE ACTIONS SHALL ALSO CONSIDER THE USE OF MANAGEMENT PERSONNEL WITH A FRESH PERSPECTIVE TO EVALUATE THE TRT's FINDINGS AND IMPLEMENT CORRECTIVE ACTIONS. TU ELECTRIC SHALL CONSIDER THE USE OF AN INDEPENDENT CONSULTANT TO PROVIDE OVERSIGHT TO THE PROGRAM. TU ELECTRIC SHALL ALSO INVESTIGATE THE ROLE OF THE PRINCIPAL CONTRACTOR PERSONNEL (BROWN & ROOT AND ERASCO) IN REGARD TO QUALITY ASSURANCE/QUALITY CONTROL CONCERN. ALTHOUGH THE TRT QA/QC GROUP REALIZES THAT TU ELECTRIC IS ULTIMATELY RESPONSIBLE FOR THE PLANT, THE CONTRACTOR (CONSTRUCTOP) IS DIRECTLY RESPONSIBLE FOR CONSTRUCTION AND QUALITY CONTROL. TU ELECTRIC SHALL ALSO CONSIDER THE PRUDENCE OF CONTINUING TO RELY ON CONTRACTOR MANAGEMENT PERSONNEL INVOLVED IN ONGOING WORK AND RECOVERY EFFORTS WHEN THEY ARE THE SAME PEOPLE DIRECTLY RESPONSIBLE FOR THE PROBLEMS IDENTIFIED HEREIN.</p>	

COPANOKE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE

TRT ISSUE SUMMARY

TUE/ACT/PAT RESOLUTION DOCUMENTS

THIS PAGE INTENTIONALLY LEFT BLANK

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TNT ISSUES - ISSUES 07, 08, 10 and 11

ISSUE SOURCE ISSUE TNT ISSUE SUMMARY TNT/CPRIT RESOLUTION DOCUMENTS

** 08 08-05A AC-25
SOUR: 08 VOLTS EXISTED IN THE CONCRETE
WALL BEHIND THE UNIT-1 REACTOR
ALLEG: AC-25
ITIN: 08-05A CAVITY STAINLESS STEEL LINER.
REF. PG. K-39.

TNT
.....
THE ALLEGGER STIPULATED THAT HOLLOW PLACES WERE LOCATED
BEHIND THE STAINLESS STEEL LINER OF UNIT 1 REACTOR
CAVITY, BUT WHEN INTERVIEWED BY TNT, HE STATED THAT HE
MEANT UNIT 2. THE ALLEGATION WAS INVESTIGATED BY NRC
REGION IV AND DOCUMENTED IN RIV-18 50-445/80-11 AND
50-446/80-11, WHICH WERE REVIEWED BY TRT AS A STEP IN
ITS OWN ASSESSMENT OF THE SITUATION.

ACTION REQUIRED

THE REPAIRS AND THE REPAIR DOCUMENTATION TO THE
BONCUMBING EXISTING IN CONCRETE BEHIND THE STAINLESS
STEEL LINER OF THE UNIT 2 REACTOR CAVITY MUST BE
INSPECTED/REVISED AND APPROVED BY THE NRC RESIDENT
INSPECTOR BEFORE TRT CAN DETERMINE WHETHER THIS ISSUE
HAD BEEN ADEQUATELY RESOLVED. THE SUCCESSFUL
COMPLETION OF THE REPAIRS SHALL BE REPORTED TO TRT AND
WILL BE VERIFIED BY THE NRC RESIDENT INSPECTOR PRIOR
TO LOW-POWER OPERATIONS.

ISAP(s) VII C, APPENDIX 18
SOAR CP-79-13
STIR CPRIT-S-002

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 08 08.088 SSER: 08 ALLEG: AC-38 ITEM: 08.088	AC-38 HORIZONTAL TIE REBAR WAS MISSING FROM THE UNIT-1 CONTAINMENT BLDG. WALL. REF. PG. X-48.	TRT --- TRT CONCLUDED THAT HORIZONTAL SHEAR BAR REINFORCEMENT WAS PLACED IN THE UNIT-1 CONTAINMENT BUILDING WALL AS REQUIRED. TRT AGREED WITH THE CONCLUSION DRAWN BY THE NRC REGION IV INSPECTION REPORT NO. 79-25 THAT THE ALLEGATION REFERS TO THE UNIT-2 CONTAINMENT STRUCTURE. FOR THE UNIT-2 CONTAINMENT, A GIBBS & HILL ANALYSIS SHOWED THAT THE STRUCTURE WAS CAPABLE OF CARRYING THE DESIGN LOADING IN THE AS-BUILT CONDITION. THIS ISSUE HAS NO STRUCTURAL SAFETY SIGNIFICANCE. HOWEVER, THE RESULTS OF THESE EVALUATIONS THAT PERTAIN TO QC REBAR PLACEMENT WILL BE FURTHER ASSESSED AS A PART OF THE OVERALL PROGRAMMATIC REVIEW CONCERNING PROCEDURES ADDRESSED UNDER QA/QC CATEGORY 6, QC INSPECTION. THEREFORE, THE FINAL ACCEPTABILITY OF THESE EVALUATIONS WILL BE PREDICATED ON THE SATISFACTORY RESULTS OF THE PROGRAMMATIC REVIEW OF THIS SUBJECT.	(REFER TO ITEM 11.84F FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

COMMERCIAL PEAK STEAM ELECTRIC STATION (CIPES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TNT/CPR/T RESOLUTION DOCUMENTS
** 08 08:090 SSER: 08 ALLEG: AC-49 ITEM: 08:090	AC-49 REBAR WAS INSTALLED UPSIDE DOWN IN A BUILDING NEAR THE UNIT-2 CONTAINMENT STRUCTURE. REF. PG. K-49.	TNT CONCLUDED THAT THIS INSTANCE OF REBAR BEING IMPROPERLY INSTALLED WAS CORRECTED PRIOR TO CONCRETE PLACEMENT. THEREFORE, THIS ALLEGATION HAS NO STRUCTURAL SAFETY SIGNIFICANCE.	(REFER TO ITEM 11.BAF FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

Form No.
012-307-06

COMPACT PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPR RESOLUTION DOCUMENTS
** 08-08-10 SITER: 08 ALLEG: PHRA E (1) CAVITY CONCRETE PLACEMENT ITEM: 08-10 1/2-IN. ELEVATIONS IN UNIT-3 REACTOR BLDG. REF PG. K-52.	PHRA E (1) REBAR WAS OMITTED IN A REACTOR CAVITY CONCRETE PLACEMENT BETWEEN THE 812-FT. AND 819-FT. 1/2-IN. ELEVATIONS IN UNIT-3 REACTOR BLDG. REF PG. K-52.	TRT TRT COULD NOT DETERMINE THE SAFETY SIGNIFICANCE OF THIS ISSUE UNTIL AN ANALYSIS WAS PERFORMED VERIFYING THAT THE REINFORCING STEEL IN THE AS-BUILT CONDITION WAS ADEQUATE.	ISAP(8) II.A STIR CRIT-S-003 PSR: CIVIL

ACTION REQUIRED

TU ELECTRIC SHALL PROVIDE AN ANALYSIS OF THE AS-BUILT
CONDITION OF THE UNIT 1 REACTOR CAVITY THAT VERIFIES
THE ADEQUACY OF THE REINFORCING STEEL BETWEEN THE
812-FOOT AND 819-FOOT 1/2-INCH ELEVATIONS. THE
ANALYSIS SHALL CONSIDER ALL REQUIRED LOAD
COMBINATIONS.

HOWEVER, THE RESULTS OF THESE EVALUATIONS THAT PERTAIN
TO QC REBAR PLACEMENT WILL BE FURTHER ASSESSED AS A
PART OF THE OVERALL PROGRAMMATIC REVIEW CONCERNING
PROCEDURES ADDRESSED UNDER QA/QC CATEGORY 6, QC
INSPECTION. THEREFORE, THE FINAL ACCEPTABILITY OF
THESE EVALUATIONS WILL BE PREDICATED ON THE
SATISFACTORY RESULTS OF THE PROGRAMMATIC REVIEW OF
THIS SUBJECT.

IN APPENDIX P, SSER-11, TRT CHARACTERIZED THIS ITEM AS
AN ISOLATED OCCURRENCE, OR VERY FEW OCCURRENCES, WITH
NO GENERIC IMPACT.

CHAMCHE PEAK SYSTEM ELECTRIC STATION (CPSES)

TETRIS 150000 100 100

EDUCATIONAL INFLUENCES ON CHILD LANGUAGE 183

ITEM: 08-108-1 PARA E (2)
SUBJECT: 08 B & M REQUESTED A CHANGE IN
DETAILS: PARA E (2) CONSTITUTION OF TWO ROWS BY
NINE LAYERS OF NO. 9 REBAR 1 AS
SHOWN ON Dwg. 23023-51-0712, REV.
4 TO A CONTINUOUS CIRCULAR
ARRANGEMENT. Dwg. No. K-32.

TRT

TRT CONCLUDED THAT THE CHANGE MADE TO THE NO. 9
REINFORCING BARS DID NOT AFFECT THE LOAD-CARRYING
CAPACITY OF THE STRUCTURE.

HOWEVER, THE RESULTS OF THESE EVALUATIONS WHICH
PERTAIN TO QC REBAR PLACEMENT AND RECEIPT INSPECTION
PROCEDURES WILL BE FURTHER ASSESSED AS A PART OF THE
OVERALL PROGRAMMATIC REVIEW CONCERNING PROCEDURES
ADRESSED UNDER QA/QC CATEGORY 6, QC INSPECTION.
THEFORE, THE FINAL ACCEPTABILITY OF THESE
EVALUATIONS WILL BE PREDICATED ON THE SATISFACTORY
RESULTS OF THE PROGRAMMATIC REVIEW OF THIS SUBJECT.

ISAP(s) 11.A
(REFER TO ITEM 11, R&F FOR LISTING OF RESOLUTI
TO THE TRT PROGRAMMATIC CATEGORIES)

COPANACHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPT RESOLUTION DOCUMENTS
** 08 08.15A SSER: 08 ALLEG: PARA E (8) AUTHORIZATION TO SUBSTITUTE NO. ITEM: 08.15A	PARA E (8) B & H CONSTRUCTION REQUESTED 5 VERTICAL WALL REBAR IN LIEU OF THE NO. 8 WALL REBAR REQUIRED IN TWO CORNERS OF A WALL IN THE AUXILIARY BLDG. REF. PG. K-50.	TRT BASED ON THE FACT THAT THE NO. 4 VERTICAL WALL BARS WERE INSTALLED IN CORNERS AS REQUIRED, TRT CONCLUDED THAT THIS ISSUE HAS NO STRUCTURAL SAFETY SIGNIFICANCE.	ISAP II.A (REFER TO ITEM 11, BAF FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

HOWEVER, THE RESULTS OF THESE EVALUATIONS THAT PERTAIN
TO QC REBAR PLACEMENT WILL BE FURTHER ASSESSED AS A
PART OF THE OVERALL PROGRAMMATIC REVIEW CONCERNING
PROCEDURES ADDRESSED UNDER QA/QC CATEGORY 6.
INSPECTION. THEREFORE, THE FINAL ACCEPTABILITY,
THESE EVALUATIONS WILL BE PREDICATED ON THE
SATISFACTORY RESULTS OF THE PROGRAMMATIC REVIEW OF
THIS SUBJECT.

CUMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CINT RESOLUTION DOCUMENTS
** 08 08.17A AOC-01 SSER: 08 CONCRETE AIR ENTRALMENT RECORDS ALLEG: AOC-01 WERE FALSIFIED. REF. PG. K-59. ITIN: 08.17A	TRT CONCLUDED THAT THE ALLEGATION ABOUT FALSIFYING A CONCRETE AIR ENTRALMENT RECORD IS TRUE. EVEN SO, THE COMPRESSIVE STRENGTH OF THE CONCRETE IN QUESTION WAS WITHIN SPECIFICATION. ACCORDINGLY, THE ABOVE ALLEGATION HAS NO STRUCTURAL SAFETY SIGNIFICANCE. HOWEVER, THE ALLEGATIONS RESOLVED ON THE BASIS OF ACCEPTABLE CONCRETE STRENGTH TEST RESULTS MAY NEED TO BE FURTHER ASSESSED PENDING THE RESOLUTION OF ALLEGATION AOC-7.	TRT ----- TSAP(s) 11.B	

ALSO, THE RESULTS OF THESE EVALUATIONS PERTAINING TO QC INSPECTION PROCEDURES WILL BE FURTHER ASSESSED AS A PART OF THE OVERALL PROGRAMMATIC REVIEW CONCERNING PROCEDURES ADDRESSED UNDER QA/OC CATEGORY 3, RECORDS. THEREFORE, THE FINAL ACCEPTABILITY OF THESE EVALUATIONS WILL BE PREDICATED ON THE SATISFACTORY RESULTS OF THE PROGRAMMATIC REVIEW AND THE SATISFACTORY RESOLUTION OF ALLEGATION AOC-7.

IN APPENDIX P, SSER-11, TRT CHARACTERIZED THIS ITEM AS AN ISOLATED OCCURRENCE, OR VERY FEW OCCURRENCES, WITH NO GENERIC IMPACT.

COPANCHE PEAK STEAM ELECTRIC STATION (COPIES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPIR RESOLUTION DOCUMENTS
** 08 08 17B-1 AOC-02. SSER: 08 ALLEG: AOC-02 ITEM: 08 17B-1	SILJUMP RECORDS WERE FALSIFIED. REF. PG K-59	THE ALLEGATION THAT SILJUMP TESTS ON APRIL 11 AND 13, 1978 WERE PERFORMED INCORRECTLY AND THAT THE RESULTS WERE FALSIFIED COULD WELL BE TRUE AND CANNOT BE REFUTED. TRT EXAMINED THE COMPREHENSIVE STRENGTH TEST RESULTS OF THE CONCRETE IN QUESTION AND FOUND THAT THEY WERE WITHIN SPECIFICATIONS. ACCORDINGLY, THE ABOVE ALLEGATION HAS NO STRUCTURAL SAFETY SIGNIFICANCE. HOWEVER, THE ALLEGATIONS RESOLVED ON THE BASIS OF ACCEPTABLE CONCRETE STRENGTH TEST RESULTS MAY NEED TO BE FURTHER ASSESSED PENDING THE RESOLUTION OF ALLEGATION AOC-7. ALSO, THE RESULTS OF THESE EVALUATIONS PERTAINING TO QC INSPECTION PROCEDURES WILL BE FURTHER ASSESSED AS A PART OF THE OVERALL PROGRAMMATIC REVIEW CONCERNING PROCEDURES ADDRESSED UNDER QA/QC CATEGORY 3, RECORDS. THEREFORE, THE FINAL ACCEPTABILITY OF THESE EVALUATIONS WILL BE PREDICATED ON THE SATISFACTORY RESULTS OF THE PROGRAMMATIC REVIEW AND THE SATISFACTORY RESOLUTION OF ALLEGATION AOC-7.	ISAP 11.3

CIMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE / SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
----------------	-------	-------------------	-------------------------------

** 08 08-178-2 AOC-02
SSER: 08 LABORATORY TESTS (AIR, SLUMP AND
ALLEG: AOC-02 TEMP.) FOR CONCRETE PLACEMENTS
ITEM: 08-178-2 FOR 10 CU YDS OR LESS, PRIOR TO
1976, WERE NOT PERFORMED. REF.
PG. K-59

TRT
THE ALLEGATION THAT LABORATORY TESTS FOR SMALL
PLACEMENTS WERE FALSIFIED WAS FOUND TO HAVE NO
STRUCTURAL SAFETY SIGNIFICANCE BECAUSE CYLINDER
STRENGTH TESTS WERE ALSO PERFORMED TO DEMONSTRATE
ADEQUATE STRENGTH. IN INTERVIEWS WITH TRT, FORMER
EMPLOYEES OF THE R. W. HUNT CO., WHO WORKED DURING THE
TIME PERIOD CITED IN THE ALLEGATION, DENIED THE
VALIDITY OF THE ALLEGATION. FURTHERMORE, THE LIMITED
NUMBER OF CONCRETE PLACEMENTS OF LESS THAN 10 CU YDS,
EVEN IF IMPROPERLY TESTED, WOULD HAVE LITTLE
STRUCTURAL SAFETY SIGNIFICANCE.

ACCORDINGLY, THE ABOVE ALLEGATION HAS NO STRUCTURAL
SAFETY SIGNIFICANCE. HOWEVER, THE ALLEGATIONS RESOLVED
ON THE BASIS OF ACCEPTABLE CONCRETE STRENGTH TEST
RESULT MAY NEED TO BE FURTHER ASSESSED PENDING THE
RESOLUTION OF ALLEGATION AOC-7. ALSO, THE RESULTS OF
THESE EVALUATIONS PERTAINING TO QC INSPECTION
PROCEDURES WILL BE FURTHER ASSESSED AS A PART OF THE
OVERALL PROGRAMMATIC REVIEW CONCERNING PROCEDURES
ADDRESSED UNDER QA/QC CATEGORY 3, RECORDS. THEREFORE,
THE FINAL ACCEPTABILITY OF THESE EVALUATIONS WILL BE
PREDICATED ON THE SATISFACTORY RESULTS OF THE
PROGRAMMATIC REVIEW AND THE SATISFACTORY RESOLUTION OF
ALLEGATION AOC-7.

THE TRT PROGRAMMATIC REVIEW OF QA/QC CATEGORY 3,
RECORDS, CONCLUDED THAT THE RECORDS SYSTEM WAS
ADEQUATE AND ACCEPTABLE ALSO, IN APPENDIX P, SSER-11,
TRT CHARACTERIZED THIS ITEM AS OCCURRING NOT AS
FREQUENTLY AS TO IMPLY A GENERIC PROBLEM.

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPT RESOLUTION DOCUMENTS
** 08 08.17B-3 AQC-02 SSER: 08 ALLEG: AQC-02 ITEM: 08.17B-3	LABORATORY TESTS WERE SIGNED BY A LEVEL 11 INSPECTOR NOT PRESENT AT TIME THE TESTS WERE PERFORMED. REF. PG K-61	TRT THE ALLEGATION THAT AN INSPECTOR SIGNED TEST RESULTS FOR WHICH HE COULD NOT HAVE HAD KNOWLEDGE, COULD NOT BE SUBSTANTIATED BECAUSE NO REPORTS COULD BE FOUND WHICH HAD BEEN SIGNED BY THE INSPECTOR ON THE DAYS ALLEGED. EVEN IF THE ALLEGATION WERE TRUE, TEST RESULTS SHOWED THE STRENGTH OF THE CONCRETE PLACED DURING THE PERIOD OF THE ALLEGATION TO BE ABOVE THE MINIMUM REQUIRED STRENGTH. ACCORDINGLY, THE ABOVE ALLEGATION HAS NO STRUCTURAL SAFETY SIGNIFICANCE. HOWEVER, THE ALLEGATIONS RESOLVED ON THE BASIS OF ACCEPTABLE CONCRETE STRENGTH TEST RESULTS MAY NEED TO BE FURTHER ASSESSSED PENDING THE RESOLUTION OF ALLEGATION AQC-7. ALSO, THE RESULTS OF THESE EVALUATIONS PERTAINING TO QC INSPECTION PROCEDURES WILL BE FURTHER ASSESSSED AS A PART OF THE OVERALL PROGRAMMATIC REVIEW CONCERNING PROCEDURES ADDRESSED UNDER QA/OC CATEGORY 3. RECORDS THEREFORE, THE FINAL ACCEPTABILITY OF THESE EVALUATIONS WILL BE PREDICATED ON THE SATISFACTORY RESULTS OF THE PROGRAMMATIC REVIEW AND THE SATISFACTORY RESOLUTION OF ALLEGATION AQC-7.	ISAP(8) 11.B

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TMT ISSUE SUMMARY	TRT/CPR RESOLUTION DOCUMENTS
** 08 08 17B-4 AQC-02 SSER: 08 17B-4 THE ALLEGED SIGNED A PRESSURE ALLEG: AQC-02 GAUGE QUALIFICATION TEST THAT HE ITEM: 08 17B-4 WAS NOT QUALIFIED TO CERTIFY. REF. PG. E-60 AND 61.	TRT ----- THE ALLEGATION THAT THE ALLEGED SIGNED A PRESSURE GAUGE TEST THAT HE WAS NOT QUALIFIED TO CERTIFY WAS FOUND TO HAVE NO STRUCTURAL SAFETY SIGNIFICANCE BECAUSE THE ALLEGED DID NOT ACTUALLY PERFORM THE CALIBRATION. ACCORDINGLY, THE ABOVE ALLEGATION HAS NO STRUCTURAL SAFETY SIGNIFICANCE. HOWEVER, THE ALLEGATIONS RESOLVED ON THE BASIS OF ACCEPTABLE CONCRETE STRENGTH TEST RESULTS MAY NEED TO BE FURTHER ASSESSSED PENDING THE RESOLUTION OF ALLEGATION AQC-7. ALSO, THE RESULTS OF THESE EVALUATIONS PERTAINING TO OC INSPECTION PROCEDURES WILL BE FURTHER ASSESSED AS A PART OF THE OVERALL PROGRAMMATIC REVIEW CONCERNING PROCEDURES ADDRESSED UNDER QA/OC CATEGORY 3, RECORDS. THEFORE, THE FINAL ACCEPTABILITY OF THESE EVALUATIONS WILL BE PREDICATED ON THE SATISFACTORY RESULTS OF THE PROGRAMMATIC REVIEW AND THE SATISFACTORY RESOLUTION OF ALLEGATION AQC-7. TRT CONCLUDED UNDER QA/OC CATEGORY 3 THAT THE RECORDS SYSTEM WAS ADEQUATE AND ACCEPTABLE. ALSO, IN APPENDIX P, SSER-11, TRT CHARACTERIZED THIS ITEM AS OCCURRING NOT SO FREQUENTLY AS TO IMPLY A GENERIC PROBLEM.		TS/P(8) 11.B

CORPORATE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 08 08.17/C SSER: 08 ALLEG. AOC-03 ITEM: 08.1PC	AOC-03 CONCRETE AGGREGATE TESTS WERE FALSIFIED. REF. PG K-61.	TRT COULD NOT DETERMINE THE VALIDITY OF THE ALLEGATION THAT CONCRETE AGGREGATE TESTS WERE FALSIFIED NEVERTHELESS, THE CONCRETE PLACED DURING THE PERIOD CITED IN THE ALLEGATION WAS CONSISTENT WITH THAT OF CONCRETE PLACED BEFORE AND AFTER THIS PERIOD.	TSAP(8) II.B

ACCORDINGLY, THE ABOVE ALLEGATION HAS NO STRUCTURAL
SAFETY SIGNIFICANCE. HOWEVER, THE ALLEGATIONS RESOLVED
ON THE BASIS OF ACCEPTABLE CONCRETE STRENGTH TEST
RESULTS MAY NEED TO BE FURTHER ASSESSED PENDING THE
RESOLUTION OF ALLEGATION AOC-7. ALSO, THE RESULTS OF
THESE EVALUATIONS PERTAINING TO QC INSPECTION
PROCEDURES WILL BE FURTHER ASSESSED AS A PART OF THE
OVERALL PROGRAMMATIC REVIEW CONCERNING PROCEDURES
ADDRESSED UNDER QA/QC CATEGORY 3, RECORDS. THEREFORE,
THE FINAL ACCEPTABILITY OF THESE EVALUATIONS WILL BE
PREDICATED ON THE SATISFACTORY RESULTS OF THE
PROGRAMMATIC REVIEW AND THE SATISFACTORY RESOLUTION OF
ALLEGATION AOC-7.

TRT CONCLUDED UNDER QA/QC CATEGORY 3 THAT THE RECORDS
SYSTEM WAS ADEQUATE AND ACCEPTABLE. ALSO, IN
APPENDIX P, SSER-11, TRT CHARACTERIZED THIS ITEM AS
AN ISOLATED OCCURRENCE OR VERY FEW OCCURRENCES WITH NO
GENERIC IMPACT.

CUPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SITES 07, 08, 10 and 11

ISSUE SOURCE ISSUE ISSUE SUMMARY

** 08 08.17D AOC-07 CONCRETE COMPRESSIVE STRENGTH TEST RESULTS WERE FALESIFIED.
SISER: 08 AOC-07 REF. PG. K-62 AND 64.
ALLEG: ITDR# 08.17D ALLEG: ITDR#

TRT AGREED WITH THE NEC REGION IV STAFF THAT THE UNIFORMITY OF THE FRESH CONCRETE PLACED DURING THIS PERIOD SUGGESTED THAT THERE WAS NO SERIOUS PROBLEM WITH THE ASURNED CONCRETE AND, THEREFORE, NO SERIOUS SAFETY PROBLEM. HOWEVER, THIS CONCLUSION WAS BASED ON AIR CONTENT, SLUMP AND STRENGTH TESTS, ALL OF WHICH HAD BEEN ALLEGED TO BE FALSIFIED. THE ISSUES REGARDING AIR CONTENT AND SLUMP WERE RESOLVED ON THE BASIS OF THE CONCRETE STRENGTH TEST RESULTS. DUE TO THE IMPORTANCE OF THESE RESULTS, TRT CONCLUDED THAT ADDITIONAL ACTION BY TU ELECTRIC WAS NECESSARY TO PROVIDE CONFIRMATORY EVIDENCE THAT THE REPORTED CONCRETE STRENGTH TEST RESULTS WERE REPRESENTATIVE OF THE STRENGTHS OF THE CONCRETE PLACED IN CATEGORY I STRUCTURES.

ACTIONS REQUIRED

TU ELECTRIC SHALL DETERMINE AREAS WHERE SLUMP-RELATED CONCRETE WAS PLACED BETWEEN JANUARY 1976 AND 1977, AND PROVIDE A PROGRAM TO ASSURE ACCEPTABLE CONCRETE STRENGTH. THE PROGRAM SHALL INCLUDE TESTS SUCH AS THE USE OF RANDON SCHMIDT HAMMER TESTS ON THE CONCRETE IN AREAS WHERE SAFETY IS CRITICAL. THE PROGRAM SHALL INCLUDE A COMPARISON OF THE RESULTS WITH THE RESULTS OF TESTS PERFORMED ON CONCRETE OF THE SAME DESIGN STRENGTH IN AREAS WHERE THE STRENGTH OF THE CONCRETE IS NOT QUESTIONED. TO DETERMINE IF ANY SIGNIFICANT VARIANCE IN STRENGTH OCCURS, TU ELECTRIC SHALL SUMMIT THE PROGRAM FOR PERFORMING THESE TESTS TO THE NEC FOR REVIEW AND APPROVAL PRIOR TO PERFORMING THE TESTS.

TRT/CPRR RESOLUTION DOCUMENTS

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TNT/TPT RESOLUTION DOCUMENTS
** 08 08.17E SSER: 08 ALLEG: AQC-46 ITEM: 08.17E	AQC-46 MIDPOUR TEST RECORDS ASSOCIATED WITH THE UNIT-1 CONTAINMENT BLDG. BASEMAT HEDE FALSIFIED. REF: PG. K-62 AND 64.	TRT THE VALIDITY OF THIS ALLEGATION COULD NOT BE DETERMINED. THE RESULTS OF COMPRESSION TESTS INDICATED THAT THE CONCRETE PLACED WAS OF HIGH QUALITY. ACCORDINGLY, THE ALLEGATION HAS NO STRUCTURAL SAFETY SIGNIFICANCE. HOWEVER, THE ALLEGATIONS RESOLVED ON THE BASIS OF ACCEPTABLE CONCRETE STRENGTH TEST RESULTS MAY NEED TO BE FURTHER ASSESSED PENDING THE RESOLUTION OF ALLEGATION AQC-7.	TSAP(*) 11.8

ALSO, THE RESULTS OF THESE EVALUATIONS PERTAINING TO
QC INSPECTION PROCEDURES WILL BE FURTHER ASSESSED AS A
PART OF THE OVERALL PROGRAMMATIC REVIEW CONCERNING
PROCEDURES ADDRESSED UNDER QA/QC CATEGORY 3, RECORDS.
THEREFORE, THE FINAL ACCEPTABILITY OF THESE
EVALUATIONS WILL BE PREDICATED ON THE SATISFACTORY
RESULTS OF THE PROGRAMMATIC REVIEW AND THE
SATISFACTORY RESOLUTION OF ALLEGATION AQC-7.

TRT CONCLUDED UNDER QA/QC CATEGORY 3 THAT THE RECORDS
SYSTEM WAS ADEQUATE AND ACCEPTABLE (SEE ITEM 11.B.NC).
ALSO, IN APPENDIX P, SSDR-11, TRT CHARACTERIZED THIS
ITEM AS OCCURRING NOT SO FREQUENTLY AS TO IMPLY A
GENERIC PROFILE.

CORIANNE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 03 08,10 SSER: 08 ALLEG: AOC-09 ITEM: 08,10	AOC-09 RECERTIFICATION EXAMINATIONS FOR R. W. HUNT INSPECTORS WERE GIVEN "OPEN BOOK" AND EXAMINATIONS WERE GIVEN WITH THE ANSWERS SUPPLIED. REF - PG. K-67.	(REFER TO ITEM 11, BAC FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES) THE ALLEGATION THAT RECERTIFICATION TESTS WERE GIVEN OPEN BOOK COULD NOT BE REFUTED. WORK PERFORMED BY THE INDIVIDUAL IN QUESTION WAS AUDITED AND FOUND TO BE SATISFACTORY WHICH WOULD INDICATE HE WAS CAPABLE OF PERFORMING THE REQUIRED TESTING PROPERLY. ADDITIONALLY, TEST RESULTS FOR CONCRETE PLACED, INCLUDING COMPRESSION TESTS, SHARED CONCRETE TO BE OF UNIFORM QUALITY. THIS SUPPORTED THE QUALIFICATIONS OF INSPECTORS INVOLVED. TRT CONCLUDED THAT THIS ISSUE HAS NO STRUCTURAL SAFETY SIGNIFICANCE.	

CONANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
** 08 08.19A USER: 08 ALLEG: AOC-04 ITEM: 08.19A	AOC-04 EQUIPMENT REQUIRED FOR AGGREGATE TESTING HAD NOT BEEN USED. REF. PG. X-71.	TRT CONCLUDED THAT ALL REQUIRED TESTS PER ASTM-C-289 WERE PERFORMED. ACCORDINGLY, THIS ALLEGATION HAS NO STRUCTURAL SAFETY SIGNIFICANCE. HOWEVER, THE EFFECTIVENESS OF QUALITY CONTROL IN THE LABORATORY WILL BE FURTHER ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW CONCERNING PROCEDURES ADDRESSED UNDER QA/QC CATEGORY 6, QC INSPECTION. THEREFORE, THE FINAL ACCEPTABILITY OF THIS EVALUATION WILL BE PREDICATED ON THE SATISFACTORY RESULTS OF THE PROGRAMMATIC REVIEW OF THIS SUBJECT.	(REFER TO ITEM 11, 84F FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMAIC CATEGORIES)

CORONADE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPT RESOLUTION DOCUMENTS
** 08 08.198 SSER: 08 ALLEG: AOC-05 ITEM: 08.198	AOC-05 IMPROPER METHODS WERE USED TO DRY COARSE AGGREGATE FOR STEEVE ANALYSIS. REF. PG. E-72.	TRT CONCLUDED THAT THE ALLEGED SHORTCUT IN CARRYING OUT AGGREGATE GRADING TESTS WAS PERMITTED BY THE PROVISIONS OF THE SPECIFIED TEST METHOD IN ASTM C-136. ACCORDINGLY, THIS ALLEGATION HAS NO STRUCTURAL SAFETY SIGNIFICANCE.	(REFER TO ITEM 11 BAF FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPT RESOLUTION DOCUMENTS
** 08 AQC-06 SUER: 08 ALLEG: AQC-06 ITEM: 08 19C	AQC-06 SOME OF THE UNIT-1 CONTAINMENT BLDG. BACKUP CONCRETE WAS PLACED WITHOUT REQUIRED TESTING. REF. PG. K-72.	TRT CONCLUDED THAT ALL REQUIRED TESTING WAS CARRIED OUT IN CONNECTION WITH THE 6650-CUBIC-YD BACKUP PLACEMENT. ACCORDINGLY, THIS ALLEGATION HAS NO STRUCTURAL SAFETY SIGNIFICANCE. HOWEVER, THE EFFECTIVENESS OF QUALITY CONTROL IN THE LABORATORY WILL BE FURTHER ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW CONCERNING PROCEDURES ADDRESSED UNDER QA/OC CATEGORY 6. QC INSPECTION, THEREFORE, THE FINAL ACCEPTABILITY OF THIS EVALUATION WILL BE PREDICATED ON THE SATISFACTORY RESULTS OF THE PROGRAMMATIC REVIEW OF THIS SUBJECT.	(REFER TO ITEM 11.BAF FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE ISSUE TRT ISSUE SUMMARY TITLE/CPNT RESOLUTION DOCUMENTS

** 08 08-190 AGC-08
SSER: 08 CONCRETE COMPRESSIVE STRENGTH
ALLEG: AGC-08 TB: 5. "CLUMPS WERE LOADED AT AN
ITEM: 08-190 RATE. REF. PG. 8-71.

TRT CONCLUDED THAT ALTHOUGH THE ALLEGATION MAY HAVE BEEN TRUE, THE FASTEST POSSIBLE LOADING OF TEST CYLINDERS WOULD HAVE INCREASED THE INDICATED STRENGTHS BY NO MORE THAN 6.5 PERCENT AND WOULD HAVE NO EFFECT ON ACCEPTABILITY OF THE CONCRETE. ACCORDINGLY, THIS ALLEGATION HAS NO STRUCTURAL SAFETY SIGNIFICANCE. HOWEVER, THE EFFECTIVENESS OF QUALITY CONTROL IS THE LABORATORY WILL BE FURTHER ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW CONCERNING PROCEDURES ADDRESSED UNDER QA/QC CATEGORY 6, QC INSPECTION. THEREFORE, THE FINAL ACCEPTABILITY OF THIS EVALUATION WILL BE PREDICATED ON THE SATISFACTORY RESULTS OF THE PROGRAMMATIC REVIEW OF THIS SUBJECT.

(REFER TO ITEM 11 BAF FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

CIMARRON PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 08 08.19F SSER: 08 ALLEG: AOC-48 ITEM: 08.19F	AOC-48 CONCRETE TEST CYLINDERS IN THE R. W. HUNT LABORATORY MOIST ROOM WERE ALLOWED TO DRY. REF. PG. K-73.	TRT --- TRT CONCLUDED THAT ALTHOUGH THE LABORATORY FAILED TO MAINTAIN WATER SUPPLY FOR BRIEF PERIODS, THESE PERIODIC BREAKDOWNS WOULD RESULT IN CONSERVATIVE STRENGTH RESULTS. ACCORDINGLY, THIS ALLEGATION HAS NO STRUCTURAL SAFETY SIGNIFICANCE. HOWEVER, THE EFFECTIVENESS OF QUALITY CONTROL IN THE LABORATORY WILL BE FURTHER ASSESSED AS PART OF THE OVERALL PROGRAMMATIC REVIEW CONCERNING PROCEDURES ADDRESSED UNDER QA/QC CATEGORY 6, QC INSPECTION. THEFORE, THE FINAL ACCEPTABILITY OF THIS EVALUATION WILL BE PREDICATED ON THE SATISFACTORY RESULTS OF THE PROGRAMMATIC REVIEW OF THIS SUBJECT.	(REFER TO ITEM 11.84F FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

CORPORATE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
* 08 08-20	AC-4.1 SSER: 08 ALLEG: AC-4.1 ITEM: 08-20	TRT THERE WAS POOR WORKMANSHIP IN THE USE OF ELASTIC JOINT FILLER MATERIAL, "ROTIFORM", AS A TEMPORARY SPACER IN ORDER TO ACHIEVE THE REQUIRED AIR SPACE BETWEEN SEISMIC CATEGORY I STRUCTURES. REF. PG. K-75.	TSAR(s) 11 C, SEC. 5.3, 5.21.1 PSR: CIVIL STIR CPMT-S-010 SDAR CP-85-27
		BASED ON REVIEW OF INSPECTION REPORTS AND RELATED DOCUMENTS, FIELD OBSERVATIONS AND DISCUSSIONS WITH TU ELECTRIC ENGINEERS, TRT COULD NOT DETERMINE WHETHER AN Adequate AIR GAP HAS BEEN PROVIDED BETWEEN CONCRETE STRUCTURES.	FIELD INVESTIGATIONS BY BROWN & ROOT QC INSPECTORS INDICATED UNSATISFACTORY CONDITIONS DUE TO THE PRESENCE OF DEBRIS IN THE AIR GAP, SUCH AS WOOD NEDGES, ROCKS, C. JUMPS OF CONCRETE AND ROTIFORM. THE DISPOSITION OF THE NONCONFORMANCE REPORT (NCR) RELATING TO THIS MATTER STATED THAT THE FIELD INVESTIGATION REVEALED THAT MOST OF THE MATERIAL HAD BEEN REMOVED. HOWEVER, TRT COULD NOT DETERMINE FROM THIS REPORT (NCR C-83-01067) THE EXTENT AND LOCATION OF THE DEBRIS REMAINING BETWEEN THE STRUCTURES. BASED ON DISCUSSIONS WITH TU ELECTRIC ENGINEERS, TRT DETERMINED THAT FIELD INVESTIGATIONS WERE MADE BUT THAT NO PERMANENT RECORDS WERE MAINTAINED. IN ADDITION, IT IS NOT APPARENT THAT THE PERMANENT INSTALLATION OF ELASTIC JOINT FILLER MATERIAL (ROTIFORM) BETWEEN THE SAFEGUARDS BUILDING AND THE REACTOR BUILDING, AND BELOW GRADE FOR THE OTHER CONCRETE STRUCTURES, IS CONSISTENT WITH THE SEISMIC ANALYSIS ASSUMPTIONS AND DYNAMIC MODELS USED TO ANALYZE THE BUILDINGS, AS THESE ANALYSES ARE DEFINATED IN THE FINAL SAFETY ANALYSIS REPORT (FSAR). TRT, THEREFORE, CONCLUDED THAT TU ELECTRIC HAS NOT AdeQUATELY DOCUMENTED COMPLIANCE WITH FSAR SECTION 3.6.1.1, 3.6.4.5.1, AND 3.7.B.2.B, WHICH REQUIRE SEPARATION OF SEISMIC CATEGORY I BUILDINGS TO PREVENT SEISMIC INTERACTION DURING AN EARTHQUAKE. DEPENDING ON THE EXTENT OF NONCOMPLIANCE WITH FSAR SECTIONS 3.6.1.1, 3.6.4.5.1, AND 3.7.B.2.B, THE ALLEGATION IS JUGGED TO HAVE MERIT AND POTENTIAL SAFETY SIGNIFICANCE.

COPACHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES --- SUBJECTS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
** 08 08.21B SSER: 08 ALLEG: AC-14 ITEM: 08.21B	AC-14 THERE WAS UNAUTHORIZED CUTTING OF REBAR IN NONSPECIFIC LOCATIONS. (AC-18 AND AC-40 ARE ALSO COVERED) REF. PG. X-87.	TRT CONCLUDED THAT THIS ALLEGATION HAS NO STRUCTURAL SAFETY SIGNIFICANCE. ALLEGATIONS WERE NOT SPECIFIC. AS TO WHO MADE THE UNAUTHORIZED CUTS OF REBAR OR WHERE THEY TOOK PLACE. THE NUMBER OF UNAUTHORIZED CUTS, IF TRUE, WOULD HAVE AN INCONSEQUENTIAL EFFECT ON THE SAFETY OF THE STRUCTURE. HOWEVER, THE RESULTS OF THESE EVALUATIONS WILL BE FURTHER ASSESSED AS A PART OF THE PROGRAMMATIC REVIEW CONCERNING PROCEDURES ADDRESSED UNDER QA/OC CATEGORY 6. QC INSPECTIONS THEREFORE, THE FINAL ACCEPTABILITY OF THESE EVALUATIONS WILL BE PREDICATED ON THE SATISFACTORY RESULTS OF THE PROGRAMMATIC REVIEW OF THIS SUBJECT.	(USAF(*)) 11.E (REFER TO ITEM 11.8AF FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

COWANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERNS 07, 08, 10 and 11.

ISSUE SOURCE	ISSUE	TRT ISSUE SUPPORT	TRT/CPRIT RESOLUTION DOCUMENTS
** 08 08.21C	AC-16 SSER: 08 ALLEG: AC-18 ITEM: 08.21C	TIRE WAS UNAUTHORIZED CUTTING OF REAR IN NONSPECIFIC LOCATIONS. REF. PG. K-67.	SEE AC-14. ITEM 08.21B

COMMERCIAL PEAK STACK ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
--------------	-------	-------------------	--------------------------------

** 08 08 210 AC-40
SOUR: 08 THERE WAS UNAUTHORIZED CUTTING
ALLEG: AC-40 OF REBAR IN NONSPECIFIC
ITEM: 08 210 LOCATIONS KEY PG. K-07

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TNT ISSUES -- ISSUES 07, 08, 16 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TUE/CPT RESOLUTION DOCUMENTS
** 08 08 21E ISSER: 08 ALRIG: AC-15 1729M	AC-15 THERE WAS UNAUTHORIZED CUTTING OF REBAR DURING INSTALLATION OF TROLLEY PROCESS AISLE RAILS IN THE FUEL HANDLING BLDG. REF. PG. K-87.	TNT REVIEW OF THE REINFORCEMENT DRAWINGS REVEALED THAT THE LAYOUT OF THE EAST/WEST REINFORCEMENT AND THE TROLLEY PROCESS AISLE RAILS WAS SUCH THAT ONLY ONE BAR OF THE EAST/WEST REINFORCEMENT COULD BE CUT BY DRILLING HOLES FOR RAIL ANCHORS. HOWEVER, IF NINE INCH HOLES WERE DRILLED, BOTH LAYERS OF THE NO. 18 REINFORCING BAR WOULD BE CUT. IF THE TEN HOLES WERE ACTUALLY DRILLED NINE INCHES DEEP, THEN THE ALLEGATION THAT REINFORCEMENT WAS CUT WITHOUT PROPER AUTHORIZATION MAY BE SOLID.	ISAP(s) 11.E PSR. CIVIL

CORPORATE PEAK STEAM ELECTRIC STATION (CPSES)

TBT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE

TBT ISSUE SUMMARY

TBT/CPRR RESOLUTION DOCUMENTS

ISSUE	SOURCE	TBT ISSUE SUMMARY	TBT/CPRR RESOLUTION DOCUMENTS
** 08 08.23 SUSER: 08 ALLEG: AOC-45 ITEM: 08.23	AOC-45 SUSER: SUMBERSTY PRODUCED INCORRECT SCALE READINGS AT THE CONCRETE BATCH PLANT BY LEAVING ON THE WIRES CONNECTING THE WEIGHT HOPPERS TO THE SCALES. REF. PG. E-95.	TBT TBT CONCLUDED THAT THIS ALLEGATION CAN NEITHER BE VERIFIED NOR REFUTED. IF TAMPERING DID OCCUR, IT WAS CONFINED TO SCALES WHERE EITHER NO EFFECT OR A BENEFICIAL EFFECT ON THE CONCRETE OCCURRED ACCORDINGLY, THIS ALLEGATION HAS NO STRUCTURAL SAFETY SIGNIFICANCE. HOWEVER, THE RESULTS OF THIS EVALUATION PERTAINING TO QC CONTROLS AT THE BATCH PLANT WILL BE FURTHER ASSESSED AS A PART OF THE OVERALL PROGRAMMATIC REVIEW CONCERNING PROCEDURES ADDRESSED UNDER "QC INSPECTION."	(ISAPI's) VII.C. APPENDIX 1B (REFER TO ITEM 11, 4&F FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TBT PROGRAMMATIC CATEGORIES)

COMMERCIAL STEAM ELECTRIC STATION (CP005)

TRT ISSUES -- SSBRS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPT RESOLUTION DOCUMENTS
** 04 08.31 SSBR: 08 ALLEG: AM-03 TRTB: 08.31	AM-03 DURING HOT FUNCTIONAL TESTING, EXPANSION CAUSED THE REACTOR PRESSURE VESSEL REFLECTIVE INSULATION (RPPR) TO TOUCH THE BIOLOGICAL SHIELD WALL... REP. PG. K-99.	TRT CONCLUDED THAT THE REPORT DID MAKE CONTACT WITH CONSTRUCTION DEBRIS, BUT DID NOT CONTACT THE STEEL-LINED CONCRETE BIOLOGICAL SHIELD WALL AS SPECIFICALLY ALLEGED. DURING FIBER OPTIC INSPECTION, TO ELECTRIC PERSONNEL, OBSERVED NO VISIBLE DAMAGE TO THE REFLECTIVE INSULATION, AND ALL CORRECTIVE MODIFICATIONS WERE ACCOMPLISHED AND ACCEPTED IN ACCORDANCE WITH WESTINGHOUSE PROCEDURE MP 2.7.3 TRK-3 AND FONS TRIM 10609, 10611 AND 10612.	ISAP(6) VI A, SEC. 5.5, 5.8 STIR CPRT-C-010

CORPORATE PEAK STEAM ELECTRIC STATION (CP2025)

TRT 1C1 RES -- DATES 07. 08. 10 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TNT/PCB RESOLUTION DOCUMENTS
		2. REVIEW PROCEDURES FOR REPORTING SIGNIFICANT DESIGN/CONSTRUCTION DEFICIENCIES, PERTAINANT TO 10CFR PART 50.55 (e), AND MAKE CHANGES AS NECESSARY TO ENSURE THAT COMPLETE EVALUATIONS ARE SPECIFIED.	
		3. PROVIDE ANALYSIS THAT VERIFIES THAT THE COOLING AIR FLOW IN THE ANNULUS BETWEEN THE RPPN AND THE SHIELD MULL OF UNIT 2 IS ADEQUATE FOR THE AS-BUILT CONDITION.	
		4. VERIFY DURING UNIT 1 HOT FUNCTIONAL TESTING THAT COMPLETED MODIFICATIONS TO THE RPPN SUPPORT RING NOW ALLOW ADEQUATE COOLING AIR FLOW.	
		TRT NOTED THAT CONTROL OF DEBRIS IN CRITICAL SPACINGS BETWEEN COMPONENTS AND/OR STRUCTURES WAS IDENTIFIED AS AN ISSUE BOTH IN THE INVESTIGATION OF THIS ALLEGATION AND IN THE CIVIL AND STRUCTURAL AREA CONTAINED IN HARRIET G. ELSERHOUT'S LETTER OF SEPTEMBER 18, 1984, TO TU ELECTRIC. ACCORDINGLY, TU ELECTRIC SHALL ALSO:	
		1. IDENTIFY AREAS IN THE PLANT WITH SPACINGS BETWEEN COMPONENTS AND/OR STRUCTURES THAT ARE NECESSARY FOR PROPER FUNCTIONING OF SAFETY-RELATED COMPONENTS, SYSTEMS, OR STRUCTURES IN WHICH UNINTENDED DEBRIS MAY COLLECT AND BE UNDETECTED OR BE DIFFICULT TO REMOVE.	
		2. INSPECT THE AREAS AND SPACES IDENTIFIED, AND REMOVE DEBRIS.	
		3. INSTITUTE A PROGRAM TO MINIMIZE THE COLLECTION OF DEBRIS IN CRITICAL SPACES AND PERIODICALLY REMOVE THESE SPACES AND REMOVE ANY DEBRIS WHICH MAY BE PRESENT.	

CORIANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	THE/CPRT RESOLUTION DOCUMENTS
** 08 08.42 SSER: 08 ALLEG: AM-13 ITEM: 08.42	AM-13 PUMPS MANUFACTURED BY THE BAYWARD TYLER PUMP COMPANY WERE INSTALLED IN CORIANCHE PEAK SAFETY SYSTEMS. THESE PUMPS MAY HAVE UNIDENTIFIED DEFICIENCIES BECAUSE OF THE POOR QA PROGRAM AT BAYWARD TYLER. REF. PG. K-117.	TRT TRT CONCLUDED THAT TU ELECTRIC HAD IDENTIFIED BAYWARD TYLER PUMPS ONSITE, TESTED THE PUMPS, AND REPORTED RESULTS AS REQUIRED BY IEB-83-05. TRT ALSO CONCLUDED THAT THE ALLEGATION HAD POTENTIAL SAFETY SIGNIFICANCE AND GENERIC IMPLICATIONS. HOWEVER, TU ELECTRIC'S COMPLIANCE WITH IEB 83-05 HAS ELIMINATED THOSE CONCERNs WITH RESPECT TO UNIT 1 STATION SERVICE WATER PUMPS (SSWPs). THE UNIT 2 PUMPS WILL BE INSPECTED DURING UNIT 2 PREOPERATIONAL TESTING.	DIR E-6492

ACTION REQUIRED

TU ELECTRIC SHALL VERIFY COMPLIANCE WITH IEB 83-05
REQUIREMENTS FOR CPSES UNIT 2 SSWPs DURING
PREOPERATIONAL TESTING FOR UNIT 2.

COMPARISON PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES --- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CINT RESOLUTION DOCUMENTS
44-08 08 44A SUSP. 08 APR-15 ALLEG. APR-15 ITEM: 08 44A REF. NO. E-121.	44-15 STRINGS FOR THE RAIL SUPPORT SYSTEM FOR THE POLAR CRANE WERE ALTERED DURING INSTALLATION.	TRT OBSERVED LARGE GAPS BETWEEN STRINGS AND THE 2IN CRANE GROOVED TO GUIDE SUPPORT BRACKETS. IN ADDITION, TRT OBSERVED THAT NINE GROOVES HAD GAPS IN EXCESS OF 1/16 INCH EXTENDING UNDER THE BOTTOM FLANGE. THAT THE COMPLETE RAIL HAD MOVED COUNTERINTELLIGENTLY. THAT THE 3/8 INCH DESIGNED GAP BETWEEN THE ZBRS OF THE RAIL SECTION VARIED FROM 0.0 INCHES TO 0.875 INCHES; AND THAT RAIL-TO-RAIL GROUND WIRE AND TWO CAMELIDS WERE BROKEN. BASED ON THE ABOVE INSPECTIONS, TRT CONCLUDED THAT THE ALLEGATION IS SUBSTANTIATED AND IS POTENTIALLY SAFETY SIGNIFICANT.	ISAF(8) 92-8 STIR CINT-S-005 SDAR CP 86-60 SDAR CP 86-61

COMPANIE PEAK STEAM ELECTRIC STATION (CPSES)

TNT ISSUES -- STORES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TNT/CPT RESOLUTION DOCUMENTS
--------------	-------	-------------------	------------------------------

TO ELECTRIC SHELL.

1. INSPECT THE POLAR CRANE RAIL GARDEN SEAT CONNECTIONS FOR THE PRESENCE OF GAPS THAT REDUCE THE BEARING SURFACE TO LESS THAN THE WIDTH OF THE BOTTOM FLANGE.

2. PERFORM AN ANALYSIS THAT WILL DETERMINE WHETHER EXISTING GAPS ARE ACCEPTABLE OR IF CORRECTIVE ACTIONS ARE REQUIRED. TU ELECTRIC SHELL DETERMINE IF ADDITIONAL RAIL MOVEMENT IS OCCURRING AND, IF SO, PROVIDE AN EVALUATION OF SAFETY SIGNIFICANCE AND THE NEED FOR CORRECTIVE ACTION.

3. PERFORM A GENERAL INSPECTION OF THE POLAR CRANE RAIL AND THE RAIL SUPPORT SYSTEM. CORRECT IDENTIFIED DEFICIENCIES OF SAFETY SIGNIFICANCE, AND PROVIDE AN ASSESSMENT OF THE EFFECTIVENESS OF EXISTING MAINTENANCE AND/OR SURVEILLANCE PROGRAMS.

THE GAPS IN THE SEISMIC RESTRAINTS WERE THE SUBJECT OF NBC INSPECTION REPORTS 50-445/82-11, 50-446/82-10, AND 50-445/84-08. VIOLATIONS WERE ISSUED IN EACH REPORT. ALTHOUGH THESE MATTERS MAY HAVE BEEN EVALUATED AND A RESPONSE MADE TO THE REFERENCED VIOLATIONS, TU ELECTRIC SHELL CONSIDER THIS MATTER AS A PART OF THE INSPECTION OF THE POLAR CRANE SYSTEM.

CIMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SDRS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	THE/CPRT RESOLUTION DOCUMENTS
** 08 08.448 SSER: 08 ALLEG: AM-16 ITEM: 08.448	AM-16 THE POLAR CRANE RAIL MOVES DURING CRANE OPERATION SINCE THAT LARGE GAPS DEVELOP. REF. PG. K-321.	<p>THE ALLEGATION FOR POLAR CRANE RAIL MOVEMENT WAS CLASSIFIED AS A DESIGN DEVIATION, REQUIRING A SAFETY-SIGNIFICANCE EVALUATION. CPRT DECIDED NOT TO INVESTIGATE THE POTENTIAL SAFETY SIGNIFICANCE OF THIS DEVIATION AND TO PROCEED DIRECTLY TO CORRECTIVE ACTION.</p> <p>INVESTIGATIONS BY THE CPSES PROJECT, AS WELL AS BY CPRT, CONFIRMED THAT THE EARLIER ATTEMPTS TO CONTROL THE CIRCUMFERENTIAL MOVEMENT OF THE CRANE RAILS WERE INADEQUATE. CPRT CONCLUDED THAT THE RAIL SPLICE DESIGN PROPOSED BY SMC AND FINALIZED BY SWEC WILL CORRECT ANY PROBLEMS OF MISALIGNED RAIL ENDS AT THE JOINTS. THE ANALYTICAL WORK BY SWEC SUPPORTS A CONCLUSION THAT THE SPLICE BARS WILL BE STRUCTURALLY ADEQUATE TO LIMIT THE GAPS BETWEEN RAIL ENDS TO THE PRESCRIBED MAXIMUM WITHOUT UNDULY RESTRICTING THE CAPABILITY OF THE RAIL SUPPORT SYSTEM TO ALLOW FOR EXPANSIONS AND CONTRACTIONS RESULTING FROM TEMPERATURE VARIATIONS AND POSTULATED ACCIDENT CONDITIONS. (ISAP VI.B RESULTS REPORT PG 29 AND 32).</p> <p>TRT CHARACTERIZATION AND CPRT RESOLUTION OF THIS ALLEGATION IS DISCUSSED UNDER ITEM 0.48 (AM-15).</p>	ISAP(VI) VT.B STIR CPRT-S-065

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TNT ISSUES -- SENSES 07, 08, 10 and 11

ISSUE NUMBER	ISSUE	TNT ISSUE SUBJECT	TNT/CPT RESOLUTION DOCUMENTS
** 08 08-47	AM-19 SSEN 08 ALRS: AM-19 ITEM: 08-47	THE POSTING REQUIREMENTS FOR NRC STAND 3 WERE NOT MET FROM 10/17/1982 UNTIL 10/11/1983. REF. PG. K-131.	TNT REVIEW OF NRC AND TU ELECTRIC DISPOSITIONS: INTERVIEWS WITH THE RADIATION PROTECTION ENGINEER (RPE), THE TU ELECTRIC ADMINISTRATIVE AND CONTROL SUPERVISOR, AND THE TU/EAD UTILITIES SERVICE INC. PERSONNEL MANAGER; AND INSPECTION OF BULLETIN BOARDS THAT WERE IN PLACE. TNT CONCLUDED THAT LETTERS WERE POSTED PRIOR TO OCTOBER 1982 AND THAT THE NRC FORM-2 WAS POSTED IN A SUFFICIENT NUMBER OF PLACES TO MEET THE INTENT OF THE APPLICABLE REGULATIONS AFTER THE POSTING REQUIREMENTS BECAME EFFECTIVE ON OCTOBER 12, 1982. BECAUSE THERE WAS NO REQUIREMENT TO POST NRC FORM-3 BETWEEN 10/77 AND OCTOBER 1982 AND THE FORM WAS POSTED FROM THE BALANCE OF 1982 UNTIL THE PRESENT, THIS ALLEGATION WAS NOT SUBSTANTIATED

ACTIONS REQUIRED

TU ELECTRIC SHALL PUBLISHLY ESTABLISH IN WRITING THE
ASSIGNMENT OF RESPONSIBILITY FOR POSTING AND
MAINTAINING NRC FORM-3 IN PROMINENT LOCATIONS.

COPANACHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRIT RESOLUTION DOCUMENTS
** 08 08-49 SSER: 08 ALLEG: AM-21 ITEM: 08-49	AM-21 THERE WAS WIDESPREAD DRUG ABUSE AT COPANACHE PEAK, AND MANAGEMENT DID NOT GIVE PROPER ATTENTION TO THIS PROBLEM. REF. PG. K-133.	TRT CONCLUDED THAT TU ELECTRIC HAD PERFORMED AN INVESTIGATION, IDENTIFIED BROWN & 2007 (BAR) PERSONNEL IMPLICATED BY THEIR REFUSAL TO TAKE POLYGRAPH TESTS AND TERMINATED EMPLOYMENT OF THOSE PERSONNEL. ALTHOUGH THIS ALLEGATION HAD POTENTIAL SAFETY SIGNIFICANCE AND GENERIC IMPLICATIONS, TU ELECTRIC WROTE A NONCONFORMANCE REPORT THAT IDENTIFIED ALL WORK PERFORMED BY THE IMPLICATED B & R INSPECTORS AND REINSPECTED THAT WORK WITH DIFFERENT INSPECTORS. THE REINSPECTION IDENTIFIED ONLY MINOR DEFICIENCIES THAT WERE REFERRED TO ENGINEERING FOR FINAL EVALUATION AND CORRECTION. THIS ALLEGATION APPEARED TO HAVE SOME SUBSTANCE. WITH RESPECT TO MANAGEMENT, TRT CONCLUDED THAT TU ELECTRIC AND SITE CONTRACTOR MANAGEMENT AND SUPERVISION HAD IMPLEMENTED STRONG MEASURES TO PREVENT DRUG USE AND ABUSE BY CPSES PERSONNEL. IN FACT, THOSE COMMITMENTS TO SUCH A PROGRAM EXCEEDED EXISTING NRC REQUIREMENTS AND STANDARDS. THEREFORE, THERE WAS NO EVIDENCE THAT MANAGEMENT DID NOT GIVE PROPER ATTENTION TO THE ALLEGED PROBLEM TO PREVENT DRUG ABUSE OR DEAL WITH THE INCIDENT THAT OCCURRED.	NCR M-84-01840 R1 TU CORP FILE 11-5

ACTION REQUIRED

TU ELECTRIC SHALL PROVIDE A REPORT OF FINDINGS
INCLUDING THE FINAL ENGINEERING ANALYSIS OF THE MINOR
DEFICIENCIES RESULTING FROM THE REINSPECTION OF WORK
PERFORMED BY INSPECTORS IMPLICATED IN DRUG ABUSE.

CUMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TNT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE ISSUE TNT ISSUE SUMMARY TUE/CPR/T RESOLUTION DOCUMENTS

** 10 10 001 AM-34
SSER: 10 TEMPORARY HANGER WAS WELDED
ALLEG: AM-34 WITHOUT PROCEDURES OR BY AN
ITEM: 10 001 UNQUALIFIED WELDER. REF. PG
N-37

TRT
TRT FOUND TEMPORARY HANGERS WERE USED AND EXCEPT FOR
ATTACHMENT WELDS TO COMPONENTS OR PERMANENT PLANT
STRUCTURES, NO WRITTEN PROCEDURES EXISTED.

ACTION REQUIRED

TRU ELECTRIC SHALL MODIFY GIBBS & HILL (G&H)
SPECIFICATION 23223-MS-100 REQUIREMENTS AND PROVIDE
PROCEDURES FOR THE FABRICATION AND INSTALLATION OF
TEMPORARY SUPPORTS TO ASSURE THAT THE QUALITY OF
PIPING AND EQUIPMENT SO SUPPORTED IS NOT ADVERSELY
AFFECTED. THIS ACTION IS RELATED TO THAT REQUIRED FOR
MECHANICAL & PIPING CATEGORY II, ALLEGATION AP-13.
ITEM 1.

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 10 10.005A AM-49 SSER: 10 THIS ALLEGATION DUPLICATES ALLEG: AM-49 AM-14. ITEM: 10.005A REF. PG. N-57	SEE ITEM 10.005.		ISAP(s) V.D (REFER TO ITEM 10.005 FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

Page No. 92
01/30/88

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRTR RESOLUTION DOCUMENTS
--------------	-------	-------------------	--------------------------------

** - 10 10.0058 AW-51 SSER: 10 THIS ALLEGATION DUPLICATES ALLEG: AW-51 AW-14. ITEM: 10.0058 REF. PG. 8-57	SEE ITEM 10.005.	ISAP(s) V.D (REFER TO ITEM 11.005 FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES.)
--	------------------	--

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE

TRT ISSUE DOCUMENTS

TRT ISSUE SUMMARY

** 10 10-005C AM-55
SSER: 13 THIS ALLEGATION DUPLICATES
ALLEG: AM-55 SEE ITEM 10-005.
ITEM: 10-005C AM-14.
REF. PG. 8-57

ISAP(s) V.D
(REFER TO ITEM 10-005 FOR LISTING OF RESOLUTION DOCUMENTS RELATED
TO THE TRT PROGRAMMATIC CATEGORIES)

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
--------------	-------	-------------------	--------------------------------

** 10 10-010 AP-04
SSER: 10 TWO OR THREE 100-TON JACKS WERE
ALLEG: AP-04 USED TO COLD SPRING A 28-INCH
ITEM: 10-010 LINE IN THE REACTOR COOLANT
SYSTEM. REF. PG. N-99

TRT WAS NOT ABLE TO SUBSTANTIATE THE ALLEGATION
REGARDING SPRINGING IN THE REACTOR COOLANT SYSTEM
(RCS) PIPING. TRT BELIEVED THAT THE ALLEGED HOT
MISTAKENLY IDENTIFIED JACKING ACTIVITIES DURING
INSTALLATION OF HOT-LEG PIPING BETWEEN THE REACTOR
VESSEL AND THE STEAM GENERATOR AS COLD SPRINGING
ACTIVITIES. JACKING WAS USED TO MAINTAIN VERTICAL
POSITION OF THE STEAM GENERATOR DURING AXIAL MOTIONS
OF THE HOT LEG PIPING DUE TO WELD SHRINKAGE.

OTHER TRT INVESTIGATIONS OF COLD SPRINGING AND
SPRINGING DETERMINED THAT NO PIPING SYSTEMS WERE
INTENDED TO BE, OR HAD BEEN, COLD SPRUNG BUT THAT,
CONTRARY TO THE REQUIREMENTS OF TU ELECTRIC PROCEDURE
CP-EP-4-0, UNAUTHORIZED AND UNDOCUMENTED SPRINGING OF
PIPING SYSTEMS HAD OCCURRED. TRT, HOWEVER, CONCLUDED
THAT THE SAFETY SIGNIFICANCE OF THE UNAUTHORIZED AND
UNDOCUMENTED SPRINGING PRACTICE MAY BE NEGIGIBLE.

TRT ALSO FOUND THAT THE BROWN & ROOT (BAR) PROCEDURE
CP-CPM 6.9E & QI-QAP 11.1.26 FAILED TO REFLECT
ADEQUATELY COLD SPRINGING IN ALL ISSUES.

OMAHA PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 10 10.011 SSER: 10 ALLEG: AP-13 ITEM: 10.011	AP-13 USING THE POLAR CRANE AND 3-TON "COME ALONGS." A 32-INCH MAIN STEAM LINE WAS FORCED 6-INCHES VERTICALLY AND 4-INCHES HORIZONTALLY. REF. PG. N-99	TRT ... TRT INVESTIGATION CONCLUDED THAT THE ALLEGATION WAS SUBSTANTIATED IN PART. TRT REQUIRED EIGHT ACTIONS TO BE COMPLETED BY TU ELECTRIC ACTION REQUIRED TRT WILL REQUIRE THE FOLLOWING TU ELECTRIC ACTIONS: 1. MODIFY GIBBS & HILL SPECIFICATION 2.323-MS-100, AND INSTITUTE PROCEDURES TO SUPPORT THE MAIN STEAM LINE DURING FLUSHING AND PROVIDE TEMPORARY SUPPORTS FOR PIPING AND EQUIPMENT IN GENERAL TO ASSURE THAT THE QUALITY OF AFFECTED PIPING AND EQUIPMENT IS NOT AFFECTED. 2. ASSESS STRESSES IN THE PORTIONS OF THE UNIT 1, LOOP 1 MAIN STEAM AND FEEDWATER LINES THAT WERE AFFECTED IN THE SEQUENCE OF EVENTS INVOLVED DURING THEIR INITIAL INSTALLATION, FLUSHING AND FINAL INSTALLATION. CONDITIONS OF CONCERN ARE: a. THE CONDITION WHEN THE LINES WERE FULL OF WATER AND TEMPORARY SUPPORTS HAD SAGGED OR SETTLED. b. THE CONDITION WHEN VIBRATIONS OF THE TEMPORARY LINE COULD HAVE OCCURRED. c. THE CONDITION WHEN FORCES WERE APPLIED BY THE POLAR CRANE AND COME-ALONGS. THESE ASSESSMENTS SHALL BE BASED ON APPROPRIATE PIPEING CONFIGURATIONS INVOLVED.	ISAP(s) V.E. PSR: MECHANICAL LARGE BORE PIPING AND PIPE SUPPORTS

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
UNACCEPTABLE INDICATIONS.			

5. REVIEW RECORDS OF HYDROSTATIC TESTING OF THE UNIT 1, LOOP 3, MAIN STEAM AND FEEDWATER PIPING TO VERIFY THE QUALITY OF PIPING INVOLVED IN THE INCIDENT.

6. PROVIDE SIMILAR ASSESSMENTS FOR CIRCUMSTANCES INVOLVED IN THE LIFTING INCIDENT IDENTIFIED DURING TRT INSPECTIONS OF THE UNIT 1, LOOP 4, MAIN STEAM LINE.

7. PROVIDE ASSESSMENTS OF EFFECTS ON QUALITY OF SAFETY-RELATED PIPING AND EQUIPMENT WHICH WERE INVOLVED IN SIMILAR INCIDENTS OF SAGGING, SETTLEMENTS AND FAILURES, IF ANY, OF TEMPORARY SUPPORTS.

8. DOCUMENT THE RESULTS OF ANALYSIS, EXAMINATIONS AND REVIEWS AND SUBMIT THEM IN A REPORT FOR TRT REVIEW.

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPT RESOLUTION DOCUMENTS
	** 10 10.014 AP-15 SSER: 10 ALLEG: AP-15 ITEM: 10.014	IN SEPTEMBER 1982, A PIPE THAT WAS 1/2 INCH OUT-OF-ROUND WAS INSTALLED IN THE CONTAINMENT SPRAY SYSTEM. DURING ITS BUTTERING EXTENSIVELY TO ACHIEVE THE REQUIRED MINIMUM WALL THICKNESS. REF. PG. N-119	ISAP(s) VII A.2; VII C, APPENDIX 12 CAR 87-72, 87-067, 87-029 PSR: MECHANICAL THE TRT INVESTIGATION SUBSTANTIATED THE ALLEGATION THAT THE 1/2-INCH NONCONFORMING PIPE WAS BUTTERED EXTENSIVELY (ALLEGATION AP-15). THE TRT FOUND THAT EXTENSIVE WELD METAL SURFACING WAS PERFORMED IN THE VICINITY OF WELD FW 13-4A TO REPAIR AN EXTENSIVE AREA OF MINIMUM WALL THICKNESS VIOLATION. THE TRT COULD NOT SUBSTANTIATE THE ALLEGATION THAT UNEVEN BUTTERING WAS PERFORMED TO ACHIEVE FITUP. THE WELD DATA PACKAGE INDICATED THAT PROPER FITUP AND ACCEPTABLE VISUAL AND RADIOPHASIC INSPECTION RESULTS WERE OBTAINED.

TRT EVALUATIONS OF THE INSTALLATION OF THE NONCONFORMING PIPE BY JACKS AND CLAMPS, AS SUGGESTED BY NCR 4015, REV. 5, INDICATE THAT SIGNIFICANT STRESSES COULD HAVE OCCURRED DURING INSTALLATION WHICH WERE NOT INCLUDED IN THE PIPE STRESS ANALYSIS. CONSERVATIVE CALCULATIONS PERFORMED BY THE TRT INDICATED THAT SIGNIFICANT ELASTICALLY CALCULATED STRESSES COULD HAVE OCCURRED DURING INSTALLATION OF THE 1/2-INCH OUT-OF-SOUND PIPE BY MECHANICAL MEANS WHICH WERE NOT INCLUDED IN THE GASH PIPING STRESS ANALYSIS. BASED ON THE MAGNITUDE OF THE STRESSES OBTAINED IN THE TRT CALCULATIONS, THE TRT FINDS THAT TUEC SHOULD PERFORM MORE DETAILED ANALYSES TO DEMONSTRATE THE STRUCTURAL INTEGRITY OF THE INSTALLED NONCONFORMING PIPE, ESPECIALLY IN THE VICINITY OF WELD FW 13-4A. THE TRT NOTES HOWEVER THAT STRESSES IN THE INSTALLED NONCONFORMING PIPE ARE SECONDARY STRESSES WHICH WILL BE APPLIED ONLY ONCE DURING THE LIFE OF THE PLANT AND THAT PLASTIC DEFORMATIONS ASSOCIATED WITH THESE STRESSES ARE LESS THAN THOSE PERMITTED IN OTHER PROCESSES ACCEPTABLE TO THE ASME CODE. * 8. DURING PIPE BENDING (PARAGRAPHS NB-INC/ND-4223 OF THE ASME CODE). FURTHERMORE, SINCE HYDROSTATIC AND PROOPERATIONAL TESTING OF THE CTS SYSTEM WERE COMPLETED SUCCESSFULLY, THE TRT FOUND THAT THE INSTALLED ALLEGED NONCONFORMING PIPE MAY BE ACCEPTABLE.

DURING ITS ASSESSMENT OF ALLEGATIONS AP-15 AND AP-16

CIMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERA 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPAT RESOLUTION DOCUMENTS
		<p>THE TRT IDENTIFIED NONCOMPLIANCES WITH THE REQUIREMENT OF BAR PROCEDURE CP-QP-6.0, "CONTROL OF NONCONFORMING ITEMS" THAT THE DISPOSITION OF INCRs BE EVALUATED FOR ADEQUACY. THESE NONCONFORMANCES WERE ASSOCIATED WITH ERRORS IN LOGIC AND INVALID REFERENCES IN THE DISPOSITION OF NCRs 4015 REV. 5 AND 49425. A NONCOMPLIANCE WITH THE INTENT OF BAR PROCEDURE CP-QP-6.0 WAS ALSO IDENTIFIED IN THE USE OF INSPECTION RESULTS TO VERIFY THAT THE NONCONFORMING PIPE WAS NOT NONCONFORMING. A WEAKNESS IN BAR PROCEDURE CP-QP-6.9E IS NOT PERMITTING THE USE OF MECHANICAL MEANS TO ACHIEVE FITUP IN THE FABRICATION OF FIELD WELDS WAS ALSO IDENTIFIED BY THE TRT.</p>	

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TUE/CPR1 RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

** 10 10.015 AP-06
SOUR: 10 A CROMBAR THAT HAS DROPPED INTO
ALLEG: AP-06 A PIPE IN THE REACTOR CORE 2
ITEM: 10.015 YEARS AGO HAS NOT BEEN
RETRIEVED. REF PG N-127

TRT FOUND THAT A CROMBAR HAD FALLEN INTO A NEUTRON
DETECTOR INSTRUMENTATION WELL, EXTERNAL TO THE REACTOR
VESSEL, (NOT INTO THE REACTOR CORE, WHICH IS INTERNAL
TO THE VESSEL) AS ALLEGED. BUT WAS SUBSEQUENTLY
RETRIEVED DURING FLUSHING. TRT FOUND THAT THE
ACCUMULATION OF THE CROMBAR AND OTHER DEBRIS IN THE
REACTOR CAVITY WAS IN NON-COMPLIANCE WITH HOUSEKEEPING
REQUIREMENTS IN TU ELECTRIC PROCEDURE CP-OP-19.5.
ALTHOUGH TRT NOTED THAT THE ACCUMULATION OF DEBRIS IN
THE REACTOR CAVITY WAS IN NON-COMPLIANCE WITH
PROCEDURE CP-OP-19.5.

ISAP(s) VII.A.7

CIMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSSRs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPR RESOLUTION DOCUMENTS
** 10 10 017 AB-12 SSER: 10 ALLEG: AB-12 ITEM: 10 017	AB-12 SOME BOLTS HOLDING THE UPPER STEAM GENERATOR (SG) LATERAL SUPPORTS TO THE WALL PLATES WERE CUT THEREFORE, THEY WERE INCAPABLE OF SECURING THE SG LATERAL SUPPORTS TO THE EMBODIMENT PLATES IN ACCORDANCE WITH DESIGN REQUIREMENTS. SEE PG N-149.	TRT TU ELECTRIC PURCHASED 144 BOLTS WHICH WERE 1 1/2 INCHES LONGER THAN THE 7 1/2 INCHES NEEDED TO MEET THE INSTALLATION REQUIREMENTS FOR STEAM GENERATOR SUPPORTS. THE BOLTS WERE THEN CUT TO 7 1/2 INCHES AS AUTHORIZED BY WORK PACKAGE. TRT VERIFIED THROUGH FIELD INSPECTIONS THAT PERMANENT MARKINGS WERE ON THE BOLT HEADS PROVIDING MATERIAL TRACEABILITY. THE ALLEGATION THAT THE BOLTS HAD BEEN CUT WAS SUBSTANTIATED. BUT THE CUTTING HAD BEEN AUTHORIZED AND MATERIAL TRACEABILITY HAD BEEN MAINTAINED.	ISAP VI.B PSR: CIVIL STIR CRPT-5-014

Issue No. 101
01/30/88

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

** 10 10.017A AQB-03
SSER: 10 AQB-03
ALLEG: AQB-03
ITEM: 10.017A
SEE ITEM 10.017
SOME BOLTS WERE CUT BECAUSE
THERE WAS CONCRETE IN THE BOLT
HOLE THAT PREVENTED INSTALLING
THE BOLT TO ITS FULL LENGTH.
THIS CUTTING REMOVED THE HEAT
NUMBERS FROM THE ENDS OF THE
BOLTS. REF. PG N-149

ISAP(s) VII.C, APPENDIX 19; VII.C, APPENDIX 25; VII.C, APPENDIX
26; VII.C, APPENDIX 27; VII.C, APPENDIX 29; VII.C, APPENDIX 33,
VII.B; V.B
STIR CPRT S-001, CPRT S-014
CAR(s) 101
SDAR CP 87-59, CP 86-04, CP 85-03
PSR: CIVIL

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRTR RESOLUTION DOCUMENTS
** 10 10.019 SSER: 10 ALLEG: SRT-08 ITEM: 10.019 N-152.	SRT-08 NUTS ON THE SUPPORT BOLTS FOR THE VERTICAL RESIDUAL HEAT EXCHANGERS WERE LOOSE. REF. PG N-152.	TRT --- THE NRC SPECIAL REVIEW TEAM (SRT) REPORT ON COMANCHE PEAK STATED THAT A FEW NUTS WERE VERY LOOSE AND OTHER BOLTS HAD EXPOSED THREADS BETWEEN NUTS AND BEARING SURFACES ON THE VERTICAL RESIDUAL HEAT EXCHANGERS. ALSO, SUPPORT BOLTING AND WELDING RECORDS WERE NOT READILY RETRIEVABLE.	NCR M 14-243 R/1, M 14-244 R/1

TRT REVIEWED RECORDS FOR THE SUPPORTS OF THE VERTICAL
RESIDUAL HEAT EXCHANGERS AND FOUND THAT THOSE RECORDS
LACKED PROPER DOCUMENTATION TO TRACE BOLT MATERIAL.
THIS LACK OF PROPER DOCUMENTATION WAS DISCOVERED BY TU
ELECTRIC DURING PREPARATIONS FOR THE ASME N-5 CLOSEOUT
AND WAS REPORTED BY NONCONFORMANCE REPORTS (INCRs).

TRT ALSO REVIEWED THE DOCUMENTATION AND INSTALLATION
OF THE CONTAINMENT SPRAY HEAT EXCHANGER, WHICH WAS
SIMILAR TO THE INSTALLATION OF THE VERTICAL RESIDUAL
HEAT EXCHANGERS AND IN THE SAME AREA. TRT FOUND THE
BOLT MATERIAL RECORDS FOR THE CONTAINMENT SPRAY HEAT
EXCHANGER AND DETERMINED THAT SUPPORT BOLTS WERE NOT
LOOSE.

TRT CONCLUDED THAT TU ELECTRIC HAD CORRECTLY ADDRESSED
THE LACK OF MATERIAL TRACEABILITY DOCUMENTATION FOR
SUPPORT BOLTS FOR THE VERTICAL RESIDUAL HEAT
EXCHANGERS. WHEN THE NCR ON THE INADEQUATE
DOCUMENTATION IS CLOSED, THERE WILL BE NO SAFETY
SIGNIFICANCE RELATED TO THE ALLEGATION.

CORPUS CHRISTI PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
	** 10 10.021 SSER: 10 ALLEG: AQP-01 ITEM: 10.021 REF: PG N-155.	A PIPE PIECE NUMBER WAS CHANGED TO COVER UP UNAUTHORIZED WORK AND TO AVOID GENERATION OF NCR'S. AQP-01 TO COVER UP UNAUTHORIZED WORK AND TO AVOID GENERATION OF NCR'S. REF. PG N-155. ITEM: 10.021 SSER: 10 ALLEG: AQP-01 ITEM: 10.021 REF: PG N-155.	TRT BASED ON A REVIEW AND ASSESSMENT OF NONCONFORMANCE REPORTS (NCR'S), TRT SUBSTANTIATED THIS ALLEGATION. FIT-UP INSPECTION OF PIECE 38 WAS RECORDED AS ACCEPTABLE AND THE WELD ACCEPTANCE AND MATERIAL TRACEABILITY WERE DOCUMENTED IN QA RECORDS.

TRT ALSO CONCLUDED THAT THERE IS A GENERIC IMPLICATION BECAUSE A NONCONFORMING ITEM (PIECE NO. 38/48) WAS INSTALLED AND NO INFORMATION IS AVAILABLE COVERING THE DISPOSITIONING OF THREE OTHER NONCONFORMING SPOOL PIECES CT-1-SB-012 ITT2 PIECE NUMBER 23, CT-1-SB-012 ITT1, PIECE NUMBER 33, AND CT-1-SB-004 ITT1, PIECE NUMBER 41, WHICH WERE IDENTIFIED ON NCR M-4015. THESE NONCONFORMING PIECES ALSO MAY HAVE BEEN INSTALLED WHILE IN A HOLD STATUS.

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

** 10 10.026A-2A04-01
SSER: 10 QC INSPECTORS LACKED SUFFICIENT TRT
ALLEG: A04-01 WELDING BACKGROUND TO CONDUCT ----
ITEM: 10.026A-2 ADEQUATE INSPECTIONS REF. PG THIS ALLEGATION WILL BE DISCUSSED IN QA/QC CATEGORY 4.
N-169

(REFER TO ITEM 11.8AC FOR LISTING OF RESOLUTION DOCUMENTS RELATED
TO THE TRT PROGRAMMATIC CATEGORIES)

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 10 10.026E AQW-05 SSER: 08 ALLEG: AQW-05 ITEM: 10.026E	VISUAL WELD INSPECTORS WERE INADEQUATELY TRAINED AND CERTIFIED. REF. PG. N-187.	TRT --- THE SUBJECT OF INSPECTOR QUALIFICATIONS WILL BE ADDRESSED IN QA/QC CATALOGUE 4, TRAINING AND QUALIFICATIONS.	(REFER TO ITEM 11.84C FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

COMANCHE PEAK STEAM ELECTRIC STATION (CPSSE)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPR RESOLUTION DOCUMENTS
** 10 10 029	AB-06 SSER: 10 ALLEG: AB-06 ITEM: 10-029	AB-06 THERE WERE FITUP GAP VIOLATIONS ON THREE BARRERS. REF. PG N-109.	TSAP V.A TRT THE TRT RESPONSE COVERS AB-06, AM-50 AND AM-58. THE TRT REVIEWED RIV IR 30-445/83-07 AND DETERMINED THAT TUEC SUBMITTED A RESPONSE TO THE VIOLATION REPORTED IN IR 83-07 (AB-6). THE TRT VERIFIED TUEC'S REMARK AND ENGINEERING DESIGN RESPONSE TO THIS VIOLATION AND CONCLUDES THAT THE CONDITIONS WERE CORRECTED. IN ADDITION, THE TRT CONCLUDES THAT THE REDUCTION IN EFFECTIVE WELD LENGTH DUE TO THE FIT-UP GAP HAS NO SAFETY SIGNIFICANCE FROM A DESIGN AND ENGINEERING STANDPOINT. THE TRT ALSO REVIEWED THE DOCUMENTS SUBMITTED BY PSF TO ADDRESS THIS CONCERN AND CONCLUDES THAT THE RESULTS OF THE ENGINEERING RESPONSE ARE ACCEPTABLE. ACCORDINGLY, THE ALLEGATIONS AB-6, AM-50 (AND AM-13), AND AM-58 DO NOT HAVE SAFETY SIGNIFICANCE. THE TRT CONCLUDES, HOWEVER, THAT THE RESPONSE BY BAR MANAGEMENT TO AVOID FUTURE VIOLATIONS WAS NOT ACCEPTABLE. THE TRT CONCLUDES THAT IR-25, 408 PROVIDED THE NECESSARY RESPONSE FROM BAR MANAGEMENT CONCERNING THE REPORTING OF NON-CONFORMING ITEMS. HOWEVER, NO ATTEMPT WAS MADE TO (1) CHECK SIMILAR WORK PERFORMED BY THE WELDER, OR (2) DETERMINE WHETHER THE FIT-UP GAP ON HIGHLY SKENED WELDS SHOULD BE RANDOMLY CHECKED.

THE TRT, IN APPENDIX P, SSER 11, CHARACTERIZED THIS
ISSUE AS MAY INDICATE FREQUENT OCCURRENCES, BUT
APPARENTLY CONFINED TO A SPECIFIC ITEM OR AREA.

CIMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 10 10.029A AW-50 SSER: 10 ALLEG: AW-50 ITEM: 10.029A REF: PG N-199	AN EXCESSIVE GAP WAS PRESENT WHEN SOME PIPE HANGERS AND WHIP RESTRAINTS WERE MELDED IN PLACE.	SEE ITEM 10.029	TRAP(s) V.A. PSR: LARGE BORE PIPING AND PIPE SUPPORTS SMALL BORE PIPING AND PIPE SUPPORTS

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE

ISSUE

TRT ISSUE SUMMARY

TUE/CPRT RESOLUTION DOCUMENTS

** 10 10 0298 AM-58
SUBJ: 10 DUPLICATE OF AM-50. REF. PG SEE ITEM 10.029
ALLEG: AM-58 N-199
ITEM: 10 0298

ISAP(s) V.A

PSR: LARGE BORE PIPING AND PIPE SUPPORTS
SMALL BORE PIPING AND PIPE SUPPORTS

CIMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES --- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE NUMBER	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 10 10-030 SSER: 10 ALLEG: A2M-73 ITEM: 10-030 SREF: PG-N-199.	A2M-73 INSPECTION PROCEDURES DID NOT INCLUDE INSTRUCTIONS FOR EXAMINING SKINED FILLET WELDS.	TRT IN THE REVIEW OF THIS ALLEGATION, TRT FOUND EVIDENCE THAT PROCEDURES WERE REVISED TO INCLUDE APPROPRIATE CRITERIA FOR SKINED WELD INSPECTION, AND THAT A 100 PERCENT REINSPECTION PROGRAM FOR NON-ASME SKINDED FILLET WELDS WAS COMPLETED. A SAMPLING OF THOSE SUPPORTS IDENTIFIED BY TRT SHOWED THAT ALL INSPECTIONS WERE SATISFACTORY. ACCORDINGLY, THIS ALLEGATION HAS NO SAFETY SIGNIFICANCE FOR NON-ASME SUPPORTS.	TSAP(b) V.A.	ADDITIONALLY, TRT CONCLUDED THAT THE INSPECTION OF SKINED FILLET WELDS RETAINED TYPICAL STRUCTURAL MEMBERS FOR ASME SUPPORTS WAS ALSO SATISFACTORY. HOWEVER, FOR THOSE PIPE STANCHION TYPE CONNECTIONS THAT ARE TYPICALLY INSPECTED TO A PIPING PROCEDURE, BUT BY DEFINITION ARE A SUBSECTION OF WELD, TRT SUBSTANTIATED THE ALLEGATION. TRT FOUND NO EVIDENCE THAT WOULD PERMIT THE USE OF A PIPING INSPECTION PROCEDURE AS STATED BY BROWN & ROOT (BAR) IN THE INSPECTION OF COMPONENT SUPPORT SKINDED WELDS. BECAUSE THESE PIPE STANCHION TYPE FILLET WELDS WERE NOT INSPECTED AS SKINED FILLET WELDS, AS DEFINED ON THE QC CHECKLIST (LINE ITEM 5B) OF PROCEDURE CP-QAP-12-1, THE COMMITMENT TO RECTIFY THE SKINED WELD INSPECTION PROBLEM BY REINSPECTION WAS NOT COMPLETED. A REVIEW OF THE WELD DATA CARDS OF A RANDOM SAMPLING OF SUPPORTS INDICATED THAT THE WELDS HAD BEEN INSPECTED. HOWEVER, BAR COULD NOT PROVIDE ANY DOCUMENTATION TO INDICATE THE REVISED PROCEDURE FOR CORRECTLY INSPECTING SKINED WELDS WAS USED. THIS ALLEGATION MAY HAVE SAFETY SIGNIFICANCE BECAUSE UNDESIZED WELDS MAY EXIST. THIS IS AN OPEN ISSUE FOR WHICH TU ELECTRIC ACTION IS REQUIRED.

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
	STANCHION-TO-PAU SHELLS.	TRU ELECTRIC SHALL PROVIDE EVIDENCE TO VERIFY THAT PREVIOUS WCD/DRD INSPECTIONS OF THESE TYPES OF SHELLS WERE PERFORMED CORRECTLY AND INSPECTED TO THE APPROPRIATE CRITERIA.	

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SUBJECT	ISSUE	TRT ISSUE SUMMARY	TUE/CPT RESOLUTION DOCUMENTS
** 10 10 032 SUBJ: 10 ALLEG: AB-10 ITEM: 10 032 SUSP: 10 ENCL: AB-10 REF: N N-209	AB-10 BOLT HOLES IN HANGERS WERE ENLARGED WITH A TORCH. REF. NO N-209	TRT TRT COULD FIND NO SPECIFIC DETAILS FOR THE ALLEGATION. TRT REVIEWED NRC REGION IV INSPECTION REPORT (IR) 83-27 AND AGREED WITH THE INSPECTOR'S ASSESSMENT THAT CUTTING HOLES WITH A TORCH WAS NOT PROHIB. ED. HOWEVER, NO PROCEDURES WERE FOUND TO ADDRESS TORCH CUTTING OF HOLES. NO EVIDENCE WAS FOUND OF TORCH CUTTING.	PSR: LARGE BORE PIPING AND PIPE SUPPORTS SMALL BORE PIPING AND PIPE SUPPORTS

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSEBA 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPR RESOLUTION DOCUMENTS
** 10 10 035 SDR: 10 ALLEG: AP-27 ITEM: 10 035	AP-27 THE SEISMIC RESPONSE SPECTRA GENERATED WAS NOT REPRESENTATIVE OF THE COMANCHE PEAK PLANT AND AGREED POORLY WITH THE UNIFORM BUILDING CODE REF. PG-N-231	TRT TRT AGREED WITH THE NBC REGION IV INSPECTOR. ^a CONCLUSIONS CONCERNING THE REVIEW OF EQUIVALENT PIPING ANALYSIS TECHNIQUES. HOWEVER, TRT CONCLUDED THAT TU ELECTRIC SHOULD HAVE ADVISED NBC IN THE PIAN OF THE EXCLUSION OF THE 1.5 FACTOR AS RECOMMENDED BY THE NBC STANDARD REVIEW PLAN. ADDITIONALLY, TU ELECTRIC SHOULD HAVE PROVIDED TECHNICAL EVIDENCE AS THE BASIS FOR THIS EXCLUSION. BECAUSE REDUCTION OF THE 1.5 FACTOR IS ALSO BEING EVALUATED BY TRT IN A RELATED CONCERN (CIVIL AND STRUCTURAL CATEGORY 70), A STATEMENT OF SAFETY SIGNIFICANCE WILL NOT BE MADE UNTIL THE RESULTS OF THAT ASSESSMENT.	(FUTURE)

COPANACHE PEAK STEAM ELECTRIC STATION (CPSSES)

TNT ISSUES -- SURES 97, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 10 10-036 SSEN: 10 ALLS: SRT-03 ITBN: 10-036	SRT-03 THESE WERE CONCERN ABOUT DESIGN CONSIDERATIONS FOR PIPING SYSTEMS FROM A SAFETY-RELATED TO A NONSAFETY-RELATED BUILDING. REF. PG. N-237.	TRT ---- BECAUSE GIBBS AND HILL ("G&H") HAD NOT ADDRESSED THE ORIGINAL SRT CONCERN REGARDING PIPING SYSTEM DESIGN, THE STATUS OF THIS ITEM REMAINED UNDETERMINED. TRT CONCLUDED THAT THIS CONCERN COULD HAVE SAFETY IMPLICATIONS. HOWEVER, UNTIL G&H COMPLETED THEIR REVIEW, A FINAL DETERMINATION OF THE SAFETY IMPLICATIONS COULD NOT BE MADE.	TSAP(n) V.C. PSR: LARGE BORE PIPING AND PIPE SUPPORTS SMALL BORE PIPING AND PIPE SUPPORTS

CIMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRIT RESOLUTION DOCUMENTS
** 10 10 037 SSER: 10 ALLEG: SRT-05 ITEM: 10-037	SRT-05 TRAINING FOR INSPECTORS ON THE MEASUREMENT OF STRUT AND SNUBBER ORIENTATION ANGLES WAS WEAK. REF. PG. N-241.	TRT ... WITH REFERENCE TO THE CONFUSION AMONG OF INSPECTORS CONCERNING THE INSTALLATION TOLERANCE ON STRUT AND SNUBBER ORIENTATION, TRT REVIEWED THE ELECTRIC RESPONSE TO THE NBC SPECIAL REVIEW TEAM REPORT AND FOUND THAT THE COMMITTED RESPONSES HAD BEEN CARRIED OUT AND THAT THE ALLEGATION DID NOT HAVE SAFETY SIGNIFICANCE. HOWEVER, TRT WAS CONCERNED ABOUT POTENTIAL GENERIC IMPLICATIONS ON PREVIOUSLY INSPECTED STRUTS AND SNUBBERS. TRT REVIEWED DOCUMENTATION THAT SNUBBERS HAD BEEN INSPECTED FOR POTENTIAL BINDING DURING BOTH FUNCTIONAL TESTING; HOWEVER, NO DOCUMENTATION COULD BE PRODUCED BY PIPE SUPPORT ENGINEERING (PSE) THAT STRUTS HAD BEEN SIMILARLY REINSPECTED. BOTH BROWN & ROOT (B&R) QA AND PSE ATTEMPTED TO PROVIDE INDIRECT ASSURANCE THAT, IN THEIR OPINION, BASED UPON OTHER INSPECTIONS AND DOCUMENTED PIPE POSITIONS, NO STRUTS WERE BINDING TO CAUSE A PROBLEM. HOWEVER, TRT DISAGREED WITH THEIR CONCLUSIONS.	ISAP(s) VII B.3; VII C, APPENDIX 25; VII C, APPENDIX 26

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 14

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 10 10.038 AQP-23 SSER: 10 ALLEG: AQP-23 ITEM: 10.038	THE TU/EQ QA PROGRAM DID NOT APPLY TO CLASS 5 (NON-SEISMIC) HANGERS AND SUPPORTS. REF. PG N-251.	TRT --- NRC REGION IV INSPECTION REPORT (IR) 80-15, THAT COVERED REGION IV INSPECTIONS PERFORMED IN JUNE 1980, REPORTED THAT THERE WAS NO QUALITY ASSURANCE EFFORT BEING MADE BY TU ELECTRIC REGARDING CLASS 5 PIPE HANGERS AND SUPPORTS. TRT FOUND THAT TU ELECTRIC IN RESPONSE TO IR80-15, HAD IMPLEMENTED A QA PROGRAM FOR CLASS 5 PIPE HANGERS AND SUPPORTS. NRC REGION IV IR84-32/84-11, DATED FEBRUARY 12, 1985 ISSUED A NOTICE OF VIOLATION TO TU ELECTRIC THAT CITED TU ELECTRIC'S FAILURE TO ESTABLISH AND IMPLEMENT A COMPREHENSIVE SYSTEM OF PLANNED AND PERIODIC AUDITS. TRT'S FINDING OF VIOLATIONS IN THE TU ELECTRIC QA AUDIT SYSTEM ARE CONSISTENT WITH IR84-32/84-11.	ISAP VII.A.4

OMAHA PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES --- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPT RESOLUTION DOCUMENTS
** 10 10 040 OSEN: 10 ALLEG: AM-65 ITEM: 10 040	AM-65 THE CIRCUMFERENTIAL BUTT WELDS IN THE UNIT 1 AND 2 FUEL TRANSFER TUBES HAD INCOMPLETE PENETRATION. REF. PG N-281.	TRT ... IN THE VISUAL EXAMINATION OF FUEL TRANSFER TUBES FOR UNITS 1 AND 2, TRT FOUND NO CIRCUMFERENTIAL BUTT WELDS, AS ALLEGED. THE TUBES WERE FABRICATED AS REQUIRED BY WESTINGHOUSE DRAWING 1209E13, NOTE 7. THE ALLEGATION, THEREFORE, WAS NOT SUBSTANTIATED. IT MASTRY'S OPINION THAT THE ALLEGED MAY ACTUALLY HAVE BEEN REFERRING TO ONE OR MORE OF THE WELDS BETWEEN THE PENETRATION SLEEVES AND THE EXPANSION JOINT ASSEMBLIES. THESE WERE ORIGINALLY BUTT WELDS THAT WERE REDESIGNED BECAUSE OF A DIAMETRICAL MISMATCH. TRT's VISUAL EXAMINATION FOUND THE MODIFIED WELDS TO BE VISUALLY SOUND, AND TO HAVE A MUCH GREATER CROSS SECTIONAL AREA THAN THE DESIGNED BELLows WELD REQUIREMENT IN THE SAME SEAL BARRIER BOUNDARY. TRT CONCLUDED THAT THIS ALLEGATION HAS NO SAFETY SIGNIFICANCE. HOWEVER, TRT OBSERVED MISCELLANEOUS DEBRIS IN AND AROUND THE EXPANSION JOINT ASSEMBLIES.	ISAP(s) VII A.7

Page No.: 117
01/30/86

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE

TRT ISSUE SUMMARY

THE/CPRT RESOLUTION DOCUMENTS

THIS PAGE INTENTIONALLY LEFT BLANK

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRIT RESOLUTION DOCUMENTS
** 10 10-048 SSER: 10 AB-078 ALLEG: AB-078 TRTB: 10-048	THE COMPONENT COOLING WATER SURGE TANK ANCHOR BOLTS WERE MISALIGNED WITH THE BASEPLATE HOLES, AND THE ANCHOR BOLTS WERE BENT TO FIT THE HOLES. REF. PG N-149.	TRT STILL UNDER REVIEW. WILL BE REPORTED LATER BY TRT.	(FUTURE)

OMAHA PEAK STEAM ELECTRIC STATION (CPES)

TRT ISSUES -- USERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPR RESOLUTION DOCUMENTS
** 10 10-053	AB-13 USER: 10 ALLEG: AB-13 ITEM: 10-053	TRT DURING INSTALLATION OF APPROXIMATELY 1000 RANGERS, SOME BOLT HOLES WERE DRILLED TOO LARGE, CAUSING AN EXCESSIVE BOLT-TO-BOLT HOLE GAP IN THE BASEPLATES.	DSAP IX FIR: LARGE BORE PIPING AND PIPE SUPPORTS SMALL BORE PIPING AND PIPE SUPPORTS THIS ALLEGATION WILL BE ADDRESSED IN THE STAFF'S SUMMARY DISPOSITIONS ON THE WALSH/DOYLE ALLEGATIONS CONCERNING THE DESIGN OF PIPE SUPPORTS.

CORANCHE PEAK STEAM ELECTRIC STATION (CPSSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRIT RESOLUTION DOCUMENTS
** 10 10.093 A2W-18 SSER: 10 ERASCO INSPECTORS DID NOT PROPERLY INSPECT WELDS. REF. PG AILEG: A2W-18 N-187.	TRT ... TRT FOUND THAT ERASCO INSPECTION PERSONNEL WERE TRAINED AND CERTIFIED IN THE SAME MANNER AS TU ELECTRIC EMPLOYEES. THE SUBJECT OF TU ELECTRIC INSPECTOR TRAINING AND QUALIFICATION IS ADDRESSED IN QA/OC CATEGORY 4.	(REFER TO ITEM 11.6AC FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)	

TRT ISSUES -- ISSUES 07, 08, 10 and 11

** 10 10.093 A2W-18
SSER: 10 ERASCO INSPECTORS DID NOT
PROPERLY INSPECT WELDS. REF. PG
AILEG: A2W-18 N-187.

TRT
...
TRT FOUND THAT ERASCO INSPECTION PERSONNEL WERE
TRAINED AND CERTIFIED IN THE SAME MANNER AS TU
ELECTRIC EMPLOYEES. THE SUBJECT OF TU ELECTRIC
INSPECTOR TRAINING AND QUALIFICATION IS ADDRESSED IN
QA/OC CATEGORY 4.

CORNACHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CERT RESOLUTION DOCUMENTS
** 10 16.093A	AQM-19 SSER: 10 ALLEG: AQM-19 ITEM: 10.093A	THE BACKFIT INSPECTION PROGRAM WAS NOT COMPLETELY IMPLEMENTED. REF. PG. N-187.	TRT ---- THE SUBJECT OF INSPECTOR QUALIFICATIONS WILL BE ADDRESSED IN QA/QC CATEGORY 4.

(REFER TO ITEM 11.84C FOR LISTING OF RESOLUTION DOCUMENTS RELATED
TO THE TRT PROGRAMATIC CATEGORIES)

CUPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRTR RESOLUTION DOCUMENTS
** 10 10.096	A0W-22	AN NCR ON DEFECTIVE WELDS IN CB&I PIPE RESTRAINTS WAS NEVER ASSIGNED AN NCR NUMBER AND WAS NOT PROPERLY PROCESSED OR DISPOSITIONED. REF. PG N-289.	TRT EVALUATION IS OG-001NG AND WILL BE INCLUDED IN A FUTURE TRT.

Page No. 123
01/30/88

CIMANCHE PEAK STEAM ELECTRIC STATION (CPSE5)

TRT ISSUES --- SSERS 07, 08, 10 and 11

ISSUE SOURCE ----- ISSUE ----- TRT ISSUE SUMMARY ----- TUE/CPRT RESOLUTION DOCUMENTS -----

** 10 10-096-A AM-39
SSER: 10 VENDOR WELDS WERE DEFECTIVE ON A
ALLEG: AM-39 CBI-SUPPLIED PIPE WHIP RESTRAINT.
ITEM: 10-096-A IN THE UNIT 1 PRESSURE RELIEF
TANK ROOM. REF. PG N-269

CHAMONIX PEAK STEAM ELECTRIC STATION (CPSSES)

TRT ISSUES -- SCSRS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	THE/CPT RESOLUTION DOCUMENTS
** 10 10 096-B AW-53 SUSER: 10 ALLEG: AW-53 ITEM: 10 096-B	THERE WERE WELD DEFICIENCIES IN PIPE HANGERS. REF. PG N-269	TRT EVALUATION IS ON-GOING AND WILL BE INCLUDED IN A (FUTURE) FUTURE SSER.	

COPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRC RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

** 1G 10-096-C AW-57
SSER: 10 THEME WHERE DEFECTIVE WELDS IN
ALLEG: AW-57 PIPE WHIP RESTRAINTS SUPPLIED BY
ITDR: 10-096-C NPS INDUSTRIES, REP PG N-289

TRT EVALUATION IS ON-GOING AND WILL BE INCLUDED IN A
(FUTURE)
FUTURE SSER.

COMMERCIAL PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT /CPST RESOLUTION DOCUMENTS
** 10 10.096-D AM-64 SSER: 10 (THIS ALLEGATION DUPLICATES ALLEG: AM-64 AM-57.) REF: PG N-289 ITDR: 10.096-D	TRT EVALUATION IS ON-GOING AND WILL BE INCLUDED IN A FUTURE SSER.	(FUTURE)	

CORPORATE PEAK STEAM ELECTRIC STATION (CPSE)

TBT ISSUE# -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TBT ISSUE SUMMARY	TBT/CPR RESOLUTION DOCUMENTS
--------------	-------	-------------------	------------------------------

- ** 10 10 116 A06-69 TBT
SSER: 10 THERE WAS WIDESPREAD USE OF
ALLEG: A06-69 INADEQUATELY QUALIFIED
ITEM: 10 116 MECHANICAL AND WELDING
INSPECTORS REF: PG N-187.
THE ALLEGATION THAT EIGHT IRONMAN & ROOT (B&H) QC
PERSONNEL MAY NOT HAVE HAD EITHER HIGH SCHOOL DIPLOMAS
OR GED CERTIFICATES AND THEREFORE WERE NOT QUALIFIED
TO BE INSPECTORS WILL BE ADDRESSED IN QA/QC CATEGORY
6.

CUPANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRIT RESOLUTION DOCUMENTS
** 10 10 131 SSER: 10 ALLEG: SRT-04 ITEM: 10 131 WHERE N'T CLEARLY STATED IN APPLICABLE INSPECTION PROCEDURES. REF: PG-N-241	SRT-04 THE ALLOWED TOLERANCES FOR STRUT AND SNUBBER ORIENTATION ANGLES WEREN'T CLEARLY STATED IN APPLICABLE INSPECTION PROCEDURES. REF: PG-N-241	TRT ---- WITH REFERENCE TO THE CONFUSION AMONG QC INSPECTORS CONCERNING THE INSTALLATION TOLERANCE ON STRUT AND SNUBBER ORIENTATION, TRT REVIEWED THE ELECTRIC'S RESPONSE TO THE NRC SPECIAL REVIEW TEAM REPORT AND FOUND THAT THE COMMITTED RESPONSES HAD BEEN CARRIED OUT AND THAT THE ALLEGATION DID NOT HAVE SAFETY SIGNIFICANCE. HOWEVER, TRT WAS CONCERNED ABOUT POTENTIAL GENERIC IMPLICATIONS ON PREVIOUSLY INSPECTED STRUTS AND SNUBBERS. TRT REVIEWED DOCUMENTATION THAT SNUBBERS HAD BEEN INSPECTED FOR POTENTIAL BINDING DURING HOT FUNCTIONAL TESTING; HOWEVER, NO DOCUMENTATION COULD BE PRODUCED BY PIPE SUPPORT ENGINEERING (PSE) THAT STRUTS HAD BEEN SIMILARLY REINSPECTED. BOTH BROWN & ROOT (BAR) QA AND PSE ATTEMPTED TO PROVIDE INDIRECT ASSURANCE THAT, IN THEIR OPINION, BASED UPON OTHER INSPECTIONS AND DOCUMENTED PIPE POSITIONS, NO STRUTS WERE BINDING TO CAUSE A PROBLEM. HOWEVER, TRT DISAGREED WITH THEIR CONCLUSIONS	TSAP(s) VII.C, APPENDIX 26, APPENDIX 27; VII.B.3 PSR: LARGE BORE FITTING AND PIPE SUPPORTS SMALL BORE FITTING AND PIPE SUPPORTS (REFER TO ITEM 11 84F FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMMATIC CATEGORIES)

CIMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CERT RESOLUTION DOCUMENTS
** 11 11.02 SSER: 11 ALLEG: AQ-003 ITEM: 11.02	AQ-003 DOCUMENTATION SYSTEM WAS TOTALLY OUT OF CONTROL. REF. PG. 0-45.	TRT THE TRT FOUND THAT THE POSITION OF THE ALLEGATION CONCERNING CONTROL OF PROCEDURES AND INSTRUCTION WAS NOT SUBSTANTIATED. SINCE JULY 1984, THE PROGRAM FOR CONTROLLING DESIGN DOCUMENTS, THOUGH CUMBERSOME, IS EFFECTIVE. PROBLEMS WHICH MAY HAVE EXISTED PRIOR TO JULY 1984 ARE COVERED IN AQ-50. DEFICIENCIES PRIOR TO JULY 1984 HAD THE POTENTIAL FOR CONTRIBUTING TO PROBLEMS IN CONSTRUCTION, INSTALLATION AND INSPECTION.	TSAPI(s) VII A.3, PG 9, 11; VII.D; VII.C, RESULTS REPORT COLLECTIVE EVALUATION REPORT: PART IV SEC. 3.6

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERs 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 11 11.06 SSER: 11 ALLEG: AQ-102 ITEM: 11.06	AQ-102 A DOCUMENT CONTROL CENTER SATELLITE SUPERVISOR'S ACTION RESULTED IN PROCEDURAL VIOLATIONS THAT WERE NOT REPORTED TO TU/E QUALITY ASSURANCE REPRESENTATIVES FOR REVIEW AND CONSIDERATION OF A REPORTABLE DEFICIENCY PURSUANT TO 10 CFR 50.55(E). REF. PG. 0-65.	TRT --- THE CONCERN THAT THE DCC SATELLITE SUPERVISOR TOOK ACTIONS WHICH RESULTED IN PROCEDURAL VIOLATIONS WAS SUBSTANTIATED. THE CONCERN THAT TU/ELECTRIC DCC PROCEDURAL VIOLATIONS WERE NOT REPORTED TO TU ELECTRIC FOR POTENTIAL REPORTABILITY UNDER 10 CFR 50.55(E) WAS NOT SUBSTANTIATED. IN THE COURSE OF ASSESSING THIS ALLEGATION, TRT DETERMINED THAT TU ELECTRIC'S DEFINITION OF REPORTABLE DEFICIENCIES IS TOO VAGUE. TU ELECTRIC'S NCR PROCEDURE LACKED REFERENCES AND DID NOT ADDRESS CORRELATION OF NCRS TO REPORTABILITY UNDER 10 CFR 50.55(E). THE SIGNIFICANT DEFICIENCY PROCEDURE LACKED SPECIFICITY AS TO WHAT IS A SIGNIFICANT BREAKDOWN IN ANY PORTION OF THE QA PROGRAM OR THE MECHANISM FOR REVIEW OF NCRS FOR POTENTIAL REPORTABILITY. THIS CONCERN HAS GENERIC IMPLICATIONS IN THAT SIGNIFICANT QUALITY PROGRAM DEFICIENCIES COULD GO UNREPORTED TO THE NRC.	ISAP(s) VII.A.2

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

** 11 11.136 AQ-023
SSER: 1:
ALLEG: AQ-023 AQ-023 TRAINING WAS DEFICIENT. REF.
ITEM: 11.136 PG. 0-107.

TRT
BASED ON A TRT REVIEW OF ALLEGATIONS CONCERNING
INSPECTION QUALIFICATIONS, CERTIFICATION, AND TRAINING
IN GENERAL, TRT CONCLUDED THAT THE TRAINING AND
CERTIFICATION PROGRAM AS WRITTEN FOR THE ASME
INSPECTION PERSONNEL WAS ADEQUATE WITH THE EXCEPTIONS
ALREADY NOTED. HOWEVER, IN ACTUAL PRACTICE, THIS
PROGRAM WAS NOT FOLLOWED SCRUPULOUSLY.

IN THE NON-ASME TRAINING AND CERTIFICATION PROGRAM,
TRT FOUND A LACK OF PROGRAMMATIC CONTROLS TO ENSURE
THAT THE PROGRAM ACHIEVED AND MAINTAINED REQUIREMENTS
AS SET FORTH IN 10 CFR PART 50, APPENDIX B. PROBLEM
AREAS WERE: (1) IN THE DOCUMENTATION FOR
QUALIFICATION, INCLUDING VERIFICATION OF EDUCATION AND
EXPERIENCE, (2) IN THE TRAINING AND CERTIFICATION
PROGRAM, (3) IN RECERTIFICATION PROGRAM, AND (4) IN
THE CERTIFICATION TESTING PROGRAM. TRT CONCLUDED THAT
THESE DEFICIENCIES IN PROCEDURAL REQUIREMENTS AND
GUIDELINES IN THE TRAINING AND CERTIFICATION PROGRAMS
WERE OF MAJOR CONCERN

TRT DOES NOT INFER FROM THE ABOVE THAT ALL TU ELECTRIC
AND BROWN & ROOT INSPECTORS ARE UNQUALIFIED. HOWEVER,
IDENTIFIED INSPECTION DEFICIENCIES (AS ENUMERATED IN
THE TRT'S ELECTRICAL AND CIVIL AND STRUCTURAL SYSTEMS)
OR LACK OF INSPECTION THEREOF, INDICATE A ROOT PROBLEM
WITH INSPECTION QUALIFICATION THAT IS DIRECTLY
TRACEABLE TO TU ELECTRIC'S AND BROWN & ROOT'S LACK OF
PROGRAMMATIC CONTROLS AND USE OF MINIMUM REQUIREMENTS
FOR THE INSPECTION CERTIFICATION PROGRAM.

CORANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES - SSERS 07, 08, 10 and 11.

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPR RESOLUTION DOCUMENTS
** 11 11.13C AQ-026	ISSUE: 11.13C DUE TO INADEQUATE TRAINING, QUALITY CONTROL INSPECTORS WERE NOT QUALIFIED. REF. PG. 9-107. ALLEG: AQ-026 ITEM: 11.13C	TRT BASED ON A TRT REVIEW OF ALLEGATIONS CONCERNING INSPECTOR QUALIFICATION, CERTIFICATION, AND TRAINING IN GENERAL, TRT CONCLUDED THAT THE TRAINING AND CERTIFICATION PROGRAM AS WRITTEN FOR ASME INSPECTION PERSONNEL WAS ADEQUATE WITH EXCEPTIONS. THESE EXCEPTIONS PRIMARILY INVOLVED (1) WEAKNESSES IN IRON & RUST PROCEDURES IN THE AREAS OF THE TYPE OF MONITORING TO BE USED FOR CERTIFICATION TESTING AND OF PERIODICALLY ESTABLISHING NEW TESTS AND (2) IRON & RUST AND TO ELECTRIC * INTERPRETATION OF GUIDELINES FOR EDUCATION AND EXPERIENCE REQUIREMENTS FOR EACH INSPECTOR LEVEL. HOWEVER, IN ACTUAL PRACTICE, THIS PROGRAM WAS NOT FOLLOWED SCRUPULOUSLY.	ISAP(s) 1.D.1; I.D.2 (REFER TO ITEM 11.84C FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMATIC CATEGORIES).

ORANGE PEAK STEAM ELECTRIC STATION (CPSE)

TRT ISSUES -- SSER# 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPRT RESOLUTION DOCUMENTS
** 11 11.13E SSER# 11 ALLEG: AQ-028 ITEM: 11.13E	AQ-028 TRAINING RECORDS INCORRECTLY STATED THE TRAINING RECEIVED BY INDIVIDUAL QC INSPECTORS. REF. PG. O-107.	TRT BASED ON A TRT REVIEW OF ALLEGATIONS CONCERNING INSPECTOR QUALIFICATIONS, CERTIFICATION, AND TRAINING PROGRAM AS WRITTEN FOR THE ASME INSPECTION PERSONNEL WAS ADEQUATE WITH SOME EXCEPTIONS. HOWEVER, IN ACTUAL PRACTICE, THIS PROGRAM WAS NOT FOLLOWED SCRUPULOUSLY. IN THE NON-ASME TRAINING AND CERTIFICATION PROGRAM, TRT FOUND A LACK OF PROGRAMMATIC CONTROLS TO ENSURE THAT THE PROGRAM ACHIEVED AND MAINTAINED REQUIREMENTS AS SET FORTH IN 10 CFR PART 50, APPENDIX S. PROBLEMS AREAS WERE IN: (1) THE DOCUMENTATION FOR QUALIFICATION, INCLUDING VERIFICATION OF EDUCATION AND EXPERIENCE, (2) THE TRAINING AND CERTIFICATION PROGRAM, (3) THE RECERTIFICATION PROGRAM, AND (4) THE CERTIFICATION TESTING PROGRAM. TRT CONCLUDED THAT THESE DEFICIENCIES IN PROCEDURAL REQUIREMENTS AND GUIDELINES IN THE TRAINING AND CERTIFICATION PROGRAMS WERE OF MAJOR CONCERN.	ISAP(s) I.D. 1; I.D. 2 (REFER TO ITEM 11.24C FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMATIC CATEGORIES.)

COPACHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- S2ERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
** 11 11.13F	AQ-106 S2ER: 11 ALLEG: AQ-1.6 ITEM: 11.13F	THE QUALITY CONTROL INSPECTORS INITIALLY ASSIGNED TO INSPECTING SOME 2500 CLASS 5 SUPPORTS WERE INADEQUATELY TRAINED AND SUPERVISED. REF. PG. 9-107.	TRT REVIEWED THE ALLEGATION THAT SPECIFICALLY QUESTIONED THE QUALIFICATIONS OF PERSONNEL INSPECTING SOME 2500 CLASS 5 SUPPORTS. TRT REVIEWED THE QUALIFICATIONS FOR 19 INSPECTORS INVOLVED WITH THIS ACTIVITY AND CONCLUDED THAT ONLY 1 INSPECTOR HAD QUESTIONABLE QUALIFICATIONS. THE STAFF POSITION IS THAT, ALTHOUGH A SMALL PERCENTAGE OF THE INSPECTORS WERE NOT QUALIFIED, THE QUALITY OF SOME OF THE HANDARABLE MAY BE SUSPECT. THEREFORE, THE ALLEGATION HAS SUBSTANCE.

OPACIFIC PEAK STEAM ELECTRIC STATION (CPSE)

TRT ISSUES -- STORES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPT RESOLUTION DOCUMENTS
** 11 11.14 SURE: 11 ALLEG: NO-073 ITDP: 11.14	A6-073 DOCUMENT CONTROL CLERKS RECEIVED LITTLE TRAINING AND LEARNED HOW TO PROCESS TRAVELERS AND OTHER TYPES OF DOCUMENT PACKAGES ON THE JOB. REF. PG. 0-113.	TRT THE TRT CONCLUDES THAT THIS ALLEGATION IS SUBSTANTIATED. THE TRT FOUND NO EVIDENCE OF ANY TYPE OF FORMAL TRAINING PROGRAM FOR DOCUMENT CONTROL CLERKS PRIOR TO THE ISSUANCE OF DCP 3, REV. 16 (AUGUST 1983).	USAP(6) VII.A.3

Table No. 136
01/30/86

COMMERCIAL STEAM ELECTRIC STATION (CPSES)

TBT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE

ISSUE

TUE/CPR/T RESOLUTION DOCUMENTS

THIS PAGE INTENTIONALLY LEFT BLANK

CORPORATE PEAK STEAM ELECTRIC STATION (CPS2S)

TBT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TBT ISSUE SUMMARY	TBT/CPR RESOLUTION DOCUMENTS
** 11 AQ-052 SUER: 11 ALLEG: AQ-052 ITEM: 11-16A	AQ-052 SITE PERSONNEL INTERCHANGED PARTS OF UNIDENTIFIED DISASSEMBLED VALVES DURING SITE DISASSEMBLY AND REASSEMBLY OPERATIONS. PART TRACEABILITY TO THE VALVES WAS LOST & THE OPERABILITY OF THE VALVES MAY BE AFFECTED. REF. PG. 9-117	TBT ... TBT CONCLUDED THAT THE ALLEGATION CONCERNING INTERCHANGED VALVE PARTS WAS SUBSTANTIATED. TBT ALSO CONCLUDED THAT THIS CONDITION HAD POTENTIAL QUALITY SIGNIFICANCE DUE TO THE GENERIC IMPLICATIONS. THE GENERIC IMPLICATIONS WERE BASED ON DOCUMENTED EVIDENCE THAT THE INTERCHANGE OF VALVE PARTS HAD OCCURRED AND EFFECTIVE PROGRAMMATIC CORRECTIVE ACTION HAD NOT BEEN IMPLEMENTED TO IDENTIFY THE PROBLEM AND PREVENT THE LOSS, DAMAGE AND INTERCHANGE OF VALVE PARTS.	**AP(s) VII.B.2

COMMERCIAL PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
** 11 11.198 SOUR: 11 ALLEG: AQ-061 ITTRN: 11.198	AQ-061 SUPERVISOR'S SONS TOLD WELDERS TO HOLD-UP A "GARDED" WELD RATHER THAN WAIT FOR THE AUTHORIZATION THAT FOLLOWED THE REQUIREMENTS DISPOSITION OF A DISCREPANT CONDITION. (REF. PG. 0-131.)	TRT THE ALLEGATION CONCERNING A "GARDED" WELD IS ADDRESSED IN MECHANICAL AND PIPING CATEGORY 1, ALLEGATIONS AM-38 AND AM-24. IN THIS ASSESSMENT, THE NMC TECHNICAL REVIEW TEAM (TRT) EXAMINED THE PROGRAMMATIC CONTROLS USE TO AUTHORIZE WELD REPAIRS OF 3711 TYPE.	(FUTURE)

RAGED ON A REVIEW OF THE APPLICABLE REQUIREMENTS
GOVERNING WELD REPAIR AND ON INTERVIEWS WITH WELDERS.
THE TRT CONCLUDES THAT THIS ALLEGATION IS NOT
SUBSTANTIATED.

THE ALLEGATION THAT SUPERVISORS TOLD WELDERS TO
PERFORM UNAUTHORIZED REPAIR IS NOT ADDRESSED IN THIS
ASSESSMENT AND WILL BE AN OPEN ITEM TO BE FOLLOWED UP
BY THE NMC STAFF.

CHAMOIS PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPSES DOCUMENTS
** 11 11.22A-1 AQ-138 CODE: 11 CRAFT PERSONNEL WERE ASKED TO ALZG: AQ-138 PERFORM WORK W/O PROPER ITEM: 11.22A-1 PATTERNS. TWELVE CONCERNING ABOVE INCLUDED IN THIS ALLEGATION REF. PG. D-143 THRU PG. D-152.	TRT ... IN ASSESSING THE TWELVE CONCERNING ENCAPSULATED BY ALLEGATION AQ-138, THE TRT REVIEWED PROCEDURES AND DOCUMENTATION, AUDITED FABRICATION WORK IN PROCESS, WITNESSED THE FABRICATION AND PT EXAMINATION OF A COMPARISON SAMPLE, WITNESSED THE FABRICATION OF THREADED BARS, AND CONDUCTED A WALKDOWN VERIFICATION OF THE MATERIAL LATRONIC STORAGE AREAS. THE ASSESSMENT ALSO INCLUDED INTERVIEWS WITH BAR SHOP FOREMAN AND CRAFT PERSONNEL, QC INSPECTORS, QUALITY ENGINEERS, MATERIAL CONTROL PERSONNEL, AND A TU ELECTRIC INSTRUMENTATION ENGINEER. THE TRT'S ASSESSMENT DETERMINED THAT SIX OF THE TWELVE CONCERNING WERE NOT SUBSTANTIATED AND ANOTHER FIVE CONCERNING COULD BE NEITHER SUBSTANTIATED NOR REFUTED. THE TRT FOUND PROCEDURAL NONCOMPLIANCES. HOWEVER, THE DOCUMENTATION EVALUATED BY THE TRT IN THE IRON FABRICATION SHOP INDICATED THAT THE REQUIRED QC INSPECTIONS WERE PERFORMED AND MATERIAL TRACEABILITY WAS MAINTAINED AND DOCUMENTED. THE TRT CONCLUDES THAT THE PROCEDURAL VIOLATIONS HAVE QUALITY SIGNIFICANCE AND GENERIC IMPLICATIONS.	ISAF(4) VTL B 1 THE AUDIT REPORT ATP-87-516 (REFER TO ITEM 11.8A FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TRT PROGRAMATIC CATEGORIES)	

COMMERCIAL PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- 07, 08, 10 and 11

ISSUE SUBJECT	ISSUE	TRT ISSUE SUMMARY	THE/CPST RESOLUTION DOCUMENTS
** 1.1. 11-226-3 AC-138 SUB: 11 NON-SAFETY RELATED MATERIAL, WAS ALSO WITH SAFETY RELATED ITEM: 11-226-3 MATERIAL, REF: 26, 0-143	TRT	TRT'S ASSESSMENT FOUND THE CONCERN THAT SAFETY AND NON-SAFETY MATERIALS WERE MIXED WAS NOT SUBSTANTIATED.	ISAP(8) VIII.B.1

IN FURTHER ASSESSMENT OF THIS ALLEGATION, TRT FOUND A FILE OF SCRAP MATERIAL, WHICH ALTHOUGH IT WAS SEPARATED FROM OTHER MATERIAL, WAS NOT IDENTIFIED AS SCRAP MATERIAL, NOR WAS THE AREA IN WHICH IT WAS FOUND IDENTIFIED AS A SCRAP/SALVAGE AREA. TRT ALSO FOUND THAT UNIDENTIFIED BULK MATERIALS WERE MINGLED WITH SAFETY AND NONSAFETY MATERIAL IN THE LAYDOWN YARD ADJACENT TO THE FORMER ELECTRICAL HANDEL SHOP. THIS CONDITION WAS IN NONCOMPLIANCE WITH PROCEDURE CP-CMH-8.1, SECTION 3.3 AND 3.5 WHICH STATES:

3.3 WITHIN EACH OF THE STORAGE AREAS (TYPE A THROUGH E AS DELINEATED IN APPENDIX 1) SAFETY-RELATED ITEMS SHOULD BE PHYSICALLY SEPARATED FROM NONSAFETY RELATED ITEMS AND IDENTIFIED WHERE SEGREGATION IS NOT PRACTICAL, DUE TO SIZE, CONFIGURATION, OR SPECIFIC STORAGE REQUIREMENTS, ETC., POSITIVE IDENTIFICATION SHALL BE MAINTAINED WHICH CLEARLY IDENTIFIES THE MATERIAL.

3.5 ITEMS WHICH HAVE BEEN WITHDRAWN FROM THE WAREHOUSE AND ARE NOT NEEDED SHALL BE TRANSMITTED TO THE WAREHOUSE BY THE "MATERIAL RETURN TO WAREHOUSE" FORM (ATTACHMENT 3).

IN ADDITION, TRT NOTED THAT PROCEDURE QI-QP-11-1A-1, "INSPECTION OF SITE FABRICATION AND INSTALLATION OF STRUCTURAL/MISCELLANEOUS STEEL," SECTION 3.1, REQUIRES THAT THE QC INSPECTOR SHALL PERFORM RANDOM SURVEILLANCE OVER STORAGE AND CONTROL OF MATERIALS IN THE STRUCTURAL/MISCELLANEOUS STEEL SHOP AREA TO ASSURE PROPER STORAGE AND CONTROL OF MATERIALS IN ACCORDANCE WITH REFERENCE 1-C AND AS FOLLOWS: "SAFETY RELATED MATERIAL FOR ITEMS REQUIRING TRACEABILITY THROUGH INSTALLATION SHALL BE SEGREGATED FROM OTHER MATERIALS AND SHALL BE IDENTIFIED BY HEAT NUMBER AT ALL TIMES." TRT FOUND NO EVIDENCE THAT THE REQUIRED RANDOM

CHANCIE PEAK STEAM ELECTRIC STATION (CPSES)

TNT ISSUES -- SUBJECTS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TNT ISSUE SUMMARY	TNT/CPRIT RESOLUTION DOCUMENTS
		SURVEILLANCES WERE PERFORMED. A CONDITION IN NONCOMPLIANCE WITH THE PROCEDURE QUOTED.	THE DOCUMENTATION EXAMINED BY TNT IN THE IRON FABRICATION SHOP INDICATED THAT THE REQUIRED QC INSPECTIONS WERE PERFORMED AND MATERIAL TRACABILITY WAS MAINTAINED AND DOCUMENTED. TNT THEREFORE CONCLUDED THAT THE PROCEDURAL VIOLATIONS HAVE QUALITY SIGNIFICANCE AND GENERIC IMPLICATIONS.

CHAMONIX PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SITES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TRT/CPRIT RESOLUTION DOCUMENTS
** 11 11.23A SITES: 11 ALLOCS: 11.23A ITEM: 11.23A	AQ-054 CLEANING PROCEDURES FOR AND CLEANLINESS OF COMPONENTS AND AREAS WHERE NOT MAINTAINED DURING CONSTRUCTION OF THE PLANT. REF. PG. 0-155.	TRT BASED ON ITS REVIEW OF RECORDS OF QC SURVEILLANCES FOR JANUARY AND FEBRUARY 1979, AND INSPECTION REPORTS FOR 1981 AND 1982, TRT FINDS SOME MERIT IN THE ALLEGATION RELATING TO INADEQUATE CLEANLINESS CONTROLS DURING THE EARLY STAGES OF CONSTRUCTION. TRT CONCLUDES THAT THE CLEANLINESS CONTROLS IMPLEMENTED SINCE 1981 INDICATE THAT MANAGEMENT RECOGNIZED THE CLEANLINESS PROBLEM AND IMPLEMENTED PROCEDURES TO CORRECT IT.	TSAP(e) VIII.A.7 CAR 87-022

TRT NOTED, HOWEVER, THAT PP-55-08 REQUIRED ONLY TWO
SWIPE TESTS OF THE RV (ONE ON THE SIDE ONE ON THE
BOTTOM). ALTHOUGH THE PROCEDURE WAS STILL A DRAFT, TRT
EXPRESSED ITS CONCERN IN REGARD TO THE ADEQUACY OF
PERFORMING ONLY TWO SWIPE TESTS TO VERIFY CLEANLINESS
OF AN ITEM THE SIZE OF THE REACTOR VESSEL.

ORANGE PEAK STEAM ELECTRIC STATION (CPES)

TBT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TBT ISSUE SUMMARY	TUE/CPT RESOLUTION DOCUMENTS
** 11 11.24E SOUR: 11 ALLEG: AQ-035 ITEM: 11.24E	AQ-035 A. BAD QUALITY CNTL MEAS ISSUED B. BAD & WRITTEN INSTR THAT STATED THAT IN'S MORE TO BE USED TO DOCUMENT DEFICIENCIES, RATHER THAN WORKS. BECAUSE WORK REQUIRED ENDR REVIEW & DISPOSITION FOR CLOSURE, WHEREAS THIS SHOULD BE CLOSED BY ANYONE. REF: PG D-163. ALTHOUGH THE ALLEGATION WAS NOT SUBSTANTIATED, THE TBT REVIEW DID IDENTIFY SOME CONCERN. THE GENERIC SIGNIFICANCE OF THESE CONCERN IS DISCUSSED IN QAC/C CATEGORY B. ALLEGATION AQ-135 WHICH STATES THE FOLLOWING: THE ALLEGATION OF INADEQUATE REVIEW OF IDENTIFIED DEFICIENCIES LED THE TBT TO DETERMINE A PROGRAMMATIC AREARNESS INVOLVING THE LACK OF GUARANTEE ON THE LEVEL OF EFFICIENCY NEEDED TO INITIATE AN NON ELECTRIC • OTHER INSPECTION AND CORRECTIVE ACTION PROGRAM FOR THE DESIGN AND CONSTRUCTION OF CPES. REVIEW OF THIS ALLEGATION ALSO LED THE TBT TO CONCLUDE THAT TU ELECTRIC • PROGRAM FOR TRENDING PERFORMANCES WAS WEAK.	ISAP(+) VII.A.2 (REFER TO ITEM 11.83 FOR LISTING OF RESOLUTION DOCUMENTS RELATED TO THE TBT PROGRAMMATIC CATEGORIES)

CHAMBERS PEAK STEAM ELECTRIC STATION (CP825)

TBT ISSUES -- ISSUES 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TBT ISSUE SUMMARY	TBT/CPIR RESOLUTION DOCUMENTS
** 11 11-248 S588: 11 ALLEG: AQ-097	AQ-097 BECAUSE THE DOCUMENTATION DID NOT MATCH THE LOG BOOK.	TBT ----	11A(P)(a) VII A.2
11-248 ALLEG: AQ-097	INDEPENDENT DOCUMENTS WERE MAINTAINED FROM THE VAULTS AND NEW WORD WERE WRITTEN RELEVANT TO OLD PROBLEMS. REF. PG. 0-163.	TBT THE ALLEGATION WAS SUBSTANTIATED. HOWEVER, THE OCCURRENCES WERE CONDUCTED ACCORDING TO PROCEDURE, AND HAVE NO GENERIC IMPLICATIONS. THE INITIAL NOR PROCESS WAS DEFICIENT IN SOME AREAS; HOWEVER, A NUMBER OF AUDITS HAVE RESULTED IN REVISIONS TO CORRECT THESE DEFICIENCIES. CURRENT PROCEDURES ARE GENERALLY ADEQUATE, WITH SOME INADEQUACIES AS NOTED IN AQ-74, AQ-36, AQ-87, AQ-114, AND AQ-124.	

REVIEW OF THE BROWN LOGBOOK INDICATED THAT 50 WORKS
RELATED TO INCORRECT DOCUMENTATION, WERE ISSUED DURING
AUGUST 1984. TBT ATTRIBUTED PART OF THIS INCREASE TO
AN INCREASE IN THE AMOUNT OF DOCUMENTATION BEING
TRANSMITTED TO THE RECORDS VAULT. THE ISSUANCE OF THAT
MANY WORKS WOULD SEEM TO WARRANT THE PREPARATION OF A
CAR; HOWEVER NO CAR WAS WRITTEN.

TBT NOTED OTHER INSTANCES IN WHICH SPECIFIC
NONCONFORMANCES WERE CORRECTED, BUT PROGRAMMATIC
CORRECTIVE ACTION WAS NOT TAKEN. TBT NOTED FROM THE
CAR LOG THAT NO CAR WERE ISSUED BETWEEN JUNE 1,,
1980, AND JANUARY 14, 1984. BUT THAT FOUR SEPARATE
CAR'S (22, 27, 32, AND 43) WERE ISSUED RELATING TO HOLD
POINT VIOLATIONS. THIS LACK OF ISSUANCE OF ANY CAR'S
FOR 14 MONTHS, PLUS REPETITIVE ISSUANCE OF FOUR CAR'S
FROM THE SAME SUBJECT, INDICATED TO THE TBT THAT THIS
PORTION OF THE QA PROGRAM WAS DISTINGUISHED FROM OTHER
AND QC) WAS NOT EFFECTIVE. INSTEAD, THE NOR FORM DID
NOT IDENTIFY ANY REVIEW OF WORK BY AN ELEMENT OF TBT.
QA ORGANIZATION, THE QA REVIEW IDENTIFIED IN THE
ELECTRIC PROCEDURE CP-OP-16.0, PARAGRAPH 3.2.6, WAS IN
REALITY A QR REVIEW, AND THE ONLY REFERENCE TO QR
REVIEW IS BRIEF & MOUT PROCEDURE CP-QAP-16.1, HAS TO A
MANAGERIAL REVIEW.

ALLEGATION AQ-87 WAS SUBSTANTIATED; HOWEVER, THE
ALLEGED OCCURRENCES WERE CONDUCTED ACCORDING TO
PROCEDURE. TBT NOTED A WEAKNESS IN THE CAR SYSTEM.

CORPORATE PEAK STEAM ELECTRIC STATION (CPSE)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPR/T RESOLUTION DOCUMENTS
** 11 AQ-114 SSER: 11 ALLEG: AQ-114 ITEM: 11.24Q	AQ-114 INSTEAD OF WRITING NCBS, BAR QC KEPT PERSONAL LOGS OF THE DEFICIENCIES THAT THEY DISCOVERED AND THEN OBTAINED THEIR DISPOSITION. REF. PG. O-161.	THE TRT REVINED APPLICABLE PROCEDURES AND FOUND NO REFERENCE TO INSPECTORS KEEPING PERSONAL LOGS OF PROBLEMS. INTERVIEWS REVEALED THAT QC INSPECTORS KEPT LOGS OF ALL JOBS THEY INSPECTED DURING THE FIRST FEW YEARS OF THE CPSE PROJECT. SUCH LOGS WERE INDICATED TO BE NO LONGER MAINTAINED. SOME INSPECTORS DO MAINTAIN AN INFORMAL LOG OF JOBS WORKED IN CASE OF QUESTIONS BY SUPERVISION ABOUT THE AMOUNT OF WORK DONE. THE TRT DISCOVERED ONE PERSONAL QC LOG BOOK CONTAINING SOME ENTRIES THAT APPEARED TO BE SUBJECTS THAT SHOULD HAVE BEEN DOCUMENTED ON IRS OR ICRA BUT THE TRT COULD NOT LOCATE IRS OR ICRA RELATED TO THE ENTRIES. THE TRT WAS UNABLE TO LOCATE ADDITIONAL LOGS OF THIS NATURE. BASED ON THE LOGBOOK FOUND THE TRT CONSIDERS THE ALLEGATION SUBSTANTIATED.	ISAP(s) VII.A.2

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	TUE/CPAT RESOLUTION DOCUMENTS
--------------	-------	-------------------	-------------------------------

** 11 11-24T AQ-124
SSER: 11 SOME NONCONFORMANCE REPORTS
ALLEG: AQ-124 (NCR'S) WERE DISPOSITIONED TRT
ITEM: 11-24T INACCURATELY. REF. PG. 3-161. ---
DURING THE TRT's INVESTIGATION OF THIS ALLEGATION THEY
DID IDENTIFY SPECIFIC CASES OF IMPROPER DISPOSITIONING
OF NCR's. ALLEGATION AQ-124 WAS THEREFORE, CONSIDERED
TO BE SUBSTANTIATED.

ISAP VIII.A.2
(REFER TO ITEM 11.84E FOR LISTING OF RESOLUTION DOCUMENTS RELATED
TO THE TRT PROGRAMMATIC CATEGORIES)

COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)

TRT ISSUES -- SSERS 07, 08, 10 and 11

ISSUE SOURCE	ISSUE	TRT ISSUE SUMMARY	THE/CPRTR RESOLUTION DOCUMENTS
** 11 11.25 SSER: 11 ALLEG: AQ-005 ITEM: 11.25	AQ-005 THERE WAS A LACK OF MATERIAL TRACEABILITY FOR SAFETY-RELATED MATERIALS AND COMPONENTS. REF. PG. 0-175	TRT BASED ON ITS REVIEW, THE TRT CONCLUDES THAT THE ALLEGATION THAT TUEC FAILED TO MAINTAIN MATERIAL TRACEABILITY FOR SAFETY-RELATED MATERIAL FOR NUMEROUS HARDWARE COMPONENTS PRIOR TO OCTOBER 1981, WAS SUBSTANTIATED. TUEC DID HAVE PROCEDURES FOR MATERIAL TRACEABILITY, AS REQUIRED BY 10 CFR 50, APPENDIX B, CRITERION VIII. HOWEVER, TUEC DID NOT FOLLOW THESE PROCEDURES, RESULTING IN A PARTIAL BREAKDOWN IN THE QA PROGRAM. ALTHOUGH CORRECTIVE ACTIONS WERE TAKEN AND WERE DOCUMENTED (INCRS M-3033 AND M-3258) IN ACCORDANCE WITH TUEC '4A PROCEDURE CP-QAP-8.5, TUEC FAILED TO REPORT THIS PARTIAL BREAKDOWN TO THE NRC PER 10 CFR 50.55(e) REQUIREMENTS.	ISAP(s) VII.A.1; VII.A.2

