

United States Government

Department of Energy

Albuquerque Operations Office

memorandum

DATE:

REPLY TO:

ATTN OF:

UMTRA:WJA

MAR 20 1988

SUBJECT:


Monthly Activity Schedules

TO:

Those on Attached List

Provided for your information are the monthly issuance of schedules for Uranium Mill Tailings Remedial Action (UMTRA) Project Sites.

These schedules reflect a one year window of all key project activities in the areas of site characterization, NEPA compliance, design development, remedial action construction, certification, licensing, and surveillance and maintenance. Please refer any questions to the DOE UMTRA site engineer designated on attached listing or John D'Antonio at 844-3941.



W. John Arthur, III
Acting Project Manager
Uranium Mill Tailings Project Office

Attachment

8804070037 880329
PDR WASTE PDR
WM-39

WM-39
NLDI 1/1

UMTRA PROJECT
Site Contacts

Note: Dennis Sollenberger NRC Contact

		<u>DOE Project Office</u>		<u>TAC</u>		<u>RAC</u>		
		<u>Project</u>	<u>Site</u>	<u>Lead</u>	<u>Alb.</u>	<u>Site</u>		
		<u>Engineer</u>	<u>Manager</u>	<u>Eng</u>	<u>Eng</u>	<u>Managers</u>	<u>DOE-HQ</u>	<u>NRC</u>
844-3941	AMB	Abrams	Peel	Larson		Greenwall	Whitaker	Gonzales
846-1208	BEL/	Bosiljevac	Peel	Larson		NA	Gatrell	Bilhorn
846-1208	BOW	Bosiljevac	Peel	Larson		NA	Gatrell	Bilhorn
846-1238	CAN	Garcia	Agogino	Keshian		Stearns	Brazley	Weber
846-1200	DUR	Scoutaris	Taber	Keshian		Powers	Brazley	Grace
846-1208	FCT	Bosiljevac	Taber	Portillo		NA	Whitaker	Bilhorn
846-4011	GRJ	Agogino	Agogino	Portillo		Pepin	Brazley	Bilhorn
846-1210	GRN	Richey	Peel	Portillo		NA	Whitaker	Bilhorn
846-1208	GUN	Bosiljevac	Banks	Larson		NA	Whitaker	Dunkelman
846-1243	HAT	Mann	Nelson	McBee		Mitchell	Gatrell	Grace
846-1238	LKV	Garcia	Taber	Rager		Bradley	Brazley	Olsen
846-1200	LOW	Scoutaris	Banks	Rager		NA	Gatrell	Dunkelman
846-1238	MAY	Garcia	Nelson	McBee		NA	Whitaker	Dunkelman
846-1243	MON	Mann	Agogino	Caldwell		NA	Whitaker	Grace
846-1200	NAT	Scoutaris	Jackson	Caldwell		NA	Brazley	Gonzales
846-1208	RFL	Bosiljevac	Taber	Caldwell		NA	Whitaker	Dunkelman
846-1243	RVT	Mann	Peel	Truitt		Jones	Gatrell	Sollenberger
844-3941	SHP	Abrams	Nelson	Keshian		Stearns	Gatrell	Weber
846-1210	SLC	Richey	Jackson	Rager		Pepin	Gatrell	Weber
846-1200	SPK	Scoutaris	Banks	Truitt		NA	Gatrell	Bilhorn
844-3941	SRK	Abrams	Jackson	Portillo		NA	Brazley	Dunkelman
846-1243	TUB	Mann	Nelson	Larson		Swisse	Whitaker	Olsen
846-1238	VPs	Garcia*	Moore	Rohane	Pepin*	Pommerening	Whitaker	Heyer
846-1238	" BUR	Garcia	Agogino	Keshian		Stearns	Brazley	Sollenberger
								Weston

* GJPO responsibilities

	<u>DOE</u>	<u>UNC</u>
GRJ	Tucker	Madson
EDG	Grandbouche	Madson

SEPTEMBER 29, 1987

PROJECT MILESTONE REPORT - CANONSBURG PA.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 1
 RUN DATE: 29MAR88
 DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
3502-01-031	BURRELL SURV AND MAINT FINAL PLAN	02NOV87 A	21MAR88 E
1504-01-021	FINAL SITE CERTIFICATION *	30SEP86 A	30MAR88 E
1000-01-111	VP ENGINEERING *	01SEP81 A	29APR88 E
3502-01-035	NRC CONCUR WITH BURRELL SURV AND MAINT PLAN	22MAR88	09MAY88
3000-01-011	VP REMEDIAL ACTION *	13SEP82 A	30MAY88 E
1504-01-100	VP CERTIFICATION *	13SEP83 A	30MAY89 E
3502-01-041	INITIATE SURV AND MAINT PROG *	04AUG86 A	30SEP93 E

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - SALT LAKE CITY UT.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 2
RUN DATE: 29MAR88
DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
3000-02-003	VITRO RESTORATION ***	05JUL87 A	08APR88 E
3000-02-005	VITRO DEMOBILIZATION ***	11APR88	15APR88
3502-02-021	PREL FINAL MAINT & SURV PLAN	01APR88	26MAY88
3000-02-006	PLACE RADON BARRIER ***	30JUN87 A	13JUN88 E
3000-02-007	PLACE ROCK COVER ***	25AUG87 A	24JUN88 E
3000-02-010	ERECT FENCE ***	25MAY88	27JUN88
3000-02-011	CLIVE RESTORATION ***	14JUN88	27JUN88
3000-02-012	CLIVE DEMOBILIZATION ***	28JUN88	29JUN88
3502-02-023	NRC REVIEW PFINAL MAINT & SURV PLAN	27MAY88	07JUL88
1000-02-200	REMEDIATION ACTION COMPLETION REPORT	03MAY88	30SEP88
1504-02-001	PREPARE DRAFT SITE CERTIFICATION	03OCT88	25NOV88
1504-02-100	VP CERTIFICATION *	20MAY84 A	16DEC88 E
1504-02-011	NRC REVIEW DRAFT SITE CERTIFICATION	28NOV88	13JAN89
1504-02-012	STATE REVIEW DRAFT SITE CERTIFICATION	28NOV88	13JAN89
1504-02-021	FINAL SITE CERTIFICATION REPORT	16JAN89	10MAR89
3502-02-025	FINAL MAINT & SURV PLAN	16JAN89	10MAR89
0501-02-200	RADON MONITORING	25JAN85 A	11JUL89 E

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - DURANGO CO.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 3
 RUN DATE: 29MAR88
 DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
3502-03-011	NRC REVIEW DRAFT S&M PLAN	14JAN88 A	18MAR88 E
3502-03-012	STATE REVIEW DRAFT S&M PLAN	14JAN88 A	18MAR88 E
0501-03-300	VP INCLUSIONS	01MAR82 A	02MAY88 E
0505-03-071	FINAL RAP CONCURRENCE AND PUBLISH	01SEP86 A	15JUN88 E
1000-03-111	VP ENGINEERING *	05FEB85 A	02SEP88 E
3000-03-011	VP REMEDIAL ACTION ***	21MAY85 A	30SEP88 E
3000-03-002	LOW PERMEABILITY LAYER	07JUL87 A	19MAY89 E
3000-03-003	TRANSPORT OF TAILINGS TO BODO CANYON	12AUG87 A	15AUG89 E
3000-03-004	COVER AT BODO CANYON	28AUG87 A	20SEP89 E
1504-03-100	VP CERTIFICATION *	21MAY86 A	29SEP89 E
3000-03-005	EROSION PROTECTION AT BODO CANYON	16OCT87 A	09OCT89 E
0501-03-200	RADON MONITORING	01JAN85 A	29MAR91 E

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - SHIPROCK NM.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 4
RUN DATE: 29MAR88
DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
1504-04-100	VP CERTIFICATION *	01JUL86 A	16MAY88 E
1504-04-021	FINAL SITE CERTIFICATION *	17NOV87 A	15JUN88 E
3502-04-021	FINAL SURV AND MAINT PLAN	02OCT86 A	15JUN88 E
3502-04-031	NRC APPROVE FINAL S&M PLAN	16JUN88	20JUL88
3502-04-032	DOE APPROVE FINAL S&M PLAN	16JUN88	20JUL88
3502-04-041	INITIATE SURV AND MAINT PROG *	21JUL88	30SEP93

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - GRAND JUNCTION CO.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 5
RUN DATE: 29MAR88
DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
2501-05-051	BLM LAND WITHDRAWAL	01MAY84 A	01MAR88 E
1000-05-069	FINAL DESIGN FOR REVIEW (PHII) *	27JUL87 A	04MAR88 E
2501-05-041	COMPLETE SITE ACQUISITION	01MAR88	14MAR88
0505-05-015	INCRP FINAL DES(PHII) AND ISSUE PREL FINAL RAP *	25FEB88 A	23MAR88 E
1000-05-071	RFP ISSUE (PHI)	24MAR88	30MAR88
1503-05-091	PUBLISH ROD ***	16JAN87 A	15APR88 E
1000-05-073	RECEIVE BIDS (PHI)	31MAR88	27APR88
0505-05-017	NRC REVIEW PREL FINAL RAP	24MAR88	11MAY88
0505-05-019	STATE REVIEW PREL FINAL RAP	24MAR88	11MAY88
1000-05-075	DOE APPROVE REMEDIAL ACTION CONTRACT (PHI)	28APR88	24MAY88
1000-05-077	AWARD CONTRACT (PHI)	25MAY88	31MAY88
3502-05-001	DRAFT SURV AND MAINT PLAN	20JAN88 A	03JUN88 E
1000-05-070	FINAL DESIGN FOR SIGNATURE (PHII)*	12MAY88	22JUN88
1000-05-089	RFP ISSUE (PHII)	23JUN88	29JUN88
1000-05-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	23JUN88	20JUL88
3502-05-011	NRC REVIEW DRAFT S&M PLAN	06JUN88	22JUL88
3502-05-012	STATE REVIEW DRAFT S&M PLAN	06JUN88	22JUL88
0505-05-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP *	26MAY88	03AUG88
1000-05-091	REC BIDS (PHII)	30JUN88	10AUG88
1000-05-175	NRC CONCUR WITH REM ACT INSP PLAN	21JUL88	10AUG88
1000-05-093	DOE APPROVE RA CONTRACT (PHII)	11AUG88	07SEP88
0505-05-051	NRC REVIEW FINAL RAP/DESIGN	04AUG88	21SEP88
0505-05-052	STATE REVIEW FINAL RAP/DESIGN	04AUG88	21SEP88
1000-05-095	AWARD CONTRACTS (PHII)	15SEP88	21SEP88
0501-05-300	VP INCLUSIONS ***	28OCT82 A	30SEP88 E
0505-05-061	FINAL RAP/DESIGN REVIEW MEETING	22SEP88	05OCT88
0505-05-071	FINAL RAP CONCURRENCE AND PUBLISH	22SEP88	02NOV88
3000-05-002	PERFORM REMEDIAL ACTION (PHI)	11AUG88	11APR89
1000-05-111	VP ENGINEERING *	01MAY83 A	28SEP90 E
3000-05-011	VP REMEDIAL ACTION ***	01AUG83 A	27SEP91 E
1504-05-100	VP CERTIFICATION *	01AUG84 A	29SEP92 E
3000-05-003	PERFORM REMEDIAL ACTIONS (PHII) ***	22SEP88	15DEC92
0501-05-200	RADON MONITORING	17MAR86 A	15JUN93 E

*** Headquarters Monitored Milestone

* Key Milestones

PROJECT MILESTONE REPORT - RIFLE CO.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

 PAGE: 6
 RUN DATE: 29MAR88
 DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
2501-06-041	COMPLETE SITE ACQUISITION	07JUL87 A	15MAR88 E
1000-06-008	VALUE ENGINEERING REVEIW PREL DES (PHII)	15MAR88	21MAR88
1000-06-103	RFP ISSUE - PHI	16MAR88	22MAR88
1503-06-075	INC COMMENTS & REVISED PFEIS TO PE/OGC	09NOV87 A	31MAR88 E
1000-06-104	RECEIVE BIDS - PHI	23MAR88	07APR88
1000-06-065	FINAL DESIGN FOR REVIEW (PHII) *	23NOV87 A	08APR88 E
1000-06-105	DOE APPROVAL RA CONTRACT - PHI	08APR88	11APR88
0505-06-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	21MAR88	15APR88
1503-06-077	PE/OGC APPROVAL OF REVISED PFEIS	01APR88	29APR88
1503-06-079	FEIS PRINT AND MAIL	02MAY88	16MAY88
1000-06-106	AWARD CONTRACT - PHI	12APR88	17MAY88
3502-06-001	DRAFT SURV AND MAINT PLAN	04APR88	27MAY88
0505-06-017	NRC REVIEW PREL FINAL RAP	18APR88	03JUN88
0505-06-019	STATE REVIEW PREL FINAL RAP	18APR88	03JUN88
1503-06-091	PUBLISH ROD *	17MAY88	13JUN88
1000-06-070	FINAL DESIGN FOR SIGNATURE (PHII) *	06JUN88	15JUL88
3502-06-011	NRC REVIEW DRAFT S&M PLAN	30MAY88	15JUL88
3502-06-012	STATE REVIEW DRAFT S&M PLAN	30MAY88	15JUL88
1000-06-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	18JUL88	12AUG88
0505-06-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP *	20JUN88	26AUG88
1000-06-175	NRC CONCUR WITH REM ACT INSP PLAN	15AUG88	02SEP88
0501-06-300	VP INCLUSIONS ***	02APR84 A	30SEP88 E
0505-06-051	NRC REVIEW FINAL RAP/DES	29AUG88	14OCT88
0505-06-052	STATE REVIEW FINAL RAP/DES	29AUG88	14OCT88
0505-06-061	FINAL RAP/DES REVIEW MEETING	17OCT88	28OCT88
0505-06-071	FINAL RAP CONCURRENCE AND PUBLISH	17OCT88	25NOV88
3000-06-003	PERFORM REMEDIAL ACTIONS - PHI	18MAY88	01MAY89
1000-06-111	VP ENGINEERING *	01APR88	31JUL90
0501-06-200	RADON MONITORING	01SEP86 A	13MAY93 E

*** Headquarters Monitored Milestone

* Key Milestones

PROJECT MILESTONE REPORT - RIVERTON WY.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 7
 RUN DATE: 29MAR88
 DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
3000-07-003	NOTICE TO PROCEED	31JUL87 A	15MAR88 E
1000-07-175	NRC CONCUR WITH REM ACT INSP PLAN	11JAN88 A	31MAR88 E
3000-07-002	REMEDIAL ACTION PHASE I *	27OCT87 A	30JUN88 E
3502-07-001	DRAFT SURV AND MAINT PLAN	01AUG88	23SEP88
3502-07-011	NRC REVIEW DRAFT S&M PLAN	26SEP88	11NOV88
3502-07-012	STATE REVIEW DRAFT S&M PLAN	26SEP88	11NOV88
1000-07-111	VP ENGINEERING *	14JAN85 A	01JUN89 E
3000-07-011	VP REMEDIAL ACTION *	19JUN85 A	31OCT89 E
1504-07-100	VP CERTIFICATION *	19JUN86 A	31OCT90 E
3000-07-001	PERFORM REMEDIAL ACTIONS PHII *	16MAR88	31MAY91
0501-07-200	RADON MONITORING	01JUL84 A	29NOV91 E

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - GUNNISON CO.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 8
 RUN DATE: 29MAR88
 DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
1503-08-051	DEV DRAFT EA AND ISSUE *	01JAN87 A	01JUL88 E
0505-08-001	DEVELOP DRAFT SCD/RAP	06NOV86 A	24AUG88 E
0505-08-011	ISSUE DRAFT SCD/RAP *	25AUG88	25AUG88
1503-08-061	NRC REVIEW DRAFT EA	11JUL88	26AUG88
1503-08-062	STATE REVIEW DRAFT EA	11JUL88	26AUG88
3502-08-001	DRAFT MAINT & SURV PLAN	18JUL88	09SEP88
0505-08-013	VALUE ENGINEERING REVIEW DRAP	09SEP88	15SEP88
1503-08-071	REVISE DRAFT EA & PREPARE FONSI	29AUG88	30SEP88
0505-08-021	NRC REVIEW DRAFT SCD/RAP & COMMENT	02SEP88	20OCT88
0505-08-022	STATE REV DRAFT SCD/RAP & COMMENT	02SEP88	20OCT88
3502-08-011	NRC REVIEW DRAFT M&S PLAN	19SEP88	04NOV88
3502-08-012	STATE REVIEW DRAFT M&S PLAN	19SEP88	04NOV88
1503-08-073	DOE-HQ REVIEW/CONCUR EA & FONSI	03OCT88	18NOV88
1503-08-074	PREPARE FINAL EA & FONSI	17OCT88	02DEC88
1503-08-075	PUBLISH EA *	19DEC88	19DEC88
1503-08-091	PUBLISH FONSI *	19DEC88	19DEC88
2501-08-001	PROCESSING SITE APPRAISAL	01AUG88	27JAN89
2501-08-011	STATE SUBMIT ACQUISITION DATA TO DOE	30JAN89	28FEB89
1000-08-005	PRELIMINARY DESIGN	26AUG88	15MAR89
0501-08-200	RADON MONITORING	10APR85 A	30MAR93 E

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - MEXICAN HAT UT.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 9
 RUN DATE: 29MAR88
 DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-09-017	NRC REVIEW PREL FINAL RAP	18JAN88 A	04MAR88 E
0505-09-019	TRIBES REVIEW PREL FINAL RAP	18JAN88 A	04MAR88 E
1000-09-065	FINAL DESIGN FOR SIGNATURE *	07MAR88	31MAR88
1000-09-081	RFP ISSUE (PHII)	01APR88	15APR88
3502-09-001	DRAFT SURV AND MAINT PLAN	01FEB88 A	15APR88 E
1000-09-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	01APR88	28APR88
0505-09-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP ***	19FEB88 A	12MAY88 E
1000-09-175	NRC CONCUR WITH REM ACT INSP PLAN	29APR88	19MAY88
3502-09-011	NRC REVIEW DRAFT S&M PLAN	18APR88	03JUN88
3502-09-013	TRIBES REVIEW DRAFT S&M PLAN	18APR88	03JUN88
1000-09-085	RECEIVE BIDS (PHII)	18APR88	15JUN88
0505-09-051	NRC REVIEW FINAL RAP	13MAY88	30JUN88
0505-09-052	TRIBES REVIEW FINAL RAP	13MAY88	30JUN88
0505-09-061	FINAL RAP REVIEW MEETING	23JUN88	30JUN88
1000-09-111	VP ENGINEERING *	01MAY87 A	30JUN88 E
1000-09-091	DOE APPROVE RA CONTRACT (PHII)	16JUN88	13JUL88
1000-09-101	AWARD CONTRACTS (PHII)	14JUL88	20JUL88
0505-09-071	FINAL RAP CONCURRENCE AND PUBLISH	01JUL88	11AUG88
3000-09-001	PERFORM REMEDIAL ACTIONS (PHII) *	01AUG88	31OCT90
0501-09-200	RADON MONITORING	27AUG85 A	01MAY91 E

*** Headquarters Monitored Milestone

* Key Milestones

PROJECT MILESTONE REPORT - GREEN RIVER UT.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 10
RUN DATE: 29MAR88
DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-10-041	INCPOR CMTS/RAC DES AND ISSUE FINAL RAP *	17NOV87 A	03MAR88 E
1000-10-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	16FEB88 A	21MAR88 E
1503-10-073	PE/OGC APPROVE EA	19AUG87 A	28MAR88 E
2501-10-011	STATE SUBMIT ACQUISITION DATA TO DOE	22FEB88 A	01APR88 E
0505-10-052	STATE REVIEW FINAL RAP/DESIGN	04MAR88	07APR88
2501-10-021	DOE APPROVE ACQUISITION DATA	04APR88	08APR88
1000-10-175	NRC CONCUR WITH REM ACT INSP PLAN	22MAR88	11APR88
1000-10-081	RFP ISSUE	06APR88	12APR88
1503-10-075	INC COMMENTS AND PUBLISH EA *	29MAR88	12APR88
1503-10-091	PUBLISH FONSI ***	29MAR88	12APR88
0505-10-151	NRC REVIEW FINAL RAP/DESIGN	11MAR88	14APR88
2501-10-031	NEGOTIATE SITE ACQUISITION	11APR88	15APR88
2501-10-041	COMPLETE SITE ACQUISITION	11APR88	15APR88
0505-10-061	FINAL RAP/DESIGN REVIEW MEETING	15APR88	21APR88
1000-10-085	RECEIVE BIDS	13APR88	10MAY88
0505-10-071	FINAL RAP CONCURRENCE AND PUBLISH	22APR88	13MAY88
1000-10-091	DOE APPROVE RA CONTRACT	11MAY88	24MAY88
1000-10-101	AWARD CONTRACTS	25MAY88	27MAY88
0501-10-300	VP INCLUSIONS ***	01MAY87 A	31MAY88 E
1000-10-111	VP ENGINEERING *	01JUN87 A	31MAY88 E
3502-10-001	DRAFT SURV AND MAINT PLAN	21APR88	15JUN88
3502-10-011	NRC REVIEW DRAFT S&M PLAN	23JUN88	1JUG88
3502-10-012	STATE REVIEW DRAFT S&M PLAN	23JUN88	10AUG88
3000-10-011	VP REMEDIAL ACTION *	15APR88	30SEP88
3502-10-021	PREL FINAL SURV AND MAINT PLAN	19AUG88	13OCT88
3000-10-001	PERFORM REMEDIAL ACTIONS *	01JUN88	13APR89
1000-10-200	REMEDIAL ACTION COMPLETION REPORT	14FEB89	14JUL89
0501-10-200	RADON MONITORING	17AUG87 A	12OCT89 E

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - SLICK ROCK CO.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 11
 RUN DATE: 29MAR88
 DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
1000-11-001	PRELIMINARY DESIGN *	15MAY87 A	11MAR88 E
1503-11-073	DOE-HQ APPROVE EA	27OCT87 A	30MAR88 E
1000-11-003	VALUE ENGINEERING REVIEW PREL DES	11APR88	14APR88
1503-11-075	INC COMMENTS AND PUBLISH EA *	31MAR88	25APR88
1503-11-091	PUBLISH FONSI *	02NOV87 A	25APR88 E
1000-11-011	NRC REVIEW PRELIMINARY DESIGN	14MAR88	29APR88
1000-11-012	STATE REVIEW PRELIMINARY DESIGN	14MAR88	29APR88
1000-11-061	FINAL DESIGN FOR REVIEW *	14MAR88	08JUL88
0505-11-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	20JUN88	15JUL88
0505-11-017	NRC REVIEW PREL FINAL RAP	18JUL88	02SEP88
0505-11-019	STATE REVIEW PREL FINAL RAP	18JUL88	02SEP88
2501-11-001	PROCESSING SITE APPRAISAL	01JUN88	16SEP88
3502-11-001	DRAFT MAINT & SURV PLAN	01AUG88	23SEP88
1000-11-065	FINAL DESIGN FOR SIGNATURE *	05SEP88	14OCT88
1000-11-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	17OCT88	11NOV88
3502-11-011	NRC REVIEW DRAFT M&S PLAN	26SEP88	11NOV88
3502-11-012	STATE REVIEW DRAFT M&S PLAN	26SEP88	11NOV88
0505-11-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP *	17OCT88	25NOV88
1000-11-175	NRC CONCUR WITH REM ACT INSP PLAN	14NOV88	02DEC88
0505-11-051	NRC REVIEW FINAL RAP/DESIGN	28NOV88	13JAN89
0505-11-052	STATE REVIEW FINAL RAP/DESIGN	28NOV88	13JAN89
0505-11-061	FINAL RAP/DESIGN REVIEW MEETING	16JAN89	20JAN89
0505-11-071	FINAL RAP CONCURRENCE AND PUBLISH	16JAN89	24FEB89

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - LOWMAN ID.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 12
RUN DATE: 29MAR88
DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-12-001	DEVELOP SCD/RAP	31OCT87 A	21MAR88 E
0505-12-011	ISSUE DRAFT SCD/RAP *	22MAR88	18APR88
1503-12-051	DEV DRAFT EA AND ISSUE *	24DEC87 A	18APR88 E
0505-12-013	VALUE ENGINEERING REVIEW DRAP	03MAY88	09MAY88
1503-12-061	NRC REVIEW DRAFT EA	26APR88	13JUN88
1503-12-062	STATE REVIEW DRAFT EA	26APR88	13JUN88
0505-12-021	NRC REVIEW DRAFT SCD/RAP & COMMENT	03MAY88	20JUN88
0505-12-022	STATE REV DRAFT SCD/RAP & COMMENT	03MAY88	20JUN88
1503-12-071	INC CMTS AND PRINT EA	14JUN88	11JUL88
1503-12-073	PE/OGC APPROVE EA	12JUL88	22AUG88
1503-12-075	INC COMMENTS AND PUBLISH EA *	23AUG88	12SEP88
1503-12-091	PUBLISH FONSI *	23AUG88	12SEP88
3502-12-001	DRAFT SURV AND MAINT PLAN	01AUG88	23SEP88
1000-12-001	PRELIMINARY DESIGN *	19APR88	02NOV88
3502-12-011	NRC REVIEW DRAFT S&M PLAN	26SEP88	11NOV88
3502-12-012	STATE REVIEW DRAFT S&M PLAN	26SEP88	11NOV88
1000-12-003	VALUE ENGINEERING REVIEW PREL DES	17NOV88	23NOV88
1000-12-011	NRC REVIEW PRELIMINARY DESIGN	10NOV88	28DEC88
1000-12-012	STATE REVIEW PRELIMINARY DESIGN	10NOV88	28DEC88
1000-12-061	FINAL DESIGN FOR REVIEW *	03NOV88	17FEB89
0505-12-015	INCORP FINAL DESIGN AND ISSUE PREL FINAL RAP *	30JAN89	24FEB89
0501-12-300	VP INCLUSIONS ***	01NOV85 A	28FEB89 E

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - LAKEVIEW OR.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 13
 RUN DATE: 29MAR88
 DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
3502-13-021	PREL FINAL SURV AND MAINT PLAN	01FEB88 A	25MAR88 E
0505-13-071	FINAL RAP (CONCURRENCE AND) PUBLISH	10JUN86 A	15APR88 E
3000-13-004	RADON BARRIER PLACEMENT ***	30OCT87 A	24JUN88 E
3000-13-011	VP REMEDIAL ACTION ***	01APR87 A	30JUN88 E
3000-13-005	RIPRAP AND BEDDING PLACEMENT ***	31MAY88	29JUL88
3000-13-006	DEMOBOLIZE ***	01AUG88	15AUG88
1000-13-200	REMEDIAL ACTION COMPLETION REPORT	15JUN88	14NOV88
1504-13-001	DRAFT SITE CERTIFICATION	15NOV88	09JAN89
0501-13-200	RADON MONITORING	12JUL85	13FEB89 E
1504-13-011	NRC REVIEW DRAFT SITE CERTIFICATION	10JAN89	27FEB89
1504-13-012	STATE REVIEW DRAFT SITE CERTIFICATION	10JAN89	27FEB89
1504-13-021	FINAL SITE CERTIFICATION *	28FEB89	24APR89
3502-13-025	FINAL SURV & MAINT PLAN	28FEB89	24APR89
1504-13-100	VP CERTIFICATION *	31MAR88	30JUN89

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - MAYBELL CO.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 14
 RUN DATE: 29MAR88
 DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-14-011	ISSUE DRAFT SCD/RAP *	23DEC87 A	06MAY88 E
1503-14-051	DEV DRAFT EA AND ISSUE *	13AUG86 A	06MAY88 E
0505-14-013	VALUE ENGINEERING REVIEW DRAP	23MAY88	27MAY88
0505-14-021	NRC REVIEW DRAFT SCD/RAP & COMMENT	23MAY88	08JUL88
0505-14-022	STATE REV DRAFT SCD/RAP & COMMENT	23MAY88	08JUL88
1503-14-061	NRC REVIEW DRAFT EA	23MAY88	08JUL88
1503-14-062	STATE REVIEW DRAFT EA	23MAY88	08JUL88
1503-14-071	INC CMTS AND PRINT EA	11JUL88	29JUL88
1000-14-001	PRELIMINARY DESIGN *	02FEB88 A	15AUG88 E
1000-14-003	VALUE ENGINEERING REVIEW PREL DES	16AUG88	22AUG88
1503-14-073	PE/OGC APPROVE EA	01AUG88	09SEP88
3502-14-001	DRAFT SURV AND MAINT PLAN	01AUG88	23SEP88
1000-14-011	NRC REVIEW PRELIMINARY DESIGN	16AUG88	03OCT88
1000-14-012	STATE REVIEW PRELIMINARY DESIGN	16AUG88	03OCT88
1503-14-075	INC COMMENTS AND PUBLISH EA *	12SEP88	06OCT88
1503-14-091	PUBLISH FONSI *	07SEP88	06OCT88
1000-14-061	FINAL DESIGN FOR REVIEW *	16AUG88	31OCT88
0505-14-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	11OCT88	07NOV88
3502-14-011	NRC REVIEW DRAFT S&M PLAN	26SEP88	11NOV88
3502-14-012	STATE REVIEW DRAFT S&M PLAN	26SEP88	11NOV88
0505-14-017	NRC REVIEW PREL FINAL RAP	08NOV88	26DEC88
0505-14-019	STATE REVIEW PREL FINAL RAP	08NOV88	26DEC88
1000-14-065	FINAL DESIGN FOR SIGNATURE *	27DEC88	06FEB89
1000-14-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	07FEB89	06MAR89
0505-14-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP *	03JAN89	20MAR89

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - SPOOK WY.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 15
 RUN DATE: 29MAR88
 DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
1000-15-001	PRELIMINARY DESIGN *	03AUG87 A	11MAR88 E
1503-15-051	DEV DRAFT EA AND ISSUE *	15JAN87 A	17MAR88 E
1000-15-003	VALUE ENGINEERING REVIEW PREL DES	28MAR88	04APR88
1000-15-011	NRC REVIEW PRELIMINARY DESIGN	21MAR88	06MAY88
1000-15-012	STATE REVIEW PRELIMINARY DESIGN	21MAR88	06MAY88
1503-15-061	NRC REVIEW DRAFT EA	25MAR88	12MAY88
1503-15-062	STATE REVIEW DRAFT EA	25MAR88	12MAY88
1503-15-071	INC CMTS AND PRINT EA	16MAY88	14JUN88
1000-15-061	FINAL DESIGN FOR REVIEW *	14MAR88	24JUN88
0505-15-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	06JUN88	01JUL88
2501-15-001	PROCESSING SITE APPRAISAL	11JAN88 A	07JUL88 E
1503-15-073	PE/OGC APPROVE EA	15JUN88	26JUL88
2501-15-011	STATE SUBMIT ACQUISITION DATA TO DOE	08JUL88	08AUG88
0505-15-017	NRC REVIEW PREL FINAL	11JUL88	26AUG88
0505-15-019	STATE REVIEW PREL FINAL RAP	11JUL88	26AUG88
1503-15-075	INC COMMENTS AND PUBLISH EA *	27JUL88	29AUG88
1503-15-091	PUBLISH FONSI *	04AUG88	29AUG88
2501-15-021	DOE APPROVE ACQUISITION DATA	02AUG88	09SEP88
3502-15-001	DRAFT SURV AND MAINT PLAN	01AUG88	23SEP88
1000-15-065	FINAL DESIGN FOR SIGNATURE *	29AUG88	07OCT88
1000-15-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	10OCT88	04NOV88
0505-15-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP *	05SEP88	18NOV88
3502-15-011	NRC REVIEW DRAFT S&M PLAN	03OCT88	18NOV88
3502-15-012	STATE REVIEW DRAFT S&M PLAN	03OCT88	18NOV88
1000-15-175	NRC CONCUR WITH REM ACT INPS PLAN	07NOV88	25NOV88
2501-15-031	NEGOTIATE SITE ACQUISITION	12SEP88	02DEC88
2501-15-041	COMPLETE SITE ACQUISITION	05DEC88	30DEC88
1000-15-081	RFP ISSUE	02JAN89	06JAN89
0505-15-051	NRC REVIEW FINAL RAP/DESIGN	28NOV88	13JAN89
0505-15-052	STATE REVIEW FINAL RAP/DESIGN	28NOV88	13JAN89
0505-15-061	FINAL RAP/DESIGN REVIEW MEETING	16JAN89	27JAN89
1000-15-085	RECEIVE BIDS	09JAN89	17FEB89
0505-15-071	FINAL RAP CONCURRENCE AND PUBLISH	16JAN89	24FEB89
1000-15-091	DOE APPROVE RA CONTRACT	20FEB89	17MAR89
3502-15-021	PREL FINAL SURV AND MAINT PLAN	02FEB89	29MAR89
0501-15-200	RADON MONITORING	29MAR88	29MAR90

*** Headquarters Monitored Milestone

* Key Milestones

PROJECT MILESTONE REPORT - AMBROSIA LAKE NM.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 16

RUN DATE: 29MAR88

DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
1000-16-077	AWARD CONTRACTS (ASBESTOS)	13JAN88 A	04MAR88 E
2501-16-041	COMPLETE SITE ACQUISITION (TRACT A)	02APR87 A	24MAR88 E
1000-16-111	VP ENGINEERING *	01MAY87 A	11APR88 E
1000-16-065	FINAL DESIGN FOR SIGNATURE *	25JAN88 A	10APR88 E
1000-16-091	RFP ISSUE (TAILINGS)	18APR88	25APR88
0505-16-041	INCPOR CMTS/RAC DES AND ISSUE FINAL RAP ***	10FEB87 A	03MAY88 E
1000-16-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	18APR88	13MAY88
1000-16-081	RFP ISSUE (DEMO)	01JUN88	07JUN88
1000-16-175	NRC CONCUR WITH REM ACT INSP PLAN	23MAY88	10JUN88
0505-16-051	NRC REVIEW FINAL RAP/DESIGN	04MAY88	21JUN88
0505-16-052	STATE REVIEW FINAL RAP/DESIGN	04MAY88	21JUN88
1000-16-093	RECEIVE BIDS (TAILINGS)	26APR88	21JUN88
2501-16-051	COMPLETE SITE ACQUISITION (TRACT B)	25MAR88	24JUN88
0505-16-061	FINAL RAP/DESIGN REVIEW MEETING	22JUN88	05JUL88
1000-16-083	RECEIVE BIDS (DEMO)	08JUN88	18JUL88
1000-16-095	DOE APPROVE RA CONTRACT (TAILINGS)	22JUN88	19JUL88
1000-16-097	AWARD CONTRACTS (TAILINGS)	20JUL88	26JUL88
3000-16-001	ASBESTOS REMOVAL ***	25MAR88	26JUL88
3502-16-001	DRAFT SURV AND MAINT PLAN	01JUN88	26 JUL88
0505-16-071	FINAL RAP CONCURRENCE AND PUBLISH	22JUN88	02 AUG88
1000-16-085	DOE APPROVE RA CONTRACT (DEMO)	19JUL88	15AUG88
1000-16-087	AWARD CONTRACTS (DEMO)	16AUG88	22AUG88
3502-16-011	NRC REVIEW DRAFT S&M PLAN	27JUL88	14SEP88
3502-16-012	STATE REVIEW DRAFT S&M PLAN	27JUL88	14SEP88
3000-16-002	BUILDING DEMOLITION ***	23AUG88	23AUG89
3000-16-011	VP REMEDIAL ACTION *	05OCT89	15MAY90
3000-16-003	REMEDIAL ACTION (TAILINGS) ***	23NOV88	29MAR91
0501-16-200	RADON MONITORING	29OCT85 A	27SEP91 E

*** Heaters Monitored Milestone

* Key

PROJECT MILESTONE REPORT - NATURITA CO.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 17
 RUN DATE: 29MAR88
 DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0501-17-173	OBTAIN MK COST ESTIMATE	24MAY88	13JUN88
0501-17-171	DEV FINAL C&DSAR	07AUG86 A	16JUN88 E
1503-17-001	PREPARE AND ISSUE FACT SHEET	31MAY88	04JUL88
0501-17-181	PUB MTG/COMMENTS/& ISSUE FCADSAR	17JUN88	21JUL88
3502-17-001	DRAFT MAINT & SURV PLAN	08JUN88	02AUG88
0505-17-001	DEVELOP SCD/RAP	31MAY88	15SEP88
0505-17-011	ISSUE DRAFT SCD/RAP *	16SEP88	16SEP88
1503-17-051	DEV DRAFT EA AND ISSUE *	31MAY88	16SEP88
3502-17-011	NRC REVIEW DRAFT M&S PLAN	03AUG88	20SEP88
3502-17-012	STATE REVIEW DRAFT M&S PLAN	03AUG88	20SEP88
0501-17-300	VP INCLUSIONS ***	02JUN87 A	30SEP88 E
0505-17-013	VALUE ENGINEERING REVIEW DRAP	03OCT88	07OCT88
1503-17-061	NRC REVIEW DRAFT EA	19SEP88	28OCT88
1503-17-062	STATE REVIEW DRAFT EA	19SEP88	28OCT88
0505-17-021	NRC REVIEW DRAFT SCD/RAP & COMMENT	03OCT88	18NOV88
0505-17-022	STATE REV DRAFT SCD/RAP & COMMENT	03OCT88	18NOV88
1503-17-071	INC CMTS AND PRINT EA	31OCT88	02DEC88
1503-17-073	DOE-HQ APPROVE EA	05DEC88	30DEC88
1503-17-075	PUBLISH EA *	02JAN89	20JAN89
1503-17-091	PUBLISH FONSI *	12DEC88	20JAN89
1000-17-111	VP ENGINEERING *	01JUL88	31MAR89
1000-17-001	PRELIMINARY DESIGN *	19SEP88	18APR89

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - TUBA CITY AZ.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 18
RUN DATE: 29MAR88
DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
1000-18-175	NRC CONCUR WITH REM ACT INSP PLAN	10NOV87 A	11MAR88 E
3502-18-001	DRAFT SURV AND MAINT PLAN	05JAN88 A	18MAR88 E
3502-18-011	NRC REVIEW DRAFT S&M PLAN	28MAR88	13MAY88
3502-18-013	TRIBES REVIEW DRAFT S&M PLAN	28MAR88	13MAY88
0505-18-051	NRC REVIEW FINAL RAP/DES	14NOV86 A	23MAY88 E
0505-18-071	FINAL RAP CONCURRENCE AND PUBLISH	17MAR87 A	20JUN88 E
1000-18-111	VP ENGINEERING *	01AFR87 A	30JUN88 E
3000-18-031	VP REMEDIAL ACTION	01JUN88	31AUG88
3000-18-011	PHASE II REMEDIAL ACTION ***	05JAN88 A	31JAN90 E
0501-18-200	RADON MONITORING	23JUL85 A	01AUG90 E

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - MONUMENT VALLEY AZ.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 19
 RUN DATE: 29MAR88
 DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
0505-19-012	REISSUE DRAFT RAP	07DEC87 A	04APR88 E
1503-19-064	REISSUE DRAFT EA	01OCT87 A	04APR88 E
1503-19-065	NRC REVIEW DRAFT EA	05APR88	11MAY88
1503-19-066	TRIBES REVIEW DRAFT EA	05APR88	11MAY88
0505-19-013	NRC REVIEW DRAFT RAP	05APR88	23MAY88
0505-19-014	TRIBES REVIEW DRAFT RAP	05APR88	23MAY88
1503-19-072	INC COMMENTS AND PRINT EA	12MAY88	13JUN88
1503-19-073	PE/OGC APPROVE EA	14JUN88	21JUL88
1000-19-001	PRELIMINARY DESIGN *	01SEP85 A	12AUG88 E
3502-19-001	DRAFT SURV AND MAINT PLAN	01JUL88	25AUG88
1000-19-111	VP ENGINEERING *	01MAY87 A	31AUG88 E
1000-19-003	VALUE ENGINEERING REVIEW PREL DES	29AUG88	02SEP88
1000-19-011	NRC REVIEW PRELIMINARY DESIGN	15AUG88	26SEP88
1000-19-013	TRIBE REVIEW PRELIMINARY DESIGN	15AUG88	26SEP88
1503-19-075	INC COMMENTS AND PUBLISH EA *	22JUL88	30SEP88
1503-19-091	PUBLISH FONSI ***	22AUG88	30SEP88
3502-19-011	NRC REVIEW DRAFT S&M PLAN	26AUG88	13OCT88
3502-19-013	TRIBES REVIEW DRAFT S&M PLAN	26AUG88	13OCT88
1000-19-061	FINAL DESIGN FOR REVIEW *	15AUG88	02DEC88
0505-19-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	14NOV88	09DEC88
0505-19-017	NRC REVIEW PREL FINAL RAP	12DEC88	27JAN89
0505-19-019	TRIBES REVIEW PREL FINAL RAP	12DEC88	27JAN89
1000-19-065	FINAL DESIGN FOR SIGNATURE *	30JAN89	10MAR89
0501-19-200	RADON MONITORING	27AUG85 A	03MAR92 E

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - FALLS CITY TX.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 20
 RUN DATE: 29MAR88
 DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
------------------------	-------------------------	------------------	-----------------------

0505-20-022	STATE REV DRAFT SCD/RAP & COMMENT	03DEC87 A	31MAR88 E
1503-20-062	STATE REVIEW DRAFT EA	04DEC87 A	31MAR88 E
3502-20-001	DRAFT SURV AND MAINT PLAN	07MAR88	29APR88
0505-20-021	NRC REVIEW DRAFT SCD/RAP & COMMENT	03DEC87 A	30MAY88 E
1000-20-001	PRELIMINARY DESIGN *	20OCT87 A	30MAY88 E
1503-20-061	NPC REVIEW DRAFT EA	04DEC87 A	30MAY88 E
3502-20-011	NRC REVIEW DRAFT S&M PLAN	02MAY88	17JUN88
3502-20-012	STATE REVIEW DRAFT S&M PLAN	02MAY88	17JUN88
1000-20-003	VALUE ENGINEERING REVIEW PREL DES	14JUN88	20JUN88
1503-20-071	INC CMTS AND PRINT EA	31MAY88	11JUL88
1000-20-011	NRC REVIEW PRELIMINARY DESIGN	31MAY88	21JUL88
1000-20-012	STATE REVIEW PRELIMINARY DESIGN	31MAY88	21JUL88
1503-20-073	PE/OGC APPROVE EA	12JUL88	22AUG88
1000-20-061	FINAL DESIGN FOR REVIEW *	31MAY88	19SEP88
1503-20-075	INC COMMENTS AND PUBLISH EA *	23AUG88	19SEP88
1503-20-091	PUBLISH FONSI *	23AUG88	19SEP88
0505-20-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	30AUG88	26SEP88
0505-20-017	NRC REVIEW PREL FINAL RAP	27SEP88	14NOV88
0505-20-019	STATE REVIEW PREL FINAL RAP	27SEP88	14NOV88
2501-20-001	PROCESSING SITE APPRAISAL	01JUN88	05DEC88
2501-20-011	STATE SUBMIT ACQUISITION DATA TO DOE	06DEC88	16DEC88
1000-20-065	FINAL DESIGN FOR SIGNATURE *	15NOV88	26DEC88
2501-20-021	DOE APPROVE ACQUISITION DATA	19DEC88	05JAN89
1000-20-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	27DEC88	23JAN89
0505-20-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP *	13DEC88	06FEB89
1000-20-175	NRC CONCUR WITH REM ACT INSP PLAN	24JAN89	13FEB89
0505-20-051	NRC REVIEW FINAL RAP/DESIGN	07FEB89	27MAR89
0505-20-052	STATE REVIEW FINAL RAP/DESIGN	07FEB89	27MAR89
2501-20-031	NEGOTIATE SITE ACQUISITION	06JAN89	30MAR89

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - BELFIELD ND.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 21
 RUN DATE: 29MAR88
 DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
1503-21-051	DEV DRAFT EA AND ISSUE *	29JUL87 A	18MAR88 E
0505-21-013	VALUE ENGINEERING REVIEW DRAP	30MAR88	30MAR88
0505-21-021	NRC REVIEW DRAFT SCD/RAP & COMMENT	25MAR88	12MAY88
0505-21-022	STATE REV DRAFT SCD/RAP & COMMENT	25MAR88	12MAY88
1503-21-061	NRC REVIEW DRAFT EA	25MAR88	12MAY88
1503-21-062	STATE REVIEW DRAFT EA	25MAR88	12MAY88
1503-21-071	INC CMTS AND PRINT EA	13MAY88	16JUN88
1503-21-073	PE/OGC APPROVE EA	17JUN88	28JUL88
1503-21-075	INC COMMENTS AND PUBLISH EA *	29JUL88	11AUG88
1503-21-091	PUBLISH FONSI *	01JUL88	11AUG88
1000-21-001	PRELIMINARY DESIGN *	11DEC87 A	22AUG88 E
1000-21-003	VALUE ENGINEERING REVIEW PREL DES	06SEP88	12SEP88
3502-21-001	DRAFT SURV AND MAINT PLAN	01AUG88	23SEP88
1000-21-011	NRC REVIEW PRELIMINARY DESIGN	23AUG88	10OCT88
1000-21-012	STATE REVIEW PRELIMINARY DESIGN	23AUG88	10OCT88
3502-21-011	NRC REVIEW DRAFT S&M PLAN	26SEP88	11NOV88
3502-21-012	STATE REVIEW DRAFT S&M PLAN	26SEP88	11NOV88
1000-21-061	FINAL DESIGN FOR REVIEW *	23AUG88	12DEC88
0505-21-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	22NOV88	19DEC88
0505-21-017	NRC REVIEW PREL FINAL RAP	20DEC88	06FEB89
0505-21-019	STATE REVIEW PREL FINAL RAP	20DEC88	06FEB89
1000-21-065	FINAL DESIGN FOR SIGNATURE *	07FEB89	20MAR89
0505-21-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP *	14FEB89	01MAY89

*** Headquarters Monitored Milestone
 * Key Milestones

PROJECT MILESTONE REPORT - BOWMAN ND.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 22
RUN DATE: 29MAR88
DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
1503-22-051	DEV DRAFT EA AND ISSUE *	19NOV87 A	18MAR88 E
0505-22-013	VALUE ENGINEER REVIEW DRAP	30MAR88	30MAR88
0505-22-021	NRC REVIEW DRAFT SCD/RAP & COMMENT	25MAR88	12MAY88
0505-22-022	STATE REV DRAFT SCD/RAP & COMMENT	25MAR88	12MAY88
1503-22-061	NRC REVIEW DRAFT EA	25MAR88	12MAY88
1503-22-062	STATE REVIEW DRAFT EA	25MAR88	12MAY88
1503-22-071	INC CMTS AND PRINT EA	13MAY88	16JUN88
1503-22-073	PE/OGC APPROVE EA	17JUN88	28JUL88
1503-22-075	INC COMMENTS AND PUBLISH EA *	29JUL88	11AUG88
1503-22-091	PUBLISH FONSI *	01JUL88	11AUG88
1000-22-001	PRELIMINARY DESIGN *	11DEC87 A	22AUG88 E
1000-22-003	VALUE ENGR. REV. PREL DES	06SEP88	12SEP88
3502-22-001	DRAFT SURV AND MAINT PLAN	01AUG88	23SEP88
1000-22-011	NRC REVIEW PRELIMINARY DESIGN	23AUG88	10OCT88
1000-22-012	STATE REVIEW PRELIMINARY DESIGN	23AUG88	10OCT88
3502-22-011	NRC REVIEW DRAFT S&M PLAN	26SEP88	11NOV88
3502-22-012	STATE REVIEW DRAFT S&M PLAN	26SEP88	11NOV88
1000-22-061	FINAL DESIGN FOR REVIEW *	23AUG88	12DEC88
0505-22-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	22NOV88	19DEC88
0505-22-017	NRC REVIEW PREL FINAL RAP	20DEC88	06FEB89
0505-22-019	STATE REVIEW PREL FINAL RAP	20DEC88	06FEB89
1000-22-065	FINAL DESIGN FOR SIGNATURE *	07FEB89	20MAR89
0505-22-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP	14FEB89	01MAY89

*** Headquarters Monitored Milestone
* Key Milestones

PROJECT MILESTONE REPORT - EDMONT SD.

OPEN-PLAN REPORT PMT1 FOR NETWORK U:IPMSUM

PAGE: 23
RUN DATE: 29MAR88
DATA DATE: 01MAR88

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION
3000-23-011	VP REMEDIAL ACTION ***	01AUG83 A	30SEP88 E
1504-23-100	VP CERTIFICATION *	01AUG84 A	02OCT89 E

*** Headquarters Monitored Milestone
* Key Milestones