



Log # TXX-88644
File # 10110
903.9
Ref. # 10CFR50.55(e)

August 31, 1988

William G. Council
Executive Vice President

U. S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, D. C. 20555

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)
DOCKET NOS. 50-445 AND 50-446
CONDUIT UNIONS
SDAR: CP-87-23 (SUPPLEMENTAL REPORT)

Gentlemen:

On July 27, 1987 TU Electric letter TXX-6565 provided notification that the deficiency involving conduit unions was reportable under the provisions of 10CFR50.55(e). The latest report on this issue, logged TXX-88350, was submitted March 31, 1988. This report is submitted to update the corrective action completion schedule and to provide you with updated information related to this issue.

TXX-6565 indicated that Construction Procedure ECP-19 would be revised to provide installation criteria for the tightening of conduit unions. This procedure was revised, however, the procedure number has subsequently been changed to CEL-122.

Corrective actions for Unit 1, originally scheduled for completion by August 31, 1988, have been rescheduled for completion by December 15, 1988. The schedule for Unit 2 remains unchanged.

Very truly yours,

A handwritten signature in cursive script, appearing to read "W. G. Council".

W. G. Council

DAR/gj

c - Mr. R. D. Martin, Region IV
Resident Inspectors, CPSES (3)

8809070007 880831
PDR ADOCK 05000445
S PDC

TF27
1/0